

Thomas Ro


LEGEND


Phase I Construction

CONSTRUCTION


- Construct southbound SR 101L - Stridge widening at Thomas Road.
- Construct SR 101L northbound and southbound outside widening.
- Construct McDowell Road land southbound exit ramp bridge over Thomas Road and braided bridge over Thomas Road southbound entrance ramp.
- Construct new pavement, curbs, and sidewalk on Thomas Road.

- TRAFFIC - Shift northbound and southbound mainline SR 101L traffic toward center of freeway on reduced width 11' lanes. - Maintain all existing travel - Night closure of southbound Thomas Road entrance ramp during installation of pre-cast straddle bents on braided bridge. Provide detour to southbound SR 101L from Thomas Road. - Shift Thomas Road Traffic toward center to construct outside pavement and curbs.
- DATE 04/23 SHEET TOTAL RECORD DRAWING ARIZONA DEPARTMENT OF TRANSPORTATION STATE PROJECT NO. FEDERAL AID NO. PRELIMINARY DESIGN CJR SR101L F.H.W.A. Arizona Division INFRASTRUCTURE DELIVERY AND OPERATIONS DIVISION **STAGE** ARIZ. F0475 01L DRAWN 04/23 8 TRAFFIC DESIGN SECTION 04/23 MILEPOST CHECKED KEB Review 2.0 SR 101L / I-10 to Thomas Road LOCATION DESIGN CONCEPT REPORT NOT FOR DWG NO. **AECOM** CONSTRUCTION SQUENCING AECOM TECHNICAL SERVICES, Inc. 7720 N. 16th St., Sulte 100 Phoenlx, Arlzona 85020 T 602.371.1100 CONSTRUCTION STRUCTURE NO. ADOT TRACS NO. _ OF__ PHASE I OR RECORDING










LEGEND


Previously Completed Construction


Phase II Construction

PHASE II									
CONSTRUCTION	TRAFFIC								
- Construct median island on Thomas Road.	- Shift Thomas Road Traffic toward outside to construct median island.								

PRELIMINARY		NAN	ME DATE	ARIZONA DEPARTMENT OF TRANSPORTATION	ROUTE		STATE	PROJECT NO. FEDERAL	AID NO. SHEET	T TOTAL RECORD DRAWING
STAGE I	DESIGN DRAWN	CJR MAT	04/23 04/23	INFRASTRUCTURE DELIVERY AND OPERATIONS DIVISION TRAFFIC DESIGN SECTION	SR101L	F.H.W.A. Arizona Division	ARIZ.	F0475 01L	3	8
Review NOT FOR	CHECKED	KEB	04/23	DESIGN CONCEPT REPORT	2.0	LOCATION	R 101L / I-	10 to Thomas Road		DWG NO.
CONSTRUCTION OR RECORDING	AECOM TECHNICAL \$ 7720 N. 16th St., Sulte 10 Phoenik, Arizona 85020 T 602.371.1100	SERVICES, Inc.	AECOM www.aecom.com	CONSTRUCTION SQUENCING PHASE II	STRUCTURE NO.	TRACS NO.	-	ADO	T	OF








Thomas R


LEGEND

Previously Completed Construction


PHASE III										
PHAS	DE III									
CONSTRUCTION	TRAFFIC									
- No Phase III construction on this sheet.	- Maintain traffic in same location as Phase II.									

PRELIMINARY		NAME	//E DATE	ARIZONA DEPARTMENT OF TRANSPORTATION	ROUTE		STATE	PROJECT NO.	FEDERAL AID NO.	SHEET TOTAL	RECORD DRAWING
	DESIGN	CJR	04/23		SR101L	F.H.W.A. Arizona Division				NO. SHEETS	
STAGE I	DRAWN	MAT	04/23	INFRASTRUCTURE DELIVERY AND OPERATIONS DIVISION	OTTOTE		ARIZ.	F0475 01L		5 8	1
	CHECKED	KEB	04/23	TRAFFIC DESIGN SECTION	MILEPOST		/				
Review			1		 	LOCATION SR	1∩1I / I_1	0 to Thomas Roa	ad		
NOT FOR	TRANSPORTATIO		A =COA4	DESIGN CONCEPT REPORT		-	101L/1-1	U to Thomas No	au	DWG	3 NO.
CONSTRUCTIO	AECOM TECHNIC 7720 N. 16th St., Su	CAL SERVICES, Inc.	AECOM	CONSTRUCTION SQUENCING	STRUCTURE NO.						
OR RECORDING	Phoenix, Arizona 85	5020	www.aecom.com	PHASE III		TRACS NO.			DOT		OF









LEGEND

Previously Completed Construction

Phase IV Construction

PHASE IV											
CONSTRUCTION	TRAFFIC										
- Construct Direct HOV ramps and bridges.	- Shift mainline SR 101L traffic to the outside on reduced width 11' lanes during construction of Direct HOV ramps. Utilize newly constructed pavement widening.										

PRELIMINARY	NAME C IR	DATE	H ARIZONA DEPARTMENT OF TRANSPORTATION	ROUTE		STATE	PROJECT NO. FEDERAL AID NO.	SHEET TOTAL RECORD DRAWING	
STAGE I	DRAWN MAT	04/23	INFRASTRUCTURE DELIVERY AND OPERATIONS DIVISION TRAFFIC DESIGN SECTION	SR101L	F.H.W.A. Arizona Division	ARIZ.	F0475 01L	7 8	
Review NOT FOR	CHECKED KEB TRANSPORTATION	04/23	04/23	DESIGN CONCEPT REPORT	MILEPOST 2.0	LOCATION SR	101L / I-10 to	o Thomas Road	DWG NO.
CONSTRUCTION OR RECORDING	Phoenix, Arizona 85020	VECOM www.aecom.com	CONSTRUCTION SQUENCING PHASE IV	STRUCTURE NO.	TRACS NO.		ADOT	OF	

