

GLOBE DISTRICT

Active Project Status Report - Design

NOVEMBER 2009

DATA DATE: 10/30/2009



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/Highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS**

NOVEMBER 2009

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 10/30/2009) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, or need a hardcopy of the report, please feel free to call us at: (602) 712-7678.

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms/>

PUBLISHED DATE: 11/12/2009

ACTIVE PROJECT STATUS REPORT GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT
GLOSSARY
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

RESOURCE ALLOCATION CODES

100 SYSTEM PRESERVATION

110 PAVEMENT PRESERVATION

- 111 STATEWIDE PAVEMENT PRES
- 112 STATEWIDE MINOR PAVEMENT PRES
- 113 PREVENTATIVE MAINTENANCE

120 BRIDGE PRESERVATION

- 121 EMERGENCY REPAIRS
- 122 MINOR UPGRADES
- 123 SCOUR RETROFIT
- 124 SEISMIC RETROFIT
- 125 BRIDGE REPLACEMENT & REHAB
- 126 BRIDGE INSPECTION & INVENTORY

130 SAFETY PROGRAM

- 131 BLUNT END GUARDRAIL REPLACEMENT
- 132 HAZARD ELIMINATION PROGRAM
- 133 ROCKFALL CONTAINMENT
- 134 HIGHWAY RAIL CROSSINGS

140 PUBLIC TRANSIT

- 141 PUBLIC TRANSIT SUPPORT

150 ROADSIDE FACILITIES

- 151 REST AREA REHABILITATION
- 152 LANDSCAPING REHABILITATION

160 OPERATIONAL FACILITIES

- 161 SIGNAL WAREHOUSE & RPM'S
- 162 PORT OF ENTRY
- 163 MECHANICAL, HARDWARE, SOFTWARE
- 164 SIGN REHABILITATION
- 165 EMERGENCY REPAIR PROJECTS

200 SYSTEM MANAGEMENT

210 DEVELOPMENT SUPPORT

- 211 DESIGN SUPPORT
- 212 UTILITIES SUPPORT
- 213 RIGHT OF WAY SUPPORT
- 214 ENVIRONMENTAL SUPPORT
- 215 PLANNING SUPPORT
- 216 BRIDGE SUPPORT
- 217 CONTRACT AUDITING
- 218 PRIMAVERA SUPPORT

220 OPERATING SUPPORT

- 221 TRAINING
- 222 WORK ZONE SAFETY
- 223 OUTDOOR ADVERTISING CONTROL
- 224 COMMUNITY RELATIONS SUPPORT
- 225 PRIVATIZATION SUPPORT
- 226 SIB CAPITALIZATION
- 227 RISK MANAGEMENT INDEMNIFICATION
- 228 PROFESSIONAL & OUTSIDE SERVICES
- 229 PARTNERING SUPPORT
- 236 FEDERAL TAX EVASION PROGRAM

230 PROGRAM OPERATING CONTINGENCIES

- 231 DESIGN MODIFICATIONS CONTINGENCY
- 232 GENERAL CONTINGENCY
- 233 EMERGENCY PROJECTS CONTINGENCY
- 234 PROGRAM COST ADJUSTMENTS
- 235 RIGHT OF WAY ACQUISITION

300 SYSTEM IMPROVEMENT

310 MINOR CAPACITY/ SPOT IMPROVEMENTS

- 311 DISTRICT MINOR PROJECTS
- 312 TRAFFIC SIGNALS
- 313 DISTRICT FORCE ACCOUNT

320 ROADSIDE FACILITIES IMPROVEMENTS

- 321 STATE PARKS ROADS
- 322 NEW REST AREAS
- 323 NEW LANDSCAPING
- 324 SCENIC, HISTORIC & TOURIST SIGNS
- 325 STATEWIDE ENHANCEMENT PROJECTS

330 MAJOR CAPACITY/OPERATIONAL

- 331 SPOT CAPACITY & OPERATIONAL
- 332 TRAFFIC INTERCHANGE PROGRAM
- 333 CLIMBING/PASSING LANE PROGRAM
- 334 ROUTE TURNBACK PROJECTS
- 335 ITS PROGRAM

340 CORRIDOR IMPROVEMENTS

- 341 CORRIDOR IMPROVEMENTS

FY 2010
GLOBE DISTRICT ADVERTISED PROJECTS

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
111	FQ1G	180	AP	347.0	H658701C	RANCH TO JCT 61 PAVEMENT PRESERVATION	07/10/2009	\$4,300
112	OQ1J	177	GI	136.3	H752301C	WINKELMAN 3" MILL AND REPLACE	07/10/2009	\$600
325	OV1F	260	NA	350.0	H621401C	PORTER MTN RD - WOODLAND RD LANDSCAPING,IRRIGATION & PEDESTRIAN LIGHTING	07/10/2009	\$481

PROJECTS ADDED THIS MONTH

CPSID: PROJECT NUMBER: PROJECT NAME:
RTE: CO: MP: TYPE OF WORK: PROJECT COST:
TRACS: PROJECT MANAGER: COMMENTS: (in thousands) BID READY:

XC1J	STP -073-A(201)A	COTTONWOOD CANYON-HON DAH	PROJECT ADDED BY THE	\$1,300	FEB 10
73	NA 350.3	1/2" MILL AND REPLACE	PRB.		
H778001C	G	PROJ MGR: MIAN PH: 712-4061			

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID:	PROJECT NUMBER:	PROJECT NAME:		
RTE:	CO:	MP:	TRACS:	PROGRAM COST:
			TYPE OF WORK:	(in thousands)
			PROJECT MANAGER:	FY:
			COMMENTS:	

FISCAL YEAR: 2010

QZ1J	MP 139.16 @ AAR/DOT # 742-390-N			\$225	10
177 PN 139.2 H760301C	CONCRETE RR CROSSING SURFACE & LED FLASHER UPGRADE				
G	PROJ MGR: SYERS PH: 712-8694				

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

GLOBE DISTRICT

BID ADVERTISEMENT: TBD 10

PRSP	BOYCE THOMPSON STATE PARK	\$1,400	EVELYN MA	ADVERTISEMENT DATE IS PENDING.
H684501C	CONSTRUCT ROAD	321	602-712-6660	
60 PN	220.0 G 060-D-508			

BID ADVERTISEMENT: TBD 11

GS1H	SILVER KING SECTION	\$15,000	VICKI BEVER	
	RECONSTRUCT ROADWAY	341	602-712-8161	
60 PN	222.3 G			

BID ADVERTISEMENT: TBD 13

TD1J	SUPERIOR STREETS	\$9,800	VICKI BEVER	
	RECONSTRUCT TO 4 LANE RDWY W/CNT TURN LANE	331	602-712-8161	
60 PN	225.0 G			

BID ADVERTISEMENT: TBD 10

BL1J	US 60 @ MP 228, QUEEN CREEK TUNNEL		ABDULKARIM RASHID	C&S REVIEW COMMENTS ARE BEING
HX20701C	SYSTEM ENHANCEMENT - SAFETY IMPROVEMENTS		602-712-7602	INCORPORATED INTO THE DESIGN.
60 PN	228.4 G 060-D(202)A			

BID ADVERTISEMENT: TBD 11

EX1F	OAK FLAT - DEVIL'S CANYON	\$6,250	VICKI BEVER	
	CONSTRCT PASSING/CLIMBING LANE	333	602-712-8161	
60 PN	230.0 G 060-D			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:										COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT				
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:				

GLOBE DISTRICT

BID ADVERTISEMENT: TBD 10

ET1H	RYAN'S WATER - TIMBER MOUNTAIN					\$7,908	HALDUN GUVENEN		100% PLANS WILL BE DELIVERED TO C&S EARLY NEXT WEEK.
H681801C	RR 3" & ARFC						602-712-7725		
60	GI	263.0	G						

BID ADVERTISEMENT: TBD 14

QP1C	SHOW LOW TO LITTLE MORMON LAKE					\$5,000	ORLANDO JEREZ		
	WIDEN ROADWAY					341	602-712-7187		
60	NA	342.0	G						

BID ADVERTISEMENT: TBD 11

MO1J	JCT 180 SPRINGVILLE SL (EB & WB)						NAZAR NABATY		
	R & R 2" AC & FR						602-712-8034		
60	AP	389.0	G						

BID ADVERTISEMENT: TBD 13

XG1G	RAILROAD OVERPASS TO JCT SR 77					\$4,250	VICKI BEVER		
	CONSTRUCT NEW ROADWAY & RAILROAD STRUCTURE					341	602-712-8161		
70	GI	253.4	G						

BID ADVERTISEMENT: TBD 10

HB1G	SAN CARLOS RIVER BRIDGE #2910					\$10,000	VICKI BEVER		
H661401C	BRIDGE REPLACEMENT					125	602-712-8161		
70	GH	271.0	G	BR -070-A(200)					

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	
ROUTE: CO: MP: DISTRICT:	FEDERAL ID #:			

GLOBE DISTRICT

BID ADVERTISEMENT: TBD 11

AMAN MATHUR

FF1G	WHITERIVER TO COAL MINE CANYON	\$0		
	2" AC & ARFC	111		602-712-7638
73	NA 342.0 G			

BID ADVERTISEMENT: FEB 10

MAFIZ MIAN

XC1J	COTTONWOOD CANYON-HON DAH	\$1,300		
H778001C	1/2" MILL AND REPLACE			602-712-4061
73	NA 350.3 G STP -073-A(201)			

BID ADVERTISEMENT: TBD 10

VICKI BEVER

OQ1D	FISH CREEK HILL	\$1,500		
H692001C	CONSTRUCT RETAINING WALLS	331		602-712-8161
88	MA 223.0 G STP -088-A(001)			

BID ADVERTISEMENT: IGA 10

JOHN SYERS

QZ1J	MP 139.16 @ AAR/DOT # 742-390-N	\$225		
H760301C	CONCRETE RR CROSSING SURFACE & LED FLASHER UPGRADE	331		602-712-8694
177	PN 139.2 G			

BID ADVERTISEMENT: NOV 09

RON FOLUCH

KD1H	SR 177, MP 163.80- 164.40			
H692101C	CURVE RE-ALIGNMENT			602-712-8116
177	PN 163.0 G HES -177-A(003)			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT:	FEDERAL ID #:			GENERAL COMMENTS

GLOBE DISTRICT

BID ADVERTISEMENT: TBD 10

XT1H	JCT SR 260 / US 180 & RODEO GROUNDS INTERSECTION REALIGN INTERSECTION		EVELYN MA	CONSULTANT IS VERIFYING THE LAND OWNERSHIP INFORMATION.
180 AP 402.0 G			602-712-6660	

BID ADVERTISEMENT: TBD 11

HI1H	HEBER - SHOW LOW EB & WB	\$3,000	ORLANDO JEREZ	
H770501C	CONSTRUCT PASSING LANES	333	602-712-7187	
260 NA 317.2 G				

BID ADVERTISEMENT: TBD 10

EB1H	MP 356-357.6	\$240	MINDY SCHAIBLE	
H681201C	INSTALL NEW R/W FENCE	311	602-712-8676	
260 NA 356.0 G				

BID ADVERTISEMENT: TBD 10

ZL1H	SR 260 FROM GREER TO RODEO GROUNDS	\$5,103	MEHRAN SALEHI	
H726101C	3" RR & ARFC		602-712-7637	
260 AP 385.0 G				

BID ADVERTISEMENT: TBD 10

DG1J	SR 273, BETWEEN MPS 377.46 AND 381.46		MEHRAN SALEHI	
H712501C	SYSTEM ENHANCEMENT - ENGINEERING		602-712-7637	
273 AP 380.0 G				

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
PRSP	60	PN	220.0	H684501C		BOYCE THOMPSON STATE PARK	CONSTRUCT ROAD	TBD FY 10	2010
GS1H	60	PN	222.3			SILVER KING SECTION	RECONSTRUCT ROADWAY	TBD FY 11	2011
TD1J	60	PN	225.0			SUPERIOR STREETS	RECONSTRUCT TO 4 LANE RDWY W/CNT	TBD FY 13	2013
BL1J	60	PN	228.4	HX20701C		US 60 @ MP 228, QUEEN CREEK TUNNEL	SYSTEM ENHANCEMENT - SAFETY IMPR	TBD FY 10	2010
EX1F	60	PN	230.0			OAK FLAT - DEVIL'S CANYON	CONSTRCT PASSING/CLIMBING LANE	TBD FY 11	2011
ET1H	60	GI	263.0	H681801C		RYAN'S WATER - TIMBER MOUNTAIN	RR 3" & ARFC	TBD FY 10	2010
QP1C	60	NA	342.0			SHOW LOW TO LITTLE MORMON LAKE	WIDEN ROADWAY	TBD FY 14	2014
MO1J	60	AP	389.0			JCT 180 SPRINGERVILLE SL (EB & WB)	R & R 2" AC & FR	TBD FY 11	2011
XG1G	70	GI	253.4			RAILROAD OVERPASS TO JCT SR 77	CONSTRUCT NEW ROADWAY & RAILROA	TBD FY 13	2013
HB1G	70	GH	271.0	H661401C	BR -070-A(200)	SAN CARLOS RIVER BRIDGE #2910	BRIDGE REPLACEMENT	TBD FY 10	2010
FF1G	73	NA	342.0			WHITERIVER TO COAL MINE CANYON	2" AC & ARFC	TBD FY 11	2011
XC1J	73	NA	350.3	H778001C	STP -073-A(201)A	COTTONWOOD CANYON-HON DAH	1/2" MILL AND REPLACE	FEB 10	2010
OQ1D	88	MA	223.0	H692001C	STP -088-A(001)	FISH CREEK HILL	CONSTRUCT RETAINING WALLS	TBD FY 10	2010
QZ1J	177	PN	139.2	H760301C		MP 139.16 @ AAR/DOT # 742-390-N	CONCRETE RR CROSSING SURFACE & L	IGA FY 10	2010
KD1H	177	PN	163.0	H692101C	HES -177-A(003)A	SR 177, MP 163.80- 164.40	CURVE RE-ALIGNMENT	OCT 09	2010
XT1H	180	AP	402.0			JCT SR 260 / US 180 & RODEO GROUNDS INT	REALIGN INTERSECTION	TBD FY 10	2010
HI1H	260	NA	317.2	H770501C		HEBER - SHOW LOW EB & WB	CONSTRUCT PASSING LANES	TBD FY 11	2011
EB1H	260	NA	356.0	H681201C		MP 356-357.6	INSTALL NEW R/W FENCE	TBD FY 10	2010
ZL1H	260	AP	385.0	H726101C		SR 260 FROM GREER TO RODEO GROUNDS	3" RR & ARFC	NOV 09	2010
DG1J	273	AP	380.0	H712501C		SR 273, BETWEEN MPS 377.46 AND 381.46	SYSTEM ENHANCEMENT - ENGINEERING	TBD FY 10	2010

G

<http://www.azdot.gov/Highways/ppms/>
