

KINGMAN DISTRICT

Active Project Status Report - Design

NOVEMBER 2009

DATA DATE: 10/30/2009



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/Highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS**

NOVEMBER 2009

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 10/30/2009) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, or need a hardcopy of the report, please feel free to call us at: (602) 712-7678.

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms/>

PUBLISHED DATE: 11/12/2009

ACTIVE PROJECT STATUS REPORT

GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT
GLOSSARY
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

RESOURCE ALLOCATION CODES

100 SYSTEM PRESERVATION

110 PAVEMENT PRESERVATION

- 111 STATEWIDE PAVEMENT PRES
- 112 STATEWIDE MINOR PAVEMENT PRES
- 113 PREVENTATIVE MAINTENANCE

120 BRIDGE PRESERVATION

- 121 EMERGENCY REPAIRS
- 122 MINOR UPGRADES
- 123 SCOUR RETROFIT
- 124 SEISMIC RETROFIT
- 125 BRIDGE REPLACEMENT & REHAB
- 126 BRIDGE INSPECTION & INVENTORY

130 SAFETY PROGRAM

- 131 BLUNT END GUARDRAIL REPLACEMENT
- 132 HAZARD ELIMINATION PROGRAM
- 133 ROCKFALL CONTAINMENT
- 134 HIGHWAY RAIL CROSSINGS

140 PUBLIC TRANSIT

- 141 PUBLIC TRANSIT SUPPORT

150 ROADSIDE FACILITIES

- 151 REST AREA REHABILITATION
- 152 LANDSCAPING REHABILITATION

160 OPERATIONAL FACILITIES

- 161 SIGNAL WAREHOUSE & RPM'S
- 162 PORT OF ENTRY
- 163 MECHANICAL, HARDWARE, SOFTWARE
- 164 SIGN REHABILITATION
- 165 EMERGENCY REPAIR PROJECTS

200 SYSTEM MANAGEMENT

210 DEVELOPMENT SUPPORT

- 211 DESIGN SUPPORT
- 212 UTILITIES SUPPORT
- 213 RIGHT OF WAY SUPPORT
- 214 ENVIRONMENTAL SUPPORT
- 215 PLANNING SUPPORT
- 216 BRIDGE SUPPORT
- 217 CONTRACT AUDITING
- 218 PRIMAVERA SUPPORT

220 OPERATING SUPPORT

- 221 TRAINING
- 222 WORK ZONE SAFETY
- 223 OUTDOOR ADVERTISING CONTROL
- 224 COMMUNITY RELATIONS SUPPORT
- 225 PRIVATIZATION SUPPORT
- 226 SIB CAPITALIZATION
- 227 RISK MANAGEMENT INDEMNIFICATION
- 228 PROFESSIONAL & OUTSIDE SERVICES
- 229 PARTNERING SUPPORT
- 236 FEDERAL TAX EVASION PROGRAM

230 PROGRAM OPERATING CONTINGENCIES

- 231 DESIGN MODIFICATIONS CONTINGENCY
- 232 GENERAL CONTINGENCY
- 233 EMERGENCY PROJECTS CONTINGENCY
- 234 PROGRAM COST ADJUSTMENTS
- 235 RIGHT OF WAY ACQUISITION

300 SYSTEM IMPROVEMENT

310 MINOR CAPACITY/ SPOT IMPROVEMENTS

- 311 DISTRICT MINOR PROJECTS
- 312 TRAFFIC SIGNALS
- 313 DISTRICT FORCE ACCOUNT

320 ROADSIDE FACILITIES IMPROVEMENTS

- 321 STATE PARKS ROADS
- 322 NEW REST AREAS
- 323 NEW LANDSCAPING
- 324 SCENIC, HISTORIC & TOURIST SIGNS
- 325 STATEWIDE ENHANCEMENT PROJECTS

330 MAJOR CAPACITY/OPERATIONAL

- 331 SPOT CAPACITY & OPERATIONAL
- 332 TRAFFIC INTERCHANGE PROGRAM
- 333 CLIMBING/PASSING LANE PROGRAM
- 334 ROUTE TURNBACK PROJECTS
- 335 ITS PROGRAM

340 CORRIDOR IMPROVEMENTS

- 341 CORRIDOR IMPROVEMENTS

FY 2010
KINGMAN DISTRICT ADVERTISED PROJECTS

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
111 126	VO1H	40	MO	21.0	H721201C	MP 21 - WALNUT CREEK RR 5" TL & 3" PL & 2" AC ARFC	09/22/2009	\$10,000
111	MZ1J	95	MO	243.9	H767001C	MARINA TO LAUGHLIN BRIDGE PAVEMENT PRESERVATION	07/08/2009	\$5,000

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS: DIST DESIGN BUDGET:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	<i>FUNDING START</i> FISCAL YEAR:
UI1H	95 MO 0.0 K \$350	LAKE HAVASU STATE PARK DESIGN (LAUNCH RAMPS) PROJ MGR: MA PH: 712-6660		2010

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID:	PROJECT NUMBER:	PROJECT NAME:		
RTE:	CO:	MP:	TRACS:	PROGRAM COST:
			TYPE OF WORK:	(in thousands)
			PROJECT MANAGER:	FY:
			COMMENTS:	

FISCAL YEAR: 2010

AX1E		HOOVER DAM BRIDGE		
93 MO	0.0	H395501C	CONSTRUCT NEW BRIDGE	\$4,000
K			PROJ MGR: DARIUSH PH: 712-8427	10

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

KINGMAN DISTRICT

BID ADVERTISEMENT: TBD 10

MW1J	JCT SR 95 - WALNUT CREEK (EB)	\$18,500	ROD COLLINS	
H766201C	PAVEMENT PRESERVATION		602-712-7980	
40 MO	8.0 K IM -040-A(204)A			

BID ADVERTISEMENT: TBD 10

OU1J	LAKE HAVASU TI UP #1586		MOZAFFOR HOSSAIN	
H742001C	BRIDGE REHABILITATION		602-712-8013	
40 MO	9.8 K			

BID ADVERTISEMENT: JAN 10

KO1H	CHEMEHUEVI & BOULDER WASH BRIDGES	\$800	ELI EID	
H692301C	SCOUR RETROFIT	123	602-712-8620	
40 MO	11.0 K 040-A(210)			

BID ADVERTISEMENT: TBD 10

ZC1H	BUCK MOUNTIAN WASH EB #378	\$2,000	DAVID BENTON	
H727201C	BRIDGE DECK REHABILITATION		602-712-6908	
40 MO	14.9 K 040-A(206)			

BID ADVERTISEMENT: TBD 14

EC1H	RANCHO SANTA FE PARKWAY TI	\$5,000	GEORGE WALLACE	FINAL DCR APPROVED AND DISTRIBUTED.
	CONSTRUCT NEW TI	342	928-779-7580	
40 MO	56.5 K			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

KINGMAN DISTRICT

BID ADVERTISEMENT: TBD 10

			DAVID BENTON	
FJ1J	WILLOW CREEK BRIDGE, WB #1769	\$1,550		
H733001C	DECK REHABILITATION	122	602-712-6908	
40 MO	85.9 K			

BID ADVERTISEMENT: TBD 10

			TAMMY FLAITZ	
PB1F	ASH FORK,40B,3RD ST TO 8TH ST	\$464		
H621301C	SIDEWALK REPLACEMENT	325	602-712-6258	
40B YV	145.0 K TEA -B40-C(002)			

BID ADVERTISEMENT: IGA 10

			BAHRAM DARIUSH	
AX1E	HOOVER DAM BRIDGE	\$4,000		
H395501C	CONSTRUCT NEW BRIDGE	351	602-712-8427	
93 MO	0.0 K 093-A			

BID ADVERTISEMENT: TBD 14

			LARRY DOESCHER	10/09/2009: PROJECT ADVANCING TOWARD STG III (60%). SUBMITTAL EXPECTED IN EARLY DECEMBER. GEOTECH CLR EXPECTED VERY SOON.
LE1G	ANTELOPE WASH	\$20,000		
	CONSTRUCT 4-LANE DIVIDED HIGHWAY	341	602-712-7551	
93 MO	101.8 K			

BID ADVERTISEMENT: TBD 10

			LARRY DOESCHER	11/06/2009: STG IV (95%) SUBMITTED 10/16. REVIEW COMMENTS EXPECTED.
JV1J	US 93, SB WAGON BOW RANCH	\$0		
	CONSTRUCT ROAD		602-712-7551	
93 MO	108.0 K			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:									COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT			
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:			

KINGMAN DISTRICT

BID ADVERTISEMENT: TBD 10

JU1J						\$0	LARRY DOESCHER		11/06/2009: STG IV (95%) SUBMITTED 9/30. WAITING FOR REVIEW COMMENTS.
							602-712-7551		
93	MO	113.0	K						

BID ADVERTISEMENT: TBD 14

TC1J						\$21,400	LARRY DOESCHER		7/2/2009: CONSTRUCTION IN 2014, DESIGN IN 2012.
						341	602-712-7551		
93	MO	116.0	K						

BID ADVERTISEMENT: DESIGN 10

UI1H						\$350	EVELYN MA		DESIGN IN FY 11.
						321	602-712-6660		
95	MO	0.0	K						

BID ADVERTISEMENT: TBD 11

QN1F						\$0	MIKE ANDAZOLA		PROCEEDING WITH DESIGN
H451101C						333	602-712-7629		
95	MO	190.0	K	095-C					

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
K									
MW1J	40	MO	8.0	H766201C	IM -040-A(204)A	JCT SR 95 - WALNUT CREEK (EB)	PAVEMENT PRESERVATION	TBD FY 10	2010
OU1J	40	MO	9.8	H742001C		LAKE HAVASU TI UP #1586	BRIDGE REHABILITATION	TBD FY 10	2010
KO1H	40	MO	11.0	H692301C		CHEMEHUEVI & BOULDER WASH BRIDGES	SCOUR RETROFIT	DEC 09	2010
ZC1H	40	MO	14.9	H727201C		BUCK MOUNTIAN WASH EB #378	BRIDGE DECK REHABILITATION	TBD FY 10	2010
EC1H	40	MO	56.5			RANCHO SANTA FE PARKWAY TI	CONSTRUCT NEW TI	TBD FY 14	2014
FJ1J	40	MO	85.9	H733001C		WILLOW CREEK BRIDGE, WB #1769	DECK REHABILITATION	DESIGN FY 10	2010
PB1F	40B	YV	145.0	H621301C	TEA -B40-C(002)A	ASH FORK,40B,3RD ST TO 8TH ST	SIDEWALK REPLACEMENT	TBD FY 10	2010
AX1E	93	MO	0.0	H395501C		HOOVER DAM BRIDGE	CONSTRUCT NEW BRIDGE	IGA FY 10	2010
LE1G	93	MO	101.8			ANTELOPE WASH	CONSTRUCT 4-LANE DIVIDED HIGHWAY	TBD FY 14	2014
JV1J	93	MO	108.0			US 93, SB WAGON BOW RANCH	CONSTRUCT ROAD	TBD FY 10	2010
JU1J	93	MO	113.0			US 93, SB DELUGE WASH	DESIGN PARALLEL ROADWAY	TBD FY 10	2010
TC1J	93	MO	116.0			CARROW TO STEPHENS	CONSTRUCT 4-LANE DIVIDED HIGHWAY	TBD FY 14	2014
UI1H	95	MO	0.0			LAKE HAVASU STATE PARK	DESIGN (LAUNCH RAMPS)	DESIGN FY 10	2010
QN1F	95	MO	190.0	H451101C		NORTH OF LAKE HAVASU CITY	DESIGN PASSING LANE	TBD FY 11	2011

<http://www.azdot.gov/Highways/ppms/>
