

PRESCOTT DISTRICT

Active Project Status Report - Design

NOVEMBER 2009

DATA DATE: 10/30/2009



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/Highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS**

NOVEMBER 2009

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 10/30/2009) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, or need a hardcopy of the report, please feel free to call us at: (602) 712-7678.

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms>

PUBLISHED DATE: 11/12/2009

ACTIVE PROJECT STATUS REPORT GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT
GLOSSARY
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

RESOURCE ALLOCATION CODES

100 SYSTEM PRESERVATION

110 PAVEMENT PRESERVATION

- 111 STATEWIDE PAVEMENT PRES
- 112 STATEWIDE MINOR PAVEMENT PRES
- 113 PREVENTATIVE MAINTENANCE

120 BRIDGE PRESERVATION

- 121 EMERGENCY REPAIRS
- 122 MINOR UPGRADES
- 123 SCOUR RETROFIT
- 124 SEISMIC RETROFIT
- 125 BRIDGE REPLACEMENT & REHAB
- 126 BRIDGE INSPECTION & INVENTORY

130 SAFETY PROGRAM

- 131 BLUNT END GUARDRAIL REPLACEMENT
- 132 HAZARD ELIMINATION PROGRAM
- 133 ROCKFALL CONTAINMENT
- 134 HIGHWAY RAIL CROSSINGS

140 PUBLIC TRANSIT

- 141 PUBLIC TRANSIT SUPPORT

150 ROADSIDE FACILITIES

- 151 REST AREA REHABILITATION
- 152 LANDSCAPING REHABILITATION

160 OPERATIONAL FACILITIES

- 161 SIGNAL WAREHOUSE & RPM'S
- 162 PORT OF ENTRY
- 163 MECHANICAL, HARDWARE, SOFTWARE
- 164 SIGN REHABILITATION
- 165 EMERGENCY REPAIR PROJECTS

200 SYSTEM MANAGEMENT

210 DEVELOPMENT SUPPORT

- 211 DESIGN SUPPORT
- 212 UTILITIES SUPPORT
- 213 RIGHT OF WAY SUPPORT
- 214 ENVIRONMENTAL SUPPORT
- 215 PLANNING SUPPORT
- 216 BRIDGE SUPPORT
- 217 CONTRACT AUDITING
- 218 PRIMAVERA SUPPORT

220 OPERATING SUPPORT

- 221 TRAINING
- 222 WORK ZONE SAFETY
- 223 OUTDOOR ADVERTISING CONTROL
- 224 COMMUNITY RELATIONS SUPPORT
- 225 PRIVATIZATION SUPPORT
- 226 SIB CAPITALIZATION
- 227 RISK MANAGEMENT INDEMNIFICATION
- 228 PROFESSIONAL & OUTSIDE SERVICES
- 229 PARTNERING SUPPORT
- 236 FEDERAL TAX EVASION PROGRAM

230 PROGRAM OPERATING CONTINGENCIES

- 231 DESIGN MODIFICATIONS CONTINGENCY
- 232 GENERAL CONTINGENCY
- 233 EMERGENCY PROJECTS CONTINGENCY
- 234 PROGRAM COST ADJUSTMENTS
- 235 RIGHT OF WAY ACQUISITION

300 SYSTEM IMPROVEMENT

310 MINOR CAPACITY/ SPOT IMPROVEMENTS

- 311 DISTRICT MINOR PROJECTS
- 312 TRAFFIC SIGNALS
- 313 DISTRICT FORCE ACCOUNT

320 ROADSIDE FACILITIES IMPROVEMENTS

- 321 STATE PARKS ROADS
- 322 NEW REST AREAS
- 323 NEW LANDSCAPING
- 324 SCENIC, HISTORIC & TOURIST SIGNS
- 325 STATEWIDE ENHANCEMENT PROJECTS

330 MAJOR CAPACITY/OPERATIONAL

- 331 SPOT CAPACITY & OPERATIONAL
- 332 TRAFFIC INTERCHANGE PROGRAM
- 333 CLIMBING/PASSING LANE PROGRAM
- 334 ROUTE TURNBACK PROJECTS
- 335 ITS PROGRAM

340 CORRIDOR IMPROVEMENTS

- 341 CORRIDOR IMPROVEMENTS

FY 2010
PRESCOTT DISTRICT ADVERTISED PROJECTS

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
342	GU1H	74	MA	19.5	H691201C	US 60 TO SR 303L, MP 20 TO MP 22 (EB & WB) CONSTRUCT PASSING LANES	08/21/2009	\$3,900

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID:	PROJECT NUMBER:	PROJECT NAME:		
RTE:	CO:	MP:	TRACS:	PROGRAM COST:
			TYPE OF WORK:	(in thousands)
			PROJECT MANAGER:	FY:
			COMMENTS:	

FISCAL YEAR: 2010

ZY1B	89 YV 313.8	P	SUNDOG RD BRIDGE (OLD BLK CYN HWY TURNBACK OWNERSHIP & MAINTENANCE (IGA REPAYMENT) PROJ MGR: DOESCHER PH: 712-7551	\$1,400	10
------	-------------	---	--	---------	----

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:										COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT				
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:				

PRESCOTT DISTRICT

BID ADVERTISEMENT: TBD 10

VY1J	I-17 MP 229-279.5					\$1,500	STEPANIE WILHARDT-SMITH	
H775401C	SIGN REHABILITATION						602-712-7396	
17	MA	229.0	P	017-A(213)				

BID ADVERTISEMENT: TBD 14

CU1J	ROCK SPRINGS TO CORDES JUNCTION					\$24,984	LARRY DOESCHER	07/02/2009: CONSTRUCTION IN 2014, DESIGN IN 2012.
	WIDEN ROADWAY					341	602-712-7551	
17	YV	232.0	P					

BID ADVERTISEMENT: APR 10

DO1H	LITTLE SQUAW CRK BRIDGES NB & SB STR #968 & #2965					\$0	AMJAD ALZUBI	PROJECT NAME CHANGED TO LITTLE SQUAW CREEK BRIDGES, NB & SB STR. #968 & #2965
H676501C	SCOUR RETROFIT						602-712-8619	
17	MA	239.0	P	017-A-317				

BID ADVERTISEMENT: TBD 10

GM1C	CORDES JCT TI					\$51,725	GEORGE WALLACE	
H426901C	RECONSTRUCT TI					331	928-779-7580	
17	YV	263.0	P	17-2()				

BID ADVERTISEMENT: TBD 10

UD1J	SR169 - ROCKY PARK						BASHIR HASSAN	
	SYSTEM PRESERVATION - ENGINEERING						602-712-7868	
17	YV	279.6	P					

BID ADVERTISEMENT: TBD 11

CW1J	ALAMO LAKE STATE PARK					\$800	EVELYN MA	STAGE V WILL BE SUBMITTED IN APRIL 2010.
H739001C	CONSTRUCT PARKING					321	602-712-6660	
60	LA	0.0	P					

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:									COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT			AND TRIBAL CLEARANCES / APPROVAL
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:			GENERAL COMMENTS

PRESCOTT DISTRICT

BID ADVERTISEMENT: TBD 10

SY1J	WICKENBURG- SAN DOMINGO WASH					\$5,800		DOUG SMITH	
H757801C	PAVEMENT PRESERVATION							602-712-8482	
60	MA	112.7	P		NH -060-B(203)				

BID ADVERTISEMENT: FEB 10

VF1H	SUNDOG RANCH RD - SUNRISE BLVD							JIM REEVES	11/5 - PROJECT ON SCHEDULE; WILL DROP
	MEDIAN BARRIER							602-712-8283	CREEP ITEMS IF IMPACTS SCHEDULE. 10/8 -
69	YV	290.0	P						STAGE III SUBMITTAL & REVIEW DONE;
									STAGE IV (95%) IN PROGRESS.

BID ADVERTISEMENT: TBD 10

GT1H	US 60 - 303L, MP 13 - MP 15 (EB)					\$2,000		MIKE ANDAZOLA	ANTICIPATE BID READY DECEMBER 2009.
H696101C	CONSTRUCT PASSING LANE					342		602-712-7629	
74	MA	13.0	P		074-A(201)				

BID ADVERTISEMENT: TBD 10

XP1G	MP 211.8 TO MP 213.0					\$2,200		DON GORMAN	
H675801C	REPAIR CUT SLOPES FOR EROSION CONTROL					133		602-712-8736	
87	MA	211.8	P						

BID ADVERTISEMENT: TBD 10

ZT1J	SR 87 (SB), MP 230.63 TO 230.91					\$650		STEVE MISHLER	
H789301C	SAFETY IMPROVEMENT							602-712-8678	
87	GI	230.6	P		HES -087-B(204)				

BID ADVERTISEMENT: TBD 10

ZJ1H	INTERSECTION OF SR 87 AND AIRPORT ROAD							MIKE ANDAZOLA	ANTICIPATE SPRING 2010 ADVERTISEMENT
H730401C	CONSTRUCT A ROUNDABOUT							602-712-7629	
87	GI	254.0	P						

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT:	FEDERAL ID #:			GENERAL COMMENTS

PRESCOTT DISTRICT

BID ADVERTISEMENT: TBD 10

TQ1H	TONTO NATURAL BRIDGE	\$675	EVELYN MA	STAGE IV SUBMITTAL - MID NOVEMBER 2009.
H718301C	CONSTRUCT NEW ROAD	321	602-712-6660	
87	GI 263.0 P			

BID ADVERTISEMENT: TBD 10

EY1H	PINE - RIM	\$0	ROD COLLINS	
H683201C	3" RR & ARFC		602-712-7980	
87	GI 267.0 P			

BID ADVERTISEMENT: MAR 10

MD1J	MARTINEZ RIVER BRIDGE (STR # 1320)	\$220	STEPHAN BACH	
H749601C	SCOUR RETROFIT	123	602-712-8479	
89	YV 269.0 P			

BID ADVERTISEMENT: TBD 10

EE1E	SR-89 @ KIRKLAND JCT / WAGNER RD CST RT & LT TURN LNS, SHOULDER		EVELYN MA	IF STATE FUNDING IS AVAILABLE, THIS PROJECT IS PLANNED TO BE ADVERTISED IN JUNE 2010.
89	YV 288 P 089-A-201		602-712-6660	

BID ADVERTISEMENT: JUN 10

VB1J	SR 89 EXTENSION OF DRAINAGE FACILITIES SYSTEM ENHANCEMENT - ENGINEERING		EVELYN MA	STAGE III WILL BE SUBMITTED ON NOVEMBER 2009.
89	YV 289.0 P		602-712-6660	

BID ADVERTISEMENT: IGA 10

ZY1B	SUNDOG RD BRIDGE (OLD BLK CYN HWY TURNBACK OWNERSHIP & MAINTENANCE (IGA REPAYMENT)	\$1,400	LARRY DOESCHER	
89	YV 313.8 P 029-1	334	602-712-7551	

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:										COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT				
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:				

PRESCOTT DISTRICT

BID ADVERTISEMENT: TBD 13

CZ1J	JCT 89A TO MP 324					\$15,000	ORLANDO JEREZ		
	WIDEN THE SR 89 CORRIDOR					341	602-712-7187		
89	YV	317.5	P						

BID ADVERTISEMENT: TBD 14

TE1J	JCT 89A TO CHINO VALLEY (S. CHINO LIMITS) - PH II					\$10,000	ORLANDO JEREZ	PROJECT HAS NOT STARTED, NEED DESIGN FUNDS
	CONSTRUCT ROADWAY WIDENING					341	602-712-7187	
89	YV	319.0	P					

BID ADVERTISEMENT: TBD 10

WH1J	SR 89A @ VIEWPOINT DRIVE						LARRY DOESCHER	11/06/2009: PM REVIEWING COST PROPOSAL. DESIGN APPROACHING STG II.
	INTERSECTION						602-712-7551	
89A	YV	321.0	P					

BID ADVERTISEMENT: TBD 11

KY1G	VIEWPOINT TI					\$7,000	ALVIN STUMP	
H654901C	ROADWAY WIDENING					341	928-759-2426	
89A	YV	323.0	P					

BID ADVERTISEMENT: DEC 09

OI1E	MINGUS WEST CURVE					\$606	EVELYN MA	CONSULTANT IS WORKING ON THE REVISION OF THE FINAL SUBMITTAL.
H571801C	CURVE REALIGNMENT						602-712-6660	
89A	YV	334	P	HES -A89-A(200)				

BID ADVERTISEMENT: TBD 10

RH1B	DOUBTFUL CANYON SECTION					\$41,625	VICKI BEVER	
H469801C	RECONSTRUCT ROADWAY & CONSTRUCTION WATER					341	602-712-8161	
260	GI	269.0	P	260-B				

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
P									
VY1J	17	MA	229.0	H775401C		I-17 MP 229-279.5	SIGN REHABILITATION	TBD FY 10	2010
CU1J	17	YV	232.0			ROCK SPRINGS TO CORDES JUNCTION	WIDEN ROADWAY	TBD FY 14	2014
DO1H	17	MA	239.0	H676501C		LITTLE SQUAW CRK BRIDGES NB & SB STR	SCOUR RETROFIT	MAR 10	2010
GM1C	17	YV	263.0	H426901C		CORDES JCT TI	RECONSTRUCT TI	TBD FY 10	2010
UD1J	17	YV	279.6			SR169 - ROCKY PARK	SYSTEM PRESERVATION - ENGINEERING	TBD FY 10	2010
CW1J	60	LA	0.0	H739001C		ALAMO LAKE STATE PARK	CONSTRUCT PARKING	TBD FY 11	2011
SY1J	60	MA	112.7	H757801C	NH -060-B(203)	WICKENBURG- SAN DOMINGO WASH	PAVEMENT PRESERVATION	TBD FY 10	2010
VF1H	69	YV	290.0			SUNDOG RANCH RD - SUNRISE BLVD	MEDIAN BARRIER	FEB 10	2010
GT1H	74	MA	13.0	H696101C		US 60 - 303L, MP 13 - MP 15 (EB)	CONSTRUCT PASSING LANE	TBD FY 10	2010
XP1G	87	MA	211.8	H675801C		MP 211.8 TO MP 213.0	REPAIR CUT SLOPES FOR EROSION CON	TBD FY 10	2010
ZT1J	87	GI	230.6	H789301C	HES -087-B(204)A	SR 87 (SB), MP 230.63 TO 230.91	SAFETY IMPROVEMENT	TBD FY 10	2010
ZJ1H	87	GI	254.0	H730401C		INTERSECTION OF SR 87 AND AIRPORT ROA	CONSTRUCT A ROUNDABOUT	TBD FY 10	2010
TQ1H	87	GI	263.0	H718301C		TONTO NATURAL BRIDGE	CONSTRUCT NEW ROAD	TBD FY 10	2010
EY1H	87	GI	267.0	H683201C		PINE - RIM	3" RR & ARFC	TBD FY 10	2010
MD1J	89	YV	269.0	H749601C		MARTINEZ RIVER BRIDGE (STR # 1320)	SCOUR RETROFIT	JAN 10	2010
EE1E	89	YV	288			SR-89 @ KIRKLAND JCT / WAGNER RD	CST RT & LT TURN LNS, SHOULDER	TBD FY 10	2010
VB1J	89	YV	289.0			SR 89 EXTENSION OF DRAINAGE FACILITIES	SYSTEM ENHANCEMENT - ENGINEERING	JUN 10	2010
ZY1B	89	YV	313.8			SUNDOG RD BRIDGE (OLD BLK CYN HWY	TURNBACK OWNERSHIP & MAINTENANC	IGA FY 10	2010
CZ1J	89	YV	317.5			JCT 89A TO MP 324	WIDEN THE SR 89 CORRIDOR	TBD FY 13	2013
TE1J	89	YV	319.0			JCT 89A TO CHINO VALLEY (S. CHINO LIMITS	CONSTRUCT ROADWAY WIDENING	TBD FY 14	2014
WH1J	89A	YV	321.0			SR 89A @ VIEWPOINT DRIVE	INTERSECTION	TBD FY 10	2010
KY1G	89A	YV	323.0	H654901C		VIEWPOINT TI	ROADWAY WIDENING	TBD FY 11	2011
O1E	89A	YV	334	H571801C	HES -A89-A(200)A	MINGUS WEST CURVE	CURVE REALIGNMENT	NOV 09	2010
RH1B	260	GI	269.0	H469801C		DOUBTFUL CANYON SECTION	RECONSTRUCT ROADWAY & CONSTRUC	TBD FY 10	2010

<http://www.azdot.gov/Highways/ppms/>
