

**SAFFORD DISTRICT**

**Active Project Status Report - Design**

**NOVEMBER 2009**

**DATA DATE: 10/30/2009**



**Arizona Department of Transportation  
Intermodal Transportation Division  
Program & Project Management**

**<http://www.azdot.gov/Highways/ppms/>**

**ARIZONA DEPARTMENT OF TRANSPORTATION  
INTERMODAL TRANSPORTATION DIVISION  
HIGHWAYS**

NOVEMBER 2009

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.  
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 10/30/2009 ) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, or need a hardcopy of the report, please feel free to call us at: (602) 712-7678.

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

**<http://www.azdot.gov/Highways/ppms>**

PUBLISHED DATE: 11/12/2009

## ACTIVE PROJECT STATUS REPORT GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

### County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT  
GLOSSARY  
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

## RESOURCE ALLOCATION CODES

---

### 100 SYSTEM PRESERVATION

#### 110 PAVEMENT PRESERVATION

- 111 STATEWIDE PAVEMENT PRES
- 112 STATEWIDE MINOR PAVEMENT PRES
- 113 PREVENTATIVE MAINTENANCE

#### 120 BRIDGE PRESERVATION

- 121 EMERGENCY REPAIRS
- 122 MINOR UPGRADES
- 123 SCOUR RETROFIT
- 124 SEISMIC RETROFIT
- 125 BRIDGE REPLACEMENT & REHAB
- 126 BRIDGE INSPECTION & INVENTORY

#### 130 SAFETY PROGRAM

- 131 BLUNT END GUARDRAIL REPLACEMENT
- 132 HAZARD ELIMINATION PROGRAM
- 133 ROCKFALL CONTAINMENT
- 134 HIGHWAY RAIL CROSSINGS

#### 140 PUBLIC TRANSIT

- 141 PUBLIC TRANSIT SUPPORT

#### 150 ROADSIDE FACILITIES

- 151 REST AREA REHABILITATION
- 152 LANDSCAPING REHABILITATION

#### 160 OPERATIONAL FACILITIES

- 161 SIGNAL WAREHOUSE & RPM'S
- 162 PORT OF ENTRY
- 163 MECHANICAL, HARDWARE, SOFTWARE
- 164 SIGN REHABILITATION
- 165 EMERGENCY REPAIR PROJECTS

### 200 SYSTEM MANAGEMENT

#### 210 DEVELOPMENT SUPPORT

- 211 DESIGN SUPPORT
- 212 UTILITIES SUPPORT
- 213 RIGHT OF WAY SUPPORT
- 214 ENVIRONMENTAL SUPPORT
- 215 PLANNING SUPPORT
- 216 BRIDGE SUPPORT
- 217 CONTRACT AUDITING
- 218 PRIMAVERA SUPPORT

#### 220 OPERATING SUPPORT

- 221 TRAINING
- 222 WORK ZONE SAFETY
- 223 OUTDOOR ADVERTISING CONTROL
- 224 COMMUNITY RELATIONS SUPPORT
- 225 PRIVATIZATION SUPPORT
- 226 SIB CAPITALIZATION
- 227 RISK MANAGEMENT INDEMNIFICATION
- 228 PROFESSIONAL & OUTSIDE SERVICES
- 229 PARTNERING SUPPORT
- 236 FEDERAL TAX EVASION PROGRAM

#### 230 PROGRAM OPERATING CONTINGENCIES

- 231 DESIGN MODIFICATIONS CONTINGENCY
- 232 GENERAL CONTINGENCY
- 233 EMERGENCY PROJECTS CONTINGENCY
- 234 PROGRAM COST ADJUSTMENTS
- 235 RIGHT OF WAY ACQUISITION

### 300 SYSTEM IMPROVEMENT

#### 310 MINOR CAPACITY/ SPOT IMPROVEMENTS

- 311 DISTRICT MINOR PROJECTS
- 312 TRAFFIC SIGNALS
- 313 DISTRICT FORCE ACCOUNT

#### 320 ROADSIDE FACILITIES IMPROVEMENTS

- 321 STATE PARKS ROADS
- 322 NEW REST AREAS
- 323 NEW LANDSCAPING
- 324 SCENIC, HISTORIC & TOURIST SIGNS
- 325 STATEWIDE ENHANCEMENT PROJECTS

#### 330 MAJOR CAPACITY/OPERATIONAL

- 331 SPOT CAPACITY & OPERATIONAL
- 332 TRAFFIC INTERCHANGE PROGRAM
- 333 CLIMBING/PASSING LANE PROGRAM
- 334 ROUTE TURNBACK PROJECTS
- 335 ITS PROGRAM

#### 340 CORRIDOR IMPROVEMENTS

- 341 CORRIDOR IMPROVEMENTS

*FY 2010*  
*SAFFORD DISTRICT ADVERTISED PROJECTS*

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
123	MF1J	82	CH	61.2	H749701C	SAN PEDRO RIVER BR (STR # 403) SCOUR RETROFIT	10/02/2009	\$200
311	TD1H	191	GE	170.0	H710001C	LWR CORONADO TRAIL DRAINAGE IMPRV SYST ENHANCEMENT - ENGINEERING	07/30/2009	\$560
325	GK1F	75	GE	395.7	H606001C	YORK VALLEY SIDEWALKS CONSTRUCT PATHWAY, RAILING & RETAINING WALL	08/27/2009	\$300
325	EV1F	191	GH	118.8	H574401C	SAFFORD SIDEWALKS, US191 CONSTRUCT SIDEWALK, ADA RAMPS & DRIVEWAY CONNECTS	10/26/2009	\$550



# PROJECTS RESCHEDULED THIS MONTH

CPSID:	PROJECT NUMBER	PROJECT NAME:	COMMENTS:	BID READY:
RTE:	CO: MP: TRACS:	TYPE OF WORK:		<u>RESCHEDULED:</u>
	PROGRAM COST:	PROJECT MANAGER:		FROM: TO:
EV1F	ARRA-191-B(001)A	SAFFORD SIDEWALKS, US191	PROJECT ADVERTISED	
191 GH	118.8 H574401C	CONSTRUCT SIDEWALK, ADA RAMPS & DRIVEWAY CONNECTS	FOR	TBD FY 10
S	\$550	PROJ MGR: CLARK PH:520-388-4252	BID.	OCT 09

\* NOTE~ Bid Ready dates can remain the same, while the Bid Advertisement dates change.

# DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS: DIST DESIGN BUDGET:	PROJCT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	<i>FUNDING START</i> FISCAL YEAR:
QS1C	70 GH 340.0 H5109S1D S \$2,000	SAFFORD TO SOLOMON PA (WIDEN TO 4 LN, LT TURN LNS PROJ MGR: RAINE PH: 520-388-4264		2011
IJ1K	80 CH 364.0 H624306D S \$300	DOUGLAS STRATEGIC MOTOR CARRIER STATION CAPACITY ADDITIONS - DESIGN PROJ MGR: MELLGREN PH: 712-8629		2010
FU1K	191 GH 101.0 S \$2,000	MP 100.7 TO SR 266 DESIGN PARALLEL ROADWAY PROJ MGR: RAINE PH: 520-388-4264		2014

## PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID: PROJECT NUMBER:	PROJECT NAME:		PROGRAM COST:
RTE: CO: MP: TRACS:	TYPE OF WORK:	COMMENTS:	(in thousands) FY:
	PROJECT MANAGER:		

---

**FISCAL YEAR: 2010**

GV1H	DOUGLAS STRTGC INSPECTION STATION		\$45	10
80 CH 364.0	INSTALL VOICE & DATA LINES			
S	PROJ MGR: MELLGREN PH: 712-8629			

**FISCAL YEAR: 2011**

WP1J	DOUGLAS STRATEGIC MOTOR CARRIER STATION		\$2,439	11
80 CH 364.0 H624302C	CAPACITY ADDITIONS - RECONSTRUCTION			
S	PROJ MGR: MELLGREN PH: 712-8629			

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:										COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT				
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:				

SAFFORD DISTRICT

*BID ADVERTISEMENT: TBD 10*

							MIKE ANDAZOLA		\$10 MILLION IN ADDITIONAL FEDERAL FUNDING ADDED TO THE PROJECT. AGGRESSIVE SCHEDULE WITH FUNDING REQUIREMENTS BID READY JUNE 2010.
HY1G						\$9,400			
H747301C						331	602-712-7629		
10	PM	288.4	S						

*BID ADVERTISEMENT: TBD 10*

							EVELYN MA		TENTATIVE ADVERTISEMENT DATE - JANUARY 2010.
CN1G						\$48,000			
H650401C						333	602-712-6660		
10	CH	300.2	S	NH -010-E(200)					

*BID ADVERTISEMENT: JUN 10*

							ITTY ITTY		
XK1H									
H691001C							602-712-8718		
70	GH	292.0	S						

*BID ADVERTISEMENT: TBD 10*

							ROBIN RAINE		
XL1G						\$890			
H674901C							520-388-4264		
70	GH	330.9	S	070-A(203)A					

*BID ADVERTISEMENT: DESIGN 11*

							ROBIN RAINE		
QS1C						\$2,000			
						341	520-388-4264		
70	GH	340.0	S						

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:		PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:		RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:					GENERAL COMMENTS

---

**SAFFORD DISTRICT**

*BID ADVERTISEMENT: TBD 10*

STEPHEN WILSON

VV1J MULE CREEK (ROCKFALL REMEDIATION)  
ROCKFALL REMEDIATION  
78 GE 167.8 S

520-388-4263

*BID ADVERTISEMENT: TBD 10*

EVELYN MA

PLAN TO ADVERTISE IN MAY/JUNE 2010  
UPON OBTAINING THE ENVIRONMENTAL  
CLEARANCE USING FEDERAL GUIDELINES.

LP1G JAKE'S CORNER (REALIGNMENT)  
H666901C HIGHWAY REALIGNMENT  
78 GE 169.0 S

\$515  
311

602-712-6660

*BID ADVERTISEMENT: TBD 10*

EVELYN MA

STAGE V WAS SUBMITTED ON 5/1/09. WHEN  
R/W ISSUES ARE SETTLED, PLANS AND  
SPECIALS WILL BE UPDATED FOR  
ADVERTISEMENT.

WS1H TOMBSTONE COURTHOUSE STATE PARK  
H718101C CONSTRUCT PARKING  
80 CH 316.0 S

\$425  
321

602-712-6660

*BID ADVERTISEMENT: DESIGN 10*

DAVE MELLGREN

AWAITING DESIGN FUNDING APPROVAL.  
THIS WILL BE A PROCUREMENT PROJECT.

IJ1K DOUGLAS STRATEGIC MOTOR CARRIER STATION  
CAPACITY ADDITIONS - DESIGN  
80 CH 364.0 S

\$300

602-712-8629

*BID ADVERTISEMENT: IGA 11*

DAVE MELLGREN

WP1J DOUGLAS STRATEGIC MOTOR CARRIER STATION  
H624302C CAPACITY ADDITIONS - RECONSTRUCTION  
80 CH 364.0 S

\$2,439

602-712-8629

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				

**SAFFORD DISTRICT**

*BID ADVERTISEMENT: IGA 10*

DAVE MELLGREN

GV1H	DOUGLAS STRTGC INSPECTION STATION	\$45		
	INSTALL VOICE & DATA LINES	162		602-712-8629
80	CH 364.0 S			

*BID ADVERTISEMENT: TBD 10*

AMAN MATHUR

FH1G	EAST OF DOUGLAS	\$6,212		
H658001C	2 1/2" MILL, 3" AC REPLACE PLUS 1/2" AR-ACFC			602-712-7638
80	CH 368.0 S STP -080-B(200)			

*BID ADVERTISEMENT: TBD 13*

ROBIN RAINE

DJ1G	CENTRAL AVE TO MOSON RD, E OF SIERRA VISTA	\$5,000		
H655501C	WIDEN TO 5 LANES	311		520-388-4264
90	CH 323.5 S			

*BID ADVERTISEMENT: TBD 10*

JEFF STINE

DJ1F	SAN PEDRO BRIDGE	\$4,600		
H600501C	BRIDGE REPLACEMENT	125		520-388-4260
90	CH 328.6 S			

*BID ADVERTISEMENT: TBD 10*

AKRAM FRIEKH

LC1J	CANYON DE FLORES-GLENN RD/KACHINA			
	SYSTEM ENHANCEMENT - ENGINEERING			602-712-8553
92	CH 324.3 S			

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				

**SAFFORD DISTRICT**

*BID ADVERTISEMENT: TBD 13*

SK1E	DIAL WASH TO TEN RANCH (SEG II)	\$11,900		ROBIN RAINÉ
H503704C	CONSTRUCT PARALLEL ROADWAY	341	520-388-4264	
191 CH	87.9 S -191-B			

*BID ADVERTISEMENT: DESIGN 14*

FU1K	MP 100.7 TO SR 266	\$2,000		ROBIN RAINÉ
	DESIGN PARALLEL ROADWAY	341	520-388-4264	
191 GH	101.0 S			

*BID ADVERTISEMENT: OCT 09*

EV1F	SAFFORD SIDEWALKS, US191	\$550		NATALIE CLARK
H574401C	CONSTRUCT SIDEWALK, ADA RAMPS & DRIVEWAY CONNECTS	325	520-388-4252	PROJECT IS SCHEDULED TO OPEN BIDS NOVEMBER 25TH.
191 GH	118.8 S ARRA-191-B(001)			

*BID ADVERTISEMENT: TBD 10*

EF1K	MP 151.68 TO MP 151.87	\$1,000		STEPHEN WILSON
H790201C	SLOPE FLATTENING		520-388-4263	
191 GE	151.7 S			

*BID ADVERTISEMENT: TBD 10*

QF1G	GUTHRIE BRIDGE #352	\$1,800		ROBIN RAINÉ
H641701C	BRIDGE REMOVAL	126	520-388-4264	
191 GE	153.0 S			

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				

**SAFFORD DISTRICT**

*BID ADVERTISEMENT: TBD 11*

NE1J	OLD SAFFORD RD - HILL STREET (NB & SB)			
	MILL 5/8" & FR			NAZAR NABATY
191	GE	160.0	S	602-712-8034

*BID ADVERTISEMENT: DEC 09*

CU1H	SAN FRANCISCO RIVER BR #2904	\$4,800		
H670801C	BRIDGE REPLACEMENT	125		AMJAD ALZUBI
191	GE	163.0	S	602-712-8619

*BID ADVERTISEMENT: TBD 10*

OV1J	STATEWIDE STEEL GIRDER BRIDGE REHABILITATION	\$1,100		
H755001C	COLLISION DAMAGE REPAIR	126		NAVAPHAN VIBOOLMATE
999	SW	0.0	S	602-712-8602
				999-A(235)

# INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM & PROJECT MANAGEMNET SECTION  
\*INDEX SORTED BY ROUTE AND MILEPOST\*

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
S									
HY1G	10	PM	288.4	H747301C		CIENEGA CREEK-MARSH STATION PHASE III	REMOVE RAIL & BRIDGE, CONST ML	TBD FY 10	2010
CN1G	10	CH	300.2	H650401C	NH -010-E(200)N	SR 90 TI	RECONSTRUCT SR 90 TI AND ADD PASSI	TBD FY 10	2010
XK1H	70	GH	292.0	H691001C		US 70 GILA RIVER BRIDGE AT BYLAS	BRIDGE REPLACEMENT	MAY 10	2010
XL1G	70	GH	330.9	H674901C		PIMA - SAFFORD	SLOPE FLATTENING	TBD FY 10	2010
QS1C	70	GH	340.0			SAFFORD TO SOLOMON	PA (WIDEN TO 4 LN, LT TURN LNS	DESIGN FY 11	2011
VV1J	78	GE	167.8			MULE CREEK (ROCKFALL REMEDIATION)	ROCKFALL REMEDIATION	TBD FY 10	2010
LP1G	78	GE	169.0	H666901C		JAKE'S CORNER (REALIGNMENT)	HIGHWAY REALIGNMENT	TBD FY 10	2010
WS1H	80	CH	316.0	H718101C		TOMBSTONE COURTHOUSE STATE PARK	CONSTRUCT PARKING	TBD FY 10	2010
GV1H	80	CH	364.0			DOUGLAS STRTGC INSPECTION STATION	INSTALL VOICE & DATA LINES	IGA FY 10	2010
IJ1K	80	CH	364.0			DOUGLAS STRATEGIC MOTOR CARRIER STA CAPACITY ADDITIONS - DESIGN	DESIGN FY 10	DESIGN FY 10	2010
WP1J	80	CH	364.0	H624302C		DOUGLAS STRATEGIC MOTOR CARRIER STA CAPACITY ADDITIONS - RECONSTRUCTIO	IGA FY 11	IGA FY 11	2011
FH1G	80	CH	368.0	H658001C	STP -080-B(200)A	EAST OF DOUGLAS	2 1/2" MILL, 3" AC REPLACE PLUS 1/2" A	TBD FY 10	2010
DJ1G	90	CH	323.5	H655501C		CENTRAL AVE TO MOSON RD, E OF SIERRA	WIDEN TO 5 LANES	TBD FY 13	2013
DJ1F	90	CH	328.6	H600501C		SAN PEDRO BRIDGE	BRIDGE REPLACEMENT	TBD FY 10	2010
LC1J	92	CH	324.3			CANYON DE FLORES-GLENN RD/KACHINA	SYSTEM ENHANCEMENT - ENGINEERING	TBD FY 10	2010
SK1E	191	CH	87.9	H503704C	-191-B	DIAL WASH TO TEN RANCH (SEG II)	CONSTRUCT PARALLEL ROADWAY	TBD FY 13	2013
FU1K	191	GH	101.0			MP 100.7 TO SR 266	DESIGN PARALLEL ROADWAY	DESIGN FY 14	2014
EV1F	191	GH	118.8	H574401C	ARRA-191-B(001)A	SAFFORD SIDEWALKS, US191	CONSTRUCT SIDEWALK, ADA RAMPS & D	OCT 09	2010
EF1K	191	GE	151.7	H790201C		MP 151.68 TO MP 151.87	SLOPE FLATTENING	TBD FY 10	2010
QF1G	191	GE	153.0	H641701C		GUTHRIE BRIDGE #352	BRIDGE REMOVAL	TBD FY 10	2010
NE1J	191	GE	160.0			OLD SAFFORD RD - HILL STREET (NB & SB)	MILL 5/8" & FR	TBD FY 11	2011
CU1H	191	GE	163.0	H670801C		SAN FRANCISCO RIVER BR #2904	BRIDGE REPLACEMENT	NOV 09	2010
OV1J	999	SW	0.0	H755001C		STATEWIDE STEEL GIRDER BRIDGE REHABI	COLLISION DAMAGE REPAIR	TBD FY 10	2010

**<http://www.azdot.gov/Highways/ppms/>**

---