

# **Active Project Status Report - Design**

**NOVEMBER 2009**

**DATA DATE: 10/30/2009**



**Arizona Department of Transportation  
Intermodal Transportation Division  
Program & Project Management**

<http://www.azdot.gov/highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION  
INTERMODAL TRANSPORTATION DIVISION  
HIGHWAYS  
NOVEMBER 2009**

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.  
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 10/30/2009 ) are as follows:

Projects Added

~~Projects Deleted~~

Projects Rescheduled

Design Projects without Construction

~~Projects which Failed to Advertise~~

The main body of the report: This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows, JPA numbers are provided when available.

Index: This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, or need a hardcopy of the report, please feel free to call us at: (602) 712-7678.

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms/>

# ACTIVE PROJECT STATUS REPORT

## GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

### County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT  
GLOSSARY  
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned BA -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

# Resource Allocation Categories

## 100 - SYSTEM PRESERVATION

### 110 - PAVEMENT PRESERVATION

- 111.00 - STATEWIDE PAVEMENT PRESERVATION
- 112.00 - STATEWIDE MINOR PAVEMENT PRESERVATION
- 113.00 - PREVENTATIVE SURFACE TREATMENTS
- 114.00 - MAG REGIONWIDE RUBBERIZED ASPHALT

### 120 - BRIDGE PRESERVATION

- 121.00 - EMERGENCY BRIDGE REPAIR
- 122.00 - BRIDGE REPAIR
- 123.00 - BRIDGE SCOUR PROTECTION
- 124.00 - BRIDGE SEISMIC RETROFIT
- 125.00 - BRIDGE REPLACEMENT & REHABILITATION
- 126.00 - BRIDGE INSPECTION & INVENTORY

### 130 - SAFETY PROGRAM

- 131.00 - BLUNT END GUARDRAIL REPLACEMENT
- 132.00 - HIGHWAY SAFETY IMPROVEMENT PROGRAM
- 133.00 - SLOPE MANAGEMENT PROGRAM
- 134.00 - HIGHWAY RAIL CROSSINGS
- 135.00 - GOVERNOR'S OFFICE OF HIGHWAY SAFETY

### 140 - PUBLIC TRANSIT

- 141.00 - ROLLING STOCK REPLACEMENT
- 142.00 - PUBLIC TRANSIT FUNDS

### 150 - ROADSIDE FACILITIES

- 151.00 - REST AREA REHABILITATION
- 152.00 - LANDSCAPING REHABILITATION
- 153.00 - REST AREA PRESERVATION

### 160 - OPERATIONAL FACILITIES

- 161.00 - SIGNAL WAREHOUSE & RPMS
- 162.00 - PORT OF ENTRY
- 163.00 - MECHANICAL, HARDWARE, SOFTWARE REPLACEMENT
- 164.00 - SIGN REHABILITATION
- 165.00 - EMERGENCY REPAIR PROJECTS
- 166.00 - MAINTENANCE (LANDSCAPE, LITTER & SWEEP)

## 200 - SYSTEM MANAGEMENT

### 210 - DEVELOPMENT SUPPORT

- 211.00 - DESIGN SUPPORT
- 211.01 - ENGINEERING TECHNICAL GROUP - STATEWIDE
- 211.02 - ROADWAY GROUP - STATEWIDE
- 211.03 - TRAFFIC GROUP - STATEWIDE
- 211.04 - MATERIALS GROUP - STATEWIDE
- 211.05 - PROJECT MANAGEMENT - STATEWIDE
- 211.06 - SCOPING - STATEWIDE
- 211.07 - STATEWIDE - DISTRICT MINOR PROJECTS
- 212.00 - UTILITIES SUPPORT
- 212.01 - UTILITY RELOCATION - STATEWIDE
- 213.00 - RIGHT OF WAY SUPPORT
- 213.01 - R/W PLANS - STATEWIDE
- 214.00 - ENVIRONMENTAL SUPPORT
- 214.01 - HAZARDOUS MATERIAL - STATEWIDE
- 214.02 - ENVIRONMENTAL - ARCHAEOLOGICAL
- 214.03 - PUBLIC HEARINGS - STATEWIDE
- 214.04 - ENVIRONMENTAL - STATEWIDE (ON-CALL)
- 214.05 - ENVIRONMENTAL - STATEWIDE (ARCHAEOLOGICAL STUDIES)
- 214.06 - STORM WATER PROTECTION
- 215.00 - PLANNING SUPPORT
- 215.01 - STATEWIDE - MATCH FOR FEDERAL FUNDS
- 215.02 - FRAMEWORK STUDIES
- 216.00 - BRIDGE SUPPORT
- 217.00 - CONTRACT AUDITING
- 218.00 - PRIMAVERA SUPPORT

### 220 - OPERATING SUPPORT

- 221.00 - CIVIL RIGHTS OFFICE - TRAINING
- 221.01 - TRAINING, ITD TECHNICAL - STATEWIDE
- 221.02 - TRAINING, NHI - STATEWIDE
- 222.00 - WORK ZONE SAFETY
- 223.00 - OUTDOOR ADVERTISING CONTROL
- 224.00 - PUBLIC INVOLVEMENT SUPPORT
- 225.00 - PRIVATIZATION SUPPORT
- 226.00 - SIB CAPITALIZATION
- 227.00 - RISK MANAGEMENT INDEMNIFICATION
- 228.00 - PROFESSIONAL AND OUTSIDE SERVICES
- 229.00 - PARTNERING SUPPORT

### 230 - PROGRAM OPERATING CONTINGENCIES

- 231.00 - DESIGN MODIFICATIONS CONTINGENCY
- 232.00 - GENERAL CONTINGENCY
- 233.00 - EMERGENCY PROJECTS CONTINGENCY
- 234.00 - PROGRAM COST ADJUSTMENTS CONTINGENCY
- 235.00 - RIGHT OF WAY ACQUISITION CONTINGENCY
- 236.00 - FEDERAL TAX EVASION PROGRAM
- 237.00 - ROADSIDE FACILITIES SUPPORT

## 300 - SYSTEM IMPROVEMENTS

### 310 - MINOR CAPACITY/OPERATIONAL SPOT IMPROVEMENTS

- 311.00 - DISTRICT MINOR PROJECTS
- 312.00 - TRAFFIC SIGNALS
- 313.00 - DISTRICT FORCE ACCOUNT

### 320 - ROADSIDE FACILITIES IMPROVEMENTS

- 321.00 - STATE PARKS ROADS
- 322.00 - NEW REST AREAS
- 323.00 - NEW LANDSCAPING
- 324.00 - SCENIC, HISTORIC & TOURIST SIGNS
- 325.00 - STATEWIDE ENHANCEMENT PROJECTS
- 325.01 - CONTINGENCY (ADOT PROJECTS OF OPPORTUNITY)
- 325.02 - ENHANCEMENT PROJECTS - STATEWIDE
- 325.03 - ENHANCEMENT PROJECTS - LOCAL GOVERNMENT
- 326.00 - NATIONAL RECREATIONAL TRAILS
- 326.01 - RECREATIONAL TRAILS PROGRAM - STATE PARK MATCH
- 327.00 - SAFE ROUTES TO SCHOOL
- 328.00 - NEW PORT OF ENTRY
- 329.00 - OFF-HIGHWAY IMPROVEMENT

### 330 - MAJOR CAPACITY/OPERATIONAL SPOT IMPROVEMENTS

- 331.00 - SPOT CAPACITY AND OPERATIONAL IMPROVEMENTS
- 332.00 - TRAFFIC INTERCHANGE PROGRAM
- 333.00 - CLIMBING/PASSING LANE PROGRAM
- 334.00 - ROUTE TURNBACK PROJECTS
- 335.00 - ITS PROGRAM
- 335.01 - RURAL ITS - STATEWIDE
- 335.02 - RURAL ITS - STATEWIDE (PRESERVATION)

### 340 - CORRIDOR IMPROVEMENTS

- 341.00 - RURAL CORRIDOR RECONSTRUCTION
- 342.00 - URBAN CORRIDOR RECONSTRUCTION
- 342.01 - PAG REGIONWIDE
- 343.00 - RIGHT OF WAY - ACCESS CONTROL
- 344.00 - SAFETY MANAGEMENT SYSTEM
- 345.00 - FREEWAY SERVICE PATROLS
- 346.00 - PARK AND RIDE CONSTRUCTION/IMPROVEMENTS

### 350 - HIGH PRIORITY PROJECTS

- 351.00 - HIGH PRIORITY PROJECTS

# PROJECTS ADVERTISED LAST REPORTING PERIOD

CPSID:	PROJECT NUMBER:	PROJECT NAME:	BID OPENING/ ACTUAL ADV	PROGRAM COST:	% DBE	CONTRACT
RTE: CO: MP: TRACS:	PROJECT MANAGER:	TYPE OF WORK:	DATES:	(in thousands)	GOAL	LENGTH
VB1E 10	ARRA-010-D(206)A PM 260.0 H640401C	I-10 / I-19 TO VALENCIA ROAD EXTEND ITS SYSTEMS ALONG I-10 & I-19 PROJ MGR: YASMIN PH: 712-8328	12/11/2009 11/06/2009	\$9,100	N/A	285 WORKING DAYS
EV1F 191	ARRA-191-B(001)A GH 118.8 H574401C	SAFFORD SIDEWALKS, US191 CONSTRUCT SIDEWALK, ADA RAMPS & DRIVEWAY CONNECTS PROJ MGR: CLARK PH:520-388-4252	11/19/2009 10/26/2009	\$550	N/A	120 WORKING DAYS
IE1K 999	HES -999-A-(246) SW 0.0 H796101C	STATEWIDE GUARDRAIL 2010 SYSTEM ENHANCEMENT - SAFETY IMPROVEMENTS PROJ MGR: MISHLER PH: 712-8678	12/11/2009 11/09/2009	\$1,700	N/A	125 WORKING DAYS

# PROJECTS ADDED DURING THE LAST REPORTING PERIOD

CPSID:		PROJECT NAME:				PROJECT COST:	BID
PROJECT NUMBER:		TYPE OF WORK:				(in thousands)	READY
RTE:	CO:	MP:	TRACS:	PROJECT MANAGER:	COMMENTS:		DATE:
XM1J	IM	-008-B(201)A		YUMA - CASA GRANDE HIGHWAY	PROJECT ADDED BY THE PRB.	\$13,000	MAR 10
8	PN	158.5	H779201C	PAVEMENT PRESERVATION PROJ MGR: COLLINS PH: 712-7980			
VB1E	ARRA-010-D(206)A			I-10 / I-19 TO VALENCIA ROAD	PROJECT ADVERTISED FOR BID.	\$9,100	SEP 09
10	PM	260.0	H640401C	EXTEND ITS SYSTEMS ALONG I-10 & I-19 PROJ MGR: YASMIN PH: 712-8328			
XL1G	070-A(203)A			PIMA - SAFFORD	PROJECT ADDED BY THE PRB.	\$890	TBD FY 10
70	GH	330.9	H674901C	SLOPE FLATTENING PROJ MGR: RAINE PH: 520-388-4264			
XC1J	STP -073-A(201)A			COTTONWOOD CANYON-HON DAH	PROJECT ADDED BY THE PRB.	\$1,300	FEB 10
73	NA	350.3	H778001C	1/2" MILL AND REPLACE PROJ MGR: MIAN PH: 712-4061			
FQ1K	NH -077-B(202)A			WASHBOARD WASH	PROJECT ADDED BY THE PRB.	\$110	FEB 10
77	NA	379.2	H792301C	2.5" MILL AND REPLACE PROJ MGR: MIAN PH: 712-4061			
WE1J				SR 101L, 51ST AVENUE - 35TH AVENUE (EB)	PROJECT ADDED BY THE PRB.	\$3,000	NOV 09
101	MA	20.0	H748901C	ADD AUXILARY LANE PROJ MGR: MCCALLY PH: 712-7646			
IE1K	HES -999-A(246)			STATEWIDE GUARDRAIL 2010	PROJECT ADVERTISED FOR BID.	\$1,700	NOV 09
999	SW	0.0	H796101C	SYSTEM ENHANCEMENT - SAFETY IMPROVEMENTS PROJ MGR: MISHLER PH: 712-8678			

# PROJECTS RESCHEDULED DURING THE LAST REPORTING PERIOD

CPSID:	PROJECT NUMBER:	PROJECT NAME:	BID READY:
RTE:	CO: MP: TRACS:	TYPE OF WORK:	<u>RESCHEDULED:</u>
PROGRAM COST:	PROJECT MANAGER:	COMMENTS:	FROM: TO:
WD1J		NORTHERN AVENUE - GRAND AVE, SB	
101L	MA 8.0 H748801	ROADWAY IMPROVEMENTS/AUXILIARY LANES	PROJECT RESCHEDULED BY THE PRB.
	\$3,000	PROJ MGR: MCCALLY PH: 712-7646	TBD FY 10 NOV 09
EV1F	ARRA-191-B(001)A	SAFFORD SIDEWALKS, US191	
191	GH 118.8 H574401	CONSTRUCT SIDEWALK, ADA RAMPS & DRIVEWAY CONNECTS	PROJECT ADVERTISED FOR BID.
	\$550	PROJ MGR: CLARK PH:520-388-4252	TBD FY 10 OCT 09

# DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPSID:	PROJECT NUMBER:	PROJECT NAME:							<i>FUNDING START</i>
RTE:	CO: MP: TRACS:	TYPE OF WORK:							FISCAL
	DESIGN BUDGET:	PROJECT MANAGER:				COMMENTS:		DISTRICT:	YEAR:
FP1K		TANGERINE RD TO INA RD						T	2010
10	PM 240.0 H7960S1D	DCR AND EA							
	\$2,206	PROJ MGR: WILSON PH: 520-388-4263							
QL1J		INA RD TO RUTHRAUFF RD						T	2010
10	PM 247.0 H758301D	DCR / EA AND 30% DESIGN							
	\$4,000	PROJ MGR: WILSON PH: 520-388-4263							
AY1K		JCT I-19 TO EMIPRITA RD TI						T	2010
10	PM 260.3	DCR AND EA							
	\$3,000	PROJ MGR: RAINE PH: 520-388-4264							
CP1J		KINO TI						T	2014
10	PM 262.5	DESIGN TRAFFIC INTERCHANGE							
	\$4,000	PROJ MGR: RAINE PH: 520-388-4264							
CQ1J		COUNTRY CLUB ROAD TI						T	2013
10	PM 264.0	CONSTRUCT NEW TRAFFIC INTERCHANGE							
	\$10,000	PROJ MGR: RAINE PH: 520-388-4264							
CR1J		VALENCIA ROAD TI						T	2013
10	PM 267.1	CONSTRUCT TRAFFIC INTERCHANGE							
	\$42,824	PROJ MGR: RAINE PH: 520-388-4264							
TR1H		101L- CAREFREE HIGHWAY						E	2011
17	MA 215.0	DESIGN FMS							
	\$880	PROJ MGR: YASMIN PH: 712-8328							
GN1H		MP 299 TO MP 318						F	2007
17	YV 299.0	DCR / ED							
	\$1,500	PROJ MGR: DARIUSH PH: 712-8427							

# DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPSID:	PROJECT NUMBER:			PROJCT NAME:		<i>FUNDING START</i>	
RTE:	CO:	MP:	TRACS:	TYPE OF WORK:			FISCAL
	DESIGN BUDGET:			PROJECT MANAGER:	COMMENTS:	DISTRICT:	YEAR:
QG1C	019-A			COUNTRY CLUB RD TO RUBY ROAD		T	2007
19	SC	4.9	H5127S1D	DESIGN FRONTAGE RD			
		\$500		PROJ MGR: STINE PH: 520-388-4260			
TT1H				LINDSAY RD HALF INTERCHANGE		E	2012
60	MA	183.0		CONSTRUCT TI			
		\$8,000		PROJ MGR: RILEY PH:712-7196			
QS1C				SAFFORD TO SOLOMON		S	2011
70	GH	340.0	H5109S1D	PA (WIDEN TO 4 LN, LT TURN LNS			
		\$2,000		PROJ MGR: RAINE PH: 520-388-4264			
IJ1K				DOUGLAS STRATEGIC MOTOR CARRIER STATION		S	2010
80	CH	364.0	H624306D	CAPACITY ADDITIONS - DESIGN			
		\$300		PROJ MGR: MELLGREN PH: 712-8629			
GF1J				INDIAN ROUTE 15 INTERSECTION		T	2012
86	PM	92.3	H715001D	INTERSECTION IMPROVEMENTS (DESIGN)			
		\$200		PROJ MGR: STINE PH: 520-388-4260			
FT1K				SAN ISIDRO INTERSECTION		T	2012
86	PM	126.0		INTERSECTION IMROVEMENTS (DESIGN)			
		\$200		PROJ MGR: STINE PH: 520-388-4260			
UW1J				SANTA ROSA RANCH SEGMENT		T	2010
86	PM	128.5		DESIGN ROADWAY WIDENING			
		\$600		PROJ MGR: STINE PH: 520-388-4260			
NSSP				RED ROCK STATE PARK		F	2010
89A	YV	365.0		DESIGN			
		\$100		PROJ MGR: MA PH: 712-6660			

# DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPSID:	PROJECT NUMBER:	PROJECT NAME:							<i>FUNDING START</i>
RTE:	CO: MP: TRACS:	TYPE OF WORK:							FISCAL
	DESIGN BUDGET:	PROJECT MANAGER:				COMMENTS:		DISTRICT:	YEAR:
U11H		LAKE HAVASU STATE PARK						K	2010
95	MO 0.0	DESIGN (LAUNCH RAMPS)							
	\$350	PROJ MGR: MA PH: 712-6660							
TV1H		I-17 TO SR 51						E	2011
101L	MA 0.0	DESIGN FMS							
	\$770	PROJ MGR: YASMIN PH: 712-8328							
FU1K		MP 100.7 TO SR 266						S	2014
191	GH 101.0	DESIGN PARALLEL ROADWAY							
	\$2,000	PROJ MGR: RAINE PH: 520-388-4264							
TX1H		DOBSON ROAD TO I-10						E	2011
202L	MA 0.0	DESIGN FMS							
	\$550	PROJ MGR: YASMIN PH: 712-8328							
UD1H		I-10 EAST/SANTAN TI TO 51ST AVE						E	2010
202L	MA 0.0	DESIGN AND R/W							
	\$20,000	PROJ MGR: BRUDER PH: 712-6836							
UE1H		I-10 EAST/SANTAN TI TO 51ST AVE						E	2010
202L	MA 0.0	DESIGN & R/W							
	\$40,000	PROJ MGR: BRUDER PH: 712-6836							
UG1H		RURAL RD TO SR 101L						E	2011
202L	MA 0.0	DESIGN GPL							
	\$1,430	PROJ MGR: RILEY PH:712-7196							

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009  
PUBLISHED DATE: 11/12/2009

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	
Project Manager	Phone#			TRACS#:			A/C Mat Memo:	A/C T/C Plans:		A/C Stage IV:	
CPSID:	Funding Codes:	Project Cost:		Project Scheduler:							

Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments

**BID READY: September 2009**

ARRA-010-D(206)A	10	PM	260.0	H640401C	T	7						Bid Advertisement: November 2009 ADV FOR BID
I-10 / I-19 TO VALENCIA ROAD												02/24/2009 A
EXTEND ITS SYSTEMS ALONG I-10 & I-19												02/16/2009 A
PROJ MGR: YASMIN	PH: 712-8328			H640401D								03/13/2009 A
<b>VB1E</b>	335		\$9,100,000		Vincent Abeyta	602 712-8764						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=VB1E">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=VB1E</a>
SR 95, HOLIDAY HARBOUR												07/07/2006 A
WIDENING AND DRAINAGE IMPROVEMENTS												02/26/2009 A
PROJ MGR: MA PH: 712-6660												10/09/2009 A
H638001D												11/19/2007 A
JJ1G												06/02/2008 A
\$4,221,000												
Vincent Abeyta 602 712-8764												
												12/23/2009
												Bid Advertisement: September 2009 ADVERTISEMENT DATE IS PENDING.
												<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=JJ1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=JJ1G</a>

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009  
PUBLISHED DATE: 11/12/2009

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACS#:			A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:	Project Cost:		Project Scheduler:							

**BID READY: October 2009**

HES -177-A(003)A	177	PN	163.0	H692101C	G	0.5	06/14/2007 A				12/18/2009	Bid Advertisement: November 2009*
SR 177, MP 163.80- 164.40							06/04/2007 A	05/30/2008 A	05/10/2010	11/27/2007 A	120 Days	
CURVE RE-ALIGNMENT							06/14/2007 A		11/30/2009	08/28/2008 A		
PROJ MGR: FOLUCH	PH: 712-6619							09/09/2008 A	05/10/2010	06/19/2009 A		
<b>KD1H</b>			UNDEFINED		Art Magana	602 712-7563						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KD1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KD1H</a>
ARRA-191-B(001)A	191	GH	118.8	H574401C	S	1.5						Bid Advertisement: October 2009 ADV FOR BID
SAFFORD SIDEWALKS, US191									02/24/2009 A			
CONSTRUCT SIDEWALK, ADA RAMPS & DRIVEWAY CONNECTS												
PROJ MGR: CLARK	PH: 520-388-4252											
<b>EV1F</b>	325			\$550,000		Jeff Ross	602 712-7574					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=EV1F">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=EV1F</a>



**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009  
PUBLISHED DATE: 11/12/2009

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:			A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:	Project Cost:	Project Scheduler:								

**BID READY: December 2009**

IM -008-A(208)A	8	YU	15.0	H545301C	Y	6.4			11/02/2009		12/30/2009	Bid Advertisement: December 2009
I-8 @ TELEGRAPH PASS							04/13/2007 A	04/18/2008 A	12/10/2009 A	11/23/2007 A	155 Days	ADVERTISEMENT DATE 12/11/09
ROCKFALL CONTAINMENT / REALIGN									11/05/2009 A	07/25/2008 A		
PROJ MGR: MA	PH: 712-6660			H545301D					11/02/2009 A	11/24/2008 A		
<b>E1E</b>	111			\$4,700,000		Vincent Abeyta 602 712-8764						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=E1E">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=E1E</a>
040-A(210)	40	MO	11.0	H692301C	K	1	08/05/2006 A		12/01/2009		02/19/2010	Bid Advertisement: January 2010
CHEMEHUEVI & BOULDER WASH BRIDGES							01/24/2007 A		07/22/2009 A		40 Days	
SCOUR RETROFIT							01/24/2007 A		12/21/2009			
PROJ MGR: EID	PH: 712-8620			H692301D					08/28/2009 A	02/02/2009 A		
<b>KO1H</b>	123			\$800,000		Art Magana 602 712-7563						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KO1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KO1H</a>
087-A(201)	87	MA	170.2	H772101C	E	1.5						Bid Advertisement: December 2009
CHANDLER-MESA CITY LINE									06/24/2009 A			
2.5" MILL AND REPLACE												
PROJ MGR: MIAN	PH: 712-4061											
<b>UO1J</b>				\$1,500,000		Jason Hafner 602 712-8721						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UO1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UO1J</a>
	87	NA	346.0	H717901C	H	0		04/10/2009 A	12/31/2009		02/18/2010	Bid Advertisement: December 2009
HOMOLOVI RUINS STATE PARK								08/28/2009 A	08/06/2009 A		35 Days	STAGE V SUBMITTAL WILL BE IN JANUARY 2010.
CONSTRUCT ROAD												
PROJ MGR: MA	PH: 712-6660			H717901D				06/08/2009 A				
<b>A6SP</b>	321			\$1,025,000		Lee Makler (602) 712-8579						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=A6SP">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=A6SP</a>
	264	AP	474.5	H712101C	H	1			11/30/2009		02/19/2010	Bid Advertisement: January 2010
BLACK CREEK BRIDGE (STR # 624)									09/10/2008 A		60 Days	
SCOUR RETROFIT									03/31/2009 A	10/20/2008 A		
PROJ MGR: EID	PH: 712-8620			H712101D				11/14/2008 A	10/28/2008 A			
<b>WB1H</b>	123			\$550,000		Art Magana 602 712-7563						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WB1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WB1H</a>

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009  
PUBLISHED DATE: 11/12/2009

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACS#:			A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:	Project Cost:		Project Scheduler:							

**BID READY: January 2010**

17	MA	215.0	H778201C	E	0		01/04/2010			03/19/2010	Bid Advertisement: February 2010
SR 101L TO CAREFREE HWY (SR 74)											
CONSTRUCT LANDSCAPE											
PROJ MGR: SALAZAR	PH: 712-7357		H778201D				01/04/2010	08/11/2009 A		30 Days	
<b>SR1H</b>	323	\$5,000,000		Dean Mees	602 712-8716					11/23/2009	<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SR1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SR1H</a>
89	YV	269.0	H749601C	P	1	01/12/2009 A	12/04/2009			03/19/2010	Bid Advertisement: March 2010
MARTINEZ RIVER BRIDGE (STR # 1320)											
SCOUR RETROFIT											
						07/09/2008 A	09/02/2009 A			41 Days	
PROJ MGR: BACH	PH: 712-8479		H7496S1D				01/28/2010	02/12/2009 A			
<b>MD1J</b>	123	\$220,000		Art Magana	602 712-7563		12/04/2009	08/28/2009 A			<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MD1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MD1J</a>

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009  
PUBLISHED DATE: 11/12/2009

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACS#:			A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:	Project Cost:		Project Scheduler:							

**BID READY: February 2010**

69	YV	290.0		P	0	06/12/2009 A	12/23/2009	04/12/2010	Bid Advertisement: February 2010*
SUNDOG RANCH RD - SUNRISE BLVD									
MEDIAN BARRIER									
						05/21/2009 A	09/14/2009 A	116 Days	11/5 - PROJECT ON SCHEDULE; WILL DROP CREEP
PROJ MGR: REEVES	PH: 712-7980		H712801D				01/20/2010	09/08/2009 A	ITEMS IF IMPACTS SCHEDULE. 10/8 - STAGE III
<b>VF1H</b>			UNDEFINED	Lee Makler (602) 712-8579		07/20/2009 A			SUBMITTAL & REVIEW DONE; STAGE IV (95%) IN
PROGRESS.									
<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=VF1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=VF1H</a>									
STP -073-A(201)A	73	NA	350.3	H778001C	G	7.4			Bid Advertisement: February 2010
COTTONWOOD CANYON-HON DAH									
1/2" MILL AND REPLACE									
PROJ MGR: MIAN	PH: 712-4061		H7780S1D						
<b>XC1J</b>			\$1,300,000	Jason Hafner 602 712-8721					
<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XC1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XC1J</a>									

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009  
PUBLISHED DATE: 11/12/2009

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:			A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:	Project Cost:		Project Scheduler:							

**BID READY: March 2010**

IM -008-B(201)A	8	PN	158.5	H779201C	T	11.5						Bid Advertisement: April 2010
YUMA - CASA GRANDE HIGHWAY PAVEMENT PRESERVATION												
PROJ MGR: COLLINS	PH: 712-7980			H7792S1D								
<b>XM1J</b>			\$13,000,000		Timothy Owens	602 712-8657						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XM1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XM1J</a>
017-A-317	17	MA	239.0	H676501C	P	1			12/31/2009		05/17/2010	Bid Advertisement: April 2010*
LITTLE SQUAW CRK BRIDGES NB & SB STR #968 & #2965												
SCOUR RETROFIT									02/19/2010		60 Days	PROJECT NAME CHANGED TO LITTLE SQUAW CREEK BRIDGES, NB & SB STR. #968 & #2965
							09/29/2009 A		02/19/2010		11/03/2009 A	
PROJ MGR: ALZUBI	PH: 712-6739			H676501D					01/29/2010	02/19/2010	01/29/2010	
<b>DO1H</b>				UNDEFINED	Art Magana	602 712-7563						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DO1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DO1H</a>
	888	MA	0.0	H789501C	E	0						Bid Advertisement: April 2010
VARIOUS PHOENIX METRO LOCATIONS FMS REHABILITATION												
PROJ MGR: YASMIN	PH: 712-8328			H789501D								
<b>AL1K</b>			\$3,155,000		Lee Makler	(602) 712-8579						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AL1K">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AL1K</a>



**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009  
PUBLISHED DATE: 11/12/2009

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award	
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration	
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments	
Project Manager	Phone#	TRACSD:				A/C Mat Memo:		A/C T/C Plans:	A/C Stage IV:			
CPSID:	Funding Codes:	Project Cost:	Project Scheduler:									

**BID READY: May 2010**

70	GH	292.0	H691001C	S	2	04/02/2010	07/16/2010	Bid Advertisement: June 2010*
----	----	-------	----------	---	---	------------	------------	-------------------------------

US 70 GILA RIVER BRIDGE AT BYLAS

BRIDGE REPLACEMENT

09/23/2009 A

04/15/2010

11/19/2009

PROJ MGR: ITTY PH: 712-8718

H691001D

02/11/2010

04/15/2010

02/18/2010

**XK1H**

UNDEFINED

Art Magana 602 712-7563

<https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XK1H>

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION**

**\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009

PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:			Project Cost:		Project Scheduler:					

**Fiscal Year 2010**

8	YU	19.0	H773901C	Y	47						*
LIGURTA TO DATELAND SIGN REHAB PROJ MGR: CHAKKARABAVI PH:712-8686 H7739S1D											
<b>VE1J</b>			UNDEFINED		Jeff Ross 602 712-7574						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=VE1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=VE1J</a>
8	MA	115.0	H682901C	Y	5.7			02/27/2009 A			
GILA BEND - 121.0 06/25/2008 A 12/29/2008 A 11/21/2008 A RR 2" PL/5" TL & ARFC 01/14/2009 A											
PROJ MGR: MENDOZA PH: 712-8060			H6829S1D			12/26/2008 A		02/09/2009 A		01/22/2009 A	
<b>FD1H</b>			\$8,934,000		Jason Hafner 602 712-8721						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=FD1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=FD1H</a>
8	MA	121.0	H701601C	Y	13.8			03/02/2009 A			
MP 121.00 - BIG HORN 08/16/2006 A 10/28/2008 A 03/04/2008 A SYSTEM PRES - ENGINEERING 12/26/2008 A 08/29/2008 A											
PROJ MGR: MENDOZA PH: 712-8060			H7016S1D			09/10/2008 A		02/06/2009 A		01/21/2009 A	
<b>OG1H</b>			\$17,000,000		Jason Hafner 602 712-8721						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=OG1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=OG1H</a>
8	PN	177.0	H692601C	T	1.3			08/28/2009 A			TBD *
INTERSTATE I-8 EB, I-10 WB 10/20/2008 A 60 Days RAMP IMPROVEMENT 06/11/2008 A 10/08/2008 A											
PROJ MGR: FOLUCH PH: 712-6619										01/15/2009 A	
<b>KF1H</b>			UNDEFINED		Art Magana 602 712-7563						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KF1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KF1H</a>
8B	YU	6.0	H673501C	Y	0.5			02/14/2008 A	07/30/2008 A	04/03/2009 A	
BUSINESS 8 AND AVE 2 1/2 E 02/29/2008 A 12/05/2008 A DRAINAGE IMPROVEMENT 03/20/2009 A											
PROJ MGR: HAKARI PH: 712-7468			H6735S1D								
<b>WN1G</b>			\$400,000		Timothy Owens 602 712-8657						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WN1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WN1G</a>
10	LA	3	H616101C	Y	1.2						THE BOARD AT ITS 5/09 MEETING TABLED PROPOSED ACTION TO ADD PROJECT TO FY 2010 CONSTRUCTION PROGRAM W/ A \$12 M BUDGET. AWAITING FURTHER GUIDANCE FROM ADOT MGMT.
EHRENBERG PORT OF ENTRY RECONSTRUCT EASTBOUND PORT OF ENTRY											
PROJ MGR: MELLGREN PH: 712-8629			H616101D								
<b>NN1F</b>			\$12,000,000		Dean Mees 602 712-8716						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NN1F">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NN1F</a>

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009  
PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

**Fiscal Year 2010**

10	MA	70.8	H792101C	Y	9.2						
COUNTY LINE TO HARQUAHALA VALLEY RD MICRO SEAL AND CRACK SEAL PROJ MGR: MIAN PH: 712-4061											
<b>GD1K</b>			\$2,250,000		Jason Hafner 602 712-8721						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GD1K">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GD1K</a>
10	MA	104.7	H757201C	Y	0.1						
HASSAYAMPA RIVER BRIDGES #1645 & 1646 PA & FR FOR DECK REHAB PROJ MGR: VIBOOLMATE PH: 712-8602											
<b>PT1J</b>			\$7,000,000		Art Magana 602 712-7563						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=PT1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=PT1J</a>
10	MA	129.0	H775101C	E	17						
MP 129 - MP 146 SIGN REPLACEMENT PROJ MGR: GLUSCEVIC PH: 712-7311											
<b>VZ1J</b>	164		\$750,000		Jeff Ross 602 712-7574						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=VZ1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=VZ1J</a>
10	MA	131.0	H747201C	E	0						
AVONDALE BLVD TI IMPROVEMENTS PROJ MGR: HUANG PH: 712-8695											
<b>IU1J</b>	342		\$2,000,000		Timothy Owens 602 712-8657						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=IU1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=IU1J</a>
10	MA	133.0	H715501C	E	0						
SR 101L (AGUA FRIA) TO I-17 CONSTRUCT GENERAL PURPOSE LANES PROJ MGR: HUANG PH: 712-8695											
<b>GH1H</b>			\$53,000,000		Timothy Owens 602 712-8657						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GH1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GH1H</a>
10	MA	133.0	H725301C	E	0.3						
MP 133.60 TO MP 133.90 EROSION AND DRAINAGE REPAIR PROJ MGR: BAIZA PH: 712-4711											
<b>KY1J</b>			\$260,000		Jason Hafner 602 712-8721						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KY1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KY1J</a>

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION

\* ACTIVE PROJECT STATUS REPORT - DESIGN \*

DATA DATE: 10/30/2009

PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

**Fiscal Year 2010**

10	PN	173.1	H765201C	E	0.5							
GILA RIVER BRIDGE EB #1085 & WB #1086												
BRIDGE DECK REPAIR												
PROJ MGR: TANG PH: 712-8602												
<b>TN1J</b>			H765201D			Art Magana 602 712-7563						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TN1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TN1J</a>
10	PN	199.0	H710401C	T	12					03/15/2007 A	*	
I-8 TO SR 87 TI												
CAPACITY ADDITIONS - ENGINRING												
PROJ MGR: WILSON PH: 520-388-4263												
<b>TB1H</b>			UNDEFINED			Elissa Wise 520 388-4204		03/23/2009 A	01/26/2009 A			<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TB1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TB1H</a>
								08/26/2009 A		10/14/2008 A		
										02/09/2009 A		
10	PN	208.8	H769601C	T	4.2			12/15/2009	09/16/2010	12/29/2008 A	*	
SR 87 TI TO TOWN OF PICACHO												
CAPACITY ADDITIONS - ENGINEERING												
PROJ MGR: WILSON PH: 520-388-4263												
<b>SX1J</b>			UNDEFINED			Elissa Wise 520 388-4204		04/23/2010	04/20/2011	03/31/2009 A		<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SX1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SX1J</a>
								07/23/2010		05/26/2010		
										03/03/2011		
10	PM	253.0	H624101C	T	3							
RUTHRAUFF RD - PRINCE RD												
CONSTRUCT MAINLINE WIDENING TO 8 LANES												
PROJ MGR: WILSON PH: 520-388-4263												
<b>EM1G</b>	342		H624101D			Elissa Wise 520 388-4204						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=EM1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=EM1G</a>
		\$32,375,000										
10	PM	288.4		T	0							JPA ACTION TO FUND THE PLACEMENT OF NEW TRACKS. THE CURRENT JPA COST FOR THIS ACTION IS \$5,000,000. SCHEDULED FOR FY 11
CIENEGA CREEK-MARSH STATION PHASE II												
NEW RAILROAD TRACKS												
PROJ MGR: ANDAZOLA PH: 712-7629												
<b>HX1G</b>	331					Timothy Owens 602 712-8657						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=HX1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=HX1G</a>
		\$3,400,000										
10	PM	288.4	H747301C	S	0			09/02/2009 A	05/17/2010	10/09/2009 A		\$10 MILLION IN ADDITIONAL FEDERAL FUNDING ADDED TO THE PROJECT. AGGRESSIVE SCHEDULE WITH FUNDING REQUIREMENTS BID READY JUNE 2010.
CIENEGA CREEK-MARSH STATION PHASE III												
REMOVE RAIL & BRIDGE, CONST ML												
PROJ MGR: ANDAZOLA PH: 712-7629												
<b>HY1G</b>	331		H7473S1D			Timothy Owens 602 712-8657				05/17/2010	01/20/2010	<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=HY1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=HY1G</a>
		\$9,400,000								05/03/2010		

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009  
PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

**Fiscal Year 2010**

NH -010-E(200)N	10	CH	300.2	H650401C	S	2.2				12/15/2009		TENTATIVE ADVERTISEMENT DATE - JANUARY 2010.
SR 90 TI										11/10/2009		
RECONSTRUCT SR 90 TI AND ADD PASSING LANE										12/03/2009	12/16/2008 A	
PROJ MGR: MA	PH: 712-6660			H650401D							07/02/2009 A	
<b>CN1G</b>	333		\$48,000,000			Lee Makler (602) 712-8579						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CN1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CN1G</a>
	17	MA	194.0	H775201C	E	7						
MP 194 - MP 201										03/12/2009 A		
SIGN REPLACEMENT												
PROJ MGR: MIVSHEK	PH: 712-7220			H775201D								
<b>WB1J</b>	164		\$650,000			Lee Makler (602) 712-8579						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WB1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WB1J</a>
	17	MA	200.0	H746501C	E	3						
I-10 TO INDIAN SCHOOL RD										04/22/2009 A		
ROADWAY IMPROVEMENTS												
PROJ MGR: BAIZA	PH: 712-4711			H746501D								
<b>MC1J</b>	342		\$1,500,000			Art Magana 602 712-7563						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MC1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MC1J</a>
	17	MA	204.9									
BETHANY HOME RD TO NORTHERN AVE												
DESIGN/CONSTRUCT PEDESTRIAN WALKWAY ALONG FRTG RD												
PROJ MGR: BEASLEY	PH: 712-7645											
<b>GK1H</b>	342		\$2,295,000			Dean Mees 602 712-8716						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GK1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GK1H</a>
	17	MA	229.0	H775401C	P	50						
I-17 MP 229-279.5												
SIGN REHABILITATION												
PROJ MGR: WILHARDT-SMITH	712-7396			H7754S1D								
<b>VY1J</b>			\$1,500,000			Jeff Ross 602 712-7574						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=VY1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=VY1J</a>
	17	YV	263.0	H426901C	P	0.5				07/16/2010	09/29/2004 A	TBD
CORDES JCT TI							09/01/2004 A	12/30/2009	12/31/2009	06/27/2008 A	391 Days	
RECONSTRUCT TI							09/01/2004 A		08/25/2010	02/10/2010		
PROJ MGR: WALLACE	PH: 928-779-7580			H426901D				01/29/2010		05/13/2010		
<b>GM1C</b>	331		\$51,725,000			Dean Mees 602 712-8716						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GM1C">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GM1C</a>

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009  
PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

**Fiscal Year 2010**

17	YV	279.6		P	36.8						*
SR169 - ROCKY PARK SYSTEM PRESERVATION - ENGINEERING PROJ MGR: HASSAN PH: 712-7868 H7711S1D											
<b>UD1J</b>			UNDEFINED		Jeff Ross 602 712-7574						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UD1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UD1J</a>
17	CN	316.5	H771001C	F	23						*
ROCKY PARK TO MCCONNELL SYSTEM PRESERVATION - ENGINEERING PROJ MGR: HASSAN PH: 712-7868 H7710S1D											
<b>UC1J</b>			UNDEFINED		Jeff Ross 602 712-7574						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UC1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UC1J</a>
17	CN	340.0	H768201C	F	0.4						
NORTH OF I-40 1" MILL AND REPLACE PROJ MGR: MIAN PH: 712-4061 H7682S1D											
<b>SO1J</b>			\$220,000		Jason Hafner 602 712-8721						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SO1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SO1J</a>
-019-A(204)	19	SC	5.0	H706201C	T	1					BID READY DATE IS IN DECEMBER 2009. BID ADV. DATE IS IN JANUARY 2010.
POTRERO TI SB RAMP UP # 1302 SUBSTRUCTURE WIDENING & SUPERSTRUCTURE REPLACEMENT PROJ MGR: CHEN PH: 712-7771 H706201D											
<b>QR1H</b>			\$1,500,000		Art Magana 602 712-7563						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QR1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QR1H</a>
19	PM	39.0	H705001C	T	0.5		08/12/2008 A	03/17/2009 A			
CONTINENTAL RD/I-19 BIKE & PED SYS ENHNCMENT-OTHR ENHANCEMNTS PROJ MGR: JOHNSON											
<b>SW1H</b>			\$525,000		Elissa Wise 520 388-4204		06/04/2008 A	04/16/2009 A	09/22/2008 A		
19	PM	47.0	H722201C	T	0.6			06/01/2009 A			
STP -019-A-(AUP) SAHUARITA TI CONSTRUCT NEW TI PROJ MGR: WILSON PH: 520-388-4263 H7222S1D											
<b>XF1H</b>			\$3,000,000		Elissa Wise 520 388-4204				10/23/2008 A		<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SW1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SW1H</a>
SAHUARITA TI CONSTRUCT NEW TI PROJ MGR: WILSON PH: 520-388-4263 H7222S1D											
<b>XF1H</b>			\$3,000,000		Elissa Wise 520 388-4204						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XF1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XF1H</a>

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION**

**\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009

PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:			Project Cost:		Project Scheduler:					

**Fiscal Year 2010**

IM -040-A(204)A	40	MO	8.0	H766201C	K	25					
JCT SR 95 - WALNUT CREEK (EB) PAVEMENT PRESERVATION											
PROJ MGR: COLLINS	PH: 712-7980			H7662S1D							
<b>MW1J</b>				\$18,500,000		Dean Mees 602 712-8716					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MW1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MW1J</a>
	40	MO	9.8	H742001C	K	1			03/25/2009 A		TBD *
LAKE HAVASU TI UP #1586 BRIDGE REHABILITATION											
							10/08/2008 A		02/23/2009 A		60 Days
PROJ MGR: HOSSAIN	PH: 712-8013			H742001D					02/24/2009 A	12/12/2008 A	
									02/24/2009 A	01/30/2009 A	
<b>OU1J</b>				UNDEFINED		Art Magana 602 712-7563					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=OU1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=OU1J</a>
	40	MO	14.9	H727201C	K	1					
BUCK MOUNTIAN WASH EB #378 BRIDGE DECK REHABILITATION											
PROJ MGR: BENTON	PH: 712-6908			H7272S1D					07/31/2008 A		
<b>ZC1H</b>				\$2,000,000		Art Magana 602 712-7563					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ZC1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ZC1H</a>
	40	MO	85.9	H733001C	K	1					
WILLOW CREEK BRIDGE, WB #1769 DECK REHABILITATION											
PROJ MGR: BENTON	PH: 712-6908			H733001D					08/12/2008 A		
<b>FJ1J</b>	122			\$1,550,000		Art Magana 602 712-7563					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=FJ1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=FJ1J</a>
	40	CN	247.0	H775501C	H	51					
HIPKOE-GOODWATER SIGN REHABILITATION											
PROJ MGR: LUNA	PH: 712-7371			H775501D							
<b>VQ1J</b>				\$1,150,000		Jeff Ross 602 712-7574					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=VQ1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=VQ1J</a>
	40	NA	277.1	H757001C	H	1					
JOSEPH CITY TI UPS, #1893, 1896, 1897 BRIDGE DECK REHABILITATION											
PROJ MGR: XU				H757001D							
<b>XJ1J</b>				\$1,200,000		Art Magana 602 712-7563					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XJ1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XJ1J</a>

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009  
PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:			Project Cost:		Project Scheduler:					

**Fiscal Year 2010**

BR -040-D(205)	40	NA	278.0	H706301C	H	1	04/27/2007 A		10/27/2009 A		01/15/2010
TANNER WASH BRIDGE WB #459											
BRIDGE REPLACEMENT											
							11/02/2009		06/05/2009 A	10/31/2008 A	60 Days
PROJ MGR: XU				H706301D				02/12/2009 A	03/29/2010	02/27/2009 A	
<b>QL1H</b>			\$3,030,000				Art Magana 602 712-7563				<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QL1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QL1H</a>
<hr/>											
	40	NA	292.8	H670701C	H	1					
KEAMS CANYON TI OPS #903 & #904											
BRIDGE DECK REHABILITATION											
PROJ MGR: HOSSAIN PH:712-8013				H670701D							
<b>IO1K</b>			\$2,000,000				Art Magana 602 712-7563				<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=IO1K">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=IO1K</a>
<hr/>											
TEA -B40-C(002)A	40B	YV	145.0	H621301C	K	0			06/05/2008 A		
ASH FORK, 40B, 3RD ST TO 8TH ST											
SIDEWALK REPLACEMENT											
PROJ MGR: FLAITZ PH: 712-6258				H621301D							
<b>PB1F</b>	325		\$464,000				Art Magana 602 712-7563				<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=PB1F">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=PB1F</a>
<hr/>											
	60	LA	45.8	H733501C	Y	0.1	07/14/2008 A		02/26/2010		TBD
US 60 AT VICKSBURG ROAD											
INTERSECTION IMPROVEMENT											
PROJ MGR: FOLUCH PH: 712-6619				H733501D				07/14/2008 A	11/24/2009		120 Days
								07/14/2008 A	11/24/2009		
<b>HB1J</b>			\$2,944,000				Art Magana 602 712-7563	06/29/2009 A	11/24/2009	09/21/2009 A	<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=HB1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=HB1J</a>
<hr/>											
NH -060-B(203)	60	MA	112.7	H757801C	P	5.1			09/01/2009 A		11/20/2009
WICKENBURG- SAN DOMINGO WASH											
PAVEMENT PRESERVATION											
PROJ MGR: SMITH PH: 712-8482				H7578S1D					06/03/2009 A		90 Days
								05/28/2009 A	08/03/2009 A	06/22/2009 A	
<b>SY1J</b>			\$5,800,000				Timothy Owens 602 712-8657	01/20/2009 A			<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SY1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SY1J</a>
<hr/>											
	60	MA	148.9	H732801C	E	0					
SR 101L (AGUA FRIA) - MCDOWELL RD											
WIDEN ROADWAY											
PROJ MGR: ZAID PH:712-8467				H732801D							
<b>GP1H</b>	342		\$29,700,000				Vincent Abeyta 602 712-8764				<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GP1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GP1H</a>

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION

\* ACTIVE PROJECT STATUS REPORT - DESIGN \*

DATA DATE: 10/30/2009

PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

**Fiscal Year 2010**

60	PN	220.0	H684501C	G	0.1	08/11/2006 A	11/05/2007 A				ADVERTISEMENT DATE IS PENDING.
BOYCE THOMPSON STATE PARK CONSTRUCT ROAD											
PROJ MGR: MA	PH: 712-6660		H684501D			10/15/2007 A		02/19/2009 A	05/18/2007 A	09/11/2008 A	
<b>PRSP</b>	321		\$1,400,000		Lee Makler (602) 712-8579						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=PRSP">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=PRSP</a>
60	PN	228.4	HX20701C	G	0.2						* C&S REVIEW COMMENTS ARE BEING INCORPORATED INTO THE DESIGN.
US 60 @ MP 228, QUEEN CREEK TUNNEL SYSTEM ENHANCEMENT - SAFETY IMPROVEMENTS											
PROJ MGR: RASHID	PH: 712-7602		HX20701D				03/04/2009 A	02/12/2009 A			
<b>BL1J</b>			UNDEFINED		Jeff Ross 602 712-7574						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=BL1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=BL1J</a>
60	GI	263.0	H681801C	G	11.4						100% PLANS WILL BE DELIVERED TO C&S EARLY NEXT WEEK.
RYAN'S WATER - TIMBER MOUNTAIN RR 3" & ARFC											
PROJ MGR: GUVENEN	PH: 712-7725		H6818S1D								
<b>ET1H</b>			\$7,908,000		Jason Hafner 602 712-8721						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ET1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ET1H</a>
64	CN	235.0	H692701C	F	1						
TUSAYAN STREETS WIDEN ROADWAY - SAFTEY IMPROVEMENTS											
PROJ MGR: WALLACE	PH: 928-779-7580		H6927S1D								
<b>JS1H</b>	232	311	\$4,900,000		Dean Mees 602 712-8716						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=JS1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=JS1H</a>
BR -070-A(200)	70	GH	271.0	H661401C	G	1	03/31/2008 A	03/30/2010			
SAN CARLOS RIVER BRIDGE #2910 BRIDGE REPLACEMENT											
PROJ MGR: BEVER	PH: 712-8161		H661401D				01/24/2008 A	11/18/2009	07/08/2010	04/30/2008 A	
<b>HB1G</b>	125		\$10,000,000		Elissa Wise 520 388-4204			09/14/2009 A	03/31/2010	12/12/2008 A	11/24/2009
<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=HB1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=HB1G</a>											
70	GH	330.9	H674901C	S	7.5	04/14/2005 A	07/15/2005 A	08/29/2007 A	04/14/2005 A		
PIMA - SAFFORD SLOPE FLATTENING											
PROJ MGR: RAINE	PH: 520-388-4264		H674901D				03/02/2005 A	10/01/2009 A	09/01/2005 A		
<b>XL1G</b>			\$890,000		Elissa Wise 520 388-4204			03/02/2005 A	02/04/2009 A	07/17/2006 A	02/16/2007 A
<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XL1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XL1G</a>											

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION**

**\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009

PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:			Project Cost:		Project Scheduler:					

**Fiscal Year 2010**

	72	LA	13.1	H665501C	Y	4		01/15/2010			*
SR-72 MP 13.1 - 17.0							02/01/2006 A	05/11/2010			
SHOULDERS & SLOPES								06/20/2008 A		01/10/2008 A	
PROJ MGR: HAKARI	PH: 712-8086			H665501D						12/30/2009	
<b>JL1G</b>	311			UNDEFINED		Timothy Owens 602 712-8657					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=JL1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=JL1G</a>
	74	MA	13.0	H696101C	P	2		11/02/2009			ANTICIPATE BID READY DECEMBER 2009.
US 60 - 303L, MP 13 - MP 15 (EB)								12/31/2009			
CONSTRUCT PASSING LANE								12/01/2009		08/07/2009 A	
PROJ MGR: ANDAZOLA	PH: 712-7629			H696101D				10/22/2009 A		10/19/2009 A	
<b>GT1H</b>	342			\$2,000,000		Vincent Abeyta 602 712-8764					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GT1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GT1H</a>
	77	PM	0.0		T	0					
ITOC SIGNAL EXPANSION											
ADD ORACLE SIGNALS											
PROJ MGR: STINE	PH: 520-388-4260										
<b>ED1K</b>				\$240,000		Elissa Wise 520 388-4204					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ED1K">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ED1K</a>
TEA -077-A(012)	77	PM	70.0	H672701C	T	1.3					PROJECT WAS AUTHORIZED FOR CONSTRUCTION 10/09- MAHMOOD OF C&S IS THE SPECIALIST- PROJECT AWAIT'S ROW/UTILITY CLEARANCE
ROGER ROAD TO RIVER ROAD											
CONSTRUCT SIDEWALK & BIKE LANE											
PROJ MGR: CLARK	PH:520-388-4252			H672701D							
<b>WO1G</b>				\$700,000		Jeff Ross 602 712-7574					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WO1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WO1G</a>
	77	NA	364.0	H546001C	H	8		11/24/2006 A		12/31/2009	
MP 364 TO 372							07/11/2006 A	08/29/2008 A		05/28/2007 A	
CONSTRUCT PASSING LANE								10/30/2008 A		04/07/2008 A	
PROJ MGR: WALLACE	PH: 928-779-7580			H5460S1D				09/05/2007 A		10/05/2007 A	
<b>EO1E</b>	333			\$7,744,000		Timothy Owens 602 712-8657					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=EO1E">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=EO1E</a>
NH -077-B(201)A	77	NA	374.0	H753201C	H	11				11/30/2009	100% PLANS WILL BE DELIVERED TO C&S NEXT WEEK.
MP 374.38 AND MP 383.50							03/27/2008 A	01/09/2009 A		10/15/2008 A	
CULVERT EXTENSION								03/31/2009 A		05/21/2009 A	
PROJ MGR: GUVENEN	PH: 712-7725			H7532S1D				11/23/2009		11/05/2009	
<b>OJ1J</b>	311			\$2,500,000		Jason Hafner 602 712-8721					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=OJ1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=OJ1J</a>

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION

\* ACTIVE PROJECT STATUS REPORT - DESIGN \*

DATA DATE: 10/30/2009

PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

**Fiscal Year 2010**

NH -077-B(202)A	77	NA	379.2	H792301C	H	0.1					
WASHBOARD WASH 2.5" MILL AND REPLACE PROJ MGR: MIAN PH: 712-4061 H7923S1D											
<b>FQ1K</b>			\$110,000				Jason Hafner 602 712-8721				<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=FQ1K">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=FQ1K</a>
	78	GE	167.8		S	0.3		01/21/2009 A	09/17/2010		*
MULE CREEK (ROCKFALL REMEDIATION) 12/11/2008 A 05/26/2010 ROCKFALL REMEDIATION 05/26/2010 03/31/2010 PROJ MGR: WILSON PH: 520-388-4263 H759301D 06/03/2010											
<b>VV1J</b>			UNDEFINED				Elissa Wise 520 388-4204				<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=VV1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=VV1J</a>
	78	GE	169.0	H666901C	S	0.3		10/29/2004 A	11/30/2009		PLAN TO ADVERTISE IN MAY/JUNE 2010 UPON OBTAINING THE ENVIRONMENTAL CLEARANCE USING FEDERAL GUIDELINES.
JAKE'S CORNER (REALIGNMENT) 10/27/2004 A 07/23/2009 A 11/19/2004 A HIGHWAY REALIGNMENT 09/07/2004 A 10/04/2005 A 02/18/2005 A PROJ MGR: MA PH: 712-6660 H666901D 02/23/2007 A 01/31/2005 A 09/06/2005 A											
<b>LP1G</b>			\$515,000				Vincent Abeyta 602 712-8764				<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=LP1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=LP1G</a>
	79	PN	124.0	H690601C	T	5		07/20/2007 A	07/22/2008 A		
ORACLE JCT - FLORENCE HIGHWAY 07/17/2007 A 07/22/2008 A 03/11/2008 A EXTEND RCB CULVERTS 02/05/2009 A 05/12/2008 A PROJ MGR: WILSON PH: 520-388-4263 H6906S1D 06/17/2008 A											
<b>JD1H</b>			\$1,020,000				Elissa Wise 520 388-4204				<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=JD1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=JD1H</a>
	79	PN	124.2	H731001C	T	1.8			03/06/2009 A		
MP 124 TO MP 126 12/09/2008 A EXTEND RCB CULVERTS - PHASE II 09/22/2009 A PROJ MGR: WILSON PH: 520-388-4263 H731001D 01/20/2009 A											
<b>CF1J</b>			\$1,051,000				Elissa Wise 520 388-4204				<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CF1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CF1J</a>
	80	CH	316.0	H718101C	S	0		06/14/2007 A	12/31/2009	09/19/2007 A	STAGE V WAS SUBMITTED ON 5/1/09. WHEN R/W ISSUES ARE SETTLED, PLANS AND SPECIALS WILL BE UPDATED FOR ADVERTISEMENT.
TOMBSTONE COURTHOUSE STATE PARK 05/17/2007 A 03/15/2010 CONSTRUCT PARKING 02/02/2009 A 01/14/2008 A PROJ MGR: MA PH: 712-6660 H718101D 02/11/2009 A											
<b>WS1H</b>			\$425,000				Lee Makler (602) 712-8579				<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WS1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WS1H</a>

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION

\* ACTIVE PROJECT STATUS REPORT - DESIGN \*

DATA DATE: 10/30/2009

PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACS#:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:			Project Cost:		Project Scheduler:					

**Fiscal Year 2010**

STP -080-B(200)A	80	CH	368.0	H658001C	S	10.1	07/11/2007 A		08/01/2008 A		TBD
EAST OF DOUGLAS									09/12/2008 A		60 Days
2 1/2" MILL, 3" AC REPLACE PLUS 1/2" AR-ACFC							07/11/2007 A		11/04/2008 A	05/06/2008 A	
PROJ MGR: MATHUR PH: 712-7638				H6580S1D					12/15/2009	08/22/2008 A	
<b>FH1G</b>			\$6,212,000			Art Magana 602 712-7563					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=FH1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=FH1G</a>
	83	PM	44.0	H705701C	T	1.5	01/07/2008 A	02/20/2008 A	04/14/2009 A		TBD 11/5 - ADVERTISE THIS MONTH.
MP 44.0 TO MP 45.5							02/20/2008 A	12/22/2008 A	06/02/2009 A	07/10/2008 A	
SAFETY IMPRVMENTS / REALIGNMENT							02/20/2008 A		05/12/2009 A	10/03/2008 A	
PROJ MGR: REEVES PH:712-7980				H705701D				01/27/2009 A	10/03/2008 A	01/12/2009 A	
<b>UM1H</b>	132		\$2,390,000			Jeff Ross 602 712-7574					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UM1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UM1H</a>
	85	MA	121.0	H640701C	Y	0					
I-8 TI , PHASE I											
CONSTRUCT ROADWAY											
PROJ MGR: MATHEW PH: 712-6548				H640701D							
<b>AJ1G</b>	341		\$9,100,000			Jason Hafner 602 712-8721					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AJ1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AJ1G</a>
	85	MA	148.0		Y						
HAZEN RD - BROADWAY RD (MAIN LINE)											
RECONSTRUCT & WIDEN											
PROJ MGR: MATHEW PH: 712-6548				H760201D							
<b>MC1G</b>	341		\$56,200,000			Jason Hafner 602 712-8721					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MC1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MC1G</a>
	86	PM	132.8		T	4					
KITT PK ROAD SEGMENT											
ROADWAY WIDENING											
PROJ MGR: STINE PH: 520-388-4260											
<b>GY1H</b>	341		\$7,000,000			Elissa Wise 520 388-4204					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GY1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GY1H</a>
	86	PM	137.1	H740301C	T	4			04/01/2010	05/22/2009 A	
SAN PEDRO ROAD SEGMENT							04/20/2009 A	01/22/2010	03/29/2010	08/28/2009 A	
WIDEN ROADWAY TO 40'									03/04/2010	11/25/2009	
PROJ MGR: STINE PH: 520-388-4260				H740301D				02/22/2010	03/31/2010	02/03/2010	
<b>ES1G</b>	341		\$15,100,000			Elissa Wise 520 388-4204					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ES1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ES1G</a>

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION**

**\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009

PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

**Fiscal Year 2010**

86	PM	141.1	H713701C	T	3.9		06/12/2007 A	09/11/2009 A			
MP 141.1 TO RESERVATION BOUNDARY											
CONSTRUCT ROADWAY WIDENING											
PROJ MGR: STINE PH: 520-388-4260											
<b>QY1C</b>	341		\$1,300,000		Elissa Wise 520 388-4204		10/02/2008 A	06/05/2009 A	10/31/2007 A		
<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QY1C">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QY1C</a>											
87	MA	204.3	H678201C	E	5.4						
NEW FOUR PEAKS RD TO DOS S RANCH RD											
CLIMBING LANE AND SHOULDER WIDENING											
PROJ MGR: GORMAN PH: 712-8736											
<b>YH1G</b>	341		\$23,000,000		Dean Mees 602 712-8716						
<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=YH1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=YH1G</a>											
87	MA	211.8	H675801C	P	1.2						
MP 211.8 TO MP 213.0											
REPAIR CUT SLOPES FOR EROSION CONTROL											
PROJ MGR: GORMAN PH: 712-8736											
<b>XP1G</b>	133		\$2,200,000		Dean Mees 602 712-8716						
<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XP1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XP1G</a>											
HES -087-B(204)A	87	GI	230.6	H789301C	P	0.3					
SR 87 (SB), MP 230.63 TO 230.91											
SAFETY IMPROVEMENT											
PROJ MGR: MISHLER PH: 712-8678											
<b>ZT1J</b>			\$650,000		Dean Mees 602 712-8716						
<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ZT1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ZT1J</a>											
87	GI	254.0	H730401C	P	0						* ANTICIPATE SPRING 2010 ADVERTISEMENT
INTERSECTION OF SR 87 AND AIRPORT ROAD											
CONSTRUCT A ROUNDABOUT											
PROJ MGR: ANDAZOLA PH: 712-7629											
<b>ZJ1H</b>			UNDEFINED		Vincent Abeyta 602 712-8764						
<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ZJ1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ZJ1H</a>											
87	GI	263.0	H718301C	P	0		10/25/2007 A	11/13/2009	11/01/2007 A	TBD	STAGE IV SUBMITTAL - MID NOVEMBER 2009.
TONTON NATURAL BRIDGE											
CONSTRUCT NEW ROAD											
PROJ MGR: MA PH: 712-6660											
<b>TQ1H</b>	321		\$675,000		Vincent Abeyta 602 712-8764		02/27/2007 A	12/07/2009	07/16/2009 A	05/21/2009 A	40 Days
<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TQ1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TQ1H</a>											

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION**

**\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009

PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

**Fiscal Year 2010**

87	GI	267.0	H683201C	P	10.1						*
PINE - RIM											
3" RR & ARFC											
PROJ MGR: COLLINS	PH: 712-7980		H6832S1D								12/24/2008 A
<b>EY1H</b>			UNDEFINED			Timothy Owens 602 712-8657					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=EY1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=EY1H</a>
STP -088-A(001)	88	MA	223.0	H692001C	G	0					
FISH CREEK HILL											
CONSTRUCT RETAINING WALLS											
PROJ MGR: BEVER	PH: 712-8161		H692001D								
<b>OQ1D</b>	331		\$1,500,000			Elissa Wise 520 388-4204					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=OQ1D">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=OQ1D</a>
89	YV	288		P	0	11/01/2004 A	01/10/2005 A	12/21/2007 A	02/25/2005 A		* IF STATE FUNDING IS AVAILABLE, THIS PROJECT IS PLANNED TO BE ADVERTISED IN JUNE 2010.
SR-89 @ KIRKLAND JCT / WAGNER RD											
CST RT & LT TURN LNS, SHOULDER											
PROJ MGR: MA	PH: 712-6660		H5435S1D			11/02/2004 A		11/27/2009	04/29/2005 A		
<b>EE1E</b>			UNDEFINED			Vincent Abeyta 602 712-8764		05/30/2008 A	12/06/2005 A		
								01/30/2006 A	09/19/2007 A		
<b>ES1H</b>			UNDEFINED								<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=EE1E">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=EE1E</a>
89	CN	495.0	H682701C	F	8.8			02/26/2010			*
THE GAP - CEDAR RIDGE TP											
SHOULDER WIDENING											
PROJ MGR: FRIEKH	PH: 712-8553		H6827S1D			04/14/2008 A		12/30/2008 A	07/15/2008 A		
<b>ES1H</b>			UNDEFINED			Timothy Owens 602 712-8657		12/30/2008 A	08/07/2009 A		
								01/13/2009 A			
<b>ES1H</b>			UNDEFINED								<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ES1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ES1H</a>
89	CN	546.5	H475301C	F	0.1						EXECUTED JPA 05-088 WAS RECEIVED ON 08/15/2006. PROJECT ON HOLD UNTIL FURTHER NOTICE.
PAGE REST AREA											
CONST REST AREA & VISITOR CNTR											
PROJ MGR: MERRICK	PH: 928-774-1799					08/14/2006 A		03/20/2007 A	12/01/2006 A		
<b>TDSP</b>			\$2,125,000			Art Magana 602 712-7563			01/03/2007 A		
									03/19/2007 A		
<b>TDSP</b>			UNDEFINED								<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TDSP">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TDSP</a>
89A	YV	321.0		P	1						* 11/06/2009: PM REVIEWING COST PROPOSAL. DESIGN APPROACHING STG II.
SR 89A @ VIEWPOINT DRIVE											
INTERSECTION											
PROJ MGR: DOESCHER	PH: 712-7551		H727601D								
<b>WH1J</b>			UNDEFINED			Vincent Abeyta 602 712-8764					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WH1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WH1J</a>

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION**

**\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009

PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award	
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration	Comments on forest, COE, BLM, IGA
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	and Tribal Clearances / Approvals,	
Project Manager	Phone#			TRACSD:			A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	General Comments		
CPSID:	Funding Codes:	Project Cost:				Project Scheduler:						

**Fiscal Year 2010**

89A	YV	373.1	HX21901C	F	0						11/02/2009	
SR 89A JCT AIRPORT ROAD												
INTERSECTION IMPROVEMENT												
PROJ MGR: HASSAN	PH: 712-7868		HX219S1D								02/20/2008 A	
<b>IH1J</b>		\$740,000				Jeff Ross 602 712-7574						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=IH1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=IH1J</a>
90	CH	328.6	H600501C	S	0						08/24/2009 A	
SAN PEDRO BRIDGE												
BRIDGE REPLACEMENT												
PROJ MGR: STINE	PH: 520-388-4260		H600501D								05/11/2009 A	03/30/2010
											06/01/2010	06/01/2010
<b>DJ1F</b>	125	\$4,600,000				Elissa Wise 520 388-4204					04/13/2010	05/27/2010
<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DJ1F">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DJ1F</a>												
92	CH	324.3		S	0.9						02/12/2010	*
CANYON DE FLORES-GLENN RD/KACHINA												
SYSTEM ENHANCEMENT - ENGINEERING												
PROJ MGR: FRIEKH	PH: 712-8553		H7167S1D								02/01/2010	11/06/2009
											02/01/2010	12/30/2009
<b>LC1J</b>		UNDEFINED				Elissa Wise 520 388-4204						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=LC1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=LC1J</a>
93	MO	108.0		K	4.1						03/25/2010	TBD * 11/06/2009: STG IV (95%) SUBMITTED 10/16.
US 93, SB WAGON BOW RANCH												
CONSTRUCT ROAD												
PROJ MGR: DOESCHER	PH: 712-7551		H743901D								06/09/2008 A	05/29/2009 A
											06/01/2009 A	08/22/2008 A
											03/08/2010	12/12/2008 A
<b>JV1J</b>		UNDEFINED				Vincent Abeyta 602 712-8764					10/16/2009 A	144 Days
<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=JV1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=JV1J</a>												
93	MO	113.0		K	3.3						03/12/2010	* 11/06/2009: STG IV (95%) SUBMITTED 9/30.
US 93, SB DELUGE WASH												
DESIGN PARALLEL ROADWAY												
PROJ MGR: DOESCHER	PH: 712-7551		H743801D								04/11/2008 A	05/28/2008 A
											03/12/2010	08/13/2008 A
											03/10/2010	06/24/2009 A
<b>JU1J</b>		UNDEFINED				Vincent Abeyta 602 712-8764					09/30/2009 A	267 Days
<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=JU1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=JU1J</a>												
95	YU	38.0		Y	1							*
WELLTON MOHAWK CANAL BRIDGE #343												
BRIDGE REHAB												
PROJ MGR: JEREZ	PH: 712-7187		H651801D									
<b>DP1G</b>		UNDEFINED				Art Magana 602 712-7563						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DP1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DP1G</a>

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION**

**\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009

PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

**Fiscal Year 2010**

95	LA	82.0	H752601C	Y	0							* FINAL SCOPING LETTER IS ROUTING FOR APPROVAL/SIGNATURES.
US 95 @ 82 & 89 INTERSECTION IMPROVEMENTS												
PROJ MGR: MA PH: 712-6660												
<b>GK1J</b>			UNDEFINED		Vincent Abeyta 602 712-8764							<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GK1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GK1J</a>
95	LA	131.7	H665601C	Y	11			01/15/2010			*	
SR-95 @ MP 131.7 - 142.7												
SHOULDER IMPROVEMENTS												
PROJ MGR: HAKARI PH: 712-8086												
			H665601D					02/01/2006 A		05/10/2010		
								09/02/2009 A		06/20/2008 A		01/10/2008 A
									03/28/2008 A			12/30/2009
<b>JK1G</b>			UNDEFINED		Timothy Owens 602 712-8657							<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=JK1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=JK1G</a>
ARRA-101-A(203)	101L	MA	0.0	H726701C	E	1				10/01/2009 A		
I-10 TO VAN BUREN STREET												
WIDEN ROADWAY												
PROJ MGR: HUANG PH: 712-8695												
				H726701D								
<b>SI1E</b>	ARA	342	\$3,753,000		Timothy Owens 602 712-8657							<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SI1E">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SI1E</a>
101I	MA	9.3	H693901C	E	0.2			05/27/2009 A				FINAL DESIGN UNDERWAY, STAGE IV DESIGN SUBMITTAL WAS 6/03/09, (PS&E/100%) SUBMITTAL WAS 9/3/09. TARGET BID ADV. JAN. 2010. CITY TO ACQUIRE R/W, FINAL IGA PENDIN
OLIVE AVE												
TI IMPROVEMENTS												
PROJ MGR: MCCALLY PH: 712-7646												
				H693901D				04/10/2009 A		12/31/2009		
										11/30/2009		
									06/29/2009 A			05/15/2009 A
<b>KH1H</b>	342		\$3,000,000		Timothy Owens 602 712-8657							<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KH1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KH1H</a>
101L	MA	47.0	H701101C	E	0.3							
CHAPARRAL ROAD TI												
ADD LEFT LANES AT TI												
PROJ MGR: GORMAN PH: 712-8736												
				H701101D								
<b>MU1H</b>	342		\$939,000		Timothy Owens 602 712-8657							<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MU1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MU1H</a>
CM -101-C(202)	101L	MA	52.0	H777001C	E	9						
BASELINE RD TO CHANDLER BLVD												
DESIGN & CONSTRUCTION OF RAMP METERS												
PROJ MGR: WARNICK PH: 712-4281												
				H777001D						05/21/2009 A		
<b>YJ1J</b>	335		\$783,000		Jeff Ross 602 712-7574							<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=YJ1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=YJ1J</a>

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION

\* ACTIVE PROJECT STATUS REPORT - DESIGN \*

DATA DATE: 10/30/2009

PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

**Fiscal Year 2010**

143	MA	0.0	H752801C	E	0		05/28/2009 A	11/27/2009		05/24/2010	
SR 143 / SKY HARBOR BLVD TI											
							04/13/2009 A	07/24/2009 A		02/26/2010	
TRAFFIC INTERCHANGE IMPROVEMENTS											
PROJ MGR: GORMAN PH: 712-8736							04/06/2009 A			02/19/2010	11/09/2009
			H7528S1D					11/02/2009		02/26/2010	
<b>FC1J</b>	342		\$35,100,000	Timothy Owens 602 712-8657			<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=FC1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=FC1J</a>				
160	CN	320.0	H669501C	F	2.5		05/26/2009 A			TBD	
SR 264 / TUBA CITY											
ROADWAY LIGHTING											
PROJ MGR: FOLUCH PH: 712-8116								10/17/2008 A			60 Days
			H669501D					11/30/2009	04/18/2008 A		
PROJ MGR: FOLUCH PH: 712-8116										04/03/2009 A	
<b>DU1H</b>	132		\$1,874,000	Art Magana 602 712-7563			<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DU1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DU1H</a>				
160	CN	349.0	H709101C	F	1		12/01/2009	03/01/2010		11/02/2009	
JCT NAVAJO ROUTE 16											
CONSTRUCT TURN LANES							11/02/2009	12/15/2009	09/04/2009 A		60 Days
PROJ MGR: WALLACE PH: 928-779-7580								11/02/2009	11/30/2009	03/04/2009 A	
			H709101D				12/01/2009	12/08/2009	08/27/2009 A		
<b>UL1H</b>	311		\$700,000	Dean Mees 602 712-8716			<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UL1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UL1H</a>				
160	AP	452.0	H658601C	H	0					*	
RED MESA TO TEEC NOS POS											
3" AC & ARFC											
PROJ MGR: SHAPIRO PH: 712-7983							04/23/2008 A		01/05/2009 A		
			H6586S1D				10/03/2008 A		12/03/2009		
<b>FP1G</b>			UNDEFINED	Timothy Owens 602 712-8657			<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=FP1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=FP1G</a>				
160	AP	465.1	H730903C	H	0.3						
TEEC NOS POS PORT OF ENTRY											
INSTALL TRUCK AXEL SCALE & OTHER ROAD IMPROVEMENTS											
PROJ MGR: MELLGREN PH: 712-8629								10/02/2008 A			STAGE V (100%) PS&E IN C&S. ALL CLEARANCES HAVE BEEN OBTAINED. AWAITING DIRECTION FROM ADOT MANAGEMENT TO EITHER GO AHEAD WITH PROJECT OR CANCEL IT.
<b>LJ1J</b>	162		\$550,000	Dean Mees 602 712-8716			<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=LJ1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=LJ1J</a>				
163	NA	395.3	HX19101C	H	0.2		04/30/2009 A				
US 163 AT KAYENTA SCHOOL											
TRAFFIC SIGNAL INSTALLATION											
PROJ MGR: HASSAN PH: 712-7868								12/29/2008 A			
			HX19101D				08/19/2008 A		11/28/2008 A		
<b>OI1H</b>			\$512,000	Jeff Ross 602 712-7574			<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=OI1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=OI1H</a>				

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION

\* ACTIVE PROJECT STATUS REPORT - DESIGN \*

DATA DATE: 10/30/2009

PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

**Fiscal Year 2010**

180	AP	402.0		G	0.5							* CONSULTANT IS VERIFYING THE LAND OWNERSHIP INFORMATION.
JCT SR 260 / US 180 & RODEO GROUNDS INTERSECTION												
REALIGN INTERSECTION												
PROJ MGR: MA	PH: 712-6660			H717201D								
<b>XT1H</b>				UNDEFINED		Vincent Abeyta 602 712-8764						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XT1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XT1H</a>
191	GE	151.7	H790201C	S	0.2							
MP 151.68 TO MP 151.87												
SLOPE FLATTENING												
PROJ MGR: WILSON	PH: 520-388-4263			H790201D								
<b>EF1K</b>			\$1,000,000			Elissa Wise 520 388-4204						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=EF1K">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=EF1K</a>
191	GE	153.0	H641701C	S	0.1			06/30/2009 A				
GUTHRIE BRIDGE #352												
BRIDGE REMOVAL												
PROJ MGR: RAINE	PH: 520-388-4264			H641701D				04/26/2010				
								12/11/2009	05/30/2008 A			
									06/22/2009 A			
<b>QF1G</b>	126		\$1,800,000			Elissa Wise 520 388-4204						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QF1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QF1G</a>
STP -191-E(201)A	191	AP	374.0	H681901C	H	11.4		02/01/2010				100% PLANS WILL BE DELIVERED TO C&S NEXT WEEK.
JCT I-40 MP 385												
PAVEMENT PRESERVATION												
PROJ MGR: GUVENEN	PH: 712-7725			H6819S1D			03/26/2008 A	01/06/2009 A	10/03/2008 A			
								06/08/2010	02/09/2010			
								12/24/2008 A	10/13/2010	06/15/2010		
<b>EU1H</b>			\$6,600,000			Jason Hafner 602 712-8721						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=EU1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=EU1H</a>
191	AP	390.0	H602501C	H	0		07/21/2003 A	08/16/2004 A	04/19/2007 A			
WIDE RUINS												
WIDENING FOR PASSING/CLIMBING LANES, SAFETY												
PROJ MGR: WALLACE	PH: 928-779-7580			H602501D			05/20/2004 A	07/08/2005 A	01/11/2005 A	10/06/2004 A		
							01/30/2004 A		06/26/2006 A	03/11/2005 A		
								07/12/2005 A		12/16/2005 A		
<b>GI1F</b>	311		\$2,400,000			Dean Mees 602 712-8716						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GI1F">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GI1F</a>
191	AP	446.0	HX12001C	H	0.2							*
US 191 AT IR 102												
CNST TRAFFIC SIGNAL												
PROJ MGR: WARDE	PH: 712-7792			HX12001D								
<b>KA1G</b>			UNDEFINED			Jeff Ross 602 712-7574						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KA1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KA1G</a>

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION**

**\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009

PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

**Fiscal Year 2010**

202L	MA	0.0		E	0						DCR/EIS UNDERWAY
51ST AVE TO I-10 WEST CONSTRUCT ROADWAY PROJ MGR: BRUDER PH: 712-6836											
<b>UA1H</b>			\$142,400,000		Dean Mees 602 712-8716						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UA1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UA1H</a>
202L	MA	0.0		E	0						DCR/EIS UNDERWAY.
51ST AVE TO I-10 WEST CONSTRUCT ROADWAY PROJ MGR: BRUDER PH: 712-6836											
<b>UK1H</b>			\$60,000,000		Dean Mees 602 712-8716						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UK1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UK1H</a>
202L	MA	10.0	H749001C	E	0						
SR 101L TO GILBERT ROAD CONSTRUCT FMS PROJ MGR: YASMIN PH: 712-8328											
<b>DI1J</b>			\$6,123,000		Vincent Abeyta 602 712-8764						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DI1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DI1J</a>
202L	MA	10.0	H774901C	E	7						
MP 10 - MP 17 SIGN REPLACEMENT & REHABILITATION PROJ MGR: MIVSHEK PH: 712-7220											
<b>WA1J</b>	164		\$750,000		Lee Makler (602) 712-8579						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WA1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WA1J</a>
260	GI	269.0	H469801C	P	3.5						
DOUBTFUL CANYON SECTION RECONSTRUCT ROADWAY & CONSTRUCTION WATER PROJ MGR: BEVER PH: 712-8161											
<b>RH1B</b>	341		\$41,625,000		Elissa Wise 520 388-4204						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RH1B">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RH1B</a>
260	NA	356.0	H681201C	G	1.6						
MP 356-357.6 INSTALL NEW RW FENCE PROJ MGR: SCHAIBLE PH: 712-8676											
<b>EB1H</b>	311		\$240,000		Timothy Owens 602 712-8657						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=EB1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=EB1H</a>

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION

\* ACTIVE PROJECT STATUS REPORT - DESIGN \*

DATA DATE: 10/30/2009

PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

**Fiscal Year 2010**

260	AP	385.0	H726101C	G	13				12/22/2008 A		TBD	
SR 260 FROM GREER TO RODEO GROUNDS												
							09/19/2008 A	02/09/2009 A	01/09/2009 A	01/05/2009 A	75 Days	
3" RR & ARFC												
PROJ MGR: SALEHI PH: 712-7637			H7261S1D					09/10/2009 A		02/09/2009 A		
<b>ZL1H</b>			\$5,103,000		Vincent Abeyta 602 712-8764						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ZL1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ZL1H</a>	
273	AP	380.0	H712501C	G	4						TBD *	
SR 273, BETWEEN MPS 377.46 AND 381.46												
SYSTEM ENHANCEMENT - ENGINEERING												
PROJ MGR: SALEHI PH: 712-7637			H7125S1D								78 Days	
<b>DG1J</b>			UNDEFINED		Vincent Abeyta 602 712-8764						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DG1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DG1J</a>	
888	MA	0.0	H726301C	M	0				09/30/2009 A			
PUMP STATION IMPROVEMENTS VARIOUS LOCATIONS												
							01/29/2009 A		04/17/2009 A			
REPLACEMENT OF ELECTRONIC CONTROLS												
PROJ MGR: BAIZA PH: 712-4711			H726301D							06/24/2009 A		
<b>GT1J</b>			\$750,000		Jason Hafner 602 712-8721						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GT1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GT1J</a>	
999	SW	0.0	H728902C	T	0							
STATEWIDE REFLECTIVE PAVEMENT MARKERS												
INSTALL RAISED OR RECESSED PAVEMENT MARKERS												
PROJ MGR: KOLACIA PH: 712-7765												
<b>IT1K</b>			\$5,002,000		Jeff Ross 602 712-7574						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=IT1K">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=IT1K</a>	
HES -999-A(023)	999	MA	0.0	H662101C	E	0						
VARIOUS ROUTES, MARICOPA COUNTY												
									04/29/2008 A			
REPLACE BREAKAWAY CABLE TERMINALS												
PROJ MGR: FOLUCH PH: 712-8116			H662101D									
<b>HO1G</b>	132		\$2,000,000		Jeff Ross 602 712-7574						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=HO1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=HO1G</a>	
999	SW	0.0	H755001C	S	0							
STATEWIDE STEEL GIRDER BRIDGE REHABILITATION												
COLLISION DAMAGE REPAIR												
PROJ MGR: VIBOOLMATE PH: 712-8602			H7550S1D							06/24/2009 A		
<b>OV1J</b>	126		\$1,100,000		Art Magana 602 712-7563						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=OV1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=OV1J</a>	

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009  
PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:			A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

**Fiscal Year 2010**

HES -999-A(020)A 999 SW 0.0 H650802C E 20.2

STATEWIDE GUARDRAIL 2010

04/15/2005 A

REPLACE BLUNT-END GUARDRAIL

PROJ MGR: MISHLER PH: 712-8678

H650801D

**GHG** 132 \$1,500,000 Dean Mees 602 712-8716

<https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GI1G>

# PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID:	PROJECT NUMBER:	PROJECT NAME:	TYPE OF WORK:	PROGRAM COST:
RTE:	CO MP: TRACS:	PROJECT MANAGER:	COMMENTS:	(in thousands) FY:
<b><u>FISCAL YEAR: 2010</u></b>				
OI1J		MEXICO INTERNATIONAL LINE- I-10 PHASE I		\$1,500 10
19	PM 0.0 H750101C	SIGN REHAB - REPLACE PANELS OR SIGNS PROJ MGR: AGLAN PH: 712-7611		
EO1G		CANOA TI - CONTINENTAL TI		\$6,300 10
19	PM 34.7	CONST ROADWAY (NB FRONTAGE RD) PROJ MGR: WILSON PH: 520-388-4263		
GV1H		DOUGLAS STRTGC INSPECTION STATION		\$45 10
80	CH 364.0	INSTALL VOICE & DATA LINES PROJ MGR: MELLGREN PH: 712-8629		
ZY1B	029-1	SUNDOG RD BRIDGE (OLD BLK CYN HWY		\$1,400 10
89	YV 313.8	TURNBACK OWNERSHIP & MAINTENANCE (IGA REPAYMENT) PROJ MGR: DOESCHER PH: 712-7551		
AX1E	093-A	HOOVER DAM BRIDGE		\$4,000 10
93	MO 0.0 H395501C	CONSTRUCT NEW BRIDGE PROJ MGR: DARIUSH PH: 712-8427		
QZ1J		MP 139.16 @ AAR/DOT # 742-390-N		\$225 10
177	PN 139.2 H760301C	CONCRETE RR CROSSING SURFACE & LED FLASHER UPGRADE PROJ MGR: SYERS PH: 712-8694		
GP1K	SB -AZ08-(003)	RED ROCK VISITOR CENTER		\$400 10
179	YV 305.0 H777201X	LANDSCAPING AND UPGRADES PROJ MGR: CLARK PH:520-388-4252		

# PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID:	PROJECT NUMBER:			PROJECT NAME:	TYPE OF WORK:	PROGRAM COST:
RTE:	CO	MP:	TRACS:	PROJECT MANAGER:	COMMENTS:	(in thousands) FY:
DN1J				MARIPOSA PORT OF ENTRY		\$140 10
189	SC	0.0		CYBERPORT IMPROVEMENTS		
				PROJ MGR: MELLGREN PH: 712-8629		
YX1J				JUAN BAUTISTA DE ANZA NATIONAL HISTORIC TRAIL COR.		\$98 10
999	SW	0.0	H754501X	SYSTEM ENHANCEMENT - ENGINEERING		
				PROJ MGR: CLARK PH:520-388-4252		

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009  
PUBLISHED DATE: 11/12/2009

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#	TRACSD:					A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:	Project Cost:	Project Scheduler:								

**BID READY: June 2010**

89	YV	289.0	P	0	04/02/2010	TBD	Bid Advertisement: June 2010*
SR 89 EXTENSION OF DRAINAGE FACILITIES					04/22/2010	05/12/2009 A	STAGE III WILL BE SUBMITTED ON NOVEMBER 2009.
SYSTEM ENHANCEMENT - ENGINEERING					04/27/2009 A	04/05/2010	11/20/2009
PROJ MGR: MA	PH: 712-6660	H7732S1D					02/09/2010
<b>VB1J</b>	UNDEFINED		Vincent Abeyta 602 712-8764		<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=VB1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=VB1J</a>		

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009  
PUBLISHED DATE: 11/12/2009

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award	
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration	Comments on forest,COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:		
Project Manager	Phone#	TRACSD:					A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:			
CPSID:	Funding Codes:	Project Cost:	Project Scheduler:									

**BID READY: October 2010**

17	MA	197.2	E	1		08/20/2010		12/17/2010	Bid Advertisement: November 2010*
I-17 AT 11TH AVENUE BRIDGE						08/20/2010		30 Days	
BRIDGE REPAIRS							09/17/2009 A	08/20/2010	01/15/2010
PROJ MGR: TANG PH:712-8602								08/20/2010	07/02/2010
<b>NU1J</b>		UNDEFINED	Art Magana 602 712-7563						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NU1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NU1J</a>

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009  
PUBLISHED DATE: 11/12/2009

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award	
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration	
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments	
Project Manager	Phone#	TRACS#:						A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:	Project Cost:	Project Scheduler:									

**BID READY: November 2010**

89A CN 371.0 F 0

Bid Advertisement: January 2011\*

WEST SEDONA (NB & SB)

11/02/2009

R & R 2.5" AC & FR

05/10/2010

PROJ MGR: LEON PH: 712-7712

H7560S1D

08/02/2010

**MN1J**

UNDEFINED

Timothy Owens 602 712-8657

<https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MN1J>

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION

\* ACTIVE PROJECT STATUS REPORT - DESIGN \*

DATA DATE: 10/30/2009

PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

**Fiscal Year 2011**

10	LA	52.0	H751101C	Y	0						*
BOUSE WASH ROAD - GAS LINE ROAD (EB & WB)											
R&R 1/2" FR (TL) & R&R 4" AC & 1/2" AR-ACFC (PL)											
						06/23/2009	A			12/30/2009	
PROJ MGR: SHAPIRO	PH: 712-7983		H7511S1D					01/06/2010			
<b>NI1J</b>			UNDEFINED		Timothy Owens 602 712-8657						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NI1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NI1J</a>
10	MA	125.0		E	0						
SARIVAL AVENUE TO DYSART ROAD											
CONSTRUCT LANDSCAPE											
						09/02/2009	A		05/25/2010	11/03/2009	
PROJ MGR: SALAZAR	PH: 712-7357		H782301D			09/01/2009	A		05/25/2010	02/17/2010	
<b>TF1J</b>	323		\$3,200,000		Timothy Owens 602 712-8657					07/08/2010	<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TF1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TF1J</a>
10	MA	152.1		E	3.5						
40TH ST - BASELINE RD											
CONSTRUCT CD ROADS											
PROJ MGR: RILEY	PH: 712-7196										
<b>QW1E</b>	341		\$346,900,000		Vincent Abeyta 602 712-8764						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QW1E">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QW1E</a>
10	MA	161.2	H505101C	E	5.1						
SR 202L (SANTAN) TO RIGGS ROAD											
CONST HOV & GEN PURPOSE LANE											
PROJ MGR: RILEY	PH: 712-7196										
<b>FX1C</b>	342		\$65,000,000		Vincent Abeyta 602 712-8764						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=FX1C">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=FX1C</a>
10	PM	248.0		T	1.5						DESIGN TO BE DELAYED INDEFINITELY
INA ROAD TI											
RECONSTRUCT TI & MAINLINE											
PROJ MGR: WILSON	PH: 520-388-4263										
<b>PJ1F</b>	342		\$35,164,000		Elissa Wise 520 388-4204						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=PJ1F">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=PJ1F</a>
17	YV	305.0	H754701C	F	0						*
STONEMAN - COCONINO COUNTY LINE											
R & R 3" AC & FR											
						06/01/2009	A		02/10/2010	09/15/2009	128 Days
PROJ MGR: SHAPIRO	PH: 712-7983		H7547S1D					07/01/2010		04/06/2010	
<b>ML1J</b>			UNDEFINED		Timothy Owens 602 712-8657					08/23/2010	<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ML1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ML1J</a>

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION

\* ACTIVE PROJECT STATUS REPORT - DESIGN \*

DATA DATE: 10/30/2009

PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

**Fiscal Year 2011**

60	LA	0.0	H739001C	P	0		06/26/2008 A	03/11/2010		TBD	STAGE V WILL BE SUBMITTED IN APRIL 2010.
ALAMO LAKE STATE PARK											
CONSTRUCT PARKING											
PROJ MGR: MA	PH: 712-6660		H739001D				04/10/2008 A	03/12/2009 A	09/05/2008 A		
							06/10/2008 A	08/19/2009 A	03/13/2009 A		
<b>CW1J</b>	321		\$800,000			Lee Makler (602) 712-8579	12/21/2009	11/19/2009	06/26/2009 A		<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CW1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CW1J</a>
60	PN	222.3		G	0						
SILVER KING SECTION											
RECONSTRUCT ROADWAY											
PROJ MGR: BEVER	PH: 712-8161										
<b>GS1H</b>	341		\$15,000,000			Elissa Wise 520 388-4204					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GS1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GS1H</a>
60	PN	230.0		G	0						
OAK FLAT - DEVIL'S CANYON											
CONSTRCT PASSING/CLIMBING LANE											
PROJ MGR: BEVER	PH: 712-8161		H5818S1D								
<b>EX1F</b>	333		\$6,250,000			Elissa Wise 520 388-4204					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=EX1F">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=EX1F</a>
60	AP	389.0		G	0						*
JCT 180 SPRINGERVILLE SL (EB & WB)											
R & R 2" AC & FR											
PROJ MGR: NABATY	PH: 712-8034		H7669S1D								
<b>MO1J</b>			UNDEFINED			Vincent Abeyta 602 712-8764					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MO1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MO1J</a>
73	NA	342.0		G	9						*
WHITERIVER TO COAL MINE CANYON											
2" AC & ARFC											
PROJ MGR: MATHUR	PH: 712-7638		H6578S1D								
<b>FF1G</b>	111		UNDEFINED			Art Magana 602 712-7563					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=FF1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=FF1G</a>
77	PN	100.0	H739101C	T	0		06/13/2008 A	11/30/2009	07/21/2008 A	TBD	STAGE V 3/15/2010.
ORACLE STATE PARK											
CONSTRUCT PARKING											
PROJ MGR: MA	PH: 712-6660		H739101D				01/16/2008 A	04/28/2009 A	12/09/2008 A	60 Days	
								06/22/2009 A	02/27/2009 A		
<b>CY1J</b>	321		\$500,000			Lee Makler (602) 712-8579			06/24/2009 A		<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CY1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CY1J</a>

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009  
PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

**Fiscal Year 2011**

82	SC	20.0	H718201C	T	0.1		07/18/2008 A	03/06/2009 A			WORKING ON THE RW ISSUES OF THE TRAIL ALIGNMENT.
PATAGONIA LAKE (SONOITA CREEK)											
CONSTRUCT ROAD											
PROJ MGR: MA	PH: 712-6660		H718201D					05/31/2007 A	11/30/2009	08/22/2008 A	
<b>AR1E</b>	321		\$550,000			Lee Makler (602) 712-8579			03/15/2010	11/25/2009	
<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AR1E">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AR1E</a>											
85	MA	153.2		E	0						
WARNER STREET BRIDGE											
CONSTRUCT NEW BRIDGE											
PROJ MGR: MATHEW PH: 712-6548											
<b>ZN1J</b>			\$11,000,000			Art Magana 602 712-7563					
<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ZN1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ZN1J</a>											
STP -086-A	86	PM	159.5	H680601C	T	6.6					
VALENCIA ROAD - KINNEY ROAD											
CONSTRUCT ROADWAY WIDENING TO 4 LANES											
PROJ MGR: STINE PH: 520-388-4260											
<b>AZ1G</b>	342		\$23,540,000			Elissa Wise 520 388-4204					
<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AZ1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AZ1G</a>											
89A	YV	323.0	H654901C	P	0						
VIEWPOINT TI											
ROADWAY WIDENING											
PROJ MGR: STUMP PH: 928-759-2426											
<b>KY1G</b>	341		\$7,000,000			Jeff Ross 602 712-7574					
<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KY1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KY1G</a>											
95	MO	190.0	H451101C	K	0			05/14/2010		09/17/2010	* PROCEEDING WITH DESIGN
NORTH OF LAKE HAVASU CITY											
DESIGN PASSING LANE											
PROJ MGR: ANDAZOLA	PH: 712-7629		H451101D				07/31/2008 A	01/27/2010	01/14/2010	01/09/2009 A	30 Days
									03/17/2010	08/14/2009 A	
<b>QN1F</b>	333		UNDEFINED			Timothy Owens 602 712-8657		03/25/2010			
<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QN1F">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QN1F</a>											
160	NA	375.2	H512001C	H	1.6						
JCT SR 564 - TSEGI, PH I											
CONST DUAL PASSING LNS											
PROJ MGR: WALLACE PH: 928-779-7580											
<b>RJ1C</b>	333		\$2,250,000			Dean Mees 602 712-8716					
<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RJ1C">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RJ1C</a>											

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009  
PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:			Project Cost:		Project Scheduler:					

**Fiscal Year 2011**

CBI -189-A(005)X	189	SC	0.0	H528205C	T	0.1						AWAITING APPROVAL OF DESIGN FUNDING. THIS WILL BE A PROCUREMENT PROJECT.
MARIPOSA PORT OF ENTRY, NOGALES												
CONSTRUCT NEW PARKING AREA & ROAD IMPROVEMENTS												
PROJ MGR: MELLGREN	PH: 712-8629			H528205D								
<b>DH1G</b>	162			\$1,079,000			Dean Mees 602 712-8716					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DH1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DH1G</a>
	191	GE	160.0		S	0						*
OLD SAFFORD RD - HILL STREET (NB & SB)												
MILL 5/8" & FR												
PROJ MGR: NABATY	PH: 712-8034			H7665S1D								
<b>NE1J</b>				UNDEFINED			Vincent Abeyta 602 712-8764					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NE1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NE1J</a>
	191	AP	448.0	H748601C	H	0						PROCUREMENT PROJECT
CHINLE - MANY FARMS (PH I)												
REPLACE AND INSTALL FENCING AND CATTLE GUARDS												
PROJ MGR: WALLACE	PH: 928-779-7580			H7486S1D								
<b>GL1J</b>	311			\$500,000			Jeff Ross 602 712-7574					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GL1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GL1J</a>
	191	AP	448.5		H	14.5						
CHINLE TO MANY FARMS, PH II												
REMOVE & REPLACE FENCE, GATES & CATTLE GUARDS												
PROJ MGR: WALLACE	PH: 928-779-7580											
<b>ZQ1J</b>	311			\$800,000			Jeff Ross 602 712-7574					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ZQ1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ZQ1J</a>
	202L	MA	0.0		E	0						DCR/EIS UNDERWAY
51ST AVE TO I-10 WEST												
CONSTRUCT ROADWAY												
PROJ MGR: BRUDER	PH: 712-6836											
<b>UB1H</b>				\$190,000,000			Dean Mees 602 712-8716					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UB1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UB1H</a>
	202L	MA	44.0		E	1						
LINDSAY ROAD TO GILBERT ROAD												
DESIGN & CONST MULTI-USE PATH												
PROJ MGR: RILEY	PH: 712-7196											
<b>ST1H</b>	342			\$529,000			Art Magana 602 712-7563					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ST1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ST1H</a>

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009  
PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:			Project Cost:		Project Scheduler:					

**Fiscal Year 2011**

260	NA	317.2	H770501C	G	0	02/08/2010						
HEBER - SHOW LOW EB & WB							03/25/2010					
CONSTRUCT PASSING LANES										03/11/2009 A		
PROJ MGR: JEREZ	PH: 712-7187		H770501D			03/25/2010			01/19/2010			
<b>HI1H</b>	333		\$3,000,000		Art Magana 602 712-7563						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=HI1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=HI1H</a>	
303L	MA	0.0		E	0						CONSTRUCTION PROGRAMMED IN FY11.	
I-10/303L TI, PHASE I (I-10 REALIGNMENT)												
CONSTRUCT TI												
PROJ MGR: BEASLEY	PH: 712-7645		H713901D									
<b>DJ1J</b>			\$250,000,000		Vincent Abeyta 602 712-8764						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DJ1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DJ1J</a>	
303L	MA	11.0	H787501C	E	2						*	
PEORIA AVENUE TO WADDELL ROAD												
CAPACITY ADDITIONS - ENGINEERING												
PROJ MGR: PROSNIER			H787501D									
<b>BC1K</b>			UNDEFINED		Vincent Abeyta 602 712-8764						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=BC1K">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=BC1K</a>	
303L	MA	13.0	H787601C	E	4						*	
WADDELL ROAD TO MOUNTAIN VIEW ROAD												
CAPACITY ADDITIONS - ENGINEERING												
PROJ MGR: ZAID	PH: 712-8467		H787601D									
<b>BD1K</b>			UNDEFINED		Vincent Abeyta 602 712-8764						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=BD1K">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=BD1K</a>	

# PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID:	PROJECT NUMBER:	PROJECT NAME:	TYPE OF WORK:	PROGRAM COST:	
RTE:	CO MP: TRACS:	PROJECT MANAGER:	COMMENTS:	(in thousands)	FY:

---

**FISCAL YEAR: 2011**

WP1J		DOUGLAS STRATEGIC MOTOR CARRIER STATION		\$2,439	11
80	CH 364.0	H624302C	CAPACITY ADDITIONS - RECONSTRUCTION		
			PROJ MGR: MELLGREN PH: 712-8629		
S9SP	101-B		PIMA ROAD EXTENSION	\$3,634	11
101L	MA 48.0	H387501C	CONSTRUCT ROADWAY		
			PROJ MGR: MCCALLY PH: 712-7646		

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION**

**\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009

PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

**Fiscal Year 2012**

10	MA	147.0		E	0						
SR 51 TO 40TH ST CONSTRUCT CD ROAD NOT ASSIGNED 1											
<b>GI1H</b>	342		\$120,000,000			Jeff Ross 602 712-7574					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GI1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GI1H</a>
17	MA	209.0		E	0						
ARIZONA CANAL - 101L CONSTRUCT FMS PROJ MGR: YASMIN PH: 712-8328											
<b>TS1H</b>			\$8,000,000			Vincent Abeyta 602 712-8764					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TS1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TS1H</a>
40	CN	198.0		F	0.1						*
BUTLER AVE TI SYSTEM ENHANCEMENT-ENGINEERING PROJ MGR: WALLACE PH: 928-779-7580											
<b>TA1H</b>			UNDEFINED			H7018S1D Dean Mees 602 712-8716					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TA1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TA1H</a>
95	YU	32		Y	15						
AVENUE 9E TO ABURDEEN ROAD RECONSTRUCT FORTUNA WASH BRIDGE & WIDEN ROADWAY PROJ MGR: HAKARI PH: 712-7468											
<b>AA1C</b>	341		\$20,000,000			H4599S1D Art Magana 602 712-7563					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AA1C">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AA1C</a>
303L	MA	0.0		E	0						
I-10 TO US 60 (GRAND AVE) CONSTRUCT NEW FREEWAY PROJ MGR: BEASLEY PH: 712-7645											
<b>UH1H</b>			\$360,000,000			Dean Mees 602 712-8716					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UH1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UH1H</a>

# PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID:	PROJECT NUMBER:	PROJECT NAME:	TYPE OF WORK:	PROGRAM COST:	
RTE:	CO MP: TRACS:	PROJECT MANAGER:	COMMENTS:	(in thousands)	FY:

---

**FISCAL YEAR: 2012**

FN1H		395TH AVE (BELMONT RD)		\$18,200	12
10	MA 96.2	H708301X	CONSTRUCT TI		
			PROJ MGR: DARIUSH PH: 712-8427		
FM1H	I -010-A-901	I-10/DESERT CREEK TI (PRIVATE FUNDS)		\$18,500	12
10	MA 105.0	H683801X	CONSTRUCT TI		
			PROJ MGR: CARCERES PH: 712-8736		
QT1F		BALBOA DRIVE		\$2,000	12
101L	MA 53.5		CONSTRUCT MULTI-USE PATH BRIDGE OVER THE PRICE FWY		
			NOT ASSIGNED 1		

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009  
PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

**Fiscal Year 2013**

10	MA	122.0	H770901C	E	0						
PERRYVILLE ROAD CONSTRUCT TI											
PROJ MGR: HUANG PH: 712-8695 H7709S1D											
<b>CM1J</b>	342		\$8,200,000		Timothy Owens 602 712-8657						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CM1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CM1J</a>
10	PN	186.7	H758501C	T	13.2				04/15/2010		
VAL VISTA ROAD TO JCT I-8 09/11/2009 A 06/03/2010 04/02/2010 11/20/2009											
WIDEN ROADWAY 04/30/2010 01/22/2010											
PROJ MGR: WILSON PH: 520-388-4263 H7585S1D 06/24/2010 06/03/2010 04/02/2010											
<b>CL1J</b>			\$19,400,000		Elissa Wise 520 388-4204						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CL1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CL1J</a>
10	PM	236.4		T	0						
MARANA ROAD TO INA ROAD RECONSTRUCT & WIDEN FRONTAGE ROADS											
PROJ MGR: WILSON PH: 520-388-4263											
<b>CO1J</b>	342		\$4,000,000		Elissa Wise 520 388-4204						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CO1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CO1J</a>
10	PM	236.4		T	0						
MARANA ROAD TO INA ROAD (FRONTAGE ROADS) RECONSTRUCT & WIDEN FRONTAGE ROADS TO 40'											
PROJ MGR: WILSON PH: 520-388-4263											
<b>TL1J</b>	342		\$6,000,000		Elissa Wise 520 388-4204						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TL1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TL1J</a>
15	MO	9.0		F	0						
FARM ROAD TI CONSTRUCT NEW UNDERPASS											
PROJ MGR: WALLACE PH: 928-779-7580 H6387S1D											
<b>XQ1F</b>	341		\$3,625,000		Dean Mees 602 712-8716						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XQ1F">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XQ1F</a>
17	MA	208.9		E	0.1				11/14/2006 A		
PEORIA AVE TO GREENWAY RD											
DRAINAGE IMPROVEMENTS											
PROJ MGR: BEASLEY PH: 712-7645 H369501D											
<b>PN1F</b>	331		\$17,000,000		Dean Mees 602 712-8716						<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=PN1F">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=PN1F</a>

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION

\* ACTIVE PROJECT STATUS REPORT - DESIGN \*

DATA DATE: 10/30/2009

PUBLISHED DATE: 11/12/2009

Fed Id Number: Route: CO: MP: TRACS: Dist: Length  
Project Name:  
Type of Work:  
Project Manager Phone# TRACSD:  
CPSID: Funding Codes: Project Cost: Project Scheduler:

A/C PreDesignComp: A/C Map/Survey: A/C Env Clr: A/C Stage I: Planned Bid Award  
A/C Late Start Date: A/C Geo/Survey: A/C R/W Clr: A/C Stage II: Est. Const Duration  
A/C Kick-Off: A/C Val Analysis: A/C U/R Clr: A/C Stage III:  
A/C Mat Memo: A/C T/C Plans: A/C Stage IV:

Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments

**Fiscal Year 2013**

17	MA	209.0		E	0		PROGRAMMED IN FY13.
ARIZONA CANAL TO SR 101L CONSTRUCT GPL PROJ MGR: BEASLEY PH: 712-7645							
<b>CT1J</b>	342	\$48,000,000		Vincent Abeyta	602 712-8764		<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CT1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CT1J</a>
40	AP	340.0	H552601C	H	0.1		AWAITING DIRECTION FROM ADOT MANAGEMENT AS TO WHETHER THIS PROJECT WILL GO FORWARD OR BE CANCELED.
SANDERS PORT OF ENTRY RECONSTRUCT POE PROJ MGR: MELLGREN PH: 712-7920 H552601D							
<b>ZY1D</b>	331	\$11,850,000		Dean Mees	602 712-8716		<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ZY1D">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ZY1D</a>
60	MA	194.0		E	0		
MERIDIAN ROAD, HALF INTERCHANGE CONSTRUCT TI PROJ MGR: RILEY PH: 712-7196							
<b>CX1J</b>	342	\$8,000,000		Vincent Abeyta	602 712-8764		<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CX1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CX1J</a>
60	PN	225.0		G	13		
SUPERIOR STREETS RECONSTRUCT TO 4 LANE RDWY W/CNT TURN LANE PROJ MGR: BEVER PH: 712-8161							
<b>TD1J</b>	331	\$9,800,000		Elissa Wise	520 388-4204		<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TD1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TD1J</a>
70	GI	253.4		G	1		
RAILROAD OVERPASS TO JCT SR 77 CONSTRUCT NEW ROADWAY & RAILROAD STRUCTURE PROJ MGR: BEVER PH: 712-8161 H788401D							
<b>XG1G</b>	341	\$4,250,000		Elissa Wise	520 388-4204		<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XG1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XG1G</a>
77	PM	82.0		T	5.8		
TANGERINE ROAD - PINAL COUNTY LINE WIDENING TO 6 LANES PROJ MGR: RAINE PH: 520-388-4264 H6694S1D							
<b>AY1G</b>	342	\$32,477,000		Elissa Wise	520 388-4204		<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AY1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AY1G</a>

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009  
PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award	
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration	Comments on forest, COE, BLM, IGA
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	and Tribal Clearances / Approvals,	
Project Manager	Phone#			TRACSD:			A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	General Comments		
CPSID:	Funding Codes:	Project Cost:				Project Scheduler:						

## Fiscal Year 2013

86	PM	92.9		T	0.6						
SR 86 AT INDIAN RESERVATION ROUTE 15 INTERSECTION CONSTRUCT INTERSECTION IMPROVEMENTS											
PROJ MGR: STINE PH: 520-388-4260		H7343S1D									
<b>KD1J</b>	331	\$1,800,000		Elissa Wise	520 388-4204	<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KD1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KD1J</a>					
89	YV	317.5		P	7						
JCT 89A TO MP 324 WIDEN THE SR 89 CORRIDOR											
PROJ MGR: JEREZ PH: 712-7187											
<b>CZ1J</b>	341	\$15,000,000		Vincent Abeyta	602 712-8764	<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CZ1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CZ1J</a>					
89A	CN	399.0	H413401C	F	0.1						
AIRPORT ROAD TI (JW POWELL BLVD) CONSTRUCT INTERSECTION IMPR											
PROJ MGR: WALLACE PH: 928-779-7580		H4134S1D									
<b>IV1A</b>	331	\$6,250,000		Dean Mees	602 712-8716	<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=IV1A">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=IV1A</a>					
90	CH	323.5	H655501C	S	2.1						
CENTRAL AVE TO MOSON RD, E OF SIERRA VISTA WIDEN TO 5 LANES											
PROJ MGR: RAINE PH: 520-388-4264		H6555S1D		12/30/2009		03/25/2011	04/28/2010				
<b>DJ1G</b>	311	\$5,000,000		Elissa Wise	520 388-4204	12/22/2010		<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DJ1G">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DJ1G</a>			
-191-B	191	CH	87.9	H503704C	S	6.8	09/03/2009 A				
DIAL WASH TO TEN RANCH (SEG II) CONSTRUCT PARALLEL ROADWAY											
PROJ MGR: RAINE PH: 520-388-4264		H503704D		06/02/2006 A		08/02/2005 A	03/23/2006 A	11/23/2009	11/21/2005 A		
<b>SK1E</b>	341	\$11,900,000		Elissa Wise	520 388-4204	09/05/2006 A		<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SK1E">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SK1E</a>			
191	AP	367.0	H436001C	H	1.8						
NAHATA' DZIIL ROAD - SANDERS TI RECONSTRUCT 3 BRIDGES AND RDWY											
PROJ MGR: MELLGREN PH: 712-8629		H4360S1D		09/27/2001 A		11/13/2001 A	04/07/2010	11/13/2001 A	08/04/2011	STAGE IV SUBMITTAL ON NOV 23RD. ENV CLEARANCE EXPECTED IN JAN 2010. AT THAT TIME, R/W ACQUISITION WILL BEGIN TO OBTAIN NEEDED LAND FROM THE NAVAJO TRIBE.	
<b>LV1C</b>	331	\$16,782,000		Dean Mees	602 712-8716	11/27/2009		<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=LV1C">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=LV1C</a>			

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009  
PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:			Project Cost:		Project Scheduler:					

**Fiscal Year 2013**

191	AP	446	H543801C	H	1		04/01/2010				TBD
CHINLE SOUTH ROADWAY WIDENING											
							05/07/2008 A				60 Days
PROJ MGR: WALLACE PH: 928-779-7580			H5438S1D				07/06/2010		11/24/2009		
<b>EB1E</b>	341		\$2,375,000			Dean Mees 602 712-8716	09/10/2010		11/16/2009		<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=EB1E">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=EB1E</a>
202L	MA	0.0		E	0						
DOBSON ROAD TO I-10 CONSTRUCT HOV/RAMP											
PROJ MGR: RILEY PH:712-7196											
<b>TW1H</b>			\$42,000,000			Vincent Abeyta 602 712-8764					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TW1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TW1H</a>
202L	MA	0.0		E	0						DCR/EIS UNDERWAY.
I-10 EAST/SANTAN TI TO 51ST AVE CONSTRUCT ROADWAY											
PROJ MGR: BRUDER PH: 712-6836											
<b>UF1H</b>			\$150,000,000			Dean Mees 602 712-8716					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UF1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UF1H</a>
303L	MA	0.0		E	0						DESIGN PROGRAMMED IN FY 12; CONSTRUCTION PROGRAMMED IN FY 13.
US 60 (GRAND AVE) TO I-17 CONSTRUCT ROADWAY											
PROJ MGR: ZAID PH:712-8467											
<b>DK1J</b>	342		\$110,000,000			Vincent Abeyta 602 712-8764					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DK1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DK1J</a>

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009  
PUBLISHED DATE: 11/12/2009

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	
Project Manager	Phone#			TRACSD:			A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:	Project Cost:		Project Scheduler:							

Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments

**BID READY: May 2014**

017-B	17	CN	322.0	F	0			01/30/2009 A		
MUNDS PARK TI								11/06/2009	12/15/2008 A	
DESIGN TRAFFIC INTERCHANGE							11/03/2008 A		07/31/2009 A	
PROJ MGR: WALLACE PH: 928-779-7580						H6301S1D			11/13/2009	
<b>RE1E</b>	331		UNDEFINED			Dean Mees 602 712-8716				

Bid Advertisement: June 2014\*  
PROJECT IS IN SCOPING PHASE. DISTRICT AND SPMG AWAITING FINAL DOCUMENT FOR SIGNATURE. AWAITING FINAL DCR APPROVAL BY ROADWAY GROUP. DCR COMPLETE.

<https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RE1E>

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION

\* ACTIVE PROJECT STATUS REPORT - DESIGN \*

DATA DATE: 10/30/2009

PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

**Fiscal Year 2014**

10	PM	269.4		T	0						
WILMOT ROAD TI UPGRADE EXISTING TRAFFIC INTERCHANGE PROJ MGR: RAINE PH: 520-388-4264											
<b>CS1J</b>	342		\$6,000,000			Elissa Wise 520 388-4204					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CS1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CS1J</a>
17	YV	232.0		P	30						07/02/2009: CONSTRUCTION IN 2014, DESIGN IN 2012.
ROCK SPRINGS TO CORDES JUNCTION WIDEN ROADWAY PROJ MGR: DOESCHER PH: 712-7551											
<b>CU1J</b>	341		\$24,984,000			Vincent Abeyta 602 712-8764					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CU1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CU1J</a>
19	PM	58.7	H510501C	T	4						
VALENCIA RD TO AJO WAY (JCT SR 86) WIDEN ROADWAY PROJ MGR: RAINE PH: 520-388-4264											
<b>QK1C</b>	342		\$66,385,000			Elissa Wise 520 388-4204					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QK1C">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QK1C</a>
40	MO	56.5		K	0.1						FINAL DCR APPROVED AND DISTRIBUTED.
RANCHO SANTA FE PARKWAY TI CONSTRUCT NEW TI PROJ MGR: WALLACE PH: 928-779-7580											
<b>EC1H</b>	342		\$5,000,000			Dean Mees 602 712-8716					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=EC1H">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=EC1H</a>
60	NA	342.0		G	0						
SHOW LOW TO LITTLE MORMON LAKE WIDEN ROADWAY PROJ MGR: JEREZ PH: 712-7187											
<b>QP1C</b>	341		\$5,000,000			Timothy Owens 602 712-8657					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QP1C">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QP1C</a>
89	YV	319.0		P	0						PROJECT HAS NOT STARTED, NEED DESIGN FUNDS
JCT 89A TO CHINO VALLEY (S. CHINO LIMITS) - PH II CONSTRUCT ROADWAY WIDENING PROJ MGR: JEREZ PH: 712-7187											
<b>TE1J</b>	341		\$10,000,000			Art Magana 602 712-7563					<a href="https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TE1J">https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TE1J</a>

**ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\* ACTIVE PROJECT STATUS REPORT - DESIGN \***

DATA DATE: 10/30/2009  
PUBLISHED DATE: 11/12/2009

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

**Fiscal Year 2014**

89 CN 464.5 F 4

CAMERON SECTION  
CONSTRUCT 4-LANE URBAN, SR 64 INTERSECTION & BRIDG  
PROJ MGR: WALLACE PH: 928-779-7580

**DA1J** 341 \$10,000,000 Dean Mees 602 712-8716 <https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DA1J>

93 MO 101.8 K 2.3	03/26/2008 A	04/29/2008 A	03/10/2010	11/03/2008 A	TBD	10/09/2009: PROJECT ADVANCING TOWARD STG III (60%). SUBMITTAL EXPECTED IN EARLY DECEMBER. GEOTECH CLR EXPECTED VERY SOON.
ANTELOPE WASH	04/15/2008 A	02/23/2010	05/03/2012	04/23/2009 A	357 Days	
CONSTRUCT 4-LANE DIVIDED HIGHWAY	04/16/2008 A		03/10/2010	12/04/2009		
PROJ MGR: DOESCHER PH: 712-7551			05/25/2010	05/12/2009 A	08/10/2012	

**LE1G** 341 \$20,000,000 Vincent Abeyta 602 712-8764 <https://www.azdot.gov/ppms/PMReport.asp?piCPSID=LE1G>

93 MO 116.0 K 0 7/2/2009: CONSTRUCTION IN 2014, DESIGN IN 2012.

CARROW TO STEPHENS  
CONSTRUCT 4-LANE DIVIDED HIGHWAY  
PROJ MGR: DOESCHER PH: 712-7551

**TC1J** 341 \$21,400,000 Vincent Abeyta 602 712-8764 <https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TC1J>

202L MA 0.0 E 0 \* DCR/EIS UNDERWAY

I-10 EAST/SANTAN TI TO 51ST AVE  
DESIGN ROADWAY  
PROJ MGR: BRUDER PH: 712-6836

**TY1H** UNDEFINED Dean Mees 602 712-8716 <https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TY1H>

**INDEX**

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*INDEX SORTED BY ROUTE AND MILEPOST\*

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
EI1E	8	YU	15.0	H545301C	IM -008-A(208)A	I-8 @ TELEGRAPH PASS	ROCKFALL CONTAINMENT / REALIGN	DEC 09	2010
VE1J	8	YU	19.0	H773901C		LIGURTA TO DATELAND	SIGN REHAB	TBD FY 10	2010
FD1H	8	MA	115.0	H682901C	008-A(203)B	GILA BEND - 121.0	RR 2" PL/5" TL & ARFC	TBD FY 10	2010
OG1H	8	MA	121.0	H701601C	008-B(200)A	MP 121.00 - BIG HORN	SYSTEM PRES - ENGINEERING	TBD FY 10	2010
GC1K	8	MA	134.6	H791701C	008-B(202)	BIG HORN TO FREEMAN ROAD	MICRO SEAL & CRACK SEAL	NOV 09	2010
XM1J	8	PN	158.5	H779201C	IM -008-B(201)A	YUMA - CASA GRANDE HIGHWAY	PAVEMENT PRESERVATION	MAR 10	2010
KF1H	8	PN	177.0	H692601C	008-B(003)A	INTERSTATE I-8 EB, I-10 WB	RAMP IMPROVEMENT	TBD FY 10	2010
WN1G	8B	YU	6.0	H673501C		BUSINESS 8 AND AVE 2 1/2 E	DRAINAGE IMPROVEMENT	TBD FY 10	2010
NN1F	10	LA	3	H616101C		EHRENBERG PORT OF ENTRY	RECONSTRUCT EASTBOUND PORT OF ENTRY	TBD FY 10	2010
NI1J	10	LA	52.0	H751101C		BOUSE WASH ROAD - GAS LINE ROAD (EB & WB)	R&R 1/2" FR (TL) & R&R 4" AC & 1/2" AR-ACFC (PL)	TBD FY 11	2011
GD1K	10	MA	70.8	H792101C	010-A(202)	COUNTY LINE TO HARQUAHALA VALLEY RD	MICRO SEAL AND CRACK SEAL	TBD FY 10	2010
FN1H	10	MA	96.2	H708301X		395TH AVE (BELMONT RD)	CONSTRUCT TI	IGA FY 12	2012
PT1J	10	MA	104.7	H757201C		HASSAYAMPA RIVER BRIDGES #1645 & 1646	PA & FR FOR DECK REHAB	TBD FY 10	2010
FM1H	10	MA	105.0	H683801X	I -010-A-901	I-10/DESERT CREEK TI (PRIVATE FUNDS)	CONSTRUCT TI	IGA FY 12	2012
CM1J	10	MA	122.0	H770901C		PERRYVILLE ROAD	CONSTRUCT TI	TBD FY 13	2013
TF1J	10	MA	125.0	H782301D		SARIVAL AVENUE TO DYSART ROAD	CONSTRUCT LANDSCAPE	TBD FY 11	2011
VZ1J	10	MA	129.0	H775101C	10-B(206)	MP 129 - MP 146	SIGN REPLACEMENT	TBD FY 10	2010
IU1J	10	MA	131.0	H747201C		AVONDALE BLVD	TI IMPROVEMENTS	TBD FY 10	2010
KY1J	10	MA	133.0	H725301C	010-B(207)	MP 133.60 TO MP 133.90	EROSION AND DRAINAGE REPAIR	TBD FY 10	2010
GH1H	10	MA	133.0	H715501C		SR 101L (AGUA FRIA) TO I-17	CONSTRUCT GENERAL PURPOSE LANES	TBD FY 10	2010
GI1H	10	MA	147.0			SR 51 TO 40TH ST	CONSTRUCT CD ROAD	TBD FY 12	2012
QW1E	10	MA	152.1		010-C	40TH ST - BASELINE RD	CONSTRUCT CD ROADS	TBD FY 11	2011
FX1C	10	MA	161.2	H505101C		SR 202L (SANTAN) TO RIGGS ROAD	CONST HOV & GEN PURPOSE LANE	TBD FY 11	2011
TN1J	10	PN	173.1	H765201C		GILA RIVER BRIDGE EB #1085 & WB #1086	BRIDGE DECK REPAIR	TBD FY 10	2010
CL1J	10	PN	186.7	H758501C		VAL VISTA ROAD TO JCT I-8	WIDEN ROADWAY	TBD FY 13	2013
TB1H	10	PN	199.0	H710401C		I-8 TO SR 87 TI	CAPACITY ADDITIONS - ENGINRING	TBD FY 10	2010
SX1J	10	PN	208.8	H769601C		SR 87 TI TO TOWN OF PICACHO	CAPACITY ADDITIONS - ENGINEERING	TBD FY 10	2010

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*INDEX SORTED BY ROUTE AND MILEPOST\*

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
TL1J	10	PM	236.4			MARANA ROAD TO INA ROAD (FRONTAGE ROADS)	RECONSTRUCT & WIDEN FRONTAGE ROADS TO 40'	TBD FY 13	2013
CO1J	10	PM	236.4			MARANA ROAD TO INA ROAD	RECONSTRUCT & WIDEN FRONTAGE ROADS	TBD FY 13	2013
FP1K	10	PM	240.0	H7960S1D		TANGERINE RD TO INA RD	DCR AND EA	DESIGN FY 10	2010
QL1J	10	PM	247.0	H758301D		INA RD TO RUTHRAUFF RD	DCR / EA AND 30% DESIGN	DESIGN FY 10	2010
PJ1F	10	PM	248.0		010-D	INA ROAD TI	RECONSTRUCT TI & MAINLINE	TBD FY 11	2011
EM1G	10	PM	253.0	H624101C		RUTHRAUFF RD - PRINCE RD	CONSTRUCT MAINLINE WIDENING TO 8 LANES	TBD FY 10	2010
VB1E	10	PM	260.0	H640401C	ARRA-010-D(206)	I-10 / I-19 TO VALENCIA ROAD	EXTEND ITS SYSTEMS ALONG I-10 & I-19	SEP 09	2010
AY1K	10	PM	260.3			JCT I-19 TO EMIPRITA RD TI	DCR AND EA	DESIGN FY 10	2010
CP1J	10	PM	262.5			KINO TI	DESIGN TRAFFIC INTERCHANGE	DESIGN FY 14	2014
CQ1J	10	PM	264.0			COUNTRY CLUB ROAD TI	CONSTRUCT NEW TRAFFIC INTERCHANGE	DESIGN FY 13	2013
CR1J	10	PM	267.1			VALENCIA ROAD TI	CONSTRUCT TRAFFIC INTERCHANGE	DESIGN FY 13	2013
CS1J	10	PM	269.4			WILMOT ROAD TI	UPGRADE EXISTING TRAFFIC INTERCHANGE	TBD FY 14	2014
HY1G	10	PM	288.4	H747301C		CIENEGA CREEK-MARSH STATION PHASE III	REMOVE RAIL & BRIDGE, CONST ML	TBD FY 10	2010
HX1G	10	PM	288.4			CIENEGA CREEK-MARSH STATION PHASE II	NEW RAILROAD TRACKS	TBD FY 10	2010
CN1G	10	CH	300.2	H650401C	NH -010-E(200)N	SR 90 TI	RECONSTRUCT SR 90 TI AND ADD PASSING LANE	TBD FY 10	2010
XQ1F	15	MO	9.0	H6387S1D		FARM ROAD TI	CONSTRUCT NEW UNDERPASS	TBD FY 13	2013
WB1J	17	MA	194.0	H775201C	017-A(212)	MP 194 - MP 201	SIGN REPLACEMENT	TBD FY 10	2010
NU1J	17	MA	197.2	H741901D		I-17 AT 11TH AVENUE BRIDGE	BRIDGE REPAIRS	OCT 10	2011
MC1J	17	MA	200.0	H746501C		I-10 TO INDIAN SCHOOL RD	ROADWAY IMPROVEMENTS	TBD FY 10	2010
GK1H	17	MA	204.9			BETHANY HOME RD TO NORTHERN AVE	DESIGN/CONSTRUCT PEDESTRIAN WALKWAY ALONG F	TBD FY 10	2010
PN1F	17	MA	208.9	H369501D	017-A	PEORIA AVE TO GREENWAY RD	DRAINAGE IMPROVEMENTS	TBD FY 13	2013
TS1H	17	MA	209.0			ARIZONA CANAL - 101L	CONSTRUCT FMS	TBD FY 12	2012
CT1J	17	MA	209.0			ARIZONA CANAL TO SR 101L	CONSTRUCT GPL	TBD FY 13	2013
TR1H	17	MA	215.0			101L- CAREFREE HIGHWAY	DESIGN FMS	DESIGN FY 11	2011
SR1H	17	MA	215.0	H778201C		SR 101L TO CAREFREE HWY (SR 74)	CONSTRUCT LANDSCAPE	JAN 10	2010
VY1J	17	MA	229.0	H775401C	017-A(213)	I-17 MP 229-279.5	SIGN REHABILITATION	TBD FY 10	2010
CU1J	17	YV	232.0			ROCK SPRINGS TO CORDES JUNCTION	WIDEN ROADWAY	TBD FY 14	2014

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*INDEX SORTED BY ROUTE AND MILEPOST\*

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
DO1H	17	MA	239.0	H676501C	017-A-317	LITTLE SQUAW CRK BRIDGES NB & SB STR #968 & #2965	SCOUR RETROFIT	MAR 10	2010
GM1C	17	YV	263.0	H426901C	17-2( )	CORDES JCT TI	RECONSTRUCT TI	TBD FY 10	2010
UD1J	17	YV	279.6	H7711S1D		SR169 - ROCKY PARK	SYSTEM PRESERVATION - ENGINEERING	TBD FY 10	2010
ML1J	17	YV	305.0	H754701C		STONEMAN - COCONINO COUNTY LINE	R & R 3" AC & FR	TBD FY 11	2011
UC1J	17	CN	316.5	H771001C		ROCKY PARK TO MCCONNELL	SYSTEM PRESERVATION - ENGINEERING	TBD FY 10	2010
RE1E	17	CN	322.0	H6301S1D	017-B	MUNDS PARK TI	DESIGN TRAFFIC INTERCHANGE	MAY 14	2014
SO1J	17	CN	340.0	H768201C		NORTH OF I-40	1" MILL AND REPLACE	TBD FY 10	2010
OI1J	19	PM	0.0	H750101C		MEXICO INTERNATIONAL LINE- I-10 PHASE I	SIGN REHAB - REPLACE PANELS OR SIGNS	IGA FY 10	2010
QG1C	19	SC	4.9	H5127S1D	019-A	COUNTRY CLUB RD TO RUBY ROAD	DESIGN FRONTAGE RD	FY 07	2007
QR1H	19	SC	5.0	H706201C	-019-A(204)	POTRERO TI SB RAMP UP # 1302	SUBSTRUCTURE WIDENING & SUPERSTRUCTURE REPL	TBD FY 10	2010
EO1G	19	PM	34.7	H7191S1D		CANOA TI - CONTINENTAL TI	CONST ROADWAY (NB FRONTAGE RD)	IGA FY 10	2010
SW1H	19	PM	39.0	H705001C		CONTINENTAL RD/I-19 BIKE & PED	SYS ENHNCMENT-OTHR ENHANCEMNTS	TBD FY 10	2010
XF1H	19	PM	47.0	H722201C	STP -019-A-(AUP	SAHUARITA TI	CONSTRUCT NEW TI	TBD FY 10	2010
QK1C	19	PM	58.7	H510501C		VALENCIA RD TO AJO WAY (JCT SR 86)	WIDEN ROADWAY	TBD FY 14	2014
MW1J	40	MO	8.0	H766201C	IM -040-A(204)A	JCT SR 95 - WALNUT CREEK (EB)	PAVEMENT PRESERVATION	TBD FY 10	2010
OU1J	40	MO	9.8	H742001C		LAKE HAVASU TI UP #1586	BRIDGE REHABILITATION	TBD FY 10	2010
KO1H	40	MO	11.0	H692301C	040-A(210)	CHEMEHUEVI & BOULDER WASH BRIDGES	SCOUR RETROFIT	DEC 09	2010
ZC1H	40	MO	14.9	H727201C	040-A(206)	BUCK MOUNTIAN WASH EB #378	BRIDGE DECK REHABILITATION	TBD FY 10	2010
EC1H	40	MO	56.5	H681401D		RANCHO SANTA FE PARKWAY TI	CONSTRUCT NEW TI	TBD FY 14	2014
FJ1J	40	MO	85.9	H733001C		WILLOW CREEK BRIDGE, WB #1769	DECK REHABILITATION	DESIGN FY 10	2010
TA1H	40	CN	198.0	H7018S1D		BUTLER AVE TI	SYSTEM ENHANCEMENT-ENGINEERING	TBD FY 12	2012
ZT1H	40	CN	224.5	H699801C		BABBITTS TANK WASH BRIDGE	SYSTEM ENHANCEMENT - ENGINEERING	NOV 09	2010
VQ1J	40	CN	247.0	H775501C	040-D(203)A	HIPKOE-GOODWATER	SIGN REHABILITATION	TBD FY 10	2010
XJ1J	40	NA	277.1	H757001C	040-D(208)	JOSEPH CITY TI UPS, #1893, 1896, 1897	BRIDGE DECK REHABILITATION	TBD FY 10	2010
QL1H	40	NA	278.0	H706301C	BR -040-D(205)	TANNER WASH BRIDGE WB #459	BRIDGE REPLACEMENT	TBD FY 10	2010
IO1K	40	NA	292.8	H670701C		KEAMS CANYON TI OPS #903 & #904	BRIDGE DECK REHABILITATION	TBD FY 10	2010
ZY1D	40	AP	340.0	H552601C	040-E(001)	SANDERS PORT OF ENTRY	RECONSTRUCT POE	TBD FY 13	2013

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*INDEX SORTED BY ROUTE AND MILEPOST\*

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
PB1F	40B	YV	145.0	H621301C	TEA -B40-C(002)	ASH FORK,40B,3RD ST TO 8TH ST	SIDEWALK REPLACEMENT	TBD FY 10	2010
CV1J	51	MA	13.6			BELL ROAD - SR 101L	DESIGN FMS	DESIGN FY 11	2011
CW1J	60	LA	0.0	H739001C		ALAMO LAKE STATE PARK	CONSTRUCT PARKING	TBD FY 11	2011
HB1J	60	LA	45.8	H733501C	060-A(202)A	US 60 AT VICKSBURG ROAD	INTERSECTION IMPROVEMENT	TBD FY 10	2010
SY1J	60	MA	112.7	H757801C	NH -060-B(203)	WICKENBURG- SAN DOMINGO WASH	PAVEMENT PRESERVATION	TBD FY 10	2010
GP1H	60	MA	148.9	H732801C		SR 101L (AGUA FRIA) - MCDOWELL RD	WIDEN ROADWAY	TBD FY 10	2010
TT1H	60	MA	183.0			LINDSAY RD HALF INTERCHANGE	CONSTRUCT TI	DESIGN FY 12	2012
CX1J	60	MA	194.0			MERIDIAN ROAD, HALF INTERCHANGE	CONSTRUCT TI	TBD FY 13	2013
PRSP	60	PN	220.0	H684501C	060-D-508	BOYCE THOMPSON STATE PARK	CONSTRUCT ROAD	TBD FY 10	2010
GS1H	60	PN	222.3			SILVER KING SECTION	RECONSTRUCT ROADWAY	TBD FY 11	2011
TD1J	60	PN	225.0			SUPERIOR STREETS	RECONSTRUCT TO 4 LANE RDWY W/CNT TURN LANE	TBD FY 13	2013
BL1J	60	PN	228.4	HX20701C	060-D(202)A	US 60 @ MP 228, QUEEN CREEK TUNNEL	SYSTEM ENHANCEMENT - SAFETY IMPROVEMENTS	TBD FY 10	2010
EX1F	60	PN	230.0	H5818S1D	060-D	OAK FLAT - DEVIL'S CANYON	CONSTRCT PASSING/CLIMBING LANE	TBD FY 11	2011
ET1H	60	GI	263.0	H681801C		RYAN'S WATER - TIMBER MOUNTAIN	RR 3" & ARFC	TBD FY 10	2010
QP1C	60	NA	342.0	H5107S1D		SHOW LOW TO LITTLE MORMON LAKE	WIDEN ROADWAY	TBD FY 14	2014
MO1J	60	AP	389.0	H7669S1D		JCT 180 SPRINGERVILLE SL (EB & WB)	R & R 2" AC & FR	TBD FY 11	2011
JS1H	64	CN	235.0	H692701C		TUSAYAN STREETS	WIDEN ROADWAY - SAFTEY IMPROVEMENTS	TBD FY 10	2010
VF1H	69	YV	290.0	H712801D		SUNDOG RANCH RD - SUNRISE BLVD	MEDIAN BARRIER	FEB 10	2010
XG1G	70	GI	253.4	H788401D		RAILROAD OVERPASS TO JCT SR 77	CONSTRUCT NEW ROADWAY & RAILROAD STRUCTURE	TBD FY 13	2013
HB1G	70	GH	271.0	H661401C	BR -070-A(200)	SAN CARLOS RIVER BRIDGE #2910	BRIDGE REPLACEMENT	TBD FY 10	2010
XK1H	70	GH	292.0	H691001C		US 70 GILA RIVER BRIDGE AT BYLAS	BRIDGE REPLACEMENT	MAY 10	2010
XL1G	70	GH	330.9	H674901C	070-A(203)A	PIMA - SAFFORD	SLOPE FLATTENING	TBD FY 10	2010
QS1C	70	GH	340.0	H5109S1D		SAFFORD TO SOLOMON	PA (WIDEN TO 4 LN, LT TURN LNS	DESIGN FY 11	2011
JL1G	72	LA	13.1	H665501C		SR-72 MP 13.1 - 17.0	SHOULDERS & SLOPES	TBD FY 10	2010
FF1G	73	NA	342.0	H6578S1D		WHITERIVER TO COAL MINE CANYON	2" AC & ARFC	TBD FY 11	2011
XC1J	73	NA	350.3	H778001C	STP -073-A(201)	COTTONWOOD CANYON-HON DAH	1/2" MILL AND REPLACE	FEB 10	2010
GT1H	74	MA	13.0	H696101C	074-A(201)	US 60 - 303L, MP 13 - MP 15 (EB)	CONSTRUCT PASSING LANE	TBD FY 10	2010

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*INDEX SORTED BY ROUTE AND MILEPOST\*

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
ED1K	77	PM	0.0			ITOC SIGNAL EXPANSION	ADD ORACLE SIGNALS	TBD FY 10	2010
WO1G	77	PM	70.0	H672701C	TEA -077-A(012)	ROGER ROAD TO RIVER ROAD	CONSTRUCT SIDEWALK & BIKE LANE	TBD FY 10	2010
AY1G	77	PM	82.0	H6694S1D	077-A	TANGERINE ROAD - PINAL COUNTY LINE	WIDENING TO 6 LANES	TBD FY 13	2013
CY1J	77	PN	100.0	H739101C		ORACLE STATE PARK	CONSTRUCT PARKING	TBD FY 11	2011
EO1E	77	NA	364.0	H546001C	077-B	MP 364 TO 372	CONSTRUCT PASSING LANE	TBD FY 10	2010
OJ1J	77	NA	374.0	H753201C	NH -077-B(201)A	MP 374.38 AND MP 383.50	CULVERT EXTENSION	TBD FY 10	2010
FQ1K	77	NA	379.2	H792301C	NH -077-B(202)A	WASHBOARD WASH	2.5" MILL AND REPLACE	FEB 10	2010
VV1J	78	GE	167.8	H759301D		MULE CREEK (ROCKFALL REMEDIATION)	ROCKFALL REMEDIATION	TBD FY 10	2010
LP1G	78	GE	169.0	H666901C		JAKE'S CORNER (REALIGNMENT)	HIGHWAY REALIGNMENT	TBD FY 10	2010
JD1H	79	PN	124.0	H690601C		ORACLE JCT - FLORENCE HIGHWAY	EXTEND RCB CULVERTS	TBD FY 10	2010
CF1J	79	PN	124.2	H731001C		MP 124 TO MP 126	EXTEND RCB CULVERTS - PHASE II	TBD FY 10	2010
WS1H	80	CH	316.0	H718101C		TOMBSTONE COURTHOUSE STATE PARK	CONSTRUCT PARKING	TBD FY 10	2010
WP1J	80	CH	364.0	H624302C		DOUGLAS STRATEGIC MOTOR CARRIER STATION	CAPACITY ADDITIONS - RECONSTRUCTION	IGA FY 11	2011
GV1H	80	CH	364.0	H624301X		DOUGLAS STRTGC INSPECTION STATION	INSTALL VOICE & DATA LINES	IGA FY 10	2010
IJ1K	80	CH	364.0	H624306D		DOUGLAS STRATEGIC MOTOR CARRIER STATION	CAPACITY ADDITIONS - DESIGN	DESIGN FY 10	2010
FH1G	80	CH	368.0	H658001C	STP -080-B(200)	EAST OF DOUGLAS	2 1/2" MILL, 3" AC REPLACE PLUS 1/2" AR-ACFC	TBD FY 10	2010
AR1E	82	SC	20.0	H718201C		PATAGONIA LAKE (SONOITA CREEK)	CONSTRUCT ROAD	TBD FY 11	2011
UM1H	83	PM	44.0	H705701C	083-A(200)A	MP 44.0 TO MP 45.5	SAFETY IMPRVMENTS / REALIGNMENT	TBD FY 10	2010
AJ1G	85	MA	121.0	H640701C		I-8 TI , PHASE I	CONSTRUCT ROADWAY	TBD FY 10	2010
MC1G	85	MA	148.0	H760201D		HAZEN RD - BROADWAY RD (MAIN LINE)	RECONSTRUCT & WIDEN	TBD FY 10	2010
ZN1J	85	MA	153.2			WARNER STREET BRIDGE	CONSTRUCT NEW BRIDGE	TBD FY 11	2011
GF1J	86	PM	92.3	H715001D		INDIAN ROUTE 15 INTERSECTION	INTERSECTION IMPROVEMENTS (DESIGN)	DESIGN FY 12	2012
KD1J	86	PM	92.9	H7343S1D		SR 86 AT INDIAN RESERVATION ROUTE 15 INTERSECTION	CONSTRUCT INTERSECTION IMPROVEMENTS	TBD FY 13	2013
FT1K	86	PM	126.0			SAN ISIDRO INTERSECTION	INTERSECTION IMPROVEMENTS (DESIGN)	DESIGN FY 12	2012
UW1J	86	PM	128.5			SANTA ROSA RANCH SEGMENT	DESIGN ROADWAY WIDENING	DESIGN FY 10	2010
GY1H	86	PM	132.8			KITT PK ROAD SEGMENT	ROADWAY WIDENING	TBD FY 10	2010
ES1G	86	PM	137.1	H740301C		SAN PEDRO ROAD SEGMENT	WIDEN ROADWAY TO 40'	TBD FY 10	2010

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*INDEX SORTED BY ROUTE AND MILEPOST\*

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
QY1C	86	PM	141.1	H713701C		MP 141.1 TO RESERVATION BOUNDARY	CONSTRUCT ROADWAY WIDENING	TBD FY 10	2010
AZ1G	86	PM	159.5	H680601C	STP -086-A	VALENCIA ROAD - KINNEY ROAD	CONSTRUCT ROADWAY WIDENING TO 4 LANES	TBD FY 11	2011
UO1J	87	MA	170.2	H772101C	087-A(201)	CHANDLER-MESA CITY LINE	2.5" MILL AND REPLACE	DEC 09	2010
YH1G	87	MA	204.3	H678201C		NEW FOUR PEAKS RD TO DOS S RANCH RD	CLIMBING LANE AND SHOULDER WIDENING	TBD FY 10	2010
XP1G	87	MA	211.8	H675801C		MP 211.8 TO MP 213.0	REPAIR CUT SLOPES FOR EROSION CONTROL	TBD FY 10	2010
ZT1J	87	GI	230.6	H789301C	HES -087-B(204)	SR 87 (SB), MP 230.63 TO 230.91	SAFETY IMPROVEMENT	TBD FY 10	2010
ZJ1H	87	GI	254.0	H730401C		INTERSECTION OF SR 87 AND AIRPORT ROAD	CONSTRUCT A ROUNDABOUT	TBD FY 10	2010
TQ1H	87	GI	263.0	H718301C		TONTO NATURAL BRIDGE	CONSTRUCT NEW ROAD	TBD FY 10	2010
EY1H	87	GI	267.0	H683201C		PINE - RIM	3" RR & ARFC	TBD FY 10	2010
A6SP	87	NA	346.0	H717901C		HOMOLOVI RUINS STATE PARK	CONSTRUCT ROAD	DEC 09	2010
OQ1D	88	MA	223.0	H692001C	STP -088-A(001)	FISH CREEK HILL	CONSTRUCT RETAINING WALLS	TBD FY 10	2010
MD1J	89	YV	269.0	H749601C		MARTINEZ RIVER BRIDGE (STR # 1320)	SCOUR RETROFIT	JAN 10	2010
EE1E	89	YV	288	H5435S1D	089-A-201	SR-89 @ KIRKLAND JCT / WAGNER RD	CST RT & LT TURN LNS, SHOULDER	TBD FY 10	2010
VB1J	89	YV	289.0	H7732S1D		SR 89 EXTENSION OF DRAINAGE FACILITIES	SYSTEM ENHANCEMENT - ENGINEERING	JUN 10	2010
ZY1B	89	YV	313.8	H395702D	029-1	SUNDOG RD BRIDGE (OLD BLK CYN HWY	TURNBACK OWNERSHIP & MAINTENANCE (IGA REPAY	IGA FY 10	2010
CZ1J	89	YV	317.5			JCT 89A TO MP 324	WIDEN THE SR 89 CORRIDOR	TBD FY 13	2013
TE1J	89	YV	319.0			JCT 89A TO CHINO VALLEY (S. CHINO LIMITS) - PH II	CONSTRUCT ROADWAY WIDENING	TBD FY 14	2014
DA1J	89	CN	464.5			CAMERON SECTION	CONSTRUCT 4-LANE URBAN, SR 64 INTERSECTION & BR	TBD FY 14	2014
ES1H	89	CN	495.0	H682701C		THE GAP - CEDAR RIDGE TP	SHOULDER WIDENING	TBD FY 10	2010
TDSP	89	CN	546.5	H475301C		PAGE REST AREA	CONST REST AREA & VISITOR CNTR	TBD FY 10	2010
WH1J	89A	YV	321.0	H727601D		SR 89A @ VIEWPOINT DRIVE	INTERSECTION	TBD FY 10	2010
KY1G	89A	YV	323.0	H654901C		VIEWPOINT TI	ROADWAY WIDENING	TBD FY 11	2011
OI1E	89A	YV	334	H571801C	HES -A89-A(200)	MINGUS WEST CURVE	CURVE REALIGNMENT	NOV 09	2010
NSSP	89A	YV	365.0			RED ROCK STATE PARK	DESIGN	DESIGN FY 10	2010
MN1J	89A	CN	371.0	H7560S1D		WEST SEDONA (NB & SB)	R & R 2.5" AC & FR	NOV 10	2011
IH1J	89A	YV	373.1	HX21901C		SR 89A JCT AIRPORT ROAD	INTERSECTION IMPROVEMENT	TBD FY 10	2010
IV1A	89A	CN	399.0	H413401C	366-	AIRPORT ROAD TI (JW POWELL BLVD)	CONSTRUCT INTERSECTION IMPR	TBD FY 13	2013

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*INDEX SORTED BY ROUTE AND MILEPOST\*

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
DJ1G	90	CH	323.5	H655501C		CENTRAL AVE TO MOSON RD, E OF SIERRA VISTA	WIDEN TO 5 LANES	TBD FY 13	2013
DJ1F	90	CH	328.6	H600501C		SAN PEDRO BRIDGE	BRIDGE REPLACEMENT	TBD FY 10	2010
LC1J	92	CH	324.3	H7167S1D		CANYON DE FLORES-GLENN RD/KACHINA	SYSTEM ENHANCEMENT - ENGINEERING	TBD FY 10	2010
AX1E	93	MO	0.0	H395501C	093-A	HOOVER DAM BRIDGE	CONSTRUCT NEW BRIDGE	IGA FY 10	2010
LE1G	93	MO	101.8	H738801D		ANTELOPE WASH	CONSTRUCT 4-LANE DIVIDED HIGHWAY	TBD FY 14	2014
JV1J	93	MO	108.0	H743901D		US 93, SB WAGON BOW RANCH	CONSTRUCT ROAD	TBD FY 10	2010
JU1J	93	MO	113.0	H743801D		US 93, SB DELUGE WASH	DESIGN PARALLEL ROADWAY	TBD FY 10	2010
TC1J	93	MO	116.0			CARROW TO STEPHENS	CONSTRUCT 4-LANE DIVIDED HIGHWAY	TBD FY 14	2014
UI1H	95	MO	0.0			LAKE HAVASU STATE PARK	DESIGN (LAUNCH RAMPS)	DESIGN FY 10	2010
AA1C	95	YU	32	H4599S1D	063-1	AVENUE 9E TO ABURDEEN ROAD	RECONSTRUCT FORTUNA WASH BRIDGE & WIDEN ROA	TBD FY 12	2012
DP1G	95	YU	38.0	H651801D	095-B-308	WELLTON MOHAWK CANAL BRIDGE #343	BRIDGE REHAB	TBD FY 10	2010
GK1J	95	LA	82.0	H752601C	095-B(204)A	US 95 @ 82 & 89	INTERSECTION IMROVEMENTS	TBD FY 10	2010
JK1G	95	LA	131.7	H665601C		SR-95 @ MP 131.7 - 142.7	SHOULDER IMPROVEMENTS	TBD FY 10	2010
QN1F	95	MO	190.0	H451101C	095-C	NORTH OF LAKE HAVASU CITY	DESIGN PASSING LANE	TBD FY 11	2011
SI1E	101L	MA	0.0	H726701C	ARRA-101-A(203	I-10 TO VAN BUREN STREET	WIDEN ROADWAY	TBD FY 10	2010
TV1H	101L	MA	0.0			I-17 TO SR 51	DESIGN FMS	DESIGN FY 11	2011
WD1J	101L	MA	8.0	H748801C		NORTHERN AVENUE - GRAND AVE, SB	ROADWAY IMROVEMENTS/AUXILIARY LANES	NOV 09	2010
KH1H	101I	MA	9.3	H693901C		OLIVE AVE	TI IMPROVEMENTS	TBD FY 10	2010
WE1J	101L	MA	20.0	H748901C		SR 101L, 51ST AVENUE - 35TH AVENUE (EB)	ADD AUXILARY LANE	NOV 09	2010
DD1J	101L	MA	23.5			I-17 TO TATUM BLVD	CONSTRUCT HOV LANE	DESIGN FY 13	2013
MU1H	101L	MA	47.0	H701101C		CHAPARRAL ROAD TI	ADD LEFT LANES AT TI	TBD FY 10	2010
S9SP	101L	MA	48.0	H387501C	101-B	PIMA ROAD EXTENSION	CONSTRUCT ROADWAY	IGA FY 11	2011
YJ1J	101L	MA	52.0	H777001C	CM -101-C(202)	BASELINE RD TO CHANDLER BLVD	DESIGN & CONSTRUCTION OF RAMP METERS	TBD FY 10	2010
QT1F	101L	MA	53.5			BALBOA DRIVE	CONSTRUCT MULTI-USE PATH BRIDGE OVER THE PRICE	IGA FY 12	2012
FC1J	143	MA	0.0	H752801C		SR 143 / SKY HARBOR BLVD TI	TRAFFIC INTERCHANGE IMPROVEMENTS	TBD FY 10	2010
DU1H	160	CN	320.0	H669501C	160-A(003)A	SR 264 / TUBA CITY	ROADWAY LIGHTING	TBD FY 10	2010
UL1H	160	CN	349.0	H709101C		JCT NAVAJO ROUTE 16	CONSTRUCT TURN LANES	TBD FY 10	2010

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*INDEX SORTED BY ROUTE AND MILEPOST\*

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
RJ1C	160	NA	375.2	H512001C		JCT SR 564 - TSEGI, PH I	CONST DUAL PASSING LNS	TBD FY 11	2011
FP1G	160	AP	452.0	H658601C		RED MESA TO TEEC NOS POS	3" AC & ARFC	TBD FY 10	2010
LJ1J	160	AP	465.1	H730903C		TEEC NOS POS PORT OF ENTRY	INSTALL TRUCK AXEL SCALE & OTHER ROAD IMPROVE	TBD FY 10	2010
OI1H	163	NA	395.3	HX19101C	163-A(200)	US 163 AT KAYENTA SCHOOL	TRAFFIC SIGNAL INSTALLATION	TBD FY 10	2010
QZ1J	177	PN	139.2	H760301C		MP 139.16 @ AAR/DOT # 742-390-N	CONCRETE RR CROSSING SURFACE & LED FLASHER U	IGA FY 10	2010
KD1H	177	PN	163.0	H692101C	HES -177-A(003)	SR 177, MP 163.80- 164.40	CURVE RE-ALIGNMENT	OCT 09	2010
GP1K	179	YV	305.0	H777201X	SB -AZ08-(003)	RED ROCK VISITOR CENTER	LANDSCAPING AND UPGRADES	IGA FY 10	2010
XT1H	180	AP	402.0	H717201D		JCT SR 260 / US 180 & RODEO GROUNDS INTERSECTION	REALIGN INTERSECTION	TBD FY 10	2010
DN1J	189	SC	0.0			MARIPOSA PORT OF ENTRY	CYBERPORT IMPROVEMENTS	IGA FY 10	2010
DH1G	189	SC	0.0	H528205C	CBI -189-A(005)X	MARIPOSA PORT OF ENTRY, NOGALES	CONSTRUCT NEW PARKING AREA & ROAD IMPROVEME	TBD FY 11	2011
SK1E	191	CH	87.9	H503704C	-191-B	DIAL WASH TO TEN RANCH (SEG II)	CONSTRUCT PARALLEL ROADWAY	TBD FY 13	2013
FU1K	191	GH	101.0			MP 100.7 TO SR 266	DESIGN PARALLEL ROADWAY	DESIGN FY 14	2014
EV1F	191	GH	118.8	H574401C	ARRA-191-B(001)	SAFFORD SIDEWALKS, US191	CONSTRUCT SIDEWALK, ADA RAMPS & DRIVEWAY CON	OCT 09	2010
EF1K	191	GE	151.7	H790201C		MP 151.68 TO MP 151.87	SLOPE FLATTENING	TBD FY 10	2010
QF1G	191	GE	153.0	H641701C		GUTHRIE BRIDGE #352	BRIDGE REMOVAL	TBD FY 10	2010
NE1J	191	GE	160.0	H7665S1D		OLD SAFFORD RD - HILL STREET (NB & SB)	MILL 5/8" & FR	TBD FY 11	2011
CU1H	191	GE	163.0	H670801C		SAN FRANCISCO RIVER BR #2904	BRIDGE REPLACEMENT	NOV 09	2010
LV1C	191	AP	367.0	H436001C		NAHATA' DZIIL ROAD - SANDERS TI	RECONSTRUCT 3 BRIDGES AND RDWY	TBD FY 13	2013
EU1H	191	AP	374.0	H681901C	STP -191-E(201)	JCT I-40 MP 385	PAVEMENT PRESERVATION	TBD FY 10	2010
GI1F	191	AP	390.0	H602501C	191-E-505	WIDE RUINS	WIDENING FOR PASSING/CLIMBING LANES, SAFETY	TBD FY 10	2010
EB1E	191	AP	446	H543801C		CHINLE SOUTH	ROADWAY WIDENING	TBD FY 13	2013
KA1G	191	AP	446.0	HX12001C		US 191 AT IR 102	CNST TRAFFIC SIGNAL	TBD FY 10	2010
GL1J	191	AP	448.0	H748601C		CHINLE - MANY FARMS (PH I)	REPLACE AND INSTALL FENCING AND CATTLE GUARDS	TBD FY 11	2011
ZQ1J	191	AP	448.5			CHINLE TO MANY FARMS, PH II	REMOVE & REPLACE FENCE, GATES & CATTLE GUARDS	TBD FY 11	2011
TW1H	202L	MA	0.0			DOBSON ROAD TO I-10	CONSTRUCT HOV/RAMP	TBD FY 13	2013
UD1H	202L	MA	0.0			I-10 EAST/SANTAN TI TO 51ST AVE	DESIGN AND R/W	DESIGN FY 10	2010
UB1H	202L	MA	0.0			51ST AVE TO I-10 WEST	CONSTRUCT ROADWAY	TBD FY 11	2011

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*INDEX SORTED BY ROUTE AND MILEPOST\*

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
UF1H	202L	MA	0.0			I-10 EAST/SANTAN TI TO 51ST AVE	CONSTRUCT ROADWAY	TBD FY 13	2013
UA1H	202L	MA	0.0			51ST AVE TO I-10 WEST	CONSTRUCT ROADWAY	TBD FY 10	2010
UE1H	202L	MA	0.0			I-10 EAST/SANTAN TI TO 51ST AVE	DESIGN & R/W	DESIGN FY 10	2010
UK1H	202L	MA	0.0			51ST AVE TO I-10 WEST	CONSTRUCT ROADWAY	TBD FY 10	2010
UG1H	202L	MA	0.0			RURAL RD TO SR 101L	DESIGN GPL	DESIGN FY 11	2011
TX1H	202L	MA	0.0			DOBSON ROAD TO I-10	DESIGN FMS	DESIGN FY 11	2011
TY1H	202L	MA	0.0			I-10 EAST/SANTAN TI TO 51ST AVE	DESIGN ROADWAY	TBD FY 14	2014
WA1J	202L	MA	10.0	H774901C	202-B(201)	MP 10 - MP 17	SIGN REPLACEMENT & REHABILITATION	TBD FY 10	2010
DI1J	202L	MA	10.0	H749001C		SR 101L TO GILBERT ROAD	CONSTRUCT FMS	TBD FY 10	2010
ST1H	202L	MA	44.0			LINDSAY ROAD TO GILBERT ROAD	DESIGN & CONST MULTI-USE PATH	TBD FY 11	2011
RH1B	260	GI	269.0	H469801C	260-B	DOUBTFUL CANYON SECTION	RECONSTRUCT ROADWAY & CONSTRUCTION WATER	TBD FY 10	2010
HI1H	260	NA	317.2	H770501C		HEBER - SHOW LOW EB & WB	CONSTRUCT PASSING LANES	TBD FY 11	2011
EB1H	260	NA	356.0	H681201C		MP 356-357.6	INSTALL NEW R/W FENCE	TBD FY 10	2010
ZL1H	260	AP	385.0	H726101C		SR 260 FROM GREER TO RODEO GROUNDS	3" RR & ARFC	NOV 09	2010
WB1H	264	AP	474.5	H712101C		BLACK CREEK BRIDGE (STR # 624)	SCOUR RETROFIT	DEC 09	2010
DG1J	273	AP	380.0	H712501C		SR 273, BETWEEN MPS 377.46 AND 381.46	SYSTEM ENHANCEMENT - ENGINEERING	TBD FY 10	2010
UH1H	303L	MA	0.0			I-10 TO US 60 (GRAND AVE)	CONSTRUCT NEW FREEWAY	TBD FY 12	2012
DK1J	303L	MA	0.0			US 60 (GRAND AVE) TO I-17	CONSTRUCT ROADWAY	TBD FY 13	2013
DJ1J	303L	MA	0.0	H713901D		I-10/303L TI, PHASE I (I-10 REALIGNMENT)	CONSTRUCT TI	TBD FY 11	2011
BC1K	303L	MA	11.0	H787501C		PEORIA AVENUE TO WADDELL ROAD	CAPACITY ADDITIONS - ENGINEERING	TBD FY 11	2011
BD1K	303L	MA	13.0	H787601C		WADDELL ROAD TO MOUNTAIN VIEW ROAD	CAPACITY ADDITIONS - ENGINEERING	TBD FY 11	2011
SZ1J	888	MA	0.0	H752501C		NOISE MITIGATION ON THE MAG REGIONAL FREEWAY SYS.	SYSTEM ENHANCEMENT - OTHER ENHANCEMENTS	APR 10	2010
GT1J	888	MA	0.0	H726301C		PUMP STATION IMPROVEMENTS VARIOUS LOCATIONS	REPLACEMENT OF ELECTRONIC CONTROLS	TBD FY 10	2010
AL1K	888	MA	0.0	H789501C		VARIOUS PHOENIX METRO LOCATIONS	FMS REHABILITATION	MAR 10	2010
IT1K	999	SW	0.0	H728902C		STATEWIDE REFLECTIVE PAVEMENT MARKERS	INSTALL RAISED OR RECESSED PAVEMENT MARKERS	TBD FY 10	2010
OV1J	999	SW	0.0	H755001C	999-A(235)	STATEWIDE STEEL GIRDER BRIDGE REHABILITATION	COLLISION DAMAGE REPAIR	TBD FY 10	2010
IE1K	999	SW	0.0	H796101C	HES -999-A-(246)	STATEWIDE GUARDRAIL 2010	SYSTEM ENHANCEMENT - SAFETY IMPROVEMENTS	NOV 09	2010

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*INDEX SORTED BY ROUTE AND MILEPOST\*

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
<b>HO1G</b>	<b>999</b>	<b>MA</b>	<b>0.0</b>	<b>H662101C</b>	<b>HES -999-A(023)</b>	VARIOUS ROUTES, MARICOPA COUNTY	REPLACE BREAKAWAY CABLE TERMINALS	<b>TBD FY 10</b>	<b>2010</b>
<b>YX1J</b>	<b>999</b>	<b>SW</b>	<b>0.0</b>	<b>H754501X</b>		JUAN BAUTISTA DE ANZA NATIONAL HISTORIC TRAIL COR.	SYSTEM ENHANCEMENT - ENGINEERING	<b>IGA FY 10</b>	<b>2010</b>
<b>GI1G</b>	<b>999</b>	<b>SW</b>	<b>0.0</b>	<b>H650802C</b>	<b>HES -999-A(020)</b>	STATEWIDE GUARDRAIL 2010	REPLACE BLUNT-END GUARDRAIL	<b>TBD FY 10</b>	<b>2010</b>

**<http://www.azdot.gov/Highways/ppms/>**

---