

LOCAL GOVERNMENT

24-Month Project Schedule

NOVEMBER 12, 2009



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/Highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS**

NOVEMBER 2009

**TO: ALL USERS OF THE LOCAL GOVERNMENT REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 10/30/2009) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Projects on Hold
- Main body of the report.

If you need further assistance, have any questions, comments or concerns, or need a hardcopy of the report, please feel free to call us at: (602) 712-7678.

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms/>

GLOSSARY OF TERMS USED IN THE 24 MONTH PROJECT SCHEDULE

| | |
|----------------------|---|
| DATA DATE: | Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month. |
| CPS ID: | Four-character key field used by the scheduling system to identify a project. |
| FLOAT: | <ul style="list-style-type: none">+ The length of time (duration in work days) that certain activities on a project can be delayed without affecting the completion of the project (bid date).0 The project is on schedule. Floats between “-9” and “0” appear as “0”.- The number of days the project is behind schedule. This can be corrected only if the remaining activities with negative float are completed in less time (duration) than originally estimated; or, if the bid date is re-scheduled. |
| EST. COST: | The programmed project cost including construction engineering. |
| X-->Y | <ul style="list-style-type: none">X - The number of times the project was moved since its original inclusion in the 5-Year Program.Y - The number of months the project has moved from the original schedule date. |
| CRITICAL ACTIVITIES: | The names of the responsible Agencies for the first, second and third activity on the Critical Path. This partial Critical Path is printed only if the FLOAT is negative. The Agencies are: <ul style="list-style-type: none">LG: Local GovernmentUR: Utilities & RailroadLA: Local Agency (Sponsor)RW: Right-of-Way (ADOT)EP: Environmental Planning(ADOT)CS: Contracts & Specifications (ADOT) |
| (mm/yy): | Month and year in which the project last moved. |

The date under the “Stage IV PS&E” heading is a target date. Consultant projects are tracked to this date rather than the bid advertisement date. The actual date that plans are received in C&S is reflected in the comments.

The report is sorted by Bid Date (first sort), by Sponsor (second sort), and by Project Number (third sort).

LOCAL ABBREVIATIONS (L.A.)

| | | | | | | | | | |
|------------|-----------------------|------------|-----------------|------------|----------------------------|------------|-------------------|------------|----------------|
| AJO | Ajo | DGS | Douglas | INA | Ind. Nation-Navajo | PAT | Patagonia | SOM | Somerton |
| AAP | Apache County | DUN | Duncan | ITO | Ind. Nation-Tohono O'odham | PAY | Payson | STC | South Tucson |
| APJ | Apache Junction | EGR | Eagar | IWM | Ind. Nation-White Mountain | PEO | Peoria | SPV | Springerville |
| AVN | Avondale | ELM | El Mirage | JER | Jerome | PHX | Phoenix | SUP | Superior |
| BEN | Benson | ELY | Eloy | KRN | Kearny | PIM | Pima | SUR | Surprise |
| BIS | Bisbee | FLA | Flagstaff | KNG | Kingman | PPM | Pima County | TAY | Taylor |
| BKY | Buckeye | FLO | Florence | LLA | La Paz County | PPN | Pinal County | TMP | Tempe |
| BUL | Bullhead City/Riviera | FTH | Fountain Hills | LHV | Lake Havasu City | PLS | Pinetop/Lakeside | THE | Thatcher |
| CMV | Camp Verde | FRD | Fredonia | LPK | Litchfield Park | PRS | Prescott | TOL | Tolleson |
| CFE | Carefree | GBD | Gila Bend | MAM | Mammoth | PRV | Prescott Valley | TMB | Tombstone |
| CSG | Casa Grande | GGI | Gila County | MRN | Marana | QTZ | Quartzsite | TBC | Tuba City |
| CVK | Cave Creek | GIL | Gilbert | MMA | Maricopa County | QCR | Queen Creek | TUC | Tucson |
| CHN | Chandler | GLN | Glendale | MES | Mesa | SAF | Safford | WEL | Welton |
| CHV | Chino Valley | GLB | Globe | MIA | Miami | SAH | Sahuarita | WBG | Wickenburg |
| CLD | Clarkdale | GDY | Goodyear | MMO | Mohave County | STJ | Saint Johns | WIX | Willcox |
| CLF | Clifton | GGH | Graham County | NNA | Navajo County | SLS | San Luis | WIL | Williams |
| CCH | Cochise County | GRV | Green Valley | NOG | Nogales | SSC | Santa Cruz County | WKL | Winkelman |
| CCN | Coconino County | GGE | Greenlee County | NFD | North Fire/Rescue District | SCT | Scottsdale | WIN | Winslow |
| CLC | Colorado City | GUA | Guadalupe | ORV | Oro Valley | SED | Sedona | YYV | Yavapai County |
| CLG | Coolidge | HAY | Hayden | PAG | Page | SLW | Show Low | YTN | Youngtown |
| CWD | Cottonwood | HOL | Holbrook | PVY | Paradise Valley | SVS | Sierra Vista | YUM | Yuma |
| | | HCY | Huachuca City | PKR | Parker | SNW | Snowflake | YYU | Yuma County |

PROJECTS ADDED THIS MONTH

CPSID: PROJECT NUMBER: PROJECT NAME:
RTE: CO: MP: TRACS: TYPE OF WORK:
PROJECT MANAGER: PROJECT COST:
(in thousands) BID DATE:
COMMENTS:

FZ1J CM -LPK-0(200)A
0000 MA LPK SS66601C

PAVE UNPAVED ALLEYS
PAVING UNPAVED ALLEYS
PROJ MGR: DICKSON PH: 712-8683

\$750 OCT 09
PROJECT ADVERTISED FOR
BID.

PROJECTS ON HOLD

| CPSID: PROJECT NUMBER: RTE: CO: MP: TRACS: PROGRAM COST: | PROJECT NAME: TYPE OF WORK: PROJECT MANAGER: | COMMENTS: | ORIGINAL BID DATE: |
|--|---|-----------|-----------------------|
| XM1H CM -FTH-0(201)A 0000 MA FTH SS65901C \$133 | SAGUARO BOULEVARD PAVE DIRT ALLEYS PROJ MGR: SNARR PH: 712-7025 | | AUG 08 |
| ZQ1F STP-GDY-0(009)A 0000 MA GDY SS54401C \$746 | YUMA RD @ BULLARD WASH CONST BOX CULVERTS PROJ MGR: SNARR PH: 712-7025 | | OCT 05 |
| NS1H CM -GDY-0(011)A 0000 MA GDY SS55701C \$256 | CHANDLER HEIGHTS ROAD PAVE DIRT ROAD PROJ MGR: SNARR PH: 712-7025 | | MAY 08 |
| SU1F CM-MES-0(020)A 0000 MA MES SS48501C \$1,652 | SOUTH CANAL DESIGN MULTI-USE PATH PH I PROJ MGR: SNARR PH: 712-7025 | | DEC 06 |
| PL1H 0000 MA MES SS59801C | EAST WEST PEDESTRIAN PATH CONSTRUCT MULTI USE PATH PROJ MGR: DICKSON PH: 712-8683 | | DEC 05 |
| MM1G CM-MES-0(023)A 0000 MA MES SS51501C | CONSOLIDATED CANAL PHASE 3 MULTI-USE PATH PROJ MGR: SNARR PH: 712-7025 | | AUG 05 |
| CX1G BR-MRN-0(014)A 0000 PM MRN SB41301C \$4,000 | INA BRIDGE OVER SANTA CRUZ BRIDGE REPLACEMENT PROJ MGR: SNARR PH: 712-7025 | | SEPT 04 |

PROJECTS ON HOLD

| CPSID: PROJECT NUMBER: RTE: CO: MP: TRACS: PROGRAM COST: | PROJECT NAME: TYPE OF WORK: PROJECT MANAGER: | COMMENTS: | ORIGINAL BID DATE: |
|--|---|-----------|-----------------------|
| WO1E STP-PPM-0(152)P 0000 PM PPM SS50101C \$4,682 | RIVER ROAD AT VENTANA CANYON BRIDGE REPLACEMENT PROJ MGR: DICKSON PH: 712-8683 | | JUN 03 |
| KR1F BR -PPM-0(71)P 0000 PM PPM SB40301C \$1,000 | SILVER BELL @ BLANCO WASH BRIDGE REPLACEMENT PROJ MGR: DICKSON PH: 712-8683 | | JUN 03 |
| SH1J CM -QCR-0(203)A 0000 MA QCR SS70401C \$410 | HUNT HIGHWAY - POWER TO ELLSWORTH PAVE DIRT SHOULDERS PROJ MGR: MILES PH: 712-8336 | | |
| SG1J CM -QCR-0(202)A 0000 MA QCR SS70201C \$223 | CHANDLER HEIGHTS RD - POWER TO HAWES PAVE DIRT SHOULDERS PROJ MGR: MILES PH: 712-8336 | | |
| UD1F TEA-SSC-0(007)A 0000 SC SSC SL43501C \$192 | TUBAC - ANZA PLAZA PEDESTRIAN PATHWAY PROJ MGR: CLARK PH:520-388-4252 | | AUG 03 |

**ARIZONA DEPARTMENT OF TRANSPORTATION
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

| CPSID: | PROJECT NUMBER | PROJECT NAME: | PROJECT COST: | MOVE | |
|--------|----------------|------------------|----------------|-------|-----------|
| RTE: | L.A.: | TRACS: | (in thousands) | ARROW | COMMENTS: |
| | | TYPE OF WORK: | | | |
| | | PROJECT MANAGER: | | | |

JULY 2009 BID ADVERTISEMENT DATE

| | | | | | |
|------|-----------------|---------------------------------|--|----------------------|---|
| UZ1H | CM -GIL-0(200)A | GILBERT HERITAGE DISTRICT | | | |
| 0000 | GIL SS64401C | PEDESTRIAN SIDEWALK, LANDSCAPE | | | |
| | | PROJ MGR: JESELNIK PH: 712-6685 | | 4 ---> 16 (05/09) | GILBERT TO SELF ADMINISTER. PRE-BID CONF. SEPT. 24. CONTRACT AWARD OCT. 26. |

**ARIZONA DEPARTMENT OF TRANSPORTATION
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

| CPSID: | PROJECT NUMBER | PROJECT NAME: | PROJECT COST: | MOVE | COMMENTS: |
|--------|----------------|------------------|----------------|-------|-----------|
| RTE: | L.A.: | TRACS: | (in thousands) | ARROW | |
| | | TYPE OF WORK: | | | |
| | | PROJECT MANAGER: | | | |

SEPTEMBER 2009 BID ADVERTISEMENT DATE

| | | | | | |
|------|-----------------|------------------------------|---------|-----------|-------------------------|
| NV1H | CM -SCT-0(015)X | SCOTTSDALE ROAD | \$3,200 | | AUTHORIZATION SEPT. 09. |
| 0000 | 0.0 SS57701C | CONSTRUCT ITS PROJECT | | 6 ---> 27 | SCOTTSDALE CA FOR BID. |
| | | PROJ MGR: SNARR PH: 712-7025 | | (02/09) | |

**ARIZONA DEPARTMENT OF TRANSPORTATION
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

| CPSID: | PROJECT NUMBER | PROJECT NAME: | PROJECT COST: | MOVE | COMMENTS: |
|--------|----------------|------------------|----------------|-------|-----------|
| RTE: | L.A.: | TRACS: | (in thousands) | ARROW | |
| | | TYPE OF WORK: | | | |
| | | PROJECT MANAGER: | | | |

OCTOBER 2009 BID ADVERTISEMENT DATE

| | | | | | |
|------|----------------|-----------------|--------------|----------|-------------------------|
| QD1J | CM -MMA-(209)A | RIO VERDE DRIVE | | | CA MARICOPA COUNTY. |
| 0000 | 0.0 SS70101C | PAVE SHOULDERS | | 1 ---> 4 | AUTHORIZATION SEPT. 09. |
| | | PROJ MGR: SNARR | PH: 712-7025 | (06/09) | |

**ARIZONA DEPARTMENT OF TRANSPORTATION
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

| CPSID: | PROJECT NUMBER | PROJECT NAME: | PROJECT COST: | MOVE | COMMENTS: |
|--------|----------------|------------------|----------------|-------|-----------|
| RTE: | L.A.: | TRACS: | (in thousands) | ARROW | |
| | | TYPE OF WORK: | | | |
| | | PROJECT MANAGER: | | | |

NOVEMBER 2009 BID ADVERTISEMENT DATE

| | | | | | |
|--------------|----------------------------------|--|-------|----------------------|--|
| VJ1J 0000 | CM -PHX-0(224)A 0.0 SS71601C | PAVE DIRT ALLEYS VARIOUS LOCATIONS PROJ MGR: MILES PH: 712-8336 | \$467 | 1 ---> 1 (08/09) | PHX CERTIFICATION ACCEPTED. OPEN PROJECT NUMBERS |
| FP1H 0000 | HES -GLN-0(031)A GLN SH43201C | 51ST AVENUE & CAMELBACK AVENUE INTERSECTION IMPROVMENTS PROJ MGR: MILES PH: 712-8336 | \$400 | 6 ---> 16 (08/09) | NEXT SUBMITTAL TO BEGIN FINAL C & S REVIEW BEFORE BID ADVERTISEMENT. |
| FR1H 0000 | HES -GLN-0(030)A GLN SH43101C | 51ST AVENUE & NORTHERN AVENUE INTERSECTION IMPROVMENTS PROJ MGR: MILES PH: 712-8336 | \$400 | 6 ---> 13 (08/09) | NEXT SUBMITTAL TO BEGIN FINAL C & S REVIEW BEFORE BID ADVERTISEMENT. |
| NT1J 0000 | CM -MMA-0(206)A MMA SS68701C | REACT IN GLENDALE, PEORIA, AND SCOTTSDALE INCIDENT MANAGEMENT PARTNERSHIP PROJ MGR: SNARR PH: 712-7025 | \$853 | 2 ---> 5 (08/09) | MARICOPA COUNTY IS CA. AUTHORIZED SEPT 09. |
| TT1J 0000 | CM -PPM-0(210)A PPM SS71301C | SAFETY AND EDUCATION PROGRAM VARIOUS LOCATIONS PROJ MGR: MILES PH: 712-8336 | \$70 | 1 ---> 5 (08/09) | PROJECT AUTHORIZED JAN 2009 |

**ARIZONA DEPARTMENT OF TRANSPORTATION
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

| CPSID: | PROJECT NUMBER | PROJECT NAME: | PROJECT COST: | MOVE | COMMENTS: |
|---|----------------------------------|--|----------------|-----------------------|--|
| RTE: | L.A.: | TRACS: | (in thousands) | ARROW | |
| | | TYPE OF WORK: | | | |
| | | PROJECT MANAGER: | | | |
| <u>DECEMBER 2009 BID ADVERTISEMENT DATE</u> | | | | | |
| BC1J 0000 | BR -MMA-0(202)A 0.0 SB42801C | OLD US 80 BRIDGE BRIDGE REHABILITATION PROJ MGR: SNARR PH: 712-7025 | \$7,450 | 1 ---> 12 (12/08) | MARICOPA COUNTY CERTIFICATION ACCEPTANCE. AMENDED DCR |
| NN1J 0000 | CM -BKY-0(200)A BKY SS68501C | PEDESTRIAN IMPROVEMENTS - 7TH ST AND EASON AVE PEDESTRIAN IMPROVEMENT PROJECT PROJ MGR: MILES PH: 712-8336 | \$316 | 2 ---> 6 (09/09) | |
| XN1H 0000 | ARRA-FTH-0(202)A FTH SS66001C | FOUNTAIN HILLS BOULEVARD SIDEWALK CONSTRUCTION PROJ MGR: SNARR PH: 712-7025 | \$354 | 3 ---> 16 (06/09) | 60 % REVIEW COMMENTS |
| NU1H 0000 | GDY-0-417 GDY SS56001C | VAN BUREN @ BULLARD WASH BRIDGE APPROACHES PROJ MGR: SNARR PH: 712-7025 | \$746 | 3 ---> 30 (06/09) | |
| NY1E 0000 | HES-GGI-0(006)A GGI SH27901C | JESSE HAYES ROAD ROADWAY IMPROVEMENTS PROJ MGR: SNARR PH: 712-7025 | \$307 | 10 ---> 70 (09/09) | ARRA PROJECT. AUTHORIZED DEC. |
| NZ1E 0000 | ARRA-GGI-0(005)A GGI SB40001C | ICE HOUSE CANYON WASH BR #8193 BRIDGE REPLACEMENT PROJ MGR: SNARR PH: 712-7025 | \$98 | 10 ---> 72 (09/09) | ARRA PROJECT. AUTHORIZED DEC. |
| BV1G 0000 | CM-GIL-0(014)A GIL SS54601C | EASTERN CANAL, BASELINE-GUADALUPE CONST MULTI USE PATH PROJ MGR: SNARR PH: 712-7025 | \$550 | 6 ---> 60 (06/09) | DCR APPROVED |
| OR1G 0000 | CM -GIL-0(013)A GIL SS54801C | EASTERN CANAL (ELLIOT TO WARNER) CONSTRUCT MULTI-USE PATH PROJ MGR: SNARR PH: 712-7025 | \$500 | 2 ---> 18 (06/09) | DCR APPROVAL |

**ARIZONA DEPARTMENT OF TRANSPORTATION
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

| CPSID: RTE: | PROJECT NUMBER L.A.: TRACS: | PROJECT NAME: TYPE OF WORK: PROJECT MANAGER: | PROJECT COST: (in thousands) | MOVE ARROW | COMMENTS: |
|----------------|----------------------------------|--|------------------------------------|----------------------|-------------------------|
| OS1G 0000 | CM -GIL-0(012)A GIL SS54701C | EASTERN CANAL (GUADALUPE-ELLIOT) CONSTRUCT MULTI-USE PATH PROJ MGR: SNARR PH: 712-7025 | \$636 | 3 ---> 30 (06/09) | DCR APPROVAL |
| OY1H 0000 | HBS -PHX-0(200)A PHX SH44101C | MCDOWELL RD & 35TH AVENUE STREET LIGHTS CONSTRUCTION PROJ MGR: MILES PH: 712-8336 | \$117 | 1 ---> 6 (08/09) | FUNDS OBLIGATED 5/22/08 |
| RB1J 0000 | CM -PHX-0(218)A PHX SS70501C | ACDC AT 7TH AVE (BIKE UNDERPASS) ACDC BIKE UNDERPASS PROJ MGR: MILES PH: 712-8336 | \$175 | 2 ---> 15 (07/09) | DCR APPROVED DEC 2008 |
| VM1H 0000 | CM -SCT-0(201)A SCT SS64801C | INDIAN BEND WASH; CHAP - JACK RDS MULTI-USE PATHWAY PROJ MGR: MILES PH: 712-8336 | \$494 | 5 ---> 17 (09/09) | SCOTTSDALE IS C.A. NOW. |

**ARIZONA DEPARTMENT OF TRANSPORTATION
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

| CPSID: | PROJECT NUMBER | PROJECT NAME: | PROJECT COST: | MOVE | COMMENTS: |
|--|----------------------------------|--|----------------|-----------------------|--|
| RTE: | L.A.: | TRACS: | (in thousands) | ARROW | |
| | | TYPE OF WORK: | | | |
| | | PROJECT MANAGER: | | | |
| <u>JANUARY 2010 BID ADVERTISEMENT DATE</u> | | | | | |
| QA1J 0000 | CM -CUK-0(200)A 0.0 SS68601C | VARIOUS LOCATIONS PAVE DIRT ROADS PROJ MGR: SNARR PH: 712-7025 | \$250 | 1 ---> 7 (04/09) | KICK OFF MEETING |
| TU1J 0000 | CM -BKY-0(201)A BKY SS70901C | PAVE DIRT SHOULDERS - VARIOUS LOCATIONS PAVE DIRT SHOULDERS PROJ MGR: MILES PH: 712-8336 | \$226 | 3 ---> 7 (08/09) | REQUESTED & ASSIGNED NEW FEDERAL PROJECT & TRACS NUMBER |
| MA1H 0000 | ARRA-GLN-0(033)A GLN SS59101C | 63RD AVE / LOOP 101 CONSTRUCT MULTI-USE PATH AND BRIDGE PROJ MGR: MILES PH: 712-8336 | \$6,116 | 8 ---> 27 (08/09) | PROJECT BEING REPACKAGED. ENV CLEARANCE APPROVED, R/W CLEARANCE APPROVED, UTILITY CLEARANCE APPROVED. FUNDS |
| ZN1E 0000 | BR -PPN-0-(169) PPN SB41001C | KELVIN BRIDGE - #8441 BRIDGE REPLACEMENT PROJ MGR: SNARR PH: 712-7025 | \$1,317 | 12 ---> 79 (08/09) | R/W ISSUES. |
| KQ1H 0000 | STP -QCR-0(001)A QCR | RIGGS RD, ELLSWORTH TO MERIDIAN CONSTRUCT NEW RDWAY PROJ MGR: MILES PH: 712-8336 | \$660 | 3 ---> 17 (08/09) | STAGE IV SUBMITTAL. TO BE ADVERTISED BY QUEEN CREEK OR MCDOT. |

**ARIZONA DEPARTMENT OF TRANSPORTATION
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

| CPSID: | PROJECT NUMBER | PROJECT NAME: | PROJECT COST: | MOVE | COMMENTS: |
|--------|----------------|------------------|----------------|-------|-----------|
| RTE: | L.A.: | TRACS: | (in thousands) | ARROW | |
| | | TYPE OF WORK: | | | |
| | | PROJECT MANAGER: | | | |

FEBRUARY 2010 BID ADVERTISEMENT DATE

| | | | | | |
|------|-----------------|------------------------------|-------|-----------|----------------------|
| VI1J | CM -GDY-0(201)A | DYNAMIC MESSAGE SIGNS | \$166 | | PROCUREMENT PURCHASE |
| 0000 | 0.0 SS71701C | VARIOUS LOCATIONS | | 1 ---> 7 | |
| | | PROJ MGR: SNARR PH: 712-7025 | | (08/09) | |
| XA1H | OM -SUR-0(200)A | PAVE DIRT ROADS - SURPRISE | \$510 | | |
| 0000 | 0.0 SS65301C | PAVE DIRT ROADS | | 2 ---> 19 | |
| | | PROJ MGR: SNARR PH: 712-7025 | | (08/09) | |

**ARIZONA DEPARTMENT OF TRANSPORTATION
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

| CPSID: | PROJECT NUMBER | PROJECT NAME: | PROJECT COST: | MOVE | COMMENTS: |
|--------|----------------|------------------|----------------|-------|-----------|
| RTE: | L.A.: | TRACS: | (in thousands) | ARROW | |
| | | TYPE OF WORK: | | | |
| | | PROJECT MANAGER: | | | |

MARCH 2010 BID ADVERTISEMENT DATE

| | | | | | |
|------|-----------------|------------------------------|-------|-----------|------------------------------|
| XB1H | CM -FTH-0(000)A | SHEA BOULEVARD | \$440 | | REBID PROJECT |
| 0000 | 0.0 SS45102C | CONSTRUCT BIKE LANE | | 9 ---> 32 | |
| | | PROJ MGR: SNARR PH: 712-7025 | | (09/09) | |
| TQ1J | CM -CHN-0(208)A | LOOP 101 @ GALVESTON ST | \$656 | | PROJECT AUTHORIZED SEPT 2008 |
| 0000 | CHN | MULTI-USE PATH & BRIDGE | | 3 ---> 9 | |
| | | PROJ MGR: MILES PH: 712-8336 | | (09/09) | |

**ARIZONA DEPARTMENT OF TRANSPORTATION
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

| CPSID: | PROJECT NUMBER | PROJECT NAME: | PROJECT COST: | MOVE | COMMENTS: |
|--------|----------------|------------------|----------------|-------|-----------|
| RTE: | L.A.: | TRACS: | (in thousands) | ARROW | |
| | | TYPE OF WORK: | | | |
| | | PROJECT MANAGER: | | | |

JUNE 2010 BID ADVERTISEMENT DATE

| | | | | | |
|------|------------------|---|---------|------|---------------------------|
| VL1J | CM -SUR-0(206)A | WEST OF 219TH AVENUE | \$1,602 | | DCR REVIEW |
| 0000 | 0.0 SS72001C | PAVE DIRT ROADS | | ---> | |
| | | PROJ MGR: SNARR PH: 712-7025 | | | |
| VK1J | HPP -GGI-0(204)A | TONTO CREEK BRIDGE | \$2,690 | | PRELIMINARY PE AUTHORIZED |
| 0000 | 0.0 SS71803D | DESIGN BRIDGE APPROACHES | | ---> | |
| | | PROJ MGR: SNARR PH: 712-7025 | | | |
| VT1J | CM -PEO(230)A | HYBRID FIBER-TO-WIRELESS COMMUNICATION SYSTEM | \$296 | | AUTHORIZED / PROCUREMENT |
| 0000 | PEO SS72101C | TRAFFIC SIGNAL NETWORK | | ---> | |
| | | PROJ MGR: SNARR PH: 712-7025 | | | |

**ARIZONA DEPARTMENT OF TRANSPORTATION
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

| CPSID: | PROJECT NUMBER | PROJECT NAME: | PROJECT COST: | MOVE | COMMENTS: |
|---|------------------|---|----------------|-------|-------------------------------|
| RTE: | L.A.: | TRACS: | (in thousands) | ARROW | |
| | | TYPE OF WORK: | | | |
| | | PROJECT MANAGER: | | | |
| <u>JULY 2010 BID ADVERTISEMENT DATE</u> | | | | | |
| XA1J | CM -CHN-0(210)A | CHANDLER BLVD TRAFFIC SIGNAL INTERCONNECT | \$310 | | PROJECT & TRACS #'S ASSIGNED |
| 0000 | CHN SS72601C | FIBER OPTIC - DELAWARE ST TO GILBERT RD PROJ MGR: MILES PH: 712-8336 | | ---> | |
| WS1J | CM -ELM-0(201)A | 129TH AVENUE | \$1,250 | | DCR REVIEW |
| 0000 | ELM SS72401C | PAVE UNPAVED ROADS PROJ MGR: SNARR PH: 712-7025 | | ---> | |
| WR1J | CM -ELM-0(200)A | 125TH & 127TH AVENUE | \$1,000 | | DCR REVIEW |
| 0000 | ELM SS72301C | PAVE UNPAVED ROADS PROJ MGR: SNARR PH: 712-7025 | | ---> | |
| WY1J | CM -MES-0(205)X | ITS SIGNAL CONVERSIONS - PHASE 4B | \$710 | | CERTIFICATION ACCEPTANCE |
| 0000 | MES SS73201C | FIBER OPTIC LINK PROJ MGR: SNARR PH: 712-7025 | | ---> | PROJECT & TRACS #'S |
| WX1J | CM -MES-0(206)X | ITS SIGNAL CONVERSIONS - PHASE 4A | \$651 | | CERTIFICATION ACCEPTANCE |
| 0000 | MES SS73101C | FIBER OPTIC LINK PROJ MGR: SNARR PH: 712-7025 | | ---> | PROJECT & TRACS #'S |
| XB1J | CM -PEO-0(204)A | OLIVE AVENUE - UNDERPASS | \$700 | | PROJECT & TRACS #'S ASSIGNED |
| 0000 | PEO SS72801C | NEW RIVER TRAIL UNDERPASS CONSTRUCTION PROJ MGR: MILES PH: 712-8336 | | ---> | |
| WZ1J | STP -PHX-0(228)A | MCDOWELL ROAD & 32ND STREET | \$500 | | PROJECTS & TRACS #'S ASSIGNED |
| 0000 | PHX SS72501C | INTERSECTION IMPROVEMENT PROJ MGR: MILES PH: 712-8336 | | ---> | |
| WQ1J | CM -SCT-0(205)A | INDIAN BEND ROAD | \$1,000 | | PA FOR REVIEW |
| 0000 | SCT SS72201C | MCCORMICK STILLMAN RR PARK PROJ MGR: SNARR PH: 712-7025 | | ---> | |

**ARIZONA DEPARTMENT OF TRANSPORTATION
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

| CPSID: RTE: | PROJECT NUMBER L.A.: TRACS: | PROJECT NAME: TYPE OF WORK: PROJECT MANAGER: | PROJECT COST: (in thousands) | MOVE ARROW | COMMENTS: |
|----------------|----------------------------------|--|------------------------------------|---------------|---|
| WT1J 0000 | CM -SUP-0(207)X SUP SS72701C | PEORIA AVENUE FIBER OPTIC INTERCONNECTS PROJ MGR: SNARR PH: 712-7025 | \$700 | ---> | KICK OFF MEETING |
| WU1J 0000 | STP -TUC-0(226)A TUC SS73001C | PANTANO BOULEVARD PAVEMENT RECONSTRUCTION PROJ MGR: SNARR PH: 712-7025 | \$3,750 | ---> | CERTIFICATION ACCEPTANCE. DCR REVIEW |

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM PROJECT MANAGEMENT SECTION
INDEX SORTED LOCAL GOVERNMENT AGENCY

| CPS ID | LOCAL AGENCY | CO | TRACS # | PROJECT # | PROJECT NAME | TYPE OF WORK | BID DATE | FISCAL YR |
|--------|--------------|----|----------|------------------|--|---|----------|-----------|
| QA1J | 0.0 | MA | SS68601C | CM -CUK-0(200)A | VARIOUS LOCATIONS | PAVE DIRT ROADS | JAN 10 | 2010 |
| BC1J | 0.0 | MA | SB42801C | BR -MMA-0(202)A | OLD US 80 BRIDGE | BRIDGE REHABILITATION | DEC 09 | 2010 |
| XB1H | 0.0 | MA | SS45102C | CM -FTH-0(000)A | SHEA BOULEVARD | CONSTRUCT BIKE LANE | MAR 10 | 2010 |
| VI1J | 0.0 | MA | SS71701C | CM -GDY-0(201)A | DYNAMIC MESSAGE SIGNS | VARIOUS LOCATIONS | FEB 10 | 2010 |
| XA1H | 0.0 | MA | SS65301C | OM -SUR-0(200)A | PAVE DIRT ROADS - SURPRISE | PAVE DIRT ROADS | FEB 10 | 2010 |
| VJ1J | 0.0 | MA | SS71601C | CM -PHX-0(224)A | PAVE DIRT ALLEYS | VARIOUS LOCATIONS | NOV 09 | 2010 |
| VK1J | 0.0 | GI | SS71803D | HPP -GGI-0(204)A | TONTO CREEK BRIDGE | DESIGN BRIDGE APPROACHES | JUN 10 | 2010 |
| VL1J | 0.0 | MA | SS72001C | CM -SUR-0(206)A | WEST OF 219TH AVENUE | PAVE DIRT ROADS | JUN 10 | 2010 |
| TU1J | BKY | MA | SS70901C | CM -BKY-0(201)A | PAVE DIRT SHOULDERS - VARIOUS LOCATIONS | PAVE DIRT SHOULDERS | JAN 10 | 2010 |
| NN1J | BKY | MA | SS68501C | CM -BKY-0(200)A | PEDESTRIAN IMPROVEMENTS - 7TH ST AND EASON AVE | PEDESTRIAN IMPROVEMENT PROJECT | DEC 09 | 2010 |
| TQ1J | CHN | MA | | CM -CHN-0(208)A | LOOP 101 @ GALVESTON ST | MULTI-USE PATH & BRIDGE | MAR 10 | 2010 |
| XA1J | CHN | MA | SS72601C | CM -CHN-0(210)A | CHANDLER BLVD TRAFFIC SIGNAL INTERCONNECT | FIBER OPTIC - DELAWARE ST TO GILBERT RD | JUL 10 | 2011 |
| WS1J | ELM | MA | SS72401C | CM -ELM-0(201)A | 129TH AVENUE | PAVE UNPAVED ROADS | JUL 10 | 2011 |
| WR1J | ELM | MA | SS72301C | CM -ELM-0(200)A | 125TH & 127TH AVENUE | PAVE UNPAVED ROADS | JUL 10 | 2011 |
| XM1H | FTH | MA | SS65901C | CM -FTH-0(201)A | SAGUARO BOULEVARD | PAVE DIRT ALLEYS | HOLD | 2009 |
| XN1H | FTH | MA | SS66001C | ARRA-FTH-0(202)A | FOUNTAIN HILLS BOULEVARD | SIDEWALK CONSTRUCTION | DEC 09 | 2010 |
| NS1H | GDY | MA | SS55701C | CM -GDY-0(011)A | CHANDLER HEIGHTS ROAD | PAVE DIRT ROAD | HOLD | 2009 |
| ZQ1F | GDY | MA | SS54401C | STP-GDY-0(009)A | YUMA RD @ BULLARD WASH | CONST BOX CULVERTS | HOLD | 2006 |
| NU1H | GDY | MA | SS56001C | GDY-0-417 | VAN BUREN @ BULLARD WASH | BRIDGE APPROACHES | DEC 09 | 2010 |
| NZ1E | GGI | GI | SB40001C | ARRA-GGI-0(005)A | ICE HOUSE CANYON WASH BR #8193 | BRIDGE REPLACEMENT | DEC 09 | 2010 |
| NY1E | GGI | GI | SH27901C | HES-GGI-0(006)A | JESSE HAYES ROAD | ROADWAY IMPROVEMENTS | DEC 09 | 2010 |
| OR1G | GIL | MA | SS54801C | CM -GIL-0(013)A | EASTERN CANAL (ELLIOT TO WARNER) | CONSTRUCT MULTI-USE PATH | DEC 09 | 2010 |
| BV1G | GIL | MA | SS54601C | CM-GIL-0(014)A | EASTERN CANAL, BASELINE-GUADALUPE | CONST MULTI USE PATH | DEC 09 | 2010 |
| OS1G | GIL | MA | SS54701C | CM -GIL-0(012)A | EASTERN CANAL (GUADALUPE-ELLIOT) | CONSTRUCT MULTI-USE PATH | DEC 09 | 2010 |
| MA1H | GLN | MA | SS59101C | ARRA-GLN-0(033)A | 63RD AVE / LOOP 101 | CONSTRUCT MULTI-USE PATH AND BRIDGE | JAN 10 | 2010 |
| FR1H | GLN | MA | SH43101C | HES -GLN-0(030)A | 51ST AVENUE & NORTHERN AVENUE | INTERSECTION IMPROVEMENTS | NOV 09 | 2010 |
| FP1H | GLN | MA | SH43201C | HES -GLN-0(031)A | 51ST AVENUE & CAMELBACK AVENUE | INTERSECTION IMPROVMENTS | NOV 09 | 2010 |

PROJECT NAME AND TYPE OF WORK MAY BE TRUNCATED.

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM PROJECT MANAGEMENT SECTION
INDEX SORTED LOCAL GOVERNMENT AGENCY

| CPS ID | LOCAL AGENCY | CO | TRACS # | PROJECT # | PROJECT NAME | TYPE OF WORK | BID DATE | FISCAL YR |
|--------|--------------|----|----------|------------------|---|--|----------|-----------|
| MM1G | MES | MA | SS51501C | CM-MES-0(023)A | CONSOLIDATED CANAL PHASE 3 | MULTI-USE PATH | HOLD | 20 |
| PL1H | MES | MA | SS59801C | | EAST WEST PEDESTRIAN PATH | CONSTRUCT MULTI USE PATH | HOLD | 20 |
| WX1J | MES | MA | SS73101C | CM -MES-0(206)X | ITS SIGNAL CONVERSIONS - PHASE 4A | FIBER OPTIC LINK | JUL 10 | 2011 |
| WY1J | MES | MA | SS73201C | CM -MES-0(205)X | ITS SIGNAL CONVERSIONS - PHASE 4B | FIBER OPTIC LINK | JUL 10 | 2011 |
| SU1F | MES | MA | SS48501C | CM-MES-0(020)A | SOUTH CANAL | DESIGN MULTI-USE PATH PH I | HOLD | 2007 |
| NT1J | MMA | MA | SS68701C | CM -MMA-0(206)A | REACT IN GLENDALE, PEORIA, AND SCOTTSDALE | INCIDENT MANAGEMENT PARTNERSHIP | NOV 09 | 2010 |
| CX1G | MRN | PM | SB41301C | BR-MRN-0(014)A | INA BRIDGE OVER SANTA CRUZ | BRIDGE REPLACEMENT | HOLD | 2006 |
| VT1J | PEO | MA | SS72101C | CM -PEO(230)A | HYBRID FIBER-TO-WIRELESS COMMUNICATION SYSTEM | TRAFFIC SIGNAL NETWORK | JUN 10 | 2010 |
| XB1J | PEO | MA | SS72801C | CM -PEO-0(204)A | OLIVE AVENUE - UNDERPASS | NEW RIVER TRAIL UNDERPASS CONSTRUCTION | JUL 10 | 2011 |
| RB1J | PHX | MA | SS70501C | CM -PHX-0(218)A | ACDC AT 7TH AVE (BIKE UNDERPASS) | ACDC BIKE UNDERPASS | DEC 09 | 2010 |
| OY1H | PHX | MA | SH44101C | HBS -PHX-0(200)A | MCDOWELL RD & 35TH AVENUE | STREET LIGHTS CONSTRUCTION | DEC 09 | 2010 |
| WZ1J | PHX | MA | SS72501C | STP -PHX-0(228)A | MCDOWELL ROAD & 32ND STREET | INTERSECTION IMPROVEMENT | JUL 10 | 2011 |
| KR1F | PPM | PM | SB40301C | BR -PPM-0(71)P | SILVER BELL @ BLANCO WASH | BRIDGE REPLACEMENT | HOLD | 2005 |
| WO1E | PPM | PM | SS50101C | STP-PPM-0(152)P | RIVER ROAD AT VENTANA CANYON | BRIDGE REPLACEMENT | HOLD | 2004 |
| TT1J | PPM | PM | SS71301C | CM -PPM-0(210)A | SAFETY AND EDUCATION PROGRAM | VARIOUS LOCATIONS | NOV 09 | 2010 |
| ZN1E | PPN | PN | SB41001C | BR -PPN-0-(169) | KELVIN BRIDGE - #8441 | BRIDGE REPLACEMENT | JAN 10 | 2010 |
| SH1J | QCR | MA | SS70401C | CM -QCR-0(203)A | HUNT HIGHWAY - POWER TO ELLSWORTH | PAVE DIRT SHOULDERS | HOLD | 2009 |
| SG1J | QCR | MA | SS70201C | CM -QCR-0(202)A | CHANDLER HEIGHTS RD - POWER TO HAWES | PAVE DIRT SHOULDERS | HOLD | 2009 |
| KQ1H | QCR | MA | | STP -QCR-0(001)A | RIGGS RD, ELLSWORTH TO MERIDIAN | CONSTRUCT NEW RDWAY | JAN 10 | 2010 |
| WQ1J | SCT | MA | SS72201C | CM -SCT-0(205)A | INDIAN BEND ROAD | MCCORMICK STILLMAN RR PARK | JUL 10 | 2011 |
| VM1H | SCT | MA | SS64801C | CM -SCT-0(201)A | INDIAN BEND WASH; CHAP - JACK RDS | MULTI-USE PATHWAY | DEC 09 | 2010 |
| UD1F | SSC | SC | SL43501C | TEA-SSC-0(007)A | TUBAC - ANZA PLAZA | PEDESTRIAN PATHWAY | HOLD | 2004 |
| WT1J | SUP | MA | SS72701C | CM -SUP-0(207)X | PEORIA AVENUE | FIBER OPTIC INTERCONNECTS | JUL 10 | 2011 |
| WU1J | TUC | PM | SS73001C | STP -TUC-0(226)A | PANTANO BOULEVARD | PAVEMENT RECONSTRUCTION | JUL 10 | 2011 |

PROJECT NAME AND TYPE OF WORK MAY BE TRUNCATED.

<http://www.azdot.gov/Highways/ppms/>
