

Future Project Outlook

Upcoming Projects

Tracs	Route	Project Name	Type of Work
T0247	Flagstaff	4th St/Cedar Ave/Lockett Rd	Construct Roundabout
T0251	Cottonwood	Blowout Wash	Bridge Deck Rehabilitation
F0433	Statewide	Wrong Way Signs (Phase V)	Wrong Way Do Not Enter Signs
F0421	Statewide	Tree Removal (SR-87, SR-260, SR-179)	Tree Removal
T0284	Yavapai County	Cornville Road	Rumble Strips & Shoulder Widening
F0308	I-15	Black Rock TI	Bridge Rehabilitation (Advertised)
F0362	I-17	Airport Rd Ti	Bridge Replacement
F0207	I-17	SB County Line to McConnell	Pavement Rehabilitation
F0425	I-17	McGuireville Rest Area	Rehabilitate Rest Area
F0404 F0405 F0408	US-89 SR-260 I-40	545.78-556.99 272.20-282.50 259.00-267.50	Pavement Life Extension Projects (CRRSSA Funds)
F0468 F0469	I-40 SR-87	146.24-157.00 241.07-250.90	Pavement Life Extension Projects (SLI Funds)
F0333	US-89	Wash, Moenkopi, Five Mile Wash	Bridge Rehabilitations
H8245	SR-260	Rim Rd - Gibson Segment 1 & 2	Shoulder Widening (Bid Opened)
F0448	SR-87	ER MP 229.71-229.81	Erosion Repairs
F0277	SR-99	Canyon Diablo Bridge	Minor Bridge Repairs and Scour Retrofit (Bid Opened)
H8778	SR-89A	Pumphouse Wash Bridge	Bridge Rehabilitation (Bid Rejected)
H8907	SR-89A	Erosion Control	Alleviate Slope Erosion (Bid Rejected)
F0154	SR-89A	MP 375.1 & 389.2	Rockfall Mitigation (Bid Rejected)
F0296	SR-89A	SR-89A to I-40B Milton Rd.	Pavement Preservation (Advertised)
F0443	SR-89A	MP 353.8-355.9 Cottonwood	Pavement Preservation

NORTHCENTRAL DISTRICT CONTACTS

Audra Merrick, District Engineer	928-779-7596
Brenden Foley, Assistant District Engineer (Construction & Development)	928-779-7591
Chad Auker, Assistant District Engineer (Maintenance)	928-779-7551
Vacant, Transportation Engineer	928-779-7545
Deborah Miller, Community Relations	(c)928-777-5986
Doug Carroll, Community Relations	(c)928-707-9370
Vern Dumbeck, Permits Supervisor	928-779-7529
Sheri Chesser, Maint. Superintendent	928-779-7552
Thomas Eckler, Jr., Maint. Superintendent	928-779-7531

Maintenance Projects "Current/Upcoming"

Route	Type of Work	Location	Unit
US-89	Crack Seal	MP 420-426	5151
US-180	Crack Seal	MP 248-265	5152
US-89	Crack Seal	MP 458-465	5153
SR-89A	Crack Seal	MP 390-399	5154
SR-98	Crack Seal	MP 305-316	5155
I-15	Crack Seal	MP 21-29	5156
SR-87	Crack Seal	MP 245-290	5160
SR-260	Crack Seal	MP 228-243	5161
SR-87	Crack Seal	MP 290-345	5162



NORTHCENTRAL DISTRICT 3rd QUARTER STATUS REPORT

January 2022~March 2022
Fiscal Year 2022

Audra Merrick
District Engineer

District Office: 928-774-1491
Fax: 928-779-5905

www.azdot.gov

Northcentral District Office
1959 S. Woodlands Blvd.
Flagstaff, AZ 86001



CURRENT PROJECTS

Construction A (Flagstaff)

UNIT 4352 - Nate Reisner (Sr. RE), Brent Allman (RE)
928-714-2290

Route / Project Name	I-17 / McGuireville RA to Flagstaff (F0420)
Type of Work	ITS Infrastructure
% Complete (Start of Quarter) / Bid Amount	20% / \$7,998,372
Contractor	William Charles Construction Company

Route / Project Name	I-40 / A-I Mountain TI UP (F0107)
Type of Work	Bridge Replacement
% Complete (Start of Quarter) / Bid Amount	0% / \$4,903,602
Contractor	FNF Construction, Inc.

Route / Project Name	I-40 / I-17 to Walnut Canyon Road (F0185)
Type of Work	Pavement Preservation
% Complete (Start of Quarter) / Bid Amount	58% / \$16,434,861
Contractor	FNF Construction, Inc.

Route / Project Name	SR-89A / SR-89A & SR-179 Sedona Modernization (F0206)
Type of Work	Minor Pavement Preservation
% Complete (Start of Quarter) / Bid Amount	94% / \$655,860
Contractor	Asphalt Paving & Supply, Inc.



CURRENT PROJECTS

Construction B (Flagstaff)

UNIT 4353 - Cordell Yazzie (RE)
928-714-2225

Route / Project Name	I-15 / Virgin River Bridge No. 1 (H8760)
Type of Work	Bridge Replacement
% Complete (Start of Quarter) / Bid Amount	42% / \$55,994,446 (CMAR)
Contractor	Kiewit Infrastructure West Co.

Route / Project Name	I-40 / West Flagstaff TI (H8777)
Type of Work	Bridge Replacement
% Complete (Start of Quarter) / Bid Amount	94% / \$6,489,937
Contractor	Sundt Construction, Inc

Route / Project Name	B-40 / Rio De Flag Bridge (H8905)
Type of Work	Bridge Replacement
% Complete (Start of Quarter) / Bid Amount	96% / \$4,942,893
Contractor	FNF Construction, Inc.

Route / Project Name	SR-179 / I-17 to Red Rock Vista (F0167)
Type of Work	Pavement Preservation
% Complete (Start of Quarter) / Bid Amount	99% / \$4,249,000
Contractor	Sunland Asphalt & Construction,



CURRENT PROJECTS

Construction C (Payson)

UNIT 4355 - Vacant (Sr. RE),
Teague (Consultant RE) 623-640-8304

Route / Project Name	SR-87 / Pine Creek to SR-260 (H8508)
Type of Work	Shoulder Widening
% Complete (Start of Quarter) / Bid Amount	68% / \$4,747,474
Contractor	Fann Contracting, Inc.

Route / Project Name	I-17 / Verde River Bridges (H8544)
Type of Work	Construct Scour Retrofit
% Complete (Start of Quarter) / Bid Amount	39% / \$1,868,403
Contractor	Vastco, Inc.

