

SAFFORD DISTRICT

Active Project Status Report - Design

MARCH 2010

DATA DATE: 03/05/2010



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/Highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS**

MARCH 2010

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 03/05/2010) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, please feel free to call us at: (602) 712-8579.
E-Mail us at: PPMS_PPMS@azdot.gov

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms>

PUBLISHED DATE: 03/17/2010

ACTIVE PROJECT STATUS REPORT GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT
GLOSSARY
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

RESOURCE ALLOCATION CODES

100 SYSTEM PRESERVATION

110 PAVEMENT PRESERVATION

- 111 STATEWIDE PAVEMENT PRES
- 112 STATEWIDE MINOR PAVEMENT PRES
- 113 PREVENTATIVE MAINTENANCE

120 BRIDGE PRESERVATION

- 121 EMERGENCY REPAIRS
- 122 MINOR UPGRADES
- 123 SCOUR RETROFIT
- 124 SEISMIC RETROFIT
- 125 BRIDGE REPLACEMENT & REHAB
- 126 BRIDGE INSPECTION & INVENTORY

130 SAFETY PROGRAM

- 131 BLUNT END GUARDRAIL REPLACEMENT
- 132 HAZARD ELIMINATION PROGRAM
- 133 ROCKFALL CONTAINMENT
- 134 HIGHWAY RAIL CROSSINGS

140 PUBLIC TRANSIT

- 141 PUBLIC TRANSIT SUPPORT

150 ROADSIDE FACILITIES

- 151 REST AREA REHABILITATION
- 152 LANDSCAPING REHABILITATION

160 OPERATIONAL FACILITIES

- 161 SIGNAL WAREHOUSE & RPM'S
- 162 PORT OF ENTRY
- 163 MECHANICAL, HARDWARE, SOFTWARE
- 164 SIGN REHABILITATION
- 165 EMERGENCY REPAIR PROJECTS

200 SYSTEM MANAGEMENT

210 DEVELOPMENT SUPPORT

- 211 DESIGN SUPPORT
- 212 UTILITIES SUPPORT
- 213 RIGHT OF WAY SUPPORT
- 214 ENVIRONMENTAL SUPPORT
- 215 PLANNING SUPPORT
- 216 BRIDGE SUPPORT
- 217 CONTRACT AUDITING
- 218 PRIMAVERA SUPPORT

220 OPERATING SUPPORT

- 221 TRAINING
- 222 WORK ZONE SAFETY
- 223 OUTDOOR ADVERTISING CONTROL
- 224 COMMUNITY RELATIONS SUPPORT
- 225 PRIVATIZATION SUPPORT
- 226 SIB CAPITALIZATION
- 227 RISK MANAGEMENT INDEMNIFICATION
- 228 PROFESSIONAL & OUTSIDE SERVICES
- 229 PARTNERING SUPPORT
- 236 FEDERAL TAX EVASION PROGRAM

230 PROGRAM OPERATING CONTINGENCIES

- 231 DESIGN MODIFICATIONS CONTINGENCY
- 232 GENERAL CONTINGENCY
- 233 EMERGENCY PROJECTS CONTINGENCY
- 234 PROGRAM COST ADJUSTMENTS
- 235 RIGHT OF WAY ACQUISITION

300 SYSTEM IMPROVEMENT

310 MINOR CAPACITY/ SPOT IMPROVEMENTS

- 311 DISTRICT MINOR PROJECTS
- 312 TRAFFIC SIGNALS
- 313 DISTRICT FORCE ACCOUNT

320 ROADSIDE FACILITIES IMPROVEMENTS

- 321 STATE PARKS ROADS
- 322 NEW REST AREAS
- 323 NEW LANDSCAPING
- 324 SCENIC, HISTORIC & TOURIST SIGNS
- 325 STATEWIDE ENHANCEMENT PROJECTS

330 MAJOR CAPACITY/OPERATIONAL

- 331 SPOT CAPACITY & OPERATIONAL
- 332 TRAFFIC INTERCHANGE PROGRAM
- 333 CLIMBING/PASSING LANE PROGRAM
- 334 ROUTE TURNBACK PROJECTS
- 335 ITS PROGRAM

340 CORRIDOR IMPROVEMENTS

- 341 CORRIDOR IMPROVEMENTS

FY 2010
SAFFORD DISTRICT ADVERTISED PROJECTS

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
111	FH1G	80	CH	368.0	H658001C	EAST OF DOUGLAS 2 1/2" MILL, 3" AC REPLACE PLUS 1/2" AR-ACFC	03/02/2010	\$5,000
123	MF1J	82	CH	61.2	H749701C	SAN PEDRO RIVER BR (STR # 403) SCOUR RETROFIT	10/02/2009	\$200
311	XL1G	70	GH	330.9	H674901C	PIMA - SAFFORD SLOPE FLATTENING	12/11/2009	\$890
311	TD1H	191	GE	170.0	H710001C	LWR CORONADO TRAIL DRAINAGE IMPRV SYST ENHANCEMENT - ENGINEERING	07/30/2009	\$560
325	GK1F	75	GE	395.7	H606001C	YORK VALLEY SIDEWALKS CONSTRUCT PATHWAY, RAILING & RETAINING WALL	08/27/2009	\$300
325	EV1F	191	GH	118.8	H574401C	SAFFORD SIDEWALKS, US191 CONSTRUCT SIDEWALK, ADA RAMPS & DRIVEWAY CONNECTS	10/26/2009	\$550

PROJECTS RESCHEDULED THIS MONTH

CPSID:	PROJECT NUMBER	PROJECT NAME:	TYPE OF WORK:	PROJECT MANAGER:	COMMENTS:	BID READY: <u>RESCHEDULED:</u>	FROM:	TO:
FH1G	STP -080-B(200)A	EAST OF DOUGLAS	2 1/2" MILL, 3" AC REPLACE PLUS 1/2" AR-ACFC	PROJ MGR: MATHUR PH: 712-7638	PROJECT ADVERTISED FOR BID.		TBD FY 10	FEB 10
80	CH 368.0 H658001C							
S	\$5,000							

* NOTE~ Bid Ready dates can remain the same, while the Bid Advertisement dates change.

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS: DIST DESIGN BUDGET:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	<i>FUNDING START</i> FISCAL YEAR:
QS1C	70 GH 340.0 H5109S1D S \$2,000	SAFFORD TO SOLOMON PA (WIDEN TO 4 LN, LT TURN LNS PROJ MGR: RAINE PH: 520-388-4264		2011
FU1K	191 GH 101.0 S \$2,000	MP 100.7 TO SR 266 DESIGN PARALLEL ROADWAY PROJ MGR: RAINE PH: 520-388-4264		2014

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID: PROJECT NUMBER: RTE: CO: MP: TRACS:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	PROGRAM COST: (in thousands)	FY:
<u>FISCAL YEAR: 2010</u>				
HK1K NH -080-A(205)A 80 CH 343.4 H795001C S	E-BISBEE TO DOUBLE ADOBE ROAD DOUBLE APPLICATION CHIP SEAL PROJ MGR: MIAN PH: 712-4061	Procurement Project. Currently scheduled to be ready on 03/01/2010.	\$390	10
IJ1K 80 CH 364.0 S	DOUGLAS STRATEGIC MOTOR CARRIER STATION CAPACITY ADDITIONS - DESIGN PROJ MGR: MELLGREN PH: 712-8629	Awaiting design funding approval from FHWA. This will be a procurement project.	\$300	10
GV1H 80 CH 364.0 S	DOUGLAS STRTGC INSPECTION STATION INSTALL VOICE & DATA LINES PROJ MGR: MELLGREN PH: 712-8629		\$45	10
HO1K STP -999-A(268)A 999 SW 0.0 H795301C S	SAFFORD DISTRICT WIDE FLUSH FLUSH / FOG COAT PROJ MGR: MIAN PH: 712-4061	Procurement Project. Currently scheduled to be ready on 03/01/2010.	\$830	10
HN1K STP -999-A(267)A 999 SW 0.0 H795201C S	SAFFORD DISTRICT WIDE MICRO SEAL PROJ MGR: MIAN PH: 712-4061	Procurement Project. Currently scheduled to be ready on 03/01/2010.	\$182	10
<u>FISCAL YEAR: 2011</u>				
WP1J 80 CH 364.0 H624302C S	DOUGLAS STRATEGIC MOTOR CARRIER STATION CAPACITY ADDITIONS - RECONSTRUCTION PROJ MGR: MELLGREN PH: 712-8629		\$2,439	11

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:										COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT				
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:				

SAFFORD DISTRICT

BID ADVERTISEMENT: TBD 10

							MIKE ANDAZOLA		GEOTECHNICAL INVESTIGATION UNDERWAY STARTED 3/10/10
HY1G						\$9,400			
H747301C						331	602-712-7629		
10	PM	288.4	S						

BID ADVERTISEMENT: TBD 10

							EVELYN MA		ANTICIPATE ADVERTISEMENT MAY 1, 2010.
CN1G						\$48,000			
H650401C						333	602-712-6660		
10	CH	300.2	S	NH -010-E(200)					

BID ADVERTISEMENT: JUN 10

							XUEFAN XU		
XK1H									
H691001C							602-712-6264		
70	GH	292.0	S						

BID ADVERTISEMENT: TBD 11

							ABDULKARIM RASHID		STAGE III (60%) PLANS, ESTIMATE ARE COMPLETE AND DISTRIBUTED FOR REVIEW AND COMMENT
HE1K									
HX23101C							602-712-7602		
70	GH	335.6	S						

BID ADVERTISEMENT: DESIGN 11

							ROBIN RAINE		
QS1C						\$2,000			
						341	520-388-4264		
70	GH	340.0	S						

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:										COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT				
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:				

SAFFORD DISTRICT

BID ADVERTISEMENT: TBD 10

STEPHEN WILSON

VV1J MULE CREEK (ROCKFALL REMEDIATION)
ROCKFALL REMEDIATION
78 GE 167.8 S

520-388-4263

BID ADVERTISEMENT: TBD 10

EVELYN MA

PLAN TO ADVERTISE IN MAY/JUNE 2010.

LP1G JAKE'S CORNER (REALIGNMENT)
H666901C HIGHWAY REALIGNMENT
78 GE 169.0 S

\$515

311

602-712-6660

BID ADVERTISEMENT: TBD 10

EVELYN MA

WHEN R/W ISSUES ARE SETTLED, PLANS
AND SPECIALS WILL BE UPDATED FOR
ADVERTISEMENT.

WS1H TOMBSTONE COURTHOUSE STATE PARK
H718101C CONSTRUCT PARKING
80 CH 316.0 S

\$425

321

602-712-6660

BID ADVERTISEMENT: MAR 10

MAFIZ MIAN

PROCUREMENT PROJECT. CURRENTLY
SCHEDULED TO BE READY ON 03/01/2010.

HK1K E-BISBEE TO DOUBLE ADOBE ROAD
H795001C DOUBLE APPLICATION CHIP SEAL
80 CH 343.4 S NH -080-A(205)

\$390

602-712-4061

BID ADVERTISEMENT: IGA 10

DAVE MELLGREN

AWAITING DESIGN FUNDING APPROVAL
FROM FHWA. THIS WILL BE A
PROCUREMENT PROJECT.

IJ1K DOUGLAS STRATEGIC MOTOR CARRIER STATION
CAPACITY ADDITIONS - DESIGN
80 CH 364.0 S

\$300

602-712-8629

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:										COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT				
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:				

SAFFORD DISTRICT

BID ADVERTISEMENT: IGA 10

DAVE MELLGREN

GV1H						\$45					
80	CH	364.0	S							602-712-8629	

BID ADVERTISEMENT: IGA 11

DAVE MELLGREN

WP1J						\$2,439					
80	CH	364.0	S							602-712-8629	

BID ADVERTISEMENT: MAR 10

AMAN MATHUR

FH1G						\$5,000					
80	CH	368.0	S		STP -080-B(200)					602-712-7638	

BID ADVERTISEMENT: TBD 13

ROBIN RAINE

DJ1G						\$5,000					
90	CH	323.5	S							520-388-4264	

BID ADVERTISEMENT: TBD 10

JEFF STINE

DJ1F						\$4,600					
90	CH	328.6	S							520-388-4260	

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

SAFFORD DISTRICT

BID ADVERTISEMENT: TBD 10

AKRAM FRIEKH

LC1J CANYON DE FLORES-GLENN RD/KACHINA
H716701C SYSTEM ENHANCEMENT - ENGINEERING
92 CH 324.3 S

602-712-8553

BID ADVERTISEMENT: TBD 10

MAFIZ MIAN

FY1K GLENN ROAD TO ELFRIDA
H791601C DOUBLE CHIP SEAL
191 CH 5.0 S STP -191-A(201)

\$1,150

602-712-4061

BID ADVERTISEMENT: TBD 13

ROBIN RAINE

SK1E DIAL WASH TO TEN RANCH (SEG II)
H503704C CONSTRUCT PARALLEL ROADWAY
191 CH 87.9 S -191-B

\$11,900

341

520-388-4264

BID ADVERTISEMENT: DESIGN 14

ROBIN RAINE

FU1K MP 100.7 TO SR 266
DESIGN PARALLEL ROADWAY
191 GH 101.0 S

\$2,000

341

520-388-4264

BID ADVERTISEMENT: TBD 10

STEPHEN WILSON

EF1K MP 151.68 TO MP 151.87
H790201C SLOPE FLATTENING
191 GE 151.7 S

\$1,000

520-388-4263

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:										COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT				
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:				

SAFFORD DISTRICT

BID ADVERTISEMENT: TBD 10

QF1G	GUTHRIE BRIDGE #352					\$1,800		ROBIN RAINE	
H641701C	BRIDGE REMOVAL					126		520-388-4264	
191	GE	153.0	S						

BID ADVERTISEMENT: JAN 11

NE1J	OLD SAFFORD RD - HILL STREET (NB & SB)							NAZAR NABATY	
H766501C	MILL 5/8" & FR							602-712-8034	
191	GE	160.0	S						

BID ADVERTISEMENT: DEC 09

CU1H	SAN FRANCISCO RIVER BR #2904					\$4,800		AMJAD ALZUBI	
H670801C	BRIDGE REPLACEMENT					125		602-712-8619	
191	GE	163.0	S						

BID ADVERTISEMENT: MAR 10

HO1K	SAFFORD DISTRICT WIDE FLUSH					\$830		MAFIZ MIAN	PROCUREMENT PROJECT. CURRENTLY SCHEDULED TO BE READY ON 03/01/2010.
H795301C	FLUSH / FOG COAT							602-712-4061	
999	SW	0.0	S	STP -999-A(268)					

BID ADVERTISEMENT: MAR 10

HN1K	SAFFORD DISTRICT WIDE					\$182		MAFIZ MIAN	PROCUREMENT PROJECT. CURRENTLY SCHEDULED TO BE READY ON 03/01/2010.
H795201C	MICRO SEAL							602-712-4061	
999	SW	0.0	S	STP -999-A(267)					

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:					PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL
TRACS #:	TYPE OF WORK:					RESOURCE CODES:	MANAGER:	GENERAL COMMENTS
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:				

SAFFORD DISTRICT

BID ADVERTISEMENT: TBD 10

OV1J	STATEWIDE STEEL GIRDER BRIDGE REHABILITATION					\$1,100	NAVAPHAN VIBOOLMATE	
H755001C	COLLISION DAMAGE REPAIR					126	602-712-8478	
999	SW	0.0	S	999-A(235)				

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
S									
HY1G	10	PM	288.4	H747301C		CIENEGA CREEK-MARSH STATION PHASE III	REMOVE RAIL & BRIDGE, CONST ML	TBD FY 10	2010
CN1G	10	CH	300.2	H650401C	NH -010-E(200)N	SR 90 TI	RECONSTRUCT SR 90 TI AND ADD PASSI	TBD FY 10	2010
XK1H	70	GH	292.0	H691001C		US 70 GILA RIVER BRIDGE AT BYLAS	BRIDGE REPLACEMENT	MAY 10	2010
HE1K	70	GH	335.6	HX23101C		US 70 @ REAY LN	SYSTEM ENHANCEMENT - TRAFFIC MGM	TBD FY 11	2011
QS1C	70	GH	340.0			SAFFORD TO SOLOMON	PA (WIDEN TO 4 LN, LT TURN LNS	DESIGN FY 11	2011
VV1J	78	GE	167.8			MULE CREEK (ROCKFALL REMEDIATION)	ROCKFALL REMEDIATION	TBD FY 10	2010
LP1G	78	GE	169.0	H666901C		JAKE'S CORNER (REALIGNMENT)	HIGHWAY REALIGNMENT	TBD FY 10	2010
WS1H	80	CH	316.0	H718101C		TOMBSTONE COURTHOUSE STATE PARK	CONSTRUCT PARKING	TBD FY 10	2010
HK1K	80	CH	343.4	H795001C	NH -080-A(205)A	E-BISBEE TO DOUBLE ADOBE ROAD	DOUBLE APPLICATION CHIP SEAL	MAR 10	2010
GV1H	80	CH	364.0			DOUGLAS STRTGC INSPECTION STATION	INSTALL VOICE & DATA LINES	IGA FY 10	2010
IJ1K	80	CH	364.0			DOUGLAS STRATEGIC MOTOR CARRIER STA CAPACITY ADDITIONS - DESIGN	IGA FY 10	2010	
WP1J	80	CH	364.0	H624302C		DOUGLAS STRATEGIC MOTOR CARRIER STA CAPACITY ADDITIONS - RECONSTRUCTIO	IGA FY 11	2011	
FH1G	80	CH	368.0	H658001C	STP -080-B(200)A	EAST OF DOUGLAS	2 1/2" MILL, 3" AC REPLACE PLUS 1/2" A	FEB 10	2010
DJ1G	90	CH	323.5	H655501C		CENTRAL AVE TO MOSON RD, E OF SIERRA	WIDEN TO 5 LANES	TBD FY 13	2013
DJ1F	90	CH	328.6	H600501C		SAN PEDRO BRIDGE	BRIDGE REPLACEMENT	TBD FY 10	2010
LC1J	92	CH	324.3	H716701C		CANYON DE FLORES-GLENN RD/KACHINA	SYSTEM ENHANCEMENT - ENGINEERING	TBD FY 10	2010
FY1K	191	CH	5.0	H791601C	STP -191-A(201)A	GLENN ROAD TO ELFRIDA	DOUBLE CHIP SEAL	FEB 10	2010
SK1E	191	CH	87.9	H503704C	-191-B	DIAL WASH TO TEN RANCH (SEG II)	CONSTRUCT PARALLEL ROADWAY	TBD FY 13	2013
FU1K	191	GH	101.0			MP 100.7 TO SR 266	DESIGN PARALLEL ROADWAY	DESIGN FY 14	2014
EF1K	191	GE	151.7	H790201C		MP 151.68 TO MP 151.87	SLOPE FLATTENING	TBD FY 10	2010
QF1G	191	GE	153.0	H641701C		GUTHRIE BRIDGE #352	BRIDGE REMOVAL	TBD FY 10	2010
NE1J	191	GE	160.0	H766501C		OLD SAFFORD RD - HILL STREET (NB & SB)	MILL 5/8" & FR	DEC 10	2011
CU1H	191	GE	163.0	H670801C		SAN FRANCISCO RIVER BR #2904	BRIDGE REPLACEMENT	NOV 09	2010
HO1K	999	SW	0.0	H795301C	STP -999-A(268)A	SAFFORD DISTRICT WIDE FLUSH	FLUSH / FOG COAT	MAR 10	2010
OV1J	999	SW	0.0	H755001C		STATEWIDE STEEL GIRDER BRIDGE REHABI	COLLISION DAMAGE REPAIR	TBD FY 10	2010
HN1K	999	SW	0.0	H795201C	STP -999-A(267)A	SAFFORD DISTRICT WIDE	MICRO SEAL	MAR 10	2010

<http://www.azdot.gov/Highways/ppms/>
