

**FLAGSTAFF DISTRICT**

**Active Project Status Report - Design**

**NOVEMBER 2009**

**DATA DATE: 10/30/2009**



**Arizona Department of Transportation  
Intermodal Transportation Division  
Program & Project Management**

**<http://www.azdot.gov/Highways/ppms/>**

**ARIZONA DEPARTMENT OF TRANSPORTATION  
INTERMODAL TRANSPORTATION DIVISION  
HIGHWAYS**

NOVEMBER 2009

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.  
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 10/30/2009 ) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, or need a hardcopy of the report, please feel free to call us at: (602) 712-7678.

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms/>

PUBLISHED DATE: 11/12/2009

## ACTIVE PROJECT STATUS REPORT GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

### County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT  
GLOSSARY  
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

## RESOURCE ALLOCATION CODES

---

### 100 SYSTEM PRESERVATION

#### 110 PAVEMENT PRESERVATION

- 111 STATEWIDE PAVEMENT PRES
- 112 STATEWIDE MINOR PAVEMENT PRES
- 113 PREVENTATIVE MAINTENANCE

#### 120 BRIDGE PRESERVATION

- 121 EMERGENCY REPAIRS
- 122 MINOR UPGRADES
- 123 SCOUR RETROFIT
- 124 SEISMIC RETROFIT
- 125 BRIDGE REPLACEMENT & REHAB
- 126 BRIDGE INSPECTION & INVENTORY

#### 130 SAFETY PROGRAM

- 131 BLUNT END GUARDRAIL REPLACEMENT
- 132 HAZARD ELIMINATION PROGRAM
- 133 ROCKFALL CONTAINMENT
- 134 HIGHWAY RAIL CROSSINGS

#### 140 PUBLIC TRANSIT

- 141 PUBLIC TRANSIT SUPPORT

#### 150 ROADSIDE FACILITIES

- 151 REST AREA REHABILITATION
- 152 LANDSCAPING REHABILITATION

#### 160 OPERATIONAL FACILITIES

- 161 SIGNAL WAREHOUSE & RPM'S
- 162 PORT OF ENTRY
- 163 MECHANICAL, HARDWARE, SOFTWARE
- 164 SIGN REHABILITATION
- 165 EMERGENCY REPAIR PROJECTS

### 200 SYSTEM MANAGEMENT

#### 210 DEVELOPMENT SUPPORT

- 211 DESIGN SUPPORT
- 212 UTILITIES SUPPORT
- 213 RIGHT OF WAY SUPPORT
- 214 ENVIRONMENTAL SUPPORT
- 215 PLANNING SUPPORT
- 216 BRIDGE SUPPORT
- 217 CONTRACT AUDITING
- 218 PRIMAVERA SUPPORT

#### 220 OPERATING SUPPORT

- 221 TRAINING
- 222 WORK ZONE SAFETY
- 223 OUTDOOR ADVERTISING CONTROL
- 224 COMMUNITY RELATIONS SUPPORT
- 225 PRIVATIZATION SUPPORT
- 226 SIB CAPITALIZATION
- 227 RISK MANAGEMENT INDEMNIFICATION
- 228 PROFESSIONAL & OUTSIDE SERVICES
- 229 PARTNERING SUPPORT
- 236 FEDERAL TAX EVASION PROGRAM

#### 230 PROGRAM OPERATING CONTINGENCIES

- 231 DESIGN MODIFICATIONS CONTINGENCY
- 232 GENERAL CONTINGENCY
- 233 EMERGENCY PROJECTS CONTINGENCY
- 234 PROGRAM COST ADJUSTMENTS
- 235 RIGHT OF WAY ACQUISITION

### 300 SYSTEM IMPROVEMENT

#### 310 MINOR CAPACITY/ SPOT IMPROVEMENTS

- 311 DISTRICT MINOR PROJECTS
- 312 TRAFFIC SIGNALS
- 313 DISTRICT FORCE ACCOUNT

#### 320 ROADSIDE FACILITIES IMPROVEMENTS

- 321 STATE PARKS ROADS
- 322 NEW REST AREAS
- 323 NEW LANDSCAPING
- 324 SCENIC, HISTORIC & TOURIST SIGNS
- 325 STATEWIDE ENHANCEMENT PROJECTS

#### 330 MAJOR CAPACITY/OPERATIONAL

- 331 SPOT CAPACITY & OPERATIONAL
- 332 TRAFFIC INTERCHANGE PROGRAM
- 333 CLIMBING/PASSING LANE PROGRAM
- 334 ROUTE TURNBACK PROJECTS
- 335 ITS PROGRAM

#### 340 CORRIDOR IMPROVEMENTS

- 341 CORRIDOR IMPROVEMENTS

*FY 2010*  
*FLAGSTAFF DISTRICT ADVERTISED PROJECTS*

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
111	MU1F	17	YV	296.0	H613601C	YAVAPAI COUNTY - MCGUIREVILLE REST AREA RR (4"TL, 3"PL) + RR ARFC	07/23/2009	\$11,500

# DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS: DIST DESIGN BUDGET:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	<i>FUNDING START</i> FISCAL YEAR:
GN1H	17 YV 299.0 F \$1,500	MP 299 TO MP 318 DCR / ED PROJ MGR: DARIUSH PH: 712-8427	2007
NSSP	89A YV 365.0 F \$100	RED ROCK STATE PARK DESIGN PROJ MGR: MA PH: 712-6660	2010

# PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID:	PROJECT NUMBER:	PROJECT NAME:		PROGRAM COST:
RTE:	CO: MP: TRACS:	TYPE OF WORK:	COMMENTS:	(in thousands) FY:
		PROJECT MANAGER:		

---

**FISCAL YEAR: 2010**

GP1K	SB -AZ08-(003)	RED ROCK VISITOR CENTER	\$400	10
179	YV 305.0 H777201X	LANDSCAPING AND UPGRADES		
F		PROJ MGR: CLARK PH:520-388-4252		

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:									COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT			
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:			

FLAGSTAFF DISTRICT

*BID ADVERTISEMENT: TBD 13*

XQ1F	FARM ROAD TI					\$3,625	GEORGE WALLACE		
	CONSTRUCT NEW UNDERPASS					341	928-779-7580		
15	MO	9.0	F						

*BID ADVERTISEMENT: TBD 11*

ML1J	STONEMAN - COCONINO COUNTY LINE						YUMI SHAPIRO		
H754701C	R & R 3" AC & FR						602-712-7983		
17	YV	305.0	F						

*BID ADVERTISEMENT: TBD 10*

UC1J	ROCKY PARK TO MCCONNELL						BASHIR HASSAN		
H771001C	SYSTEM PRESERVATION - ENGINEERING						602-712-7868		
17	CN	316.5	F						

*BID ADVERTISEMENT: JUN 14*

RE1E	MUNDS PARK TI					\$0	GEORGE WALLACE		PROJECT IS IN SCOPING PHASE.DISTRICT AND SPMG AWAITING FINAL DOCUMENT FOR SIGNATURE. AWAITING FINAL DCR APPROVAL BY ROADWAY GROUP. DCR COMPLETE.
	DESIGN TRAFFIC INTERCHANGE					331	928-779-7580		
17	CN	322.0	F	017-B					

*BID ADVERTISEMENT: TBD 10*

SO1J	NORTH OF I-40					\$220	MAFIZ MIAN		
H768201C	1" MILL AND REPLACE						602-712-4061		
17	CN	340.0	F						

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:										COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT				
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:				

FLAGSTAFF DISTRICT

*BID ADVERTISEMENT: TBD 12*

TA1H	BUTLER AVE TI							GEORGE WALLACE
	SYSTEM ENHANCEMENT-ENGINEERING							928-779-7580
40	CN	198.0	F					

*BID ADVERTISEMENT: DEC 09*

ZT1H	BABBITTS TANK WASH BRIDGE							TAIPING TANG
H699801C	SYSTEM ENHANCEMENT - ENGINEERING							602-712-8602
40	CN	224.5	F					

*BID ADVERTISEMENT: TBD 10*

JS1H	TUSAYAN STREETS					\$4,900		GEORGE WALLACE
H692701C	WIDEN ROADWAY - SAFTEY IMPROVEMENTS					232 311		928-779-7580
64	CN	235.0	F					

*BID ADVERTISEMENT: TBD 14*

DA1J	CAMERON SECTION					\$10,000		GEORGE WALLACE
	CONSTRUCT 4-LANE URBAN, SR 64 INTERSECTION & BRIDG					341		928-779-7580
89	CN	464.5	F					

*BID ADVERTISEMENT: TBD 10*

ES1H	THE GAP - CEDAR RIDGE TP					\$0		AKRAM FRIEKH
H682701C	SHOULDER WIDENING							602-712-8553
89	CN	495.0	F					

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:										COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT				
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:				

FLAGSTAFF DISTRICT

*BID ADVERTISEMENT: TBD 10*

TDSP	PAGE REST AREA					\$2,125	AUDRA MERRICK	EXECUTED JPA 05-088 WAS RECEIVED ON 08/15/2006. PROJECT ON HOLD UNTIL FURTHER NOTICE.
H475301C	CONST REST AREA & VISITOR CNTR						928-774-1799	
89	CN	546.5	F					

*BID ADVERTISEMENT: DESIGN 10*

NSSP	RED ROCK STATE PARK DESIGN					\$100 321	EVELYN MA 602-712-6660	SCHEDULING OF PRE-DESIGN MEETING IS PENDING.
89A	YV	365.0	F					

*BID ADVERTISEMENT: JAN 11*

MN1J	WEST SEDONA (NB & SB) R & R 2.5" AC & FR						RAY LEON 602-712-7712	
89A	CN	371.0	F					

*BID ADVERTISEMENT: TBD 10*

IH1J	SR 89A JCT AIRPORT ROAD INTERSECTION IMPROVEMENT					\$740	BASHIR HASSAN 602-712-7868	
89A	YV	373.1	F					

*BID ADVERTISEMENT: TBD 13*

IV1A	AIRPORT ROAD TI (JW POWELL BLVD) CONSTRUCT INTERSECTION IMPR					\$6,250 331	GEORGE WALLACE 928-779-7580	
89A	CN	399.0	F	366-				

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:		PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:		RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:	GENERAL COMMENTS

---

FLAGSTAFF DISTRICT

*BID ADVERTISEMENT: TBD 10*

DU1H	SR 264 / TUBA CITY		\$1,874	RON FOLUCH	
H669501C	ROADWAY LIGHTING		132	602-712-8116	
160	CN	320.0	F	160-A(003)A	

---

*BID ADVERTISEMENT: TBD 10*

UL1H	JCT NAVAJO ROUTE 16		\$700	GEORGE WALLACE	
H709101C	CONSTRUCT TURN LANES		311	928-779-7580	
160	CN	349.0	F		

---

*BID ADVERTISEMENT: IGA 10*

GP1K	RED ROCK VISITOR CENTER		\$400	NATALIE CLARK	
H777201X	LANDSCAPING AND UPGRADES			520-388-4252	
179	YV	305.0	F	SB -AZ08-(003)	

---

# INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM & PROJECT MANAGEMNET SECTION  
\*INDEX SORTED BY ROUTE AND MILEPOST\*

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
F									
XQ1F	15	MO	9.0			FARM ROAD TI	CONSTRUCT NEW UNDERPASS	TBD FY 13	2013
ML1J	17	YV	305.0	H754701C		STONEMAN - COCONINO COUNTY LINE	R & R 3" AC & FR	TBD FY 11	2011
UC1J	17	CN	316.5	H771001C		ROCKY PARK TO MCCONNELL	SYSTEM PRESERVATION - ENGINEERING	TBD FY 10	2010
RE1E	17	CN	322.0			MUNDS PARK TI	DESIGN TRAFFIC INTERCHANGE	MAY 14	2014
SO1J	17	CN	340.0	H768201C		NORTH OF I-40	1" MILL AND REPLACE	TBD FY 10	2010
TA1H	40	CN	198.0			BUTLER AVE TI	SYSTEM ENHANCEMENT-ENGINEERING	TBD FY 12	2012
ZT1H	40	CN	224.5	H699801C		BABBITTS TANK WASH BRIDGE	SYSTEM ENHANCEMENT - ENGINEERING	NOV 09	2010
JS1H	64	CN	235.0	H692701C		TUSAYAN STREETS	WIDEN ROADWAY - SAFTEY IMPROVEME	TBD FY 10	2010
DA1J	89	CN	464.5			CAMERON SECTION	CONSTRUCT 4-LANE URBAN, SR 64 INTE	TBD FY 14	2014
ES1H	89	CN	495.0	H682701C		THE GAP - CEDAR RIDGE TP	SHOULDER WIDENING	TBD FY 10	2010
TDSP	89	CN	546.5	H475301C		PAGE REST AREA	CONST REST AREA & VISITOR CNTR	TBD FY 10	2010
NSSP	89A	YV	365.0			RED ROCK STATE PARK	DESIGN	DESIGN FY 10	2010
MN1J	89A	CN	371.0			WEST SEDONA (NB & SB)	R & R 2.5" AC & FR	NOV 10	2011
IH1J	89A	YV	373.1	HX21901C		SR 89A JCT AIRPORT ROAD	INTERSECTION IMPROVEMENT	TBD FY 10	2010
IV1A	89A	CN	399.0	H413401C		AIRPORT ROAD TI (JW POWELL BLVD)	CONSTRUCT INTERSECTION IMPR	TBD FY 13	2013
DU1H	160	CN	320.0	H669501C		SR 264 / TUBA CITY	ROADWAY LIGHTING	TBD FY 10	2010
UL1H	160	CN	349.0	H709101C		JCT NAVAJO ROUTE 16	CONSTRUCT TURN LANES	TBD FY 10	2010
GP1K	179	YV	305.0	H777201X	SB -AZ08-(003)	RED ROCK VISITOR CENTER	LANDSCAPING AND UPGRADES	IGA FY 10	2010

**<http://www.azdot.gov/Highways/ppms/>**

---