

Client:	<u>General Contractors, Inc.</u>	ATLI Job No.:	<u>2547JTT306</u>
Project Name:	<u>Route 66</u>	ADOT Tracs No.:	<u>H123401C</u>
Project Location:	<u>Phoenix</u>	Report Date:	<u>June 20, 2007</u>
Material Type:	<u>Subgrade</u>	Density Spec:	<u>100%</u>
Material Source:	<u></u>	Moisture Spec:	<u></u>

Test No.	Test Date	Nuc or Sandc.	Sample Location / Description / Footnotes	Percent Rock (%)	Percent Moisture (%)	Adj. Opt. Moisture (%)	Dry Density (PCF)	Adj. Max. Dry Density (PCF)	Percent Comp. (%)	Pass or Fail	Remarks
301	6/10/07		Station 746+74, 8' Left of CL, TD, Abut #1, 7' BFSG	30.0	4.7	7.2	126.4	126.3	100.1	Pass	
303	6/10/07		Station 746+69, Abut #1, TD, 12' Left of CL, 7' BFSG	30.0	4.0	7.2	127.4	126.3	100.9	Pass	
304	6/10/07		Station 746+69, Abut #1, TD, 5' Left of CL, 6' BFSG	30.0	4.9	7.2	126.2	126.3	99.9	Pass	
311	6/10/07		Station 826+28, 5' Right of CL, 16' BFSG	31.0	6.3	5.8	124.3	123.7	100.5	Pass	
312	6/11/07		Station 826+28, at CL, 15' BFSG	31.0	5.5	5.8	128.1	123.7	103.6	Pass	
313	6/11/07		Station 826+28, 10' Left of CL, 11' BFSG	31.0	5.0	5.8	127.0	123.7	102.7	Pass	
314	6/11/07		Station 826+28, 8' Right of CL, 8' BFSG	31.0	4.4	5.8	127.4	123.7	103.0	Pass	
315	6/11/07		Station 826+28, 8' Right of CL, 7' BFSG	31.0	4.1	5.8	126.3	123.7	102.1	Pass	
316	6/12/07		Station 826+28, 4' Left of CL, 6' BFSG	31.0	3.9	5.8	125.8	123.7	101.7	Pass	
317	6/12/07		Station 826+28, 6' Left of CL, 4' BFSG	31.0	3.8	5.8	124.0	123.7	100.2	Pass	
318	6/12/07		Station 826+28, at CL, 3' BFSG	31.0	4.6	5.8	128.2	123.7	103.6	Pass	
319	6/12/07		Station 826+28, 7' Right of CL, 2' BFSG	31.0	4.1	7.2	129.6	126.3	102.6	Pass	
320	6/12/07		Station 826+28, 5' Left of CL, 1' BFSG	31.0	4.7	5.8	124.2	123.7	100.4	Pass	
321	6/13/07		Station 826+28, 12' Right of CL, at Top of SG	31.0	4.4	5.8	123.3	123.7	99.7	Pass	
327	6/13/07		Station 826+29, Left of Eastbound CL, SG	30.0	4.7	5.9	123.1	123.4	99.8	Pass	
328	6/13/07		Station 826+27, Left of Eastbound CL, 2', SG	30.0	4.9	5.9	125.4	123.4	101.6	Pass	
329	6/13/07		Station 826+30, Right of Eastbound CL, 3', SG	30.0	4.8	5.9	124.7	123.4	101.1	Pass	
330	6/13/07		Station 826+26, Right of Eastbound CL, 1', SG	30.0	4.4	5.9	124.6	123.4	101.0	Pass	

