



Arizona Department of Transportation
Multimodal Planning Division
Roadway Inventory Management Section

2011 State Highway System Log

As of December 31, 2011

Please return this copy to: _____

For 2011, the detailed format of the Highway Log has not been produced – citing lack of demand for that format – though the databases which support the detail are still updated with construction plan information as time and budget allows.

The summary reports contained in this booklet are generated at ADOT-MPD in CY2011 and forward. The online services which generated these data reports in the past are not supported outside of MPD any longer. This booklet can still be generated into spreadsheet files upon request.

You can also get the 1996-1999 and the 2000-2004 Highway Log documents (and reporting interfaces) for installation at your PC desktop. The desktop Log viewer was sunsetted following CY2004. The detailed Highway Log report is sunsetted as of EOY 2009.

If you have any particular questions or comments about the Highway Log and the data that it contains, please contact the ADOT MPD at 602-712-8037.

This Highway Log was assembled by the Arizona Department of Transportation, using the best information available from multiple (but possibly not all) ADOT sources. There are known data inadequacies that cannot be overcome without significant efforts that have not yet been programmed by ADOT. Use this information ONLY at your own risk.

Table II
Centerline Miles of Roadway by Route
as of December 31, 2011

Route	Miles in Cardinal Direction	Miles in Opposite Direction Dual Hwy	Non Card In Cpm	Miles of Ramps				Miles of Frontage Roads		Total	HPMS CPM	Un- paved
				Card Dir	N-Card Dir	Cross Dir	Ramps In Cpm	Cardinal Side	Non-Card Side			
I 008	178.69	178.97	-	16.70	15.72	7.59	7.59	16.18	13.56	427.42	216.02	-
I 010	391.98	391.98	-	58.94	60.79	40.00	34.78	53.96	68.18	1,065.83	548.90	-
I 015	29.43	29.36	-	2.10	2.31	0.60	0.60	-	-	63.80	30.02	-
I 017	145.95	145.21	-	22.33	24.56	12.98	11.90	27.63	30.02	408.66	215.49	-
I 019	63.68	63.67	-	11.22	10.57	5.70	5.70	32.01	29.00	215.85	130.39	-
I 040	359.12	359.15	-	38.59	39.34	16.29	14.59	68.23	65.41	946.12	507.34	-
S 051	16.68	16.10	-	7.74	8.04	2.45	2.33	0.21	-	51.21	19.22	-
S 061	42.47	-	-	0.41	-	-	-	-	-	42.88	42.47	-
S 064	79.12	-	-	0.04	-	0.54	0.02	-	-	79.69	79.13	-
S 066	66.73	5.28	-	-	-	0.06	0.05	-	-	72.07	66.77	-
S 067	30.81	-	-	0.04	-	-	-	-	-	30.85	30.81	-
S 068	27.51	20.86	-	1.07	0.54	-	-	-	-	49.98	27.51	-
S 069	33.79	17.47	-	0.30	0.07	0.57	0.49	1.73	1.41	55.34	37.42	-
S 071	24.16	-	-	-	-	-	-	-	-	24.16	24.16	-
S 072	36.74	-	-	-	-	-	-	-	-	36.74	36.74	-
S 073	46.79	-	-	-	-	-	-	-	-	46.79	46.79	-
S 074	30.40	-	-	0.01	-	0.24	0.16	-	-	30.65	30.56	-
S 075	19.39	-	-	0.10	-	-	-	-	-	19.50	19.39	-
S 077	158.72	21.18	-	1.04	0.03	1.27	0.21	-	-	182.25	158.94	-
S 078	19.50	-	-	-	-	0.04	-	-	-	19.55	19.50	-
S 079	58.41	0.63	-	0.01	0.03	0.47	0.41	-	-	59.54	58.81	-
S 080	120.11	8.68	-	1.29	0.02	0.85	0.51	0.06	-	131.01	120.68	-
S 082	65.73	0.53	-	0.59	-	0.04	-	0.14	-	67.04	65.87	-
S 083	53.41	-	-	-	-	0.02	-	-	-	53.42	53.41	-
S 084	23.78	2.32	-	0.22	0.62	0.02	-	-	-	26.96	23.78	-
S 085(1)	80.15	0.07	-	0.32	-	-	0.32	-	0.29	80.82	80.75	-
S 085(2)	34.72	32.33	-	0.62	0.81	4.67	3.41	4.95	3.69	81.79	46.77	-
S 086	118.10	3.94	-	0.11	-	0.26	-	-	-	122.41	118.10	-
S 087	272.67	75.85	-	1.57	0.05	1.45	2.20	0.38	-	351.97	275.25	-
S 088	45.68	-	-	0.03	-	-	-	-	-	45.71	45.68	19.91
S 089	95.98	4.12	-	0.22	0.18	0.73	0.24	-	-	101.22	96.21	-
S 090	46.78	20.63	-	0.11	-	-	-	-	-	67.52	46.78	-
S 092	33.86	0.08	-	-	-	0.24	0.23	0.11	-	34.29	34.20	-
S 095	116.44	2.38	-	0.16	-	0.51	0.08	-	-	119.49	116.53	-
S 096	21.79	-	-	-	-	-	-	-	-	21.79	21.79	-
S 097	10.91	-	-	-	-	-	-	-	-	10.91	10.91	-
S 098	66.87	-	-	-	-	-	-	-	-	66.87	66.87	-
S 099	34.39	0.16	0.16	-	-	-	-	-	-	34.55	34.55	-
S 101	60.98	60.53	-	27.47	25.56	11.47	11.15	22.04	23.94	232.00	118.12	-
S 143	3.92	3.92	-	1.06	1.28	0.39	0.39	0.89	0.30	11.77	5.51	-
S 169	15.16	-	-	-	-	-	-	-	-	15.16	15.16	-
S 177	31.69	-	-	-	-	-	-	-	-	31.69	31.69	-

Table II
Centerline Miles of Roadway by Route
as of December 31, 2011

Route	Miles in Cardinal Direction	Miles in Opposite Direction Dual Hwy	Non Card In Cpm	Miles of Ramps				Miles of Frontage Roads		Total	HPMS CPM	Un- paved
	<u>Direction</u>			Card <u>Dir</u>	N-Card <u>Dir</u>	Cross <u>Dir</u>	Ramps <u>In Cpm</u>	Cardinal <u>Side</u>	Non-Card <u>Side</u>			
S 179	14.52	2.70	-	0.01	-	0.93	-	-	-	18.16	14.52	-
S 181	25.78	-	-	0.17	-	-	-	-	-	25.96	25.78	-
S 186	32.68	-	-	-	-	-	-	-	-	32.68	32.68	-
S 187	5.43	-	-	-	-	-	-	-	-	5.43	5.43	-
S 188	60.85	-	-	0.42	-	-	-	0.60	0.07	61.94	61.52	-
S 189	3.73	0.30	-	0.37	0.06	-	0.18	-	-	4.46	3.91	-
S 195	22.07	20.49	-	-	-	1.16	0.51	0.50	-	44.23	23.07	-
S 202	57.15	57.18	-	25.75	23.37	15.07	15.04	2.62	2.95	184.09	77.76	-
S 210	3.40	3.40	-	0.54	0.54	0.09	0.09	-	-	7.96	3.48	-
S 238	20.26	-	-	0.08	-	-	-	-	-	20.34	20.26	-
S 260	190.32	20.60	-	0.14	0.12	2.48	1.64	0.11	0.36	214.12	192.43	-
S 261	17.92	-	-	-	-	-	-	-	-	17.92	17.92	-
S 264	154.35	5.86	-	0.12	-	0.68	0.02	-	-	161.02	154.37	-
S 266	19.20	-	-	-	-	-	-	-	-	19.20	19.20	-
S 273	19.04	-	-	-	-	0.29	-	-	-	19.33	19.04	1.49
S 277	30.66	-	-	-	-	-	-	-	-	30.66	30.66	-
S 286	45.06	-	-	-	-	-	-	-	-	45.06	45.06	-
S 287	22.18	0.86	-	0.02	-	0.51	0.50	-	-	23.58	22.68	-
S 288	52.56	-	-	-	-	-	-	-	-	52.56	52.56	21.59
S 289	10.52	0.37	-	-	-	-	-	-	-	10.89	10.52	-
S 303	35.44	21.19	-	1.56	1.44	6.71	6.71	-	-	66.34	42.15	-
S 303(1)	0.40	-	-	-	-	-	-	-	-	0.40	0.40	-
S 347	28.68	27.16	-	-	-	0.14	0.14	-	-	55.98	28.82	-
S 366	28.23	-	-	-	-	-	-	-	-	28.23	28.23	6.63
S 373	4.54	-	-	-	-	-	-	-	-	4.54	4.54	-
S 377	33.83	-	-	-	-	-	-	-	-	33.83	33.83	-
S 386	12.08	-	-	0.15	-	-	-	-	-	12.23	12.08	-
S 387	15.70	5.33	-	-	-	-	-	0.49	-	21.51	16.18	-
S 389	32.58	-	-	-	-	-	-	-	-	32.58	32.58	-
S 473	9.91	-	-	-	-	-	-	-	-	9.91	9.91	0.85
S 564	9.17	-	-	-	-	-	-	-	-	9.17	9.17	-
S 587	6.10	0.24	-	-	-	-	-	-	-	6.34	6.10	-
S 989	2.00	1.57	-	-	-	-	-	-	-	3.57	2.00	-
SA089	80.24	23.48	0.17	2.88	3.00	2.04	1.41	0.56	1.04	113.22	83.41	-
SA095	0.85	-	-	0.23	-	0.06	-	-	-	1.14	0.85	-
SA180	11.18	-	-	-	-	-	-	-	-	11.18	11.18	-
SAS89	7.22	1.83	-	-	-	-	-	-	-	9.05	7.22	-
SB008(1)	0.46	0.28	-	0.09	-	-	-	-	-	0.83	0.46	-
SB008(3)	5.63	0.63	-	0.01	-	-	-	-	-	6.27	5.63	-
SB010(1)	0.93	-	-	-	-	-	-	-	-	0.93	0.93	-
SB010(3)	3.50	0.43	-	-	-	-	-	-	-	3.94	3.50	-
SB010(4)	8.33	-	-	-	-	-	-	-	-	8.33	8.33	-

Table II
Centerline Miles of Roadway by Route
as of December 31, 2011

Route	Miles in Cardinal Direction	Miles in Opposite Direction Dual Hwy	Non Card In Cpm	Miles of Ramps				Miles of Frontage Roads		Total	HPMS CPM	Un- paved
				Card Dir	N-Card Dir	Cross Dir	Ramps In Cpm	Cardinal Side	Non-Card Side			
SB010(5)	4.41	-	-	-	-	-	-	-	-	4.41	4.41	-
SB010(6)	3.89	-	-	-	-	-	-	-	-	3.89	3.89	-
SB019(1)	5.69	2.55	0.43	-	0.02	-	-	-	-	8.26	6.12	-
SB040(1)	4.25	-	-	-	-	-	-	-	-	4.25	4.25	-
SB040(2)	1.49	0.93	0.93	-	-	-	-	-	-	2.42	2.42	-
SB040(4)	7.19	-	-	-	-	0.01	0.01	-	-	7.20	7.20	-
SB040(7)	2.83	-	-	-	-	-	-	-	-	2.83	2.83	-
SB040(8)	5.09	-	-	0.15	-	0.08	-	-	-	5.31	5.09	-
SB079	1.99	0.41	-	0.02	-	0.04	-	-	-	2.46	1.99	-
SS040	1.01	-	-	-	-	-	-	-	-	1.01	1.01	-
SS090(1)	0.12	-	-	-	-	-	-	-	-	0.12	0.12	-
SS090(2)	0.30	-	-	-	-	-	-	-	-	0.30	0.30	-
SS095(2)	0.78	-	-	-	-	-	-	-	-	0.78	0.78	-
SS202	1.16	1.06	-	0.30	0.25	-	-	-	-	2.77	1.16	-
SS266	3.03	-	-	-	-	-	-	-	-	3.03	3.03	-
SS277	1.20	-	-	-	-	-	-	-	-	1.20	1.20	-
SX093	1.11	-	-	-	-	0.16	0.16	-	-	1.27	1.27	-
U 060	355.95	100.72	-	16.71	17.80	18.02	13.27	2.45	0.14	511.78	371.81	-
U 064	4.14	-	-	-	-	-	-	-	-	4.14	4.14	-
U 070	122.10	-	-	0.64	-	0.08	0.15	-	-	122.82	122.25	-
U 089	135.97	13.95	-	0.60	-	0.11	0.16	-	-	150.62	136.12	-
U 093	176.52	118.78	0.34	2.36	1.61	2.50	0.69	1.08	0.47	303.31	179.10	-
U 093-Spur	0.29	-	-	-	-	-	-	-	-	0.29	0.29	-
U 095	76.20	0.03	-	0.28	-	0.38	0.38	-	-	76.88	76.57	-
U 160	159.34	-	-	-	-	0.04	-	-	-	159.38	159.34	-
U 163	23.21	-	-	-	-	-	-	-	-	23.21	23.21	-
U 180	164.12	-	-	0.28	-	-	-	-	-	164.39	164.12	-
U 191	396.13	18.61	0.68	0.49	-	0.64	-	0.15	-	416.03	396.96	-
UA089	88.90	-	-	0.49	-	-	-	-	-	89.39	88.90	-
UB191	1.15	-	-	-	-	-	-	-	-	1.15	1.15	-
UT095	0.45	-	-	-	-	-	-	-	-	0.45	0.45	-
UX060	1.54	1.37	-	0.17	-	0.26	-	-	-	3.35	1.54	-
UX060(1)	5.02	5.02	-	-	-	-	-	-	-	10.03	5.02	-
UX191	14.30	-	-	0.15	-	-	-	-	-	14.45	14.30	-
UY191(1)	3.51	-	-	0.17	-	-	-	-	-	3.68	3.51	-

Table II
Centerline Miles of Roadway by Route
as of December 31, 2011

<u>Route</u>	<u>Miles in</u>	<u>Miles in</u>	<u>Non</u>	<u>Miles of Ramps</u>				<u>Miles of Frontage Roads</u>		<u>Total</u>	<u>HPMS</u>	<u>Un-</u>
	<u>Cardinal</u>	<u>Opposite</u>	<u>Card</u>	<u>Card</u>	<u>N-Card</u>	<u>Cross</u>	<u>Ramps</u>	<u>Cardinal</u>	<u>Non-Card</u>			
	<u>Direction</u>	<u>Dual Hwy</u>	<u>In Cpm</u>	<u>Dir</u>	<u>Dir</u>	<u>Dir</u>	<u>In Cpm</u>	<u>Side</u>	<u>Side</u>		<u>CPM</u>	<u>paved</u>
Arizona Totals	6,132.29	1,922.73	2.71	249.76	238.71	161.90	138.38	237.06	240.82	9,183.29	6,751.27	50.48

HPMS CPM Target: $6,132.29 + 2.71 + 138.38 + 237.06 + 240.82 = 6,751.27$ miles -- (Ownership=1, Puf<2, and Update<="X")

2011 Notes:

1. The 2011 CPM figure of 6,751.33 was measured in June 2012 for the FHWA report. The 0.06 mile discrepancy between the above Log-based value and that CPM value is due to minor adjustments at traffic circles at the north of Wickenburg and the north of Clarkdale that were incorrect during the CPM evaluation. This Highway Log report is considered more accurate than HPMS/CPM for EOY-2011.
2. As of EOY-2011, the ramp and frontage road system has not been updated to reflect real photolog conditions - though many updates were made for 2011 due to statewide aerial photography and localized research efforts in cooperation with ADOT Right-of-way Titles. The numbers still largely reflect the legacy Highway Log plus any changes that have resulted from new construction projects since 1993. Photo Log imagery on the ramps and frontages has been collected but has not been reviewed to update the Highway Log. Additional right-of-way research (frontages and E-ramps, not on/off ramps) is still critical in confirming the extent of the declared State Highway System.

Table XI
Through Lane Miles by Route
as of December 31, 2011

Generated: 6/26/2012

Time: 12:13:39PM

Route	Lane Miles	Lane Miles in	Ramp Lane Miles			Frontage Lane Miles		Aux/Pass Lane Miles			Travel	Shoulder Lanes Miles		MTLM	
	Cardinal	Non-Card on Dual Highway	Card	N-Card	Cross	Cardinal	Non-Card	Card	N-Card	Cross	Lanes Total	Cardinal	Non-Card	Maintained	Unpaved
I 008	356.65	357.86	18.91	17.09	17.04	33.28	27.97	1.97	2.30	0.78	833.86	223.70	218.00	1,275.56	-
I 010	960.14	959.54	80.03	82.22	125.17	111.20	137.08	48.57	49.23	23.85	2,577.04	581.63	595.30	3,753.97	-
I 015	58.85	58.72	2.82	2.90	1.20	-	-	1.15	1.11	-	126.74	34.09	34.10	194.93	-
I 017	351.29	353.59	28.59	30.18	42.32	57.94	61.13	21.30	21.61	9.68	977.64	194.35	197.43	1,369.42	-
I 019	128.33	128.49	13.21	12.81	17.69	63.52	58.00	4.70	4.48	1.36	432.59	98.66	85.31	616.55	-
I 040	718.23	718.30	42.07	42.81	33.71	136.46	130.92	22.00	22.43	0.55	1,867.49	459.12	461.86	2,788.47	-
S 051	66.75	68.87	13.80	13.29	10.47	0.42	-	7.01	7.30	3.48	191.37	30.15	28.10	249.62	-
S 061	84.95	-	0.41	-	-	-	-	1.51	-	-	86.87	4.64	-	91.51	-
S 064	160.95	-	0.08	-	1.07	-	-	10.17	-	-	172.27	76.81	-	249.08	-
S 066	134.72	9.81	-	-	0.22	-	-	10.49	2.07	0.04	157.36	86.65	5.28	249.30	-
S 067	61.61	-	0.11	-	-	-	-	0.77	-	-	62.50	10.40	-	72.89	-
S 068	68.23	41.73	1.07	0.54	-	-	-	2.68	1.66	-	115.89	32.20	21.41	169.51	-
S 069	103.45	34.94	0.43	0.15	1.13	3.45	2.82	15.53	3.57	0.04	165.51	34.22	20.40	220.13	-
S 071	48.32	-	-	-	-	-	-	0.40	-	-	48.72	8.11	-	56.83	-
S 072	73.48	-	-	-	-	-	-	0.68	-	-	74.17	6.00	-	80.16	-
S 073	102.69	-	-	-	-	-	-	6.95	-	-	109.64	23.85	-	133.49	-
S 074	61.80	-	0.01	-	0.48	-	-	7.76	-	0.13	70.17	39.86	-	110.03	-
S 075	38.92	-	0.13	-	-	-	-	0.20	-	-	39.24	16.48	-	55.73	-
S 077	361.67	54.73	1.19	0.03	2.39	-	-	25.95	6.40	-	452.36	113.35	14.14	579.85	-
S 078	39.00	-	-	-	0.09	-	-	0.03	-	-	39.12	3.56	-	42.68	-
S 079	118.52	0.63	0.01	0.03	0.93	-	-	1.97	-	0.19	122.28	44.15	0.32	166.75	-
S 080	247.43	16.85	1.32	0.02	1.80	0.13	-	7.94	3.68	-	279.17	109.65	9.90	398.72	-
S 082	134.28	1.06	0.59	-	0.09	0.21	-	2.64	-	-	138.88	31.75	0.03	170.66	-
S 083	106.81	-	-	-	0.03	-	-	0.22	-	-	107.07	16.72	-	123.79	-
S 084	51.56	4.42	0.22	0.62	0.04	-	-	0.50	0.05	-	57.40	22.99	1.52	81.91	-
S 085(1)	160.30	0.33	0.61	-	-	-	0.52	1.19	-	-	162.95	25.91	0.04	188.90	-
S 085(2)	68.60	63.29	0.70	0.89	10.46	9.90	7.37	5.78	4.16	0.20	171.35	47.80	42.77	261.93	-
S 086	239.26	7.88	0.11	-	0.52	-	-	3.29	0.40	-	251.46	52.86	3.61	307.94	-
S 087	567.32	151.30	3.10	0.11	2.87	0.77	-	22.03	9.74	0.34	757.57	186.98	76.72	1,021.26	-
S 088	96.07	-	0.03	-	-	-	-	1.67	-	0.04	97.81	3.96	-	101.77	39.82
S 089	205.65	5.26	0.43	0.18	1.46	-	-	10.92	0.09	0.09	224.08	90.69	3.39	318.15	-
S 090	120.37	41.26	0.11	-	-	-	-	10.88	3.60	-	176.22	49.86	24.07	250.14	-
S 092	91.79	0.11	-	-	0.65	0.23	-	6.35	-	0.08	99.20	38.97	-	138.17	-
S 095	314.60	4.59	0.31	-	1.07	-	-	35.68	0.33	0.02	356.61	69.16	2.62	428.38	-
S 096	43.58	-	-	-	-	-	-	0.86	-	-	44.43	9.95	-	54.38	-
S 097	21.82	-	-	-	-	-	-	-	-	-	21.82	4.16	-	25.99	-
S 098	133.74	-	-	-	-	-	-	2.74	-	-	136.48	55.75	-	192.23	-

Table XI
Through Lane Miles by Route
as of December 31, 2011

Generated: 6/26/2012

Time: 12:13:50PM

Route	Lane Miles	Lane Miles in Non-Card on	Ramp Lane Miles			Frontage Lane Miles		Aux/Pass Lane Miles			Travel Lanes	Shoulder Lanes Miles		MTLM	
	Cardinal	Dual Highway	Card	N-Card	Cross	Cardinal	Non-Card	Card	N-Card	Cross	Total	Cardinal	Non-Card	Maintained	Unpaved
S 099	68.79	0.32	-	-	-	-	-	-	-	-	69.10	7.54	0.13	76.78	-
S 101	248.76	245.67	47.03	44.23	50.02	51.76	55.29	29.66	28.55	21.62	822.58	117.45	116.87	1,056.90	-
S 143	10.41	9.70	2.02	2.45	1.71	1.36	0.40	1.01	1.68	0.46	31.19	7.55	7.11	45.85	-
S 169	30.31	-	-	-	-	-	-	0.40	-	-	30.71	12.67	-	43.38	-
S 177	63.99	-	-	-	-	-	-	0.40	-	-	64.39	18.22	-	82.61	-
S 179	27.35	3.41	0.02	-	1.89	-	-	15.43	2.87	0.03	51.01	12.78	2.45	66.23	-
S 181	51.57	-	0.17	-	-	-	-	-	-	-	51.74	4.40	-	56.14	-
S 186	68.57	-	-	-	-	-	-	0.69	-	-	69.27	18.54	-	87.81	-
S 187	10.86	-	-	-	-	-	-	-	-	-	10.86	1.81	-	12.67	-
S 188	135.88	-	0.85	-	-	1.20	0.11	8.69	-	-	146.73	62.90	-	209.63	-
S 189	14.30	0.60	0.55	0.06	-	-	-	2.37	-	-	17.88	3.46	0.15	21.50	-
S 195	46.86	40.99	-	-	2.33	1.00	-	2.65	0.60	0.71	95.13	24.87	23.79	143.80	-
S 202	232.42	219.48	48.84	42.28	67.82	5.99	6.88	23.14	24.23	14.01	685.10	105.44	103.94	894.48	-
S 210	8.68	8.35	0.54	0.54	0.17	-	-	0.43	-	-	18.72	3.93	3.93	26.57	-
S 238	41.03	-	-	-	-	-	-	0.80	-	-	41.83	6.84	-	48.66	-
S 260	460.59	41.09	0.20	0.12	4.96	0.21	0.72	39.67	3.31	0.25	551.12	121.52	21.09	693.73	-
S 261	35.84	-	-	-	-	-	-	-	-	-	35.84	-	-	35.84	-
S 264	318.08	11.38	0.16	-	1.35	-	-	11.31	0.97	-	343.24	38.52	6.90	388.66	-
S 266	38.40	-	-	-	-	-	-	0.04	-	-	38.44	6.40	-	44.84	-
S 273	38.08	-	-	-	0.57	-	-	-	-	-	38.66	8.68	-	47.34	2.98
S 277	61.32	-	-	-	-	-	-	1.77	-	-	63.09	8.56	-	71.64	-
S 286	90.13	-	-	-	-	-	-	-	-	-	90.13	4.98	-	95.10	-
S 287	53.79	1.44	0.02	-	1.01	-	-	4.74	0.12	0.35	61.47	20.94	0.79	83.20	-
S 288	105.12	-	-	-	-	-	-	-	-	-	105.12	6.97	-	112.09	43.19
S 289	21.03	0.37	-	-	-	-	-	0.41	-	-	21.81	0.99	-	22.80	-
S 303	73.16	42.33	3.22	3.02	17.20	-	-	3.90	2.39	1.32	146.56	40.76	33.09	220.41	-
S 303(1)	1.51	-	-	-	-	-	-	-	-	-	1.51	0.20	-	1.71	-
S 347	60.13	56.58	-	-	0.28	-	-	3.52	2.80	-	123.32	30.62	29.15	183.09	-
S 366	56.46	-	-	-	-	-	-	-	-	-	56.46	1.92	-	58.38	13.27
S 373	9.08	-	-	-	-	-	-	0.06	-	-	9.14	1.51	-	10.65	-
S 377	67.65	-	-	-	-	-	-	0.08	-	-	67.73	0.95	-	68.68	-
S 386	24.16	-	0.25	-	-	-	-	-	-	-	24.41	4.46	-	28.88	-
S 387	37.49	10.65	-	-	-	0.97	-	1.45	0.83	-	51.39	16.11	6.17	73.67	-
S 389	65.16	-	-	-	-	-	-	1.44	-	-	66.60	26.98	-	93.58	-
S 473	19.81	-	-	-	-	-	-	-	-	-	19.81	-	-	19.81	1.70
S 564	18.34	-	-	-	-	-	-	-	-	-	18.34	1.53	-	19.87	-
S 587	12.15	0.24	-	-	-	-	-	0.72	0.18	-	13.29	7.10	0.20	20.59	-

Table XI
Through Lane Miles by Route
as of December 31, 2011

Generated: 6/26/2012

Time: 12:13:50PM

Route	Lane Miles	Lane Miles in	Ramp Lane Miles			Frontage Lane Miles		Aux/Pass Lane Miles			Travel Lanes	Shoulder Lanes Miles		MTLM	
	Cardinal	Non-Card on Dual Highway	Card	N-Card	Cross	Cardinal	Non-Card	Card	N-Card	Cross	Total	Cardinal	Non-Card	Maintained	Unpaved
S 989	4.87	3.13	-	-	-	-	-	1.17	0.74	-	9.91	2.12	1.73	13.76	-
SA 089	-	-	-	-	-	-	-	-	0.02	-	0.02	-	-	0.02	-
SA089	177.10	46.84	4.36	3.58	4.02	0.70	1.76	6.19	1.16	0.53	246.24	43.10	25.89	315.23	-
SA095	2.73	-	0.39	-	0.13	-	-	0.12	-	-	3.37	0.49	-	3.85	-
SA180	22.35	-	-	-	-	-	-	-	-	-	22.35	3.90	-	26.25	-
SAS89	14.44	3.65	-	-	-	-	-	0.31	0.27	-	18.67	11.12	2.13	31.93	-
SB008(1)	1.27	0.57	0.18	-	-	-	-	0.96	0.03	-	3.01	0.10	0.09	3.20	-
SB008(3)	14.75	0.63	0.02	-	-	-	-	0.31	-	-	15.70	4.66	0.42	20.79	-
SB010(1)	3.21	-	-	-	-	-	-	0.19	-	-	3.40	0.15	-	3.54	-
SB010(3)	9.41	0.57	-	-	-	-	-	0.87	-	-	10.85	2.57	0.09	13.51	-
SB010(4)	16.67	-	-	-	-	-	-	0.20	-	-	16.87	9.03	-	25.91	-
SB010(5)	10.06	-	-	-	-	-	-	0.04	-	-	10.10	4.78	-	14.88	-
SB010(6)	7.78	-	-	-	-	-	-	0.20	-	-	7.98	4.46	-	12.43	-
SB019(1)	17.05	4.76	-	0.02	-	-	-	1.75	0.57	-	24.16	3.30	1.90	29.36	-
SB040(1)	10.18	-	-	-	-	-	-	0.27	-	-	10.45	6.11	-	16.56	-
SB040(2)	2.98	1.86	-	-	-	-	-	-	-	-	4.84	2.33	0.93	8.10	-
SB040(4)	24.08	-	-	-	0.02	-	-	3.78	-	-	27.89	1.72	-	29.60	-
SB040(7)	6.83	-	-	-	-	-	-	0.17	-	-	6.99	2.64	-	9.63	-
SB040(8)	18.63	-	0.30	-	0.15	-	-	1.20	-	-	20.28	3.11	-	23.39	-
SB079	4.67	0.41	0.02	-	0.08	-	-	0.08	-	-	5.26	0.74	0.41	6.42	-
SS040	2.02	-	-	-	-	-	-	-	-	-	2.02	1.35	-	3.37	-
SS090(1)	0.50	-	-	-	-	-	-	0.14	-	-	0.64	0.10	-	0.74	-
SS090(2)	1.20	-	-	-	-	-	-	0.18	-	-	1.38	0.22	-	1.60	-
SS095(2)	1.56	-	-	-	-	-	-	-	-	-	1.56	0.65	-	2.20	-
SS202	3.33	2.87	0.30	0.25	-	-	-	0.22	0.21	-	7.16	1.65	2.02	10.84	-
SS266	6.06	-	-	-	-	-	-	-	-	-	6.06	1.01	-	7.07	-
SS277	2.40	-	-	-	-	-	-	-	-	-	2.40	-	-	2.40	-
SX093	2.22	-	-	-	0.32	-	-	-	-	-	2.54	0.84	-	3.38	-
U 060	842.20	294.75	27.92	30.32	58.76	4.89	0.29	77.87	29.13	7.44	1,373.57	355.99	132.20	1,861.76	-
U 064	8.29	-	-	-	-	-	-	0.07	-	-	8.35	3.45	-	11.81	-
U 070	265.71	-	0.99	-	0.16	-	-	7.31	-	-	274.18	118.20	-	392.38	-
U 089	291.59	27.89	0.73	-	0.21	-	-	38.97	3.02	-	362.41	158.90	13.95	535.26	-
U 093	363.46	236.79	2.94	2.22	4.97	2.16	0.93	17.54	7.08	-	638.09	156.53	142.57	937.19	-
U 093-Spur	1.16	-	-	-	-	-	-	0.08	-	-	1.23	0.10	-	1.33	-
U 095	161.16	0.06	0.54	-	0.75	-	-	7.46	-	0.17	170.14	45.58	0.03	215.75	-
U 160	322.77	-	-	-	0.08	-	-	7.78	-	-	330.63	135.64	-	466.26	-
U 163	50.95	-	-	-	-	-	-	0.27	-	-	51.21	3.51	-	54.72	-

Table XI
Through Lane Miles by Route
as of December 31, 2011

Generated: 6/26/2012

Time: 12:13:39PM

Route	Lane Miles	Lane Miles in Non-Card on	Ramp Lane Miles			Frontage Lane Miles		Aux/Pass Lane Miles			Travel Lanes	Shoulder Lanes Miles		MTLM	
	Cardinal	Dual Highway	Card	N-Card	Cross	Cardinal	Non-Card	Card	N-Card	Cross	Total	Cardinal	Non-Card	Maintained	Unpaved
U 180	331.09	-	0.28	-	-	-	-	9.48	-	-	340.85	135.89	-	476.74	-
U 191	804.48	37.12	0.84	-	1.23	0.31	-	20.17	1.02	-	865.18	171.78	11.93	1,048.89	-
UA089	181.00	-	0.72	-	-	-	-	0.75	-	-	182.47	20.45	-	202.92	-
UB191	4.60	-	-	-	-	-	-	0.27	-	-	4.87	0.88	-	5.74	-
UT095	0.91	-	-	-	-	-	-	0.11	-	-	1.01	0.38	-	1.39	-
UX060	4.67	4.11	0.17	-	1.30	-	-	0.38	0.20	0.22	11.04	0.72	0.67	12.43	-
UX060(1)	15.05	15.05	-	-	-	-	-	1.25	1.70	-	33.04	1.52	1.51	36.08	-
UX191	30.78	-	0.15	-	-	-	-	1.94	-	-	32.88	8.31	-	41.19	-
UY191(1)	7.02	-	0.17	-	-	-	-	0.10	-	-	7.30	3.20	-	10.50	-
Arizona Totals	13,504.22	4,457.23	355.29	332.95	494.39	488.08	492.19	669.42	257.87	87.98	21,139.63	5,130.51	2,540.55	28,810.68	100.96

2011 Notes:

1. Lane mileages in this report are indeed more accurate than those produced in the HPMS and no comparison should be attempted due to the FHWA rules for reporting "through" lanes in HPMS.
2. In 2011 more strides were made in accounting for mainline turning lane mileage statewide. However, many lane values on ramp and frontage systems are still unknown and some are estimated.
3. As of EOY-2011, the ramp and frontage road system has not been updated to reflect real conditions. The numbers still reflect the legacy Highway Log plus any changes that have resulted from new construction projects since 1993. Photo Log imagery on the ramps and frontages has been collected but has not been reviewed to update the Highway Log. Additional right-of-way research (frontages, not ramps) is still critical in confirming the extent of the declared State Highway System.
4. Shoulder laneage numbers had been experimental prior to 2008. In reports XIV, XV, and XVI after 2007, the equivalent 12-ft shoulder lane mileage includes shoulder areas on E-ramps.

Table V(a)
Centerline Miles of Roadway by District/Org
as of December 31, 2011

Generated: 6/26/2012
Time: 11:55:16AM

<u>District and Org</u>	<u>Miles in</u>	<u>Miles in</u>	<u>Non</u>	<u>Miles of Ramps</u>				<u>Miles of Frontage Roads</u>		<u>Total</u>	<u>HPMS</u>	<u>Un-</u>
	<u>Cardinal</u>	<u>Opposite</u>	<u>Card</u>	<u>Card</u>	<u>N-Card</u>	<u>Cross</u>	<u>Ramps</u>	<u>Cardinal</u>	<u>Non-Card</u>			
	<u>Direction</u>	<u>Direction</u>	<u>In Cpm</u>	<u>Dir</u>	<u>Dir</u>	<u>Dir</u>	<u>In Cpm</u>	<u>Side</u>	<u>Side</u>		<u>CPM</u>	<u>paved</u>
F 8550	100.76	50.47	-	4.58	5.33	3.16	3.45	11.23	10.81	186.32		-
F 8551	106.73	39.81	-	4.67	4.72	3.61	2.84	1.99	1.82	163.35		-
F 8552	137.92	7.58	-	-	-	0.15	-	-	-	145.64		-
F 8553	98.90	57.49	-	6.32	5.63	2.18	1.22	1.41	1.48	173.40		-
F 8554	170.59	-	-	0.81	-	-	0.14	-	-	171.40		-
F 8555	139.67	29.36	-	2.42	2.31	0.60	0.60	-	-	174.35		-
District Totals	754.56	184.70	0.00	18.79	17.98	9.69	8.26	14.63	14.10	1,014.47	791.55	0.00
G 8350	188.24	7.54	-	1.60	0.02	1.52	0.23	-	-	198.92		-
G 8352	120.45	-	-	0.42	-	-	-	0.60	0.07	121.54		41.50
G 8354	239.82	2.74	-	0.23	-	0.10	0.06	0.11	0.09	243.09		0.85
G 8355	146.50	-	-	0.29	-	-	-	-	-	146.79		-
G 8356	173.27	-	-	0.55	-	0.33	0.17	-	-	174.15		1.49
District Totals	868.28	10.28	0.00	3.09	0.02	1.95	0.46	0.71	0.16	884.50	869.61	43.84
H 8750	142.28	41.63	-	5.54	4.98	0.79	0.79	14.19	4.73	214.14		-
H 8751	144.79	41.08	0.16	5.61	5.65	1.91	1.99	3.06	10.82	212.93		-
H 8752	155.22	-	-	-	-	-	-	-	-	155.22		-
H 8753	139.86	-	-	-	-	0.64	0.02	-	-	140.50		-
H 8754	164.00	5.86	-	0.12	-	0.31	-	-	-	170.29		-
H 8755	87.68	48.19	0.08	5.31	5.21	3.07	2.30	17.39	18.15	185.01		-
District Totals	833.84	136.77	0.23	16.57	15.84	6.72	5.10	34.65	33.70	1,078.09	907.52	0.00
K 8650	193.63	123.34	0.19	5.32	5.89	1.67	1.16	5.30	2.80	337.95		-
K 8651	96.27	74.41	0.93	4.87	4.79	1.27	0.88	3.31	0.34	185.24		-
K 8652	107.53	46.18	-	4.55	4.65	2.61	1.87	11.76	15.95	193.23		-
K 8653	122.67	49.33	0.15	1.03	-	1.65	0.56	1.08	0.47	176.22		-
District Totals	520.10	293.26	1.27	15.77	15.33	7.20	4.47	21.44	19.55	892.65	566.84	0.00
M 7871	77.42	62.64	-	12.41	11.52	20.29	18.43	5.64	2.09	192.01		-
M 7872	91.31	82.96	-	28.47	26.95	14.53	13.74	25.01	27.58	296.81		-
M 7873	87.53	79.42	-	33.13	32.12	11.58	11.58	11.71	11.92	267.40		-
M 7874	133.91	108.02	-	21.88	22.02	17.03	16.56	1.01	1.02	304.89		-
M 7875	48.27	47.43	-	16.08	19.22	12.70	12.22	14.32	14.45	172.47		-
District Totals	438.45	380.47	0.00	111.97	111.83	76.13	72.53	57.69	57.05	1,233.58	625.71	0.00

Table V(a)
Centerline Miles of Roadway by District/Org
as of December 31, 2011

Generated: 6/26/2012
Time: 11:55:16AM

District and Org	Miles in Cardinal Direction	Miles in Opposite Direction Dual Hwy	Non Card In Cpm	Miles of Ramps				Miles of Frontage Roads		Total	HPMS CPM	Un-paved
				Card Dir	N-Card Dir	Cross Dir	Ramps In Cpm	Cardinal Side	Non-Card Side			
P 8850	114.49	9.61	0.17	3.11	3.01	1.67	0.93	0.56	0.68	133.13		-
P 8851	79.87	63.24	-	3.70	4.45	3.59	2.64	2.40	3.73	160.99		-
P 8852	170.16	29.78	-	0.65	0.08	1.11	0.30	-	-	201.78		-
P 8853	119.74	45.24	-	1.31	0.12	1.76	2.61	0.38	-	168.55		-
P 8854	71.52	27.09	-	3.10	2.81	3.06	2.26	-	0.27	107.87		-
District Totals	555.78	174.96	0.17	11.88	10.48	11.19	8.74	3.34	4.69	772.31	572.72	0.00
S 8450	172.01	12.77	-	0.54	-	0.35	-	-	-	185.69		6.63
S 8451	138.68	5.16	-	0.77	-	0.15	-	0.15	-	144.90		-
S 8452	172.06	68.85	0.60	5.53	6.90	0.87	1.02	7.82	16.51	278.55		-
S 8453	147.53	48.62	-	4.36	4.16	0.78	0.85	5.04	6.54	217.04		-
S 8454	145.97	8.50	-	1.13	-	0.94	0.52	0.11	-	156.65		-
District Totals	776.25	143.90	0.60	12.32	11.07	3.09	2.39	13.13	23.05	982.83	815.43	6.63
T 8150	70.74	70.55	-	11.72	11.45	14.78	10.35	32.43	35.82	247.48		-
T 8151	73.03	59.86	-	6.83	6.57	4.70	4.20	11.03	10.62	172.63		-
T 8152	208.48	0.07	-	0.57	-	0.26	0.32	-	0.29	209.66		-
T 8153	146.72	33.83	0.43	5.53	4.44	1.77	1.89	21.12	18.38	231.79		-
T 8154	188.45	15.87	-	1.47	0.97	2.08	1.52	-	-	208.84		-
T 8155	161.21	110.36	-	8.83	9.25	4.89	4.31	4.02	1.45	300.01		-
District Totals	848.63	290.54	0.43	34.95	32.68	28.49	22.59	68.59	66.55	1,370.42	1,006.79	0.00
Y 8250	144.49	100.72	-	10.02	8.85	6.38	5.72	1.37	7.80	279.62		-
Y 8251	216.19	70.89	-	6.24	6.05	3.93	2.11	3.24	1.36	307.90		-
Y 8252	175.73	136.25	-	8.17	8.58	7.12	6.01	18.28	12.81	366.93		-
District Totals	536.40	307.85	0.00	24.43	23.48	17.43	13.84	22.89	21.97	954.45	595.09	0.00
Arizona Totals	6,132.29	1,922.73	2.71	249.76	238.71	161.90	138.38	237.06	240.82	9,183.29	6,751.27	50.48

HPMS CPM Target: 6,132.29 + 2.71 + 138.38 + 237.06 + 240.82 = **6,751.27** miles -- (Ownership=1, Puf<2, and Update<>"X")

2011 Notes:

1. The 2011 CPM figure of 6,751.33 was measured in June 2012 for the FHWA report. The 0.06 mile discrepancy between the above Log-based value and that CPM value is due to minor adjustments at traffic circles at the north of Wickenburg and the north of Clarkdale that were incorrect during the CPM evaluation. This Highway Log report is considered more accurate than HPMS/CPM for EOY-2011.
2. As of EOY-2011, the ramp and frontage road system has not been updated to reflect real photolog conditions - though many updates were made for 2011 due to statewide aerial photography and localized research efforts in cooperation with ADOT Right-of-way Titles. The numbers still largely reflect the legacy Highway Log plus any changes that have resulted from new construction projects since 1993. Photo Log imagery on the ramps and frontages has been collected but has not been reviewed to update the Highway Log. Additional right-of-way research (frontages and E-ramps, not on/off ramps) is still critical in confirming the extent of the declared State Highway System.

Table X(a)
Through Lane Miles of Roadway by District/Org
as of December 31, 2011

Generated: 6/26/2012

Time: 12:09:15PM

District and Org	Lane Miles Cardinal	Lane Miles in Non-Card on Dual Highway	Ramp Lane Miles			Frontage Lane Miles		Aux/Pass Lane Miles			Travel Lanes Total	Shoulder Lanes Miles		MTLM	
			Card	N-Card	Cross	Cardinal	Non-Card	Card	N-Card	Cross		Cardinal	Non-Card	Maintained	Unpaved
F 8550	228.96	100.93	5.39	6.07	8.08	22.46	21.61	11.87	7.22	0.39	412.99	82.22	62.47	557.69	-
F 8551	216.18	79.62	5.54	5.52	7.23	3.99	3.64	16.24	3.19	-	341.14	96.94	50.65	488.73	-
F 8552	282.04	15.15	-	-	0.29	-	-	23.78	0.11	-	321.37	157.59	7.58	486.54	-
F 8553	205.80	113.00	7.34	6.03	4.40	2.82	2.95	20.06	5.09	0.26	367.76	87.20	69.65	524.60	-
F 8554	341.36	-	1.14	-	-	-	-	21.79	-	-	364.29	130.81	-	495.09	-
F 8555	282.55	58.72	3.21	2.90	1.20	-	-	3.85	1.11	-	353.53	82.32	34.10	469.95	-
District Totals	1,556.89	367.43	22.61	20.52	21.19	29.26	28.21	97.59	16.73	0.65	2,161.07	637.07	224.45	3,022.59	0.00
G 8350	406.86	14.85	2.20	0.02	3.08	-	-	34.89	0.79	-	462.69	160.44	8.68	631.81	-
G 8352	244.96	-	0.85	-	-	1.20	0.11	4.28	-	-	251.40	53.65	-	305.05	83.01
G 8354	555.44	5.48	0.23	-	0.20	0.21	0.18	38.10	0.28	-	600.13	140.12	2.14	742.39	1.70
G 8355	295.24	-	0.29	-	-	-	-	3.16	-	-	298.69	77.25	-	375.94	-
G 8356	348.84	-	0.73	-	0.67	-	-	13.24	-	-	363.48	91.18	-	454.66	2.98
District Totals	1,851.35	20.33	4.30	0.02	3.95	1.42	0.29	93.67	1.07	0.00	1,976.40	522.63	10.82	2,509.86	87.69
H 8750	296.92	83.26	5.70	5.07	1.58	28.39	9.47	12.52	2.19	-	445.10	95.19	54.64	594.93	-
H 8751	289.58	82.16	6.53	6.13	4.14	6.12	21.73	5.51	3.18	0.17	425.26	98.57	57.50	581.33	-
H 8752	316.49	-	-	-	-	-	-	3.44	-	-	319.92	100.46	-	420.38	-
H 8753	280.15	-	-	-	1.25	-	-	4.64	-	-	286.04	33.93	-	319.96	-
H 8754	339.13	11.38	0.16	-	0.58	-	-	11.24	0.97	-	363.46	41.58	6.90	411.94	-
H 8755	175.62	96.39	5.31	5.21	5.35	34.78	36.31	3.85	2.55	-	365.37	81.56	62.07	509.00	-
District Totals	1,697.88	273.20	17.70	16.41	12.90	69.29	67.51	41.20	8.89	0.17	2,205.15	451.29	181.10	2,837.54	0.00
K 8650	404.33	245.94	6.25	7.27	3.82	10.60	5.59	20.53	14.28	0.04	718.64	204.37	152.69	1,075.70	-
K 8651	194.23	148.81	4.87	4.79	2.54	6.62	0.67	3.85	0.76	-	367.14	120.23	90.46	577.82	-
K 8652	281.75	92.37	4.80	4.92	4.73	23.51	31.90	21.00	1.12	0.02	466.11	89.40	58.56	614.07	-
K 8653	250.76	97.90	1.12	-	3.22	2.16	0.93	11.41	1.87	-	369.37	102.41	52.24	524.03	-
District Totals	1,131.07	585.02	17.04	16.97	14.30	42.89	39.09	56.79	18.04	0.06	1,921.27	516.41	353.95	2,791.62	0.00
M 7871	230.17	196.69	20.77	21.18	63.78	11.49	4.42	21.28	20.18	12.04	601.99	105.61	93.48	801.08	-
M 7872	313.68	301.41	48.12	44.54	57.86	59.13	62.63	35.40	32.41	20.69	975.87	165.73	150.25	1,291.85	-
M 7873	323.89	287.69	59.80	53.80	52.39	24.57	25.83	33.16	33.59	15.41	910.13	155.51	147.44	1,213.08	-
M 7874	386.97	324.66	41.31	41.95	71.78	2.42	2.56	37.39	36.13	16.56	961.74	160.48	157.55	1,279.77	-
M 7875	192.48	192.66	26.57	30.22	52.35	28.86	28.49	21.32	21.91	11.76	606.62	71.58	72.27	750.47	-
District Totals	1,447.19	1,303.11	196.56	191.68	298.17	126.48	123.93	148.55	144.22	76.45	4,056.35	658.92	620.99	5,336.25	0.00

Table X(a)
Through Lane Miles of Roadway by District/Org
as of December 31, 2011

Generated: 6/26/2012

Time: 12:09:15PM

District and Org	Lane Miles Cardinal	Lane Miles in Non-Card on Dual Highway	Ramp Lane Miles			Frontage Lane Miles		Aux/Pass Lane Miles			Travel Lanes Total	Shoulder Lanes Miles		MTLM	
			Card	N-Card	Cross	Cardinal	Non-Card	Card	N-Card	Cross		Cardinal	Non-Card	Maintained	Unpaved
P 8850	274.64	18.95	4.78	3.58	3.70	0.70	1.04	22.40	1.34	0.51	331.64	93.17	13.24	438.06	-
P 8851	161.44	126.47	3.79	4.58	6.61	4.80	7.47	5.06	4.46	0.04	324.71	91.50	78.61	494.81	-
P 8852	357.47	56.91	0.86	0.08	2.25	-	-	19.15	3.95	-	440.68	163.44	31.45	635.56	-
P 8853	263.96	90.36	2.60	0.12	3.53	0.77	-	22.86	3.42	0.28	387.89	78.87	44.51	511.28	-
P 8854	165.45	54.17	4.01	3.72	5.70	-	0.54	14.28	2.88	0.33	251.08	64.90	31.40	347.38	-
District Totals	1,222.96	346.86	16.04	12.08	21.78	6.27	9.05	83.76	16.05	1.16	1,736.00	491.89	199.21	2,427.10	0.00
S 8450	370.07	25.45	0.54	-	0.71	-	-	9.05	0.67	-	406.49	129.51	7.28	543.28	13.27
S 8451	282.73	10.32	1.31	-	0.29	0.31	-	8.41	0.35	-	303.71	81.91	4.43	390.06	-
S 8452	348.58	137.70	5.89	7.64	2.00	15.65	33.02	3.96	2.20	0.15	556.79	131.17	93.31	781.26	-
S 8453	341.54	96.67	4.62	4.25	1.70	10.09	13.08	22.60	6.05	0.10	500.70	144.26	61.79	706.75	-
S 8454	309.09	16.70	1.16	-	2.01	0.23	-	10.04	3.68	0.08	342.98	132.48	9.72	485.19	-
District Totals	1,652.00	286.84	13.52	11.89	6.72	26.26	46.11	54.05	12.95	0.33	2,110.66	619.35	176.52	2,906.53	13.27
T 8150	182.69	182.62	13.07	13.84	42.08	67.93	72.59	10.89	11.95	5.09	602.76	126.77	129.26	858.79	-
T 8151	168.72	134.79	8.10	8.12	15.93	21.80	21.23	11.46	8.95	1.46	400.56	82.26	64.11	546.93	-
T 8152	416.96	0.33	0.97	-	0.52	-	0.52	2.98	-	-	422.28	55.07	0.04	477.39	-
T 8153	308.77	66.95	6.42	4.92	3.54	41.93	36.76	9.26	3.17	0.05	481.78	100.17	42.66	624.61	-
T 8154	395.75	29.79	1.47	0.97	3.98	-	-	10.46	1.14	0.54	444.11	176.19	18.60	638.90	-
T 8155	366.57	245.71	10.42	10.29	10.40	7.85	2.11	10.89	5.90	0.26	670.39	170.92	139.89	981.20	-
District Totals	1,839.47	660.19	40.45	38.14	76.45	139.51	133.22	55.94	31.11	7.39	3,021.88	711.39	394.56	4,127.83	0.00
Y 8250	299.74	201.43	12.03	10.22	14.62	3.67	16.45	9.93	2.36	1.66	572.13	156.35	123.55	852.03	-
Y 8251	450.83	141.62	6.79	6.35	7.95	6.47	2.73	21.15	1.63	-	645.52	168.10	85.31	898.93	-
Y 8252	354.83	271.21	8.25	8.67	16.35	36.56	25.61	6.79	4.82	0.12	733.20	197.11	170.08	1,100.40	-
District Totals	1,105.40	614.26	27.08	25.24	38.92	46.71	44.79	37.87	8.82	1.78	1,950.85	521.57	378.94	2,851.36	0.00
Arizona Totals	13,504.22	4,457.23	355.29	332.95	494.39	488.08	492.19	669.42	257.87	87.98	21,139.63	5,130.51	2,540.55	28,810.68	100.96

2011 Notes:

1. Lane mileages in this report are indeed more accurate than those produced in the HPMS and no comparison should be attempted due to the FHWA rules for reporting "through" lanes in HPMS.
2. In 2011 more strides were made in accounting for mainline turning lane mileage statewide. However, many lane values on ramp and frontage systems are still unknown and some are estimated.
3. As of EOY-2011, the ramp and frontage road system has not been updated to reflect real conditions. The numbers still reflect the legacy Highway Log plus any changes that have resulted from new construction projects since 1993. Photo Log imagery on the ramps and frontages has been collected but has not been reviewed to update the Highway Log. Additional right-of-way research (frontages, not ramps) is still critical in confirming the extent of the declared State Highway System.
4. Shoulder laneage numbers had been experimental prior to 2008. In reports XIV, XV, and XVI after 2007, the equivalent 12-ft shoulder lane mileage includes shoulder areas on E-ramps.

Table V(b)
Centerline Miles of Roadway by District/Route
as of December 31, 2011

Generated: 6/26/2012
Time: 11:57:52AM

District and Route	Miles in Cardinal Direction	Miles in Opposite Direction Dual Hwy	Non Card In Cpm	Miles of Ramps				Miles of Frontage Roads			HPMS CPM	Un- paved
				Card Dir	N-Card Dir	Cross Dir	Ramps In Cpm	Cardinal Side	Non-Card Side	Total		
F I 015	29.43	29.36	-	2.10	2.31	0.60	0.60	-	-	63.80		-
F I 017	41.36	40.85	-	5.38	5.27	0.92	0.92	1.41	1.12	96.32		-
F I 040	83.87	83.93	-	9.91	10.24	6.22	6.25	13.22	12.63	220.01		-
F S 064	79.12	-	-	0.04	-	0.54	0.02	-	-	79.69		-
F S 067	30.81	-	-	0.04	-	-	-	-	-	30.85		-
F S 098	66.87	-	-	-	-	-	-	-	-	66.87		-
F S 179	14.52	2.70	-	0.01	-	0.93	-	-	-	18.16		-
F S 264	-	-	-	-	-	-	-	-	-	-		-
F S 389	32.58	-	-	-	-	-	-	-	-	32.58		-
F SA089	43.96	13.92	-	0.21	0.17	0.32	0.30	-	0.36	58.93		-
F SB040(4)	7.19	-	-	-	-	0.01	0.01	-	-	7.20		-
F U 089	135.97	13.95	-	0.60	-	0.11	0.16	-	-	150.62		-
F U 160	50.15	-	-	-	-	0.04	-	-	-	50.19		-
F U 180	49.84	-	-	-	-	-	-	-	-	49.84		-
F UA089	88.90	-	-	0.49	-	-	-	-	-	89.39		-
District Totals	754.56	184.70	0.00	18.79	17.98	9.69	8.26	14.63	14.10	1,014.47	791.55	0.00
G S 061	42.47	-	-	0.41	-	-	-	-	-	42.88		-
G S 073	46.79	-	-	-	-	-	-	-	-	46.79		-
G S 077	53.50	-	-	0.38	-	0.21	-	-	-	54.08		-
G S 087	-	-	-	-	-	-	-	-	-	-		-
G S 088	21.39	-	-	-	-	-	-	-	-	21.39		19.91
G S 177	31.69	-	-	-	-	-	-	-	-	31.69		-
G S 188	60.85	-	-	0.42	-	-	-	0.60	0.07	61.94		-
G S 260	94.22	2.74	-	-	-	0.10	0.06	0.11	0.09	97.26		-
G S 261	17.92	-	-	-	-	-	-	-	-	17.92		-
G S 273	19.04	-	-	-	-	0.29	-	-	-	19.33		1.49
G S 277	30.66	-	-	-	-	-	-	-	-	30.66		-
G S 288	52.56	-	-	-	-	-	-	-	-	52.56		21.59
G S 373	4.54	-	-	-	-	-	-	-	-	4.54		-
G S 473	9.91	-	-	-	-	-	-	-	-	9.91		0.85
G SA180	11.18	-	-	-	-	-	-	-	-	11.18		-
G SS277	1.20	-	-	-	-	-	-	-	-	1.20		-
G U 060	180.47	7.54	-	1.35	0.02	1.36	0.24	-	-	190.74		-
G U 070	35.33	-	-	0.25	-	-	0.15	-	-	35.58		-
G U 180	96.72	-	-	0.28	-	-	-	-	-	97.00		-
G U 191	57.85	-	-	-	-	-	-	-	-	57.85		-
District Totals	868.28	10.28	0.00	3.09	0.02	1.95	0.46	0.71	0.16	884.50	869.61	43.84

Table V(b)
Centerline Miles of Roadway by District/Route
as of December 31, 2011

Generated: 6/26/2012
Time: 11:57:52AM

<u>District and Route</u>	<u>Miles in Cardinal Direction</u>	<u>Miles in Opposite Direction</u>	<u>Non Card In Cpm</u>	<u>Miles of Ramps</u>				<u>Miles of Frontage Roads</u>			<u>HPMS CPM</u>	<u>Un- paved</u>
		<u>Dual Hwy</u>		<u>Card Dir</u>	<u>N-Card Dir</u>	<u>Cross Dir</u>	<u>Ramps In Cpm</u>	<u>Cardinal Side</u>	<u>Non-Card Side</u>	<u>Total</u>		
H I 040	129.55	129.62	-	16.00	15.84	5.64	4.78	34.65	33.70	365.00		-
H S 077	41.33	-	-	0.08	-	-	0.08	-	-	41.41		-
H S 087	113.54	1.05	-	0.23	-	0.06	0.23	-	-	114.88		-
H S 099	34.39	0.16	0.16	-	-	-	-	-	-	34.55		-
H S 264	154.35	5.86	-	0.12	-	0.68	0.02	-	-	161.02		-
H S 377	33.83	-	-	-	-	-	-	-	-	33.83		-
H S 564	9.17	-	-	-	-	-	-	-	-	9.17		-
H SB040(7)	2.83	-	-	-	-	-	-	-	-	2.83		-
H SB040(8)	5.09	-	-	0.15	-	0.08	-	-	-	5.31		-
H SS040	1.01	-	-	-	-	-	-	-	-	1.01		-
H U 064	4.14	-	-	-	-	-	-	-	-	4.14		-
H U 160	109.19	-	-	-	-	-	-	-	-	109.19		-
H U 163	23.21	-	-	-	-	-	-	-	-	23.21		-
H U 180	17.56	-	-	-	-	-	-	-	-	17.56		-
H U 191	154.63	0.08	0.08	-	-	0.26	-	-	-	154.97		-
District Totals	833.84	136.77	0.23	16.57	15.84	6.72	5.10	34.65	33.70	1,078.09	907.52	0.00
K I 040	145.69	145.60	-	12.68	13.26	4.43	3.56	20.36	19.08	361.11		-
K S 066	66.73	5.28	-	-	-	0.06	0.05	-	-	72.07		-
K S 068	27.51	20.86	-	1.07	0.54	-	-	-	-	49.98		-
K S 071	-	-	-	-	-	-	-	-	-	-		-
K S 089	16.99	-	-	-	-	-	-	-	-	16.99		-
K S 095	63.54	2.22	-	0.12	-	0.32	0.05	-	-	66.20		-
K S 096	21.79	-	-	-	-	-	-	-	-	21.79		-
K S 097	10.91	-	-	-	-	-	-	-	-	10.91		-
K SB040(1)	4.25	-	-	-	-	-	-	-	-	4.25		-
K SB040(2)	1.49	0.93	0.93	-	-	-	-	-	-	2.42		-
K SX093	1.11	-	-	-	-	0.16	0.16	-	-	1.27		-
K U 093	159.82	118.37	0.34	1.89	1.53	2.22	0.65	1.08	0.47	285.37		-
K U 093-Spur	0.29	-	-	-	-	-	-	-	-	0.29		-
District Totals	520.10	293.26	1.27	15.77	15.33	7.20	4.47	21.44	19.55	892.65	566.84	0.00

Table V(b)
Centerline Miles of Roadway by District/Route
as of December 31, 2011

Generated: 6/26/2012
Time: 11:57:52AM

<u>District and Route</u>	<u>Miles in Cardinal Direction</u>	<u>Miles in Opposite Direction</u>	<u>Non Card In Cpm</u>	<u>Miles of Ramps</u>				<u>Miles of Frontage Roads</u>			<u>HPMS CPM</u>	<u>Un- paved</u>
		<u>Dual Hwy</u>		<u>Card Dir</u>	<u>N-Card Dir</u>	<u>Cross Dir</u>	<u>Ramps In Cpm</u>	<u>Cardinal Side</u>	<u>Non-Card Side</u>	<u>Total</u>		
M I 010	63.89	63.90	-	23.26	22.79	14.22	14.22	2.92	3.14	194.11		-
M I 017	38.01	37.91	-	10.29	12.09	7.74	7.39	25.55	26.57	158.15		-
M S 051	16.68	16.10	-	7.74	8.04	2.45	2.33	0.21	-	51.21		-
M S 074	8.29	-	-	-	-	0.16	0.16	-	-	8.45		-
M S 085(2)	5.91	5.90	-	-	-	2.39	2.24	1.01	-	15.21		-
M S 087	46.00	42.78	-	0.07	0.05	0.86	0.39	-	-	89.75		-
M S 088	24.29	-	-	0.03	-	-	-	-	-	24.32		-
M S 101	60.98	60.53	-	27.47	25.56	11.47	11.15	22.04	23.94	232.00		-
M S 143	3.92	3.92	-	1.06	1.28	0.39	0.39	0.89	0.30	11.77		-
M S 202	57.15	57.18	-	25.75	23.37	15.07	15.04	2.62	2.95	184.09		-
M S 303	35.44	21.19	-	1.56	1.44	6.71	6.71	-	-	66.34		-
M S 303(1)	0.40	-	-	-	-	-	-	-	-	0.40		-
M S 347	5.31	5.13	-	-	-	0.10	0.10	-	-	10.54		-
M S 587	5.80	0.24	-	-	-	-	-	-	-	6.03		-
M SS202	1.16	1.06	-	0.30	0.25	-	-	-	-	2.77		-
M U 060	58.65	58.24	-	14.26	16.96	14.33	12.41	2.45	0.14	165.04		-
M UX060	1.54	1.37	-	0.17	-	0.26	-	-	-	3.35		-
M UX060(1)	5.02	5.02	-	-	-	-	-	-	-	10.03		-
District Totals	438.45	380.47	0.00	111.97	111.83	76.13	72.53	57.69	57.05	1,233.58	625.71	0.00
P I 017	66.58	66.45	-	6.65	7.20	4.31	3.58	0.67	2.32	154.19		-
P S 069	33.79	17.47	-	0.30	0.07	0.57	0.49	1.73	1.41	55.34		-
P S 071	24.16	-	-	-	-	-	-	-	-	24.16		-
P S 074	22.11	-	-	0.01	-	0.08	-	-	-	22.20		-
P S 087	69.78	31.62	-	1.26	-	0.38	1.45	0.38	-	103.43		-
P S 089	78.99	4.12	-	0.22	0.18	0.73	0.24	-	-	84.23		-
P S 169	15.16	-	-	-	-	-	-	-	-	15.16		-
P S 260	96.10	17.86	-	0.14	0.12	2.38	1.58	-	0.27	116.87		-
P SA089	36.28	9.55	0.17	2.66	2.84	1.71	1.11	0.56	0.68	54.29		-
P SAS89	7.22	1.83	-	-	-	-	-	-	-	9.05		-
P U 060	88.91	25.64	-	0.17	-	0.75	0.26	-	-	115.47		-
P U 093	16.70	0.41	-	0.47	0.08	0.28	0.04	-	-	17.94		-
District Totals	555.78	174.96	0.17	11.88	10.48	11.19	8.74	3.34	4.69	772.31	572.72	0.00

Table V(b)
Centerline Miles of Roadway by District/Route
as of December 31, 2011

Generated: 6/26/2012
Time: 11:57:52AM

District and Route	Miles in Cardinal Direction	Miles in Opposite Direction Dual Hwy	Non Card In Cpm	Miles of Ramps				Miles of Frontage Roads			HPMS CPM	Un- paved
				Card Dir	N-Card Dir	Cross Dir	Ramps In Cpm	Cardinal Side	Non-Card Side	Total		
S I 010	95.52	95.54	-	9.45	11.05	1.51	1.66	12.80	23.05	248.93		-
S S 075	19.39	-	-	0.10	-	-	-	-	-	19.50		-
S S 078	19.50	-	-	-	-	0.04	-	-	-	19.55		-
S S 080	120.11	8.68	-	1.29	0.02	0.85	0.51	0.06	-	131.01		-
S S 082	22.21	-	-	-	-	-	-	-	-	22.21		-
S S 090	46.78	20.63	-	0.11	-	-	-	-	-	67.52		-
S S 092	33.86	0.08	-	-	-	0.24	0.23	0.11	-	34.29		-
S S 181	25.78	-	-	0.17	-	-	-	-	-	25.96		-
S S 186	32.68	-	-	-	-	-	-	-	-	32.68		-
S S 266	19.20	-	-	-	-	-	-	-	-	19.20		-
S S 366	28.23	-	-	-	-	-	-	-	-	28.23		6.63
S SB010(3)	3.50	0.43	-	-	-	-	-	-	-	3.94		-
S SB010(4)	8.33	-	-	-	-	-	-	-	-	8.33		-
S SB010(5)	4.41	-	-	-	-	-	-	-	-	4.41		-
S SB010(6)	3.89	-	-	-	-	-	-	-	-	3.89		-
S SS090(1)	0.12	-	-	-	-	-	-	-	-	0.12		-
S SS090(2)	0.30	-	-	-	-	-	-	-	-	0.30		-
S SS266	3.03	-	-	-	-	-	-	-	-	3.03		-
S U 070	86.77	-	-	0.38	-	0.08	-	-	-	87.24		-
S U 191	183.65	18.54	0.60	0.49	-	0.38	-	0.15	-	203.21		-
S UB191	1.15	-	-	-	-	-	-	-	-	1.15		-
S UX191	14.30	-	-	0.15	-	-	-	-	-	14.45		-
S UY191(1)	3.51	-	-	0.17	-	-	-	-	-	3.68		-
District Totals	776.25	143.90	0.60	12.32	11.07	3.09	2.39	13.13	23.05	982.83	815.43	6.63

Table V(b)
Centerline Miles of Roadway by District/Route
as of December 31, 2011

District and Route	Miles in Cardinal Direction	Miles in Opposite Direction Dual Hwy	Non Card In Cpm	Miles of Ramps				Miles of Frontage Roads			HPMS CPM	Un- paved
				Card Dir	N-Card Dir	Cross Dir	Ramps In Cpm	Cardinal Side	Non-Card Side	Total		
T I 008	31.13	31.33	-	3.13	2.59	1.93	1.93	0.97	-	71.07		-
T I 010	120.36	120.36	-	16.64	17.41	17.81	12.82	35.00	37.27	364.83		-
T I 019	63.68	63.67	-	11.22	10.57	5.70	5.70	32.01	29.00	215.85		-
T S 077	63.89	21.18	-	0.58	0.03	1.06	0.13	-	-	86.75		-
T S 079	58.41	0.63	-	0.01	0.03	0.47	0.41	-	-	59.54		-
T S 082	43.53	0.53	-	0.59	-	0.04	-	0.14	-	44.83		-
T S 083	53.41	-	-	-	-	0.02	-	-	-	53.42		-
T S 084	23.78	2.32	-	0.22	0.62	0.02	-	-	-	26.96		-
T S 085(1)	48.04	0.07	-	0.32	-	-	0.32	-	0.29	48.71		-
T S 086	118.10	3.94	-	0.11	-	0.26	-	-	-	122.41		-
T S 087	43.35	0.40	-	0.02	-	0.15	0.13	-	-	43.91		-
T S 187	5.43	-	-	-	-	-	-	-	-	5.43		-
T S 189	3.73	0.30	-	0.37	0.06	-	0.18	-	-	4.46		-
T S 210	3.40	3.40	-	0.54	0.54	0.09	0.09	-	-	7.96		-
T S 238	20.26	-	-	0.08	-	-	-	-	-	20.34		-
T S 286	45.06	-	-	-	-	-	-	-	-	45.06		-
T S 287	22.18	0.86	-	0.02	-	0.51	0.50	-	-	23.58		-
T S 289	10.52	0.37	-	-	-	-	-	-	-	10.89		-
T S 347	23.37	22.03	-	-	-	0.04	0.04	-	-	45.44		-
T S 386	12.08	-	-	0.15	-	-	-	-	-	12.23		-
T S 387	15.70	5.33	-	-	-	-	-	0.49	-	21.51		-
T S 587	0.31	-	-	-	-	-	-	-	-	0.31		-
T S 989	2.00	1.57	-	-	-	-	-	-	-	3.57		-
T SB019(1)	5.69	2.55	0.43	-	0.02	-	-	-	-	8.26		-
T SB079	1.99	0.41	-	0.02	-	0.04	-	-	-	2.46		-
T U 060	9.24	9.30	-	0.93	0.82	0.35	0.35	-	-	20.64		-
District Totals	848.63	290.54	0.43	34.95	32.68	28.49	22.59	68.59	66.55	1,370.42	1,006.79	0.00
Y I 008	147.56	147.65	-	13.57	13.14	5.66	5.66	15.21	13.56	356.35		-
Y I 010	112.22	112.18	-	9.59	9.54	6.47	6.08	3.24	4.72	257.96		-
Y S 072	36.74	-	-	-	-	-	-	-	-	36.74		-
Y S 085(1)	32.11	-	-	-	-	-	-	-	-	32.11		-
Y S 085(2)	28.81	26.43	-	0.62	0.81	2.28	1.17	3.94	3.69	66.58		-
Y S 095	52.91	0.16	-	0.03	-	0.19	0.03	-	-	53.29		-
Y S 195	22.07	20.49	-	-	-	1.16	0.51	0.50	-	44.23		-
Y SA095	0.85	-	-	0.23	-	0.06	-	-	-	1.14		-
Y SB008(1)	0.46	0.28	-	0.09	-	-	-	-	-	0.83		-
Y SB008(3)	5.63	0.63	-	0.01	-	-	-	-	-	6.27		-
Y SB010(1)	0.93	-	-	-	-	-	-	-	-	0.93		-
Y SS095(2)	0.78	-	-	-	-	-	-	-	-	0.78		-
Y U 060	18.68	-	-	-	-	1.22	-	-	-	19.90		-
Y U 095	76.20	0.03	-	0.28	-	0.38	0.38	-	-	76.88		-
Y UT095	0.45	-	-	-	-	-	-	-	-	0.45		-
District Totals	536.40	307.85	0.00	24.43	23.48	17.43	13.84	22.89	21.97	954.45	595.09	0.00

Table V(b)
Centerline Miles of Roadway by District/Route
as of December 31, 2011

Generated: 6/26/2012

Time: 11:57:52AM

District and Route	Miles in Cardinal Direction	Miles in Opposite Direction	Non Card In Cpm	Miles of Ramps				Miles of Frontage Roads			HPMS CPM	Un- paved
		Dual Hwy		Card Dir	N-Card Dir	Cross Dir	Ramps In Cpm	Cardinal Side	Non-Card Side	Total		
Arizona Totals	6,132.29	1,922.73	2.71	249.76	238.71	161.90	138.38	237.06	240.82	9,183.29	6,751.27	50.48

HPMS CPM Target: 6,132.29 +2.71 +138.38 + 237.06 + 240.82 = **6,751.27** miles -- (Ownership=1, Puf<2, and Update<>"X")

2011 Notes:

1. The 2011 CPM figure of 6,751.33 was measured in June 2012 for the FHWA report. The 0.06 mile discrepancy between the above Log-based value and that CPM value is due to minor adjustments at traffic circles at the north of Wickenburg and the north of Clarkdale that were incorrect during the CPM evaluation. This Highway Log report is considered more accurate than HPMS/CPM for EOY-2011.
2. As of EOY-2011, the ramp and frontage road system has not been updated to reflect real photolog conditions - though many updates were made for 2011 due to statewide aerial photography and localized research efforts in cooperation with ADOT Right-of-way Titles. The numbers still largely reflect the legacy Highway Log plus any changes that have resulted from new construction projects since 1993. Photo Log imagery on the ramps and frontages has been collected but has not been reviewed to update the Highway Log. Additional right-of-way research (frontages and E-ramps, not on/off ramps) is still critical in confirming the extent of the declared State Highway System.

Table X(b)
Through Lane Miles of Roadway by District/Route
as of December 31, 2011

Generated: 6/26/2012

Time: 12:32:36PM

District and Route	Lane Miles	Lane Miles in Non-Card on Dual Highway	Ramp Lane Miles			Frontage Lane Miles		Aux/Pass Lane Miles			Travel Lanes Total	Shoulder Lanes Miles		MTL Ma	
	Cardinal		Card	N-Card	Cross	Cardinal	Non-Card	Card	N-Card	Cross		Cardinal	Non-Card	Maintained	Unpaved
F I 015	58.85	58.72	2.82	2.90	1.20	-	-	1.15	1.11	-	126.74	34.09	34.10	194.93	-
F I 017	82.73	81.70	5.94	5.33	1.85	2.82	2.24	1.90	1.92	0.12	186.55	49.51	51.61	287.67	-
F I 040	167.75	167.85	11.91	12.11	14.21	26.44	25.25	9.81	7.52	0.39	443.25	105.90	107.11	656.26	-
F S 064	160.95	-	0.08	-	1.07	-	-	10.17	-	-	172.27	76.81	-	249.08	-
F S 067	61.61	-	0.11	-	-	-	-	0.77	-	-	62.50	10.40	-	72.89	-
F S 098	133.74	-	-	-	-	-	-	2.74	-	-	136.48	55.75	-	192.23	-
F S 179	27.35	3.41	0.02	-	1.89	-	-	15.43	2.87	0.03	51.01	12.78	2.45	66.23	-
F S 264	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
F S 389	65.16	-	-	-	-	-	-	1.44	-	-	66.60	26.98	-	93.58	-
F SA089	99.53	27.84	0.29	0.18	0.66	-	0.71	3.46	0.28	0.11	133.07	24.10	15.23	172.40	-
F SB040(4)	24.08	-	-	-	0.02	-	-	3.78	-	-	27.89	1.72	-	29.60	-
F U 089	291.59	27.89	0.73	-	0.21	-	-	38.97	3.02	-	362.41	158.90	13.95	535.26	-
F U 160	102.86	-	-	-	0.08	-	-	4.68	-	-	107.62	45.25	-	152.87	-
F U 180	99.68	-	-	-	-	-	-	2.54	-	-	102.22	14.43	-	116.65	-
F UA089	181.00	-	0.72	-	-	-	-	0.75	-	-	182.47	20.45	-	202.92	-
District Totals	1,556.89	367.43	22.61	20.52	21.19	29.26	28.21	97.59	16.73	0.65	2,161.07	637.07	224.45	3,022.59	0.00
G S 061	84.95	-	0.41	-	-	-	-	1.51	-	-	86.87	4.64	-	91.51	-
G S 073	102.69	-	-	-	-	-	-	6.95	-	-	109.64	23.85	-	133.49	-
G S 077	122.88	-	0.52	-	0.41	-	-	8.45	-	-	132.26	40.13	-	172.38	-
G S 087	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
G S 088	42.78	-	-	-	-	-	-	-	-	-	42.78	0.32	-	43.10	39.82
G S 177	63.99	-	-	-	-	-	-	0.40	-	-	64.39	18.22	-	82.61	-
G S 188	135.88	-	0.85	-	-	1.20	0.11	8.69	-	-	146.73	62.90	-	209.63	-
G S 260	232.57	5.48	-	-	0.20	0.21	0.18	12.65	0.28	-	251.57	49.45	2.14	303.16	-
G S 261	35.84	-	-	-	-	-	-	-	-	-	35.84	-	-	35.84	-
G S 273	38.08	-	-	-	0.57	-	-	-	-	-	38.66	8.68	-	47.34	2.98
G S 277	61.32	-	-	-	-	-	-	1.77	-	-	63.09	8.56	-	71.64	-
G S 288	105.12	-	-	-	-	-	-	-	-	-	105.12	6.97	-	112.09	43.19
G S 373	9.08	-	-	-	-	-	-	0.06	-	-	9.14	1.51	-	10.65	-
G S 473	19.81	-	-	-	-	-	-	-	-	-	19.81	-	-	19.81	1.70
G SA180	22.35	-	-	-	-	-	-	-	-	-	22.35	3.90	-	26.25	-
G SS277	2.40	-	-	-	-	-	-	-	-	-	2.40	-	-	2.40	-
G U 060	386.76	14.85	1.81	0.02	2.77	-	-	43.01	0.79	-	450.02	152.27	8.68	610.98	-
G U 070	72.85	-	0.44	-	-	-	-	2.92	-	-	76.21	30.01	-	106.22	-
G U 180	196.30	-	0.28	-	-	-	-	6.72	-	-	203.30	99.95	-	303.25	-
G U 191	115.70	-	-	-	-	-	-	0.53	-	-	116.23	11.26	-	127.49	-
District Totals	1,851.35	20.33	4.30	0.02	3.95	1.42	0.29	93.67	1.07	0.00	1,976.40	522.63	10.82	2,509.86	87.69

Table X(b)
Through Lane Miles of Roadway by District/Route
as of December 31, 2011

Generated: 6/26/2012

Time: 12:32:36PM

District and Route	Lane Miles Cardinal	Lane Miles in Non-Card on Dual Highway	Ramp Lane Miles			Frontage Lane Miles		Aux/Pass Lane Miles			Travel Lanes Total	Shoulder Lanes Miles		MTL Ma	
			Card	N-Card	Cross	Cardinal	Non-Card	Card	N-Card	Cross		Cardinal	Non-Card	Maintained	Unpaved
H I 040	259.11	259.24	16.69	16.41	10.81	69.29	67.51	7.74	7.85	0.17	714.81	169.88	173.07	1,057.75	-
H S 077	85.40	-	0.09	-	-	-	-	8.66	-	-	94.15	12.67	-	106.82	-
H S 087	227.08	2.11	0.45	-	0.12	-	-	2.75	0.07	-	232.58	51.46	0.98	285.02	-
H S 099	68.79	0.32	-	-	-	-	-	-	-	-	69.10	7.54	0.13	76.78	-
H S 264	318.08	11.38	0.16	-	1.35	-	-	11.31	0.97	-	343.24	38.52	6.90	388.66	-
H S 377	67.65	-	-	-	-	-	-	0.08	-	-	67.73	0.95	-	68.68	-
H S 564	18.34	-	-	-	-	-	-	-	-	-	18.34	1.53	-	19.87	-
H SB040(7)	6.83	-	-	-	-	-	-	0.17	-	-	6.99	2.64	-	9.63	-
H SB040(8)	18.63	-	0.30	-	0.15	-	-	1.20	-	-	20.28	3.11	-	23.39	-
H SS040	2.02	-	-	-	-	-	-	-	-	-	2.02	1.35	-	3.37	-
H U 064	8.29	-	-	-	-	-	-	0.07	-	-	8.35	3.45	-	11.81	-
H U 160	219.91	-	-	-	-	-	-	3.10	-	-	223.01	90.38	-	313.40	-
H U 163	50.95	-	-	-	-	-	-	0.27	-	-	51.21	3.51	-	54.72	-
H U 180	35.11	-	-	-	-	-	-	0.22	-	-	35.33	21.51	-	56.84	-
H U 191	311.70	0.15	-	-	0.48	-	-	5.65	-	-	317.98	42.79	0.03	360.79	-
District Totals	1,697.88	273.20	17.70	16.41	12.90	69.29	67.51	41.20	8.89	0.17	2,205.15	451.29	181.10	2,837.54	0.00
K I 040	291.38	291.21	13.47	14.29	8.69	40.73	38.16	4.45	7.06	-	709.42	183.35	181.69	1,074.46	-
K S 066	134.72	9.81	-	-	0.22	-	-	10.49	2.07	0.04	157.36	86.65	5.28	249.30	-
K S 068	68.23	41.73	1.07	0.54	-	-	-	2.68	1.66	-	115.89	32.20	21.41	169.51	-
K S 071	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
K S 089	33.98	-	-	-	-	-	-	0.90	-	-	34.88	21.58	-	56.46	-
K S 095	193.76	4.44	0.25	-	0.69	-	-	20.15	0.27	0.02	219.58	33.29	2.59	255.46	-
K S 096	43.58	-	-	-	-	-	-	0.86	-	-	44.43	9.95	-	54.38	-
K S 097	21.82	-	-	-	-	-	-	-	-	-	21.82	4.16	-	25.99	-
K SB040(1)	10.18	-	-	-	-	-	-	0.27	-	-	10.45	6.11	-	16.56	-
K SB040(2)	2.98	1.86	-	-	-	-	-	-	-	-	4.84	2.33	0.93	8.10	-
K SX093	2.22	-	-	-	0.32	-	-	-	-	-	2.54	0.84	-	3.38	-
K U 093	327.09	235.97	2.26	2.15	4.37	2.16	0.93	16.91	6.98	-	598.81	135.84	142.05	876.70	-
K U 093-Spur	1.16	-	-	-	-	-	-	0.08	-	-	1.23	0.10	-	1.33	-
District Totals	1,131.07	585.02	17.04	16.97	14.30	42.89	39.09	56.79	18.04	0.06	1,921.27	516.41	353.95	2,791.62	0.00

Table X(b)
Through Lane Miles of Roadway by District/Route
as of December 31, 2011

Generated: 6/26/2012

Time: 12:32:36PM

District and Route	Lane Miles Cardinal	Lane Miles in Non-Card on Dual Highway	Ramp Lane Miles			Frontage Lane Miles		Aux/Pass Lane Miles			Travel Lanes Total	Shoulder Lanes Miles		MTLMa	
			Card	N-Card	Cross	Cardinal	Non-Card	Card	N-Card	Cross		Cardinal	Non-Card	Maintained	Unpaved
M I 010	239.55	239.03	40.92	39.88	58.90	6.26	6.83	27.18	27.31	18.10	703.97	126.45	125.92	956.35	-
M I 017	135.41	138.98	15.09	16.70	32.41	53.78	54.24	17.18	17.21	9.49	490.47	61.18	60.01	611.66	-
M S 051	66.75	68.87	13.80	13.29	10.47	0.42	-	7.01	7.30	3.48	191.37	30.15	28.10	249.62	-
M S 074	17.57	-	-	-	0.32	-	-	1.80	-	0.13	19.81	11.18	-	30.99	-
M S 085(2)	11.09	11.09	-	-	4.77	2.02	-	0.99	1.08	0.08	31.13	8.67	6.94	46.74	-
M S 087	101.96	85.55	0.13	0.11	1.71	-	-	8.77	7.91	0.06	206.20	48.50	45.95	300.65	-
M S 088	53.28	-	0.03	-	-	-	-	1.67	-	0.04	55.03	3.64	-	58.67	-
M S 101	248.76	245.67	47.03	44.23	50.02	51.76	55.29	29.66	28.55	21.62	822.58	117.45	116.87	1,056.90	-
M S 143	10.41	9.70	2.02	2.45	1.71	1.36	0.40	1.01	1.68	0.46	31.19	7.55	7.11	45.85	-
M S 202	232.42	219.48	48.84	42.28	67.82	5.99	6.88	23.14	24.23	14.01	685.10	105.44	103.94	894.48	-
M S 303	73.16	42.33	3.22	3.02	17.20	-	-	3.90	2.39	1.32	146.56	40.76	33.09	220.41	-
M S 303(1)	1.51	-	-	-	-	-	-	-	-	-	1.51	0.20	-	1.71	-
M S 347	11.00	10.27	-	-	0.20	-	-	0.69	0.34	-	22.49	5.81	5.51	33.80	-
M S 587	11.54	0.24	-	-	-	-	-	0.72	0.18	-	12.68	6.69	0.20	19.57	-
M SS202	3.33	2.87	0.30	0.25	-	-	-	0.22	0.21	-	7.16	1.65	2.02	10.84	-
M U 060	209.76	209.88	25.01	29.48	51.35	4.89	0.29	22.97	23.94	7.44	585.01	81.37	83.15	749.53	-
M UX060	4.67	4.11	0.17	-	1.30	-	-	0.38	0.20	0.22	11.04	0.72	0.67	12.43	-
M UX060(1)	15.05	15.05	-	-	-	-	-	1.25	1.70	-	33.04	1.52	1.51	36.08	-
District Totals	1,447.19	1,303.11	196.56	191.68	298.17	126.48	123.93	148.55	144.22	76.45	4,056.35	658.92	620.99	5,336.25	0.00
P I 017	133.15	132.90	7.55	8.16	8.06	1.35	4.64	2.23	2.49	0.08	300.62	83.66	85.81	470.08	-
P S 069	103.45	34.94	0.43	0.15	1.13	3.45	2.82	15.53	3.58	0.04	165.51	34.22	20.40	220.13	-
P S 071	48.32	-	-	-	-	-	-	0.40	-	-	48.72	8.11	-	56.83	-
P S 074	44.23	-	0.01	-	0.16	-	-	5.96	-	-	50.36	28.68	-	79.04	-
P S 087	145.57	63.25	2.50	-	0.76	0.77	-	7.53	1.75	0.28	222.40	44.37	29.40	296.17	-
P S 089	171.68	5.26	0.43	0.18	1.46	-	-	10.02	0.09	0.09	189.20	69.11	3.39	261.69	-
P S 169	30.31	-	-	-	-	-	-	0.40	-	-	30.71	12.67	-	43.38	-
P S 260	228.02	35.61	0.20	0.12	4.76	-	0.54	27.02	3.03	0.25	299.55	72.07	18.95	390.58	-
P SA 089	-	-	-	-	-	-	-	-	0.02	-	0.02	-	-	0.02	-
P SA089	77.58	19.00	4.07	3.41	3.36	0.70	1.04	2.73	0.88	0.42	113.18	19.00	10.66	142.83	-
P SAS89	14.44	3.65	-	-	-	-	-	0.31	0.27	-	18.67	11.12	2.13	31.93	-
P U 060	189.83	51.42	0.17	-	1.50	-	-	11.01	3.85	-	257.78	88.21	27.95	373.93	-
P U 093	36.38	0.82	0.68	0.08	0.60	-	-	0.63	0.09	-	39.28	20.69	0.52	60.49	-
District Totals	1,222.96	346.86	16.04	12.08	21.78	6.27	9.05	83.76	16.05	1.16	1,736.00	491.89	199.21	2,427.10	0.00

Table X(b)
Through Lane Miles of Roadway by District/Route
as of December 31, 2011

Generated: 6/26/2012

Time: 12:32:36PM

District and Route	Lane Miles	Lane Miles in Non-Card on Dual Highway	Ramp Lane Miles			Frontage Lane Miles		Aux/Pass Lane Miles			Travel Lanes Total	Shoulder Lanes Miles		MTLMA	
	Cardinal		Card	N-Card	Cross	Cardinal	Non-Card	Card	N-Card	Cross		Cardinal	Non-Card	Maintained	Unpaved
S I 010	191.05	191.08	10.07	11.87	3.27	25.60	46.11	4.57	4.65	0.25	488.51	124.29	130.56	743.35	-
S S 075	38.92	-	0.13	-	-	-	-	0.20	-	-	39.24	16.48	-	55.73	-
S S 078	39.00	-	-	-	0.09	-	-	0.03	-	-	39.12	3.56	-	42.68	-
S S 080	247.43	16.85	1.32	0.02	1.80	0.13	-	7.94	3.68	-	279.17	109.65	9.90	398.72	-
S S 082	44.41	-	-	-	-	-	-	1.01	-	-	45.43	4.81	-	50.24	-
S S 090	120.37	41.26	0.11	-	-	-	-	10.88	3.60	-	176.22	49.86	24.07	250.14	-
S S 092	91.79	0.11	-	-	0.65	0.23	-	6.35	-	0.08	99.20	38.97	-	138.17	-
S S 181	51.57	-	0.17	-	-	-	-	-	-	-	51.74	4.40	-	56.14	-
S S 186	68.57	-	-	-	-	-	-	0.69	-	-	69.27	18.54	-	87.81	-
S S 266	38.40	-	-	-	-	-	-	0.04	-	-	38.44	6.40	-	44.84	-
S S 366	56.46	-	-	-	-	-	-	-	-	-	56.46	1.92	-	58.38	13.27
S SB010(3)	9.41	0.57	-	-	-	-	-	0.87	-	-	10.85	2.57	0.09	13.51	-
S SB010(4)	16.67	-	-	-	-	-	-	0.20	-	-	16.87	9.03	-	25.91	-
S SB010(5)	10.06	-	-	-	-	-	-	0.04	-	-	10.10	4.78	-	14.88	-
S SB010(6)	7.78	-	-	-	-	-	-	0.20	-	-	7.98	4.46	-	12.43	-
S SS090(1)	0.50	-	-	-	-	-	-	0.14	-	-	0.64	0.10	-	0.74	-
S SS090(2)	1.20	-	-	-	-	-	-	0.18	-	-	1.38	0.22	-	1.60	-
S SS266	6.06	-	-	-	-	-	-	-	-	-	6.06	1.01	-	7.07	-
S U 070	192.86	-	0.56	-	0.16	-	-	4.39	-	-	197.97	88.19	-	286.16	-
S U 191	377.09	36.97	0.84	-	0.75	0.31	-	13.99	1.02	-	430.97	117.73	11.91	560.60	-
S UB191	4.60	-	-	-	-	-	-	0.27	-	-	4.87	0.88	-	5.74	-
S UX191	30.78	-	0.15	-	-	-	-	1.94	-	-	32.88	8.31	-	41.19	-
S UY191(1)	7.02	-	0.17	-	-	-	-	0.10	-	-	7.30	3.20	-	10.50	-
District Totals	1,652.00	286.84	13.52	11.89	6.72	26.26	46.11	54.05	12.95	0.33	2,110.66	619.35	176.52	2,906.53	13.27

Table X(b)
Through Lane Miles of Roadway by District/Route
as of December 31, 2011

Generated: 6/26/2012

Time: 12:32:36PM

District and Route	Lane Miles Cardinal	Lane Miles in Non-Card on Dual Highway	Ramp Lane Miles			Frontage Lane Miles		Aux/Pass Lane Miles			Travel Lanes Total	Shoulder Lanes Miles		MTL Ma	
			Card	N-Card	Cross	Cardinal	Non-Card	Card	N-Card	Cross		Cardinal	Non-Card	Maintained	Unpaved
T I 008	61.52	62.56	3.68	2.59	3.85	1.93	-	0.08	0.25	-	136.45	37.94	35.48	209.88	-
T I 010	305.11	305.06	19.10	20.63	48.99	72.87	74.70	13.93	14.28	5.49	880.18	195.30	202.59	1,278.07	-
T I 019	128.33	128.49	13.21	12.81	17.69	63.52	58.00	4.70	4.48	1.36	432.59	98.66	85.31	616.55	-
T S 077	153.39	54.73	0.58	0.03	1.98	-	-	8.85	6.40	-	225.95	60.55	14.14	300.64	-
T S 079	118.52	0.63	0.01	0.03	0.93	-	-	1.97	-	0.19	122.28	44.15	0.32	166.75	-
T S 082	89.87	1.06	0.59	-	0.09	0.21	-	1.63	-	-	93.45	26.94	0.03	120.42	-
T S 083	106.81	-	-	-	0.03	-	-	0.22	-	-	107.07	16.72	-	123.79	-
T S 084	51.56	4.42	0.22	0.62	0.04	-	-	0.50	0.05	-	57.40	22.99	1.52	81.91	-
T S 085(1)	96.08	0.33	0.61	-	-	-	0.52	1.19	-	-	98.74	7.01	0.04	105.79	-
T S 086	239.26	7.88	0.11	-	0.52	-	-	3.29	0.40	-	251.46	52.86	3.61	307.94	-
T S 087	92.71	0.40	0.02	-	0.28	-	-	2.98	-	-	96.39	42.66	0.38	139.43	-
T S 187	10.86	-	-	-	-	-	-	-	-	-	10.86	1.81	-	12.67	-
T S 189	14.30	0.60	0.55	0.06	-	-	-	2.37	-	-	17.88	3.46	0.15	21.50	-
T S 210	8.68	8.35	0.54	0.54	0.17	-	-	0.43	-	-	18.72	3.93	3.93	26.57	-
T S 238	41.03	-	-	-	-	-	-	0.80	-	-	41.83	6.84	-	48.66	-
T S 286	90.13	-	-	-	-	-	-	-	-	-	90.13	4.98	-	95.10	-
T S 287	53.79	1.44	0.02	-	1.01	-	-	4.74	0.12	0.35	61.47	20.94	0.79	83.20	-
T S 289	21.03	0.37	-	-	-	-	-	0.41	-	-	21.81	0.99	-	22.80	-
T S 347	49.14	46.32	-	-	0.08	-	-	2.84	2.46	-	100.83	24.82	23.64	149.29	-
T S 386	24.16	-	0.25	-	-	-	-	-	-	-	24.41	4.46	-	28.88	-
T S 387	37.49	10.65	-	-	-	0.97	-	1.45	0.83	-	51.39	16.11	6.17	73.67	-
T S 587	0.61	-	-	-	-	-	-	-	-	-	0.61	0.41	-	1.02	-
T S 989	4.87	3.13	-	-	-	-	-	1.17	0.74	-	9.91	2.12	1.73	13.76	-
T SB019(1)	17.05	4.76	-	0.02	-	-	-	1.75	0.57	-	24.16	3.30	1.90	29.36	-
T SB079	4.67	0.41	0.02	-	0.08	-	-	0.08	-	-	5.26	0.74	0.41	6.42	-
T U 060	18.49	18.60	0.93	0.82	0.71	-	-	0.58	0.55	-	40.66	10.69	12.42	63.76	-
District Totals	1,839.47	660.19	40.45	38.14	76.45	139.51	133.22	55.94	31.11	7.39	3,021.88	711.39	394.56	4,127.83	0.00

Table X(b)
Through Lane Miles of Roadway by District/Route
as of December 31, 2011

Generated: 6/26/2012

Time: 12:32:36PM

District and Route	Lane Miles Cardinal	Lane Miles in Non-Card on Dual Highway	Ramp Lane Miles			Frontage Lane Miles		Aux/Pass Lane Miles			Travel Lanes Total	Shoulder Lanes Miles		MTL Ma	
			Card	N-Card	Cross	Cardinal	Non-Card	Card	N-Card	Cross		Cardinal	Non-Card	Maintained	Unpaved
Y I 008	295.13	295.30	15.24	14.51	13.19	31.35	27.97	1.89	2.05	0.78	697.41	185.76	182.52	1,065.68	-
Y I 010	224.44	224.36	9.94	9.84	14.01	6.47	9.44	2.89	3.00	-	504.39	135.59	136.22	776.20	-
Y S 072	73.48	-	-	-	-	-	-	0.68	-	-	74.17	6.00	-	80.16	-
Y S 085(1)	64.22	-	-	-	-	-	-	-	-	-	64.22	18.90	-	83.11	-
Y S 085(2)	57.51	52.20	0.70	0.89	5.69	7.88	7.37	4.79	3.08	0.12	140.22	39.13	35.84	215.19	-
Y S 095	120.84	0.16	0.07	-	0.38	-	-	15.52	0.06	-	137.03	35.86	0.03	172.92	-
Y S 195	46.86	40.99	-	-	2.33	1.00	-	2.65	0.60	0.71	95.13	24.87	23.79	143.80	-
Y SA095	2.73	-	0.39	-	0.13	-	-	0.12	-	-	3.37	0.49	-	3.85	-
Y SB008(1)	1.27	0.57	0.18	-	-	-	-	0.96	0.03	-	3.01	0.10	0.09	3.20	-
Y SB008(3)	14.75	0.63	0.02	-	-	-	-	0.31	-	-	15.70	4.66	0.42	20.79	-
Y SB010(1)	3.21	-	-	-	-	-	-	0.19	-	-	3.40	0.15	-	3.54	-
Y SS095(2)	1.56	-	-	-	-	-	-	-	-	-	1.56	0.65	-	2.20	-
Y U 060	37.36	-	-	-	2.44	-	-	0.30	-	-	40.10	23.46	-	63.56	-
Y U 095	161.16	0.06	0.54	-	0.75	-	-	7.46	-	0.17	170.14	45.58	0.03	215.75	-
Y UT095	0.91	-	-	-	-	-	-	0.11	-	-	1.01	0.38	-	1.39	-
District Totals	1,105.40	614.26	27.08	25.24	38.92	46.71	44.79	37.87	8.82	1.78	1,950.85	521.57	378.94	2,851.36	0.00
Arizona Totals	13,504.22	4,457.23	355.29	332.95	494.39	488.08	492.19	669.42	257.87	87.98	21,139.63	5,130.51	2,540.55	28,810.68	100.96

2011 Notes:

1. Lane mileages in this report are indeed more accurate than those produced in the HPMS and no comparison should be attempted due to the FHWA rules for reporting "through" lanes in HPMS.
2. In 2011 more strides were made in accounting for mainline turning lane mileage statewide. However, many lane values on ramp and frontage systems are still unknown and some are estimated.
3. As of EOY-2011, the ramp and frontage road system has not been updated to reflect real conditions. The numbers still reflect the legacy Highway Log plus any changes that have resulted from new construction projects since 1993. Photo Log imagery on the ramps and frontages has been collected but has not been reviewed to update the Highway Log. Additional right-of-way research (frontages, not ramps) is still critical in confirming the extent of the declared State Highway System.
4. Shoulder laneage numbers had been experimental prior to 2008. In reports XIV, XV, and XVI after 2007, the equivalent 12-ft shoulder lane mileage includes shoulder areas on E-ramps.

Table VII
Centerline Miles of Roadway by County
as of December 31, 2011

Generated: 6/26/2012
Time: 12:00:04PM

County	Miles in Cardinal Direction	Miles in Opposite Direction Dual Hwy	Non Card In Cpm	Miles of Ramps				Miles of Frontage Roads		Total	HPMS CPM	Un- paved
				Card Dir	N-Card Dir	Cross Dir	Ramps In Cpm	Cardinal Side	Non-Card Side			
APACHE	654.89	58.43	0.08	6.76	5.51	3.92	2.67	18.97	18.15	766.64	694.76	2.34
COCHISE	477.42	130.69	0.60	11.19	11.07	2.63	2.39	12.98	23.05	669.04	516.44	-
COCONINO	810.57	147.97	0.16	18.40	16.84	9.43	8.21	16.54	23.11	1,042.86	858.59	-
GILA	344.61	42.75	-	1.33	0.14	3.00	1.53	0.71	0.07	392.61	346.92	21.59
GRAHAM	176.34	8.05	-	0.37	-	0.31	-	-	-	185.08	176.34	6.63
GREENLEE	164.45	5.16	-	0.77	-	0.15	-	0.15	-	170.68	164.60	-
LA PAZ	232.46	70.87	-	6.24	6.05	3.93	2.11	3.24	1.36	324.16	239.17	-
MARICOPA	720.83	535.84	-	120.12	118.56	83.46	79.14	76.24	70.18	1,725.23	946.39	19.91
MOHAVE	425.63	255.61	0.34	14.04	14.20	6.81	4.56	18.25	19.21	753.75	467.99	-
NAVAJO	569.66	60.44	-	8.39	7.59	2.27	1.84	13.35	6.27	667.97	591.12	-
PIMA	367.60	124.09	-	18.21	17.25	19.16	14.33	43.22	46.72	636.25	471.86	-
PINAL	428.80	158.87	-	13.86	13.24	9.12	7.74	4.25	2.13	630.27	442.92	-
SANTA CRUZ	121.54	33.82	0.43	5.54	4.44	1.75	1.89	21.12	18.38	206.60	163.36	-
YAVAPAI	484.41	189.42	1.10	14.53	14.96	9.58	6.26	6.67	4.37	723.94	502.82	-
YUMA	153.08	100.72	-	10.02	8.85	6.38	5.72	1.37	7.80	288.22	167.97	-
Arizona Totals	6,132.29	1,922.73	2.71	249.76	238.71	161.90	138.38	237.06	240.82	9,183.29	6,751.27	50.48

HPMS CPM Target: $6,132.29 + 2.71 + 138.38 + 237.06 + 240.82 = 6,751.27$ miles -- (Ownership=1, Puf<2, and Update<=>"X")

2011 Notes:

1. The 2011 CPM figure of 6,751.33 was measured in June 2012 for the FHWA report. The 0.06 mile discrepancy between the above Log-based value and that CPM value is due to minor adjustments at traffic circles at the north of Wickenburg and the north of Clarkdale that were incorrect during the CPM evaluation. This Highway Log report is considered more accurate than HPMS/CPM for EOY-2011.
2. As of EOY-2011, the ramp and frontage road system has not been updated to reflect real photolog conditions - though many updates were made for 2011 due to statewide aerial photography and localized research efforts in cooperation with ADOT Right-of-way Titles. The numbers still largely reflect the legacy Highway Log plus any changes that have resulted from new construction projects since 1993. Photo Log imagery on the ramps and frontages has been collected but has not been reviewed to update the Highway Log. Additional right-of-way research (frontages and E-ramps, not on/off ramps) is still critical in confirming the extent of the declared State Highway System.

Table IX
Through Lane Miles of Roadway by County
as of December 31, 2011

Generated: 6/26/2012

Time: 12:07:03PM

County	Lane Miles	Lane Miles in	Ramp Lane Miles			Frontage Lane Miles		Aux/Pass Lane Miles			Travel Lanes	Shoulder Lanes Miles		MTLM	
	Cardinal	Non-Card on Dual Highway	Card	N-Card	Cross	Cardinal	Non-Card	Card	N-Card	Cross	Total	Cardinal	Non-Card	Maintained	Unpaved
APACHE	1,327.29	116.52	6.98	5.51	7.01	37.95	36.31	35.57	3.52	-	1,576.66	351.56	74.32	2,002.54	4.68
COCHISE	1,023.27	260.51	11.84	11.89	5.80	25.96	46.11	36.86	12.18	0.33	1,434.74	416.70	169.36	2,020.80	-
COCONINO	1,663.07	294.06	21.77	18.79	20.66	33.08	46.23	97.56	16.51	0.61	2,212.33	616.24	187.99	3,016.56	-
GILA	743.86	85.38	2.12	0.14	6.05	1.43	0.11	49.96	3.71	0.28	893.03	242.84	40.78	1,176.65	43.19
GRAHAM	378.38	16.01	0.37	-	0.63	-	-	7.70	0.42	-	403.50	129.72	2.74	535.96	13.27
GREENLEE	334.28	10.32	1.31	-	0.29	0.31	-	10.28	0.35	-	357.14	91.57	4.43	453.14	-
LA PAZ	483.37	141.59	6.79	6.35	7.95	6.47	2.73	19.43	1.63	-	676.31	181.51	85.29	943.11	-
MARICOPA	2,025.44	1,612.94	205.22	197.71	314.65	163.59	150.20	167.53	150.17	76.53	5,063.98	939.66	806.51	6,810.14	39.82
MOHAVE	938.28	510.45	15.81	16.43	13.52	36.50	38.42	50.40	17.25	0.06	1,637.12	414.68	306.81	2,358.60	-
NAVAJO	1,231.94	120.89	9.21	8.16	4.83	26.69	12.65	56.66	4.22	0.17	1,475.42	337.34	78.15	1,890.90	-
PIMA	792.70	298.58	21.23	21.20	57.37	89.25	94.35	25.00	20.42	6.55	1,426.64	265.66	181.61	1,873.90	-
PINAL	935.03	346.69	16.54	15.08	18.98	8.31	3.46	31.62	10.75	0.84	1,387.32	429.29	207.07	2,023.68	-
SANTA CRUZ	258.41	66.95	6.43	4.93	3.50	41.94	36.76	9.22	3.17	0.05	431.34	86.49	42.66	560.50	-
YAVAPAI	1,051.97	374.91	17.63	16.54	18.53	12.93	8.42	59.77	11.21	0.92	1,572.83	458.55	229.29	2,260.67	-
YUMA	316.94	201.44	12.03	10.22	14.62	3.67	16.45	11.86	2.36	1.66	591.26	168.70	123.55	883.52	-
Arizona Totals	13,504.22	4,457.23	355.29	332.95	494.39	488.08	492.19	669.42	257.87	87.98	21,139.63	5,130.51	2,540.55	28,810.68	100.96

2011 Notes:

1. Lane mileages in this report are indeed more accurate than those produced in the HPMS and no comparison should be attempted due to the FHWA rules for reporting "through" lanes in HPMS.
2. In 2011 more strides were made in accounting for mainline turning lane mileage statewide. However, many lane values on ramp and frontage systems are still unknown and some are estimated.
3. As of EOY-2011, the ramp and frontage road system has not been updated to reflect real conditions. The numbers still reflect the legacy Highway Log plus any changes that have resulted from new construction projects since 1993. Photo Log imagery on the ramps and frontages has been collected but has not been reviewed to update the Highway Log. Additional right-of-way research (frontages, not ramps) is still critical in confirming the extent of the declared State Highway System.
4. Shoulder laneage numbers had been experimental prior to 2008. In reports XIV, XV, and XVI after 2007, the equivalent 12-ft shoulder lane mileage includes shoulder areas on E-ramps.

Table XIII
Through Lane Miles of ADOT Roadway through Federal Lands
as of December 31, 2011

Generated: 6/26/2012

Time: 12:14:59PM

Federal Land Owner	Lane Miles	Lane Miles in	Ramp Lane Miles			Frontage Lane Miles		Aux/Pass Lane Miles			Travel Lanes	Shoulder Lanes Miles		MTLM	
	Cardinal	Dual Highway	Card	N-Card	Cross	Cardinal	Non-Card	Card	N-Card	Cross	Total	Cardinal	Non-Card	Maintained	Unpaved
BLM															
Bureau of Land Mgmt.	1,047.62	469.91	12.41	13.62	11.65	16.19	23.99	37.38	5.40	0.22	1,638.40	443.16	282.66	2,364.23	-
All BLM	1,047.62	469.91	12.41	13.62	11.65	16.19	23.99	37.38	5.40	0.22	1,638.40	443.16	282.66	2,364.23	0.00
Forest															
Apache-Sitgreaves N.F	439.34	-	0.38	-	0.71	-	-	20.75	-	-	461.18	86.95	-	548.13	2.98
Coconino N.F	432.90	165.95	7.07	6.89	3.35	15.11	20.87	15.97	9.31	0.04	677.45	157.64	100.48	935.57	-
Coronado N.F	127.85	0.37	-	-	0.03	-	-	0.06	-	-	128.31	9.50	-	137.80	13.27
Kaibab N.F	252.40	50.91	2.94	3.26	4.42	2.25	2.09	10.37	0.99	-	329.63	86.23	32.41	448.28	-
Prescott N.F	132.17	37.65	1.93	1.38	2.27	-	-	5.77	0.95	0.04	182.16	61.90	24.20	268.26	-
Tonto N.F	577.19	130.83	3.52	0.19	5.83	1.32	-	29.21	6.00	0.06	754.16	189.06	70.27	1,013.49	80.91
All Forest	1,961.84	385.73	15.84	11.72	16.61	18.68	22.96	82.13	17.25	0.13	2,532.89	591.29	227.36	3,351.54	97.15
Indian Res.															
Ak-Chin Indian Res.	9.12	6.39	-	-	-	-	-	0.22	0.10	-	15.83	4.43	3.73	23.99	-
Colorado River Indian Res.	36.03	4.31	-	-	-	-	-	1.11	-	-	41.45	12.20	2.52	56.17	-
Fort McDowell Indian Res.	8.69	8.69	-	-	0.42	-	-	0.83	0.87	-	19.50	5.07	4.34	28.91	-
Fort-Mohave Indian Res.	14.94	-	-	-	-	-	-	0.96	-	-	15.90	1.22	-	17.12	-
Gila River Indian Res.	158.29	77.26	3.74	3.37	5.00	-	1.35	5.23	2.25	0.90	257.40	85.22	44.63	387.25	-
Hopi Indian Res.	182.80	-	-	-	1.25	-	-	3.30	-	-	187.35	20.79	-	208.14	-
Hualapai Indian Res.	35.75	-	-	-	-	-	-	3.07	-	-	38.81	22.90	-	61.72	-
Indian Allotments	18.95	12.29	0.90	0.77	1.63	12.94	11.26	0.77	0.28	-	59.79	10.62	8.71	79.11	-
Kaibab Indian Res.	32.92	-	-	-	-	-	-	0.17	-	-	33.09	13.72	-	46.81	-
Navajo Indian Res.	1,251.89	42.71	2.63	2.37	2.94	11.70	9.80	48.70	2.15	-	1,374.89	386.68	27.35	1,788.92	-
Navajo Reservation Trust	28.27	-	-	-	-	-	-	0.55	-	-	28.81	2.02	-	30.84	-
Navajo-Hopi Joint Use Area	61.54	-	-	-	0.08	-	-	3.96	-	-	65.58	26.14	-	91.72	-
Salt River Indian Res.	64.50	61.82	9.45	7.98	5.79	-	-	8.65	9.50	3.07	170.77	29.94	29.17	229.87	-
San Carlos Indian Res.	104.87	-	0.57	-	-	-	-	5.93	-	-	111.37	43.96	-	155.33	-
San Xavier Indian Res.	16.29	16.05	1.37	1.36	0.57	-	-	-	-	-	35.64	10.65	10.50	56.78	-
Tohono Indian Res.	204.32	-	0.25	-	0.49	-	-	1.66	-	-	206.73	33.75	-	240.49	-
White Mtn Apache Indian Res.	268.45	2.48	-	-	-	-	-	20.97	0.04	-	291.94	71.97	0.97	364.88	1.70
Yavapai Apache Indian Res.	0.62	0.23	0.09	0.04	0.22	-	-	0.21	-	0.02	1.43	0.27	0.16	1.85	-
Yavapai Prescott Indian Res.	4.07	-	-	-	-	-	-	0.84	-	-	4.91	0.10	-	5.01	-
Zuni Indian Res.	1.03	-	-	-	-	-	-	-	-	-	1.03	0.43	-	1.46	-
All Indian Res.	2,503.33	232.23	19.01	15.88	18.39	24.64	22.41	107.13	15.20	3.99	2,962.22	782.08	132.05	3,876.35	1.70
Military															
Fort-Huachuca	11.18	-	-	-	-	-	-	0.90	-	-	12.08	2.74	-	14.81	-
Luke-Williams Range	91.17	20.26	-	-	0.74	-	-	0.10	-	0.31	112.58	30.34	11.82	154.73	-
Military Res.	9.75	0.68	0.28	0.10	0.07	-	-	0.69	0.17	0.03	11.78	5.97	0.31	18.05	-
Yuma Test Range	57.89	-	0.54	-	-	-	-	2.67	-	-	61.10	12.11	-	73.21	-
All Military	170.00	20.94	0.82	0.10	0.81	0.00	0.00	4.36	0.18	0.34	197.54	51.14	12.12	260.81	0.00

Table XIII
Through Lane Miles of ADOT Roadway through Federal Lands
as of December 31, 2011

Generated: 6/26/2012

Time: 12:14:59PM

Federal Land Owner	Lane Miles	Lane Miles in	Ramp Lane Miles			Frontage Lane Miles		Aux/Pass Lane Miles			Travel Lanes	Shoulder Lanes Miles		MTLM	
	Cardinal	Dual Highway	Card	N-Card	Cross	Cardinal	Non-Card	Card	N-Card	Cross	Total	Cardinal	Non-Card	Maintained	Unpaved
Natl. Parks															
Casa Grande N.M	0.77	-	-	-	-	-	-	0.01	-	-	0.77	0.13	-	0.90	-
Glen Canyon N.R.A	15.49	-	0.41	-	-	-	-	1.52	-	-	17.42	7.55	-	24.96	-
Grand Canyon N.P	0.29	-	0.05	-	-	-	-	-	-	-	0.33	0.19	-	0.52	-
Hubble Post N.H.S	0.14	-	-	-	-	-	-	-	-	-	0.14	0.01	-	0.15	-
Lake Mead N.R.A	41.04	34.83	0.59	0.71	0.35	-	-	2.23	1.43	-	81.18	22.88	20.58	124.64	-
Montezuma Castle	0.24	0.16	-	-	-	-	-	-	-	-	0.40	0.14	0.09	0.63	-
Organ Pipe N.M	44.69	-	0.61	-	-	-	-	0.92	-	-	46.22	4.01	-	50.23	-
Petrified Forest N.P	10.24	10.33	0.55	0.55	0.41	-	-	-	-	-	22.08	6.43	6.49	35.01	-
Tonto N.M	1.84	-	-	-	-	-	-	0.21	-	-	2.05	1.21	-	3.26	-
Wupatki N.M	6.33	-	-	-	-	-	-	0.12	-	-	6.45	3.06	-	9.51	-
All Natl. Parks	121.06	45.32	2.21	1.26	0.76	0.00	0.00	5.01	1.43	0.00	177.05	45.61	27.16	249.83	0.00
Wildlife															
Buenos Aires N.W.R	45.34	-	-	-	-	-	-	-	-	-	45.34	1.02	-	46.36	-
Havas N.W.R	6.33	2.59	0.22	0.22	0.09	0.75	0.72	0.04	-	-	10.95	3.52	1.70	16.17	-
All Wildlife	51.67	2.59	0.22	0.22	0.09	0.75	0.72	0.04	0.00	0.00	56.29	4.54	1.70	62.53	0.00
z-non Federal Lands															
	7,648.70	3,300.52	304.78	290.14	446.08	427.83	422.11	433.37	218.42	83.30	13,575.23	3,212.68	1,857.49	18,645.40	2.10
All z-non Federal Lands	7,648.70	3,300.52	304.78	290.14	446.08	427.83	422.11	433.37	218.42	83.30	13,575.23	3,212.68	1,857.49	18,645.40	2.10
Arizona Totals	13,504.22	4,457.23	355.29	332.95	494.39	488.08	492.19	669.42	257.87	87.98	21,139.63	5,130.51	2,540.55	28,810.68	100.96

2011 Notes:

1. Lane mileages in this report are indeed more accurate than those produced in the HPMS and no comparison should be attempted due to the FHWA rules for reporting "through" lanes in HPMS.
2. In 2011 more strides were made in accounting for mainline turning lane mileage statewide. However, many lane values on ramp and frontage systems are still unknown and some are estimated.
3. As of EOY-2011, the ramp and frontage road system has not been updated to reflect real conditions. The numbers still reflect the legacy Highway Log plus any changes that have resulted from new construction projects since 1993. Photo Log imagery on the ramps and frontages has been collected but has not been reviewed to update the Highway Log. Additional right-of-way research (frontages, not ramps) is still critical in confirming the extent of the declared State Highway System.
4. Shoulder laneage numbers had been experimental prior to 2008. In reports XIV, XV, and XVI after 2007, the equivalent 12-ft shoulder lane mileage includes shoulder areas on E-ramps.

Table XIV
ADOT Maintenance Miles through Counties
as of December 31, 2011

Generated: 6/26/2012

Time: 12:16:55PM

County	Cardinal Centerline Miles	Travel Lane Miles	Equivalent 12-ft Shoulder Lane Miles	Total Maintenance Lane Miles
APACHE	654.89 10.7%	1,576.66	427.05	2,003.71 6.9%
COCHISE	477.42 7.8%	1,434.74	588.73	2,023.48 7.0%
COCONINO	810.57 13.2%	2,212.33	805.52	3,017.85 10.5%
GILA	344.61 5.6%	893.03	284.39	1,177.42 4.1%
GRAHAM	176.34 2.9%	403.50	132.55	536.06 1.9%
GREENLEE	164.45 2.7%	357.14	96.11	453.25 1.6%
LA PAZ	232.46 3.8%	676.31	266.87	943.18 3.3%
MARICOPA	720.83 11.8%	5,063.98	1,778.00	6,841.98 23.7%
MOHAVE	425.63 6.9%	1,637.12	722.20	2,359.32 8.2%
NAVAJO	569.66 9.3%	1,475.42	415.86	1,891.28 6.6%
PIMA	367.60 6.0%	1,426.64	452.47	1,879.11 6.5%
PINAL	428.80 7.0%	1,387.32	637.82	2,025.14 7.0%
SANTA CRUZ	121.54 2.0%	431.34	129.40	560.74 1.9%
YAVAPAI	484.41 7.9%	1,572.83	690.11	2,262.94 7.8%
YUMA	153.08 2.5%	591.26	294.23	885.49 3.1%
Arizona Totals	6,132.29	21,139.63	7,721.32	28,860.95

2011 Notes:

1. Lane mileages in this report are indeed more accurate than those produced in the HPMS and no comparison should be attempted due to the FHWA rules for reporting "through" lanes in HPMS.
2. In 2011 more strides were made in accounting for mainline turning lane mileage statewide. However, many lane values on ramp and frontage systems are still unknown and some are estimated.
3. As of EOY-2011, the ramp and frontage road system has not been updated to reflect real conditions. The numbers still reflect the legacy Highway Log plus any changes that have resulted from new construction projects since 1993. Photo Log imagery on the ramps and frontages has been collected but has not been reviewed to update the Highway Log. Additional right-of-way research (frontages, not ramps) is still critical in confirming the extent of the declared State Highway System.
4. Shoulder laneage numbers had been experimental prior to 2008. In reports XIV, XV, and XVI after 2007, the equivalent 12-ft shoulder lane mileage includes shoulder areas on E-ramps.

Table XV
ADOT Maintenance Lane Miles through Districts/Orgs
as of December 31, 2011

Generated: 6/26/2012

Time: 12:20:53PM

District and Org	Cardinal Centerline Miles	Travel Lane Miles	Equivalent 12-ft Shoulder Lane Miles	Total Maintenance Lane Miles
F8550	100.76 1.64%	412.99	145.09	558.07 1.93%
F8551	106.73 1.74%	341.14	147.87	489.01 1.69%
F8552	137.92 2.25%	321.37	165.19	486.56 1.69%
F8553	98.90 1.61%	367.76	157.14	524.90 1.82%
F8554	170.59 2.78%	364.29	130.81	495.09 1.72%
F8555	139.67 2.28%	353.53	116.53	470.05 1.63%
District Totals	754.56 12.3%	2,161.07	862.62	3,023.69 10.5%
G8350	188.24 3.07%	462.69	169.23	631.92 2.19%
G8352	120.45 1.96%	251.40	53.65	305.05 1.06%
G8354	239.82 3.91%	600.13	142.26	742.39 2.57%
G8355	146.50 2.39%	298.69	77.25	375.94 1.30%
G8356	173.27 2.83%	363.48	91.24	454.72 1.58%
District Totals	868.28 14.2%	1,976.40	533.63	2,510.03 8.7%
H8750	142.28 2.32%	445.10	149.96	595.06 2.06%
H8751	144.79 2.36%	425.26	156.61	581.88 2.02%
H8752	155.22 2.53%	319.92	100.46	420.38 1.46%
H8753	139.86 2.28%	286.04	33.93	319.96 1.11%
H8754	164.00 2.67%	363.46	48.50	411.96 1.43%
H8755	87.68 1.43%	365.37	144.70	510.08 1.77%
District Totals	833.84 13.6%	2,205.15	634.17	2,839.32 9.8%
K8650	193.63 3.16%	718.64	357.18	1,075.82 3.73%
K8651	96.27 1.57%	367.14	210.70	577.83 2.00%
K8652	107.53 1.75%	466.11	148.44	614.55 2.13%
K8653	122.67 2.00%	369.37	154.67	524.04 1.82%
District Totals	520.10 8.5%	1,921.27	870.98	2,792.25 9.7%
M7871	77.42 1.26%	601.99	204.22	806.20 2.79%
M7872	91.31 1.49%	975.87	325.96	1,301.83 4.51%
M7873	87.53 1.43%	910.13	305.28	1,215.41 4.21%
M7874	133.91 2.18%	961.74	329.00	1,290.74 4.47%
M7875	48.27 0.79%	606.62	145.16	751.78 2.60%
District Totals	438.45 7.1%	4,056.35	1,309.61	5,365.96 18.6%
P8850	114.49 1.87%	331.64	106.91	438.55 1.52%
P8851	79.87 1.30%	324.71	171.28	495.98 1.72%
P8852	170.16 2.77%	440.68	195.12	635.80 2.20%
P8853	119.74 1.95%	387.89	124.14	512.03 1.77%
P8854	71.52 1.17%	251.08	96.90	347.98 1.21%
District Totals	555.78 9.1%	1,736.00	694.34	2,430.34 8.4%

Table XV
ADOT Maintenance Lane Miles through Districts/Orgs
as of December 31, 2011

Generated: 6/26/2012

Time: 12:20:53PM

District and Org	Cardinal Centerline Miles	Travel Lane Miles	Equivalent 12-ft Shoulder Lane Miles	Total Maintenance Lane Miles
S8450	172.01 2.81%	406.49	136.89	543.38 1.88%
S8451	138.68 2.26%	303.71	86.46	390.18 1.35%
S8452	172.06 2.81%	556.79	225.13	781.92 2.71%
S8453	147.53 2.41%	500.70	206.22	706.92 2.45%
S8454	145.97 2.38%	342.98	144.05	487.03 1.69%
District Totals	776.25 12.7%	2,110.66	798.76	2,909.42 10.1%
T8150	70.74 1.15%	602.76	260.82	863.58 2.99%
T8151	73.03 1.19%	400.56	147.20	547.76 1.90%
T8152	208.48 3.40%	422.28	55.11	477.40 1.65%
T8153	146.72 2.39%	481.78	143.08	624.85 2.17%
T8154	188.45 3.07%	444.11	195.45	639.55 2.22%
T8155	161.21 2.63%	670.39	311.11	981.51 3.40%
District Totals	848.63 13.8%	3,021.88	1,112.77	4,134.65 14.3%
Y8250	144.49 2.36%	572.13	281.87	854.00 2.96%
Y8251	216.19 3.53%	645.52	253.48	899.00 3.11%
Y8252	175.73 2.87%	733.20	369.09	1,102.29 3.82%
District Totals	536.40 8.7%	1,950.85	904.44	2,855.29 9.9%
Arizona Totals	6,132.29	21,139.63	7,721.33	28,860.95

2011 Notes:

1. Lane mileages in this report are indeed more accurate than those produced in the HPMS and no comparison should be attempted due to the FHWA rules for reporting "through" lanes in HPMS.
2. In 2011 more strides were made in accounting for mainline turning lane mileage statewide. However, many lane values on ramp and frontage systems are still unknown and some are estimated.
3. As of EOY-2011, the ramp and frontage road system has not been updated to reflect real conditions. The numbers still reflect the legacy Highway Log plus any changes that have resulted from new construction projects since 1993. Photo Log imagery on the ramps and frontages has been collected but has not been reviewed to update the Highway Log. Additional right-of-way research (frontages, not ramps) is still critical in confirming the extent of the declared State Highway System.
4. Shoulder laneage numbers had been experimental prior to 2008. In reports XIV, XV, and XVI after 2007, the equivalent 12-ft shoulder lane mileage includes shoulder areas on E-ramps.

Table XVI
ADOT Maintenance Lane Miles through Federal Lands
as of December 31, 2011

Generated: 6/26/2012

Time: 12:22:26PM

Fed Agency & Entity	Cardinal Centerline Miles		Travel Lane Miles	Equivalent 12-ft Shoulder Lane Miles	Total Maintenance Lane Miles	
Bureau of Land Mgmt.	519.44	8.47%	1,638.40	727.54	2,365.95	8.20%
BLM Total	519.44	8.5%	1,638.40	727.54	2,365.95	8.2%
Apache-Sitgreaves N.F.	215.97	3.52%	461.18	87.02	548.20	1.90%
Coconino N.F.	210.19	3.43%	677.45	258.53	935.99	3.24%
Coronado N.F.	63.83	1.04%	128.31	9.50	137.80	0.48%
Kaibab N.F.	125.00	2.04%	329.63	118.65	448.28	1.55%
Prescott N.F.	65.80	1.07%	182.16	86.18	268.33	0.93%
Tonto N.F.	278.57	4.54%	754.16	260.26	1,014.42	3.51%
Forest Total	959.37	15.6%	2,532.89	820.13	3,353.03	11.6%
Ak-Chin Indian Res.	4.56	0.07%	15.83	8.16	23.99	0.08%
Colorado River Indian Res.	13.86	0.23%	41.45	14.72	56.17	0.19%
Fort McDowell Indian Res.	4.34	0.07%	19.50	9.41	28.91	0.10%
Fort-Mohave Indian Res.	3.77	0.06%	15.90	1.22	17.12	0.06%
Gila River Indian Res.	77.84	1.27%	257.40	130.22	387.62	1.34%
Hopi Indian Res.	91.40	1.49%	187.35	20.79	208.14	0.72%
Hualapai Indian Res.	17.87	0.29%	38.81	22.90	61.72	0.21%
Indian Allotments	9.48	0.15%	59.79	19.43	79.23	0.27%
Kaibab Indian Res.	16.46	0.27%	33.09	13.72	46.81	0.16%
Navajo Indian Res.	617.26	10.07%	1,374.89	414.18	1,789.07	6.20%
Navajo Reservation Trust	14.13	0.23%	28.81	2.02	30.84	0.11%
Navajo-Hopi Joint Use Area	30.77	0.50%	65.58	26.16	91.74	0.32%
Salt River Indian Res.	21.26	0.35%	170.77	59.24	230.01	0.80%
San Carlos Indian Res.	52.43	0.86%	111.37	43.96	155.33	0.54%
San Xavier Indian Res.	8.14	0.13%	35.64	21.14	56.78	0.20%
Tohono Indian Res.	102.16	1.67%	206.73	33.76	240.49	0.83%
White Mtn Apache Indian Res.	127.96	2.09%	291.94	72.94	364.88	1.26%
Yavapai Apache Indian Res.	0.21	0.00%	1.43	0.45	1.88	0.01%
Yavapai Prescott Indian Res.	1.02	0.02%	4.91	0.10	5.01	0.02%
Zuni Indian Res.	0.51	0.01%	1.03	0.43	1.46	0.01%
Indian Res. Total	1,215.45	19.8%	2,962.22	914.96	3,877.18	13.4%
Fort-Huachuca	2.80	0.05%	12.08	2.74	14.81	0.05%
Luke-Williams Range	45.58	0.74%	112.58	42.78	155.36	0.54%
Military Res.	4.83	0.08%	11.78	6.27	18.05	0.06%
Yuma Test Range	28.95	0.47%	61.10	12.11	73.21	0.25%
Military Total	82.16	1.3%	197.54	63.89	261.43	0.9%

Table XVI
ADOT Maintenance Lane Miles through Federal Lands
as of December 31, 2011

Generated: 6/26/2012

Time: 12:22:26PM

Fed Agency & Entity	Cardinal Centerline Miles		Travel Lane Miles	Equivalent 12-ft Shoulder Lane Miles	Total Maintenance Lane Miles	
Casa Grande N.M	0.28	0.00%	0.77	0.13	0.90	0.00%
Glen Canyon N.R.A	7.65	0.12%	17.42	7.55	24.96	0.09%
Grand Canyon N.P	0.14	0.00%	0.33	0.19	0.52	0.00%
Hubble Post N.H.S	0.07	0.00%	0.14	0.01	0.15	0.00%
Lake Mead N.R.A	19.52	0.32%	81.18	43.47	124.65	0.43%
Montezuma Castle	0.12	0.00%	0.40	0.23	0.63	0.00%
Organ Pipe N.M	22.35	0.36%	46.22	4.01	50.23	0.17%
Petrified Forest N.P	5.12	0.08%	22.08	12.92	35.01	0.12%
Tonto N.M	0.92	0.02%	2.05	1.21	3.26	0.01%
Wupatki N.M	2.30	0.04%	6.45	3.06	9.51	0.03%
Natl. Parks Total	58.47	1.0%	177.05	72.79	249.84	0.9%
Buenos Aires N.W.R	22.67	0.37%	45.34	1.02	46.36	0.16%
Havasus N.W.R	3.17	0.05%	10.95	5.22	16.17	0.06%
Wildlife Total	25.83	0.4%	56.29	6.24	62.53	0.2%
	3,271.56	53.35%	13,575.23	5,115.77	18,691.00	64.76%
z-non Federal Lands Total	3,271.56	53.3%	13,575.23	5,115.77	18,691.00	64.8%
Arizona Totals	6,132.29		21,139.63	7,721.32	28,860.95	

2011 Notes:

1. Lane mileages in this report are indeed more accurate than those produced in the HPMS and no comparison should be attempted due to the FHWA rules for reporting "through" lanes in HPMS.
2. In 2011 more strides were made in accounting for mainline turning lane mileage statewide. However, many lane values on ramp and frontage systems are still unknown and some are estimated.
3. As of EOY-2011, the ramp and frontage road system has not been updated to reflect real conditions. The numbers still reflect the legacy Highway Log plus any changes that have resulted from new construction projects since 1993. Photo Log imagery on the ramps and frontages has been collected but has not been reviewed to update the Highway Log. Additional right-of-way research (frontages, not ramps) is still critical in confirming the extent of the declared State Highway System.
4. Shoulder laneage numbers had been experimental prior to 2008. In reports XIV, XV, and XVI after 2007, the equivalent 12-ft shoulder lane mileage includes shoulder areas on E-ramps.

Route Naming Conventions

The SHS Log labels nearly all routes with a variation of the ATIS nomenclature. Except for transient routes that have not yet been numbered, or have yet to be abandoned to local government, most routes can be described with a 5-character code.

The 5-char code encompasses the route system, system qualifier, and a 3-digit route number.

Route Systems

I – Interstate Highway
S – State Highway
U – United States Highway

System Qualifiers

null – no qualifier
A – Alternate
B – Business
S – Spur
T – Truck Route
X – Temporary
Y – Wye

Route Numbers

All routes less than 3-digits are left-packed with zeros

Junction Turn Codes

Updated June 30, 2009

Turn codes are used to describe how the roadway widens to accommodate intersecting routes. (The Log also keeps track of the length of each added lane.) By tracking the geometries at intersections, inferences can be made about the amount of pavement surface contributed by a turn lane.

The cardinal direction is that of increasing milepost. All J entries are recorded from the perspective of the cardinal direction. For example, the **L** and **R** intersecting street codes below are oriented to the cardinal traveler. For a non-interstate divided highway, a road to the right from the cardinal direction is also coded as a road to the right - even for the non-cardinal entry. (If this is confusing, this is an aspect that can be corrected en masse at a later date when time allows – with a bulk update query).

Turn codes are up to 5 characters long, encapsulated with square brackets []. The first character designates whether the intersection is all the way across the inventory route (i.e. both or B), to the right only (R), to the left only (L), or a median crossover (U) only for making U turns.

Characters that follow indicate which turn movements are accommodated at the intersection.

[] Intersection Geometrics Descriptor
B Intersecting Street to Left and Right (both)
L Intersecting Street to Left only
R Intersecting Street to Right only
U Median Cross-over only

- 1 Right-turn lane in Cardinal Direction
- 2 Left-turn lane in Cardinal Direction
- 3 Right-turn lane in non-Cardinal Direction
- 4 Left-turn lane in non-Cardinal Direction

Junction Turn codes have not fully evolved for all of the SHS Log. They are put into the Log as new projects dictate, but an effort to update the entire state has not yet commenced.

Symbol (Sym) Types Abbreviation - Description

AL – Auxiliary Lane
BL – Bike Lane
BR – Bridge
CG – Curb and Gutter
DH – Divided Highway
EB – Eastbound Carriage Way of Divided Highway
EQ – Equation of mileposting
FR – Frontage Road
IS – Inspection Station
J – Junction
JB – Jurisdictional Boundary
LT – Left Turn Lane
MD – Median
NB – Northbound Carriage Way of Divided Highway
OP – Overpass
PA – Parking Area
PL – Passing Lane
PM – Painted Median
RA – Rest Area
RT – Right Turn Lane
SB – Southbound Carriage Way of Divided Highway
SVP – Slow Vehicle Pullout
TCS – Traffic Count Station
TI – Traffic Interchange Ramp
TN – Tunnel
TR – Truck Escape Ramp
UB – Urban Boundary
UH – Undivided Highway Project
UP – Underpass
WB – Westbound Carriage Way of Divided Highway
WS – Weigh Station
X – Other Informational Item

Any 2-char Sym value that includes an “E” appended as a 3rd character signifies that the specified inventory is located on an E-ramp (a crossing roadway to the mainline route).

E-ramp inventory does not print in the official published Log report. But it will appear in the super node reports available online. E-ramp inventory is contained in the database for accumulating areas of ADOT-owned and -improved travel surface.

Surface & Shoulder Pavement Types

Abbreviation - Description

AC – Asphaltic Concrete

AC/PCC – (thin layer of AC over) PCC sub-pavement. (AC may be rubberized but rubberization is not signified in the Highway Log database)

AC/SAMI – (AC over) Asphalt-Rubber Stress-Absorbing Membrane. (AC may be rubberized but rubberization is not signified in the Highway Log)

ARSAM – Asphalt-Rubber Stress-Absorbing Membrane

BST – Bituminous Surface Treated

CCMB – Combination Concrete and Mixed Bituminous

CRCP – Continuously Reinforced Concrete Pavement

MBH – Mixed Bituminous, High Type

MBL – Mixed Bituminous, Low Type

Paved – we simply know that paving exists

PCC – Portland Cement Concrete

Unknown – surface is not known

UTW – Ultra Thin Whitetopping. (A concrete mixture similar to PCC with steel shard additives to reduce cracking)

Gravel – non-paved

PCC (AC-SB) – (PCC over) AC as a sub-base

Other Abbreviations

Abbreviation - Description

aka – also known as

AADT – Average Annual Daily Traffic

Ave – Avenue

Beg – Begin

Blvd – Boulevard

Cir – Circle

Ct – Court

dir CL – City Limit

dir UB – Urban Boundary

Dr – Drive

Elev – Elevation

Fwy – Freeway

GS – Grade Separated Highway Crossing

Hwy – Highway

IR – Indian Reservation

Ln – Lane

MI – Theoretical Route Mile

MR – Military Reservation

NF – National Forest

NM – National Monument

NP – National Park

NRA -

Ovlp – Overlap

Pl – Place

Rd – Road

Res – Reservation

RR – Railroad

St – Street

TI – Traffic Interchange

Trl – Trail

CY – Calendar Year

Where *dir* = E

for East, N for North, S for South, W for West

ARIZONA STATE HIGHWAY SYSTEM LOG

I 008 at

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

on I 008

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
I 008 - Cardinal (low to higher reference marker)													
0.02		A	J S Frontage Rd/Redondo Center Dr (Signalized) -- [R3]										Map
0.08	M000 +0.000	C	X (EB) Begin I 008 at AZ/CA State Line										
		C	UB Inside Yuma Urbanized Area										
		C	JB Inside Yuma, Yuma County										
		C	EB Projects spanning M0 to M1	PCC	PCC	2	4	24	10	0.52	78		
0.15		A	J S Frontage Rd/Redondo Center Dr (Signalized) -- [B2]										Map
0.58	M000 +0.501	C	J S Giss Parkway (Signalized) -- [B]										Map
	+0.503	C	OP (EB) Exit #1 at Giss Pkwy								1976	205 ft Concrete	
0.59	+0.506	C	FR Two Way Frontage Rd Right	Paved	MBH	3	1	36	1	0.01			
0.60	+0.520	C	FR Two Way Frontage Rd Right	Paved	MBH	4	1	48	1	0.33			
	+0.524	C	EB Projects spanning M0 to M1	AC	MBH	2	4	24	10	0.01	78		
0.61	+0.532	C	EB	AC	MBH	2	4	30	10	0.04	78		
0.65	+0.569	C	EB	AC	MBH	2	4	36	10	0.01	78		
0.66	+0.580	C	EB	AC	MBH	2	4	36	10	0.05	76		
0.70	+0.62	C	EB	AC	MBH	2	4	24	10	0.12	76		
0.82	+0.743	C	EB	AC	MBH	2	4	30	10	0.06	76		
0.88	+0.80	C	EB	AC	MBH	2	4	36	10	0.05	76		
0.93	+0.85	C	EB	AC	MBH	2	4	24	10	0.49	76		
	+0.853	C	WS (EB) Weigh Station (off)	Paved	Paved	1.5		18		0.06			Map
0.94	+0.860	C	J S I 008 EB (on/off) Ramps (Signalized) -- [L23]										Map
		C	FR Two Way Frontage Rd Right	Paved	MBH	3	1	36	1	0.12			
0.99	+0.912	C	WS (EB) Weigh Station Thru Lane	PCC	PCC	1	0	24	0	0.04			Map
		C	WS (EB) Weigh Station Parking Access Lane	PCC	PCC	1	27.5	12		0.04			Map
1.03	M001 +0.038	C	WS (EB) Weigh Station Thru Lane	PCC	PCC	1	0	24	0	0.10			Map
		C	WS (EB) Weigh Station Parking Access Lane	PCC	PCC	1		12		0.09			Map
1.12	+0.129	C	WS (EB) Weigh Station Parking Access Lane	PCC	PCC	1	27.5	12	25	0.02			Map
1.13	+0.135	C	WS (EB) Weigh Station Thru Lane	PCC	PCC	1	12	12	0	0.02			Map
1.14	+0.150	C	WS (EB) Weigh Station (on)	PCC	PCC	1	18	12	50	0.02			Map
1.16	+0.170	C	WS (EB) Weigh Station (on)	PCC	PCC	1	18	12	20	0.01			Map
1.18	+0.184	C	WS (EB) Weigh Station (on)	PCC	PCC	1	18	12	40	0.06			Map
1.24	+0.242	C	WS (EB) Weigh Station (on)	Paved	Paved	1	6	12		0.05			Map
1.43	+0.431	C	EB Projects spanning M1 to M2	AC	MBH	2	4	36	10	0.15	76		
1.58	+0.584	C	EB	AC	MBH	2	4	30	10	0.15	76		
1.73	+0.73	C	EB	AC	MBH	2	4	24	10	0.75	76		
1.99	M002 +0.000	C	VMS (EB) Variable Message Sign #1 (Proposed)										
2.23	+0.235	A	UP Exit #2 at 16th St (US-95)								1970		16'-04"
2.24	+0.245	A	UP 16th St Pedestrian OP										??'-??"
2.48	+0.484	C	EB Projects spanning M2 to M3	AC	MBH	2	4	24	10	1.08	72		
2.96	+0.963	A	UP Ave 2E								1970		16'-06"
3.56	M003 +0.551	C	EB Projects spanning M3 to M4	AC	AC	2	4	30	10	0.08	28 Aug 2004		
3.64	+0.636	C	EB	AC	AC	2	4	36	10	0.11	28 Aug 2004		
3.75	+0.75	C	EB	AC	AC	2	4	24	10	0.44	28 Aug 2004		

ARIZONA STATE HIGHWAY SYSTEM LOG

I 008 at M003+0.969

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M003+0.969 on I 008

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
3.97	M003 +0.969	C	JB	Temp Leaving Yuma									
3.98	+0.975	C	OP	(EB) Exit #3 at Ave 3E							28 Aug 2004	213 ft Concrete	
4.20	M004 +0.185	C	EB	Projects spanning M4 to M5	AC	AC	2	4	36	10	0.13	28 Aug 2004	
4.32	+0.311	C	EB		AC	AC	2	4	30	10	0.06	28 Aug 2004	
4.38	+0.372	C	EB		AC	MBH	2	4	30	10	0.08	72	
4.46	+0.44	C	EB		AC	MBH	2	4	24	10	5.78	72	
5.12	M005 +0.127	C	FR	Two Way Frontage Rd Right	Paved	MBH	2	1	24	1	0.07		
5.57	+0.569	C	JB	Re-enter Yuma									
7.36		C	J	I 008 Frontage Rd/Boxelder Dr -- [R]									
7.63	M007 +0.615	C	UB	EUB Yuma / WUB Fortuna Foothills									
7.65	+0.633	C	FR	Two Way Frontage Rd Right	Paved	MBH	2	1	24	1	0.07		
7.66	+0.641	C	OP	(EB) Exit #7 at S 195/Araby Rd								1968	147 ft Concrete
8.69	M008 +0.687	C	OP	(EB) Union Pacific RR								1968	281 ft Steel
9.25		A	J S	Gila Ridge Rd (Signalized) -- [B1234]							28 Aug 2004		Map
9.36		A	J S	I 008 A and G Ramps (Signalized) -- [R14]									Map
9.44		A	J S	I 008 C and J Ramps (Signalized) -- [L23]									Map
	M009 +0.430	C	OP	(EB) Exit #9 at SB008(1)								1968	313 ft Concrete
9.51		A	J S	I 008 Frontage Rd (Signalized) -- [B24]									Map
10.24	M010 +0.226	C	EB	Projects spanning M10 to M11	AC	MBH	2	4	24	10	1.41	68	
10.56	+0.551	C	JB	Temp Leave Yuma									
10.79	+0.777	C	JB	Re-enter Yuma									
11.23	M011 +0.213	C	VMS	(EB) Variable Message Sign #302 (Operational)							2002		
11.27	+0.250	C	JB	ECL Yuma									
11.65	+0.631	C	EB	Projects spanning M11 to M12	AC	MBH	2	4	24	10	2.18	67	
12.27	M012 +0.245	A	UP	Exit #12 at Fortuna Rd								1997	16'-00"
13.83	M013 +0.801	C	EB	Projects spanning M13 to M14	AC	MBH	2	4	24	10	1.13	89	
14.28	M014 +0.255	A	UP	Exit #14 at Foothills Blvd								1988	16'-06"
14.91	+0.889	C	BR	(EB) Fortuna Wash								1967	215 ft Concrete
	+0.890	C	UB	EUB Fortuna Foothills									
14.96	+0.937	C	EB	Projects spanning M14 to M15	AC	MBH	2	4	24	10	4.77	67	
16.69	M016 +0.660	C	X	(EB) Mainline Paving Closed - All Traffic thru Inspection Station									
16.80	+0.769	C	IS	(EB) Border Patrol Inspection Station (off)	Unk	Unk	2	0	24	0	0.46		Map
17.38	M017 +0.348	C	IS	(EB) Border Patrol Inspection Station (on)									
17.39	+0.360	C	X	(EB) Resume Mainline Paving									
18.90	M018 +0.874	C	UP	(EB) Telegraph Pass								1967	16'-04"
19.28	M019 +0.250	A	X	Gila Mountains Divide									
19.73	+0.700	C	EB	Projects spanning M19 to M20	AC	AC	2	4	24	10	0.50	07 May 2003	
20.23	M020 +0.208	C	EB	Projects spanning M20 to M21	AC	MBH	2	4	24	10	0.19	67	
20.39	+0.361	C	UP	(EB) I 008 WB								1967	16'-03"
20.43	+0.400	C	EB	Projects spanning M20 to M21	AC	AC	2	4	24	10	0.18	67	
20.61	+0.583	C	EB		AC	AC	2	4	24	10	8.43	71	
21.06	M021 +0.035	C	UP	(EB) Exit #21 at Dome Valley Rd								1969	19'-07"
22.92	M022 +0.893	C	BR	(EB) Red Top Wash								1969	157 ft Concrete

I 008 at M022+0.893

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 2

M022+0.893 on I 008

ARIZONA STATE HIGHWAY SYSTEM LOG

I 008 at M024+0.100

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M024+0.100 on I 008

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
24.13	M024 +0.100	C	BR	(EB) Ligurta Wash							1969	469 ft Concrete	
26.74	M026 +0.710	C	JB	WCL Wellton									
26.75	+0.718	C	OP	(EB) Adonde Rd							1969	107 ft Concrete	
29.04	M029 +0.007	C	EB	Projects spanning M29 to M30	AC	AC	2	4	24	10	1.42	Jul 2008	
30.46	M030 +0.429	C	EB	Projects spanning M30 to M31	AC	AC	2	4	30	10	0.03	Jul 2008	
30.48	+0.455	C	EB		AC	AC	2	4	36	10	0.05	Jul 2008	
30.53	+0.50	C	EB		AC	AC	2	4	24	10	0.52	Jul 2008	
30.84	+0.807	A	UP	Exit #30 at Ave 29E							1969		16'-03"
31.06	M031 +0.029	C	EB	Projects spanning M31 to M32	AC	AC	2	4	36	10	0.14	Jul 2008	
31.19	+0.165	C	EB		AC	AC	2	4	30	10	0.08	Jul 2008	
31.28	+0.24	C	EB		AC	AC	2	4	24	10	5.86	Jul 2008	
31.57	+0.544	C	BR	(EB) Wellton Canal								109 ft Unknown	
32.92	M032 +0.885	A	UP	Ave 31E							1969		16'-04"
32.93	+0.898	C	JB	ECL Wellton									
34.94	M034 +0.910	A	UP	Ave 33E							1969		20'-04"
36.42	M036 +0.387	C	BR	(EB) Mohawk Canal							21 Jan 2004	252 ft Concrete	
37.13	M037 +0.095	C	EB	Projects spanning M37 to M38	AC	AC	2	4	24	10	0.48	May 2000	
37.61	+0.577	C	EB		AC	AC	2	4	30	10	0.08	May 2000	
37.69	+0.659	C	EB		AC	AC	2	4	36	10	0.04	May 2000	
37.73	+0.69	C	EB		AC	AC	2	4	24	10	0.46	May 2000	
37.99	+0.958	A	UP	Exit #37 at Ave 36E							1966		16'-04"
38.19	M038 +0.157	C	EB	Projects spanning M38 to M39	AC	AC	2	4	36	10	0.10	May 2000	
38.29	+0.259	C	EB		AC	AC	2	4	30	10	0.10	May 2000	
38.39	+0.35	C	EB		AC	AC	2	4	24	10	17.15	May 2000	
42.07	M042 +0.040	C	FR	Two Way Frontage Rd Right	Unk	Unk	2		24		0.28		
42.10	+0.061	A	UP	Exit #42 at Ave 40E							Jun 2000		16'-08"
54.90	M054 +0.865	C	OP	(EB) Union Pacific RR							1966	153 ft Steel	
54.98	+0.946	C	OP	(EB) Exit #54 at Ave 52E							1963	158 ft Concrete	
55.54	M055 +0.500	C	EB	Projects spanning M55 to M56	AC	AC	2	4	24	10	1.29	May 2001	
55.96	+0.924	C	RA	(EB) Mohawk Rest Area (off)	Unk	Unk	1	2	12	8	0.11		
56.07	M056 +0.034	C	RA	(EB) Mohawk Rest Area	Unk	Unk	1	2	12	8	0.12		
56.18	+0.148	C	RA	(EB) Mohawk Rest Area (on)	Unk	Unk	1	2	12	8	0.10		
56.83	+0.795	C	EB	Projects spanning M56 to M57	AC	AC	2	6	24	10	9.15	May 2001	
65.98	M065 +0.930	C	EB	Projects spanning M65 to M66	AC	AC	2	6	24	10	0.03	1995	
66.01	+0.962	C	EB		AC	AC	2	4	24	10	5.00	1995	
67.49	M067 +0.436	C	OP	(EB) Exit #67 at Dateland (Ave 64E)							1962	107 ft Concrete	
71.01	M070 +0.959	C	EB	Projects spanning M70 to M71	AC	AC	2	4	24	10	2.18	27 Aug 2007	
73.19	M073 +0.142	C	EB	Projects spanning M73 to M74	AC	AC	2	4	30	10	0.05	27 Aug 2007	
73.24	+0.196	C	EB		AC	AC	2	4	36	10	0.04	27 Aug 2007	
73.28	+0.23	C	EB		AC	AC	2	4	24	10	0.49	27 Aug 2007	
73.53	+0.480	C	OP	(EB) Exit #73 at Aztec Rd (Ave 70E)							1962	97 ft Concrete	
73.78	+0.729	C	EB	Projects spanning M73 to M74	AC	AC	2	4	30	10	0.05	27 Aug 2007	
73.82	+0.775	C	EB		AC	AC	2	4	36	10	0.08	27 Aug 2007	

Map
Map
Map

I 008 at M073+0.775

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 3

M073+0.775 on I 008

ARIZONA STATE HIGHWAY SYSTEM LOG

I 008 at M073+0.85

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M073+0.85 on I 008

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
73.90	M073 +0.85	C	EB	Projects spanning M73 to M74	AC	AC	2	4	24	10	4.23	27 Aug 2007	
78.13	M078 +0.087	C	EB	Projects spanning M78 to M79	AC	AC	2	4	30	10	0.05	27 Aug 2007	
78.18	+0.132	C	EB		AC	AC	2	4	36	10	0.05	27 Aug 2007	
78.23	+0.18	C	EB		AC	AC	2	4	24	10	0.60	27 Aug 2007	
78.51	+0.461	C	OP	(EB) Exit #78 at Spot Rd (Ave 75E)							1962	97 ft Concrete	
78.83	+0.782	C	EB	Projects spanning M78 to M79	AC	AC	2	4	36	10	0.06	27 Aug 2007	
78.89	+0.841	C	EB		AC	AC	2	4	30	10	0.09	27 Aug 2007	
78.98	+0.93	C	EB		AC	AC	2	4	24	10	3.07	27 Aug 2007	
79.90	M079 +0.857	C	JB	Maricopa County									
82.05	M082 +0.000	C	EB	Projects spanning M82 to M83	AC	AC	2	4	24	10	1.65	Sep 1999	
83.70	M083 +0.650	C	EB	Projects spanning M83 to M84	AC	AC	2	4	30	10	0.05	Sep 1999	
83.75	+0.702	C	EB		AC	AC	2	4	36	10	0.07	Sep 1999	
83.82	+0.773	C	RA	(EB) Sentinel Rest Area (off)	Unk	Unk	1	2	12	8	0.11		
	+0.77	C	EB	Projects spanning M83 to M84	AC	AC	2	4	24	10	0.29	Sep 1999	
83.93	+0.882	C	RA	(EB) Sentinel Rest Area	Unk	Unk	1	2	12	8	0.14		
84.06	M084 +0.008	C	RA	(EB) Sentinel Rest Area (on)	Unk	Unk	1	2	12	8	0.05		
84.11	+0.055	C	EB	Projects spanning M84 to M85	AC	AC	2	4	36	10	0.16	Sep 1999	
84.27	+0.211	C	EB		AC	AC	2	4	30	10	0.19	Sep 1999	
84.46	+0.40	C	EB		AC	AC	2	4	24	10	3.59	Sep 1999	
87.10	M087 +0.057	C	OP	(EB) Exit #87 at Sentinel Rd							1962	97 ft Concrete	
88.04	M088 +0.000	C	EB	Projects spanning M88 to M89	AC	AC	2	4	24	10	8.01	Oct 1999	
96.05	M096	C	EB	Projects spanning M96 to M97	AC	MBH	2	4	24	10	10.03	69	
100.80	M100 +0.747	C	FR	Two Way Frontage Rd Right	Unk	MBH	2	1	24	1	1.54		
102.34	M102 +0.292	C	FR	Two Way Frontage Rd Right	Unk	Unk	2	0	24	0	4.23		
	+0.293	C	OP	(EB) Exit #102 at Painted Rock Dam Rd							1958	89 ft Concrete	
106.08	M106 +0.033	C	EB	Projects spanning M106 to M107	AC	AC	2	4	24	10	9.07	1994	
106.56	+0.517	C	FR	Two Way Frontage Rd Right	Unk	Gravel	2	1	22	1	4.93		
		C	OP	(EB) Exit #106 at Paloma Rd							1960	97 ft Concrete	
111.49	M111 +0.450	C	FR	Two Way Frontage Rd Right	Unk	BST	2	1	24	1	3.21		
		C	OP	(EB) Exit #111 at Citrus Valley Rd							1960	97 ft Concrete	
111.62	+0.577	C	JB	WCL Gila Bend									
115.05	M115 +0.000	C	VMS	(EB) Variable Message Sign #10 (Proposed)									
115.15	+0.100	C	EB	Projects spanning M115 to M116	AC	AC	2	4	24	10	19.50	Aug 1999	
115.21	+0.166	A	OP	Exit #115 at SB008(3) West							1971	659 ft Concrete	
115.68	+0.639	C	OP	(EB) Exit #116 at S 085							1971	171 ft Concrete	
115.76	+0.714	C	JB	ECL Gila Bend									
116.41	M116 +0.368	C	OP	(EB) Tucson Cornelia & Gila Bend RR (Inactive)							1969	120 ft Concrete	
116.82	+0.769	C	OP	(EB) County Rd							1969	107 ft Concrete	
117.44	M117 +0.390	C	BR	(EB) Sand Tanks Wash							1969	201 ft Concrete	
119.47	M119 +0.426	A	UP	Exit #119 at SB008(3) E							1969		16'-06"
119.53	+0.485	C	FR	Two Way Frontage Rd Right	AC	AC	2	1	24	1	0.43		
134.65	M134 +0.600	C	EB	Projects spanning M134 to M135	AC	AC	2	4	24	10	0.04	81	
134.69	+0.643	C	EB		AC	AC	2	4	24	10	6.58	92	

I 008 at M134+0.643

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 4

M134+0.643 on I 008

ARIZONA STATE HIGHWAY SYSTEM LOG

I 008 at M140+0.813

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M140+0.813 on I 008

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
140.86	M140 +0.813	C	OP	(EB) Exit #140 at Freeman Rd							1958	29 ft Concrete	
141.27	M141 +0.213	C	EB	Projects spanning M141 to M142	AC	MBH	2	4	24	10	6.41	81	
144.60	M144 +0.560	A	UP	Exit #144 at Vekol Valley Rd							1959		16'-01"
144.81	+0.765	C	BR	(EB) Vekol Wash							1959	190 ft Concrete	
147.64	M147 +0.595	C	JB	Pinal County									
147.68	+0.636	C	EB	Projects spanning M147 to M148	AC	MBH	2	4	24	10	13.17	90	
151.50	M151 +0.458	C	FR	Two Way Frontage Rd Right	Gravel	Gravel	2	0	24	0	0.03		
151.54	+0.493	C	FR	Two Way Frontage Rd Right	AC	AC	2	1	24	1	0.17		
	+0.500	C	BR	(EB) Mendell Wash							1961	Unknown	
151.73	+0.689	A	UP	Exit #151 at S 084							1962		16'-00"
153.49	M153 +0.450	C	BR	(EB) Unknown Wash								Unknown	
157.61	M157 +0.566	C	OP	(EB) Smith Rd							1962	90 ft Concrete	
160.85	M160 +0.808	C	EB	Projects spanning M160 to M161	AC	AC	2	3	24	9	9.22	1995	
161.61	M161 +0.530	A	UP	Exit #161 at Stanfield Rd							1965		16'-03"
162.61	M162 +0.539	A	UP	Murphy Rd							1965		16'-04"
163.14	M163 +0.062	C	BR	(EB) Santa Rosa Wash							1965	620 ft Concrete	
164.61	M164 +0.537	A	UP	Russell Rd							1965		16'-01"
166.61	M166	A	UP	Midway Rd							1966		16'-06"
166.99	+0.913	C	BR	(EB) Greenes Wash							1966	471 ft Concrete	
167.61	M167 +0.533	A	UP	Exit #167 at Montgomery Rd							1966		16'-03"
169.62	M169 +0.541	A	UP	Exit #169 at Bianco Rd							1966		16'-06"
170.07	+0.992	C	EB	Projects spanning M169 to M170	AC	MBH	2	3	24	9	0.04	70	
170.10	M170 +0.030	C	EB	Projects spanning M170 to M171	AC	AC	2	6	24	10	7.83	21 Jun 2002	
171.02	+0.944	C	BR	(EB) Santa Cruz Wash							1966	351 ft Concrete	
172.62	M172 +0.545	A	UP	Exit #172 at Thornton Rd							1967		15'-08"
173.61	M173 +0.546	A	UP	Chuichu Rd							1967		15'-09"
174.17	M174 +0.091	C	VMS	(EB) Variable Message Sign #313 (Existing)							Aug 2009		
174.58	+0.506	C	FR	Two Way Frontage Rd EB	Paved	Paved	2		24		0.06		
174.61	+0.530	C	J S	Zertouche PI -- [R]									
		C	FR	Two Way Frontage Rd EB	Paved	Paved	2		24		0.40		
174.62	+0.537	A	UP	Exit #174 at Trekell Rd							1967		15'-11"
175.72	M175 +0.656	C	JB	WCL Casa Grande Elev 1405									
175.73	+0.667	C	OP	(EB) Peart Rd							1967	95 ft Concrete	
175.74	+0.670	C	FR	Two Way Frontage Rd Right	Unk	Unk	2	0	24	0	0.30		
177.93	M177 +0.859	C	EB	Projects spanning M177 to M178	AC	AC	2	6	30	10	0.05	21 Jun 2002	
177.98	+0.904	C	EB		AC	AC	2	6	36	10	0.05	21 Jun 2002	
178.03	+0.958	C	EB		AC	AC	1	2	12	4	0.02	21 Jun 2002	
178.05	+0.974	C	EB		AC	MBH	1	2	12	4	0.31	21 Jun 2002	
178.20	M178 +0.128	C	BR	(EB) Wash								49 ft Unknown	
178.33	+0.258	C	OP	(EB) I 010 (EB/WB)							1966	286 ft Concrete/Stc	
178.36	+0.283	C	EB	Projects spanning M178 to M179	AC	MBH	1	2	12	4	0.41	1966	
178.60	+0.528	C	JB	Temp Leave Casa Grande									
178.69	+0.613	C	JB	Re-enter Casa Grande									

Map

I 008 at M178+0.613

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 5

M178+0.613 on I 008

ARIZONA STATE HIGHWAY SYSTEM LOG

I 008 at M178+0.697

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M178+0.697 on I 008

GIS Route Mile	Distance from Reference Marker		Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
178.77	M178 +0.697	C	X	(EB) End I 008 at I 010 near Casa Grande										Map

ARIZONA STATE HIGHWAY SYSTEM LOG

I 008 at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on I 008

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
I 008 - Non-cardinal (from low to high for divided hwy segments)													
0.09	M000 +0.000	N	X (WB) Begin I 008 at AZ/CA State Line										
		N	WB Projects spanning M0 to M1	AC/PCC	AC/PCC	2	10	24	4	0.29	78		
0.26	+0.178	N	J Prison Entrance -- [B]										
		N	FR Two Way Frontage Rd Left	Paved	MBH	2		24		0.31			
0.30	+0.223	N	J Prison Parking Lot Entrance -- [R]										
0.37	+0.285	N	WB Projects spanning M0 to M1	PCC	PCC	2	10	24	4	0.05	78		
0.43	+0.339	N	WB	PCC	PCC	2	10	30	4	0.18	78		
0.55	+0.475	N	J Levee Rd -- [L]										
		N	FR Two Way Frontage Rd Left	Paved	MBH	2		24		0.06			
0.59	+0.501	N	OP (WB) Exit #1 at Giss Pkwy								1976	204 ft Concrete	
0.60	+0.525	N	FR Two Way Frontage Rd Left	Paved	MBH	6		180		0.15			
		N	J S Giss Parkway -- [R]										Map
0.61	+0.522	N	WB Projects spanning M0 to M1	AC	MBH	2	10	36	4	0.06	78		
0.67	+0.580	N	WB	AC	MBH	2	10	36	4	0.08	76		
0.73	+0.649	N	FR Two Way Frontage Rd Left	Paved	MBH	5		150		0.05			
0.74	+0.65	N	WB Projects spanning M0 to M1	AC	MBH	2	10	24	4	0.17	76		
0.77	+0.690	N	J S I 008 WB (on/off) Ramps -- [R]										Map
		N	FR Two Way Frontage Rd Left	Paved	MBH	5		150		0.03			
0.92	+0.831	N	WB Projects spanning M0 to M1	AC	MBH	2	10	36	4	0.05	76		
0.97	+0.886	N	WB	AC	MBH	2	10	30	4	0.05	76		
1.02	M001 +0.02	N	WB Projects spanning M1 to M2	AC	MBH	2	10	24	4	0.01	76		
1.04	+0.032	N	WB	AC	MBH	2	10	30	4	0.08	76		
1.12	+0.112	N	WB	AC	MBH	2	10	36	4	0.15	76		
1.27	+0.26	N	WB	AC	MBH	2	10	24	4	0.37	76		
1.33	+0.323	N	WS (WB) Weigh Station (on)	Paved	Paved	1		12		0.06			Map
1.37	+0.362	N	WS (WB) Weigh Station (on)	Paved	Paved	1.5		18		0.04			Map
1.39	+0.384	N	WS (WB) Weigh Station	PCC	PCC	2		24		0.02			Map
1.43	+0.421	N	WS (WB) Weigh Station Lane 1	PCC	PCC	1	0	12	15	0.04			Map
1.45	+0.442	N	WS (WB) Weigh Station Lane 1	PCC	PCC	1	0	12	30	0.02			Map
1.46	+0.452	N	WS (WB) Weigh Station Lane 1	PCC	PCC	1	0	12	0	0.01			Map
1.48	+0.479	N	WS (WB) Weigh Station Lane 1	PCC	PCC	1	0	12	30	0.03			Map
1.51	+0.510	N	WS (WB) Weigh Station Lane 1	PCC	PCC	1	0	12	15	0.03			Map
		N	WS (WB) Weigh Station Lane 2	PCC	PCC	1		12		0.13			Map
1.54	+0.534	N	WS (WB) Weigh Station	PCC	PCC	2		24		0.02			Map
1.59	+0.586	N	WS (WB) Weigh Station (off)	Paved	Paved	1.5		18		0.05			Map
1.63	+0.627	N	WS (WB) Weigh Station (off)	Paved	Paved	1		12		0.04			Map
	+0.628	N	WB Projects spanning M1 to M2	AC	MBH	2	10	36	4	0.06	76		
1.69	+0.684	N	WB	AC	MBH	2	10	30	4	0.05	76		
1.74	+0.73	N	WB	AC	MBH	2	10	24	4	0.75	76		
2.49	M002 +0.486	N	WB Projects spanning M2 to M3	AC	MBH	2	10	24	4	0.90	72		
3.39	M003 +0.389	N	WB Projects spanning M3 to M4	AC	MBH	2	10	30	4	0.15	72		
3.54	+0.539	N	WB	AC	AC	2	10	30	4	0.03	28 Aug 2004		

I 008 at M003+0.539

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 7

M003+0.539 on I 008

ARIZONA STATE HIGHWAY SYSTEM LOG

I 008 at M003+0.566

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M003+0.566 on I 008

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
3.57	M003 +0.566	N	WB	Projects spanning M3 to M4	AC	AC	2	10	36	4	0.11	28 Aug 2004	
3.68	+0.68	N	WB		AC	AC	2	10	24	4	0.60	28 Aug 2004	
3.94	+0.935	N	FR	Two Way Frontage Rd Left	AC	AC	2	4	24	4	0.01	28 Aug 2004	
3.96	+0.958	N	OP	(WB) Exit #3 at Ave 3E								28 Aug 2004	213 ft Concrete
4.28	M004 +0.282	N	WB	Projects spanning M4 to M5	AC	AC	2	10	36	4	0.10	28 Aug 2004	
4.38	+0.381	N	WB		AC	MBH	2	10	36	4	0.01	72	
	+0.388	N	WB		AC	MBH	2	10	30	4	0.13	72	
4.52	+0.52	N	WB		AC	MBH	2	10	24	4	5.73	72	
7.64	M007 +0.639	N	OP	(WB) Exit #7 at S 195/Araby Rd								1968	147 ft Concrete
8.72	M008 +0.717	N	OP	(WB) Union Pacific RR								1968	281 ft Steel
9.46	M009 +0.454	N	OP	(WB) Exit #9 at SB008(1)								1968	313 ft Concrete
9.70	+0.698	N	FR	Two Way Frontage Rd Left	AC	MBH	2	2	24	2	0.17	2002	
10.25	M010 +0.244	N	WB	Projects spanning M10 to M11	AC	MBH	2	10	24	4	1.41	68	
11.66	M011 +0.653	N	WB	Projects spanning M11 to M12	AC	MBH	2	10	24	4	2.18	67	
13.84	M013 +0.830	N	WB	Projects spanning M13 to M14	AC	MBH	2	10	24	4	1.13	89	
14.89	M014 +0.879	N	BR	(WB) Fortuna Wash								1967	215 ft Concrete
14.97	+0.962	N	WB	Projects spanning M14 to M15	AC	MBH	2	10	24	4	2.33	67	
16.45	M016 +0.440	N	BR	(WB) Dry Wash								2000	215 ft Concrete
17.30	M017 +0.300	N	WB	Projects spanning M17 to M18	AC	AC	2	10	24	4	1.40	07 May 2003	
18.70	M018 +0.700	N	WB	Projects spanning M18 to M19	AC	MBH	2	10	24	4	1.71	67	
18.82	+0.823	N	OP	(WB) Telegraph Pass								1967	267 ft Steel
20.37	M020 +0.359	N	OP	(WB) I 008 EB								1967	249 ft Steel
20.41	+0.400	N	WB	Projects spanning M20 to M21	AC	AC	2	10	24	4	0.21	67	
20.62	+0.608	N	WB		AC	AC	2	10	24	4	8.51	71	
21.19	M021 +0.057	N	UP	(WB) Exit #21 at Dome Valley Rd									16'-03"
23.03	M022 +0.898	N	BR	(WB) Red Top Wash								1969	157 ft Concrete
24.24	M024 +0.110	N	BR	(WB) Ligurta Wash								1969	469 ft Concrete
26.85	M026 +0.712	N	OP	(WB) Adonde Rd								1969	107 ft Concrete
29.13	M029 +0.007	N	WB	Projects spanning M29 to M30	AC	AC	2	10	24	4	1.38	Jul 2008	
30.51	M030 +0.382	N	WB	Projects spanning M30 to M31	AC	AC	2	10	30	4	0.13	Jul 2008	
30.64	+0.508	N	WB		AC	AC	2	10	36	4	0.10	Jul 2008	
30.73	+0.60	N	WB		AC	AC	2	10	24	4	0.46	Jul 2008	
31.19	M031 +0.065	N	WB	Projects spanning M31 to M32	AC	AC	2	10	36	4	0.05	Jul 2008	
31.24	+0.114	N	WB		AC	AC	2	10	30	4	0.03	Jul 2008	
31.27	+0.14	N	WB		AC	AC	2	10	24	4	5.96	Jul 2008	
31.67	+0.540	N	BR	(WB) Wellton Canal									109 ft Unknown
36.54	M036 +0.411	N	BR	(WB) Mohawk Canal								30 May 2003	253 ft Concrete
37.22	M037 +0.096	N	WB	Projects spanning M37 to M38	AC	AC	2	10	24	4	0.42	May 2000	
37.64	+0.513	N	WB		AC	AC	2	10	30	4	0.13	May 2000	
37.78	+0.648	N	WB		AC	AC	2	10	36	4	0.12	May 2000	
37.89	+0.76	N	WB		AC	AC	2	10	24	4	0.47	May 2000	
38.36	M038 +0.235	N	WB	Projects spanning M38 to M39	AC	AC	2	10	36	4	0.04	May 2000	
38.40	+0.276	N	WB		AC	AC	2	10	30	4	0.08	May 2000	

I 008 at M038+0.276

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 8

M038+0.276 on I 008

ARIZONA STATE HIGHWAY SYSTEM LOG

I 008 at M038+0.35

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M038+0.35 on I 008

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
38.48	M038 +0.35	N	WB	Projects spanning M38 to M39	AC	AC	2	10	24	4	17.15	May 2000	
42.22	M042 +0.092	N	FR	Two Way Frontage Rd Left	Unk	Unk	2		24		1.00		
54.98	M054 +0.847	N	OP	(WB) Union Pacific RR								1966	153 ft Steel
55.01	+0.882	N	FR	Two Way Frontage Rd Left	Unk	Unk	2	0	24	0	0.01		
		N	FR	Two Way Frontage Rd Left	Unk	Unk	2	0	24	0	0.06		
55.05	+0.919	N	OP	(WB) Exit #54 at Ave 52E								1963	158 ft Concrete
55.63	M055 +0.500	N	WB	Projects spanning M55 to M56	AC	AC	2	10	24	4	10.44	May 2001	
56.26	M056 +0.125	N	RA	(WB) Mohawk Rest Area (on)	Unk	Unk	1	2	12	8	0.11		
56.37	+0.239	N	RA	(WB) Mohawk Rest Area	Unk	Unk	1	2	12	8	0.11		
56.50	+0.366	N	RA	(WB) Mohawk Rest Area (off)	Unk	Unk	1	2	12	8	0.13		
66.07	M065 +0.930	N	WB	Projects spanning M65 to M66	AC	AC	2	10	24	4	6.03	1995	
67.59	M067 +0.444	N	OP	(WB) Exit #67 at Dateland (Ave 64E)								1962	107 ft Concrete
67.61	+0.465	N	FR	Two Way Frontage Rd Left	Unk	Gravel	2	1	22	1	0.01		
72.10	M071 +0.963	N	WB	Projects spanning M71 to M72	AC	AC	2	10	24	4	1.16	2007	
72.81	M072 +0.669	N	FR	Two Way Frontage Rd Left	Unk	Unk	2		24		0.92		
73.26	M073 +0.122	N	WB	Projects spanning M73 to M74	AC	AC	2	10	30	4	0.07	2007	
73.33	+0.191	N	WB		AC	AC	2	10	36	4	0.03	2007	
73.36	+0.22	N	WB		AC	AC	2	10	24	4	0.50	2007	
73.62	+0.482	N	FR	Two Way Frontage Rd Left	Unk	Unk	2	0	24	0	1.31		
		N	OP	(WB) Exit #73 at Aztec Rd (Ave 70E)								1962	97 ft Concrete
73.86	+0.719	N	WB	Projects spanning M73 to M74	AC	AC	2	10	36	4	0.03	2007	
73.89	+0.753	N	WB		AC	AC	2	10	30	4	0.05	2007	
73.95	+0.80	N	WB		AC	AC	2	10	24	4	4.22	2007	
76.39	M076 +0.245	N	FR	Two Way Frontage Rd Left	Unk	Unk	2	0	24	0	2.32		
78.17	M078 +0.026	N	WB	Projects spanning M78 to M79	AC	AC	2	10	30	4	0.12	2007	
78.29	+0.149	N	WB		AC	AC	2	10	36	4	0.04	2007	
78.33	+0.19	N	WB		AC	AC	2	10	24	4	0.52	2007	
78.60	+0.461	N	FR	Two Way Frontage Rd Left	Unk	Unk	2	0	24	0	1.40		
	+0.462	N	OP	(WB) Exit #78 at Spot Rd (Ave 75E)								1962	97 ft Concrete
78.86	+0.715	N	WB	Projects spanning M78 to M79	AC	AC	2	10	36	4	0.04	2007	
78.90	+0.758	N	WB		AC	AC	2	10	30	4	0.04	2007	
78.94	+0.80	N	WB		AC	AC	2	10	24	4	3.20	2007	
80.00	M079 +0.858	N	FR	Two Way Frontage Rd Left	Unk	Unk	2	0	24	0	1.98		
82.14	M082 +0.000	N	WB	Projects spanning M82 to M83	AC	AC	2	10	24	4	2.31	Sep 1999	
84.46	M084 +0.315	N	WB	Projects spanning M84 to M85	AC	AC	2	10	30	4	0.12	Sep 1999	
84.57	+0.431	N	WB		AC	AC	2	10	36	4	0.15	Sep 1999	
84.73	+0.58	N	WB		AC	AC	2	10	24	4	0.28	Sep 1999	
84.78	+0.643	N	RA	(WB) Sentinel Rest Area (on)	Unk	Unk	1	2	12	8	0.06		
84.91	+0.766	N	RA	(WB) Sentinel Rest Area	Unk	Unk	1	2	12	8	0.12		
85.01	+0.865	N	WB	Projects spanning M84 to M85	AC	AC	2	10	36	4	0.06	Sep 1999	
		N	RA	(WB) Sentinel Rest Area (off)	Unk	Unk	1	2	12	8	0.10		
85.07	+0.930	N	WB	Projects spanning M84 to M85	AC	AC	2	10	30	4	0.08	Sep 1999	
85.15	M085 +0.01	N	WB	Projects spanning M85 to M86	AC	AC	2	10	24	4	2.99	Sep 1999	

I 008 at M085+0.01

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 9

M085+0.01 on I 008

ARIZONA STATE HIGHWAY SYSTEM LOG

I 008 at M085+0.387

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M085+0.387 on I 008

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
85.53	M085 +0.387	N	FR	Two Way Frontage Rd Left	Unk	Unk	2	0	24	0	0.48		
86.00	+0.866	N	FR	Two Way Frontage Rd Left	Unk	MBH	2	1	24	1	0.12		
86.12	+0.987	N	FR	Two Way Frontage Rd Left	Unk	Unk	2	0	24	0	1.64		
87.19	M087 +0.056	N	OP	(WB) Exit #87 at Sentinel Rd							1962	97 ft Concrete	
88.14	M088 +0.000	N	WB	Projects spanning M88 to M89	AC	AC	2	10	24	4	8.00	Oct 1999	
96.14	M096	N	WB	Projects spanning M96 to M97	AC	MBH	2	10	24	4	3.95	69	
100.09	M099 +0.948	N	WB	Projects spanning M99 to M100	AC	MBH	2	10	24	4	6.00	86	
102.43	M102 +0.293	N	OP	(WB) Exit #102 at Painted Rock Dam Rd							1958	89 ft Concrete	
106.09	M105 +0.948	N	WB	Projects spanning M105 to M106	AC	AC	2	10	24	4	9.15	1994	
106.65	M106 +0.515	N	OP	(WB) Exit #106 at Paloma Rd							1960	97 ft Concrete	
111.58	M111 +0.448	N	OP	(WB) Exit #111 at Citrus Valley Rd							1960	97 ft Concrete	
114.21	M114 +0.068	N	FR	Two Way Frontage Rd Left	Unk	BST	2	1	24	1	1.54		
115.24	M115 +0.100	N	WB	Projects spanning M115 to M116	AC	AC	2	10	24	4	19.51	Aug 1999	
115.77	+0.636	N	OP	(WB) Exit #116 at S 085							1971	171 ft Concrete	
116.51	M116 +0.366	N	OP	(WB) Tucson Cornelia & Gila Bend RR (Inactive)							1969	120 ft Concrete	
116.91	+0.762	N	OP	(WB) County Rd							1969	107 ft Concrete	
117.52	M117 +0.370	N	BR	(WB) Sand Tanks Wash							1969	201 ft Concrete	
121.04	M120 +0.900	N	VMS	(WB) Variable Message Sign #312 (Operational)							2002		
134.74	M134 +0.600	N	WB	Projects spanning M134 to M135	AC	AC	2	10	24	4	6.53	92	
140.95	M140 +0.811	N	OP	(WB) Exit #140 at Freeman Rd							1958	29 ft Concrete	
141.28	M141 +0.125	N	WB	Projects spanning M141 to M142	AC	MBH	2	10	24	4	6.41	81	
144.89	M144 +0.754	N	BR	(WB) Vekol Wash							1954	188 ft Concrete	
147.69	M147 +0.550	N	WB	Projects spanning M147 to M148	AC	MBH	2	10	24	4	0.05	74	
147.74	+0.600	N	WB		AC	AC	2	9.5	24	3.5	13.30	03 Mar 1997	
151.64	M151 +0.500	N	BR	(WB) Mendell Wash							1961	152 ft Concrete	
152.04	+0.900	N	BR	(WB) Vekol Wash							1954	188 ft Concrete	
153.59	M153 +0.450	N	BR	(WB) Unknown Wash							1961	153 ft Concrete	
157.70	M157 +0.566	N	OP	(WB) Smith Rd							1962	90 ft Concrete	
161.03	M160 +0.900	N	WB	Projects spanning M160 to M161	AC	AC	2	9	24	3	9.04	1995	
163.23	M163 +0.060	N	BR	(WB) Santa Rosa Wash							1965	620 ft Concrete	
167.08	M166 +0.910	N	BR	(WB) Greenes Wash							1966	471 ft Concrete	
170.08	M169	N	WB	Projects spanning M169 to M170	AC	MBH	2	10	24	4	0.04	70	
170.12	+0.950	N	WB		AC	AC	2	10	24	4	0.08	1995	
170.20	M170 +0.030	N	WB	Projects spanning M170 to M171	AC	AC	2	10	24	4	7.70	21 Jun 2002	
171.11	+0.940	N	BR	(WB) Santa Cruz Wash							1966	351 ft Concrete	
175.82	M175 +0.667	N	OP	(WB) Peart Rd							1967	95 ft Concrete	
177.90	M177 +0.715	N	WB	Projects spanning M177 to M178	AC	AC	2	7	30	4	0.15	21 Jun 2002	
178.05	+0.869	N	WB		AC	AC	2	4	36	4	0.01	21 Jun 2002	
178.06	+0.875	N	WB		AC	MBH	2	4	36	4	0.16	21 Jun 2002	
178.22	M178 +0.047	N	WB	Projects spanning M178 to M179	AC	MBH	2	3	24	4	0.03	21 Jun 2002	
178.25	+0.079	N	WB		AC	MBH	2	2	24	4	0.19	21 Jun 2002	
178.29	+0.119	N	BR	(WB) Wash								49 ft Unknown	
178.45	+0.272	N	WB	Projects spanning M178 to M179	AC	MBH	2	2	24	4	0.38	1966	

I 008 at M178+0.272

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 10

M178+0.272 on I 008

ARIZONA STATE HIGHWAY SYSTEM LOG

I 008 at M178+0.272

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M178+0.272 on I 008

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
178.45	M178 +0.272	N	OP	(WB) I 010 (EB/WB)							1966	286 ft Concrete/Ste	
178.72	+0.544	N	JB	SCL Casa Grande									
178.83	+0.651	N	WB	Projects spanning M178 to M179	AC	MBH	2	5	24	4	0.02	1966	
178.85	+0.676	N	WB		AC	MBH	2	8	24	4	0.12	1966	
178.97	+0.797	N	WB		AC	MBH	1	4	12	4	0.07	1966	
179.04	+0.863	N	WB		AC	MBH	1	2.5	12	4	0.02	1966	
179.06	+0.888	N	X	(WB) End I 008 at I 010 near Casa Grande									

[Map](#)

ARIZONA STATE HIGHWAY SYSTEM LOG

I 008 at

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

on I 008

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
I 008 - Others													
0.25		J	S Foothills Drive(So.)										Map
0.28		J	S Foothills Drive(No.)										Map
2.42		J	S Fortuna Road - North										Map
2.52		J	S Fortuna Road - South										Map
4.47		J	S Foothills Drive(No.)										Map
4.59		J	S Foothills Orive(So.)										Map
9.82	M009 +0.816	J	S N.Frontage & Ave.8 1										Map
11.84		J	S S.Frontage & 32nd St										Map
Cardinal Mainline Averages/Totals:						356.68	4.13	24.08	9.92	178.71		1992.1	0.00 Miles of Median
Non-Cardinal Mainline Averages/Totals:						357.81	9.87	24.15	3.91	178.95		1993.3	
Frontage Roads Averages/Totals:						33.15	0.67	23.98	0.67	16.18			
Non-Cardinal Frontage Roads						27.98	0.15	26.47	0.15	13.57			

I 008 at

on I 008

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
I 010 - Cardinal (low to higher reference marker)													
0.00		A	J S Skyridge Rd -- [B]										Map
		C	J S Business Center Dr -- [B]										Map
0.01	M000 -0.003	C	X (EB) Begin I 010 at AZ/CA State line										
	+0.000	C	JB La Paz County										
		C	EB Projects spanning M0 to M1	AC	AC	2	10	24	12	0.84	Dec 1998		
		A	BR Ehrenberg Colorado River									Unknown	
0.04		A	J (NB) Business Access -- [R1]										
		C	J S La Cholla Blvd -- [R]										Map
0.07		C	J S I 010 EB Frontage Rd -- [R]										Map
0.09		A	J S 4Y Ranch Rd -- [R]										Map
		A	J S I 010 Frontage Rd/Meadowlark Ln -- [B]										Map
0.10		C	J S I 010 Primary Frontage Rd -- [B]										Map
0.12		A	J S Skyline Rd -- [L]										Map
0.13		A	J I 010 Exit #291 A & G-Ramps -- [R]										
		C	J S I 010 WB Frontage Rd -- [L]										Map
0.14		A	OP Sunland Gin Exit Ramp									Unknown	
0.16		C	J S Prince Rd -- [L]										Map
	M000 +0.152	C	FR Two Way Frontage Rd Right	Paved	MBH	2	1	24	1	0.57			
0.22		A	J I 010 Exit #291 J & C-Ramps -- [L]										
0.23		A	J S Irvington Rd (East/West) & Hotel Dr North (Signalized) -- [B1234]										Map
0.24		A	J S 7th Ave (Signalized) -- [B24]										Map
0.25		C	J S Business Access -- [L]										Map
0.29		A	J S 7th St (Signalized) -- [B24]										Map
		A	J I 010 Frontage Rd/Marsh Station Rd -- [L]								17 Dec 2010		
0.71		A	J S I 010 Exit #120 A & G-Ramps (Signalized) -- [R14]										Map
0.72	M000 +0.707	A	UP Exit #1 at Poston Rd								Dec 1998		16'-08"
	+0.709	C	FR Two Way Frontage Rd Right	Paved	BST	2	1	24	1	0.69			
0.82		A	J S I 010 Exit #120 J & C-Ramps (Signalized) -- [L23]										Map
0.85	M000 +0.840	C	EB Projects spanning M0 to M1	AC	AC	2	4	24	10	0.92	Dec 1998		
1.77	M001 +0.809	C	EB Projects spanning M1 to M2	AC	AC	2	4	24	10	1.35	05 Aug 2004		
2.44		A	J S Local Rd -- [L]										Map
2.46		A	J S Local Rd -- [R]										Map
2.49		A	J S Local Rd -- [R]										Map
2.54		A	J S I 010 Frontage Rd -- [B]										Map
2.72	M002 +0.707	C	X WIM Unit (right lane)										
3.11	M003 +0.098	C	EB Projects spanning M3 to M4	AC	AC	2	4	30	10	0.03	05 Aug 2004		
3.14	+0.128	C	EB	AC	AC	2	4	36	10	0.06	05 Aug 2004		
3.20	+0.18	C	EB	AC	AC	2	4	24	10	0.71	05 Aug 2004		
	+0.187	C	IS (EB) Weigh Station (off)	AC	AC	1		12		0.40	05 Aug 2004		Map
3.31		A	J S (EB) Local Business Access Rd -- [R1]										Map
3.49		A	J S I 010 Exit #128 Litchfield Rd TI A & G Ramps (Signalized) -- [R14]										Map
3.59		A	J S I 010 Exit #128 Litchfield Rd TI J & C Ramps (Signalized) -- [L23]										Map

I 010 at

on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M003+0.589

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M003+0.589 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
3.60	M003 +0.589	C	IS (EB) Weigh Station (straight)	AC	AC	1		12		0.09	05 Aug 2004		Map
3.63		A	J S (SB) Business Access Rd -- [L]										Map
3.69	M003 +0.674	C	IS (EB) Weigh Station (on)	AC	AC	1		12		0.22	05 Aug 2004		Map
		C	IS (EB) Weigh Station (loop)	AC	AC	1		12		0.27	05 Aug 2004		Map
3.91	+0.894	C	EB Projects spanning M3 to M4	AC	AC	2	4	36	10	0.15	05 Aug 2004		
4.06	M004 +0.039	C	EB Projects spanning M4 to M5	AC	AC	2	4	30	10	0.14	05 Aug 2004		
4.16		C	J S Tangerine Rd										Map
4.19	M004 +0.17	C	EB Projects spanning M4 to M5	AC	AC	2	4	24	10	0.25	05 Aug 2004		
4.44	+0.423	C	EB	AC	AC	2	4	30	10	0.04	05 Aug 2004		
4.48	+0.464	C	EB	AC	AC	2	4	36	10	0.06	05 Aug 2004		
4.50		A	J S I 010 Exit #129 Dysart Rd TI A & G Ramps (Signalized) -- [R14]										Map
4.54	M004 +0.52	C	EB Projects spanning M4 to M5	AC	AC	2	4	24	10	0.35	05 Aug 2004		
	+0.522	C	RA (EB) Ehrenberg Rest Area (off)	AC	AC	1	2	12	8	0.13	05 Aug 2004		Map
4.60		A	J S I 010 Exit #129 Dysart Rd TI J & C Ramps (Signalized) -- [L23]										Map
4.66	M004 +0.645	C	RA (EB) Ehrenberg Rest Area	AC	AC	2		24		0.09	05 Aug 2004		Map
4.75	+0.737	C	RA (EB) Ehrenberg Rest Area (on)	AC	AC	1	2	12	8	0.13	05 Aug 2004		Map
4.88	+0.865	C	EB Projects spanning M4 to M5	AC	AC	2	4	36	10	0.08	05 Aug 2004		
4.96	+0.944	C	EB	AC	AC	2	4	30	10	0.17	05 Aug 2004		
5.11		A	J S I 010 Exit #132 107th Ave TI A-Ramp & I 010 EB Frontage Rd (Signalized) -- [R4]										Map
5.13	M005 +0.11	C	EB Projects spanning M5 to M6	AC	AC	2	4	24	10	0.47	05 Aug 2004		
5.19		A	J S I 010 Exit #132 107th Ave TI J-Ramp & I 010 WB Frontage Rd (Signalized) -- [L2]										Map
5.60	M005 +0.580	C	EB Projects spanning M5 to M6	AC	AC	2	4	30	10	0.04	05 Aug 2004		
5.64	+0.622	C	EB	AC	AC	2	4	36	10	0.09	05 Aug 2004		
5.67		A	J S I 010 Exit #131 Avondale Blvd TI A & G Ramps (Signalized) -- [R14]										Map
5.73	M005 +0.71	C	EB Projects spanning M5 to M6	AC	AC	2	4	24	10	0.24	05 Aug 2004		
5.76	+0.742	C	FR Two Way Frontage Rd Right	AC	AC	2	1	24	1	0.13	05 Aug 2004		
		A	J S I 010 Exit #131 Avondale Blvd TI J & C Ramps (Signalized) -- [L23]										Map
5.87	M005 +0.853	C	UP Exit #5 at Tom Wells Rd								1963		16'-00"
5.97	+0.954	C	EB Projects spanning M5 to M6	AC	AC	2	4	36	10	0.07	05 Aug 2004		
6.04	+1.023	C	EB	AC	AC	2	4	30	10	0.15	05 Aug 2004		
6.19	M006 +0.12	C	EB Projects spanning M6 to M7	AC	AC	2	4	24	10	5.47	05 Aug 2004		
6.86		A	J I 010 Exit #121 A & G-Ramps (Signalized) -- [R4]										
6.95		A	J I 010 Exit #121 J & C-Ramps (Signalized) -- [L2]										
6.98		A	J Business Access -- [R]										
7.00		A	J Business Access -- [R]										
7.03		A	J Business Access -- [R]										
7.78		C	J S Marana Rd Left & I 010 Secondary Frontage Rd Right -- [B]										Map
9.66		A	J S Local Business Access -- [L]										Map
9.72		A	J S Old Frontage Rd Access (Closed) -- [B]										Map
9.84		A	J S I 010 Exit #103 A & G-ramp -- [R]										Map
9.96		A	J S I 010 Exit #103 C & J-ramp -- [L]										Map
11.66	M011 +0.645	C	EB Projects spanning M11 to M12	AC	AC	2	3	24	9	0.08	1999		
11.74	+0.721	C	EB	AC	AC	2	3	30	9	0.07	1999		

I 010 at M011+0.721

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 14

M011+0.721 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M011+0.794

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M011+0.794 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
11.81	M011 +0.794	C	EB Projects spanning M11 to M12	AC	AC	2	3	36	9	0.07	1999		
11.84		A	J S Business Access -- [B]										Map
11.87		A	J S Business Access -- [R]										Map
		A	J S Business Access -- [L]										Map
11.88	M011 +0.86	C	EB Projects spanning M11 to M12	AC	AC	2	3	24	9	0.23	1999		
11.89		A	J S Palo Verde Rd (Signalized) -- [B1234]										Map
11.90		A	J S I 010 Exit #94 A & G-ramps -- [R]										Map
11.99	M011 +0.969	C	FR One Way Frontage Rd EB	Unk	MBH	2	1	24	1	0.16			
	+0.970	C	OP (EB) Exit #11 at Dome Rock Rd								1999	90 ft Concrete	
12.12	M012 +0.104	C	EB Projects spanning M12 to M13	AC	AC	2	3	36	9	0.04	1999		
12.16	+0.145	C	EB	AC	AC	2	3	30	9	0.12	1999		
12.18		A	J S I 010 Exit #94 C & J-ramps -- [L]										Map
12.21		A	J S Frontage Rd -- [R]										Map
12.27	M012 +0.26	C	EB Projects spanning M12 to M13	AC	AC	2	3	24	9	11.74	1999		
12.32		A	J S I 010 Frontage Rd -- [B]										Map
12.42	M012 +0.411	A	X Median Cross-Over -- [U]										
13.18		A	J S I 010 Exit #126 PebbleCreek Pkwy/Estrella Pkwy A & G-Ramps (Signalized) -- [R14]										Map
13.28		A	J S I 010 Exit #126 PebbleCreek Pkwy/Estrella Pkwy J & C-Ramps (Signalized) -- [L23]										Map
15.38		C	J S I 010 EB Frontage Rd -- [R]										Map
15.42		A	J (NB) I 010 Frontage Rd EB (off)										
15.46		A	J (SB) I 010 EB A-Ramp (on)										
15.51		A	J (NB) I 010 EB B-Ramp (on)										
15.56		A	J (SB) I 010 EB F-Ramp (off)										
15.63	M015 +0.600	C	VMS (EB) Variable Message Sign #305 (Operational)								2002		
15.67		A	J S Irvington Rd (Signalized) -- [B1234]										Map
15.73		A	J S (NB) Local Business Access -- [R]										Map
15.74		A	J (SB) I 010 WB J-Ramp (off)										
15.90	M015 +0.872	C	JB WCL Quartzsite										
16.61	M016 +0.594	A	X Median Cross-Over -- [U]										
17.08	M017 +0.056	C	FR Two Way Frontage Rd Right	Paved	MBH	2	1	24	1	0.48			
17.54	+0.508	C	FR Two Way Frontage Rd Right	Paved	MBH	2	1	24	1	0.86			
	+0.509	A	UP Exit #17 at SB010(1)								1999		15'-10"
18.13	M018 +0.092	A	UP Pedestrian OP								1964		16'-07"
18.28	+0.241	A	X Restricted Median Cross-Over -- [U]										
18.64	+0.608	C	BR (EB) Tyson Wash								1979	410 ft Concrete	
18.93	+0.892	A	UP U 095								2001		??'-??"
18.94	+0.907	A	X Restricted Median Cross-Over (Unpaved) -- [U]										
19.94	M019 +0.915	A	UP Exit #19 at SB010(1)								Feb 2002		??'-??"
20.25	M020 +0.224	C	FR Two Way Frontage Rd Right	Paved	MBH	2	1	30	1	0.35			
20.78	+0.750	A	X Median Cross-Over -- [U]										
21.97	M021 +0.938	C	JB ECL Quartzsite Elev 870										
22.83	M022 +0.810	A	X Median Cross-Over -- [U]										
23.89		A	J S Local Business Access Rd -- [L234]								2009		Map

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M023+0.985

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M023+0.985 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
24.01	M023 +0.985	C	EB Projects spanning M23 to M24	AC	AC	2	4	24	10	5.85	1995		
24.05		A	J S I 010 Exit #127 Bullard Ave TI A & G Ramps (Signalized) -- [R14]								Apr 2008		Map
24.14		A	J S I 010 Exit #127 Bullard Ave TI C & J Ramps (Signalized) -- [L23]								Apr 2008		Map
24.26		A	J S (NB) Business Access Rd -- [R1]								Apr 2008		Map
24.29		A	J S Local Rd -- [L2]								Apr 2008		Map
24.39		A	J S McDowell Rd (Signalized) -- [B1234]								Apr 2008		Map
26.68	M026 +0.649	C	UP Exit #26 at Old Hwy 60 & Gold Nugget Rd								1963		??'-??"
28.22		C	J S I 010 Frontage Rd -- [B]										Map
29.86	M029 +0.846	C	EB Projects spanning M29 to M30	AC	AC	2	4	24	10	0.14	1996		
30.00	M030 +0.000	C	EB Projects spanning M30 to M31	AC	AC	2	4	24	10	0.40	1996		
30.40	+0.400	C	EB	AC	AC	2	4	24	10	0.13	10 Jun 2009		
30.53	+0.530	C	EB	AC	AC	2	4	24	10	0.06	1996		
30.59	+0.592	C	EB	AC	AC	2	4	30	7	0.04	1996		
30.63	+0.629	C	EB	AC	AC	2	4	30	4	0.07	1996		
30.70	+0.697	C	EB	AC	AC	2	4	24	10	0.23	1996		
30.93	+0.929	C	EB	AC	AC	2	4	36	8	0.08	1996		
31.01	M031 +0.000	C	EB Projects spanning M31 to M32	AC	AC	2	4	36	8	0.02	10 Jun 2009		
31.03	+0.020	C	EB	AC	AC	2	4	36	8	0.03	1996		
31.06	+0.046	C	EB	AC	AC	2	4	30	9	0.12	1996		
31.18	+0.171	C	EB	AC	AC	2	4	30	10	0.02	1996		
		A	UP Exit #31 at U 060								1967		??'-??"
31.20	+0.18	C	EB Projects spanning M31 to M32	AC	AC	2	4	24	10	0.29	1996		
31.49	+0.480	C	EB	AC	AC	2	4	24	10	0.04	10 Jun 2009		
31.53	+0.520	C	EB	AC	AC	2	4	24	10	0.11	1996		
31.64	+0.630	C	EB	AC	AC	2	4	24	10	0.02	10 Jun 2009		
31.66	+0.650	C	EB	AC	AC	2	4	24	10	0.05	1996		
31.71	+0.700	C	EB	AC	AC	2	4	24	10	0.02	10 Jun 2009		
31.73	+0.720	C	EB	AC	AC	2	4	24	10	0.27	1996		
32.00	+0.990	C	EB	AC	AC	2	4	24	10	0.02	10 Jun 2009		
32.02	M032 +0.020	C	EB Projects spanning M32 to M33	AC	AC	2	4	24	10	3.96	1996		
33.82	M033 +0.808	A	UP Ramsey Mine Rd								1967		??'-??"
35.98	M035 +0.970	C	EB Projects spanning M35 to M36	AC	AC	2	4	24	10	0.02	10 Jun 2009		
36.00	+0.990	C	EB	AC	AC	2	4	24	10	0.08	1996		
36.09	M036 +0.070	C	EB Projects spanning M36 to M37	AC	AC	2	4	24	10	0.02	10 Jun 2009		
36.11	+0.090	C	EB	AC	AC	2	4	24	10	0.13	1996		
36.24	+0.220	C	EB	AC	AC	2	4	24	10	0.02	10 Jun 2009		
36.26	+0.240	C	EB	AC	AC	2	4	24	10	0.12	1996		
36.38	+0.360	C	EB	AC	AC	2	4	24	10	0.02	10 Jun 2009		
36.40	+0.380	C	EB	AC	AC	2	4	24	10	0.18	1996		
36.58	+0.560	C	EB	AC	AC	2	4	24	10	0.02	10 Jun 2009		
36.60	+0.580	C	EB	AC	AC	2	4	24	10	0.34	1996		
36.94	+0.920	C	EB	AC	AC	2	4	24	10	0.02	10 Jun 2009		
36.96	+0.940	C	EB	AC	AC	2	4	24	10	0.16	1996		

I 010 at M036+0.940

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 16

M036+0.940 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M037+0.110

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M037+0.110 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
37.12	M037 +0.110	C	EB Projects spanning M37 to M38	AC	AC	2	4	24	10	0.02	10 Jun 2009	164 ft Concrete	
37.13	+0.123	C	BR (EB) Unknown Wash								1967		
37.14	+0.130	C	EB Projects spanning M37 to M38	AC	AC	2	4	24	10	1.31	1996		
37.64		A	J Local Business Access -- [L]										
37.67		A	J Business Access -- [R1]										
37.73		A	J Van Buren St (Signalized) -- [B1234]										
37.85		A	J Local Business Access -- [L]										
37.91		A	J Local Business Access -- [L]										
37.98		A	J Pierce St -- [B123]										
38.04		A	J Local Business Access -- [L]										
38.10		A	J Local Business Access -- [B24]										
38.16		A	J Local Business Access -- [B3]										
38.20		A	J Local Business Access -- [B23]										
38.26		A	J Roosevelt St (Signalized) -- [B234]										
38.32		A	J Undeveloped Parcel -- [R]										
38.36		A	J Dealer Dr (Signalized) -- [B234]										
38.45	M038 +0.440	C	EB Projects spanning M38 to M39	AC	AC	2	4	24	10	0.02	10 Jun 2009	111 ft Concrete	
38.46		A	J S I 010 Exit #133A 99th Ave/I 010 EB Frontage Rd Left & I 010 Exit #133A 99th Ave G-Ramp (Signalized) -- [R14]										
38.47	M038 +0.460	C	EB Projects spanning M38 to M39	AC	AC	2	4	24	10	0.30	1996		
38.57		A	J S I 010 Exit #133A 99th Ave Ramps/I 010 WB Frontage Rd (Signalized) -- [L2]										
38.77	M038 +0.760	C	EB Projects spanning M38 to M39	AC	AC	2	4	24	10	0.02	10 Jun 2009		
38.79	+0.780	C	EB	AC	AC	2	4	24	10	0.02	1996		
38.81	+0.800	C	EB	AC	AC	2	4	24	10	0.02	10 Jun 2009		
38.83	+0.820	C	EB	AC	AC	2	4	24	10	0.03	1996		
38.86	+0.850	C	EB	AC	AC	2	4	24	10	0.02	10 Jun 2009		
38.88	+0.870	C	EB	AC	AC	2	4	24	10	0.07	1996		
38.95	+0.940	C	EB	AC	AC	2	4	24	10	0.03	10 Jun 2009		
38.98	+0.970	C	EB	AC	AC	2	4	24	10	1.45	1996		
39.36	M039 +0.344	C	BR (EB) New Water Mountain Rd								1967		
40.40		A	J S I 010 Exit #134 91st Ave A & G Ramps (Signalized) -- [R14]										
40.43	M040 +0.410	C	EB Projects spanning M40 to M41	AC	AC	2	4	24	10	0.02	10 Jun 2009		
40.45	+0.430	C	EB	AC	AC	2	4	24	10	0.39	1996		
40.49		A	J S I 010 WB Frontage Rd & I 010 Exit #134 91st Ave C-Ramp (Signalized) -- [L2]									Map	
40.84	M040 +0.820	C	EB Projects spanning M40 to M41	AC	AC	2	4	24	10	0.02	10 Jun 2009		
40.86	+0.840	C	EB	AC	AC	2	4	24	10	0.15	1996		
41.01	+0.990	C	EB	AC	AC	2	4	24	10	0.02	10 Jun 2009		
41.03	M041 +0.010	C	EB Projects spanning M41 to M42	AC	AC	2	4	24	10	0.24	1996		
41.27	+0.250	C	EB	AC	AC	2	4	24	10	0.02	10 Jun 2009		
41.29	+0.270	C	EB	AC	AC	2	4	24	10	0.02	1996		
41.31	+0.290	C	EB	AC	AC	2	4	24	10	0.02	10 Jun 2009		
41.33	+0.310	C	EB	AC	AC	2	4	24	10	0.05	1996		
41.38	+0.360	C	EB	AC	AC	2	4	24	10	0.02	10 Jun 2009		
41.40	+0.380	C	EB	AC	AC	2	4	24	10	0.20	1996		

I 010 at M041+0.380

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 17

M041+0.380 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M041+0.580

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M041+0.580 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
41.60	M041 +0.580	C	EB	Projects spanning M41 to M42	AC	AC	2	4	24	10	0.04	01 Nov 2006	
41.64	+0.620	C	EB		AC	AC	2	4	24	10	0.04	1996	
41.68	+0.660	C	EB		AC	AC	2	4	24	10	0.02	10 Jun 2009	
41.70	+0.680	C	EB		AC	AC	2	4	24	10	0.20	1996	
41.90	+0.880	C	EB		AC	AC	2	4	24	10	0.02	10 Jun 2009	
41.92	+0.900	C	EB		AC	AC	2	4	24	10	0.02	01 Nov 2006	
41.94	+0.925	C	EB		AC	AC	2	4	24	10	0.03	1993	
41.98	+0.960	C	EB		AC	AC	2	4	24	10	0.02	10 Jun 2009	
42.00	+0.980	C	EB		AC	AC	2	4	24	10	0.32	1993	
42.32	M042 +0.300	C	EB	Projects spanning M42 to M43	AC	AC	2	4	24	10	0.10	01 Nov 2006	
42.42	+0.400	C	EB		AC	AC	2	4	24	10	0.19	1993	
42.61	+0.590	C	EB		AC	AC	2	4	24	10	0.21	10 Jun 2009	
42.82	+0.800	C	EB		AC	AC	2	4	24	10	0.27	1993	
43.09	M043 +0.070	C	EB	Projects spanning M43 to M44	AC	AC	2	4	24	10	0.04	10 Jun 2009	
43.13	+0.110	C	EB		AC	AC	2	4	24	10	1.92	1993	
45.05	M045 +0.032	C	EB	Projects spanning M45 to M46	AC	AC	2	4	30	9	0.05	1993	
45.10	+0.079	C	EB		AC	AC	2	4	36	8	0.06	1993	
45.16	+0.139	C	EB		AC	AC	2	4	24	10	0.23	1993	
45.38	+0.366	C	EB		AC	AC	2	4	24	10	0.24	1993	
		C	UP	Exit #45 at Vicksburg Rd									15'-10"
45.63	+0.609	C	EB	Projects spanning M45 to M46	AC	AC	2	4	36	10	0.15	1993	
45.78	+0.760	C	EB		AC	AC	2	4	30	10	0.14	1993	
45.92	+0.90	C	EB		AC	AC	2	4	24	10	0.29	01 Nov 2006	
46.21	M046 +0.200	C	EB	Projects spanning M46 to M47	AC	AC	2	4	24	10	1.81	1993	
48.02	M048 +0.000	C	EB	Projects spanning M48 to M49	AC	AC	2	4	24	10	1.40	01 Nov 2006	
49.42	M049 +0.395	C	VMS	(EB) Variable Message Sign #411 (Operational)								2002	
	+0.400	C	EB	Projects spanning M49 to M50	AC	AC	2	4	24	10	0.60	1993	
50.03	M050 +0.000	C	EB	Projects spanning M50 to M51	AC	AC	2	4	24	10	0.10	01 Nov 2006	
50.13	+0.100	C	EB		AC	AC	2	4	24	10	1.29	1993	
51.42	M051 +0.400	C	EB	Projects spanning M51 to M52	AC	AC	2	4	24	10	0.05	01 Nov 2006	
51.44		A	J S	I 010 Frontage Rd Left and I010153G Ramp Right (Signalized) -- [R14]									Map
51.47	M051 +0.450	C	EB	Projects spanning M51 to M52	AC	AC	2	4	24	10	0.37	01 Nov 2006	
51.69		A	J S	52nd St Left and I010153C2 Ramp Right (Signalized) -- [L2]									Map
51.84	M051 +0.820	C	EB	Projects spanning M51 to M52	AC	AC	2	4	24	10	7.33	1993	
52.27	M052 +0.261	C	RA	(EB) Bouse Wash Rest Area (off)	Unk	Unk	1	2	12	8	0.08		Map
52.36	+0.345	C	RA	(EB) Bouse Wash Rest Area	Unk	Unk	1	2	12	8	0.29		Map
52.59	+0.582	C	RA	(EB) Bouse Wash Rest Area (on)	Unk	Unk	1	2	12	8	0.12		Map
53.98	M053 +0.959	A	UP	Exit #53 at Hovatter Rd								1970	??'-??"
59.17	M059 +0.157	C	EB	Projects spanning M59 to M60	AC	AC	2	4	24	10	11.61	1994	
59.49	+0.479	A	UP	Sore Finger Rd								1968	??'-??"
69.69	M069 +0.671	A	UP	Exit #69 at Ave 75E								1968	16'-07"
70.78	M070 +0.751	C	JB	Maricopa County									
		C	EB	Projects spanning M70 to M71	AC	AC	2	4	24	10	0.03	91	

I 010 at M070+0.751

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 18

M070+0.751 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M070+0.778

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M070+0.778 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
70.81	M070 +0.778	C	EB	Projects spanning M70 to M71	AC	MBH	2	4	24	10	9.20	91	
72.74	M072 +0.717	A	UP	Aguila Rd							1967		17'-05"
80.01	M079 +0.987	C	EB	Projects spanning M79 to M80	AC	MBH	2	4	24	10	0.01	89	
80.02	M080 +0.002	C	EB	Projects spanning M80 to M81	AC	AC	2	3.5	25	9.5	0.86	16 Jun 2005	
80.84	+0.821	C	BR	(EB) RCB								125 ft Concrete	
80.88	+0.860	C	EB	Projects spanning M80 to M81	AC	AC	2	3.5	31	9.5	0.04	16 Jun 2005	
80.91	+0.898	C	EB		AC	AC	2	3.5	37	9.5	0.08	16 Jun 2005	
80.99	+0.97	C	EB		AC	AC	2	3.5	25	9.5	0.55	16 Jun 2005	
81.24	M081 +0.237	A	UP	Exit #81 Salome Hwy							1969		16'-03"
81.55	+0.538	C	EB	Projects spanning M81 to M82	AC	AC	2	3.5	37	9.5	0.14	16 Jun 2005	
81.66	+0.651	C	BR	(EB) RCB								37 ft Concrete	
81.69	+0.680	C	EB	Projects spanning M81 to M82	AC	AC	2	3.5	31	9.5	0.14	16 Jun 2005	
81.71	+0.704	C	BR	(EB) RCB								37 ft Concrete	
81.77	+0.761	C	BR	(EB) RCB								37 ft Concrete	
81.83	+0.82	C	EB	Projects spanning M81 to M82	AC	AC	2	3.5	25	9.5	4.14	16 Jun 2005	
82.00	+0.989	C	BR	(EB) RCB								32 ft Concrete	
82.10	M082 +0.061	C	BR	(EB) RCB								32 ft Concrete	
82.21	+0.167	C	BR	(EB) RCB								32 ft Concrete	
82.31	+0.274	C	BR	(EB) RCB								32 ft Concrete	
82.56	+0.520	C	BR	(EB) RCB								21 ft Concrete	
82.75	+0.712	C	BR	(EB) RCB								24 ft Concrete	
83.26	M083 +0.229	C	BR	(EB) RCB								32 ft Concrete	
84.40	M084 +0.386	C	BR	(EB) RCB								32 ft Concrete	
84.46	+0.446	C	BR	(EB) RCB								32 ft Concrete	
85.49	M085 +0.480	C	BR	(EB) RCB								24 ft Concrete	
85.97	+0.962	C	EB	Projects spanning M85 to M86	AC	AC	2	3.5	31	9.5	0.06	16 Jun 2005	
86.04	M086 +0.014	C	EB	Projects spanning M86 to M87	AC	AC	2	3.5	37	9.5	0.07	16 Jun 2005	
86.11	+0.08	C	EB		AC	AC	2	3.5	25	9.5	0.38	16 Jun 2005	
	+0.086	C	RA	(EB) Burnt Well Rest Area (off)	PCC	PCC	1	2	12	8	0.11		
86.22	+0.196	C	RA	(EB) Burnt Well Rest Area	PCC	PCC	1	8	12	8	0.22		
		C	RA	(EB) Burnt Well Rest Area	PCC	PCC	1	2	12	8	0.22		
86.43	+0.411	C	RA	(EB) Burnt Well Rest Area (on)	Unk	Unk	1	2	12	8	0.05		
86.48	+0.462	C	EB	Projects spanning M86 to M87	AC	AC	2	3.5	37	9.5	0.20	16 Jun 2005	
86.68	+0.662	C	EB		AC	AC	2	3.5	31	9.5	0.06	16 Jun 2005	
86.75	+0.72	C	EB		AC	AC	2	3.5	25	9.5	3.27	16 Jun 2005	
86.83	+0.806	C	BR	(EB) RCB								74 ft Concrete	
87.10	M087 +0.080	C	BR	(EB) RCB								64 ft Concrete	
88.12	M088 +0.078	C	BR	(EB) RCB								24 ft Concrete	
89.26	M089 +0.231	C	BR	(EB) RCB								72 ft Concrete	
89.47	+0.440	C	BR	(EB) RCB								21 ft Concrete	
89.62	+0.586	C	BR	(EB) RCB								37 ft Concrete	
90.02	+0.985	C	EB	Projects spanning M89 to M90	AC	AC	2	4	24	10	0.99	1994	
91.01	M091 +0.004	C	EB	Projects spanning M91 to M92	AC	AC	2	4	24	10	2.83	92	

Map
Map
Map
Map

I 010 at M091+0.004

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 19

M091+0.004 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M093+0.833

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M093+0.833 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
93.84	M093 +0.833	C	EB	Projects spanning M93 to M94	AC	AC	2	4	30	10	0.04	92	
93.89	+0.876	C	EB		AC	AC	2	4	36	10	0.06	92	
93.95	+0.93	C	EB		AC	AC	2	4	24	10	0.54	92	
94.01	M094 +0.000	C	VMS	(EB) Variable Message Sign #7 (Proposed)									
94.18	+0.169	A	UP	Exit #94 at 411th Ave (Tonopah)							1971		16'-10"
94.48	+0.472	C	EB	Projects spanning M94 to M95	AC	AC	2	4	36	10	0.15	92	
94.63	+0.619	C	EB		AC	AC	2	4	30	10	0.10	92	
94.73	+0.719	C	EB		AC	AC	2	4	30	10	0.02	1994	
94.75	+0.74	C	EB		AC	AC	2	4	24	10	8.34	1994	
96.25	M096 +0.228	A	UP	Belmont Rd							1971		17'-00"
96.55	+0.530	C	BR	(EB) Coyote Wash							1971	107 ft Concrete	
98.32	M098 +0.298	A	UP	Exit #98 at Wintersburg Rd							1971		17'-02"
101.42	M101 +0.403	A	UP	355th Ave							1975		16'-10"
103.10	M103 +0.076	C	EB	Projects spanning M103 to M104	AC	AC	2	4	30	10	0.04	1994	
103.14	+0.117	C	EB		AC	AC	2	4	36	10	0.09	1994	
103.23	+0.21	C	EB		AC	AC	2	4	24	10	0.46	1994	
103.47	+0.449	A	UP	Exit #103 at 339th Ave							1974		17'-05"
103.69	+0.666	C	EB	Projects spanning M103 to M104	AC	AC	2	4	36	10	0.23	1994	
103.91	+0.893	C	EB		AC	AC	2	4	30	10	0.14	1994	
104.05	M104 +0.03	C	EB	Projects spanning M104 to M105	AC	AC	2	4	24	10	8.29	1994	
104.63	+0.614	C	BR	(EB) Hassayampa River							1974	1180 ft Concrete	
105.54	M105 +0.521	C	JB	WCL Buckeye									
107.62	M107 +0.600	A	UP	Johnson Rd							1975		16'-08"
109.70	M109 +0.682	A	UP	Exit #109 Palo Verde Rd							1975		16'-10"
110.31	M110 +0.292	C	VMS	EB Variable Message Sign #307 (Existing)							Aug 2009		
112.34	M112 +0.318	C	EB	Projects spanning M112 to M113	AC	AC	2	4	30	10	0.09	1995	
112.41	+0.384	A	UB	WUB Buckeye									
112.43	+0.405	C	EB	Projects spanning M112 to M113	AC	AC	2	4	36	10	0.09	1995	
112.52	+0.49	C	EB		AC	AC	2	4	24	10	0.70	1995	
112.77	+0.749	A	UP	S 085(2) SB							1976		??'-??"
112.87	+0.844	C	FR	Two Way Frontage Rd Right (from S 085 at Lower Buckeye)	Gravel	Gravel	2	0	24	0	0.34		
112.95	+0.925	A	UP	S 085(2) NB							1976		??'-??"
113.21	M113 +0.196	C	EB	Projects spanning M113 to M114	AC	AC	2	4	36	10	0.17	1995	
113.39	+0.370	C	EB		AC	AC	2	4	30	10	0.12	1995	
113.51	+0.49	C	EB		AC	AC	2	4	24	10	0.99	1995	
114.51	M114 +0.487	C	EB	Projects spanning M114 to M115	AC	AC	2	4	30	10	0.04	1995	
114.55	+0.530	C	EB		AC	AC	2	4	36	10	0.08	1995	
114.60	+0.581	C	FR	Two Way Frontage Rd Right	Unk	MBH	2	1	24	1	0.26		
114.63	+0.61	C	EB	Projects spanning M114 to M115	AC	AC	2	4	24	10	0.42	1995	
114.85	+0.835	C	FR	Two Way Frontage Rd Right	Unk	MBH	2	2	24	2	0.60		
114.88	+0.862	C	OP	(EB) Exit #114 at Miller Rd							1975	161 ft Concrete	
115.05	M115 +0.034	C	EB	Projects spanning M115 to M116	AC	AC	2	4	36	10	0.20	1995	
115.25	+0.234	C	EB		AC	AC	2	4	30	10	0.13	1995	

I 010 at M115+0.234

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 20

M115+0.234 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M115+0.36

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M115+0.36 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
115.38	M115 +0.36	C	EB	Projects spanning M115 to M116	AC	AC	2	4	24	10	1.17	1995	
116.55	M116 +0.550	C	EB	Projects spanning M116 to M117	AC	AC	2	4	30	9	0.06	14 Jan 2003	
116.61	+0.606	C	EB		AC	AC	2	4	36	8	0.19	14 Jan 2003	
116.80	+0.801	C	EB		AC	AC	2	4	24	12	0.49	14 Jan 2003	
117.01	M117 +0.002	C	OP	(EB) Exit #117 Watson Rd							1975	142 ft Concrete	
117.29	+0.280	C	EB	Projects spanning M117 to M118	AC	AC	2	4	24	10	0.01	14 Jan 2003	
117.30	+0.288	C	EB		AC	AC	2	4	36	10	0.23	14 Jan 2003	
117.53	+0.517	C	EB		AC	AC	2	4	30	10	0.06	14 Jan 2003	
117.59	+0.574	C	EB		AC	AC	2	4	24	10	2.14	1995	
118.66	M118 +0.645	C	UB	EUB Buckeye / WUB Goodyear-North									
119.72	M119 +0.711	C	EB	Projects spanning M119 to M120	AC	AC	2	4	24	9	0.04	1995	
119.76	+0.749	C	EB		AC	AC	2	4	24	9	0.02	30 Jun 2003	
119.78	+0.765	C	EB		AC	AC	2	4	30	9	0.02	30 Jun 2003	
119.80	+0.786	C	EB		AC	AC	2	4	30	8	0.01	30 Jun 2003	
119.81	+0.796	C	EB		AC	AC	2	4	36	8	0.18	30 Jun 2003	
119.99	+0.983	C	EB		AC	AC	2	4	24	15.8	0.03	23 Jan 2011	
120.03	M120 +0.014	C	EB	Projects spanning M120 to M121	AC	AC	2	4	24	15.8	0.12	23 Jan 2011	
120.15	+0.134	C	EB		AC	AC	2.5	4	30	21.5	0.06	23 Jan 2011	
120.20	+0.193	C	EB		AC	AC	3	10	36	21.5	0.03	23 Jan 2011	
120.23	+0.219	C	EB		AC/PCC	AC	3	16	36	21.5	0.26	23 Jan 2011	
120.24	+0.227	C	UP	(EB) Exit #120 at Verrado Way							30 Jun 2003		??'-??"
120.49	+0.481	C	EB	Projects spanning M120 to M121	AC/PCC	AC	3	16	54	15.8	0.05	23 Jan 2011	
120.54	+0.531	C	EB		AC/PCC	AC	3	16	48	15.8	0.13	23 Jan 2011	
120.67	+0.663	C	EB		AC/PCC	AC	3	16	48	15.8	0.08	23 Jan 2011	
120.75	+0.741	C	EB		AC/PCC	AC	3	16	48	11.5	0.07	23 Jan 2011	
120.82	+0.813	C	EB		AC/PCC	AC	3	16	42	15.8	0.11	23 Jan 2011	
120.94	+0.926	C	EB		AC/PCC	AC	3	16	36	20	0.25	23 Jan 2011	
121.19	M121 +0.167	C	EB	Projects spanning M121 to M122	AC/PCC	AC	3	16	36	16	0.06	23 Jan 2011	
121.24	+0.224	C	EB		AC/PCC	AC	3	16	48	12	0.23	23 Jan 2011	
121.47	+0.455	C	EB		AC/PCC	AC	3	16	36	20	0.50	23 Jan 2011	
121.72	+0.702	C	OP	(EB) Exit #121 Jackrabbit Trail							1975	177 ft Concrete	
121.97	+0.951	C	EB	Projects spanning M121 to M122	AC/PCC	AC	3	16	48	19	0.15	23 Jan 2011	
122.12	M122 +0.099	C	EB	Projects spanning M122 to M123	AC/PCC	AC	3	16	48	22.5	0.13	23 Jan 2011	
122.25	+0.231	C	EB		AC/PCC	AC	3	16	42	18	0.11	23 Jan 2011	
122.36	+0.345	C	EB		AC/PCC	AC	3	16	36	21	1.40	23 Jan 2011	
122.72	+0.699	A	JB	ECL Buckeye,									
	+0.703	C	JB	WCL Goodyear									
	+0.704	C	OP	(EB) Perryville Rd							1978	129 ft Concrete	
123.73	M123 +0.707	C	OP	(EB) Citrus Rd							1978	129 ft Concrete	
123.76	+0.742	C	EB	Projects spanning M123 to M124	AC/PCC	AC	3	16	36	10	0.19	23 Jan 2011	
123.95	+0.931	C	EB		AC	AC	3	4	36	10	0.43	23 Jan 2011	
124.38	M124 +0.359	C	EB	Projects spanning M124 to M125	AC	AC	3	4	42	7	0.03	23 Jan 2011	
124.40	+0.386	C	EB		AC	AC	3	4	42	4	0.02	23 Jan 2011	

I 010 at M124+0.386

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 21

M124+0.386 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M124+0.401

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M124+0.401 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
124.42	M124 +0.401	C	EB	Projects spanning M124 to M125	AC	AC	3	4	48	4	0.06	23 Jan 2011	
124.48	+0.461	C	EB		AC	AC	3	4	48	4	0.03	23 Jan 2011	
124.51	+0.489	C	EB		AC	AC	3	4	36	10	0.06	23 Jan 2011	
124.56	+0.545	C	EB		AC	AC	3	4	36	6.5	0.14	23 Jan 2011	
124.69	+0.667	C	UB	EUB Goodyear-North / WUB Avondale									
124.70	+0.687	C	EB	Projects spanning M124 to M125	AC	AC	3	3	36	3	0.04	23 Jan 2011	
124.73	+0.709	C	OP	(EB) Exit #124 at S 303/Cotton Ln							1978	153 ft Concrete	
124.75	+0.734	C	EB	Projects spanning M124 to M125	AC	AC	3	4	36	6.5	0.02	23 Jan 2011	
124.77	+0.751	C	EB		AC	AC	3	4	36	10	0.10	23 Jan 2011	
124.87	+0.855	C	EB		AC	AC	3	4	36	6.5	0.03	23 Jan 2011	
124.91	+0.888	C	EB		AC	AC	3	4	48	10	0.06	23 Jan 2011	
124.96	+0.944	C	EB		AC	AC	3	4	48	10	0.05	23 Jan 2011	
125.02	M125 +0.000	C	EB	Projects spanning M125 to M126	AC	AC	3	4	42	10	0.13	23 Jan 2011	
125.15	+0.129	C	EB		AC	AC	3	4	36	6.5	0.04	23 Jan 2011	
125.18	+0.167	C	EB		AC	AC	3	3.5	36	6.5	0.01	23 Jan 2011	
125.20	+0.179	C	EB		AC	AC	3	3	36	3	0.07	23 Jan 2011	
125.26	+0.245	C	BR	(EB) Roosevelt Irrigation District Canal							1978	282 ft Concrete	
125.27	+0.252	C	EB	Projects spanning M125 to M126	AC	AC	3	4	36	6.5	0.01	23 Jan 2011	
125.28	+0.265	C	EB		AC	AC	3	4	36	10	0.34	23 Jan 2011	
125.62	+0.601	C	EB		AC	AC	3	4	36	6.5	0.07	23 Jan 2011	
125.69	+0.675	C	EB		AC	AC	3	3.5	36	6.5	0.01	23 Jan 2011	
125.71	+0.687	C	EB		AC	AC	3	3	36	3	0.04	23 Jan 2011	
125.73	+0.708	C	OP	(EB) Sarival Ave							1978	129 ft Concrete	
125.75	+0.728	C	EB	Projects spanning M125 to M126	AC	AC	3	3	36	6.5	0.01	23 Jan 2011	
125.76	+0.738	C	EB		AC	AC	3	4	36	6.5	0.12	23 Jan 2011	
125.87	+0.856	C	EB		AC	AC	3	4	36	10	0.02	23 Jan 2011	
125.90	+0.879	C	EB		AC	AC	3	16	36	10	0.11	23 Jan 2011	
126.01	+0.990	C	EB		AC	AC	3	28	36	10	0.04	23 Jan 2011	
126.05	M126 +0.034	C	EB	Projects spanning M126 to M127	AC	AC	3.5	28	42	28.2	0.05	30 Jan 2011	
126.11	+0.090	C	EB		AC	AC	4	28	48	24	0.07	30 Jan 2011	
126.18	+0.158	C	EB		AC	AC	4	28	54	18	0.04	30 Jan 2011	
126.22	+0.204	C	EB		AC	AC	4.5	20	60	18	0.01	30 Jan 2011	
126.23	+0.213	C	EB		AC	AC	4.5	20	66	12	0.05	30 Jan 2011	
126.28	+0.261	C	EB		AC	AC	4.5	20	66	24	0.02	30 Jan 2011	
126.30	+0.280	C	EB		AC	AC	5	12	72	24	0.04	30 Jan 2011	
126.34	+0.318	C	EB		AC	AC	5	12	72	36	0.02	30 Jan 2011	
126.35	+0.335	C	EB		AC	AC	5	12	72	23	0.12	30 Jan 2011	
126.47	+0.455	C	EB		AC	AC	5	12	72	10	0.03	30 Jan 2011	
126.50	+0.486	C	EB		AC	AC	5	12	60	12	0.16	30 Jan 2011	
126.66	+0.643	C	EB		AC	AC	5	12	60	24	0.02	30 Jan 2011	
126.68	+0.666	C	EB		AC	AC	5	12	60	36	0.06	30 Jan 2011	
126.71	+0.692	C	OP	(EB) Exit #126 Pebble Creek & Estrella Pkwys							1978	153 ft Concrete	
126.74	+0.721	C	EB	Projects spanning M126 to M127	AC	AC	5	12	60	24	0.02	30 Jan 2011	

I 010 at M126+0.721

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 22

M126+0.721 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M126+0.744

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M126+0.744 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
126.76	M126 +0.744	C	EB	Projects spanning M126 to M127	AC	AC	5	12	60	12	0.13	30 Jan 2011	
126.89	+0.872	C	EB		AC	AC	5	12	78	7	0.06	30 Jan 2011	
126.95	+0.928	C	EB		AC	AC	5	12	72	23	0.07	30 Jan 2011	
127.02	M127 +0.000	C	EB	Projects spanning M127 to M128	AC	AC	5	12	72	36	0.32	30 Jan 2011	
127.19	+0.172	C	BR	(EB) Airport Wash							1978	202 ft Concrete	
127.34	+0.323	C	EB	Projects spanning M127 to M128	AC	AC	5	12	72	23	0.15	30 Jan 2011	
127.49	+0.468	C	EB		AC	AC	5	12	72	10	0.02	30 Jan 2011	
127.51	+0.491	C	EB		AC	AC	5	12	60	30	0.15	30 Jan 2011	
127.66	+0.643	C	EB		AC	AC	5	12	60	24	0.29	30 Jan 2011	
127.71	+0.692	C	OP	(EB) Bullard Ave							1978	141 ft Concrete	
127.85	+0.827	C	VMS	(EB) Variable Message Sign #4 (Existing)							18 Oct 2007		
127.95	+0.929	C	EB	Projects spanning M127 to M128	AC	AC	5	12	78	10	0.06	30 Jan 2011	
128.00	M128 +0.015	C	EB	Projects spanning M128 to M129	AC	AC	5	12	72	10	0.05	30 Jan 2011	
128.05	+0.061	C	EB		AC	AC	5	12	72	14	0.03	30 Jan 2011	
128.08	+0.089	C	EB		AC	AC	5	12	72	12	0.27	30 Jan 2011	
128.35	+0.361	C	EB		AC	AC	5	12	72	24	0.05	30 Jan 2011	
128.40	+0.409	C	EB		AC	AC	5	12	72	17	0.08	30 Jan 2011	
128.47	+0.484	C	EB		AC	AC	5	12	72	10	0.04	30 Jan 2011	
128.50	+0.510	C	OP	(EB) Union Pacific RR (Inactive)							1978	137 ft Concrete	
128.51	+0.523	C	EB	Projects spanning M128 to M129	AC	AC	5	12	60	26	0.37	30 Jan 2011	
128.72	+0.736	C	OP	(EB) Exit #128 at Litchfield Rd (Goodyear)							1978	163 ft Concrete	
128.89	+0.896	C	EB	Projects spanning M128 to M129	AC	AC	5	12	78	5	0.06	30 Jan 2011	
128.94	+0.953	C	EB		AC	AC	5	12	72	16	0.05	30 Jan 2011	
128.99	+0.999	C	EB		AC	AC	5	12	72	24	0.01	30 Jan 2011	
129.00	+1.009	C	EB		AC	AC	5	12	72	12	0.36	30 Jan 2011	
129.36	M129 +0.343	C	EB	Projects spanning M129 to M130	AC	AC	5	12	72	24	0.06	30 Jan 2011	
129.42	+0.405	C	EB		AC	AC	5	12	72	16	0.07	30 Jan 2011	
129.50	+0.479	C	EB		AC	AC	5	12	72	8	0.03	30 Jan 2011	
129.53	+0.510	C	EB		AC	AC	5	12	60	26	0.17	30 Jan 2011	
129.70	+0.680	C	EB		AC	PCC	5	12	60	26	0.04	30 Jan 2011	
129.71	+0.689	C	JB	ECL Goodyear, WCL Avondale									
129.72	+0.697	C	OP	(EB) Exit #129 at 8th St & Dysart Rd							1978	163 ft Concrete	
129.73	+0.716	C	EB	Projects spanning M129 to M130	PCC	PCC	5	12	60	26	0.14	30 Jan 2011	
129.87	+0.856	C	EB		PCC	PCC	5	12	78	5	0.06	30 Jan 2011	
129.93	+0.913	C	EB		PCC	PCC	5	12	72	10	0.07	30 Jan 2011	
130.00	+0.981	C	EB		PCC	PCC	5	12	72	12	0.19	30 Jan 2011	
130.15	M130 +0.137	C	BR	(EB) Agua Fria River							1978	1502 ft Concrete	
130.19	+0.184	C	EB	Projects spanning M130 to M131	PCC	PCC	5	12	66	17	0.12	30 Jan 2011	
130.31	+0.302	C	EB		PCC	PCC	5	12	66	17	0.03	30 Jan 2011	
130.34	+0.33	C	EB		PCC	PCC	5	12	60	17	0.02	30 Jan 2011	
130.36	+0.352	C	EB		PCC	PCC	5	12	60	12	0.08	30 Jan 2011	
130.45	+0.440	C	EB		AC/PCC	AC/PCC	5	12	60	12	0.93	26 Aug 2010	
131.38	M131 +0.358	C	EB	Projects spanning M131 to M132	AC/PCC	AC/PCC	5	12	66	10	0.01	26 Aug 2010	

I 010 at M131+0.358

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 23

M131+0.358 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M131+0.367

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M131+0.367 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
131.38	M131 +0.367	C	EB	Projects spanning M131 to M132	AC/PCC	AC/PCC	5	12	66	8	0.02	26 Aug 2010	
131.41	+0.390	C	EB		AC/PCC	AC/PCC	5	12	72	8	0.08	26 Aug 2010	
131.49	+0.471	C	EB		AC/PCC	AC/PCC	5	12	60	10	0.42	26 Aug 2010	
131.71	+0.698	C	OP	(EB) Exit #131 at 115th Ave							1981	153 ft Concrete	
131.86	M115 +17.37	C	J S	I 010 Exit #132 107th Ave TI A-Ramp West & 107th Ave North/South (Signalized) -- [B]									Map
131.91	M131 +0.896	C	EB	Projects spanning M131 to M132	AC/PCC	AC/PCC	5	12	72	14	0.11	26 Aug 2010	
132.03	M132 +0.016	C	EB	Projects spanning M132 to M133	AC/PCC	AC/PCC	5	12	72	14	0.13	26 Aug 2010	
132.15	+0.145	C	EB		AC/PCC	AC/PCC	5	12	72	10	0.19	26 Aug 2010	
132.34	+0.330	C	EB		AC/PCC	AC/PCC	5	12	78	10	0.03	26 Aug 2010	
132.37	+0.364	C	EB		AC/PCC	AC/PCC	5	12	84	10	0.09	26 Aug 2010	
132.46	+0.450	C	EB		AC/PCC	AC/PCC	5	12	72	12	0.14	26 Aug 2010	
132.60	+0.585	C	EB		AC/PCC	AC/PCC	5	12	78	12	0.06	26 Aug 2010	
132.65	+0.642	C	EB		AC/PCC	AC/PCC	5	12	84	12	0.10	26 Aug 2010	
132.69	+0.682	C	OP	(EB) Exit #132 OP at 107th Ave							1994	128 ft Concrete	
132.70	+0.691	C	FR	One Way Frontage Rd EB Right	Paved	Paved	2		24		0.98		
132.75	+0.740	C	EB	Projects spanning M132 to M133	AC/PCC	AC/PCC	5	12	84	14	0.06	26 Aug 2010	
132.81	+0.804	C	EB		AC/PCC	AC/PCC	5	12	84	13	0.08	26 Aug 2010	
132.86	M133 +0.681	C	J S	Exit #133A 99th Ave G-Ramp East & 99th Ave North/South (Signalized) -- [B]									Map
132.89	M132 +0.882	C	EB	Projects spanning M132 to M133	AC/PCC	AC/PCC	5	12	72	10	0.56	26 Aug 2010	
133.45	M133 +0.435	C	EB	Projects spanning M133 to M134	AC/PCC	AC/PCC	5	12	60	24	0.06	26 Aug 2010	
133.50	+0.491	C	EB		AC/PCC	AC/PCC	5	12	60	17	0.17	26 Aug 2010	
133.67	+0.660	C	EB		AC/PCC	AC/PCC	5	12	60	10	0.04	26 Aug 2010	
133.69	+0.679	C	JB	ECL Avondale, WCL Tolleson									
	+0.682	C	OP	(EB) Exit #133 at 99th Ave							1981	153 ft Concrete	
133.71	+0.694	C	UB	EUB Avondale / WUB Phoenix-Mesa									
	+0.698	C	EB	Projects spanning M133 to M134	AC/PCC	AC/PCC	5	12	66	21	0.04	26 Aug 2010	
133.75	+0.738	C	EB		AC/PCC	AC/PCC	5	7	66	28	0.01	26 Aug 2010	
133.77	+0.753	C	EB		AC/PCC	AC/PCC	5	7	72	28	0.05	26 Aug 2010	
133.81	+0.801	C	EB		AC/PCC	AC/PCC	5	7	60	10	0.01	26 Aug 2010	
133.82	+0.812	C	EB		AC/PCC	AC/PCC	5	2	60	10	0.01	26 Aug 2010	
133.83	+0.821	C	EB		AC/PCC	AC/PCC	5	2	60	10	0.14	26 Aug 2010	
133.86	+0.845	A	UP	S 101 E-N									??'-??"
133.97	+0.957	C	EB	Projects spanning M133 to M134	AC/PCC	AC/PCC	5	5	60	10	0.04	04 Jun 2007	
133.98	+0.967	A	UP	S 101 S-W									??'-??"
134.01	+0.996	C	EB	Projects spanning M133 to M134	AC/PCC	AC/PCC	5	8	60	10	0.03	04 Jun 2007	
134.03	M134 +0.018	C	EB	Projects spanning M134 to M135	AC/PCC	AC/PCC	5	8	78	10	0.05	04 Jun 2007	
134.08	+0.065	C	EB		AC/PCC	AC/PCC	5	8	72	10	0.13	04 Jun 2007	
134.21	+0.198	C	EB		AC/PCC	AC/PCC	5	8	66	10	0.11	04 Jun 2007	
134.33	+0.31	C	EB		AC/PCC	AC/PCC	5	8	60	10	0.01	04 Jun 2007	
134.34	+0.322	C	EB		AC/PCC	AC/PCC	6	8	84	10	0.39	04 Jun 2007	
134.69	+0.678	A	UP	Exit #134 at 91st Ave							1984		16'-08"
134.73	+0.709	C	EB	Projects spanning M134 to M135	AC/PCC	AC/PCC	6	8	78	10	0.09	04 Jun 2007	
134.81	+0.79	C	EB		AC/PCC	AC/PCC	6	8	72	10	0.05	04 Jun 2007	

I 010 at M134+0.79

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 24

M134+0.79 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M134+0.848

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M134+0.848 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
134.86	M134 +0.848	C	EB	Projects spanning M134 to M135	AC/PCC	AC/PCC	6	10	72	10	0.05	04 Jun 2007	
134.92	+0.901	C	EB		AC/PCC	AC/PCC	6	10	84	10	0.23	04 Jun 2007	
135.15	M135 +0.129	C	EB	Projects spanning M135 to M136	AC/PCC	AC/PCC	6	10	78	10	0.06	04 Jun 2007	
135.21	+0.19	C	EB		AC/PCC	AC/PCC	6	10	72	10	0.14	04 Jun 2007	
135.34	+0.327	C	EB		AC/PCC	AC/PCC	6	10	78	10	0.04	04 Jun 2007	
135.38	+0.365	C	EB		AC/PCC	AC/PCC	6	10	84	10	0.09	04 Jun 2007	
135.47	+0.45	C	EB		AC/PCC	AC/PCC	6	10	72	10	0.39	04 Jun 2007	
135.68	+0.662	A	UP	Exit #135 at 83rd Ave							1984		16'-03"
135.69	+0.669	C	JB	ECL Tolleson, WCL Phoenix									
135.86	+0.845	C	EB	Projects spanning M135 to M136	AC/PCC	AC/PCC	6	10	90	10	0.07	04 Jun 2007	
135.93	+0.918	C	EB		AC/PCC	AC/PCC	6	10	84	10	0.42	04 Jun 2007	
136.18	M136 +0.163	A	UP	Exit #136A at 79th Ave WB - HOV only							1989		16'-04"
136.35	+0.341	C	EB	Projects spanning M136 to M137	AC/PCC	AC/PCC	6	10	90	10	0.04	04 Jun 2007	
136.39	+0.379	C	EB		AC/PCC	AC/PCC	6	10	96	10	0.03	04 Jun 2007	
136.42	+0.405	C	EB		AC/PCC	AC/PCC	6	10	108	10	0.07	04 Jun 2007	
136.48	+0.47	C	EB		AC/PCC	AC/PCC	6	10	84	10	0.06	04 Jun 2007	
136.55	+0.534	C	EB		AC/PCC	AC/PCC	5.5	10	78	10	0.07	04 Jun 2007	
136.61	+0.600	C	EB		AC/PCC	AC/PCC	5.5	10	72	10	0.03	04 Jun 2007	
136.64	+0.626	C	EB		AC/PCC	AC/PCC	5	10	66	10	0.07	04 Jun 2007	
136.70	+0.683	A	UP	Exit #136B at 75th Ave							1984		16'-05"
136.71	+0.69	C	EB	Projects spanning M136 to M137	AC/PCC	AC/PCC	5	10	60	10	0.22	04 Jun 2007	
136.93	+0.917	C	EB		AC/PCC	AC/PCC	5	10	78	10	0.09	04 Jun 2007	
137.02	M137 +0.006	C	EB	Projects spanning M137 to M138	AC/PCC	AC/PCC	5	10	72	10	0.44	04 Jun 2007	
137.47	+0.450	C	EB		AC/PCC	AC/PCC	5	10	60	10	0.46	01 May 2005	
137.69	+0.675	A	UP	Exit #137 at 67th Ave							1984		16'-03"
		C	VMS	(EB) Variable Message Sign #201 (Existing)									
137.93	+0.911	C	EB	Projects spanning M137 to M138	AC/PCC	AC/PCC	5	10	72	10	0.50	01 May 2005	
138.17	M138 +0.145	A	UP	63rd Ave							1984		16'-07"
138.43	+0.40	C	EB	Projects spanning M138 to M139	AC/PCC	AC/PCC	5	10	60	10	0.24	01 May 2005	
138.67	+0.649	C	EB		AC/PCC	AC/PCC	5	8	60	10	0.20	01 May 2005	
		A	UP	Exit #138 at 59th Ave							1984		16'-04"
138.87	+0.847	C	EB	Projects spanning M138 to M139	AC/PCC	AC/PCC	5	8	71	10	0.58	01 May 2005	
139.45	M139 +0.43	C	EB	Projects spanning M139 to M140	AC/PCC	AC/PCC	5	8	60	10	0.38	01 May 2005	
139.67	+0.654	A	UP	Exit #139 at 51st Ave							1984		16'-00"
139.83	+0.813	C	EB	Projects spanning M139 to M140	AC/PCC	AC/PCC	5	8	76.5	10	0.10	01 May 2005	
139.92	+0.910	C	EB		AC/PCC	AC/PCC	5	8	71	10	0.54	01 May 2005	
140.47	M140 +0.45	C	EB	Projects spanning M140 to M141	AC/PCC	AC/PCC	5	8	60	10	0.43	01 May 2005	
140.67	+0.654	A	UP	Exit #140 at 43rd Ave							1985		16'-02"
140.90	+0.888	C	EB	Projects spanning M140 to M141	AC/PCC	AC/PCC	5	8	71	10	0.57	01 May 2005	
141.17	M141 +0.184	A	UP	39th Ave							1985		16'-02"
141.47	+0.48	C	EB	Projects spanning M141 to M142	AC/PCC	AC/PCC	5	8	60	10	0.37	01 May 2005	
141.68	+0.687	A	UP	Exit #141 at 35th Ave							1985		??'-??"
		C	VMS	(EB) Variable Message Sign #202 (Existing)									

I 010 at M141+0.687

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 25

M141+0.687 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M141+0.855

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M141+0.855 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
141.84	M141 +0.855	C	EB	Projects spanning M141 to M142	AC/PCC	AC/PCC	6	8	83	10	0.63	01 May 2005	
142.18	M142 +0.169	C	UP	31st Ave								1985	??'-??"
142.47	+0.46	C	EB	Projects spanning M142 to M143	AC/PCC	AC/PCC	6	8	72	10	0.19	01 May 2005	
142.66	+0.645	C	EB		AC/PCC	AC/PCC	6	8	78	10	0.03	01 May 2005	
142.68	+0.666	C	OP	(EB) Exit #142 at 27th Ave								1986	130 ft Concrete
142.69	+0.680	C	EB	Projects spanning M142 to M143	AC/PCC	AC/PCC	6	8	84	10	0.02	01 May 2005	
142.71	+0.69	C	EB		AC/PCC	AC/PCC	6	8	72	10	0.14	01 May 2005	
142.85	+0.836	C	EB		AC/PCC	AC/PCC	6	8	72	10	0.18	Nov 2008	
143.03	M143 +0.011	C	EB	Projects spanning M143 to M144	AC/PCC	AC/PCC	4	8	48	10	0.35	Nov 2008	
143.11	+0.094	C	UP	Under I 010 EB to I 017 NB Flyover								1988	??'-??"
143.19	+0.170	C	OP	(EB) Over I 017, FRs, Ramps, RRs, 25th-22nd, 21st, 19th, Grand, 16-15th Ave								1988	7111 ft Concrete
143.22	+0.201	C	UP	(EB) Under I 010 WB to I 017 SB Flyover								1990	??'-??"
143.37	+0.358	C	EB	Projects spanning M143 to M144	AC/PCC	AC/PCC	4	8	48	12	0.21	Nov 2008	
143.59	+0.570	C	EB		AC/PCC	AC/PCC	5	8	71	12	0.06	Nov 2008	
143.64	+0.628	C	EB		AC/PCC	AC/PCC	5	8	71	10	0.07	Nov 2008	
143.68	+0.658	C	VMS	(EB) Variable Message Sign #235 (Existing)									
143.72	+0.701	C	EB	Projects spanning M143 to M144	AC/PCC	AC/PCC	5	8	71	10	0.16	21 Jun 2004	
143.88	+0.864	C	EB		AC/PCC	AC/PCC	5	8	79.5	10	0.10	21 Jun 2004	
143.98	+0.961	C	EB		AC/PCC	AC/PCC	5	8	74	10	0.14	21 Jun 2004	
144.11	M144 +0.102	C	EB	Projects spanning M144 to M145	AC/PCC	AC/PCC	5	8	68.5	10	0.20	21 Jun 2004	
144.32	+0.305	C	EB		AC/PCC	AC/PCC	5	8	74	10	0.01	21 Jun 2004	
144.33	+0.319	C	EB		AC/PCC	AC/PCC	5	8	79.5	10	0.04	21 Jun 2004	
144.37	+0.354	C	EB		AC/PCC	AC/PCC	5	8	85	10	0.04	21 Jun 2004	
144.40	+0.389	C	EB		AC/PCC	AC/PCC	5	8	90.5	10	0.07	21 Jun 2004	
144.43	+0.416	A	UP	11th Ave Pedestrian OP								1988	??'-??"
144.47	+0.45	C	EB	Projects spanning M144 to M145	AC/PCC	AC/PCC	5	8	68.5	10	0.13	21 Jun 2004	
144.60	+0.59	C	EB		AC/PCC	AC/PCC	5	8	57.5	10	0.08	21 Jun 2004	
144.68	+0.669	C	EB		AC/PCC	AC/PCC	5	12	57.5	10	0.22	21 Jun 2004	
		A	UP	Exit #144A at 7th Ave								1988	??'-??"
144.84	+0.829	A	UP	5th Ave								1988	??'-??"
144.90	+0.892	C	EB	Projects spanning M144 to M145	AC/PCC	AC/PCC	5	12	69.5	10	0.43	21 Jun 2004	
144.96	+0.949	C	TN	(EB) 3rd Ave/Central/3rd St								1990	2770 ft
145.33	M145 +0.319	C	EB	Projects spanning M145 to M146	AC/PCC	AC/PCC	5	12	75.5	10	0.08	21 Jun 2004	
145.42	+0.403	C	EB		AC/PCC	AC/PCC	5	12	81.5	10	0.02	21 Jun 2004	
145.44	+0.426	C	EB		AC/PCC	AC/PCC	5	12	69.5	10	0.22	21 Jun 2004	
145.46	+0.445	A	UP	Exit #145B at 3rd St UP (i.e. tunnel)								1989	??'-??"
145.66	+0.648	C	EB	Projects spanning M145 to M146	AC/PCC	AC/PCC	5	12	63.5	10	0.02	21 Jun 2004	
145.68	+0.668	C	EB		AC/PCC	AC/PCC	5	12	75.5	10	0.09	21 Jun 2004	
145.70	+0.689	A	UP	Exit #145A at 7th St								1988	??'-??"
145.77	+0.756	C	EB	Projects spanning M145 to M146	AC/PCC	AC/PCC	5	12	69.5	10	0.01	21 Jun 2004	
145.78	+0.77	C	EB		AC/PCC	AC/PCC	5	12	63.5	10	0.08	21 Jun 2004	
145.86	+0.85	C	EB		AC/PCC	AC/PCC	5	12	57.5	10	0.04	21 Jun 2004	
145.90	+0.889	C	EB		AC/PCC	AC/PCC	6	12	72	10	0.49	21 Jun 2004	

I 010 at M145+0.889

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 26

M145+0.889 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M145+0.939

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M145+0.939 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
145.95	M145 +0.939	C	VMS	(EB) Variable Message Sign #204 (Existing)									
145.96	+0.943	A	UP	10th St Pedestrian OP							1988		??'-??"
146.21	M146 +0.194	A	UP	12th St							1988		??'-??"
146.39	+0.375	C	EB	Projects spanning M146 to M147	AC/PCC	AC/PCC	6	12	78	10	0.06	21 Jun 2004	
146.45	+0.432	C	EB		AC/PCC	AC/PCC	6	12	84	10	0.09	21 Jun 2004	
146.53	+0.52	C	EB		AC/PCC	AC/PCC	6	12	72	10	0.24	21 Jun 2004	
146.71	+0.697	A	UP	Exit #146 at 16th St							1988		??'-??"
146.77	+0.759	C	EB	Projects spanning M146 to M147	AC/PCC	AC/PCC	6	12	78	10	0.03	21 Jun 2004	
146.80	+0.790	C	EB		AC/PCC	AC/PCC	6	10	78	10	0.03	21 Jun 2004	
146.83	+0.820	C	EB		AC/PCC	AC/PCC	6	10	84	10	0.10	21 Jun 2004	
146.93	+0.92	C	EB		AC/PCC	AC/PCC	6	10	72	10	0.06	21 Jun 2004	
146.97	+0.954	A	UP	18th St Pedestrian OP							1986		??'-??"
146.99	+0.980	C	EB	Projects spanning M146 to M147	AC/PCC	AC/PCC	4	10	48	10	0.47	21 Jun 2004	
147.11	M147 +0.114	C	VMS	(EB) Variable Message Sign #234 (Existing)									
147.21	+0.214	C	UP	(EB) Under I 010 EB to S 051 NB Ramp							1990		??'-??"
147.23	+0.228	C	UP	(EB) Under S 202 EB							1987		??'-??"
147.27	+0.270	C	UP	(EB) Under S 051 SB							1987		??'-??"
147.29	+0.287	C	UP	(EB) Under S 202 WB to I 010 EB Ramp							1989		??'-??"
147.43	+0.435	A	UP	Roosevelt St							1985		??'-??"
147.46	+0.464	C	EB	Projects spanning M147 to M148	AC/PCC	AC/PCC	4	10	72	10	0.14	21 Jun 2004	
147.60	+0.605	C	EB		AC/PCC	AC/PCC	4	10	66	10	0.10	21 Jun 2004	
147.71	+0.709	C	EB		AC/PCC	AC/PCC	4	10	60	10	0.21	21 Jun 2004	
147.92	+0.920	C	EB		AC/PCC	AC/PCC	4	10	66	10	0.04	21 Jun 2004	
147.93	+0.933	C	OP	(EB) Van Buren St							1988	139 ft Concrete	
147.96	+0.960	C	EB	Projects spanning M147 to M148	AC/PCC	AC/PCC	4	10	72	10	0.03	21 Jun 2004	
147.99	+0.987	C	EB		AC/PCC	AC/PCC	4	10	60	10	0.01	12 Aug 2007	
	+0.994	C	EB		AC/PCC	AC/PCC	4	10	54	10	0.12	12 Aug 2007	
148.12	M148 +0.08	C	EB	Projects spanning M148 to M149	AC/PCC	AC/PCC	4	10	48	10	0.02	12 Aug 2007	
148.13	+0.102	C	EB		AC/PCC	AC/PCC	4	12	48	10	0.10	12 Aug 2007	
148.15	+0.113	C	FR	One Way Frontage Rd EB Right	Paved	Paved	4		48		0.06		
148.18	+0.148	C	OP	(EB) Exit #148 at Washington St & Jefferson St							1986	517 ft Concrete	
148.23	+0.193	C	FR	One Way Frontage Rd EB Right	Paved	Paved	4		48		0.01		
	+0.199	C	EB	Projects spanning M148 to M149	AC/PCC	AC/PCC	4	12	60	10	0.08	12 Aug 2007	
	+0.201	C	FR	One Way Frontage Rd EB Right	Paved	Paved	3		36		0.02		
148.25	+0.216	C	FR	One Way Frontage Rd EB Right	Paved	Paved	2.5		30		0.05		
148.29	+0.262	C	FR	One Way Frontage Rd EB Right	Paved	Paved	3		36		0.03		
148.31	+0.282	C	EB	Projects spanning M148 to M149	AC/PCC	AC/PCC	4	12	54	10	0.04	12 Aug 2007	
148.32	+0.291	C	FR	One Way Frontage Rd EB Right	Paved	Paved	1.5		18		0.02		
148.34	+0.312	C	FR	One Way Frontage Rd EB Right	Paved	Paved	2		24		0.28		
148.36	+0.32	C	EB	Projects spanning M148 to M149	AC/PCC	AC/PCC	4	12	48	10	0.05	12 Aug 2007	
148.39	+0.362	C	VMS	(EB) Variable Message Sign #205 (Existing)							2004		
148.40	+0.372	C	OP	(EB) Union Pacific RR							1986	137 ft Concrete	
148.41	+0.373	C	EB	Projects spanning M148 to M149	AC/PCC	AC/PCC	4	12	60	10	0.23	12 Aug 2007	

I 010 at M148+0.373

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 27

M148+0.373 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M148+0.597

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M148+0.597 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
148.63	M148 +0.597	C	OP	(EB) Sky Harbor Circle/Grant St							1988	146 ft Concrete	
148.64	+0.605	C	EB	Projects spanning M148 to M149	AC/PCC	AC/PCC	4	12	66	10	0.03	12 Aug 2007	
148.67	+0.634	C	EB		AC/PCC	AC/PCC	4	12	72	10	0.02	12 Aug 2007	
148.68	+0.652	C	EB		AC/PCC	AC/PCC	4	12	60	10	0.03	12 Aug 2007	
148.72	+0.687	C	EB		AC/PCC	AC/PCC	4	12	54	10	0.14	12 Aug 2007	
148.86	+0.82	C	EB		AC/PCC	AC/PCC	4	12	48	10	0.25	12 Aug 2007	
148.94	+0.908	C	OP	(EB) Exit #149 at Sky Harbor Blvd & EB Off Ramp							1988	343 ft Concrete	
149.11	M149 +0.099	C	EB	Projects spanning M149 to M150	AC/PCC	AC/PCC	4	12	60	10	0.22	12 Aug 2007	
149.31	+0.299	C	OP	(EB) Mohave St							1988	119 ft Concrete	
149.33	+0.315	C	EB	Projects spanning M149 to M150	AC/PCC	AC/PCC	4	12	66	10	0.06	12 Aug 2007	
149.38	+0.370	C	EB		AC/PCC	AC/PCC	4	12	72	10	0.03	12 Aug 2007	
149.41	+0.398	C	EB		AC/PCC	AC/PCC	4	12	60	10	0.04	12 Aug 2007	
149.45	+0.440	C	EB		AC/PCC	AC/PCC	4	12	54	10	0.13	12 Aug 2007	
149.55	+0.532	C	OP	(EB) I 017 SB							1988	149 ft Concrete	
149.58	+0.561	C	UP	(EB) Under I 017 NB							1987		??'-??"
149.59	+0.57	C	EB	Projects spanning M149 to M150	AC/PCC	AC/PCC	4	12	48	10	0.17	12 Aug 2007	
149.75	+0.740	C	EB		AC/PCC	AC/PCC	6	12	84	10	0.04	12 Aug 2007	
149.80	+0.784	C	EB		AC/PCC	AC/PCC	6	12	78	10	0.12	12 Aug 2007	
149.92	+0.90	C	EB		AC/PCC	AC/PCC	6	12	72	10	0.19	12 Aug 2007	
149.94	+0.925	A	OP	Exit #150B at 24th St							1988	132 ft Concrete	
150.11	M150 +0.072	C	EB	Projects spanning M150 to M151	AC/PCC	AC/PCC	6	12	84	10	0.18	12 Aug 2007	
150.29	+0.249	C	EB		AC/PCC	AC/PCC	6	12	78	10	0.13	12 Aug 2007	
150.42	+0.38	C	EB		AC/PCC	AC/PCC	6	12	72	10	0.79	12 Aug 2007	
150.81	+0.772	A	BR	Salt River							1988	1083 ft Concrete	
151.20	M151 +0.191	C	EB	Projects spanning M151 to M152	AC/PCC	AC/PCC	6	12	78	10	0.04	12 Aug 2007	
151.25	+0.235	C	EB		AC/PCC	AC/PCC	6	12	84	10	0.05	12 Aug 2007	
151.30	+0.28	C	EB		AC/PCC	AC/PCC	6	12	72	10	0.01	12 Aug 2007	
151.31	+0.297	C	EB		AC/PCC	AC/PCC	5.5	12	66	10	0.16	12 Aug 2007	
151.48	+0.462	C	EB		AC/PCC	AC/PCC	5	12	60	10	0.22	12 Aug 2007	
151.50	+0.488	A	UP	Exit #151 at 32nd St & University Dr							1990		17'-02"
151.69	+0.680	C	EB	Projects spanning M151 to M152	AC/PCC	AC/PCC	5	10	60	12	0.07	12 Aug 2007	
151.76	+0.748	C	EB		AC/PCC	AC/PCC	5	10	72	12	0.42	12 Aug 2007	
152.05	M152 +0.038	C	VMS	(EB) Variable Message Sign #206 (Existing)									
152.18	+0.16	C	EB	Projects spanning M152 to M153	AC/PCC	AC/PCC	5	10	60	12	0.17	12 Aug 2007	
152.35	+0.335	C	EB		AC/PCC	AC/PCC	5	10	72	12	0.22	12 Aug 2007	
152.40	+0.380	A	UP	Exit #152 at 40th St							1989		??'-??"
152.57	+0.552	C	EB	Projects spanning M152 to M153	AC/PCC	AC/PCC	5	10	84	12	0.13	12 Aug 2007	
152.70	+0.687	C	EB		AC/PCC	AC/PCC	5	10	78	12	0.13	12 Aug 2007	
152.84	+0.821	C	EB		AC/PCC	AC/PCC	5	10	72	12	0.20	12 Aug 2007	
153.04	M153 +0.097	C	EB	Projects spanning M153 to M154	AC/PCC	AC/PCC	5	10	78	12	0.04	12 Aug 2007	
153.08	+0.132	C	EB		AC/PCC	AC/PCC	5	10	84	12	0.06	12 Aug 2007	
153.14	+0.19	C	EB		AC/PCC	AC/PCC	5	10	60	12	0.63	12 Aug 2007	
153.38	+0.439	C	JB	ECL Phoenix, WCL Tempe									

I 010 at M153+0.439

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 28

M153+0.439 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M153+0.442

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M153+0.442 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
153.39	M153 +0.442	A	UP	Exit #153A at S 143 Hohokam Fwy & 48th St							1990		??'-??"
153.41	+0.470	C	FR	One Way Frontage Rd EB Right	PCC	PCC	2	2	24	2	0.28	90	
153.74	+0.800	A	UP	Exit #153B at Broadway Rd							1990		??'-??"
153.76	+0.821	C	EB	Projects spanning M153 to M154	AC/PCC	AC/PCC	5	10	72	12	0.16	12 Aug 2007	
153.87	+0.925	C	VMS	(EB) Variable Message Sign #207 (Existing)									
153.92	M154 +0.004	C	EB	Projects spanning M154 to M155	AC/PCC	AC/PCC	5	11.6	72	12	0.03	12 Aug 2007	
153.95	+0.030	C	EB		AC/PCC	AC/PCC	5	11.6	84	10	0.13	12 Aug 2007	
154.08	+0.161	C	EB		AC/PCC	AC/PCC	5	11.6	78	10	0.01	12 Aug 2007	
	+0.168	C	EB		AC/PCC	AC/PCC	5	11.6	78	14	0.04	12 Aug 2007	
154.12	+0.209	C	EB		AC/PCC	AC/PCC	5	11.6	78	18	0.01	12 Aug 2007	
154.13	+0.214	C	EB		AC/PCC	AC/PCC	5	11.6	78	15	0.01	12 Aug 2007	
154.14	+0.222	C	EB		AC/PCC	AC/PCC	5	11.6	72	15	0.03	12 Aug 2007	
154.17	+0.256	C	EB		AC/PCC	AC/PCC	5	11.6	72	12	0.06	12 Aug 2007	
154.23	+0.312	C	EB		AC/PCC	AC/PCC	5	11.2	72	12	0.16	12 Aug 2007	
154.38	+0.468	C	EB		AC/PCC	AC/PCC	5	14	72	12	0.01	12 Aug 2007	
154.40	+0.483	C	EB		AC/PCC	AC/PCC	5	14	72	11	0.01	12 Aug 2007	
154.41	+0.494	C	EB		AC/PCC	AC/PCC	5	14	72	10	0.02	12 Aug 2007	
154.43	+0.511	C	EB		AC/PCC	AC/PCC	5	14	72	11	0.01	12 Aug 2007	
154.44	+0.519	C	EB		AC/PCC	AC/PCC	5	14	72	12	0.04	12 Aug 2007	
154.47	+0.558	C	EB		AC/PCC	AC/PCC	5	14	78	12	0.05	12 Aug 2007	
154.52	+0.608	C	EB		AC/PCC	AC/PCC	5	14	78	12	0.06	12 Aug 2007	
154.59	+0.669	C	EB		AC/PCC	AC/PCC	5	14	84	12	0.08	12 Aug 2007	
154.67	+0.750	C	EB		AC/PCC	AC/PCC	5	14	90	12	0.01	12 Aug 2007	
154.68	+0.761	C	EB		AC/PCC	AC/PCC	5	17	90	12	0.03	12 Aug 2007	
154.71	+0.793	C	EB		AC/PCC	AC/PCC	5	15	90	12	0.02	12 Aug 2007	
154.73	+0.813	C	EB		AC/PCC	AC/PCC	5	13	90	12	0.01	12 Aug 2007	
154.74	+0.822	C	EB		AC/PCC	AC/PCC	5	13	96	12	0.01	12 Aug 2007	
154.75	+0.831	C	EB		AC/PCC	AC/PCC	5	8.5	96	12	0.09	12 Aug 2007	
154.84	+0.919	C	EB		AC/PCC	AC/PCC	4	8.5	60	12	0.02	12 Aug 2007	
154.85	+0.937	C	EB		AC/PCC	AC/PCC	4	4	48	12	0.11	12 Aug 2007	
154.94	M155 +0.024	C	OP	(EB) Southern Ave							1990	139 ft Concrete	
154.97	+0.053	C	EB	Projects spanning M155 to M156	AC/PCC	AC/PCC	4	4	54	10	0.05	12 Aug 2007	
155.01	+0.100	C	EB		AC/PCC	AC/PCC	4	4	60	8	0.08	12 Aug 2007	
155.09	+0.177	C	EB		AC/PCC	AC/PCC	4	4	48	12	0.02	12 Aug 2007	
155.11	+0.194	C	EB		AC/PCC	AC/PCC	4	24.5	48	12	0.26	12 Aug 2007	
155.25	+0.336	C	UP	(EB) Under I 010 EB to U 060 EB Flyover							1995		??'-??"
155.32	+0.403	A	BR	Western Canal							2002	31 ft Concrete	
	+0.409	C	UP	(EB) Under U 060 WB to I 010 EB Flyover							1995		??'-??"
155.37	+0.455	C	EB	Projects spanning M155 to M156	AC/PCC	AC/PCC	4	14	48	12	0.02	12 Aug 2007	
155.38	+0.470	C	EB		AC/PCC	AC/PCC	4	14	48	12	0.16	12 Aug 2007	
155.54	+0.625	C	EB		AC/PCC	AC/PCC	4	14	48	24	0.20	12 Aug 2007	
155.74	+0.821	C	EB		AC/PCC	AC/PCC	4	14	48	24	0.16	01 May 2005	
155.89	+0.977	C	EB		AC/PCC	AC/PCC	5	14	60	8	0.05	01 May 2005	

I 010 at M155+0.977

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 29

M155+0.977 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M156+0.025

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M156+0.025 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
155.94	M156 +0.025	C	EB	Projects spanning M156 to M157	AC/PCC	AC/PCC	5	14	60	8	0.16	01 May 2005	152 ft Concrete
		A	OP	Exit #155 at Baseline Rd							1995		
156.02	+0.103	C	JB	Temp Leave Tempe, NCL Guadalupe									
156.10	+0.186	C	EB	Projects spanning M156 to M157	AC/PCC	AC/PCC	5	14	60	12	0.11	01 May 2005	
156.21	+0.293	C	EB		AC/PCC	AC/PCC	5	14	72	12	0.08	01 May 2005	
156.29	+0.374	C	EB		AC/PCC	AC/PCC	5	14	66	12	0.12	01 May 2005	
156.41	+0.49	C	EB		AC/PCC	AC/PCC	5	14	60	12	0.22	01 May 2005	
156.63	+0.719	C	EB		AC/PCC	AC/PCC	5	12	60	12	1.13	01 May 2005	
156.79	+0.878	C	VMS	(EB) Variable Message Sign #7A1 (Existing)									
156.94	+1.020	A	UP	Guadalupe Rd							05 Jan 2001		18'-04"
157.77	M157 +0.612	C	EB	Projects spanning M157 to M158	AC/PCC	AC/PCC	4	12	48	12	0.41	01 May 2005	
157.97	+0.817	A	UP	Exit #157 at Elliot Rd							1992		16'-06"
157.98	+0.825	C	JB	SCL Guadalupe, Re-enter Tempe									
158.17	+1.019	C	EB	Projects spanning M157 to M158	AC/PCC	AC/PCC	4	12	60	12	0.64	01 May 2005	
158.81	M158 +0.62	C	EB	Projects spanning M158 to M159	AC/PCC	AC/PCC	4	12	48	12	0.38	01 May 2005	
158.98	+0.796	A	UP	Exit #158 at Warner Rd							1986		16'-08"
		C	VMS	(EB) Variable Message Sign #7A2 (Operational)									
159.19	+1.006	C	EB	Projects spanning M158 to M159	AC/PCC	AC/PCC	4	12	60	12	0.51	01 May 2005	
159.49	M159 +0.285	C	JB	SCL Tempe, Phoenix on Right, Chandler on Left									
159.70	+0.49	C	EB	Projects spanning M159 to M160	AC/PCC	AC/PCC	4	12	48	12	0.14	01 May 2005	
159.84	+0.636	C	EB		AC/PCC	AC/PCC	4	12	48	12	0.13	17 Nov 2003	
159.97	+0.765	C	EB		AC/PCC	AC/PCC	4	12	48	12	0.10	Oct 2008	
159.98	+0.780	A	UP	Exit #159 at Ray Rd							2007		17'-00"
160.07	+0.865	C	EB	Projects spanning M159 to M160	AC/PCC	AC/PCC	4	10.8	54	12	0.08	Oct 2008	
160.14	+0.941	C	EB		AC/PCC	AC/PCC	4	10.8	60	12	0.03	Oct 2008	
160.18	+0.974	C	EB		AC/PCC	AC/PCC	4	10.8	72	12	0.44	Oct 2008	
160.61	M160 +0.394	C	EB	Projects spanning M160 to M161	AC/PCC	AC/PCC	4	10.8	78	12	0.02	Oct 2008	
160.64	+0.418	C	EB		AC/PCC	AC/PCC	4	10.8	84	12	0.09	Oct 2008	
160.73	+0.510	C	EB		AC/PCC	AC/PCC	4	10.8	72	10	0.08	Oct 2008	
160.81	+0.590	C	EB		AC/PCC	AC/PCC	4	10.8	78	10	0.05	Oct 2008	
160.86	+0.642	C	EB		AC/PCC	AC/PCC	4	10.8	84	10	0.06	Oct 2008	
160.92	+0.700	C	EB		AC/PCC	AC/PCC	3.5	10.8	42	10	0.18	Oct 2008	
160.99	+0.766	A	UP	Exit #160 at Chandler Blvd							17 Nov 2003		16'-03"
161.10	+0.882	C	EB	Projects spanning M160 to M161	AC/PCC	AC/PCC	3	8	36	10	0.24	Oct 2008	
161.34	M161 +0.137	C	EB	Projects spanning M161 to M162	AC/PCC	AC/PCC	3	8	36	12	0.06	Oct 2008	
161.40	+0.202	C	EB		AC/PCC	AC/PCC	3	8	36	10	0.01	Oct 2008	
161.41	+0.211	C	EB		AC/PCC	AC/PCC	3	10	36	10	0.09	Oct 2008	
161.42	+0.218	C	UP	(EB) I 010 EB to S 202 EB Ramp							14 Nov 2003		??'-??"
161.50	+0.301	C	EB	Projects spanning M161 to M162	AC/PCC	AC/PCC	3	10	48	10	0.03	Oct 2008	
161.51	+0.306	C	UP	(EB) S 202 EB to I 010 NB Ramp							17 Nov 2003		??'-??"
		C	UP	(EB) I 010 WB to S 202 WB Ramp							31 May 2003		??'-??"
161.53	+0.325	C	UP	(EB) S 202 WB to I 010 EB Ramp							17 Nov 2003		??'-??"
	+0.327	C	EB	Projects spanning M161 to M162	AC/PCC	AC/PCC	3	8	48	10	0.08	Oct 2008	

I 010 at M161+0.327

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 30

M161+0.327 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M161+0.356

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M161+0.356 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
161.56	M161 +0.356	C	OP	(EB) S 202							17 Nov 2003	292 ft Concrete	
161.61	+0.407	C	EB	Projects spanning M161 to M162	AC/PCC	AC/PCC	3	10	42	10	0.01	Oct 2008	
161.62	+0.417	C	EB		AC/PCC	AC/PCC	3	3.5	42	10	0.12	Oct 2008	
161.74	+0.53	C	EB		AC/PCC	AC/PCC	3	3.5	36	10	0.20	Oct 2008	
161.94	+0.738	C	EB		AC/PCC	AC/PCC	3	8	36	10	0.09	Oct 2008	
162.00	+0.794	C	JB	SCL Phoenix/Chandler, Enter Gila River IR									
	+0.802	C	UB	SUB Phoenix-Mesa									
162.02	+0.823	C	EB	Projects spanning M161 to M162	AC/PCC	AC/PCC	3	8	60	10	0.26	Oct 2008	
162.29	+1.086	C	EB		AC/PCC	AC/PCC	3	8	60	10	0.22	Oct 2008	
162.51	M162 +0.152	C	EB	Projects spanning M162 to M163	AC/PCC	AC/PCC	3	8	66	10	0.02	Oct 2008	
162.53	+0.175	C	EB		AC/PCC	AC/PCC	3	8	72	10	0.06	Oct 2008	
162.59	+0.235	C	EB		AC/PCC	AC/PCC	3	8	48	10	0.03	Oct 2008	
162.62	+0.266	C	EB		AC/PCC	AC/PCC	3	8	42	10	0.24	Oct 2008	
162.83	+0.469	A	UP	Exit #162 at Wild Horse Pass Rd							12 Jan 2004		16'-06"
162.87	+0.51	C	EB	Projects spanning M162 to M163	AC/PCC	AC/PCC	3	8	36	10	0.16	Oct 2008	
163.03	+0.675	C	EB		AC/PCC	AC/PCC	3	8	48	10	0.23	Oct 2008	
163.26	+0.903	C	EB		AC/PCC	AC/PCC	3	8	42	10	0.03	Oct 2008	
163.29	M163 +0.026	C	EB	Projects spanning M163 to M164	AC/PCC	AC/PCC	3	8	42	11	0.15	Oct 2008	
163.44	+0.174	C	EB		AC/PCC	AC/PCC	3	8	36	10	0.17	Oct 2008	
163.61	+0.349	C	EB		AC/PCC	AC/PCC	3	15	36	10	0.02	Oct 2008	
163.63	+0.365	C	EB		AC/PCC	AC/PCC	2.5	15	30	10	0.15	Oct 2008	
163.78	+0.516	C	EB		AC	MBH	2.5	3.5	30	10	0.01	May 1999	
163.79	+0.528	C	EB		AC	MBH	2	3.5	24	10	0.31	May 1999	
164.10	+0.840	C	EB		AC	MBH	2	3.5	30	10	0.06	May 1999	
164.16	+0.900	C	EB		AC	MBH	2	3.5	36	10	0.27	May 1999	
164.43	M164 +0.145	C	EB	Projects spanning M164 to M165	AC	MBH	2	3.5	42	10	0.02	May 1999	
164.45	+0.167	C	EB		AC	MBH	2	3.5	48	10	0.09	May 1999	
164.54	+0.25	C	EB		AC	MBH	2	3.5	24	10	0.49	May 1999	
164.80	+0.514	A	UP	Exit #164 at S 347 & Queen Creek Rd							May 1999		16'-10"
165.03	+0.741	C	EB	Projects spanning M164 to M165	AC	MBH	2	3.5	36	10	0.20	May 1999	
165.23	+0.943	C	EB		AC	MBH	2	3.5	30	10	0.12	May 1999	
165.35	M165 +0.05	C	EB	Projects spanning M165 to M166	AC	MBH	2	3.5	24	10	2.04	May 1999	
167.39	M167 +0.100	C	EB	Projects spanning M167 to M168	AC	MBH	2	4	24	10	0.03	06 Jun 2003	
167.41	+0.126	C	EB		AC	MBH	2	4	30	10	0.03	06 Jun 2003	
167.44	+0.153	C	EB		AC	MBH	2	4	36	10	0.04	06 Jun 2003	
167.48	+0.19	C	EB		AC	MBH	2	4	24	10	0.42	06 Jun 2003	
167.78	+0.491	A	UP	Exit #167 at Riggs Rd							1967		15'-09"
167.90	+0.613	C	EB	Projects spanning M167 to M168	AC	MBH	2	4	36	10	0.21	06 Jun 2003	
168.11	+0.820	C	EB		AC	MBH	2	4	30	10	0.09	06 Jun 2003	
168.19	+0.90	C	EB		AC	MBH	2	4	24	10	5.10	06 Jun 2003	
168.97	M168 +0.678	C	JB	Pinal County									
170.16	M169 +0.866	A	UP	Goodyear Rd (BIA 60)							1966		15'-10"
173.29	M173 +0.000	C	EB	Projects spanning M173 to M174	AC	MBH	2	4	24	10	0.72	90	

I 010 at M173+0.000

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 31

M173+0.000 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M173+0.110

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M173+0.110 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
173.40	M173 +0.110	C	BR	(EB) Gila River							1998	1337 ft Concrete	
174.01	+0.720	C	EB	Projects spanning M173 to M174	AC	AC	2	4	24	10	2.39	1995	
174.93	M174 +0.645	A	UP	Nelson Rd (BIA 76)							1967		16'-00"
176.11	M175 +0.821	A	UP	Exit #175 at S 587 N & Casa Blanca Rd							1967		16'-01"
176.40	M176 +0.110	C	EB	Projects spanning M176 to M177	AC	MBH	2	4	24	10	2.21	88	
177.34	M177 +0.044	C	OP	(EB) Casa Blanca Canal Rd								Unknown	
178.07	+0.777	A	UP	Gas Line Rd							1967		16'-00"
178.61	M178 +0.319	C	EB	Projects spanning M178 to M179	AC	MBH	2	4	24	10	1.68	89	
179.69	M179 +0.395	A	UP	Seed Farm Rd							1967		16'-03"
180.29	M180 +0.000	C	EB	Projects spanning M180 to M181	AC	AC	2	4	24	10	17.71	19 Oct 1999	
180.48	+0.188	C	OP	(EB) Highline Canal Rd								Unknown	
181.75	M181 +0.478	A	UP	DirkLay Rd							1967		16'-02"
182.12	+0.849	C	RA	(EB) Sacaton Rest Area (off)	Unk	Unk	1	2	12	8	0.06		
182.17	+0.904	C	RA	(EB) Sacaton Rest Area	Unk	Unk	1	2	12	8	0.23		
182.36	M182 +0.060	C	RA	(EB) Sacaton Rest Area (on)	Unk	Unk	1	2	12	8	0.05		
185.57	M185 +0.321	A	UP	Exit #185 at S 387 & Pinal Ave S							1967		??'-??"
186.09	+0.844	C	JB	Leave Gila River IR									
188.51	M188 +0.220	A	UP	Val Vista Rd							1968		16'-10"
190.95	M190 +0.661	A	UP	Exit #190 at McCartney Rd							1968		16'-11"
194.19	M193 +0.899	A	UP	Storey Rd							1968		16'-01"
195.20	M194 +0.909	C	UB	NUB Casa Grande									
		A	UP	Exit #194 at S 287 & Florence Blvd							1966		16'-04"
196.20	M195	A	UP	Earley Rd							1966		16'-01"
197.21	M196 +0.918	C	UB	SUB Casa Grande									
		A	UP	Selma Hwy							1966		16'-01"
198.01	M197 +0.721	C	EB	Projects spanning M197 to M198	AC	AC	2	4	30	10	0.03	19 Oct 1999	
198.04	+0.756	C	EB		AC	AC	2	4	36	10	0.04	19 Oct 1999	
198.08	+0.79	C	EB		AC	AC	2	4	24	10	0.99	19 Oct 1999	
198.40	M198 +0.115	C	OP	(EB) Exit #198 at Old S 084 (Jimmie Kerr Blvd) and Union Pacific RR							1966	503 ft Concrete	
199.02	+0.740	A	X	Median Cross-Over -- [U]									
199.07	+0.790	C	EB	Projects spanning M198 to M199	AC	AC	2	4	30	6	0.05	19 Oct 1999	
199.13	+0.844	C	EB		AC	AC	2	4	36	2	0.04	19 Oct 1999	
199.16	+0.879	C	EB		AC	AC	2	4	24	10	0.46	19 Oct 1999	
199.37	M199 +0.081	C	UP	(EB) Exit #199 at I 008 WB							1966		15'-11"
199.38	+0.095	C	UP	(EB) Exit #199 at I 008 EB							1966		15'-11"
199.62	+0.336	C	EB	Projects spanning M199 to M200	AC	AC	2.5	4	30	11	0.04	Oct 2011	
199.66	+0.379	C	EB		AC	AC	2.5	4	30	12	0.03	Oct 2011	
199.70	+0.412	C	EB		AC	AC	2.5	4	42	12	0.02	Oct 2011	
199.72	+0.436	C	EB		AC	AC	3	4	48	12	0.48	Oct 2011	
199.76	+0.479	C	JB	SCL Casa Grande									
200.12	+0.831	A	X	Restricted Median Cross-Over -- [U]									
200.20	+0.92	C	EB	Projects spanning M199 to M200	AC	AC	3	4	36	12	0.08	Oct 2011	
200.28	M200 +0.000	C	EB	Projects spanning M200 to M201	AC	MBH	3	4	36	12	0.39	Oct 2011	

I 010 at M200+0.000

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 32

M200+0.000 on I 010

Map
Map
Map

Map

Map

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M200+0.119

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M200+0.119 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
200.40	M200 +0.119	A	UP	Exit #200 at Sunland Gin Rd							1966		16'-03"
	+0.121	C	JB	WCL Eloy Elev 1565									
200.67	+0.390	C	EB	Projects spanning M200 to M201	AC	MBH	3	4	60	12	0.25	Oct 2011	
200.92	+0.639	C	EB		AC	MBH	3	4	54	12	0.11	Oct 2011	
201.04	+0.75	C	EB		AC	MBH	3	4	36	12	2.67	Oct 2011	
201.07	+0.782	A	X	Restricted Median Cross-Over -- [U]									
202.50	M202 +0.221	A	X	Restricted Median Cross-Over -- [U]									
203.71	M203 +0.426	C	EB	Projects spanning M203 to M204	AC	MBH	3	4	42	12	0.06	Oct 2011	
203.77	+0.483	C	EB		AC	MBH	3	4	48	12	0.17	Oct 2011	
203.94	+0.65	C	EB		AC	MBH	3	4	36	12	0.46	Oct 2011	
204.12	+0.835	C	FR	Frontage Rd Right	AC	AC	2	0	24	0	0.37		
204.13	+0.845	A	UP	Exit #203 at Toltec Rd B							1989		17'-07"
204.40	M204 +0.132	C	EB	Projects spanning M204 to M205	AC	MBH	3	4	48	12	0.23	Oct 2011	
204.63	+0.362	C	EB		AC	MBH	3	4	42	12	0.11	Oct 2011	
204.74	+0.47	C	EB		AC	MBH	3	4	36	12	0.97	Oct 2011	
204.82	+0.554	C	BR	(EB) Santa Rosa CAP Canal							1986	70 ft Unknown	
205.36	M205 +0.079	C	VMS	(EB) Variable Message Sign #314 (Operational)							2002		
205.71	+0.430	C	EB	Projects spanning M205 to M206	AC	MBH	3	4	36	10.5	0.02	Oct 2011	
205.73	+0.447	C	EB		AC	MBH	3	4	36	9	0.04	Oct 2011	
205.76	+0.476	A	UP	Battaglia Dr							1964		15'-10"
205.77	+0.483	C	EB	Projects spanning M205 to M206	AC	MBH	3	4	36	10.5	0.04	Oct 2011	
205.81	+0.526	C	EB		AC	MBH	3	4	36	12	1.59	Oct 2011	
206.59	M206 +0.309	A	X	Restricted Median Cross-Over -- [U]									
207.27	+0.991	C	FR	Frontage Rd Right	Paved	Paved	2	0	24	0	0.66		
207.39	M207 +0.111	C	EB	Projects spanning M207 to M208	AC	MBH	3	4	36	10.5	0.04	Oct 2011	
207.43	+0.147	C	EB		AC	MBH	3	4	36	9	0.02	Oct 2011	
207.44	+0.162	A	UP	Als Dorf Rd							1965		16'-06"
207.45	+0.171	C	EB	Projects spanning M207 to M208	AC	MBH	3	4	36	10.5	0.03	Oct 2011	
207.48	+0.199	C	EB		AC	MBH	3	4	36	12	0.80	Oct 2011	
208.28	M208 +0.000	C	EB	Projects spanning M208 to M209	AC	AC	3	3.5	36	12	0.32	Oct 2011	
208.60	+0.318	C	EB		AC	AC	3	3.5	42	12	0.06	Oct 2011	
208.66	+0.374	C	EB		AC	AC	3	3.5	48	12	0.27	Oct 2011	
208.83	+0.541	C	UB	WUB Eloy									
208.93	+0.64	C	EB	Projects spanning M208 to M209	AC	AC	3	3.5	36	12	0.44	Oct 2011	
209.09	+0.807	A	UP	Exit #208 at Sunshine Blvd							08 Sep 2000		15'-11"
209.36	M209 +0.082	C	UB	EUB Eloy									
209.37	+0.088	C	EB	Projects spanning M209 to M210	AC	AC	3	3.5	48	12	0.24	Oct 2011	
209.61	+0.332	C	EB		AC	AC	3	3.5	42	12	0.07	Oct 2011	
209.68	+0.40	C	EB		AC	AC	3	3.5	36	12	0.15	Oct 2011	
209.83	+0.552	C	EB		AC	AC	2.5	3.5	30	12	0.05	Oct 2011	
209.89	+0.607	C	EB		AC	AC	2	3.5	24	12	0.16	Oct 2011	
210.05	+0.769	C	EB		AC	AC	2	3.5	24	9.5	3.23	02 Oct 2000	
210.16	+0.879	C	JB	ECL Eloy									

I 010 at M209+0.879

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 33

M209+0.879 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M209+0.879

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M209+0.879 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
210.16	M209 +0.879	C	OP	(EB) La Palma Rd								82 ft Unknown	
211.26	M210 +0.982	C	OP	(EB) Exit #211A at S 084 N to S 087							02 Oct 2000	137 ft Concrete	
211.42	M211 +0.137	C	FR	One Way EB Frontage Rd Right	Paved	Paved	2	0	26	2	0.03		
211.45	+0.165	C	FR	One Way EB Frontage Rd Right	Paved	Paved	1	0	23	2	0.07		
211.51	+0.229	C	FR	One Way EB Frontage Rd Right	Paved	Paved	1	5	18	2	0.08		
211.59	+0.306	C	FR	One Way EB Frontage Rd Right	Paved	Paved	1	10	12	2	0.03		
211.62	+0.331	C	OP	(EB) Phillips Rd							1967	91 ft Concrete	
	+0.340	C	J S	Phillips Rd -- [B]									Map
211.63		C	FR	Two Way Frontage Rd Right	Paved	Paved	2	0	24	0	0.87		
211.65	+0.361	C	J S	Phillips Rd Connector -- [R]									Map
211.90	+0.615	C	J	Halsey St -- [R]									
211.97	+0.683	C	J	Martan Dr -- [R]									
212.22	+0.933	C	J	Western Ave -- [R]									
212.46	M212 +0.179	C	J S	Monitor St -- [R]									Map
212.49	+0.209	C	J S	Picacho Hwy North and South & I010212G Ramp East -- [B]									Map
	+0.210	C	OP	(EB) Exit #212 at Picacho Hwy							02 Oct 2000	97 ft Concrete	
213.28	M213 +0.000	C	EB	Projects spanning M213 to M214	AC	AC	2.5	3.5	30	9.5	0.06	02 Oct 2000	
213.34	+0.064	C	EB		AC	AC	3	3.5	36	9.5	2.94	02 Oct 2000	
216.28	M216 +0.000	C	EB	Projects spanning M216 to M217	AC	AC	3	3.5	36	9.5	2.66	10 May 2000	
218.94	M218 +0.660	C	EB	Projects spanning M218 to M219	AC	AC	3	3.5	36	12	0.03	10 May 2000	
218.97	+0.688	C	EB		AC	AC	3	18	36	12	0.06	22 Nov 2009	
219.03	+0.745	C	EB		AC	AC	3	12	36	12	0.61	22 Nov 2009	
219.63	M219 +0.353	C	EB	Projects spanning M219 to M220	AC	AC	3	12	42	11	0.07	22 Nov 2009	
219.70	+0.420	C	EB		AC	AC	3	12	48	9	0.22	22 Nov 2009	
219.92	+0.640	C	EB		AC	AC	3	12	36	12	0.46	22 Nov 2009	
219.94	+0.655	C	FR	Two Way Frontage Rd Right	Paved	Paved	2		24		0.20		
220.13	+0.849	C	J S	Picacho Peak Rd -- [B]									Map
		C	OP	(EB) Exit #219 at Picacho Peak Rd							22 Nov 2009	109 ft Concrete/Ste	
		C	FR	Two Way Frontage Rd Right	Paved	Paved	2		24		0.24		
220.38	M220 +0.107	C	EB	Projects spanning M220 to M221	AC	AC	3	12	48	8	0.08	22 Nov 2009	
220.46	+0.190	C	EB		AC	AC	3	12	48	10	0.13	22 Nov 2009	
220.59	+0.319	C	EB		AC	AC	3	12	42	12	0.17	22 Nov 2009	
220.76	+0.49	C	EB		AC	AC	3	12	36	12	5.61	22 Nov 2009	
220.95	+0.673	A	X	Median Cross-Over -- [U]							22 Nov 2009		
221.80	M221 +0.516	A	X	Median Cross-Over -- [U]							22 Nov 2009		
224.19	M223 +0.902	A	X	Median Cross-Over -- [U]							22 Nov 2009		
225.77	M225 +0.483	A	X	Median Cross-Over -- [U]							22 Nov 2009		Map
226.38	M226 +0.087	C	EB	Projects spanning M226 to M227	AC	AC	3	12	42	7	0.05	22 Nov 2009	
226.42	+0.134	C	EB		AC	AC	3	12	48	2	0.10	22 Nov 2009	
226.52	+0.232	C	EB		AC	AC	3	12	36	12	0.46	22 Nov 2009	
226.56	+0.269	C	FR	Two Way Frontage Rd Right	Paved	Paved	2		24		0.23		
226.58	+0.291	C	J S	I 010228A Ramp Left & Sasco Rd Right -- [B]									Map
226.75	+0.457	A	UP	Exit #226 at Red Rock Rd							10 May 2000		15'-09"

I 010 at M226+0.457

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 34

M226+0.457 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M226+0.696

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M226+0.696 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
226.99	M226 +0.696	C	EB	Projects spanning M226 to M227	AC	AC	3	12	48	2	0.04	22 Nov 2009	
227.03	+0.736	C	EB		AC	AC	3	12	48	7	0.02	22 Nov 2009	
227.05	+0.758	C	EB		AC	AC	3	12	42	7	0.11	22 Nov 2009	
227.16	+0.870	C	EB		AC	AC	3	12	36	12	4.79	22 Nov 2009	
227.38	M227 +0.092	A	X	Median Cross-Over -- [U]								22 Nov 2009	
229.32	M229 +0.029	A	X	Median Cross-Over -- [U]								22 Nov 2009	
231.68	M231 +0.394	A	X	Median Cross-Over -- [U]								22 Nov 2009	
231.96	+0.668	C	EB	Projects spanning M231 to M232	AC	AC	3	3.5	36	9.5	0.05	2008	
232.01	+0.717	C	EB		AC	AC	3	3.5	42	9.5	0.04	2008	
232.05	+0.760	C	EB		AC	AC	3	2	42	10	0.05	2008	
232.10	+0.807	C	EB		AC	AC	3	2	48	10	0.04	2008	
232.14	+0.84	C	EB		AC	AC	3	2	36	10	0.23	2008	
232.30	M232 +0.021	A	UP	Exit #232 at Pinal Airpark Rd								1963	??'-00"
232.37	+0.082	C	EB	Projects spanning M232 to M233	AC	AC	3	4	36	10	0.11	2008	
232.47	+0.191	C	EB		AC	AC	3	4	48	10	0.08	2008	
232.55	+0.268	C	EB		AC	AC	3	4	42	10	0.11	2008	
232.66	+0.37	C	EB		AC	AC	3	4	36	10	3.54	2008	
	+0.380	C	JB	Pima County								2008	
232.67	+0.387	C	JB	NCL Marana Elev 2000									
233.07	+0.785	C	BR	(EB) Wash								2008	135 ft Unknown
234.53	M234 +0.243	C	FR	Two Way Frontage Rd Right	Paved	MBH	2	1	24	1	0.77		
235.30	M235 +0.012	C	J	Kirby Hughes Rd -- [R]									
		C	FR	Two Way Frontage Rd Right	Paved	MBH	2	1	24	1	0.07		
235.37	+0.084	C	J	Sanders Rd -- [R]									
		C	FR	Two Way Frontage Rd Right	Paved	MBH	2	1	24	1	0.70		
236.06	+0.780	C	J S	Sagebrush Rd -- [R]									Map
		C	FR	Two Way Frontage Rd Right	Paved	MBH	2	1	24	1	0.66		
236.20	+0.918	C	EB	Projects spanning M235 to M236	AC	AC	3	4	42	10	0.09	2008	
236.29	M236 +0.014	C	EB	Projects spanning M236 to M237	AC	AC	3	4	48	10	0.04	2008	
236.34	+0.05	C	EB		AC	AC	3	4	36	10	0.28	2008	
236.61	+0.334	C	EB		AC	AC	3	4	36	10	0.19	2008	
236.71	+0.429	C	OP	(EB) Exit #236 at Marana								10 Aug 2006	126 ft Concrete/Ste
236.72	+0.442	C	J S	I 010 E Ramp Left and E Ramp connection to Sandario Rd Right -- [B]									Map
		C	FR	Two Way Frontage Rd Right	Paved	Gravel	2	2	20	2	0.07		
236.75	+0.466	C	J S	I 010 E Ramp Left & Sandario Rd Right -- [B]									Map
		C	FR	Two Way Frontage Rd Right	AC	AC	2	2	20	2	0.06		
236.79	+0.511	C	J S	I 010 Secondary Frontage Rd (Marana Rd extension) Right -- [R]									Map
		C	J S	I 010 Frontage Rd -- [B]									Map
		C	FR	Two Way Frontage Rd Right	Paved	Gravel	2	2	20	2	0.45		
236.80	+0.523	C	EB	Projects spanning M236 to M237	AC	AC	3	4	36	10	0.26	2008	
237.06	+0.782	C	EB		AC	AC	3	4	48	10	0.10	2008	
237.17	+0.886	C	EB		AC	AC	3	4	42	10	0.14	2008	
237.24	+0.960	C	J S	Chapel Dr -- [R]									Map

I 010 at M236+0.960

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 35

M236+0.960 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M236+0.960

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M236+0.960 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
237.24	M236 +0.960	C	FR	Two Way Frontage Rd Right	Paved	Gravel	2	2	20	2	0.01		
237.25	+0.971	C	J S	McDuff Rd -- [R]									Map
		C	FR	Two Way Frontage Rd Right	Paved	Gravel	2	2	20	2	0.13		
237.31	+1.02	C	EB	Projects spanning M236 to M237	AC	AC	3	4	36	10	2.29	2008	
237.38	M237 +0.016	C	J S	Local Rd -- [R]									Map
		C	FR	Two Way Frontage Rd Right	Paved	Gravel	2	2	20	2	0.03		
237.41	+0.047	C	FR	Two Way Frontage Rd Right	AC	AC	2	2	24	2	0.20		
237.55	+0.189	C	VMS	(EB) Variable Message Sign #413 (Existing)									
237.61	+0.247	C	J	Grier Rd -- [R]									
		C	FR	Two Way Frontage Rd Right	AC	AC	2	2	24	2	0.37		
237.98	+0.619	C	J	Postvale Rd -- [R]									
		C	FR	Two Way Frontage Rd Right	AC	AC	2	2	24	2	0.40		
238.39	M238 +0.116	C	J	Barnett Rd -- [R]									
		C	FR	Two Way Frontage Rd Right	AC	AC	2	2	24	2	0.20		
238.59	+0.316	C	FR	Two Way Frontage Rd Right	Paved	Gravel	2	2	20	2	0.57		
239.16	+0.885	C	J	Moore Rd -- [R]									
		C	FR	Two Way Frontage Rd Right	Paved	Gravel	2	2	20	2	0.14		
239.29	+1.023	C	J	Patton Rd -- [R]									
		C	FR	Two Way Frontage Rd Right	Paved	Gravel	2	2	20	2	1.00		
239.60	M239 +0.282	C	EB	Projects spanning M239 to M240	AC	AC	3	16	36	10	0.06	10 Aug 2006	
239.66	+0.343	C	EB		AC	AC	3	10	36	10	0.69	10 Aug 2006	
240.30	M240 +0.017	C	FR	Two Way Frontage Rd Right (Closed)	Paved	Gravel	2	2	20	2	0.01		
240.31	+0.031	C	X	Temporary End Frontage Rd as it turn south									Map
240.35	+0.066	C	EB	Projects spanning M240 to M241	AC	AC	3	10	42	10	0.05	10 Aug 2006	
240.39	+0.113	C	EB		AC	AC	3	10	48	10	0.07	10 Aug 2006	
240.46	+0.18	C	EB		AC	AC	3	10	36	10	0.51	10 Aug 2006	
240.74	+0.459	C	UB	NUB Tucson									
		C	OP	(EB) Exit #240 at Tangerine Rd								10 Aug 2006	127 ft Concrete/Ste
		C	FR	Two Way Frontage Rd Right (Closed)	Paved	Paved	2		24		0.01		
240.97	+0.694	C	EB	Projects spanning M240 to M241	AC	AC	3	10	48	10	0.20	10 Aug 2006	
241.17	+0.893	C	EB		AC	AC	3	10	42	10	0.13	10 Aug 2006	
241.24	+0.959	C	FR	Two Way Frontage Rd Right	Paved	MBH	2	1	24	1	1.04		
241.31	M241 +0.02	C	EB	Projects spanning M241 to M242	AC	AC	3	10	36	10	1.67	10 Aug 2006	
242.28	+1.000	C	FR	Two Way Frontage Rd Right	AC	AC	2	1	24	1	0.88	26 Jul 2006	
242.38	M242 +0.100	C	OP	(EB) Arizona Portland Cement RR								10 Aug 2006	159 ft Steel
242.98	+0.694	C	EB	Projects spanning M242 to M243	AC	AC	3	10	42	10	0.06	10 Aug 2006	
243.03	+0.750	C	EB		AC	AC	3	10	48	10	0.05	10 Aug 2006	
243.08	+0.79	C	EB		AC	AC	3	10	36	10	0.29	10 Aug 2006	
243.16	+0.883	C	FR	Two Way Frontage Rd Right	AC	AC	2.5	1	30	1	0.07	26 Jul 2006	
243.23	+0.947	C	FR	Two Way Frontage Rd Right	AC	AC	3	1	36	1	0.01	26 Jul 2006	
243.24	+0.957	C	OP	(EB) Exit #242 at Avra Valley Rd								10 Aug 2006	127 ft Concrete/Ste
	+0.961	C	FR	Frontage Rd Right	AC	AC	2	15.5	24	1	0.07	26 Jul 2006	
243.31	M243 +0.027	C	FR	Frontage Rd Right	AC	AC	2	1	24	1	1.19	26 Jul 2006	

I 010 at M243+0.027

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 36

M243+0.027 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M243+0.080

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M243+0.080 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
243.36	M243 +0.080	C	EB	Projects spanning M243 to M244	AC	AC	3	10	48	10	0.16	10 Aug 2006	160 ft Steel
243.52	+0.239	C	EB		AC	AC	3	10	42	10	0.10	10 Aug 2006	
243.62	+0.34	C	EB		AC	AC	3	10	36	10	0.92	10 Aug 2006	
243.63	+0.344	C	OP	(EB) American Smelting & Refining RR								10 Aug 2006	
244.51	M244 +0.225	C	FR	Frontage Rd Right	AC	AC	2	1	24	1	0.48	14 Dec 2010	
244.54	+0.261	C	EB	Projects spanning M244 to M245	AC	AC	3	10	42	10	0.06	10 Aug 2006	127 ft Concrete/Ste
244.60	+0.317	C	EB		AC	AC	3	10	48	10	0.13	10 Aug 2006	
244.72	+0.44	C	EB		AC	AC	3	10	36	10	0.81	10 Aug 2006	
244.74	+0.461	A	X	Median Cross-Over -- [U]								10 Aug 2006	
244.98	+0.703	C	FR	Frontage Rd Right	AC	AC	3	1	40	1	0.11	14 Dec 2010	
245.09	+0.812	C	FR	Frontage Rd Right	AC	AC	3	1	36	1	0.20	14 Dec 2010	
245.30	M245 +0.013	C	FR	Frontage Rd Right	AC	AC	3.5	1	42	1	0.03	14 Dec 2010	
245.33	+0.046	C	FR	Frontage Rd Right	AC	AC	4	1	48	1	0.05	14 Dec 2010	
245.38	+0.094	C	FR	Frontage Rd Right	AC	AC	2	1	24	1	0.68	14 Dec 2010	
245.53	+0.251	C	EB	Projects spanning M245 to M246	AC	AC	3	10	48	10	0.25	10 Aug 2006	
245.78	+0.496	C	EB		AC	AC	3	10	42	10	0.11	10 Aug 2006	
245.89	+0.61	C	EB		AC	AC	3	10	36	10	1.36	10 Aug 2006	
246.05	+0.769	C	FR	Frontage Rd Right	AC	AC	2	8	24	1	0.74	26 Jul 2006	
246.79	M246 +0.500	C	FR	Frontage Rd Right	AC	AC	3	2	36	1	0.16	10 Aug 2006	
246.95	+0.663	C	FR	Frontage Rd Right	AC	AC	3.5	2	42	1	0.03	10 Aug 2006	
246.98	+0.696	C	FR	Frontage Rd Right	AC	AC	4	2	48	1	0.04	10 Aug 2006	
247.02	+0.737	C	OP	(EB) Exit #246 at Cortaro Rd							10 Aug 2006		
		C	FR	One Way Frontage Rd EB	AC	AC	3	4	36	4.5	0.06	10 Aug 2006	
247.08	+0.797	C	FR	One Way Frontage Rd EB	AC	AC	3	4	36	4.5	0.08	10 Aug 2006	
247.17	+0.881	C	FR	One Way Frontage Rd EB	AC	MBH	2	1	24	1	0.14		
247.25	+0.964	C	EB	Projects spanning M246 to M247	AC	AC	3	10	48	10	0.13	10 Aug 2006	
247.31	M247 +0.000	C	FR	One Way Frontage Rd EB	AC	AC	2	1	24	1	1.47	2006711	
247.38	+0.067	C	EB	Projects spanning M247 to M248	AC	AC	3	10	48	10	0.06	01 Oct 2003	
247.44	+0.124	C	EB		AC	AC	3	10	42	10	0.14	01 Oct 2003	
247.57	+0.26	C	EB		AC	AC	3	10	36	10	1.06	01 Oct 2003	
248.64	M248 +0.357	C	EB	Projects spanning M248 to M249	AC	AC	3	10	42	10	0.04	01 Oct 2003	
248.68	+0.395	C	EB		AC	AC	3	10	48	10	0.06	01 Oct 2003	
248.74	+0.45	C	EB		AC	AC	3	10	36	10	0.24	01 Oct 2003	
248.78	+0.500	C	FR	One Way Frontage Rd EB	PCC	PCC	2	4	24	8	0.17		
248.95	+0.670	C	FR	One Way Frontage Rd EB	AC	MBH	2	2	24	2	0.04		
248.98	+0.700	C	EB	Projects spanning M248 to M249	AC	MBH	3	10	36	10	0.29	03 May 2004	
248.99	+0.710	C	FR		One Way Frontage Rd EB	AC	AC	2	8	24	8	0.05	21 Sep 2001
249.02	+0.735	C	OP		(EB) Exit #248 at Ina Rd							01 Oct 2003	
249.04	+0.760	C	FR	One Way Frontage Rd EB	PCC	PCC	2	8	24	8	1.29	21 Sep 2001	
249.27	+0.994	C	EB	Projects spanning M248 to M249	AC	MBH	3	10	48	10	0.10	03 May 2004	
249.37	M249 +0.085	C	EB	Projects spanning M249 to M250	AC	MBH	3	10	42	10	0.05	03 May 2004	
249.42	+0.131	C	EB		AC	AC	3	10	42	10	0.05	03 May 2004	
249.47	+0.18	C	EB		AC	AC	3	10	36	10	0.48	03 May 2004	

I 010 at M249+0.18

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 37

M249+0.18 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M249+0.597

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M249+0.597 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
249.88	M249 +0.597	C	BR	(EB) Canada Del Oro							1965	343 ft Concrete	
249.94	+0.659	C	EB	Projects spanning M249 to M250	AC	AC	3	10	42	10	0.04	03 May 2004	
249.98	+0.697	C	EB		AC	AC	3	10	48	10	0.08	03 May 2004	
250.06	+0.77	C	EB		AC	AC	3	10	36	10	0.55	03 May 2004	
250.34	M250 +0.054	C	FR	One Way Frontage Rd EB	PCC	PCC	2	8	24	8	1.13	21 Sep 2001	
250.36	+0.073	C	OP	(EB) Exit #250 at Orange Grove Rd								1965	140 ft Concrete
250.61	+0.326	C	EB	Projects spanning M250 to M251	AC	AC	3	10	48	10	0.14	03 May 2004	
250.75	+0.463	C	EB		AC	AC	3	10	42	10	0.17	03 May 2004	
250.91	+0.63	C	EB		AC	AC	3	10	36	10	0.09	03 May 2004	
250.98	+0.702	C	BR	(EB) Rillito Creek								1953	343 ft Concrete
251.00	+0.723	C	EB	Projects spanning M250 to M251	AC	AC	3	10	42	10	0.05	03 May 2004	
251.01	+0.725	C	JB	SCL Marana									
251.06	+0.774	C	EB	Projects spanning M250 to M251	AC	AC	3	10	48	10	0.09	03 May 2004	
251.15	+0.86	C	EB		AC	AC	3	10	36	10	0.63	03 May 2004	
251.25	+0.966	C	JB	NCL Tucson									
251.47	M251 +0.186	C	OP	(EB) Exit #251 at Sunset Rd								1965	127 ft Concrete
		C	FR	One Way Frontage Rd EB	PCC	PCC	2	6	24	6	1.07	03 Dec 2001	
251.77	+0.490	C	EB	Projects spanning M251 to M252	AC	AC	3	10	48	10	0.12	03 May 2004	
251.89	+0.607	C	EB		AC	AC	3	10	42	10	0.12	03 May 2004	
252.01	+0.72	C	EB		AC	AC	3	10	36	10	0.23	03 May 2004	
252.24	+0.955	C	EB		AC	AC	3	10	42	10	0.04	03 May 2004	
252.28	+0.999	C	EB		AC	AC	3	10	48	10	0.06	03 May 2004	
252.35	M252 +0.06	C	EB	Projects spanning M252 to M253	AC	AC	3	10	36	10	0.58	03 May 2004	
252.53	+0.248	C	FR	One Way Frontage Rd EB	AC	AC	2	6	24	6	0.16	03 Dec 2001	
252.69	+0.408	C	FR	One Way Frontage Rd EB	AC	AC	2	6	24	6	0.17	01 Jun 2001	
252.71	+0.429	C	OP	(EB) Exit #252 at El Camino Del Cerro and Ruthrauff Rd								1965	179 ft Concrete
252.86	+0.579	C	FR	One Way Frontage Rd EB	PCC	PCC	2	6	24	6	0.64	01 Jun 2001	
252.93	+0.643	C	EB	Projects spanning M252 to M253	AC	AC	3	10	48	10	0.24	03 May 2004	
253.16	+0.881	C	EB		AC	AC	3	10	42	10	0.14	03 May 2004	
253.30	M253 +0.02	C	EB	Projects spanning M253 to M254	AC	AC	3	10	36	10	0.27	03 May 2004	
253.51	+0.225	C	FR	One Way Frontage Rd EB	PCC	PCC	1.5	6	18	6	0.15	01 Jun 2001	
253.57	+0.292	C	EB	Projects spanning M253 to M254	AC	AC	3	10	42	10	0.03	03 May 2004	
253.60	+0.319	C	EB		AC	AC	3	10	48	10	0.07	03 May 2004	
253.66	+0.375	C	FR	One Way Frontage Rd EB	PCC	PCC	1	6	12	6	0.11	01 Jun 2001	
253.67	+0.38	C	EB	Projects spanning M253 to M254	AC	AC	3	10	36	10	0.93	03 May 2004	
253.77	+0.490	C	FR	One Way Frontage Rd EB	PCC	PCC	3	6	36	6	0.15	01 Jun 2001	
253.83	+0.553	C	VMS	(EB) Variable Message Sign #419 (Existing)									
253.92	+0.642	C	J S	Sweetwater Dr -- [R]									Map
		C	FR	One Way Frontage Rd EB	PCC	PCC	3	8	36	8	0.61	01 Jun 2001	
253.95	+0.670	C	J S	Business Access -- [R]									Map
253.97	+0.685	C	J S	Business Access -- [R]									Map
253.99	+0.715	C	J S	Business Access -- [R]									Map
254.01	+0.725	C	J S	Business Access -- [R]									Map

I 010 at M253+0.725

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 38

M253+0.725 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M253+0.770

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M253+0.770 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
254.05	M253 +0.770	C	J S Commerce Dr -- [R]										Map
254.12	+0.844	C	J S Business Access -- [R]										Map
254.19	+0.914	C	J S Business Access -- [R]										Map
254.21	+0.931	C	J S Business Access -- [R]										Map
254.25	+0.972	C	J S Business Access -- [R]										Map
254.35	M254 +0.073	C	J S Business Access -- [R]										Map
254.53	+0.251	C	FR One Way Frontage Rd EB	AC	AC	3	8	36	8	0.06	01 Jun 2001		
254.59	+0.317	C	J S Prince Rd (Signalized) -- [B]										Map
		C	FR One Way Frontage Rd EB	AC	AC	3	8	36	8	0.07	01 Jun 2001		
		C	EB Projects spanning M254 to M255	AC	AC	3	10	36	12	0.28	03 May 2004		
		C	OP (EB) Exit #254 at Prince Rd								1995	127 ft Concrete	
254.65	+0.371	C	J S Residential Access -- [R]										Map
254.66	+0.384	C	FR One Way Frontage Rd EB	PCC	PCC	3	8	36	8	0.10	01 Jun 2001		
254.76	+0.481	C	FR One Way Frontage Rd EB	PCC	PCC	3	8	36	8	0.37	01 Jun 2001		
254.88	+0.600	C	EB Projects spanning M254 to M255	AC	AC	3	10	36	12	0.01	1996		
254.89	+0.612	C	EB	AC	AC	3	10	48	6	0.13	1996		
254.90	+0.622	C	J S Business Access -- [R]										Map
254.96	+0.682	C	J S Business Access -- [R]										Map
255.00	+0.724	C	J S Business Access -- [R]										Map
255.02	+0.744	C	EB Projects spanning M254 to M255	AC	AC	3.5	10	54	6	0.02	1996		
255.04	+0.765	C	EB	AC	CC(AC-SI	3.5	12	54	9	0.02	31 Oct 2009		
255.06	+0.778	C	J S Business Access -- [R]										Map
	+0.784	C	EB		CC(AC-SI	4	12	60	12	0.17	31 Oct 2009		
255.13	+0.854	C	J S Fort Lowell Rd -- [R]										Map
		C	FR One Way Frontage Rd EB	PCC	PCC	3	8	36	8	0.24	01 Jun 2001		
255.23	+0.956	C	EB		CC(AC-SI	4	12	66	12	0.06	31 Oct 2009		
255.29	M255 +0.011	C	EB		CC(AC-SI	4	12	72	12	0.03	31 Oct 2009		
255.30	+0.019	C	J S Business Access -- [R]										Map
255.33	+0.04	C	EB		CC(AC-SI	4	12	48	12	0.49	31 Oct 2009		
255.36	+0.083	C	FR One Way Frontage Rd EB	PCC	PCC	3	8	36	8	0.20	01 Jun 2001		
255.56	+0.276	C	J S S 077/Miracle Mile (Signalized) -- [L2]										Map
		C	FR One Way Frontage Rd EB	PCC	PCC	3	6	36	6	0.14			
255.57	+0.294	A	UP Exit #255 at S 077/Miracle Mile								1995		??'-??"
255.70	+0.419	C	FR One Way Frontage Rd EB	PCC	PCC	2	8	24	8	0.58			
255.74	+0.461	C	J S Business Access -- [R]										Map
255.82	+0.538	C	EB		CC(AC-SI	4	12	75	7	0.11	31 Oct 2009		
255.84	+0.556	C	J S Business Access -- [R]										Map
255.93	+0.650	C	EB		CC(AC-SI	4	12	60	7	0.05	31 Oct 2009		
255.98	+0.697	C	EB		CC(AC-SI	4	12	60	12	0.12	31 Oct 2009		
256.10	+0.823	C	EB		CC(AC-SI	4	12	66	10	0.05	31 Oct 2009		
256.15	+0.872	C	EB		CC(AC-SI	4	12	72	10	0.03	31 Oct 2009		
256.18	+0.902	C	EB		CC(AC-SI	4	12	72	8	0.05	31 Oct 2009		
256.23	+0.952	C	EB		CC(AC-SI	4	12	48	12	0.41	31 Oct 2009		

I 010 at M255+0.952

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 39

M255+0.952 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M256+0.002

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M256+0.002 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
256.28	M256 +0.002	C	FR	One Way Frontage Rd EB		3	5.5	36	8	0.06	31 Oct 2009		
256.34	+0.058	C	FR	One Way Frontage Rd EB		3	7.5	36	5	0.01	31 Oct 2009		
256.35	+0.069	C	FR	One Way Frontage Rd EB		3	4	36	2	0.01	31 Oct 2009		
256.36	+0.081	C	FR	One Way Frontage Rd EB		3	2	36	2	0.07	31 Oct 2009		
256.44	+0.158	C	J S	(EB) Grant Rd (Signalized) -- [B12]									Map
256.45	+0.169	C	FR	One Way Frontage Rd EB	PCC	PCC	3	2	36	8	0.07		
	+0.176	C	OP	(EB) Exit #256 at Grant Rd							2007	239 ft Concrete	
256.52	+0.237	C	FR	One Way Frontage Rd EB	PCC	PCC	3.5	2	42	8	0.03		
256.54	+0.266	C	FR	One Way Frontage Rd EB	PCC	PCC	4	2	48	8	0.07		
256.62	+0.339	C	FR	One Way Frontage Rd EB	PCC	PCC	2	8	24	8	0.76		
256.64	+0.363	C	EB			CC(AC-SI	4	12	66	10	0.10	31 Oct 2009	
256.74	+0.466	C	EB			CC(AC-SI	4	12	60	10	0.05	31 Oct 2009	
256.79	+0.514	C	EB			CC(AC-SI	4	12	60	12	0.28	31 Oct 2009	
257.07	+0.791	C	EB			CC(AC-SI	4	12	60	11	0.06	31 Oct 2009	
257.13	+0.849	C	EB			CC(AC-SI	4	12	66	10	0.08	31 Oct 2009	
257.21	+0.934	C	EB			CC(AC-SI	4	12	72	10	0.13	31 Oct 2009	
257.34	M257 +0.069	C	EB			CC(AC-SI	4	12	48	12	0.47	31 Oct 2009	
257.39	+0.116	C	FR	One Way Frontage Rd EB	PCC	PCC	3	2	36	8	0.12		
257.51	+0.237	C	FR	One Way Frontage Rd EB	PCC	PCC	3	2	36	5	0.01		
257.53	+0.252	C	FR	One Way Frontage Rd EB	PCC	PCC	3	2	36	2	0.07		
257.60	+0.332	C	J S	(EB) Speedway Blvd (Signalized) -- [B12]									Map
257.61	+0.334	A	OP	Exit #257 at Speedway Blvd							2007	201 ft Concrete	
	+0.339	C	FR	One Way Frontage Rd EB	PCC	PCC	3	2	36	8	0.07	28 Jun 2002	
257.69	+0.412	C	FR	One Way Frontage Rd EB	PCC	PCC	3.5	8	42	8	0.02	28 Jun 2002	
257.71	+0.434	C	FR	One Way Frontage Rd EB	PCC	PCC	4	8	48	8	0.04	28 Jun 2002	
	+0.439	C	J S	(EB) Local Loop Rd North Entrance -- [R]									Map
257.75	+0.474	C	FR	One Way Frontage Rd EB	PCC	PCC	2	8	24	8	0.20	28 Jun 2002	
257.78	+0.505	C	J S	(EB) Local Loop Rd South Entrance -- [R]									Map
257.81	+0.537	C	EB			CC(AC-SI	4	12	66	7	0.10	31 Oct 2009	
257.88	+0.611	C	J S	(EB) Business Access -- [R]									Map
257.91	+0.640	C	EB			CC(AC-SI	4	12	60	7	0.01	31 Oct 2009	
257.92	+0.647	C	EB			CC(AC-SI	4	12	60	11	0.06	31 Oct 2009	
257.95	+0.675	C	FR	One Way Frontage Rd EB	PCC	PCC	2	5	24	5	0.05	28 Jun 2002	
257.96	+0.683	C	J S	(EB) Business Access -- [R]									Map
257.98	+0.704	C	EB			CC(AC-SI	4	12	60	12	0.26	31 Oct 2009	
	+0.707	C	VMS	(EB) Variable Message Sign #? (Operational)							31 Oct 2009		
258.00	+0.722	C	FR	One Way Frontage Rd EB	PCC	PCC	2	2	24	2	0.04	28 Jun 2002	
	+0.730	C	J S	(EB) Business Access -- [R1]									Map
258.05	+0.773	C	J S	(EB) Saint Marys Rd (Signalized) -- [B12]									Map
	+0.780	A	OP	Exit #257A at St Mary's Rd							2007	214 ft Concrete	
	+0.782	C	FR	One Way Frontage Rd EB	PCC	PCC	2	8	24	8	0.50	28 Jun 2002	
258.08	+0.807	C	J S	(EB) Business Access -- [R]									Map
258.24	+0.963	C	EB			CC(AC-SI	4	12	66	11	0.09	31 Oct 2009	

I 010 at M257+0.963

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 40

M257+0.963 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M258+0.030

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M258+0.030 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
258.33	M258 +0.030	C	EB		CC(AC-SI	4	12	72	10	0.11	31 Oct 2009		
258.44	+0.14	C	EB		CC(AC-SI	4	12	48	12	0.51	31 Oct 2009		
258.56	+0.263	C	FR One Way Frontage Rd EB	PCC	PCC	4	8	48	8	0.09	28 Jun 2002		
258.66	+0.360	A	OP Exit #258 at Congress St								31 Oct 2009	196 ft Concrete	
		C	J S (EB) Congress St (Signalized) -- [B12]										Map
258.67	+0.370	C	FR One Way Frontage Rd EB	PCC	PCC	3	2	36	8	0.04			
258.70	+0.404	C	J S (EB) Business Access -- [R]										Map
258.71	+0.410	C	FR One Way Frontage Rd EB	PCC	PCC	3.5	2	42	8	0.03			
258.72	+0.423	C	J S (EB) Business Access -- [R]										Map
258.74	+0.440	C	FR One Way Frontage Rd EB	PCC	PCC	4	2	48	8	0.06			
258.80	+0.503	C	FR One Way Frontage Rd EB	PCC	PCC	2	8	24	8	0.46			
258.82	+0.523	C	J S (EB) Business Access -- [R]										Map
258.87	+0.573	C	J S (EB) Business Access -- [R]										Map
258.92	+0.622	C	J S (EB) Clark St to Granada Ave -- [L]										Map
	+0.624	A	OP Granada Ave/Clark St								31 Oct 2009	125 ft Concrete	
258.94	+0.643	C	J S (EB) Business Access Right and Pedestrian Tunnel Left -- [R]										Map
		A	TN Clark St/Granada Ave Pedestrian Tunnel								31 Oct 2009	10 ft	08'-00"
258.95	+0.654	C	EB		CC(AC-SI	4	12	60	7	0.11	31 Oct 2009		
259.02	+0.723	C	J S (EB) Business Access -- [R]										Map
259.06	+0.765	C	EB		CC(AC-SI	4	12	60	10	0.10	31 Oct 2009		
259.10	+0.800	C	J S (EB) Simpson St -- [R]										Map
259.16	+0.860	C	EB		CC(AC-SI	4	12	66	10	0.08	31 Oct 2009		
259.24	+0.941	C	EB		CC(AC-SI	4	12	72	10	0.09	31 Oct 2009		
259.27	+0.974	A	OP 18th St								31 Oct 2009	103 ft Concrete	
		C	J S (EB) 18th St -- [B]										Map
259.28	+0.985	C	FR One Way Frontage Rd EB	PCC	PCC	2	8	24	8	0.20			
259.32	M259 +0.039	C	J S (EB) Green St -- [R]										Map
259.33	+0.044	C	EB		CC(AC-SI	4	12	48	12	0.73	31 Oct 2009		
259.37	+0.083	C	J S (EB) 19th St -- [R]										Map
259.48	+0.199	C	FR One Way Frontage Rd EB	PCC	PCC	4	4	48	8	0.03			
259.52	+0.231	C	FR One Way Frontage Rd EB	PCC	PCC	4	4	48	5	0.02			
259.54	+0.254	C	FR One Way Frontage Rd EB	PCC	PCC	4	2	48	2	0.08			
259.63	+0.347	C	J S (EB) 22nd St East & Starr Pass Blvd West (Signalized) -- [B12]										Map
		A	OP Exit #259 at 22nd St/Starr Pass Blvd								31 Oct 2009	196 ft Concrete	
259.64	+0.356	C	FR One Way Frontage Rd EB	AC	AC	3	2	36	2	0.42	20 Aug 2004		
259.69	+0.402	C	J S (EB) Business Access Rd -- [R]										Map
259.79	+0.501	C	J S (EB) Business Access Rd -- [R]										Map
259.83	+0.542	C	J S (EB) Business Access Rd -- [R]										Map
259.84	+0.556	C	J S (EB) Business Access Rd -- [R]										Map
259.86	+0.578	C	J S (EB) Business Access Rd -- [R]										Map
259.93	+0.641	C	J S (EB) Business Access -- [R]										Map
259.95	+0.669	C	J S (EB) Business Access -- [R]										Map
259.98	+0.700	C	J S (EB) Business Access -- [R]										Map

I 010 at M259+0.700

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 41

M259+0.700 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M259+0.771

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M259+0.771 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
260.06	M259 +0.771	C	FR	One Way Frontage Rd EB	AC	AC	2	2	24	2	0.06	20 Aug 2004	
	+0.775	C	EB			CC(AC-SI	4	12	54	11	0.02	31 Oct 2009	
260.09	+0.804	C	EB			CC(AC-SI	4	12	60	10	0.01	31 Oct 2009	
260.10	+0.818	C	EB		PCC	PCC	4	1	60	10	0.05	20 Aug 2004	
260.12	+0.840	C	J S	(EB) 29th St East & Silverlake Rd West (Signalized) -- [B12]									Map
260.13	+0.845	C	OP	(EB) 29th St East & Silverlake Rd West							20 Aug 2004	153 ft Concrete	
260.14	+0.850	C	FR	One Way Frontage Rd EB	AC/PCC	AC/PCC	4		48		0.10	20 Aug 2004	
260.16	+0.872	C	EB	Projects spanning M259 to M260	PCC	PCC	3	1	36	12.5	0.26	20 Aug 2004	
260.23	+0.948	C	FR	One Way Frontage Rd EB	AC/PCC	AC/PCC	2	2	24	8	0.08	20 Aug 2004	
260.31	M260 +0.023	C	FR	One Way Frontage Rd EB	AC/PCC	AC/PCC	2.5	2	30	8	0.02	20 Aug 2004	
260.33	+0.043	C	FR	One Way Frontage Rd EB	AC/PCC	AC/PCC	3	2	36	8	0.03	20 Aug 2004	
260.36	+0.073	C	FR	One Way Frontage Rd EB	PCC	PCC	1	2	12	9	0.26	20 Aug 2004	
260.40	+0.115	C	UP	(EB) I 019 NB							20 Aug 2004		16'-00"
260.41	+0.131	C	EB	Projects spanning M260 to M261	PCC	PCC	3	1	48	12.5	0.10	20 Aug 2004	
260.42	+0.137	C	UP	(EB) I 010 WB to I 019 SB Ramp							20 Aug 2004		??'-??"
260.46	+0.179	A	JB	Temp Leave Tucson, Enter South Tucson									
260.47	+0.184	C	UP	(EB) I 019 NB to I 010 WB Frontage Rd Ramp							20 Aug 2004		??'-??"
260.51	+0.231	C	EB	Projects spanning M260 to M261	PCC	PCC	3	1	48	10	0.09	20 Aug 2004	
260.52	+0.236	C	UP	(EB) I 010 WB Frontage Rd							20 Aug 2004		??'-??"
260.57	M261 +3.797	C	J	(EB) Bantam Rd -- [R]									
260.60	M260 +0.315	C	FR	Two Way Frontage Rd on EB side dumps to/from 12th Ave	PCC	PCC	2	2	24	9	0.14	20 Aug 2004	
	+0.318	C	EB	Projects spanning M260 to M261	PCC	PCC	3	1	42	10	0.12	20 Aug 2004	
260.72	+0.439	C	EB		PCC	PCC	3	1	48	10	0.08	20 Aug 2004	
260.81	+0.522	C	EB		PCC	PCC	3	13	48	10	0.09	1996	
260.85	+0.569	A	OP	10th Ave							1991	310 ft Concrete	
260.90	+0.616	C	EB	Projects spanning M260 to M261	PCC	PCC	3	13	48	10	0.18	91	
261.01	+0.725	A	JB	Leave South Tucson, Re-enter Tucson									
261.07	+0.79	C	EB	Projects spanning M260 to M261	PCC	PCC	3	13	36	10	1.33	91	
261.28	+0.994	A	UP	Exit #261 at SB 019 S & 6th Ave							1991		16'-10"
261.29	M261 +0.001	C	FR	One Way Frontage Rd EB	PCC	PCC	2	2	24	2	0.31		
261.60	+0.310	C	FR	One Way Frontage Rd EB	PCC	PCC	3	2	36	2	0.29		
261.69	+0.400	A	OP	Veterans U-turn Access to 4th Ave and VA Hospital and Railroad NB/SB								Unknown	
262.02	+0.735	A	OP	Park Ave							1991	165 ft Concrete	
262.41	M262 +0.128	C	EB	Projects spanning M262 to M263	PCC	PCC	2	13	24	10	0.27	91	
262.68	+0.400	C	EB		AC	AC	2	13	24	10	0.13	91	
262.75	+0.467	A	OP	Ajo Way							1966	261 ft Concrete	
262.81	+0.530	C	EB	Projects spanning M262 to M263	AC	AC	2	13	24	10	0.22	08 Oct 2000	
262.86	+0.575	C	UP	(EB) Exit #263 at Kino Pkwy							08 Oct 2000		16'-07"
263.03	+0.745	C	EB	Projects spanning M262 to M263	AC	AC	2	3.5	24	10	1.48	08 Oct 2000	
264.12	M263 +0.836	C	OP	(EB) Country Club							1967	150 ft Concrete	
	+0.839	C	JB	Temp Leave Tucson									
264.50	M264 +0.224	C	EB	Projects spanning M264 to M265	AC	AC	2	3.5	30	10	0.04	08 Oct 2000	
264.55	+0.267	C	EB		AC	AC	2	3.5	36	10	0.08	08 Oct 2000	

I 010 at M264+0.267

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 42

M264+0.267 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M264+0.303

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M264+0.303 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
264.58	M264 +0.303	C	OP	(EB) Irvington Rd							1967	261 ft Concrete	
264.63	+0.34	C	EB	Projects spanning M264 to M265	AC	AC	2	3.5	24	10	0.06	08 Oct 2000	
264.68	+0.403	C	EB		AC	AC	2	3.5	36	10	0.11	08 Oct 2000	
264.73	+0.453	C	OP	(EB) Exit #264 at Palo Verde Rd							08 Oct 2000	195 ft Concrete	
264.80	+0.516	C	EB	Projects spanning M264 to M265	AC	AC	2	3.5	42	10	0.03	08 Oct 2000	
264.82	+0.543	C	EB		AC	AC	2	3.5	36	10	0.12	08 Oct 2000	
264.84	+0.555	C	FR	One Way Frontage Rd EB	AC	AC	2	1	24	1	0.20		
264.94	+0.659	C	EB	Projects spanning M264 to M265	AC	AC	2	3.5	42	10	0.07	08 Oct 2000	
264.98	+0.701	C	FR	One Way Frontage Rd EB	AC	AC	1.5	1	18	1	0.08		
265.01	+0.726	C	EB	Projects spanning M264 to M265	AC	AC	2	3.5	48	10	0.04	08 Oct 2000	
265.05	+0.77	C	EB		AC	AC	2	3.5	24	10	2.58	08 Oct 2000	
265.06	+0.784	C	FR	One Way Frontage Rd EB	AC	AC	1	1	12	1	0.07		
265.14	+0.857	C	FR	One Way Frontage Rd EB	AC	AC	3	2	36	2	0.24		
265.32	M265 +0.051	C	OP	(EB) Exit #265 at Alvernon Way							08 Oct 2000	210 ft Concrete	
266.27	M266 +0.013	A	OP	Drexel Rd							1967	141 ft Concrete	
267.38	M267 +0.100	C	FR	One Way Frontage Rd EB	Unk	MBH	2	1	24	1	0.20		
267.41	+0.129	C	OP	(EB) Exit #267 at Valencia Rd							08 Oct 2000	183 ft Concrete	
267.56	+0.277	C	FR	One Way Frontage Rd EB	AC	MBL	2	0	28	0	0.06	2005	
267.61	+0.330	C	FR	One Way Frontage Rd EB	AC	MBL	1	0	14	0	0.44	2005	
267.63	+0.352	C	EB	Projects spanning M267 to M268	AC	AC	2	3.5	36	10	0.22	08 Oct 2000	
267.85	+0.570	C	EB		PCC	MBH	2	4	36	10	0.05	08 Oct 2000	
267.89	+0.617	C	EB		PCC	MBH	2	4	36	10	0.11	88	
268.01	+0.727	C	EB		AC	MBH	2	4	36	10	0.01	88	
	+0.73	C	EB		AC	MBH	2	4	24	10	0.67	88	
268.05	+0.771	C	FR	One Way Frontage Rd EB	AC	MBL	1	0	14	0	0.36	2005	
268.39	M268 +0.107	A	OP	Exit #268 at Craycroft Rd							1960	177 ft Concrete	
268.41	+0.119	C	FR	One Way Frontage Rd EB	AC	MBL	1	5	12	5	0.29	2005	
268.69	+0.398	C	EB	Projects spanning M268 to M269	AC	MBH	2	3	24	12	0.05	88	
268.70	+0.412	C	FR	One Way Frontage Rd EB	AC	MBL	2	0	24	0	0.12	2005	
268.71	+0.424	C	JB	Re-enter Tucson									
268.74	+0.453	C	EB	Projects spanning M268 to M269	AC	MBH	2	3	36	12	0.05	88	
268.79	+0.507	C	EB		AC	MBH	2	3	30	12	0.17	88	
268.82	+0.531	C	FR	One Way Frontage Rd EB	Unk	MBH	1	5	12	5	0.84	2005	
268.96	+0.67	C	EB	Projects spanning M268 to M269	AC	MBH	2	3	24	12	0.21	88	
269.17	+0.886	C	EB		AC	MBH	2	3	30	12	0.06	88	
269.23	+0.945	C	EB		AC	MBH	2	3	36	12	0.01	88	
269.24	+0.95	C	EB		AC	MBH	2	3	24	12	0.63	88	
269.64	M269 +0.348	C	OP	(EB) Exit #269 at Wilmot Rd							1985	177 ft Concrete	
269.66	+0.366	C	FR	One Way Frontage Rd EB	Unk	MBH	1	7	12	7	1.31		
269.88	+0.587	C	EB	Projects spanning M269 to M270	AC	MBH	2	3	36	12	0.13	88	
270.01	+0.720	C	EB		AC	MBH	2	3	30	12	0.14	88	
270.15	+0.85	C	EB		AC	MBH	2	3	24	12	0.23	88	
270.37	M270 +0.091	C	EB	Projects spanning M270 to M271	AC	MBH	2	3	30	12	0.06	88	

I 010 at M270+0.091

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 43

M270+0.091 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M270+0.152

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M270+0.152 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
270.44	M270 +0.152	C	EB	Projects spanning M270 to M271	AC	MBH	2	3	36	12	0.06	88	
270.49	+0.21	C	EB		AC	MBH	2	3	24	12	0.64	88	
270.87	+0.591	C	UB	EUB Tucson									
		A	UP	Exit #270 at Kolb Rd							1986		16'-00"
270.98	+0.692	C	FR	Two Way Frontage Rd Right	Paved	Paved	2		24		1.24		
271.14	+0.852	C	EB	Projects spanning M270 to M271	AC	MBH	2	3	36	12	0.14	88	
271.27	+0.990	C	EB		AC	MBH	2	3	30	12	0.20	88	
271.48	M271 +0.19	C	EB	Projects spanning M271 to M272	AC	MBH	2	3	24	12	0.81	88	
272.29	M272 +0.000	C	EB	Projects spanning M272 to M273	AC	MBH	2	4	24	10	0.90	Dec 2009	
272.58	+0.291	A	X	Median Cross-Over -- [U]									
272.94	+0.649	A	X	Median Cross-Over (unpaved) -- [U]									
273.19	+0.902	C	EB	Projects spanning M272 to M273	AC	MBH	2	4	30	9	0.03	Dec 2009	
273.22	+0.934	C	EB		AC	MBH	2	4	36	9	0.05	Dec 2009	
273.27	+0.984	C	EB		AC	MBH	2	4	24	10	0.36	Dec 2009	
273.43	M273 +0.125	A	UP	Exit #273 at Rita Rd							2005105		16'-03"
273.63	+0.328	C	EB	Projects spanning M273 to M274	AC	MBH	2	4	36	5	0.11	Dec 2009	
273.74	+0.441	C	EB		AC	MBH	2	4	30	7.5	0.18	Dec 2009	
273.93	+0.623	C	EB		AC	MBH	2	4	24	10	1.57	Dec 2009	
274.05	+0.748	A	X	Median Cross-Over (unpaved) -- [U]									
275.49	M275 +0.208	C	EB	Projects spanning M275 to M276	AC	MBH	2	4	30	6	0.04	Dec 2009	
275.53	+0.249	C	EB		AC	MBH	2	4	36	6	0.05	Dec 2009	
275.58	+0.300	C	EB		AC	MBH	2	4	24	10	0.40	Dec 2009	
275.78	+0.492	A	UP	Exit #275 at Houghton Rd							2005		16'-02"
275.98	+0.700	C	EB	Projects spanning M275 to M276	AC	MBH	2	4	36	5	0.04	Dec 2009	
276.02	+0.738	C	EB		AC	MBH	2	4	36	7.5	0.05	Dec 2009	
276.07	+0.783	C	EB		AC	MBH	2	4	30	7.5	0.18	Dec 2009	
276.25	+0.965	C	EB		AC	MBH	2	4	24	10	0.03	Dec 2009	
276.28	M276 +0.000	C	EB	Projects spanning M276 to M277	AC	AC	2	4	24	10	3.16	1995	
278.94	M278 +0.665	C	JB	SCL Tucson									
279.44	M279 +0.156	C	EB	Projects spanning M279 to M280	AC	AC	2	4	30	10	0.04	1995	
279.48	+0.193	C	EB		AC	AC	2	4	36	10	0.05	1995	
279.52	+0.23	C	EB		AC	AC	2	4	24	10	0.38	1995	
279.68	+0.400	C	UP	(EB) Exit 279 at Colossal Cave Rd/Wentworth Rd							2005		??'-??"
279.91	+0.621	C	EB	Projects spanning M279 to M280	AC	AC	2	4	36	10	0.11	1995	
280.02	+0.734	C	EB		AC	AC	2	4	30	10	0.15	1995	
280.16	+0.88	C	EB		AC	AC	2	4	24	10	1.33	1995	
281.07	M280 +0.800	C	VMS	(EB) Variable Message Sign #316 (Existing)									
281.31	M281 +0.027	C	FR	Westbound One Way Frontage Loop Right	AC	AC	1	1	18	1	0.08		
		C	FR	Two Way Frontage Rd Right	Unk	MBH	2	1	22	1	0.83		
281.49	+0.212	C	EB	Projects spanning M281 to M282	AC	AC	2	3.5	24	9.5	0.20	Nov 2000	
281.70	+0.415	C	EB		AC	AC	2	3.5	30	9.5	0.04	Nov 2000	
281.74	+0.454	C	EB		AC	AC	2	3.5	36	9.5	0.04	Nov 2000	
281.78	+0.49	C	EB		AC	AC	2	3.5	24	9.5	0.33	Nov 2000	

I 010 at M281+0.49

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 44

M281+0.49 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M281+0.682

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M281+0.682 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
281.96	M281 +0.682	A	UP	Exit #281 at S 083 & Mtn View Rd							1961		16'-05"
282.11	+0.831	C	EB	Projects spanning M281 to M282	AC	AC	2	3.5	36	9.5	0.02	Nov 2000	
282.13	+0.850	C	EB		AC	AC	2	3.5	30	9.5	0.19	Nov 2000	
282.32	M282 +0.03	C	EB	Projects spanning M282 to M283	AC	AC	2	3.5	24	9.5	6.55	Nov 2000	
282.38	+0.098	A	X	Restricted Median Cross-Over (unpaved) -- [U]									
283.52	M283 +0.237	A	X	Restricted Median Cross-Over (unpaved) -- [U]									
284.72	M284 +0.440	C	BR	(EB) Davidson Canyon							1955	324 ft Steel	
286.07	M285 +0.787	A	X	Restricted Median Cross-Over (unpaved) -- [U]									
287.50	M287 +0.223	A	X	Restricted Median Cross-Over (unpaved) -- [U]									
288.87	M288 +0.588	C	EB	Projects spanning M288 to M289	AC	MBH	2	4	24	10	0.10	81	
288.97	+0.692	C	EB		AC	MBH	2	2.5	24	10	0.03	81	
289.00	+0.719	C	EB		AC	MBH	2	1	24	10	0.08	81	
289.08	+0.799	C	EB		AC	AC	2	1	24	10	0.02	05 May 2005	
289.10	+0.818	C	EB		AC	AC	2	1	24	7	0.34	05 May 2005	
289.31	M289 +0.035	C	SVP	(EB) Unpaved 85' long, Variable 0-15' wide							0.02		
289.33	+0.051	C	SVP	(EB) Unpaved 138' long, Variable 15-0' wide							0.03		
289.44	+0.167	C	EB	Projects spanning M289 to M290	AC	AC	2	1	24	6	0.19	05 May 2005	
289.49	+0.219	C	BR	(EB) Cienega Creek							1955	273 ft Steel	
289.63	+0.351	A	UP	Union Pacific RR (Abandoned & Disconnected)							1955		15'-00"
289.64	+0.362	C	EB	Projects spanning M289 to M290	AC	AC	2	1	24	7	0.01	05 May 2005	
	+0.369	C	EB		AC	AC	2	1	24	8	0.03	05 May 2005	
289.67	+0.397	C	EB		AC	AC	2	1	30	8	0.11	05 May 2005	
289.72	+0.442	A	UP	Exit #289 Marsh Station Rd							1961		15'-02"
289.78	+0.503	C	EB	Projects spanning M289 to M290	AC	AC	2	1	36	8	0.09	05 May 2005	
289.87	+0.59	C	EB		AC	AC	2	1	24	8	0.07	05 May 2005	
289.93	+0.657	C	EB		AC	AC	2	1	36	8	0.04	05 May 2005	
289.97	+0.698	C	EB		AC	AC	2	1.5	36	8	0.03	05 May 2005	
290.00	+0.729	C	EB		AC	AC	2	2	30	8	0.11	05 May 2005	
290.11	+0.839	C	EB		AC	AC	2	2	30	7	0.01	05 May 2005	
290.12	+0.84	C	EB		AC	AC	2	2	24	7	0.28	05 May 2005	
290.20	+0.921	C	SVP	(EB) Unpaved 99' long, Variable 0-10' wide							0.02		
290.21	+0.939	C	SVP	(EB) Unpaved 96' long, Variable 10' wide							0.02		
290.23	+0.958	C	SVP	(EB) Unpaved 89' long, Variable 10-0' wide							0.02		
290.41	M290 +0.130	C	EB	Projects spanning M290 to M291	AC	AC	2	2	24	9	0.01	90	
290.42	+0.142	C	EB		AC	AC	2	3	24	9	0.05	90	
290.47	+0.191	C	EB		AC	AC	2	4	24	9	0.01	90	
290.48	+0.202	C	EB		AC	MBH	2	4	24	9	0.10	90	
290.58	+0.298	C	EB		AC	MBH	2	4	24	9	0.25	90	
290.70	+0.428	A	J	Median Cross-Over -- [U]									
290.83	+0.549	C	EB	Projects spanning M290 to M291	AC	AC	2	4	24	10	0.15	1998	
290.97	+0.696	C	EB		AC	AC	2	4	30	9	0.03	17 Dec 2010	
291.01	+0.729	C	EB		AC	AC	2	4	36	9	0.08	17 Dec 2010	
291.09	+0.813	C	EB		AC	AC	2	4	24	10	0.47	17 Dec 2010	

Map

I 010 at M290+0.813

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 45

M290+0.813 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M291+0.039

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M291+0.039 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
291.31	M291 +0.039	A	UP	Exit #291 Marsh Station Cross Rd							17 Dec 2010		23'-06"
291.56	+0.286	C	EB	Projects spanning M291 to M292	AC	AC	2	4	36	8	0.10	17 Dec 2010	
291.66	+0.386	C	EB		AC	AC	2	4	36	9	0.04	17 Dec 2010	
291.70	+0.427	C	EB		AC	AC	2	4	36	10	0.13	17 Dec 2010	
291.83	+0.561	C	EB		AC	AC	2	4	30	10	0.16	17 Dec 2010	
291.96	+0.683	A	J	Median Cross-Over (Unpaved) -- [U]									
291.99	+0.720	C	EB	Projects spanning M291 to M292	AC	AC	2	4	24	10	0.77	1998	
292.64	M292 +0.362	C	OP	(EB) Union Pacific RR							1956	124 ft Steel	
292.76	+0.486	C	EB	Projects spanning M292 to M293	AC	AC	2	4	30	10	0.04	1998	
292.77	+0.498	C	OP	(EB) Exit #292 at Bell Rd & Empirita Rd							1963	97 ft Concrete	
292.80	+0.525	C	EB	Projects spanning M292 to M293	AC	AC	2	4	36	10	0.03	1998	
292.83	+0.55	C	EB		AC	AC	2	4	24	10	0.16	1998	
292.99	+0.715	C	EB		AC	AC	2	4	36	10	0.09	1998	
293.08	+0.805	C	EB		AC	AC	2	4	30	10	0.09	1998	
293.17	+0.89	C	EB		AC	AC	2	4	24	10	3.31	1998	
296.47	M296 +0.193	A	JB	Cochise County									
296.48	+0.200	C	EB	Projects spanning M296 to M297	AC	AC	2	4	25	10	0.70	26 Oct 2004	
297.18	+0.904	C	EB		AC	AC	2	4	31	10	0.04	26 Oct 2004	
297.22	+0.942	C	EB		AC	AC	2	4	37	10	0.04	26 Oct 2004	
297.26	+0.98	C	EB		AC	AC	2	4	25	10	0.34	26 Oct 2004	
297.45	M297 +0.175	A	UP	Exit #297 at Mescal Rd N & J Six Ranch Rd S							1958		15'-09"
297.46	+0.178	A	UP	Pedestrian Overpass (attached to Mescal Rd OP)							12 Sep 2002		??'-??"
297.60	+0.323	C	EB	Projects spanning M297 to M298	AC	AC	2	4	37	10	0.01	26 Oct 2004	
297.61	+0.332	C	EB		AC	AC	2	4	31	10	0.14	26 Oct 2004	
297.75	+0.47	C	EB		AC	AC	2	4	25	10	1.69	26 Oct 2004	
298.27	+0.994	A	X	Median Cross-Over -- [U]									
299.42	M299 +0.142	C	BR	(EB) Cornfield Canyon								64 ft Concrete	
299.44	+0.159	C	EB	Projects spanning M299 to M300	AC	AC	2	4	31	10	0.05	26 Oct 2004	
299.49	+0.213	C	EB		AC	AC	2	4	37	10	0.03	26 Oct 2004	
299.52	+0.24	C	EB		AC	AC	2	4	25	10	0.23	26 Oct 2004	
299.63	+0.349	C	OP	(EB) Exit #299 at Skyline Rd							1961	260 ft Concrete	
299.75	+0.470	C	EB	Projects spanning M299 to M300	AC	AC	2	4	37	10	0.02	26 Oct 2004	
299.77	+0.492	C	EB		AC	AC	2	4	31	10	0.13	26 Oct 2004	
299.90	+0.62	C	EB		AC	AC	2	4	25	10	2.44	26 Oct 2004	
300.88	M300 +0.596	C	VMS	(EB) Variable Message Sign #323 (Existing)							2003		
301.22	+0.934	C	FR	Two Way Frontage Rd Right	AC	AC	2	1	24	1	1.40		
301.39	M301 +0.107	A	X	Restricted Median Cross-Over -- [U]									
302.34	M302 +0.064	C	EB	Projects spanning M302 to M303	AC	AC	2	4	31	10	0.04	26 Oct 2004	
302.38	+0.105	C	EB		AC	AC	2	4	37	10	0.06	26 Oct 2004	
302.44	+0.16	C	EB		AC	AC	2	4	25	10	0.38	26 Oct 2004	
302.67	+0.395	C	OP	(EB) Exit #302 at S 090 E & Whetstone (Benson)							1967	104 ft Concrete	
302.82	+0.543	C	EB	Projects spanning M302 to M303	AC	AC	2	4	37	10	0.14	26 Oct 2004	
302.97	+0.687	C	EB		AC	AC	2	4	31	10	0.12	26 Oct 2004	

Map

I 010 at M302+0.687

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 46

M302+0.687 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M302+0.80

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M302+0.80 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
303.08	M302 +0.80	C	EB	Projects spanning M302 to M303	AC	AC	2	4	25	10	0.29	26 Oct 2004	
303.37	M303 +0.100	C	EB	Projects spanning M303 to M304	AC	AC	2	4	24	10	0.29	1995	
303.66	+0.392	C	EB		AC	AC	2	4	30	10	0.05	1995	
303.71	+0.438	C	EB		AC	AC	2	4	36	10	0.03	1995	
303.74	+0.469	C	EB		AC	AC	2	4	36	10	0.03	22 Oct 2007	
303.77	+0.50	C	EB		AC	AC	2	4	24	10	0.49	22 Oct 2007	
304.12	+0.851	A	JB	WCL Benson Elev 3685									
304.17	+0.898	C	OP	(EB) Exit #303 at SB010(3) E (Benson)								1969	127 ft Concrete
304.26	+0.996	C	EB	Projects spanning M303 to M304	AC	AC	2	4	36	10	0.20	22 Oct 2007	
304.47	M304 +0.188	C	EB	Projects spanning M304 to M305	AC	AC	2	4	30	10	0.18	22 Oct 2007	
304.61	+0.334	C	OP	(EB) Union Pacific RR								1969	156 ft Concrete
304.65	+0.37	C	EB	Projects spanning M304 to M305	AC	AC	2	4	24	10	0.24	22 Oct 2007	
304.89	+0.610	C	EB		AC	AC	2	4	30	10	0.05	22 Oct 2007	
304.94	+0.659	C	EB		AC	AC	2	4	36	10	0.06	22 Oct 2007	
305.00	+0.72	C	EB		AC	AC	2	4	24	10	0.38	22 Oct 2007	
305.20	+0.921	C	FR	Two Way Frontage Rd Right	Paved	MBH	2	1	24	1	0.50		
	+0.923	C	OP	(EB) Exit #304 at Ocotillo Ave								1987	104 ft Concrete
305.38	M305 +0.077	C	EB	Projects spanning M305 to M306	AC	AC	2	4	36	10	0.14	22 Oct 2007	
305.52	+0.219	C	EB		AC	AC	2	4	30	10	0.16	22 Oct 2007	
305.68	+0.38	C	EB		AC	AC	2	4	24	10	1.44	22 Oct 2007	
307.05	M306 +0.844	C	BR	(EB) San Pedro River								1970	304 ft Concrete
307.12	+0.913	C	EB	Projects spanning M306 to M307	AC	AC	2	4	30	10	0.05	22 Oct 2007	
307.17	+0.959	C	EB		AC	AC	2	4	36	10	0.03	22 Oct 2007	
307.20	+0.99	C	EB		AC	AC	2	4	24	10	0.61	22 Oct 2007	
307.43	+1.222	C	OP	(EB) Exit #306 at SB010(3) W & Pomerene Rd								1974	188 ft Concrete
	+1.224	C	FR	Two Way Frontage Rd Right	Paved	MBH	2	7	24	7	3.07		
307.71	+1.504	C	JB	ECL Benson									
307.81	M307 +0.030	C	EB	Projects spanning M307 to M308	AC	AC	2	4	36	10	0.14	22 Oct 2007	
307.95	+0.165	C	EB		AC	AC	2	4	30	10	0.11	22 Oct 2007	
308.06	+0.27	C	EB		AC	AC	2	4	24	10	0.62	22 Oct 2007	
308.68	+0.903	C	EB		AC	AC	2	4	24	10	2.47	1993	
310.46	M309 +0.682	C	BR	(EB) Adams Peak Wash								1972	149 ft Concrete
311.16	M310 +0.373	C	EB	Projects spanning M310 to M311	AC	MBH	2	4	24	10	0.07	72	
311.23	+0.443	C	EB		AC	MBH	2	4	24	10	2.10	89	
312.59	M311 +0.809	A	X	Median Cross-Over (Unpaved) -- [U]									
313.33	M312 +0.543	C	EB	Projects spanning M312 to M313	AC	MBH	2	4	30	10	0.06	89	
313.39	+0.606	C	EB		AC	MBH	2	4	36	10	0.03	89	
313.42	+0.63	C	EB		AC	MBH	2	4	24	10	0.36	89	
313.56	+0.775	C	OP	(EB) Exit #312 at Sibyl Rd								1960	89 ft Concrete
313.78	+0.998	C	EB	Projects spanning M312 to M313	AC	MBH	2	4	36	10	0.11	89	
313.89	M313 +0.104	C	EB	Projects spanning M313 to M314	AC	MBH	2	4	30	10	0.06	89	
313.95	+0.16	C	EB		AC	MBH	2	4	24	10	3.16	89	
315.03	M314 +0.248	A	X	Median Cross-Over (Unpaved) -- [U]									

I 010 at M314+0.248

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 47

M314+0.248 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M316+0.331

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M316+0.331 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
317.12	M316 +0.331	C	EB	Projects spanning M316 to M317	AC	AC	2	4	24	10	2.35	1994	
319.46	M318 +0.682	C	EB	Projects spanning M318 to M319	AC	AC	2	4	30	10	0.05	1994	
319.51	+0.729	C	EB		AC	AC	2	4	36	10	0.04	1994	
319.55	+0.77	C	EB		AC	AC	2	4	24	10	0.42	1994	
319.77	+0.985	C	OP	(EB) Exit #318 at Dragoon Rd							1963	97 ft Concrete	
319.98	M319 +0.185	C	EB	Projects spanning M319 to M320	AC	AC	2	4	36	10	0.15	1994	
320.13	+0.337	C	EB		AC	AC	2	4	30	10	0.12	1994	
320.25	+0.46	C	EB		AC	AC	2	4	24	10	0.56	1994	
320.81	M320 +0.026	C	EB	Projects spanning M320 to M321	AC	AC	2	4	30	10	0.15	1994	
320.96	+0.176	C	EB		AC	AC	2	4	36	10	0.03	1994	
320.99	+0.207	C	RA	(EB) Texas Canyon Rest Area (off)	Paved	Unk	1	2	12	8	0.15		
	+0.20	C	EB	Projects spanning M320 to M321	AC	AC	2	4	24	10	0.62	1994	
321.14	+0.359	C	RA	(EB) Texas Canyon Rest Area (off)	Paved	Unk	1.5	2	18	8	0.02		
321.16	+0.374	C	RA	(EB) Texas Canyon Rest Area (off)	Paved	Unk	2	2	24	8			
	+0.379	C	RA	(EB) Texas Canyon Rest Area Car Parking	Paved	Paved	1	2	12	8	0.09		
		C	RA	(EB) Texas Canyon Rest Area Truck Parking	Paved	Paved	1	2	12	8	0.04		
321.20	+0.420	C	RA	(EB) Texas Canyon Rest Area Truck Parking	Paved	Paved	1	2	12	46	0.03		
321.23	+0.446	C	RA	(EB) Texas Canyon Rest Area Car Parking	Paved	Paved	1	18	12	8	0.10		
	+0.449	C	RA	(EB) Texas Canyon Rest Area Truck Parking	Paved	Paved	1	2	12	84	0.10		
321.33	+0.546	C	RA	(EB) Texas Canyon Rest Area Car Parking	Paved	Paved	1	2	12	8	0.07		
	+0.551	C	RA	(EB) Texas Canyon Rest Area Truck Parking	Paved	Paved	1	2	12	46	0.03		
321.36	+0.580	C	RA	(EB) Texas Canyon Rest Area Truck Parking	Paved	Paved	1	2	12	8	0.02		
321.38	+0.601	C	RA	(EB) Texas Canyon Rest Area (on)	Paved	Unk	1.5	2	18	8	0.02		
321.40	+0.615	C	RA	(EB) Texas Canyon Rest Area (on)	Paved	Unk	1	2	12	8	0.03		
321.43	+0.646	C	RA	(EB) Texas Canyon Rest Area (on)	Paved	Unk	1	2	12	8	0.18		
321.61	+0.828	C	EB	Projects spanning M320 to M321	AC	AC	2	4	36	10	0.12	1994	
321.73	+0.944	C	EB		AC	AC	2	4	30	10	0.17	1994	
321.90	M321 +0.11	C	EB	Projects spanning M321 to M322	AC	AC	2	4	24	10	0.49	1994	
322.39	+0.601	C	EB		AC	AC	2	3.5	25	9.5	0.65	21 Oct 2005	
322.85	M322 +0.062	A	X	Median Cross-Over -- [U]								10 Sep 2005	
323.04	+0.243	C	EB	Projects spanning M322 to M323	AC	AC	2	3.5	31	9.5	0.09	21 Oct 2005	
323.13	+0.337	C	EB		AC	AC	2	3.5	37	9.5	0.04	21 Oct 2005	
323.17	+0.37	C	EB		AC	AC	2	3.5	25	9.5	0.34	21 Oct 2005	
323.39	+0.596	A	UP	Exit #322 at Johnson Rd								2006	17'-00"
323.51	+0.719	C	EB	Projects spanning M322 to M323	AC	AC	2	3.5	25	9.5	0.02	21 Oct 2005	
323.53	+0.739	C	EB		AC	AC	2	3.5	37	9.5	0.05	21 Oct 2005	
323.58	+0.785	C	EB		AC	AC	2	3.5	31	9.5	0.08	21 Oct 2005	
323.65	+0.861	C	EB		AC	AC	2	3.5	31	9.5	0.12	21 Oct 2005	
323.77	M323 +0.00	C	EB	Projects spanning M323 to M324	AC	AC	2	3.5	25	9.5	5.54	21 Oct 2005	
	+0.006	A	X	Median Cross-Over -- [U]								10 Sep 2005	
324.73	+0.957	A	BR	Wash								1963	74 ft Unknown
325.70	M324 +0.915	A	X	Median Cross-Over -- [U]								10 Sep 2005	
328.50	M327 +0.711	A	X	Median Cross-Over -- [U]								10 Sep 2005	

I 010 at M327+0.711

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 48

M327+0.711 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M328+0.526

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M328+0.526 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
329.32	M328 +0.526	C	EB	Projects spanning M328 to M329	AC	MBH	2	3.5	25	9.5	2.48	21 Oct 2005	
329.70	+0.915	A	X	Median Cross-Over -- [U]							10 Sep 2005		
330.79	M330 +0.000	C	VMS	(EB) Variable Message Sign #94 (Proposed)									
331.80	M331 +0.008	C	EB	Projects spanning M331 to M332	AC	AC	2	3.5	25	9.5	0.40	21 Oct 2005	
331.91	+0.121	A	X	Median Cross-Over -- [U]							10 Sep 2005		
332.20	+0.407	C	EB	Projects spanning M331 to M332	AC	AC	2	3.5	31	9.5	0.04	21 Oct 2005	
332.24	+0.445	C	EB		AC	AC	2	3.5	37	9.5	0.02	21 Oct 2005	
332.26	+0.469	C	EB		AC	AC	2	3.5	25	9.5	0.35	21 Oct 2005	
332.41	+0.618	A	UP	Exit #331 at U 191							1958		16'-03"
332.61	+0.818	C	EB	Projects spanning M331 to M332	AC	AC	2	3.5	37	9.5	0.17	21 Oct 2005	
332.77	+0.984	C	EB		AC	AC	2	3.5	31	9.5	0.14	21 Oct 2005	
332.91	M332 +0.12	C	EB	Projects spanning M332 to M333	AC	AC	2	3.5	25	9.5	3.88	21 Oct 2005	
332.97	+0.181	A	X	Median Cross-Over -- [U]							10 Sep 2005		Map
333.86	M333 +0.068	A	X	Median Cross-Over -- [U]							10 Sep 2005		
334.91	M334 +0.118	A	X	Median Cross-Over -- [U]							10 Sep 2005		
336.79	M336 +0.000	C	EB	Projects spanning M336 to M337	AC	MBH	2	3.5	25	9.5	0.20	21 Oct 2005	
336.92	+0.127	A	X	Median Cross-Over -- [U]							10 Sep 2005		
336.99	+0.196	C	EB	Projects spanning M336 to M337	AC	MBH	2	4	24	10	0.10	17 Sep 1998	
337.09	+0.300	C	EB		AC	MBH	2	4	24	10	0.01	89	
337.10	+0.307	C	EB		AC	MBH	2	4	30	10	0.04	89	
337.14	+0.34	C	EB		AC	MBH	2	4	24	10	0.24	89	
337.39	+0.592	C	EB		AC	AC	2	4	24	10	0.61	1995	
337.69	+0.900	A	UP	Exit #336 at SB010(4) E & Taylor Rd							1965		16'-01"
337.99	M337 +0.203	C	EB	Projects spanning M337 to M338	AC	AC	2	4	36	10	0.12	1995	
338.11	+0.324	C	EB		AC	AC	2	4	30	10	0.11	1995	
338.22	+0.43	C	EB		AC	AC	2	4	24	10	2.68	1995	
340.26	M339 +0.473	C	JB	SWCL Willcox Elev 4182									
340.28	+0.490	A	UP	Airport Rd							1965		15'-10"
340.90	M340 +0.110	C	EB	Projects spanning M340 to M341	AC	AC	2	4	30	9	0.10	1995	
341.00	+0.208	C	EB		AC	AC	2	4	36	8	0.09	1995	
341.09	+0.300	C	EB		AC	AC	2	4	24	10	0.49	1995	
341.33	+0.539	C	UP	(EB) Exit #340 at S 186 & Ft Grant Rd							19 Jun 2007		??'-??"
341.58	+0.790	C	EB	Projects spanning M340 to M341	AC	AC	2	4	36	8	0.14	1995	
341.72	+0.928	C	EB		AC	AC	2	4	30	9	0.19	1995	
341.91	M341 +0.119	C	EB	Projects spanning M341 to M342	AC	AC	2	4	24	10	3.35	1995	
342.08	+0.290	C	JB	NECL Willcox									
345.10	M344 +0.310	A	UP	Old Stewart Rd							1967		16'-04"
345.26	+0.472	C	EB	Projects spanning M344 to M345	AC	AC	2	4	30	10	0.05	1995	
345.29	+0.498	A	UP	Exit #344 at SB010(4) W (E of Willcox)							1967		16'-04"
345.31	+0.521	C	EB	Projects spanning M344 to M345	AC	AC	2	4	36	10	0.05	1995	
345.36	+0.57	C	EB		AC	AC	2	4	24	10	0.33	1995	
345.69	+0.900	C	EB		AC	AC	2	4	24	10	0.52	30 May 2000	
346.21	M345 +0.414	C	EB	Projects spanning M345 to M346	AC	AC	2	4	36	10	0.13	30 May 2000	

I 010 at M345+0.414

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 49

M345+0.414 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M345+0.547

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M345+0.547 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
346.34	M345 +0.547	C	EB	Projects spanning M345 to M346	AC	AC	2	4	30	10	0.11	30 May 2000	
346.45	+0.65	C	EB		AC	AC	2	4	24	10	6.38	30 May 2000	
352.83	M352 +0.045	C	EB	Projects spanning M352 to M353	AC	AC	2	4	30	10	0.07	30 May 2000	
352.90	+0.114	C	EB		AC	AC	2	4	36	10	0.06	30 May 2000	
352.96	+0.17	C	EB		AC	AC	2	4	24	10	0.51	30 May 2000	
353.19	+0.405	A	UP	Exit #352 at U 191 N							30 May 2000		17'-07"
353.48	+0.693	C	EB	Projects spanning M352 to M353	AC	AC	2	4	36	10	0.14	30 May 2000	
353.62	+0.830	C	EB		AC	AC	2	4	30	10	0.11	30 May 2000	
353.72	+0.93	C	EB		AC	AC	2	4	24	10	3.31	30 May 2000	
356.77	M355 +0.976	A	UP	Exit #355 at UY191 N (Luzena Rd)							30 May 2000		18'-01"
356.85	M356 +0.056	C	FR	Two Way Frontage Rd Right	Paved	MBH	2	5	24	5	1.08		
357.03	+0.242	C	EB	Projects spanning M356 to M357	AC	AC	2	4	36	6	0.16	30 May 2000	
357.19	+0.400	C	EB		AC	AC	2	4	30	8	0.10	76	
357.29	+0.49	C	EB		AC	AC	2	4	24	8	0.01	76	
357.30	+0.509	C	EB		AC	AC	2	4	24	12	0.04	76	
357.34	+0.552	C	EB		AC	AC	2	4	24	14	0.06	76	
357.35	+0.559	C	BR	(EB) Little California Creek							1961	218 ft Concrete	
357.40	+0.611	C	EB	Projects spanning M356 to M357	AC	AC	2	4	24	12	0.03	76	
357.43	+0.641	C	EB		AC	AC	2	4	24	10	0.15	76	
357.59	+0.794	C	EB		AC	AC	2	4	24	10	0.89	1994	
357.74	+0.946	C	OP	(EB) Union Pacific RR							1961	142 ft Steel	
358.05	M357 +0.257	A	X	Restricted Median Cross-Over -- [U]									
358.48	+0.687	C	EB	Projects spanning M357 to M358	AC	AC	2	4	24	10	4.76	Dec 2009	
359.31	M358 +0.527	A	X	Restricted Median Cross-Over -- [U]									
360.82	M360 +0.026	A	X	Restricted Median Cross-Over -- [U]									
362.06	M361 +0.264	A	X	Restricted Median Cross-Over -- [U]									
362.78	M362 +0.000	C	VMS	(EB) Variable Message Sign #328 (Existing)									
363.15	+0.365	A	X	Restricted Median Cross-Over -- [U]									
363.24	+0.454	C	EB	Projects spanning M362 to M363	AC	AC	2	4	30	5.5	0.02	Dec 2009	
363.26	+0.477	C	EB		AC	AC	2	4	30	1	0.02	Dec 2009	
363.28	+0.497	C	EB		AC	AC	2	4	36	1	0.07	Dec 2009	
363.35	+0.569	C	EB		AC	AC	2	4	24	10	0.03	Dec 2009	
363.39	+0.603	C	EB		AC	AC	2	4	24	10	0.09	30 Jun 2000	
363.47	+0.688	C	EB		AC	AC	2	4	36	4	0.07	30 Jun 2000	
363.54	+0.759	C	EB		AC	AC	2	4	30	7	0.07	30 Jun 2000	
363.55	+0.767	C	FR	Two Way Frontage Rd Right	Unk	BST	2	1	24	1	1.00		
363.62	+0.833	C	EB	Projects spanning M362 to M363	AC	AC	2	4	24	10	1.17	30 Jun 2000	
363.67	+0.887	A	UP	Exit #362 at SB010(5) E (W Bowie)							1967		16'-02"
364.50	M363 +0.715	C	OP	(EB) Barlett Ranch Rd							1967	120 ft Concrete	
364.78	M364 +0.000	C	EB	Projects spanning M364 to M365	AC	AC	2	4	24	10	0.01	29 Jun 1999	
364.79	+0.010	C	EB		AC	AC	2	4	24	10	3.68	30 Jun 2000	
365.48	+0.700	C	X	RWIS Installation									
365.58	+0.797	C	OP	(EB) Richards							1967	108 ft Concrete	

Map

I 010 at M364+0.797

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 50

M364+0.797 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M366+0.807

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M366+0.807 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
367.60	M366 +0.807	C	FR	Two Way Frontage Rd Right	Unk	BST	2	1	24	1	2.02		
	+0.813	A	UP	Exit #366 at SB010(5) W (E Bowie)							1967		16'-03"
368.47	M367 +0.680	C	EB	Projects spanning M367 to M368	AC	MBH	2	4	24	10	0.34	85	
368.82	M368 +0.019	C	EB	Projects spanning M368 to M369	AC	MBH	2	4	24	10	10.63	91	
370.61	M369 +0.818	C	FR	Two Way Frontage Rd Right	Unk	MBH	2	1	24	1	0.18		
370.80	M370 +0.035	C	OP	(EB) Holt							1962	91 ft Concrete	
373.28	M372 +0.490	C	FR	Two Way Frontage Rd Right	Unk	BST	2	1	24	1	0.98		
373.45	+0.661	C	OP	(EB) Olga							1962	91 ft Concrete	
379.45	M378 +0.640	C	EB	Projects spanning M378 to M379	AC	AC	2	4	24	10	1.75	1995	
379.75	+0.943	A	UP	Exit #378 at SB010(6) E (W San Simon)							1967		16'-00"
380.82	M380 +0.027	C	FR	Two Way Frontage Rd Right	Unk	MBH	2	1	24	1	0.85		
381.17	+0.372	C	OP	(EB) Cochise Ave							1967	97 ft Concrete	
381.20	+0.400	C	EB	Projects spanning M380 to M381	AC	AC	2	4	24	10	0.01	29 Jun 1999	
		C	X	RWIS Installation									
381.21	+0.410	C	EB	Projects spanning M380 to M381	AC	AC	2	4	24	10	2.63	1995	
382.50	M381 +0.701	C	BR	(EB) San Simon River							1967	232 ft Concrete	
383.15	M382 +0.344	A	UP	Exit #382 at SB010(6) W (E San Simon)							1967		16'-01"
383.31	+0.508	C	FR	Two Way Frontage Rd Right	Paved	MBH	2	1	24	1	1.71		
383.84	M383 +0.033	C	EB	Projects spanning M383 to M384	AC	AC	2	4	30	10	0.03	1995	
383.86	+0.062	C	EB		AC	AC	2	4	36	10	0.04	1995	
383.91	+0.10	C	EB		AC	AC	2	4	24	10	0.35	1995	
	+0.105	C	IS	(EB) Inspection Station (off)	Paved	Paved	1		12		0.10		Map
384.00	+0.199	C	IS	(EB) Inspection Station Lane 2	Paved	Paved	1		12		0.09		Map
384.01	+0.202	C	IS	(EB) Inspection Station Lane 1	Paved	Paved	1		12		0.13		Map
384.14	+0.337	C	IS	(EB) Inspection Station (on)	Paved	Paved	1		12		0.12		Map
384.26	+0.456	C	EB	Projects spanning M383 to M384	AC	AC	2	4	36	10	0.15	1995	
384.40	+0.601	C	EB		AC	AC	2	4	30	10	0.08	1995	
384.49	+0.68	C	EB		AC	AC	2	4	24	10	7.51	1995	
389.33	M388 +0.522	C	RA	(EB) San Simon Rest Area (off)	Unk	Unk	1	2	12	8	0.14		Map
389.46	+0.650	C	RA	(EB) San Simon Rest Area	Unk	Unk	1	2	12	8	0.13		Map
389.58	+0.778	C	RA	(EB) San Simon Rest Area (on)	Unk	Unk	1	2	12	8	0.11		Map
390.21	M389 +0.411	C	BR	(EB) Island Wash							1962	111 ft Concrete	
391.57	M390 +0.767	C	OP	(EB) Exit #390 at Cavot Rd							1961	90 ft Concrete	
392.00	M391 +0.230	C	X	(EB) End I 010 at AZ/NM State Line									

I 010 at M391+0.230

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 51

M391+0.230 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
I 010 - Non-cardinal (from low to high for divided hwy segments)													
0.02	M000 +0.000	N	WB	Projects spanning M0 to M1	AC	AC	2	12	24	10	0.84	Dec 1998	
0.13	+0.116	N	FR	Two Way Frontage Rd Left	Unk	BST	2	1	24	1	0.58		
0.86	+0.840	N	WB	Projects spanning M0 to M1	AC	AC	2	10	24	4	1.15	Dec 1998	
1.12		N	J S	(WB) Business Access -- [L]									Map
2.01	M002 +0.000	N	WB	Projects spanning M2 to M3	AC	AC	2	10	24	4	1.13	05 Aug 2004	
3.14	M003 +0.129	N	WB	Projects spanning M3 to M4	AC	AC	2	10	30	4	0.16	05 Aug 2004	
3.30	+0.293	N	WB		AC	AC	2	10	36	4	0.07	05 Aug 2004	
3.37	+0.36	N	WB		AC	AC	2	10	24	4	0.46	05 Aug 2004	
3.55	+0.543	N	IS	(WB) Weigh Station (on)	AC	AC	1		12		0.18	05 Aug 2004	Map
3.73	+0.720	N	IS	(WB) Weigh Station	AC	AC	1		12		0.18	05 Aug 2004	Map
3.84	+0.828	N	IS	(WB) Weigh Station (off)	AC	MBH	1		12		0.11	05 Aug 2004	Map
		N	WB	Projects spanning M3 to M4	AC	AC	2	10	36	4	0.06	05 Aug 2004	
3.89	+0.885	N	WB		AC	AC	2	10	30	4	0.05	05 Aug 2004	
3.95	+0.93	N	WB		AC	AC	2	10	24	4	0.64	05 Aug 2004	
4.59	M004 +0.576	N	WB	Projects spanning M4 to M5	AC	AC	2	10	30	4	0.15	05 Aug 2004	
4.74	+0.729	N	WB		AC	AC	2	10	36	4	0.16	05 Aug 2004	
4.90	+0.88	N	WB		AC	AC	2	10	24	4	0.31	05 Aug 2004	
5.02	M005 +0.011	N	RA	(WB) Ehrenberg Rest Area (on)	AC	AC	1	2	12	8	0.13	05 Aug 2004	Map
5.11	+0.100	N	RA	(WB) Ehrenberg Rest Area	AC	AC	2		24		0.09	05 Aug 2004	Map
5.21	+0.196	N	RA	(WB) Ehrenberg Rest Area (off)	AC	AC	1	2	12	8	0.10	05 Aug 2004	Map
		N	WB	Projects spanning M5 to M6	AC	AC	2	10	36	4	0.06	05 Aug 2004	
5.27	+0.256	N	WB		AC	AC	2	10	30	4	0.03	05 Aug 2004	
5.30	+0.28	N	WB		AC	AC	2	10	24	4	0.20	05 Aug 2004	
5.50	+0.485	N	WB		AC	AC	2	10	30	4	0.15	05 Aug 2004	
5.65	+0.635	N	WB		AC	AC	2	10	36	4	0.08	05 Aug 2004	
5.71	+0.702	N	FR	Frontage Rd Left	AC	AC	2	1	24	1	0.17	05 Aug 2004	
5.72	+0.71	N	WB	Projects spanning M5 to M6	AC	AC	2	10	24	4	0.26	05 Aug 2004	
5.86	+0.853	N	UP	Exit #5 at Tom Wells Rd								1963	16'-03"
5.98	+0.970	N	WB	Projects spanning M5 to M6	AC	AC	2	10	36	4	0.05	05 Aug 2004	
6.03	+1.017	N	WB		AC	AC	2	10	30	4	0.08	05 Aug 2004	
6.10	M006 +0.04	N	WB	Projects spanning M6 to M7	AC	AC	2	10	24	4	5.49	05 Aug 2004	
11.59	M011 +0.616	N	WB	Projects spanning M11 to M12	AC	AC	2	10	30	4	0.10	05 Aug 2004	
11.69	+0.717	N	WB		AC	AC	2	9	30	3	0.06	1999	
11.75	+0.772	N	WB		AC	AC	2	9	36	3	0.05	1999	
11.80	+0.81	N	WB		AC	AC	2	9	24	3	0.26	1999	
11.94	+0.962	N	OP	(WB) Exit #11 at Dome Rock Rd								1999	90 ft Concrete
		N	FR	One Way Frontage Rd WB	Unk	MBH	2	1	24	1	0.61		
12.06	M012 +0.077	N	WB	Projects spanning M12 to M13	AC	AC	2	9	36	3	0.06	1999	
12.12	+0.140	N	WB		AC	AC	2	9	30	3	0.06	1999	
12.17	+0.19	N	WB		AC	AC	2	9	24	3	11.84	1999	
14.98	M015 +0.000	N	VMS	(WB) Variable Message Sign #6 (Proposed)									
18.59	M018 +0.612	N	BR	(WB) Tyson Wash								1979	410 ft Concrete

I 010 at M018+0.612

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 52

M018+0.612 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M024+0.038

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M024+0.038 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
24.02	M024 +0.038	N	WB	Projects spanning M24 to M25	AC	AC	2	10	24	4	5.85	1995	
26.64	M026 +0.646	N	UP	Exit #26 at Old Hwy 60 & Gold Nugget Rd							1963		15'-11"
29.87	M029 +0.880	N	WB	Projects spanning M29 to M30	AC	AC	2	10	24	4	0.11	1996	
29.98	M030 +0.000	N	WB	Projects spanning M30 to M31	AC	AC	2	10	24	4	0.45	1996	
30.43	+0.454	N	WB		AC	AC	2	7	30	4	0.14	1996	
30.58	+0.597	N	WB		AC	AC	2	4	36	4	0.14	1996	
30.71	+0.735	N	WB		AC	AC	2	10	24	4	0.06	1996	
30.78	+0.800	N	WB		AC	AC	2	10	24	4	0.02	10 Jun 2009	
30.80	+0.820	N	WB		AC	AC	2	10	24	4	0.56	1996	
31.36	M031 +0.382	N	WB	Projects spanning M31 to M32	AC	AC	2	4	36	4	0.07	1996	
31.43	+0.451	N	WB		AC	AC	2	7	30	4	0.04	1996	
31.48	+0.494	N	WB		AC	AC	2	10	24	4	1.89	1996	
33.37	M033 +0.400	N	WB	Projects spanning M33 to M34	AC	AC	2	10	24	4	0.02	10 Jun 2009	
33.39	+0.420	N	WB		AC	AC	2	10	24	4	0.07	1996	
33.46	+0.490	N	WB		AC	AC	2	10	24	4	0.02	10 Jun 2009	
33.48	+0.510	N	WB		AC	AC	2	10	24	4	1.34	1996	
34.82	M034 +0.850	N	WB	Projects spanning M34 to M35	AC	AC	2	10	24	4	0.02	10 Jun 2009	
34.84	+0.870	N	WB		AC	AC	2	10	24	4	7.11	1996	
37.10	M037 +0.120	N	BR	(WB) Unknown Wash							1967	164 ft Concrete	
39.35	M039 +0.368	N	BR	(WB) New Water Mountain Rd							1967	111 ft Concrete	
41.95	M041 +0.975	N	WB	Projects spanning M41 to M42	AC	AC	2	10	24	4	0.22	1993	
42.17	M042 +0.200	N	WB	Projects spanning M42 to M43	AC	AC	2	10	24	4	0.10	10 Jun 2009	
42.27	+0.300	N	WB		AC	AC	2	10	24	4	0.03	10 Jun 2009	
42.30	+0.330	N	WB		AC	AC	2	10	24	4	0.07	01 Nov 2006	
42.37	+0.400	N	WB		AC	AC	2	10	24	4	0.02	1993	
42.39	+0.420	N	WB		AC	AC	2	10	24	4	0.04	10 Jun 2009	
42.43	+0.460	N	WB		AC	AC	2	10	24	4	0.07	1993	
42.50	+0.530	N	WB		AC	AC	2	10	24	4	0.03	10 Jun 2009	
42.53	+0.560	N	WB		AC	AC	2	10	24	4	0.36	1993	
42.89	+0.920	N	WB		AC	AC	2	10	24	4	0.05	10 Jun 2009	
42.94	+0.970	N	WB		AC	AC	2	10	24	4	0.47	1993	
43.41	M043 +0.430	N	WB	Projects spanning M43 to M44	AC	AC	2	10	24	4	0.07	10 Jun 2009	
43.48	+0.500	N	WB		AC	AC	2	10	24	4	0.17	1993	
43.65	+0.670	N	WB		AC	AC	2	10	24	4	0.02	10 Jun 2009	
43.67	+0.690	N	WB		AC	AC	2	10	24	4	0.08	1993	
43.75	+0.770	N	WB		AC	AC	2	10	24	4	0.03	10 Jun 2009	
43.78	+0.800	N	WB		AC	AC	2	10	24	4	0.10	1993	
43.88	+0.900	N	WB		AC	AC	2	10	24	4	0.10	10 Jun 2009	
43.98	M044 +0.000	N	WB	Projects spanning M44 to M45	AC	AC	2	10	24	4	0.84	01 Nov 2006	
44.82	+0.841	N	WB		AC	AC	2	9	30	4	0.16	01 Nov 2006	
44.98	M045 +0.001	N	WB	Projects spanning M45 to M46	AC	AC	2	8	36	4	0.12	1993	
45.09	+0.117	N	WB		AC	AC	2	10	24	4	0.24	1993	
45.34	+0.360	N	WB		AC	AC	2	10	24	4	0.23	1993	

I 010 at M045+0.360

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 53

M045+0.360 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M045+0.360

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M045+0.360 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
45.34	M045 +0.360	N	UP	Exit #45 at Vicksburg Rd							1967		15'-09"
45.56	+0.587	N	WB	Projects spanning M45 to M46	AC	AC	2	10	36	4	0.06	1993	
45.63	+0.651	N	WB		AC	AC	2	10	30	4	0.04	1993	
45.67	+0.69	N	WB		AC	AC	2	10	24	4	4.22	1993	
49.37	M049 +0.386	N	VMS	WB Variable Message Sign #306 (Existing)							Aug 2009		
49.88	+0.900	N	WB	Projects spanning M49 to M50	AC	AC	2	10	24	4	0.10	01 Nov 2006	
49.98	M050 +0.000	N	WB	Projects spanning M50 to M51	AC	AC	2	10	24	4	9.19	1993	
52.38	M052 +0.398	N	RA	(WB) Bouse Wash Rest Area (on)	Unk	Unk	1	2	12	8	0.14		Map
52.60	+0.622	N	RA	(WB) Bouse Wash Rest Area	Unk	Unk	1	2	12	8	0.28		Map
52.71	+0.732	N	RA	(WB) Bouse Wash Rest Area (off)	Unk	Unk	1	2	12	8	0.11		Map
59.18	M059 +0.202	N	WB	Projects spanning M59 to M60	AC	AC	2	10	24	4	11.56	1994	
70.73	M070 +0.745	N	WB	Projects spanning M70 to M71	AC	MBH	2	10	24	4	9.25	91	
79.98	M080 +0.004	N	WB	Projects spanning M80 to M81	AC	AC	2	10	25	3.5	0.62	16 Jun 2005	
80.60	+0.627	N	WB		AC	AC	2	10	31	3.5	0.16	16 Jun 2005	
80.76	+0.784	N	WB		AC	AC	2	10	37	3.5	0.13	16 Jun 2005	
80.78	+0.804	N	BR	(WB) RCB								125 ft Concrete	
80.89	+0.91	N	WB	Projects spanning M80 to M81	AC	AC	2	10	25	3.5	0.55	16 Jun 2005	
81.10	M081 +0.133	N	FR	Frontage Rd Left	Unk	Unk	2		24		2.15		
81.44	+0.475	N	WB	Projects spanning M81 to M82	AC	AC	2	10	37	3.5	0.07	16 Jun 2005	
81.51	+0.544	N	WB		AC	AC	2	10	31	3.5	0.05	16 Jun 2005	
81.55	+0.59	N	WB		AC	AC	2	10	25	3.5	4.27	16 Jun 2005	
81.60	+0.636	N	BR	(WB) RCB								37 ft Concrete	
81.66	+0.690	N	BR	(WB) RCB								37 ft Concrete	
81.71	+0.744	N	BR	(WB) RCB								37 ft Concrete	
81.96	+0.996	N	BR	(WB) RCB								32 ft Concrete	
82.06	M082 +0.070	N	BR	(WB) RCB								32 ft Concrete	
82.17	+0.175	N	BR	(WB) RCB								32 ft Concrete	
82.28	+0.282	N	BR	(WB) RCB								32 ft Concrete	
82.52	+0.529	N	BR	(WB) RCB								21 ft Concrete	
82.74	+0.742	N	BR	(WB) RCB								24 ft Concrete	
83.22	M083 +0.238	N	BR	(WB) RCB								32 ft Concrete	
84.36	M084 +0.385	N	BR	(WB) RCB								32 ft Concrete	
84.42	+0.445	N	BR	(WB) RCB								32 ft Concrete	
85.48	M085 +0.504	N	BR	(WB) RCB								24 ft Concrete	
85.82	+0.850	N	WB	Projects spanning M85 to M86	AC	AC	2	10	31	3.5	0.22	16 Jun 2005	
86.05	M086 +0.063	N	WB	Projects spanning M86 to M87	AC	AC	2	10	37	3.5	0.17	16 Jun 2005	
86.21	+0.22	N	WB		AC	AC	2	10	25	3.5	0.42	16 Jun 2005	
86.29	+0.306	N	RA	(WB) Burnt Well Rest Area (on)	PCC	PCC	1	8	12	2	0.08		Map
86.49	+0.512	N	RA	(WB) Burnt Well Rest Area	PCC	PCC	1	8	12	2	0.21		Map
		N	RA	(WB) Burnt Well Rest Area	PCC	PCC	1	8	12	8	0.21		Map
86.63	+0.645	N	RA	(WB) Burnt Well Rest Area (off)	PCC	PCC	1	8	12	2	0.14		Map
	+0.646	N	WB	Projects spanning M86 to M87	AC	AC	2	10	37	3.5	0.05	16 Jun 2005	
86.68	+0.698	N	WB		AC	AC	2	10	31	3.5	0.03	16 Jun 2005	

I 010 at M086+0.698

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 54

M086+0.698 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M086+0.73

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M086+0.73 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
86.71	M086 +0.73	N	WB	Projects spanning M86 to M87	AC	AC	2	10	25	3.5	3.27	16 Jun 2005	
86.81	+0.829	N	BR	(WB) RCB								74 ft Concrete	
87.07	M087 +0.080	N	BR	(WB) RCB								64 ft Concrete	
88.06	M088 +0.055	N	BR	(WB) RCB								24 ft Concrete	
89.20	M089 +0.207	N	BR	(WB) RCB								74 ft Concrete	
89.43	+0.440	N	BR	(WB) RCB								21 ft Concrete	
89.56	+0.562	N	BR	(WB) RCB								37 ft Concrete	
89.98	+0.985	N	WB	Projects spanning M89 to M90	AC	AC	2	10	24	4	0.04	89	
90.02	M090 +0.003	N	WB	Projects spanning M90 to M91	AC	AC	2	10	24	4	1.00	1994	
91.02	M091 +0.048	N	WB	Projects spanning M91 to M92	AC	AC	2	10	24	4	2.49	92	
93.51	M093 +0.539	N	WB	Projects spanning M93 to M94	AC	AC	2	10	30	4	0.14	92	
93.65	+0.680	N	WB		AC	AC	2	10	36	4	0.18	92	
93.83	+0.86	N	WB		AC	AC	2	10	24	4	0.02	92	
93.85	+0.878	N	WB		AC	AC	2	10	24	4	0.54	05 Nov 2008	
94.10	M094 +0.122	N	FR	Frontage Rd Left	Unk	Unk	2		24		1.21		
94.38	+0.412	N	WB	Projects spanning M94 to M95	AC	AC	2	10	36	4	0.07	05 Nov 2008	
94.45	+0.481	N	WB		AC	AC	2	10	30	4	0.04	05 Nov 2008	
94.49	+0.52	N	WB		AC	AC	2	10	24	4	0.20	05 Nov 2008	
94.70	+0.726	N	WB		AC	AC	2	10	24	4	0.04	92	
94.74	+0.764	N	WB		AC	AC	2	10	24	4	8.13	1994	
96.51	M096 +0.530	N	BR	(WB) Coyote Wash								1971	107 ft Concrete
102.87	M102 +0.891	N	WB	Projects spanning M102 to M103	AC	AC	2	10	30	4	0.12	1994	
102.99	M103 +0.009	N	WB	Projects spanning M103 to M104	AC	AC	2	10	36	4	0.23	1994	
103.21	+0.23	N	WB		AC	AC	2	10	24	4	0.43	1994	
103.64	+0.667	N	WB		AC	AC	2	10	36	4	0.09	1994	
103.74	+0.760	N	WB		AC	AC	2	10	30	4	0.04	1994	
103.78	+0.80	N	WB		AC	AC	2	10	24	4	8.34	1994	
104.59	M104 +0.612	N	BR	(WB) Hassayampa River								1974	1180 ft Concrete
112.11	M112 +0.128	N	WB	Projects spanning M112 to M113	AC	AC	2	10	30	4	0.14	1994	
112.25	+0.266	N	WB		AC	AC	2	10	36	4	0.09	1994	
112.35	+0.360	N	WB		AC	AC	2	10	36	4	0.12	1995	
112.47	+0.48	N	WB		AC	AC	2	10	24	4	0.72	1995	
113.19	M113 +0.198	N	WB	Projects spanning M113 to M114	AC	AC	2	10	24	4	0.03	30 Jun 2005	
113.22	+0.228	N	WB		AC	AC	2	9	36	4	0.09	30 Jun 2005	
113.31	+0.318	N	WB		AC	AC	2	9	30	4	0.04	30 Jun 2005	
113.35	+0.359	N	WB		AC	AC	2	10	24	4	0.99	30 Jun 2005	
114.08	M114 +0.100	N	VMS	(WB) Variable Message Sign #308 (Operational)								2002	
114.34	+0.361	N	WB	Projects spanning M114 to M115	AC	AC	2	9	30	4	0.12	30 Jun 2005	
114.46	+0.477	N	WB		AC	AC	2	8	36	4	0.21	30 Jun 2005	
114.67	+0.691	N	WB		AC	AC	2	10	24	4	0.41	30 Jun 2005	
114.85	+0.867	N	OP	(WB) Exit #114 at Miller Rd								1975	161 ft Concrete
115.09	M115 +0.118	N	WB	Projects spanning M115 to M116	AC	AC	2	8	36	4	0.08	30 Jun 2005	
115.17	+0.201	N	WB		AC	AC	2	9	30	4	0.03	30 Jun 2005	

I 010 at M115+0.201

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 55

M115+0.201 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M115+0.233

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M115+0.233 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
115.20	M115 +0.233	N	WB	Projects spanning M115 to M116	AC	AC	2	10	24	4	1.22	30 Jun 2005	
116.42	M116 +0.461	N	WB	Projects spanning M116 to M117	AC	AC	2	9	30	4	0.06	30 Jun 2005	
116.48	+0.518	N	WB		AC	AC	2	8	36	4	0.24	30 Jun 2005	
116.71	+0.755	N	WB		AC	AC	2	9	24	4	0.48	30 Jun 2005	
116.98	M117 +0.010	N	OP	(WB) Exit #117 Watson Rd							1975	142 ft Concrete	
117.20	+0.226	N	WB	Projects spanning M117 to M118	AC	AC	2	9	36	4	0.01	30 Jun 2005	
117.21	+0.238	N	WB		AC	AC	2	10	36	4	0.18	30 Jun 2005	
117.39	+0.421	N	WB		AC	AC	2	10	30	4	0.06	30 Jun 2005	
117.45	+0.47	N	WB		AC	AC	2	10	24	4	2.20	30 Jun 2005	
119.65	M119 +0.671	N	WB	Projects spanning M119 to M120	AC	AC	2	9	24	4	0.02	30 Jun 2005	
119.67	+0.691	N	WB		AC	AC	2	9	30	4	0.01	30 Jun 2005	
	+0.698	N	WB		AC	AC	2	8	30	4	0.13	30 Jun 2005	
119.80	+0.823	N	WB		AC	AC	2	8	36	4	0.08	30 Jun 2005	
119.88	+0.901	N	WB		AC	AC	2	8	42	4	0.04	30 Jun 2005	
119.91	+0.938	N	WB		AC	AC	2	8	42	4	0.02	23 Jan 2011	
119.94	+0.962	N	WB		AC	AC	2	16	42	4	0.01	23 Jan 2011	
119.95	+0.97	N	WB		AC	AC	2	16	24	4	0.07	23 Jan 2011	
120.02	M120 +0.045	N	WB	Projects spanning M120 to M121	AC	AC	2.5	16	30	4	0.14	23 Jan 2011	
120.16	+0.189	N	WB		AC	AC	2.5	16	30	10	0.02	23 Jan 2011	
120.18	+0.204	N	WB		AC	AC	3	22	36	10	0.01	23 Jan 2011	
120.19	+0.214	N	WB		AC/PCC	AC	3	22	36	16	0.25	23 Jan 2011	
120.21	+0.230	N	UP	(WB) Exit #120 at Verrado Way							30 Jun 2003		??'-??"
120.44	+0.465	N	WB	Projects spanning M120 to M121	AC/PCC	AC	3	14.5	48	16	0.19	23 Jan 2011	
120.63	+0.659	N	WB		AC/PCC	AC	3	16.5	48	16	0.04	23 Jan 2011	
120.67	+0.697	N	WB		AC/PCC	AC	3	12	48	16	0.03	23 Jan 2011	
120.70	+0.724	N	WB		AC/PCC	AC	3	17	42	16	0.06	23 Jan 2011	
120.76	+0.781	N	WB		AC/PCC	AC	3	22	36	16	0.33	23 Jan 2011	
121.09	M121 +0.100	N	WB	Projects spanning M121 to M122	AC/PCC	AC	3	15.5	42	16	0.11	23 Jan 2011	
121.20	+0.213	N	WB		AC/PCC	AC	3	19.5	48	16	0.13	23 Jan 2011	
121.33	+0.346	N	WB		AC/PCC	AC	3	19.5	48	16	0.15	23 Jan 2011	
121.48	+0.495	N	WB		AC/PCC	AC	3	21	36	16	0.49	23 Jan 2011	
121.69	+0.701	N	OP	(WB) Exit #121 Jackrabbit Trail							1975	177 ft Concrete	
121.97	+0.988	N	WB	Projects spanning M121 to M122	AC/PCC	AC	3	10	48	16	0.24	23 Jan 2011	
122.21	M122 +0.224	N	WB	Projects spanning M122 to M123	AC/PCC	AC	3	15.5	42	16	0.06	23 Jan 2011	
122.27	+0.281	N	WB		AC/PCC	AC	3	21	36	16	1.46	23 Jan 2011	
122.69	+0.703	N	OP	(WB) Perryville Rd							1978	129 ft Concrete	
123.69	M123 +0.707	N	OP	(WB) Citrus Rd							1978	129 ft Concrete	
123.73	+0.742	N	WB	Projects spanning M123 to M124	AC/PCC	AC	3	15.5	36	16	0.13	23 Jan 2011	
123.86	+0.875	N	WB		AC/PCC	AC	3	10	36	16	0.06	23 Jan 2011	
123.92	+0.932	N	WB		AC	AC	3	10	36	10	0.27	23 Jan 2011	
124.19	M124 +0.204	N	WB	Projects spanning M124 to M125	AC	AC	3	10	42	10	0.13	23 Jan 2011	
124.31	+0.329	N	WB		AC	AC	3	10	48	10	0.13	23 Jan 2011	
124.45	+0.462	N	WB		AC	AC	3	10	48	10	0.06	23 Jan 2011	

I 010 at M124+0.462

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 56

M124+0.462 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M124+0.52

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M124+0.52 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
124.50	M124 +0.52	N	WB	Projects spanning M124 to M125	AC	AC	3	10	36	10	0.02	23 Jan 2011	153 ft Concrete
124.53	+0.545	N	WB		AC	AC	3	6.5	36	10	0.13	23 Jan 2011	
124.66	+0.677	N	WB		AC	AC	3	6.5	36	3	0.01	23 Jan 2011	
124.67	+0.687	N	WB		AC	AC	3	3	36	3	0.04	23 Jan 2011	
124.69	+0.709	N	OP	(WB) Exit #124 at S 303/Cotton Ln							1978		
124.72	+0.731	N	WB	Projects spanning M124 to M125	AC	AC	3	6.5	36	3.5	0.01	23 Jan 2011	
124.73	+0.744	N	WB		AC	AC	3	6.5	36	4	0.07	23 Jan 2011	
124.80	+0.818	N	WB		AC	AC	3	10	36	4	0.10	23 Jan 2011	
124.90	+0.917	N	WB		AC	AC	3	6.5	36	4	0.03	23 Jan 2011	
124.93	+0.944	N	WB		AC	AC	3	3	48	4	0.03	23 Jan 2011	
124.96	+0.973	N	WB		AC	AC	3	3	48	4	0.04	23 Jan 2011	282 ft Concrete
124.99	M125 +0.009	N	WB	Projects spanning M125 to M126	AC	AC	3	3	42	4	0.03	23 Jan 2011	
125.02	+0.036	N	WB		AC	AC	3	6.5	42	4	0.02	23 Jan 2011	
125.04	+0.052	N	WB		AC	AC	3	10	36	4	0.12	23 Jan 2011	
125.16	+0.171	N	WB		AC	AC	3	6.5	36	4	0.01	23 Jan 2011	
125.18	+0.191	N	WB		AC	AC	3	3	36	3	0.07	23 Jan 2011	
125.24	+0.253	N	BR	(WB) Roosevelt Irrigation District Canal							1978		
125.25	+0.262	N	WB	Projects spanning M125 to M126	AC	AC	3	6.5	36	3.5	0.01	23 Jan 2011	
	+0.269	N	WB		AC	AC	3	6.5	36	4	0.08	23 Jan 2011	
125.33	+0.348	N	WB		AC	AC	3	10	36	4	0.34	23 Jan 2011	
125.67	+0.688	N	WB		AC	AC	3	10	36	3	0.04	23 Jan 2011	129 ft Concrete
125.69	+0.709	N	OP	(WB) Sarival Ave							1978		
125.71	+0.728	N	WB	Projects spanning M125 to M126	AC	AC	3	10	36	3.5	0.14	23 Jan 2011	
125.85	+0.866	N	WB		AC	AC	3	10	36	16	0.12	23 Jan 2011	
125.97	+0.990	N	WB		AC	AC	3	10	36	28	0.04	23 Jan 2011	
126.02	M126 +0.034	N	WB	Projects spanning M126 to M127	AC	AC	3	49.5	42	28	0.13	30 Jan 2011	
126.14	+0.159	N	WB		AC	AC	3	24	48	28	0.13	30 Jan 2011	
126.28	+0.291	N	WB		AC	AC	3	16	48	28	0.05	30 Jan 2011	
126.33	+0.343	N	WB		AC	AC	3	14	48	28	0.03	30 Jan 2011	
126.36	+0.372	N	WB		AC	AC	3	14	48	28	0.03	30 Jan 2011	
126.38	+0.399	N	WB		AC	AC	3	16	48	28	0.06	30 Jan 2011	153 ft Concrete
126.44	+0.460	N	WB		AC	AC	3	5	54	28	0.03	30 Jan 2011	
126.47	+0.489	N	WB		AC	AC	3	2	54	28	0.02	30 Jan 2011	
126.50	+0.511	N	WB		AC	AC	3.5	2	60	20	0.01	30 Jan 2011	
	+0.517	N	WB		AC	AC	3.5	24	42	20	0.02	30 Jan 2011	
126.53	+0.542	N	WB		AC	AC	4	20	48	20	0.10	30 Jan 2011	
126.62	+0.640	N	WB		AC	AC	4	26	48	20	0.02	30 Jan 2011	
126.65	+0.663	N	WB		AC	AC	5	36	60	20	0.06	30 Jan 2011	
126.68	+0.692	N	OP	(WB) Exit #126 Pebble Creek & Estrella Pkwy							1978		
126.70	+0.719	N	WB	Projects spanning M126 to M127	AC	AC	5	24	60	12	0.02	30 Jan 2011	
126.73	+0.741	N	WB		AC	AC	5	12	60	12	0.18	30 Jan 2011	
126.91	+0.926	N	WB		AC	AC	5	10	72	12	0.03	30 Jan 2011	
126.94	+0.954	N	WB		AC	AC	5	23	72	12	0.14	30 Jan 2011	

I 010 at M126+0.954

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 57

M126+0.954 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M127+0.092

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M127+0.092 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
127.08	M127 +0.092	N	WB	Projects spanning M127 to M128	AC	AC	5	36	72	12	0.21	30 Jan 2011	202 ft Concrete
127.15	+0.165	N	BR	(WB) Airport Wash								1978	
127.29	+0.302	N	WB	Projects spanning M127 to M128	AC	AC	5	23	72	12	0.07	30 Jan 2011	
127.35	+0.370	N	WB		AC	AC	5	7	78	12	0.06	30 Jan 2011	
127.41	+0.427	N	WB		AC	AC	5	36	60	12	0.16	30 Jan 2011	
127.57	+0.586	N	WB		AC	AC	5	30	60	12	0.06	30 Jan 2011	141 ft Concrete
127.63	+0.643	N	WB		AC	AC	5	24	60	12	0.27	30 Jan 2011	
127.68	+0.692	N	OP	(WB) Bullard Ave								1978	
127.90	+0.913	N	WB	Projects spanning M127 to M128	AC	AC	5	8	72	12	0.02	30 Jan 2011	
127.92	+0.934	N	WB		AC	AC	5	16	72	12	0.14	30 Jan 2011	
128.06	M128 +0.091	N	WB	Projects spanning M128 to M129	AC	AC	5	12	72	12	0.28	30 Jan 2011	137 ft Concrete
128.34	+0.369	N	WB		AC	AC	5	18	72	12	0.05	30 Jan 2011	
128.38	+0.415	N	WB		AC	AC	5	17	72	12	0.05	30 Jan 2011	
128.43	+0.468	N	WB		AC	AC	5	7	78	12	0.06	30 Jan 2011	
128.49	+0.525	N	WB		AC	AC	5	24	60	12	0.36	30 Jan 2011	
128.50	+0.534	N	OP	(WB) Union Pacific RR (Inactive)								1978	163 ft Concrete
128.69	+0.725	N	OP	(WB) Exit #128 at Litchfield Rd (Goodyear)								1978	
128.85	+0.885	N	WB	Projects spanning M128 to M129	AC	AC	5	16	72	12	0.11	30 Jan 2011	163 ft Concrete
128.96	+0.999	N	WB		AC	AC	5	24	72	12	0.04	30 Jan 2011	
129.00	M129 +0.019	N	WB	Projects spanning M129 to M130	AC	AC	5	12	72	12	0.40	30 Jan 2011	
129.40	+0.415	N	WB		AC	AC	5	16	72	12	0.06	30 Jan 2011	
129.46	+0.473	N	WB		AC	AC	5	5	78	12	0.06	30 Jan 2011	
129.51	+0.530	N	WB		AC	AC	5	24	60	12	0.15	30 Jan 2011	1502 ft Concrete
129.67	+0.680	N	WB		AC	PCC	5	24	60	12	0.07	30 Jan 2011	
129.68	+0.698	N	OP	(WB) Exit #129 at 8th St & Dysart Rd								1978	
129.74	+0.755	N	WB	Projects spanning M129 to M130	PCC	PCC	5	24	60	12	0.14	30 Jan 2011	
129.88	+0.896	N	WB		PCC	PCC	5	14	72	12	0.10	30 Jan 2011	
129.98	M130 +0.001	N	WB	Projects spanning M130 to M131	PCC	PCC	5	16	72	12	0.06	30 Jan 2011	1502 ft Concrete
130.04	+0.058	N	WB		PCC	PCC	5	12	72	12	0.25	30 Jan 2011	
130.12	+0.138	N	BR	(WB) Agua Fria River								1978	
130.29	+0.308	N	WB	Projects spanning M130 to M131	PCC	PCC	5	12	66	12	0.05	30 Jan 2011	
130.33	+0.355	N	WB		PCC	PCC	5	11	60	12	0.08	30 Jan 2011	
130.42	+0.439	N	WB		AC/PCC	AC/PCC	5	12	60	12	0.74	26 Aug 2010	153 ft Concrete
131.16	M131 +0.174	N	WB	Projects spanning M131 to M132	AC/PCC	AC/PCC	5	11	66	12	0.15	26 Aug 2010	
131.25	M095 +36.62	N	J S	I 010 Exit #132 107th Ave TI J-Ramp West & 107th Ave North/South (Signalized) -- [B]									
131.30	M131 +0.320	N	WB	Projects spanning M131 to M132	AC/PCC	AC/PCC	5	13.8	72	12	0.13	26 Aug 2010	
131.44	+0.452	N	WB		AC/PCC	AC/PCC	5	13.8	72	12	0.05	26 Aug 2010	
131.49	+0.502	N	WB		AC/PCC	AC/PCC	5	12	60	12	0.43	26 Aug 2010	153 ft Concrete
131.68	+0.698	N	OP	(WB) Exit #131 at 115th Ave								1981	
131.92	+0.934	N	WB	Projects spanning M131 to M132	AC/PCC	AC/PCC	5	11	72	12	0.08	26 Aug 2010	
132.00	M132 +0.020	N	WB	Projects spanning M132 to M133	AC/PCC	AC/PCC	5	11	72	12	0.23	26 Aug 2010	
132.23	+0.254	N	WB		AC/PCC	AC/PCC	5	10	78	12	0.15	26 Aug 2010	
132.25	M133 +0.685	N	J S	99th Ave North/South (Signalized) -- [B]									

Map

Map

I 010 at M133+0.685

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 58

M133+0.685 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M132+0.402

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M132+0.402 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
132.38	M132 +0.402	N	WB	Projects spanning M132 to M133	AC/PCC	AC/PCC	5	6	84	12	0.10	26 Aug 2010	
132.48	+0.499	N	WB		AC/PCC	AC/PCC	5	18.5	72	12	0.10	26 Aug 2010	
132.58	+0.599	N	WB		AC/PCC	AC/PCC	5	18.5	78	12	0.05	26 Aug 2010	
132.63	+0.651	N	WB		AC/PCC	AC/PCC	5	18.5	78	12	0.10	26 Aug 2010	
132.66	+0.683	N	OP	(WB) Exit #132 OP at 107th Ave							1994	128 ft Concrete	
132.67	+0.691	N	FR	One Way Frontage Rd WB Left	AC	AC	2		24		0.48		
132.72	+0.747	N	WB	Projects spanning M132 to M133	AC/PCC	AC/PCC	5	18.5	84	12	0.16	26 Aug 2010	
132.88	+0.905	N	WB		AC/PCC	AC/PCC	5	12	84	12	0.14	26 Aug 2010	
133.00	M133 +0.018	N	VMS	(WB) Variable Message Sign #3 (Existing)							18 Oct 2007		
133.02	+0.04	N	WB	Projects spanning M133 to M134	AC/PCC	AC/PCC	5	12	72	12	0.56	26 Aug 2010	
133.14	+0.163	N	FR	One Way Frontage Rd WB Left	PCC	PCC	2		24		0.04	1994	
133.19	+0.207	N	FR	One Way Frontage Rd WB Left	PCC	PCC	2		24		0.47		
133.25	M134 +0.679	N	J S	I 010 Exit #134 91st Ave C-Ramp East & 91st Ave North/South (Signalized) -- [B]									Map
133.57	M133 +0.59	N	WB	Projects spanning M133 to M134	AC/PCC	AC/PCC	5	12	60	12	0.17	26 Aug 2010	
133.66	+0.682	N	OP	(WB) Exit #133 at 99th Ave							1981	153 ft Concrete	
133.67	+0.692	N	FR	One Way Frontage Rd WB Left	Paved	Paved	2		24		0.99		
133.74	+0.763	N	WB	Projects spanning M133 to M134	AC/PCC	AC/PCC	5	12	60	7	0.10	26 Aug 2010	
133.84	+0.861	N	WB		AC/PCC	AC/PCC	5	12	60	2	0.06	26 Aug 2010	
133.90	+0.924	N	WB		AC/PCC	AC/PCC	5	12	72	2	0.03	26 Aug 2010	
133.94	+0.956	N	WB		AC/PCC	AC/PCC	5	10	72	5	0.04	04 Jun 2007	
133.97	+0.995	N	WB		AC/PCC	AC/PCC	5	10	72	8	0.01	04 Jun 2007	
133.99	M134 +0.001	N	WB	Projects spanning M134 to M135	AC/PCC	AC/PCC	5	10	66	8	0.03	04 Jun 2007	
134.02	+0.03	N	WB		AC/PCC	AC/PCC	5	10	60	8	0.08	04 Jun 2007	
134.10	+0.113	N	WB		AC/PCC	AC/PCC	4.5	10	54	8	0.06	04 Jun 2007	
134.15	+0.170	N	WB		AC/PCC	AC/PCC	4	10	48	8	0.02	04 Jun 2007	
134.17	+0.186	N	WB		AC/PCC	AC/PCC	6	10	72	8	0.70	04 Jun 2007	
134.87	+0.886	N	WB		AC/PCC	AC/PCC	6	10	72	10	0.01	04 Jun 2007	
134.88	+0.897	N	WB		AC/PCC	AC/PCC	6	10	84	10	0.07	04 Jun 2007	
134.95	+0.969	N	WB		AC/PCC	AC/PCC	6	10	78	10	0.03	04 Jun 2007	
134.98	M135 -0.00	N	WB	Projects spanning M134 to M136	AC/PCC	AC/PCC	6	10	72	10	0.45	04 Jun 2007	
135.43	+0.443	N	WB	Projects spanning M135 to M136	AC/PCC	AC/PCC	5	10	60	10	0.45	04 Jun 2007	
135.88	+0.895	N	WB		AC/PCC	AC/PCC	5	10	72	10	0.44	04 Jun 2007	
136.02	M136 +0.035	N	VMS	(WB) Variable Message Sign #262 (Existing)									
136.31	+0.331	N	WB	Projects spanning M136 to M137	AC/PCC	AC/PCC	5	10	78	10	0.08	04 Jun 2007	
136.39	+0.406	N	WB		AC/PCC	AC/PCC	5	10	90	10	0.04	04 Jun 2007	
136.43	+0.44	N	WB		AC/PCC	AC/PCC	5	10	72	10	0.05	04 Jun 2007	
136.48	+0.500	N	WB		AC/PCC	AC/PCC	5	10	66	10	0.03	04 Jun 2007	
136.51	+0.53	N	WB		AC/PCC	AC/PCC	5	10	60	10	0.39	04 Jun 2007	
136.90	+0.916	N	WB		AC/PCC	AC/PCC	5	10	72	10	0.42	04 Jun 2007	
137.32	M137 +0.335	N	WB	Projects spanning M137 to M138	AC/PCC	AC/PCC	5	10	78	10	0.11	04 Jun 2007	
137.43	+0.44	N	WB		AC/PCC	AC/PCC	5	10	60	10	0.02	04 Jun 2007	
137.45	+0.466	N	WB		AC/PCC	AC/PCC	5	10	60	10	0.45	01 May 2005	
137.90	+0.912	N	WB		AC/PCC	AC/PCC	5	10	72	10	0.50	01 May 2005	

I 010 at M137+0.912

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 59

M137+0.912 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M138+0.40

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M138+0.40 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
138.39	M138 +0.40	N	WB	Projects spanning M138 to M139	AC/PCC	AC/PCC	5	10	60	10	0.25	01 May 2005	
138.64	+0.647	N	WB		AC/PCC	AC/PCC	5	10	60	8	0.24	01 May 2005	
		N	VMS	(WB) Variable Message Sign #261 (Existing)									
138.88	+0.887	N	WB	Projects spanning M138 to M139	AC/PCC	AC/PCC	5	10	71	8	0.58	01 May 2005	
139.46	M139 +0.47	N	WB	Projects spanning M139 to M140	AC/PCC	AC/PCC	5	10	60	8	0.39	01 May 2005	
139.85	+0.871	N	WB		AC/PCC	AC/PCC	5	10	71	8	0.63	01 May 2005	
140.48	M140 +0.49	N	WB	Projects spanning M140 to M141	AC/PCC	AC/PCC	5	10	60	8	0.39	01 May 2005	
140.87	+0.885	N	WB		AC/PCC	AC/PCC	5	10	71	8	0.63	01 May 2005	
141.50	M141 +0.53	N	WB	Projects spanning M141 to M142	AC/PCC	AC/PCC	5	10	60	8	0.12	01 May 2005	
141.62	+0.652	N	WB		AC/PCC	AC/PCC	5	10	65.5	8	0.14	01 May 2005	
141.64	+0.679	N	VMS	(WB) Variable Message Sign #260 (Existing)									
141.76	+0.795	N	WB	Projects spanning M141 to M142	AC/PCC	AC/PCC	5	10	71	8	0.09	01 May 2005	
141.85	+0.886	N	WB		AC/PCC	AC/PCC	5	10	82	8	0.65	01 May 2005	
142.15	M142 +0.165	N	UP	31st Ave									17'-00"
142.50	+0.513	N	WB	Projects spanning M142 to M143	AC/PCC	AC/PCC	5	10	71	8	0.31	01 May 2005	
142.65	+0.662	N	OP	(WB) Exit #142 at 27th Ave								130 ft Concrete	
142.82	+0.832	N	WB	Projects spanning M142 to M143	AC/PCC	AC/PCC	4	10	48	8	0.74	Nov 2008	
143.11	M143 +0.121	N	UP	Under I 010 EB to I 017 NB Flyover									??'-??"
143.16	+0.178	N	OP	(WB) Over I 017, FRs, Ramps, RRs, 25th-22nd, 21st, 19th, Grand, 16-15th Ave								7111 ft Concrete	
143.21	+0.227	N	UP	(WB) Under I 010 WB to I 017 SB Flyover									??'-??"
143.55	+0.569	N	WB	Projects spanning M143 to M144	AC/PCC	AC/PCC	5	10	71	8	0.13	Nov 2008	
143.69	+0.700	N	WB		AC/PCC	AC/PCC	5	10	71	8	0.19	21 Jun 2004	
143.87	+0.888	N	WB		AC/PCC	AC/PCC	5	10	79.5	8	0.06	21 Jun 2004	
143.93	+0.947	N	WB		AC/PCC	AC/PCC	5	10	74	8	0.03	21 Jun 2004	
143.96	+0.978	N	WB		AC/PCC	AC/PCC	5	10	68.5	8	0.32	21 Jun 2004	
144.28	M144 +0.303	N	WB	Projects spanning M144 to M145	AC/PCC	AC/PCC	5	10	74	8	0.12	21 Jun 2004	
144.40	+0.420	N	WB		AC/PCC	AC/PCC	5	10	68.5	8	0.15	21 Jun 2004	
144.46	+0.484	N	VMS	(WB) Variable Message Sign #213 (Existing)									
144.55	+0.574	N	WB	Projects spanning M144 to M145	AC/PCC	AC/PCC	5	10	74.5	8	0.02	21 Jun 2004	
144.58	+0.59	N	WB		AC/PCC	AC/PCC	5	10	63.5	8	0.07	21 Jun 2004	
144.65	+0.668	N	WB		AC/PCC	AC/PCC	5	10	63.5	12	0.12	21 Jun 2004	
144.77	+0.79	N	WB		AC/PCC	AC/PCC	5	10	69.5	12	0.10	21 Jun 2004	
144.88	+0.896	N	WB		AC/PCC	AC/PCC	5	10	81.5	12	0.03	21 Jun 2004	
144.91	+0.929	N	WB		AC/PCC	AC/PCC	5	10	75.5	12	0.03	21 Jun 2004	
144.92	+0.944	N	TN	(WB) 3rd Ave/Central/3rd St								2770 ft	??'-??"
144.94	+0.956	N	WB	Projects spanning M144 to M145	AC/PCC	AC/PCC	5	10	69.5	12	0.53	21 Jun 2004	
145.46	M145 +0.48	N	WB	Projects spanning M145 to M146	AC/PCC	AC/PCC	5	10	57.5	12	0.19	21 Jun 2004	
145.65	+0.671	N	WB		AC/PCC	AC/PCC	5	10	69.5	12	0.02	21 Jun 2004	
145.67	+0.690	N	WB		AC/PCC	AC/PCC	5	9	69.5	9	0.17	21 Jun 2004	
145.84	+0.855	N	WB		AC/PCC	AC/PCC	5	9	63.5	9	0.02	21 Jun 2004	
145.86	+0.880	N	WB		AC/PCC	AC/PCC	6	12	90	9	0.13	21 Jun 2004	
145.99	M146 +0.00	N	WB	Projects spanning M146 to M147	AC/PCC	AC/PCC	6	12	84	9	0.51	21 Jun 2004	
146.30	+0.320	N	VMS	(WB) Variable Message Sign #237 (Existing)									

I 010 at M146+0.320

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 60

M146+0.320 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M146+0.517

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M146+0.517 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
146.50	M146 +0.517	N	WB	Projects spanning M146 to M147	AC/PCC	AC/PCC	6	10	72	12	0.18	21 Jun 2004	
146.68	+0.697	N	WB		AC/PCC	AC/PCC	6	10	84	12	0.06	21 Jun 2004	
146.74	+0.76	N	WB		AC/PCC	AC/PCC	6	10	90	12	0.07	21 Jun 2004	
146.81	+0.825	N	VMS	(WB) Variable Message Sign #233 (Existing)									
	+0.829	N	WB	Projects spanning M146 to M147	AC/PCC	AC/PCC	6	10	90	10	0.01	21 Jun 2004	
146.82	+0.83	N	WB		AC/PCC	AC/PCC	6	10	78	10	0.03	21 Jun 2004	
146.85	+0.864	N	WB		AC/PCC	AC/PCC	6	10	84	10	0.10	21 Jun 2004	
146.95	+0.96	N	WB		AC/PCC	AC/PCC	6	10	72	10	0.03	21 Jun 2004	
146.98	+0.994	N	WB		AC/PCC	AC/PCC	4	10	48	10	0.49	21 Jun 2004	
147.13	M147 +0.139	N	UP	(WB) S 202 EB/WB HOV Ramp								1987	??'-??"
147.21	+0.219	N	UP	(WB) Under I 010 EB to S 051 NB Ramp								1990	??'-??"
147.22	+0.235	N	UP	(WB) Under S 202 EB								1987	??'-??"
147.23	+0.243	N	UP	(WB) Under S 051 SB								1987	??'-??"
147.25	+0.260	N	UP	(WB) Under S 202 WB to I 010 EB Ramp								1989	??'-??"
147.47	+0.479	N	WB	Projects spanning M147 to M148	AC/PCC	AC/PCC	4	10	54	10	0.16	21 Jun 2004	
147.63	+0.640	N	WB		AC/PCC	AC/PCC	4	10	60	10	0.11	21 Jun 2004	
147.74	+0.75	N	WB		AC/PCC	AC/PCC	4	10	48	10	0.09	21 Jun 2004	
147.78	+0.793	N	UP	(WB) NB/SB S 051 HOV Ramp								2004	??'-??"
147.83	+0.841	N	WB	Projects spanning M147 to M148	AC/PCC	AC/PCC	4	10	48	12	0.10	21 Jun 2004	
147.93	+0.943	N	WB		AC/PCC	AC/PCC	4	10	48	12	0.05	88	
		N	OP	(WB) Van Buren St								1988	139 ft Concrete
147.99	+0.995	N	WB	Projects spanning M147 to M148	AC/PCC	AC/PCC	4	10	48	12	0.03	12 Aug 2007	
148.01	+1.022	N	WB		AC/PCC	AC/PCC	5	10	72	12	0.07	12 Aug 2007	
148.08	M148 +0.004	N	WB	Projects spanning M148 to M149	AC/PCC	AC/PCC	5	10	66	12	0.03	12 Aug 2007	
148.11	+0.03	N	WB		AC/PCC	AC/PCC	5	10	60	12	0.12	12 Aug 2007	
148.15	+0.069	N	FR	One Way Frontage Rd WB Left	Paved	Paved	4		48		0.07		
148.18	+0.104	N	OP	(WB) Exit #148 at Washington St/Jefferson St								2004	517 ft Concrete
148.22	+0.140	N	FR	One Way Frontage Rd WB Left	Paved	Paved	4		48		0.10		
148.24	+0.159	N	WB	Projects spanning M148 to M149	AC/PCC	AC/PCC	5	10	72	12	0.12	12 Aug 2007	
148.32	+0.240	N	FR	One Way Frontage Rd WB Left	Paved	Paved	1.5	0	19.5	0	0.07		
148.35	+0.277	N	WB	Projects spanning M148 to M149	AC/PCC	AC/PCC	5	10	66	12	0.03	12 Aug 2007	
148.39	+0.310	N	FR	One Way Frontage Rd WB Left	Paved	Paved	2	0	26	0	0.24		
	+0.31	N	WB	Projects spanning M148 to M149	AC/PCC	AC/PCC	5	10	60	12	0.02	12 Aug 2007	
148.41	+0.329	N	OP	(WB) Union Pacific RR								1986	137 ft Concrete
		N	WB	Projects spanning M148 to M149	AC/PCC	AC/PCC	5	10	72	12	0.04	12 Aug 2007	
148.44	+0.367	N	WB		AC/PCC	AC/PCC	5	10	66	12	0.03	12 Aug 2007	
148.47	+0.39	N	WB		AC/PCC	AC/PCC	5	10	60	12	0.28	12 Aug 2007	
148.63	+0.553	N	OP	(WB) Sky Harbor Circle/Grant St								1988	146 ft Concrete
148.75	+0.670	N	WB	Projects spanning M148 to M149	AC/PCC	AC/PCC	4	10	48	12	0.21	12 Aug 2007	
148.94	+0.864	N	OP	(WB) Exit #149 at Sky Harbor Blvd & EB Off Ramp								1988	265 ft Concrete
148.95	+0.877	N	WB	Projects spanning M148 to M149	AC/PCC	AC/PCC	4	10	54	12	0.14	12 Aug 2007	
149.00	+0.928	N	VMS	(WB) Variable Message Sign #212 (Existing)								2004	
149.09	M149 +0.078	N	WB	Projects spanning M149 to M150	AC/PCC	AC/PCC	4	10	60	12	0.02	12 Aug 2007	

I 010 at M149+0.078

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 61

M149+0.078 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M149+0.095

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M149+0.095 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
149.11	M149 +0.095	N	WB	Projects spanning M149 to M150	AC/PCC	AC/PCC	4	10	72	12	0.04	12 Aug 2007	
149.15	+0.133	N	WB		AC/PCC	AC/PCC	4	10	66	12	0.03	12 Aug 2007	
149.18	+0.163	N	WB		AC/PCC	AC/PCC	4	10	60	12	0.16	12 Aug 2007	
149.31	+0.298	N	OP	(WB) Mohave St							1988	119 ft Concrete	
149.34	+0.32	N	WB	Projects spanning M149 to M150	AC/PCC	AC/PCC	4	10	48	12	0.53	12 Aug 2007	
149.52	+0.508	N	OP	(WB) I 017 SB							1988	145 ft Concrete	
149.58	+0.561	N	UP	(WB) Under I 017 NB							1987		??'-??"
149.87	+0.852	N	WB	Projects spanning M149 to M150	AC/PCC	AC/PCC	7	10	84	12	0.30	12 Aug 2007	
150.17	M150 +0.281	N	WB	Projects spanning M150 to M151	AC/PCC	AC/PCC	7	10	96	12	0.10	12 Aug 2007	
150.27	+0.384	N	WB		AC/PCC	AC/PCC	7	10	90	12	0.02	12 Aug 2007	
150.30	+0.40	N	WB		AC/PCC	AC/PCC	7	10	84	12	1.01	12 Aug 2007	
151.26	M151 +0.260	N	VMS	(WB) Variable Message Sign #211 (Existing)									
151.31	+0.306	N	WB	Projects spanning M151 to M152	AC/PCC	AC/PCC	6	10	72	12	0.36	12 Aug 2007	
151.67	+0.668	N	WB		AC/PCC	AC/PCC	6	10	84	12	0.03	12 Aug 2007	
151.70	+0.697	N	WB		AC/PCC	AC/PCC	6	12	84	10	0.07	12 Aug 2007	
151.77	+0.765	N	WB		AC/PCC	AC/PCC	6	12	78	10	0.05	12 Aug 2007	
151.81	+0.81	N	WB		AC/PCC	AC/PCC	6	12	72	10	0.34	12 Aug 2007	
152.15	M152 +0.162	N	WB	Projects spanning M152 to M153	AC/PCC	AC/PCC	5	12	60	10	0.42	12 Aug 2007	
152.57	+0.583	N	WB		AC/PCC	AC/PCC	5	12	84	10	0.02	12 Aug 2007	
152.59	+0.599	N	WB		AC/PCC	AC/PCC	5	12	84	13	0.06	12 Aug 2007	
152.65	+0.662	N	WB		AC/PCC	AC/PCC	5	12	78	13	0.03	12 Aug 2007	
152.69	+0.696	N	WB		AC/PCC	AC/PCC	5	12	72	13	0.31	12 Aug 2007	
153.00	M153 +0.077	N	WB	Projects spanning M153 to M154	AC/PCC	AC/PCC	5	12	78	13	0.12	12 Aug 2007	
153.12	+0.199	N	WB		AC/PCC	AC/PCC	5	12	84	13	0.12	12 Aug 2007	
153.24	+0.317	N	WB		AC/PCC	AC/PCC	5	12	72	13	0.11	12 Aug 2007	
153.35	+0.43	N	WB		AC/PCC	AC/PCC	5	12	60	13	0.47	12 Aug 2007	
153.82	+0.900	N	WB		AC/PCC	AC/PCC	5	8	84	13	0.09	12 Aug 2007	
153.91	M154 +0.001	N	WB	Projects spanning M154 to M155	AC/PCC	AC/PCC	5	10.8	84	13	0.05	12 Aug 2007	
153.96	+0.048	N	WB		AC/PCC	AC/PCC	5	13.5	84	13	0.09	12 Aug 2007	
154.04	+0.134	N	WB		AC/PCC	AC/PCC	5	10	96	13	0.09	12 Aug 2007	
154.14	+0.227	N	WB		AC/PCC	AC/PCC	5	10	96	13	0.02	12 Aug 2007	
154.16	+0.249	N	WB		AC/PCC	AC/PCC	5	10	96	10.9	0.01	12 Aug 2007	
154.17	+0.261	N	WB		AC/PCC	AC/PCC	5	10	90	10.9	0.03	12 Aug 2007	
154.19	+0.287	N	WB		AC/PCC	AC/PCC	5	11.8	90	10.9	0.02	12 Aug 2007	
154.21	+0.302	N	WB		AC/PCC	AC/PCC	5	11.8	84	10.9	0.01	12 Aug 2007	
154.22	+0.310	N	WB		AC/PCC	AC/PCC	5	13.5	84	10.9	0.21	12 Aug 2007	
154.42	+0.516	N	WB		AC/PCC	AC/PCC	5	13.5	90	7.5	0.11	12 Aug 2007	
154.53	+0.622	N	WB		AC/PCC	AC/PCC	5	13.5	90	4	0.10	12 Aug 2007	
154.55	+0.645	N	VMS	(WB) Variable Message Sign #210 (Operational)									
154.63	+0.724	N	WB	Projects spanning M154 to M155	AC/PCC	AC/PCC	5	13.5	96	4	0.06	12 Aug 2007	
154.69	+0.786	N	WB		AC/PCC	AC/PCC	5	13.5	96	4	0.07	12 Aug 2007	
154.76	+0.855	N	WB		AC/PCC	AC/PCC	5	11.8	96	4	0.02	12 Aug 2007	
154.78	+0.873	N	WB		AC/PCC	AC/PCC	5	10	96	4	0.02	12 Aug 2007	

I 010 at M154+0.873

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 62

M154+0.873 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M154+0.890

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M154+0.890 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
154.80	M154 +0.890	N	WB	Projects spanning M154 to M155	AC/PCC	AC/PCC	5	10	96	4	0.07	12 Aug 2007	139 ft Concrete
154.87	+0.96	N	WB		AC/PCC	AC/PCC	5	10	84	4	0.22	12 Aug 2007	
154.95	M155 +0.024	N	OP	(WB) Southern Ave								1990	
155.09	+0.171	N	WB	Projects spanning M155 to M156	AC/PCC	AC/PCC	5	10	84	9	0.03	12 Aug 2007	
155.12	+0.197	N	WB		AC/PCC	AC/PCC	4	11	48	9	0.02	12 Aug 2007	
155.14	+0.217	N	WB		AC/PCC	AC/PCC	4	11	54	9	0.06	12 Aug 2007	??'-??"
155.17	+0.247	N	UP	(WB) Under U 060 EB/WB HOV Flyover								2002	
155.19	+0.273	N	WB	Projects spanning M155 to M156	AC/PCC	AC/PCC	4	11	54	12.5	0.05	12 Aug 2007	
155.24	+0.322	N	WB		AC/PCC	AC/PCC	4	11	54	10.9	0.01	12 Aug 2007	
155.25	+0.332	N	WB		AC/PCC	AC/PCC	4	11	60	10.9	0.08	12 Aug 2007	
155.27	+0.346	N	UP	(WB) Under I 010 EB to U 060 EB Flyover								1995	??'-??"
155.30	+0.381	N	UP	(WB) Under U 060 WB to I 010 EB Flyover								1995	??'-??"
155.33	+0.413	N	WB	Projects spanning M155 to M156	AC/PCC	AC/PCC	4	12	48	10.9	0.42	12 Aug 2007	
155.76	+0.834	N	WB		AC/PCC	AC/PCC	4	12	48	10.9	0.19	01 May 2005	
155.95	+1.026	N	WB		AC/PCC	AC/PCC	4	12	48	10.9	0.01	01 May 2005	
155.96	+1.041	N	WB		AC/PCC	AC/PCC	5	12	72	10.9	0.14	01 May 2005	
156.10	+1.177	N	WB		AC/PCC	AC/PCC	5	12	66	10.9	0.03	01 May 2005	
156.13	+1.21	N	WB		AC/PCC	AC/PCC	5	12	60	10.9	0.06	01 May 2005	
156.20	M156 +0.025	N	WB	Projects spanning M156 to M157	AC/PCC	AC/PCC	5	12	72	10.9	0.08	01 May 2005	
156.28	+0.108	N	WB		AC/PCC	AC/PCC	5	12	66	9.5	0.05	01 May 2005	
156.32	+0.153	N	WB		AC/PCC	AC/PCC	5	12	60	8	0.32	01 May 2005	
156.64	+0.469	N	WB		AC/PCC	AC/PCC	5	12	60	12	0.49	01 May 2005	
157.12	+0.946	N	VMS	(WB) Variable Message Sign #9 (Existing)									
157.13	+0.959	N	WB	Projects spanning M156 to M157	AC/PCC	AC/PCC	5	9	60	9	0.25	01 May 2005	
157.38	M157 +0.196	N	WB	Projects spanning M157 to M158	AC/PCC	AC/PCC	5	12	60	12	0.43	01 May 2005	
157.80	+0.622	N	WB		AC/PCC	AC/PCC	4	12	48	12	0.35	01 May 2005	
158.16	+0.977	N	WB		AC/PCC	AC/PCC	4	12	60	12	0.57	01 May 2005	
158.73	M158 +0.52	N	WB	Projects spanning M158 to M159	AC/PCC	AC/PCC	4	12	48	12	0.44	01 May 2005	
159.17	+0.964	N	WB		AC/PCC	AC/PCC	4	12	60	12	0.65	01 May 2005	
159.82	M159 +0.61	N	WB	Projects spanning M159 to M160	AC/PCC	AC/PCC	4	12	48	12	0.01	01 May 2005	
159.83	+0.617	N	WB		AC/PCC	AC/PCC	4	12	54	12	0.02	01 May 2005	
159.85	+0.635	N	WB		AC/PCC	AC/PCC	4	7	54	10.8	0.13	17 Nov 2003	
159.98	+0.765	N	WB		AC/PCC	AC/PCC	4	7	54	10.8	0.03	Oct 2008	
159.99	+0.780	N	VMS	(WB) Variable Message Sign (Operational)									
160.00	+0.794	N	WB	Projects spanning M159 to M160	AC/PCC	AC/PCC	4	12	54	10.8	0.08	Oct 2008	
160.09	+0.876	N	WB		AC/PCC	AC/PCC	4	12	60	10.8	0.09	Oct 2008	
160.17	+0.963	N	WB		AC/PCC	AC/PCC	4	10	60	10.8	0.03	Oct 2008	
160.20	+0.991	N	WB		AC/PCC	AC/PCC	4	10	72	10.8	0.26	Oct 2008	
160.46	M160 +0.210	N	WB	Projects spanning M160 to M161	AC/PCC	AC/PCC	4	10	78	10.8	0.17	Oct 2008	
160.63	+0.380	N	WB		AC/PCC	AC/PCC	4	10	84	10.8	0.14	Oct 2008	
160.78	+0.524	N	WB		AC/PCC	AC/PCC	4	10	72	8	0.19	Oct 2008	
160.97	+0.71	N	WB		AC/PCC	AC/PCC	4	10	48	8	0.06	Oct 2008	
161.03	+0.774	N	WB		AC/PCC	AC/PCC	3.5	10	42	8	0.08	Oct 2008	

I 010 at M160+0.774

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 63

M160+0.774 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M160+0.856

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M160+0.856 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
161.11	M160 +0.856	N	WB	Projects spanning M160 to M161	AC/PCC	AC/PCC	3	10	36	8	0.32	Oct 2008	
161.43	M161 +0.219	N	WB	Projects spanning M161 to M162	AC/PCC	AC/PCC	3	11	36	8	0.03	Oct 2008	
161.44	+0.235	N	UP	(WB) S 202 EB to I 010 WB Ramp							15 Jan 2002		??'-??"
161.46	+0.250	N	WB	Projects spanning M161 to M162	AC/PCC	AC/PCC	3	11	36	8	0.01	Oct 2008	
	+0.256	N	WB		AC/PCC	AC/PCC	3	11	36	10	0.07	Oct 2008	
161.50	+0.292	N	UP	(WB) I 010 EB to S 202 EB Ramp							17 Nov 2003		??'-??"
161.51	+0.302	N	UP	(WB) S 202 WB to I 010 EB Ramp							17 Nov 2003		??'-??"
161.53	+0.324	N	UP	(WB) I 010 WB to S 202 WB Ramp							31 May 2003		??'-??"
	+0.326	N	WB	Projects spanning M161 to M162	AC/PCC	AC/PCC	3	10	48	8	0.08	Oct 2008	
161.58	+0.372	N	OP	(WB) S 202							17 Nov 2003	292 ft Concrete	
161.61	+0.402	N	WB	Projects spanning M161 to M162	AC/PCC	AC/PCC	3	10	48	10	0.01	Oct 2008	
161.62	+0.410	N	WB		AC/PCC	AC/PCC	3	10	42	10	0.02	Oct 2008	
161.64	+0.426	N	WB		AC/PCC	AC/PCC	3	10	42	8	0.01	Oct 2008	
161.65	+0.440	N	WB		AC/PCC	AC/PCC	3	11	42	8	0.01	Oct 2008	
161.66	+0.45	N	WB		AC/PCC	AC/PCC	3	10	36	8	0.28	Oct 2008	
161.94	+0.734	N	WB		AC/PCC	AC/PCC	3	12	60	8	0.04	Oct 2008	
161.98	+0.776	N	WB		AC/PCC	AC/PCC	3	12	54	8	0.03	Oct 2008	
162.01	+0.804	N	WB		AC/PCC	AC/PCC	3	10	54	8	0.02	Oct 2008	
162.03	+0.823	N	WB		AC/PCC	AC/PCC	3	10	48	8	0.25	Oct 2008	
162.28	+1.075	N	WB		AC/PCC	AC/PCC	3	10	48	8	0.29	Oct 2008	
162.58	M162 +0.20	N	WB	Projects spanning M162 to M163	AC/PCC	AC/PCC	3	10	36	8	0.45	Oct 2008	
163.03	+0.655	N	WB		AC/PCC	AC/PCC	3	10	48	8	0.27	Oct 2008	
163.30	M163 +0.040	N	WB	Projects spanning M163 to M164	AC/PCC	AC/PCC	2.5	16.5	36	14.5	0.04	Oct 2008	
163.33	+0.078	N	WB		AC	AC	2	17.5	24	21	0.04	May 1999	
163.37	+0.118	N	WB		AC	AC	2	12	24	21	0.43	May 1999	
163.80	+0.544	N	WB		AC	AC	2	12	24	12.5	0.12	May 1999	
163.92	+0.663	N	WB		AC	AC	2	12	24	4	0.28	May 1999	
164.20	+0.940	N	WB		AC	AC	2	12	30	4	0.01	May 1999	
164.21	+0.949	N	WB		AC	AC	2	8	30	4	0.05	May 1999	
164.25	+0.995	N	WB		AC	AC	2	4	30	4	0.09	May 1999	
164.34	M164 +0.063	N	WB	Projects spanning M164 to M165	AC	AC	2	4	36	4	0.22	May 1999	
164.56	+0.283	N	WB		AC	AC	2	10	24	4	0.49	May 1999	
165.06	+0.777	N	WB		AC	AC	2	10	36	4	0.08	May 1999	
165.14	+0.861	N	WB		AC	AC	2	10	30	4	0.03	May 1999	
165.17	+0.89	N	WB		AC	AC	2	10	24	4	2.13	May 1999	
167.30	M167 +0.017	N	WB	Projects spanning M167 to M168	AC	AC	2	10	30	4	0.06	May 1999	
167.36	+0.080	N	WB		AC	AC	2	10	30	4	0.02	06 Jun 2003	
167.38	+0.100	N	WB		AC	MBH	2	10	30	4	0.05	06 Jun 2003	
167.43	+0.151	N	WB		AC	MBH	2	10	36	4	0.21	06 Jun 2003	
167.64	+0.35	N	WB		AC	MBH	2	10	24	4	0.42	06 Jun 2003	
168.06	+0.777	N	WB		AC	MBH	2	10	36	4	0.07	06 Jun 2003	
168.13	+0.848	N	WB		AC	MBH	2	10	30	4	0.02	06 Jun 2003	
168.15	+0.87	N	WB		AC	MBH	2	10	24	4	5.20	06 Jun 2003	

I 010 at M167+0.87

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 64

M167+0.87 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M173+0.060

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M173+0.060 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
173.35	M173 +0.060	N	WB	Projects spanning M173 to M174	AC	MBH	2	8	24	4	0.17	90	
173.41	+0.122	N	BR	(WB) Gila River							1998	1337 ft Concrete	
173.52	+0.232	N	WB	Projects spanning M173 to M174	AC	AC	2	8	24	4	0.09	1998	
173.61	+0.322	N	WB		AC	MBH	2	8	24	4	0.41	90	
174.02	+0.732	N	WB		AC	AC	2	8	24	4	2.39	1995	
174.43	M174 +0.158	N	FR	Frontage Rd Left	Unk	Unk	2		24		0.68		
176.41	M176 +0.120	N	WB	Projects spanning M176 to M177	AC	MBH	2	8	24	4	3.88	85	
177.33	M177 +0.043	N	OP	(WB) Casa Blanca Canal Rd								Unknown	
180.29	M180 +0.000	N	WB	Projects spanning M180 to M181	AC	AC	2	8	24	4	18.59	19 Oct 1999	Unknown
180.48	+0.189	N	OP	(WB) Highline Canal Rd									
183.42	M183 +0.135	N	RA	(WB) Sacaton Rest Area (on)	Unk	Unk	1	2	12	8	0.03		
183.63	+0.342	N	RA	(WB) Sacaton Rest Area	Unk	Unk	1	2	12	8	0.26		
183.69	+0.401	N	RA	(WB) Sacaton Rest Area (off)	Unk	Unk	1	2	12	8	0.06		
198.42	M198 +0.132	N	OP	(WB) Exit #198 at Old S 084 (Jimmie Kerr Blvd) and Union Pacific RR							1966	503 ft Concrete	
198.88	+0.589	N	WB	Projects spanning M198 to M199	AC	AC	2	8	30	4	0.14	19 Oct 1999	
199.01	+0.724	N	WB		AC	AC	2	8	36	4	0.17	19 Oct 1999	
199.18	+0.896	N	WB		AC	AC	2	14	24	4	0.17	19 Oct 1999	
199.35	M199 +0.070	N	WB	Projects spanning M199 to M200	AC	AC	2	8	30	4	0.04	19 Oct 1999	
199.37	+0.091	N	UP	(WB) Exit #199 at I 008 WB							1966		16'-00"
199.39	+0.106	N	UP	(WB) Exit #199 at I 008 EB							1966		16'-00"
199.40	+0.114	N	WB	Projects spanning M199 to M200	AC	AC	2	2	30	4	0.06	19 Oct 1999	
199.46	+0.173	N	WB		AC	AC	2	3	30	4	0.01	19 Oct 1999	
199.47	+0.188	N	WB		AC	AC	2	4	36	4	0.13	19 Oct 1999	
199.61	+0.32	N	WB		AC	AC	2	4	24	4	0.01	19 Oct 1999	
199.62	+0.331	N	WB		AC	AC	2	11	24	11	0.04	Oct 2011	
199.66	+0.374	N	WB		AC	AC	2	12	24	12	0.31	Oct 2011	
199.96	+0.680	N	WB		AC	AC	3	12	36	12	0.30	Oct 2011	
200.27	M200 +0.000	N	WB	Projects spanning M200 to M201	AC	MBH	3	12	36	12	0.37	Oct 2011	
200.63	+0.365	N	WB		AC	MBH	3	12	48	12	0.19	Oct 2011	
200.83	+0.556	N	WB		AC	MBH	3	12	42	12	0.06	Oct 2011	
200.88	+0.61	N	WB		AC	MBH	3	12	36	12	2.65	Oct 2011	
203.53	M203 +0.265	N	WB	Projects spanning M203 to M204	AC	MBH	3	12	42	12	0.11	Oct 2011	
203.65	+0.379	N	WB		AC	MBH	3	12	48	12	0.25	Oct 2011	
203.90	+0.62	N	WB		AC	MBH	3	12	36	12	0.16	Oct 2011	
204.04	+0.770	N	FR	Frontage Rd Left	AC	AC	2	0	24	0	0.23		
204.05	+0.784	N	WB	Projects spanning M203 to M204	AC	MBH	3	8	36	8	0.02	Oct 2011	
204.08	+0.807	N	WB		AC	MBH	3	4	36	4	0.04	Oct 2011	
204.10	+0.832	N	UP	Exit #203 at Toltec Rd A							1989		17'-07"
204.12	+0.851	N	WB	Projects spanning M203 to M204	AC	MBH	3	8	36	8	0.12	Oct 2011	
204.24	+0.972	N	WB		AC	MBH	3	12	36	12	0.02	Oct 2011	
204.26	M204 +0.005	N	WB	Projects spanning M204 to M205	AC	MBH	3	12	48	12	0.19	Oct 2011	
204.45	+0.196	N	WB		AC	MBH	3	12	42	12	0.06	Oct 2011	
204.50	+0.25	N	WB		AC	MBH	3	12	36	12	1.23	Oct 2011	

I 010 at M204+0.25

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 65

M204+0.25 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M204+0.555

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M204+0.555 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
204.81	M204 +0.555	N	BR	(WB) Santa Rosa CAP Canal							1986	70 ft Unknown	
205.50	M205 +0.234	N	VMS	(WB) Variable Message Sign #315 (Operational)							2002		
205.74	+0.469	N	WB	Projects spanning M205 to M206	AC	MBH	3	10.5	36	10.5	0.02	Oct 2011	
205.76	+0.490	N	WB		AC	MBH	3	9	36	9	0.04	Oct 2011	
205.80	+0.526	N	WB		AC	MBH	3	10.5	36	10.5	0.03	Oct 2011	
205.83	+0.557	N	WB		AC	MBH	3	12	36	12	1.59	Oct 2011	
207.42	M207 +0.148	N	WB	Projects spanning M207 to M208	AC	MBH	3	10.5	36	12	0.03	Oct 2011	
207.45	+0.176	N	WB		AC	MBH	3	9	36	12	0.04	Oct 2011	
207.48	+0.212	N	WB		AC	MBH	3	10.5	36	12	0.03	Oct 2011	
207.51	+0.241	N	WB		AC	MBH	3	12	36	12	0.76	Oct 2011	
208.27	M208 +0.000	N	WB	Projects spanning M208 to M209	AC	AC	3	9.5	36	12	0.17	Oct 2011	
208.44	+0.172	N	WB		AC	AC	3	9.5	42	12	0.11	Oct 2011	
208.56	+0.286	N	WB		AC	AC	3	9.5	48	12	0.28	Oct 2011	
208.83	+0.56	N	WB		AC	AC	3	9.5	36	12	0.41	Oct 2011	
208.99	+0.719	N	FR	Two Way Frontage Rd Left	Paved	Paved	2	0	24	0	0.35		
209.25	+0.974	N	WB	Projects spanning M208 to M209	AC	AC	3	9.5	48	12	0.22	Oct 2011	
209.47	M209 +0.205	N	WB	Projects spanning M209 to M210	AC	AC	3	9.5	42	12	0.06	Oct 2011	
209.53	+0.26	N	WB		AC	AC	3	9.5	36	12	0.30	Oct 2011	
209.82	+0.559	N	WB		AC	AC	2.5	9.5	30	12	0.06	Oct 2011	
209.88	+0.614	N	WB		AC	AC	2	9.5	24	12	0.16	Oct 2011	
210.04	+0.776	N	WB		AC	AC	2	9.5	24	3.5	3.23	02 Oct 2000	
210.13	+0.869	N	OP	(WB) La Palma Rd								82 ft Unknown	
211.23	M210 +0.975	N	OP	(WB) Exit #211A at S 084 N to S 087							02 Oct 2000	137 ft Concrete	
211.60	M211 +0.331	N	OP	(WB) Phillips Rd							1967	91 ft Concrete	
211.61	+0.341	N	FR	One Way Frontage Rd Left	Paved	Paved	2	8	24	4	0.07		
211.62	+0.340	N	J S	(WB) S084195J Ramp West & Camino Adelante North & Phillips Rd South -- [B]									Map
211.68	+0.410	N	FR	One Way Frontage Rd Left	Paved	Paved	1	4	12	2	0.79		
212.12	+0.831	N	J	(WB) Macnider St -- [L]									
212.48	M212 +0.205	N	OP	(WB) Exit #212 at Picacho Hwy							02 Oct 2000	97 ft Concrete	
212.49	+0.210	N	J S	(WB) Picacho Hwy North and South & I010212C Ramp East -- [B]									Map
213.27	M213 +0.005	N	WB	Projects spanning M213 to M214	AC	AC	2.5	9.5	30	3.5	0.17	02 Oct 2000	
213.45	+0.175	N	WB		AC	AC	3	9.5	36	3.5	2.82	02 Oct 2000	
216.27	M216 +0.000	N	WB	Projects spanning M216 to M217	AC	AC	3	9.5	36	3.5	2.69	10 May 2000	
218.96	M218 +0.688	N	WB	Projects spanning M218 to M219	AC	AC	3	18	36	12	0.17	22 Nov 2009	
219.13	+0.859	N	WB		AC	AC	3	12	36	12	0.40	22 Nov 2009	
219.53	M219 +0.261	N	WB	Projects spanning M219 to M220	AC	AC	3	11	42	12	0.17	22 Nov 2009	
219.70	+0.430	N	WB		AC	AC	3	11	48	12	0.09	22 Nov 2009	
219.78	+0.516	N	WB		AC	AC	3	9	48	12	0.04	22 Nov 2009	
219.83	+0.559	N	WB		AC	AC	3	8	48	12	0.08	22 Nov 2009	
219.91	+0.640	N	WB		AC	AC	3	12	36	12	0.45	22 Nov 2009	
220.12	+0.849	N	OP	(WB) Exit #219 at Picacho Peak Rd							22 Nov 2009	109 ft Concrete/Ste	
220.35	M220 +0.093	N	WB	Projects spanning M220 to M221	AC	AC	3	8	48	12	0.11	22 Nov 2009	
220.46	+0.204	N	WB		AC	AC	3	9	48	12	0.06	22 Nov 2009	

I 010 at M220+0.204

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 66

M220+0.204 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M220+0.259

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M220+0.259 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
220.52	M220 +0.259	N	WB	Projects spanning M220 to M221	AC	AC	3	10	48	12	0.06	22 Nov 2009	
220.58	+0.322	N	WB		AC	AC	3	11	42	12	0.06	22 Nov 2009	
220.64	+0.379	N	WB		AC	AC	3	12	36	12	5.73	22 Nov 2009	
226.37	M226 +0.085	N	WB	Projects spanning M226 to M227	AC	AC	3	12	42	12	0.01	22 Nov 2009	
	+0.094	N	WB		AC	AC	3	7	42	12	0.11	22 Nov 2009	
226.48	+0.204	N	WB		AC	AC	3	7	48	12	0.03	22 Nov 2009	
226.51	+0.233	N	WB		AC	AC	3	2	48	12	0.05	22 Nov 2009	
226.57	+0.286	N	WB		AC	AC	3	12	36	12	0.34	22 Nov 2009	
226.91	+0.627	N	WB		AC	AC	3	2	48	12	0.10	22 Nov 2009	
227.01	+0.729	N	WB		AC	AC	3	2	42	12	0.01	22 Nov 2009	
227.02	+0.737	N	WB		AC	AC	3	7	42	12	0.06	22 Nov 2009	
227.07	+0.793	N	WB		AC	AC	3	12	36	12	1.63	22 Nov 2009	
228.70	M228 +0.422	N	WB	Projects spanning M228 to M229	AC	AC	3	2	48	12	0.06	22 Nov 2009	
228.77	+0.487	N	WB		AC	AC	3	7	42	12	0.04	22 Nov 2009	
228.81	+0.523	N	WB		AC	AC	3	12	36	12	2.82	22 Nov 2009	
231.63	M231 +0.347	N	WB	Projects spanning M231 to M232	AC	AC	3	9.5	36	3.5	0.41	2008	
232.04	+0.760	N	WB		AC	AC	3	10	36	4	0.20	2008	
232.23	+0.955	N	WB		AC	AC	3	10	48	4	0.13	2008	
232.28	M232 +0.000	N	VMS	(WB) Variable Message Sign (Proposed)									
232.36	+0.08	N	WB	Projects spanning M232 to M233	AC	AC	3	10	36	4	3.79	2008	
232.76	+0.479	N	FR	Two Way Frontage Rd Left	Paved	Unk	2	0	20	0	1.73		
232.84	+0.561	N	BR	(WB) Wash								1963	129 ft Unknown
234.56	M234 +0.294	N	FR	Two Way Frontage Rd Left	Paved	Gravel	2	2	20	2	1.67		
236.15	M235 +0.881	N	WB	Projects spanning M235 to M236	AC	AC	3	10	42	4	0.12	2008	
236.24	+0.965	N	FR	Two Way Frontage Rd Left	Paved	Gravel	2	2	20	2	0.46		
236.27	+0.997	N	WB	Projects spanning M235 to M236	AC	AC	3	10	48	4	0.07	2008	
236.34	M236 +0.07	N	WB	Projects spanning M236 to M237	AC	AC	3	10	36	4	0.26	2008	
236.60	+0.330	N	WB		AC	AC	3	10	36	4	0.19	2008	
236.70	+0.425	N	OP	(WB) Exit #236 at Marana								10 Aug 2006	127 ft Concrete/Ste
		N	FR	Two Way Frontage Rd Left	Paved	Gravel	2	2	20	2	0.58		
236.71	+0.429	N	J S	I 010 E Ramp Left & Cochise Canyon Tr Right -- [B3]									
236.79	+0.520	N	WB	Projects spanning M236 to M237	AC	AC	3	10	36	4	0.23	2008	
237.02	+0.745	N	WB		AC	AC	3	10	48	4	0.09	2008	
237.11	+0.840	N	WB		AC	AC	3	10	42	4	0.13	2008	
237.25	+0.97	N	WB		AC	AC	3	10	36	4	2.34	2008	
237.28	+1.006	N	FR	Two Way Frontage Rd Left	Paved	Gravel	2	2	20	2	1.93		
239.20	M238 +0.933	N	FR	One Way Frontage Rd Left	Paved	Gravel	1	2	10	2	0.17		
239.22	+0.946	N	J	Patton Rd -- [L]									
239.38	M239 +0.071	N	FR	One Way Frontage Rd WB	AC	MBH	1	1	16	1	1.35		
239.58	+0.278	N	WB	Projects spanning M239 to M240	AC	AC	3	10	36	22	0.08	10 Aug 2006	
239.66	+0.354	N	WB		AC	AC	3	10	36	16	0.19	10 Aug 2006	
239.85	+0.544	N	WB		AC	AC	3	10	36	10	0.30	10 Aug 2006	
240.15	+0.841	N	WB		AC	AC	3	10	42	10	0.14	10 Aug 2006	

Map

I 010 at M239+0.841

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 67

M239+0.841 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M240+0.012

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M240+0.012 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
240.28	M240 +0.012	N	WB	Projects spanning M240 to M241	AC	AC	3	10	48	10	0.15	10 Aug 2006	
240.44	+0.16	N	WB		AC	AC	3	10	36	10	0.58	10 Aug 2006	
240.73	+0.456	N	OP	(WB) Exit #240 at Tangerine Rd								10 Aug 2006	127 ft Concrete/Ste
		N	FR	One Way Frontage Rd WB	AC	MBH	2	1	24	1	0.56		
241.02	+0.749	N	WB	Projects spanning M240 to M241	AC	AC	3	10	48	10	0.06	10 Aug 2006	
241.08	+0.804	N	WB		AC	AC	3	10	42	10	0.04	10 Aug 2006	
241.11	+0.84	N	WB		AC	AC	3	10	36	10	1.56	10 Aug 2006	
241.28	M241 +0.015	N	FR	One Way Frontage Rd WB	AC	AC	2	1	24	1	0.03	2006711	
241.31	+0.045	N	FR	One Way Frontage Rd WB	AC	MBH	2	1	24	1	0.46		
241.77	+0.505	N	FR	One Way Frontage Rd WB	AC	AC	2	1	24	1	0.08	2006711	
241.86	+0.585	N	FR	One Way Frontage Rd WB	AC	MBH	2	1	24	1	1.37		
242.39	M242 +0.121	N	OP	(WB) Arizona Portland Cement RR								10 Aug 2006	159 ft Steel
242.67	+0.407	N	WB	Projects spanning M242 to M243	AC	AC	3	10	42	10	0.12	10 Aug 2006	
242.80	+0.530	N	WB		AC	AC	3	10	48	10	0.19	10 Aug 2006	
242.98	+0.71	N	WB		AC	AC	3	10	36	10	0.46	10 Aug 2006	
243.23	+0.960	N	FR	One Way Frontage Rd WB	AC	MBH	2	1	24	1	1.44		
		N	OP	(WB) Exit #242 at Avra Valley Rd								10 Aug 2006	127 ft Concrete/Ste
243.44	M243 +0.173	N	WB	Projects spanning M243 to M244	AC	AC	3	10	48	10	0.07	10 Aug 2006	
243.51	+0.246	N	WB		AC	AC	3	10	42	10	0.06	10 Aug 2006	
243.57	+0.30	N	WB		AC	AC	3	10	36	10	0.88	10 Aug 2006	
243.63	+0.361	N	OP	(WB) American Smelting & Refining RR								10 Aug 2006	159 ft Steel
244.45	M244 +0.174	N	WB	Projects spanning M244 to M245	AC	AC	3	10	42	10	0.11	10 Aug 2006	
244.56	+0.288	N	WB		AC	AC	3	10	48	10	0.27	10 Aug 2006	
244.66	+0.384	N	FR	One Way Frontage Rd WB	AC	MBH	2	1	24	1	0.21	14 Dec 2010	
244.83	+0.56	N	WB	Projects spanning M244 to M245	AC	AC	3	10	36	10	0.64	10 Aug 2006	
244.87	+0.591	N	FR	One Way Frontage Rd WB	AC	MBH	4	1	48	1	0.05	14 Dec 2010	
244.91	+0.641	N	FR	One Way Frontage Rd WB	AC	MBH	3.5	1	42	1	0.03	14 Dec 2010	
244.95	+0.674	N	FR	One Way Frontage Rd WB	AC	MBH	3	1	36	1	0.26	14 Dec 2010	
245.09	+0.820	N	VMS	(WB) Variable Message Sign #412 (Existing)									
245.21	+0.933	N	FR	One Way Frontage Rd WB	AC	MBH	4	1	48	1	0.26	14 Dec 2010	
245.47	M245 +0.196	N	FR	One Way Frontage Rd WB	AC	MBH	2	1	24	1	0.19	14 Dec 2010	
245.48	+0.205	N	WB	Projects spanning M245 to M246	AC	AC	3	10	60	10	0.12	10 Aug 2006	
245.60	+0.328	N	WB		AC	AC	3	10	54	10	0.10	10 Aug 2006	
245.66	+0.390	N	FR	One Way Frontage Rd WB	AC	MBH	2	1	24	1	1.20		
245.70	+0.431	N	WB	Projects spanning M245 to M246	AC	AC	3	10	48	10	0.32	10 Aug 2006	
246.03	+0.753	N	WB		AC	AC	3	10	42	10	0.06	10 Aug 2006	
246.08	+0.81	N	WB		AC	AC	3	10	36	10	0.23	10 Aug 2006	
246.31	M246 +0.033	N	WB	Projects spanning M246 to M247	AC	AC	3	10	42	10	0.16	10 Aug 2006	
246.47	+0.197	N	WB		AC	AC	3	10	48	10	0.19	10 Aug 2006	
246.66	+0.38	N	WB		AC	AC	3	10	36	10	0.83	10 Aug 2006	
246.86	+0.582	N	FR	One Way Frontage Rd WB	AC	AC	2	1	34	3	0.16	10 Aug 2006	
247.01	+0.738	N	OP	(WB) Exit #246 at Cortaro Rd								10 Aug 2006	127 ft Concrete/Ste
		N	FR	One Way Frontage Rd WB	AC	AC	3	8	36	2	0.21	10 Aug 2006	

I 010 at M246+0.738

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 68

M246+0.738 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M246+0.951

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M246+0.951 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
247.23	M246 +0.951	N	FR	One Way Frontage Rd WB	AC	MBH	1	1	12	1	0.16		
247.38	M247 +0.084	N	FR	One Way Frontage Rd WB	AC	MBH	2	1	24	1	1.02		
247.49	+0.189	N	WB	Projects spanning M247 to M248	AC	AC	3	10	60	10	0.08	10 Aug 2006	
247.57	+0.266	N	WB		AC	AC	3	10	54	10	0.05	10 Aug 2006	
247.61	+0.314	N	WB		AC	AC	3	10	48	10	0.03	10 Aug 2006	
247.64	+0.345	N	WB		AC	AC	3	10	48	10	0.20	01 Oct 2003	
247.84	+0.544	N	WB		AC	AC	3	10	42	10	0.06	01 Oct 2003	
247.91	+0.60	N	WB		AC	AC	3	10	36	10	0.57	01 Oct 2003	
248.40	M248 +0.138	N	FR	One Way Frontage Rd WB	AC	MBH	1	2	12	4	0.38		
248.48	+0.213	N	WB	Projects spanning M248 to M249	AC	AC	3	10	42	10	0.10	01 Oct 2003	
248.58	+0.313	N	WB		AC	AC	3	10	48	10	0.17	01 Oct 2003	
248.75	+0.48	N	WB		AC	AC	3	10	36	10	0.22	01 Oct 2003	
248.79	+0.523	N	FR	One Way Frontage Rd WB	AC	AC	1	2	20	2	0.25	01 Oct 2003	
248.97	+0.700	N	WB	Projects spanning M248 to M249	AC	MBH	3	10	36	10	0.28	03 May 2004	
249.02	+0.758	N	OP	(WB) Exit #248 at Ina Rd								01 Oct 2003	170 ft Concrete
249.04	+0.775	N	FR	One Way Frontage Rd WB	AC	AC	2	8	24	8	0.07	21 Sep 2001	
249.11	+0.845	N	FR	One Way Frontage Rd WB	PCC	PCC	2	8	24	8	1.15	21 Sep 2001	
249.25	+0.980	N	WB	Projects spanning M248 to M249	AC	AC	3	10	36	10	0.13	03 May 2004	
249.38	M249 +0.112	N	WB	Projects spanning M249 to M250	AC	AC	3	10	48	10	0.08	03 May 2004	
249.46	+0.190	N	WB		AC	AC	3	10	42	10	0.07	03 May 2004	
249.53	+0.26	N	WB		AC	AC	3	10	36	10	0.35	03 May 2004	
249.87	+0.606	N	BR	(WB) Canada Del Oro								1953	343 ft Concrete
	+0.607	N	WB	Projects spanning M249 to M250	AC	AC	3	10	42	10	0.12	03 May 2004	
249.99	+0.726	N	WB		AC	AC	3	10	48	10	0.13	03 May 2004	
250.12	+0.85	N	WB		AC	AC	3	10	36	10	0.87	03 May 2004	
250.26	+0.993	N	FR	One Way Frontage Rd WB	AC	AC	2	8	24	8	0.11	21 Sep 2001	
250.36	M250 +0.087	N	OP	(WB) Exit #250 at Orange Grove Rd								1965	139 ft Concrete
250.37	+0.099	N	FR	One Way Frontage Rd WB	AC	AC	2	8	24	8	0.07	21 Sep 2001	
250.44	+0.168	N	FR	One Way Frontage Rd WB	PCC	PCC	2	8	24	8	1.02	21 Sep 2001	
250.98	+0.707	N	BR	(WB) Rillito Creek								1965	343 ft Concrete
250.99	+0.720	N	WB	Projects spanning M250 to M251	AC	AC	3	10	42	10	0.11	03 May 2004	
251.10	+0.825	N	WB		AC	AC	3	10	48	10	0.15	03 May 2004	
251.24	+0.97	N	WB		AC	AC	3	10	36	10	0.60	03 May 2004	
251.46	M251 +0.189	N	FR	One Way Frontage Rd WB	PCC	PCC	2	6	24	6	1.21	03 Dec 2001	
	+0.190	N	OP	(WB) Exit #251 at Sunset Rd								1965	127 ft Concrete
251.85	+0.575	N	WB	Projects spanning M251 to M252	AC	AC	3	10	48	10	0.07	03 May 2004	
251.92	+0.650	N	WB		AC	AC	3	10	42	10	0.06	03 May 2004	
251.98	+0.71	N	WB		AC	AC	3	10	36	10	0.13	03 May 2004	
252.11	+0.841	N	WB		AC	AC	3	10	42	10	0.11	03 May 2004	
252.22	+0.947	N	WB		AC	AC	3	10	48	10	0.16	03 May 2004	
252.38	M252 +0.11	N	WB	Projects spanning M252 to M253	AC	AC	3	10	36	10	0.68	03 May 2004	
252.68	+0.406	N	FR	One Way Frontage Rd WB	AC	AC	2	6	24	6	0.06	03 Dec 2001	
252.72	+0.446	N	OP	(WB) Exit #252 at El Camino Del Cerro and Ruthrauff Rd								1965	196 ft Concrete

I 010 at M252+0.446

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 69

M252+0.446 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M252+0.466

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M252+0.466 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
252.74	M252 +0.466	N	FR	One Way Frontage Rd WB	AC	AC	2	6	24	6	0.09	03 Dec 2001	
252.83	+0.556	N	FR	One Way Frontage Rd WB	PCC	PCC	2	6	24	6	1.56	03 Dec 2001	
253.06	+0.791	N	WB	Projects spanning M252 to M253	AC	AC	3	10	48	10	0.06	03 May 2004	
253.12	+0.847	N	WB		AC	AC	3	10	42	10	0.04	03 May 2004	
253.16	+0.88	N	WB		AC	AC	3	10	36	10	0.46	03 May 2004	
253.62	M253 +0.346	N	WB	Projects spanning M253 to M254	AC	AC	3	8	42	10	0.16	03 May 2004	
253.77	+0.502	N	WB		AC	AC	3	6	48	10	0.24	03 May 2004	
254.01	+0.742	N	WB		AC	AC	3	10	36	10	0.57	03 May 2004	
254.39	M254 +0.117	N	FR	One Way Frontage Rd WB	AC	AC	2	6	24	6	0.20	03 Dec 2001	
254.59	+0.316	N	WB	Projects spanning M254 to M255	AC	AC	3	12	36	10	0.28	03 May 2004	
		N	OP	(WB) Exit #254 at Prince Rd								1995	127 ft Concrete
	+0.317	N	FR	One Way Frontage Rd WB	AC	AC	3	8	36	8	0.13		
		N	J S	(WB) Prince Rd (Signalized) -- [B4]									Map
254.72	+0.448	N	FR	One Way Frontage Rd WB	PCC	PCC	3	8	36	8	0.04		
254.76	+0.491	N	FR	One Way Frontage Rd WB	PCC	PCC	3	8	36	8	0.61		
254.87	+0.600	N	WB	Projects spanning M254 to M255	AC	AC	3	12	36	10	0.03	1996	
254.90	+0.625	N	WB		AC		3	12	36	10	0.01	1996	
	+0.634	N	WB		AC		3.5	9	54	10	0.06	1996	
254.97	+0.698	N	WB		AC		3.5	9	54	10	0.01	1996	
254.98	+0.708	N	WB		AC		3.5	12	54	10	0.05	1996	
255.03	+0.761	N	WB		AC		3.5	12	54	10	0.02	31 Oct 2009	
255.05	+0.780	N	WB			4	12	60	12	0.18	31 Oct 2009		
255.09	+0.813	N	J S	(WB) Freeway Industrial Loop West Entrance -- [R]									Map
255.23	+0.955	N	WB			4	7	60	12	0.10	31 Oct 2009		
255.32	M255 +0.049	N	WB			4	12	48	12	0.55	31 Oct 2009		
255.36	+0.079	N	J S	(WB) Freeway Industrial Loop East Entrance -- [R]									Map
255.37	+0.092	N	FR	One Way Frontage Rd WB	PCC	PCC	3	8	36	8	0.22		
255.59	+0.319	N	FR	One Way Frontage Rd WB	PCC	PCC	3	6	36	6	0.51		
255.61	+0.326	N	J S	(WB) S 077/Miracle Mile (Signalized) -- [B3]									Map
255.87	+0.597	N	WB			4	11	72	12	0.09	31 Oct 2009		
255.96	+0.686	N	WB			4	11	66	12	0.07	31 Oct 2009		
256.03	+0.756	N	WB			4	12	60	12	0.10	31 Oct 2009		
256.09	+0.818	N	FR	One Way Frontage Rd WB	PCC	PCC	2	6	24	6	0.18		
256.13	+0.852	N	WB			4	12	66	12	0.01	31 Oct 2009		
	+0.858	N	WB			4	8	66	12	0.10	31 Oct 2009		
256.24	+0.960	N	WB			4	12	48	12	0.56	31 Oct 2009		
256.27	M256 +0.000	N	FR	One Way Frontage Rd WB		4	8	48	2	0.05	31 Oct 2009		
256.32	+0.049	N	FR	One Way Frontage Rd WB		3.5	8	42	2	0.02	31 Oct 2009		
256.34	+0.070	N	FR	One Way Frontage Rd WB		3	8	36	2	0.13	31 Oct 2009		
256.46	+0.187	N	OP	(WB) Exit #256 at Grant Rd								2007	240 ft Concrete
256.49	+0.206	N	J S	(WB) Grant Rd (Signalized) -- [B34]									Map
	+0.215	N	FR	One Way Frontage Rd WB	PCC	PCC	3	2	36	2	0.10		
256.59	+0.320	N	FR	One Way Frontage Rd WB	PCC	PCC	3	5	36	2	0.03		

I 010 at M256+0.320

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 70

M256+0.320 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M256+0.347

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M256+0.347 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
256.62	M256 +0.347	N	FR	One Way Frontage Rd WB	PCC	PCC	3	8	36	2	0.06		
256.68	+0.409	N	FR	One Way Frontage Rd WB	PCC	PCC	2	8	24	8	0.76		
256.79	+0.519	N	WB				4	10	72	12	0.14	31 Oct 2009	
256.93	+0.659	N	WB				4	10	66	12	0.02	31 Oct 2009	
256.96	+0.683	N	WB				4	11	66	12	0.06	31 Oct 2009	
257.01	+0.741	N	WB				4	12	60	12	0.06	31 Oct 2009	
257.07	+0.798	N	WB				4	11	60	12	0.15	31 Oct 2009	
257.23	+0.953	N	WB				4	7	66	12	0.10	31 Oct 2009	
257.33	M257 +0.059	N	WB				4	12	48	12	0.55	31 Oct 2009	
257.43	+0.161	N	FR	One Way Frontage Rd WB	PCC	PCC	4	8	48	2	0.06		
257.49	+0.224	N	FR	One Way Frontage Rd WB	PCC	PCC	3.5	8	42	2	0.03		
257.52	+0.251	N	FR	One Way Frontage Rd WB	PCC	PCC	3	8	36	2	0.08		
257.56	+0.283	N	J S	(WB) Carmen St -- [L]									Map
257.61	+0.339	N	J S	(WB) Speedway Blvd (Signalized) -- [B34]									Map
257.62	+0.349	N	FR	One Way Frontage Rd WB	PCC	PCC	3	2	36	2	0.04	28 Jun 2002	
257.65	+0.378	N	VMS	(WB) Variable Message Sign #418 (Existing)									
257.66	+0.389	N	FR	One Way Frontage Rd WB	PCC	PCC	3	5	36	2	0.02	28 Jun 2002	
257.68	+0.413	N	FR	One Way Frontage Rd WB	PCC	PCC	3	8	36	2	0.07	28 Jun 2002	
257.75	+0.483	N	FR	One Way Frontage Rd WB	PCC	PCC	2	8	24	8	0.30	28 Jun 2002	
257.87	+0.594	N	J S	(WB) Access -- [L]									Map
	+0.605	N	WB				4	10	72	12	0.11	31 Oct 2009	
257.99	+0.717	N	WB				4	10	66	12	0.03	31 Oct 2009	
258.01	+0.743	N	WB				4	11	66	12	0.06	31 Oct 2009	
258.07	+0.794	N	J S	(WB) Saint Marys Rd (Signalized) -- [B34]									Map
	+0.805	N	FR	One Way Frontage Rd WB	PCC	PCC	2	8.4	24	8	0.06	28 Jun 2002	
258.08	+0.807	N	WB				4	12	60	12	0.25	31 Oct 2009	
258.12	+0.844	N	J S	(WB) Business Access -- [L]									Map
258.13	+0.864	N	FR	One Way Frontage Rd WB	PCC	PCC	2	8	24	8	0.11	28 Jun 2002	
258.25	+0.976	N	FR	One Way Frontage Rd WB	PCC	PCC	2	8	24	8	0.26	28 Jun 2002	
258.33	M258 +0.031	N	WB				4	12	66	12	0.10	31 Oct 2009	
258.43	+0.133	N	WB				4	12	48	12	0.56	31 Oct 2009	
258.50	+0.205	N	FR	One Way Frontage Rd WB	PCC	PCC	4	8	48	2	0.07	28 Jun 2002	
258.57	+0.276	N	FR	One Way Frontage Rd WB	PCC	PCC	3.5	8	42	2	0.03	28 Jun 2002	
258.60	+0.305	N	FR	One Way Frontage Rd WB	PCC	PCC	3	8	36	2	0.05	28 Jun 2002	
258.61	+0.315	N	J S	(WB) Business Access -- [L]									Map
258.66	+0.359	N	FR	One Way Frontage Rd WB	PCC	PCC	5	2.5	60	2.5	0.06		
		N	J S	(WB) Congress St (Signalized) -- [B34]									Map
258.72	+0.422	N	FR	One Way Frontage Rd WB	PCC	PCC	4.5	2.5	54	2.5	0.02		
258.74	+0.444	N	FR	One Way Frontage Rd WB	PCC	PCC	4	2.5	48	2.5	0.08		
258.82	+0.524	N	FR	One Way Frontage Rd WB	PCC	PCC	2	8	24	8	0.10		
258.92	+0.626	N	J S	(WB) Clark St/Granada Ave -- [B]									Map
	+0.628	N	FR	One Way Frontage Rd WB	PCC	PCC	2	8	24	8	0.35		
258.99	+0.696	N	WB				4	10	72	12	0.10	31 Oct 2009	

I 010 at M258+0.696

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 71

M258+0.696 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M258+0.784

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M258+0.784 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
259.08	M258 +0.784	N	J S (WB) Simpson St -- [L]										Map
259.10	+0.800	N	WB			4	11	66	12	0.08	31 Oct 2009		
259.18	+0.881	N	WB			4	11	60	12	0.05	31 Oct 2009		
259.22	+0.928	N	WB			4	12	60	12	0.02	31 Oct 2009		
259.25	+0.952	N	WB			4	8	66	12	0.10	31 Oct 2009		
259.27	+0.973	N	J S (WB) 18th St -- [B]										Map
	+0.976	N	FR One Way Frontage Rd WB	PCC	PCC	2	8	24	8	0.21			
259.32	M259 +0.039	N	J S (WB) Green St -- [L]										Map
259.35	+0.070	N	WB			4	12	48	12	0.39	31 Oct 2009		
259.42	+0.138	N	J S (WB) Local Rd -- [L]										Map
259.46	+0.174	N	J S (WB) Local Rd -- [L]										Map
259.48	+0.195	N	FR One Way Frontage Rd WB	PCC	PCC	4	8	48	8	0.05			
259.53	+0.244	N	FR One Way Frontage Rd WB	PCC	PCC	3.5	8	42	8	0.03			
259.55	+0.270	N	FR One Way Frontage Rd WB	PCC	PCC	3	8	36	2	0.07			
259.63	+0.348	N	J S (WB) 22nd St East & Starr Pass Blvd West (Signalized) -- [B34]										Map
259.64	+0.359	N	FR One Way Frontage Rd WB	PCC	PCC	3	2	36	2	0.37			
259.75	+0.463	N	WB			4	12	54	12	0.14	31 Oct 2009		
259.80	+0.515	N	J S (WB) Business Access -- [L]										Map
259.87	+0.589	N	J S (WB) 25th St -- [L]										Map
259.88	+0.600	N	WB			4	12	60	12	0.10	31 Oct 2009		
259.99	+0.704	N	WB			4	11	60	12	0.04	31 Oct 2009		
260.02	+0.732	N	FR One Way Frontage Rd WB	PCC	PCC	3	5	36	2	0.05			
260.03	+0.745	N	WB			4	10	60	12	0.08	31 Oct 2009		
260.07	+0.785	N	FR One Way Frontage Rd WB	PCC	PCC	3	8	36	2	0.06	20 Aug 2004		
260.11	+0.825	N	WB Projects spanning M259 to M260	PCC	PCC	4	10	60	13	0.05	20 Aug 2004		
260.13	+0.849	N	OP (WB) 29th St East & Silverlake Rd West								20 Aug 2004	155 ft Concrete	
260.14	+0.855	N	J S (WB) 29th St East & Silverlake Rd West (Signalized) -- [B34]										Map
260.15	+0.863	N	FR One Way Frontage Rd WB	PCC	PCC	3	2	36	2	0.06	20 Aug 2004		
260.16	+0.877	N	WB Projects spanning M259 to M260	PCC	PCC	3	10	36	13	0.31	20 Aug 2004		
260.21	+0.929	N	FR One Way Frontage Rd WB	PCC	PCC	3	8	36	2	0.06	20 Aug 2004		
260.28	+0.995	N	FR One Way Frontage Rd WB	PCC	PCC	1.5	8	18	2	0.06	20 Aug 2004		
260.34	M260 +0.057	N	FR One Way Frontage Rd WB	PCC	PCC	2	8	24	2	0.05	20 Aug 2004		
260.37	+0.087	N	UP (WB) I 019 NB								20 Aug 2004		??'-??"
260.39	+0.108	N	FR One Way Frontage Rd WB	PCC	PCC	1	8	12	3	0.24	20 Aug 2004		
260.43	+0.146	N	UP (WB) I 010 WB to I 019 SB Ramp								20 Aug 2004		??'-??"
260.46	+0.173	N	UP (WB) I 019 NB to I 010 WB Frontage Rd Ramp								20 Aug 2004		??'-??"
260.48	+0.194	N	WB Projects spanning M260 to M261	PCC	PCC	3	10	48	13	0.10	20 Aug 2004		
260.50	+0.219	N	UP (WB) I 010 WB Frontage Rd								20 Aug 2004		??'-??"
260.58	+0.296	N	WB Projects spanning M260 to M261	PCC	PCC	3	10	42	13	0.06	20 Aug 2004		
260.64	+0.35	N	WB	PCC	PCC	3	10	36	13	0.06	20 Aug 2004		
260.70	+0.422	N	WB	PCC	PCC	3	10	48	13	0.08	20 Aug 2004		
260.78	+0.499	N	WB	PCC	PCC	3	10	48	12	0.03	20 Aug 2004		
260.81	+0.525	N	WB	PCC	PCC	3	10	48	12	0.33	91		

I 010 at M260+0.525

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 72

M260+0.525 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M260+0.85

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M260+0.85 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
261.13	M260 +0.85	N	WB	Projects spanning M260 to M261	PCC	PCC	3	10	36	12	1.45	91	
261.25	+0.968	N	FR	One Way Frontage Rd WB	Unk	MBH	2	2	24	2	0.74		
262.58	M262 +0.306	N	WB	Projects spanning M262 to M263	PCC	PCC	2.5	10	30	12	0.09	91	
262.68	+0.403	N	WB		AC	AC	2	9.5	24	12	0.11	91	
262.79	+0.511	N	WB		AC	AC	2	9.5	24	4	1.43	08 Oct 2000	
264.10	M263 +0.822	N	OP	(WB) Country Club							1967	150 ft Concrete	
264.22	+0.942	N	WB	Projects spanning M263 to M264	AC	AC	2	9.5	24	4	0.13	08 Oct 2000	
264.34	M264 +0.069	N	WB	Projects spanning M264 to M265	AC	AC	2	9.5	30	4	0.09	08 Oct 2000	
264.44	+0.161	N	WB		AC	AC	2	9.5	36	4	0.14	08 Oct 2000	
264.57	+0.29	N	WB		AC	AC	2	9.5	24	4	0.07	08 Oct 2000	
264.61	+0.335	N	OP	(WB) Irvington Rd							1967	261 ft Concrete	
264.64	+0.368	N	WB	Projects spanning M264 to M265	AC	AC	2	9.5	30	4	0.14	08 Oct 2000	
264.71	+0.438	N	OP	(WB) Exit #264 at Palo Verde Rd							08 Oct 2000	195 ft Concrete	
264.78	+0.507	N	WB	Projects spanning M264 to M265	AC	AC	2	9.5	36	4	0.03	08 Oct 2000	
264.82	+0.54	N	WB		AC	AC	2	9.5	24	4	0.18	08 Oct 2000	
264.99	+0.720	N	WB		AC	AC	2	9.5	36	4	0.07	08 Oct 2000	
265.07	+0.791	N	WB		AC	AC	2	9.5	30	4	0.05	08 Oct 2000	
265.12	+0.84	N	WB		AC	AC	2	9.5	24	4	2.66	08 Oct 2000	
265.30	M265 +0.038	N	OP	(WB) Exit #265 at Alvernon Way							08 Oct 2000	210 ft Concrete	
267.42	M267 +0.135	N	OP	(WB) Exit #267 at Valencia Rd							08 Oct 2000	183 ft Concrete	
267.45	+0.165	N	FR	One Way Frontage Rd WB	Unk	MBH	2	1	24	1	0.91		
267.78	+0.495	N	WB	Projects spanning M267 to M268	AC	AC	2	9.5	36	4	0.07	08 Oct 2000	
267.86	+0.570	N	WB		AC	MBH	2	10	36	4	0.11	08 Oct 2000	
267.97	+0.680	N	WB		AC	MBH	2	10	36	4	0.11	88	
268.08	+0.79	N	WB		AC	MBH	2	10	24	4	0.37	88	
268.36	M268 +0.080	N	FR	One Way Frontage Rd WB	Unk	MBH	1	7	12	7	1.25		
268.45	+0.171	N	WB	Projects spanning M268 to M269	AC	MBH	2	12	24	3	0.31	88	
268.76	+0.483	N	WB		AC	MBH	2	12	30	3	0.03	88	
268.79	+0.51	N	WB		AC	MBH	2	12	24	3	0.19	88	
268.99	+0.709	N	WB		AC	MBH	2	12	30	3	0.16	88	
269.14	+0.866	N	WB		AC	MBH	2	12	36	3	0.07	88	
269.22	+0.94	N	WB		AC	MBH	2	12	24	3	0.64	88	
269.60	M269 +0.321	N	FR	One Way Frontage Rd WB	Unk	MBH	1	6	12	6	1.20		
269.62	+0.338	N	OP	(WB) Exit #269 at Wilmot Rd							1985	177 ft Concrete	
269.86	+0.577	N	WB	Projects spanning M269 to M270	AC	MBH	2	12	36	3	0.04	88	
269.90	+0.616	N	WB		AC	MBH	2	12	30	3	0.07	88	
269.97	+0.69	N	WB		AC	MBH	2	12	24	3	0.28	88	
270.21	+0.930	N	VMS	(WB) Variable Message Sign #317 (Existing)									
270.25	+0.969	N	WB	Projects spanning M269 to M270	AC	MBH	2	12	30	3	0.16	88	
270.41	M270 +0.129	N	WB	Projects spanning M270 to M271	AC	MBH	2	12	36	3	0.14	88	
270.55	+0.27	N	WB		AC	MBH	2	12	24	3	0.68	88	
271.22	+0.946	N	WB		AC	MBH	2	12	36	3	0.06	88	
271.28	M271 +0.005	N	WB	Projects spanning M271 to M272	AC	MBH	2	12	30	3	0.06	88	

I 010 at M271+0.005

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 73

M271+0.005 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M271+0.06

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M271+0.06 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
271.35	M271 +0.06	N	WB	Projects spanning M271 to M272	AC	MBH	2	12	24	3	0.93	88	
272.27	M272 +0.000	N	WB	Projects spanning M272 to M273	AC	MBH	2	10	24	3	0.09	Dec 2009	
272.37	+0.094	N	WB		AC	MBH	2	10	24	10	0.55	Dec 2009	
272.92	+0.648	N	WB		AC	MBH	2	7.5	30	10	0.18	Dec 2009	
273.10	+0.830	N	WB		AC	MBH	2	7.5	36	10	0.07	Dec 2009	
273.17	+0.898	N	WB		AC	MBH	2	5	36	10	0.04	Dec 2009	
273.21	+0.938	N	WB		AC	MBH	2	10	24	10	0.05	Dec 2009	
273.26	+0.984	N	WB		AC	MBH	2	10	24	4	0.35	Dec 2009	
273.61	M273 +0.333	N	WB	Projects spanning M273 to M274	AC	MBH	2	5	36	4	0.05	Dec 2009	
273.67	+0.388	N	WB		AC	MBH	2	7.5	30	4	0.04	Dec 2009	
273.70	+0.426	N	WB		AC	MBH	2	10	24	4	1.57	Dec 2009	
275.27	M274 +0.994	N	WB	Projects spanning M274 to M275	AC	MBH	2	7.5	30	4	0.13	Dec 2009	
275.40	M275 +0.120	N	WB	Projects spanning M275 to M276	AC	MBH	2	5	36	4	0.11	Dec 2009	
275.51	+0.234	N	WB		AC	MBH	2	10	24	4	0.43	Dec 2009	
275.94	+0.665	N	WB		AC	MBH	2	5	36	4	0.05	Dec 2009	
275.99	+0.712	N	WB		AC	MBH	2	7.5	30	4	0.04	Dec 2009	
276.04	+0.759	N	WB		AC	AC	2	10	24	4	0.24	Dec 2009	
276.28	M276 +0.000	N	WB	Projects spanning M276 to M277	AC	AC	2	10	24	4	2.89	1995	
279.17	M278 +0.895	N	WB	Projects spanning M278 to M279	AC	AC	2	10	30	4	0.14	1995	
279.31	M279 +0.023	N	WB	Projects spanning M279 to M280	AC	AC	2	10	36	4	0.11	1995	
279.42	+0.135	N	WB		AC	AC	2	10	36	4	0.06	20 Apr 2000	
279.48	+0.19	N	WB		AC	AC	2	10	24	4	0.36	20 Apr 2000	
279.58	+0.296	N	FR	Two Way Frontage Rd Left	Unk	Gravel	2	2	20	2	0.03		
279.60	+0.319	N	FR	Two Way Frontage Rd Left	Unk	MBH	2	1	24	1	0.13		
279.65	+0.372	N	UP	(WB) Exit 279 at Colossal Cave Rd/Wentworth Rd								2005	??'-??"
279.84	+0.555	N	WB	Projects spanning M279 to M280	AC	AC	2	10	36	4	0.07	20 Apr 2000	
279.91	+0.623	N	WB		AC	AC	2	10	30	4	0.03	20 Apr 2000	
279.94	+0.656	N	WB		AC	AC	2	10	30	4	0.01	1995	
	+0.66	N	WB		AC	AC	2	10	24	4	1.35	1995	
280.63	M280 +0.375	N	FR	Two Way Frontage Rd Left	Unk	MBH	2	1	24	1	1.21		
281.30	M281 +0.006	N	WB	Projects spanning M281 to M282	AC	AC	2	10	30	4	0.20	1995	
281.49	+0.204	N	WB		AC	AC	2	9.5	30	3.5	0.04	Nov 2000	
281.53	+0.241	N	WB		AC	AC	2	9.5	36	3.5	0.08	Nov 2000	
281.61	+0.32	N	WB		AC	AC	2	9.5	24	3.5	0.16	Nov 2000	
281.77	+0.480	N	WB		AC	AC	2	9.5	36	3.5	0.11	Nov 2000	
281.84	+0.549	N	FR	Two Way Frontage Rd Left	Unk	MBH	2	1	24	1	0.93		
281.88	+0.590	N	WB	Projects spanning M281 to M282	AC	AC	2	9.5	30	3.5	0.05	Nov 2000	
281.93	+0.64	N	WB		AC	AC	2	9.5	24	3.5	6.92	Nov 2000	
282.77	M282 +0.480	N	VMS	(WB) Variable Message Sign #320 (Existing)								2003	
284.70	M284 +0.440	N	BR	(WB) Davidson Canyon								1960	314 ft Steel
285.13	M282 +8.954	N	J	Marsh Station Access Rd -- [L]								17 Dec 2010	
288.85	M288 +0.588	N	WB	Projects spanning M288 to M289	AC	MBH	2	10	24	4	0.03	81	
288.88	+0.621	N	WB		AC	MBH	2	10	24	2.5	0.10	81	

I 010 at M288+0.621

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 74

M288+0.621 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M288+0.720

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M288+0.720 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
288.98	M288 +0.720	N	WB	Projects spanning M288 to M289	AC	MBH	2	10	24	1	0.08	81	
289.06	+0.799	N	WB		AC	AC	2	10	24	1	0.04	05 May 2005	
289.10	+0.837	N	WB		AC	AC	2	9	24	1	0.51	05 May 2005	
289.29	M289 +0.031	N	J	(WB) Unknown Rd -- [L]									
289.47	+0.213	N	BR	(WB) Cienega Creek								1961	273 ft Steel
289.61	+0.349	N	WB	Projects spanning M289 to M290	AC	AC	2	6	24	1	0.01	05 May 2005	
289.62	+0.356	N	WB		AC	AC	2	7	24	1	0.03	05 May 2005	
289.63	+0.371	N	FR	Two Way Frontage Rd Left	Paved	Paved	2	0	24	0	0.02		
289.65	+0.384	N	WB	Projects spanning M289 to M290	AC	AC	2	7	30	1	0.16	05 May 2005	
	+0.386	N	FR	Two Way Frontage Rd Left	AC	AC	2	1.5	24	3	0.04	17 Dec 2010	
289.68	+0.415	N	FR	Two Way Frontage Rd Left	AC	AC	2	4.5	24		0.05	17 Dec 2010	
289.72	+0.458	N	FR	Two Way Frontage Rd Left	AC	AC	2	6	24		1.52	17 Dec 2010	
289.80	+0.540	N	WB	Projects spanning M289 to M290	AC	AC	2	7	36	1	0.05	05 May 2005	
289.86	+0.59	N	WB		AC	AC	2	7	24	1	0.14	05 May 2005	
289.99	+0.731	N	WB		AC	AC	2	7	36	1	0.04	05 May 2005	
290.04	+0.776	N	WB		AC	AC	2	7	30	1	0.06	05 May 2005	
290.10	+0.83	N	WB		AC	AC	2	9	24	1	0.29	05 May 2005	
290.32	M290 +0.063	N	J	(WB) Unknown Rd (Gated) -- [L]									
290.39	+0.129	N	WB	Projects spanning M290 to M291	AC	AC	2	9	24	1	0.05	90	
290.44	+0.178	N	WB		AC	AC	2	9	24	2.5	0.02	90	
290.46	+0.200	N	WB		AC	MBH	2	9	24	2.5	0.04	90	
290.50	+0.240	N	WB		AC	MBH	2	9	24	4	0.09	90	
290.59	+0.326	N	WB		AC	AC	2	10	24	4	0.01	1998	
	+0.332	N	WB		AC	AC	2	10	30	4	0.16	17 Dec 2010	
290.75	+0.491	N	WB		AC	AC	2	10	36	4	0.13	17 Dec 2010	
290.88	+0.624	N	WB		AC	AC	2	9	36	4	0.01	17 Dec 2010	
290.89	+0.633	N	WB		AC	AC	2	8	36	4	0.15	17 Dec 2010	
291.05	+0.784	N	WB		AC	AC	2	10	24	4	0.45	17 Dec 2010	
291.23	+0.970	N	FR	Two Way Frontage Rd Left	AC	AC	2	7	24	6	0.02	17 Dec 2010	
291.25	+0.992	N	FR	Two Way Frontage Rd Left	AC	AC	2	8.5	24	9	0.02	17 Dec 2010	
291.27	M291 +0.013	N	FR	Two Way Frontage Rd Left	AC	AC	2	9.5	24	12	0.01	17 Dec 2010	
291.28	+0.019	N	FR	Two Way Frontage Rd Left	AC	AC	2	10	24	12	0.02	17 Dec 2010	
291.50	+0.238	N	WB	Projects spanning M291 to M292	AC	AC	2	8	36	4	0.09	17 Dec 2010	
291.58	+0.325	N	WB		AC	AC	2	9	30	4	0.03	17 Dec 2010	
291.62	+0.35	N	WB		AC	AC	2	10	24	4	0.04	17 Dec 2010	
291.66	+0.399	N	WB		AC	AC	2	10	24	4	0.99	1998	
292.64	M292 +0.378	N	OP	(WB) Union Pacific RR								1964	124 ft Steel
292.65	+0.390	N	WB	Projects spanning M292 to M293	AC	AC	2	10	30	4	0.14	1998	
292.76	+0.502	N	OP	(WB) Exit #292 at Bell Rd & Empirita Rd								1964	97 ft Concrete
292.79	+0.530	N	WB	Projects spanning M292 to M293	AC	AC	2	10	36	4	0.06	1998	
292.85	+0.59	N	WB		AC	AC	2	10	24	4	0.19	1998	
293.04	+0.783	N	WB		AC	AC	2	10	36	4	0.05	1998	
293.09	+0.834	N	WB		AC	AC	2	10	30	4	0.04	1998	

I 010 at M292+0.834

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 75

M292+0.834 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M292+0.87

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M292+0.87 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
293.14	M292 +0.87	N	WB	Projects spanning M292 to M293	AC	AC	2	10	24	4	3.33	1998	
296.45	M296 +0.189	N	FR	Two Way Frontage Road Left	Paved	Paved	2		24		0.99		
296.46	+0.200	N	WB	Projects spanning M296 to M297	AC	AC	2	10	24	4	0.53	20 Jul 2006	
297.00	+0.730	N	WB		AC	AC	2	10	30	4	0.18	20 Jul 2006	
297.17	+0.906	N	WB		AC	AC	2	10	36	4	0.07	20 Jul 2006	
297.24	+0.97	N	WB		AC	AC	2	10	24	4	0.37	20 Jul 2006	
297.44	M297 +0.176	N	FR	Two Way Frontage Road Left	Paved	Paved	2		24		0.13		
297.45	+0.175	N	J S	Mescal Rd/J Six Ranch Rd -- [B]									Map
297.56	+0.299	N	FR	Two Way Frontage Road Left	Paved	Paved	2		24		0.37		
297.58		N	J S	Oak Dr -- [L]									Map
297.61	+0.346	N	WB	Projects spanning M297 to M298	AC	AC	2	10	36	4	0.04	20 Jul 2006	
297.65	+0.383	N	WB		AC	AC	2	10	30	4	0.06	20 Jul 2006	
297.71	+0.44	N	WB		AC	AC	2	10	24	4	1.67	20 Jul 2006	
299.38	M299 +0.111	N	WB	Projects spanning M299 to M300	AC	AC	2	10	30	4	0.08	20 Jul 2006	
299.41	+0.139	N	BR	(WB) Cornfield Canyon								106 ft Concrete	
299.46	+0.194	N	WB	Projects spanning M299 to M300	AC	AC	2	10	36	4	0.03	20 Jul 2006	
299.50	+0.22	N	WB		AC	AC	2	10	24	4	0.24	20 Jul 2006	
299.62	+0.347	N	OP	(WB) Exit #299 at Skyline Rd								1961	260 ft Concrete
299.73	+0.465	N	WB	Projects spanning M299 to M300	AC	AC	2	10	36	4	0.01	20 Jul 2006	
299.74	+0.473	N	WB		AC	AC	2	10	30	4	0.04	20 Jul 2006	
299.78	+0.51	N	WB		AC	AC	2	10	24	4	2.38	20 Jul 2006	
301.46	M301 +0.191	N	FR	Two Way Frontage Rd Left	Paved	Paved	2		24		1.26		
302.16	+0.898	N	WB	Projects spanning M301 to M302	AC	AC	2	10	30	4	0.10	20 Jul 2006	
302.26	M302 +0.002	N	WB	Projects spanning M302 to M303	AC	AC	2	10	36	4	0.16	20 Jul 2006	
302.42	+0.16	N	WB		AC	AC	2	10	24	4	0.36	20 Jul 2006	
302.65	+0.393	N	OP	(WB) Exit #302 at S 090 E & Whetstone (Benson)								1967	104 ft Concrete
302.79	+0.526	N	WB	Projects spanning M302 to M303	AC	AC	2	10	36	4	0.04	20 Jul 2006	
302.83	+0.570	N	WB		AC	AC	2	10	30	4	0.04	20 Jul 2006	
302.88	+0.61	N	WB		AC	AC	2	10	24	4	0.46	20 Jul 2006	
303.34	M303 +0.090	N	WB	Projects spanning M303 to M304	AC	AC	2	10	24	4	0.21	22 Oct 2007	
303.54	+0.297	N	WB		AC	AC	2	10	30	4	0.09	22 Oct 2007	
303.63	+0.384	N	WB		AC	AC	2	10	36	4	0.15	22 Oct 2007	
303.78	+0.53	N	WB		AC	AC	2	10	24	4	0.99	22 Oct 2007	
304.13	+0.886	N	OP	(WB) Exit #303 at SB010(3) E (Benson)								1969	137 ft Concrete
304.58	M304 +0.321	N	OP	(WB) Union Pacific RR								1969	156 ft Concrete
304.77	+0.508	N	WB	Projects spanning M304 to M305	AC	AC	2	10	30	4	0.09	22 Oct 2007	
304.86	+0.599	N	WB		AC	AC	2	10	36	4	0.12	22 Oct 2007	
304.98	+0.72	N	WB		AC	AC	2	10	24	4	0.41	22 Oct 2007	
305.19	+0.933	N	OP	(WB) Exit #304 at Ocotillo Ave								1987	104 ft Concrete
305.38	M305 +0.098	N	WB	Projects spanning M305 to M306	AC	AC	2	10	36	4	0.07	22 Oct 2007	
305.45	+0.164	N	WB		AC	AC	2	10	30	4	0.04	22 Oct 2007	
305.49	+0.20	N	WB		AC	AC	2	10	24	4	1.50	22 Oct 2007	
307.00	M306 +0.783	N	WB	Projects spanning M306 to M307	AC	AC	2	10	30	4	0.11	22 Oct 2007	

I 010 at M306+0.783

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 76

M306+0.783 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M306+0.836

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M306+0.836 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
307.05	M306 +0.836	N	BR	(WB) San Pedro River							20 May 2005	304 ft Concrete	
307.10	+0.889	N	WB	Projects spanning M306 to M307	AC	AC	2	10	36	4	0.12	22 Oct 2007	
307.23	+1.01	N	WB		AC	AC	2	10	24	4	0.57	22 Oct 2007	
307.42	+1.207	N	FR	Two Way Frontage Rd Left	Paved	MBH	2	2	24	2	2.86		
	+1.212	N	OP	(WB) Exit #306 at SB010(3) W & Pomerene Rd							1974	188 ft Concrete	
307.79	M307 +0.023	N	WB	Projects spanning M307 to M308	AC	AC	2	10	36	4	0.04	22 Oct 2007	
307.84	+0.067	N	WB		AC	AC	2	10	30	4	0.05	22 Oct 2007	
307.88	+0.11	N	WB		AC	AC	2	10	24	4	0.78	22 Oct 2007	
308.67	+0.895	N	WB		AC	AC	2	10	24	4	2.25	1993	
309.53	M308 +0.760	N	VMS	(WB) Variable Message Sign #324 (Existing)							2003		
310.45	M309 +0.693	N	BR	(WB) Adams Peak Wash							1972	149 ft Concrete	
310.92	M310 +0.154	N	WB	Projects spanning M310 to M311	AC	MBH	2	10	24	4	0.07	72	
310.99	+0.224	N	WB		AC	MBH	2	10	24	4	2.15	89	
313.14	M312 +0.381	N	WB	Projects spanning M312 to M313	AC	MBH	2	10	30	4	0.11	89	
313.25	+0.487	N	WB		AC	MBH	2	10	36	4	0.13	89	
313.37	+0.61	N	WB		AC	MBH	2	10	24	4	0.37	89	
313.54	+0.776	N	OP	(WB) Exit #312 at Sibyl Rd							1960	89 ft Concrete	
	+0.781	N	FR	Two Way Frontage Rd Left	Unk	MBH	2	1	24	1	0.94		
313.75	+0.988	N	WB	Projects spanning M312 to M313	AC	MBH	2	10	36	4	0.05	89	
313.80	M313 +0.034	N	WB	Projects spanning M313 to M314	AC	MBH	2	10	30	4	0.06	89	
313.86	+0.09	N	WB		AC	MBH	2	10	24	4	3.02	89	
316.88	M316 +0.115	N	WB	Projects spanning M316 to M317	AC	AC	2	10	24	4	2.31	1994	
319.18	M318 +0.434	N	WB	Projects spanning M318 to M319	AC	AC	2	10	30	4	0.19	1994	
319.37	+0.622	N	WB		AC	AC	2	10	36	4	0.16	1994	
319.53	+0.78	N	WB		AC	AC	2	10	24	4	0.13	1994	
319.66	+0.913	N	WB		AC	AC	2	10	36	4	0.04	1994	
319.71	+0.956	N	WB		AC	AC	2	10	30	4	0.05	1994	
319.74	+0.990	N	OP	(WB) Exit #318 at Dragoon Rd							1963	97 ft Concrete	
319.76	+1.01	N	WB	Projects spanning M318 to M319	AC	AC	2	10	24	4	0.87	1994	
320.63	M319 +0.863	N	WB	Projects spanning M319 to M320	AC	AC	2	10	30	4	0.23	1994	
320.86	M320 +0.101	N	WB	Projects spanning M320 to M321	AC	AC	2	10	36	4	0.10	1994	
320.95	+0.20	N	WB		AC	AC	2	10	24	4	0.56	1994	
321.07	+0.316	N	RA	(WB) Texas Canyon Rest Area (on)	Paved	Unk	1	2	12	8	0.12		
321.14	+0.382	N	RA	(WB) Texas Canyon Rest Area	Paved	Unk	1	2	12	8	0.07		
	+0.389	N	RA	(WB) Texas Canyon Rest Area Truck Parking	Paved	Paved	1	2	12	8	0.01		
321.16	+0.408	N	RA	(WB) Texas Canyon Rest Area Truck Parking	Paved	Paved	1	41	12	8	0.02		
321.18	+0.426	N	RA	(WB) Texas Canyon Rest Area Car Parking	Paved	Paved	1	2	12	8	0.05		
321.27	+0.511	N	RA	(WB) Texas Canyon Rest Area Truck Parking	Paved	Paved	1	80	12	8	0.10		
321.28	+0.520	N	RA	(WB) Texas Canyon Rest Area Car Parking	Paved	Paved	1	2	12	36	0.10		
321.29	+0.533	N	RA	(WB) Texas Canyon Rest Area Truck Parking	Paved	Paved	1	41	12	8	0.02		
321.31	+0.555	N	RA	(WB) Texas Canyon Rest Area Truck Parking	Paved	Paved	1	2	12	8	0.02		
		N	RA	(WB) Texas Canyon Rest Area Car Parking	Paved	Paved	1	2	12	8	0.04		
321.33	+0.575	N	RA	(WB) Texas Canyon Rest Area (off)	Paved	Unk	1.5	2	18	8	0.02		

Map

Map

Map

Map

Map

Map

Map

Map

Map

Map

Map

I 010 at M320+0.575

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 77

M320+0.575 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M320+0.763

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M320+0.763 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
321.52	M320 +0.763	N	RA (WB) Texas Canyon Rest Area (off)	Paved	Unk	1	2	12	8	0.19			
		N	WB Projects spanning M320 to M321	AC	AC	2	10	36	4	0.02	1994		
321.54	+0.783	N	WB	AC	AC	2	10	30	4	0.10	1994		
321.64	+0.88	N	WB	AC	AC	2	10	24	4	1.17	1994		
322.81	M322 +0.044	N	WB Projects spanning M322 to M323	AC	AC	2	10	30	4	0.26	1994		
323.07	+0.300	N	WB	AC	AC	2	10	36	4	0.08	1994		
323.15	+0.38	N	WB	AC	AC	2	10	24	4	0.34	1994		
323.49	+0.728	N	WB	AC	AC	2	10	36	4	0.01	1994		
323.51	+0.741	N	WB	AC	AC	2	10	30	4	0.12	1994		
323.62	+0.85	N	WB	AC	AC	2	10	24	4	5.13	1994		
328.75	M328 +0.000	N	WB Projects spanning M328 to M329	AC	AC	2	9.5	25	3.5	0.32	21 Oct 2005		
329.08	+0.323	N	WB	AC	MBH	2	9.5	25	3.5	2.69	21 Oct 2005		
331.77	M331 +0.005	N	WB Projects spanning M331 to M332	AC	AC	2	10	24	4	0.59	17 Sep 1998		
332.36	+0.596	N	WB	AC	AC	2	10	30	4	0.10	17 Sep 1998		
332.46	+0.695	N	WB	AC	AC	2	10	36	4	0.18	17 Sep 1998		
332.64	+0.87	N	WB	AC	AC	2	10	24	4	0.10	17 Sep 1998		
332.74	+0.976	N	WB	AC	AC	2	10	36	4	0.02	17 Sep 1998		
332.76	+0.994	N	WB	AC	AC	2	10	30	4	0.01	17 Sep 1998		
332.77	M332 +0.000	N	WB Projects spanning M332 to M333	AC	AC	2	10	30	4	0.04	17 Sep 1998		
332.80	+0.03	N	WB	AC	AC	2	10	24	4	0.01	17 Sep 1998		
332.82	+0.051	N	WB	AC	AC	2	10	24	4	0.56	21 Oct 2005		
333.38	+0.611	N	WB	AC	AC	2	10	24	4	0.31	17 Sep 1998		
333.69	+0.921	N	WB	AC	AC	2	10	24	4	0.56	21 Oct 2005		
334.25	M333 +0.480	N	WB Projects spanning M333 to M334	AC	AC	2	10	24	4	0.18	17 Sep 1998		
334.43	+0.660	N	WB	AC	AC	2	10	24	4	0.07	21 Oct 2005		
334.50	+0.730	N	WB	AC	AC	2	10	24	4	0.11	17 Sep 1998		
334.61	+0.840	N	WB	AC	AC	2	10	24	4	0.03	21 Oct 2005		
334.64	+0.870	N	WB	AC	AC	2	10	24	4	0.07	17 Sep 1998		
334.71	+0.940	N	WB	AC	AC	2	10	24	4	0.06	21 Oct 2005		
334.77	M334 +0.000	N	WB Projects spanning M334 to M335	AC	AC	2	10	24	4	0.18	17 Sep 1998		
334.95	+0.180	N	WB	AC	AC	2	10	24	4	0.07	21 Oct 2005		
335.02	+0.250	N	WB	AC	AC	2	10	24	4	0.17	17 Sep 1998		
335.19	+0.420	N	WB	AC	AC	2	10	24	4	0.10	21 Oct 2005		
335.29	+0.520	N	WB	AC	AC	2	10	24	4	0.35	17 Sep 1998		
335.64	+0.870	N	WB	AC	AC	2	10	24	4	0.40	21 Oct 2005		
336.04	M335 +0.270	N	WB Projects spanning M335 to M336	AC	AC	2	10	24	4	0.73	17 Sep 1998		
336.77	M336 +0.000	N	WB Projects spanning M336 to M337	AC	MBH	2	10	24	4	0.30	17 Sep 1998		
337.07	+0.300	N	WB	AC	MBH	2	10	24	4	0.05	89		
337.12	+0.351	N	WB	AC	MBH	2	10	30	4	0.02	89		
337.15	+0.375	N	WB	AC	AC	2	10	30	4	0.09	1995		
337.23	+0.462	N	WB	AC	AC	2	10	36	4	0.14	1995		
337.37	+0.59	N	WB	AC	AC	2	10	24	4	0.58	1995		
337.66	+0.888	N	FR Two Way Frontage Rd Left	Unk	MBH	2	1	24	1	0.42			

Map

I 010 at M336+0.888

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 78

M336+0.888 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M337+0.191

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M337+0.191 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
337.95	M337 +0.191	N	WB	Projects spanning M337 to M338	AC	AC	2	10	36	4	0.08	1995	
338.03	+0.270	N	WB		AC	AC	2	10	30	4	0.05	1995	
338.08	+0.32	N	WB		AC	AC	2	10	24	4	2.69	1995	
340.77	M340 +0.016	N	WB	Projects spanning M340 to M341	AC	AC	2	9	30	4	0.06	1995	
340.83	+0.073	N	WB		AC	AC	2	8	30	4	0.13	1995	
340.96	+0.202	N	WB		AC	AC	2	8	36	4	0.13	1995	
341.09	+0.331	N	WB		AC	AC	2	10	24	4	0.42	1995	
341.26	+0.499	N	FR	Two Way Frontage Rd Left (Virginia Ave)	PCC	PCC	2	0	24	0	0.04	19 Jun 2007	
341.29	+0.529	N	FR	Two Way Frontage Rd Left (Virginia Ave)	PCC	PCC	2	5	24	5	0.12	19 Jun 2007	
341.30	+0.539	N	UP	(WB) Exit #340 at S 186 & Ft Grant Rd								19 Jun 2007	??'-??"
341.39	+0.632	N	FR	Two Way Frontage Rd Left (Virginia Ave)	AC	AC	2	5	24	5	0.14	19 Jun 2007	
341.47	+0.711	N	FR	Two Way Frontage Rd Left (Circle I Rd)	AC	AC	2	5	24	5	0.46	19 Jun 2007	
341.50	+0.747	N	WB	Projects spanning M340 to M341	AC	AC	2	8	36	4	0.07	1995	
341.57	+0.816	N	WB		AC	AC	2	9	30	4	0.09	1995	
341.66	+0.902	N	WB		AC	AC	2	10	24	4	3.51	1995	
341.78	M341 +0.016	N	FR	Two Way Frontage Rd Left (Circle I Rd)	AC	AC	2	4.85	24	4.85	0.03	19 Jun 2007	
341.80	+0.038	N	FR	Two Way Frontage Rd Left (Circle I Rd)	AC	AC	2	2.85	23	2.85	0.02	19 Jun 2007	
341.81	+0.053	N	FR	Two Way Frontage Rd Left (Circle I Rd)	AC	AC	2	1	22	1	0.10	19 Jun 2007	
341.84	+0.084	N	FR	Two Way Frontage Rd Left (Lakeview Rd)	AC	AC	2	1	22	1	0.03	19 Jun 2007	
345.17	M344 +0.405	N	WB	Projects spanning M344 to M345	AC	AC	2	10	30	4	0.13	1995	
345.30	+0.538	N	WB		AC	AC	2	10	36	4	0.17	1995	
345.47	+0.70	N	WB		AC	AC	2	10	24	4	0.19	1995	
345.65	+0.883	N	FR	Two Way Frontage Rd Left	Unk	Gravel	2	2	20	2	1.44		
345.66	+0.900	N	WB	Projects spanning M344 to M345	AC	AC	2	10	24	4	0.04	30 May 2000	
345.70	+0.936	N	WB		AC	AC	2	10	36	4	0.06	30 May 2000	
345.76	+0.997	N	WB		AC	AC	2	10	30	4	0.02	30 May 2000	
345.78	M345 +0.012	N	WB	Projects spanning M345 to M346	AC	AC	2	10	30	4	0.03	30 May 2000	
345.81	+0.04	N	WB		AC	AC	2	10	24	4	6.80	30 May 2000	
352.61	M351 +0.838	N	WB	Projects spanning M351 to M352	AC	AC	2	10	30	4	0.12	30 May 2000	
352.74	+0.960	N	WB		AC	AC	2	10	36	4	0.16	30 May 2000	
352.89	M352 +0.12	N	WB	Projects spanning M352 to M353	AC	AC	2	10	24	4	0.57	30 May 2000	
353.47	+0.696	N	WB		AC	AC	2	10	36	4	0.05	30 May 2000	
353.52	+0.745	N	WB		AC	AC	2	10	30	4	0.05	30 May 2000	
353.57	+0.79	N	WB		AC	AC	2	10	24	4	2.90	30 May 2000	
355.78	M355 +0.000	N	VMS	(WB) Variable Message Sign #95 (Proposed)									
356.47	+0.692	N	WB	Projects spanning M355 to M356	AC	AC	2	10	24	4	0.55	30 May 2000	
357.02	M356 +0.238	N	WB	Projects spanning M356 to M357	AC	AC	2	4	36	4	0.04	30 May 2000	
357.06	+0.275	N	WB		AC	AC	2	9	36	4	0.03	30 May 2000	
357.09	+0.306	N	WB		AC	AC	2	9	30	4	0.04	30 May 2000	
357.13	+0.350	N	WB		AC	AC	2	14	24	4	0.01	30 May 2000	
357.15	+0.362	N	WB		AC	AC	2	12	24	4	0.03	30 May 2000	
357.18	+0.394	N	WB		AC	AC	2	10	24	4	0.01	30 May 2000	
	+0.400	N	WB		AC	AC	2	10	24	4	0.07	76	

I 010 at M356+0.400

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 79

M356+0.400 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M356+0.473

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M356+0.473 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
357.26	M356 +0.473	N	WB	Projects spanning M356 to M357	AC	AC	2	10	24	4	0.07	2008	
357.32	+0.539	N	WB		AC	AC	2	12	24	4	0.03	2008	
357.35	+0.565	N	WB		AC	AC	2	14	24	4	0.07	2008	
357.36	+0.577	N	BR	(WB) Little California Creek								1961	218 ft Concrete
357.41	+0.632	N	WB	Projects spanning M356 to M357	AC	AC	2	12	24	4	0.03	2008	
357.44	+0.658	N	WB		AC	AC	2	10	24	4	5.55	2008	
357.76	+0.972	N	OP	(WB) Union Pacific RR								1961	142 ft Steel
362.99	M362 +0.217	N	WB	Projects spanning M362 to M363	AC	AC	2	8	30	4	0.08	2008	
363.07	+0.295	N	WB		AC	AC	2	6	30	4	0.04	2008	
363.11	+0.333	N	WB		AC	AC	2	6	36	4	0.07	2008	
363.17	+0.402	N	WB		AC	AC	2	10	24	4	0.21	2008	
363.38	+0.608	N	WB		AC	AC	2	10	24	4	0.17	30 Jun 2000	
363.55	+0.774	N	WB		AC	AC	2	2	36	4	0.06	30 Jun 2000	
363.60	+0.829	N	WB		AC	AC	2	6	30	4	0.05	30 Jun 2000	
363.66	+0.883	N	WB		AC	AC	2	10	24	4	0.03	30 Jun 2000	
363.68	+0.911	N	WB		AC	AC	2	10	24	4	1.10	30 Jun 2000	
364.49	M363 +0.703	N	OP	(WB) Barlett Ranch Rd								1967	120 ft Concrete
364.78	M364 +0.000	N	WB	Projects spanning M364 to M365	AC	AC	2	10	24	4	0.01	29 Jun 1999	
364.79	+0.010	N	WB		AC	AC	2	10	24	4	3.67	30 Jun 2000	
365.57	+0.788	N	OP	(WB) Richards								1967	108 ft Concrete
367.44	M366 +0.668	N	FR	Two Way Frontage Rd Left	Unk	MBH	2	5	24	5	3.39		
368.46	M367 +0.680	N	WB	Projects spanning M367 to M368	AC	MBH	2	10	24	4	0.12	85	
368.58	+0.799	N	WB		AC	MBH	2	10	24	4	10.63	91	
370.79	M370 +0.035	N	OP	(WB) Holt								1962	91 ft Concrete
		N	FR	Two Way Frontage Rd Left	Unk	BST	2	1	24	1	2.65		
373.44	M372 +0.658	N	FR	Two Way Frontage Rd Left	Unk	MBH	2	5	24	5	4.16		
373.45	+0.664	N	OP	(WB) Olga								1962	91 ft Concrete
377.60	M376 +0.803	N	FR	Two Way Frontage Rd Left	Unk	MBH	2	1	24	1	2.45		
379.21	M378 +0.412	N	WB	Projects spanning M378 to M379	AC	AC	2	10	24	4	1.98	1995	
381.16	M380 +0.364	N	OP	(WB) Cochise Ave								1967	97 ft Concrete
381.19	+0.400	N	WB	Projects spanning M380 to M381	AC	AC	2	10	24	4	0.01	29 Jun 1999	
381.20	+0.410	N	WB		AC	AC	2	10	24	4	2.34	1995	
382.47	M381 +0.679	N	BR	(WB) San Simon River								1967	232 ft Concrete
382.93	M382 +0.137	N	FR	Two Way Frontage Rd Left	Paved	MBH	2	1	24	1	1.08		
383.54	+0.751	N	WB	Projects spanning M382 to M383	AC	AC	2	10	30	4	0.12	1995	
383.66	+0.868	N	WB		AC	MBH	2	10	30	4	0.02	81	
383.68	+0.888	N	WB		AC	MBH	2	10	36	4	0.20	81	
383.88	M383 +0.09	N	WB	Projects spanning M383 to M384	AC	MBH	2	10	24	4	1.15	81	
383.94	+0.148	N	IS	(WB) Inspection Station (on)	Paved	Paved	1.5		18		0.06		
383.97	+0.185	N	IS	(WB) Inspection Station Parking Lot	Paved	Paved	1	0	20	122	0.10		
384.00	+0.209	N	IS	(WB) Inspection Station Lane 1	Paved	Paved	1		12		0.06		
384.01	+0.224	N	IS	(WB) Inspection Station Lane 3 & 4	Paved	Paved	1.5		18		0.08		
384.08	+0.294	N	IS	(WB) Inspection Station Lane 3 & 4	Paved	Paved	2		24		0.07		

Map

Map

Map

Map

Map

I 010 at M383+0.294

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 80

M383+0.294 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at M383+0.314

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M383+0.314 on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
384.10	M383 +0.314	N	IS (WB) Inspection Station Lane 2	Paved	Paved	1		12		0.09			Map
		N	IS (WB) Inspection Station Lane 1	Paved	Paved	1		12		0.11			Map
384.15	+0.361	N	IS (WB) Inspection Station Lane 3 & 4	Paved	Paved	1.5		18		0.07			Map
	+0.362	N	IS (WB) Inspection Station Lane 1	Paved	Paved	1		12		0.05			Map
385.03	M384 +0.232	N	WB Projects spanning M384 to M385	AC	AC	2	10	24	4	0.14	1995		
385.16	+0.368	N	IS (WB) Inspection Station (off)	Paved	Paved	1		12		1.01			Map
		N	WB Projects spanning M384 to M385	AC	PCC	2	10	36	4	0.09	1995		
385.25	+0.455	N	WB	AC	PCC	2	10	30	4	0.05	1995		
385.30	+0.506	N	WB	AC	AC	2	10	24	4	0.41	1995		
385.71	+0.915	N	WB	PCC	PCC	2	10	24	4	0.06	29 Jul 2002		
385.73	+0.933	N	X WIM Unit (right lane)										
385.77	+0.971	N	WB Projects spanning M384 to M385	AC	AC	2	10	24	4	0.23	1995		
385.80	M385 +0.000	N	VMS (WB) Variable Message Sign #329 (Existing)										
386.00	+0.200	N	WB Projects spanning M385 to M386	AC	AC	2	10	24	4	0.01	29 Jun 1999		
386.01	+0.210	N	WB	AC	AC	2	10	24	4	5.99	1995		
389.52	M388 +0.722	N	RA (WB) San Simon Rest Area (on)	Unk	Unk	1	2	12	8	0.11			Map
389.65	+0.855	N	RA (WB) San Simon Rest Area	Unk	Unk	1	2	12	8	0.13			Map
389.80	+0.995	N	RA (WB) San Simon Rest Area (off)	Unk	Unk	1	2	12	8	0.14			Map
390.26	M389 +0.457	N	BR (WB) Island Wash								1938	101 ft Concrete	
391.58	M390 +0.779	N	OP (WB) Exit #390 at Cavot Rd									91 ft Concrete	
391.99	M391 +0.186	N	VMS (WB) Variable Message Sign #110 (Proposed)										
392.00	+0.230	N	X (WB) End I 010 at AZ/NM State Line										

I 010 at M391+0.230

M391+0.230 on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
I 010 - Others													
0.00		J	S Park Ave										Map
		J	S 40th Street										Map
		J	S 32nd Street										Map
		J	S 27th Avenue										Map
		J	S 24th Street										Map
		J	S 19th Avenue										Map
		J	S 16th Street										Map
0.17		J	S Ajo Way										Map
0.18		J	S Washington St										Map
		J	S Buckeye										Map
		J	S Warner Road										Map
0.19		J	S Warner Road										Map
0.20		J	S 16th Street										Map
		J	S Elliot Rd										Map
		J	S 32nd Street										Map
		J	S Toltec Road										Map
0.21		J	S Watson Rd.										Map
		J	S 35th Avenue										Map
		J	S Watson Rd.										Map
		J	S Wild Horse Pass										Map
0.22		J	S 43rd Avenue										Map
		J	S 27th Avenue										Map
		J	S 83rd Avenue										Map
		J	S 75th Avenue										Map
		J	S Elliot Rd										Map
		J	S Ray Road										Map
		J	S 35th Avenue										Map
0.23		J	S Valencia										Map
		J	S 51st Avenue										Map
		J	S 51st Avenue										Map
		J	S 6th Ave										Map
0.24		J	S Riggs Road (West)										Map
		J	S 67th Avenue										Map
		J	S 83rd Avenue										Map
		J	S Toltec Road										Map
		J	S 75th Avenue										Map
		J	S 40th Street										Map
		J	S 19th Avenue										Map
0.25		J	S 43rd Avenue										Map
		J	S Wild Horse Pass										Map
		J	S 67th Avenue										Map
		J	S 59th Avenue										Map

I 010 at

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 82

on I 010

ARIZONA STATE HIGHWAY SYSTEM LOG

I 010 at

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

on I 010

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
0.25		J	S 59th Avenue										Map
0.26		J	S Riggs Road (East)										Map
		J	S Baseline Rd										Map
0.27		J	S Chandler Blvd.										Map
0.28		J	S Kino Pkwy										Map
0.29		J	S 24th Street										Map
0.30		J	S Ray Road										Map
0.31		J	S Sunland Gin Rd. E.B.										Map
0.34		J	S Park Ave										Map
0.39		J	S Sunland Gin Rd. W.B										Map
0.41		J	S Wintersburg Rd										Map
0.56		J	S Chandler Blvd.										Map
0.90		J	S Baseline Rd										Map
145.93	M134 +13.35	J	S Washington St										Map
146.00	+13.42	J	S Jefferson St										Map
146.50	M133 +14.32	J	S Jefferson St										Map
234.59	M240 +0.457	J	S Trangerine Rd										Map
240.88	M246 +0.740	J	S Cortaro										Map
242.41	+0.735	J	S Cortaro										Map
242.91	M248 +0.779	J	S Ina Road										Map
244.24	M250 +0.102	J	S Orange Grove										Map
244.38	M248 +0.710	J	S Ina Road										Map
245.72	M250 +0.058	J	S Orange Grove										Map
246.61	M252 +0.467	J	S Ruthrauff Rd										Map
248.08	+0.413	J	S El Camino Del Cerro										Map
255.16	M260 +0.998	J	S 6th Ave										Map
257.58	M261 +0.807	J	Park Ave										
260.92	M265 +0.114	J	S Alvernon Way										Map
261.29	M261 +6.100	J	S Valencia										Map
Cardinal Mainline Averages/Totals:						960.38	5.31	30.95	10.30	392.00	2000.1	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:						959.90	10.17	30.90	5.59	392.06	2000.1		
Frontage Roads Averages/Totals:						109.44	2.96	24.26	2.98	53.90			
Non-Cardinal Frontage Roads						135.74	2.85	23.56	2.58	68.17			

ARIZONA STATE HIGHWAY SYSTEM LOG

I 015 at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on I 015

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
I 015 - Cardinal (low to higher reference marker)													
0.00	M000 +0.000	C	X	(NB) Begin I 015 at AZ/NV State Line									
		A	X	Restricted Median Cross-Over at border -- [U]									
		C	JB	Mohave County									
		C	NB	Projects spanning M0 to M1	AC	AC	2	4	24	10	7.80	Feb 1999	
0.98	+0.975	A	X	Restricted Median Cross-Over -- [U]									
2.63	M002 +0.620	A	X	Restricted Median Cross-Over -- [U]									
3.88	M003 +0.880	A	X	Restricted Median Cross-Over -- [U]									
4.85	M004 +0.850	A	X	Restricted Median Cross-Over -- [U]									
6.02	M006 +0.020	A	X	Restricted Median Cross-Over -- [U]									
6.98	+0.980	A	X	Restricted Median Cross-Over -- [U]									
7.68	M007 +0.677	C	SVP	(EB) Paved 50' long variable 0-13' wide						0.01	06 Jun 2007		
7.69	+0.687	C	SVP	(EB) Paved 75' long variable 13' wide						0.01	06 Jun 2007		
7.70	+0.692	C	VMS	(NB) Variable Message Sign #370 (Existing)							06 Feb 2007		
7.71	+0.701	C	SVP	(EB) Paved 50' long variable 13-0' wide						0.01	06 Jun 2007		
7.80	+0.796	C	NB	Projects spanning M7 to M8	AC	AC	2	4	24	10	0.24	Apr 2000	
8.02	M008 +0.020	A	X	Restricted Median Cross-Over -- [U]									
8.05	+0.044	C	NB	Projects spanning M8 to M9	AC	AC	2	4	30	10	0.05	Apr 2000	
8.09	+0.090	C	NB		AC	AC	2	4	36	10	0.05	Apr 2000	
8.14	+0.14	C	NB		AC	AC	2	4	24	10	0.72	Apr 2000	
8.61	+0.611	C	OP	(NB) Exit #8 at Cane Beds Rd N & Fairview Ave S								153 ft Unknown	
8.87	+0.864	C	NB	Projects spanning M8 to M9	AC	AC	2	4	36	10	0.15	Apr 2000	
9.02	M009 +0.009	C	NB	Projects spanning M9 to M10	AC	AC	2	4	30	10	0.12	Apr 2000	
9.14	+0.12	C	NB		AC	AC	2	4	24	10	0.48	Apr 2000	
9.21	+0.199	A	BR	Virgin River #1							1987	851 ft Concrete	
9.62	+0.611	C	NB	Projects spanning M9 to M10	AC	AC	2	4	30	10	0.04	Apr 2000	
9.63	+0.618	A	OP	Farm Access Rd								Unknown	
9.66	+0.648	C	NB	Projects spanning M9 to M10	AC	AC	2	4	36	10	0.02	Apr 2000	
9.68	+0.67	C	NB		AC	AC	2	4	24	10	0.32	Apr 2000	
10.00	+0.994	C	NB		AC	AC	2	4	36	10	0.15	Apr 2000	
10.16	M010 +0.149	C	NB	Projects spanning M10 to M11	AC	AC	2	4	30	10	0.15	Apr 2000	
10.30	+0.29	C	NB		AC	AC	2	4	24	10	2.21	Apr 2000	
10.89	+0.880	A	X	Restricted Median Cross-Over -- [U]									
11.94	M011 +0.940	A	X	Restricted Median Cross-Over -- [U]									
12.36	M012 +0.350	A	X	Restricted Median Cross-Over -- [U]									
12.51	+0.502	C	NB	Projects spanning M12 to M13	AC	AC	2	4	24	6	0.51	Apr 2000	
13.02	M013 +0.007	C	NB	Projects spanning M13 to M14	AC	AC	2	4	24	8	0.39	24 May 2005	
13.19	+0.176	A	BR	Virgin River #2							1972	740 ft Concrete	
13.28	+0.269	A	BR	Virgin River #3							1973	822 ft Concrete	
13.41	+0.397	C	NB	Projects spanning M13 to M14	AC	AC	2	4	24	8	0.03	22 Mar 2009	
13.44	+0.425	C	NB		AC	AC	2	4	24	8	1.25	24 May 2005	
14.02	M014 +0.009	C	SVP	(NB) Paved 710' long 6' wide						0.13	24 May 2005		
14.31	+0.303	A	BR	Virgin River #4							1973	270 ft Concrete	

Map

I 015 at M014+0.303

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 84

M014+0.303 on I 015

ARIZONA STATE HIGHWAY SYSTEM LOG

I 015 at M014+0.409

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M014+0.409 on I 015

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
14.42	M014 +0.409	C	SVP (NB) Paved 1160' long 6' wide							0.22	24 May 2005		
14.69	+0.678	C	NB Projects spanning M14 to M15	AC	AC	2	4	24	8	0.10	22 Mar 2009		
14.78	+0.774	C	NB	AC	AC	2	4	24	8	2.51	24 May 2005		
15.40	M015 +0.383	C	BR (NB) Virgin River #5								1972	531 ft Concrete	
15.59	+0.581	A	BR Virgin River #6								Apr 2008	649 ft Concrete	
16.62	M016 +0.605	C	SVP (NB) Paved 1060' long 6' wide							0.20	24 May 2005		
17.29	M017 +0.274	C	NB Projects spanning M17 to M18	AC	AC	2	4	24	8	0.70	22 Mar 2009		
17.99	+0.977	C	NB	AC	AC	2	4	30	8	0.04	22 Mar 2009		
18.04	M018 +0.019	C	NB Projects spanning M18 to M19	AC	AC	2	4	36	8	0.05	22 Mar 2009		
18.08	+0.06	C	NB	AC	AC	2	4	24	8	0.04	22 Mar 2009		
18.12	+0.106	C	NB	AC	AC	2	4	24	8	0.46	24 May 2005		
18.35	+0.329	A	UP Exit #18 at Cedar Pocket Rest Area								1973		20'-11"
18.58	+0.568	C	NB Projects spanning M18 to M19	AC	AC	2	4	36	8	0.15	24 May 2005		
18.74	+0.722	C	NB	AC	AC	2	4	30	8	0.15	24 May 2005		
18.89	+0.87	C	NB	AC	AC	2	4	24	8	2.86	24 May 2005		
19.82	M019 +0.803	C	SVP (NB) Paved 410' long 6' wide							0.08	24 May 2005		
20.12	M020 +0.099	C	SVP (NB) Paved 460' long 6' wide							0.09	24 May 2005		
21.75	M021 +0.728	C	NB Projects spanning M21 to M22	AC	AC	2	4	24	8	0.68	22 Mar 2009		
22.43	M022 +0.405	C	NB Projects spanning M22 to M23	AC	AC	2	4	24	8	0.08	22 Mar 2009		
22.51	+0.488	C	NB	AC	AC	2	4	24	8	0.10	24 May 2005		
22.56	+0.538	A	BR Virgin River #7								Apr 2008	495 ft Steel	
22.60	+0.584	C	NB Projects spanning M22 to M23	AC	AC	2	4	24	8	0.14	22 Mar 2009		
22.74	+0.722	C	NB	AC	AC	2	4	24	8	0.04	24 May 2005		
22.78	+0.762	C	NB	AC	AC	2	4	24	8	0.05	22 Mar 2009		
22.83	+0.808	C	NB	AC	AC	2	4	24	8	0.90	24 May 2005		
23.73	M023 +0.704	C	NB Projects spanning M23 to M24	AC	AC	2	4	24	10	0.47	24 May 2005		
23.84	+0.820	A	X Restricted Median Cross-Over -- [U]										
24.20	M024 +0.174	C	NB Projects spanning M24 to M25	AC	AC	2	4	24	10	0.25	22 Mar 2009		
24.45	+0.422	C	NB	AC	AC	2	4	24	10	0.43	24 May 2005		
24.87	+0.848	C	NB	AC	AC	2	4	24	10	0.20	22 Mar 2009		
24.94	+0.910	A	X Restricted Median Cross-Over -- [U]										
25.08	M025 +0.052	C	NB Projects spanning M25 to M26	AC	AC	2	4	24	10	0.44	24 May 2005		
25.52	+0.493	C	NB	AC	AC	2	4	24	10	0.10	22 Mar 2009		
25.56	+0.530	A	X Restricted Median Cross-Over -- [U]										
25.62	+0.591	C	NB Projects spanning M25 to M26	AC	AC	2	4	24	10	0.72	22 Mar 2009		
26.34	M026 +0.309	C	NB Projects spanning M26 to M27	AC	AC	2	4	24	10	0.39	24 May 2005		
26.73	+0.700	C	NB	AC	AC	2	4	24	10	0.22	22 Mar 2009		
26.85	+0.820	C	X Restricted Median Cross-Over -- [U]										
26.94	+0.918	C	NB Projects spanning M26 to M27	AC	AC	2	4	24	10	0.29	24 May 2005		
27.23	M027 +0.237	C	NB Projects spanning M27 to M28	AC	AC	2	4	30	10	0.07	24 May 2005		
27.31	+0.311	C	NB	AC	AC	2	4	36	10	0.05	24 May 2005		
27.36	+0.36	C	NB	AC	AC	2	4	24	10	0.25	24 May 2005		
27.49	+0.494	C	UP (NB) Exit #27 at Black Rock Rd								1965		16'-04"

Map

I 015 at M027+0.494

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 85

M027+0.494 on I 015

ARIZONA STATE HIGHWAY SYSTEM LOG

I 015 at M027+0.615

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M027+0.615 on I 015

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
27.61	M027 +0.615	C	NB	Projects spanning M27 to M28	AC	AC	2	4	36	10	0.13	24 May 2005	
27.74	+0.743	C	NB		AC	AC	2	4	36	10	0.02	22 Mar 2009	
27.76	+0.762	C	NB		AC	AC	2	4	30	10	0.12	22 Mar 2009	
27.88	+0.88	C	NB		AC	AC	2	4	24	10	0.10	22 Mar 2009	
27.98	+0.988	C	NB		AC	AC	2	4	24	10	1.44	24 May 2005	
28.20	M028 +0.170	C	X	Restricted Median Cross-Over -- [U]									Map
29.43	M029 +0.400	C	X	(NB) End I 015 at AZ/UT State Line									Map
29.45	+0.420	A	X	Restricted Median Cross-Over (Inside Utah) -- [U]									Map
30.23	+1.207	C	IS	(NB) Inspection Station For DOT and MVD (in Utah)	Paved	Unk	1		12		0.29		Map

I 015 at M029+1.207

M029+1.207 on I 015

ARIZONA STATE HIGHWAY SYSTEM LOG

I 015 at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on I 015

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
I 015 - Non-cardinal (from low to high for divided hwy segments)													
0.00	M000 +0.000	N	X	(SB) Begin I 015 at AZ/NV State Line									
		N	SB	Projects spanning M0 to M1	AC	AC	2	10	24	4	7.79	Feb 1999	
7.79	M007 +0.800	N	SB	Projects spanning M7 to M8	AC	AC	2	10	24	4	0.22	Apr 2000	
8.01	M008 +0.024	N	SB	Projects spanning M8 to M9	AC	AC	2	10	30	4	0.12	Apr 2000	
8.14	+0.147	N	SB		AC	AC	2	10	36	4	0.13	Apr 2000	
8.27	+0.28	N	SB		AC	AC	2	10	24	4	0.57	Apr 2000	
8.61	+0.622	N	OP	(SB) Exit #8 at Cane Beds Rd N & Fairview Ave S								153 ft Unknown	
8.84	+0.853	N	SB	Projects spanning M8 to M9	AC	AC	2	10	36	4	0.04	Apr 2000	
8.88	+0.891	N	SB		AC	AC	2	10	30	4	0.05	Apr 2000	
8.93	+0.93	N	SB		AC	AC	2	10	24	4	0.41	Apr 2000	
9.34	M009 +0.332	N	SB	Projects spanning M9 to M10	AC	AC	2	10	30	4	0.17	Apr 2000	
9.51	+0.505	N	SB		AC	AC	2	10	36	4	0.11	Apr 2000	
9.61	+0.61	N	SB		AC	AC	2	10	24	4	0.43	Apr 2000	
10.04	M010 +0.035	N	SB	Projects spanning M10 to M11	AC	AC	2	10	36	4	0.04	Apr 2000	
10.08	+0.075	N	SB		AC	AC	2	10	30	4	0.05	Apr 2000	
10.13	+0.12	N	SB		AC	AC	2	10	24	4	2.88	Apr 2000	
13.01	M013 +0.006	N	SB	Projects spanning M13 to M14	AC	AC	2	8	24	4	1.08	24 May 2005	
14.09	M014 +0.067	N	SB	Projects spanning M14 to M15	AC	AC	2	8	24	4	0.17	22 Mar 2009	
14.26	+0.240	N	SB		AC	AC	2	8	24	4	0.10	24 May 2005	
14.36	+0.345	N	SB		AC	AC	2	8	24	4	0.40	22 Mar 2009	
14.76	+0.740	N	SB		AC	AC	2	8	24	4	0.44	24 May 2005	
15.20	M015 +0.203	N	SB	Projects spanning M15 to M16	AC	AC	2	8	24	4	0.06	22 Mar 2009	
15.26	+0.265	N	SB		AC	AC	2	8	24	4	0.23	24 May 2005	
15.39	+0.395	N	BR	(SB) Virgin River #5							27 Feb 2004	496 ft Concrete	
15.49	+0.494	N	SB	Projects spanning M15 to M16	AC	AC	2	8	24	4	0.09	22 Mar 2009	
15.58	+0.581	N	SB		AC	AC	2	8	24	4	1.46	24 May 2005	
17.04	M017 +0.026	N	SB	Projects spanning M17 to M18	AC	AC	2	8	24	4	0.73	22 Mar 2009	
17.77	+0.757	N	SB		AC	AC	2	8	30	4	0.15	22 Mar 2009	
17.92	+0.905	N	SB		AC	AC	2	8	30	4	0.02	24 May 2005	
17.93	+0.920	N	SB		AC	AC	2	8	36	4	0.14	24 May 2005	
18.07	M018 +0.06	N	SB	Projects spanning M18 to M19	AC	AC	2	8	24	4	0.52	24 May 2005	
18.59	+0.579	N	SB		AC	AC	2	8	24	4	0.02	22 Mar 2009	
18.61	+0.603	N	SB		AC	AC	2	8	36	4	0.06	22 Mar 2009	
18.67	+0.660	N	SB		AC	AC	2	8	30	4	0.05	22 Mar 2009	
18.72	+0.71	N	SB		AC	AC	2	8	24	4	0.15	22 Mar 2009	
18.87	+0.859	N	SB		AC	AC	2	8	24	4	2.69	24 May 2005	
21.55	M021 +0.541	N	SB	Projects spanning M21 to M22	AC	AC	2	8	24	4	0.75	22 Mar 2009	
22.31	M022 +0.280	N	SB	Projects spanning M22 to M23	AC	AC	2	8	24	4	0.17	24 May 2005	
22.48	+0.449	N	SB		AC	AC	2	8	24	4	0.03	22 Mar 2009	
22.50	+0.478	N	SB		AC	AC	2	8	24	4	0.10	24 May 2005	
22.60	+0.575	N	SB		AC	AC	2	8	24	4	0.71	24 May 2005	
23.31	M023 +0.288	N	SB	Projects spanning M23 to M24	AC	AC	2	8	24	4	0.41	22 Mar 2009	

I 015 at M023+0.288

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 87

M023+0.288 on I 015

ARIZONA STATE HIGHWAY SYSTEM LOG

I 015 at M023+0.696

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M023+0.696 on I 015

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
23.72	M023 +0.696	N	SB	Projects spanning M23 to M24	AC	AC	2	10	24	4	0.12	22 Mar 2009	
23.84	+0.820	N	SB		AC	AC	2	10	24	4	0.70	24 May 2005	
24.54	M024 +0.516	N	SB	Projects spanning M24 to M25	AC	AC	2	10	24	4	0.03	22 Mar 2009	
24.57	+0.542	N	SB		AC	AC	2	10	24	4	2.52	24 May 2005	
26.93	M026 +0.870	N	X	Restricted Median Cross-Over -- [U]									
27.09	M027 +0.063	N	SB	Projects spanning M27 to M28	AC	AC	2	10	30	4	0.14	24 May 2005	
27.22	+0.202	N	SB		AC	AC	2	10	36	4	0.13	24 May 2005	
27.35	+0.33	N	SB		AC	AC	2	10	24	4	0.30	24 May 2005	
27.50	+0.474	N	UP	(SB) Exit #27 at Black Rock Rd							1965		16'-05"
27.65	+0.632	N	SB	Projects spanning M27 to M28	AC	AC	2	10	36	4	0.07	24 May 2005	
27.73	+0.705	N	SB		AC	AC	2	10	30	4	0.05	24 May 2005	
27.77	+0.75	N	SB		AC	AC	2	10	24	4	1.59	24 May 2005	
28.11	M028 +0.082	N	SVP	(SB) Paved 50' long variable 0-13' wide							0.01	06 Feb 2007	
28.12	+0.091	N	SVP	(SB) Paved 75' long 13' wide							0.01	06 Feb 2007	
28.13	+0.101	N	VMS	(SB) Variable Message Sign #371 (Existing)								06 Feb 2007	
	+0.106	N	SVP	(SB) Paved 50' long variable 13-0' wide							0.01	06 Feb 2007	
28.23	+0.210	N	X	Restricted Median Cross-Over -- [U]									
28.37	+0.343	N	SVP	(SB) Paved 1140' long 6' wide							0.22	24 May 2005	
29.36	M029 +0.400	N	X	(SB) End I 015 at AZ/UT State Line									
30.63	+1.667	N	IS	(SB) Inspection Station For DOT and MVD (in Utah)	Paved	Unk	1		12		0.40		
Cardinal Mainline Averages/Totals:						58.84	4.00	24.46	9.20	29.42	2003.0	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:						58.78	9.27	24.46	4.00	29.39	2003.0		

Map

Map

Map

Map

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
I 017 - Cardinal (low to higher reference marker)													
0.00		A	J S Frontage Rd -- [B]										Map
0.02	M193 +0.950	C	X (NB) Begin I 017 at I 010 Gore/Exit #150A										Map
		C	UB Inside Phoenix Urbanized Area										
		C	JB Inside Phoenix, Maricopa County										
		C	NB Projects spanning M193 to M194	AC/PCC	AC/PCC	3	10	36	12	0.45	12 Aug 2007		
0.08		A	J S Dunlap Avenue (Signalized) -- [B1234]										Map
0.11		A	J S I 017 C-Ramp Left & Frontage Rd Right -- [B]										Map
0.13		A	J S (EB) Local Business Access -- [R1]										Map
0.15		A	J SA089 West & I 017 #337 A & G-Ramp North & South -- [L]										
0.31	M193 +1.238	C	OP (NB) Over I 010 WB/EB and Flyunder from I 017 SB to I 010 WB								1987	752 ft Concrete	
0.47	+1.395	C	NB Projects spanning M193 to M194	AC/PCC	AC/PCC	3	8	36	10	0.08	12 Aug 2007		
0.48		A	J S (WB) Local Business Access -- [L3]										Map
0.55	M193 +1.475	C	NB Projects spanning M193 to M194	AC/PCC	AC/PCC	3	8	48	10	0.02	12 Aug 2007		
0.57	+1.498	C	NB	AC/PCC	AC/PCC	3	8	48	10	0.13	Mar 2008		
0.70	+1.631	C	NB	AC/PCC	AC/PCC	3	8	42	10	0.19	Mar 2008		
0.90	+1.82	C	NB	AC/PCC	AC/PCC	3	8	36	10	0.32	Mar 2008		
0.99	+1.920	A	OP Exit #195A at 16th St								1984	104 ft Concrete	
1.00	+1.929	C	FR One Way Frontage Rd NB	AC	AC	3	1	37.5	0	0.14	13 Feb 2003		
1.14	M195 +0.073	C	FR One Way Frontage Rd NB	AC	AC	2	1	25	0	0.77	13 Feb 2003		
1.22	+0.154	C	NB Projects spanning M195 to M196	AC/PCC	AC/PCC	3	8	48	10	0.07	Mar 2008		
1.29	+0.226	C	NB	AC/PCC	AC/PCC	3	8	42	10	0.10	Mar 2008		
1.39	+0.32	C	NB	AC/PCC	AC/PCC	3	8	36	10	0.25	Mar 2008		
1.65	+0.581	C	NB	AC/PCC	AC/PCC	3	8	42	10	0.11	Mar 2008		
1.75	+0.689	C	NB	AC/PCC	AC/PCC	3	8	48	10	0.07	Mar 2008		
1.83	+0.76	C	NB	AC/PCC	AC/PCC	3	8	36	10	0.35	Mar 2008		
1.91	+0.843	C	FR One Way Frontage Rd NB	AC	AC	3	1	37.5	0	0.09	13 Feb 2003		
2.01	+0.939	A	OP Exit #195B at 7th St									Unknown	
	+0.945	C	FR One Way Frontage Rd NB	AC	AC	3	1	37.5	0	0.07	13 Feb 2003		
2.08	M196 +0.003	C	FR One Way Frontage Rd NB	AC	AC	2	1	25	0	0.34	13 Feb 2003		
2.18	+0.102	C	NB Projects spanning M196 to M197	AC/PCC	AC/PCC	3	8	48	10	0.05	Mar 2008		
2.24	+0.16	C	NB	AC/PCC	AC/PCC	3	8	42	10	0.09	Mar 2008		
2.25	+0.169	A	OP Railroad (Abandoned)								1984	122 ft Concrete	
2.33	+0.25	C	NB Projects spanning M196 to M197	AC/PCC	AC/PCC	3	8	36	10	0.38	Mar 2008		
2.43	+0.351	C	FR One Way Frontage Rd NB	AC	AC	2.5	1	31.2	0	0.03	13 Feb 2003		
2.46	+0.382	C	FR One Way Frontage Rd NB	AC	AC	3	1	37.5	0	0.04	13 Feb 2003		
2.50	+0.426	A	OP Central Ave								1984	122 ft Concrete	
2.51	+0.437	C	FR One Way Frontage Rd NB	AC	AC	2	1	25	0	0.44	13 Feb 2003		
2.71	+0.634	C	NB Projects spanning M196 to M197	AC/PCC	AC/PCC	3	8	42	10	0.08	Mar 2008		
2.78	+0.706	C	VMS (NB) Variable Message Sign #217 (Existing)										
2.80	+0.717	C	NB Projects spanning M196 to M197	AC/PCC	AC/PCC	3	8	48	10	0.06	Mar 2008		
2.86	+0.78	C	NB	AC/PCC	AC/PCC	3	8	36	10	0.34	Mar 2008		
2.95	+0.872	C	FR One Way Frontage Rd NB Right	AC	AC	2.5	1	31.2	0	0.01	13 Feb 2003		

I 017 at M196+0.872

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 89

M196+0.872 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M196+0.882

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M196+0.882 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
2.96	M196 +0.882	C	FR	One Way Frontage Rd NB Right	AC	AC	3	1	37.5	0	0.05	13 Feb 2003	
3.01	+0.934	A	OP	Exit #196 at 7th Ave								1984	103 ft Unknown
3.02	+0.944	C	FR	One Way Frontage Rd Right	AC	AC	3	1	34.5		0.08	13 Feb 2003	
3.10	M197 +0.026	C	FR	One Way Frontage Rd Right	AC	AC	2	1	23		0.16	13 Feb 2003	
3.20	+0.121	C	NB	Projects spanning M197 to M198	AC/PCC	AC/PCC	3	8	48	10	0.04	Mar 2008	
3.24	+0.163	C	NB		AC/PCC	AC/PCC	3	8	42	10	0.10	Mar 2008	
3.26	+0.187	A	OP	11th Ave and Railroad								1984	70 ft Concrete
3.27	+0.194	C	FR	One Way Frontage Rd NB	AC	AC	2	1	23	0	0.13	13 Feb 2003	
3.34	+0.26	C	NB	Projects spanning M197 to M198	AC/PCC	AC/PCC	3	8	36	10	0.30	Mar 2008	
3.40	+0.323	C	FR	One Way Frontage Rd NB	AC	AC	2.5	1	28.8	0	0.05	13 Feb 2003	
3.45	+0.376	C	FR	One Way Frontage Rd NB	AC	AC	3	1	34.5	0	0.06	13 Feb 2003	
3.52	+0.438	A	OP	15th Ave								1984	104 ft Concrete
	+0.445	C	FR	One Way Frontage Rd NB	AC	AC	2	2	24	9	0.40	13 Feb 2003	
3.64	+0.559	C	NB	Projects spanning M197 to M198	AC/PCC	AC/PCC	3	8	42	10	0.06	Mar 2008	
3.69	+0.617	C	NB		AC/PCC	AC/PCC	3	8	48	10	0.08	Mar 2008	
3.78	+0.70	C	NB		AC/PCC	AC/PCC	3	8	36	10	0.18	Mar 2008	
3.93	+0.848	C	FR	One Way Frontage Rd NB	AC	AC	4	2	48	9	0.09	13 Feb 2003	
3.96	+0.881	C	NB	Projects spanning M197 to M198	AC/PCC	AC/PCC	3	11	36	10	0.08	Mar 2008	
4.02	+0.943	A	OP	Exit #197 at 19th Ave								1984	104 ft Unknown
4.03	+0.952	C	FR	One Way Frontage Rd NB	AC	AC	2	0	26	0	0.60	13 Feb 2003	
4.04	+0.958	C	NB	Projects spanning M197 to M198	AC/PCC	AC/PCC	3	8	36	10	0.07	Mar 2008	
4.10	M198 +0.055	C	NB	Projects spanning M198 to M199	AC/PCC	AC/PCC	3	2	36	10	0.28	Mar 2008	
4.38	+0.333	C	NB		AC/PCC	AC/PCC	3	2	42	10	0.06	Mar 2008	
4.44	+0.392	C	NB		AC/PCC	AC/PCC	3	2	48	10	0.09	Mar 2008	
4.53	+0.48	C	NB		AC/PCC	AC/PCC	3	2	36	10	0.19	Mar 2008	
4.65	+0.606	C	FR	One Way Frontage Rd NB	AC	AC	3	0	38	0	0.22	13 Feb 2003	
4.72	+0.670	C	NB	Projects spanning M198 to M199	AC/PCC	AC/PCC	3	2	36	10	0.09	Mar 2008	
4.81	+0.761	C	NB		AC/PCC	AC/PCC	3	2	36	10	0.07	23 Oct 2005	
4.88	+0.835	C	NB		AC/PCC	AC/PCC	3	2	36	10	0.07	23 Oct 2005	
		A	UP	Buckeye Rd								1993	??'-??"
4.89	+0.841	C	FR	One Way Frontage Rd Right	AC	AC	2		24		0.30	13 Feb 2003	
4.95	+0.902	C	NB	Projects spanning M198 to M199	AC/PCC	AC/PCC	3	2	42	10	0.02	23 Oct 2005	
4.97	+0.919	C	NB		AC/PCC	AC/PCC	3	2	48	10	0.05	23 Oct 2005	
5.01	+0.96	C	NB		AC/PCC	AC/PCC	3	2	36	10	0.31	23 Oct 2005	
5.20	M199 +0.166	A	UP	Exit #199A at Grant St								1959	15'-09"
		C	VMS	(NB) Variable Message Sign #218 (Existing)									
	+0.174	C	FR	Frontage Rd Right	AC	AC	2		24		0.38	13 Feb 2003	
5.27	+0.344	A	UP	Union Pacific RR								1960	15'-11"
5.33	+0.299	C	NB	Projects spanning M199 to M200	AC/PCC	AC/PCC	3	8	48	10	0.05	23 Oct 2005	
5.38	+0.349	C	NB		AC/PCC	AC/PCC	3	8	42	10	0.10	23 Oct 2005	
5.47	+0.44	C	NB		AC/PCC	AC/PCC	3	8	36	10	0.09	23 Oct 2005	
5.56	+0.534	C	NB		AC/PCC	AC/PCC	3	8	42	10	0.02	23 Oct 2005	
5.59	+0.555	A	UP	Jefferson St								1959	15'-11"

I 017 at M199+0.555

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 90

M199+0.555 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M199+0.556

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M199+0.556 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
5.59	M199 +0.556	C	NB	Projects spanning M199 to M200	AC/PCC	AC/PCC	3	8	48	10	0.05	23 Oct 2005	
	+0.560	C	FR	Frontage Rd Right	AC	AC	2		24		0.14	13 Feb 2003	
5.64	+0.60	C	NB	Projects spanning M199 to M200	AC/PCC	AC/PCC	3	8	36	10	0.20	23 Oct 2005	
5.74	+0.706	A	UP	Exit #199B at Adams St								1987	16'-03"
	+0.712	C	FR	Frontage Rd Right	AC	AC	2		24		0.13	13 Feb 2003	
5.84	+0.808	C	NB	Projects spanning M199 to M200	AC/PCC	AC/PCC	3	6	48	10	0.22	23 Oct 2005	
5.88	+0.847	A	UP	Van Buren								1987	16'-05"
	+0.855	C	FR	One Way Frontage Rd NB	AC	AC	2	2	24	2	0.11	13 Feb 2003	
5.91	M200 +0.897	C	J S	McDowell Road (Signalized) -- [B12]									Map
5.99	M199 +0.963	C	FR	One Way Frontage Rd NB	AC	AC	2.5	0	38	0	0.04	13 Feb 2003	
6.03	M200 +0.001	C	FR	One Way Frontage Rd NB	AC	AC	2	0	28	0	0.74	13 Feb 2003	
6.06	+0.030	C	NB	Projects spanning M200 to M201	AC/PCC	AC/PCC	3	6	54	10	0.05	23 Oct 2005	
6.11	+0.078	C	NB		AC/PCC	AC/PCC	3	6	60	10	0.11	23 Oct 2005	
6.22	+0.19	C	NB		AC/PCC	AC/PCC	3	6	36	10	0.03	23 Oct 2005	
6.25	+0.220	C	NB		AC/PCC	AC/PCC	3	6	42	10	0.09	23 Oct 2005	
6.34	+0.313	C	NB		AC/PCC	AC/PCC	3	6	48	10	0.17	23 Oct 2005	
6.51	+0.48	C	NB		AC/PCC	AC/PCC	3	6	36	10	0.04	23 Oct 2005	
6.56	+0.529	C	NB		AC/PCC	AC/PCC	2.5	6	30	10	0.12	23 Oct 2005	
6.57	+0.537	C	UP	(NB) Under I 017 NB to I 010 WB Ramp								1988	17'-09"
6.58	+0.548	C	UP	(NB) Under I 010 WB to I 017 SB Ramp									??'-??"
6.59	+0.556	C	UP	(NB) Under I 017 SB to I 010 EB Ramp								1990	??'-??"
6.60	+0.568	A	UP	Under I 010 EB									??'-??"
6.62	+0.589	A	UP	Under I 010 WB									??'-??"
6.68	+0.650	C	NB	Projects spanning M200 to M201	AC/PCC	AC/PCC	2	6	24	10	0.02	23 Oct 2005	
6.69	+0.657	C	UP	(NB) Under I 010 EB to I 017 NB Flyover								1988	??'-??"
6.70	+0.667	C	NB	Projects spanning M200 to M201	AC/PCC	AC/PCC	2.5	4	30	10	0.11	23 Oct 2005	
6.75	+0.718	C	FR	One Way Frontage Rd NB	AC	AC	3	0	38	0	0.14	13 Feb 2003	
6.80	+0.773	C	NB	Projects spanning M200 to M201	AC/PCC	AC/PCC	3	2	36	10	0.06	23 Oct 2005	
6.87	+0.839	C	NB		AC/PCC	AC/PCC	4	4	60	10	0.07	23 Oct 2005	
6.90	+0.875	C	FR	One Way Frontage Rd NB	AC	AC	3	1	38.5	0	0.25	13 Feb 2003	
		A	UP	Exit #200B at McDowell Rd								1987	??'-??"
6.94	+0.913	C	NB	Projects spanning M200 to M201	AC/PCC	AC/PCC	4	4	60	10	0.04	23 Oct 2005	
6.95	M201 +0.934	C	J S	Thomas Road (Signalized) -- [B12]									Map
6.98	M200 +0.952	C	NB	Projects spanning M200 to M201	AC/PCC	AC/PCC	4	4	60	10	0.06	23 Oct 2005	
7.04	M201 +0.033	C	NB	Projects spanning M201 to M202	AC/PCC	AC/PCC	4	4	60	10	0.10	23 Oct 2005	
7.14	+0.132	C	NB		AC/PCC	AC/PCC	4	4.5	60	10	0.09	23 Oct 2005	
7.15	+0.145	C	FR	One Way Frontage Rd NB	AC	AC	2	0	26	0	0.48	13 Feb 2003	
7.23	+0.222	C	NB	Projects spanning M201 to M202	AC/PCC	AC/PCC	4	4.5	72	10	0.01	23 Oct 2005	
7.24	+0.234	C	NB		AC/PCC	AC/PCC	4	4.5	72	10	0.10	23 Oct 2005	
7.34	+0.334	C	NB		AC/PCC	AC/PCC	4	4.5	72	10	0.10	23 Oct 2005	
7.44	+0.434	C	NB		AC/PCC	AC/PCC	4	4.5	72	10	0.10	23 Oct 2005	
7.54	+0.533	C	NB		AC/PCC	AC/PCC	4	4	72	10	0.03	23 Oct 2005	
7.57	+0.560	C	NB		AC/PCC	AC/PCC	4	4	60	10	0.11	23 Oct 2005	

I 017 at M201+0.560

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 91

M201+0.560 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M201+0.627

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M201+0.627 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
7.64	M201 +0.627	C	FR	One Way Frontage Rd NB	AC	AC	2	0	25.3	0	0.13	13 Feb 2003	
7.67	+0.666	A	UP	Burlington Northern Santa Fe RR							1987		??'-??"
7.68	+0.67	C	NB	Projects spanning M201 to M202	AC/PCC	AC/PCC	4	4	54	10	0.08	23 Oct 2005	
7.70	+0.689	A	UP	Grand Ave (UX060)							1987		??'-??"
7.76	+0.751	C	NB	Projects spanning M201 to M202	AC/PCC	AC/PCC	4	4	54	8	0.06	23 Oct 2005	
7.77	+0.760	C	FR	One Way Frontage Rd NB	AC	AC	2.5	0	31.7	0	0.07	13 Feb 2003	
7.82	+0.815	C	NB	Projects spanning M201 to M202	AC	AC	4	4	54	8	0.08	1997	
7.83	+0.826	C	FR	One Way Frontage Rd NB	AC	AC	3	0	38	0	0.10	13 Feb 2003	
7.90	+0.89	C	NB	Projects spanning M201 to M202	AC	AC	4	4	48	8	0.24	1997	
7.95	+0.939	A	UP	Exit #201 at Thomas Rd							1988		??'-??"
		C	VMS	(NB) Variable Message Sign #19 (Existing)									
7.96	+0.949	C	FR	One Way Frontage Rd NB	Paved	Paved	3	0	36	0	0.14		
8.09	M202 +0.064	C	FR	One Way Frontage Rd NB	Paved	Paved	1	0	12	0	0.35		
8.14	+0.114	C	NB	Projects spanning M202 to M203	AC	AC	4	4	60	4	0.53	1997	
8.44	+0.410	C	FR	One Way Frontage Rd NB	Paved	Paved	1	0	12	0	0.34		
8.68	+0.647	C	NB	Projects spanning M202 to M203	AC	AC	4	4	60	2	0.07	1997	
8.75	+0.72	C	NB		AC	AC	4	4	48	2	0.19	1997	
8.78	+0.754	C	FR	One Way Frontage Rd NB	Paved	Paved	3	0	36	0	0.14		
8.94	+0.907	C	NB	Projects spanning M202 to M203	AC	AC	4	4	48	10	0.21	1997	
	+0.909	A	UP	Exit #202 at Indian School Rd							1993		??'-??"
8.95	+0.923	C	FR	One Way Frontage Rd NB	Paved	Paved	3	0	36	0	0.09		
9.05	M203 +0.018	C	FR	One Way Frontage Rd NB	Paved	Paved	1	2	12	1	0.14		
9.14	+0.113	C	NB	Projects spanning M203 to M204	AC	AC	4	4	60	10	0.60	1997	
9.19	+0.159	C	FR	One Way Frontage Rd NB	Paved	Paved	1	2	12	2	0.11		
9.30	+0.265	C	FR	One Way Frontage Rd NB	Paved	Paved	1	1	12	2	0.02		
9.31	+0.284	C	FR	One Way Frontage Rd NB	Paved	Paved	1	2	12	0	0.25		
9.56	+0.534	C	FR	One Way Frontage Rd NB	Paved	Paved	1	2	12	1	0.03		
9.60	+0.567	C	FR	One Way Frontage Rd NB	Paved	Paved	1	2	12	0	0.17		
9.74	+0.71	C	NB	Projects spanning M203 to M204	AC	AC	4	4	48	10	0.39	1997	
9.76	+0.734	C	FR	One Way Frontage Rd NB	Paved	Paved	3	0	36	0	0.17		
9.94	+0.910	A	UP	Exit #203 at Camelback Rd							1999		??'-??"
		C	VMS	(NB) Variable Message Sign #20 (Existing)									
9.95	+0.922	C	FR	One Way Frontage Rd NB	Paved	Paved	2	0	24	0	0.01		
9.96	+0.933	C	FR	One Way Frontage Rd NB	Paved	Paved	3	0	36	0	0.13		
10.09	M204 +0.060	C	FR	One Way Frontage Rd NB	Paved	Paved	1	2	12	3	0.10		
10.13	+0.101	C	NB	Projects spanning M204 to M205	AC	AC	4	4	60	10	0.62	1997	
10.19	+0.162	C	FR	One Way Frontage Rd NB	Paved	Paved	1	2	12	2	0.11		
10.30	+0.275	C	FR	One Way Frontage Rd NB	Paved	Paved	1	2	12	0	0.14		
10.44	+0.412	C	FR	One Way Frontage Rd NB	Paved	Paved	1	2	12	4	0.07		
10.51	+0.477	C	FR	One Way Frontage Rd NB	Paved	Paved	1	2	12	2	0.06		
10.57	+0.539	C	FR	One Way Frontage Rd NB	Paved	Paved	1	2	12	4	0.12		
10.69	+0.663	C	FR	One Way Frontage Rd NB	Paved	Paved	1	2	12	3	0.04		
10.74	+0.706	C	FR	One Way Frontage Rd NB	Paved	Paved	1	2	12	0	0.04		

I 017 at M204+0.706

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 92

M204+0.706 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M204+0.72

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M204+0.72 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
10.75	M204 +0.72	C	NB Projects spanning M204 to M205	AC	AC	4	4	48	10	0.37	1997		
10.78	+0.746	C	FR One Way Frontage Rd NB	Paved	Paved	1	2	12	2	0.01			
10.79	+0.756	C	FR One Way Frontage Rd NB	Paved	Paved	2.5	0	30	2	0.02			
10.80	+0.775	C	FR One Way Frontage Rd NB	Paved	Paved	3	0	36	0	0.13			
10.95	+0.918	A	UP Exit #204 at Bethany Home Rd								Jun 2000		16'-06"
10.96	+0.927	C	FR One Way Frontage Rd NB	Paved	Paved	2	0	24	0	0.01			
10.97	+0.939	C	FR One Way Frontage Rd NB	Paved	Paved	3	0	36	0	0.12			
11.09	M205 +0.058	C	FR One Way Frontage Rd NB	Paved	Paved	1	2	12	0	0.06			
11.12	+0.093	C	NB Projects spanning M205 to M206	AC	AC	4	4	60	10	0.63	1997		
11.15	+0.120	C	FR One Way Frontage Rd NB	Paved	Paved	1	2	12	2	0.02			
11.17	+0.143	C	FR One Way Frontage Rd NB	Paved	Paved	1	2	12	4	0.27			
11.44	+0.415	C	FR One Way Frontage Rd NB	Paved	Paved	1	2	12	0	0.25			
11.69	+0.665	C	FR One Way Frontage Rd NB	Paved	Paved	1	2	12	2	0.08			
11.75	+0.72	C	NB Projects spanning M205 to M206	AC	AC	4	4	48	10	0.39	1997		
11.78	+0.747	C	FR One Way Frontage Rd NB	Paved	Paved	1	2	12	0	0.03			
11.80	+0.773	C	FR One Way Frontage Rd NB	Paved	Paved	2.5	0	30	0	0.04			
11.84	+0.811	C	FR One Way Frontage Rd NB	Paved	Paved	3	0	36	0	0.10			
11.95	+0.918	A	UP Exit #205 at Glendale Rd								1999		15'-02"
		C	VMS (NB) Variable Message Sign #21 (Existing)										
11.96	+0.929	C	FR One Way Frontage Rd NB	Paved	Paved	3	0	36	0	0.09			
12.04	M206 +0.014	C	FR One Way Frontage Rd NB	Paved	Paved	3	2	36	0	0.07			
12.11	+0.081	C	FR One Way Frontage Rd NB	Paved	Paved	1	2	12	0	0.03			
12.14	+0.112	C	NB Projects spanning M206 to M207	AC	AC	4	4	60	10	0.61	1997		
12.15	+0.114	C	FR One Way Frontage Rd NB	Paved	Paved	1	2	12	1	0.63			
12.75	+0.72	C	NB Projects spanning M206 to M207	AC	AC	4	4	48	10	0.45	1997		
12.77	+0.744	C	FR One Way Frontage Rd NB	Paved	Paved	2.5	0	30	0	0.04			
12.81	+0.780	C	FR One Way Frontage Rd NB	Paved	Paved	3	0	36	0	0.11			
12.92	+0.885	C	FR One Way Frontage Rd NB	Paved	Paved	2	0	24	0	0.02			
12.95	+0.917	A	UP Exit #206 at Northern Ave								1998		16'-07"
12.96	+0.927	C	FR One Way Frontage Rd NB	PCC	PCC	3	0	36	0	0.03			
12.99	+0.962	C	FR One Way Frontage Rd NB	AC	AC	3	0	36	0	0.21			
13.20	M207 +0.175	C	FR One Way Frontage Rd NB	AC	AC	2	0	24	0	0.08			
13.21	+0.184	C	NB Projects spanning M207 to M208	AC	AC	4	4	60	10	0.37	1997		
13.27	+0.252	C	FR One Way Frontage Rd NB	AC	AC	1	0	18	0	0.52			
13.58	+0.555	C	NB Projects spanning M207 to M208	AC	AC	4	3	60	10	0.04	1997		
13.61	+0.590	C	NB	AC	AC	4	2	60	10	0.15	1997		
13.76	+0.73	C	NB	AC	AC	4	2	48	10	0.42	1997		
13.79	+0.772	C	FR One Way Frontage Rd NB	AC	AC	3	0	36	0	0.15			
13.94	+0.920	C	FR One Way Frontage Rd NB	PCC	PCC	3	0	36	0	0.04			
14.00	+0.972	A	UP Exit #207 at Dunlap Ave								1998		16'-10"
	+0.982	C	FR One Way Frontage Rd NB	PCC	PCC	2	0	24	0	0.02			
14.02	+0.999	C	FR One Way Frontage Rd NB	PCC	PCC	3.5	0	42	0	0.02			
14.05	M208 +0.007	C	FR One Way Frontage Rd NB	Paved	Paved	3	0	36	0	0.03			

I 017 at M208+0.007

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 93

M208+0.007 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M208+0.034

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M208+0.034 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
14.07	M208 +0.034	C	FR	One Way Frontage Rd NB	Paved	Paved	3	2	36	0	0.17		
14.18	+0.139	C	NB	Projects spanning M208 to M209	AC/PCC	AC	4	2	48	10	0.03	64	
14.21	+0.170	C	NB		AC/PCC	AC	4	2	48	14	0.01	64	
14.22	+0.185	C	NB		AC/PCC	AC	4	2	48	14	0.01	Oct 2008	
14.23	+0.196	C	NB		AC/PCC	AC	4	3.5	48	14	0.01	Oct 2008	
14.24	+0.204	C	FR	One Way Frontage Rd NB	Paved	Paved	2.5	8	30	0	0.03		
14.25	+0.210	C	NB	Projects spanning M208 to M209	AC/PCC	AC	4	3.5	48	18	0.01	Oct 2008	
14.26	+0.216	A	BR	Arizona Canal							1988	144 ft Concrete	
	+0.219	C	NB	Projects spanning M208 to M209	AC	AC	4	7.5	48	18	0.02	Oct 2008	
14.27	+0.234	C	NB		AC	AC	4	7.5	48	10	0.05	Oct 2008	
	+0.235	C	FR	One Way Frontage Rd NB	Paved	Paved	1.5	0	18	0	0.03		
14.30	+0.265	C	FR	One Way Frontage Rd NB	Paved	Paved	1.5	4	18	0	0.02		
14.32	+0.285	C	FR	One Way Frontage Rd NB	Paved	Paved	1.5	2	18	0	0.02		
14.33	+0.289	C	NB	Projects spanning M208 to M209	AC/PCC	AC	4	7.5	48	10	0.01	Oct 2008	
	+0.294	C	NB		AC/PCC	AC	4	10	48	10	0.03	Oct 2008	
14.34	+0.302	C	FR	One Way Frontage Rd NB	Paved	Paved	2	2	24	0	0.01		
14.36	+0.317	C	FR	One Way Frontage Rd NB	Paved	Paved	2	4	24	0	0.05		
	+0.324	C	NB	Projects spanning M208 to M209	AC/PCC	AC	4	10	60	14	0.30	Oct 2008	
14.41	+0.369	C	FR	One Way Frontage Rd NB	Paved	Paved	2	2	24	0	0.25		
14.66	+0.617	C	FR	One Way Frontage Rd NB	Paved	Paved	1.5	5	18	0	0.05		
	+0.621	C	NB	Projects spanning M208 to M209	AC/PCC	AC	4	10	60	11	0.07	Oct 2008	
14.71	+0.666	C	FR	One Way Frontage Rd NB	Paved	Paved	1.5	5	18	0	0.05		
14.73	+0.692	C	NB	Projects spanning M208 to M209	AC/PCC	AC	4	10	48	10	0.04	Oct 2008	
14.76	+0.720	C	FR	One Way Frontage Rd NB	AC	PCC	3	0	36	0	0.05		
14.77	+0.730	C	NB	Projects spanning M208 to M209	AC/PCC	AC	4	10	48	10	0.40	Oct 2008	
14.81	+0.769	C	FR	One Way Frontage Rd NB	AC	AC	4	0	46	0	0.17	13 Feb 2003	
14.88	+0.838	C	VMS	(NB) Variable Message Sign #22 (Existing)									
14.99	+0.949	A	OP	Exit #208 at Peoria Ave							1965	154 ft Concrete	
		C	J S	(NB) Peoria Avenue (Signalized) -- [B12]									Map
15.00	+0.959	C	FR	One Way Frontage Rd NB	AC	AC	3	2	34	2	0.21	06 Oct 2003	
15.16	M209 +0.135	C	NB	Projects spanning M209 to M210	AC/PCC	AC/PCC	4	10	48	10	0.17	Oct 2008	
15.21	+0.181	C	FR	One Way Frontage Rd NB	AC	AC	1	0	13.3	0	0.14	06 Oct 2003	
15.34	+0.308	C	NB	Projects spanning M209 to M210	AC/PCC	AC/PCC	4	10	60	10	0.30	Oct 2008	
15.35	+0.318	C	FR	One Way Frontage Rd NB	AC	AC	2	0	24	0	0.30	06 Oct 2003	
15.63	+0.60	C	NB	Projects spanning M209 to M210	AC/PCC	AC/PCC	4	10	48	10	0.66	Oct 2008	
15.65	+0.617	C	FR	One Way Frontage Rd NB	AC	AC	1	0	12.5	0	0.12	06 Oct 2003	
15.76	+0.733	C	FR	One Way Frontage Rd NB	AC	AC	2.5	0	31.2	0	0.02	06 Oct 2003	
15.78	+0.751	C	FR	One Way Frontage Rd NB	AC	AC	3	0	37.5	0	0.02	06 Oct 2003	
15.80	+0.771	C	FR	One Way Frontage Rd NB	AC	AC	3.5	0	43.8	0	0.02	06 Oct 2003	
15.82	+0.794	C	FR	One Way Frontage Rd NB	AC	AC	4	0	50	0	0.15	06 Oct 2003	
15.98	+0.954	A	OP	Exit #209 at Cactus Rd							1995	154 ft Concrete	
		C	J S	(NB) Cactus Road (Signalized) -- [B12]									Map
15.99	+0.963	C	FR	One Way Frontage Rd NB	AC	AC	3	0	36	0	0.20	13 Feb 2003	

I 017 at M209+0.963

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 94

M209+0.963 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M210+0.165

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M210+0.165 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
16.20	M210 +0.165	C	FR	One Way Frontage Rd NB	AC	AC	1.5	0	21	0	0.06	13 Feb 2003	
16.26	+0.225	C	FR	One Way Frontage Rd NB	AC	AC	2	2	24	1	0.47	13 Feb 2003	
16.29	+0.261	C	NB	Projects spanning M210 to M211	AC/PCC	AC/PCC	4	10	60	10	0.17	Oct 2008	
16.46	+0.427	C	NB		AC	AC/PCC	4	10	60	10	0.31	Oct 2008	
16.73	+0.698	C	FR	One Way Frontage Rd NB	AC	AC	1.5	2	18	1	0.09	13 Feb 2003	
16.76	+0.73	C	NB	Projects spanning M210 to M211	AC	AC/PCC	4	10	48	10	0.16	Oct 2008	
16.81	+0.782	C	FR	One Way Frontage Rd NB	AC	AC	2.5	0	30	0	0.10	13 Feb 2003	
16.89	+0.863	C	FR	One Way Frontage Rd NB	AC	AC	3.5	0	42	0	0.02	13 Feb 2003	
16.91	+0.881	C	FR	One Way Frontage Rd NB	AC	AC	4	0	48	0	0.03	13 Feb 2003	
16.92	+0.893	C	NB	Projects spanning M210 to M211	AC	AC/PCC	4	10	48	12.5	0.03	Oct 2008	
16.95	+0.915	C	FR	One Way Frontage Rd NB	PCC	PCC	4	0	48	0	0.02	13 Feb 2003	
16.96	+0.931	C	NB	Projects spanning M210 to M211	AC/PCC	AC/PCC	4	10	48	15	0.11	Oct 2008	
16.98	+0.948	A	OP	Exit #210 at Thunderbird Rd								1996	144 ft Concrete
	+0.951	C	J S	(NB) Thunderbird Road (Signalized) -- [B12]									
16.99	+0.961	C	FR	One Way Frontage Rd NB	PCC	PCC	3	0	36	0	0.02	13 Feb 2003	
17.01	+0.982	C	FR	One Way Frontage Rd NB	AC	AC	3	0	36	0	0.13	13 Feb 2003	
17.07	M211 +0.048	C	NB	Projects spanning M211 to M212	AC/PCC	AC/PCC	4	10	48	15	0.02	18 Jan 2005	
17.09	+0.068	C	NB		AC/PCC	AC/PCC	4	10	48	12.5	0.03	18 Jan 2005	
17.12	+0.094	C	NB		AC/PCC	AC/PCC	4	10	48	10	0.06	18 Jan 2005	
17.13	+0.101	C	FR	One Way Frontage Rd NB	AC/PCC	AC/PCC	1.5	0	18	0	0.01	13 Feb 2003	
17.14	+0.113	C	FR	One Way Frontage Rd NB	AC	AC	2	0	24	0	0.05	13 Feb 2003	
17.18	+0.150	C	NB	Projects spanning M211 to M212	AC/PCC	AC/PCC	4	10	48	7	0.04	18 Jan 2005	
17.19	+0.162	C	FR	One Way Frontage Rd NB	AC	AC	2	1	25	0	0.50	13 Feb 2003	
17.22	+0.194	C	NB	Projects spanning M211 to M212	AC/PCC	AC/PCC	4	10	60	10	0.51	18 Jan 2005	
17.69	+0.662	C	FR	One Way Frontage Rd NB	AC	AC	1.5	0	22.5	0	0.08	13 Feb 2003	
17.73	+0.70	C	NB	Projects spanning M211 to M212	AC/PCC	AC/PCC	4	10	48	10	0.07	18 Jan 2005	
17.76	+0.739	C	FR	One Way Frontage Rd NB	AC	AC	2.5	0	32.5	0	0.04	13 Feb 2003	
17.80	+0.775	C	NB	Projects spanning M211 to M212	AC/PCC	AC	4	10	48	10	0.16	18 Jan 2005	
	+0.777	C	FR	One Way Frontage Rd NB	AC	AC	3	0	39	0	0.06	13 Feb 2003	
17.86	+0.834	C	FR	One Way Frontage Rd NB	AC	AC	3.5	0	45.5	0	0.02	13 Feb 2003	
17.88	+0.855	C	FR	One Way Frontage Rd NB	AC	AC	4	0	52	0	0.05	13 Feb 2003	
17.93	+0.902	C	FR	One Way Frontage Rd NB	PCC	PCC	4	0	52	0	0.04	13 Feb 2003	
17.96	+0.933	C	NB	Projects spanning M211 to M212	AC/PCC	AC	4	8	48	10	0.31	18 Jan 2005	
17.97	+0.947	A	OP	Exit #211 at Greenway Rd								1988	142 ft Concrete
		C	J S	(NB) Greenway Road (Signalized) -- [B12]									
17.98	+0.957	C	FR	One Way Frontage Rd NB	PCC	PCC	2	0	26	0	0.03	13 Feb 2003	
18.01	+0.990	C	FR	One Way Frontage Rd NB	AC	AC	2	0	26	0	0.18	13 Feb 2003	
18.20	M212 +0.170	C	FR	One Way Frontage Rd NB	AC	AC	1.5	0	18.8	0	0.04	13 Feb 2003	
18.24	+0.214	C	FR	One Way Frontage Rd NB	AC	AC	2	0	25	0	0.23	13 Feb 2003	
18.27	+0.237	C	NB	Projects spanning M212 to M213	AC/PCC	AC/PCC	4	10	48	10	0.16	18 Jan 2005	
18.33	+0.300	C	J S	(NB) Marconi Ave -- [R]									
18.43	+0.399	C	NB	Projects spanning M212 to M213	AC/PCC	AC/PCC	4	10	60	10	0.23	18 Jan 2005	
18.47	+0.444	C	J S	(NB) Paradise Ln -- [R]									

I 017 at M212+0.444

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 95

M212+0.444 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M212+0.444

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M212+0.444 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
18.47	M212 +0.444	C	FR	One Way Frontage Rd NB	AC	AC	2	0	25	0	0.13	13 Feb 2003	
18.60	+0.569	C	J S	(NB) Grandview Rd -- [R]									Map
		C	FR	One Way Frontage Rd NB	AC	AC	2	0	25	0	0.20	13 Feb 2003	
18.66	+0.626	C	NB	Projects spanning M212 to M213	AC/PCC	AC/PCC	4	10	66	10	0.01	18 Jan 2005	
18.67	+0.637	C	NB		AC/PCC	AC	4	8	66	10	0.05	18 Jan 2005	
18.71	+0.682	C	NB		AC/PCC	AC	4	8	72	10	0.09	18 Jan 2005	
18.80	+0.77	C	NB		AC/PCC	AC	4	8	48	10	0.37	18 Jan 2005	
	+0.771	C	FR	One Way Frontage Rd NB	PCC	PCC	2	0	25	0	0.07	13 Feb 2003	
18.86	+0.834	C	FR	One Way Frontage Rd NB	PCC	PCC	4	0	48	0	0.13		
18.98	+0.951	A	OP	Exit #212 at Bell Rd								1965	166 ft Concrete
18.99	+0.959	C	J S	(NB) Bell Rd (Signalized) -- [B3]									Map
19.00	+0.970	C	FR	One Way Frontage Rd NB	PCC	PCC	3.5	2	42	2	0.06		
19.06	M213 +0.032	C	FR	One Way Frontage Rd NB	PCC	PCC	4	2	48	2	0.03		
19.09	+0.062	C	FR	One Way Frontage Rd NB	AC	AC	2	2	24	2	0.18		
	+0.065	C	J S	(NB) Business Access (South Entrance) -- [R]									Map
19.10	+0.074	C	J S	(NB) Business Access (North Entrance) -- [R]									Map
19.13	+0.100	C	J S	(NB) Unknown Rd -- [R]									Map
19.17	+0.139	C	NB	Projects spanning M213 to M214	AC/PCC	AC/PCC	4	4	48	10	0.06	18 Jan 2005	
19.18	+0.148	C	J S	(NB) Village Dr -- [R]									Map
19.23	+0.199	C	NB	Projects spanning M213 to M214	AC/PCC	AC/PCC	4	4	60	10	0.34	18 Jan 2005	
19.26	+0.228	C	FR	One Way Frontage Rd NB	AC	AC	2		27		0.64	13 Feb 2003	
19.27	+0.240	C	J S	(NB) 25th Ave -- [R]									Map
19.35	+0.317	C	J S	(NB) Business Access (South Entrance) -- [R]									Map
19.38	+0.353	C	J S	(NB) Business Access (North Entrance) -- [R]									Map
19.41	+0.379	C	J S	(NB) Business Access -- [R]									Map
19.42	+0.392	C	J S	(NB) Business Access -- [R]									Map
19.45	+0.425	C	J S	(NB) Business Access -- [R]									Map
19.49	+0.458	C	J S	(NB) Business Access (South Entrance) -- [R]									Map
19.54	+0.516	C	J S	(NB) Business Access (North Entrance) -- [R]									Map
19.56	+0.534	C	NB	Projects spanning M213 to M214	AC/PCC	AC/PCC	4	4	66	10	0.05	18 Jan 2005	
19.57	+0.541	C	J S	(NB) Business Access -- [R]									Map
19.61	+0.583	C	J S	(NB) Morningside Dr -- [R]									Map
19.62	+0.589	C	NB	Projects spanning M213 to M214	AC/PCC	AC/PCC	4	8	66	10	0.02	18 Jan 2005	
19.64	+0.612	C	NB		AC/PCC	AC/PCC	4	8	72	10	0.19	18 Jan 2005	
19.72	+0.694	C	J S	(NB) Villa Rita Dr -- [R]									Map
19.84	+0.80	C	NB	Projects spanning M213 to M214	AC/PCC	AC/PCC	4	8	48	10	0.11	18 Jan 2005	
19.90	+0.870	C	FR	One Way Frontage Rd NB	PCC	PCC	3	2	36	2	0.09		
19.94	+0.916	C	NB	Projects spanning M213 to M214	AC/PCC	AC/PCC	4	8	48	10	0.38	09 Nov 2009	
20.00	+0.974	A	OP	Exit #214A at Union Hills Rd								1989	165 ft Concrete
20.01	+0.976	C	J S	(NB) Union Hills Dr (Signalized) -- [B4]								09 Nov 2009	Map
	+0.985	C	FR	One Way Frontage Rd NB	PCC	PCC	2		26		0.02	13 Feb 2003	
20.03	M214 +0.007	C	FR	One Way Frontage Rd NB	AC	AC	2		26		0.27	13 Feb 2003	
20.28	+0.251	C	J S	(NB) Business Access Rd -- [R]								09 Nov 2009	Map

I 017 at M214+0.251

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 96

M214+0.251 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M214+0.275

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M214+0.275 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
20.30	M214 +0.275	C	FR	One Way Frontage Rd NB	PCC	PCC	3	2	36	2	0.20		
20.32	+0.298	C	NB	Projects spanning M214 to M215	AC/PCC	AC/PCC	4	8	54	10	0.06	09 Nov 2009	
20.38	+0.355	C	NB		AC/PCC	AC/PCC	4	8	60	10	0.06	09 Nov 2009	
20.44	+0.412	C	NB		AC/PCC	AC/PCC	4	8	66	10	0.05	09 Nov 2009	
20.49	+0.466	C	NB		PCC	PCC	4	8	66	10	0.03	09 Nov 2009	
20.50	+0.478	A	UP	Exit #214B at Utopia Rd & Yorkshire Rd							1988		16'-04"
20.51	+0.480	C	J S	(NB) Yorkshire Dr Left & Utopia Rd Right -- [B4]							09 Nov 2009		Map
20.52	+0.495	C	NB	Projects spanning M214 to M215	PCC	PCC	4	8	72	10	0.05	09 Nov 2009	
20.58	+0.55	C	NB		PCC	PCC	4	8	48	10	0.06	09 Nov 2009	
20.64	+0.611	C	NB		PCC	MBH	4	4	48	10	0.04	09 Nov 2009	
20.68	+0.651	C	NB		PCC	AC	4	3	48	9	0.15	09 Nov 2009	
20.83	+0.804	C	NB		PCC	AC	4	3	60	9	0.40	09 Nov 2009	
20.96	+0.936	C	OP	(NB) S 101							1997	475 ft Concrete	
	+0.938	A	UP	Under I 017 NB to S 101 WB Flyover							1997		??'-??"
21.01	M215 +0.000	A	UP	Under I 017 SB to S 101 EB Flyover							1998		??'-??"
21.23	+0.22	C	NB	Projects spanning M215 to M216	PCC	AC	4	3	48	9	0.45	09 Nov 2009	
21.51	+0.500	C	J S	(NB) Rose Garden Ln (Signalized) -- [B234]							09 Nov 2009		Map
21.52	+0.506	C	FR	One Way Frontage Rd NB	Paved	Paved	2	2	24	5	0.01		
21.53	+0.520	C	FR	One Way Frontage Rd NB	AC	AC	2	2	24	5	0.01		
21.55	+0.533	C	FR	One Way Frontage Rd NB	Paved	Paved	2	2	24	5	0.02		
21.57	+0.554	C	FR	One Way Frontage Rd NB	AC	AC	2	2	24	5	0.10	09 Nov 2009	
21.66	+0.649	C	FR	One Way Frontage Rd NB	AC	AC	2	2	24	5	0.12	09 Nov 2009	
21.67	+0.654	C	J S	(NB) Business Access -- [R]							09 Nov 2009		Map
21.68	+0.671	C	NB	Projects spanning M215 to M216	AC	AC	4	3	48	9	0.02	09 Nov 2009	
21.69	+0.678	C	J S	(NB) Business Access -- [R]							09 Nov 2009		Map
21.71	+0.695	C	NB	Projects spanning M215 to M216	AC	AC	4	4	48	10	0.15	09 Nov 2009	
21.74	+0.722	C	J S	(NB) Lone Cactus Dr -- [R]							09 Nov 2009		Map
21.78	+0.766	C	FR	One Way Frontage Rd NB	AC	AC	1.5	8	18	5	0.10	09 Nov 2009	
21.86	+0.845	C	NB	Projects spanning M215 to M216	AC	AC	5	4	72	10	0.17	09 Nov 2009	
21.88	+0.865	C	FR	One Way Frontage Rd NB	AC	AC	1	14	12	5	0.02	09 Nov 2009	
21.89	+0.880	C	FR	One Way Frontage Rd NB	AC	AC	3	2	36	5	0.02	09 Nov 2009	
21.91	+0.900	C	FR	One Way Frontage Rd NB	AC	AC	3.5	2	42	3.5	0.04	09 Nov 2009	
21.95	+0.938	C	FR	One Way Frontage Rd NB	AC	AC	4	2	48	2	0.06	09 Nov 2009	
22.01	+0.998	C	J S	(NB) Deer Valley Rd (Signalized) -- [B234]							09 Nov 2009		Map
	+0.999	C	OP	(NB) Exit #215 at Deer Valley Rd							1964	166 ft Concrete	
22.02	+1.008	C	FR	One Way Frontage Rd NB	AC	AC	3	2	36	2	0.07	09 Nov 2009	
22.03	M216 +0.000	C	NB	Projects spanning M216 to M217	AC	AC	5	4	66	10	0.11	09 Nov 2009	
22.09	+0.060	C	FR	One Way Frontage Rd NB	AC	AC	3	2	36	3.5	0.01	09 Nov 2009	
22.10	+0.070	C	FR	One Way Frontage Rd NB	AC	AC	3.5	2	42	5	0.04	09 Nov 2009	
22.13	+0.101	C	FR	One Way Frontage Rd NB	AC	AC	4	2	48	5	0.03	09 Nov 2009	
22.14	+0.11	C	NB	Projects spanning M216 to M217	AC	AC	5	4	60	10	0.09	09 Nov 2009	
22.16	+0.129	C	FR	One Way Frontage Rd NB	AC	AC	2	2	24	5	0.63	09 Nov 2009	
22.20	+0.167	C	J S	(NB) Business Access Rd -- [R]							09 Nov 2009		Map

I 017 at M216+0.167

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 97

M216+0.167 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M216+0.178

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M216+0.178 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
22.21	M216 +0.178	C	J S (NB) Business Access -- [R]								09 Nov 2009		Map
22.23	+0.199	C	NB Projects spanning M216 to M217	AC	AC	5	4	78	10	0.05	09 Nov 2009		
	+0.205	C	J S (NB) Business Access -- [R]								09 Nov 2009		Map
22.26	+0.234	C	J S (NB) Adobe Dr -- [R]								09 Nov 2009		Map
22.28	+0.249	C	NB Projects spanning M216 to M217	AC	AC	5	4	72	10	0.61	09 Nov 2009		
22.42	+0.391	C	J S (NB) Business Access -- [R]								09 Nov 2009		Map
22.51	+0.485	C	J S (NB) Williams Dr -- [R]								09 Nov 2009		Map
22.63	+0.601	C	J S (NB) Business Access -- [R]								09 Nov 2009		Map
22.69	+0.657	C	J S (NB) Local Rd -- [R]								09 Nov 2009		Map
22.71	+0.680	C	J S (NB) Local Rd -- [R]								09 Nov 2009		Map
22.77	+0.739	C	J S (NB) Local Rd -- [R]								09 Nov 2009		Map
22.78	+0.753	C	FR One Way Frontage Rd NB	AC	AC	1.5	8	30	5	0.21	09 Nov 2009		
22.83		A	J S 29th Ave -- [R]										Map
22.89	M216 +0.86	C	NB Projects spanning M216 to M217	AC	AC	5	4	60	10	0.07	09 Nov 2009		
22.96	+0.928	C	NB	AC	AC	4.5	4	54	10	0.15	09 Nov 2009		
22.99	+0.966	C	FR One Way Frontage Rd NB	AC	AC	1	14	20	5	0.01	09 Nov 2009		
23.00	+0.974	C	FR One Way Frontage Rd NB	AC	AC	2.5	2	30	3.5	0.04	09 Nov 2009		
23.04	M217 +0.020	C	FR One Way Frontage Rd NB	AC	AC	2.5	2	30	2	0.01	09 Nov 2009		
23.05	+0.027	C	FR One Way Frontage Rd NB	AC	AC	3	2	36	2	0.02	09 Nov 2009		
23.07	+0.049	C	FR One Way Frontage Rd NB	AC	AC	3	2	36	2	0.05	09 Nov 2009		
23.10	+0.080	C	NB Projects spanning M217 to M218	AC	AC	4	4	48	10	0.26	09 Nov 2009		
23.13	+0.104	A	UP Exit #217 at Pinnacle Peak Rd								1964		15'-11"
		C	J S (NB) Pinnacle Peak Rd (Signalized) -- [B]								09 Nov 2009		Map
	+0.108	C	FR One Way Frontage Rd NB	AC	AC	3	2	36	2	0.08	09 Nov 2009		
23.21	+0.187	C	FR One Way Frontage Rd NB	AC	AC	3.5	2	42	2	0.03	09 Nov 2009		
23.24	+0.216	C	FR One Way Frontage Rd NB	AC	AC	4	2	48	2	0.02	09 Nov 2009		
23.26	+0.235	C	FR One Way Frontage Rd NB	AC	AC	2	2	24	2	0.53	Oct 2008		
23.35	+0.325	C	J S (NB) Corporate Center Dr -- [R1]								2009		Map
23.36	+0.338	C	NB Projects spanning M217 to M218	AC	AC	4	4	66	10	0.11	09 Nov 2009		
23.47	+0.445	C	NB	AC	AC	4	4	60	10	0.29	09 Nov 2009		
23.59	+0.562	C	J S (NB) Charlotte Dr -- [R1]								2009		Map
23.70	+0.675	C	J S (NB) Business Access -- [R]								2009		Map
23.76	+0.73	C	NB Projects spanning M217 to M218	AC	AC	4	4	48	10	0.27	09 Nov 2009		
24.03	M218 +0.000	C	NB Projects spanning M218 to M219	AC	AC	4	4	48	10	0.23	09 Nov 2009		
24.04	+0.017	A	UP Exit #218 at Happy Valley Rd								1964		16'-00"
24.05	+0.019	C	FR One Way Frontage Rd NB	AC	AC	3	2	38	2	0.08	Oct 2008		
24.11	+0.086	C	FR One Way Frontage Rd NB	AC	AC	3.5	2	42	2	0.02	Oct 2008		
24.13	+0.104	C	FR One Way Frontage Rd NB	AC	AC	4	2	48	2	0.02	Oct 2008		
24.15	+0.121	C	FR One Way Frontage Rd NB	AC	AC	2	2	24	4	0.02	Oct 2008		
24.16	+0.135	C	J S Business Access -- [R]								Oct 2008		Map
		C	FR One Way Frontage Rd NB	AC	AC	2	2	24	4	0.44	Oct 2008		
24.24	+0.211	C	J S Business Access -- [R]								Oct 2008		Map
24.26	+0.233	C	NB Projects spanning M218 to M219	AC	AC	4	4	48	10	0.02	12 Dec 2009		

I 017 at M218+0.233

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 98

M218+0.233 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M218+0.254

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M218+0.254 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
24.28	M218 +0.254	C	NB	Projects spanning M218 to M219	AC	AC	4	4	48	6	0.01	12 Dec 2009	
24.29	+0.262	C	NB		AC	AC	4	4	66	6	0.08	12 Dec 2009	
24.37	+0.343	C	NB		AC	AC	4	4	60	10	0.18	12 Dec 2009	
24.54	+0.518	C	NB		AC	AC	4	4	78	9	0.06	12 Dec 2009	
24.60	+0.571	C	FR	One Way Frontage Rd NB	AC	AC	1.5	8	18	4	0.10	Oct 2008	
	+0.576	C	NB	Projects spanning M218 to M219	AC	AC	4	4	63	9	0.06	12 Dec 2009	
24.66	+0.63	C	NB		AC	AC	4	4	48	10	0.45	12 Dec 2009	
24.70	+0.673	C	FR	One Way Frontage Rd NB	AC	AC	1	14	12	4	0.01	Oct 2008	
24.71	+0.688	C	FR	One Way Frontage Rd NB	PCC	PCC	2.5	2	30	4	0.03	Oct 2008	
24.75	+0.722	C	FR	One Way Frontage Rd NB	PCC	PCC	3	2	36	4	0.05	Oct 2008	
24.80	+0.771	C	FR	One Way Frontage Rd NB	PCC	PCC	3.5	2	45.5	2	0.04	Oct 2008	
24.84	+0.816	C	FR	One Way Frontage Rd NB	PCC	PCC	4	2	52	2	0.07	Oct 2008	
24.92	+0.897	C	FR	One Lane O&M Rd Right	MBH	MBH	1	0	12	0	0.26	Oct 2008	
24.93	+0.904	A	UP	Exit #219 at Jomax Rd								Oct 2008	??'-??"
24.94	+0.914	C	FR	One Way Frontage Rd Right	PCC	PCC	3	4	36	4	0.16	Oct 2008	
24.96	+0.932	A	UB	NUB Phoenix									
25.10	M219 +0.071	C	FR	One Way Frontage Rd Right	PCC	PCC	3.5	4	42	4	0.12	Oct 2008	
25.11	+0.088	C	NB	Projects spanning M219 to M220	AC	AC	4	4	48	10	0.01	12 Dec 2009	
25.12	+0.097	C	NB		AC	AC	4	4	48	10	0.07	12 Dec 2009	
25.16	+0.137	C	BR	(NB) Skunk Creek								Oct 2008	295 ft Concrete
25.19	+0.168	C	NB	Projects spanning M219 to M220	AC	AC	4	4	48	10	0.01	12 Dec 2009	
25.20	+0.178	C	NB		AC	AC	4	4	48	10	0.15	12 Dec 2009	
25.21	+0.190	C	FR	One Way Frontage Rd Right	PCC	PCC	3.5	4	42	4	0.01	Oct 2008	
25.22	+0.195	C	FR	One Way Frontage Rd Right	PCC	PCC	4	4	48	4	0.03	Oct 2008	
25.23	+0.208	C	FR	One Way NE O&M Rd Right	MBH	MBH	1	0	12	0	0.03	Oct 2008	
25.25	+0.223	C	FR	One Way Frontage Rd Right	AC	AC	4	4	48	4	0.01	Oct 2008	
	+0.229	C	FR	One Way Frontage Rd Right	AC	AC	2	2	24	4	0.11	Oct 2008	
25.26	+0.232	C	J S	NE O&M Rd -- [R]								Oct 2008	
25.35	+0.326	C	NB	Projects spanning M219 to M220	AC	AC	4	4	48	6	0.01	12 Dec 2009	
25.36	+0.333	C	NB		AC	AC	4	4	66	6	0.11	12 Dec 2009	
25.37	+0.344	C	J S	Business Access Rd -- [R]								Oct 2008	
		C	FR	One Way Frontage Rd Right	AC	AC	2	2	24	4	0.24	Oct 2008	
25.47	+0.445	C	NB	Projects spanning M219 to M220	AC	AC	4	4	60	10	0.13	12 Dec 2009	
25.60	+0.580	C	NB		AC	AC	4	4	54	10	0.11	12 Dec 2009	
25.61	+0.585	C	FR	One Way Frontage Rd Right	AC	AC	2	2	24	2	0.08	Oct 2008	
25.69	+0.668	C	FR	One Way Frontage Rd Right NB	Paved	MBH	1	2	12	12	0.73		
25.72	+0.694	C	NB	Projects spanning M219 to M220	AC	AC	4	4	48	10	0.70	12 Dec 2009	
26.42	M220 +0.396	A	BR	Central Arizona Project Canal								12 Dec 2009	87 ft Unknown
	+0.398	C	NB	Projects spanning M220 to M221	AC	AC	4	4	54	10	0.10	12 Dec 2009	
26.43	+0.402	C	FR	One Way Frontage Rd Right NB	AC	AC	2	2	24	2	0.06	Oct 2008	
26.48	+0.459	C	FR	One Way Frontage Rd Right NB	AC	AC	2	2	24	4	0.18	Oct 2008	
26.53	+0.503	C	NB	Projects spanning M220 to M221	AC	AC	4	4	60	10	0.04	12 Dec 2009	
26.57	+0.546	C	NB		AC	AC	4	4	63	9	0.10	12 Dec 2009	

Map

Map

I 017 at M220+0.546

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 99

M220+0.546 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M220+0.563

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M220+0.563 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
26.59	M220 +0.563	C	J S Business Access -- [R]								Oct 2008		Map
26.64	+0.614	C	J S Business Access -- [R]								Oct 2008		Map
26.66	+0.635	C	FR One Way Frontage Rd Right NB	AC	AC	1.5	8	18	4	0.10	Oct 2008		
26.67	+0.64	C	NB Projects spanning M220 to M221	AC	AC	4	4	48	9	0.02	12 Dec 2009		
26.68	+0.657	C	NB	AC	AC	4	4	48	10	2.23	12 Dec 2009		
26.76	+0.739	C	FR One Way Frontage Rd Right NB	AC	AC	1	14	12	4	0.03	Oct 2008		
26.79	+0.765	C	FR One Way Frontage Rd Right NB	AC	AC	2	2	24	4	0.01	Oct 2008		
	+0.771	C	FR One Way Frontage Rd Right NB	PCC	PCC	2	8	24	4	0.07	Oct 2008		
26.86	+0.841	C	FR One Way Frontage Rd Right NB	PCC	PCC	1.5	19	18	4	0.05	Oct 2008		
26.91	+0.889	C	FR One Way Frontage Rd Right NB	PCC	PCC	1	24	12	4	0.02	Oct 2008		
26.93	+0.908	C	FR One Way Frontage Rd Right NB	PCC	PCC	1	24	12	37	0.02	Oct 2008		
26.96	+0.935	C	FR Two Way Frontage Rd Right	AC	AC	2	2	24	2	0.05	Oct 2008		
	+0.940	A	UP Exit #220 at Dixileta Dr								Oct 2008		??'-??"
27.01	+0.989	C	FR Two Way Frontage Rd Right	AC	AC	2	5	24	5	0.05	Oct 2008		
27.06	M221 +0.034	C	FR Two Way Frontage Rd Right	AC	AC	2	8	24	8	0.01	Oct 2008		
27.83	+0.800	C	VMS (NB) Variable Message Sign #407 (Operational)								2002		
28.21		A	J S SB Ramps and Frontage -- [B4]								Oct 2008		Map
28.27	M222 +0.243	C	FR One Way Frontage Rd Right NB	AC	AC	3	2	36	4	0.10	21 Apr 2010		
28.29		A	J S NB Ramps and Frontage -- [B23]								Oct 2008		Map
28.37	M222 +0.344	C	FR One Way Frontage Rd Right NB	AC	AC	3	1	37	4	0.12	21 Apr 2010		
28.48	+0.459	C	FR One Way Frontage Rd Right NB	AC	AC	3	0	38	4	0.23	21 Apr 2010		
28.71	+0.689	C	FR One Way Frontage Rd Right NB	AC	AC	2	2	24	4	0.07	21 Apr 2010		
28.79	+0.763	C	FR One Way Frontage Rd Right NB	PCC	PCC	2	9	24	16	0.11	21 Apr 2010		
28.90	+0.877	C	FR One Way Frontage Rd Right NB	PCC	PCC	2	16	24	28	0.08	21 Apr 2010		
28.91	+0.888	C	NB Projects spanning M222 to M223	AC	AC	4	4	54	10	0.06	12 Dec 2009		
28.97	+0.945	C	NB	AC	AC	4	4	60	10	0.30	12 Dec 2009		
29.00	+0.980	C	FR One Way Frontage Rd Right NB	PCC	PCC	2	2	24	23	0.10	21 Apr 2010		
29.27	M223 +0.250	C	NB Projects spanning M223 to M224	AC	AC	4	4	72	10	0.18	12 Dec 2009		
29.45	+0.427	C	NB	AC	AC	4	4	72	10	0.25	12 Dec 2009		
29.70	+0.68	C	NB	AC	AC	4	4	60	10	0.15	12 Dec 2009		
29.86	+0.833	C	NB	AC	AC	4	4	48	10	0.38	12 Dec 2009		
30.01	+0.990	A	UP Exit #223 at S 074 & Carefree Hwy								Oct 2008		16'-06"
30.23	M224 +0.205	C	NB Projects spanning M224 to M225	AC	AC	3.5	4	42	10	0.01	12 Dec 2009		
30.24	+0.215	C	NB	AC	AC	3.5	4	42	10	0.08	12 Dec 2009		
30.32	+0.295	C	NB	AC	AC	3.5	4	54	10	0.06	12 Dec 2009		
30.38	+0.354	C	NB	AC	AC	3	4	48	10	0.17	03 Aug 2005		
30.56	+0.529	C	NB	AC	AC	3	4	42	10	0.15	03 Aug 2005		
30.70	+0.676	C	NB	AC	AC	3	4	42	10	0.01	03 Aug 2005		
30.71	+0.68	C	NB	AC	AC	3	4	36	10	0.52	03 Aug 2005		
31.04	M225 +0.009	A	JB NCL Phoenix										
31.23	+0.204	C	NB Projects spanning M225 to M226	AC	AC	3	4	42	10	0.04	03 Aug 2005		
31.27	+0.240	C	NB	AC	AC	3	4	48	10	0.06	03 Aug 2005		
31.33	+0.30	C	NB	AC	AC	3	4	36	10	0.38	03 Aug 2005		

I 017 at M225+0.30

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 100

M225+0.30 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M225+0.524

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M225+0.524 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
31.55	M225 +0.524	A	UP	Exit #225 at Pioneer Rd							1968		17'-02"
31.71	+0.683	C	NB	Projects spanning M225 to M226	AC	AC	3	4	48	10	0.32	03 Aug 2005	
32.03	M226 +0.000	C	NB	Projects spanning M226 to M227	AC	AC	3	4	48	10	0.51	25 Oct 2003	
32.55	+0.513	C	NB		AC	AC	3	4	48	9	0.06	25 Oct 2003	
32.60	+0.570	C	NB		AC	AC	3	4	48	8	0.18	25 Oct 2003	
32.78	+0.748	C	NB		AC	AC	3	4	36	10	0.51	25 Oct 2003	
32.96	+0.932	C	BR	(NB) Deadman Wash								130 ft Unknown	
33.07	M227 +0.036	C	UP	(NB) Exit #227 at Daisy Mountain Dr							25 Oct 2003		??'-??"
33.16		A	J	S I 017 Connector -- [L2]									
33.17		A	J	S Unknown Rd -- [R4]									
33.29	M227 +0.264	C	NB	Projects spanning M227 to M228	AC	AC	3	4	36	9	0.02	25 Oct 2003	
33.31	+0.282	C	NB		AC	AC	3	4	48	9	0.11	25 Oct 2003	
33.42	+0.394	C	NB		AC	AC	3	4	48	10	1.35	25 Oct 2003	
34.77	M228 +0.743	C	NB	Projects spanning M228 to M229	AC	AC	3	4	48	10	0.01	1995	
34.78	+0.75	C	NB		AC	AC	3	4	36	10	0.07	1995	
34.85	+0.825	C	NB		AC	AC	2.5	4	30	10	0.16	1995	
35.01	+0.984	C	NB		AC	AC	2	4	24	10	2.42	1995	
35.10	M229 +0.073	A	UP	Exit #229 at Desert Hills Rd & Anthem Way							2000		16'-03"
37.43	M231 +0.390	C	NB	Projects spanning M231 to M232	AC	AC	2	4	24	10	7.15	1999	
37.50	+0.466	C	BR	(NB) New River							1968	347 ft Concrete	
38.06	M232 +0.030	C	OP	(NB) Exit #232 at New River							1968	159 ft Concrete	
42.04	M236 +0.009	C	UP	(NB) Exit #236 at Table Mesa Rd							1968		15'-11"
44.58	M238 +0.552	C	NB	Projects spanning M238 to M239	AC	MBH	2	4	24	10	6.22	85	
45.26	M239 +0.227	C	BR	(NB) Little Squaw Creek							1967	315 ft Steel	
47.63	M241 +0.599	C	JB	Yavapai County									
47.88		A	J	24th Dr -- [L]									
47.92		A	J	Local Business Access -- [B1]									
48.14	M242 +0.112	C	FR	Two Way Frontage Rd Right	Unk	MBH	2	1	24	1	0.46		
		A	UP	Exit #242 at Rock Springs							1967		16'-02"
48.99	+0.957	A	UP	Mud Springs Rd							1965		16'-05"
49.41	M243 +0.380	C	BR	(NB) Agua Fria River							1980	363 ft Concrete	
50.42	M244 +0.379	C	OP	(NB) Exit #244 at Canyon Rd (Black Canyon City)							1964	97 ft Concrete	
50.80	+0.760	C	NB	Projects spanning M244 to M245	AC	AC	2	4	24	10	0.25	1998	
51.04	M245 +0.000	C	NB	Projects spanning M245 to M246	AC	AC	2	4	24	10	5.15	1998	
54.21	M248 +0.405	C	OP	(NB) Exit #248 at Crown King Rd & Bumble Bee Rd							1966	161 ft Steel	
56.20	M250 +0.400	C	NB	Projects spanning M250 to M251	AC	AC	2	4	24	10	1.73	30 Oct 2007	
57.27	M251 +0.462	A	X	Restricted Median Cross-Over -- [U]									
57.65	+0.893	A	RA	Sunset Point Rest Area (on)	AC	AC	1	4	35	1	0.06	Nov 2009	
57.67	+0.855	A	RA	Sunset Point Rest Area Truck Parking Exit Lane	AC	AC	1	0	12	0	0.02	Nov 2009	
57.68	+0.873	A	RA	Sunset Point Rest Area Truck Parking Exit Lane	AC	AC	1	22.5	12	0	0.01	Nov 2009	
57.69	+0.929	A	RA	Sunset Point Rest Area Car/Truck Parking Lane	AC	AC	1	20	20	0	0.06	Nov 2009	
	+0.882	A	RA	Sunset Point Rest Area Truck Parking Exit Lane	AC	AC	1	45	12	0	0.14	Nov 2009	
57.71	+0.895	C	SVP	(NB) Paved 58' long Variable 0-12' wide							0.01		

Map
MapMap
Map
Map
Map
Map

I 017 at M251+0.895

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 101

M251+0.895 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M251+0.900

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M251+0.900 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
57.71	M251 +0.900	C	VMS (NB) Variable Message Sign #385 (Operational)										
57.72	+0.906	C	SVP (NB) Paved 77' long 12' wide							0.01			
57.73	+0.921	C	SVP (NB) Paved 46' long Variable 12-0' wide							0.01			
57.75	+0.990	A	RA Sunset Point Rest Area Car/Truck Parking Lane	AC	AC	1	0	20	0	0.02	Nov 2009		Map
57.77	+1.005	A	RA Sunset Point Rest Area Car/Truck Parking Lane	AC	AC	1	20	20	0	0.10	Nov 2009		Map
57.84	M252 +0.027	A	RA Sunset Point Rest Area Truck Parking Exit Lane	AC	AC	1	22.5	12	0	0.03	Nov 2009		Map
57.85	+0.044	A	RA Sunset Point Rest Area Access Rd	AC	AC	2	0	30	0	0.02	Nov 2009		Map
57.87	+0.056	A	RA Sunset Point Rest Area Access Rd	AC	AC	2	0	20	0	0.05	Nov 2009		Map
	M251 +1.107	A	RA Sunset Point Rest Area Car/Truck Parking Lane	AC	AC	1	10	20	0		Nov 2009		Map
	+1.111	A	RA Sunset Point Rest Area Parking Lane	AC	AC	1	0	20	0	0.01	Nov 2009		Map
57.89	+1.124	A	RA Sunset Point Rest Area (off)	AC	AC	1	4	12	6	0.07	Nov 2009		Map
57.91	M252 +0.097	A	RA Sunset Point Rest Area Access Rd	AC	AC	2	0	20	0	0.01	Nov 2009		Map
57.92	M251 +1.161	A	RA Sunset Point Rest Area (off)	AC	AC	1	4	42	4	0.01	Nov 2009		Map
	M252 +0.113	C	NB Projects spanning M252 to M253	AC	AC	2	4	30	7.5	0.04	30 Oct 2007		
57.95	M251 +1.191	A	RA Sunset Point Rest Area	AC	AC	1	4	12	8	0.01	Nov 2009		Map
57.96	+1.197	A	RA Sunset Point Rest Area	Paved	Paved	1	4	12	10	0.03			Map
	M252 +0.151	C	NB Projects spanning M252 to M253	AC	AC	2	4	36	5	0.08	30 Oct 2007		
58.04	+0.234	C	NB	AC	AC	2	4	24	10	0.27	30 Oct 2007		
58.24	+0.431	C	FR Two Way Frontage Rd Right	Paved	MBH	2	1	24	1	0.22			
58.31	+0.500	C	NB Projects spanning M252 to M253	AC	AC	2	4	24	10	0.19	1999		
58.33	+0.522	C	J S Sunset Point Rest Area E-Ramp -- [L]										Map
	+0.523	C	OP (NB) Exit #252 at Sunset Point Rest Area								1999	107 ft Concrete	
58.50	+0.685	C	NB Projects spanning M252 to M253	AC	AC	2	4	36	4	0.20	1999		
58.70	+0.889	C	NB	AC	AC	2	4	30	4	0.04	1999		
58.74	+0.933	C	NB	AC	AC	2	4	30	7	0.04	1999		
58.78	+0.974	C	NB	AC	AC	2	4	24	10	1.99	1999		
59.45	M253 +0.641	A	X Restricted Median Cross-Over -- [U]										
60.71		A	J (WB) Business Access -- [L3]										
60.78	M255 +0.000	C	NB Projects spanning M255 to M256	AC	AC	2	4	24	10	0.94	1999		
61.58		A	J S Black Canyon Hwy -- [R14]										Map
61.63		A	J S Black Canyon Hwy -- [L23]										Map
61.70	M256 +0.081	C	OP (NB) Exit #256 at Badger Springs Rd								1963	90 ft Concrete	
61.72	+0.096	C	NB Projects spanning M256 to M257	AC	AC	2	4	24	10	6.09	15 Oct 2004		
65.09	M259 +0.443	C	OP (NB) Exit #259 at Bloody Basin Rd								1963	90 ft Concrete	
67.07	M261 +0.421	A	X Median Cross-Over -- [U]										
67.71	M262 +0.067	C	BR (NB) Big Bug Creek								1960	214 ft Steel	
67.81	+0.166	C	NB Projects spanning M262 to M263	AC	AC	2	4	30	10	0.09	15 Oct 2004		
67.90	+0.259	C	NB	AC	AC	2	4	36	10	0.03	15 Oct 2004		
67.93	+0.29	C	NB	AC	AC	2	4	24	10	0.15	15 Oct 2004		
68.08	+0.440	C	NB	AC	AC	2	4	36	10	0.01	15 Oct 2004		
68.09	+0.450	C	NB	AC	AC	2	4	30	10	0.18	15 Oct 2004		
68.27	+0.62	C	NB	AC	AC	2	4	24	10	0.37	15 Oct 2004		
68.30	+0.656	A	UP Exit #262 at S 069 N (Cordes Junction)								1960		18'-01"

I 017 at M262+0.656

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 102

M262+0.656 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M263+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M263+0.000 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
68.64	M263 +0.000	C	NB	Projects spanning M263 to M264	AC	MBH	2	4	25	10	5.51	13 Oct 2005	
68.72	+0.080	A	X	Restricted Median Cross-Over -- [U]								13 Oct 2005	
69.79	M264 +0.147	A	X	Restricted Median Cross-Over -- [U]									
70.38	+0.738	A	BR	RCB								24 ft Concrete	
70.95	M265 +0.307	C	BR	(NB) Agua Fria River							1963	274 ft Steel	
71.17	+0.525	A	X	Restricted Median Cross-Over -- [U]									
72.78	M267 +0.141	A	BR	RCB								37 ft Concrete	
72.79	+0.159	A	X	Restricted Median Cross-Over -- [U]									
74.14	M268 +0.688	C	NB	Projects spanning M268 to M269	AC	MBH	2	4	31	10	0.03	13 Oct 2005	
74.18	+0.721	C	NB		AC	MBH	2	4	37	10	0.06	13 Oct 2005	
74.23	+0.77	C	NB		AC	MBH	2	4	25	10	0.30	13 Oct 2005	
74.39	+0.934	C	OP	(NB) Exit #268 at Dugas Rd & Orme Rd							1963	90 ft Concrete	
74.48	+1.028	A	JB	Enter Prescott NF									
74.53	+1.076	C	NB	Projects spanning M268 to M269	AC	MBH	2	4	37	10	0.09	13 Oct 2005	
74.62	M269 +0.016	C	NB	Projects spanning M269 to M270	AC	MBH	2	4	31	10	0.14	13 Oct 2005	
74.64	+0.037	C	BR	(NB) Ash Creek								201 ft Unknown	
74.76	+0.15	C	NB	Projects spanning M269 to M270	AC	MBH	2	4	25	10	0.09	13 Oct 2005	
74.85	+0.249	C	NB		AC	AC	2	4	24	10	10.86	1996	
83.56	M277 +0.934	C	BR	(NB) Cienega Creek							1976	136 ft	
84.02	M278 +0.405	C	UP	(NB) Exit #278 at S 169 S & Cherry Rd & Zane Grey Hwy							1976		16'-05"
85.71	M280 +0.100	C	NB	Projects spanning M280 to M281	AC	AC	2	4	24	10	0.58	21 Jun 2000	
86.29	+0.676	C	NB		AC	AC	2	4	24	10	2.41	21 Jun 2000	
88.70	M283 +0.077	C	NB	Projects spanning M283 to M284	AC	AC	2	4	30	10	0.07	21 Jun 2000	
88.77	+0.146	C	NB		AC	AC	2	4	36	10	0.13	21 Jun 2000	
88.90	+0.277	C	TR	NB Truck Escape Ramp	Paved	Gravel	1	14	12	14	0.06		
	+0.27	C	NB	Projects spanning M283 to M284	AC	AC	2	4	24	10	1.76	21 Jun 2000	
88.96	+0.334	C	TR	NB Truck Escape Ramp	Gravel	Paved	1	14	12	14	0.21		
90.66	M285 +0.042	C	NB	Projects spanning M285 to M286	AC	AC	2	4	31	10	0.04	21 Jun 2000	
90.71	+0.083	C	NB		AC	AC	2	4	38	10	0.10	21 Jun 2000	
90.80	+0.18	C	NB		AC	AC	2	4	24	10	0.60	21 Jun 2000	
90.85	+0.226	C	JB	SWCL Camp Verde Elev 3160									
91.17	+0.544	C	OP	(NB) Exit #285 at General Crook Trl & Zane Grey Hwy							1975	145 ft Concrete	
91.40	+0.777	C	NB	Projects spanning M285 to M286	AC	AC	2	4	38	8	0.21	21 Jun 2000	
91.61	+0.983	C	NB		AC	AC	2	4	31	9	0.11	21 Jun 2000	
91.72	M286 +0.100	C	NB	Projects spanning M286 to M287	AC	MBH	2	4	31	9	0.04	89	
91.76	+0.137	C	NB		AC	MBH	2	4	31	10	0.04	89	
91.79	+0.17	C	NB		AC	MBH	2	4	24	10	0.02	89	
91.82	+0.197	C	NB		AC	MBH	2	4	24	10	0.56	88	
92.38	+0.762	C	NB		AC	MBH	2	4	24	13.5	0.04	88	
92.43	+0.808	C	NB		AC	MBH	2	4	30	13.5	0.02	88	
92.45	+0.826	A	JB	Leave Prescott NF									
	+0.827	C	NB	Projects spanning M286 to M287	AC	MBH	2	4	36	13.5	0.01	88	
	+0.832	C	NB		AC	MBH	2	4	36	10	0.17	15 Jul 1999	

I 017 at M286+0.832

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 103

M286+0.832 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M287+0.007

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M287+0.007 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
92.63	M287 +0.007	C	NB	Projects spanning M287 to M288	AC	MBH	2	4	36	9	0.02	15 Jul 1999	
92.64	+0.023	C	NB		AC	MBH	2	4	36	9	0.03	88	
92.67	+0.048	C	NB		AC	MBH	2	4	24	10	0.40	88	
92.91	+0.294	A	UP	Exit #287 at S 260 (Camp Verde)							Dec 2003		16'-00"
93.06	+0.443	C	NB	Projects spanning M287 to M288	AC	AC	2	4	24	10	0.07	11 Sep 2007	
93.13	+0.513	C	NB		AC	AC	2	4	36	6	0.08	11 Sep 2007	
93.21	+0.592	C	NB		AC	AC	2	4	36	8	0.06	11 Sep 2007	
93.27	+0.650	C	NB		AC	AC	2	4	30	8	0.10	11 Sep 2007	
93.37	+0.749	C	NB		AC	AC	2	4	24	10	0.53	11 Sep 2007	
93.59	+0.972	C	BR	(NB) Verde River							1978	523 ft Steel	
93.89	M288 +0.255	C	NB	Projects spanning M288 to M289	AC	MBH	2	4	24	10	1.34	88	
94.52	+0.885	A	UP	S Verde							1978		16'-02"
95.23	M289 +0.613	C	NB	Projects spanning M289 to M290	AC	MBH	2	4	30	9	0.04	88	
95.27	+0.653	C	NB		AC	MBH	2	4	36	8	0.05	88	
95.32	+0.702	C	NB		AC	MBH	2	4	24	10	0.48	88	
95.60	+0.979	A	UP	Exit #289 at Middle Verde Rd							1978		16'-01"
95.78	M290 +0.165	C	JB	NECL Camp Verde, Enter Coconino NF									
95.80	+0.179	C	NB	Projects spanning M290 to M291	AC	MBH	2	4	36	8	0.08	88	
95.88	+0.263	C	NB		AC	MBH	2	4	30	9	0.09	88	
95.97	+0.355	C	NB		AC	MBH	2	4	24	10	2.64	88	
98.62	M292 +0.972	C	NB	Projects spanning M292 to M293	AC	MBH	2	4	30	10	0.05	88	
98.66	M293 +0.025	C	NB	Projects spanning M293 to M294	AC	MBH	2	4	36	10	0.08	88	
98.74	+0.10	C	NB		AC	MBH	2	4	24	10	0.25	88	
98.90	+0.261	A	UP	Exit #293 at Cornville Rd (McGuireville)							1961		16'-05"
98.99	+0.349	C	NB	Projects spanning M293 to M294	AC	MBH	2	4	36	10	0.11	88	
99.05	+0.406	C	BR	(NB) Dry Beaver Creek							1961	214 ft Steel	
99.10	+0.459	C	NB	Projects spanning M293 to M294	AC	MBH	2	4	30	10	0.11	88	
99.21	+0.57	C	NB		AC	MBH	2	4	24	10	5.26	88	
102.23	M296 +0.615	C	RA	(NB) McGuireville Rest Area (off)	AC	AC	1	2	12	8	0.09		
102.31	+0.696	C	RA	(NB) McGuireville Rest Area	PCC	PCC	1	8	12	8	0.21		Map
		C	RA	(NB) McGuireville Rest Area	PCC	PCC	1	0	12	8	0.21		Map
102.52	+0.906	C	RA	(NB) McGuireville Rest Area (on)	AC	AC	1	2	12	8	0.15		Map
103.04	M297 +0.400	C	VMS	(NB) Variable Message Sign #389 (Existing)									
104.47	M298 +0.878	C	NB	Projects spanning M298 to M299	AC	MBH	2	4	24	10	0.11	Sep 2002	
104.58	+0.988	C	NB		AC	AC	2	4	24	8	7.57	Sep 2002	
104.61	+1.018	C	OP	(NB) Exit #298 at S 179 N & Sedona Rd							1961	107 ft Concrete	
104.96	M299 +0.306	A	J	Restricted Median Cross-Over -- [U]							15 Nov 2010		
108.10	M302 +0.445	A	J	Restricted Median Cross-Over -- [U]							15 Nov 2010		
109.71	M304 +0.071	A	J	Restricted Median Cross-Over -- [U]							15 Nov 2010		
111.51	M305 +0.865	A	J	Restricted Median Cross-Over -- [U]							15 Nov 2010		
111.95	M306 +0.299	C	OP	(NB) Exit #306 at Stoneman Lake Rd							1958	29 ft Concrete	
112.15	+0.500	C	NB	Projects spanning M306 to M307	AC	AC	2	4	24	10	0.70	21 Oct 2004	
112.85	M307 +0.193	C	NB	Projects spanning M307 to M308	AC	AC	2	4	24	8	4.36	Sep 2002	

I 017 at M307+0.193

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 104

M307+0.193 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M309+0.085

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M309+0.085 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
114.73	M309 +0.085	A	J	Restricted Median Cross-Over -- [U]							15 Nov 2010		
117.19	M311 +0.568	C	JB	Coconino County									
117.21	+0.587	C	NB	Projects spanning M311 to M312	AC	MBH	2	4	24	10	0.06	Sep 2002	
117.28	+0.651	C	NB		AC	AC	2	4	24	10	0.08	Sep 2002	
117.35	+0.726	C	NB		AC	AC	2	4	24	10	1.08	86	
117.62	+0.999	C	J S	(NB) Unknown Rd -- [R]									Map
118.43	M312 +0.779	C	NB	Projects spanning M312 to M313	AC	AC	2	4	24	10	0.15	77	
118.58	+0.929	C	NB		AC	AC	2	4	24	10	8.45	88	
121.23	M315 +0.593	C	OP	(NB) Exit #315 at Rocky Park Rd								1960	29 ft Concrete
122.64	M317 +0.000	C	BR	(NB) Woods Canyon								1966	178 ft Steel
122.80	+0.164	C	FR	Two Way Frontage Rd Right	Unk	Unk	2	0	20	0	0.72		
123.51	+0.870	A	UP	Exit #317 at Woods Canyon								1975	16'-09"
126.15	M320 +0.506	C	OP	(NB) Exit #320 at Schnebly Hill Rd								1960	29 ft Concrete
127.03	M321 +0.383	C	NB	Projects spanning M321 to M322	AC	MBH	2	4	24	10	4.52	88	
127.71	M322 +0.112	C	BR	(NB) Munds Canyon								1975	383 ft Concrete
128.37	+0.767	C	OP	(NB) Exit #322 at Pinewood Blvd (Munds Park)								1960	29 ft Concrete
129.52	M323 +0.878	C	RA	(NB) Christensen Rest Area (Closed) (off)	Unk	Unk	1	2	12	8	0.08		Map
129.66	M324 +0.023	C	RA	(NB) Christensen Rest Area truck parking (Closed) (off)	AC	AC	1	2	12	8	0.14		Map
		C	RA	(NB) Christensen Rest Area car parking (Closed) (off)	AC	AC	1	2	12	8	0.22		Map
129.79	+0.153	C	RA	(NB) Christensen Rest Area (Closed) (on)	Unk	Unk	1	2	12	8	0.14		Map
129.95	+0.308	C	RA	(NB) Christensen Rest Areas (Closed) (on)									
130.72	M325 +0.083	A	X	Median Cross-Over -- [U]									
130.97	+0.330	A	X	Median Cross-Over -- [U]									
131.54	+0.906	C	NB	Projects spanning M325 to M326	AC	MBH	2	4	30	10	0.05	88	
131.60	+0.958	C	NB		AC	MBH	2	4	36	10	0.07	88	
131.67	M326 +0.02	C	NB	Projects spanning M326 to M327	AC	MBH	2	4	24	10	0.37	88	
131.87	+0.225	C	OP	(NB) Exit #326 at Willard Springs Rd								Jul 2002	107 ft Concrete
132.04	+0.394	C	NB	Projects spanning M326 to M327	AC	MBH	2	4	36	10	0.18	88	
132.21	+0.573	C	NB		AC	MBH	2	4	30	10	0.12	88	
132.29	+0.647	A	X	Median Cross-Over -- [U]									Map
132.34	+0.69	C	NB	Projects spanning M326 to M327	AC	MBH	2	4	24	10	1.77	88	
132.42	+0.777	A	X	Median Cross-Over -- [U]									
132.66	M327 +0.011	A	X	Median Cross-Over -- [U]									
133.60	+0.955	A	X	Restricted Median Cross-Over -- [U]								Oct 2008	
134.11	M328 +0.467	C	NB	Projects spanning M328 to M329	AC	MBH	2	4	30	6	0.03	88	
134.14	+0.493	C	NB		AC	MBH	2	4	36	2	0.08	88	
134.22	+0.578	C	NB		AC	MBH	2	4	24	10	0.34	88	
134.28	+0.634	C	FR	Two Way Frontage Rd Right	Unk	Unk	2	0	18	0	0.15		
134.41	+0.765	C	FR	Two Way Frontage Rd Right	Unk	Unk	2	0	18	0	0.26		
	+0.766	C	OP	(NB) Exit #328 at Newman Park Rd								1987	34 ft Concrete
134.57	+0.923	A	X	Median Cross-Over -- [U]									Map
	+0.926	C	NB	Projects spanning M328 to M329	AC	MBH	2	4	36	2	0.22	88	
134.79	M329 +0.151	C	NB	Projects spanning M329 to M330	AC	MBH	2	4	30	6	0.08	88	

I 017 at M329+0.151

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 105

M329+0.151 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M329+0.229

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M329+0.229 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
134.87	M329 +0.229	C	NB	Projects spanning M329 to M330	AC	MBH	2	4	24	10	1.42	88	
135.00	+0.368	A	X	Restricted Median Cross-Over -- [U]							Oct 2008		
135.31	+0.671	A	X	Median Cross-Over -- [U]									
135.64	M330 +0.000	C	VMS	(NB) Variable Message Sign #57 (Proposed)									
135.81	+0.172	A	X	Median Cross-Over -- [U]									
135.91	+0.266	A	BR	Wash							1960	26 ft Concrete	
136.14	+0.495	A	BR	Wash							1960	38 ft Concrete	
136.24	+0.594	A	X	Median Cross-Over -- [U]							Oct 2008		
136.29	+0.647	C	NB	Projects spanning M330 to M331	AC	MBH	2	4	30	6	0.05	88	
136.34	+0.695	C	NB		AC	MBH	2	4	36	2	0.09	88	
136.43	+0.784	C	NB		AC	MBH	2	4	24	10	0.22	88	
136.64	M331 +0.000	C	NB	Projects spanning M331 to M332	AC	AC	2	4	24	10	0.05	21 Oct 2004	
136.69	+0.050	C	NB		AC	MBH	2	4	24	10	0.23	88	
136.76	+0.111	A	UP	Exit #331 at Kelly Canyon Rd							1972		??'-??"
136.93	+0.283	C	NB	Projects spanning M331 to M332	AC	MBH	2	4	36	4	0.20	88	
137.12	+0.480	C	NB		AC	MBH	2	4	30	7	0.11	88	
137.23	+0.586	C	NB		AC	MBH	2	4	24	10	1.93	88	
137.31	+0.665	A	X	Median Cross-Over -- [U]							Oct 2008		
138.42	M332 +0.779	A	X	Restricted Median Cross-Over -- [U]							Oct 2008		
138.75	M333 +0.860	C	FR	Two Way Frontage Rd Left (Tovar Trl)	Paved	Unk	2	0	24	0	0.27		
139.16	+0.526	C	NB	Projects spanning M333 to M334	AC	MBH	2	4	30	7	0.03	88	
139.19	+0.552	C	NB		AC	MBH	2	4	30	7	0.02	91	
139.21	+0.572	C	NB		AC	MBH	2	4	36	4	0.09	91	
139.28	+0.644	C	UB	SUB Flagstaff									
139.30	+0.660	C	NB	Projects spanning M333 to M334	AC	MBH	2	4	24	10	0.34	91	
	+0.661	A	X	Median Cross-Over -- [U]									
139.51	+0.871	C	OP	(NB) Exit #333 at Kachina Blvd & Mountaineer Rd							1990	174 ft Concrete	
139.64	+1.002	C	NB	Projects spanning M333 to M334	AC	MBH	2	4	36	8	0.15	91	
139.75	M334 +0.113	C	JB	Temp Leave Coconino NF									
139.79	+0.146	C	NB	Projects spanning M334 to M335	AC	MBH	2	4	36	8	0.06	90	
139.85	+0.209	C	NB		AC	MBH	2	4	30	9	0.11	90	
139.96	+0.323	C	NB		AC	MBH	2	4	24	10	2.73	90	
140.78	M335 +0.145	C	JB	Leave Coconino NF, SCL Flagstaff Elev 6905									
140.81	+0.166	A	X	Restricted Median Cross-Over -- [U]							Oct 2008		
141.79	M336 +0.144	C	JB	Re-enter Coconino NF									
141.83	+0.186	A	X	Median Cross-Over -- [U]									
142.59	+0.944	A	X	Median Cross-Over -- [U]							Oct 2008		
142.69	M337 +0.045	C	NB	Projects spanning M337 to M338	AC	MBH	2	4	30	7	0.05	90	
142.74	+0.093	C	NB		AC	MBH	2	4	36	4	0.02	90	
142.77	+0.118	C	NB		AC	MBH	2	4	36	4	0.06	81	
142.83	+0.180	C	NB		AC	MBH	2	4	24	10	0.47	81	
143.01	+0.360	C	X	Elevation 7000									
143.03	+0.381	A	UP	Exit #337 at SA089 & J W Powell Blvd (Flagstaff Airport)							1959		16'-00"

Map

I 017 at M337+0.381

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 106

M337+0.381 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M337+0.650

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M337+0.650 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
143.30	M337 +0.650	C	NB	Projects spanning M337 to M338	AC	MBH	2	4	36	2	0.23	81	
143.53	+0.882	C	NB		AC	MBH	2	4	30	6	0.16	81	
143.69	M338 +0.057	C	NB	Projects spanning M338 to M339	AC	MBH	2	4	24	10	0.72	81	
144.42	+0.780	C	NB		AC	MBH	2	4	24	10	1.14	Oct 2001	
145.40	M339 +0.769	C	OP	(NB) Exit #339 at Lake Mary Rd							Oct 2001	108 ft Concrete	
145.55	+0.918	C	NB	Projects spanning M339 to M340	PCC	MBH	2	4	24	10	0.32	Oct 2001	
145.64	M340 +0.013	C	UP	(NB) Under I 040 WB to I 017 SB Ramp							2001		??'-??"
145.66	+0.035	A	UP	I 040 EB							1966		16'-04"
145.70	+0.078	A	UP	I 040 WB							1965		16'-04"
145.87	+0.247	C	NB	Projects spanning M340 to M341	PCC	MBH	2	4	24	10	0.03	90	
145.91	+0.280	C	NB		AC	MBH	2	4	24	10	0.06	90	
145.97	+0.340	C	X	(NB) End I 017 at SA089 in Flagstaff									

[Map](#)

I 017 at M340+0.340

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 107

M340+0.340 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M194+0.100

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M194+0.100 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
I 017 - Non-cardinal (from low to high for divided hwy segments)													
0.02	M194 +0.100	N	X	(SB) Begin I 017 at I 010 Gore/Exit #150B									
		N	SB	Projects spanning M194 to M195	AC/PCC	AC/PCC	3	12	36	10	0.31	12 Jul 2008	
0.26	+0.344	N	OP	(SB) Over Flyunder to I 010 WB							1988	167 ft Concrete	
0.32	+0.408	N	SB	Projects spanning M194 to M195	AC/PCC	AC/PCC	3	10	36	8	0.16	12 Jul 2008	
0.49	+0.569	N	SB		AC/PCC	AC/PCC	3	10	36	8	0.01	12 Jul 2008	
	+0.577	N	SB		AC/PCC	AC/PCC	3	10	48	8	0.01	12 Jul 2008	
0.50	+0.584	N	SB		AC/PCC	AC/PCC	3	10	48	8	0.04	Mar 2008	
0.54	+0.629	N	SB		AC/PCC	AC/PCC	3	10	42	8	0.02	Mar 2008	
0.57	+0.65	N	SB		AC/PCC	AC/PCC	3	10	36	8	0.49	Mar 2008	
0.69	+0.773	N	FR	Two Way Frontage Rd SB	AC	AC	2	0	24	0	0.14	13 Feb 2003	
0.85	+0.930	N	FR	One Way Frontage Rd SB	AC	AC	3	0	37.5	1	0.08	13 Feb 2003	
0.92	M195 +0.012	N	FR	One Way Frontage Rd SB	AC	AC	2	0	25	1	0.85	13 Feb 2003	
1.06	+0.146	N	SB	Projects spanning M195 to M196	AC/PCC	AC/PCC	3	10	48	8	0.04	Mar 2008	
1.10	+0.186	N	SB		AC/PCC	AC/PCC	3	10	42	8	0.08	Mar 2008	
1.18	+0.26	N	SB		AC/PCC	AC/PCC	3	10	36	8	0.32	Mar 2008	
1.50	+0.585	N	SB		AC/PCC	AC/PCC	3	10	42	8	0.11	Mar 2008	
1.61	+0.699	N	SB		AC/PCC	AC/PCC	3	10	48	8	0.04	Mar 2008	
1.65	+0.73	N	SB		AC/PCC	AC/PCC	3	10	36	8	0.37	Mar 2008	
1.78	+0.864	N	FR	One Way Frontage Rd SB	AC	AC	3	0	37.5	1	0.07	13 Feb 2003	
1.87	+0.954	N	FR	One Way Frontage Rd SB	AC	AC	3	0	37.5	1	0.06	13 Feb 2003	
1.92	M196 +0.006	N	FR	One Way Frontage Rd SB	AC	AC	2	0	25	1	0.43	13 Feb 2003	
2.02	+0.104	N	SB	Projects spanning M196 to M197	AC/PCC	AC/PCC	3	10	48	8	0.04	Mar 2008	
2.06	+0.140	N	SB		AC/PCC	AC/PCC	3	10	42	8	0.09	Mar 2008	
2.14	+0.22	N	SB		AC/PCC	AC/PCC	3	10	36	8	0.39	Mar 2008	
2.27	+0.358	N	VMS	(SB) Variable Message Sign #232 (Existing)									
2.36	+0.442	N	FR	One Way Frontage Rd SB	AC	AC	3	0	37.5	1	0.05	13 Feb 2003	
2.40	+0.487	N	FR	One Way Frontage Rd SB	AC	AC	2.5	0	31.2	1	0.01	13 Feb 2003	
2.42	+0.502	N	FR	One Way Frontage Rd SB	AC	AC	2	0	25	1	0.35	13 Feb 2003	
2.54	+0.620	N	SB	Projects spanning M196 to M197	AC/PCC	AC/PCC	3	10	42	8	0.07	Mar 2008	
2.61	+0.693	N	SB		AC/PCC	AC/PCC	3	10	48	8	0.04	Mar 2008	
2.65	+0.73	N	SB		AC/PCC	AC/PCC	3	10	36	8	0.35	Mar 2008	
2.77	+0.853	N	FR	One Way Frontage Rd SB	AC	AC	3	0	37.5	1	0.08	13 Feb 2003	
2.86	+0.948	N	FR	One Way Frontage Rd SB Left	AC	AC	3		34.5	1	0.03	13 Feb 2003	
2.90	+0.979	N	FR	One Way Frontage Rd SB Left	AC	AC	2.5		28.8	1	0.01	13 Feb 2003	
2.91	+0.994	N	FR	One Way Frontage Rd Left	AC	AC	2		23	1	0.19	13 Feb 2003	
3.01	M197 +0.086	N	SB	Projects spanning M197 to M198	AC/PCC	AC/PCC	3	10	48	8	0.03	Mar 2008	
3.04	+0.119	N	SB		AC/PCC	AC/PCC	3	10	42	8	0.11	Mar 2008	
3.12	+0.196	N	FR	One Way Frontage Rd SB	AC	AC	2	0	23	1	0.24	13 Feb 2003	
3.15	+0.23	N	SB	Projects spanning M197 to M198	AC/PCC	AC/PCC	3	10	36	8	0.23	Mar 2008	
3.37	+0.452	N	FR	One Way Frontage Rd SB	AC	AC	3	0	36	0	0.05	13 Feb 2003	
3.39	+0.466	N	SB	Projects spanning M197 to M198	AC/PCC	AC/PCC	3	10	42	8	0.12	Mar 2008	
3.42	+0.497	N	FR	One Way Frontage Rd SB	AC	AC	2.5	0	30	0	0.03	13 Feb 2003	

Map

I 017 at M197+0.497

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 108

M197+0.497 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M197+0.532

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M197+0.532 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
3.45	M197 +0.532	N	FR	One Way Frontage Rd SB	AC	AC	2	0	24	0	0.35	13 Feb 2003	
3.51	+0.587	N	SB	Projects spanning M197 to M198	AC/PCC	AC/PCC	3	10	48	8	0.14	Mar 2008	
3.65	+0.72	N	SB		AC/PCC	AC/PCC	3	10	36	8	0.16	Mar 2008	
3.80	+0.883	N	FR	One Way Frontage Rd SB	AC	AC	3	0	36	0	0.06	13 Feb 2003	
	+0.884	N	SB	Projects spanning M197 to M198	AC/PCC	AC/PCC	3	10	36	9	0.09	Mar 2008	
3.88	+0.959	N	FR	One Way Frontage Rd Left	AC	AC	2		26		0.24	13 Feb 2003	
3.90	+0.977	N	SB	Projects spanning M197 to M198	AC/PCC	AC/PCC	3	10	36	6	0.05	Mar 2008	
3.95	M198 +0.033	N	SB	Projects spanning M198 to M199	AC/PCC	AC/PCC	3	10	36	2	0.17	Mar 2008	
4.11	+0.198	N	FR	One Way Frontage Rd Left	AC	AC	1		16		0.28	13 Feb 2003	
4.12	+0.202	N	SB	Projects spanning M198 to M199	AC/PCC	AC/PCC	3	10	36	2	0.48	Nov 2000	
4.35	+0.439	N	FR	One Way Frontage Rd Left	AC	AC	2		24		0.45	13 Feb 2003	
4.60	+0.680	N	SB	Projects spanning M198 to M199	AC/PCC	AC/PCC	3	10	48	2	0.07	Nov 2000	
4.67	+0.75	N	SB		AC/PCC	AC/PCC	3	10	42	2	0.03	Nov 2000	
4.70	+0.78	N	SB		AC/PCC	AC/PCC	3	10	36	2	0.06	Nov 2000	
4.76	+0.841	N	SB		AC/PCC	AC/PCC	3	10	42	2	0.02	Nov 2000	
4.77	+0.857	N	SB		AC/PCC	AC/PCC	3	10	42	2	0.07	23 Oct 2005	
4.78	+0.865	N	FR	One Way Frontage Rd Left	AC	AC	2		24		0.30	13 Feb 2003	
4.84	+0.926	N	SB	Projects spanning M198 to M199	AC/PCC	AC/PCC	3	10	48	2	0.05	23 Oct 2005	
4.89	+0.97	N	SB		AC/PCC	AC/PCC	3	10	36	2	0.30	23 Oct 2005	
5.09	M199 +0.172	N	FR	One Way Frontage Rd SB	AC	AC	2	0	24	0	0.17	13 Feb 2003	
5.19	+0.269	N	SB	Projects spanning M199 to M200	AC/PCC	AC/PCC	3	10	36	8	0.05	23 Oct 2005	
5.24	+0.316	N	SB		AC/PCC	AC/PCC	3	10	48	8	0.03	23 Oct 2005	
5.27	+0.344	N	FR	One Way Frontage Rd SB	AC	AC	2.5	0	38	0	0.10	13 Feb 2003	
	+0.345	N	SB	Projects spanning M199 to M200	AC/PCC	AC/PCC	3	10	42	8	0.10	23 Oct 2005	
5.36	+0.44	N	SB		AC/PCC	AC/PCC	3	10	36	8	0.04	23 Oct 2005	
5.37	+0.448	N	FR	One Way Frontage Rd SB	AC	AC	3	0	38	0	0.10	13 Feb 2003	
5.40	+0.479	N	SB	Projects spanning M199 to M200	AC/PCC	AC/PCC	3	10	36	4	0.09	23 Oct 2005	
5.48	+0.559	N	FR	One Way Frontage Rd SB	AC	AC	2	0	24	0	0.14	13 Feb 2003	
5.49	+0.567	N	SB	Projects spanning M199 to M200	AC/PCC	AC/PCC	3	10	42	4	0.10	23 Oct 2005	
5.59	+0.668	N	SB		AC/PCC	AC/PCC	3	10	48	4	0.03	23 Oct 2005	
5.62	+0.694	N	SB		AC/PCC	AC/PCC	3	10	60	4	0.01	23 Oct 2005	
	+0.699	N	SB		AC/PCC	AC/PCC	3	10	60	6	0.03	23 Oct 2005	
5.63	+0.710	N	FR	One Way Frontage Rd SB	AC	AC	3	0	36	0	0.13	13 Feb 2003	
5.65	+0.725	N	SB	Projects spanning M199 to M200	AC/PCC	AC/PCC	3	10	54	6	0.04	23 Oct 2005	
5.69	+0.765	N	SB		AC/PCC	AC/PCC	3	10	48	6	0.11	23 Oct 2005	
5.77	+0.846	N	VMS	(SB) Variable Message Sign #231 (Existing)									
5.78	+0.855	N	FR	One Way Frontage Rd SB	AC	AC	2	0	28	0	0.66	13 Feb 2003	
5.79	+0.873	N	SB	Projects spanning M199 to M200	AC/PCC	AC/PCC	3	10	54	6	0.12	23 Oct 2005	
5.92	+0.994	N	SB		AC/PCC	AC/PCC	3	10	60	6	0.18	23 Oct 2005	
6.09	M200 +0.17	N	SB	Projects spanning M200 to M201	AC/PCC	AC/PCC	3	10	36	6	0.02	23 Oct 2005	
6.11	+0.190	N	SB		AC/PCC	AC/PCC	3	10	42	6	0.14	23 Oct 2005	
6.20	+0.872	N	J S	McDowell Road (Signalized) -- [B34]									
6.25	+0.326	N	SB	Projects spanning M200 to M201	AC/PCC	AC/PCC	3	10	48	6	0.09	23 Oct 2005	

Map

I 017 at M200+0.326

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 109

M200+0.326 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M200+0.413

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M200+0.413 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
6.33	M200 +0.413	N	SB	Projects spanning M200 to M201	AC/PCC	AC/PCC	3	10	48	7	0.01	23 Oct 2005	
6.35	+0.426	N	SB		AC/PCC	AC/PCC	3	10	36	7	0.32	23 Oct 2005	
6.44	+0.524	N	FR	One Way Frontage Rd SB	AC	AC	3	0	38	1	0.34	13 Feb 2003	
6.45	+0.528	N	UP	(SB) Under I 010 WB to I 017 SB Ramp									??'-??"
6.47	+0.554	N	UP	(SB) Under I 017 NB to I 010 WB Ramp							1988		17'-09"
6.49	+0.568	N	UP	(SB) Under I 017 SB to I 010 EB Ramp							1990		??'-??"
6.56	+0.637	N	UP	(SB) Under I 010 EB to I 017 NB Flyover							1988		??'-??"
6.66	+0.743	N	SB	Projects spanning M200 to M201	AC/PCC	AC/PCC	3	10	36	7	0.09	23 Oct 2005	
6.75	+0.832	N	SB		AC/PCC	AC/PCC	3	10	36	7	0.02	23 Oct 2005	
6.77	+0.853	N	SB		AC/PCC	AC/PCC	4	8	72	7	0.06	23 Oct 2005	
6.81	+0.892	N	FR	One Way Frontage Rd SB	AC	AC	3	0	38	0	0.24	13 Feb 2003	
6.83	+0.909	N	SB	Projects spanning M200 to M201	AC/PCC	AC/PCC	4	8	72	7	0.01	23 Oct 2005	
6.84	+0.915	N	SB		AC/PCC	AC/PCC	4	8	66	7	0.03	23 Oct 2005	
6.87	+0.948	N	SB		AC/PCC	AC/PCC	4	8	66	7	0.01	23 Oct 2005	
6.88	+0.961	N	SB		AC/PCC	AC/PCC	4	8	60	7	0.04	23 Oct 2005	
6.93	M201 +0.032	N	SB	Projects spanning M201 to M202	AC/PCC	AC/PCC	4	8	60	7	0.06	23 Oct 2005	
6.98	+0.089	N	SB		AC/PCC	AC/PCC	4	8	60	7	0.04	23 Oct 2005	
7.03	+0.132	N	SB		AC/PCC	AC/PCC	4	8	60	7	0.07	23 Oct 2005	
7.06	+0.162	N	FR	One Way Frontage Rd SB	AC	AC	2	0	28	0	0.50	13 Feb 2003	
7.10	+0.206	N	SB	Projects spanning M201 to M202	AC/PCC	AC/PCC	4	10	72	7	0.03	23 Oct 2005	
7.13	+0.234	N	SB		AC/PCC	AC/PCC	4	10	72	7	0.02	23 Oct 2005	
7.15	+0.257	N	SB		AC/PCC	AC/PCC	4	10	66	7	0.03	23 Oct 2005	
7.18	+0.28	N	SB		AC/PCC	AC/PCC	4	10	60	7	0.05	23 Oct 2005	
7.23	+0.336	N	SB		AC/PCC	AC/PCC	4	10	60	7	0.10	23 Oct 2005	
7.24	+0.948	N	J S	Thomas Road (Signalized) -- [B34]									Map
7.33	+0.436	N	SB	Projects spanning M201 to M202	AC/PCC	AC/PCC	4	10	60	7	0.10	23 Oct 2005	
7.43	+0.537	N	SB		AC/PCC	AC/PCC	4	10	60	5.5	0.01	23 Oct 2005	
7.44	+0.54	N	SB		AC/PCC	AC/PCC	4	10	48	5.5	0.23	23 Oct 2005	
7.55	+0.653	N	FR	One Way Frontage Rd SB	AC	AC	3	0	36	0	0.28	13 Feb 2003	
7.61	+0.716	N	VMS	(SB) Variable Message Sign #230 (Existing)									
7.67	+0.774	N	SB	Projects spanning M201 to M202	AC	PCC	4	10	48	5.5	0.11	23 Oct 2005	
7.78	+0.882	N	SB		AC	PCC	4	10	48	3	0.14	23 Oct 2005	
7.85	+0.951	N	FR	One Way Frontage Rd SB	Paved	Paved	3	0	36	0	0.08		
7.92	M202 +0.000	N	SB	Projects spanning M202 to M203	AC	AC	4	10	48	3	0.09	1997	
7.93	+0.005	N	FR	One Way Frontage Rd SB	Paved	Paved	3	0	36	0	0.04		
7.96	+0.044	N	FR	One Way Frontage Rd SB	Paved	Paved	2.5	0	30	0	0.02		
7.98	+0.063	N	FR	One Way Frontage Rd SB	Paved	Paved	1	0	12	0	0.35		
8.01	+0.090	N	SB	Projects spanning M202 to M203	AC	AC	4	11	48	3	0.02	1997	
8.03	+0.112	N	SB		AC	AC	4	11	60	3	0.10	1997	
8.13	+0.212	N	SB		AC	AC	4	11	60	3	0.41	1997	
8.33	+0.409	N	FR	One Way Frontage Rd SB	Paved	Paved	1	0	12	0	0.35		
8.54	+0.620	N	SB	Projects spanning M202 to M203	AC	AC	4	10	60	3	0.11	1997	
8.65	+0.72	N	SB		AC	AC	4	10	48	3	0.36	1997	

I 017 at M202+0.72

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 110

M202+0.72 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M202+0.762

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M202+0.762 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
8.68	M202 +0.762	N	FR	One Way Frontage Rd SB	Paved	Paved	3	0	36	0	0.13		
8.84	+0.923	N	FR	One Way Frontage Rd SB	Paved	Paved	3	0	36	0	0.12		
8.96	M203 +0.039	N	FR	One Way Frontage Rd SB	Paved	Paved	1	0	12	2	0.37		
9.01	+0.089	N	SB	Projects spanning M203 to M204	AC	AC	4	10	60	3	0.64	1997	
9.33	+0.407	N	FR	One Way Frontage Rd SB	Paved	Paved	1	2	12	2	0.13		
9.45	+0.533	N	FR	One Way Frontage Rd SB	Paved	Paved	1	1	12	2	0.22		
9.65	+0.72	N	SB	Projects spanning M203 to M204	AC	AC	4	10	48	3	0.09	1997	
9.67	+0.750	N	FR	One Way Frontage Rd SB	Paved	Paved	3	0	36	2	0.05		
9.72	+0.798	N	FR	One Way Frontage Rd SB	Paved	Paved	3	0	36	0	0.09		
9.73	+0.813	N	SB	Projects spanning M203 to M204	AC	AC	4	10	48	4.5	0.13	1997	
9.81	+0.887	N	FR	One Way Frontage Rd SB	Paved	Paved	2	0	24	0	0.01		
9.84	+0.918	N	FR	One Way Frontage Rd SB	Paved	Paved	3	0	36	0	0.02		
9.85	+0.934	N	FR	One Way Frontage Rd SB	Paved	Paved	4	0	48	0	0.03		
9.87	+0.947	N	SB	Projects spanning M203 to M204	AC	AC	4	10	48	5	0.06	1997	
9.88	+0.962	N	FR	One Way Frontage Rd SB	Paved	Paved	3.5	0	42	0	0.04		
9.92	+0.997	N	FR	One Way Frontage Rd SB	Paved	Paved	3	0	36	0	0.05		
9.93	M204 +0.006	N	SB	Projects spanning M204 to M205	AC	AC	4	10	48	4	0.09	1997	
9.97	+0.045	N	FR	One Way Frontage Rd SB	Paved	Paved	1	0	12	2	0.11		
10.02	+0.101	N	SB	Projects spanning M204 to M205	AC	AC	4	10	60	4	0.63	1997	
10.08	+0.158	N	FR	One Way Frontage Rd SB	Paved	Paved	1	2	12	2	0.51		
10.58	+0.663	N	FR	One Way Frontage Rd SB	Paved	Paved	1	0	12	0	0.10		
10.66	+0.73	N	SB	Projects spanning M204 to M205	AC	AC	4	10	48	4	0.36	1997	
10.68	+0.759	N	FR	One Way Frontage Rd SB	Paved	Paved	3	0	36	0	0.15		
10.85	+0.925	N	FR	One Way Frontage Rd SB	Paved	Paved	2	0	24	0	0.02		
	+0.930	N	VMS	(SB) Variable Message Sign #28 (Existing)									
10.86	+0.942	N	FR	One Way Frontage Rd SB	Paved	Paved	3	0	36	0	0.04		
10.91	+0.986	N	FR	One Way Frontage Rd SB	Paved	Paved	2.5	0	30	0	0.06		
10.97	M205 +0.051	N	FR	One Way Frontage Rd SB	Paved	Paved	1	0	12	2	0.24		
11.01	+0.092	N	SB	Projects spanning M205 to M206	AC	AC	4	10	60	4	0.64	1997	
11.21	+0.288	N	FR	One Way Frontage Rd SB	Paved	Paved	1	2	12	2	0.09		
11.29	+0.375	N	FR	One Way Frontage Rd SB	Paved	Paved	1	0	12	2	0.04		
11.33	+0.415	N	FR	One Way Frontage Rd SB	Paved	Paved	1	2	12	2	0.13		
11.46	+0.541	N	FR	One Way Frontage Rd SB	Paved	Paved	1	1	12	2	0.12		
11.59	+0.666	N	FR	One Way Frontage Rd SB	Paved	Paved	1	0	12	2	0.10		
11.65	+0.73	N	SB	Projects spanning M205 to M206	AC	AC	4	10	48	4	0.15	1997	
11.69	+0.770	N	FR	One Way Frontage Rd SB	Paved	Paved	3	0	36	0	0.14		
11.81	+0.887	N	SB	Projects spanning M205 to M206	AC	AC	4	10	48	3	0.03	1997	
11.84	+0.918	N	SB	Projects spanning M205 to M206	AC	AC	4	10	48	3	0.02	1997	
11.85	+0.929	N	FR	One Way Frontage Rd SB	Paved	Paved	2	0	24	0	0.01		
11.86	+0.941	N	FR	One Way Frontage Rd SB	Paved	Paved	3	0	36	0	0.09		
	+0.943	N	SB	Projects spanning M205 to M206	AC	AC	4	10	48	4	0.17	1997	
11.95	M206 +0.029	N	FR	One Way Frontage Rd SB	Paved	Paved	2.5	0	30	0	0.04		
11.98	+0.066	N	FR	One Way Frontage Rd SB	Paved	Paved	1	0	12	2	0.10		

I 017 at M206+0.066

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 111

M206+0.066 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M206+0.111

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M206+0.111 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
12.03	M206 +0.111	N	SB	Projects spanning M206 to M207	AC	AC	4	10	60	4	0.62	1997	
12.09	+0.168	N	FR	One Way Frontage Rd SB	Paved	Paved	1	1	12	2	0.59		
12.65	+0.73	N	SB	Projects spanning M206 to M207	AC	AC	4	10	48	4	0.25	1997	
12.68	+0.756	N	FR	One Way Frontage Rd SB	Paved	Paved	3	0	36	0	0.15		
12.84	+0.919	N	VMS	(SB) Variable Message Sign #27 (Existing)									
12.85	+0.929	N	FR	One Way Frontage Rd SB	Unk	Unk	1	0	12	0	0.87		
12.90	+0.981	N	SB	Projects spanning M206 to M207	AC	AC	4	10	48	3	0.06	1997	
12.96	M207 +0.037	N	SB	Projects spanning M207 to M208	AC	AC	4	10	48	2	0.18	1997	
13.13	+0.215	N	SB		AC	AC	4	10	60	2	0.22	1997	
13.35	+0.433	N	SB		AC	AC	4	10	60	3	0.03	1997	
13.38	+0.464	N	SB		AC	AC	4	10	60	4	0.20	1997	
13.59	+0.66	N	SB		AC	AC	4	10	48	4	0.46	1997	
13.72	+0.799	N	FR	One Way Frontage Rd SB	AC	AC	3	0	36	0	0.16		
13.90	+0.979	N	FR	One Way Frontage Rd SB	PCC	PCC	4	2	48	0	0.02		
13.92	+0.998	N	FR	One Way Frontage Rd SB	PCC	PCC	6	2	72	0	0.01		
13.93	M208 +0.002	N	FR	One Way Frontage Rd SB	Paved	Paved	5.5	0	66	0	0.03		
13.96	+0.030	N	FR	One Way Frontage Rd SB	Paved	Paved	5	0	60	0	0.03		
13.98	+0.056	N	FR	One Way Frontage Rd SB	Paved	Paved	4.5	0	54	0	0.02		
14.00	+0.073	N	FR	One Way Frontage Rd SB	Paved	Paved	4	0	48	0	0.02		
14.02	+0.091	N	FR	One Way Frontage Rd SB	Paved	Paved	3.5	0	42	0	0.03		
14.04	+0.113	N	SB	Projects spanning M208 to M209	AC/PCC	AC	4	10	48	4	0.03	64	
14.05	+0.124	N	FR	One Way Frontage Rd SB	Paved	Paved	3	0	36	0	0.06		
14.07	+0.140	N	SB	Projects spanning M208 to M209	AC/PCC	AC	4	17	48	4	0.05	64	
14.11	+0.180	N	FR	One Way Frontage Rd SB	Paved	Paved	2.5	0	30	0	0.07		
	+0.186	N	SB	Projects spanning M208 to M209	AC/PCC	AC	4	17	48	4	0.01	Oct 2008	
14.12	+0.193	N	SB		AC	AC	4	24	48	4	0.02	Oct 2008	
14.14	+0.212	N	SB		AC	AC	4	24	48	7	0.03	Oct 2008	
14.17	+0.245	N	SB		AC	AC	4	10	48	7	0.02	Oct 2008	
14.18	+0.255	N	FR	One Way Frontage Rd SB	Paved	Paved	1.5	0	18	2	0.02		
14.19	+0.263	N	SB	Projects spanning M208 to M209	AC/PCC	AC	4	10	48	7	0.03	Oct 2008	
14.21	+0.278	N	FR	One Way Frontage Rd SB	Paved	Paved	1.5	0	18	4	0.04		
14.22	+0.289	N	SB	Projects spanning M208 to M209	AC/PCC	AC	4	4	60	7	0.02	Oct 2008	
14.24	+0.311	N	SB		AC/PCC	AC	4	10	60	7	0.03	Oct 2008	
14.25	+0.322	N	FR	One Way Frontage Rd SB	Paved	Paved	1.5	0	18	3	0.01		
14.26	+0.329	N	FR	One Way Frontage Rd SB	Paved	Paved	2	0	24	1.5	0.08		
14.28	+0.349	N	SB	Projects spanning M208 to M209	AC/PCC	AC	4	16	60	10	0.28	Oct 2008	
14.33	+0.406	N	FR	One Way Frontage Rd SB	Paved	Paved	2.5	7	30	2	0.07		
14.40	+0.476	N	FR	One Way Frontage Rd SB	Paved	Paved	3	2	36	2	0.03		
14.43	+0.507	N	FR	One Way Frontage Rd SB	Paved	Paved	2	0	24	2	0.04		
14.47	+0.547	N	FR	One Way Frontage Rd SB	Paved	Paved	3	0	36	4	0.10		
14.56	+0.630	N	SB	Projects spanning M208 to M209	AC/PCC	AC	4	10	66	10	0.03	Oct 2008	
14.57	+0.646	N	FR	One Way Frontage Rd SB	Paved	Paved	2	0	24	4	0.06		
14.58	+0.657	N	SB	Projects spanning M208 to M209	AC/PCC	AC	4	4	66	10	0.03	Oct 2008	

I 017 at M208+0.657

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 112

M208+0.657 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M208+0.689

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M208+0.689 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
14.62	M208 +0.689	N	SB Projects spanning M208 to M209	AC/PCC	AC	4	10	48	10	0.04	Oct 2008		
14.63	+0.702	N	FR One Way Frontage Rd SB	AC	AC	3	0	36	0	0.24	13 Feb 2003		
14.66	+0.730	N	SB Projects spanning M208 to M209	AC/PCC	AC	4	10	48	10	0.40	Oct 2008		
14.89	+0.961	N	FR One Way Frontage Rd SB	AC	AC	4	0	48	0	0.04	13 Feb 2003		
14.93	M209 +0.014	N	FR One Way Frontage Rd SB	AC	AC	3.5	0	42	0	0.02	13 Feb 2003		
14.95	+0.032	N	FR One Way Frontage Rd SB	AC	AC	3	0	36	0	0.10	13 Feb 2003		
14.99	M208 +0.948	N	J S (SB) Peoria Avenue (Signalized) -- [B34]										Map
15.05	M209 +0.137	N	FR One Way Frontage Rd SB	AC	AC	2.5	0	30	0	0.04	13 Feb 2003		
	+0.139	N	SB Projects spanning M209 to M210	AC/PCC	AC/PCC	4	10	48	10	0.11	Oct 2008		
15.09	+0.177	N	FR One Way Frontage Rd SB	AC	AC	1	0	12	0	0.04	13 Feb 2003		
15.13	+0.213	N	VMS (NB) Variable Message Sign (Existing)										
	+0.218	N	FR One Way Frontage Rd SB	AC	AC	1.5	0	18	0	0.09	13 Feb 2003		
15.16	+0.246	N	SB Projects spanning M209 to M210	AC/PCC	AC/PCC	4	10	60	10	0.34	Oct 2008		
15.22	+0.308	N	FR One Way Frontage Rd SB	AC	AC	2	0	24	0	0.34	13 Feb 2003		
15.50	+0.58	N	SB Projects spanning M209 to M210	AC/PCC	AC/PCC	4	10	48	10	0.65	Oct 2008		
15.57	+0.652	N	FR One Way Frontage Rd SB	AC	AC	1.5	0	18	0	0.04	13 Feb 2003		
15.60	+0.687	N	FR One Way Frontage Rd SB	AC	AC	3	0	36	0	0.26	13 Feb 2003		
15.88	+0.967	N	FR One Way Frontage Rd SB	PCC	PCC	4	0	50	0	0.01	31 Oct 2005		
15.89	+0.977	N	FR One Way Frontage Rd SB	AC	AC	4	0	50	0	0.08	31 Oct 2005		
15.97	M210 +0.052	N	FR One Way Frontage Rd SB	AC	AC	3	0	37.5	0	0.02	31 Oct 2005		
15.98	M209 +0.953	N	J S (SB) Cactus (Signalized) -- [B34]										Map
15.99	M210 +0.074	N	FR One Way Frontage Rd SB	AC	AC	2.5	0	30	0	0.04	13 Feb 2003		
16.03	+0.110	N	FR One Way Frontage Rd SB	AC	AC	1	0	17	0	0.07	13 Feb 2003		
16.10	+0.179	N	FR One Way Frontage Rd SB	AC	AC	1.5	0	25.5	0	0.05	13 Feb 2003		
16.15	+0.232	N	FR One Way Frontage Rd SB	AC	AC	2	0	24	0	0.52	13 Feb 2003		
16.16	+0.236	N	SB Projects spanning M210 to M211	AC/PCC	AC/PCC	4	10	60	10	0.17	Oct 2008		
16.32	+0.401	N	SB	AC	AC/PCC	4	10	60	10	0.28	Oct 2008		
16.61	+0.68	N	SB	AC	AC/PCC	4	10	48	10	0.22	Oct 2008		
16.67	+0.750	N	FR One Way Frontage Rd SB	AC	AC	1.5	0	18	0	0.02	13 Feb 2003		
16.69	+0.769	N	FR Two Way Frontage Rd Left	AC	AC	3	0	36	0	0.12	13 Feb 2003		
16.81	+0.893	N	FR Two Way Frontage Rd Left	PCC	PCC	3	0	36	0	0.04	13 Feb 2003		
16.82	+0.901	N	SB Projects spanning M210 to M211	AC/PCC	AC/PCC	4	10	48	10	0.14	Oct 2008		
16.88	+0.958	N	FR One Way Frontage Rd Left	PCC	PCC	4	0	48	0	0.04	13 Feb 2003		
16.92	M211 +0.001	N	FR One Way Frontage Rd Left	AC	AC	4	0	48	0	0.05	13 Feb 2003		
16.96	+0.048	N	SB Projects spanning M211 to M212	AC/PCC	AC/PCC	4	10	48	10	0.08	18 Jan 2005		
16.97	+0.056	N	FR One Way Frontage Rd Left	AC	AC	3	0	36	0	0.05	13 Feb 2003		
16.98	M210 +0.947	N	J S (SB) Thunderbird Road (Signalized) -- [B34]										Map
17.02	M211 +0.104	N	FR One Way Frontage Rd Left	AC	AC	1.5	0	18	0	0.06	13 Feb 2003		
17.05	+0.132	N	SB Projects spanning M211 to M212	AC/PCC	AC/PCC	4	10	60	10	0.51	18 Jan 2005		
17.08	+0.161	N	FR One Way Frontage Rd Left	AC	AC	2	0	25	1	0.59	13 Feb 2003		
17.56	+0.642	N	SB Projects spanning M211 to M212	AC/PCC	AC/PCC	4	9	60	10	0.01	18 Jan 2005		
17.57	+0.652	N	SB	AC/PCC	AC/PCC	4	10	48	10	0.12	18 Jan 2005		
17.67	+0.752	N	FR One Way Frontage Rd Left	AC	AC	4	0	56	0	0.08	31 Oct 2005		

I 017 at M211+0.752

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 113

M211+0.752 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M211+0.775

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M211+0.775 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
17.69	M211 +0.775	N	SB	Projects spanning M211 to M212	AC/PCC	AC	4	10	48	10	0.16	18 Jan 2005	
17.75	+0.830	N	FR	One Way Frontage Rd Left	AC	AC	3.5	0	45.5	0	0.03	13 Feb 2003	
17.78	+0.860	N	FR	One Way Frontage Rd Left	AC	AC	3	0	39	0	0.03	13 Feb 2003	
17.81	+0.890	N	FR	One Way Frontage Rd Left	PCC	PCC	3	0	39	0	0.05	13 Feb 2003	
17.85	+0.932	N	SB	Projects spanning M211 to M212	AC/PCC	AC	4	10	48	8	0.20	18 Jan 2005	
17.87	+0.955	N	FR	One Way Frontage Rd SB	PCC	PCC	2		26		0.04	13 Feb 2003	
17.91	+0.998	N	FR	One Way Frontage Rd SB	AC	AC	2		26		0.16	13 Feb 2003	
17.97	+0.946	N	J S	(SB) Greenway Road (Signalized) -- [B34]									Map
18.05	M212 +0.134	N	SB	Projects spanning M212 to M213	AC/PCC	AC/PCC	4	10	48	10	0.07	18 Jan 2005	
18.08	+0.160	N	FR	One Way Frontage Rd SB	AC	AC	1		18		0.08	13 Feb 2003	
18.12	+0.201	N	SB	Projects spanning M212 to M213	AC/PCC	AC/PCC	4	10	60	10	0.12	18 Jan 2005	
18.16	+0.243	N	FR	One Way Frontage Rd SB	AC	AC	1.5		27		0.05	13 Feb 2003	
18.21	+0.294	N	FR	One Way Frontage Rd SB	AC	AC	1.5		27		0.05	13 Feb 2003	
18.24	+0.324	N	SB	Projects spanning M212 to M213	AC/PCC	AC/PCC	4	10	66	10	0.11	18 Jan 2005	
18.26	+0.342	N	FR	One Way Frontage Rd SB	AC	AC	2		25		0.21	13 Feb 2003	
18.32	+0.289	N	J S	(SB) Kathleen Rd -- [L]									Map
18.35	+0.437	N	SB	Projects spanning M212 to M213	AC/PCC	AC/PCC	4	10	60	10	0.18	18 Jan 2005	
18.47	+0.552	N	FR	One Way Frontage Rd SB	AC	AC	1.5		18		0.11		
18.53	+0.614	N	SB	Projects spanning M212 to M213	AC/PCC	AC	4	10	60	8	0.11	18 Jan 2005	
18.54	+0.510	N	J S	(SB) Parking Lot Entrance -- [L3]									Map
18.58	+0.665	N	FR	One Way Frontage Rd SB	AC	AC	1		12		0.14		
18.60	+0.566	N	J S	(SB) Grandview Rd -- [L3]									Map
18.64	+0.606	N	J S	(SB) Business Access (South) -- [L3]									Map
	+0.72	N	SB	Projects spanning M212 to M213	AC/PCC	AC	4	10	48	8	0.39	18 Jan 2005	
	+0.614	N	J S	(SB) Business Access (North) -- [L3]									Map
18.72	+0.802	N	FR	One Way Frontage Rd SB	PCC	PCC	2		24		0.02		
18.74	+0.825	N	FR	One Way Frontage Rd SB	PCC	PCC	4		48		0.05		
18.79	+0.872	N	FR	One Way Frontage Rd SB	PCC	PCC	3.5		42		0.04		
18.82	+0.904	N	FR	One Way Frontage Rd SB	PCC	PCC	3		36		0.03		
18.87	+0.841	N	J S	(SB) Park and Ride Entrance -- [L3]									Map
	+0.956	N	FR	One Way Frontage Rd SB	PCC	PCC	4	2	48	2	0.05		
18.93	M213 +0.012	N	FR	One Way Frontage Rd SB	PCC	PCC	3.5	2	42	2	0.03		
18.96	+0.041	N	FR	One Way Frontage Rd SB	PCC	PCC	3	2	36	2	0.03		
18.97	M212 +0.942	N	J S	(SB) Bell Rd (Signalized) -- [B3]									Map
18.98	M213 +0.066	N	FR	One Way Frontage Rd SB	PCC	PCC	2	2	24	2	0.05		
19.03	+0.114	N	FR	One Way Frontage Rd SB	AC	AC	2	2	24	2	0.08		
	+0.116	N	SB	Projects spanning M213 to M214	AC/PCC	AC/PCC	4	10	48	4	0.01	18 Jan 2005	
19.04	+0.126	N	SB		AC/PCC	AC/PCC	5	10	60	4	0.22	18 Jan 2005	
19.11	+0.194	N	FR	One Way Frontage Rd SB	AC	AC	2		26		0.28	13 Feb 2003	
19.22	+0.188	N	J S	(SB) I 017 Connector Rd -- [L]									Map
19.23	+0.200	N	J S	(SB) Business Access (South Entrance) -- [L]									Map
19.26	+0.346	N	SB	Projects spanning M213 to M214	AC/PCC	AC/PCC	5	10	66	4	0.17	18 Jan 2005	
19.30	+0.268	N	J S	(SB) Business Access (North Entrance) -- [L]									Map

I 017 at M213+0.268

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 114

M213+0.268 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M213+0.278

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M213+0.278 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
19.31	M213 +0.278	N	J S (SB) Business Access -- [L]										Map
19.33	+0.299	N	J S (SB) Business Access (South Entrance) -- [L]										Map
19.38	+0.349	N	J S (SB) Business Access (Middle Entrance) -- [L]										Map
19.39	+0.473	N	FR One Way Frontage Rd SB	AC	AC	2		26		0.18	13 Feb 2003		
19.42	+0.391	N	J S (SB) Business Access (North Entrance) -- [L]										Map
19.43	+0.519	N	SB Projects spanning M213 to M214	AC/PCC	AC/PCC	5	10	72	4	0.05	18 Jan 2005		
19.48	+0.566	N	SB	AC/PCC	AC/PCC	5	10	72	8	0.12	18 Jan 2005		
19.50	+0.468	N	J S (SB) Grovers Ave -- [L]										Map
19.52	+0.495	N	J S (SB) Business Access -- [L]										Map
19.57	+0.655	N	FR One Way Frontage Rd SB	AC	AC	2	2	24	2	0.17			
19.59	+0.560	N	J S (SB) Business Access -- [L]										Map
19.60	+0.68	N	SB Projects spanning M213 to M214	AC/PCC	AC/PCC	5	10	60	8	0.24	18 Jan 2005		
19.63	+0.606	N	J S (SB) Business Access -- [L]										Map
19.68	+0.654	N	J S (SB) Business Access -- [L]										Map
19.74	+0.713	N	J S (SB) Business Access -- [L]										Map
	+0.828	N	FR One Way Frontage Rd SB	PCC	PCC	2	2	24	2	0.09			
19.77	+0.739	N	J S (SB) Business Access -- [L]										Map
19.83	+0.917	N	FR One Way Frontage Rd SB	PCC	PCC	2.5	2	30	2	0.04			
	+0.920	N	SB Projects spanning M213 to M214	AC/PCC	AC/PCC	5	10	66	8	0.15	29 Oct 2009		
19.90	+0.988	N	FR One Way Frontage Rd SB	PCC	PCC	2	2	24	2	0.06			
19.96	M214 +0.046	N	FR One Way Frontage Rd SB	AC/PCC	AC/PCC	2	2	24	2	0.19	29 Oct 2009		
19.98	+0.068	N	SB Projects spanning M214 to M215	AC/PCC	AC/PCC	5	10	72	8	0.19	29 Oct 2009		
20.00	M213 +0.972	N	J S (SB) Union Hills Dr (Signalized) -- [B4]								29 Oct 2009		Map
20.15	M214 +0.233	N	FR One Way Frontage Rd SB	AC/PCC	AC/PCC	2	2	24	2	0.22	29 Oct 2009		
20.17	+0.257	N	SB Projects spanning M214 to M215	AC/PCC	AC/PCC	5	10	78	8	0.11	29 Oct 2009		
20.26	+0.230	N	J S (SB) Wescott Dr -- [L1]								09 Nov 2009		Map
20.29	+0.371	N	SB Projects spanning M214 to M215	AC/PCC	AC/PCC	5	10	84	8	0.10	29 Oct 2009		
20.37	+0.455	N	FR One Way Frontage Rd SB	PCC	PCC	2	2	24	2	0.01			
20.38	+0.468	N	SB Projects spanning M214 to M215	PCC	PCC	5	10	84	8	0.03	29 Oct 2009		
20.42	+0.503	N	SB	PCC	PCC	5	10	90	8	0.08	29 Oct 2009		
20.50	+0.586	N	SB	PCC	MBH	5	10	90	4	0.03	29 Oct 2009		
	+0.476	N	J S (SB) Yorkshire Dr Left & Utopia Rd Right -- [B4]								29 Oct 2009		Map
20.53	+0.617	N	SB Projects spanning M214 to M215	PCC	MBH	5	10	96	4	0.01	29 Oct 2009		
20.54	+0.626	N	SB	PCC	AC	4	9	48	3	0.16	29 Oct 2009		
20.70	+0.786	N	SB	PCC	AC	4	9	60	3	0.36	29 Oct 2009		
20.87	+0.959	N	OP (SB) S 101								1997	479 ft Concrete	
21.06	M215 +0.15	N	SB Projects spanning M215 to M216	PCC	AC	4	9	48	3	0.26	29 Oct 2009		
21.32	+0.419	N	SB	PCC	AC	6	9	72	3	0.25	29 Oct 2009		
21.41	+0.504	N	FR One Way Frontage Rd SB	Paved	Paved	3	0	36	0	0.02			
21.43	+0.526	N	FR One Way Frontage Rd SB	Paved	Paved	2.5	0	30	0	0.03			
21.46	+0.554	N	FR One Way Frontage Rd SB	Paved	Paved	2	0	24	0	0.04			
21.50	+0.597	N	FR One Way Frontage Rd SB	AC	AC	2	0	28	0	0.09	29 Oct 2009		
21.51	+0.494	N	J S (SB) Rose Garden Ln (Signalized) -- [B234]								29 Oct 2009		Map

I 017 at M215+0.494

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 115

M215+0.494 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M215+0.674

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M215+0.674 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
21.58	M215 +0.674	N	SB Projects spanning M215 to M216	AC	AC	6	9	72	3	0.01	29 Oct 2009		
21.59	+0.683	N	SB	AC	AC	6	9	78	3	0.01	29 Oct 2009		
		N	FR One Way Frontage Rd SB	AC	AC	2	0	28	0	0.02	29 Oct 2009		
21.60	+0.697	N	SB Projects spanning M215 to M216	AC	AC	6	10	78	4	0.10	29 Oct 2009		
	+0.700	N	FR One Way Frontage Rd SB	AC	AC	2	5	24	2	0.31	29 Oct 2009		
21.64	+0.624	N	J S (SB) Quail Ave -- [L]								29 Oct 2009		Map
21.70	+0.797	N	SB Projects spanning M215 to M216	AC	AC	6	10	84	4	0.23	29 Oct 2009		
21.71	+0.696	N	J S (SB) Business Access -- [L]								29 Oct 2009		Map
21.74	+0.731	N	J S (SB) Business Access -- [L]								29 Oct 2009		Map
21.90	+1.000	N	OP (SB) Exit #215 at Deer Valley Rd								1964	166 ft Concrete	
21.91	+1.011	N	FR One Way Frontage Rd SB	AC	AC	4	2	48	4	0.05	29 Oct 2009		
21.93	M216 +0.01	N	SB Projects spanning M216 to M217	AC	AC	6	10	72	4	0.20	29 Oct 2009		
21.97	+0.046	N	FR One Way Frontage Rd SB	AC	AC	3.5	3.5	42	3	0.04	29 Oct 2009		
22.00	+0.079	N	FR One Way Frontage Rd SB	AC	AC	3	5	36	2	0.03	29 Oct 2009		
22.01	M215 +1.000	N	J S (SB) Deer Valley Rd (Signalized) -- [B234]								29 Oct 2009		Map
22.02	M216 +0.104	N	FR One Way Frontage Rd SB	AC	AC	2.5	5	30	2	0.02	29 Oct 2009		
22.04	+0.124	N	FR One Way Frontage Rd SB	AC	AC	1.5	5	18	2	0.11	29 Oct 2009		
22.13	+0.208	N	SB Projects spanning M216 to M217	AC	AC	6	10	84	4	0.61	29 Oct 2009		
22.16	+0.238	N	FR One Way Frontage Rd SB	AC	AC	2	5	24	2	0.74	29 Oct 2009		
22.27	+0.239	N	J S (SB) Adobe Dr -- [L3]								09 Nov 2009		Map
22.39	+0.356	N	J S (SB) Donald Drive/Business Access -- [L3]								09 Nov 2009		Map
22.53	+0.610	N	VMS (SB) Variable Message Sign #428 (Existing)										
22.74	+0.821	N	SB Projects spanning M216 to M217	AC	AC	6	10	90	4	0.09	29 Oct 2009		
22.77	+0.742	N	J S (SB) Adobe Mountain Access Rd -- [L]								09 Nov 2009		Map
22.83	+0.914	N	SB Projects spanning M216 to M217	AC	AC	6	10	90	4	0.01	29 Oct 2009		
22.85	+0.927	N	SB	AC	AC	5.5	10	84	4	0.05	29 Oct 2009		
22.90	+0.981	N	FR One Way Frontage Rd SB	Paved	Paved	3.5	2	42	2	0.03	30 Sep 2002		
	+0.984	N	SB Projects spanning M216 to M217	AC	AC	5	10	72	4	0.04	29 Oct 2009		
22.91	+0.884	N	J S (SB) Unknown Rd -- [L]								09 Nov 2009		Map
22.93	M217 +0.022	N	FR One Way Frontage Rd SB	Paved	Paved	2.5	2	30	2	0.03	30 Sep 2002		
22.95	+0.038	N	SB Projects spanning M217 to M218	AC	AC	5	10	66	4	0.01	29 Oct 2009		
	+0.043	N	SB	AC	AC	4.5	10	60	4	0.05	29 Oct 2009		
22.96	+0.048	N	FR One Way Frontage Rd SB	Paved	Paved	2	2	24	2	0.05			
23.00	+0.09	N	SB Projects spanning M217 to M218	AC	AC	4.5	10	54	4	0.01	29 Oct 2009		
23.01	+0.100	N	SB	AC	AC	4	10	48	4	0.23	29 Oct 2009		
23.13	+0.104	N	J S (SB) Pinnacle Peak Rd (Signalized) -- [B]								29 Oct 2009		Map
23.23	+0.327	N	SB Projects spanning M217 to M218	AC	AC	4	10	60	4	0.29	29 Oct 2009		
23.53	+0.619	N	SB	AC	AC	4	10	66	4	0.09	29 Oct 2009		
23.61	+0.70	N	SB	AC	AC	4	10	48	4	0.30	29 Oct 2009		
23.92	M218 +0.000	N	SB Projects spanning M218 to M219	AC	AC	4	10	48	4	0.23	29 Oct 2009		
24.01	+0.092	N	FR One Way Frontage Rd Left SB	AC	AC	2	2	24	8	0.17	Oct 2008		
24.14	+0.221	N	FR One Way Frontage Rd Left SB	AC	AC	1.5	4	18	8	0.11	Oct 2008		
24.15	+0.233	N	SB Projects spanning M218 to M219	AC	AC	4	10	48	4	0.03	12 Dec 2009		

I 017 at M218+0.233

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 116

M218+0.233 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M218+0.262

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M218+0.262 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
24.18	M218 +0.262	N	SB	Projects spanning M218 to M219	AC	AC	4	9	60	4	0.08	12 Dec 2009	
24.25	+0.334	N	FR	One Way Frontage Rd Left SB	AC	AC	2	4	24	2	0.41	Oct 2008	
	+0.338	N	SB	Projects spanning M218 to M219	AC	AC	4	10	60	4	0.04	12 Dec 2009	
24.29	+0.373	N	SB		AC	AC	4	10	55.5	4	0.02	12 Dec 2009	
24.31	+0.395	N	SB		AC	AC	4	10	57	4	0.11	12 Dec 2009	
24.42	+0.504	N	SB		AC	AC	4	10	66	4	0.07	12 Dec 2009	
24.49	+0.575	N	SB		AC	AC	4	6	66	4	0.09	12 Dec 2009	
24.59	+0.67	N	SB		AC	AC	4	10	48	4	0.41	12 Dec 2009	
24.66	+0.742	N	FR	One Way Frontage Rd Left SB	PCC	PCC	4	4	48	4	0.04	Oct 2008	
24.70	+0.782	N	FR	One Way Frontage Rd Left SB	PCC	PCC	3.5	4	42	4	0.04	Oct 2008	
24.74	+0.709	N	J S	Business Access -- [L]								Oct 2008	Map
	+0.823	N	FR	One Way Frontage Rd Left SB	PCC	PCC	3	4	36	4	0.08	Oct 2008	
24.84	+0.924	N	FR	One Way Frontage Rd Left SB	PCC	PCC	3	4	36	16	0.06	Oct 2008	
	+0.929	N	FR	One Lane O&M Rd Left	MBH	MBH	1	0	12	0	0.18	Oct 2008	
24.90	+0.981	N	FR	One Way Frontage Rd Left SB	PCC	PCC	3	4.25	36	10.25	0.06	Oct 2008	
24.95	M219 +0.041	N	FR	One Way Frontage Rd Left SB	PCC	PCC	3	4.5	36	4.5	0.01	Oct 2008	
24.96	+0.049	N	FR	One Way Frontage Rd Left SB	PCC	PCC	3	4.25	42	4.25	0.06	Oct 2008	
24.99	+0.080	N	SB	Projects spanning M219 to M220	AC	AC	4	10	48	4	0.01	12 Dec 2009	
25.00	+0.090	N	SB		AC	AC	4	10	48	4	0.07	12 Dec 2009	
25.02	+0.109	N	FR	One Way Frontage Rd Left SB	PCC	PCC	2.5	4	35	4	0.07	Oct 2008	
25.04	+0.128	N	BR	(SB) Skunk Creek								Oct 2008	295 ft Concrete
25.05	+0.141	N	FR	One Way NW O&M Rd Left	MBH	MBH	1	0	12	0	0.06	Oct 2008	
25.07	+0.160	N	SB	Projects spanning M219 to M220	AC	AC	4	10	48	4	0.01	12 Dec 2009	
25.08	+0.170	N	SB		AC	AC	4	10	48	4	0.10	12 Dec 2009	
25.09	+0.175	N	FR	One Way Frontage Rd Left SB	AC	AC	2	4	24	4	0.01	Oct 2008	
25.10	+0.190	N	FR	One Way Frontage Rd Left SB	AC	AC	1	2	12	2	0.01	Oct 2008	
25.11	+0.199	N	FR	One Way Frontage Rd Left SB	AC	AC	1	4	18	2	0.07	Oct 2008	
		N	FR	One Way NW O&M Rd Left	AC	AC	1	0	12	0	0.01	Oct 2008	
25.18	+0.267	N	FR	One Way Frontage Rd Left SB	AC	AC	1	4	24	2	0.07	Oct 2008	
	+0.268	N	SB	Projects spanning M219 to M220	AC	AC	4	10	61	4	0.01	12 Dec 2009	
25.19	+0.274	N	SB		AC	AC	4	8	61	4	0.08	12 Dec 2009	
25.22	+0.200	N	J S	NW O&M Rd -- [L3]								Oct 2008	Map
25.25	+0.340	N	FR	One Way Frontage Rd Left SB	AC	AC	2	0	30	0	0.09	12 Dec 2009	
25.27	+0.355	N	SB	Projects spanning M219 to M220	AC	AC	4	9	61	4	0.05	12 Dec 2009	
25.32	+0.405	N	SB		AC	AC	4	10	60	4	0.07	12 Dec 2009	
25.34	+0.430	N	FR	One Way Frontage Rd Left SB	AC	AC	2	0	30	0	0.17	12 Dec 2009	
25.39	+0.477	N	SB	Projects spanning M219 to M220	AC	AC	4	10	54	4	0.06	12 Dec 2009	
25.45	+0.534	N	SB		AC	AC	4	10	48	4	0.86	12 Dec 2009	
25.46	+0.431	N	J S	Pinnacle Vista Rd -- [L]								Oct 2008	Map
25.51	+0.602	N	FR	One Way Frontage Rd Left SB	AC	AC	2	0	30	0	0.07	12 Dec 2009	
25.59	+0.674	N	FR	One Way Frontage Rd Left SB	AC	AC	2	0	30	0	0.25	12 Dec 2009	
25.63	+0.603	N	J S	Local Rd -- [L]								Oct 2008	Map
25.70	+0.675	N	J S	Oberlin Rd -- [L]								Oct 2008	Map

I 017 at M219+0.675

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 117

M219+0.675 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M219+0.928

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M219+0.928 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
25.84	M219 +0.928	N	FR	One Way Frontage Rd Left SB	AC	AC	2	1	30	1	0.32	12 Dec 2009	
25.95	+0.929	N	J	Dynamite Blvd -- [L]							Oct 2008		
26.16	M220 +0.249	N	FR	One Way Frontage Rd Left SB	AC	AC	2	1	30	1	0.15	12 Dec 2009	
26.27		N	J	Juana Ct -- [L]							Oct 2008		
26.31	+0.402	N	SB	Projects spanning M220 to M221	AC	AC	4	6	54	4	0.15	12 Dec 2009	
		N	FR	One Way Frontage Rd Left SB	AC	AC	2	4	30	2	0.15	12 Dec 2009	
26.46	+0.548	N	FR	One Way Frontage Rd Left SB	AC	AC	2	4	24	2	0.05	Oct 2008	
	+0.550	N	SB	Projects spanning M220 to M221	AC	AC	4	6	60	4	0.04	12 Dec 2009	
26.50	+0.590	N	SB		AC	AC	4	10	66	4	0.09	12 Dec 2009	
26.51	+0.597	N	FR	One Way Frontage Rd Left SB	AC	AC	2	4	24	2	0.15	Oct 2008	
26.59	+0.68	N	SB	Projects spanning M220 to M221	AC	AC	4	10	48	4	2.21	12 Dec 2009	
26.62	+0.598	N	J S	Local Rd -- [L]							Oct 2008		Map
26.66	+0.750	N	FR	One Way Frontage Rd Left SB	AC	AC	4	4	48	2		Oct 2008	
26.67	+0.754	N	FR	One Way Frontage Rd Left SB	PCC	PCC	4	4	48	2	0.02	Oct 2008	
26.68	+0.770	N	FR	One Way Frontage Rd Left SB	PCC	PCC	3.5	4	42	2	0.03	Oct 2008	
26.71	+0.800	N	FR	One Way Frontage Rd Left SB	PCC	PCC	3.5	4	42	4	0.04	Oct 2008	
26.75	+0.839	N	FR	One Way Frontage Rd Left SB	PCC	PCC	2.5	4	30	10	0.03	Oct 2008	
26.78	+0.866	N	FR	One Way Frontage Rd Left SB	PCC	PCC	2	4	24	16	0.07	Oct 2008	
28.77	M222 +0.872	N	FR	One Way Frontage Rd Left SB	PCC	PCC	2	22	24	4	0.10	21 Apr 2010	
28.80	+0.897	N	SB	Projects spanning M222 to M223	AC	AC	4	10	54	4	0.15	12 Dec 2009	
28.91	M223 +0.008	N	FR	One Way Frontage Rd Left SB	PCC	PCC	2	26	24	16	0.06	21 Apr 2010	
28.95	+0.048	N	SB	Projects spanning M223 to M224	AC	AC	4	10	60	4	0.23	12 Dec 2009	
28.96	+0.066	N	FR	One Way Frontage Rd Left SB	PCC	PCC	2	20	24	9	0.06	21 Apr 2010	
29.03	+0.128	N	FR	One Way Frontage Rd Left SB	PCC	PCC	2	8	24	2	0.06	21 Apr 2010	
29.18	+0.281	N	SB	Projects spanning M223 to M224	AC	AC	4	10	60	4	0.06	12 Dec 2009	
29.24	+0.337	N	SB		AC	AC	4	10	66	4	0.12	12 Dec 2009	
29.36	+0.461	N	SB		AC	AC	4	10	72	4	0.21	12 Dec 2009	
29.57	+0.67	N	SB		AC	AC	4	10	48	4	0.01	12 Dec 2009	
29.58	+0.682	N	SB		AC	AC	4	10	60	4	0.37	12 Dec 2009	
29.95	M224 +0.039	N	SB	Projects spanning M224 to M225	AC	AC	4	10	48	4	0.16	12 Dec 2009	
30.12	+0.204	N	SB		AC	AC	3.5	10	42	4	0.02	12 Dec 2009	
30.14	+0.228	N	SB		AC	AC	3.5	10	42	4	0.08	12 Dec 2009	
30.22	+0.305	N	SB		AC	AC	3.5	10	54	4	0.05	12 Dec 2009	
30.27	+0.353	N	SB		AC	AC	3	10	48	4	0.14	03 Aug 2005	
30.41	+0.494	N	SB		AC	AC	3	10	42	4	0.06	03 Aug 2005	
30.47	+0.553	N	SB		AC	AC	3	10	36	4	0.62	03 Aug 2005	
31.09	M225 +0.173	N	SB	Projects spanning M225 to M226	AC	AC	3	10	42	4	0.09	03 Aug 2005	
31.17	+0.260	N	SB		AC	AC	3	10	48	4	0.11	03 Aug 2005	
31.28	+0.37	N	SB		AC	AC	3	10	36	4	0.29	03 Aug 2005	
31.58	+0.666	N	SB		AC	AC	3	10	48	4	0.34	03 Aug 2005	
31.92	M226 +0.000	N	SB	Projects spanning M226 to M227	AC	AC	3	10	48	4	0.60	25 Oct 2003	
		N	VMS	(SB) Variable Message Sign (Under Design)									
32.52	+0.598	N	SB	Projects spanning M226 to M227	AC	AC	3	9	48	4	0.05	25 Oct 2003	

I 017 at M226+0.598

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 118

M226+0.598 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M226+0.646

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M226+0.646 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
32.57	M226 +0.646	N	SB	Projects spanning M226 to M227	AC	AC	3	8	48	4	0.09	25 Oct 2003	
32.66	+0.738	N	SB		AC	AC	3	10	36	4	0.60	25 Oct 2003	
32.85	+0.931	N	BR	(SB) Deadman Wash								130 ft Unknown	
32.96	M227 +0.024	N	UP	(SB) Exit #227 at Daisy Mountain Dr							25 Oct 2003		??'-??"
33.25	+0.323	N	SB	Projects spanning M227 to M228	AC	AC	3	10	48	4	0.05	25 Oct 2003	
33.30	+0.372	N	SB		AC	AC	3	9	48	4	0.15	25 Oct 2003	
33.45	+0.521	N	SB		AC	AC	3	10	48	4	1.07	25 Oct 2003	
34.15	M228 +0.225	N	SVP	(SB) Paved 50' long variable 0-13' wide							0.01	06 Feb 2007	
34.16	+0.234	N	SVP	(SB) Paved 75' long 13' wide							0.01	06 Feb 2007	
	+0.244	N	VMS	(SB) Variable Message Sign #420 (Operational)								06 Feb 2007	
34.17	+0.248	N	SVP	(SB) Paved 50' long variable 13-0' wide							0.01	06 Feb 2007	
34.52	+0.600	N	SB	Projects spanning M228 to M229	AC	AC	3	10	48	4	0.10	1995	
34.62	+0.696	N	SB		AC	AC	3	10	54	4	0.09	1995	
34.71	+0.788	N	SB		AC	AC	3	10	60	4	0.02	1995	
34.73	+0.80	N	SB		AC	AC	3	10	36	4	0.30	1995	
35.01	M229 +0.093	N	FR	Two Way Frontage Rd Left	Paved	Paved	1		12		0.43		
35.03	+0.106	N	SB	Projects spanning M229 to M230	AC	AC	2.5	10	30	4	0.06	1995	
35.08	+0.163	N	SB		AC	AC	2	10	24	4	2.21	1995	
35.44	+0.517	N	FR	Two Way Frontage Rd Left	Paved	Unk	2		24		1.78		
37.29	M231 +0.362	N	SB	Projects spanning M231 to M232	AC	AC	2	10	24	4	7.15	1999	
37.39	+0.459	N	BR	(SB) New River								1968	347 ft Concrete
37.94	M232 +0.019	N	OP	(SB) Exit #232 at New River								1968	145 ft Concrete
41.88	M235 +0.924	N	FR	Two Way Frontage Rd Left	Unk	MBH	2	2	24	2	0.42		
41.90	+0.944	N	UP	(SB) Exit #236 at Table Mesa Rd								1968	16'-03"
44.44	M238 +0.553	N	SB	Projects spanning M238 to M239	AC	MBH	2	10	24	4	5.87	85	
45.45	M239 +0.567	N	BR	(SB) Little Squaw Creek								1950	179 ft Steel
47.04	M241 +0.154	N	FR	Two Way Frontage Rd Left	Unk	MBH	2	1	24	1	1.16		
49.38	M243 +0.373	N	BR	(SB) Agua Fria River								1980	363 ft Concrete
50.31	M244 +0.303	N	SB	Projects spanning M244 to M245	AC	MBH	2	10	24	10	0.14	85	
50.38	+0.375	N	OP	(SB) Exit #244 at Canyon Rd (Black Canyon City)								1964	97 ft Concrete
50.45	+0.443	N	SB	Projects spanning M244 to M245	AC	MBH	2	10	24	4	0.57	91	
51.02	M245 +0.000	N	SB	Projects spanning M245 to M246	AC	AC	2	10	24	4	0.20	91	
51.22	+0.200	N	SB		AC	AC	2	10	24	4	0.74	Jun 2002	
51.96	M246	N	SB	Projects spanning M246 to M247	AC	AC	2	10	24	4	0.20	91	
52.16	+0.400	N	SB		AC	AC	2	10	24	4	3.40	Jun 2002	
54.38	M248 +0.610	N	UP	(SB) Exit #248 at Crown King Rd & Bumble Bee Rd OP									16'-03"
55.56	M249 +0.800	N	SB	Projects spanning M249 to M250	AC	AC	2	10	24	4	1.59	1998	
56.54	M251 +0.862	N	J	Sunset Point Rest Area to Frontage Rd SB (on)									
56.57	+0.895	N	J	Sunset Point Rest Area to Frontage Rd NB (on)									
56.84	+1.159	N	J	Frontage Rd NB to Sunset Point Rest Area (off)									
56.91	+1.229	N	J	Frontage Rd SB to Sunset Point Rest Area (off)									
57.14	+0.384	N	SB	Projects spanning M251 to M252	AC	AC	2	8	30	4	0.03	1998	
57.17	+0.411	N	SB		AC	AC	2	6	30	4	0.08	1998	

I 017 at M251+0.411

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 119

M251+0.411 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M251+0.492

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M251+0.492 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
57.25	M251 +0.492	N	SB	Projects spanning M251 to M252	AC	AC	2	5	30	4	0.02	1998	
57.27	+0.511	N	SB		AC	AC	2	5	36	4	0.17	1998	
57.44	+0.677	N	SB		AC	AC	2	10	24	4	0.25	1998	
57.62	+0.862	N	FR	Two Way Frontage Rd Left	Paved	MBH	2	0	24	2	0.37		
57.69	+0.930	N	SB	Projects spanning M251 to M252	AC	AC	2	10	24	4	0.67	1999	
57.99	+1.229	N	FR	Two Way Frontage Rd Left	Paved	MBH	2	2	24	2	0.11		
58.10	M252 +0.038	N	FR	Two Way Frontage Rd Left	Paved	MBH	2	0	24	2	0.14		
58.24	+0.177	N	FR	Two Way Frontage Rd Left	Paved	MBH	2	4	24	2	0.03		
58.27	+0.207	N	FR	Two Way Frontage Rd Left	Paved	MBH	2	8	24	5	0.03		
58.29	+0.232	N	FR	Two Way Frontage Rd Left	Paved	MBH	2	8	24	8	0.07		
58.33	+0.523	N	J S	Sunset Point Rest Area C-Ramp North & Crossover -- [B]									
58.36	+0.297	N	SB	Projects spanning M252 to M253	AC	AC	2	10	24	4	0.17	1999	
	+0.305	N	OP	(SB) Exit #252 at Sunset Point Rest Area								107 ft Concrete	
58.53	+0.467	N	SB	Projects spanning M252 to M253	AC	AC	2	6	36	4	0.04	1999	
58.57	+0.507	N	SB		AC	AC	2	8	36	4	0.03	1999	
58.60	+0.541	N	SB		AC	AC	2	8	30	4	0.04	1999	
58.64	+0.584	N	SB		AC	AC	2	10	24	4	3.19	1999	
61.70	M255 +0.934	N	OP	(SB) Exit #256 at Badger Springs Rd								1963	88 ft Concrete
61.84	M256 +0.017	N	SB	Projects spanning M256 to M257	AC	AC	2	10	24	4	6.11	15 Oct 2004	
65.21	M259 +0.395	N	OP	(SB) Exit #259 at Bloody Basin Rd								1964	90 ft Concrete
67.85	M262 +0.072	N	BR	(SB) Big Bug Creek								1951	214 ft Steel
67.95	+0.175	N	SB	Projects spanning M262 to M263	AC	AC	2	10	30	4	0.13	15 Oct 2004	
68.08	+0.304	N	SB		AC	AC	2	10	36	4	0.07	15 Oct 2004	
68.15	+0.37	N	SB		AC	AC	2	10	24	4	0.22	15 Oct 2004	
68.37	+0.597	N	SB		AC	AC	2	10	36	4	0.13	15 Oct 2004	
68.50	+0.72	N	SB		AC	AC	2	10	24	4	0.13	15 Oct 2004	
68.64	+0.860	N	SB		AC	AC	2	10	36	4	0.02	15 Oct 2004	
68.66	+0.884	N	SB		AC	AC	2	10	30	4	0.08	15 Oct 2004	
68.74	+0.96	N	SB		AC	AC	2	10	24	4	0.02	15 Oct 2004	
68.77	M263 +0.000	N	SB	Projects spanning M263 to M264	AC	MBH	2	10	25	4	5.37	13 Oct 2005	
71.12	M265 +0.345	N	BR	(SB) Agua Fria River								1952	232 ft Steel
74.13	M268 +0.547	N	SB	Projects spanning M268 to M269	AC	MBH	2	10	31	4	0.13	13 Oct 2005	
74.27	+0.681	N	SB		AC	MBH	2	10	37	4	0.11	13 Oct 2005	
74.38	+0.78	N	SB		AC	MBH	2	10	25	4	0.30	13 Oct 2005	
74.53	+0.940	N	OP	(SB) Exit #268 at Dugas Rd & Orme Rd								1963	141 ft Concrete
74.68	+1.092	N	SB	Projects spanning M268 to M269	AC	MBH	2	10	37	4	0.06	13 Oct 2005	
74.74	+1.149	N	SB		AC	MBH	2	10	31	4	0.16	13 Oct 2005	
74.78	M269 +0.035	N	BR	(SB) Ash Creek									202 ft Unknown
74.90	+0.15	N	SB	Projects spanning M269 to M270	AC	MBH	2	10	25	4	0.12	13 Oct 2005	
75.01	+0.273	N	SB		AC	AC	2	10	24	4	10.40	Jul 1999	
75.75	M270 +0.000	N	VMS	(SB) Variable Message Sign #86 (Proposed)									
83.32	M277 +0.551	N	BR	(SB) Cienega Creek								1969	140 ft
83.77	+1.006	N	UP	(SB) Exit #278 at S 169 S & Cherry Rd & Zane Grey Hwy								Jul 1999	16'-08"

Map

I 017 at M277+1.006

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 120

M277+1.006 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M280+0.033

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M280+0.033 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
85.41	M280 +0.033	N	SB	Projects spanning M280 to M281	AC	AC	2	10	24	4	0.73	21 Jun 2000	
86.15	+0.765	N	SB		AC	AC	2	10	24	4	4.46	21 Jun 2000	
90.61	M285 +0.229	N	SB	Projects spanning M285 to M286	AC	AC	2	10	30	4	0.11	21 Jun 2000	
90.72	+0.340	N	SB		AC	AC	2	10	36	4	0.22	21 Jun 2000	
90.88	+0.497	N	OP	(SB) Exit #285 at General Crook Trl & Zane Grey Hwy							1975	145 ft Concrete	
90.94	+0.55	N	SB	Projects spanning M285 to M286	AC	AC	2	10	24	4	0.27	21 Jun 2000	
91.21	+0.831	N	SB		AC	AC	2	10	36	4	0.06	21 Jun 2000	
91.27	+0.888	N	SB		AC	AC	2	10	30	4	0.05	21 Jun 2000	
91.32	+0.94	N	SB		AC	AC	2	10	24	4	0.05	21 Jun 2000	
91.37	+0.993	N	SB		AC	AC	2	10	24	4	0.58	17 Jun 2009	
91.95	M286 +0.570	N	SB	Projects spanning M286 to M287	AC	AC	2	12	30	4	0.35	17 Jun 2009	
92.30	+0.922	N	SB		AC	AC	2	11	36	4	0.02	17 Jun 2009	
92.32	+0.947	N	SB		AC	AC	2	8	36	4	0.19	17 Jun 2009	
92.52	M287 +0.141	N	SB	Projects spanning M287 to M288	AC	AC	2	10	24	4	0.46	17 Jun 2009	
92.98	+0.604	N	SB		AC	AC	2	6	36	4	0.08	17 Jun 2009	
93.06	+0.682	N	SB		AC	AC	2	6	30	4	0.05	17 Jun 2009	
93.11	+0.736	N	SB		AC	AC	2	10	24	4	1.82	17 Jun 2009	
93.34	+0.966	N	BR	(SB) Verde River							11 Sep 2007	524 ft Concrete/Stc	
94.29	M288 +0.900	N	VMS	(SB) Variable Message Sign #390 (Operational)									
94.93	M289 +0.566	N	SB	Projects spanning M289 to M290	AC	AC	2	8	30	4	0.10	17 Jun 2009	
95.03	+0.666	N	SB		AC	AC	2	8	36	4	0.12	17 Jun 2009	
95.15	+0.785	N	SB		AC	AC	2	10	24	4	0.40	17 Jun 2009	
95.55	M290 +0.168	N	SB	Projects spanning M290 to M291	AC	AC	2	6	36	4	0.05	17 Jun 2009	
95.60	+0.216	N	SB		AC	AC	2	6	30	4	0.03	17 Jun 2009	
95.63	+0.245	N	SB		AC	AC	2	10	24	4	2.68	17 Jun 2009	
98.31	M292 +0.893	N	SB	Projects spanning M292 to M293	AC	AC	2	10	30	4	0.03	17 Jun 2009	
98.34	+0.920	N	SB		AC	MBH	2	10	30	4	0.11	88	
98.45	M293 +0.041	N	SB	Projects spanning M293 to M294	AC	MBH	2	10	36	4	0.14	88	
98.59	+0.18	N	SB		AC	MBH	2	10	24	4	0.08	88	
98.67	+0.264	N	SB		AC	MBH	2	10	36	4	0.12	88	
98.79	+0.380	N	SB		AC	MBH	2	10	36	4	0.08	88	
98.83	+0.418	N	BR	(SB) Dry Beaver Creek							1961	214 ft Steel	
98.86	+0.455	N	SB	Projects spanning M293 to M294	AC	MBH	2	10	30	4	0.06	88	
98.92	+0.51	N	SB		AC	MBH	2	10	24	4	3.30	88	
102.16	M296 +0.775	N	RA	(SB) McGuireville Rest Area (on)	AC	AC	1	2	12	8	0.15		
102.22	+0.832	N	SB	Projects spanning M296 to M297	AC	MBH	2	10	24	4	2.11	88	
102.36	+0.976	N	RA	(SB) McGuireville Rest Area	PCC	PCC	1	8	12	8	0.21		
		N	RA	(SB) McGuireville Rest Area	PCC	PCC	1	2	12	8	0.21		
102.47	M297 +0.039	N	RA	(SB) McGuireville Rest Area (off)	AC	AC	1	2	12	8	0.10		
104.33	M298 +0.962	N	SB	Projects spanning M298 to M299	AC	AC	2	10	24	4	1.39	Sep 2002	
104.37	+1.010	N	OP	(SB) Exit #298 at S 179 N & Sedona Rd							1961	107 ft Concrete	
105.66	M300 +0.134	N	TR	SB Truck Escape Ramp	Gravel	Gravel	1	14	12	14	0.36		
105.71	+0.187	N	SB	Projects spanning M300 to M301	AC	AC	2	10	36	4	0.05	Sep 2002	

I 017 at M300+0.187

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 121

M300+0.187 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M300+0.189

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M300+0.189 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
105.71	M300 +0.189	N	TR	SB Truck Escape Ramp	Paved	Unk	1	14	12	14	0.06		
105.76	+0.236	N	SB	Projects spanning M300 to M301	AC	AC	2	10	30	4	0.05	Sep 2002	
105.81	+0.28	N	SB		AC	AC	2	10	24	4	10.74	Sep 2002	
111.89	M306 +0.285	N	OP	(SB) Exit #306 at Stoneman Lake Rd							1958	29 ft Concrete	
116.55	M311 +0.309	N	SB	Projects spanning M311 to M312	AC	AC	2	10	24	4	0.18	Sep 2002	
116.73	+0.487	N	SB		AC	AC	2	10	24	4	0.09	86	
116.82	M312 +0.000	N	SB	Projects spanning M312 to M313	AC	AC	2	10	24	4	0.05	1994	
116.88	+0.052	N	SB		AC	AC	2	10	24	4	0.29	12 Jul 2011	
117.16	+0.340	N	SB		AC	AC	2	10	30	4	0.15	12 Jul 2011	
117.31	+0.488	N	SB		AC	AC	2	10	36	4	0.06	12 Jul 2011	
117.38	+0.55	N	SB		AC	AC	2	10	24	4	0.29	12 Jul 2011	
117.66	+0.841	N	SB		AC	AC	2	10	36	4	0.09	12 Jul 2011	
117.75	+0.930	N	SB		AC	AC	2	10	30	4	0.06	12 Jul 2011	
117.81	+0.99	N	SB		AC	AC	2	10	24	4	8.46	12 Jul 2011	
120.48	M315 +0.585	N	OP	(SB) Exit #315 at Rocky Park Rd							1975	29 ft Concrete	
121.87	M317 +0.000	N	BR	(SB) Woods Canyon							1975	186 ft Steel	
122.76	+0.881	N	FR	Two Way Frontage Rd Left	Unk	Unk	2		24		0.34		
125.40	M320 +0.511	N	OP	(SB) Exit #320 at Schnebly Hill Rd							1960	29 ft Concrete	
126.28	M321 +0.380	N	SB	Projects spanning M321 to M322	AC	CCMB	2	10	24	4	3.62	1994	
126.97	M322 +0.111	N	BR	(SB) Munds Canyon							1975	323 ft Concrete	
127.61	+0.754	N	OP	(SB) Exit #322 at Pinewood Blvd (Munds Park)							1960	29 ft Concrete	
127.62	+0.757	N	FR	Two Way Frontage Rd Left	Unk	BST	2	1	24	1	0.45		
128.92	M324 +0.036	N	RA	(SB) Christensen Rest Area (on) (Closed)	Paved	Paved	1	2	12	8	0.23		
129.04	+0.158	N	RA	(SB) Christensen Rest Area parking area (Closed)	Paved	Paved	1	2	12	8	0.13		
		N	RA	(SB) Christensen Rest Area (off) (Closed)	Paved	Paved	1	2	12	8	0.11		
129.23	+0.352	N	RA	(SB) Christensen Rest Areas (Closed) (off)									
129.90	+1.017	N	SB	Projects spanning M324 to M325	AC	AC	2	10	24	4	0.77	Oct 2008	
130.67	M325 +0.768	N	SB	Projects spanning M325 to M326	AC	AC	2	10	30	4	0.14	Oct 2008	
130.81	+0.905	N	SB		AC	AC	2	10	36	4	0.17	Oct 2008	
130.98	M326 +0.07	N	SB	Projects spanning M326 to M327	AC	AC	2	10	24	4	0.34	Oct 2008	
131.12	+0.216	N	OP	(SB) Exit #326 at Willard Springs Rd							1972	107 ft Concrete	
131.32	+0.416	N	SB	Projects spanning M326 to M327	AC	AC	2	8	36	4	0.07	Oct 2008	
131.39	+0.488	N	SB		AC	AC	2	8	30	4	0.03	Oct 2008	
131.42	+0.514	N	SB		AC	AC	2	10	24	4	1.79	Oct 2008	
133.21	M328 +0.313	N	SB	Projects spanning M328 to M329	AC	AC	2	7	30	4	0.12	Oct 2008	
133.33	+0.431	N	SB		AC	AC	2	7	36	4	0.14	Oct 2008	
133.47	+0.568	N	SB		AC	AC	2	4	36	4	0.04	Oct 2008	
133.51	+0.606	N	SB		AC	AC	2	10	24	4	0.27	Oct 2008	
133.66	+0.762	N	OP	(SB) Exit #328 at Newman Park Rd							1987	34 ft Concrete	
133.78	+0.880	N	SB	Projects spanning M328 to M329	AC	AC	2	4	36	4	0.04	Oct 2008	
133.82	+0.918	N	SB		AC	AC	2	7	30	4	0.03	Oct 2008	
133.85	+0.953	N	SB		AC	AC	2	10	24	4	1.65	Oct 2008	
135.51	M330 +0.608	N	SB	Projects spanning M330 to M331	AC	AC	2	9	30	4	0.12	Oct 2008	

Map

Map

Map

I 017 at M330+0.608

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 122

M330+0.608 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M330+0.732

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M330+0.732 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
135.63	M330 +0.732	N	SB	Projects spanning M330 to M331	AC	AC	2	8	36	4	0.19	Oct 2008	
135.82	+0.925	N	SB		AC	AC	2	10	24	4	0.39	Oct 2008	
136.22	M331 +0.313	N	SB	Projects spanning M331 to M332	AC	AC	2	8	36	4	0.08	Oct 2008	
136.30	+0.396	N	SB		AC	AC	2	9	30	4	0.03	Oct 2008	
136.33	+0.422	N	SB		AC	AC	2	10	24	4	1.86	Oct 2008	
138.18	M333 +0.287	N	SB	Projects spanning M333 to M334	AC	AC	2	9	30	4	0.03	Oct 2008	
138.21	+0.321	N	SB		AC	AC	2	8	30	4	0.06	Oct 2008	
138.27	+0.381	N	SB		AC	AC	2	8	36	4	0.24	Oct 2008	
138.43	+0.538	N	FR	Two Way Frontage Rd Left	Unk	Unk	2	0	24	0	0.34		
138.51	+0.620	N	SB	Projects spanning M333 to M334	AC	AC	2	10	24	4	0.42	Oct 2008	
138.77	+0.873	N	OP	(SB) Exit #333 at Kachina Blvd & Mountainaire Rd								1990	174 ft Concrete
138.93	M334 +0.034	N	SB	Projects spanning M334 to M335	AC	AC	2	8	36	4	0.09	Oct 2008	
139.02	+0.123	N	SB		AC	AC	2	8	30	4	0.03	Oct 2008	
139.06	+0.156	N	SB		AC	AC	2	10	24	4	2.99	Oct 2008	
142.05	M337 +0.140	N	SB	Projects spanning M337 to M338	AC	CCMB	2	6	30	4	0.06	1994	
142.10	+0.195	N	SB		AC	CCMB	2	2	36	4	0.08	1994	
142.18	+0.272	N	SB		AC	CCMB	2	10	24	4	0.29	1994	
142.47	+0.563	N	SB		AC	CCMB	2	4	36	4	0.06	1994	
142.53	+0.622	N	SB		AC	CCMB	2	7	30	4	0.06	1994	
142.59	+0.679	N	SB		AC	CCMB	2	10	24	4	0.04	1994	
142.63	+0.723	N	SB		AC	MBH	2	10	24	4	1.05	68	
142.71	+0.800	N	SVP	(SB) Paved 37' long variable 0-14' wide							0.01		
142.72	+0.807	N	SVP	(SB) Paved 98' long 14' wide							0.02		
142.73	+0.819	N	VMS	(SB) Variable Message Sign #429 (Existing)									
	+0.826	N	SVP	(SB) Paved 35' long variable 14-0' wide							0.01		
143.68	M338 +0.780	N	SB	Projects spanning M338 to M339	AC	MBH	2	10	24	4	0.12	Oct 2001	
143.80	+0.904	N	SB		PCC	MBH	2	10	24	4	1.05	Oct 2001	
144.68	M339 +0.781	N	OP	(SB) Exit #339 at Lake Mary Rd								Oct 2001	108 ft Concrete
144.80	+0.900	N	OP	(SB) I 040 EB to I 017 NB									Unknown
144.85	+0.956	N	SB	Projects spanning M339 to M340	AC	MBH	2	10	24	4	0.23	Oct 2001	
144.88	+0.985	N	UP	(SB) Under I 040 WB to I 017 SB Ramp								2001	??'-??"
145.08	M340 +0.187	N	SB	Projects spanning M340 to M341	AC	MBH	2	8	24	4	0.10	Oct 2001	
145.18	+0.291	N	SB		AC	MBH	2	8	24	4	0.04	90	
145.23	+0.340	N	X	(SB) End I 017 at SA089 in Flagstaff									

Map

I 017 at M340+0.340

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 123

M340+0.340 on I 017

ARIZONA STATE HIGHWAY SYSTEM LOG

I 017 at M196-1.083

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M196-1.083 on I 017

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
I 017 - Others													
0.00	M196 -1.083	J	S 16th Street										Map
0.15	M195 -0.076	J	S 16th Street										Map
0.19		J	S Anthem Way										Map
0.30		J	S Daisy Mountain										Map
0.31		J	S Daisy Mountain										Map
0.32		J	S Anthem Way										Map
1.01	M196 -0.070	J	S 7th Street										Map
1.17	M195 +0.938	J	S 7th Street										Map
1.51	M196 +0.429	J	S Central Avenue										Map
1.67	+0.446	J	S Central Avenue										Map
2.02	+0.937	J	S 7th Ave										Map
2.17	+0.953	J	S 7th Ave										Map
3.03	M197 +0.950	J	S 19th Avenue										Map
3.19	+0.942	J	S 19th Avenue										Map
3.86	M198 +0.804	J	S Buckeye Rd.										Map
4.18	M199 +0.171	J	S Grant Street										Map
	M198 +0.958	J	S Buckeye Rd.										Map
4.49	M199 +0.163	J	S Grant Street										Map
4.56	+0.560	J	S Jefferson Street										Map
4.72	+0.711	J	S Adams Street										Map
4.86	+0.852	J	S Van Buren Street										Map
4.88	+0.553	J	S Jefferson Street										Map
5.03	+0.704	J	S Adams Street										Map
5.18	+0.849	J	S Van Buren Street										Map
21.16		J	S Northern Avenue										Map
48.59		J	S Glendale Avenue										Map
50.69		J	S Bethany Home Road										Map
60.65		J	S Camelback Road										Map
Cardinal Mainline Averages/Totals:						351.23	4.33	30.69	9.71	145.93	1997.6	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:						353.50	9.95	31.04	4.33	145.19	2001.8		
Frontage Roads Averages/Totals:						57.35	1.30	25.47	1.67	27.63			
Non-Cardinal Frontage Roads						60.48	0.94	25.03	1.03	30.00			

ARIZONA STATE HIGHWAY SYSTEM LOG

I 019 at K000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

K000+0.000 on I 019

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
I 019 - Cardinal (low to higher reference marker)													
0.00	K000 +0.000	C	J S Begin I 019 at SB019(1) in Nogales on same centerline as I 019 SB (Signalized) -- [B124]										Map
		C	UB Inside Nogales Urbanized Area										
		C	JB Inside Nogales, Santa Cruz County										
		C	NB Projects spanning K0 to K1	AC	AC	2	0	26	0	0.10	08 Nov 2007		
0.05	+0.079	C	J S Park Ave/Terrace Ave (Signalized) -- [B4]										Map
0.10	+0.157	C	NB Projects spanning K0 to K1	AC	AC	2	0	38	0	0.02	08 Nov 2007		
0.12	+0.187	C	VMS (NB) Variable Message Sign (Proposed)										
	+0.191	A	J S Crawford St West & Sonoita Ave North (Signalized) -- [B124]										Map
		C	NB Projects spanning K0 to K1	AC	AC	2	0	29	0	0.06	08 Nov 2007		
0.16	+0.260	A	J S Bradford St -- [R]										Map
0.18	+0.286	C	NB Projects spanning K0 to K1	AC	AC	2	0	26	0	0.04	08 Nov 2007		
0.22	+0.350	A	J S Sonoita Ave -- [L2]										Map
	+0.352	C	NB Projects spanning K0 to K1	AC	AC	2	0	24	0	0.06	08 Nov 2007		
0.28	+0.445	C	NB	AC	AC	2	4	24	0	0.01	08 Nov 2007		
	+0.447	A	J S West St (Signalized) -- [B24]										Map
0.29	+0.469	C	NB Projects spanning K0 to K1	AC	AC	2	4	24	7	0.08	08 Nov 2007		
0.37	K001 +0.074	C	NB Projects spanning K1 to K2	AC	AC	2	4	24	10	0.39	08 Nov 2007		
0.76	+0.711	C	NB	AC	AC	2	4	30	9	0.13	08 Nov 2007		
0.90	+0.927	C	NB	AC	AC	2	4	36	8	0.07	08 Nov 2007		
0.97	+1.04	C	NB	AC	AC	2	4	24	10	0.34	08 Nov 2007		
1.17	+1.366	C	OP (NB) Exit #1 at Western Ave								1971	127 ft Concrete	
1.31	K002 +0.146	C	NB Projects spanning K2 to K3	AC	AC	2	4	36	10	0.16	08 Nov 2007		
1.48	+0.410	C	NB	AC	AC	2	4	30	10	0.14	08 Nov 2007		
1.61	+0.63	C	NB	AC	AC	2	4	24	10	0.93	08 Nov 2007		
1.81	+0.942	A	X Median Cross-Over -- [U]										
1.94	K003 +0.176	A	X Median Cross-Over -- [U]										
2.23	+0.643	A	X Median Cross-Over -- [U]										
2.47	+1.024	A	X Median Cross-Over -- [U]										Map
2.54	K004 +0.083	C	NB Projects spanning K4 to K5	AC	AC	2	4	30	10	0.13	08 Nov 2007		
2.60	+0.173	A	X Median Cross-Over -- [U]										Map
2.67	+0.294	C	NB Projects spanning K4 to K5	AC	AC	2	4	36	10	0.08	08 Nov 2007		
2.76	+0.43	C	NB	AC	AC	2	4	24	10	0.36	08 Nov 2007		
2.95	+0.748	C	OP (NB) Exit #4 at S 189 & Mariposa Rd								1996	210 ft Concrete	
3.12	K005 +0.015	C	NB Projects spanning K5 to K6	AC	AC	2	4	36	10	0.12	08 Nov 2007		
3.24	+0.207	C	NB	AC	AC	2	4	30	10	0.19	08 Nov 2007		
3.43	+0.51	C	NB	AC	AC	2	4	24	10	2.23	08 Nov 2007		
3.68	+0.913	C	OP (NB) Pajarito Rd/Frank Reed Rd								1968	103 ft Concrete	
3.92	K006 +0.329	A	X Median Cross-Over -- [U]										
4.26	+0.866	A	X Median Cross-Over -- [U]										
4.65	K007 +0.487	A	X Median Cross-Over -- [U]										Map
4.94	+0.962	C	OP (NB) Country Club Rd								1969	252 ft Concrete	
5.06	K008 +0.160	A	JB NCL Nogales										

I 019 at K008+0.160

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 125

K008+0.160 on I 019

ARIZONA STATE HIGHWAY SYSTEM LOG

I 019 at K008+0.258

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

K008+0.258 on I 019

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
5.12	K008 +0.258	C	FR	Two Way Frontage Rd Right	Paved	MBH	2	1	24	1	2.25		
5.30	+0.552	C	UP	(NB) Exit #8 at SB019(1) SB							1969		15'-10"
5.66	K009 +0.098	C	NB	Projects spanning K9 to K10	AC	AC	2	4	36	10	0.11	08 Nov 2007	
5.76	+0.268	C	NB		AC	AC	2	4	30	10	0.09	08 Nov 2007	
5.86	+0.42	C	NB		AC	AC	2	4	24	10	0.23	08 Nov 2007	
6.09	+0.786	C	NB		AC	AC	2	4	24	10	0.91	Aug 2008	
6.11	+0.827	A	X	Median Cross-Over -- [U]									
6.27	K010 +0.089	A	X	Restricted Median Cross-Over -- [U]									
6.73	+0.826	A	X	Median Cross-Over -- [U]									
6.99	K011 +0.246	C	NB	Projects spanning K11 to K12	AC	AC	2	4	24	17	0.10	Aug 2008	
7.09	+0.403	C	NB		AC	AC	2	4	24	24	0.13	Aug 2008	
7.12	+0.449	A	X	Restricted Median Cross-Over -- [U]									
7.22	+0.609	C	NB	Projects spanning K11 to K12	AC	AC	2	4	30	17	0.06	Aug 2008	
7.27	+0.702	C	NB		AC	AC	2	4	36	10	0.06	Aug 2008	
7.34	+0.804	C	NB		AC	AC	2	4	42	10	0.10	Aug 2008	
	+0.806	C	FR	Two Way Frontage Rd Right	AC	AC	2	2	24	6	0.13	14 May 2004	
7.44	+0.964	C	NB	Projects spanning K11 to K12	AC	AC	2	4	48	10	0.10	Aug 2008	
7.47	K012 +0.013	C	FR	Two Way Frontage Rd Right	AC	AC	2	2	24	6	0.10	14 May 2004	
7.53	+0.12	C	NB	Projects spanning K12 to K13	AC	AC	2	4	24	10	0.43	Aug 2008	
7.57	+0.179	C	FR	Two Way Frontage Rd Right	AC	AC	2	2	26	6	0.07	14 May 2004	
7.63	+0.272	C	FR	Two Way Frontage Rd Right	AC	AC	2	2	28	6	0.09	14 May 2004	
7.70	+0.394	C	FR	Two Way Frontage Rd Right	AC	AC	5	2	70	6	0.08	14 May 2004	
7.72	+0.416	A	UP	Exit #12 at S 289 N & Ruby Rd								14 May 2004	16'-10"
7.78	+0.512	C	FR	Two Way Frontage Rd Right	AC	AC	3.5	2	52.5	6	0.02	14 May 2004	
7.79	+0.535	C	FR	Two Way Frontage Rd Right	AC	AC	2.5	2	35	6	0.11	14 May 2004	
7.90	+0.704	C	FR	Two Way Frontage Rd Right	AC	AC	2	2	24	6	2.25	14 May 2004	
7.97	+0.819	C	NB	Projects spanning K12 to K13	AC	AC	2	4	36	10	0.16	Aug 2008	
8.12	K013 +0.089	C	NB	Projects spanning K13 to K14	AC	AC	2	4	30	10	0.18	Aug 2008	
8.23	+0.254	A	X	Restricted Median Cross-Over -- [U]									
8.31	+0.38	C	NB	Projects spanning K13 to K14	AC	AC	2	4	24	10	2.24	Aug 2008	
9.43	K015 +0.131	A	X	Restricted Median Cross-Over -- [U]									
10.14	K016 +0.315	C	FR	Two Way Frontage Rd Right	AC	AC	1	2	12	6	0.57	14 May 2004	
10.42	+0.761	A	X	Restricted Median Cross-Over -- [U]									
10.54	+0.967	C	NB	Projects spanning K16 to K17	AC	AC	2	4	30	10	0.04	Aug 2008	
10.58	K017 +0.032	C	NB	Projects spanning K17 to K18	AC	AC	2	4	36	10	0.11	Aug 2008	
10.62	+0.089	C	FR	Two Way Frontage Rd NB	AC	AC	2	1	24	1	0.30	14 May 2004	
10.69	+0.20	C	NB	Projects spanning K17 to K18	AC	AC	2	4	24	10	0.38	Aug 2008	
10.88	+0.508	A	UP	Exit #17 at Rio Rico Dr								1966	17'-04"
		C	FR	One Way Frontage Rd NB	Unk	Unk	2	0	24	0	0.57		
11.07	+0.816	C	NB	Projects spanning K17 to K18	AC	AC	2	4	36	10	0.16	Aug 2008	
11.23	K018 +0.107	C	NB	Projects spanning K18 to K19	AC	AC	2	4	30	10	0.18	Aug 2008	
11.42	+0.40	C	NB		AC	AC	2	4	24	10	2.27	Aug 2008	
11.46	+0.471	A	X	Restricted Median Cross-Over -- [U]									

Map

Map

Map

I 019 at K018+0.471

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 126

K018+0.471 on I 019

ARIZONA STATE HIGHWAY SYSTEM LOG

I 019 at K019+0.172

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

K019+0.172 on I 019

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
11.95	K019 +0.172	C	BR	(NB) Agua Fria Canyon							1951	92 ft Unknown	
12.79	K020 +0.573	A	X	Restricted Median Cross-Over -- [U]									
13.39	K021 +0.552	A	X	Restricted Median Cross-Over -- [U]									
13.55	+0.809	C	FR	One Way Frontage Rd NB	Unk	Unk	2	0	24	0	0.42		
13.68	K022 +0.018	C	NB	Projects spanning K22 to K23	AC	AC	2	4	30	10	0.05	Aug 2008	
13.73	+0.094	C	NB		AC	AC	2	4	36	10	0.06	Aug 2008	
13.79	+0.19	C	NB		AC	AC	2	4	24	10	0.29	Aug 2008	
13.94	+0.440	C	UB	NUB Nogales									
		A	UP	Exit #22 at Peck Canyon Rd							1966		16'-01"
14.08	+0.667	C	NB	Projects spanning K22 to K23	AC	AC	2	4	36	10	0.13	Aug 2008	
14.21	+0.873	C	NB		AC	AC	2	4	30	10	0.18	Aug 2008	
14.30	K023 +0.007	C	BR	(NB) Peck Canyon Wash							1967	92 ft Unknown	
14.39	+0.15	C	NB	Projects spanning K23 to K24	AC	AC	2	4	24	10	0.95	Aug 2008	
14.41	+0.183	A	X	Restricted Median Cross-Over -- [U]									
15.21	K024 +0.473	A	X	Restricted Median Cross-Over -- [U]									
15.34	+0.687	C	NB	Projects spanning K24 to K25	AC	AC	2	4	30	10	0.04	Aug 2008	
15.35	+0.697	C	FR	Two Way Frontage Rd Right	Paved	MBH	2	1	24	1	2.99		
15.39	+0.759	C	NB	Projects spanning K24 to K25	AC	AC	2	4	36	10	0.05	Aug 2008	
15.44	+0.84	C	NB		AC	AC	2	4	24	10	0.37	Aug 2008	
15.63	K025 +0.158	A	UP	Exit #25 at Palo Parado Rd							1966		16'-02"
15.81	+0.445	C	NB	Projects spanning K25 to K26	AC	AC	2	4	36	10	0.17	Aug 2008	
15.94	+0.646	A	X	Restricted Median Cross-Over -- [U]									
15.98	+0.719	C	NB	Projects spanning K25 to K26	AC	AC	2	4	30	10	0.18	Aug 2008	
16.16	+1.011	C	NB		AC	AC	2	3.5	24	9.5	1.72	Aug 1997	
17.79	K028 +0.618	C	BR	(NB) Arroyo Angula Agudo							1978	201 ft Concrete	
17.89	+0.765	C	NB	Projects spanning K28 to K29	AC	AC	2	3.5	30	9.5	0.05	Aug 1997	
17.94	+0.853	C	NB		AC	AC	2	3.5	36	9.5	0.05	Aug 1997	
17.99	+0.94	C	NB		AC	AC	2	3.5	24	9.5	3.11	Aug 1997	
18.22	K029 +0.314	C	OP	(NB) Exit #29 at Rock Corral Rd (Tumacacori)							Aug 1997	153 ft Concrete	
		C	FR	Two Way Frontage Rd Right	Unk	MBH	2	8	24	8	3.48		
21.10	K033 +0.936	C	NB	Projects spanning K33 to K34	AC	AC	2	3.5	24	9.5	0.08	Aug 1997	
21.18	K034 +0.064	C	NB	Projects spanning K34 to K35	AC	AC	2	4	24	10	4.21	1998	
21.71	+0.913	C	FR	Two Way Frontage Rd Right	Unk	MBH	2	1	24	1	3.91		
	+0.914	C	OP	(NB) Exit #34 at Tubac Rd							1979	134 ft Concrete	
24.91	K040 +0.077	C	OP	(NB) Exit #40 at Chavez Rd							1977	134 ft Concrete	
25.39	+0.843	C	NB	Projects spanning K40 to K41	AC	AC	2	4	24	10	0.03	79	
25.42	+0.891	C	NB		AC	AC	2	4	24	10	0.01	77	
25.43	+0.905	C	NB		AC	AC	2	3.5	24	9.5	6.46	Feb 1999	
25.48	+0.986	A	X	Median Cross-Over -- [U]									
26.45	K042 +0.545	C	FR	Two Way Frontage Rd Right	Unk	MBH	2	1	24	1	1.99		
26.48	+0.595	A	X	Median Cross-Over -- [U]									
26.62	+0.818	A	UP	Exit #42 at Agua Linda Rd							Feb 1999		16'-01"
27.78	K044 +0.702	A	X	Median Cross-Over -- [U]									

I 019 at K044+0.702

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 127

K044+0.702 on I 019

ARIZONA STATE HIGHWAY SYSTEM LOG

I 019 at K045+0.731

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

K045+0.731 on I 019

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance	
28.43	K045 +0.731	C	FR	Two Way Frontage Rd Right	Unk	MBH	2	8	24	8	1.66			
29.44	K047 +0.347	A	X	Median Cross-Over -- [U]										
29.78	+0.888	C	BR	(NB) Sopori Wash							1977	234 ft Concrete		
30.06	K048 +0.359	C	JB	Pima County										
30.07	+0.374	C	OP	(NB) Exit #48 at Arivaca Rd							Feb 1999	147 ft Concrete		
30.10	+0.425	C	FR	Two Way Frontage Rd Right	Unk	MBH	2	1	24	1	1.72			
30.78	K049 +0.531	C	BR	(NB) Old Junction Wash							1977	129 ft Concrete		
31.12	K050 +0.065	C	BR	(NB) Tinaja Wash							1977	129 ft Concrete		
31.39	+0.500	A	X	Median Cross-Over -- [U]										
31.82	K051 +0.176	C	FR	Two Way Frontage Rd Right	Unk	MBH	2	1	24	1	3.65			
31.89	+0.292	C	NB	Projects spanning K51 to K52	AC	AC	2	3.5	24	9.5	7.29	Dec 1998		
32.87	K052 +0.863	C	RA	(NB) Canoa Ranch Rest Area (off)	Unk	Unk	1	2	14	6	0.19	01 Jul 2003		Map
33.05	K053 +0.162	C	RA	(NB) Canoa Ranch Rest Area	Unk	Unk	1	2	14	6	0.19	01 Jul 2003		Map
33.24	+0.473	C	RA	(NB) Canoa Ranch Rest Area (on)	Unk	Unk	1	2	14	6	0.12	01 Jul 2003		Map
34.95	K056 +0.239	C	UB	SUB Green Valley										
		C	OP	(NB) Exit #56 at Canoa Ranch Rd							Dec 1998	108 ft Concrete		
35.43	K057 +0.005	C	FR	Two Way Frontage Rd Right	AC	AC	2	8	24	8	1.18	2010		
36.07	K058 +0.056	C	BR	(NB) Esperanza Wash							1953	195 ft Concrete		
36.61	+0.925	C	FR	Two Way Frontage Rd Right	Paved	Paved	2	8	24	8	2.67	2010		
39.18	K063 +0.012	C	NB	Projects spanning K63 to K64	AC	AC	2	3.5	30	9.5	0.07	Dec 1998		
39.24	+0.120	C	NB		AC	AC	2	3.5	36	9.5	0.05	Dec 1998		
39.28	+0.181	C	FR	One Way NB Frontage Rd Right	Paved	BST	2	1	24	1	0.26			
	+0.182	C	FR	One Way SB Frontage Rd Right	Paved	Paved	1	1	12	1	0.25			
39.29	+0.19	C	NB	Projects spanning K63 to K64	AC	AC	2	3.5	24	9.5	0.53	Dec 1998		
39.53	+0.590	C	OP	(NB) Exit #63 at Continental Rd							Dec 1998	144 ft Concrete		
39.82	K064 +0.086	C	NB	Projects spanning K64 to K65	AC	AC	2	3.5	36	9.5	0.13	Dec 1998		
39.95	+0.30	C	NB		AC	AC	2	3.5	30	9.5	0.14	Dec 1998		
40.09	+0.52	C	NB		AC	AC	2	3.5	24	9.5	2.41	Dec 1998		
40.84	K065 +0.696	C	OP	(NB) Exit #65 at Esperanza Blvd							Dec 1998	162 ft Concrete		
42.50	K068 +0.372	C	NB	Projects spanning K68 to K69	AC	AC	2	3.5	24	9.5	0.09	Dec 1998		
42.59	+0.524	C	NB		AC	AC	2	4	24	10	0.25	1994		
		C	FR	Two Way Frontage Rd Right	Unk	Unk	2	0	24	0	0.27			
42.84	+0.924	C	NB	Projects spanning K68 to K69	AC	AC	2	4	30	10	0.08	1994		
42.86	+0.948	A	JB	SCL Sahuarita										
42.92	K069 +0.060	C	NB	Projects spanning K69 to K70	AC	AC	2	4	36	10	0.05	1994		
42.97	+0.13	C	NB		AC	AC	2	4	24	10	0.27	1994		
43.24	+0.581	C	NB		AC	AC	2	4	24	10	0.10	30 Sep 2005		
43.31	+0.691	A	UP	Exit #69 at Duval Mine Rd							30 Sep 2005		16'-09"	
43.34	+0.743	C	NB	Projects spanning K69 to K70	AC	AC	2	4	24	10	0.18	1994		
43.36	+0.770	C	FR	Two Way Frontage Rd Right	Unk	Unk	2	0	24	0	1.01			
43.53	K070 +0.032	C	NB	Projects spanning K70 to K71	AC	AC	2	4	36	10	0.12	1994		
43.65	+0.233	C	NB		AC	AC	2	4	30	10	0.11	1994		
43.77	+0.41	C	NB		AC	AC	2	4	24	10	6.79	1994		

I 019 at K070+0.41

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 128

K070+0.41 on I 019

ARIZONA STATE HIGHWAY SYSTEM LOG

I 019 at K072+0.769

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

K072+0.769 on I 019

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
45.23	K072 +0.769	C	BR	(NB) Quarte Wash							1971	111 ft Concrete	
45.86	K073 +0.782	C	OP	(NB) El Toro Rd							1971	247 ft Steel	
46.90	K075 +0.432	C	UB	NUB Green Valley									
		A	UP	Exit #75 at Helmet Peak Sahuarita Rd							1969		16'-05"
48.89	K078 +0.654	C	JB	NCL Sahuarita									
49.90	K080 +0.292	C	OP	(NB) Exit #80 at Pima Mine Rd							1968	198 ft Concrete	
49.91	+0.305	C	JB	Enter San Xavier IR									
50.56	K081 +0.354	C	NB	Projects spanning K81 to K82	AC	AC	2	4	24	10	8.20	10 Aug 2001	
53.36	K085 +0.853	C	BR	(NB) Unknown Wash							1968	69 ft Concrete	
54.66	K087 +0.951	C	UB	SUB Tucson									
		C	OP	(NB) Exit #87 at Papago Rd							1968	123 ft Concrete	
56.02	K090 +0.123	A	OP	San Xavier							1967	69 ft Concrete	
56.92	K091 +0.577	C	BR	(NB) Santa Cruz River							1967	410 ft Steel	
57.19	+1.002	C	OP	(NB) Exit #92 at San Xavier Rd							1967	197 ft Steel	
58.05	K093 +0.381	C	JB	Leave San Xavier IR, enter strip annex									
58.06	+0.399	C	JB	SCL Tucson Elev 2410									
58.10	+0.450	C	VMS	(NB) Variable Message Sign #319 (Existing)									
58.76	K094 +0.502	C	NB	Projects spanning K94 to K95	AC	MBH	2	4	24	10	1.17	88	
59.08	K095 +0.048	A	UP	Exit #95 at Valencia Rd							24 Jun 2002		??'-??"
59.93	K096 +0.433	C	NB	Projects spanning K96 to K97	AC	AC	2	4	24	10	0.34	26 Jul 2006	
60.09	+0.686	A	UP	Drexel Rd							1965		17'-04"
60.28	+0.982	C	NB	Projects spanning K96 to K97	AC	AC	2	4	24	10	0.46	1993	
60.58	K097 +0.466	C	BR	(NB) Airport Wash								147 ft Concrete	
60.74	+0.718	C	NB	Projects spanning K97 to K98	AC	AC	2	4	30	10	0.04	1993	
60.78	+0.789	C	NB		AC	AC	2	4	36	10	0.05	1993	
60.83	+0.87	C	NB		AC	AC	2	4	24	10	0.57	1993	
61.11	K098 +0.315	A	UP	Exit #98 at Irvington Rd							1985		16'-07"
61.40	+0.780	C	NB	Projects spanning K98 to K99	AC	AC	2	4	36	10	0.15	1993	
61.55	K099 +0.027	C	NB	Projects spanning K99 to K100	AC	AC	2	4	30	10	0.08	1993	
61.63	+0.158	A	UP	Pedestrian OP							1965		17'-01"
	+0.15	C	NB	Projects spanning K99 to K100	AC	AC	2	4	24	10	0.44	1993	
62.07	+0.862	C	NB		AC	AC	2	4	36	10	0.06	1993	
62.11	+0.934	A	UP	S 086 (Ajo Way)							1965		15'-10"
62.13	+0.960	C	NB	Projects spanning K99 to K100	AC	AC	2	4	30	10	0.09	1993	
62.22	K100 +0.110	C	NB	Projects spanning K100 to K101	PCC	PCC	2	4	24	10	0.01	1993	
62.23	+0.132	C	NB		PCC	PCC	2.5	4	30	10	0.04	1993	
62.27	+0.195	C	NB		PCC	PCC	2.5	4	42	10	0.11	1993	
62.38	+0.369	C	NB		PCC	PCC	3	4	48	10	0.45	1993	
62.83	K101 +0.061	C	NB	Projects spanning K101 to K102	PCC	PCC	3	4	48	10	0.23	65	
62.94	+0.240	C	OP	(NB) Julian Wash & 39th St Extension							20 Aug 2004	210 ft Concrete	
63.06	+0.426	C	NB	Projects spanning K101 to K102	PCC	PCC	3	4	48	10	0.08	20 Aug 2004	
63.14	+0.55	C	NB		PCC	PCC	3	4	36	10	0.14	20 Aug 2004	
63.28	+0.777	C	NB		PCC	PCC	2	4	24	10	0.41	20 Aug 2004	

I 019 at K101+0.777

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 129

K101+0.777 on I 019

ARIZONA STATE HIGHWAY SYSTEM LOG

I 019 at K101+1.024

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

K101+1.024 on I 019

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
63.43	K101 +1.024	C	UP	(NB) I 010 WB to I 019 SB Ramp							20 Aug 2004		16'-01"
63.46	+1.079	C	OP	(NB) I 010 (EB/WB) & I 010 Frontage Rd & I 010 EB Flyover Ramp							20 Aug 2004	735 ft Concrete	
63.70	K102 +0.080	C	X	(NB) End I 019 at I 010 in South Tucson									

[Map](#)

I 019 at K102+0.080

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 130

K102+0.080 on I 019

ARIZONA STATE HIGHWAY SYSTEM LOG

I 019 at K000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

K000+0.000 on I 019

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
I 019 - Non-cardinal (from low to high for divided hwy segments)													
0.00	K000 +0.000	N	JB	Inside Nogales, Santa Cruz County									
		N	SB	Projects spanning K0 to K1									
				AC	AC	2	0	24	0	0.17	08 Nov 2007		
0.13	+0.212	N	J S	(SB) Mix St -- [L]									
0.17	+0.276	N	SB	Projects spanning K0 to K1									
				AC	AC	2	0	26	0	0.03	08 Nov 2007		
0.21	+0.331	N	SB										
				AC	AC	2	0	24	0	0.07	08 Nov 2007		
0.27	+0.436	N	SB										
				AC	AC	2	0	24	4	0.01	08 Nov 2007		
0.28	+0.457	N	SB										
				AC	AC	2	7	24	4	0.03	08 Nov 2007		
0.32	+0.508	N	SB										
				AC	AC	2	10	24	4	0.14	08 Nov 2007		
0.46	K001 +0.210	N	SB	Projects spanning K1 to K2									
				AC	AC	2	10	36	4	0.05	08 Nov 2007		
0.50	+0.288	N	SB										
				AC	AC	2	10	30	4	0.05	08 Nov 2007		
0.56	+0.37	N	SB										
				AC	AC	2	10	24	4	0.22	08 Nov 2007		
0.77	+0.723	N	SB										
				AC	AC	2	10	30	4	0.12	08 Nov 2007		
0.90	+0.924	N	SB										
				AC	AC	2	10	36	4	0.15	08 Nov 2007		
1.05	+1.16	N	SB										
				AC	AC	2	10	24	4	0.25	08 Nov 2007		
1.18	+1.381	N	OP	(SB) Exit #1 at Western Ave									
											1971	120 ft Unknown	
1.30	K002 +0.106	N	SB	Projects spanning K2 to K3									
				AC	AC	2	10	36	4	0.09	08 Nov 2007		
1.39	+0.246	N	SB										
				AC	AC	2	10	30	4	0.06	08 Nov 2007		
1.44	+0.33	N	SB										
				AC	AC	2	10	24	4	0.94	08 Nov 2007		
2.39	K003 +0.882	N	SB	Projects spanning K3 to K4									
				AC	AC	2	10	30	4	0.12	08 Nov 2007		
2.50	K004 +0.002	N	SB	Projects spanning K4 to K5									
				AC	AC	2	10	36	4	0.21	08 Nov 2007		
2.72	+0.34	N	SB										
				AC	AC	2	10	24	4	0.49	08 Nov 2007		
2.95	+0.727	N	OP	(SB) Exit #4 at S 189 & Mariposa Rd									
											1996	210 ft Concrete	
3.20	K005 +0.140	N	SB	Projects spanning K5 to K6									
				AC	AC	2	10	36	4	0.10	08 Nov 2007		
3.31	+0.306	N	SB										
				AC	AC	2	10	30	4	0.20	08 Nov 2007		
3.50	+0.62	N	SB										
				AC	AC	2	10	24	4	1.99	08 Nov 2007		
3.67	+0.889	N	OP	(SB) Pajarito Rd/Frank Reed Rd									
											1968	117 ft Concrete	
4.44	K007 +0.168	N	FR	Two Way Frontage Rd Left									
				Unk	MBH	2	1	24	1	0.20			
4.64	+0.478	N	FR	Two Way Frontage Rd Left									
				Paved	MBH	2	1	24	1	0.27			
4.90	+0.898	N	FR	Two Way Frontage Rd Left									
				Paved	MBH	2	1	24	1	2.88			
4.93	+0.956	N	OP	(SB) Country Club Rd									
											1969	252 ft Concrete	
5.50	K008 +0.862	N	SB	Projects spanning K8 to K9									
				AC	AC	2	10	36	4	0.17	08 Nov 2007		
5.66	K009 +0.084	N	SB	Projects spanning K9 to K10									
				AC	AC	2	10	30	4	0.03	08 Nov 2007		
5.69	+0.13	N	SB										
				AC	AC	2	10	24	4	0.41	08 Nov 2007		
6.10	+0.795	N	SB										
				AC	AC	2	10	24	4	1.21	Aug 2008		
7.31	K011 +0.737	N	SB	Projects spanning K11 to K12									
				AC	AC	2	10	30	4	0.18	Aug 2008		
7.50	K012 +0.026	N	SB	Projects spanning K12 to K13									
				AC	AC	2	10	36	4	0.13	Aug 2008		
7.63	+0.24	N	SB										
				AC	AC	2	10	24	4	0.29	Aug 2008		
7.75	+0.436	N	FR	Two Way Frontage Rd Left									
				Unk	MBH	2	1	24	1	2.39			
7.92	+0.701	N	SB	Projects spanning K12 to K13									
				AC	AC	2	10	36	4	0.07	Aug 2008		
7.98	+0.809	N	SB										
				AC	AC	2	10	30	4	0.06	Aug 2008		
8.04	+0.90	N	SB										
				AC	AC	2	10	24	4	2.36	Aug 2008		
10.40	K016 +0.738	N	SB	Projects spanning K16 to K17									
				AC	AC	2	10	30	4	0.18	Aug 2008		

Map

I 019 at K016+0.738

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 131

K016+0.738 on I 019

ARIZONA STATE HIGHWAY SYSTEM LOG

I 019 at K017+0.014

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

K017+0.014 on I 019

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
10.58	K017 +0.014	N	SB	Projects spanning K17 to K18	AC	AC	2	10	36	4	0.16	Aug 2008	
10.75	+0.27	N	SB		AC	AC	2	10	24	4	0.29	Aug 2008	
11.04	+0.743	N	SB		AC	AC	2	10	36	4	0.07	Aug 2008	
11.11	+0.859	N	SB		AC	AC	2	10	30	4	0.05	Aug 2008	
11.16	+0.94	N	SB		AC	AC	2	10	24	4	2.32	Aug 2008	
11.97	K019 +0.174	N	BR	(SB) Agua Fria Canyon							1967	92 ft Unknown	
13.48	K021 +0.673	N	SB	Projects spanning K21 to K22	AC	AC	2	10	30	4	0.18	Aug 2008	
13.66	+0.965	N	SB		AC	AC	2	10	36	4	0.14	Aug 2008	
13.80	K022 +0.19	N	SB	Projects spanning K22 to K23	AC	AC	2	10	24	4	0.30	Aug 2008	
13.96	+0.437	N	FR	Two Way Frontage Rd Left	Unk	Unk	2	0	24	0	1.17		
14.11	+0.677	N	SB	Projects spanning K22 to K23	AC	AC	2	10	36	4	0.07	Aug 2008	
14.18	+0.787	N	SB		AC	AC	2	10	30	4	0.05	Aug 2008	
14.23	+0.86	N	SB		AC	AC	2	10	24	4	0.94	Aug 2008	
14.32	K023 +0.010	N	BR	(SB) Peck Canyon Wash							1951	92 ft Unknown	
15.17	K024 +0.385	N	SB	Projects spanning K24 to K25	AC	AC	2	10	30	4	0.18	Aug 2008	
15.35	+0.677	N	SB		AC	AC	2	10	36	4	0.15	Aug 2008	
15.50	+0.91	N	SB		AC	AC	2	10	24	4	0.32	Aug 2008	
15.64	K025 +0.160	N	FR	Two Way Frontage Rd Left	Unk	MBH	2	1	24	1	1.43		
15.82	+0.447	N	SB	Projects spanning K25 to K26	AC	AC	2	10	36	4	0.06	Aug 2008	
15.88	+0.543	N	SB		AC	AC	2	10	30	4	0.05	Aug 2008	
15.93	+0.62	N	SB		AC	AC	2	10	24	4	0.09	Aug 2008	
16.02	+0.766	N	SB		AC	AC	2	9.5	24	3.5	1.77	Aug 1997	
17.78	K028 +0.586	N	SB	Projects spanning K28 to K29	AC	AC	2	9.5	30	3.5	0.11	Aug 1997	
17.81	+0.637	N	BR	(SB) Arroyo Angulo Agudo							1978	201 ft Concrete	
17.89	+0.759	N	SB	Projects spanning K28 to K29	AC	AC	2	9.5	36	3.5	0.14	Aug 1997	
18.03	+0.98	N	SB		AC	AC	2	9.5	24	3.5	3.15	Aug 1997	
18.24	K029 +0.314	N	OP	(SB) Exit #29 at Rock Corral Rd (Tumacacori)							Aug 1997	153 ft Concrete	
19.47	K031 +0.283	N	FR	Two Way Frontage Rd Left	Unk	MBH	2	1	24	1	2.28		
21.18	K034 +0.025	N	SB	Projects spanning K34 to K35	AC	AC	2	9.5	24	3.5	0.03	Aug 1997	
21.20	+0.067	N	SB		AC	AC	2	10	24	4	4.24	1998	
21.73	+0.909	N	OP	(SB) Exit #34 at Tubac Rd							1979	134 ft Concrete	
	+0.913	N	FR	Two Way Frontage Rd Left	Unk	MBH	2	1	24	1	4.06		
24.93	K040 +0.080	N	OP	(SB) Exit #40 at Chavez Rd							1977	134 ft Concrete	
25.45	+0.908	N	SB	Projects spanning K40 to K41	AC	AC	2	9.5	24	3.5	0.02	Feb 1999	
25.47	+0.943	N	SB		AC	AC	2	9.5	24	3.5	6.45	Feb 1999	
26.35	K042 +0.362	N	FR	Two Way Frontage Rd Left	Unk	MBH	2	1	24	1	3.70		
29.80	K047 +0.868	N	BR	(SB) Sopori Wash							1977	228 ft Concrete	
30.01	K048 +0.236	N	FR	Two Way Frontage Rd Left	Unk	MBH	2	1	24	1	0.37		
30.09	+0.358	N	OP	(SB) Exit #48 at Arivaca Rd							Feb 1999	147 ft Concrete	
30.38	+0.828	N	FR	Two Way Frontage Rd Left	Unk	MBH	2	1	24	1	4.68		
30.81	K049 +0.528	N	BR	(SB) Old Junction Wash							1977	129 ft Concrete	
31.15	K050 +0.066	N	BR	(SB) Tinaja Wash							1977	129 ft Concrete	
31.92	K051 +0.291	N	SB	Projects spanning K51 to K52	AC	AC	2	9.5	24	3.5	7.14	Dec 1998	

I 019 at K051+0.291

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 132

K051+0.291 on I 019

ARIZONA STATE HIGHWAY SYSTEM LOG

I 019 at K053+0.597

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

K053+0.597 on I 019

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
33.35	K053 +0.597	N	RA (SB) Canoa Ranch Rest Area (on)	Unk	Unk	1	2	14	6	0.13	01 Jul 2003		Map
33.53	+0.885	N	RA (SB) Canoa Ranch Rest Area	Unk	Unk	1	2	14	6	0.18	01 Jul 2003		Map
33.72	K054 +0.194	N	RA (SB) Canoa Ranch Rest Area (off)	Unk	Unk	1	2	14	6	0.19	01 Jul 2003		Map
34.98	K056 +0.243	N	OP (SB) Exit #56 at Canoa Ranch Rd								Dec 1998	108 ft Concrete	
		N	FR Two Way Frontage Rd Left	Paved	BST	2	1	24	1	4.42			
36.08	K058 +0.012	N	BR (SB) Esperanza Wash								1976	168 ft Concrete	
39.06	K062 +0.800	N	SB Projects spanning K62 to K63	AC	AC	2	9.5	30	3.5	0.09	Dec 1998		
39.15	+0.947	N	SB	AC	AC	2	9.5	36	3.5	0.18	Dec 1998		
39.32	K063 +0.21	N	SB Projects spanning K63 to K64	AC	AC	2	9.5	24	3.5	0.48	Dec 1998		
39.55	+0.579	N	OP (SB) Exit #63 at Continental Rd								Dec 1998	144 ft Concrete	
39.81	K064 +0.029	N	SB Projects spanning K64 to K65	AC	AC	2	9.5	36	3.5	0.05	Dec 1998		
39.85	+0.105	N	SB	AC	AC	2	9.5	30	3.5	0.04	Dec 1998		
39.90	+0.17	N	SB	AC	AC	2	9.5	24	3.5	2.68	Dec 1998		
40.86	K065 +0.692	N	OP (SB) Exit #65 at Esperanza Blvd								Dec 1998	162 ft Concrete	
42.58	K068 +0.463	N	SB Projects spanning K68 to K69	AC	AC	2	9.5	24	3.5	0.04	Dec 1998		
42.62	+0.524	N	SB	AC	AC	2	10	24	4	0.23	1994		
42.84	+0.890	N	SB	AC	AC	2	10	30	4	0.15	1994		
42.91	K069 +0.016	N	FR Two Way Frontage Rd Left	Unk	Unk	2	0	24	0	0.22			
43.00	+0.151	N	SB Projects spanning K69 to K70	AC	AC	2	10	36	4	0.12	1994		
43.12	+0.34	N	SB	AC	AC	2	10	24	4	0.14	1994		
43.13	+0.369	N	FR Two Way Frontage Rd Left	AC	AC	2	8	24	8	0.21	30 Sep 2005		
43.26	+0.575	N	SB Projects spanning K69 to K70	AC	AC	2	10	24	4	0.09	30 Sep 2005		
43.35	+0.720	N	SB	AC	AC	2	10	24	4	0.20	1994		
43.55	K070 +0.043	N	SB Projects spanning K70 to K71	AC	AC	2	10	36	4	0.05	1994		
43.60	+0.117	N	SB	AC	AC	2	10	30	4	0.05	1994		
43.65	+0.19	N	SB	AC	AC	2	10	24	4	6.73	1994		
45.25	K072 +0.776	N	BR (SB) Quarte Wash								1971	111 ft Concrete	
45.88	K073 +0.783	N	OP (SB) El Toro Rd								1971	247 ft Steel	
49.92	K080 +0.294	N	OP (SB) Exit #80 at Pima Mine Rd								1968	198 ft Concrete	
50.38	K081 +0.033	N	SB Projects spanning K81 to K82	AC	AC	2	10	24	4	0.19	10 Aug 2001		
50.57	+0.336	N	SB	AC	AC	2	10	24	4	8.21	10 Aug 2001		
53.38	K085 +0.853	N	BR (SB) Unknown Wash								1968	69 ft Concrete	
54.68	K087 +0.947	N	OP (SB) Exit #87 at Papago Rd								1968	123 ft Concrete	
56.95	K091 +0.598	N	BR (SB) Santa Cruz River								1967	410 ft Steel	
57.18	+0.972	N	OP (SB) Exit #92 at San Xavier Rd								1967	195 ft Steel	
58.49	K094 +0.027	N	FR Frontage Rd Left	Unk	Unk	2		24		0.16			
58.65	+0.293	N	FR Frontage Rd Left	AC	AC	2		24		0.56	26 Jul 2006		
58.78	+0.497	N	SB Projects spanning K94 to K95	AC	MBH	2	10	24	4	0.57	88		
59.35	K095 +0.449	N	SB Projects spanning K95 to K96	AC	MBH	2	10	36	4	0.37	88		
59.72	K096 +0.06	N	SB Projects spanning K96 to K97	AC	MBH	2	10	24	4	0.23	88		
59.95	+0.436	N	SB	AC	AC	2	10	24	4	0.34	26 Jul 2006		
60.29	+0.985	N	SB	AC	AC	2	10	24	4	0.38	1993		
60.42	K097 +0.180	N	VMS (SB) Variable Message Sign #318 (Existing)										

I 019 at K097+0.180

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 133

K097+0.180 on I 019

ARIZONA STATE HIGHWAY SYSTEM LOG

I 019 at K097+0.465

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

K097+0.465 on I 019

GIS Route Mile	Distance from Reference Marker		Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
60.60	K097 +0.465	N	BR	(SB) Airport Wash									147 ft Concrete	
60.68	+0.595	N	SB	Projects spanning K97 to K98	AC	AC	2	10	30	4	0.07	1993		
60.75	+0.711	N	SB		AC	AC	2	10	36	4	0.14	1993		
60.89	+0.93	N	SB		AC	AC	2	10	24	4	0.47	1993		
61.36	+1.683	N	SB		AC	AC	2	10	36	4	0.06	1993		
61.42	+1.782	N	SB		AC	AC	2	10	30	4	0.04	1993		
61.46	+1.84	N	SB		AC	AC	2	10	24	4	0.59	1993		
62.05	K099 +0.799	N	SB	Projects spanning K99 to K100	AC	AC	2	10	30	4	0.08	1993		
62.12	+0.922	N	SB		AC	AC	2.5	10	36	4	0.04	1993		
62.16	+0.984	N	SB		AC	AC	2.5	10	42	4	0.01	1993		
62.17	K100 +0.00	N	SB	Projects spanning K100 to K101	AC	AC	2.5	10	30	4	0.06	1993		
62.24	+0.110	N	SB		PCC	PCC	2.5	10	30	4	0.10	1993		
62.34	+0.273	N	SB		PCC	PCC	2.5	10	42	4	0.03	1993		
62.37	+0.322	N	SB		PCC	PCC	3	10	48	4	0.55	1993		
62.92	K101 +0.16	N	SB	Projects spanning K101 to K102	PCC	PCC	3	10	36	4	0.04	65		
62.96	+0.220	N	OP	(SB) Julian Wash & 39th St Extension								20 Aug 2004	210 ft Concrete	
	+0.226	N	SB	Projects spanning K101 to K102	PCC	PCC	3	10	36	4	0.42	20 Aug 2004		
63.38	+0.904	N	SB		PCC	PCC	2	10	24	4	0.29	20 Aug 2004		
63.43	+0.985	N	UP	(SB) Ramp I 010 WB to I 019 SB								20 Aug 2004		30'-07"
63.55	+1.174	N	OP	(SB) I 010 Frontage Rd EB								20 Aug 2004	1994 ft Concrete	
63.69	K102 +0.030	N	X	(SB) End I 019 at I 010 in South Tucson										

[Map](#)

I 019 at K102+0.030

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 134

K102+0.030 on I 019

ARIZONA STATE HIGHWAY SYSTEM LOG

I 019 at

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

on I 019

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
I 019 - Others													
0.16		J	S Rio Rico Dr. SIB										Map
0.21		J	S Rio Rico Dr. NIB										Map
0.22		J	S Valencia Rd										Map
0.24		J	S Irvington Rd										Map
0.25		J	S Duval Mine Road										Map
0.30		J	S Sahuarita Rd										Map
		J	S Sahuarita Rd										Map
0.32		J	S Irvington Rd										Map
0.36		J	S Duval Mine Road										Map
38.86		J	S I-19 Frontage (Exit 6)										Map
Cardinal Mainline Averages/Totals:						128.28	3.81	25.04	9.82	63.65	2000.0	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:						128.43	9.78	25.05	3.81	63.65	2000.1		
Frontage Roads Averages/Totals:						63.51	3.00	23.88	3.43	32.00			
Non-Cardinal Frontage Roads						58.00	0.98	24.00	0.98	29.00			

I 019 at

on I 019

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
I 040 - Cardinal (low to higher reference marker)													
0.00		C	J S I 040 G-ramp Left & I 040 A-ramp Right -- [L]										Map
		A	J S I 040 Exit #255 E Winslow TI A & G Ramps -- [L2]										Map
		A	J S Frontage Rd -- [B]										Map
		A	J S Bellemont Rd -- [B]										Map
		C	J (EB) I 40 E Ramp Connected to Frontage Rd -- [B]										
	M000 -0.229	C	JB Inside Mohave County, Havasu Natl Wildlife Refuge										
0.02		A	OP (EB) Pinta TI over I 40									Unknown	
0.04		A	OP (WB) Pinta TI over I 40									Unknown	
0.06		A	OP (EB) Pinta TI over I 40									Unknown	
		A	J S Brannigan Park Rd Left & Beatons East Rd Right -- [B]										Map
0.08		A	OP (WB) Pinta TI over I 40									Unknown	
		A	J S I 040 Exit #255 E Winslow TI C & J Ramps -- [R4]										Map
		A	J S I 040 Ramps (Signalized) -- [B24]								31 Aug 2007		Map
0.09		C	J S A & G-Ramp (Signalized) -- [R4]										Map
		A	J S I 040 Exit #339 J & C ramps -- [L]										Map
0.11		C	J S Frontage Rd Left & I 040 C-ramp Right -- [B]										Map
0.12		A	J S Frontage Rd -- [B]										Map
		A	J S Frontage Rd -- [B]										Map
0.16		A	J S County Rd 246 and BIA Rd 12 -- [B]										Map
0.18		A	J S Mike's Pike Left & North Rd Right (Signalized) -- [B24]								31 Aug 2007		Map
0.19		A	J S Grader Rd -- [L]										Map
0.23	M000 +0.000	C	X (EB) Begin I 040 at AZ/CA State Line (Topock)										
		C	EB Projects spanning M0 to M1	AC	AC	2	4	24	10	2.36	May 1998		
		A	BR Colorado River								1966	1294 ft Steel	
0.29		C	J S J-Ramp (Signalized) -- [L2]										Map
		A	J S I 040 Exit #51 A & G-Ramps (Signalized) -- [R4]										Map
0.30		C	J S C-Ramp										Map
0.34		A	J S I 040 Exit #51 C & J-Ramps (Signalized) -- [L23]										Map
0.42	M000 +0.186	C	FR Two Way Frontage Rd Right	Unk	MBH	2	1	24	1	0.37			
0.44		A	J S Desmond Rd -- [B24]								31 Aug 2007		Map
0.78	M000 +0.549	A	UP Exit #1 at Mohave Valley Hwy & Topock Rd								May 1998		15'-11"
1.52	M001 +0.292	A	JB Leave Havasu Natl Wildlife Refuge										
2.59	M002 +0.362	C	EB Projects spanning M2 to M3	AC	AC	2	4	24	10	5.93	09 Jul 2003		
3.22	M003 +0.001	A	UP Exit #2 at Needle Mountain Rd								1976		15'-11"
	+0.002	C	FR Frontage Rd Right	Paved	Unk	2		24		0.83			
3.42	+0.199	C	X WIM Unit (right lane)										
3.85	+0.624	C	WS (EB) Weigh Station (off)	Paved	Paved	1	2	12	2	0.11			Map
3.95	+0.731	C	WS (EB) Weigh Station	Paved	Paved	1	2	12	2	0.11			Map
4.03	+0.804	C	WS (EB) Weigh Station Frontage Connector	Paved	Paved	1	2	12	2	0.06			Map
		C	FR Frontage Rd Right	Paved	Unk	2		24		0.19			
4.06	+0.836	C	WS (EB) Weigh Station	Paved	Paved	1	2	12	2	0.05			Map
4.11	+0.888	C	WS (EB) Weigh Station (on)	Paved	Paved	1	2	12	2	0.19			Map

I 040 at M003+0.888

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 136

M003+0.888 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M003+0.924

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M003+0.924 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
4.15	M003 +0.924	C	WS (EB) Weigh Station (on)	Paved	Paved	1	2	12	2	0.07			
4.57		C	J S Kiltie Ln -- [B3]										Map
4.97		C	J S Presidio Dr -- [R]										Map
7.70	M007 +0.470	C	VMS (EB) Variable Message Sign #406 (Operational)								Sep 2000		
8.52	M008 +0.297	C	EB Projects spanning M8 to M9	AC	AC	2	4	24	10	1.20	16 Nov 2011		
9.73	M009 +0.496	C	EB Projects spanning M9 to M10	AC	AC	2	4	30	10	0.06	16 Nov 2011		
9.79	+0.554	C	EB	AC	AC	2	4	36	10	0.06	16 Nov 2011		
9.85	+0.61	C	EB	AC	AC	2	4	24	10	0.36	16 Nov 2011		
10.02	+0.793	A	UP Exit #9 at S 095 S								1972		??'-??"
10.20	+0.971	C	EB Projects spanning M9 to M10	AC	AC	2	4	36	10	0.16	16 Nov 2011		
10.37	M010 +0.131	C	EB Projects spanning M10 to M11	AC	AC	2	4	30	10	0.09	16 Nov 2011		
10.42	+0.184	A	X Restricted Median Cross-Over -- [U]										Map
10.46	+0.22	C	EB Projects spanning M10 to M11	AC	AC	2	4	24	10	2.62	16 Nov 2011		
11.30	M011 +0.067	C	BR (EB) Boulder Wash								1972	141 ft Concrete	
11.64	+0.408	C	BR (EB) Chemehuevi Wash								1972	142 ft Concrete	
12.92	M012 +0.684	A	X Restricted Median Cross-Over -- [U]										Map
13.07	+0.835	C	EB Projects spanning M12 to M13	AC	AC	2	4	30	10	0.04	16 Nov 2011		
13.08	+0.841	C	FR Two Way Frontage Rd Right	Unk	BST	2	1	24	1	0.52			
13.12	+0.877	C	EB Projects spanning M12 to M13	AC	AC	2	4	36	10	0.04	16 Nov 2011		
13.16	+0.91	C	EB	AC	AC	2	4	24	10	0.40	16 Nov 2011		
13.39	M013 +0.157	A	UP Exit #13 at Franconia Rd								1972		??'-??"
13.56	+0.325	C	EB Projects spanning M13 to M14	AC	AC	2	4	36	10	0.14	16 Nov 2011		
13.70	+0.463	C	EB	AC	AC	2	4	30	10	0.11	16 Nov 2011		
13.80	+0.56	C	EB	AC	AC	2	4	24	10	5.05	16 Nov 2011		
13.87	+0.630	C	BR (EB) Franconia Wash								1972	164 ft Concrete	
14.26	M014 +0.024	A	X Restricted Median Cross-Over -- [U]										
14.95	+0.711	C	BR (EB) Buck Mountain Wash								1968	387 ft Concrete	
16.31	M016 +0.074	A	X Restricted Median Cross-Over -- [U]										
16.45	+0.213	C	FR Two Way Frontage Rd Right	Unk	Unk	2	0	24	0	4.00			
18.45	M018 +0.219	A	X Restricted Median Cross-Over -- [U]										
18.57	+0.340	C	BR (EB) Llavav Wash								1969	93 ft Concrete	
18.76	+0.532	C	BR (EB) Wash								1968	62 ft Concrete	
18.85	+0.620	C	EB Projects spanning M18 to M19	AC	AC	2	4	24	10	1.41	16 Nov 2011		
20.26	M020 +0.030	C	EB Projects spanning M20 to M21	AC	AC	2	4	30	10	0.09	16 Nov 2011		
20.35	+0.120	C	EB	AC	AC	2	4	36	10	0.08	16 Nov 2011		
20.38	+0.140	C	FR Two Way Frontage Rd Right	Unk	Unk	2	0	24	0	1.68			
	+0.141	C	UP (EB) Exit #20 at Gem Acres Rd								1967		15'-11"
20.44	+0.20	C	EB Projects spanning M20 to M21	AC	AC	2	4	24	10	0.17	16 Nov 2011		
20.60	+0.368	C	EB	AC	AC	2	4	36	10	0.10	16 Nov 2011		
20.70	+0.463	C	EB	AC	AC	2	4	30	10	0.14	16 Nov 2011		
20.77	+0.538	A	X Restricted Median Cross-Over -- [U]										Map
20.84	+0.60	C	EB Projects spanning M20 to M21	AC	AC	2	4	24	10	12.40	16 Nov 2011		
21.32	M021 +0.081	C	BR (EB) Flat Top Wash								1967	141 ft Concrete	

I 040 at M021+0.081

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 137

M021+0.081 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M021+0.749

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M021+0.749 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
21.98	M021 +0.749	A	UP	Happy Jack Rd							1967		??'-??"
22.87	M022 +0.673	A	X	Restricted Median Cross-Over (Unpaved) -- [U]									Map
22.93	+0.730	C	RA	(EB) Haviland Rest Area (off)	Paved	Unk	1	2	11	8	0.13	16 Nov 2011	Map
23.06	+0.858	C	RA	(EB) Haviland Rest Area Truck Parking	Paved	Unk	1	2	12	8	0.04		Map
	+0.863	C	RA	(EB) Haviland Rest Area Car Parking	Paved	Unk	1	2	12	8	0.01		Map
23.07	+0.871	C	RA	(EB) Haviland Rest Area Car Parking	Paved	Unk	1	2	12	8	0.08		Map
23.09	+0.893	C	RA	(EB) Haviland Rest Area Truck Parking	Paved	Unk	1	2	12	70	0.03		Map
23.13	+0.928	C	RA	(EB) Haviland Rest Area Truck Parking	Paved	Unk	1	2	12	8	0.03		Map
23.14	+0.945	C	RA	(EB) Haviland Rest Area Car Parking	Paved	Unk	1	2	12	20	0.02		Map
23.15	+0.956	C	RA	(EB) Haviland Rest Area (on)	Paved	Unk	1	2	11	8	0.15	16 Nov 2011	Map
23.37	M023 +0.129	A	X	Restricted Median Cross-Over -- [U]									Map
23.88	+0.639	C	BR	(EB) Mackenzie Wash							1967	210 ft Concrete	
24.37	M024 +0.130	C	FR	Two Way Frontage Rd Right	Unk	MBH	2	1	24	1	1.09		
24.85	+0.611	A	X	Restricted Median Cross-Over (Unpaved) -- [U]									Map
25.30		C	J	Petrified Forest Road Connector to I 40 E Ramp -- [B]									
25.43	M025 +0.183	A	UP	Exit #25 at Alamo Rd (W of Yucca)							1967		??'-??"
		C	FR	Two Way Frontage Rd Right	Unk	MBH	2	1	24	1	1.02		
25.96	+0.718	A	UP	Yucca Pedestrian OP							1966		??'-??"
26.41	M026 +0.169	A	UP	Exit #26 at Ford Proving Ground Rd							1966		15'-10"
27.17	+0.934	C	OP	(EB) Burlington Northern Santa Fe RR							1989	219 ft Steel	
27.58	M027 +0.344	A	X	Restricted Median Cross-Over (Unpaved) -- [U]									Map
28.09	+0.847	C	BR	(EB) Rock Creek							1990	129 ft Concrete	
28.98	M028 +0.749	A	UP	Exit #28 at Old Trails Rd							1966		??'-??"
30.52	M030 +0.286	C	BR	(EB) Wash							1952	64 ft Concrete	
30.89	+0.654	A	X	Restricted Median Cross-Over (Unpaved) -- [U]									Map
32.39	M032 +0.145	C	BR	(EB) Walnut Creek							1990	142 ft Concrete	
32.67	+0.426	A	X	Restricted Median Cross-Over (Unpaved) -- [U]									Map
33.24	M033 +0.016	C	EB	Projects spanning M33 to M34	AC	AC	2	4	24	10	1999		
35.08	M034 +0.846	C	BR	(EB) Black Rock Wash							1993	140 ft Concrete	
35.17	+0.934	A	X	Restricted Median Cross-Over -- [U]									Map
37.26	M037 +0.028	A	UP	Exit #37 at Griffith Rd							1966		??'-??"
38.08	+0.847	A	X	Restricted Median Cross-Over (Unpaved) -- [U]									Map
39.81	M039 +0.576	C	EB	Projects spanning M39 to M40	AC	AC	2	4	24	10	0.03	05 Aug 2009	
39.85	+0.610	C	EB		AC	AC	2	4	24	10	3.38	1999	
40.25	M040 +0.016	A	X	Restricted Median Cross-Over -- [U]									Map
40.66	+0.420	C	BR	(EB) Griffith Wash							1974	140 ft Concrete	
42.16	M041 +0.920	C	FR	Two Way Frontage Rd Right	Unk	MBH	2	2	24	2	2.39		
42.21	+0.974	A	X	Restricted Median Cross-Over (Unpaved) -- [U]									Map
43.23	M043 +0.000	C	EB	Projects spanning M43 to M44	AC	AC	2	4	24	10	1.30	Mar 2000	
44.53	M044 +0.304	C	EB	Projects spanning M44 to M45	AC	AC	2	4	24	10	0.05	05 Aug 2009	
44.56	+0.332	C	OP	(EB) Exit #44 at Shinarump Rd/Oatman Hwy							1978	134 ft Concrete	
		C	FR	Two Way Frontage Rd Right	Unk	MBH	2	2	24	2	4.96		
44.59	+0.358	C	EB	Projects spanning M44 to M45	AC	AC	2	4	24	10	4.15	Mar 2000	

I 040 at M044+0.358

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 138

M044+0.358 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M044+0.772

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M044+0.772 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
45.00	M044 +0.772	C	VMS (EB) Variable Message Sign #78 (Proposed)										
45.38	M045 +0.150	A	UP Burlington Northern Santa Fe RR								1978		15'-10"
46.39	M046 +0.160	A	X Restricted Median Cross-Over (Unpaved) -- [U]										
46.57	+0.342	A	X Restricted Median Cross-Over (Unpaved) -- [U]										
46.99	+0.765	C	BR (EB) Holy Moses Wash								1980	204 ft Concrete	
47.34	M047 +0.113	A	X Restricted Median Cross-Over (Unpaved) -- [U]										
47.90	+0.669	A	JB SCL Kingman Elev 3345										
48.42	M048 +0.189	A	X Median Cross-Over (Unpaved) -- [U]										
48.74	+0.507	C	EB Projects spanning M48 to M49	AC	AC	2	4	30	10	0.06	Mar 2000		
48.80	+0.570	A	X Restricted Median Cross-Over (Unpaved) -- [U]										Map
	+0.571	C	EB Projects spanning M48 to M49	AC	AC	2	4	36	10	0.06	Mar 2000		
48.86	+0.633	C	UB SUB Kingman										
	+0.63	C	EB Projects spanning M48 to M49	AC	AC	2	4	24	10	0.46	Mar 2000		
49.10	+0.867	C	OP (EB) Exit #48 at U 093 N & SB040(0) & Beale St								1980	142 ft Concrete	
49.33	M049 +0.156	C	EB Projects spanning M49 to M50	AC	AC	2	4	48	10	0.11	Mar 2000		
49.43	+0.262	C	EB	AC	AC	2	4	36	10	0.38	Mar 2000		
49.47	+0.297	A	X Restricted Median Cross-Over (Unpaved) -- [U]										Map
49.49	+0.322	A	JB Temp Leave Kingman										
49.81	+0.64	C	EB Projects spanning M49 to M50	AC	AC	2	4	24	10	0.09	Mar 2000		
49.90	+0.732	C	EB	AC	MBH	2	4	24	10	1.63	Mar 2000		
49.98	+0.810	C	BR (EB) Clack Canyon Rd								1980	320 ft Concrete	
50.16	+0.989	A	X Restricted Median Cross-Over (Unpaved) -- [U]										Map
50.27	M050 +0.046	A	JB Re-enter Kingman										
50.35	+0.119	C	OP (EB) White Cliff								1980	132 ft Concrete	
51.00	+0.775	A	X Median Cross-Over (Unpaved) -- [U]										Map
51.53	M051 +0.355	C	EB Projects spanning M51 to M52	AC	MBH	2	4	30	10	0.05	Mar 2000		
51.57	+0.400	C	EB	AC	MBH	2	4	36	10	0.05	Mar 2000		
51.63	+0.45	C	EB	AC	MBH	2	4	24	10	0.61	Mar 2000		
51.92	+0.744	C	OP (EB) Exit #51 at Stockton Hill Rd								1980	142 ft Concrete	
52.24	M052 +0.007	C	EB Projects spanning M52 to M53	AC	MBH	2	4	36	10	0.11	Mar 2000		
52.34	+0.115	C	EB	AC	MBH	2	4	30	10	0.11	Mar 2000		
52.45	+0.22	C	EB	AC	MBH	2	4	24	10	1.31	Mar 2000		
52.52	+0.295	C	OP (EB) Harrison St								1980	97 ft Concrete	
53.02	+0.793	A	X Restricted Median Cross-Over -- [U]										Map
53.31	M053 +0.076	C	OP (EB) Exit #53 at SB040(0) W & S 066 E								Jul 1999	213 ft Concrete	
53.54	+0.312	C	OP (EB) Burlington Northern Santa Fe RR & Railroad Ave								1970	340 ft Steel	
53.76	+0.531	C	EB Projects spanning M53 to M54	AC	AC	2	4	24	10	2.98	Mar 2000		
55.09	M055 +0.305	A	JB ECL Kingman										
55.57	+0.784	C	UB EUB Kingman										
56.51	M056 +0.744	A	X Restricted Median Cross-Over (Unpaved) -- [U]										Map
56.72	+0.951	C	BR (EB) Rattlesnake Wash								1967	164 ft Concrete	
56.74	+0.973	C	EB Projects spanning M56 to M57	AC	AC	2	4	24	10	0.02	05 Aug 2009		
56.76	+0.989	C	EB	AC	AC	2	4	24	10	6.02	Mar 2000		

I 040 at M056+0.989

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 139

M056+0.989 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M059+0.660

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M059+0.660 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
59.44	M059 +0.660	A	UP	Exit #59 at D W Ranch Rd							1967		16'-00"
59.88	M060 +0.111	C	BR	(EB) Frees Wash								141 ft Concrete	
62.78	M062 +0.995	C	EB	Projects spanning M62 to M63	AC	MBH	2	4	24	10	10.59	Mar 2000	
66.25	M066 +0.468	C	OP	(EB) Exit #66 at Blake Ranch Rd							1966	89 ft Concrete	
68.83	M069 +0.048	C	VMS	(EB) Variable Message Sign #376 (Operational)							Sep 2000		
69.50	+0.720	A	X	Restricted Median Cross-Over (Unpaved) -- [U]									Map
71.08	M071 +0.301	A	X	Restricted Median Cross-Over (Unpaved) -- [U]									Map
71.23	+0.471	C	X	Northbound U 093 enters I 040 here, continuing to Hoover Dam									
71.58	+0.807	C	X	Southbound U 093 leaves I 040 here, continuing to Wickenburg									
71.75	+0.977	A	UP	Exit #71 at U 093 S (Round Valley)							1963		15'-11"
72.35	M072 +0.586	A	X	Restricted Median Cross-Over (Unpaved) -- [U]									Map
73.28	M073 +0.504	C	BR	(EB) Peacock Wash							1966	239 ft Concrete	
73.37	+0.600	C	EB	Projects spanning M73 to M74	AC	MBH	2	4	24	10	0.20	05 Aug 2009	
73.57	+0.800	C	EB		AC	MBH	2	4	24	10	5.57	Mar 2000	
75.19	M075 +0.416	C	BR	(EB) Big Sandy Wash							1966	286 ft Concrete	
75.22	+0.445	C	OP	(EB) Hackberry Rd							1966	108 ft Concrete	
79.08	M079 +0.426	C	FR	Frontage Rd Right	Unk	Unk	2		24		0.11		
79.14	+0.482	C	OP	(EB) Exit #79 at Silver Springs Rd							1971	107 ft Concrete	
79.15	+0.492	C	EB	Projects spanning M79 to M80	AC	AC	2	4	24	10	3.66	29 Sep 2004	
82.79	M083 +0.114	C	BR	(EB) Willow Creek #1							Nov 2008	284 ft Concrete	
82.80	+0.129	C	EB	Projects spanning M83 to M84	AC	AC	2	4	24	10	0.02	29 Sep 2004	
82.82	+0.148	C	EB		AC	AC	2	4	24	10	0.13	29 Sep 2004	
82.92	+0.246	C	BR	(EB) Willow Creek #2							Nov 2008	351 ft Concrete	
82.95	+0.274	C	EB	Projects spanning M83 to M84	AC	AC	2	4	24	10	0.02	29 Sep 2004	
82.97	+0.293	C	EB		AC	AC	2	4	24	10	0.43	29 Sep 2004	
83.21	+0.541	C	BR	(EB) Willow Creek #3							1972	277 ft Concrete	
83.40	+0.727	C	EB	Projects spanning M83 to M84	AC	AC	2	3.5	25	9.5	2.54	29 Sep 2004	
83.42	+0.745	C	BR	(EB) Willow Creek #4							1972	409 ft Concrete	
84.92	M085 +0.264	C	BR	(EB) Willow Creek #5							1976	576 ft Concrete	
85.94	M086 +0.286	C	EB	Projects spanning M86 to M87	AC	AC	2	4	24	10	1.38	Mar 2000	
86.56	+0.910	C	X	(EB) Restricted Median Cross-Over -- [U]									
87.24	M087 +0.587	A	UP	Exit #87 at Willow Ranch Rd							Nov 1999		15'-07"
87.32	+0.669	C	EB	Projects spanning M87 to M88	AC	AC	2	4	24	10	0.19	18 Sep 2003	
87.51	+0.856	C	EB		AC	AC	2	4	36	10	1.88	18 Sep 2003	
89.39	M089 +0.734	C	EB	Projects spanning M89 to M90	AC	AC	2	4	30	10	0.15	18 Sep 2003	
89.53	+0.881	C	EB		AC	AC	2	4	30	10	0.02	05 Aug 2009	
89.56	+0.905	C	EB		AC	AC	2	4	24	10	0.09	Mar 2000	
89.65	M090 +0.000	C	EB	Projects spanning M90 to M91	AC	AC	2	4	24	10	13.10	Mar 2000	
91.35	M091 +0.697	A	UP	Exit #91 at Fort Rock Rd							Nov 1999		??'-??"
92.95	M093 +0.297	C	JB	Yavapai County									
94.11	M094 +0.460	C	OP	(EB) Echeverria							1977	158 ft Concrete	
95.68	M096 +0.030	C	OP	(EB) Exit #96 at Cross Mountain Rd							Nov 1999	107 ft Concrete	
102.75	M103 +0.100	C	EB	Projects spanning M103 to M104	AC	MBH	2	4	24	10	4.51	Mar 2000	

I 040 at M103+0.100

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 140

M103+0.100 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M103+0.577

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M103+0.577 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
103.23	M103 +0.577	A	UP	Exit #103 at Jolly Rd							1974		??'-??"
107.26	M107 +0.610	C	EB	Projects spanning M107 to M108	AC	MBH	2	4	24	10	0.05	Nov 2000	289 ft Concrete
107.28	+0.637	C	BR	(EB) Markham Wash							1972		
107.31	+0.664	C	EB	Projects spanning M107 to M108	AC	MBH	2	4	24	10	5.02	Mar 2000	
109.30	M109 +0.672	A	UP	Exit #109 at Anvil Rock Rd							1973		??'-??"
111.80	M112 +0.152	A	X	Restricted Median Cross-Over (Unpaved) -- [U]									Map
112.23	+0.584	C	FR	Frontage Rd Right	Gravel	Gravel	2	5	24	5	0.25		
112.33	+0.683	C	EB	Projects spanning M112 to M113	AC	MBH	2	4	24	10	0.04	05 Aug 2009	
112.37	+0.727	C	EB		AC	MBH	2	4	24	10	0.09	Mar 2000	
112.47	+0.821	C	EB		AC	MBH	2	4	24	10	0.03	Mar 2008	159 ft Concrete
	+0.828	C	OP	(EB) Audley Rd							1971		
112.50	+0.851	C	EB	Projects spanning M112 to M113	AC	MBH	2	4	24	10	10.17	Mar 2000	
117.53	M117 +0.891	C	UP	(EB) Canyon Mouth Dam							1967		15'-11"
120.21	M120 +0.565	A	X	Restricted Median Cross-Over (Unpaved) -- [U]									Map
120.57	+0.922	C	FR	Two Way Frontage Rd Right	Unk	MBH	2	1	24	1	0.14		
120.72	M121 +0.091	A	UP	Exit #121 at SB040(1) (W of Seligman)							1967		
122.24	M122 +0.607	C	FR	Two Way Frontage Rd Right	Unk	MBH	2	1	24	1	0.77		
122.56	+0.923	A	X	Restricted Median Cross-Over (Unpaved) -- [U]									Map
122.66	M123 +0.020	C	EB	Projects spanning M123 to M124	AC	MBH	2	4	30	10	0.04	Mar 2000	
122.70	+0.056	C	EB		AC	MBH	2	4	36	10	0.11	Mar 2000	
122.81	+0.16	C	EB		AC	MBH	2	4	24	10	0.30	Mar 2000	
122.95	+0.311	C	OP	(EB) Exit #123 at SB040(1) (E of Seligman)							Jul 1999	108 ft Concrete	
123.12	+0.472	C	EB	Projects spanning M123 to M124	AC	MBH	2	4	36	10	0.19	Mar 2000	
123.31	+0.662	C	EB		AC	MBH	2	4	30	10	0.14	Mar 2000	
123.44	+0.80	C	EB		AC	MBH	2	4	24	10	2.21	Mar 2000	
123.47	+0.827	A	X	Restricted Median Cross-Over (Unpaved) -- [U]									92
125.55	M125 +0.907	A	X	Restricted Median Cross-Over -- [U]									
125.65	M126 +0.000	C	EB	Projects spanning M126 to M127	AC	MBH	2	4	24	10	4.78	92	
126.49	+0.841	A	X	Restricted Median Cross-Over -- [U]									
126.92	M127 +0.273	A	X	Restricted Median Cross-Over -- [U]									92
127.42	+0.773	A	X	Restricted Median Cross-Over -- [U]									
129.56	M129 +0.912	A	X	Restricted Median Cross-Over -- [U]									
130.04	M130 +0.387	A	X	Restricted Median Cross-Over -- [U]									
130.43	+0.779	C	EB	Projects spanning M130 to M131	AC	MBH	2	4	30	10	0.03	92	Map
130.46	+0.810	C	EB		AC	MBH	2	4	36	10	0.07	92	
130.53	+0.875	C	WS	(EB) Weigh Station (off)	Unk	Unk	1	2	12	8	0.13		
	+0.87	C	EB	Projects spanning M130 to M131	AC	MBH	2	4	24	10	0.32	92	
130.66	M131 +0.013	C	WS	(EB) Weigh Station (Closed)	Unk	Unk	1		12		0.12		Map
130.78	+0.137	C	WS	(EB) Weigh Station (on)	Unk	Unk	1	2	12	8	0.07		
130.85	+0.201	C	EB	Projects spanning M131 to M132	AC	MBH	2	4	36	10	0.19	92	
131.04	+0.391	C	EB		AC	MBH	2	4	30	10	0.11	92	
131.15	+0.49	C	EB		AC	MBH	2	4	24	10	0.49	92	26 Oct 2011
131.64	M132 +0.000	C	EB	Projects spanning M132 to M133	AC	MBH	2	4	24	10	6.80	26 Oct 2011	

I 040 at M132+0.000

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 141

M132+0.000 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M132+0.557

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M132+0.557 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
132.20	M132 +0.557	A	J	Restricted Median Cross-Over -- [U]									
133.47	M133 +0.806	A	J	Restricted Median Cross-Over -- [U]									
135.15	M135 +0.493	A	J	Restricted Median Cross-Over -- [U]									
136.56	M136 +0.897	A	J	Restricted Median Cross-Over -- [U]									
138.13	M138 +0.471	C	BR	EB Pineveta Draw Bridge								Concrete	
138.25	+0.586	A	J	Restricted Median Cross-Over -- [U]									
138.44	+0.780	C	EB	Projects spanning M138 to M139	AC	AC	2	4	24	10	0.21	26 Oct 2011	
138.66	M139 +0.002	C	EB	Projects spanning M139 to M140	AC	AC	2	4	24	10	3.80	03 Dec 2001	
139.51	+0.852	C	FR	Two Way Frontage Rd Right	Paved	BST	2	1	24	1	0.98		
	+0.853	A	UP	Exit #139 at Crookton Rd								1966	17'-07"
140.22	M140 +0.568	C	J	Arizona Rd -- [R]									
140.46	+0.802	C	J	Local Rd/Connection with Arizona Rd -- [R]									
142.20	M142 +0.544	C	BR	(EB) Partridge Creek								2008	146 ft Steel
142.45	+0.800	C	EB	Projects spanning M142 to M143	AC	AC	2	4	24	10	1.53	81	
143.15	M143 +0.499	C	FR	Two Way Frontage Rd Right	Paved	Paved	2		24		0.38		
143.42	+0.778	C	VMS	(EB) Variable Message Sign #372 (Existing)									
143.52	+0.873	C	FR	Two Way Frontage Rd Right	Paved	Paved	2		24		0.01		
143.97	M144 +0.318	C	OP	(EB) Burlington Northern Santa Fe RR								1964	115 ft Concrete
143.98	+0.328	C	EB	Projects spanning M144 to M145	AC	AC	2	4	24	10	1.95	22 Jan 2009	
144.58	+0.921	C	FR	Two Way Frontage Rd Right	AC	AC	2	0.5	24	0.5	0.10	22 Jan 2009	
144.59	+0.931	C	FR	Two Way Frontage Rd Right	AC	AC	2	8	24	8	0.03	22 Jan 2009	
144.60	+0.946	C	OP	(EB) Exit #145 at SB040(2) (W of Ash Fork)								1979	153 ft Concrete
144.68	M145 +0.022	C	FR	Two Way Frontage Rd Right	Unk	BST	2	1	24	1	0.55		
145.81	M146 +0.156	C	BR	(EB) Ash Fork Draw								1979	172 ft Concrete
145.92	+0.265	C	OP	(EB) Exit #146 at S 089 S & SB040(2) (E of Ash Fork)								1979	182 ft Concrete
145.94	+0.284	C	EB	Projects spanning M146 to M147	AC	MBH	2	4	24	10	1.80	1996	
146.71	M147 +0.063	C	JB	Enter Kaibab NF									
147.21	+0.559	C	FR	Two Way Frontage Rd Right	Paved	MBH	2	1	24	1	0.80		
	+0.561	C	JB	Temp Leave Kaibab NF									
147.50	+0.851	C	JB	Re-enter Kaibab NF, Coconino County									
147.74	M148 +0.090	C	EB	Projects spanning M148 to M149	AC	MBH	2	4	24	10	0.31	1993	
147.91	+0.262	A	UP	Exit #148 at County Line Rd								1964	16'-01"
148.05	+0.400	C	EB	Projects spanning M148 to M149	AC	MBH	2	4	24	10	0.10	14 Jul 2006	
148.15	+0.500	C	EB		AC	MBH	2	4	24	10	1.10	1993	
148.80	M149 +0.150	C	OP	(EB) Exit #149 at Monte Carlo Rd								1964	79 ft Concrete
149.25	+0.599	C	EB	Projects spanning M149 to M150	AC	MBH	2	4	24	10	2.51	1996	
151.47	M151 +0.820	C	OP	(EB) Exit #151 at Welch Rd								1964	83 ft Concrete
151.77	M152 +0.120	C	EB	Projects spanning M152 to M153	AC	AC	2	4	24	10	1.06	30 Sep 2003	
152.83	M153 +0.180	C	EB	Projects spanning M153 to M154	AC	AC	2	4	30	10	0.06	30 Sep 2003	
152.88	+0.236	C	EB		AC	AC	2	4	36	10	2.74	30 Sep 2003	
155.62	M155 +0.980	C	EB	Projects spanning M155 to M156	AC	AC	2	4	30	10	0.18	30 Sep 2003	
155.80	M156 +0.16	C	EB	Projects spanning M156 to M157	AC	AC	2	4	24	10	2.45	30 Sep 2003	
156.01	+0.371	C	JB	Temp Leave Kaibab NF									

I 040 at M156+0.371

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 142

M156+0.371 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M156+0.499

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M156+0.499 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
156.14	M156 +0.499	C	JB	Re-enter Kaibab NF									
156.75	M157 +0.116	C	JB	Temp Leave Kaibab NF									
157.00	+0.364	C	JB	Re-enter Kaibab NF									
157.43	+0.794	C	OP	(EB) Exit #157 at Devil Dog Rd							1966	81 ft Concrete	
158.25	M158 +0.616	C	EB	Projects spanning M158 to M159	AC	MBH	2	4	24	10	0.01	30 Sep 2003	
158.26	+0.625	C	EB		AC	MBH	2	4	24	10	2.89	Sep 1998	
158.81	M159 +0.182	C	JB	Leave Kaibab NF, WCL Williams Elev 6750									
159.41	+0.777	C	VMS	(EB) Variable Message Sign #67 (Proposed)									
160.63	M160 +0.997	C	FR	Two Way Frontage Rd Right	Unk	MBH	2	1	24	1	0.62		
161.08	M161 +0.442	C	X	Restrictrd Median Cross-Over -- [U]									Map
161.15	+0.511	C	EB	Projects spanning M161 to M162	AC	MBH	2	4	30	10	0.05	Sep 1998	
161.20	+0.558	C	EB		AC	MBH	2	4	36	10	0.06	Sep 1998	
161.25	+0.610	C	FR	Two Way Frontage Rd Right	Unk	MBH	2	2	24	2	0.57		
	+0.61	C	EB	Projects spanning M161 to M162	AC	MBH	2	4	24	10	0.58	Sep 1998	
161.62	+0.979	A	UP	Exit #161 at Golf Course Dr (W Williams)									18'-02"
161.83	M162 +0.200	C	EB	Projects spanning M162 to M163	AC	MBH	2	4	36	10	0.19	Sep 1998	
162.00	+0.371	C	OP	(EB) Burlington Northern Santa Fe RR							1982	244 ft Steel	
162.03	+0.394	C	EB	Projects spanning M162 to M163	AC	MBH	2	4	30	10	0.08	Sep 1998	
162.11	+0.47	C	EB		AC	MBH	2	4	24	10	0.66	Sep 1998	
162.77	M163 +0.141	C	EB	Projects spanning M163 to M164	AC	MBH	2	4	30	10	0.05	Sep 1998	
162.83	+0.196	C	EB		AC	MBH	2	4	36	10	0.09	Sep 1998	
162.92	+0.28	C	EB		AC	MBH	2	4	24	10	0.50	Sep 1998	
163.18	+0.548	C	OP	(EB) Exit #163 at Grand Canyon Blvd								114 ft Concrete	
163.41	+0.782	C	EB	Projects spanning M163 to M164	AC	MBH	2	4	36	10	0.23	Sep 1998	
163.60	+0.967	C	OP	(EB) Airport Rd							1982	115 ft Concrete	
163.65	M164 +0.014	C	EB	Projects spanning M164 to M165	AC	MBH	2	4	30	10	0.07	Sep 1998	
163.71	+0.08	C	EB		AC	MBH	2	4	24	10	1.55	Sep 1998	
164.01	+0.373	C	OP	(EB) Grand Canyon RR							1982	249 ft Concrete	
164.40	+0.767	C	OP	(EB) Kaibab Estate							1982	79 ft Concrete	
164.77	M165 +0.136	C	OP	(EB) Burlington Northern Santa Fe RR							1982	251 ft Concrete	
165.26	+0.631	C	EB	Projects spanning M165 to M166	AC	MBH	2	4	30	10	0.05	Sep 1998	
165.31	+0.678	C	EB		AC	MBH	2	4	36	10	0.09	Sep 1998	
165.40	+0.76	C	EB		AC	MBH	2	4	24	10	0.51	Sep 1998	
165.65	M166 +0.015	C	OP	(EB) Exit #165 at S 064 N								158 ft Concrete	
165.91	+0.282	C	EB	Projects spanning M166 to M167	AC	MBH	2	4	36	10	0.21	Sep 1998	
166.12	+0.491	C	EB		AC	MBH	2	4	30	10	0.09	Sep 1998	
166.21	+0.58	C	EB		AC	MBH	2	4	24	10	0.22	Sep 1998	
166.43	+0.800	C	EB		AC	MBH	2	4	24	10	0.51	1995	
166.95	M167 +0.147	C	EB	Projects spanning M167 to M168	AC	MBH	2	4	30	10	0.05	1995	
167.00	+0.201	C	EB		AC	MBH	2	4	36	10	0.08	1995	
167.08	+0.28	C	EB		AC	MBH	2	4	24	10	0.42	1995	
167.32	+0.519	A	UP	Exit #167 at Garland Prairie Rd							1962		16'-02"
167.51	+0.707	C	EB	Projects spanning M167 to M168	AC	MBH	2	4	36	10	0.24	1995	

I 040 at M167+0.707

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 143

M167+0.707 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M167+0.949

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M167+0.949 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
167.75	M167 +0.949	C	EB	Projects spanning M167 to M168	AC	MBH	2	4	30	10	0.13	1995	
167.88	M168 +0.09	C	EB	Projects spanning M168 to M169	AC	MBH	2	4	24	10	0.92	1995	
167.99	+0.194	C	JB	ECL Williams									
168.72	+0.925	C	JB	Enter Kaibab NF									
168.80	M169 +0.000	C	EB	Projects spanning M169 to M170	AC	MBH	2	4	24	10	0.60	14 Jul 2006	
169.22	+0.416	C	JB	Leave Kaibab NF									
169.40	+0.600	C	EB	Projects spanning M169 to M170	AC	MBH	2	4	24	10	0.81	1995	
169.71	+0.912	C	JB	Enter Kaibab NF									
170.21	M170 +0.400	C	EB	Projects spanning M170 to M171	AC	MBH	2	4	24	10	0.10	14 Jul 2006	
170.31	+0.500	C	EB		AC	MBH	2	4	24	10	0.10	1995	
170.41	+0.600	C	EB		AC	MBH	2	4	24	10	0.20	14 Jul 2006	
170.61	+0.800	C	EB		AC	MBH	2	4	24	10	0.56	1995	
170.66	+0.854	C	JB	Leave Kaibab NF									
171.17	M171 +0.374	C	EB	Projects spanning M171 to M172	AC	MBH	2	4	30	10	0.05	1995	
171.22	+0.427	C	EB		AC	MBH	2	4	36	10	0.11	1995	
171.33	+0.53	C	EB		AC	MBH	2	4	24	10	0.33	1995	
171.42	+0.632	C	JB	Enter Kaibab NF									
171.49	+0.693	A	UP	Exit #171 at Pittman Valley Rd								1962	16'-03"
171.55	+0.760	C	JB	Leave Kaibab NF									
171.66	+0.867	C	EB	Projects spanning M171 to M172	AC	MBH	2	4	36	10	0.25	1995	
171.91	M172 +0.110	C	EB	Projects spanning M172 to M173	AC	MBH	2	4	30	10	0.14	1995	
172.04	+0.24	C	EB		AC	MBH	2	4	24	10	4.74	1995	
172.63	+0.834	C	UP	(EB) Sherwood Forest								1962	16'-07"
172.85	M173 +0.058	C	JB	Enter Kaibab NF									
173.03	+0.234	C	JB	Leave Kaibab NF									
173.25	+0.452	C	JB	Enter Kaibab NF									
175.47	M175 +0.672	C	JB	Leave Kaibab NF									
175.68	+0.883	C	UP	(EB) Spitz Spring								1962	??'-??"
176.17	M176 +0.371	C	JB	Enter Kaibab NF									
176.78	M177 +0.000	C	EB	Projects spanning M177 to M178	AC	AC	2	4	24	10	0.94	1995	
177.51	+0.724	C	JB	Leave Kaibab NF									
177.72	+0.942	C	EB	Projects spanning M177 to M178	AC	AC	2	4	30	8	0.05	1995	
177.78	+0.995	C	EB		AC	AC	2	4	36	6	0.08	1995	
177.85	M178 +0.067	C	EB	Projects spanning M178 to M179	AC	AC	2	4	24	10	0.34	1995	
178.04	+0.254	A	UP	Exit #178 at Parks Rd & Garland Prairie Rd								1964	15'-10"
178.19	+0.408	C	EB	Projects spanning M178 to M179	AC	AC	2	4	36	4	0.22	1995	
178.33	+0.543	C	JB	Enter Kaibab NF									
178.41	+0.627	C	EB	Projects spanning M178 to M179	AC	AC	2	4	30	4	0.12	1995	
178.53	+0.747	C	EB		AC	AC	2	4	30	7	0.10	1995	
178.63	+0.845	C	EB		AC	AC	2	4	24	10	2.76	1995	
181.40	M181 +0.602	C	EB	Projects spanning M181 to M182	AC	AC	2	4	30	6	0.08	1995	
181.48	+0.684	C	EB		AC	AC	2	4	36	6	0.07	1995	
181.55	+0.753	C	RA	(EB) Parks Rest Area (off)	Paved	Paved	1	2	12	8	0.02		

Map

I 040 at M181+0.753

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 144

M181+0.753 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M181+0.754

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M181+0.754 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
181.55	M181 +0.754	C	EB Projects spanning M181 to M182	AC	AC	2	4	24	10	0.24	1995		
181.56	+0.768	C	RA (EB) Parks Rest Area (off)	Paved	Paved	1.5	2	18	8	0.05			Map
181.61	+0.821	C	RA (EB) Parks Rest Area (off)	Paved	Paved	2	2	24	8	0.03			Map
181.64	+0.848	C	RA (EB) Parks Rest Area Car Parking	Paved	Paved	1	2	17	8	0.04			Map
	+0.850	C	RA (EB) Parks Rest Area Truck Parking	Paved	Paved	1	0	17	2	0.03			Map
181.67	+0.877	C	RA (EB) Parks Rest Area Car Parking	Paved	Paved	1	20	17	5	0.03			Map
		C	RA (EB) Parks Rest Area Truck Parking	Paved	Paved	1	22.5	17	2	0.02			Map
		C	RA (EB) Parks Rest Area Truck Parking Exit Lane	Paved	Paved	1	0	15	0	0.09			Map
181.69	+0.893	C	RA (EB) Parks Rest Area Truck Parking	Paved	Paved	1	45	17	2	0.07			Map
	+0.894	C	RA (EB) Parks Rest Area Car Parking	Paved	Paved	1	2	17	2	0.04			Map
181.70	+0.902	C	JB Leave Kaibab NF										
181.72	+0.928	C	RA (EB) Parks Rest Area Car Parking	Paved	Paved	1	20	17	20	0.05			Map
181.75	+0.960	C	RA (EB) Parks Rest Area Truck Parking	Paved	Paved	1	0	17	2	0.04			Map
181.76	+0.968	C	RA (EB) Parks Rest Area Truck Parking Exit Lane	Paved	Paved	1	7.5	15	0	0.01			Map
181.77	+0.973	C	RA (EB) Parks Rest Area Car Parking	Paved	Paved	1	11	14	14	0.01			Map
	+0.977	C	RA (EB) Parks Rest Area Truck Parking Exit Lane	Paved	Paved	1	15	15	0	0.03			Map
181.78	+0.983	C	RA (EB) Parks Rest Area Car Parking	Paved	Paved	1	2	14	8	0.05			Map
181.79	M182 +0.000	C	EB Projects spanning M182 to M183	AC	MBH	2	4	24	10	0.10	1995		
	+0.006	C	RA (EB) Parks Rest Area Truck Parking	Paved	Paved	1	7.5	12	2	0.01			Map
181.81	+0.021	C	RA (EB) Parks Rest Area (on)	Paved	Paved	2	2	24	8	0.03			Map
181.84	+0.054	C	RA (EB) Parks Rest Area (on)	Paved	Paved	1.5	2	18	8	0.03			Map
181.87	+0.085	C	RA (EB) Parks Rest Area (on)	Paved	Paved	1	2	12	8	0.01			Map
181.89	+0.099	C	EB Projects spanning M182 to M183	AC	MBH	2	4	36	4	0.23	1995		
182.11	+0.326	C	EB	AC	MBH	2	4	30	4	0.07	1995		
182.15	+0.358	C	JB Enter Kaibab NF										
182.18	+0.394	C	EB Projects spanning M182 to M183	AC	MBH	2	4	30	7	0.04	1995		
182.22	+0.432	C	EB	AC	MBH	2	4	24	10	2.37	1995		
182.55	+0.767	A	X Median Cross-Over -- [U]										
182.58	+0.793	C	JB Leave Kaibab NF, Enter Coconino NF										
183.13	M183 +0.356	C	JB Leave Coconino NF										
184.11	M184 +0.317	C	VMS (EB) Variable Message Sign #358 (Operational)										
184.32	+0.530	C	SVP (EB) Paved 34' long variable 0-14' wide							0.01			
184.33	+0.536	C	SVP (EB) Paved 104' long 14' wide							0.02			
184.35	+0.556	C	SVP (EB) Paved 50' long variable 14-0' wide							0.01			
184.59	+0.797	C	EB Projects spanning M184 to M185	AC	MBH	2	4	30	10	0.05	1995		
184.64	+0.849	C	EB	AC	MBH	2	4	36	10	0.10	1995		
184.71	+0.917	C	BR Wash								1980	32 ft Unknown	
184.73	+0.943	C	JB Enter Coconino NF										
184.74	+0.94	C	EB Projects spanning M184 to M185	AC	MBH	2	4	24	10	0.31	1995		
184.91	M185 +0.122	C	UP (EB) Exit #185 at Transwestern Rd								1963		??'-??"
185.04	+0.254	C	EB Projects spanning M185 to M186	AC	MBH	2	4	36	10	0.21	1995		
185.25	+0.462	A	X Median Cross-Over -- [U]										Map
185.26	+0.467	C	EB Projects spanning M185 to M186	AC	MBH	2	4	30	10	0.15	1995		

I 040 at M185+0.467

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 145

M185+0.467 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M185+0.61

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M185+0.61 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
185.40	M185 +0.61	C	EB	Projects spanning M185 to M186	AC	MBH	2	4	24	10	4.54	1995	
185.66	+0.871	C	BR	Wash							1980	43 ft Unknown	
185.90	M186 +0.110	C	JB	Leave Coconino NF									
186.20	+0.408	C	JB	Enter Coconino NF									
187.52	M187 +0.732	A	X	Median Cross-Over -- [U]									
187.77	+0.983	C	JB	Leave Coconino NF									
188.19	M188 +0.396	C	JB	Enter Coconino NF									
189.04	M189 +0.311	C	FR	Two Way Frontage Rd (Access Rd) Right	Gravel	Gravel	2	0	24	0	0.19		
189.55	+0.827	A	X	Median Cross-Over -- [U]									
189.94	M190 +0.152	C	EB	Projects spanning M190 to M191	AC	MBH	2	4	30	10	0.04	1995	
189.98	+0.190	C	EB		AC	MBH	2	4	36	10	0.11	1995	
190.09	+0.30	C	EB		AC	MBH	2	4	24	10	0.33	1995	
190.33	+0.542	A	UP	Exit #190 at A-1 Mountain Rd								1985	??'-??"
190.42	+0.633	C	EB	Projects spanning M190 to M191	AC	MBH	2	4	36	10	0.12	1995	
190.54	+0.751	C	EB		AC	MBH	2	4	30	10	0.04	1995	
190.58	+0.79	C	EB		AC	MBH	2	4	24	10	0.01	1995	
	+0.793	C	JB	Temp Leave Coconino NF									
190.59	+0.800	C	EB	Projects spanning M190 to M191	AC	MBH	2	4	24	10	0.10	Sep 1999	
190.63	+0.836	C	OP	(EB) Naval Observatory Rd & Burlington Northern Santa Fe RR								1986	507 ft Steel
190.69	+0.896	C	EB	Projects spanning M190 to M191	AC	MBH	2	4	24	10	0.01	86	
190.70	+0.908	C	EB		AC	AC	2	4	24	10	0.32	Dec 2008	
190.74	+0.950	C	JB	Re-enter Coconino NF									
191.02	M191 +0.235	C	EB	Projects spanning M191 to M192	AC	AC	2	4	24	13.2	0.11	Dec 2008	
191.13	+0.344	C	EB		AC	AC	2	4	24	11.2	0.04	Dec 2008	
191.16	+0.380	C	EB		AC	AC	2	4	24	8	0.05	Dec 2008	
191.21	+0.432	C	EB		AC	AC	2	4	24	10	0.15	Dec 2008	
191.27	+0.483	C	JB	Leave Coconino NF									
191.37	+0.586	C	EB	Projects spanning M191 to M192	AC	AC	2	4	36	10	0.06	Dec 2008	
191.43	+0.648	C	EB		AC	AC	2	4	30	10	0.05	Dec 2008	
191.48	+0.69	C	EB		AC	AC	2	4	24	10	0.53	Dec 2008	
191.49	+0.704	C	OP	(EB) Exit #191 at SB040(4) (W of Flagstaff)								1968	123 ft Concrete
192.01	M192 +0.227	C	EB	Projects spanning M192 to M193	AC	AC	2	4	30	9	0.03	Dec 2008	
192.04	+0.260	C	EB		AC	AC	2	4	36	8	0.07	Dec 2008	
192.12	+0.334	C	EB		AC	AC	2	4	24	10	0.41	Dec 2008	
192.35	+0.572	C	UB	WUB Flagstaff									
		C	OP	(EB) Exit #192 at Flagstaff Ranch Rd								1987	160 ft Concrete
192.52	+0.741	C	EB	Projects spanning M192 to M193	AC	AC	2	4	36	7	0.22	Dec 2008	
192.66	+0.873	C	JB	WCL Flagstaff Elev 6905									
192.75	+0.963	C	EB	Projects spanning M192 to M193	AC	AC	2	4	30	8.5	0.09	Dec 2008	
192.84	M193 +0.053	C	EB	Projects spanning M193 to M194	AC	AC	2	4	24	10	1.91	Dec 2008	
192.94	+0.153	A	X	Restricted Median Cross-Over -- [U]									
193.25	+0.466	C	UP	(EB) Woody Mountain Rd								1968	16'-04"
193.88	M194 +0.098	C	X	Restricted Median Cross-Over -- [U]									

I 040 at M194+0.098

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 146

M194+0.098 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M194+0.971

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M194+0.971 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
194.75	M194 +0.971	C	EB	Projects spanning M194 to M195	AC	AC	2	4	30	10	0.04	Dec 2008	
194.79	+1.009	C	EB		AC	AC	2	4	36	10	0.10	Dec 2008	
194.89	M195 +0.05	C	EB	Projects spanning M195 to M196	AC	AC	2	4	24	10	0.24	Dec 2008	
195.05	+0.214	C	OP	(EB) Old Hwy 89 (Beulah Blvd)								Oct 2001	347 ft Concrete
195.13	+0.293	C	EB	Projects spanning M195 to M196	AC	AC	2	4	36	10	0.07	Dec 2008	
195.20	+0.360	C	EB		AC	AC	2	4	30	10	0.26	Dec 2008	
195.21	+0.374	C	OP	(EB) Exit #195 at I 017 & SA089								Oct 2001	213 ft Concrete
195.25	+0.412	C	UP	(EB) Under I 040 WB to I 017 SB Ramp								2001	??'-??"
195.46	+0.617	C	EB	Projects spanning M195 to M196	AC	AC	2	4	48	10	0.30	Dec 2008	
195.75	+0.913	C	EB		AC	AC	2	4	42	10	0.07	Dec 2008	
195.82	+0.981	A	X	Restricted Median Cross-Over -- [U]									
		C	EB	Projects spanning M195 to M196	AC	AC	2	4	30	10	0.20	Dec 2008	
196.02	M196 +0.18	C	EB	Projects spanning M196 to M197	AC	AC	2	4	24	10	1.70	Dec 2008	
196.04	+0.204	C	OP	(EB) Lone Tree Rd								2005	107 ft Concrete
197.24	M197 +0.401	C	OP	(EB) Babbit Dr / Access Rd & Rio De Flag								2005	312 ft Concrete/Stc
197.73	+0.891	C	EB	Projects spanning M197 to M198	AC	AC	2	4	30	9	0.03	Dec 2008	
197.76	M198 +0.017	C	EB	Projects spanning M198 to M199	AC	AC	2	4	36	8	0.16	Dec 2008	
197.92	+0.176	C	EB		AC	AC	2	4	24	10	0.36	Dec 2008	
198.09	+0.347	C	OP	(EB) Exit #198 at Butler Ave								1988	247 ft Steel
198.28	+0.537	C	EB	Projects spanning M198 to M199	AC	AC	2	4	36	8	0.17	Dec 2008	
198.45	+0.707	C	EB		AC	AC	2	4	30	9	0.12	Dec 2008	
198.57	+0.824	C	EB		AC	AC	2	4	24	10	2.04	Dec 2008	
199.09	M199 +0.305	C	UP	(EB) 4th Ave								1968	20'-00"
199.15	+0.370	C	FR	Two Way Frontage Rd Right	AC	AC	2		24		0.04		
199.19	+0.405	C	FR	Two Way Frontage Rd Right	AC	AC	2		24		1.39		
199.35	+0.570	C	VMS	(EB) Variable Message Sign #355 (Operational)									
200.24	M200 +0.455	A	X	Median Cross-Over -- [U]									
200.61	+0.825	C	EB	Projects spanning M200 to M201	AC	AC	2	4	30	9	0.03	Dec 2008	
200.64	+0.857	C	EB		AC	AC	2	4	36	8	0.09	Dec 2008	
200.73	+0.947	C	EB		AC	AC	2	4	24	10	0.05	Dec 2008	
200.78	+0.996	C	EB		AC	AC	2	4	24	10	0.28	19 Jun 2006	
200.88	M201 +0.098	A	UP	Exit #201 at SB040(4) (E of Flagstaff)								1989	17'-10"
201.06	+0.273	C	EB	Projects spanning M201 to M202	AC	AC	2	4	36	10	0.19	19 Jun 2006	
201.18	+0.394	A	X	Restricted Median Cross-Over -- [U]									
201.25	+0.468	C	EB	Projects spanning M201 to M202	AC	AC	2	4	30	10	0.18	19 Jun 2006	
201.43	+0.64	C	EB		AC	AC	2	4	24	10	2.84	19 Jun 2006	
202.26	M202 +0.492	A	X	Restricted Median Cross-Over -- [U]								2005	
202.70	+0.928	A	JB	Enter Coconino NF (Still Inside Flagstaff)									
203.17	M203 +0.392	A	JB	Temp Leave Coconino NF(Still Inside Flagstaff)									
203.40	+0.621	A	X	Restricted Median Cross-Over -- [U]								2005	
204.23	M204 +0.437	A	JB	Re-enter Coconino NF (Still Inside Flagstaff)									
204.27	+0.477	C	EB	Projects spanning M204 to M205	AC	AC	2	4	30	10	0.10	19 Jun 2006	
204.37	+0.572	C	EB		AC	AC	2	4	36	10	0.08	19 Jun 2006	

Map

Map

I 040 at M204+0.572

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 147

M204+0.572 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M204+0.65

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M204+0.65 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
204.45	M204 +0.65	C	EB Projects spanning M204 to M205	AC	AC	2	4	24	10	0.34	19 Jun 2006		
204.65	+0.857	C	UP (EB) Exit #204 at Walnut Canyon								1966		16'-00"
204.79	M205 +0.003	C	EB Projects spanning M205 to M206	AC	AC	2	4	36	10	0.12	19 Jun 2006		
204.84	+0.054	C	UB EUB Flagstaff										
204.91	+0.120	C	EB Projects spanning M205 to M206	AC	AC	2	4	30	10	0.07	19 Jun 2006		
204.97	+0.187	C	EB	AC	MBH	2	4	30	10	0.01	19 Jun 2006		
204.99	+0.199	C	EB	AC	AC	2	4	30	10	0.04	19 Jun 2006		
205.02	+0.234	C	EB	AC	AC	2	4	30	10	0.04	1997		
	+0.236	C	JB ECL Flagstaff										
205.06	+0.27	C	EB Projects spanning M205 to M206	AC	AC	2	4	24	10	1.73	1997		
206.26	M206 +0.481	C	FR Two Way Frontage Rd Right	Unk	MBH	2	1	24	1	0.76			
206.53	+0.743	C	JB Temp Leave Coconino NF										
206.80	M207 +0.066	C	EB Projects spanning M207 to M208	AC	AC	2	4	30	10	0.05	1997		
206.85	+0.116	C	EB	AC	AC	2	4	36	10	0.05	1997		
206.90	+0.17	C	EB	AC	AC	2	4	24	10	0.24	1997		
207.02	+0.287	A	UP Exit #207 at Cosnino Rd								1967		15'-10"
207.14	+0.413	C	EB Projects spanning M207 to M208	AC	AC	2	4	36	10	0.09	1997		
207.24	+0.506	C	EB	AC	AC	2	4	30	10	0.21	1997		
207.40	+0.671	C	JB Re-enter Coconino NF										
207.44	+0.71	C	EB Projects spanning M207 to M208	AC	AC	2	4	24	10	3.23	1997		
207.49	+0.765	C	RA (EB) Walnut Canyon Rest Area (Emergency Parking Only) (off)	Unk	Unk	1	2	12	8	0.07			Map
207.55	+0.817	C	RA (EB) Walnut Canyon Rest Area (Emergency Parking Only) (off)	Unk	Unk	1	2	12	8	0.11			Map
207.64	+0.915	C	RA (EB) Walnut Canyon Rest Area (Closed)	Unk	Unk	1	2	12	8	0.21			Map
207.86	M208 +0.080	C	RA (EB) Walnut Canyon Rest Area (Emergency Parking Only) (on)	Unk	Unk	1	2	12	8	0.06			Map
209.98	M210 +0.193	C	JB Leave Coconino NF										
210.04	+0.257	C	BR (EB) Walnut Canyon								2000	254 ft Steel	
210.29	+0.509	C	JB Enter Coconino NF										
210.61	+0.824	C	JB Leave Coconino NF										
210.67	+0.892	C	EB Projects spanning M210 to M211	AC	AC	2	4	30	10	0.09	1997		
210.75	+0.968	C	FR Two Way Frontage Rd Right	Unk	Unk	2	0	16	0	6.58			
210.76	+0.981	C	EB Projects spanning M210 to M211	AC	AC	2	4	36	10	0.03	1997		
210.79	M211 +0.01	C	EB Projects spanning M211 to M212	AC	AC	2	4	24	10	0.43	1997		
210.88	+0.100	C	JB Enter Coconino NF										
210.95	+0.170	C	UP (EB) Exit #211 at Townsend Winona Rd								1967		16'-10"
211.22	+0.445	C	EB Projects spanning M211 to M212	AC	AC	2	4	36	10	0.14	1997		
211.36	+0.583	C	EB	AC	AC	2	4	30	10	0.17	1997		
211.53	+0.75	C	EB	AC	AC	2	4	24	10	0.31	1997		
211.84	M212 +0.052	C	EB Projects spanning M212 to M213	PCC	MBH	2	4	24	10	5.78	91		
217.62	M217 +0.850	C	EB Projects spanning M217 to M218	PCC	MBH	2	4	24	10	0.01	Oct 1999		
217.63	+0.864	C	EB	AC	AC	2	4	24	10	0.93	Oct 1999		
218.26	M218 +0.477	C	JB Leave Coconino NF										
218.53	+0.748	C	BR (EB) Canyon Padre								1975	329 ft Concrete	
218.56	+0.777	C	EB Projects spanning M218 to M219	AC	AC	2	4	30	10	0.05	Oct 1999		

I 040 at M218+0.777

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 148

M218+0.777 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M218+0.823

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M218+0.823 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
218.61	M218 +0.823	C	EB	Projects spanning M218 to M219	AC	AC	2	4	36	10	0.06	Oct 1999	
218.66	+0.88	C	EB		AC	AC	2	4	24	10	0.92	Oct 1999	
218.80	M219 +0.024	C	FR	Frontage Rd Right	Unk	Unk	2		24		0.62		
219.36	+0.583	A	UP	Exit #219 Twin Arrows Rd & Pollock Ranch Rd								Oct 1999	16'-09"
219.39	+0.610	C	FR	Frontage Rd Right	Unk	Unk	2		24		1.65		
219.58	+0.803	C	EB	Projects spanning M219 to M220	AC	AC	2	4	36	10	0.14	Oct 1999	
219.72	+0.945	C	EB		AC	AC	2	4	30	10	0.07	Oct 1999	
219.79	M220 +0.01	C	EB	Projects spanning M220 to M221	AC	AC	2	4	24	10	4.67	Oct 1999	
224.46	M224 +0.700	C	EB	Projects spanning M224 to M225	AC	AC	2	4	24	10	0.12	Aug 2001	
224.58	+0.816	C	EB		AC	AC	2	4	30	10	0.04	Aug 2001	
224.61	+0.854	C	EB		AC	AC	2	4	36	10	0.08	Aug 2001	
224.69	+0.93	C	EB		AC	AC	2	4	24	10	0.26	Aug 2001	
224.83	M225 +0.064	C	OP	(EB) Exit #225 at Buffalo Range Rd								1970	107 ft Concrete
224.96	+0.192	C	EB	Projects spanning M225 to M226	AC	AC	2	4	36	10	0.13	Aug 2001	
225.09	+0.322	C	EB		AC	AC	2	4	30	10	0.14	Aug 2001	
225.23	+0.46	C	EB		AC	AC	2	4	24	10	4.47	Aug 2001	
229.69	M229 +0.910	C	EB	Projects spanning M229 to M230	AC	MBH	2	4	24	10	0.04	89	
229.71	+0.929	C	BR	(EB) Canyon Diablo								1975	224 ft Steel
229.73	+0.949	C	EB	Projects spanning M229 to M230	AC	AC	2	4	24	10	0.22	08 Oct 2004	
229.95	M230 +0.157	C	EB	Projects spanning M230 to M231	AC	AC	2	4	30	10	0.03	08 Oct 2004	
229.98	+0.189	C	EB		AC	AC	2	4	36	10	0.05	08 Oct 2004	
230.03	+0.23	C	EB		AC	AC	2	4	24	10	0.40	08 Oct 2004	
230.23	+0.434	C	FR	Frontage Rd Right	Unk	Unk	2		24		0.50		
230.24	+0.451	A	UP	Exit #230 at Canyon Diablo Rd (Two Guns)								1970	16'-10"
230.43	+0.637	C	EB	Projects spanning M230 to M231	AC	AC	2	4	36	10	0.15	08 Oct 2004	
230.58	+0.783	C	EB		AC	AC	2	4	30	10	0.10	08 Oct 2004	
230.68	+0.88	C	EB		AC	AC	2	4	24	10	2.67	08 Oct 2004	
233.35	M233 +0.563	C	EB	Projects spanning M233 to M234	AC	AC	2	4	30	10	0.04	08 Oct 2004	
233.38	+0.599	C	EB		AC	AC	2	4	36	10	0.06	08 Oct 2004	
233.44	+0.66	C	EB		AC	AC	2	4	24	10	0.42	08 Oct 2004	
233.66	+0.880	A	UP	Exit #233 at Meteor Crater Rd & Sunshine Rd								1970	18'-01"
233.86	M234 +0.092	C	EB	Projects spanning M234 to M235	AC	AC	2	4	36	10	0.18	08 Oct 2004	
234.04	+0.274	C	EB		AC	AC	2	4	30	10	0.10	08 Oct 2004	
234.14	+0.37	C	EB		AC	AC	2	4	24	10	0.75	08 Oct 2004	
234.89	M235 +0.124	C	EB	Projects spanning M235 to M236	AC	AC	2	4	30	9	0.03	08 Oct 2004	
234.93	+0.158	C	EB		AC	AC	2	4	36	9	0.07	08 Oct 2004	
235.00	+0.231	C	EB		AC	AC	2	4	24	10	0.39	08 Oct 2004	
		C	RA	(EB) Meteor Crater Rest Area (Still Gated) (off)	AC	AC	1	2	12	8	0.06		
235.06	+0.291	C	RA	(EB) Meteor Crater Rest Area (Still Gated) (off)	AC	AC	1	0	22	0	0.02	19 Jan 2007	
235.08	+0.310	C	RA	(EB) Meteor Crater Rest Area (Still Gated) (off)	PCC	PCC	1	12	22	0	0.01	19 Jan 2007	
235.09	+0.320	C	RA	(EB) Meteor Crater Rest Area Truck Parking (Still Gated)	PCC	PCC	1	37	22	0	0.02	19 Jan 2007	
235.11	+0.338	C	RA	(EB) Meteor Crater Rest Area Truck Parking (Still Gated)	PCC	PCC	1	50	22	0	0.19	19 Jan 2007	
235.20	+0.430	C	RA	(EB) Meteor Crater Rest Area Car Parking (Still Gated)	AC	AC	1	0	20	0	0.02		

Map

Map

Map

Map

Map

Map

I 040 at M235+0.430

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 149

M235+0.430 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M235+0.430

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M235+0.430 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
235.20	M235 +0.430	C	RA (EB) Meteor Crater Rest Area Car Parking (Still Gated)	AC	AC	1	17	22	17	0.04			Map
		C	RA (EB) Meteor Crater Rest Area Car Parking (Still Gated)	AC	AC	1	8.5	22	8.5	0.01			Map
		C	RA (EB) Meteor Crater Rest Area Car Parking (Still Gated)	AC	AC	1	0	22	0	0.01	19 Jan 2007		Map
235.21	+0.444	C	RA (EB) Meteor Crater Rest Area Car Parking (Still Gated)	AC	AC	1	8.5	22	8.5	0.01			Map
		C	RA (EB) Meteor Crater Rest Area Car Parking (Still Gated)	AC	AC	1	8.5	21	8.5	0.01			Map
		C	RA (EB) Meteor Crater Rest Area Car Parking (Still Gated)	AC	AC	1	0	21	0	0.01	19 Jan 2007		Map
	+0.445	C	RA (EB) Meteor Crater Rest Area Car Parking (Still Gated)	AC	AC	1	17	22	17	0.04			Map
235.29	+0.523	C	RA (EB) Meteor Crater Rest Area Truck Parking (Still Gated)	PCC	PCC	1	0	22	0	0.01	19 Jan 2007		Map
235.31	+0.537	C	RA (EB) Meteor Crater Rest Area Paved Pad (Still Gated)	AC	AC	2	208	58	0	0.03	19 Jan 2007		Map
		C	RA (EB) Meteor Crater Rest Area Paved Pad (Still Gated)	AC	AC	2	0	58	0	0.01	19 Jan 2007		Map
		C	RA (EB) Meteor Crater Rest Area Pass Thru (Still Gated)	PCC	PCC	1	0	12	0	0.01	19 Jan 2007		Map
		C	RA (EB) Meteor Crater Rest Area (Still Gated) (on)	AC	AC	1	4	22	4	0.04			Map
235.34	+0.569	C	RA (EB) Meteor Crater Rest Area Truck Parking (Still Gated)	PCC	PCC	2	0	55	0	0.23	19 Jan 2007		Map
235.35	+0.579	C	RA (EB) Meteor Crater Rest Area (Still Gated) (on)	AC	AC	1	2	12	8	0.05			Map
235.39	+0.625	C	EB Projects spanning M235 to M236	AC	AC	2	4	36	8	0.21	08 Oct 2004		
235.61	+0.839	C	EB	AC	AC	2	4	30	9	0.10	08 Oct 2004		
235.71	+0.939	C	EB	AC	AC	2	4	24	10	3.46	08 Oct 2004		
236.16	M236 +0.391	A	X Restricted Median Cross-Over -- [U]										Map
236.99	M237 +0.214	C	OP (EB) Burlington Northern Santa Fe RR								1981	244 ft Concrete	
237.70	+0.926	C	FR Two Way Frontage Rd Right	Gravel	Gravel	2	1	24	1	1.48			
239.17	M239 +0.396	C	EB Projects spanning M239 to M240	AC	AC	2	4	30	9	0.03	08 Oct 2004		
239.18	+0.406	C	FR Two Way Frontage Rd Right	Paved	MBH	2	1	24	1	0.30			
239.20	+0.429	C	EB Projects spanning M239 to M240	AC	AC	2	4	36	8	0.05	08 Oct 2004		
239.25	+0.477	C	EB	AC	AC	2	4	24	10	0.38	08 Oct 2004		
239.45	+0.674	C	OP (EB) Exit #239 at Dennison Rd & Meteor Crater Rd								1970	102 ft Concrete	
239.46	+0.688	C	FR Two Way Frontage Rd Right	Gravel	Gravel	2	1	24	1	0.16			
239.63	+0.859	C	EB Projects spanning M239 to M240	AC	AC	2	4	36	8	0.13	08 Oct 2004		
239.76	+0.989	C	EB	AC	AC	2	4	30	9	0.06	08 Oct 2004		
239.82	M240 +0.029	C	EB Projects spanning M240 to M241	AC	AC	2	4	30	9	0.02	90		
239.84	+0.048	C	EB	AC	AC	2	4	30	10	0.02	Sep 2009		
239.86	+0.06	C	EB	AC	AC	2	4	24	10	5.02	Sep 2009		
244.88	M245 +0.115	C	EB Projects spanning M245 to M246	AC	AC	2	4	30	9	0.03	Sep 2009		
244.91	+0.147	C	EB	AC	AC	2	4	36	8	0.06	Sep 2009		
244.97	+0.208	C	EB	AC	AC	2	4	24	10	0.38	Sep 2009		
245.17	+0.408	A	UP Exit #245 at Leupp Rd at S 099 N								1968		16'-10"
245.35	+0.587	C	EB Projects spanning M245 to M246	AC	AC	2	4	36	9	0.16	Sep 2009		
245.50	+0.742	C	EB	AC	AC	2	4	30	10	0.10	Sep 2009		
245.61	+0.84	C	EB	AC	AC	2	4	24	10	4.40	Sep 2009		
248.74	M248 +0.987	C	BR (EB) Tucker Flat Wash								1950	80 ft Concrete	
250.01	M250 +0.243	C	EB Projects spanning M250 to M251	AC	AC	2	4	24	10	0.02	1993		
250.02	+0.259	C	EB	AC	AC	2	4	24	10	1.44	1998		
250.04	+0.274	C	JB Enter Navajo County, WCL Winslow Elev 4880										
250.27	+0.504	C	UB WUB Winslow										

I 040 at M250+0.504

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 150

M250+0.504 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M250+0.532

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M250+0.532 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
250.29	M250 +0.532	C	VMS (EB) Variable Message Sign #353 (Existing)								06 Feb 2007		
250.51	+0.747	C	SVP (EB) Paved 50' long variable 0-13' wide							0.01	06 Feb 2007		
250.52	+0.757	C	SVP (EB) Paved 75' long 13' wide							0.01	06 Feb 2007		
250.53	+0.771	C	SVP (EB) Paved 50' long variable 13-0' wide							0.01	06 Feb 2007		
251.46	M251 +0.772	C	EB Projects spanning M251 to M252	AC	AC	2	4	30	9	0.05	1998		
251.50	+0.818	C	EB	AC	AC	2	4	36	8	0.04	1998		
251.55	+0.861	C	EB	AC	AC	2	4	24	10	0.44	1998		
251.81	M252 +0.126	A	UP Exit #252 at Hipkoe Ave								1973		16'-04"
251.99	+0.307	C	EB Projects spanning M252 to M253	AC	AC	2	4	36	8	0.11	1998		
252.10	+0.412	C	EB	AC	AC	2	4	30	9	0.13	1998		
252.22	+0.538	C	EB	AC	AC	2	4	24	10	0.66	1998		
252.72	M253 +0.034	C	BR (EB) Cemetery Wash								1980	36 ft Concrete	
252.88	+0.195	C	EB Projects spanning M253 to M254	AC/PCC	AC/PCC	2	4	24	10	0.11	31 Aug 2007		
252.99	+0.306	C	EB	AC/PCC	AC/PCC	2	4	36	10	0.03	31 Aug 2007		
253.02	+0.340	C	EB	AC/PCC	AC/PCC	2	4	48	10	0.09	31 Aug 2007		
253.11	+0.42	C	EB	AC/PCC	AC/PCC	2	4	24	10	0.48	31 Aug 2007		
253.31	+0.625	C	OP (EB) Exit #253 at North Park Dr								31 Aug 2007	227 ft Concrete	
253.59	+0.904	C	EB Projects spanning M253 to M254	AC/PCC	AC/PCC	2	4	48	10	0.10	31 Aug 2007		
253.68	M254 +0.001	C	EB Projects spanning M254 to M255	AC/PCC	AC/PCC	2	4	42	10	0.06	31 Aug 2007		
253.74	+0.05	C	EB	AC/PCC	AC/PCC	2	4	36	10	0.01	31 Aug 2007		
253.75	+0.06	C	EB	AC/PCC	AC/PCC	2	4	24	10	0.12	31 Aug 2007		
253.87	+0.186	C	EB	AC	AC	2	4	24	10	1.19	1998		
254.34	+0.659	C	BR (EB) Ruby Wash								1979	173 ft Concrete	
254.80	M255 +0.114	C	OP (EB) Maple St								1978	113 ft Concrete	
255.05	+0.372	C	EB Projects spanning M255 to M256	AC	AC	2	4	30	10	0.06	1998		
255.11	+0.432	C	EB	AC	AC	2	4	36	10	0.05	1998		
255.16	+0.47	C	EB	AC	AC	2	4	24	10	0.53	1998		
255.44	+0.755	C	OP (EB) Exit #255 at Transcon Ln								1978	121 ft Concrete	
255.70	M256 +0.013	C	EB Projects spanning M256 to M257	AC	AC	2	4	36	10	0.10	1998		
255.80	+0.118	C	EB	AC	AC	2	4	30	10	0.13	1998		
255.92	+0.233	C	JB ECL Winslow										
255.93	+0.25	C	EB Projects spanning M256 to M257	AC	AC	2	4	24	10	0.66	1998		
256.16	+0.480	C	UB EUB Winslow										
256.59	+0.910	C	EB Projects spanning M256 to M257	AC	AC	2	4	24	10	0.27	09 Aug 2002		
256.79	M257 +0.111	C	BR (EB) Little Colorado River								09 Aug 2002	1004 ft Concrete	
256.86	+0.182	C	EB Projects spanning M257 to M258	AC	AC	2	4	24	10	0.12	1998		
256.98	+0.301	C	EB	AC	AC	2	4	30	10	0.05	1998		
257.04	+0.355	C	EB	AC	AC	2	4	36	10	0.07	1998		
257.11	+0.42	C	EB	AC	AC	2	4	24	10	0.52	1998		
257.34	+0.655	C	FR Two Way Frontage Rd Right	Unk	MBH	2	5	24	5	0.61			
257.39	+0.707	A	UP Exit #257 at S 087 N								1972		16'-03"
257.63	+0.948	C	EB Projects spanning M257 to M258	AC	AC	2	4	36	10	0.18	1998		
257.81	M258 +0.149	C	EB Projects spanning M258 to M259	AC	AC	2	4	30	10	0.08	1998		

I 040 at M258+0.149

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 151

M258+0.149 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M258+0.23

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M258+0.23 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
257.90	M258 +0.23	C	EB	Projects spanning M258 to M259	AC	AC	2	4	24	10	0.52	1998	
258.42	+0.757	C	EB		AC	MBH	2	4	24	10	0.37	1993	
258.79	M259 +0.119	C	EB	Projects spanning M259 to M260	AC	MBH	2	4	24	10	0.11	89	
258.90	+0.229	C	EB		AC	AC	2	4	24	10	5.15	1999	
259.24	+0.563	C	BR	(EB) Cottonwood Wash								1980	402 ft Concrete
259.97	M260 +0.299	A	X	Median Cross-Over -- [U]									
261.82	M262 +0.191	A	X	Median Cross-Over -- [U]									
262.70	M263 +0.062	A	X	Median Cross-Over -- [U]									
263.95	M264 +0.304	A	X	Median Cross-Over -- [U]									
264.05	+0.404	C	EB	Projects spanning M264 to M265	AC	AC	2	4	30	10	0.05	1999	
264.10	+0.456	C	EB		AC	AC	2	4	36	10	0.07	1999	
264.17	+0.52	C	EB		AC	AC	2	4	24	10	0.53	1999	
264.41	+0.767	C	OP	(EB) Exit #264 at Hibbard Rd								1962	89 ft Concrete
264.70	M265 +0.048	C	EB	Projects spanning M265 to M266	AC	AC	2	4	36	10	0.11	1999	
264.80	+0.154	C	EB		AC	AC	2	4	30	10	0.07	1999	
264.87	+0.22	C	EB		AC	AC	2	4	24	10	2.82	1999	
265.04	+0.390	A	X	Median Cross-Over -- [U]									
266.91	M267 +0.244	A	X	Median Cross-Over -- [U]									
267.68	M268 +0.014	C	EB	Projects spanning M268 to M269	AC	AC	2	4	24	10	1.66	06 Jan 2005	
269.21	M269 +0.541	A	X	Restricted Median Cross-Over -- [U]								06 Jan 2005	
269.34	+0.668	C	EB	Projects spanning M269 to M270	AC	AC	2	4	30	10	0.04	06 Jan 2005	
269.38	+0.707	C	EB		AC	AC	2	4	36	10	0.05	06 Jan 2005	
269.43	+0.76	C	EB		AC	AC	2	4	24	10	0.45	06 Jan 2005	
269.64	+0.965	C	FR	Two Way Frontage Rd Right	Paved	MBH	2	1	24	1	0.02		
269.66	+0.984	C	OP	(EB) Exit #269 at Jackrabbit Rd								06 Jan 2005	88 ft Concrete/Steel
	+0.985	C	FR	Two Way Frontage Rd Right	Unk	MBH	2	1	24	1	4.77		
269.88	M270 +0.217	C	EB	Projects spanning M270 to M271	AC	AC	2	4	36	10	0.12	06 Jan 2005	
270.00	+0.334	C	EB		AC	AC	2	4	30	10	0.11	06 Jan 2005	
270.03	+0.363	A	X	Restricted Median Cross-Over -- [U]								06 Jan 2005	
270.11	+0.44	C	EB	Projects spanning M270 to M271	AC	AC	2	4	24	10	3.86	06 Jan 2005	
270.97	M271 +0.292	A	X	Restricted Median Cross-Over -- [U]								06 Jan 2005	
271.16	+0.483	C	BR	(EB) Manila Wash								1965	112 ft Concrete
273.21	M273 +0.530	A	X	Restricted Median Cross-Over -- [U]								06 Jan 2005	
273.97	M274 +0.286	C	EB	Projects spanning M274 to M275	AC	AC	2	4	30	10	0.04	06 Jan 2005	
274.00	+0.325	C	EB		AC	AC	2	4	36	10	0.09	06 Jan 2005	
274.09	+0.41	C	EB		AC	AC	2	4	24	10	0.57	06 Jan 2005	
274.42	+0.737	C	FR	Two Way Frontage Rd Right	Unk	MBH	2	1	24	1	0.59		
	+0.738	A	UP	Exit #274 at SB040(7) (W of Joseph City)								1980	16'-04"
274.67	+0.989	C	EB	Projects spanning M274 to M275	AC	AC	2	4	36	10	0.19	06 Jan 2005	
274.86	M275 +0.183	C	EB	Projects spanning M275 to M276	AC	AC	2	4	30	10	0.10	06 Jan 2005	
274.96	+0.28	C	EB		AC	AC	2	4	24	10	1.50	06 Jan 2005	
275.03	+0.350	C	BR	(EB) Joseph City Wash								1980	130 ft Concrete
275.09	+0.412	C	FR	Two Way Frontage Rd Right	Unk	MBH	2	1	24	1	1.97		

I 040 at M275+0.412

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 152

M275+0.412 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M275+0.886

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M275+0.886 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
275.57	M275 +0.886	A	UP	Westover Ave							1980		17'-01"
276.47	M276 +0.786	C	EB	Projects spanning M276 to M277	AC	AC	2	4	30	10	0.04	06 Jan 2005	
276.51	+0.830	C	EB		AC	AC	2	4	36	10	0.10	06 Jan 2005	
276.61	+0.93	C	EB		AC	AC	2	4	24	10	0.33	06 Jan 2005	
276.78	M277 +0.075	A	UP	Exit #277 at SB040(7) (E of Joseph City)							1980		18'-04"
	+0.077	C	FR	Two Way Frontage Rd Right	Paved	Paved	2	1	24	1	0.23		
276.94	+0.239	C	EB	Projects spanning M277 to M278	AC	AC	2	4	36	10	0.17	06 Jan 2005	
277.12	+0.414	C	EB		AC	AC	2	4	36	10	0.04	Aug 2000	
277.16	+0.454	C	EB		AC	AC	2	4	30	10	0.06	Aug 2000	
277.22	+0.51	C	EB		AC	AC	2	4	24	10	1.27	Aug 2000	
278.48	M278 +0.780	C	EB	Projects spanning M278 to M279	AC	AC	2	4	24	10	1.11	08 Sep 2001	
279.59	M279 +0.890	C	EB	Projects spanning M279 to M280	AC	AC	2	4	24	10	0.54	Aug 2000	
280.13	M280 +0.420	C	EB	Projects spanning M280 to M281	AC	AC	2	4	30	10	0.04	Aug 2000	
280.17	+0.457	C	EB		AC	AC	2	4	36	10	0.07	Aug 2000	
280.23	+0.52	C	EB		AC	AC	2	4	24	10	0.23	Aug 2000	
280.36	+0.651	A	UP	Exit #280 at Hunt Rd							1966		18'-04"
280.43	+0.726	C	VMS	(EB) Variable Message Sign #338 (Existing)							2004		
280.46	+0.755	C	EB	Projects spanning M280 to M281	AC	AC	2	4	36	10	0.17	Aug 2000	
280.63	+0.921	C	EB		AC	AC	2	4	30	10	0.06	Aug 2000	
280.69	+0.98	C	EB		AC	AC	2	4	24	10	2.21	Aug 2000	
282.89	M283 +0.190	C	JB	WCL Holbrook Elev 5069									
282.90	+0.196	C	FR	Two Way Frontage Rd Right	Unk	MBH	2	1	24	1	0.47		
	+0.200	C	EB	Projects spanning M283 to M284	AC	MBH	2	4	24	10	0.15	91	
283.05	+0.350	C	EB		AC	MBH	2	4	30	10	0.07	91	
283.12	+0.421	C	EB		AC	MBH	2	4	36	10	0.08	91	
283.20	+0.50	C	EB		AC	MBH	2	4	24	10	0.03	91	
283.23	+0.531	C	EB		AC	AC	2	4	24	10	0.26	1997	
283.36	+0.661	A	UP	Exit #283 at Perkins Valley Rd							1977		16'-03"
283.49	+0.792	C	EB	Projects spanning M283 to M284	AC	AC	2	4	36	10	0.15	1997	
283.64	+0.944	C	EB		AC	AC	2	4	30	10	0.11	1997	
283.75	M284 +0.04	C	EB	Projects spanning M284 to M285	AC	AC	2	4	24	10	0.75	1997	
284.07	+0.358	C	BR	(EB) Leroux Wash							1977	439 ft Concrete	
284.50	+0.796	C	EB	Projects spanning M284 to M285	AC	AC	2	4	30	10	0.10	1997	
284.60	+0.894	C	EB		AC	AC	2	4	36	10	0.04	1997	
284.64	+0.93	C	EB		AC	AC	2	4	24	10	0.47	1997	
284.90	M285 +0.183	C	OP	(EB) Exit #285 at SB040(8) (W of Holbrook)							1977	140 ft Concrete	
285.11	+0.393	C	EB	Projects spanning M285 to M286	AC	AC	2	4	36	10	0.16	1997	
285.27	+0.556	C	EB		AC	AC	2	4	30	10	0.11	1997	
285.38	+0.66	C	EB		AC	AC	2	4	24	10	0.74	1997	
285.91	M286 +0.195	C	OP	(EB) 8th Ave							1969	119 ft Concrete	
286.12	+0.402	C	EB	Projects spanning M286 to M287	AC	AC	2	4	30	10	0.05	1997	
286.16	+0.449	C	EB		AC	AC	2	4	36	10	0.09	1997	
286.25	+0.53	C	EB		AC	AC	2	4	24	10	0.30	1997	

I 040 at M286+0.53

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 153

M286+0.53 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M286+0.841

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M286+0.841 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
286.56	M286 +0.841	C	EB	Projects spanning M286 to M287	AC	AC	2	4	24	10	0.10	Oct 1999	
286.61	+0.891	C	OP	(EB) Exit #286 at SB040(8)/Navajo Rd							2000	153 ft Concrete	
286.66	+0.941	C	EB	Projects spanning M286 to M287	AC	AC	2	4	24	10	0.22	1997	
286.88	M287 +0.151	C	EB	Projects spanning M287 to M288	AC	AC	2	4	36	10	0.24	1997	
287.12	+0.392	C	EB		AC	AC	2	4	30	10	0.09	1997	
287.21	+0.47	C	EB		AC	AC	2	4	24	10	0.31	1997	
287.52	+0.789	C	EB		AC	AC	2	4	24	10	1.20	26 Jul 2002	
288.01	M288 +0.296	A	UP	Hermosa Dr							1969		17'-04"
288.72	M289 +0.009	C	EB	Projects spanning M289 to M290	AC	AC	2	4	24	10	7.98	1997	
288.99	+0.286	C	JB	ECL Holbrook									
289.23	+0.522	C	OP	(EB) Exit #289 at SB040(8) (E of Holbrook)							1969	268 ft Concrete	
292.55	M292 +0.822	C	OP	(EB) Exit #292 at S 077 N							1966	108 ft Concrete	
294.26	M294 +0.537	A	UP	Exit #294 Sun Valley Rd & Arntz Rd									16'-01"
296.70	M297 +0.000	C	EB	Projects spanning M297 to M298	AC	AC	2	4	24	10	0.12	Dec 1996	
296.82	+0.124	C	EB		AC	AC	2	4	24	10	1.09	Dec 1996	
297.91	M298 +0.182	C	EB	Projects spanning M298 to M299	AC	AC	2	4	24	10	0.43	Dec 2007	
298.34	+0.615	C	EB		AC	AC	2	4	24	10	4.49	Dec 1996	
298.57	+0.840	C	BR	(EB) Twin Wash RCB							1959	53 ft Concrete	
299.55	M299 +0.827	C	FR	Two Way Frontage Rd Right	Unk	Unk	2	0	24	0	0.29		
299.84	M300 +0.118	C	FR	Two Way Frontage Rd Right	Unk	Unk	2	0	24	0	0.84		
300.50	+0.785	C	BR	(EB) Little Litho							1959	322 ft Concrete	
302.83	M303 +0.120	C	EB	Projects spanning M303 to M304	AC	AC	2	4	24	10	0.11	87	
302.87	+0.157	C	BR	(EB) Big Litho							1959	482 ft Concrete	
302.94	+0.231	C	EB	Projects spanning M303 to M304	AC	AC	2	4	24	10	4.07	1997	
303.26	+0.551	A	X	Median Cross-Over -- [U]									
303.32	+0.613	C	FR	Two Way Frontage Rd Right	AC	Unk	2	0	22	0	5.03		
	+0.614	C	OP	(EB) Exit #303 at Adamana Rd							1959	29 ft Concrete	
303.76	M304 +0.049	A	X	Median Cross-Over -- [U]									
306.68	M306 +0.965	C	JB	Enter Apache County									
306.99	M307 +0.271	A	X	Median Cross-Over -- [U]									
307.01	+0.291	C	EB	Projects spanning M307 to M308	AC	MBH	2	4	24	10	4.31	92	
308.93	M309 +0.219	C	JB	Enter Petrified Forest NP									
309.58	+0.869	C	VMS	(EB) Variable Message Sign #431 (Existing)							22 Jan 2009		
309.81	M310 +0.092	A	UP	Petrified Forest Parkway							1960		16'-10"
311.29	M311 +0.560	C	UP	Under Petrified Forest NP TI Crossover									??'-??"
311.32	+0.593	C	EB	Projects spanning M311 to M312	AC	MBH	2	4	24	10	7.20	09 Nov 2011	
312.97	M313 +0.251	C	JB	Leave Petrified Forest NP									
315.17	M315 +0.445	C	JB	Enter Navajo IR									
315.43	+0.712	C	RA	(EB) Dead River Rest Area (Closed) (off)	Paved	Unk	1	2	12	8	0.15		
315.50	+0.821	C	RA	(WB) Dead River Rest Area (Closed) (off)	Paved	Unk	1	8	12	2	0.15		
315.87	M316 +0.156	C	BR	(EB) Dead River							1961	141 ft Concrete	
316.45	+0.733	A	X	Restricted Median Cross-Over -- [U]									
318.52	M318 +0.800	C	EB	Projects spanning M318 to M319	AC	AC	2	4	24	10	1.70	09 Nov 2011	

Map

Map

Map

I 040 at M318+0.800

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 154

M318+0.800 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M320+0.011

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M320+0.011 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance		
319.72	M320 +0.011	C	UP	Under Petrified Forest NP TI Crossover									??'-??"		
	+0.012	C	FR	Two Way Frontage Rd Right	Unk	MBH	2	1	24	1	0.28	142 ft Concrete	16'-02"		
320.22	+0.505	C	EB	Projects spanning M320 to M321	AC	AC	2	4	24	10	9.88			30 Dec 2000	
320.43	+0.719	C	JB	Leave Navajo IR	Unk	MBH	2	1	24	1	0.27				
322.81	M323 +0.085	C	BR	(EB) Crazy Creek										1962	
325.64	M325 +0.919	A	UP	Exit #325 at Navajo Rd	Unk	MBH	2	1	24	1	0.27	1962			
		C	FR	Two Way Frontage Rd Right											
329.47	M329 +0.741	C	FR	Two Way Frontage Rd Right	Paved	MBH	2	1	24	1	0.28				
329.72	M330 +0.013	A	UP	Exit #330 at McCarrell Rd	AC	AC	2	4	24	10	1962		15'-10"		
329.87	+0.160	C	VMS	(EB) Variable Message Sign #340 (Existing)							2004				
330.10	+0.386	C	EB	Projects spanning M330 to M331							28 Sep 2007				
330.32	+0.610	C	EB								28 Sep 2007				
330.33	+0.616	C	EB		AC	AC	2	4	24	10	2.56	28 Sep 2007			
331.83	M332 +0.108	C	JB	Enter Navajo IR	AC	AC	2	4	30	4	0.04	28 Sep 2007			
332.39	+0.677	C	JB	Leave Navajo IR											
332.89	M333 +0.161	C	EB	Projects spanning M333 to M334											
332.92	+0.194	C	FR	Two Way Frontage Rd Right											
	+0.198	C	EB	Projects spanning M333 to M334	AC	AC	2	4	36	4	0.08	28 Sep 2007			
333.00	+0.278	C	EB		AC	AC	2	4	24	10	0.47	28 Sep 2007			
333.13	+0.409	C	FR	Two Way Frontage Rd Right	Paved	MBH	2	1	24	1	0.14				
		A	UP	Exit #333 at U 191 N (N of Chambers)	AC	AC	2	4	36	10	1964		16'-06"		
333.47	+0.746	C	EB	Projects spanning M333 to M334							28 Sep 2007				
333.59	+0.862	C	EB								28 Sep 2007				
333.65	+0.93	C	EB								28 Sep 2007				
336.53	M336 +0.797	C	FR	Two Way Frontage Rd Right	Paved	MBH	2	1	24	1	0.84				
337.05	M337 +0.326	C	JB	Enter Indian Allotment	PCC	MBH	2	1	24	1	0.06				
337.37	+0.651	C	FR	Two Way Frontage Rd Right											
337.43	+0.707	C	FR	Two Way Frontage Rd Right											
337.86	M338 +0.146	C	JB	Temp Leave Indian Allotment											
337.87	+0.156	C	FR	Two Way Frontage Rd Right	PCC	MBH	2	1	24	1	0.08				
337.95	+0.235	C	FR	Two Way Frontage Rd Right	Paved	MBH	2	1	24	1	0.52				
338.14	+0.425	C	JB	Re-enter Indian Allotment	PCC	MBH	2	1	24	1	0.06				
338.47	+0.753	C	FR	Two Way Frontage Rd Right											
338.53	+0.817	C	FR	Two Way Frontage Rd Right											
338.69	+0.972	C	JB	Leave Indian Allotment											
338.98	M339 +0.258	C	EB	Projects spanning M339 to M340	AC	AC	2	4	30	4	0.04	28 Sep 2007	16'-05"		
339.02	+0.29	C	EB		AC	AC	2	4	36	4	0.05	28 Sep 2007			
339.07	+0.348	C	EB		AC	AC	2	4	24	10	0.32	28 Sep 2007			
339.24	+0.509	A	UP	Exit #339 at U 191 (S of Sanders)	AC	AC	2	4	36	8.2	1966				
339.39	+0.668	C	EB	Projects spanning M339 to M340							0.15	28 Sep 2007			
339.55	+0.821	C	EB								0.07	28 Sep 2007			
339.62	+0.89	C	EB								0.18	28 Sep 2007			
339.81	M340 +0.078	C	EB	Projects spanning M340 to M341	AC	AC	2	4	30	8.8	0.04	28 Sep 2007			

I 040 at M340+0.078

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 155

M340+0.078 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M340+0.115

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M340+0.115 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
339.84	M340 +0.115	C	EB Projects spanning M340 to M341	AC	AC	2	4	36	8.8	0.04	28 Sep 2007		
339.88	+0.153	C	EB	AC	AC	2	4	24	10	0.38	28 Sep 2007		
		C	WS (EB) Weigh Station (off)	AC	AC	1	2	21	4.5	0.07	28 Sep 2007		Map
339.95	+0.220	C	WS (EB) Weigh Station (off)	AC	AC	1	2	30	4	0.04	28 Sep 2007		Map
339.99	+0.260	C	WS (EB) Weigh Station Lane 1	PCC	PCC	1	2	30	4	0.18			Map
340.05	+0.320	C	WS (EB) Weigh Station Lane 2	PCC	PCC	1	0	20	0	0.07			Map
		C	WS (EB) Weigh Station Loop	PCC	PCC	1	0	30	0	0.11			Map
340.16	+0.436	C	WS (EB) Weigh Station (on)	PCC	PCC	1	2	23.3	4	0.09			Map
340.26	+0.528	C	EB Projects spanning M340 to M341	AC	AC	2	4	36	2	0.04	28 Sep 2007		
	+0.538	C	JB Enter Navajo IR										
340.30	+0.569	C	EB Projects spanning M340 to M341	AC	AC	2	4	30	2	0.02	28 Sep 2007		
340.31	+0.587	C	EB	AC	AC	2	4	30	10	0.05	28 Sep 2007		
340.36	+0.63	C	EB	AC	AC	2	4	24	10	0.94	28 Sep 2007		
340.50	+0.776	A	X Restricted Median Cross-Over -- [U]										Map
341.11	M341 +0.370	C	FR Two Way Frontage Rd Right	Paved	Gravel	2	2	20	2	0.46			
341.30	+0.567	C	EB Projects spanning M341 to M342	AC	AC	2	4	30	4	0.03	28 Sep 2007		
341.33	+0.597	C	EB	AC	AC	2	4	36	4	0.07	28 Sep 2007		
341.40	+0.665	C	EB	AC	AC	2	4	24	4	0.42	28 Sep 2007		
341.56	+0.826	C	J S Ortega Rd -- [L]										Map
		C	FR Two Way Frontage Rd Right	Paved	Gravel	2	2	20	2	2.01			
		A	UP Exit #341 at Ortega Rd (Cedar Point)								1966		16'-01"
341.76	M342 +0.040	C	J S I 040 On Ramp -- [L]										Map
341.82	+0.106	C	EB Projects spanning M342 to M343	AC	AC	2	4	36	10	0.07	28 Sep 2007		
341.89	+0.172	C	EB	AC	AC	2	4	30	10	0.08	28 Sep 2007		
341.97	+0.253	C	EB	AC	AC	2	4	30	10	0.05	24 Oct 2006		
342.02	+0.30	C	EB	AC	AC	2	4	24	10	1.24	24 Oct 2006		
342.25	+0.532	A	X Restricted Median Cross-Over -- [U]										
343.27	M343 +0.537	C	EB Projects spanning M343 to M344	AC	AC	2	4	30	7	0.03	24 Oct 2006		
343.30	+0.566	C	EB	AC	AC	2	4	36	4	0.05	24 Oct 2006		
343.34	+0.612	C	EB	AC	AC	2	4	24	10	0.42	24 Oct 2006		
343.55	+0.820	C	UP (EB) Exit #343 at Querino Rd								1967		15'-11"
	+0.823	C	J S Querino Rd -- [B]										Map
343.77	M344 +0.046	C	EB Projects spanning M344 to M345	AC	AC	2	4	36	4	0.17	24 Oct 2006		
343.93	+0.213	C	EB	AC	AC	2	4	30	7	0.07	24 Oct 2006		
344.00	+0.283	C	EB	AC	AC	2	4	24	10	2.04	24 Oct 2006		
344.12	+0.406	C	BR (EB) Querino Wash									38 ft Concrete	
344.71	+0.992	C	JB Temp Leave Navajo IR										
345.07	M345 +0.344	C	BR (EB) Box Canyon Wash								1978	33 ft Concrete	
345.85	M346 +0.204	C	FR Two Way Frontage Rd Right	Paved	Gravel	2	2	20	2	0.43			
346.04	+0.397	C	EB Projects spanning M346 to M347	AC	AC	2	4	30	7	0.02	24 Oct 2006		
346.06	+0.414	C	EB	AC	AC	2	4	36	4	0.07	24 Oct 2006		
346.12	+0.479	C	EB	AC	AC	2	4	24	10	0.36	24 Oct 2006		
346.28	+0.634	C	J S Pine Springs Rd -- [L]										Map

I 040 at M346+0.634

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 156

M346+0.634 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M346+0.634

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M346+0.634 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
346.28	M346 +0.634	C	OP (EB) Exit #346 at Pine Springs Rd								1967	91 ft Concrete	
		C	FR (EB) Two Way Frontage Rd Right	Paved	Gravel	2	2	20	2	1.64			
346.48	+0.835	C	EB Projects spanning M346 to M347	AC	AC	2	4	36	4	0.08	24 Oct 2006		
346.55	+0.911	C	EB	AC	AC	2	4	30	4	0.02	24 Oct 2006		
346.58	+0.936	C	EB	AC	AC	2	4	30	7	0.09	24 Oct 2006		
346.67	+1.026	C	EB	AC	AC	2	4	24	10	1.01	24 Oct 2006		
346.71	M347 +0.026	A	X Restricted Median Cross-Over -- [U]										Map
346.76	+0.077	A	JB Re-enter Navajo IR										
347.64	+0.960	C	BR (EB) Black Creek								1967	167 ft Concrete	
347.67	M348 +0.010	C	EB Projects spanning M348 to M349	AC	AC	2	4	30	7	0.04	24 Oct 2006		
347.71	+0.046	C	EB	AC	AC	2	4	30	4	0.02	24 Oct 2006		
347.73	+0.062	C	EB	AC	AC	2	4	36	4	0.03	24 Oct 2006		
347.76	+0.093	C	EB	AC	AC	2	4	24	10	0.32	24 Oct 2006		
347.88	+0.214	C	J S St Ansiem Rd -- [B]										Map
		C	J S Frontage Rd -- [L]										Map
	+0.218	C	J S Navajo Community Center Approach Rd -- [L]										Map
	+0.219	C	J S St Ansiem Rd -- [B]										Map
		C	J S I 040 Exit #348 A-Ramp to West & Frontage Rd to East -- [R]										Map
		C	FR (EB) Two Way Frontage Rd Right	Paved	Gravel	2	2	20	2	0.48			
		C	J S I 040 Exit #348 G-Ramp -- [R]										Map
		A	UP Exit #348 St. Anselm Rd (Houck)								1967		??'-??"
	+0.220	C	J S Frontage Rd -- [B]										Map
		C	J S I 040 Exit #348 C & J-Ramp -- [L]										Map
348.08	+0.413	C	EB Projects spanning M348 to M349	AC	AC	2	4	36	4	0.15	24 Oct 2006		
348.16	+0.498	A	X Restricted Median Cross-Over -- [U]										Map
348.24	+0.572	C	EB Projects spanning M348 to M349	AC	AC	2	4	30	7	0.07	24 Oct 2006		
348.31	+0.644	C	EB	AC	AC	2	4	24	10	2.47	24 Oct 2006		
348.35	+0.683	C	FR (EB) Two Way Frontage Rd Right	Gravel	Gravel	2	2	20	2	0.57			
349.32	M349 +0.567	A	X Restricted Median Cross-Over -- [U]										
350.46	M350 +0.738	A	X Restricted Median Cross-Over -- [U]										
350.78	M351 +0.042	C	EB Projects spanning M351 to M352	AC	AC	2	4	30	7	0.04	24 Oct 2006		
350.81	+0.078	C	EB	AC	AC	2	4	36	4	0.06	24 Oct 2006		
350.87	+0.134	C	EB	AC	AC	2	4	24	10	0.43	24 Oct 2006		
351.08	+0.341	C	J S Allentown Rd -- [B]										Map
		C	FR Two Way Frontage Rd Right	Unk	Unk	2	0	20	0	3.27			
	+0.343	A	UP Exit #351 Allentown Rd								1967		??'-??"
351.30	+0.565	C	EB Projects spanning M351 to M352	AC	AC	2	4	36	4	0.09	24 Oct 2006		
351.39	+0.656	C	EB	AC	AC	2	4	30	4	0.05	24 Oct 2006		
351.44	+0.708	C	EB	AC	AC	2	4	30	7	0.04	24 Oct 2006		
351.49	+0.752	C	EB	AC	AC	2	4	24	10	2.08	24 Oct 2006		
351.83	M352 +0.216	A	X Restricted Median Cross-Over -- [U]										
353.57	M353 +0.958	C	EB Projects spanning M353 to M354	AC	AC	2	4	24	10	0.53	30 Aug 2002		
353.76	M354 +0.037	A	X Restricted Median Cross-Over -- [U]										

I 040 at M354+0.037

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 157

M354+0.037 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M354+0.375

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M354+0.375 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
354.10	M354 +0.375	C	EB	Projects spanning M354 to M355	AC	AC	2	4	30	7	0.06	30 Aug 2002	
354.16	+0.438	C	EB		AC	AC	2	4	36	4	0.03	30 Aug 2002	
354.19	+0.473	C	EB		AC	AC	2	4	24	10	0.26	30 Aug 2002	
354.34	+0.615	C	J S	I-040 Exit #354 -- [L]									
		C	OP	(EB) Exit #354 at Hawthorne Rd							1964	90 ft Concrete	
		C	FR	Two Way Frontage Rd Right	Paved	MBH	2	1	24	1	2.94		
354.46	+0.738	C	EB	Projects spanning M354 to M355	AC	AC	2	4	36	4	0.07	30 Aug 2002	
354.53	+0.803	C	EB		AC	AC	2	4	30	7	0.16	30 Aug 2002	
354.68	+0.961	C	EB		AC	AC	2	4	24	10	2.34	30 Aug 2002	
356.05	M356 +0.325	A	X	Restricted Median Cross-Over -- [U]									
356.61	+0.887	C	J	Local Rd -- [R]									
357.02	M357 +0.311	C	EB	Projects spanning M357 to M358	AC	AC	2	4	30	7	0.05	30 Aug 2002	
357.08	+0.363	C	EB		AC	AC	2	4	36	4	0.03	30 Aug 2002	
357.11	+0.395	C	EB		AC	AC	2	4	24	10	0.31	30 Aug 2002	
357.26	+0.542	C	J S	I 040 Exit #357 Left and County Rd 242 Right -- [B]									
		C	FR	Two Way Frontage Rd Right	Unk	MBH	2	6	24	6	1.66		
		C	OP	(EB) Exit #357 (BIA 12 to Window Rock)							1963	34 ft Concrete	
357.42	+0.704	C	EB	Projects spanning M357 to M358	AC	AC	2	4	36	4	0.05	30 Aug 2002	
357.47	+0.752	C	EB		AC	AC	2	4	30	7	0.15	30 Aug 2002	
357.61	+0.899	C	EB		AC	AC	2	4	24	10	1.04	30 Aug 2002	
357.84	M358 +0.107	A	X	Restricted Median Cross-Over -- [U]									
358.34	+0.604	C	J S	Local Rd -- [R]									
	+0.608	A	RA	(WB) Painted Cliffs Rest Area	Paved	Unk	1	2	14	2	0.04		
	+0.615	A	RA	(WB) Painted Cliffs Rest Area	Paved	Unk	1	24	14	2	0.02		
358.36	+0.629	A	RA	(WB) Painted Cliffs Rest Area	Paved	Unk	1	2	14	22	0.04		
	+0.633	A	RA	(WB) Painted Cliffs Rest Area	Paved	Unk	1	2	14	2	0.02		
358.39	+0.662	A	RA	(WB) Painted Cliffs Rest Area	Paved	Unk	1	2	14	2	0.02		
358.40	+0.669	A	RA	(WB) Painted Cliffs Rest Area	Paved	Unk	1	2	14	30	0.04		
358.41	+0.678	A	RA	(WB) Painted Cliffs Rest Area (on)	Paved	Unk	1	2	14	2	0.10		
358.42	+0.687	A	RA	(WB) Painted Cliffs Rest Area	Paved	Unk	1	2	14	2	0.02		
	+0.691	A	RA	(WB) Painted Cliffs Rest Area Turn Around	Paved	Unk	1	2	14	2	0.05		
358.43	+0.701	A	RA	(WB) Painted Cliffs Rest Area	Paved	Unk	1	24	14	2	0.01		
		A	RA	(WB) Painted Cliffs Rest Area	Paved	Unk	1	2	14	2	0.04		
358.44	+0.708	A	RA	(WB) Painted Cliffs Rest Area Car Parking	Paved	Unk	1	24	14	2	0.01		
358.46	+0.731	A	RA	(WB) Painted Cliffs Rest Area Car Parking	Paved	Unk	1	2	14	2	0.03		
	+0.733	A	RA	(WB) Painted Cliffs Rest Area Truck Parking	Paved	Unk	1	2	14	2	0.06		
358.51	+0.784	A	RA	(WB) Painted Cliffs Rest Area Truck Parking	Paved	Unk	1	50	14	2	0.05		
		A	RA	(WB) Painted Cliffs Rest Area Car Parking	Paved	Unk	1	24	14	2	0.06		
358.53	+0.798	A	RA	(WB) Painted Cliffs Rest Area Truck Parking	Paved	Unk	1	26	14	2	0.01		
358.57	+0.842	A	RA	(WB) Painted Cliffs Rest Area Truck Parking	Paved	Unk	1	2	14	2	0.05		
358.60	+0.867	A	RA	(WB) Painted Cliffs Rest Area Truck Parking	Paved	Unk	0.5	2	7	2	0.03		
		A	RA	(WB) Painted Cliffs Rest Area Car Parking	Paved	Unk	1	2	14	2	0.08		
358.65	+0.918	C	EB	Projects spanning M358 to M359	AC	AC	2	4	30	7	0.06	30 Aug 2002	

I 040 at M358+0.918

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 158

M358+0.918 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M358+0.980

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M358+0.980 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
358.71	M358 +0.980	C	EB Projects spanning M358 to M359	AC	AC	2	4	36	4	0.01	30 Aug 2002		
358.73	M359 +0.011	C	EB Projects spanning M359 to M360	AC	AC	2	4	24	10	0.45	30 Aug 2002		
358.92	+0.201	C	OP (EB) Exit #359 at Grants Rd (Lupton/Painted Cliffs)								1963	34 ft Concrete	
	+0.202	C	J S Grants Rd -- [L]										Map
359.18	+0.463	C	EB Projects spanning M359 to M360	AC	AC	2	4	36	4	0.02	30 Aug 2002		
359.19	+0.479	C	EB	AC	AC	2	4	30	7	0.14	30 Aug 2002		
359.34	+0.621	C	EB	AC	AC	2	4	24	10	0.01	30 Aug 2002		
359.35	+0.630	C	X (EB) End I 040 at AZ/NM Line										Map

I 040 at M359+0.630

M359+0.630 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
I 040 - Non-cardinal (from low to high for divided hwy segments)													
0.00		N	J S North Park Dr (Signalized) -- [B4]								31 Aug 2007		Map
0.23	M000 +0.000	N	X (WB) Begin I 040 at AZ/CA State Line (Topock)										
		N	WB Projects spanning M0 to M1	AC	AC	2	10	24	4	2.38	May 1998		
0.44	+0.209	N	FR Frontage Rd Left	Unk	Unk	2		24		0.36			
2.61	M002 +0.381	N	WB Projects spanning M2 to M3	AC	AC	2	10	24	4	5.95	09 Jul 2003		
4.07	M003 +0.855	N	WS (WB) Weigh Station (on)	Paved	Unk	1	2	12	2	0.19			Map
4.17	+0.954	N	WS (WB) Weigh Station	Paved	Unk	1	2	12	2	0.10			Map
4.28	M004 +0.057	N	WS (WB) Weigh Station (off)	Paved	Unk	1	2	12	2	0.11			Map
8.56	M008 +0.329	N	WB Projects spanning M8 to M9	AC	AC	2	10	24	4	1.03	2008		
9.59	M009 +0.353	N	WB Projects spanning M9 to M10	AC	AC	2	10	30	4	0.09	2008		
9.68	+0.448	N	WB	AC	AC	2	10	36	4	0.16	2008		
9.85	+0.61	N	WB	AC	AC	2	10	24	4	0.35	2008		
10.20	+0.963	N	WB	AC	AC	2	10	36	4	0.08	2008		
10.28	M010 +0.040	N	WB Projects spanning M10 to M11	AC	AC	2	10	30	4	0.05	2008		
10.32	+0.08	N	WB	AC	AC	2	10	24	4	2.60	2008		
11.30	M011 +0.065	N	BR (WB) Boulder Wash								1972	141 ft Concrete	
11.64	+0.407	N	BR (WB) Chemehuevi Wash								1952	119 ft Concrete	
12.93	M012 +0.685	N	WB Projects spanning M12 to M13	AC	AC	2	10	30	4	0.07	2008		
12.99	+0.751	N	WB	AC	AC	2	10	36	4	0.17	2008		
13.17	+0.92	N	WB	AC	AC	2	10	24	4	0.41	2008		
13.19	+0.950	N	FR Two Way Frontage Rd Left	Unk	BST	2	1	24	1	0.20			
13.58	M013 +0.345	N	WB Projects spanning M13 to M14	AC	AC	2	10	36	4	0.05	2008		
13.63	+0.395	N	WB	AC	AC	2	10	30	4	0.04	2008		
13.67	+0.43	N	WB	AC	AC	2	10	24	4	6.48	2008		
13.85	+0.623	N	BR (WB) Franconia Wash								1952	162 ft Concrete	
14.89	M014 +0.673	N	BR (WB) Buck Mountain Wash								1998	387 ft Concrete	
18.54	M018 +0.320	N	BR (WB) Illavar Wash								1952	106 ft Concrete	
18.72	+0.502	N	BR (WB) Wash								1968	62 ft Concrete	
19.80	M019 +0.586	N	FR Two Way Frontage Rd Left	Unk	Unk	2	0	24	0	0.83			
20.15	+0.936	N	WB Projects spanning M19 to M20	AC	AC	2	10	30	4	0.12	2008		
20.27	M020 +0.057	N	WB Projects spanning M20 to M21	AC	AC	2	10	36	4	0.12	2008		
20.35	+0.139	N	UP (WB) Exit #20 at Gem Acres Rd								1967		15'-11"
20.39	+0.17	N	WB Projects spanning M20 to M21	AC	AC	2	10	24	4	0.24	2008		
20.63	+0.418	N	WB	AC	AC	2	10	36	4	0.06	2008		
20.69	+0.481	N	WB	AC	AC	2	10	30	4	0.04	2008		
20.73	+0.51	N	WB	AC	AC	2	10	24	4	0.48	2008		
21.20	M021 +0.061	N	WB Projects spanning M21 to M22	AC	AC	2	10	24	4	22.55	1999		
21.28	+0.138	N	BR (WB) Flat Top Wash								1951	142 ft Concrete	
23.06	M022 +0.902	N	RA (WB) Haviland Rest Area (on)	Paved	Unk	1	2	12	8	0.20			Map
23.07	+0.911	N	RA (WB) Haviland Rest Area Car Parking	Paved	Unk	1	2	12	8	0.01			Map
23.08	+0.927	N	RA (WB) Haviland Rest Area Truck Parking	Paved	Unk	1	2	12	8	0.03			Map
23.12	+0.968	N	RA (WB) Haviland Rest Area Truck Parking	Paved	Unk	1	70	12	8	0.04			Map

I 040 at M022+0.968

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 160

M022+0.968 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M022+0.990

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M022+0.990 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
23.15	M022 +0.990	N	RA (WB) Haviland Rest Area Car Parking	Paved	Unk	1	20	12	8	0.08			
23.16	+1.000	N	RA (WB) Haviland Rest Area Truck Parking	Paved	Unk	1	2	12	8	0.03			
		N	RA (WB) Haviland Rest Area Car Parking	Paved	Unk	1	2	12	8	0.01			
23.35	M023 +0.155	N	RA (WB) Haviland Rest Area (off)	Paved	Unk	1	2	12	8	0.19			
23.83	+0.638	N	BR (WB) Mackenzie Wash								1990	202 ft Concrete	
25.42	M025 +0.230	N	FR Two Way Frontage Rd Left	Unk	MBH	2	1	24	1	0.97			
27.09	M026 +0.899	N	OP (WB) Burlington Northern Santa Fe RR								1989	236 ft Steel	
28.04	M027 +0.855	N	BR (WB) Rock Creek								1966	130 ft Concrete	
28.94	M028 +0.743	N	FR Two Way Frontage Rd Left	Unk	Unk	2	0	24	0	8.34			
30.48	M030 +0.284	N	BR (WB) Wash								1965	64 ft Concrete	
32.34	M032 +0.149	N	BR (WB) Walnut Creek								1965	142 ft Concrete	
35.01	M034 +0.814	N	BR (WB) Black Rock Wash								1990	140 ft Concrete	
37.22	M037 +0.026	N	FR Two Way Frontage Rd Left	Unk	Unk	2	0	24	0	2.98			
40.61	M040 +0.413	N	BR (WB) Griffith Wash								1974	141 ft Concrete	
41.95	M041 +0.752	N	FR One Way Frontage Rd WB	Unk	BST	2	1	24	1	2.60			
43.75	M043 +0.557	N	WB Projects spanning M43 to M44	AC	AC	2	10	24	4	0.02	05 Aug 2009		
43.78	+0.581	N	WB	AC	AC	2	10	24	4	0.06	1999		
43.83	+0.637	N	WB	AC	AC	2	10	24	4	0.01	05 Aug 2009		
43.84	+0.650	N	WB	AC	AC	2	10	24	4	0.09	1999		
43.93	+0.736	N	WB	AC	AC	2	10	24	4	0.03	05 Aug 2009		
43.96	+0.768	N	WB	AC	AC	2	10	24	4	0.54	1999		
44.50	M044 +0.304	N	WB Projects spanning M44 to M45	AC	AC	2	10	24	4	0.05	05 Aug 2009		
44.53	+0.330	N	OP (WB) Exit #44 at Shinarump Rd/Oatman Hwy								1978	134 ft Concrete	
44.55	+0.357	N	WB Projects spanning M44 to M45	AC	AC	2	10	24	4	0.24	1999		
44.58	+0.379	N	FR Two Way Frontage Rd Left	Unk	MBH	2	1	24	1	2.38			
44.80	+0.601	N	WB Projects spanning M44 to M45	AC	AC	2	2	36	4	0.09	1999		
44.88	+0.689	N	WB	AC	AC	2	6	30	4	0.05	1999		
44.94	+0.743	N	WB	AC	AC	2	10	24	4	1.81	1999		
46.75	M046 +0.550	N	WB Projects spanning M46 to M47	AC	AC	2	10	24	4	1.43	27 Jul 2005		
46.95	+0.756	N	BR (WB) Holy Moses Wash								1980	221 ft Concrete	
48.18	M048 +0.000	N	WB Projects spanning M48 to M49	AC	AC	2	10	24	4	0.42	1999		
48.60	+0.420	N	WB	AC	AC	2	10	30	4	0.08	1999		
48.67	+0.495	N	WB	AC	AC	2	10	36	4	0.15	1999		
48.83	+0.64	N	WB	AC	AC	2	10	24	4	0.51	1999		
49.05	+0.872	N	OP (WB) Exit #48 at U 093 N & SB040(0) & Beale St								1980	142 ft Concrete	
49.34	M049 +0.214	N	WB Projects spanning M49 to M50	AC	AC	2	10	36	4	0.06	1999		
49.39	+0.270	N	WB	AC	AC	2	10	30	4	0.04	1999		
49.44	+0.31	N	WB	AC	AC	2	10	24	4	0.37	1999		
49.81	+0.688	N	WB	AC	MBH	2	10	24	4	1.55	1993		
49.97	+0.846	N	BR (WB) Clack Canyon Rd								1980	311 ft Concrete	
50.32	M050 +0.130	N	OP (WB) White Cliff								1980	153 ft Concrete	
51.36	M051 +0.214	N	WB Projects spanning M51 to M52	AC	MBH	2	10	30	4	0.11	1993		
51.47	+0.320	N	WB	AC	MBH	2	10	36	4	0.14	1993		

I 040 at M051+0.320

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 161

M051+0.320 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M051+0.46

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M051+0.46 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
51.61	M051 +0.46	N	WB	Projects spanning M51 to M52	AC	MBH	2	10	24	4	0.61	1993	
51.90	+0.754	N	OP	(WB) Exit #51 at Stockton Hill Rd							1980	142 ft Concrete	
52.22	M052 +0.013	N	WB	Projects spanning M52 to M53	AC	MBH	2	10	36	4	0.06	1993	
52.28	+0.071	N	WB		AC	MBH	2	10	30	4	0.04	1993	
52.32	+0.11	N	WB		AC	MBH	2	10	24	4	0.93	1993	
52.51	+0.301	N	OP	(WB) Harrison St							1980	97 ft Concrete	
53.25	M053 +0.031	N	WB	Projects spanning M53 to M54	AC	AC	2	10	24	4	0.12	17 Nov 2003	
53.31	+0.092	N	OP	(WB) Exit #53 at SB040(0) W & S 066 E							1970	213 ft Concrete	
53.37	+0.154	N	WB	Projects spanning M53 to M54	AC	MBH	2	10	24	4	0.30	1993	
53.54	+0.329	N	OP	(WB) Burlington Northern Santa Fe RR & Railroad Ave							1970	352 ft Steel	
53.67	+0.458	N	WB	Projects spanning M53 to M54	AC	AC	2	10	24	4	6.19	1997	
55.20	M055 +0.425	N	VMS	(WB) Variable Message Sign #377 (Operational)							Sep 2000		
56.70	M056 +0.938	N	BR	(WB) Rattlesnake Wash							1967	164 ft Concrete	
59.43	M059 +0.657	N	FR	Frontage Rd Left	Unk	Unk	2		24		0.08		
59.86	M060 +0.111	N	BR	(WB) Frees Wash								141 ft Concrete	
	+0.112	N	WB	Projects spanning M60 to M61	AC	AC	2	10	24	4	0.06	05 Aug 2009	
59.93	+0.175	N	WB		AC	AC	2	10	24	4	2.77	1997	
62.69	M062 +0.941	N	WB	Projects spanning M62 to M63	AC	MBH	2	10	24	4	3.57	1996	
66.24	M066 +0.480	N	OP	(WB) Exit #66 at Blake Ranch Rd							1966	89 ft Concrete	
66.26	+0.499	N	WB	Projects spanning M66 to M67	AC	AC	2	10	24	4	0.19	Nov 2003	
66.45	+0.684	N	WB		AC	AC	2	10	36	4	4.65	Nov 2003	
71.09	M071 +0.331	N	WB	Projects spanning M71 to M72	AC	MBH	2	10	36	4	0.14	1996	
71.23	+0.47	N	WB		AC	MBH	2	10	24	4	4.02	1996	
71.53	+0.769	N	VMS	(WB) Variable Message Sign #75 (Proposed)									
73.24	M073 +0.481	N	BR	(WB) Peacock Wash							1966	239 ft Concrete	
75.17	M075 +0.416	N	BR	(WB) Big Sandy Wash							1966	286 ft Concrete	
75.22	+0.457	N	OP	(WB) Hackberry Rd							1966	108 ft Concrete	
75.26	+0.500	N	WB	Projects spanning M75 to M76	AC	MBH	2	10	24	4	0.10	05 Aug 2009	
75.36	+0.600	N	WB		AC	MBH	2	10	24	4	3.78	1996	
79.13	M079 +0.484	N	OP	(WB) Exit #79 at Silver Springs Rd							1971	107 ft Concrete	
79.14	+0.494	N	WB	Projects spanning M79 to M80	AC	AC	2	10	24	4	4.33	29 Sep 2004	
83.47	M083 +0.828	N	WB	Projects spanning M83 to M84	AC	AC	2	9.5	25	3.5	2.04	29 Sep 2004	
84.25	M084 +0.508	N	SVP	(WB) Unpaved 204' long, variable 0-50-0' wide							0.04		
84.35	+0.602	N	SVP	(WB) Unpaved 117' long, variable 0-50' wide							0.02		
84.37	+0.624	N	SVP	(WB) Unpaved 226' long, variable 50' wide							0.04		
84.41	+0.667	N	SVP	(WB) Unpaved 120' long, variable 50-0' wide							0.02		
85.51	M085 +0.996	N	WB	Projects spanning M85 to M86	AC	AC	2	10	24	4	0.06	05 Nov 2010	
85.54	M086 +0.004	N	BR	(WB) Willow Creek #6							2010	282 ft Concrete	
85.57	+0.032	N	WB	Projects spanning M86 to M87	AC	AC	2	9.5	25	3.5	0.20	29 Sep 2004	
85.77	+0.230	N	WB		AC	AC	2	10	24	4	0.06	29 Sep 2004	
85.82	+0.287	N	WB		AC	AC	2	10	24	4	3.22	Nov 1999	
86.46	+0.925	N	X	(WB) Restricted Median Cross-Over -- [U]									
89.04	M089 +0.512	N	WB	Projects spanning M89 to M90	AC	AC	2	10	24	4	0.01	05 Aug 2009	

I 040 at M089+0.512

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 162

M089+0.512 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M089+0.525

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M089+0.525 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
89.05	M089 +0.525	N	WB	Projects spanning M89 to M90	AC	AC	2	10	24	4	0.25	Nov 1999	
89.31	+0.779	N	WB		AC	AC	2	10	24	4	0.14	05 Aug 2009	
89.45	+0.922	N	WB		AC	AC	2	10	24	4	3.81	Nov 1999	
93.26	M093 +0.686	N	WB	Projects spanning M93 to M94	AC	AC	2	10	24	4	0.22	05 Aug 2009	
93.48	+0.908	N	WB		AC	AC	2	10	24	4	1.15	Nov 1999	
94.01	M094 +0.436	N	OP	(WB) Echeverria							1977	145 ft Concrete	
94.63	M095 +0.080	N	WB	Projects spanning M95 to M96	AC	AC	2	10	24	4	0.06	05 Aug 2009	
94.69	+0.136	N	WB		AC	AC	2	10	24	4	0.05	Nov 1999	
94.74	+0.185	N	WB		AC	AC	2	10	24	4	0.01	05 Aug 2009	
94.75	+0.199	N	WB		AC	AC	2	10	24	4	0.30	Nov 1999	
95.05	+0.495	N	WB		AC	AC	2	10	24	4	0.12	Nov 1999	
95.17	+0.612	N	WB		AC	AC	2	10	24	4	7.48	Nov 1999	
95.56	M096 +0.038	N	OP	(WB) Exit #96 at Cross Mountain Rd							Nov 1999	107 ft Concrete	
102.65	M103 +0.100	N	WB	Projects spanning M103 to M104	AC	MBH	2	10	24	4	0.01	Nov 1999	
102.66	+0.110	N	WB		AC	MBH	2	10	24	4	4.48	77	
107.14	M107 +0.594	N	WB	Projects spanning M107 to M108	AC	MBH	2	10	24	4	0.05	Nov 2000	
107.17	+0.621	N	BR	(WB) Markham Wash							1972	276 ft Concrete	
107.19	+0.648	N	WB	Projects spanning M107 to M108	AC	MBH	2	10	24	4	2.86	77	
110.05	M110 +0.505	N	WB	Projects spanning M110 to M111	AC	MBH	2	10	24	4	2.32	78	
112.37	M112 +0.811	N	WB	Projects spanning M112 to M113	AC	MBH	2	10	24	4	0.03	Mar 2008	
	+0.818	N	OP	(WB) Audley Rd							1971	159 ft Concrete	
		N	FR	Frontage Rd Left	Gravel	Gravel	2	5	24	5	0.12		
112.40	+0.841	N	WB	Projects spanning M112 to M113	AC	MBH	2	10	24	4	0.06	05 Aug 2009	
112.45	+0.899	N	WB		AC	MBH	2	10	24	4	4.84	78	
117.29	M117 +0.751	N	WB	Projects spanning M117 to M118	AC	MBH	2	10	24	4	0.06	05 Aug 2009	
117.36	+0.815	N	WB		AC	MBH	2	10	24	4	1.61	78	
117.44	+0.895	N	UP	(WB) Canyon Mouth Dam							1967		??'-??"
118.97	M119 +0.426	N	WB	Projects spanning M119 to M120	AC	MBH	2	10	24	4	0.02	05 Aug 2009	
118.99	+0.445	N	WB		AC	MBH	2	10	24	4	0.14	78	
119.14	+0.590	N	WB		AC	MBH	2	10	24	4	0.05	05 Aug 2009	
119.18	+0.638	N	WB		AC	MBH	2	10	24	4	0.06	78	
119.25	+0.701	N	WB		AC	MBH	2	10	24	4	0.06	05 Aug 2009	
119.31	+0.762	N	WB		AC	MBH	2	10	24	4	0.26	78	
119.33	+0.789	N	VMS	(WB) Variable Message Sign #73 (Under Design)									
119.56	M120 +0.000	N	WB	Projects spanning M120 to M121	AC	MBH	2	10	24	4	0.33	05 Aug 2009	
119.90	+0.332	N	WB		AC	MBH	2	10	24	4	2.50	78	
122.40	M122 +0.839	N	WB	Projects spanning M122 to M123	AC	MBH	2	10	30	4	0.10	78	
122.50	+0.944	N	WB		AC	MBH	2	10	36	4	0.20	78	
122.70	M123 +0.13	N	WB	Projects spanning M123 to M124	AC	MBH	2	10	24	4	0.20	78	
122.89	+0.320	N	OP	(WB) Exit #123 at SB040(1) (E of Seligman)							1967	108 ft Concrete	
122.90	+0.332	N	WB	Projects spanning M123 to M124	AC	AC	2	10	24	4	0.13	2008	
123.02	+0.458	N	WB		AC	AC	2	10	36	4	0.15	2008	
123.18	+0.612	N	WB		AC	AC	2	10	30	4	0.04	2008	

I 040 at M123+0.612

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 163

M123+0.612 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M123+0.65

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M123+0.65 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
123.22	M123 +0.65	N	WB	Projects spanning M123 to M124	AC	AC	2	10	24	4	7.77	2008	
123.29	+0.724	N	VMS	(WB) Variable Message Sign #373 (Existing)							22 Jan 2009		
130.99	M131 +0.426	N	WB	Projects spanning M131 to M132	AC	AC	2	10	30	4	0.16	2008	
131.15	+0.591	N	WB		AC	AC	2	10	36	4	0.15	2008	
131.31	+0.74	N	WB		AC	AC	2	10	24	4	0.26	2008	
131.36	+0.800	N	WS	(WB) Weigh Station (on)	Unk	Unk	1	8	12	2	0.06		Map
131.48	+0.916	N	WS	(WB) Weigh Station (Closed)	Unk	Unk	1		12		0.12		Map
131.56	M132 +0.008	N	WB	Projects spanning M132 to M133	AC	AC	2	10	36	4	0.03	2008	
		N	WS	(WB) Weigh Station (off)	Unk	Unk	1	8	12	2	0.08		Map
131.59	+0.040	N	WB	Projects spanning M132 to M133	AC	MBH	2	10	36	4	0.04	89	
131.63	+0.079	N	WB		AC	MBH	2	10	30	4	0.07	89	
131.70	+0.14	N	WB		AC	MBH	2	10	24	4	6.65	89	
138.35	M138 +0.780	N	WB	Projects spanning M138 to M139	AC	AC	2	10	24	4	0.43	03 Dec 2001	
138.78	M139 +0.200	N	WB	Projects spanning M139 to M140	AC	AC	2	10	24	4	0.60	30 Oct 2003	
139.25	+0.674	N	FR	Frontage Rd Left	Unk	Unk	2		24		0.21		
139.38	+0.800	N	WB	Projects spanning M139 to M140	AC	AC	2	10	24	4	3.00	03 Dec 2001	
142.11	M142 +0.541	N	BR	(WB) Partridge Creek								2008	147 ft Steel
142.37	+0.800	N	WB	Projects spanning M142 to M143	AC	AC	2	10	24	4	1.53	81	
143.89	M144 +0.317	N	OP	(WB) Burlington Northern Santa Fe RR								1955	101 ft Concrete
143.90	+0.331	N	WB	Projects spanning M144 to M145	AC	AC	2	10	24	4	1.95	22 Jan 2009	
144.53	+0.957	N	OP	(WB) Exit #145 at SB040(2) (W of Ash Fork)								1979	153 ft Concrete
145.71	M146 +0.144	N	BR	(WB) Ash Fork Draw								1979	172 ft Concrete
145.83	+0.264	N	OP	(WB) Exit #146 at S 089 S & SB040(2) (E of Ash Fork)								1979	182 ft Concrete
145.85	+0.284	N	WB	Projects spanning M146 to M147	AC	MBH	2	10	24	4	1.02	1996	
146.87	M147 +0.300	N	WB	Projects spanning M147 to M148	AC	MBH	2	10	24	4	0.10	14 Jul 2006	
146.97	+0.400	N	WB		AC	MBH	2	10	24	4	0.68	1996	
147.65	M148 +0.083	N	WB	Projects spanning M148 to M149	AC	MBH	2	10	24	4	0.02	1993	
147.67	+0.100	N	WB		AC	MBH	2	10	24	4	0.10	14 Jul 2006	
147.77	+0.200	N	WB		AC	MBH	2	10	24	4	3.88	1993	
147.85	+0.195	N	FR	Two Way Frontage Rd Left	Paved	Paved	2		24		0.14		
148.34	+0.774	N	VMS	(WB) Variable Message Sign #68 (Proposed)									
148.72	M149 +0.147	N	OP	(WB) Exit #149 at Monte Carlo Rd								1964	79 ft Concrete
151.37	M151 +0.822	N	OP	(WB) Exit #151 at Welch Rd								1964	80 ft Concrete
151.65	M152 +0.092	N	WB	Projects spanning M152 to M153	AC	AC	2	10	24	4	6.55	30 Sep 2003	
154.92	M155 +0.375	N	SVP	(WB) Paved Safety Pullout 1060' long 63' wide							0.21	30 Sep 2003	
157.36	M157 +0.829	N	OP	(WB) Exit #157 at Devil Dog Rd								1966	81 ft Concrete
158.20	M158 +0.664	N	WB	Projects spanning M158 to M159	AC	MBH	2	10	24	4	2.72	Sep 1998	
160.92	M161 +0.370	N	WB	Projects spanning M161 to M162	AC	MBH	2	10	30	4	0.10	Sep 1998	
161.02	+0.469	N	WB		AC	MBH	2	10	36	4	0.21	Sep 1998	
161.08	+0.522	N	FR	Two Way Frontage Rd Left	Unk	MBH	2	1	24	1	0.45		
161.24	+0.68	N	WB	Projects spanning M161 to M162	AC	MBH	2	10	24	4	0.52	Sep 1998	
161.75	M162 +0.211	N	WB	Projects spanning M162 to M163	AC	MBH	2	10	30	4	0.10	Sep 1998	
161.85	+0.308	N	WB		AC	MBH	2	10	36	4	0.03	Sep 1998	

I 040 at M162+0.308

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 164

M162+0.308 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M162+0.33

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M162+0.33 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
161.88	M162 +0.33	N	WB	Projects spanning M162 to M163	AC	MBH	2	10	24	4	0.65	Sep 1998	
161.89	+0.352	N	OP	(WB) Burlington Northern Santa Fe RR							1982	244 ft Steel	
162.52	+0.981	N	WB	Projects spanning M162 to M163	AC	MBH	2	10	30	4	0.14	Sep 1998	
162.66	M163 +0.102	N	WB	Projects spanning M163 to M164	AC	MBH	2	10	36	4	0.21	Sep 1998	
162.87	+0.31	N	WB		AC	MBH	2	10	24	4	0.50	Sep 1998	
163.10	+0.544	N	OP	(WB) Exit #163 at Grand Canyon Blvd							Sep 1998	114 ft Concrete	
163.37	+0.817	N	WB	Projects spanning M163 to M164	AC	MBH	2	10	36	4	0.09	Sep 1998	
163.46	+0.90	N	WB		AC	MBH	2	10	30	4	0.05	Sep 1998	
163.51	+0.95	N	WB		AC	MBH	2	10	24	4	1.46	Sep 1998	
163.53	+0.974	N	OP	(WB) Airport Rd							1982	115 ft Concrete	
163.93	M164 +0.381	N	OP	(WB) Grand Canyon RR							1982	249 ft Concrete	
164.33	+0.779	N	OP	(WB) Kaibab Estate							1982	79 ft Concrete	
164.66	M165 +0.098	N	OP	(WB) Burlington Northern Santa Fe RR							1982	251 ft Concrete	
164.97	+0.408	N	WB	Projects spanning M165 to M166	AC	MBH	2	10	30	4	0.15	Sep 1998	
165.12	+0.556	N	WB		AC	MBH	2	10	36	4	0.21	Sep 1998	
165.33	+0.77	N	WB		AC	MBH	2	10	24	4	0.51	Sep 1998	
165.59	M166 +0.015	N	OP	(WB) Exit #165 at S 064 N							Sep 1998	158 ft Concrete	
165.85	+0.277	N	WB	Projects spanning M166 to M167	AC	MBH	2	10	36	4	0.10	Sep 1998	
165.95	+0.379	N	WB		AC	MBH	2	10	30	4	0.05	Sep 1998	
166.00	+0.42	N	WB		AC	MBH	2	10	24	4	0.37	Sep 1998	
166.37	+0.800	N	WB		AC	MBH	2	10	24	4	0.12	78	
166.49	+0.920	N	WB		AC	MBH	2	10	24	4	0.17	1995	
166.66	+1.088	N	WB		AC	MBH	2	10	30	4	0.15	1995	
166.81	M167 +0.085	N	WB	Projects spanning M167 to M168	AC	MBH	2	10	36	4	0.25	1995	
167.06	+0.33	N	WB		AC	MBH	2	10	24	4	0.39	1995	
167.25	+0.519	N	FR	Two Way Frontage Rd Left	Unk	MBH	2	1	24	1	0.80		
167.45	+0.721	N	WB	Projects spanning M167 to M168	AC	MBH	2	10	36	4	0.08	1995	
167.50	+0.769	N	VMS	(WB) Variable Message Sign #365 (Operational)									
167.53	+0.801	N	WB	Projects spanning M167 to M168	AC	MBH	2	10	30	4	0.05	1995	
167.58	+0.84	N	WB		AC	MBH	2	10	24	4	2.66	1995	
170.23	M170 +0.500	N	WB	Projects spanning M170 to M171	AC	MBH	2	10	24	4	0.30	14 Jul 2006	
170.53	+0.800	N	WB		AC	MBH	2	10	24	4	0.43	1995	
170.96	M171 +0.244	N	WB	Projects spanning M171 to M172	AC	MBH	2	10	30	4	0.11	1995	
171.08	+0.354	N	WB		AC	MBH	2	10	36	4	0.22	1995	
171.29	+0.57	N	WB		AC	MBH	2	10	24	4	0.32	1995	
171.42	+0.702	N	FR	Two Way Frontage Rd Left	Unk	Gravel	2	2	20	2	0.42		
171.62	+0.896	N	WB	Projects spanning M171 to M172	AC	MBH	2	10	36	4	0.09	1995	
171.71	+0.984	N	WB		AC	MBH	2	10	30	4	0.05	1995	
171.76	M172 +0.02	N	WB	Projects spanning M172 to M173	AC	MBH	2	10	24	4	4.94	1995	
172.57	+0.836	N	UP	(WB) Sherwood Forest							1962		17'-06"
175.61	M175 +0.865	N	UP	(WB) Spitz Spring							1962		??'-??"
176.70	M177 +0.000	N	WB	Projects spanning M177 to M178	AC	AC	2	10	24	4	0.74	1995	
177.44	+0.740	N	WB		AC	AC	2	7	30	4	0.07	1995	

I 040 at M177+0.740

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 165

M177+0.740 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M177+0.812

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M177+0.812 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
177.51	M177 +0.812	N	WB	Projects spanning M177 to M178	AC	AC	2	4	30	4	0.04	1995	
177.56	+0.854	N	WB		AC	AC	2	4	36	4	0.25	1995	
177.81	M178 +0.104	N	WB	Projects spanning M178 to M179	AC	AC	2	10	24	4	0.33	1995	
178.14	+0.432	N	WB		AC	AC	2	10	36	4	0.06	1995	
178.20	+0.496	N	WB		AC	AC	2	10	30	4	0.05	1995	
178.25	+0.54	N	WB		AC	AC	2	10	24	4	3.30	1995	
181.55	M181 +0.823	N	WB	Projects spanning M181 to M182	AC	AC	2	10	30	4	0.17	1995	
181.72	M182 +0.000	N	WB	Projects spanning M182 to M183	AC	AC	2	10	30	4	0.02	1995	
181.74	+0.019	N	WB		AC	AC	2	10	36	4	0.21	1995	
181.95	+0.23	N	WB		AC	AC	2	10	24	4	0.32	1995	
181.99	+0.270	N	RA	(WB) Parks Rest Area (on)	Paved	Paved	1.5	5	18	8	0.04		Map
182.02	+0.298	N	RA	(WB) Parks Rest Area (on)	Paved	Paved	2	3.5	29	8	0.03		Map
182.03	+0.308	N	RA	(WB) Parks Rest Area (on)	Paved	Paved	2	2	34	0	0.01		Map
	+0.316	N	RA	(WB) Parks Rest Area Car Parking	Paved	Paved	1	2	17	2	0.01		Map
182.04	+0.324	N	RA	(WB) Parks Rest Area Truck Parking	Paved	Paved	1.5	0	25.5	0	0.02		Map
		N	RA	(WB) Parks Rest Area Truck Parking Exit Lane	Paved	Paved	1	0	17	13	0.04		Map
182.05	+0.332	N	RA	(WB) Parks Rest Area Car Parking	Paved	Paved	1	2	17	25	0.02		Map
182.08	+0.363	N	RA	(WB) Parks Rest Area Truck Parking	Paved	Paved	1	0	17	0	0.04		Map
	+0.364	N	RA	(WB) Parks Rest Area Truck Parking Exit Lane	Paved	Paved	1	0	17	0	0.06		Map
182.09	+0.367	N	RA	(WB) Parks Rest Area Car Parking	Paved	Paved	1	2	14	2	0.04		Map
182.11	+0.395	N	RA	(WB) Parks Rest Area Car Parking	Paved	Paved	1	25	17	25	0.03		Map
182.14	+0.423	N	RA	(WB) Parks Rest Area Truck Parking Exit Lane	Paved	Paved	1	0	12	0	0.02		Map
182.15	+0.427	N	RA	(WB) Parks Rest Area Car Parking	Paved	Paved	1	2	17	2	0.04		Map
182.16	+0.439	N	RA	(WB) Parks Rest Area Truck Parking	Paved	Paved	1	0	17	25	0.08		Map
	+0.444	N	RA	(WB) Parks Rest Area Car Parking	Paved	Paved	1	2	17	25	0.02		Map
182.17	+0.450	N	RA	(WB) Parks Rest Area Truck Parking	Paved	Paved	1	0	17	0	0.01		Map
182.18	+0.466	N	RA	(WB) Parks Rest Area Truck Parking	Paved	Paved	1	2	17	0	0.02		Map
182.19	+0.467	N	RA	(WB) Parks Rest Area Car Parking	Paved	Paved	1	2	17	2	0.03		Map
182.20	+0.478	N	RA	(WB) Parks Rest Area (off)	Paved	Paved	2	10	24	8	0.01		Map
182.21	+0.492	N	RA	(WB) Parks Rest Area (off)	Paved	Paved	2	6	24	8	0.01		Map
182.25	+0.531	N	RA	(WB) Parks Rest Area (off)	Paved	Paved	1.5	2	18	8	0.04		Map
182.27	+0.552	N	WB	Projects spanning M182 to M183	AC	AC	2	10	36	4	0.08	1995	
		N	RA	(WB) Parks Rest Area (off)	Paved	Paved	1	2	12	8	0.02		Map
182.35	+0.634	N	WB	Projects spanning M182 to M183	AC	AC	2	10	30	4	0.07	1995	
182.43	+0.70	N	WB		AC	AC	2	10	24	4	1.98	1995	
184.40	M184 +0.654	N	WB	Projects spanning M184 to M185	AC	AC	2	7	30	4	0.13	1995	
184.54	+0.789	N	WB		AC	AC	2	4	36	4	0.22	1995	
184.67	+0.921	N	BR	Wash							1980	32 ft Unknown	
184.76	M185 +0.011	N	WB	Projects spanning M185 to M186	AC	AC	2	10	24	4	0.29	1995	
184.88	+0.128	N	UP	(WB) Exit #185 at Transwestern Rd							1963		??'-??"
185.05	+0.297	N	WB	Projects spanning M185 to M186	AC	AC	2	6	36	4	0.09	1995	
185.13	+0.386	N	WB		AC	AC	2	8	30	4	0.04	1995	
185.18	+0.430	N	WB		AC	AC	2	10	24	4	4.72	1995	

I 040 at M185+0.430

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 166

M185+0.430 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M185+0.876

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M185+0.876 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
185.62	M185 +0.876	N	BR	Wash							1980	43 ft Unknown	
186.11	M186 +0.349	N	FR	Frontage Rd Left	Gravel	Gravel	2	0	24	0	2.03		
189.23	M189 +0.508	N	FR	Two Way Frontage Rd (Access Rd) Left	Gravel	Gravel	2	0	24	0	1.16		
189.90	M190 +0.163	N	WB	Projects spanning M190 to M191	AC	AC	2	9	30	4	0.09	1995	
189.99	+0.251	N	WB		AC	AC	2	8	36	4	0.18	1995	
190.17	+0.434	N	WB		AC	AC	2	10	24	4	0.24	1995	
190.41	+0.676	N	WB		AC	AC	2	4	36	4	0.07	1995	
190.49	+0.749	N	WB		AC	AC	2	7	30	4	0.05	1995	
190.54	+0.802	N	WB		AC	AC	2	10	24	4	0.04	1995	
190.58	+0.841	N	WB		AC	MBH	2	10	24	4	0.08	Sep 1999	
190.61	+0.876	N	OP	(WB) Naval Observatory Rd & Burlington Northern Santa Fe RR							1985	396 ft Steel	
190.66	+0.918	N	WB	Projects spanning M190 to M191	AC	MBH	2	10	24	4	0.02	86	
190.67	+0.934	N	WB		AC	AC	2	10	24	4	0.05	Dec 2008	
190.73	+0.988	N	WB		AC	AC	2	10	30	4	0.06	Dec 2008	
190.79	M191 +0.044	N	WB	Projects spanning M191 to M192	AC	AC	2	10	36	4	0.06	Dec 2008	
190.85	+0.106	N	WB		AC	AC	2	9	36	4	0.13	Dec 2008	
190.98	+0.238	N	WB		AC	AC	2	10	24	4	0.76	Dec 2008	
191.25	+0.504	N	FR	Two Way Connector between WB Ramps and SB-40(4)	AC	AC	2	5.5	24	8	0.05	Dec 2008	
191.29	+0.553	N	FR	Two Way Connector between WB Ramps and SB-40(4)	AC	AC	2	3.5	24	5	0.11	Dec 2008	
191.39	+0.650	N	FR	Two Way Connector between WB Ramps and SB-40(4)	AC	AC	2	2	24	2	0.05	Dec 2008	
191.45	+0.712	N	OP	(WB) Exit #191 at SB040(4) (W of Flagstaff)							1968	121 ft Concrete	
191.74	+0.995	N	WB	Projects spanning M191 to M192	AC	AC	2	9	30	4	0.11	Dec 2008	
191.85	M192 +0.109	N	WB	Projects spanning M192 to M193	AC	AC	2	8	36	4	0.22	Dec 2008	
192.07	+0.327	N	WB		AC	AC	2	10	24	4	0.40	Dec 2008	
192.31	+0.568	N	OP	(WB) Exit #192 at Flagstaff Ranch Rd							1986	160 ft Concrete	
192.47	+0.729	N	WB	Projects spanning M192 to M193	AC	AC	2	8	36	4	0.08	Dec 2008	
192.55	+0.812	N	WB		AC	AC	2	8	30	4	0.03	Dec 2008	
192.59	+0.845	N	WB		AC	AC	2	9	24	4	0.06	Dec 2008	
192.65	+0.908	N	WB		AC	AC	2	10	24	4	1.87	Dec 2008	
193.24	M193 +0.499	N	UP	(WB) Woody Mountain Rd							1968		16'-02"
193.88	M194 +0.146	N	X	Restricted Median Cross-Over -- [U]									
194.52	+0.783	N	WB	Projects spanning M194 to M195	AC	AC	2	10	30	4	0.24	Dec 2008	
194.76	+1.026	N	WB		AC	AC	2	10	42	4	0.22	Dec 2008	
194.98	M195 +0.170	N	WB	Projects spanning M195 to M196	AC	AC	2	10	48	4	0.09	Dec 2008	
195.02	+0.214	N	OP	(WB) Old Hwy 89 (Beulah Blvd)							Oct 2001	347 ft Concrete	
195.06	+0.257	N	WB	Projects spanning M195 to M196	AC	AC	2	10	36	4	0.22	Dec 2008	
195.19	+0.385	N	OP	(WB) Exit #195 at I 017 & SA089							Oct 2001	213 ft Concrete	
195.28	+0.47	N	WB	Projects spanning M195 to M196	AC	AC	2	10	24	4	0.33	Dec 2008	
195.30	+0.490	N	UP	(WB) Under I 040 WB to I 017 SB Ramp							2001		??'-??"
195.61	+0.803	N	WB	Projects spanning M195 to M196	AC	AC	2	10	48	4	0.09	Dec 2008	
195.71	+0.897	N	WB		AC	AC	2	10	42	4	0.07	Dec 2008	
195.78	M196 +0.002	N	WB	Projects spanning M196 to M197	AC	AC	2	10	36	4	0.10	Dec 2008	
195.88	+0.104	N	WB		AC	AC	2	10	30	4	0.06	Dec 2008	

I 040 at M196+0.104

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 167

M196+0.104 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M196+0.16

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M196+0.16 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
195.94	M196 +0.16	N	WB	Projects spanning M196 to M197	AC	AC	2	10	24	4	1.19	Dec 2008	
195.99	+0.212	N	OP	(WB) Lone Tree Rd							1968	107 ft Concrete	
197.13	M197 +0.397	N	WB	Projects spanning M197 to M198	AC	AC	2	30	24	4	0.11	Dec 2008	
197.17	+0.436	N	BR	(WB) Rio De Flag							2005	324 ft Steel	
197.25	+0.511	N	WB	Projects spanning M197 to M198	AC	AC	2	20	24	4	0.02	Dec 2008	
197.27	+0.530	N	WB		AC	AC	2	10	24	4	0.26	Dec 2008	
197.30	+0.562	N	OP	(WB) Babbit Dr / Access Rd								17 ft Concrete	
197.52	+0.788	N	WB	Projects spanning M197 to M198	AC	AC	2	9	30	4	0.12	Dec 2008	
197.64	+0.907	N	WB		AC	AC	2	8	36	4	0.18	Dec 2008	
197.82	M198 +0.139	N	WB	Projects spanning M198 to M199	AC	AC	2	10	24	4	0.35	Dec 2008	
197.90	+0.219	N	FR	Two Way Frontage Rd Left	Unk	Unk	2		24		0.30		
197.98	+0.305	N	OP	(WB) Exit #198 at Butler Ave							1988	252 ft Steel	
198.17	+0.492	N	WB	Projects spanning M198 to M199	AC	AC	2	8	36	4	0.07	Dec 2008	
198.24	+0.565	N	WB		AC	AC	2	9	30	4	0.03	Dec 2008	
198.28	+0.596	N	WB		AC	AC	2	10	24	4	2.05	Dec 2008	
199.02	M199 +0.312	N	UP	(WB) 4th Ave							1968		16'-08"
200.33	M200 +0.617	N	WB	Projects spanning M200 to M201	AC	AC	2	9	30	4	0.10	Dec 2008	
200.43	+0.721	N	WB		AC	AC	2	8	36	4	0.13	Dec 2008	
200.57	+0.855	N	WB		AC	AC	2	10	24	4	0.14	Dec 2008	
200.71	+0.996	N	WB		AC	AC	2	10	24	4	0.35	19 Jun 2006	
201.06	M201 +0.324	N	WB	Projects spanning M201 to M202	AC	AC	2	10	36	4	0.04	19 Jun 2006	
201.09	+0.362	N	WB		AC	AC	2	10	30	4	0.05	19 Jun 2006	
201.15	+0.41	N	WB		AC	AC	2	10	24	4	2.76	19 Jun 2006	
202.20	M202 +0.470	N	VMS	(WB) Variable Message Sign #56 (Proposed)									
203.91	M204 +0.155	N	WB	Projects spanning M204 to M205	AC	AC	2	10	30	4	0.09	19 Jun 2006	
204.00	+0.244	N	WB		AC	AC	2	10	36	4	0.14	19 Jun 2006	
204.14	+0.38	N	WB		AC	AC	2	10	24	4	0.64	19 Jun 2006	
204.18	+0.423	N	FR	Two Way Frontage Rd Left	AC	AC	2	7	24	7	0.41	19 Jun 2006	
204.21	+0.414	N	J S	I 040 J-ramp -- [R]									
204.60	+0.847	N	UP	(WB) Exit #204 at Walnut Canyon							2001		16'-01"
204.62	+0.823	N	J S	I 040 C-ramp East & Walnut Canyon Rd Crossing South -- [R]									
204.78	M205 +0.023	N	WB	Projects spanning M205 to M206	AC	AC	2	10	40	4	0.07	19 Jun 2006	
204.85	+0.093	N	WB		AC	AC	2	10	28	4	0.08	19 Jun 2006	
204.93	+0.17	N	WB		AC	AC	2	10	24	4	0.01	19 Jun 2006	
204.94	+0.187	N	WB		AC	AC	2	10	24	4	0.01	19 Jun 2006	
204.95	+0.199	N	WB		AC	AC	2	10	24	4	1.60	Sep 2000	
206.55	M206 +0.814	N	WB	Projects spanning M206 to M207	AC	AC	2	10	30	4	0.09	Sep 2000	
206.65	+0.907	N	WB		AC	AC	2	10	36	4	0.19	Sep 2000	
206.84	M207 +0.13	N	WB	Projects spanning M207 to M208	AC	AC	2	10	24	4	0.09	Sep 2000	
206.93	+0.228	N	WB		AC	AC	2	10	36	4	0.02	Sep 2000	
206.95	+0.251	N	WB		AC	AC	2	10	30	4	0.16	Sep 2000	
207.11	+0.41	N	WB		AC	AC	2	10	24	4	3.23	Sep 2000	
207.82	M208 +0.041	N	RA	(WB) Walnut Canyon Rest Area (Closed) (on)	Unk	Unk	1	2	12	8	0.07		

Map

Map

Map

I 040 at M208+0.041

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 168

M208+0.041 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M208+0.100

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M208+0.100 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance	
207.88	M208 +0.100	N	RA (WB) Walnut Canyon Rest Area (Closed)	Unk	Unk	1	2	12	8	0.17				Map
		N	RA (WB) Walnut Canyon Rest Area (Closed)	Unk	Unk	1	2	12	8	0.17				Map
208.04	+0.269	N	RA (WB) Walnut Canyon Rest Area (Closed) (off)	Unk	Unk	1	2	12	8	0.12				Map
210.01	M210 +0.260	N	BR (WB) Walnut Canyon								1997	306 ft Concrete		
210.34	+0.596	N	WB Projects spanning M210 to M211	AC	AC	2	10	30	4	0.18	Sep 2000			
210.53	+0.781	N	WB	AC	AC	2	10	36	4	0.15	Sep 2000			
210.68	+0.93	N	WB	AC	AC	2	10	24	4	0.50	Sep 2000			
210.87	M211 +0.123	N	FR Two Way Frontage Rd Left	Unk	Unk	2	0	24	0	6.69				
210.92	+0.176	N	UP (WB) Exit #211 at Townsend Winona Rd								Sep 2000		16'-00"	
211.18	+0.433	N	WB Projects spanning M211 to M212	AC	AC	2	10	36	4	0.04	Sep 2000			
211.22	+0.472	N	WB	AC	AC	2	10	30	4	0.13	Sep 2000			
211.34	+0.60	N	WB	AC	AC	2	10	24	4	0.41	Sep 2000			
211.63	+0.883	N	VMS (WB) Variable Message Sign #354 (Existing)											
211.76	M212 +0.000	N	WB Projects spanning M212 to M213	AC	MBH	2	10	24	4	5.84	91			
217.60	M217 +0.850	N	WB Projects spanning M217 to M218	AC	MBH	2	10	24	4	0.01	Oct 1999			
217.61	+0.863	N	WB	AC	AC	2	10	24	4	1.31	Oct 1999			
218.49	M218 +0.736	N	BR (WB) Canyon Padre								1991	432 ft Concrete		
218.91	M219 +0.181	N	WB Projects spanning M219 to M220	AC	AC	2	10	30	4	0.06	Oct 1999			
218.98	+0.243	N	WB	AC	AC	2	10	36	4	0.13	Oct 1999			
219.10	+0.37	N	WB	AC	AC	2	10	24	4	0.44	Oct 1999			
219.54	+0.811	N	WB	AC	AC	2	10	36	4	0.06	Oct 1999			
219.61	+0.873	N	WB	AC	AC	2	10	30	4	0.04	Oct 1999			
219.64	+0.91	N	WB	AC	AC	2	10	24	4	4.62	Oct 1999			
224.26	M224 +0.518	N	WB Projects spanning M224 to M225	AC	AC	2	10	30	4	0.18	Oct 1999			
224.44	+0.700	N	WB	AC	AC	2	10	36	4	0.15	Aug 2001			
224.59	+0.84	N	WB	AC	AC	2	10	24	4	0.39	Aug 2001			
224.80	M225 +0.056	N	OP (WB) Exit #225 at Buffalo Range Rd								1970	107 ft Concrete		
224.98	+0.237	N	WB Projects spanning M225 to M226	AC	AC	2	10	36	4	0.09	Aug 2001			
225.07	+0.325	N	WB	AC	AC	2	10	30	4	0.05	Aug 2001			
225.12	+0.37	N	WB	AC	AC	2	10	24	4	4.55	Aug 2001			
229.66	M229 +0.910	N	WB Projects spanning M229 to M230	AC	MBH	2	10	24	4	0.04	70			
229.68	+0.923	N	BR (WB) Canyon Diablo								1999	238 ft Steel		
229.70	+0.950	N	WB Projects spanning M229 to M230	AC	AC	2	10	24	4	0.08	08 Oct 2004			
229.78	M230 +0.028	N	WB Projects spanning M230 to M231	AC	AC	2	10	30	4	0.09	08 Oct 2004			
229.87	+0.118	N	WB	AC	AC	2	10	36	4	0.16	08 Oct 2004			
229.90	+0.144	N	FR Frontage Rd Left	Unk	Unk	2		24		0.37				
230.03	+0.27	N	WB Projects spanning M230 to M231	AC	AC	2	10	24	4	0.38	08 Oct 2004			
230.21	+0.460	N	FR Frontage Rd Left	Unk	Unk	2		24		0.09				
230.41	+0.657	N	WB Projects spanning M230 to M231	AC	AC	2	10	36	4	0.07	08 Oct 2004			
230.48	+0.728	N	WB	AC	AC	2	10	30	4	0.03	08 Oct 2004			
230.51	+0.75	N	WB	AC	AC	2	10	24	4	2.66	08 Oct 2004			
233.17	M233 +0.416	N	WB Projects spanning M233 to M234	AC	AC	2	10	30	4	0.11	08 Oct 2004			
233.28	+0.530	N	WB	AC	AC	2	10	36	4	0.14	08 Oct 2004			

I 040 at M233+0.530

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 169

M233+0.530 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M233+0.66

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M233+0.66 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
233.42	M233 +0.66	N	WB	Projects spanning M233 to M234	AC	AC	2	10	24	4	0.45	08 Oct 2004	
233.52	+0.771	N	FR	Two Way Frontage Rd Left	Unk	Gravel	2	2	20	2	2.08		
233.87	M234 +0.134	N	WB	Projects spanning M234 to M235	AC	AC	2	10	36	4	0.07	08 Oct 2004	
233.94	+0.204	N	WB		AC	AC	2	10	30	4	0.04	08 Oct 2004	
233.98	+0.24	N	WB		AC	AC	2	10	24	4	1.44	08 Oct 2004	
235.42	M235 +0.674	N	WB	Projects spanning M235 to M236	AC	AC	2	9	30	4	0.09	08 Oct 2004	
235.51	+0.766	N	WB		AC	AC	2	8	36	4	0.19	08 Oct 2004	
235.70	+0.954	N	WB		AC	AC	2	10	24	4	0.33	08 Oct 2004	
235.73	+0.982	N	RA	(WB) Meteor Crater Rest Area (Still Gated) (on)	AC	AC	1	2	12	8	0.03		Map
235.74	+0.994	N	RA	(WB) Meteor Crater Rest Area Truck Parking (Still Gated)	PCC	PCC	1	0	22	0	0.19		Map
235.75	M236 +0.011	N	RA	(WB) Meteor Crater Rest Area Open Area Lot (Still Gated)	AC	AC	1	100	12	110	0.07		Map
		N	RA	(WB) Meteor Crater Rest Area (Still Gated) (on)	PCC	PCC	1	0	22	0	0.03	19 Jan 2007	Map
235.76	+0.023	N	RA	(WB) Meteor Crater Rest Area Car Parking (Still Gated)	AC	AC	1	17	21	0	0.01	19 Jan 2007	Map
235.78	+0.034	N	RA	(WB) Meteor Crater Rest Area Truck Parking (Still Gated)	PCC	PCC	1	0	22	0	0.02		Map
	+0.042	N	RA	(WB) Meteor Crater Rest Area Car Parking (Still Gated)	AC	AC	1	17	21	0	0.05		Map
235.84	+0.094	N	RA	(WB) Meteor Crater Rest Area Car Parking (Still Gated)	AC	AC	1	0	21	17	0.06		Map
235.91	+0.168	N	RA	(WB) Meteor Crater Rest Area Car Parking (Still Gated)	AC	AC	1	17	21	0	0.08		Map
235.92	+0.177	N	RA	(WB) Meteor Crater Rest Area Car Parking (Still Gated)	AC	AC	1	0	20	0	0.02		Map
235.96	+0.220	N	RA	(WB) Meteor Crater Rest Area Car Parking (Still Gated)	AC	AC	1	2	12	6	0.06	19 Jan 2007	Map
	+0.221	N	RA	(WB) Meteor Crater Rest Area Truck Parking (Still Gated)	PCC	PCC	1	50	22	0	0.19		Map
236.03	+0.283	N	WB	Projects spanning M236 to M237	AC	AC	2	8	36	4	0.07	08 Oct 2004	
	+0.284	N	RA	(WB) Meteor Crater Rest Area (Still Gated) (off)	AC	AC	1	2	12	8	0.07		Map
236.10	+0.357	N	WB	Projects spanning M236 to M237	AC	AC	2	9	30	4	0.04	08 Oct 2004	
236.14	+0.39	N	WB		AC	AC	2	10	24	4	2.87	08 Oct 2004	
236.88	M237 +0.135	N	OP	(WB) Burlington Northern Santa Fe RR							18 Nov 2005	182 ft Steel	
239.01	M239 +0.263	N	WB	Projects spanning M239 to M240	AC	AC	2	9	30	4	0.10	08 Oct 2004	
239.11	+0.361	N	WB		AC	AC	2	8	36	4	0.13	08 Oct 2004	
239.23	+0.487	N	WB		AC	AC	2	10	24	4	0.38	08 Oct 2004	
239.29	+0.545	N	FR	Two Way Frontage Rd Left	Gravel	Gravel	2	2	20	2	0.13		
239.42	+0.671	N	FR	Two Way Frontage Rd Left	Unk	Gravel	2	2	20	2	4.38		
	+0.674	N	OP	(WB) Exit #239 at Dennison Rd & Meteor Crater Rd							1970	102 ft Concrete	
239.62	+0.871	N	WB	Projects spanning M239 to M240	AC	AC	2	8	36	4	0.05	08 Oct 2004	
239.67	+0.922	N	WB		AC	AC	2	9	30	4	0.05	08 Oct 2004	
239.71	+0.967	N	WB		AC	AC	2	10	24	4	0.02	08 Oct 2004	
239.73	+0.987	N	WB		AC	AC	2	10	24	4	4.89	Sep 2009	
244.62	M244 +0.897	N	WB	Projects spanning M244 to M245	AC	AC	2	9	30	4	0.10	Sep 2009	
244.73	+1.002	N	WB		AC	AC	2	9	36	4	0.05	Sep 2009	
244.78	M245 +0.036	N	WB	Projects spanning M245 to M246	AC	AC	2	8	36	4	0.11	Sep 2009	
244.88	+0.143	N	WB		AC	AC	2	10	24	4	0.49	Sep 2009	
245.14	+0.400	N	FR	Two Way Frontage Rd Left	Unk	Gravel	2	2	20	2	1.25		
245.37	+0.635	N	WB	Projects spanning M245 to M246	AC	AC	2	8	36	4	0.05	Sep 2009	
245.43	+0.686	N	WB		AC	AC	2	9	30	4	0.05	Sep 2009	
245.48	+0.739	N	WB		AC	AC	2	10	24	4	4.50	Sep 2009	

I 040 at M245+0.739

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 170

M245+0.739 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M248+0.969

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M248+0.969 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
248.71	M248 +0.969	N	BR	(WB) Tucker Flat Wash							1968	81 ft Concrete	
249.15	M249 +0.385	N	FR	Two Way Frontage Rd Left	Unk	MBH	2	2	24	2	1.08		
249.98	M250 +0.242	N	WB	Projects spanning M250 to M251	AC	AC	2	10	24	4	1.35	1998	
251.33	M251 +0.673	N	WB	Projects spanning M251 to M252	AC	AC	2	9	30	4	0.12	1998	
251.45	+0.795	N	WB		AC	AC	2	9	36	4	0.12	1998	
251.57	+0.913	N	WB		AC	AC	2	10	24	4	0.42	1998	
251.98	M252 +0.333	N	WB	Projects spanning M252 to M253	AC	AC	2	10	36	4	0.06	1998	
252.04	+0.395	N	WB		AC	AC	2	10	30	4	0.05	1998	
252.09	+0.44	N	WB		AC	AC	2	10	24	4	0.62	1998	
252.69	M253 +0.038	N	BR	(WB) Cemetery Wash							1980	36 ft Concrete	
252.71	+0.061	N	WB	Projects spanning M253 to M254	AC	AC	2	10	30	4	0.02	1998	
252.73	+0.079	N	WB		AC/PCC	AC/PCC	2	10	30	4	0.07	31 Aug 2007	
252.80	+0.153	N	WB		AC/PCC	AC/PCC	2	10	36	4	0.20	31 Aug 2007	
253.00	+0.35	N	WB		AC/PCC	AC/PCC	2	10	24	4	0.52	31 Aug 2007	
253.28	+0.625	N	OP	(WB) Exit #253 at North Park Dr							31 Aug 2007	227 ft Concrete	
	+0.626	N	FR	Two Way Frontage Rd Left	AC	AC	3	9	36	2	0.07	31 Aug 2007	
253.34	+0.689	N	FR	Two Way Frontage Rd Left	AC	AC	2.5	5	30	1	0.05	31 Aug 2007	
253.38	+0.730	N	FR	Two Way Frontage Rd Left	AC	AC	2	1	24	1	0.06	31 Aug 2007	
253.43	+0.779	N	FR	Two Way Frontage Rd Left	Unk	Unk	2	0	24	0	0.06	31 Aug 2007	
253.52	+0.870	N	WB	Projects spanning M253 to M254	AC/PCC	AC/PCC	2	10	36	4	0.08	31 Aug 2007	
253.60	+0.955	N	WB		AC/PCC	AC/PCC	2	10	30	4	0.03	31 Aug 2007	
253.64	+0.98	N	WB		AC/PCC	AC/PCC	2	10	24	4	0.10	31 Aug 2007	
253.73	M254 +0.079	N	WB	Projects spanning M254 to M255	AC	AC	2	10	24	4	1.23	1998	
254.31	+0.656	N	BR	(WB) Ruby Wash							1979	173 ft Concrete	
254.80	M255 +0.123	N	OP	(WB) Maple St							1978	113 ft Concrete	
254.96	+0.292	N	WB	Projects spanning M255 to M256	AC	AC	2	10	30	4	0.12	1998	
255.08	+0.408	N	WB		AC	AC	2	10	36	4	0.09	1998	
255.17	+0.49	N	WB		AC	AC	2	10	24	4	0.50	1998	
255.41	+0.742	N	OP	(EB) Exit #255 at Transcon Ln							1978	121 ft Concrete	
255.67	M256 +0.016	N	WB	Projects spanning M256 to M257	AC	AC	2	10	36	4	0.05	1998	
255.72	+0.064	N	WB		AC	AC	2	10	30	4	0.06	1998	
255.77	+0.12	N	WB		AC	AC	2	10	24	4	0.78	1998	
256.56	+0.903	N	WB		AC	AC	2	10	24	4	0.27	09 Aug 2002	
256.76	M257 +0.096	N	BR	(WB) Little Colorado River							09 Aug 2002	1004 ft Concrete	
256.83	+0.167	N	WB	Projects spanning M257 to M258	AC	AC	2	10	24	4	0.09	1998	
256.92	+0.254	N	WB		AC	AC	2	10	30	4	0.08	1998	
256.99	+0.330	N	WB		AC	AC	2	10	36	4	0.13	1998	
257.12	+0.46	N	WB		AC	AC	2	10	24	4	0.51	1998	
257.40	+0.742	N	FR	Two Way Frontage Rd Left	Unk	MBH	2	3	24	3	0.76		
257.63	+0.973	N	WB	Projects spanning M257 to M258	AC	AC	2	10	36	4	0.05	1998	
257.68	M258 +0.042	N	WB	Projects spanning M258 to M259	AC	AC	2	10	30	4	0.05	1998	
257.73	+0.09	N	WB		AC	AC	2	10	24	4	0.60	1998	
258.12	+0.482	N	FR	Two Way Frontage Rd Left	Unk	BST	2	1	24	1	0.11		

I 040 at M258+0.482

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 171

M258+0.482 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M258+0.689

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M258+0.689 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
258.33	M258 +0.689	N	WB	Projects spanning M258 to M259	AC	MBH	2	10	24	4	0.88	1993	
259.20	M259 +0.558	N	BR	(WB) Cottonwood Wash							1980	402 ft Concrete	
259.21	+0.567	N	WB	Projects spanning M259 to M260	AC	AC	2	10	24	4	4.79	1999	
259.66	M260 +0.007	N	VMS	(WB) Variable Message Sign #352 (Operational)							09 Dec 2000		
259.86	+0.213	N	SVP	(WB) Paved 69' long, variable 0-10' wide							0.01		
259.88	+0.226	N	SVP	(WB) Paved 82' long, 10' wide							0.02		
259.89	+0.242	N	SVP	(WB) Paved 48' long, variable 10-0' wide							0.01		
264.00	M264 +0.376	N	WB	Projects spanning M264 to M265	AC	AC	2	10	30	4	0.05	1999	
264.05	+0.424	N	WB		AC	AC	2	10	36	4	0.07	1999	
264.11	+0.49	N	WB		AC	AC	2	10	24	4	0.53	1999	
	+0.492	N	FR	Two Way Frontage Rd Left	Unk	MBL	2	1	24	1	0.27		
264.39	+0.765	N	FR	Two Way Frontage Rd Left	Gravel	Gravel	2	1	24	1	0.08		
	+0.766	N	OP	(WB) Exit #264 at Hibbard Rd								1962	89 ft Concrete
264.65	M265 +0.027	N	WB	Projects spanning M265 to M266	AC	AC	2	10	36	4	0.06	1999	
264.71	+0.089	N	WB		AC	AC	2	10	30	4	0.07	1999	
264.77	+0.15	N	WB		AC	AC	2	10	24	4	2.88	1999	
267.65	M268 +0.018	N	WB	Projects spanning M268 to M269	AC	AC	2	10	24	4	1.46	06 Jan 2005	
269.11	M269 +0.471	N	WB	Projects spanning M269 to M270	AC	AC	2	10	30	4	0.08	06 Jan 2005	
269.19	+0.553	N	WB		AC	AC	2	10	36	4	0.16	06 Jan 2005	
269.35	+0.71	N	WB		AC	AC	2	10	24	4	0.50	06 Jan 2005	
269.63	+0.989	N	OP	(WB) Exit #269 at Jackrabbit Rd							06 Jan 2005	88 ft Concrete/Stee	
		N	FR	Two Way Frontage Rd Left	Unk	MBH	2	1	24	1	1.13		
269.85	M270 +0.209	N	WB	Projects spanning M270 to M271	AC	AC	2	10	36	4	0.05	06 Jan 2005	
269.89	+0.254	N	WB		AC	AC	2	10	30	4	0.03	06 Jan 2005	
269.92	+0.28	N	WB		AC	AC	2	10	24	4	3.93	06 Jan 2005	
271.15	M271 +0.493	N	BR	(WB) Manila Wash								1965	112 ft Concrete
272.43	M272 +0.781	N	FR	Two Way Frontage Rd Left	Unk	MBH	2	2	24	2	1.99		
273.85	M274 +0.198	N	WB	Projects spanning M274 to M275	AC	AC	2	10	30	4	0.10	06 Jan 2005	
273.95	+0.300	N	WB		AC	AC	2	10	36	4	0.23	06 Jan 2005	
274.18	+0.52	N	WB		AC	AC	2	10	24	4	0.47	06 Jan 2005	
274.65	+0.995	N	WB		AC	AC	2	10	36	4	0.07	06 Jan 2005	
274.72	M275 +0.066	N	WB	Projects spanning M275 to M276	AC	AC	2	10	30	4	0.04	06 Jan 2005	
274.76	+0.10	N	WB		AC	AC	2	10	24	4	1.46	06 Jan 2005	
275.00	+0.350	N	BR	(WB) Joseph City Wash								1980	130 ft Concrete
276.22	M276 +0.571	N	WB	Projects spanning M276 to M277	AC	AC	2	10	30	4	0.12	06 Jan 2005	
276.34	+0.693	N	WB		AC	AC	2	10	36	4	0.23	06 Jan 2005	
276.57	+0.92	N	WB		AC	AC	2	10	24	4	0.35	06 Jan 2005	
276.73	M277 +0.052	N	FR	Frontage Rd Left	Unk	Unk	2		24		0.34		
276.92	+0.241	N	WB	Projects spanning M277 to M278	AC	AC	2	10	36	4	0.07	06 Jan 2005	
276.99	+0.314	N	WB		AC	AC	2	10	30	4	0.07	06 Jan 2005	
277.07	+0.39	N	WB		AC	AC	2	10	24	4	0.02	06 Jan 2005	
277.09	+0.414	N	WB		AC	AC	2	10	24	4	0.03	Aug 2000	
277.12	+0.440	N	WB		AC	AC	2	10	24	6	1.34	Aug 2000	

I 040 at M277+0.440

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 172

M277+0.440 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M278+0.780

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M278+0.780 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
278.46	M278 +0.780	N	WB	Projects spanning M278 to M279	AC	AC	2	10	24	6	1.11	08 Sep 2001	
279.57	M279 +0.890	N	WB	Projects spanning M279 to M280	AC	AC	2	10	24	6	0.35	Aug 2000	
279.93	M280 +0.234	N	WB	Projects spanning M280 to M281	AC	AC	2	10	30	6	0.10	Aug 2000	
280.03	+0.333	N	WB		AC	AC	2	10	36	6	0.19	Aug 2000	
280.22	+0.52	N	WB		AC	AC	2	10	24	6	0.55	Aug 2000	
280.31	+0.622	N	FR	Two Way Frontage Rd Left	Unk	MBH	2	1	24	1	0.04		
280.77	M281 +0.086	N	WB	Projects spanning M281 to M282	AC	AC	2	10	36	6	0.06	Aug 2000	
280.83	+0.145	N	WB		AC	AC	2	10	30	6	0.04	Aug 2000	
280.87	+0.19	N	WB		AC	AC	2	10	24	6	2.00	Aug 2000	
282.87	M283 +0.200	N	WB	Projects spanning M283 to M284	AC	MBH	2	10	24	6	0.04	91	
282.91	+0.241	N	WB		AC	MBH	2	10	30	6	0.08	91	
283.00	+0.324	N	WB		AC	MBH	2	10	36	6	0.09	91	
283.08	+0.410	N	WB		AC	MBH	2	10	36	4	0.06	91	
283.14	+0.468	N	WB		AC	AC	2	10	36	4	0.02	1997	
283.16	+0.49	N	WB		AC	AC	2	10	24	4	0.45	1997	
283.33	+0.661	N	FR	Two Way Frontage Rd Left	Paved	MBH	2	1	24	1	0.42		
283.61	+0.938	N	WB	Projects spanning M283 to M284	AC	AC	2	10	36	4	0.09	1997	
283.70	M284 +0.019	N	WB	Projects spanning M284 to M285	AC	AC	2	10	30	4	0.03	1997	
283.73	+0.04	N	WB		AC	AC	2	10	24	4	0.55	1997	
284.05	+0.375	N	BR	(WB) Leroux Wash								1977	439 ft Concrete
284.28	+0.601	N	WB	Projects spanning M284 to M285	AC	AC	2	10	30	4	0.08	1997	
284.36	+0.686	N	WB		AC	AC	2	10	36	4	0.22	1997	
284.59	+0.90	N	WB		AC	AC	2	10	24	4	0.48	1997	
284.86	M285 +0.175	N	OP	(WB) Exit #285 at SB040(8) (W of Holbrook)								1977	140 ft Concrete
285.07	+0.389	N	WB	Projects spanning M285 to M286	AC	AC	2	10	36	4	0.09	1997	
285.16	+0.480	N	WB		AC	AC	2	10	30	4	0.05	1997	
285.21	+0.52	N	WB		AC	AC	2	10	24	4	1.06	1997	
285.87	M286 +0.194	N	OP	(WB) 8th Ave								1969	100 ft Concrete
286.26	+0.587	N	WB	Projects spanning M286 to M287	AC	AC	2	10	24	4	0.12	Oct 1999	
286.38	+0.706	N	WB		AC	AC	2	10	30	4	0.17	Oct 1999	
286.39	+0.709	N	FR	Two Way Frontage Rd Left	Paved	MBH	2	1	24	1	0.38		
286.56	+0.880	N	WB	Projects spanning M286 to M287	AC	AC	2	10	36	4	0.16	Oct 1999	
286.59	+0.912	N	OP	(WB) Exit #286 at SB040(8)/Navajo Rd								2000	153 ft Concrete
286.72	M287 +0.03	N	WB	Projects spanning M287 to M288	AC	AC	2	10	24	4	0.21	Oct 1999	
286.93	+0.241	N	WB		AC	AC	2	10	24	4	0.03	1997	
286.96	+0.276	N	WB		AC	AC	2	10	36	4	0.08	1997	
287.04	+0.355	N	WB		AC	AC	2	10	30	4	0.03	1997	
287.07	+0.38	N	WB		AC	AC	2	10	24	4	0.31	1997	
287.39	+0.700	N	WB		AC	AC	2	10	24	4	1.18	26 Jul 2002	
288.57	M288 +0.900	N	WB	Projects spanning M288 to M289	AC	AC	2	10	24	4	8.10	1997	
289.14	M289 +0.456	N	OP	(WB) Exit #289 at SB040(8) (E of Holbrook)								1969	268 ft Concrete
292.51	M292 +0.830	N	OP	(WB) Exit #292 at S 077 N								1966	108 ft Concrete
294.65	M294 +0.967	N	VMS	(WB) Variable Message Sign #339 (Operational)								09 Dec 2000	

I 040 at M294+0.967

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 173

M294+0.967 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M297+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M297+0.000 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
296.67	M297 +0.000	N	WB	Projects spanning M297 to M298	AC	AC	2	10	24	4	0.06	Dec 1996	
296.73	+0.059	N	WB		AC	AC	2	10	24	4	1.35	Dec 1996	
298.08	M298 +0.388	N	WB	Projects spanning M298 to M299	AC	AC	2	10	24	4	0.19	Dec 2007	
298.27	+0.579	N	WB		AC	AC	2	10	24	4	4.53	Dec 1996	
298.54	+0.842	N	BR	(WB) Twin Wash RCB							1959	53 ft Concrete	
299.80	M300 +0.119	N	FR	Two Way Frontage Rd Left	Unk	Unk	2	0	24	0	0.44		
300.47	+0.791	N	BR	(WB) Little Litho							1959	322 ft Concrete	
302.81	M303 +0.120	N	WB	Projects spanning M303 to M304	AC	AC	2	10	24	4	0.04	87	
302.83	+0.142	N	BR	(WB) Big Litho							1959	482 ft Concrete	
302.85	+0.163	N	WB	Projects spanning M303 to M304	AC	AC	2	10	24	4	4.07	1997	
303.29	+0.602	N	OP	(WB) Exit #303 at Adamana Rd							1959	29 ft Concrete	
306.92	M307 +0.245	N	WB	Projects spanning M307 to M308	AC	MBH	2	10	24	4	0.01	87	
306.93	+0.255	N	WB		AC	MBH	2	10	24	4	0.02	74	
306.95	+0.275	N	WB		AC	MBH	2	10	24	4	4.32	92	
310.17	M287 +31.91	N	J	(WB) I 40 E Ramp Connected to Frontage Rd -- [B]									
311.24	M311 +0.562	N	UP	Under Petrified Forest NP TI Crossover									??'-??"
311.27	+0.594	N	WB	Projects spanning M311 to M312	AC	MBH	2	10	24	4	7.20	09 Nov 2011	
315.85	M316 +0.170	N	BR	(WB) Dead River							1993	144 ft Concrete	
318.48	M318 +0.800	N	WB	Projects spanning M318 to M319	AC	AC	2	10	24	4	1.71	09 Nov 2011	
319.69	M320 +0.010	N	FR	Two Way Frontage Rd Left	Unk	MBH	2	1	24	1	0.23		
	+0.011	N	UP	Under Petrified Forest NP TI Crossover									??'-??"
320.18	+0.504	N	WB	Projects spanning M320 to M321	AC	AC	2	10	24	4	10.10	28 Sep 2007	
322.78	M323 +0.089	N	BR	(WB) Crazy Creek							1956	142 ft Concrete	
325.59	M325 +0.915	N	FR	Two Way Frontage Rd Left	Unk	MBH	2	1	24	1	0.08		
329.68	M330 +0.012	N	FR	Two Way Frontage Rd Left	Paved	MBH	2	1	24	1	1.58		
330.28	+0.615	N	WB	Projects spanning M330 to M331	AC	AC	2	10	24	4	2.43	28 Sep 2007	
332.55	M332 +0.868	N	FR	Two Way Frontage Rd Left	Paved	MBH	2	1	24	1	0.36		
332.72	M333 +0.030	N	WB	Projects spanning M333 to M334	AC	AC	2	7	24	4	0.18	28 Sep 2007	
332.90	+0.209	N	WB		AC	AC	2	4	24	4	0.08	28 Sep 2007	
332.91	+0.221	N	FR	Two Way Frontage Rd Left	Paved	MBH	2	1	24	1	0.19		
332.98	+0.288	N	WB	Projects spanning M333 to M334	AC	AC	2	10	24	4	0.28	28 Sep 2007	
333.09	+0.408	N	FR	Two Way Frontage Rd Left	AC	MBH	2	1	24	1	0.44		
333.25	+0.567	N	WB	Projects spanning M333 to M334	AC	AC	2	4	24	4	0.07	28 Sep 2007	
333.33	+0.642	N	WB		AC	AC	2	7	24	4	0.01	28 Sep 2007	
333.34	+0.654	N	WB		AC	AC	2	10	24	4	5.46	28 Sep 2007	
335.28	M335 +0.598	N	FR	Two Way Frontage Rd Left	Paved	MBH	2	1	24	1	3.91		
337.19	M337 +0.465	N	J	Frontage Rd -- [B]									
338.80	M339 +0.109	N	WB	Projects spanning M339 to M340	AC	AC	2	5	24	4	0.04	28 Sep 2007	
338.84	+0.149	N	WB		AC	AC	2	5	30	4	0.05	28 Sep 2007	
338.89	+0.202	N	WB		AC	AC	2	5	36	4	0.03	28 Sep 2007	
338.92	+0.228	N	WB		AC	AC	2	2	36	4	0.12	28 Sep 2007	
339.04	+0.352	N	WB		AC	AC	2	10	36	4	0.01	28 Sep 2007	
339.05	+0.36	N	WB		AC	AC	2	10	24	4	0.31	28 Sep 2007	

I 040 at M339+0.36

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 174

M339+0.36 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M339+0.503

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M339+0.503 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
339.19	M339 +0.503	N	FR	Two Way Frontage Rd Left	Paved	MBH	2	1	24	1	0.13		
339.36	+0.669	N	WB	Projects spanning M339 to M340	AC	AC	2	7	36	4	0.09	28 Sep 2007	
339.44	+0.756	N	WB		AC	AC	2	7	30	4	0.01	28 Sep 2007	
339.45	+0.764	N	WB		AC	AC	2	10	30	4	0.03	28 Sep 2007	
339.48	+0.79	N	WB		AC	AC	2	10	24	4	0.27	28 Sep 2007	
339.75	M340 +0.070	N	WB	Projects spanning M340 to M341	AC	AC	2	10	30	4	0.06	28 Sep 2007	
339.81	+0.130	N	WB		AC	AC	2	10	36	4	0.06	28 Sep 2007	
339.87	+0.18	N	WB		AC	AC	2	10	24	4	0.28	28 Sep 2007	
339.88	+0.197	N	WS	(WB) Weigh Station Lane 3	AC	AC	1	0	20	0	0.12		Map
339.91	+0.231	N	WS	(WB) Weigh Station (on)	AC	AC	1	5	16	0	0.04		Map
339.93	+0.251	N	WS	(WB) Weigh Station Lane 2	AC	AC	1	0	25	0	0.07		Map
339.94	+0.259	N	WS	(WB) Weigh Station (on)	AC	AC	1	52.5	16	0	0.03		Map
339.98	+0.301	N	WS	(WB) Weigh Station (on)	AC	AC	1	100	16	0	0.04		Map
340.00	+0.316	N	WS	(WB) Weigh Station (on)	AC	AC	1	74	16	0	0.02		Map
		N	WS	(WB) Weigh Station Lane 3	PCC	PCC	1	0	20	0	0.11		Map
		N	WS	(WB) Weigh Station Lane 2	PCC	PCC	1	0	25	0	0.12		Map
340.01	+0.326	N	WS	(WB) Weigh Station (on)	PCC	PCC	1	48	16	0	0.01		Map
	+0.328	N	WS	(WB) Weigh Station Loop	AC	AC	1	2	18	2	0.17		Map
340.11	+0.431	N	WS	(WB) Weigh Station Lane 3	AC	AC	1	0	20	0	0.08		Map
340.12	+0.432	N	WS	(WB) Weigh Station Lane 2	AC	AC	1	0	25	0	0.05		Map
340.13	+0.444	N	WS	(WB) Weigh Station Lane 1	PCC	PCC	1	2	16	0	0.12		Map
340.14	+0.453	N	WS	(WB) Weigh Station Lane 1	AC	AC	1	2	16	0	0.01		Map
340.16	+0.471	N	WS	(WB) Weigh Station (off)	Paved	Paved	1	2	12	8	0.02		Map
	+0.472	N	WB	Projects spanning M340 to M341	AC	AC	2	7	36	4	0.14	28 Sep 2007	
	+0.474	N	FR	Two Way Frontage Rd Left	Paved	MBH	2	1	24	1	1.36		
340.30	+0.616	N	WB	Projects spanning M340 to M341	AC	AC	2	7	30	4	0.02	28 Sep 2007	
340.32	+0.635	N	WB		AC	AC	2	10	30	4	0.02	28 Sep 2007	
340.34	+0.65	N	WB		AC	AC	2	10	24	4	0.47	28 Sep 2007	
340.80	M341 +0.117	N	WB	Projects spanning M341 to M342	PCC	PCC	2	10	24	4	0.01	28 Sep 2007	
340.81	+0.124	N	WB		PCC	PCC	2	10	24	4	0.05	22 Nov 2005	
340.82	+0.135	N	X	WIM Unit (right lane)									
340.86	+0.173	N	WB	Projects spanning M341 to M342	AC	AC	2	10	24	4	0.01	22 Nov 2005	
340.87	+0.181	N	WB		AC	AC	2	10	24	4	0.26	28 Sep 2007	
341.13	+0.444	N	WB		AC	AC	2	7	24	4	0.01	28 Sep 2007	
341.14	+0.452	N	WB		AC	AC	2	7	30	4	0.09	28 Sep 2007	
341.23	+0.543	N	WB		AC	AC	2	7	36	4	0.15	28 Sep 2007	
341.38	+0.695	N	WB		AC	AC	2	10	24	4	0.29	28 Sep 2007	
341.44	+0.752	N	VMS	(WB) Variable Message Sign #41 (Proposed)									
341.52	+0.827	N	FR	Two Way Frontage Rd Left	Paved	MBH	2	1	24	1	0.55		
341.68	M342 +0.007	N	WB	Projects spanning M342 to M343	AC	AC	2	7	36	4	0.05	28 Sep 2007	
341.70	M341 +0.966	N	J S	BIA Rd 9404 -- [L]									Map
341.73	M342 +0.057	N	WB	Projects spanning M342 to M343	AC	AC	2	7	30	4	0.02	28 Sep 2007	
341.74	+0.074	N	WB		AC	AC	2	10	30	4	0.01	28 Sep 2007	

I 040 at M342+0.074

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 175

M342+0.074 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M342+0.08

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M342+0.08 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
341.75	M342 +0.08	N	WB	Projects spanning M342 to M343	AC	AC	2	10	24	4	0.18	28 Sep 2007	
341.93	+0.263	N	WB		AC	AC	2	10	24	4	1.08	24 Oct 2006	
342.11	+0.390	N	J S	Quenno N Rd -- [L]									Map
343.01	M343 +0.329	N	WB	Projects spanning M343 to M344	AC	AC	2	7	30	4	0.13	24 Oct 2006	
343.15	+0.464	N	WB		AC	AC	2	4	36	4	0.19	24 Oct 2006	
343.34	+0.656	N	WB		AC	AC	2	10	24	4	0.37	24 Oct 2006	
343.50	+0.813	N	OP	(WB) Exit #343 at Querino Rd							1967	91 ft Unknown	
343.71	M344 +0.038	N	WB	Projects spanning M344 to M345	AC	AC	2	4	36	4	0.08	24 Oct 2006	
343.79	+0.123	N	WB		AC	AC	2	4	30	4	0.05	24 Oct 2006	
343.84	+0.17	N	WB		AC	AC	2	7	24	4	0.02	24 Oct 2006	
343.86	+0.191	N	WB		AC	AC	2	10	24	4	1.96	24 Oct 2006	
344.13	+0.455	N	BR	(WB) Querino Wash							1999	360 ft Concrete	
345.82	M346 +0.165	N	WB	Projects spanning M346 to M347	AC	AC	2	7	30	4	0.14	24 Oct 2006	
345.96	+0.305	N	WB		AC	AC	2	4	36	4	0.10	24 Oct 2006	
346.07	+0.408	N	WB		AC	AC	2	10	24	4	0.35	24 Oct 2006	
346.29	+0.643	N	J	Pine Springs Rd -- [R]									
	+0.632	N	OP	(WB) Exit #346 at Pine Springs Rd							1967	91 ft Concrete	
	+0.634	N	FR	(WB) Two Way Frontage Rd Left	Paved	Gravel	2	2	20	2	1.67		
346.42	+0.763	N	WB	Projects spanning M346 to M347	AC	AC	2	4	36	4	0.06	24 Oct 2006	
346.48	+0.823	N	WB		AC	AC	2	4	30	4	0.03	24 Oct 2006	
346.51	+0.84	N	WB		AC	AC	2	4	24	4	0.02	24 Oct 2006	
346.53	+0.872	N	WB		AC	AC	2	7	24	4	0.05	24 Oct 2006	
346.58	+0.919	N	WB		AC	AC	2	10	24	4	1.11	24 Oct 2006	
347.11	M347 +0.425	N	J	Local Rd -- [L]									
347.20	+0.517	N	J	Local Rd -- [L]									
347.32	+0.639	N	J	Local Rd -- [L]									
347.43	+0.749	N	J	Local Rd -- [L]									
347.67	+0.967	N	BR	(WB) Black Creek							1974	164 ft Concrete	
347.69	+0.987	N	WB	Projects spanning M347 to M348	AC	AC	2	7	30	4	0.06	24 Oct 2006	
347.76	M348 +0.064	N	WB	Projects spanning M348 to M349	AC	AC	2	4	36	4	0.05	24 Oct 2006	
347.81	+0.114	N	WB		AC	AC	2	10	24	4	0.25	24 Oct 2006	
347.88	+0.220	N	J S	St Anseim Rd -- [B]									Map
347.91	+0.215	N	FR	(WB) Two Way Frontage Rd Left	Paved	Gravel	2	2	20	2	3.21		
348.05	+0.359	N	WB	Projects spanning M348 to M349	AC	AC	2	4	36	4	0.04	24 Oct 2006	
348.09	+0.398	N	WB		AC	AC	2	4	30	4	0.03	24 Oct 2006	
348.13	+0.43	N	WB		AC	AC	2	7	24	4	0.03	24 Oct 2006	
348.16	+0.465	N	WB		AC	AC	2	10	24	4	2.48	24 Oct 2006	
349.03	M349 +0.280	N	J	Allentown Rd -- [B]									
350.64	M350 +0.894	N	WB	Projects spanning M350 to M351	AC	AC	2	7	24	4	0.06	24 Oct 2006	
350.70	+0.953	N	WB		AC	AC	2	4	24	4	0.03	24 Oct 2006	
350.73	+0.983	N	WB		AC	AC	2	4	30	4	0.07	24 Oct 2006	
350.80	M351 +0.049	N	WB	Projects spanning M351 to M352	AC	AC	2	4	36	4	0.10	24 Oct 2006	
350.90	+0.150	N	WB		AC	AC	2	10	24	4	0.40	24 Oct 2006	

I 040 at M351+0.150

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 176

M351+0.150 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at M351+0.341

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M351+0.341 on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
351.09	M351 +0.341	N	FR	Two Way Frontage Rd Left	Unk	MBH	2	1	24	1	1.38		
351.30	+0.551	N	WB	Projects spanning M351 to M352	AC	AC	2	4	36	4	0.03	24 Oct 2006	
351.34	+0.584	N	WB		AC	AC	2	4	30	4	0.02	24 Oct 2006	
351.36	+0.607	N	WB		AC	AC	2	7	30	4	0.01	24 Oct 2006	
351.37	+0.619	N	WB		AC	AC	2	10	30	4	0.01	24 Oct 2006	
351.38	+0.62	N	WB		AC	AC	2	10	24	4	2.20	24 Oct 2006	
352.30	M352 +0.678	N	J	Hawthorne Rd -- [L]									
352.35	+0.731	N	J	I 040 Exit #354 -- [R]									
352.45	+0.828	N	FR	Two Way Frontage Rd Left	Paved	MBH	2	1	24	1	1.95		
353.58	M353 +0.957	N	WB	Projects spanning M353 to M354	AC	AC	2	10	24	4	0.39	30 Aug 2002	
353.97	M354 +0.226	N	WB	Projects spanning M354 to M355	AC	AC	2	7	30	4	0.15	30 Aug 2002	
354.11	+0.373	N	WB		AC	AC	2	4	36	4	0.11	30 Aug 2002	
354.23	+0.486	N	WB		AC	AC	2	10	24	4	0.27	30 Aug 2002	
354.35	+0.609	N	FR	Two Way Frontage Rd Left	Paved	MBH	2	1	24	1	0.31		
		N	OP	(WB) Exit #354 at Hawthorne Rd								1964	90 ft Concrete
354.49	+0.754	N	WB	Projects spanning M354 to M355	AC	AC	2	4	36	4	0.03	30 Aug 2002	
354.52	+0.782	N	WB		AC	AC	2	7	30	4	0.03	30 Aug 2002	
354.55	+0.812	N	WB		AC	AC	2	10	24	4	2.35	30 Aug 2002	
356.90	M357 +0.187	N	WB	Projects spanning M357 to M358	AC	AC	2	7	36	4	0.05	30 Aug 2002	
356.96	+0.240	N	WB		AC	AC	2	4	36	4	0.13	30 Aug 2002	
357.09	+0.370	N	WB		AC	AC	2	10	24	4	0.34	30 Aug 2002	
357.26	+0.543	N	OP	(WB) Exit #357 (BIA 12 to Window Rock)								1964	34 ft Concrete
357.43	+0.714	N	WB	Projects spanning M357 to M358	AC	AC	2	4	36	4	0.02	30 Aug 2002	
357.45	+0.730	N	WB		AC	AC	2	7	30	4	0.05	30 Aug 2002	
357.50	+0.785	N	WB		AC	AC	2	10	24	4	0.55	30 Aug 2002	
357.89	M358 +0.157	N	VMS	(WB) Variable Message Sign #342 (Operational)									
358.06	+0.326	N	WB	Projects spanning M358 to M359	AC	AC	2	10	30	4	0.17	30 Aug 2002	
358.22	+0.493	N	WB		AC	AC	2	10	36	4	0.09	30 Aug 2002	
358.31	+0.58	N	WB		AC	AC	2	10	24	4	0.28	30 Aug 2002	
358.59	+0.864	N	WB		AC	AC	2	7	30	4	0.12	30 Aug 2002	
358.60	+0.867	N	FR	Two Way Frontage Rd Left	AC	AC	2	2	24	2	0.34	30 Aug 2002	
358.72	+0.987	N	WB	Projects spanning M358 to M359	AC	AC	2	4	36	4	0.07	30 Aug 2002	
358.79	M359 +0.068	N	WB	Projects spanning M359 to M360	AC	AC	2	10	24	4	0.33	30 Aug 2002	
358.92	+0.200	N	J S	Grant Rd -- [B]									
	+0.202	N	FR	Two Way Frontage Rd Left	AC	AC	2	2	24	2	0.47	30 Aug 2002	
	+0.203	N	OP	(WB) Exit #359 at Grants Rd (Lupton/Painted Cliffs)								1963	34 ft Concrete
359.12	+0.396	N	WB	Projects spanning M359 to M360	AC	AC	2	4	36	4	0.02	30 Aug 2002	
359.13	+0.413	N	WB		AC	AC	2	7	30	4	0.06	30 Aug 2002	
359.19	+0.473	N	WB		AC	AC	2	10	24	4	0.19	30 Aug 2002	
359.38	+0.630	N	X	(WB) End I 040 at AZ/NM Line									

Map

Map

I 040 at M359+0.630

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 177

M359+0.630 on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

I 040 at

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

on I 040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
I 040 - Others													
0.23		J	S Butler Avenue East										Map
0.25		J	S Butler Avenue West										Map
		J	S Butler Avenue West										Map
Cardinal Mainline Averages/Totals:						718.30	4.00	24.75	9.93	359.15	2001.5	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:						718.06	9.93	24.75	4.03	359.03	1999.6		
Frontage Roads Averages/Totals:						136.48	0.97	22.56	0.97	68.24			
Non-Cardinal Frontage Roads						130.94	0.98	23.21	0.97	65.42			

I 040 at

on I 040

ARIZONA STATE HIGHWAY SYSTEM LOG

S 051 at M000-0.017

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000-0.017 on S 051

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 051 - Cardinal (low to higher reference marker)													
0.00	M000 -0.017	C	X	(NB) Begin S 051 at I 010 WB									
		C	UB	Inside Phoenix-Mesa Urbanized Area									
		C	JB	Inside Phoenix, Maricopa County									
0.02	+0.000	C	NB	Projects spanning M0 to M1	AC/PCC	AC/PCC	2	4	24	10	0.29	23 Oct 2005	
0.10	+0.079	C	OP	(NB) Van Buren St								2004	104 ft Concrete
0.20	+0.181	C	OP	(NB) Ramp I 010 Frontage Rd to NB S 051 HOV Ramp								2004	140 ft Concrete
0.30	+0.285	C	NB	Projects spanning M0 to M1	AC/PCC	AC/PCC	2	4	36	10	0.37	23 Oct 2005	
0.60	+0.579	C	UP	(NB) Roosevelt Rd								1990	??'-??"
0.67	+0.65	C	NB	Projects spanning M0 to M1	AC/PCC	AC/PCC	2	4	24	10	0.01	23 Oct 2005	
0.68	+0.663	C	NB		AC/PCC	AC/PCC	3	4	36	10	0.20	23 Oct 2005	
0.77	+0.749	C	UP	(NB) Under S 051 SB to S 202 EB								1990	??'-??"
0.81	+0.787	C	UP	(NB) Under S 202 EB from I 010 EB								1990	??'-??"
0.84	+0.823	C	UP	(NB) Under S 202 EB/WB HOV from I 010									??'-??"
0.85	+0.834	C	UP	(NB) Under S 202 WB to I 010 WB								1990	??'-??"
	+0.835	C	UP	(NB) Under S 202 WB to I 010 EB								1990	??'-??"
0.87	+0.847	C	UP	(NB) Under I 010 EB to S 051 NB								1990	??'-??"
0.88	+0.862	C	NB	Projects spanning M0 to M1	AC/PCC	AC/PCC	3	4	42	10	0.02	23 Oct 2005	
0.90	+0.88	C	NB		AC/PCC	AC/PCC	3	4	36	10	0.13	23 Oct 2005	
1.03	+1.015	C	NB		AC/PCC	AC/PCC	4	4	60	10	0.03	23 Oct 2005	
1.04	+1.020	A	UP	Oak St Pedestrian OP								1987	22'-00"
1.07	+1.048	C	NB	Projects spanning M0 to M1	AC/PCC	AC/PCC	4	4	60	10	0.23	2004	
1.10	+1.087	A	OP	Exit #1B at McDowell Rd								2004	259 ft Concrete/Ste
1.30	+1.282	C	NB	Projects spanning M0 to M1	AC/PCC	AC/PCC	4	4	72	10	0.03	2004	
1.33	+1.315	C	NB		AC/PCC	AC/PCC	4	4	66	10	0.09	2004	
1.42	+1.406	C	NB		AC/PCC	AC/PCC	4	4	60	10	0.36	2004	
1.59	M001 +0.029	A	UP	Oak St Pedestrian OP								2004	??'-??"
1.79	+0.22	C	NB	Projects spanning M1 to M2	AC/PCC	AC/PCC	4	4	48	10	0.64	2004	
2.11	+0.553	A	OP	Exit #2 at Thomas Rd								1989	350 ft Concrete
2.12	+0.560	C	FR	One Way Frontage Rd to 20th St, Greenfield Rd, and NB Ramp	PCC	PCC	2		24		0.21		
2.42	+0.864	C	NB	Projects spanning M1 to M2	AC/PCC	AC/PCC	4	4	60	10	0.08	2004	
2.50	M002 +0.010	C	NB	Projects spanning M2 to M3	AC/PCC	AC/PCC	4	4	54	10	0.11	2004	
2.60	+0.11	C	NB		AC/PCC	AC/PCC	4	4	48	10	0.30	2004	
2.65	+0.160	A	OP	Osborn Rd								1987	222 ft Concrete
2.76	+0.272	C	VMS	(NB) Variable Message Sign #255 (Existing)									
2.91	+0.418	C	NB	Projects spanning M2 to M3	AC/PCC	AC/PCC	4	4	60	10	0.04	2004	
2.95	+0.46	C	NB		AC/PCC	AC/PCC	4	4	48	10	0.41	2004	
3.17	+0.681	A	OP	Exit #3 at Indian School Rd								1987	260 ft Concrete
3.36	+0.874	C	NB	Projects spanning M2 to M3	AC/PCC	AC/PCC	4	4	60	10	0.36	2004	
3.67	M003 +0.105	A	UP	Campbell St Pedestrian OP								2004	18'-01"
3.72	+0.16	C	NB	Projects spanning M3 to M4	AC/PCC	AC/PCC	4	4	48	10	0.06	2004	
3.78	+0.219	C	NB		AC/PCC	AC/PCC	4	5	48	10	0.09	2004	
3.87	+0.310	C	NB		AC/PCC	AC/PCC	4	6	48	10	0.32	2004	

Map

S 051 at M003+0.310

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 179

M003+0.310 on S 051

ARIZONA STATE HIGHWAY SYSTEM LOG

S 051 at M003+0.357

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M003+0.357 on S 051

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
3.92	M003 +0.357	A	UP	Exit #4A at Highland Ave							1987		17'-11"
4.17	+0.608	A	UP	Camelback Rd							1988		17'-00"
4.19	+0.628	C	NB	Projects spanning M3 to M4	AC/PCC	AC/PCC	4	5.1	48	10	0.02	2004	
4.21	+0.647	C	NB		AC/PCC	AC/PCC	4	4.2	48	10	0.24	2004	
4.43	+0.863	A	UP	Exit #4B at Colter St							1988		17'-08"
4.45	+0.885	C	NB	Projects spanning M3 to M4	AC/PCC	AC/PCC	4	4.1	48	10	0.01	2004	
4.46	+0.897	C	NB		AC/PCC	AC/PCC	4	4	48	10	0.14	2004	
4.60	M004 +0.039	C	NB	Projects spanning M4 to M5	AC/PCC	AC/PCC	4	4	60	10	0.39	2004	
4.68	+0.115	A	UP	Missouri Ave							1988		16'-09"
4.99	+0.42	C	NB	Projects spanning M4 to M5	AC/PCC	AC/PCC	4	4	48	10	0.41	2004	
5.12	+0.558	C	VMS	(NB) Variable Message Sign #256 (Existing)									
5.18	+0.617	A	UP	Exit #5 at Bethany Home Rd							1988		16'-10"
5.40	+0.839	C	NB	Projects spanning M4 to M5	AC/PCC	AC/PCC	4	4	60	10	0.12	2004	
5.51	+0.955	C	NB		AC/PCC	AC/PCC	4	4	54	10	0.18	2004	
5.70	M005 +0.17	C	NB	Projects spanning M5 to M6	AC/PCC	AC/PCC	4	4	48	10	0.23	2004	
5.93	+0.408	C	NB		AC/PCC	AC/PCC	4	4	54	10	0.05	2004	
5.98	+0.46	C	NB		AC/PCC	AC/PCC	4	4	48	10	0.22	2004	
6.20	+0.679	C	NB		AC/PCC	AC/PCC	4	4	48	10	0.05	2004	
		A	UP	Exit #6 at Glendale Ave							1990		17'-10"
6.26	+0.733	C	NB	Projects spanning M5 to M6	AC/PCC	AC/PCC	4	7	48	10	0.06	2004	
6.31	+0.789	C	NB		AC/PCC	AC/PCC	4	10	48	10	0.06	2004	
6.37	+0.847	C	NB		AC/PCC	AC/PCC	5	10	66	10	0.18	2004	
6.56	+1.03	C	NB		AC/PCC	AC/PCC	5	10	60	10	0.75	2004	
7.31	M006 +0.695	C	NB	Projects spanning M6 to M7	AC/PCC	AC/PCC	5	10	66	10	0.04	2004	
7.35	+0.734	C	NB		AC/PCC	AC/PCC	5	10	72	10	0.08	2004	
7.43	+0.81	C	NB		AC/PCC	AC/PCC	5	10	60	10	0.49	2004	
7.64	M007 +0.019	A	OP	Exit #7 at Northern Ave EB/WB							1990	222 ft Concrete	
7.92	+0.296	C	NB	Projects spanning M7 to M8	AC/PCC	AC/PCC	5	10	72	10	1.41	2004	
8.33	+0.710	C	VMS	(NB) Variable Message Sign #130 (Existing)									
9.33	M008 +0.777	C	NB	Projects spanning M8 to M9	AC/PCC	AC/PCC	5	10	78	10	0.03	2004	
9.35	+0.804	C	NB		AC/PCC	AC/PCC	5	10	84	10	0.05	2004	
9.40	+0.85	C	NB		AC/PCC	AC/PCC	5	10	60	10	0.42	2004	
9.62	M009 +0.071	A	UP	Exit #8 at 32nd St							1996		17'-00"
9.82	+0.270	C	NB	Projects spanning M9 to M10	AC/PCC	AC/PCC	5	10	66	10	0.03	2004	
9.85	+0.295	C	NB		AC/PCC	AC/PCC	5	10	72	10	0.05	2004	
9.90	+0.350	C	NB		AC	AC/PCC	5	10	72	10	0.01	2004	
9.91	+0.362	C	NB		AC	AC/PCC	4	10	48	10	0.31	2004	
10.09	+0.539	A	UP	Exit #9 at Shea Blvd							1996		17'-06"
10.22	+0.670	C	NB	Projects spanning M9 to M10	AC	AC	4	8	48	10	0.09	10 Nov 2003	
10.31	+0.762	C	NB		AC	AC	4	8	60	10	0.56	10 Nov 2003	
10.59	M010 +0.032	A	UP	Cholla St							1999		??'-??"
10.87	+0.31	C	NB	Projects spanning M10 to M11	AC	AC	4	8	48	10	0.45	10 Nov 2003	
11.09	+0.532	A	UP	Exit #10 at Cactus Rd							1998		??'-??"

S 051 at M010+0.532

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 180

M010+0.532 on S 051

ARIZONA STATE HIGHWAY SYSTEM LOG

S 051 at M010+0.763

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M010+0.763 on S 051

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
11.32	M010 +0.763	C	NB	Projects spanning M10 to M11	AC	AC	4	8	60	10	0.50	10 Nov 2003	
11.59	M011 +0.034	A	OP	Sweetwater Ave							1999	81 ft Concrete	
11.82	+0.26	C	NB	Projects spanning M11 to M12	AC	AC	4	8	48	10	0.91	10 Nov 2003	
12.11	+0.548	A	OP	Exit #11 at Thunderbird Rd							200	117 ft Concrete	
12.73	M012 +0.172	C	NB	Projects spanning M12 to M13	AC	AC	4	8	54	10	0.04	10 Nov 2003	
12.77	+0.213	C	NB		AC	AC	4	8	60	10	0.09	10 Nov 2003	
12.86	+0.30	C	NB		AC	AC	4	8	48	10	0.40	10 Nov 2003	
12.87	+0.317	A	UP	Nisbet Rd Pedestrian OP							2000		17'-04"
13.14	+0.577	A	UP	Exit #12 at Greenway Rd							1997		16'-02"
		C	VMS	(NB) Variable Message Sign #132 (Existing)									
13.26	+0.698	C	NB	Projects spanning M12 to M13	AC	AC	4	20	48	22	0.09	10 Nov 2003	
13.35	+0.788	C	NB		AC	AC	4	8	48	10	0.05	10 Nov 2003	
13.39	+0.834	C	NB		AC	AC	4	8	60	10	0.37	10 Nov 2003	
13.65	M013 +0.093	A	UP	Paradise Lane Pedestrian OP							1999		??'-??"
13.77	+0.206	C	NB	Projects spanning M13 to M14	AC	AC	4	20	60	22	0.17	10 Nov 2003	
13.93	+0.37	C	NB		AC	AC	4	20	48	22	0.01	10 Nov 2003	
13.94	+0.378	C	NB		AC	AC	4	8	48	10	0.22	10 Nov 2003	
14.16	+0.596	C	NB		AC	AC	4	8	48	10	0.24	31 May 2003	
		C	UP	(NB) Exit #13 Bell Rd							31 May 2003		??'-??"
14.40	+0.836	C	NB	Projects spanning M13 to M14	AC	AC	4	8	60	10	0.52	31 May 2003	
14.71	M014 +0.158	A	UP	Grovers Ave Pedestrian OP							31 May 2003		??'-??"
14.92	+0.35	C	NB	Projects spanning M14 to M15	AC	AC	4	8	48	10	0.47	31 May 2003	
15.18	+0.619	A	UP	Exit #14 Union Hills Dr							31 May 2003		??'-??"
15.39	+0.834	C	NB	Projects spanning M14 to M15	AC	AC	4	8	60	12	0.24	31 May 2003	
15.63	M015 +0.073	C	NB	Projects spanning M15 to M16	AC	AC	4	10	60	12	0.16	31 May 2003	
15.75	+0.189	C	BR	(NB) Central Arizona Project Canal							03 May 2003	334 ft Concrete	
15.79	+0.233	C	NB	Projects spanning M15 to M16	AC	AC	3	10	48	12	0.19	31 May 2003	
15.85	+0.288	C	BR	(NB) Low Flow Channel							03 May 2003	469 ft Concrete	
	+0.291	A	BR	Low Flow Channel (HOV Bridge)							Feb 2009	474 ft Concrete/Ste	
15.98	+0.424	C	NB	Projects spanning M15 to M16	AC	AC	2	6	24	10	0.39	31 May 2003	
16.16	+0.602	C	OP	(NB) Over S 051 SB & HOV Ramps							31 May 2003	436 ft Concrete/Ste	
16.23	+0.672	C	OP	(NB) S 101 EB							Mar 2009	1876 ft Concrete/S	
16.36	+0.794	C	OP	(NB) S 101 (EB/WB)							31 May 2003	647 ft Concrete/Ste	
16.37	+0.812	C	NB	Projects spanning M15 to M16	AC	AC	1.5	6	18	10	0.21	31 May 2003	
16.58	+1.021	C	NB		AC	AC	1	6	12	10	0.11	31 May 2003	
16.70	+1.134	C	X	(NB) End S 051 at S 101 WB									
39.75		C	J S	(EB) Local Business Access -- [R1]									Map
39.90		C	J S	(EB) Local Business Access -- [R4]									Map

ARIZONA STATE HIGHWAY SYSTEM LOG

S 051 at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on S 051

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 051 - Non-cardinal (from low to high for divided hwy segments)													
0.02	M000 +0.000	N	X	(SB) Begin S 051 at I 010 EB									
		N	SB	Projects spanning M0 to M1	AC/PCC	AC/PCC	2	10	24	4	0.05	23 Oct 2005	
0.05	+0.031	N	UP	(SB) Under S 202 EB to I 010 EB							1987		??'-??"
0.06	+0.048	N	SB	Projects spanning M0 to M1	AC/PCC	AC/PCC	2	10	30	4	0.04	23 Oct 2005	
0.11	+0.089	N	SB		AC/PCC	AC/PCC	2	10	36	4	0.06	23 Oct 2005	
0.16	+0.14	N	SB		AC/PCC	AC/PCC	2	10	24	4	0.13	23 Oct 2005	
0.23	+0.216	N	OP	(SB) Over I 010 WB/EB to I 010 EB							1987	531 ft Concrete	
0.24	+0.223	N	UP	(SB) Under I 010 EB to S 202 EB							1987		??'-??"
0.26	+0.240	N	UP	(SB) Under I 010 EB to S 051 NB							1990		??'-??"
0.27	+0.255	N	UP	(SB) Under S 051 SB to S 202 EB									??'-??"
0.29	+0.273	N	UP	(SB) Under S 202 WB/EB HOV to I 010									??'-??"
	+0.275	N	SB	Projects spanning M0 to M1	AC/PCC	AC/PCC	2	10	30	4	0.05	23 Oct 2005	
0.30	+0.287	N	UP	(SB) Under S 202 WB to I 010 WB							1987		??'-??"
0.34	+0.322	N	SB	Projects spanning M0 to M1	AC/PCC	AC/PCC	2	10	36	4	0.04	23 Oct 2005	
0.38	+0.364	N	SB		AC/PCC	AC/PCC	3	10	36	4	0.09	23 Oct 2005	
0.47	+0.452	N	SB		AC/PCC	AC/PCC	4	10	60	4	0.04	23 Oct 2005	
0.51	+0.489	N	SB		AC/PCC	AC/PCC	4	10	60	4	0.04	2004	
0.54	+0.527	N	SB		AC/PCC	AC/PCC	4	9	60	4	0.22	2004	
0.77	+0.752	N	SB		AC/PCC	AC/PCC	4	9	72	4	0.13	2004	
0.90	+0.884	N	SB		AC/PCC	AC/PCC	4	9	66	4	0.06	2004	
0.96	+0.945	N	SB		AC/PCC	AC/PCC	4	9	60	4	0.25	2004	
1.22	M001 +0.22	N	SB	Projects spanning M1 to M2	AC/PCC	AC/PCC	4	9	48	4	0.65	2004	
1.86	+0.866	N	SB		AC/PCC	AC/PCC	4	9	60	4	0.04	2004	
1.91	+0.909	N	SB		AC/PCC	AC/PCC	4	9	54	4	0.04	2004	
1.94	M002 +0.02	N	SB	Projects spanning M2 to M3	AC/PCC	AC/PCC	4	9	48	4	0.22	2004	
2.14	+0.220	N	VMS	(SB) Variable Message Sign #259 (Existing)									
2.16	+0.238	N	SB	Projects spanning M2 to M3	AC/PCC	AC/PCC	4	9	54	4	0.18	2004	
2.34	+0.418	N	SB		AC/PCC	AC/PCC	4	9	60	4	0.09	2004	
2.43	+0.50	N	SB		AC/PCC	AC/PCC	4	9	48	4	0.39	2004	
2.82	+0.895	N	SB		AC/PCC	AC/PCC	4	9	60	4	0.39	2004	
3.20	M003 +0.20	N	SB	Projects spanning M3 to M4	AC/PCC	AC/PCC	4	9	48	4	0.02	2004	
3.22	+0.220	N	SB		AC/PCC	AC/PCC	4	9	48	4.1	0.09	2004	
3.31	+0.310	N	SB		AC/PCC	AC/PCC	4	9	48	4.2	0.08	2004	
3.40	+0.391	N	SB		AC/PCC	AC/PCC	4	9	48	5.1	0.09	2004	
3.48	+0.480	N	SB		AC/PCC	AC/PCC	4	9	48	6	0.15	2004	
3.63	+0.629	N	SB		AC/PCC	AC/PCC	4	9	48	5.1	0.02	2004	
3.65	+0.648	N	SB		AC/PCC	AC/PCC	4	9	48	4.2	0.24	2004	
3.89	+0.885	N	SB		AC/PCC	AC/PCC	4	9	48	4.1	0.01	2004	
3.90	+0.898	N	SB		AC/PCC	AC/PCC	4	9	48	4	0.12	2004	
4.03	M004 +0.025	N	SB	Projects spanning M4 to M5	AC/PCC	AC/PCC	4	9	60	4	0.38	2004	
4.41	+0.40	N	SB		AC/PCC	AC/PCC	4	9	48	4	0.40	2004	
4.81	+0.804	N	SB		AC/PCC	AC/PCC	4	9	60	4	0.07	2004	

Map

S 051 at M004+0.804

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 182

M004+0.804 on S 051

ARIZONA STATE HIGHWAY SYSTEM LOG

S 051 at M004+0.876

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M004+0.876 on S 051

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
4.88	M004 +0.876	N	SB	Projects spanning M4 to M5	AC/PCC	AC/PCC	4	9	54	4	0.03	2004	
4.90	+0.90	N	SB		AC/PCC	AC/PCC	4	9	48	4	0.29	2004	
5.19	M005 +0.227	N	SB	Projects spanning M5 to M6	AC/PCC	AC/PCC	4	9	54	4	0.10	2004	
5.29	+0.327	N	SB		AC/PCC	AC/PCC	4	9	60	4	0.15	2004	
5.44	+0.47	N	SB		AC/PCC	AC/PCC	4	9	48	4	0.20	2004	
5.64	+0.678	N	SB		AC/PCC	AC/PCC	4.5	9	54	4	0.05	2004	
5.70	+0.732	N	SB		AC/PCC	AC/PCC	4.5	9	54	7	0.06	2004	
5.75	+0.789	N	SB		AC/PCC	AC/PCC	4.5	9	54	10	0.04	2004	
5.79	+0.826	N	SB		AC/PCC	AC/PCC	5	9	60	10	0.02	2004	
5.81	+0.843	N	SB		AC/PCC	AC/PCC	5	9	66	10	0.09	2004	
5.90	+0.93	N	SB		AC/PCC	AC/PCC	5	9	60	10	0.64	2004	
6.54	M006 +0.482	N	SB	Projects spanning M6 to M7	AC/PCC	AC/PCC	5	9	66	10	0.22	2004	
6.76	+0.705	N	SB		AC/PCC	AC/PCC	5	9	72	10	0.09	2004	
6.86	+0.80	N	SB		AC/PCC	AC/PCC	5	9	60	10	0.46	2004	
7.07	M007 +0.013	N	VMS	(SB) Variable Message Sign #258 (Existing)									
7.32	+0.265	N	SB	Projects spanning M7 to M8	AC/PCC	AC/PCC	6	9	96	10	0.11	2004	
7.43	+0.370	N	SB		AC/PCC	AC/PCC	6	9	90	10	0.12	2004	
7.54	+0.486	N	SB		AC/PCC	AC/PCC	6	9	84	10	0.31	2004	
7.85	+0.794	N	SB		AC/PCC	AC/PCC	6	9	90	10	0.13	2004	
7.98	+0.919	N	SB		AC/PCC	AC/PCC	6	9	96	10	0.17	2004	
8.15	M008 +0.144	N	SB	Projects spanning M8 to M9	AC/PCC	AC/PCC	6	9	84	10	0.31	2004	
8.45	+0.451	N	SB		AC/PCC	AC/PCC	6	9	90	10	0.21	2004	
8.66	+0.658	N	SB		AC/PCC	AC/PCC	6	9	96	10	0.17	2004	
8.83	+0.826	N	SB		AC/PCC	AC/PCC	5	9	60	10	0.29	2004	
9.12	M009 +0.122	N	SB	Projects spanning M9 to M10	AC/PCC	AC/PCC	5	9	66	10	0.07	2004	
9.20	+0.195	N	SB		AC/PCC	AC/PCC	5	9	72	10	0.13	2004	
9.32	+0.322	N	SB		AC/PCC	AC/PCC	4	9	48	10	0.02	2004	
9.34	+0.340	N	SB		AC	AC/PCC	4	9	48	10	0.32	2004	
9.66	+0.660	N	SB		AC	AC	4	10	48	8	0.11	10 Nov 2003	
9.77	+0.773	N	SB		AC	AC	4	10	60	8	0.54	10 Nov 2003	
10.32	M010 +0.32	N	SB	Projects spanning M10 to M11	AC	AC	4	10	48	8	0.43	10 Nov 2003	
10.75	+0.753	N	SB		AC	AC	4	10	60	8	0.55	10 Nov 2003	
11.08	M011 +0.089	N	VMS	(SB) Variable Message Sign #131 (Existing)									
11.29	+0.30	N	SB	Projects spanning M11 to M12	AC	AC	4	10	48	8	0.72	10 Nov 2003	
12.01	M012 +0.017	N	SB	Projects spanning M12 to M13	AC	AC	4	10	54	8	0.11	10 Nov 2003	
12.12	+0.126	N	SB		AC	AC	4	10	60	8	0.20	10 Nov 2003	
12.32	+0.32	N	SB		AC	AC	4	10	48	8	0.46	10 Nov 2003	
12.78	+0.789	N	SB		AC	AC	4	10	60	8	0.44	10 Nov 2003	
13.22	M013 +0.228	N	SB	Projects spanning M13 to M14	AC	AC	4	22	60	20	0.15	10 Nov 2003	
13.37	+0.377	N	SB		AC	AC	4	10	48	8	0.11	10 Nov 2003	
13.49	+0.491	N	SB		AC	AC	4.5	11	54	8	0.10	10 Nov 2003	
13.59	+0.592	N	SB		AC	AC	4.5	11	54	8	0.05	31 May 2003	
		N	UP	(SB) Exit #13 Bell Rd								31 May 2003	??'-??"

S 051 at M013+0.592

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 183

M013+0.592 on S 051

ARIZONA STATE HIGHWAY SYSTEM LOG

S 051 at M013+0.642

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M013+0.642 on S 051

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
13.64	M013 +0.642	N	SB	Projects spanning M13 to M14	AC	AC	5	11	60	8	0.10	31 May 2003	
13.74	+0.741	N	SB		AC	AC	5	10	60	8	0.06	31 May 2003	
13.79	+0.799	N	SB		AC	AC	5	10	72	8	0.10	31 May 2003	
13.89	+0.899	N	SB		AC	AC	5	10	66	8	0.02	31 May 2003	
13.91	+0.91	N	SB		AC	AC	5	10	60	8	0.12	31 May 2003	
14.04	M014 +0.045	N	SB	Projects spanning M14 to M15	AC	AC	5	10	66	8	0.24	31 May 2003	
14.27	+0.281	N	SB		AC	AC	5	10	72	8	0.11	31 May 2003	
14.38	+0.38	N	SB		AC	AC	5	10	60	8	0.14	31 May 2003	
14.52	+0.530	N	SB		AC	AC	5	12	60	8	0.19	31 May 2003	
14.71	+0.720	N	SB		AC	AC	5	10	60	8	0.14	31 May 2003	
14.85	+0.858	N	SB		AC	AC	5	12	60	8	0.01	31 May 2003	
	+0.864	N	SB		AC	AC	5	12	72	8	0.08	31 May 2003	
14.93	+0.940	N	SB		AC	AC	5	12	66	8	0.03	31 May 2003	
14.96	+0.96	N	SB		AC	AC	5	12	60	8	0.11	31 May 2003	
15.07	M015 +0.071	N	SB	Projects spanning M15 to M16	AC	AC	5	12	60	10	0.16	31 May 2003	
15.19	+0.200	N	BR	(SB) Central Arizona Project Canal							03 May 2003	345 ft Concrete	
15.23	+0.233	N	SB	Projects spanning M15 to M16	AC	AC	4	12	48	10	0.11	31 May 2003	
15.29	+0.296	N	BR	(SB) Low Flow Channel							03 May 2003	469 ft Concrete	
15.34	+0.344	N	SB	Projects spanning M15 to M16	AC	AC	4	12	48	8	0.03	31 May 2003	
15.37	+0.375	N	SB		AC	AC	2	12	24	8	0.75	31 May 2003	
15.63	+0.636	N	UP	(SB) Under S 051 NB Flyover Ramp							31 May 2003		??'-??"
15.78	+0.788	N	OP	(SB) S 101 (EB/WB)							31 May 2003	708 ft Concrete/Ste	
16.13	+0.900	N	X	(SB) End S 051 at S 101 WB									
39.76		N	J S	(WB) Local Business Access -- [L]									

[Map](#)[Map](#)

ARIZONA STATE HIGHWAY SYSTEM LOG

S 051 at

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

on S 051

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 051 - Others													
0.00		J	S Thunderbird Rd										Map
		J	S Highland Ave										Map
		J	S Colter St										Map
0.02		J	S Thomas Rd										Map
		J	S Thomas Rd										Map
0.17		J	S Colter St										Map
0.20		J	S Shea Blvd										Map
		J	S Bethany Home Rd										Map
0.21		J	S Highland Ave										Map
0.22		J	S 32nd St										Map
		J	S Mcdowell Rd										Map
0.23		J	S Indian School Rd										Map
		J	S Glendale Ave										Map
0.24		J	S Northern Ave										Map
		J	S Cactus Rd										Map
		J	S Bell Rd										Map
0.28		J	S Union Hills Dr										Map
0.30		J	S Greenway Rd										Map
		J	S Thunderbird Rd										Map
						Cardinal Mainline Averages/Totals:		66.75	7.17	53.05	10.26	16.68	2003.7 0.00 Miles of Median
						Non-Cardinal Mainline Averages/Totals:		69.06	9.74	56.80	7.25	16.14	2003.6
						Frontage Roads Averages/Totals:		0.42	0.00	24.00	0.00	0.21	

S 051 at

on S 051

ARIZONA STATE HIGHWAY SYSTEM LOG

S 061 at M352+0.880

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M352+0.880 on S 061

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 061 - Cardinal (low to higher reference marker)													
0.00	M352 +0.880	C	J S Begin S 061 at U 060										
		C	JB Inside Apache County										
		C	UH Projects spanning M352 to M353	AC	MBH	2	2	24	2	0.05	86		
0.05	+0.926	C	UH	AC	MBH	2	2	30	2	0.11	86		
0.16	+1.03	C	UH	AC	MBH	2	2	24	2	0.05	86		
0.20	+1.080	C	UH	AC	AC	2	0	24	0	0.01	86		
0.21	+1.094	C	UH	AC	AC	2	0	24	0	8.63	26 May 2006		
		C	J S Stanford Dr -- [L23]										
1.22	M354 +0.371	C	SVP EB Paved 360' long ?' wide							0.07			
2.98	M356 +0.135	C	J S Local Rd -- [R4]										
3.31	+0.466	C	J S Local Rd -- [R4]										
3.78	+0.939	C	J Unknown Rd -- [R]										
8.84	M362 +0.000	C	UH Projects spanning M362 to M363	AC	AC	2	0	24	0	5.85	86		
14.69	M367 +0.850	C	UH Projects spanning M367 to M368	AC	AC	2	0	24	0	3.53	03 Sep 2002		
15.68	M368 +0.842	C	J Mobile Dr (to Concho Valley Subdivision)										
18.22	M371 +0.378	C	UH Projects spanning M371 to M372	AC	AC	2	2	24	2	7.45	03 Sep 2002		
19.13	M372 +0.289	C	J SA180 N to Concho										
25.67	M378 +0.800	C	UH Projects spanning M378 to M379	AC	AC	2	2	24	2	0.05	81		
25.72	+0.850	C	UH	AC	AC	2	8	24	8	0.25	81		
25.97	M379 +0.116	C	UH Projects spanning M379 to M380	AC	AC	2	8	24	8	0.45	81		
26.42	+0.570	C	UH	AC	AC	2	2	24	2	2.30	21 Dec 2001		
28.72	M381 +0.860	C	J S Segment End at U-180 - Overlaps U 180 for 4.9635 Miles										
33.68	+5.821	C	J U 191 - Overlaps U 191 for 29.0768 miles										
62.76	M416 +0.490	C	J S Continue S 061 at U 191 Witch Well -- [B]										
		C	UH Projects spanning M416 to M417	AC	AC	2	2	24	1	0.11	11 Oct 2005		
62.87	+0.597	C	UH	AC	AC	2	0	24	0	6.47	86		
63.27	M417 +0.000	C	X MP 417 To 430 set by Odometer										
63.40	+0.127	C	JB Enter Navajo IR										
63.52	+0.246	C	JB Temp Leave Navajo IR										
64.83	M418 +0.557	C	JB Re-enter Navajo IR										
69.34	M423 +0.080	C	UH Projects spanning M423 to M424	AC	AC	2	0	36	0	0.07	86		
69.41	+0.149	C	UH	AC	AC	2	0	36	0	0.17	86		
69.57	+0.315	C	J S Local Rd -- [L23]										
	+0.31	C	UH Projects spanning M423 to M424	AC	AC	2	0	24	0	6.94	86		
76.51	M430 +0.260	C	X End S 061 at AZ/NM Line										
Cardinal Mainline Averages/Totals:						84.98	0.61	24.08	0.61	42.49	1995.0	0.00 Miles of Median	

S 061 at M430+0.260

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 186

M430+0.260 on S 061

ARIZONA STATE HIGHWAY SYSTEM LOG

S 064 at M185+0.460

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M185+0.460 on S 064

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 064 - Cardinal (low to higher reference marker)													
0.00	M185 +0.460	C	J S Begin S 064 at I 040 Exit #167 A & G-Ramp East Williams TI -- [R14]										Map
		C	JB Inside Williams Elev 6750, Coconino County										
		C	UH Projects spanning M185 to M186	AC	AC	2	12	24	12	0.09	Sep 2002		
0.04	+0.496	C	UP Exit #165 at I 040 EB										??'-??"
0.06	+0.520	C	UP (NB) Exit #165 at I 040 WB										??'-??"
0.09	+0.553	C	J S S 064 at I 040 Exit #167 J & C-Ramp East Williams TI -- [L23]										Map
		C	UH Projects spanning M185 to M186	AC	AC	2	5	24	12.5	0.23	Sep 2002		
0.32	+0.781	C	UH	AC	AC	2	5	24	5	0.33	Sep 2002		
0.65	M186 +0.118	C	UH Projects spanning M186 to M187	AC	AC	2	5	24	12.5	0.02	Sep 2002		
0.67	+0.136	C	UH	AC	AC	2	5	24	20	0.03	Sep 2002		
0.70	+0.170	C	UH	AC	AC	2	5	24	12.5	0.03	Sep 2002		
0.74	+0.204	C	UH	AC	AC	2	5	24	5	0.08	Sep 2002		
0.81	+0.271	C	J S Kiabab Lake Rd/Kiabab Campground Rd/FS 47 -- [L23]										Map
0.82	+0.288	C	UH Projects spanning M186 to M187	AC	AC	2	5	24	12.5	0.04	Sep 2002		
0.86	+0.327	C	UH	AC	AC	2	11	24	12.5	0.02	Sep 2002		
0.88	+0.346	C	UH	AC	AC	2	11	24	12.5	0.01	Sep 2002		
0.89	+0.353	C	UH	AC	AC	2	11	24	12.5	0.02	Sep 2002		
0.91	+0.371	C	UH	AC	AC	2	5	24	5	0.64	Sep 2002		
1.54	+1.009	C	UH	AC	AC	2	10	24	7.5	0.17	Sep 2002		
1.71	M187 +0.165	C	UH Projects spanning M187 to M188	AC	AC	2	10	24	10	0.28	Sep 2002		
1.88	+0.338	C	BR Dogtown Wash & Cataract Canyon								2000	106 ft Concrete	
1.99	+0.442	C	J Garland Prarie Rd/NF -71 -- [R]										
		C	UH Projects spanning M187 to M188	AC	AC	2	10	24	7.5	0.47	Sep 2002		
2.26	+0.717	C	JB NCL Williams, Enter Kaibab NF										
2.46	+0.915	C	UH Projects spanning M187 to M188	AC	AC	2	5	30	5	0.17	Sep 2008		
2.63	M188 +0.084	C	UH Projects spanning M188 to M189	AC	AC	2	5	36	5	0.17	Sep 2008		
2.65	+0.099	C	J Forest Service Rd -- [R]										
2.80	+0.254	C	UH Projects spanning M188 to M189	AC	AC	2	5	42	5	0.06	Sep 2008		
2.86	+0.314	C	UH	AC	AC	2	5	48	5	0.90	Sep 2008		
3.14	+0.591	C	J E Transwestern Pipeline Easement Rd -- [B]										
3.20	+0.655	C	J El Paso Pipeline Easement Rd -- [B]										
3.76	M189 +0.223	C	UH Projects spanning M189 to M190	AC	AC	2	5	36	5	0.06	Sep 2008		
3.82	+0.28	C	UH	AC	AC	2	5	30	5	0.11	Sep 2008		
3.93	+0.390	C	UH	AC	AC	2	5	24	5	2.71	Sep 2002		
4.17	+0.632	C	J S Pronghorn Ranch Rd Left & NF-3860 Right -- [B13]										Map
4.58	M190 +0.042	C	J S Sunset Strip Rd (South End) -- [L]										Map
4.62	+0.077	C	JB Leave Kaibab NF										
4.66	+0.121	C	J S Local Business Access -- [L]										Map
4.77	+0.225	C	J S Local Business Access -- [L3]										Map
4.92	+0.373	C	J S N Deel Dr/KOA Entrance -- [L23]										Map
5.07	+0.528	C	J S Barbara Rd -- [R1]										Map
5.17	+0.626	C	J S Sunset Strip Rd (North End) -- [L]										Map

S 064 at M190+0.626

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 187

M190+0.626 on S 064

ARIZONA STATE HIGHWAY SYSTEM LOG

S 064 at M191+0.088

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M191+0.088 on S 064

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
5.63	M191 +0.088	C	J S Spring Valley Rd -- [R1]										Map
5.85	+0.307	C	J S Unknown Local Rd Left -- [L]										Map
6.64	M192 +0.095	C	UH Projects spanning M192 to M193	AC	AC	2	5	24	8.5	0.09	Sep 2002		
6.73	+0.185	C	UH	AC	AC	2	5	24	8.5	0.03	Sep 2002		
6.76	+0.214	C	UH	AC	AC	2	5	24	5	27.51	Sep 2002		
6.80	+0.255	C	J S Local Rd -- [B1234]										Map
7.84	M193 +0.296	C	J S Espee Rd/Hoctor Rd -- [B1234]										Map
8.58	M194 +0.057	C	J S Local Business Loop South -- [R]										Map
8.70	+0.172	C	J S Local Business Loop North -- [R]										Map
8.83	+0.302	C	J S Local Rd -- [R1]										Map
10.26	M195 +0.720	C	J S Local Rd -- [B124]										Map
10.46	+0.925	C	J S Private Rd -- [L]										Map
10.75	M196 +0.215	C	J S Private Rd -- [L]										Map
11.34	+0.804	C	J Local Rd -- [L]										
12.41	M198 +0.042	C	J Local Rd -- [R]										
24.36	M210 +0.000	C	VMS SB Variable Message Sign #64 (Proposed)										
27.83	M213 +0.458	C	J S U 180 (Valle)										Map
29.34	M215 +0.000	C	VMS NB Variable Message Sign #66 (Proposed)										
31.42	M217 +0.100	C	J S South Rim Ranch Rd -- [R14]										Map
33.23	M218 +0.896	C	J S Woodland Ranch Rd -- [R14]										Map
34.26	M219 +1.020	C	UH Projects spanning M219 to M220	AC	AC	2	5	30	5	0.06	Sep 2002		
34.32	M220 +0.000	C	UH Projects spanning M220 to M221	AC	AC	2	5	36	5	1.48	Sep 2002		
35.80	M221 +0.482	C	J S Willaha Rd -- [L23]										Map
		C	UH Projects spanning M221 to M222	AC	AC	2	5	36	5	0.03	Sep 2002		
35.83	+0.515	C	UH	AC	AC	2	5	30	5	0.06	Sep 2002		
35.90	+0.576	C	UH	AC	AC	2	5	30	5	0.21	Sep 2002		
36.10	+0.783	C	UH	AC	AC	2	5	24	5	2.74	Oct 2002		
36.27	+0.951	C	J Local Rd -- [R]										
38.27	M223 +0.945	C	JB Enter Kaibab NF										
38.30	+0.984	C	J Local Rd -- [R]										
38.84	M224 +0.528	C	UH Projects spanning M224 to M225	AC	AC	2	5	30	5	0.15	Oct 2002		
38.99	+0.676	C	UH	AC	AC	2	5	36	5	1.25	Oct 2002		
39.19	+0.878	C	J S Access to old S-064 -- [L]										Map
40.24	M225 +0.902	C	UH Projects spanning M225 to M226	AC	AC	2	5	30	5	0.07	Oct 2002		
40.31	M226 +0.014	C	UH Projects spanning M226 to M227	AC	AC	2	5	24	5	7.08	Oct 2002		
41.00	+0.706	C	J Old Grand Canyon Airport Rd/FS-305 -- [R]										
42.28	M227 +1.021	C	J Anita Rd/FS-347 -- [L]										
47.39	M233 +0.096	C	UH Projects spanning M233 to M234	AC	AC	2	6.5	24	3.5	0.03	Oct 2002		
47.42	+0.122	C	UH	AC	AC	2	6.5	24	2	0.02	Oct 2002		
47.44	+0.140	C	UH	AC	AC	2	5	24	2	0.07	Oct 2002		
47.51	+0.213	C	UH	AC	AC	2	2	24	2	0.02	Oct 2002		
47.52	+0.226	C	J S Unknown Rd -- [R14]										Map
47.53	+0.228	C	UH Projects spanning M233 to M234	AC	AC	2	2	36	2	0.05	Oct 2002		

S 064 at M233+0.228

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 188

M233+0.228 on S 064

ARIZONA STATE HIGHWAY SYSTEM LOG

S 064 at M233+0.282

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M233+0.282 on S 064

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
47.58	M233 +0.282	C	UH	Projects spanning M233 to M234	AC	AC	2	5	36	2	0.07	Oct 2002	
47.65	+0.350	C	UH		AC	AC	2	8	36	2	0.16	Oct 2002	
47.80	+0.507	C	UH		AC	AC	2	8	36	5	0.01	Oct 2002	
47.81	+0.516	C	UH		AC	AC	2	8	30	5	0.12	Oct 2002	
47.93	+0.632	C	UH		AC	AC	2	8	24	8	0.57	Oct 2002	
48.50	M234 +0.202	C	UH	Projects spanning M234 to M235	AC	AC	2	5	24	8	0.06	Oct 2002	
48.55	+0.259	C	UH		AC	AC	3	2	36	8	0.22	Oct 2002	
48.77	+0.478	C	UH		AC	AC	3	2	36	5	0.07	Oct 2002	
48.84	+0.546	C	UH		AC	AC	3	2	36	2	0.07	Oct 2002	
48.91	+0.614	C	UH		AC	AC	3	5	36	2	0.07	Oct 2002	
48.93	+0.637	C	J S	Grand Canyon Airport Rd (Old SS-64) -- [L2]									Map
48.98	+0.681	C	UH	Projects spanning M234 to M235	AC	AC	3	5	36	2	0.03	Oct 2002	
49.00	+0.709	C	UH		AC	AC	3	2	36	2	0.68	Oct 2002	
49.38	M235 +0.088	C	J S	Unknown Rd -- [L23]									Map
49.68	+0.395	C	UH	Projects spanning M235 to M236	AC	AC	4	4	48	4	0.77	Oct 2002	
50.33	M236 +0.052	C	J S	Unknown Rd -- [R4]									Map
50.45	+0.173	C	UH	Projects spanning M236 to M237	AC	AC	4	2	48	2	0.03	Oct 2002	
50.48	+0.201	C	UH		AC	AC	2	2	36	2	0.08	Oct 2002	
50.56	+0.283	C	UH		AC	AC	2	2	24	2	0.04	Oct 2002	
50.60	+0.325	C	UH		AC	AC	2	5	24	5	0.07	Oct 2002	
50.62	+0.339	C	J S	Unknown Rd -- [L2]									Map
50.67	+0.390	C	UH	Projects spanning M236 to M237	AC	AC	2	8	24	8	0.27	Oct 2002	
50.94	+0.663	C	UH		AC	AC	2	8	24	5	0.02	Oct 2002	
50.96	+0.680	C	UH		AC	AC	2	5	24	2	0.07	Oct 2002	
51.03	+0.749	C	UH		AC	AC	2	2	24	2	0.03	Oct 2002	
51.06	+0.781	C	J S	Unknown Rd -- [R14]									Map
		C	UH	Projects spanning M236 to M237	AC	AC	2	2	36	2	0.24	Oct 2002	
51.27	+0.991	C	J S	Unknown Rd -- [L23]									Map
51.30	M237 +0.000	C	UH	Projects spanning M237 to M238	AC	AC	2	2	36	2	0.08	Oct 2002	
51.37	+0.074	C	X	MP 238 to 267 set by Odometer									
51.38	+0.080	C	X	No MP Set within Park Boundary									
	+0.081	C	JB	Leave Kaibab NF, Enter Grand Canyon NP									
51.97	+0.675	C	X	Grand Canyon NP Entrance Gates									
80.58	M267 +0.980	C	X	Continue S 064 eastward at National Park east entrance									
		C	UH	Projects spanning M267 to M268	MBL	AC	2	3	24	3	0.06	62	
		C	JB	Leave Grand Canyon NP, Enter Kaibab NF									
80.64	M268 +0.037	C	UH	Projects spanning M268 to M269	MBL	AC	2	0	24	3	0.04	62	
80.65	+0.047	C	SVP	EB Paved 130' long, Variable 0-50' wide							0.02		
80.68	+0.072	C	SVP	EB Paved 90' long, 50' wide							0.02		
		C	UH	Projects spanning M268 to M269	MBL	AC	2	4	24	3	0.04	62	
80.70	+0.089	C	SVP	EB Paved 116' long, Variable 50-0' wide							0.02		
80.72	+0.114	C	UH	Projects spanning M268 to M269	MBL	AC	2	4	24	8	0.01	62	
80.73	+0.127	C	UH		MBL	AC	2	8	24	8	0.48	62	

S 064 at M268+0.127

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 189

M268+0.127 on S 064

ARIZONA STATE HIGHWAY SYSTEM LOG

S 064 at M268+0.603

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M268+0.603 on S 064

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
81.21	M268 +0.603	C	UH	Projects spanning M268 to M269	AC	AC	2	8	24	8	0.18	78	
81.39	+0.779	C	UH		AC	MBH	2	8	24	8	2.09	85	
81.70	M269 +0.000	C	J	Rd to Cedar Canyon/Desert View									
83.48	M270 +0.789	C	UH	Projects spanning M270 to M271	AC	Gravel	2	8	24	8	0.03	78	
83.51	+0.819	C	UH		AC	AC	2	8	24	8	5.59	92	
89.10	M276 +0.534	C	JB	Leave Kaibab NF, Enter Navajo IR									
		C	UH	Projects spanning M276 to M277	AC	AC	2	8	24	8	0.75	05 Aug 2005	
89.22	+0.657	C	J	Local Rd -- [R]									
89.31	+0.747	C	J	Local Rd -- [L]									
89.84	+1.277	C	J	Local Rd -- [B]									
	+1.284	C	UH	Projects spanning M276 to M277	AC	AC	2	26.1	24	8	0.02	05 Aug 2005	
89.86	+1.299	C	UH		AC	AC	2	44.2	24	8	0.05	05 Aug 2005	
89.91	+1.345	C	UH		AC	AC	2	26.1	24	8	0.01	05 Aug 2005	
89.92	+1.359	C	UH		AC	AC	2	8	24	8	2.79	05 Aug 2005	
90.10	+1.542	C	J	Local Rd -- [L]									
91.38	M278 +0.246	C	J	Local Rd -- [L]									
92.11	+0.972	C	J	Local Rd -- [L]									
92.71	M279 +0.578	C	UH	Projects spanning M279 to M280	AC	AC	2	25.8	36	8	0.01	05 Aug 2005	
	+0.585	C	UH		AC	AC	2	43.5	36	8	0.03	05 Aug 2005	
92.74	+0.615	C	UH		AC	AC	2	25.8	36	8	0.01	05 Aug 2005	
92.75	+0.624	C	UH		AC	AC	2	8	24	8	0.65	05 Aug 2005	
93.14	M280 +0.005	C	J	Local Rd -- [B]									
93.41	+0.273	C	UH	Projects spanning M280 to M281	AC	AC	2	29.4	24	8	0.01	05 Aug 2005	
93.42	+0.282	C	UH		AC	AC	2	50.8	36	8	0.05	05 Aug 2005	
93.46	+0.330	C	UH		AC	AC	2	29.4	36	8	0.01	05 Aug 2005	
93.47	+0.339	C	UH		AC	AC	2	8	36	8	0.02	05 Aug 2005	
93.49	+0.35	C	UH		AC	AC	2	8	24	8	1.34	05 Aug 2005	
93.67	+0.538	C	J	Local Rd -- [R]									
93.68	+0.551	C	J	Local Rd -- [L]									
94.04	+0.910	C	J S	Local Rd -- [L]									
94.83	M281 +0.700	C	UH	Projects spanning M281 to M282	AC	AC	2	6.5	24	8	0.02	05 Aug 2005	
94.86	+0.724	C	UH		AC	AC	2	5	24	8	0.39	05 Aug 2005	
94.98	+0.846	C	J	Local Rd -- [L]									
95.25	M282 +0.111	C	UH	Projects spanning M282 to M283	AC	AC	2	5	24	6.5	0.04	05 Aug 2005	
95.29	+0.149	C	UH		AC	AC	2	5	24	5	6.04	05 Aug 2005	
95.58	+0.447	C	J	Local Rd -- [R]									
95.92	+0.787	C	J	Local Rd -- [L]									
96.87	M283 +0.739	C	J	Local Rd -- [L]									
96.96	+0.822	C	J	Local Rd -- [R]									
97.25	M284 +0.112	C	J	Local Rd -- [L]									
97.68	+0.550	C	J	Local Rd -- [R]									
98.14	M285 +0.009	C	J	Local Rd -- [B]									
98.88	+0.747	C	J	Local Rd -- [L]									

Map

S 064 at M285+0.747

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 190

M285+0.747 on S 064

ARIZONA STATE HIGHWAY SYSTEM LOG

S 064 at M286+0.988

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M286+0.988 on S 064

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
100.12	M286 +0.988	C	J S Local Rd -- [B]										Map
100.31	M287 +0.184	C	J Local Rd -- [L]										
100.72	+0.597	C	J S Local Rd -- [L]										Map
101.02	+0.897	C	J Local Rd -- [R]										
101.06	+0.934	C	J Local Rd -- [L]										
101.20	M288 +0.065	C	J Local Rd -- [R]										
101.33	+0.196	C	UH Projects spanning M288 to M289	AC	MBH	2	5	24	5	0.16	82		
101.49	+0.360	C	UH	AC	Gravel	2	5	24	5	0.48	82		
101.97	+0.840	C	UH	AC	AC	2	5	24	5	0.16	82		
102.13	M289 +0.010	C	UH Projects spanning M289 to M290	MBL	AC	2	2	24	2	0.48	36		
102.61	+0.490	C	UH	AC	AC	2	8	24	8	5.71	1993		
108.32	M295 +0.189	C	J S End S 064 at U 089 near Cameron										Map
Cardinal Mainline Averages/Totals:						161.08	5.85	25.35	5.80	79.17	1999.8	0.00 Miles of Median	

S 064 at M295+0.189

M295+0.189 on S 064

ARIZONA STATE HIGHWAY SYSTEM LOG

S 066 at M056+0.430

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M056+0.430 on S 066

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 066 - Cardinal (low to higher reference marker)													
0.00	M056 +0.430	C	J S Begin S 066 at Michael St (Near I-040 E Kingman) -- [L]										Map
		C	UB Inside Kingman Urbanized Area										
		C	JB Inside Kingman, Mohave County Elev 3345										
		C	UH Projects spanning M56 to M57	AC	AC	4	0	70	2	0.01	Dec 1999		
0.01	+0.442	C	UH	AC	AC	4	0	70	2	0.02	05 May 2006		
0.03	+0.459	C	UH	PCC	PCC	4	0	70	2	0.01	05 May 2006		
	+0.462	C	J S (WB) Local Business Access -- [L]										Map
0.04	+0.466	C	DH Projects spanning M56 to M57	PCC	PCC	4	0	70	2	0.02	05 May 2006		
0.05	+0.483	C	DH	PCC	PCC	4	0	76	2	0.03	05 May 2006		
0.06	+0.488	C	J S (WB) Local Business Access -- [L]										Map
0.08	+0.506	C	J S (WB) Local Business Access -- [L]										Map
0.09	+0.515	C	J S (WB) Local Business Access -- [L]										Map
	+0.51	C	DH Projects spanning M56 to M57	PCC	PCC	4	0	64	2	0.06	05 May 2006		
0.10	+0.529	C	J S (WB) Local Business Access -- [L]										Map
0.11	+0.541	C	J S (WB) Local Business Access -- [L]										Map
0.13	+0.556	C	J S (WB) Bruce St -- [L]										Map
0.15	+0.570	A	J S I 040 Exit #53 A & G-Ramp (Signalized) -- [R4]										Map
		C	DH Projects spanning M56 to M57	PCC	PCC	4	0	64	0	0.09	05 May 2006		
0.22	+0.642	C	UP I 040 EB								Dec 1999		15'-03"
0.24	+0.659	C	DH Projects spanning M56 to M57	PCC	PCC	4	0	70	0	0.02	05 May 2006		
0.25	+0.668	C	UP I 040 WB								1970		15'-03"
0.26	+0.677	C	DH Projects spanning M56 to M57	PCC	PCC	4	0	76	0	0.01	05 May 2006		
0.27	+0.686	C	DH	PCC	PCC	4	4	64	0	0.03	05 May 2006		
0.30	+0.516	C	UH	PCC	PCC	4	4	64	0	0.01	05 May 2006		
	+0.721	A	J S I 040 Exit #53 D and J-Ramp (Signalized) -- [L23]										Map
		C	UH Projects spanning M56 to M57	PCC	PCC	4	0	64	0	0.05	05 May 2006		
0.33	+0.744	C	J S Business Driveway -- [R]										Map
0.34	+0.761	C	J S Business Driveway -- [R1]										Map
0.35	+0.767	C	J S Business Driveway -- [L]										Map
0.36	+0.776	C	UH Projects spanning M56 to M57	CRCP	CRCP	4	0	64	0	0.01	05 May 2006		
0.37	+0.790	C	UH	PCC	PCC	4	0	64	0	0.29	05 May 2006		
0.38	+0.798	C	J S Business Driveway -- [B1]										Map
0.41	+0.824	C	J S Business Driveway -- [B1]										Map
0.43	+0.843	C	J S Business Driveway -- [L]										Map
0.45	+0.864	C	J S Business Driveway -- [L]										Map
	+0.872	C	J S Business Driveway -- [B1]										Map
0.47	+0.888	C	J S Business Driveway -- [L]										Map
0.50	+0.914	C	J S Business Driveway -- [L]										Map
0.51	+0.930	C	J S Armour Ave (Signalized) -- [B124]										Map
0.55	+0.965	C	J S Business Driveway -- [L]										Map
0.56	+0.981	C	J S Business Driveway -- [B1]										Map
0.58	M057 +0.006	C	J S Business Driveway -- [L]										Map

S 066 at M057+0.006

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 192

M057+0.006 on S 066

ARIZONA STATE HIGHWAY SYSTEM LOG

S 066 at M057+0.023

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M057+0.023 on S 066

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
0.60	M057 +0.023	C	J S Business Driveway -- [R1]										Map
0.66	+0.080	C	J S Business Driveway -- [L]										Map
0.67	+0.089	C	J S Business Driveway -- [L]										Map
		C	UH Projects spanning M57 to M58	AC	AC	4	0	64	0	0.02	05 May 2006		
0.68	+0.103	C	J S Bashas Driveway -- [R14]										Map
0.70	+0.119	C	EB Projects spanning M57 to M58	AC	AC	2	2	24	10	0.07	05 May 2006		
0.76	+0.185	C	EB	AC	AC	2	2	24	10	0.13	01 Jul 2002		
0.85	+0.275	C	J S (WB) Business Driveway -- [L]										Map
0.89	+0.311	A	J S Airway Ave (Signalized) -- [B1234]										Map
		C	EB Projects spanning M57 to M58	AC	AC	2	4	24	10	0.09	01 Jul 2002		
0.94	+0.364	C	J S (EB) Business Driveway (unpaved) -- [R]										Map
0.98	+0.402	C	EB Projects spanning M57 to M58	AC	AC	2	4	24	10	0.13	1997		
1.04	+0.461	C	J S (EB) Business Driveway -- [R]										Map
1.08	+0.497	A	J S Business Access Driveways -- [B24]										Map
1.12	+0.536	C	EB Projects spanning M57 to M58	AC	AC	2	4	24	8	0.03	1997		
1.15	+0.570	C	EB	AC	AC	2	4	24	6	0.03	1997		
1.18	+0.598	A	J S Business Access Driveway -- [R124]										Map
		C	EB Projects spanning M57 to M58	AC	AC	2	4	24	10	0.10	1997		
1.28	+0.702	C	EB	AC	AC	2	4	24	10	3.50	1978		
1.31	+0.732	A	J S Horizon Blvd North/Business Access Rd South -- [B124]										Map
1.49	+0.910	A	J S Business Driveways -- [B24]										Map
1.68	M058 +0.119	C	J (EB) Business Driveway -- [R]										
1.73	+0.175	C	J (EB) Business Driveway -- [R]										
1.77	+0.206	C	J S (EB) Business Driveway -- [R]										Map
1.79	+0.233	C	J S (EB) Business Driveway -- [R]										Map
1.82	+0.257	A	J S Castle Rock Rd -- [L24]										Map
1.89	+0.330	C	J S (EB) Business Driveway -- [R]										Map
1.91	+0.349	C	J S (EB) Business Driveway -- [R]										Map
1.92	+0.359	C	JB NECL Kingman										
1.97	+0.412	A	J S Business Driveway Northwest -- [L24]										Map
2.00	+0.443	C	J S (EB) Business Driveway -- [R]										Map
2.03		A	J S Local Business Access -- [R]								Jul 2009		Map
2.10	M058 +0.543	A	J S Business Driveways -- [B24]										Map
2.15	+0.590	A	J S Gordon Dr Northwest & Business Driveway Southeast -- [B234]										Map
2.26	+0.699	C	J S (EB) Business Driveway -- [R]										Map
2.55	+0.985	A	J S Dove Ln Northwest -- [L24]										Map
2.61	M059 +0.054	C	BR Wash									53 ft Unknown	
2.74	+0.179	A	J S Diagonal Way -- [L24]										Map
3.14	+0.578	A	J S Sunhaven Ln -- [L24]										Map
3.32	+0.762	C	J (EB) Business Access -- [R]										
3.39	+0.831	C	J S (EB) Business Access -- [R]										Map
3.45	+0.894	A	J S Business Access -- [R24]										Map
3.54	+0.977	A	J S John L Ave -- [L24]										Map

S 066 at M059+0.977

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 193

M059+0.977 on S 066

ARIZONA STATE HIGHWAY SYSTEM LOG

S 066 at M060+0.191

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M060+0.191 on S 066

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
3.75	M060 +0.191	C	J (EB) Local Rd -- [R]										
3.84	+0.280	A	J S Thompson Ave -- [L234]										Map
3.93	+0.372	C	BR Wash									86 ft Unknown	
4.39	+0.836	A	J S Long Mtn Ranch Rd -- [L234]										Map
4.71	M061 +0.150	A	X Median Cross-Over/Abandoned Industrial Pkwy to Right -- [U24]										Map
4.78	+0.221	C	EB Projects spanning M61 to M62	AC	AC	2	4	24	7	0.03	1978		
4.82	+0.252	C	EB	AC	AC	2	4	24	4	0.14	1978		
4.96	+0.393	A	J S Mohave Airport Dr (Signalized) -- [B1234]										Map
		C	EB Projects spanning M61 to M62	AC	AC	2	4	24	10	0.06	1978		
4.97	+0.404	C	UB NUB Kingman										
5.01	+0.449	C	EB Projects spanning M61 to M62	AC	AC	1.5	4	18	10	0.06	1978		
5.07	+0.505	C	EB	AC	AC	1.5	6	18	19	0.07	1978		
5.14	+0.571	C	EB	AC	AC	1.5	6	18	19	0.01	1978		
	+0.577	C	EB	AC	AC	1	6	12	19	0.01	1978		
5.15	+0.584	C	EB	AC	AC	1	6	12	28	0.03	1978		
5.17	+0.609	C	EB	AC	AC	1	4	12	28	0.07	1978		
5.24	+0.679	C	UH	AC	AC	2.5	8	30	28	0.09	May 2003		
5.33	+0.768	C	UH	AC	AC	2.5	8	30	18	0.01	May 2003		
5.34	+0.778	C	UH	AC	AC	2	8	24	18	0.15	May 2003		
5.49	+0.930	C	UH	AC	AC	2	8	24	8	18.34	10 Jul 2002		
5.50	+0.931	C	J Local Rd -- [R]										
5.54	+0.977	C	J Local Rd -- [R]										
14.65	M071 +0.086	A	J S Concho Dr -- [L2]										Map
23.69	M080 +0.110	C	BR Hackberry Wash								1962	351 ft Steel	
23.83	+0.258	C	UH Projects spanning M80 to M81	AC	AC	2	8	30	8	0.09	10 Jul 2002		
23.93	+0.348	C	UH	AC	AC	2	8	36	8	0.69	10 Jul 2002		
24.62	M081 +0.045	C	UH Projects spanning M81 to M82	AC	AC	2	8	30	8	0.11	10 Jul 2002		
24.73	+0.15	C	UH	AC	AC	2	8	24	8	4.82	10 Jul 2002		
28.29	M084 +0.715	C	JB Enter Hualapai IR										
28.88	M085 +0.300	C	X Valentine (Unincorporated) Elev 3901										
29.55	+0.969	C	UH Projects spanning M85 to M86	AC	AC	2	8	30	8	0.10	10 Jul 2002		
29.65	M086 +0.057	C	UH Projects spanning M86 to M87	AC	AC	2	8	36	8	3.85	10 Jul 2002		
29.94	+0.347	C	JB Leave Hualapai IR										
33.50	M089 +0.935	C	UH Projects spanning M89 to M90	AC	AC	2	8	30	8	0.22	10 Jul 2002		
33.72	M090 +0.13	C	UH Projects spanning M90 to M91	AC	AC	2	8	24	8	12.99	10 Jul 2002		
39.66	M096 +0.014	C	JB Re-enter Hualapai IR										
40.65	M097 +0.040	C	J S Unknown -- [R14]										Map
40.83	+0.220	C	J S Unknown -- [R4]										Map
46.69	M103 +0.150	C	J S Honaga Rd -- [L]										Map
46.71	+0.161	C	UH Projects spanning M103 to M104	AC	AC	2	8	24	8	0.01	10 Jul 2002		
	+0.165	C	X EB Pedestrian Rest Area										
46.72	+0.175	C	UH Projects spanning M103 to M104	AC	AC	2	8	24	8	0.07	10 Jul 2002		
46.79	+0.242	C	UH	AC	AC	2	8	24	8	0.01	10 Jul 2002		

S 066 at M103+0.242

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 194

M103+0.242 on S 066

ARIZONA STATE HIGHWAY SYSTEM LOG

S 066 at M103+0.248

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M103+0.248 on S 066

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
46.79	M103 +0.248	C	UH	Projects spanning M103 to M104	AC	AC	2	8	24	8	0.03	10 Jul 2002	
46.82	+0.274	C	UH		AC	AC	2	8	24	8	0.06	10 Jul 2002	
46.88	+0.331	C	UH		AC	AC	2	8	24	8	1.24	10 Jul 2002	
46.94	+0.392	C	X	EB Pedestrian Rest Area									
46.95	+0.409	C	J S	Diamond Creek Rd -- [B24]									Map
47.08	+0.533	C	J S	Nelson Rd -- [R]									Map
48.11	M104 +0.587	C	UH	Projects spanning M104 to M105	AC	AC	2	8	30	8	0.09	10 Jul 2002	
48.21	+0.678	C	UH		AC	AC	2	8	36	8	0.06	10 Jul 2002	
48.27	+0.742	C	UH		AC	AC	2	8	48	8	0.09	10 Jul 2002	
48.36	+0.833	C	UH		AC	AC	2	2	48	2	0.86	10 Jul 2002	
49.22	M105 +0.691	C	UH	Projects spanning M105 to M106	AC	AC	2	2	42	2	0.01	10 Jul 2002	
49.23	+0.703	C	UH		AC	AC	2	2	36	2	0.06	10 Jul 2002	
49.29	+0.764	C	UH		AC	AC	2	8	36	8	0.01	10 Jul 2002	
49.30	+0.77	C	UH		AC	AC	2	8	24	8	0.47	10 Jul 2002	
49.77	M106 +0.250	C	UH	Projects spanning M106 to M107	AC	AC	2	8	24	8	3.77	10 Jul 2002	
52.84	M109 +0.301	C	JB	Coconino County									
53.54	M110 +0.000	C	UH	Projects spanning M110 to M111	AC	MBH	2	8	24	8	2.78	62	
55.88	M112 +0.336	C	JB	Leave Hualapai IR									
56.32	+0.772	C	UH	Projects spanning M112 to M113	AC	MBH	2	8	24	8	2.08	67	
58.40	M114 +0.879	C	UH	Projects spanning M114 to M115	AC	MBH	2	8	30	8	0.12	67	
58.53	+1.006	C	EB		AC	MBH	2	8	30	8	0.03	67	
58.56	M115 +0.014	C	EB	Projects spanning M115 to M116	AC	MBH	2	4	30	10	0.02	67	
58.58	+0.030	C	EB		AC	MBH	2	4	36	10	0.37	67	
58.85	+0.303	A	J S	Local Rd -- [B14]							2004		Map
58.91	+0.364	A	J S	Grand Canyon Cavern Rd -- [B24]							2004		Map
58.94	+0.396	C	EB	Projects spanning M115 to M116	AC	MBH	2	4	42	10	0.12	67	
59.07	+0.521	C	EB		AC	MBH	2	4	30	10	0.20	67	
59.28	+0.728	C	UH		AC	MBH	2	8	30	8	0.09	67	
59.37	+0.82	C	UH		AC	MBH	2	8	24	8	2.61	67	
61.96	M118 +0.425	C	JB	Yavapai County									
61.99	+0.446	C	UH	Projects spanning M118 to M119	AC	MBH	2	8	24	8	4.76	73	
64.40	M120 +0.861	C	JB	Coconino County									
66.74	M123 +0.170	C	X	Temporary End S 066 (End State Ownership)									
		C	X	S 066 signing continues to I 040 Exit #123 E Seligman TI									

S 066 at M123+0.170

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 195

M123+0.170 on S 066

ARIZONA STATE HIGHWAY SYSTEM LOG

S 066 at M057+0.116

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M057+0.116 on S 066

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 066 - Non-cardinal (from low to high for divided hwy segments)													
0.70	M057 +0.116	N	X	Begin S 066 WB divided centerline									
		N	WB	Projects spanning M57 to M58	AC	AC	2	0	24	1.5	0.05	05 May 2006	Map
0.71	+0.131	N	J S	(WB) Business Driveway -- [L]									Map
0.72	+0.144	N	J S	(WB) Business Driveway -- [L]									Map
0.74	+0.164	N	WB	Projects spanning M57 to M58	AC	AC	2	0	24	2.5	0.03	05 May 2006	
0.77	+0.194	N	WB		AC	AC	2	0	24	4	0.08	05 May 2006	
0.79	+0.207	N	J S	(WB) Business Driveway -- [L]									Map
0.85	+0.275	N	WB	Projects spanning M57 to M58	AC	AC	2	1	24	4	0.01	05 May 2006	
0.86	+0.285	N	WB		AC	AC	2	1	24	4	0.02	1997	
0.89	+0.308	N	WB		AC	AC	2	1	24	1	0.03	1997	
0.91	+0.336	N	WB		AC	AC	2	4.2	24	1	0.03	1997	
0.94	+0.361	N	J S	(WB) Shangri-La Dr -- [L]									Map
		N	WB	Projects spanning M57 to M58	AC	AC	2	7.5	24	2	0.01	1997	
0.95	+0.371	N	WB		AC	AC	2	7.5	24	2	0.01	Jun 2000	
0.96	+0.386	N	WB		AC	AC	2	7.5	24	3	0.11	Jun 2000	
1.07	+0.494	N	WB		AC	AC	2	7.5	24	1	0.03	Jun 2000	
1.10	+0.522	N	WB		AC	AC	2	7.5	24	2	0.01	Jun 2000	
1.11	+0.534	N	WB		AC	AC	2	7.5	24	3	0.06	Jun 2000	
1.12	+0.538	N	J S	(WB) Business Driveway -- [L]									Map
1.14	+0.556	N	J S	(WB) Business Driveway -- [L]									Map
1.17	+0.595	N	WB	Projects spanning M57 to M58	AC	AC	2	7.5	24	1	0.07	Jun 2000	
1.24	+0.662	N	WB		AC	AC	2	7.5	24	2	0.03	Jun 2000	
1.27	+0.688	N	WB		AC	AC	2	7.5	24	3	0.04	Jun 2000	
1.31	+0.729	N	WB		AC	AC	2	7.5	24	1	0.03	Jun 2000	
1.34	+0.756	N	WB		AC	AC	2	7.5	24	2	0.01	Jun 2000	
1.35	+0.769	N	WB		AC	AC	2	7.5	24	3	0.14	Jun 2000	
1.45	+0.866	N	J S	(WB) Business Driveway -- [L]									Map
1.46	+0.878	N	J S	(WB) Business Driveway -- [L]									Map
1.49	+0.908	N	WB	Projects spanning M57 to M58	AC	AC	2	7.5	24	1	0.02	Jun 2000	
1.50	+0.921	N	J S	(WB) Business Driveway -- [L]									Map
1.51	+0.933	N	WB	Projects spanning M57 to M58	AC	AC	2	7.5	24	2	0.02	Jun 2000	
1.53	+0.950	N	WB		AC	AC	2	7.5	24	3	0.29	Jun 2000	
1.57	M058 +0.013	N	J	(WB) Business Driveway -- [L]									
1.78	+0.220	N	J S	(WB) Business Driveway -- [L]									Map
1.81	+0.258	N	WB	Projects spanning M58 to M59	AC	AC	2	7.5	24	1	0.04	Jun 2000	
1.86	+0.302	N	WB		AC	AC	2	7.5	24	2	0.02	Jun 2000	
1.87	+0.315	N	J S	(WB) Business Driveway -- [L]									Map
1.88	+0.323	N	WB	Projects spanning M58 to M59	AC	AC	2	7.5	24	3	0.09	Jun 2000	
1.89	+0.335	N	J S	(WB) Business Driveway -- [L]									Map
1.91	+0.353	N	J S	(WB) Business Driveway -- [L]									Map
1.94	+0.381	N	J S	(WB) Business Driveway -- [L]									Map
1.97	+0.412	N	WB	Projects spanning M58 to M59	AC	AC	2	7.5	24	1	0.04	Jun 2000	

S 066 at M058+0.412

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 196

M058+0.412 on S 066

ARIZONA STATE HIGHWAY SYSTEM LOG

S 066 at M058+0.451

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M058+0.451 on S 066

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
2.01	M058 +0.451	N	J <u>S</u> (WB) Business Driveway -- [L]										
	+0.452	N	WB Projects spanning M58 to M59	AC	AC	2	7.5	24	2	0.02	Jun 2000		Map
2.03	+0.473	N	WB	AC	AC	2	7.5	24	3	0.07	Jun 2000		
	+0.475	N	J <u>S</u> (WB) Business Driveway -- [L]										Map
2.10	+0.543	N	WB Projects spanning M58 to M59	AC	AC	2	7.5	24	1	0.05	Jun 2000		
2.15	+0.589	N	WB	AC	AC	2	2	24	1	0.06	Jun 2000		
2.21	+0.650	N	WB	AC	AC	2	4.8	24	1	0.01	Jun 2000		
2.22	+0.666	N	WB	AC	AC	2	7.5	24	2	0.01	Jun 2000		
2.24	+0.679	N	WB	AC	AC	2	7.5	24	3	0.30	Jun 2000		
2.34	+0.782	N	J (WB) Martin Ln -- [L]										
2.53	+0.977	N	WB Projects spanning M58 to M59	AC	AC	2	10	24	3	0.01	May 2003		
2.54	+0.985	N	WB	AC	AC	2	10	24	1	0.03	May 2003		
2.57	M059 +0.013	N	WB Projects spanning M59 to M60	AC	AC	2	10	24	2.5	0.02	May 2003		
2.59	+0.034	N	WB	AC	AC	2	9	24	4	0.01	May 2003		
2.60	+0.040	N	WB	AC	AC	2	8	24	4	0.08	May 2003		
2.61	+0.056	N	BR Wash									54 ft Unknown	
2.68	+0.121	N	WB Projects spanning M59 to M60	AC	AC	2	9	24	4	0.01	May 2003		
2.69	+0.133	N	WB	AC	AC	2	10	24	4	0.05	May 2003		
2.74	+0.181	N	WB	AC	AC	2	10	24	1	0.03	May 2003		
2.77	+0.215	N	WB	AC	AC	2	10	24	2.5	0.03	May 2003		
2.80	+0.240	N	WB	AC	AC	2	10	24	4	0.34	May 2003		
2.91	+0.358	N	J (WB) Martin Ln -- [L]										
3.14	+0.580	N	WB Projects spanning M59 to M60	AC	AC	2	10	24	1	0.04	May 2003		
3.17	+0.619	N	WB	AC	AC	2	10	24	2.5	0.02	May 2003		
3.19	+0.636	N	WB	AC	AC	2	10	24	4	0.26	May 2003		
3.39	+0.832	N	J <u>S</u> (WB) Business Access -- [L]										Map
3.42	+0.861	N	J <u>S</u> (WB) Residential Driveway -- [L]										Map
3.45	+0.896	N	WB Projects spanning M59 to M60	AC	AC	2	10	24	1	0.03	May 2003		
3.48	+0.928	N	WB	AC	AC	2	10	24	2.5	0.01	May 2003		
3.50	+0.940	N	WB	AC	AC	2	10	24	4	0.04	May 2003		
3.54	+0.980	N	WB	AC	AC	2	10	24	1	0.04	May 2003		
3.58	M060 +0.024	N	WB Projects spanning M60 to M61	AC	AC	2	10	24	2.5	0.02	May 2003		
3.60	+0.042	N	WB	AC	AC	2	10	24	4	0.24	May 2003		
3.63	+0.079	N	J (WB) Devlin Ave -- [L]										
3.74	+0.181	N	J (WB) Ryan Ave -- [L]										
3.84	+0.280	N	WB Projects spanning M60 to M61	AC	AC	2	3	24	1	0.04	May 2003		
3.88	+0.322	N	WB	AC	AC	2	3	24	2.5	0.02	May 2003		
3.90	+0.339	N	WB	AC	AC	2	3	24	4	0.02	May 2003		
3.91	+0.355	N	WB	AC	AC	2	6.5	24	4	0.03	May 2003		
3.93	+0.372	N	BR Wash									87 ft Unknown	
3.94	+0.380	N	WB Projects spanning M60 to M61	AC	AC	2	10	24	4	0.21	May 2003		
4.14	+0.589	N	WB	AC	AC	2	16	24	4	0.01	May 2003		
4.16	+0.603	N	J (WB) Local Rd (Barricaded Closed) -- [L]										

S 066 at M060+0.603

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 197

M060+0.603 on S 066

ARIZONA STATE HIGHWAY SYSTEM LOG

S 066 at M060+0.603

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M060+0.603 on S 066

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
4.16	M060 +0.603	N	WB	Projects spanning M60 to M61	AC	AC	2	22	24	4	0.08	May 2003	
4.24	+0.685	N	WB		AC	AC	2	16	24	4	0.04	May 2003	
4.28	+0.720	N	WB		AC	AC	2	10	24	4	0.11	May 2003	
4.39	+0.835	N	WB		AC	AC	2	6	24	1	0.03	May 2003	
4.42	+0.866	N	WB		AC	AC	2	6	24	2.5	0.01	May 2003	
4.43	+0.876	N	WB		AC	AC	2	6	24	4	0.04	May 2003	
4.47	+0.918	N	WB		AC	AC	2	9	24	4	0.02	May 2003	
4.49	+0.934	N	WB		AC	AC	2	11	24	4	0.01	May 2003	
4.50	+0.941	N	WB		AC	AC	2	10	24	4	0.21	May 2003	
4.71	M061 +0.147	N	WB	Projects spanning M61 to M62	AC	AC	2	10	24	1	0.02	May 2003	
4.74	+0.172	N	WB		AC	AC	2	10	24	2.5	0.02	May 2003	
4.75	+0.190	N	WB		AC	AC	2	10	24	4	0.20	May 2003	
4.95	+0.390	N	WB		AC	AC	2	2	24	1	0.03	May 2003	
4.98	+0.419	N	WB		AC	AC	2	2	24	2.5	0.02	May 2003	
5.00	+0.436	N	WB		AC	AC	2	6	24	2.5	0.01	May 2003	
5.01	+0.442	N	WB		AC	AC	2	6	24	4	0.02	May 2003	
5.02	+0.459	N	WB		AC	AC	2	10	24	4	0.05	May 2003	
5.07	+0.509	N	WB		AC	AC	2	10	24	6	0.14	May 2003	
5.22	+0.652	N	WB		AC	AC	1.5	10	18	6	0.02	May 2003	
5.24	+0.672	N	X	S 066 return to single centerline									
58.53	M114 +1.002	N	X	Continue S 066 WB near MP 115									
	+1.007	N	WB	Projects spanning M114 to M115	AC	MBH	1	10	18	4	0.18	Jun 2000	
58.71	M115 +0.163	N	WB	Projects spanning M115 to M116	AC	MBH	1	10	24	4	0.51	Jun 2000	
59.22	+0.673	N	WB		AC	MBH	1	10	18	4	0.05	Jun 2000	
59.28	+0.727	N	X	S 066 return to single centerline							11 Feb 2005		
Cardinal Mainline Averages/Totals:						134.67	7.52	25.78	8.07	66.72	1993.9	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:						9.85	8.66	23.72	3.32	5.30	2001.7		

S 066 at M115+0.727

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 198

M115+0.727 on S 066

ARIZONA STATE HIGHWAY SYSTEM LOG

S 067 at M579+0.360

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M579+0.360 on S 067

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 067 - Cardinal (low to higher reference marker)													
0.00	M579 +0.360	C	J S Begin S 067 & Kaibab Plateau North Rim Parkway at UA089 -- [B4]										Map
		C	JB Inside Coconino County										
		C	UH Projects spanning M579 to M580	AC	AC	2	2	24	2	0.07	05 Sep 2003		
0.07	+0.427	C	J S Kaibab Plateau Visitor Center/Business Access Rd -- [R14]										Map
	+0.428	C	UH Projects spanning M579 to M580	AC	AC	2	2	36	2	0.04	05 Sep 2003		
0.11	+0.467	C	UH	AC	AC	2	2	30	2	0.04	05 Sep 2003		
0.15	+0.50	C	UH	AC	AC	2	2	24	2	13.06	05 Sep 2003		
0.17	+0.528	C	J S Local Rd -- [L3]										Map
0.35	+0.712	C	J S Rv Park/National Forest Service Rd 461 Right & Forest Service Rd 200a Left -- [B13]										Map
1.07	M580 +0.370	C	J National Forest Rd 628 -- [B]										
1.65	+0.954	C	J National Forest Rd 3919 -- [R]										
2.28	M581 +0.585	C	J National Forest Rd 260e -- [R]										
2.40	+0.702	C	SVP SB Point of Interest Wayside, Paved 197' long, 0-15-0' wide							0.04	05 Sep 2003		
2.44	+0.747	C	SVP NB Point of Interest Wayside, Paved 177' long, 0-13-0' wide							0.03	05 Sep 2003		
4.18	M583 +0.481	C	SVP SB Point of Interest Wayside, Paved 222' long, 0-15-0' wide							0.04	05 Sep 2003		
		C	SVP NB Point of Interest Wayside, Paved 222' long, 0-15-0' wide							0.04	05 Sep 2003		
4.38	+0.681	C	J National Forest Rd 200 -- [L]										
4.70	M584 +0.015	C	J National Forest Rd 217 -- [R]										
6.46	M585 +0.774	C	J National Forest Rd 225 -- [L]										
6.81	M586 +0.150	C	SVP NB Point of Interest Wayside, Paved 213' long, 0-12-0' wide							0.04	05 Sep 2003		
6.84	+0.186	C	SVP SB Point of Interest Wayside, Paved 216' long, 0-12-0' wide							0.04	05 Sep 2003		
7.02	+0.361	C	J Murrays Lake Rd -- [R]										
7.05	+0.394	C	SVP SB Point of Interest Wayside, Paved 285' long, 0-15-0' wide							0.05	05 Sep 2003		
8.07	M587 +0.424	C	J National Forest Rd 3141 -- [L]										
8.67	M588 +0.027	C	J S National Forest Rd 212 -- [R1]										Map
8.92	+0.283	C	SVP NB Point of Interest Wayside, Paved 208' long, 0-15-0' wide							0.04	05 Sep 2003		
8.93	+0.290	C	SVP SB Point of Interest Wayside, Paved 219' long, 0-15-0' wide							0.04	05 Sep 2003		
9.20	+0.562	C	SVP NB Point of Interest Wayside, Paved 247' long, 0-15-0' wide							0.05	05 Sep 2003		
9.25	+0.609	C	SVP SB Point of Interest Wayside, Paved 234' long, 0-15-0' wide							0.04	05 Sep 2003		
9.49	+0.849	C	SVP SB Point of Interest Wayside, Paved 215' long, 0-15-0' wide							0.04	05 Sep 2003		
9.72	M589 +0.178	C	J Unknown Rd -- [L]										
10.77	M590 +0.194	C	SVP NB Point of Interest Wayside, Paved 538' long, 0-15-0' wide							0.10	05 Sep 2003		
11.60	+1.023	C	SVP SB Point of Interest Wayside, Paved 290' long, 0-12-0' wide							0.06	05 Sep 2003		
11.65	M591 +0.046	C	SVP NB Point of Interest Wayside, Paved 228' long, 0-15-0' wide							0.04	05 Sep 2003		
12.07	+0.469	C	SVP SB Point of Interest Wayside, Paved 599' long, 0-15-0' wide							0.11	05 Sep 2003		
13.20	M592 +0.689	C	J S National Forest Rd 429 Right & National Forest Rd 241 Left -- [B1]										Map
		C	UH Projects spanning M592 to M593	AC	AC	2	2	36	2	0.02	05 Sep 2003		
13.23	+0.711	C	UH	AC	AC	2	2	30	2	0.02	05 Sep 2003		
13.24	+0.72	C	UH	AC	AC	2	2	24	2	0.55	05 Sep 2003		
13.57	M593 +0.009	C	SVP NB Point of Interest Wayside, Paved 589' long, 0-15-0' wide							0.11	05 Sep 2003		
13.80	+0.242	C	UH Projects spanning M593 to M594	AC	AC	2	2	24	4	0.08	05 Sep 2003		
13.88	+0.321	C	UH	AC	AC	2	2	24	3	0.02	05 Sep 2003		

S 067 at M593+0.321

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 199

M593+0.321 on S 067

ARIZONA STATE HIGHWAY SYSTEM LOG

S 067 at M593+0.339

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M593+0.339 on S 067

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
13.90	M593 +0.339	C	UH Projects spanning M593 to M594	AC	AC	2	2	24	2	10.93	05 Sep 2003		
14.46	+0.901	C	X Cattle Guard										
16.02	M595 +0.466	C	SVP NB Point of Interest Wayside, Paved 331' long, 0-15-0' wide							0.06	05 Sep 2003		
16.14	+0.587	C	SVP SB Point of Interest Wayside, Paved 355' long, 0-15-0' wide							0.07	05 Sep 2003		
16.64	M596 +0.057	C	J Unknown Rd -- [L]										
17.25	+0.668	C	SVP SB Point of Interest Wayside, Paved 197' long, 0-15-0' wide							0.04	05 Sep 2003		
18.42	M597 +0.830	C	J S National Forest Rd 9109c -- [R]										Map
18.45	+0.858	C	SVP SB Point of Interest Wayside, Paved 364' long, 0-15-0' wide							0.07	05 Sep 2003		
19.10	M598 +0.504	C	SVP NB Point of Interest Wayside, Paved 208' long, 0-12-0' wide							0.04	05 Sep 2003		
19.30	+0.704	C	SVP SB Point of Interest Wayside, Paved 359' long, 0-15-0' wide							0.07	05 Sep 2003		
20.52	M599 +0.960	C	SVP SB Point of Interest Wayside, Paved 335' long, 0-15-0' wide							0.06	05 Sep 2003		
20.63	M600 +0.080	C	SVP NB Point of Interest Wayside, Paved 340' long, 0-15-0' wide							0.06	05 Sep 2003		
21.60	M601 +0.083	C	SVP NB Point of Interest Wayside, Paved 297' long, 0-15-0' wide							0.06	05 Sep 2003		
22.13	+0.612	C	J National Forest Rd 230 Right & National Forest Rd 213 Left -- [B]										
22.86	M602 +0.341	C	J S National Forest Rd 420a1 -- [L3]										Map
23.91	M603 +0.394	C	SVP SB Point of Interest Wayside, Paved 421' long, 0-15-0' wide							0.08	05 Sep 2003		
24.82	M604 +0.317	C	UH Projects spanning M604 to M605	AC	AC	2	2	24	5	0.02	05 Sep 2003		
24.84	+0.338	C	UH	AC	AC	2	5	24	5	0.02	05 Sep 2003		
24.86	+0.361	C	UH	AC	AC	2	5	24	8	0.04	05 Sep 2003		
24.90	+0.397	C	UH	AC	AC	2	5	24	5	0.01	05 Sep 2003		
24.91	+0.407	C	UH	AC	AC	2	8	24	5	0.04	05 Sep 2003		
24.95	+0.443	C	UH	AC	AC	2	5	24	5	0.07	05 Sep 2003		
25.01	+0.508	C	UH	AC	AC	2	2	24	5	0.02	05 Sep 2003		
25.03	+0.529	C	UH	AC	AC	2	2	24	2	5.77	05 Sep 2003		
25.32	+0.819	C	SVP SB Paved 50' long, 10' wide							0.01	05 Sep 2003		
25.43	+0.928	C	J National Forest Rd 563b -- [R]										
25.44	+0.940	C	J National Forest Loop Rd 3767a (North) -- [L]										
25.56	M605 +0.050	C	J National Forest Loop Rd 3767a (South) -- [L]										
25.68	+0.173	C	J Westside Rd Right & Local Rd Left -- [B]										
26.35	+0.843	C	J S National Forest Rd 22 Right & National Forest Rd 610 Left -- [B3]										Map
27.38	M606 +0.888	C	SVP SB Point of Interest Wayside, Paved 185' long, 0-15-0' wide							0.04	05 Sep 2003		
		C	SVP NB Point of Interest Wayside, Paved 185' long, 0-15-0' wide							0.04	05 Sep 2003		
28.59	M608 +0.184	C	J Unknown Rd -- [R]										
28.74	+0.332	C	SVP SB Point of Interest Wayside, Paved 199' long, 0-15-0' wide							0.04	05 Sep 2003		
		C	SVP NB Point of Interest Wayside, Paved 199' long, 0-15-0' wide							0.04	05 Sep 2003		
29.51	M609 +0.105	C	SVP SB Point of Interest Wayside, Paved 195' long, 0-15-0' wide							0.04	05 Sep 2003		
		C	SVP NB Point of Interest Wayside, Paved 195' long, 0-15-0' wide							0.04	05 Sep 2003		
30.77	M610 +0.349	C	SVP SB Point of Interest Wayside, Paved 160' long, 0-15-0' wide							0.03	05 Sep 2003		
		C	SVP NB Point of Interest Wayside, Paved 160' long, 0-15-0' wide							0.03	05 Sep 2003		
30.81	+0.390	C	X End S 067 at Entrance To Grand Canyon NP										Map
		C	X ADOT Ownership Ends - S 067 signing continues into park										
Cardinal Mainline Averages/Totals:						61.64	2.02	24.04	2.03	30.82	2003.0	0.00 Miles of Median	

S 067 at M610+0.390

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 200

M610+0.390 on S 067

ARIZONA STATE HIGHWAY SYSTEM LOG

S 068 at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on S 068

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 068 - Cardinal (low to higher reference marker)													
0.00	M000 +0.000	C	J S Begin S 068 at S 095/Bullhead Parkway North -- [L2]										Map
		C	UB Inside Bullhead City Urbanized Area										
		C	JB Inside Bullhead City, Mohave County										
		C	UH Projects spanning M0 to M1	AC	AC	4	4	48	4	0.06	Oct 2008		
0.06	+0.058	C	UH	AC	AC	4	4	48	4	0.40	22 Oct 2002		
0.46	+0.458	C	UH	AC	AC	4	4	48	3	0.04	22 Oct 2002		
0.50	+0.501	C	UH	AC	AC	4	4	48	2	0.26	22 Oct 2002		
0.76	+0.759	A	J S Davis Camp & McCormick Dr (Signalized) -- [B1234]										Map
	+0.764	C	EB Projects spanning M0 to M1	AC	AC	2	2	24	4	0.78	22 Oct 2002		
1.53	M001 +0.359	A	J S Old S 068 to Davis Dam -- [L23]										Map
1.54	+0.374	C	EB Projects spanning M1 to M2	AC	AC	2	2	24	4	0.08	2001		
1.62	+0.453	C	EB	AC	AC	2	2	24	10	0.89	2001		
2.51	M002 +0.064	C	UH Projects spanning M2 to M3	AC	AC	4	10	48	10	0.56	87		
2.87	+0.422	C	VMS WB Side of Hwy Variable Message Sign (Operational)										
2.94	+0.494	C	J S Landon Dr -- [R14]										Map
3.07	+0.626	C	EB Projects spanning M2 to M3	AC	AC	2	2	24	10	0.72	87		
3.79	M003 +0.330	C	EB Projects spanning M3 to M4	AC	AC	2	2	24	10	1.26	2001		
4.54	M004 +0.094	A	J S La Puerta Rd -- [R14]										Map
		C	UB EUB Bullhead City										
4.59	+0.150	C	JB ECL Bullhead City										
5.05	+0.610	C	EB Projects spanning M4 to M5	AC	AC	2	2	24	10	6.40	2002		
6.95	M006 +0.471	A	J S Katherine Landing -- [L2]										Map
8.03	M007 +0.544	C	BR (EB) Arabian Wash								1993	22 ft Concrete	
8.57	M008 +0.107	A	J S Local Rd -- [L24]										Map
10.21	M009 +0.845	A	J S Local Rd -- [L24]										Map
11.12	M010 +0.730	C	BR (EB) Wildlife Crossing								2001	129 ft Concrete	
11.45	M011 +0.060	C	EB Projects spanning M11 to M12	AC	AC	2	4	24	10	0.49	2002		
11.95	+0.554	C	EB	AC	AC	2	4	24	10	0.84	2001		
12.38	M012 +0.000	A	BR Wildlife Crossing								2001	138 ft Concrete	
12.79	+0.410	C	EB Projects spanning M12 to M13	AC	AC	2	4	24	10	0.23	2002		
13.02	+0.640	C	EB	AC	AC	2	2	24	10	2.08	2002		
15.09	M014 +0.721	C	EB Projects spanning M14 to M15	AC	AC	2	2	24	10	3.13	92		
17.24	M016 +0.800	A	J S Egar Rd -- [B124]										Map
18.22	M017 +0.790	C	EB Projects spanning M17 to M18	AC	AC	2	2	24	10	2.45	1993		
18.23	+0.802	A	J S Estrella Rd -- [L124]										Map
18.78	M018 +0.340	C	BR (EB) Sacramento Wash								1993	1200 ft Concrete	
19.02	+0.580	A	J S Milky Way Rd -- [B24]										Map
19.61	M019 +0.165	A	J S Local Rd -- [L24]										Map
19.81	+0.365	C	J S Local Rd -- [R1]										Map
20.24	+0.799	A	J S Range Line -- [B24]										Map
20.68	M020 +0.240	C	EB Projects spanning M20 to M21	AC	AC	2	6	24	10	1.51	1993		
20.72	+0.285	C	BR (EB) Twin Wash								1992	Unknown	

S 068 at M020+0.285

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 201

M020+0.285 on S 068

ARIZONA STATE HIGHWAY SYSTEM LOG

S 068 at M020+0.816

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M020+0.816 on S 068

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
21.25	M020 +0.816	A	J S Colorado Rd -- [B24]										Map
21.69	M021 +0.256	C	BR (EB) Cerbat Wash								1990	109 ft Concrete	
22.00	+0.570	A	J S Local Rd -- [L23]										Map
22.19	+0.756	C	UH Projects spanning M21 to M22	AC	AC	4	10	48	10	3.57	89		
22.24	+0.808	C	J S Verde Rd -- [L2]										Map
23.62	M023 +0.179	C	BR 13 Mile Wash								1990	131 ft Concrete	
24.25	+0.812	C	J S Local Rd -- [B1]										Map
25.76	M025 +0.321	C	UH Projects spanning M25 to M26	AC	AC	4	10	48	10	1.26	25 Oct 2011		
26.56	M026 +0.130	C	VMS (EB) Variable Message Sign #403 (Operational)										
27.02	+0.591	C	UH Projects spanning M26 to M27	AC	AC	4	10	54	10	0.17	25 Oct 2011		
27.16	+0.731	C	J S Kofo Rd -- [B24]										Map
27.19	+0.761	C	UH Projects spanning M26 to M27	AC	AC	4	10	60	10	0.02	25 Oct 2011		
27.22	+0.784	C	UH	AC	AC	4	10	66	10	0.03	25 Oct 2011		
27.25	+0.815	C	UH	AC	AC	4	10	72	10	0.04	25 Oct 2011		
27.29	+0.85	C	UH	AC	AC	4	10	60	10	0.04	25 Oct 2011		
27.33	+0.897	C	UH	AC	AC	4	8	48	10	0.11	25 Oct 2011		
27.43	M027 +0.017	C	UH Projects spanning M27 to M28	AC	AC	3	8	36	8	0.09	25 Oct 2011		
27.45	+0.033	C	UP U 093 SB Ramp to Port of Entry								1999		??'-??"
27.51	+0.097	C	UP U 093 SB								1999		??'-??"
27.52	+0.108	C	X End S 068 at U 093 near Kingman										Map
27.54	+0.122	C	UP U 093 NB								1999		??'-??"

S 068 at M027+0.122

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 202

M027+0.122 on S 068

ARIZONA STATE HIGHWAY SYSTEM LOG

S 068 at M000+0.759

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.759 on S 068

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance	
S 068 - Non-cardinal (from low to high for divided hwy segments)														
0.76	M000 +0.759	N	J S	Begin S 068 WB divided centerline at Davis Camp & McCormick Dr (Signalized) -- [B1234]										Map
	+0.764	N	WB	Projects spanning M0 to M1	AC	AC	2	4	24	2	0.68	22 Oct 2002		
1.44	M001 +0.269	N	WB	Projects spanning M1 to M2	AC	AC	2	10	24	2	0.11	22 Oct 2002		
1.56	+0.379	N	WB		AC	AC	2	10	24	2	0.34	2001		
1.89	+0.715	N	WB		AC	AC	2	10	36	2	0.07	2001		
		N	TR	WB Truck Escape Ramp	Gravel	Paved	1	7	12	7	0.25			
1.96	+0.787	N	WB	Projects spanning M1 to M2	AC	AC	2	10	30	2	0.10	2001		
2.06	+0.88	N	WB		AC	AC	2	10	24	2	0.46	2001		
2.52	M002 +0.060	N	X	S 068 return to single centerline										
3.08	+0.621	N	X	Continue S 068 WB in Bullhead City										Map
3.09	+0.626	N	WB	Projects spanning M2 to M3	AC	AC	2	10	24	2	0.72	87		
3.80	M003 +0.330	N	WB	Projects spanning M3 to M4	AC	AC	2	10	24	2	2.05	2001		
5.60	M005 +0.146	N	TR	WB Truck Escape Ramp	Paved	Unk	1	7	12	7	0.04			
5.85	+0.394	N	TR	WB Truck Escape Ramp	Gravel	Paved	1	7	12	7	0.25			
		N	WB	Projects spanning M5 to M6	AC	AC	2	10	36	2	0.17	2001		
6.02	+0.562	N	WB		AC	AC	2	10	30	2	0.08	2001		
6.10	+0.64	N	WB		AC	AC	2	10	24	2	5.35	2001		
7.12	M006 +0.632	N	J S	Rd to South -- [R4]										Map
8.00	M007 +0.514	N	BR	(WB) Arabian Wash							1993	22 ft Concrete		
11.11	M010 +0.730	N	BR	(WB) Wildlife Crossing							2001	129 ft Concrete		
11.45	M011 +0.060	N	WB	Projects spanning M11 to M12	AC	AC	2	10	24	4	0.49	2001		
11.94	+0.554	N	WB		AC	AC	2	10	24	4	0.84	2002		
12.78	M012 +0.410	N	WB	Projects spanning M12 to M13	AC	AC	2	10	24	4	0.23	2001		
13.01	+0.640	N	WB		AC	AC	2	10	24	2	2.09	2001		
15.10	M014 +0.720	N	WB	Projects spanning M14 to M15	AC	AC	2	10	24	2	3.09	92		
18.19	M017 +0.750	N	WB	Projects spanning M17 to M18	AC	AC	2	10	24	2	4.00	1993		
18.79	M018 +0.338	N	BR	(WB) Sacramento Wash							1993	1200 ft Concrete		
20.73	M020 +0.285	N	BR	(WB) Twin Wash							1992	Unknown		
21.70	M021 +0.261	N	BR	(WB) Cerbat Wash							1992	109 ft Concrete		
22.20	+0.758	N	X	S 068 return to single centerline										Map
Cardinal Mainline Averages/Totals:						68.23	4.09	29.88	9.62	27.51	1997.7	0.00 Miles of Median		
Non-Cardinal Mainline Averages/Totals:						41.74	9.80	24.19	2.15	20.87	1997.7			

S 068 at M021+0.758

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 203

M021+0.758 on S 068

ARIZONA STATE HIGHWAY SYSTEM LOG

S 069 at M262+0.580

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M262+0.580 on S 069

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 069 - Cardinal (low to higher reference marker)													
0.17	M262 +0.580	C	X	Begin S 069 at I 017 Exit #262 F & A-ramp at Cordes Junction									
		C	JB	Inside Yavapai County									
		C	UH	Projects spanning M262 to M263	AC	AC	2	4	24	4	0.47	1994	
0.42	+0.834	C	OP	I 017 Exit #262								Unknown	
0.50	+0.917	C	J S	I 017 Exit #262 I & D-ramp -- [R]									
0.60	+1.008	C	FR	Frontage Rd Right	AC	AC	2	2	24	2	0.26		
0.64	+1.051	C	X	I 017 Exit #262 C-ramp									
		C	UH	Projects spanning M262 to M263	AC	AC	3	4	36	10	0.06	1994	
0.70	+1.109	C	J S	I 017 Exit #262 J-ramp -- [L]									
		C	UH	Projects spanning M262 to M263	AC	AC	4	10	48	10	0.23	1994	
0.82	+1.228	A	J S	Frontage Access Rd -- [B24]									
0.93	M263 +0.089	C	NB	Projects spanning M263 to M264	AC	AC	2	4	24	10	0.39	1994	
1.05	+0.205	C	FR	Two Way Frontage Rd Right	AC	AC	2	0	28	0	0.39	Sep 2009	
1.32	+0.479	C	NB	Projects spanning M263 to M264	AC	AC	2	4	26	10	3.87	Sep 2009	
1.43	+0.590	C	FR	Two Way Frontage Rd Right	AC	AC	2	0	28	0	0.18	Sep 2009	
	+0.591	A	J S	Frontage Access Rd -- [B24]									
1.83	M326 +0.240	C	J S	SAS089 Back to Single Centerline									
1.86	M264 +0.029	A	J	Unknown Rd -- [B24]									
2.13	+0.300	C	J S	Unknown Local Rd -- [B24]									
2.65	+0.819	A	J	Unknown Rd -- [L23]									
2.93	M265 +0.088	A	J S	Unknown -- [L23]									
3.15	+0.307	A	J S	Spring Ln -- [L234]									
		A	J S	Spring Ln -- [B24]									
3.67	+0.828	A	J S	Unknown Rd -- [B24]									
3.92	M266 +0.082	A	J S	Unknown Rd -- [R24]									
4.43	+0.598	A	J S	Unknown -- [B24]									
5.02	M267 +0.197	A	J S	Chauncey Ranch -- [B234]									
5.19	+0.361	C	NB	Projects spanning M267 to M268	AC	AC	2	4	24	10	0.72	Nov 2008	
5.72	+0.891	C	BR	(NB) Big Bug Creek #1								1998	175 ft Concrete
5.90	M268 +0.064	C	NB	Projects spanning M268 to M269	AC	AC	2	4	34	10	0.05	Nov 2008	
5.95	+0.113	C	NB		AC	AC	2	4	44	10	0.02	Nov 2008	
5.97	+0.13	C	NB		AC	AC	2	4	24	10	0.79	Nov 2008	
5.98	+0.136	A	J S	Local Road -- [R24]									
6.03	+0.192	C	BR	(NB) Big Bug Creek #2								1998	175 ft Concrete
6.20	+0.360	C	J S	Local Road -- [R1]									
6.39	+0.552	C	BR	(NB) Big Bug Creek #3								1998	202 ft Concrete
6.55	+0.709	C	FR	Two Way Frontage Rd Right	AC	AC	2	2	24	2	0.08		
6.60	+0.757	C	J S	Frontage Access Rd -- [R]									
6.71	+0.871	C	FR	Two Way Frontage Rd Right	AC	AC	2	2	24	2	0.12		
6.76	+0.920	C	NB	Projects spanning M268 to M269	AC	AC	2	4	34	10	0.04	Nov 2008	
6.80	+0.961	C	NB		AC	AC	2	4	44	10	0.03	Nov 2008	
6.83	+0.991	A	J S	Frontage Access Rd -- [B24]									

S 069 at M268+0.991

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 204

M268+0.991 on S 069

ARIZONA STATE HIGHWAY SYSTEM LOG

S 069 at M268+0.99

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M268+0.99 on S 069

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
6.83	M268 +0.99	C	NB Projects spanning M268 to M269	AC	AC	2	4	24	10	1.11	Nov 2008		
7.54	M269 +0.701	C	FR Two Way Frontage Rd Right	AC	AC	2	2	24	2	0.17			
	+0.702	A	J S Main St -- [B234]										Map
7.94	M270 +0.111	C	NB Projects spanning M270 to M271	AC	AC	2	4	34	10	0.04	Nov 2008		
7.98	+0.153	C	NB	AC	AC	2	4	44	10	0.03	Nov 2008		
8.01	+0.182	A	J S Frontage Access Rd -- [L24]										Map
	+0.18	C	NB Projects spanning M270 to M271	AC	AC	2	4	24	10	0.46	Nov 2008		
8.47	+0.638	C	NB	AC	AC	2	4	34	10	0.04	Nov 2008		
8.48	+0.652	C	BR (NB) Big Bug Creek #4								1998	217 ft Concrete	
8.51	+0.678	C	NB Projects spanning M270 to M271	AC	AC	2	4	44	10	0.03	Nov 2008		
8.54	+0.709	C	FR Two Way Frontage Rd Right	AC	AC	2	2	22	2	0.15			
		A	J S Central Ave -- [B234]										Map
	+0.71	C	NB Projects spanning M270 to M271	AC	AC	2	4	24	10	0.31	Nov 2008		
8.66	+0.832	C	J S Onyx Dr -- [R]										Map
8.78	+0.947	C	FR Two Way Frontage Rd Right	AC	AC	2	2	24	2	0.15			
8.85	M271 +0.016	C	NB Projects spanning M271 to M272	AC	AC	2	4	34	10	0.05	Nov 2008		
8.90	+0.063	C	NB	AC	AC	2	4	44	10	0.02	Nov 2008		
8.92	+0.087	C	J S Frontage Access Road -- [B24]										Map
	+0.08	C	NB Projects spanning M271 to M272	AC	AC	2	4	24	10	0.49	Nov 2008		
9.42	+0.580	C	NB	AC	AC	2	4	24	10	4.19	1999		
9.85	M272 +0.018	A	J S Railroad Ave/Main St -- [L234]										Map
10.43	+0.590	A	J S Unknown Rd -- [L24]										Map
10.92	M273 +0.081	A	J S Unknown Rd -- [L24]										Map
11.14	+0.298	A	J S Unknown Rd -- [B24]										Map
11.77	+0.929	A	J S Unknown Rd -- [B24]										Map
12.30	M274 +0.463	A	J S Frontage Access Rd -- [R24]										Map
12.55	+0.720	C	FR Two Way Frontage Rd Right	AC	AC	2	4	28	10	0.14			
12.62	+0.788	A	J S Easy Way -- [R24]										Map
12.88	M275 +0.041	C	JB Enter Prescott NF										
12.89	+0.052	A	J S Poland Rd Left & Poland Junction East Right -- [B24]										Map
13.38	+0.547	C	JB Leave Prescott NF										
13.44	+0.608	A	J Private Access Rd -- [R24]										
13.60	+0.768	C	NB Projects spanning M275 to M276	AC	AC	2	4	24	10	0.26	1998		
13.70	+0.861	A	J S Unknown Rd -- [R24]										Map
13.86	M276 +0.000	C	NB Projects spanning M276 to M277	AC	AC	2	4	24	10	0.15	01 Nov 2007		
14.01	+0.151	C	NB	AC	AC	2	4	24	10	2.63	01 Nov 2007		
14.04	+0.177	C	J S (NB) Gas Pipeline Rd -- [R]								01 Nov 2007		Map
14.37	+0.510	C	J S (NB) Unknown Rd -- [R]								01 Nov 2007		Map
14.96	M277 +0.110	A	J S Local Rd -- [B24]								01 Nov 2007		Map
15.31	+0.462	A	J S Local Rd -- [B24]								01 Nov 2007		Map
15.54	+0.695	A	JB SCL Dewey Humboldt								2007		
15.72	+0.875	C	J S (NB) Cavalliere Trail -- [R]								01 Nov 2007		Map
15.84	M278 +0.011	A	J S Local Business Rd -- [L234]								01 Nov 2007		Map

S 069 at M278+0.011

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 205

M278+0.011 on S 069

ARIZONA STATE HIGHWAY SYSTEM LOG

S 069 at M278+0.359

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M278+0.359 on S 069

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
16.19	M278 +0.359	A	J S Agua Fria Ranch Rd -- [B24]								01 Nov 2007		Map
16.32	+0.495	C	J S (NB) Local Business Rd -- [R]								01 Nov 2007		Map
16.52	+0.693	A	J S Iron King Rd/Gulch Ranch Rd Left & Old Black Canyon Hwy/3rd St Right -- [B24]								01 Nov 2007		Map
16.64	+0.818	C	NB Projects spanning M278 to M279	AC	AC	2	4	24	10	0.14	01 Nov 2007		
16.74	+0.915	C	X Dewey Humboldt Elev 4560										
16.78	+0.954	C	NB Projects spanning M278 to M279	AC	AC	2	4	24	10	1.53	1995		
16.93	M279 +0.102	A	J S Main St -- [B124]										Map
16.94	+0.111	A	J S Local Rd -- [B24]										Map
17.10	+0.271	C	FR Two Way Frontage Rd Right	AC	AC	2	0	28	0	0.09			
17.53	+0.695	A	J S Local Rd -- [B24]										Map
17.74	+0.909	A	BR Green Gulch									32 ft Concrete	
17.81	+0.982	A	J S Local Rd -- [B24]										Map
18.03	M280 +0.202	A	J Local Rd -- [R]										
18.31	+0.489	C	UH Projects spanning M280 to M281	AC	MBH	4	10	48	10	0.10	1995		
18.41	+0.586	C	UH	AC	MBH	4	10	48	10	0.38	90		
18.79	+0.963	C	UH	AC	MBH	4	10	48	10	0.02	200		
18.81	+0.987	C	UH	AC	MBH	4	10	48	10	0.06	90		
18.84	M281 +0.006	C	J S Local Business -- [L]										Map
18.87	+0.037	C	UH Projects spanning M281 to M282	AC	MBH	4	10	48	10	1.15	07 May 2005		
18.89	+0.055	A	JB NCL Dewey Humboldt, SCL Prescott Valley								2007		
18.90	+0.069	C	J S S 169 to I 017 -- [B1234]										Map
18.94	+0.103	C	J S Local Rd -- [R1]										Map
19.48	+0.642	C	J S Commercial Access Rd -- [L]										Map
19.56	+0.729	C	J S Kachina St (Signalized) -- [B234]										Map
19.64	+0.802	C	J S Commercial Access Rd -- [L]										Map
19.67	+0.840	C	J S Local Rd -- [R]										Map
19.70	+0.868	C	J S Commercial Access Rd -- [L]										Map
19.74	+0.908	C	J S Commercial Access Rd -- [L]										Map
19.84	M282 +0.012	C	J Aztec Dr -- [B]										
20.03	+0.198	C	UH Projects spanning M282 to M283	AC	AC	4	8	48	8	0.29	07 May 2005		
20.17	+0.346	C	J S Bradshaw Mountain Rd (Signalized) -- [B23]								23 Apr 2004		Map
20.32	+0.491	C	UH Projects spanning M282 to M283	AC	MBH	4	10	48	10	1.02	07 May 2005		
20.48	+0.649	C	J Local Rd -- [L]										
20.64	+0.808	C	J S Village Creek Blvd -- [B134]										Map
21.34	M283 +0.515	C	J S Country Club Rd Left & Fain Rd Right (Signalized) -- [B1234]										Map
		C	UH Projects spanning M283 to M284	AC	MBH	4	6	48	6	2.99	07 May 2005		
21.51	+0.683	A	JB Temp Leave Precott Valley								2007		
21.93	M284 +0.111	C	BR Lynx Creek								1990	198 ft Concrete	
22.09	+0.272	C	J S Orchard Ranch RV Park Driveway -- [R14]										Map
22.31	+0.497	C	UB EUB Prescott										
23.13	M285 +0.314	A	JB Re-enter Prescott Valley Elev 5100										
24.08	M286 +0.268	A	J S Mendecino Dr -- [R14]										Map
24.33	+0.524	C	UH Projects spanning M286 to M287	AC	MBH	4	4	48	4	0.23	07 May 2005		

S 069 at M286+0.524

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 206

M286+0.524 on S 069

ARIZONA STATE HIGHWAY SYSTEM LOG

S 069 at M286+0.750

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M286+0.750 on S 069

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
24.56	M286 +0.750	C	UH	AC	AC	4	4	48	4	0.03	07 May 2005		
24.59	+0.777	C	UH	AC	AC	4	0	48	0	1.72	26 Oct 2000		
24.72	+0.909	A	J S										Map
25.08	M287 +0.248	C	J S										Map
25.31	+0.483	C	J S										Map
25.50	+0.674	C	J S										Map
25.59	+0.760	C	J S										Map
25.68	+0.849	C	J S										Map
25.75	+0.919	A	J S										Map
26.01	M288 +0.191	C	J S										Map
26.31	+0.490	C	J S										Map
		C	UH	AC	AC	4	0	60	0	0.21	26 Oct 2000		
26.51	+0.698	C	J S										Map
		C	UH	AC	AC	4	0	61	0	0.14	26 Oct 2000		
26.66	+0.841	C	UH	AC	AC	4	0	63	0	0.11	26 Oct 2000		
26.77	+0.952	C	UH	AC	AC	4	0	62	0	0.02	26 Oct 2000		
26.79	+0.973	C	UH	AC	AC	4	0	61	0	0.05	26 Oct 2000		
26.84	M289 +0.034	C	J S										Map
		C	UH	AC	AC	4	0	63	0	0.13	26 Oct 2000		
26.97	+0.160	C	UH	AC	AC	4.5	0	77	0	0.14	2008		
27.11	+0.303	C	UH	AC	AC	5.5	0	91	0	0.06	2008		
27.18	+0.371	C	UH	AC	AC	6	0	73.8	0	1.02	2008		
27.29	+0.483	C	J S										Map
27.54	+0.731	A	J S										Map
27.66	+0.845	C	J S										Map
27.75	+0.940	C	J S										Map
27.92	M290 +0.106	A	J S										Map
28.03	+0.221	C	J S										Map
28.16	+0.352	C	J S										Map
28.20	+0.386	C	UH	AC	AC	6	4	73.8	4	0.03	2008		
28.22	+0.413	C	UH	AC	AC	5.5	4	66	4	0.06	2008		
28.28	+0.469	C	UH	AC	AC	5	4	60	4	0.09	2008		
28.32	+0.504	C	JB										
28.34	+0.524	C	J S								2008		Map
28.37	+0.556	C	UH	AC	AC	4.5	4	54	4	0.12	2008		
28.49	+0.676	C	UH	AC	AC	4	4	48	4	1.93	26 Oct 2000		
28.60	+0.792	A	J S										Map
28.83	M291 +0.007	A	J S										Map
28.93	+0.113	A	J S										Map
29.12	+0.296	A	J S										Map
29.43	+0.615	A	J S										Map
29.48	+0.656	C	JB										
29.92	M292 +0.101	C	J S										Map

S 069 at M292+0.101

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 207

M292+0.101 on S 069

ARIZONA STATE HIGHWAY SYSTEM LOG

S 069 at M292+0.606

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M292+0.606 on S 069

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
30.42	M292 +0.606	C	UH Projects spanning M292 to M293	AC	AC	4	8	48	8	0.09	26 Oct 2000		
30.51	+0.698	C	UH	AC	AC	4.5	8	54	8	0.09	26 Oct 2000		
30.61	+0.791	C	UH	AC	AC	4.5	8	54	8	0.03	11 Oct 2004		
30.64	+0.824	C	UH	AC	AC	5	8	60	8	0.13	11 Oct 2004		
30.78	+0.959	C	J S Walker Rd (Signalized) -- [L23]										Map
		C	UH Projects spanning M292 to M293	AC	AC	5	4	60	8	0.05	11 Oct 2004		
30.82	+1.007	C	UH	AC	AC	5	6	60	8	0.03	11 Oct 2004		
30.85	M293 +0.025	C	UH Projects spanning M293 to M294	AC	AC	5	8	60	8	0.05	11 Oct 2004		
30.90	+0.073	C	J S Walker Rd (Signalized) -- [L23]										Map
		C	UH Projects spanning M293 to M294	AC	AC	5	8	60	8	0.09	11 Oct 2004		
30.99	+0.167	C	UH	AC	AC	5.5	8	66	8	0.02	11 Oct 2004		
31.01	+0.188	C	UH	AC	AC	5.5	8	72	8	0.03	11 Oct 2004		
31.04	+0.216	C	UH	AC	AC	5.5	8	66	8	0.01	11 Oct 2004		
31.05	+0.222	C	UH	AC	AC	6	8	72	8	0.08	11 Oct 2004		
31.12	+0.300	C	UH	AC	AC	6	8	72	8	0.01	1995		
31.14	+0.315	C	J S Lee Blvd (Signalized) -- [B1234]										Map
		C	UH Projects spanning M293 to M294	AC	AC	6	8	72	8	0.62	1995		
31.57	+0.748	A	J S Gateway Blvd -- [B13]										Map
31.76	+0.936	C	UH Projects spanning M293 to M294	AC	AC	4.5	8	54	8	0.02	1995		
31.78	+0.957	C	UH	AC	AC	4	8	48	8	0.02	1995		
31.80	+0.980	C	UH	AC	AC	4	8	48	8	0.39	Aug 2002		
32.19	M294 +0.380	C	UH Projects spanning M294 to M295	AC	AC	4	8	48	6	0.07	Aug 2002		
32.27	+0.453	C	UH	AC	AC	4	0	48	6	0.13	Aug 2002		
32.37	+0.556	C	J S Holiday Dr (Signalized) -- [L124]										Map
32.40	+0.586	C	UH Projects spanning M294 to M295	AC	AC	4	0	48	0	0.80	Aug 2002		
32.48	+0.663	C	J S Prescott Canyon Dr -- [R1]										Map
32.59	+0.783	C	JB Leave Prescott, Enter Yavapai Prescott Indian Reservation										
32.81	M295 +0.065	C	J S Frontier Village Phase 2 (Signalized) -- [L23]										Map
32.97	+0.222	C	J S Business Access Rd -- [L23]										Map
33.18	+0.430	C	J S Frontier Village Center Access (Signalized) -- [L23]										Map
33.19	+0.444	C	UH Projects spanning M295 to M296	AC	AC	4	0	48	4	0.22	Sep 2009		
33.30	+0.552	C	J S (SB) Frontier Village Center Access -- [L3]										Map
33.42	+0.669	C	UH Projects spanning M295 to M296	AC	AC	4	0	56	4	0.06	Sep 2009		
33.48	+0.731	C	UH	AC	AC	4	0	56	0	0.03	Sep 2009		
33.51	+0.757	C	UH	AC	AC	4	0	64	0	0.22	Sep 2009		
33.55	+0.800	C	J S Heather Heights (Signalized) -- [B1234]										Map
33.61	+0.863	C	JB Leave Yavapai Prescott IR, Enter Military Reservation										
33.63	+0.879	C	J (SB) Business Access Rd -- [L3]										
33.73	M296 +0.006	C	UH Projects spanning M296 to M297	AC	AC	4	0	66	6	0.05	Sep 2009		
33.78	+0.058	C	NB	AC	AC	2	5	24	6	0.08	Sep 2009		
33.86	+0.137	C	NB	AC	AC	2	5	24	8	0.03	Sep 2009		
		C	OP (NB) S 089								Sep 2009	162 ft Concrete/Ste	
33.89	+0.169	C	NB Projects spanning M296 to M297	AC	AC	2	4	24	8	0.01	Sep 2009		

S 069 at M296+0.169

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 208

M296+0.169 on S 069

ARIZONA STATE HIGHWAY SYSTEM LOG

S 069 at M296+0.173

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M296+0.173 on S 069

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
33.89	M296 +0.173	C	JB	Leave Military Reservation									
33.90	+0.175	C	NB	AC	AC	2	2	24	6	0.08	Sep 2009		
33.97	+0.250	C	X	(NB) End Near S 089 Connection/Ramp to Sheldon St in Prescott									
											Sep 2009		Map

S 069 at M296+0.250

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 209

M296+0.250 on S 069

ARIZONA STATE HIGHWAY SYSTEM LOG

S 069 at

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

on S 069

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 069 - Non-cardinal (from low to high for divided hwy segments)													
0.00		N	FR	Two Way Frontage Rd Left	AC	AC	2	0	28	0	0.02		
0.77	M262 +1.185	N	FR	Two Way Frontage Rd Left	AC	AC	2	0	28	0	0.04		
0.82	+1.229	N	FR	Two Way Frontage Rd Left	AC	AC	2	0	28	0	0.10		
0.93	M263 +0.084	N	X	Begin S 069 SB divided centerline NW of Cordes Junction									
	+0.088	N	SB	Projects spanning M263 to M264	AC	AC	2	10	24	4	0.31	1994	
1.24	+0.399	N	FR	Two Way Frontage Rd Left	AC	AC	2	0	28	0	0.19	Sep 2009	
	+0.400	N	SB	Projects spanning M263 to M264	AC	AC	2	10	26	4	3.94	Sep 2009	
1.43	+0.590	N	FR	Two Way Frontage Rd Left	AC	AC	2	0	28	0	0.18	Sep 2009	
4.16	M266 +0.322	N	J	Unknown Rd -- [L]									
5.18	M267 +0.357	N	SB	Projects spanning M267 to M268	AC	AC	2	10	24	4	0.79	Nov 2008	
5.70	+0.877	N	BR	(SB) Big Bug Creek #1								1998	175 ft Concrete
5.97	M268 +0.135	N	SB	Projects spanning M268 to M269	AC	AC	2	10	44	4	0.03	Nov 2008	
6.00	+0.162	N	SB		AC	AC	2	10	34	4	0.04	Nov 2008	
6.03	+0.196	N	BR	(SB) Big Bug Creek #2								1998	175 ft Concrete
6.04	+0.206	N	SB	Projects spanning M268 to M269	AC	AC	2	10	24	4	0.78	Nov 2008	
6.39	+0.547	N	BR	(SB) Big Bug Creek #3								1998	202 ft Concrete
6.82	+0.985	N	SB	Projects spanning M268 to M269	AC	AC	2	10	44	4	0.03	Nov 2008	
6.86	M269 +0.024	N	SB	Projects spanning M269 to M270	AC	AC	2	10	34	4	0.04	Nov 2008	
6.89	+0.063	N	SB		AC	AC	2	10	24	4	1.12	Nov 2008	
7.63	+0.798	N	FR	Two Way Frontage Rd Left	AC	AC	2	2	24	2	0.06		
7.69	+0.855	N	FR	Two Way Frontage Rd Left	AC	AC	2	0	40	0	0.33		
8.02	M270 +0.182	N	FR	Two Way Frontage Rd Left	AC	AC	2	0	40	0	0.09		
		N	SB	Projects spanning M270 to M271	AC	AC	2	10	44	4	0.03	Nov 2008	
8.04	+0.207	N	SB		AC	AC	2	10	34	4	0.05	Nov 2008	
8.09	+0.253	N	SB		AC	AC	2	10	24	4	0.45	Nov 2008	
8.48	+0.644	N	BR	(SB) Big Bug Creek #4								1998	217 ft Concrete
8.54	+0.701	N	SB	Projects spanning M270 to M271	AC	AC	2	10	44	4	0.03	Nov 2008	
	+0.702	N	FR	Two Way Frontage Rd Left	AC	AC	2	2	22	2	0.18		
8.56	+0.727	N	SB	Projects spanning M270 to M271	AC	AC	2	10	34	4	0.05	Nov 2008	
8.61	+0.772	N	SB		AC	AC	2	10	24	4	0.32	Nov 2008	
8.92	M271 +0.090	N	SB	Projects spanning M271 to M272	AC	AC	2	10	44	4	0.02	Nov 2008	
8.95	+0.115	N	SB		AC	AC	2	10	34	4	0.05	Nov 2008	
8.99	+0.161	N	SB		AC	AC	2	10	24	4	0.74	Nov 2008	
9.73	+0.900	N	SB		AC	AC	2	10	24	4	3.97	1999	
10.70	M272 +0.857	N	VMS	(SB) Variable Message Sign #384 (Existing)									
13.71	M275 +0.870	N	SB	Projects spanning M275 to M276	AC	AC	2	10	24	4	0.17	1998	
13.87	+1.037	N	SB		AC	AC	2	10	24	4	0.15	01 Nov 2007	
14.03	M276 +0.147	N	SB	Projects spanning M276 to M277	AC	AC	2	10	24	4	2.86	01 Nov 2007	
14.09	+0.211	N	J S	(SB) Iron King Rd/Gulch Ranch Rd -- [L]								01 Nov 2007	
14.73	+0.847	N	J S	(SB) Unknown Rd -- [L]								01 Nov 2007	
15.17	M277 +0.304	N	J S	(SB) Local Rd -- [L]								01 Nov 2007	
16.89	M279 +0.043	N	SB	Projects spanning M279 to M280	AC	AC	2	10	24	4	0.01	01 Nov 2007	

Map

Map

Map

Map

ARIZONA STATE HIGHWAY SYSTEM LOG

S 069 at M279+0.056

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M279+0.056 on S 069

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
16.90	M279 +0.056	N	SB Projects spanning M279 to M280	AC	AC	2	10	24	4	1.41	1995		
18.32	M280 +0.480	N	J S S 069 return to single centerline at cross road -- [L2]										Map
33.78	M296 +0.053	N	X Continue S 069 SB going E near S 089										Map
	+0.057	N	SB Projects spanning M296 to M297	AC	AC	2	0	50	6	0.09	Sep 2009		
33.87	+0.140	N	X (SB) End S 069 SB at S 089 in Prescott										Map
52.57		N	FR Two Way Frontage Road Left	AC	Unk	2		38		0.09	Nov 2008		
170.08		N	FR Two Way Frontage Road Left	AC	Unk	2		38		0.12	Nov 2008		

ARIZONA STATE HIGHWAY SYSTEM LOG

S 069 at M293+0.500 (As of 12/31/2011) Generated: 6/27/2012 1:42:37PM M293+0.500 on S 069

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
----------------------	--------------------------------------	-----	------	-----------------	------------------	---------------	---------------------------	------------------	----------------------------	-------	----------------	-----------------------	--------------------

S 069 - Others

31.32	M293 +0.500	J	S	Gateway Mall									Map
-------	-------------	---	-------------------	--------------	--	--	--	--	--	--	--	--	---------------------

Cardinal Mainline Averages/Totals:	103.41	4.34	37.71	7.52	33.79	2003.4	0.00	Miles of Median
Non-Cardinal Mainline Averages/Totals:	34.96	9.95	24.88	4.01	17.48	2004.6		
Frontage Roads Averages/Totals:	3.46	1.40	25.68	1.88	1.73			
Non-Cardinal Frontage Roads	2.80	0.34	32.16	0.34	1.40			

ARIZONA STATE HIGHWAY SYSTEM LOG

S 071 at M085+0.810

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M085+0.810 on S 071

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 071 - Cardinal (low to higher reference marker)													
0.00	M085 +0.810	C	J S Begin S 071 at U 060 East of Aguila										Map
		C	JB Inside Maricopa County										
		C	UH Projects spanning M85 to M86	MBL	MBH	2	2	24	2	4.49	50		
4.33	M089 +0.777	C	JB Yavapai County										
4.49	+0.937	C	UH Projects spanning M89 to M90	AC	MBH	2	2	24	2	12.97	78		
17.39	M102 +0.843	C	J S U 093 SB (on/off) -- [R]										Map
17.46	+0.911	C	UH Projects spanning M102 to M103	AC	MBH	2	2	24	2	6.65	79		
		C	UP U 093								1974		15'-01"
17.54	M103 +0.017	C	J S U 093 NB (on/off) -- [L]										Map
22.94	M108 +0.412	A	J S Village Ave -- [R]										Map
23.14	+0.608	C	J S Tenderfoot Hill Rd -- [B1234]										Map
23.31	+0.777	C	J Hillward North -- [L]										
23.33	+0.796	A	J Pacific St -- [R]										
23.36	+0.829	A	J Richwood Dr -- [L]										
23.48	+0.950	C	J Grandview Dr -- [L]										
23.55	M109 +0.028	C	J Grandview -- [L]										
23.62	+0.101	C	J Chittenden St -- [R]										
23.64	+0.118	C	J Chittenden St -- [L]										
24.11	+0.590	C	UH Projects spanning M109 to M110	AC	MBH	2	8	24	8	0.05	87		
24.16	+0.680	C	J S End S 071 at S 089 near Congress										Map
Cardinal Mainline Averages/Totals:						48.32	2.01	24.00	2.01	24.16	1973.1	0.00 Miles of Median	

S 071 at M109+0.680

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 213

M109+0.680 on S 071

ARIZONA STATE HIGHWAY SYSTEM LOG

S 072 at M013+0.110

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M013+0.110 on S 072

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 072 - Cardinal (low to higher reference marker)													
0.00	M013 +0.110	C	J S Begin S 072 at S 095 South of Parker -- [R4]										
		C	UH Projects spanning M13 to M14	AC	AC	2	1	24	1	0.17	Jun 2000		Map
0.17	+0.280	C	UH	AC	AC	2	8	24	8	0.03	Jun 2000		
0.20	+0.310	C	UH	AC	AC	2	8	24	8	1.19	May 2002		
1.39	M014 +0.485	C	UH Projects spanning M14 to M15	AC	AC	2	1	24	1	3.64	May 2002		
5.03	M018 +0.135	C	UH Projects spanning M18 to M19	AC	AC	2	1	24	1	2.26	May 2002		
7.29	M020 +0.400	C	UH Projects spanning M20 to M21	MBL	MBH	2	1	24	1	6.64	45		
11.47	M024 +0.589	A	J S Willamette Dr -- [L3]										Map
13.69	M026 +0.807	A	J S Micmahon St -- [R4]										Map
13.81	+0.928	A	J S Winters St -- [R4]										Map
13.92	M027 +0.041	C	J S Main St Left & Plomosa Rd Right -- [B1234]										Map
		C	UH Projects spanning M27 to M28	MBL	AC	2	2	24	1	0.04	45		
13.96	+0.079	C	UH	MBL	AC	2	2	24	0	0.06	40		
14.00	+0.116	A	J S Worley ST -- [R4]										Map
14.02	+0.137	C	UH Projects spanning M27 to M28	MBL	Paved	2	0	24	0	5.35	40		
14.06	+0.181	A	J S Greenwood St -- [R4]										Map
14.15	+0.269	A	J S Murphy St -- [R4]										Map
15.46	M028 +0.582	A	J S Joshua Rd -- [R1]										Map
19.01	M032 +0.150	C	BR Butler Wash								1961	111 ft Concrete	
19.37	+0.510	C	UH Projects spanning M32 to M33	AC	AC	2	1	24	1	11.20	1997		
20.70	M033 +0.831	A	J Flying Crown Ranch Rd -- [R]										
30.57	M043 +0.730	C	UH Projects spanning M43 to M44	MBL	Paved	2	0	24	0	0.82	39		
31.39	M044 +0.590	C	UH Projects spanning M44 to M45	AC	AC	2	1	24	1	2.23	1997		
33.62	M046 +0.785	C	UH Projects spanning M46 to M47	MBL	Paved	2	0	24	0	3.12	39		
36.74	M049 +0.910	C	J S End S 072 at U 060 at Hope										Map
Cardinal Mainline Averages/Totals:						73.50	0.98	24.00	0.98	36.75	1973.9	0.00 Miles of Median	

S 072 at M049+0.910

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 214

M049+0.910 on S 072

ARIZONA STATE HIGHWAY SYSTEM LOG

S 073 at M310+0.380

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M310+0.380 on S 073

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 073 - Cardinal (low to higher reference marker)													
0.00	M310 +0.380	C	J S Begin at U 060 near Carrizo Fort Apache IR										Map
		C	JB Inside Navajo County, White Mountain Apache IR										
		C	UH Projects spanning M310 to M311	BST	Gravel	2	0	24	0	0.02	59		
0.02	+0.400	C	UH	AC	Gravel	2	0	24	0	9.14	1996		
0.33	+0.710	C	JB Gila County										
9.16	M319 +0.632	C	UH Projects spanning M319 to M320	AC	AC	2	2	24	0	0.02	15 Oct 2002		
9.18	+0.647	C	UH	AC	AC	2	2	24	4	0.02	15 Oct 2002		
9.20	+0.672	C	UH	AC	AC	2	4	24	8	0.06	15 Oct 2002		
9.21	+0.684	C	J S JFK School Rd -- [L23]										Map
9.26	+0.728	C	UH Projects spanning M319 to M320	AC	AC	2	6	24	10	0.02	15 Oct 2002		
9.27	+0.745	C	UH	AC	AC	2	8	24	10	0.04	15 Oct 2002		
9.29	+0.764	C	BR Cedar Creek								2002	85 ft Concrete	
9.31	+0.783	C	UH Projects spanning M319 to M320	AC	AC	2	8	24	7	0.02	15 Oct 2002		
9.33	+0.800	C	UH	AC	AC	2	8	24	4	0.03	15 Oct 2002		
9.36	+0.826	C	UH	AC	AC	2	8	24	8	0.13	15 Oct 2002		
	+0.832	C	J S Local Business Access -- [R13]										Map
9.42	+0.890	A	J S Unknown -- [L]										
9.48	+0.953	C	UH Projects spanning M319 to M320	AC	AC	2	4	24	4	0.08	15 Oct 2002		
9.56	M320 +0.027	C	UH Projects spanning M320 to M321	AC	Paved	2	0	24	0	4.07	1996		
13.63	M324 +0.155	C	UH Projects spanning M324 to M325	BST	Paved	2	0	24	0	3.06	59		
16.69	M327 +0.254	C	UH Projects spanning M327 to M328	MBL	MBH	2	5	24	5	0.49	71		
17.18	+0.744	C	UH	BST	Paved	2	0	24	0	3.90	58		
21.08	M331 +0.697	C	UH Projects spanning M331 to M332	AC	MBH	2	5	24	5	1.80	78		
21.98	M332 +0.606	C	J Farm Rd -- [R14]										
22.51	M333 +0.145	C	J S Kinishba Rd -- [L]										Map
22.60	+0.235	C	J S Local Rd -- [R]										
	+0.240	C	UB WUB Whiteriver										
22.67	+0.310	C	J S Residential Access -- [R]										Map
22.71	+0.353	C	J S Residential Access -- [R]										
22.77	+0.410	C	J S Residential Access -- [R]										Map
22.79	+0.428	C	J S Residential Access -- [R]										
22.82	+0.463	C	J S Residential Access -- [R]										Map
22.86	+0.502	C	J S Residential Access -- [R]										
22.88	+0.515	C	UH Projects spanning M333 to M334	AC	MBH	2	5	24	3	0.02	78		
22.89	+0.533	C	UH	AC	MBH	2	5	24	1	0.07	78		
22.96	+0.602	C	J S West St -- [R14]										Map
		C	UH Projects spanning M333 to M334	AC	MBH	2	5	24	5	0.07	78		
23.03	+0.673	C	UH	AC	MBH	2	5	24	3	0.03	78		
23.06	+0.702	C	UH	AC	MBH	2	5	24	1	0.06	78		
23.08	+0.715	C	J S Business Access -- [R14]										Map
23.13	+0.765	C	J S South Middle St. -- [B1234]										
		C	UH Projects spanning M333 to M334	AC	MBH	2	1	24	5	0.07	78		

S 073 at M333+0.765

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 215

M333+0.765 on S 073

ARIZONA STATE HIGHWAY SYSTEM LOG

S 073 at M333+0.832

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M333+0.832 on S 073

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
23.19	M333 +0.832	C	UH Projects spanning M333 to M334	AC	MBH	2	2	24	5	0.04	78		
23.23	+0.871	C	UH	AC	MBH	2	3	24	5	0.23	78		
23.47	M334 +0.121	C	UH Projects spanning M334 to M335	AC	MBH	2	4	24	5	0.19	78		
23.66	+0.314	C	UH	AC	MBH	2	5	24	5	0.42	78		
24.08	+0.735	C	UH	AC	MBH	2	6.5	24	5	0.02	78		
24.10	+0.750	C	UH	AC	MBH	2	6.5	24	3	0.05	78		
24.14	+0.798	C	UH	AC	MBH	2	6.5	24	1	0.09	78		
24.23	+0.887	C	J S Sunset St -- [R14]										Map
		C	UH Projects spanning M334 to M335	AC	MBH	2	6.5	24	3	0.01	78		
24.24	+0.896	C	UH	AC	MBH	2	8	24	3	0.02	78		
24.26	+0.915	C	UH	AC	MBH	2	6.5	24	3	0.03	78		
24.28	+0.939	C	J S Unknown Rd -- [L]										Map
24.29	+0.946	C	UH Projects spanning M334 to M335	AC	MBH	2	3	24	3	0.01	78		
24.30	+0.951	C	UH	AC	MBH	2	1	24	3	0.09	78		
24.38	M335 +0.051	C	J S Road to Fort Apache -- [R4]										Map
		C	UH Projects spanning M335 to M336	AC	MBH	2	1	24	5	0.06	78		
24.45	+0.115	C	UH	AC	MBH	2	5	24	5	2.20	78		
24.50	+0.169	C	JB Navajo County										
24.65	+0.313	C	J S West Fort Apache Rd -- [R14]										Map
24.77	+0.435	C	J S Fort Apache Rd -- [R14]										Map
24.95	+0.621	C	J S LDS Church Rd -- [R14]										Map
25.07	+0.741	C	J Fort Apache Subdivision Rd -- [R14]										
26.65	M337 +0.340	C	UH Projects spanning M337 to M338	AC	MBH	4	5	48	5	0.17	78		
26.82	+0.510	C	UH	AC	AC	4	5	48	5	0.32	78		
26.86	+0.553	C	J S Local Rd (Signalized) -- [B24]										Map
27.14	+0.829	C	UH Projects spanning M337 to M338	AC	AC	4	6	48	6	0.57	1995		
27.23	+0.919	C	J White River Airport Rd -- [L2]										
27.56	M338 +0.250	C	J Entrance to White River High School										
27.70	+0.390	C	UH Projects spanning M338 to M339	AC	AC	4	2	48	2	1.43	1995		
28.14	+0.827	C	J East Fork Rd (Signalized) -- [B24]										
28.24	+0.923	C	X White River Elev 5220										
28.28	M339 +0.000	C	J White Mountain Apache Tribal Headquarters										
29.14	+0.860	C	UH Projects spanning M339 to M340	AC	AC	4	8	48	8	0.21	1995		
29.35	M340 +0.072	C	UH Projects spanning M340 to M341	AC	AC	4	8	48	8	0.09	08 Jul 2002		
29.41	+0.133	C	J S Mulberry St -- [L2]										Map
29.43	+0.158	C	UH Projects spanning M340 to M341	AC	AC	4	9	48	8	0.58	08 Jul 2002		
29.93	+0.657	C	J S East River Rd -- [R4]										Map
30.01	+0.738	C	UH Projects spanning M340 to M341	AC	AC	4	8	48	8	1.19	08 Jul 2002		
30.25	M341 +0.081	C	J S West Rainbow St -- [L2]										Map
30.56	+0.384	C	J S West Bonita St -- [L2]										Map
30.84	+0.668	C	UB EUB Whiteriver										
31.14	+0.964	C	J S White River Hospital Entrance & N Potter St -- [B24]										Map
31.20	M342 +0.026	C	UH Projects spanning M342 to M343	AC	AC	2	8	24	8	0.03	08 Jul 2002		

S 073 at M342+0.026

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 216

M342+0.026 on S 073

ARIZONA STATE HIGHWAY SYSTEM LOG

S 073 at M342+0.053

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M342+0.053 on S 073

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
31.23	M342 +0.053	C	UH	Projects spanning M342 to M343	AC	AC	2	6.5	24	5	0.18	08 Jul 2002	
31.41	+0.236	C	UH		AC	AC	2	5	24	5	0.10	08 Jul 2002	
31.51	+0.337	C	UH		AC	AC	2	5	24	5	0.42	03 Aug 2002	
31.93	+0.760	C	J S	North Alchesay Fish Hatchery Rd -- [R14]									Map
		C	UH	Projects spanning M342 to M343	AC	AC	2	5	36	5	0.03	03 Aug 2002	
31.96	+0.787	C	UH		AC	AC	2	5	30	5	0.14	03 Aug 2002	
32.10	+0.92	C	UH		AC	AC	2	5	24	5	0.37	03 Aug 2002	
32.46	M343 +0.293	C	UH	Projects spanning M343 to M344	AC	AC	2	4.5	24	5	0.04	03 Aug 2002	
32.50	+0.332	C	UH		AC	AC	2	4.5	24	4	0.03	03 Aug 2002	
32.53	+0.362	C	UH		AC	AC	2	4	24	3	0.06	03 Aug 2002	
32.59	+0.420	C	J S	54th St -- [R14]									Map
	+0.423	C	UH	Projects spanning M343 to M344	AC	AC	2	4	24	4	0.09	03 Aug 2002	
32.69	+0.515	C	UH		AC	AC	2	4.5	24	4	0.07	03 Aug 2002	
32.76	+0.589	C	UH		AC	AC	2	5	24	4	0.09	03 Aug 2002	
32.81	+0.634	C	J S	Local Rd -- [R1]									Map
32.85	+0.675	C	J S	57th St -- [B1234]									Map
32.86	+0.684	C	UH	Projects spanning M343 to M344	AC	AC	2	1	24	16	0.03	03 Aug 2002	
32.89	+0.718	C	UH		AC	AC	2	3	24	10.5	0.04	03 Aug 2002	
32.93	+0.755	C	UH		AC	AC	2	5	24	10.5	0.07	03 Aug 2002	
32.99	+0.821	C	UH		AC	AC	2	5	24	5	0.39	03 Aug 2002	
33.38	M344 +0.213	C	UH	Projects spanning M344 to M345	AC	AC	2	10.5	24	5	0.16	03 Aug 2002	
33.54	+0.368	C	UH		AC	AC	2	4	24	5	0.04	03 Aug 2002	
	+0.374	C	J S	West Cedar Springs Rd -- [L23]									Map
33.57	+0.404	C	UH	Projects spanning M344 to M345	AC	AC	2	4.5	24	5	0.08	03 Aug 2002	
33.65	+0.479	C	UH		AC	AC	2	5	24	5	0.27	03 Aug 2002	
33.92	+0.745	C	UH		AC	AC	2	4.5	24	5	0.13	03 Aug 2002	
34.04	+0.870	C	UH		AC	AC	2	4	24	5	0.26	03 Aug 2002	
34.09	+0.922	C	J S	W CliffRose St -- [L23]									Map
34.26	M345 +0.088	C	J S	W HollyGrape St -- [L23]									Map
34.30	+0.131	C	UH	Projects spanning M345 to M346	AC	AC	2	4.5	24	5	0.03	03 Aug 2002	
34.34	+0.165	C	UH		AC	AC	2	5	24	5	1.82	03 Aug 2002	
36.16	M346 +0.990	C	UH	Projects spanning M346 to M347	AC	AC	2	4.5	24	5	0.10	03 Aug 2002	
36.26	M347 +0.093	C	UH	Projects spanning M347 to M348	AC	AC	2	4	24	5	0.13	03 Aug 2002	
36.33	+0.163	C	J S	Round Top Rd -- [L23]									Map
36.39	+0.224	C	UH	Projects spanning M347 to M348	AC	AC	2	4.5	24	5	0.03	03 Aug 2002	
36.42	+0.251	C	UH		AC	AC	2	5	24	5	2.75	03 Aug 2002	
38.05	M348 +0.883	C	BR	Post Office Canyon Wash								1967	169 ft Steel
39.17	M350 +0.017	C	J	Unknown Rd -- [R]									
		C	UH	Projects spanning M350 to M351	AC	AC	2	5	24	5	0.60	03 Aug 2002	
39.52	+0.364	C	J	Local Rd -- [L]									
39.77	+0.613	C	UH	Projects spanning M350 to M351	AC	AC	2	5	24	5	1.90	08 Oct 2010	
39.84	+0.689	C	BR	Coal Mine Canyon								1967	194 ft Steel
40.16	M351 +0.047	C	SVP	SB Paved 103' long, variable 0-60' wide							0.02		

S 073 at M351+0.047

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 217

M351+0.047 on S 073

ARIZONA STATE HIGHWAY SYSTEM LOG

S 073 at M351+0.053

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M351+0.053 on S 073

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
40.17	M351 +0.053	C	J S Robert's Ranch Rd East -- [R1]										Map
40.18	+0.067	C	SVP SB Paved 58' long 60' wide							0.01			
40.19	+0.078	C	SVP SB Paved 95' long variable 60-0' wide							0.02			
41.30	M352 +0.175	C	J S Unknown Rd -- [R]										Map
41.55	+0.424	C	SVP NB Unpaved 98' long variable 0-10' wide							0.02			
41.57	+0.442	C	SVP NB Unpaved 132' long 10' wide							0.03			
41.59	+0.467	C	SVP NB Unpaved 97' long variable 10-0' wide							0.02			
41.67	+0.546	C	UH Projects spanning M352 to M353	AC	AC	2	5	30	5	0.08	08 Oct 2010		
41.75	+0.628	C	UH	AC	AC	2	5	36	5	0.51	08 Oct 2010		
42.26	M353 +0.146	C	UH Projects spanning M353 to M354	AC	AC	2	8	36	8	0.33	08 Oct 2010		
42.59	+0.477	C	UH	AC	AC	2	8	30	8	0.15	08 Oct 2010		
42.64	+0.527	C	J S Williams Creek N.F.H. Rd -- [R]										Map
42.74	+0.63	C	UH Projects spanning M353 to M354	AC	AC	2	8	24	8	1.19	08 Oct 2010		
42.76	+0.653	C	SVP NB Unpaved 104' long variable 0-8' wide							0.02			
42.78	+0.672	C	SVP NB Unpaved 129' long variable 8-0' wide							0.02			
43.93	M354 +0.838	C	UH Projects spanning M354 to M355	AC	AC	2	8	30	8	0.05	08 Oct 2010		
43.95	+0.857	C	J S Residential Access -- [R]										Map
43.98	+0.887	C	UH Projects spanning M354 to M355	AC	AC	2	8	36	8	0.09	08 Oct 2010		
44.07	+0.976	C	J S Bootleg Lake Rd/BIA048 -- [L3]										Map
		C	UH Projects spanning M354 to M355	AC	AC	2	8	24	8	0.13	08 Oct 2010		
44.20	M355 +0.074	C	UH Projects spanning M355 to M356	AC	AC	2	8	30	8	0.10	08 Oct 2010		
44.30	+0.169	C	UH	AC	AC	2	8	36	8	1.17	08 Oct 2010		
		C	SVP NB Unpaved 95' long variable 0-25' wide							0.02			
44.31	+0.187	C	SVP NB Unpaved 97' long variable 25-0' wide							0.02			
45.38	M356 +0.315	C	J S Local Rd -- [R]										Map
45.46	+0.400	C	UH Projects spanning M356 to M357	AC	AC	2	8	30	8	0.04	08 Oct 2010		
45.50	+0.440	C	UH	AC	AC	2	5	30	5	0.07	08 Oct 2010		
45.57	+0.50	C	UH	AC	AC	2	5	24	5	0.24	08 Oct 2010		
45.77	+0.711	C	SVP NB Unpaved 96' long variable 0-30' wide							0.02			
45.79	+0.729	C	SVP NB Unpaved 130' long variable 30-0' wide							0.02			
45.81	+0.750	C	UH Projects spanning M356 to M357	AC	AC	2	3	24	3	0.72	08 Oct 2010		
45.99	+0.927	C	J S Local Rd -- [L]										Map
46.26	M357 +0.220	C	SVP SB Unpaved 171' long variable 0-12' wide							0.03			
46.29	+0.252	C	SVP SB Unpaved 222' long variable 12-0' wide							0.04			
46.40	+0.358	C	J S 4th St -- [B]										Map
46.53	+0.490	C	UH Projects spanning M357 to M358	AC	AC	2	4	24	2	0.09	08 Oct 2010		
46.56	+0.516	C	J S Business Access -- [R]										Map
46.59	+0.550	C	J S 3rd St -- [L3]										Map
46.62	+0.580	C	UH Projects spanning M357 to M358	AC	AC	2	4	36	2	0.15	08 Oct 2010		
46.66	+0.621	C	J S Business Access -- [R]										Map
46.71	+0.665	C	J S Residential Access (RV Park) -- [L]										Map
46.77	+0.731	C	UH Projects spanning M357 to M358	AC	AC	2	4	36	2	0.02	1997		
46.79	+0.720	C	J S End S 073 at S 260 East (Signalized) -- [B2]										Map

S 073 at M357+0.720

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 218

M357+0.720 on S 073

ARIZONA STATE HIGHWAY SYSTEM LOG

S 073 at M333+0.018

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M333+0.018 on S 073

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 073 - Others													
22.38	M333 +0.018	X	Kinishba Ruins										
Cardinal Mainline Averages/Totals:						102.82	3.07	27.01	3.06	46.85	1991.2	0.00 Miles of Median	

ARIZONA STATE HIGHWAY SYSTEM LOG

S 074 at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on S 074

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 074 - Cardinal (low to higher reference marker)													
0.00	M000 +0.000	A	J S Begin S 074 at U 060 near Morristown										
		C	JB Inside Maricopa County										
		C	UH Projects spanning M0 to M1	AC	MBH	2	8	24	8	0.22	21 Mar 2000		
0.22	+0.221	C	UH	AC	MBH	2	8	24	8	0.94	74		
1.17	M001 +0.232	C	UH Projects spanning M1 to M2	AC	MBH	2	8	24	8	11.37	73		
1.19	+0.254	C	J S Castle Hot Springs Rd -- [B24]										
6.93	M006 +1.004	C	J S Local Rd -- [R4]										
10.99	M011 +0.077	C	JB Peoria on Right, County on Left										
12.02	M012 +0.085	C	JB WCL Peoria										
12.54	+0.604	C	UH Projects spanning M12 to M13	AC	MBH	2	8	24	8	1.50	74		
12.55	+0.614	C	J S Local Rd -- [L23]										
14.04	M014 +0.108	C	UH Projects spanning M14 to M15	AC	MBH	2	8	30	8	0.06	74		
14.10	+0.165	C	UH	AC	MBH	2	8	36	8	0.68	74		
14.25	+0.316	C	J Unknown Rd -- [R]										
14.78	+0.848	C	UH Projects spanning M14 to M15	AC	MBH	2	8	42	8	0.15	74		
14.93	M015 +0.004	C	UH Projects spanning M15 to M16	AC	MBH	2	8	48	8	0.50	74		
15.43	+0.500	C	UH	AC	MBH	2	8	42	8	0.14	74		
15.57	+0.642	C	UH	AC	MBH	2	8	36	8	0.28	74		
15.84	+0.917	C	UH	AC	MBH	2	8	30	8	0.06	74		
15.90	+0.974	C	UH	AC	MBH	2	8	24	8	2.29	74		
18.11	M018 +0.191	A	J S Unknown Rd (Gated Access) -- [L]										
18.13	+0.213	A	J S Local Rd -- [R]										
18.19	+0.268	C	UH Projects spanning M18 to M19	AC	MBH	2	8	30	8	0.18	74		
18.37	+0.452	C	UH	AC	MBH	2	2	30	2	0.05	74		
18.42	+0.498	C	UH	AC	MBH	2	2	36	2	0.39	74		
18.81	+0.888	A	J S Castle Hot Springs Rd -- [L23]										
		C	UH Projects spanning M18 to M19	AC	MBH	2	2	24	2	0.37	74		
19.08	M019 +0.155	A	J S Local Rd -- [L]										
19.18	+0.251	C	UH Projects spanning M19 to M20	AC	MBH	2	8	24	8	0.32	74		
19.50	+0.566	C	UH	AC	AC	2	8	30	8	0.15	74		
19.64	+0.714	C	UH	AC	AC	2	8	36	8	0.97	74		
20.33	M020 +0.399	C	SVP EB Unpaved 82' long variable 0-55' wide							0.02			
20.34	+0.414	C	SVP EB Unpaved 79' long variable 55-0' wide							0.01			
20.61	+0.679	C	UH Projects spanning M20 to M21	AC	AC	2	8	30	8	0.10	74		
20.71	+0.778	C	UH	AC	AC	2	8	24	8	0.22	74		
20.80	+0.870	C	BR Wash								1972	21 ft Concrete	
20.81	+0.881	C	J S Old Lake Pleasant Rd -- [L23]										
20.92	+0.993	C	UH Projects spanning M20 to M21	AC	MBH	2	8	24	8	0.14	74		
21.02	M021 +0.074	C	BR Agua Fria River								1979	408 ft Concrete	
21.06	+0.121	C	UH Projects spanning M21 to M22	AC	AC	2	8	24	8	0.13	74		
21.18	+0.243	C	J S Beardsley CSR Rd -- [L23]										
21.20	+0.255	C	UH Projects spanning M21 to M22	AC	AC	2	8	30	8	0.06	74		

S 074 at M021+0.255

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 220

M021+0.255 on S 074

ARIZONA STATE HIGHWAY SYSTEM LOG

S 074 at M021+0.311

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M021+0.311 on S 074

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
21.25	M021 +0.311	C	UH Projects spanning M21 to M22	AC	AC	2	8	36	8	0.33	74		
21.28	+0.336	C	BR Beardsley Canal								1972	109 ft Concrete	
21.54	+0.598	C	J S Waddell Canal Access Rd -- [B]										Map
21.58	+0.637	C	UH Projects spanning M21 to M22	AC	MBH	2	8	36	8	0.21	74		
21.59	+0.647	C	BR Waddell Canal								1986	99 ft Concrete	
21.79	+0.846	C	UH Projects spanning M21 to M22	AC	MBH	2	8	36	8	0.55	90		
22.23	M022 +0.315	C	J S Pleasant Harbor Rd -- [L23]										Map
22.34	+0.420	C	UH Projects spanning M22 to M23	AC	AC	2	8	36	8	0.15	23 Dec 1999		
22.49	+0.569	C	UH	AC	AC	2	8	30	8	0.13	23 Dec 1999		
22.61	+0.693	C	J S 500 KV PowerAccess Rd -- [L]										Map
	+0.69	C	UH Projects spanning M22 to M23	AC	AC	2	8	24	8	7.19	23 Dec 1999		
22.63	+0.712	C	J S Local Rd -- [R]										Map
22.79	+0.874	A	X Cattle Gaurd										
22.82	+0.904	C	J S Local Rd -- [R]										Map
23.86	M023 +0.925	C	J S Airport Access Rd -- [R]										Map
23.93	+0.994	C	J S New River Rd -- [L]										Map
24.04	M024 +0.102	C	J S Lake Pleasant Pkwy (Signalized) -- [R14]										Map
24.24	+0.304	C	J S Unknown Rd -- [R]										Map
25.38	M025 +0.444	C	JB ECL Peoria, WCL Phoenix										
25.56	M026 +0.138	C	BR New River #1								1985	381 ft Concrete	
25.96	+0.538	C	BR New River #2								1985	381 ft Concrete	
28.24	M028 +0.834	A	J S 51st Ave -- [R]										Map
28.44	M029 +0.029	C	J S Archery Dr (Signalized) -- [L23]								Oct 2008		Map
29.32	+0.907	C	J Longshot Ln -- [L]										
29.81	M030 +0.393	C	UH Projects spanning M30 to M31	AC	AC	2	8	24	8	0.01	23 Dec 1999		
29.82	+0.406	C	J S Black Canyon Blvd/Ben Avery Shooting Range -- [L3]										Map
		C	UH Projects spanning M30 to M31	AC	AC	3	2	36	8	0.03	23 Dec 1999		
29.85	+0.440	C	UH	AC	AC	3	2	36	8	0.10	Oct 2008		
29.96	+0.544	C	UH	AC	AC	3.5	10	41.125	4	0.04	Oct 2008		
30.00	+0.587	C	DH	PCC	PCC	4	21	47	0	0.07	Oct 2008		
30.07	+0.653	A	J S I 017 Exit #223 C & J-Ramp (Signalized) -- [R14]								Oct 2008		Map
		C	DH Projects spanning M30 to M31	PCC	PCC	4	17	46	17	0.05	Oct 2008		
30.11	+0.698	C	DH	PCC	PCC	4	0	60	17	0.05	Oct 2008		
30.16	+0.744	C	DH	PCC	PCC	4	0	65	17	0.09	Oct 2008		
30.19	+0.774	C	OP I 017								Oct 2008	291 ft Concrete/Ste	
30.25	+0.833	C	DH Projects spanning M30 to M31	PCC	PCC	4	0	58	17	0.02	Oct 2008		
30.26	+0.850	C	DH	PCC	PCC	4	8.5	58	17	0.02	Oct 2008		
30.28	+0.869	C	DH	PCC	PCC	4	17	46	17	0.05	Oct 2008		
30.33	+0.921	A	J S I 017 Exit #223 A, B, & G-Ramp (Signalized) -- [L23]										Map
		C	DH Projects spanning M30 to M31	PCC	PCC	4	0	46	17	0.06	Oct 2008		
30.40	+0.980	C	X End S 074 at I 017 Eastern ROW								2007		Map
Cardinal Mainline Averages/Totals:						61.85	7.82	26.59	7.92	30.42	1980.9	0.00 Miles of Median	

S 074 at M030+0.980

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 221

M030+0.980 on S 074

ARIZONA STATE HIGHWAY SYSTEM LOG

S 075 at M378+0.920

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M378+0.920 on S 075

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 075 - Cardinal (low to higher reference marker)													
0.00	M378 +0.920	C	J S Begin S 075 at U 070 in Duncan -- [B4]										Map
		C	JB Inside Duncan, Greenlee County										
		C	UH Projects spanning M378 to M379	AC	AC	2	6	24	6	0.04	Dec 2007		
0.04	+0.964	C	UH	AC	AC	2	7	24	7	0.03	Dec 2007		
0.07	+0.994	C	UH	AC	AC	2	8	24	8	0.08	Dec 2007		
0.16	M379 +0.070	C	UH Projects spanning M379 to M380	AC	AC	2	8	24	4	0.29	03 May 2003		
	+0.073	C	BR Gila River								2003	1258 ft Concrete	
0.44	+0.355	C	J S Fairgrounds Rd -- [B24]										Map
0.45	+0.359	C	UH Projects spanning M379 to M380	AC	AC	2	4	24	4	0.14	03 May 2003		
0.58	+0.496	C	UH	MBL	MBH	2	5	24	5	1.76	63		
0.61	+0.518	C	J Virden Hwy -- [R]										
2.16	M381 +0.111	C	JB NCL Duncan										
2.34	+0.294	C	UH Projects spanning M381 to M382	AC	MBH	2	5	24	5	2.55	64		
4.89	M383 +0.851	C	UH Projects spanning M383 to M384	AC	MBH	2	5	24	5	0.07	2006		
4.96	+0.923	C	UH	AC	AC	2	8	24	8	0.19	2006		
5.08	M384 +0.037	C	BR Sand Wash								2006	162 ft Concrete	
5.15	+0.110	C	UH Projects spanning M384 to M385	AC	AC	2	10	24	10	0.03	2006		
5.19	+0.144	C	UH	AC	AC	2	8	24	8	0.16	2006		
5.35	+0.303	C	UH	AC	AC	2	8	24	8	0.07	64		
5.41	+0.371	C	UH	AC	MBH	2	5	24	5	0.52	64		
5.93	+0.887	C	UH	AC	AC	2	5	24	5	6.92	1998		
8.34	M387 +0.294	C	BR Goat Camp Wash								1998	129 ft Concrete	
9.67	M388 +0.623	C	BR Sanders Wash								1998	112 ft Concrete	
10.86	M389 +0.809	C	BR Bitter Creek								1940	137 ft Concrete	
12.73	M391 +0.678	C	BR Apache Creek								1967	228 ft Concrete	
12.85	+0.800	C	UH Projects spanning M391 to M392	AC	AC	2	5	24	5	6.37	24 Jan 2001		
12.90	+0.850	C	J Apache Grove Rd										
16.74	M395 +0.690	C	BR Cottonwood Creek								1940	162 ft Concrete	
17.94	M396 +0.906	C	BR C A Bar Wash								1941	174 ft Concrete	
19.22	M398 +0.159	C	UH Projects spanning M398 to M399	AC	AC	2.5	5	30	5	0.08	24 Jan 2001		
19.30	+0.238	C	UH	AC	AC	3	5	36	5	0.09	24 Jan 2001		
19.39	+0.430	C	J S End S 075 in Clifton at U 191 and S 078 -- [B234]										Map
Cardinal Mainline Averages/Totals:						38.91	5.13	24.08	5.07	19.39	1990.7	0.00 Miles of Median	

S 075 at M398+0.430

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 222

M398+0.430 on S 075

ARIZONA STATE HIGHWAY SYSTEM LOG

S 077 at M068+0.050

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M068+0.050 on S 077

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 077 - Cardinal (low to higher reference marker)													
0.00	M068 +0.050	A	J S Begin S 077 SB/NB going W/E at I 010 on Miracle Mile OP Tucson (Signalized)										Map
		C	UB Inside Tucson Urbanized Area										
		C	JB Inside Tucson, Pima County										
		C	EB Projects spanning M68 to M69	MBL	MBH	2	4	24	8	0.19	57		
0.03	+0.084	A	OP I 010 Exit #255								1995	256 ft Concrete	
0.09	+0.136	A	J S I 010 Frontage Rd on Miracle Mile OP Tucson (Signalized) -- [L23]										Map
0.18	+0.226	C	OP (EB) Union Pacific RR								1957	123 ft Steel	
0.19	+0.239	C	EB Projects spanning M68 to M69	AC	AC	2	1	24	8.5	1.29	17 Oct 2005		
0.32	+0.365	A	J S Romero Rd -- [L]										Map
0.39	+0.441	A	J S Local Rd -- [B24]										Map
0.49	+0.539	A	J S Flowing Wells Rd (Signalized) -- [B24]								17 Oct 2005		Map
0.71	+0.755	C	J El Burrito Ave -- [R]								17 Oct 2005		
0.99	M069 +0.043	A	J S Fairview Ave (Signalized) -- [B24]								17 Oct 2005		Map
1.11	+0.166	A	J Glaris Ave -- [R]								17 Oct 2005		
1.23	+0.290	A	J S 15th Ave -- [R4]										Map
1.36	+0.414	A	J S 14th Ave -- [B2]								17 Oct 2005		Map
1.48	+0.532	C	EB Projects spanning M69 to M70	AC	AC	2	0	24	2	0.02	22 Dec 2003		
1.49	+0.541	A	J S Oracle Rd (Signalized) -- [R]										Map
1.50	+0.553	C	NB Projects spanning M69 to M70	AC	AC	3	0	36	2	1.25	22 Dec 2003		
	+0.557	A	J S Blackledge Dr -- [R]										Map
1.62	+0.680	A	J Delano St -- [B24]										
1.75	+0.800	A	J Fort Lowell Rd (Signalized) -- [B24]										
1.86	+0.911	A	J W Navajo Rd -- [R24]										
2.07	M070 +0.125	A	J Yavapai Rd -- [R4]										
2.16	+0.211	C	J (NB) Windsor St -- [R]										
2.24	+0.298	A	J Prince Rd (Signalized) -- [B24]										
2.36	+0.416	A	J Thurber Ave & King Rd (Signalized) -- [B24]										
2.47	+0.520	A	J Simmons St -- [L2]										
2.49	+0.545	A	J Pastime Rd -- [R4]										
2.51	+0.567	A	J Pelaa Dr -- [L]										
2.74	+0.797	A	J Roger Rd (Signalized) -- [B24]										
2.75	+0.805	C	NB Projects spanning M70 to M71	AC	AC	3	0	36	6	1.24	22 Dec 2003		
2.99	M071 +0.053	A	J Limberlost Dr (Signalized) -- [B24]										
3.24	+0.303	A	J Wetmore Rd (Signalized) -- [B1234]										
3.49	+0.552	A	J Auto Mall Rd (Signalized) -- [B124]										
3.63	+0.690	A	J Old Oracle Rd (Signalized) -- [B124]										
3.77	+0.833	A	BR Rillito Creek								1970	316 ft Concrete	
3.99	M072 +0.058	A	J S River Rd (Signalized) -- [B1234]										Map
	+0.060	C	NB Projects spanning M72 to M73	AC	AC	3	0	36	8	2.80	22 Dec 2003		
4.20	+0.271	A	J S Genematas Dr -- [B24]										Map
4.24	+0.308	C	JB NCL Tucson										
4.34	+0.414	A	J S Yvon Dr -- [B24]										Map

S 077 at M072+0.414

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 223

M072+0.414 on S 077

ARIZONA STATE HIGHWAY SYSTEM LOG

S 077 at M072+0.542

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M072+0.542 on S 077

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
4.47	M072 +0.542	C	SVP (NB) Bus Pullout 54' long 0-?' wide							0.01	09 Jul 2005		
	+0.544	A	J S Crestaloma Dr -- [B24]										Map
4.48	+0.552	C	SVP (NB) Bus Pullout 29' long ?' wide							0.01	09 Jul 2005		
4.49	+0.558	C	SVP (NB) Bus Pullout 54' long ?-0' wide							0.01	09 Jul 2005		
4.66	+0.729	A	J S Kanmar Place -- [L24]										Map
4.86	+0.926	A	J S Roller Coaster Rd -- [L24]										Map
5.00	M073 +0.067	A	J S Las Lomitas Rd -- [L24]										Map
5.01	+0.074	C	SVP (NB) Bus Pullout 52' long 0-?' wide							0.01	09 Jul 2005		
5.02	+0.084	C	SVP (NB) Bus Pullout 62' long ?' wide							0.01	09 Jul 2005		
5.03	+0.096	C	SVP (NB) Bus Pullout 50' long ?-0' wide							0.01	09 Jul 2005		
5.16	+0.225	A	J S Local Rd -- [B24]										Map
5.28	+0.342	A	J S Rudasill Rd (Signalized) -- [B24]										Map
5.40	+0.463	A	J S Panorama Rd West & Business Access East -- [B24]										Map
5.53	+0.597	A	J S Lavery Ln -- [B24]										Map
5.66	+0.722	A	J S Barcelona Ct West & Business Access East -- [B24]										Map
5.78	+0.845	A	J S Orange Grove Rd (Signalized) -- [B1234]										Map
5.81	+0.870	C	SVP (NB) Bus Pullout 34' long 0-?' wide							0.01	09 Jul 2005		
	+0.877	C	SVP (NB) Bus Pullout 47' long ?' wide							0.01	09 Jul 2005		
5.82	+0.885	C	SVP (NB) Bus Pullout 34' long ?-0' wide							0.01	09 Jul 2005		
5.92	+0.982	A	J S Rose Ln -- [R24]										Map
6.07	M074 +0.139	A	J S Los Altos Rd -- [L24]										Map
6.10	+0.167	A	J S Casas Adobes Rd -- [B24]										Map
6.29	+0.355	A	J S Casas Adobes Dr West & Business Access East -- [B24]										Map
6.45	+0.519	A	J S Chula Vista Rd West & Business Access East -- [B24]										Map
6.56	+0.627	C	SVP (NB) Bus Pullout 30' long 0-?' wide							0.01	09 Jul 2005		
6.57	+0.633	C	SVP (NB) Bus Pullout 51' long ?' wide							0.01	09 Jul 2005		
6.58	+0.642	C	SVP (NB) Bus Pullout 57' long ?-0' wide							0.01	09 Jul 2005		
6.63	+0.691	A	J S Giaconda Way -- [B234]										Map
6.79	+0.855	A	J S Ina Rd (Signalized) -- [B1234]										Map
	+0.856	C	NB Projects spanning M74 to M75	AC	AC	3	0	36	8	2.72	22 Dec 2003		
7.01	M075 +0.072	A	J Sahuaro Vista Rd -- [B24]										
7.26	+0.321	C	JB SCL Oro Valley										
7.35	+0.407	A	J Suffolk Dr -- [R24]										
7.81	+0.869	A	J Magee Rd (Signalized) -- [B1234]										
7.96	M076 +0.030	A	J Cool Dr -- [B24]										
8.07	+0.141	A	J Mountain Vista Dr -- [B24]										
8.28	+0.349	A	J Catalina Shadows Blvd -- [R24]										
8.37	+0.437	C	J (NB) Bowers Ct & Bumpers St -- [R]										
8.58	+0.654	A	J Camino Greenfield -- [L24]										
8.73	+0.800	A	J Calle Diamante -- [R24]										
8.75	+0.819	C	J (NB) Local Business Access -- [R]										
8.78	+0.849	C	J (NB) Local Business Access -- [R]										
8.80	+0.870	C	J (NB) Undeveloped Parcel -- [R]										

S 077 at M076+0.870

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 224

M076+0.870 on S 077

ARIZONA STATE HIGHWAY SYSTEM LOG

S 077 at M076+0.898

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M076+0.898 on S 077

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
8.83	M076 +0.898	C	J	(NB) Local Business Access -- [R]									
8.86	+0.933	A	J	Hardy Rd (Signalized) -- [B24]									
9.04	M077 +0.107	A	J	Residential Access Rd West & Local Business Access East -- [B124]									
9.13	+0.194	C	J	(NB) Local Business Access -- [R]									
9.17	+0.232	C	J	(NB) Local Business Access -- [R]									
9.20	+0.263	C	J	(NB) Local Business Access -- [R]									
9.34	+0.407	C	J	(NB) Local Rd -- [R1]									
9.39	+0.458	A	J	Calle Concordia (Signalized) -- [B1234]									
9.51	+0.576	C	NB	Projects spanning M77 to M78	AC	AC	3	0	36	10	0.09	22 Dec 2003	
9.57	+0.633	C	J	(NB) Local Rd -- [R1]								24 Sep 2010	
9.61	+0.670	C	NB	Projects spanning M77 to M78	AC	AC	3	0	36	6	1.47	22 Dec 2003	
9.92	+0.982	A	J	Linda Vista Blvd (Signalized) -- [B1234]								24 Sep 2010	
10.05	M078 +0.109	A	J	Local Business Access East -- [R14]								24 Sep 2010	
10.14	+0.200	C	J	(NB) Local Business Access -- [R1]								24 Sep 2010	
10.17	+0.238	A	J	Desert Sky Rd -- [B1234]								24 Sep 2010	
10.29	+0.353	C	J	(NB) Undeveloped Parcel -- [R1]								24 Sep 2010	
10.34	+0.402	C	J	(NB) Local Rd -- [R1]								24 Sep 2010	
10.42	+0.488	A	J	El Conquistador Way (Signalized) -- [B1234]								24 Sep 2010	
10.55	+0.614	C	J	(NB) Business Access Rd -- [R1]								24 Sep 2010	
10.67	+0.729	A	J	Greenock Way -- [B12]								24 Sep 2010	
10.96	M079 +0.016	C	J	(SB) Local Rd -- [L]								24 Sep 2010	
11.06	+0.124	A	J	Pusch View Ln (Signalized) -- [B1234]								24 Sep 2010	
11.08	+0.144	C	NB	Projects spanning M79 to M80	AC	AC	3	10	36	5	0.06	85	
11.14	+0.200	C	NB		AC	AC	3	0	36	5	2.75	Apr 2000	
11.32	+0.382	C	J	(NB) Undeveloped Parcel -- [R1]								24 Sep 2010	
11.42	+0.480	A	J	First Ave (Signalized) -- [B1234]								24 Sep 2010	
12.76	M080 +0.826	A	BR	Canada Del Oro Wash Pedestrian BR (offset to West)								24 Sep 2010	353 ft Concrete
		A	BR	Canada Del Oro Wash								24 Sep 2010	455 ft Concrete
13.88	M081 +0.960	C	NB	Projects spanning M81 to M82	AC	AC	2.5	0	30	5	0.11	Apr 2000	
13.99	M082 +0.073	C	NB	Projects spanning M82 to M83	AC	AC	2	0	24	5	0.13	Apr 2000	
14.12	+0.200	C	NB		AC	MBH	2	2	24	5	0.72	89	
14.37	+0.447	A	X	U Turn -- [U]									
14.67	+0.745	A	J	S Rancho Vistoso Blvd -- [L23]									Map
14.82	+0.894	A	J	S Commercial Center -- [L23]									Map
14.84	+0.920	C	NB	Projects spanning M82 to M83	AC	MBH	2	10	24	5	2.90	89	
15.09	M083 +0.171	A	J	S Vistoso Commerce Loop Dr -- [L234]									Map
15.54	+0.627	A	X	U Turn -- [U]									Map
15.87	M084 +0.014	A	J	S Unnamed Street -- [B23]									Map
16.02	+0.162	C	UB	NUB Tucson / SUB Catalina									
16.10	+0.234	C	JB	NCL Oro Valley									
	+0.242	A	J	S Unnamed Street -- [B23]									Map
16.24	+0.378	A	X	U Turn -- [U]									Map
16.36	+0.503	A	J	S Mountaineer Dr -- [B23]									Map

S 077 at M084+0.503

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 225

M084+0.503 on S 077

ARIZONA STATE HIGHWAY SYSTEM LOG

S 077 at M084+0.755

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M084+0.755 on S 077

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
16.62	M084 +0.755	A	J S Unnamed Street -- [B123]										Map
16.83	+0.965	A	J S Unnamed Street -- [R23]										Map
17.14	M085 +0.228	A	J S Wilds St -- [R124]										Map
17.44	+0.523	A	J S Miravista Ln -- [L24]										Map
17.65	+0.734	A	J S Golder Ranch Dr -- [R124]										Map
17.74	+0.827	C	UH Projects spanning M85 to M86	AC	MBH	4	10	48	2	0.09	89		
17.83	+0.915	A	J S Hawser St -- [R1]										Map
	+0.917	C	UH Projects spanning M85 to M86	AC	MBH	4	4	48	4	1.55	89		
19.38	M087 +0.463	C	UH Projects spanning M87 to M88	AC	AC	4	8	48	8	0.07	Feb 2001		
19.44	+0.520	C	J S Pinto Ln (Signalized) -- [R14]										Map
19.45	+0.533	C	UH Projects spanning M87 to M88	AC	AC	2	4	24	8	0.09	Feb 2001		
19.54	+0.620	C	UH	AC	AC	2	4	24	8	0.25	1995		
19.71	+0.790	C	J S Goodman Rd										Map
19.73	+0.806	C	JB Pinal County										
19.79	M088 +0.040	C	NB Projects spanning M88 to M89	AC	AC	2	4	24	8	3.14	1995		
20.61	+0.860	A	J S Saddlebrooke Blvd -- [R124]										Map
		C	UB NUB Catalina										
21.76	M090 +0.010	A	X U turn -- [U]										Map
22.72	+0.966	A	J S Community Access -- [B23]										Map
22.91	M091 +0.136	A	J S S 079 N Oracle Junction -- [B234]										Map
22.93	+0.157	C	NB Projects spanning M91 to M92	AC	AC	2	8	24	8	0.11	1995		
23.04	+0.267	C	NB	BST	BST	2	5	24	5	0.19	1995		
23.23	+0.458	C	UH	BST	BST	2	5	24	5	0.11	1995		
23.34	+0.567	C	UH	AC	AC	2	8	24	8	4.40	1995		
23.76	M092 +0.000	C	VMS (NB) Variable Message Sign #109 (Proposed)										
27.74	M095 +0.978	C	UH Projects spanning M95 to M96	AC	MBH	2	8	24	8	0.58	74		
28.32	M096 +0.559	C	UH Projects spanning M96 to M97	AC	AC	2	4	24	8	0.05	1993		
28.37	+0.609	C	J S Biosphere II Conference Center -- [R14]										Map
		C	UH Projects spanning M96 to M97	AC	AC	2	4	36	8	0.16	1993		
28.53	+0.770	C	UH	AC	AC	2	4	30	8	0.05	1993		
28.58	+0.819	C	UH	AC	MBH	2	8	30	8	0.06	74		
28.64	+0.88	C	UH	AC	MBH	2	8	24	8	6.08	74		
31.62	M099 +0.862	C	J S Business Access -- [R1]										Map
32.03	M100 +0.271	C	J S Old Hwy 77 (Oracle South Leg)										Map
32.40	+0.644	C	J S Rockliffe Blvd -- [B234]										Map
34.72	M102 +0.960	C	UH Projects spanning M102 to M103	AC	MBH	3	1	36	3	0.04	74		
34.76	M103 +0.000	C	UH Projects spanning M103 to M104	AC	AC	3	1	36	3	0.91	74		
35.09	+0.332	C	J S Oracle North Leg -- [R4]										Map
35.67	+0.911	C	UH Projects spanning M103 to M104	AC	AC	3	1	36	3	0.12	20 Jun 2002		
35.79	+1.031	C	UH	AC	AC	3	2	36	2	5.92	20 Jun 2002		
35.93	M105 +0.036	C	J S Old Hwy 77 -- [L2]										Map
40.05	M109 +0.144	C	OP San Manuel Rd								1957	96 ft Concrete	
	+0.149	C	J S San Manuel Reddington Rd										Map

S 077 at M109+0.149

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 226

M109+0.149 on S 077

ARIZONA STATE HIGHWAY SYSTEM LOG

S 077 at M110+0.810

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M110+0.810 on S 077

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
41.71	M110 +0.810	C	UH	Projects spanning M110 to M111	AC	AC	3	2	36	2	0.17	28 Dec 1996	
41.88	+0.982	C	UH		AC	AC	3	1	36	3	2.58	28 Dec 1996	
44.27	M113 +0.366	C	JB	SCL Mammoth Elev 2348									
44.46	+0.560	C	UH	Projects spanning M113 to M114	AC	AC	2	1	24	3	0.04	28 Dec 1996	
44.50	+0.603	C	UH		AC	AC	2	2	24	2	0.05	28 Dec 1996	
44.51	+0.613	C	J S	Old Tiger Rd Southwest & Main St Northeast (Mammoth) -- [B2]									Map
44.55	+0.650	C	UH	Projects spanning M113 to M114	AC	AC	2	2	24	2	0.35	23 Jun 2000	
44.90	M114 +0.003	C	UH	Projects spanning M114 to M115	AC	AC	2	8	24	8	6.43	23 Jun 2000	
45.03	+0.130	C	J	Kino St -- [R]									
45.17	+0.269	C	J	Childs St (curb cut only) -- [L]									
45.21	+0.308	C	J	Galiuro St -- [L]									
45.23	+0.332	C	J	Galiuro St -- [R]									
45.42	+0.524	C	J	Rash Dr -- [L]									
45.55	+0.647	C	J	Church Dr -- [L]									
45.82	+0.924	C	J	Dungan Dr Left & Main St Right -- [B]									
45.91	M115 +0.024	C	J	Main St -- [R]									
46.07	+0.187	C	J	Hayden Ave -- [B]									
46.14	+0.251	C	J	Redwood St -- [L]									
46.20	+0.312	C	J	Owens Place -- [B]									
46.21	+0.327	C	JB	NCL Mammoth									
46.27	+0.383	C	BR	Tucson Wash								1974	32 ft Concrete
46.67	+0.783	C	BR	San Pedro River								1961	349 ft Steel
50.26	M119 +0.369	C	BR	Zapata Wash								1961	166 ft Concrete
51.34	M120 +0.438	C	UH	Projects spanning M120 to M121	AC	AC	2	8	24	8	0.01	61	
51.35	+0.450	C	UH		AC	AC	2	8	24	8	0.04	19 May 2005	
51.38	+0.485	C	UH		AC	AC	2	8	24	8	11.08	19 May 2005	
53.89	M122 +1.001	C	J	Jumping Cactus Rd -- [R]								20051905	
54.14	M123 +0.237	C	J	Crown Point Rd -- [R]								20051905	
54.45	+0.550	C	BR	Aravaipa Creek								1953	390 ft Steel
54.52	+0.619	C	J	Tejas Rd access via P Z Ranch Rd -- [L]								20051905	
54.60	+0.696	C	J	Putnam St -- [L]								20051905	
54.81	+0.914	C	J S	Gunner Rd -- [L]								20051905	Map
54.97	M124 +0.078	C	J S	Aravaipa Rd -- [B124]								20051905	Map
56.98	M126 +0.076	C	J	PZ Ranch Rd -- [L]								20051905	
58.11	M127 +0.206	C	BR	Dodson Wash Bridge								1964	112 ft Concrete/Ste
58.22	+0.320	C	J	Local Rd -- [R]									
58.55	+0.643	C	J	Local Rd -- [L]									
58.75	+0.844	C	JB	Enter Indian Allotments								20051905	
58.76	+0.858	C	BR	Wash (no name)								1964	112 ft Unknown
58.89	+0.987	C	J S	Local Rd -- [R]									Map
58.95	M128 +0.036	C	J S	Dudleyville Rd (South Junction) -- [L2]								20051905	Map
59.00	+0.089	C	JB	Temp Leave Indian Allotments								20051905	
59.53	+0.619	C	J	Local Rd -- [R]									

S 077 at M128+0.619

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 227

M128+0.619 on S 077

ARIZONA STATE HIGHWAY SYSTEM LOG

S 077 at M128+0.831

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M128+0.831 on S 077

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
59.74	M128 +0.831	C	J	Local Rd -- [R]									
59.84	+0.932	C	BR	Pfister Wash							1964	80 ft Concrete/Stee	
59.98	M129 +0.079	C	J S	Local Rd -- [B]									Map
60.05	+0.151	C	JB	Re-enter Indian Allotments							20051905		
60.28	+0.380	C	JB	Leave Indian Allotments							20051905		
60.66	+0.756	C	J S	Green Lantern Rd/Hacienda Dr -- [R]							20051905		Map
60.84	+0.940	C	J	Local Rd -- [R]									
61.01	M130 +0.115	C	J S	Dudleyville Rd (North Junction)/Horseshoe Dr -- [L]									Map
61.12	+0.216	C	J S	Northridge Dr -- [R]							20051905		Map
61.19	+0.287	C	BR	Eskiminzin Wash							1965	149 ft Steel	
61.29	+0.387	C	J S	Valentine Rd/Old S 077 (South Junction) -- [L]							20051905		Map
61.64	+0.735	C	J S	Brave Way -- [L]									Map
61.73	+0.834	C	J S	Mobile Home Park -- [L]									Map
61.83	+0.930	C	J S	Mobile Home Park -- [L]									Map
61.90	M131 +0.006	C	J	Local Business Rd -- [R]									
62.07	+0.178	C	J S	Valentine Rd/Old S 077 (North Junction) -- [L]									Map
62.42	+0.522	C	J S	Entrance to Dudleyville Landfill -- [R]									Map
62.46	+0.569	C	J S	Malpais Rd (South Junction) -- [L]									Map
62.47	+0.572	C	UH	Projects spanning M131 to M132	AC	AC	2	2	24	2	0.27	19 May 2005	
62.69	+0.796	C	J S	Indian Hills Dr -- [L2]							20051905		Map
62.74	+0.842	C	UH	Projects spanning M131 to M132	AC	AC	2	8	24	8	2.60	19 May 2005	
62.86	+0.970	C	J S	Kelley's Camp Trl -- [R]									Map
63.20	M132 +0.301	C	BR	Roach Wash							1965	142 ft Concrete/Ste	
63.28	+0.382	C	J	Leadville Rd -- [R]									
63.35	+0.449	C	J S	Local Rd -- [L]							20051905		Map
63.41	+0.509	C	J S	Hardy Dr -- [R]							20051905		Map
63.59	+0.690	C	J S	Local Rd -- [L]									Map
63.77	+0.874	C	J S	Malpais Rd (North Junction) -- [L]							20051905		Map
63.81	+0.911	C	BR	Piper Springs							1965	49 ft Concrete/Stee	
63.85	+0.950	C	J S	Mobile Home Park -- [L]									Map
64.19	M133 +0.286	C	J S	Local Rd -- [L]									Map
64.55	+0.653	C	J S	Piper Springs Rd East -- [R]							20051905		Map
64.66	+0.755	C	J	Piper Springs Rd West -- [L]									
64.87	+0.967	C	J S	Local Business Rd -- [R]									Map
65.00	M134 +0.095	C	J S	Gila River Dr -- [L]							20051905		Map
65.34	+0.442	C	UH	Projects spanning M134 to M135	AC	AC	2	5.5	24	5.5	0.13	19 May 2005	
		C	J S	Local Rd -- [L]									Map
65.47	+0.570	C	UH	Projects spanning M134 to M135	AC	AC	2	5.5	24	5.5	0.01	77	
65.48	+0.578	C	UH		PCC	AC	2	3	24	3	0.08	77	
65.52	+0.616	C	BR	Gila River							1965	744 ft Steel	
	+0.618	C	JB	Gila County									
65.56	+0.658	C	UH	Projects spanning M134 to M135	PCC	AC	2	3	30	3	0.02	77	
65.57	+0.671	C	JB	SCL Winkelman Elev 1972									

S 077 at M134+0.671

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 228

M134+0.671 on S 077

ARIZONA STATE HIGHWAY SYSTEM LOG

S 077 at M134+0.677

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M134+0.677 on S 077

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
65.58	M134 +0.677	C	UH	Projects spanning M134 to M135	PCC	AC	2	2	30	4.5	0.04	77	
65.62	+0.718	C	DH		AC	AC	2	1	30	8	0.05	77	
65.67	+0.765	C	DH		AC	AC	2	1	30	8	0.01	1993	
	+0.770	C	DH		AC	AC	2	1	30	8	0.01	30 Mar 2000	
65.68	+0.780	C	DH		AC	AC	2	1	30	8	0.03	1993	
65.71	+0.808	C	J S	S 177 N to Superior to Left and Cobo Ln to Right -- [B234]									Map
		C	DH	Projects spanning M134 to M135	AC	AC	2	1	36	2	0.08	1993	
65.77	+0.869	C	J S	Third St (SB S 077 Access Only) -- [L]									Map
65.79	+0.888	C	UH	Projects spanning M134 to M135	AC	AC	2	1	36	2	0.08	1993	
65.83	+0.930	C	J S	Fourth St -- [L]									Map
65.87	+0.973	C	UH	Projects spanning M134 to M135	AC	AC	2	6	30	5	0.08	1993	
65.89	+0.985	C	JB	NCL Winkleman									
65.96	M135 +0.05	C	UH	Projects spanning M135 to M136	AC	AC	2	6	24	5	0.01	1993	
	+0.058	C	UH		AC	AC	2	6	24	7	0.28	1993	
66.24	+0.339	C	UH		AC	AC	2	6	24	6	6.03	1993	
72.27	M144 +0.693	C	UH	Projects spanning M144 to M145	AC	AC	2	6	24	8.3	0.05	1993	
72.31	+0.736	C	J	BLM Road -- [R]									
72.32	+0.740	C	UH	Projects spanning M144 to M145	AC	AC	2	6	24	6	0.45	1993	
72.53	+0.950	C	J	Christmas Mine Rd -- [L]									
72.75	M145 +0.172	C	J	Local Rd -- [L]									
72.77	+0.189	C	UH	Projects spanning M145 to M146	AC	AC	2	8	24	8	0.03	Dec 2009	
72.80	+0.218	C	UH		AC	AC	2	8	24	10	0.12	Dec 2009	
72.92	+0.340	C	UH		AC	AC	2	10	24	10	0.88	Dec 2009	
73.52	+0.939	C	J	Local Rd -- [L]									
73.75	M146 +0.178	C	J	Local Rd -- [R]									
73.80	+0.220	C	UH	Projects spanning M146 to M147	AC	AC	2	8	24	10	0.12	Dec 2009	
73.91	+0.337	C	UH		AC	AC	2	8	24	9	0.01	Dec 2009	
73.92	+0.344	C	UH		AC	AC	2	8	24	8	0.06	Dec 2009	
73.98	+0.407	C	UH		AC	AC	2	8	24	9	0.01	Dec 2009	
73.99	+0.415	C	UH		AC	AC	2	8	24	10	0.17	Dec 2009	
74.02	+0.447	C	J	Unknown Rd -- [L]								Dec 2009	
74.05	+0.469	C	J	Unknown Rd -- [L]								Dec 2009	
74.12	+0.540	C	J	Christmas Rd -- [L]									
74.16	+0.580	C	J	Local Rd -- [R]									
		C	UH	Projects spanning M146 to M147	AC	AC	2	8	24	8	0.15	Dec 2009	
74.30	+0.727	C	J	Local Rd -- [R]									
		C	UH	Projects spanning M146 to M147	AC	AC	2	8	24	10	0.27	Dec 2009	
74.57	M147 +0.028	C	UH	Projects spanning M147 to M148	AC	AC	2	8	24	9	0.01	Dec 2009	
74.58	+0.036	C	UH		AC	AC	2	8	24	8	0.05	Dec 2009	
74.63	+0.090	C	J	Local Rd -- [R]									
		C	UH	Projects spanning M147 to M148	AC	AC	2	8	24	10	0.11	Dec 2009	
74.73	+0.182	C	J	Local Rd -- [L]									
74.74	+0.198	C	UH	Projects spanning M147 to M148	AC	AC	2	8	24	5.5	0.05	Dec 2009	

S 077 at M147+0.198

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 229

M147+0.198 on S 077

ARIZONA STATE HIGHWAY SYSTEM LOG

S 077 at M147+0.221

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M147+0.221 on S 077

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
74.77	M147 +0.221	C	J	Business Access -- [L]									
74.79	+0.244	C	UH	Projects spanning M147 to M148	AC	AC	2	4.5	24	5.5	0.03	Dec 2009	
74.82	+0.277	C	UH		AC	AC	2	1	24	1	4.46	20 Nov 2001	
74.83	+0.283	C	J	Local Rd -- [L]									
74.86	+0.318	C	J	Business Access Left and Residential Access Right -- [B]									
75.23	+0.688	C	BR	Drippings Springs Wash							1953	229 ft Concrete	
75.28	+0.740	C	J	Roundup Dr -- [L]									
75.30	+0.756	C	J	Business Access -- [R]									
75.33	+0.788	C	J	Business Access -- [R]									
75.39	+0.845	C	J	Residential Access -- [L]									
75.44	+0.892	C	J	Residential Access -- [L]									
75.76	M148 +0.187	C	J	Local Rd -- [R]									
76.05	+0.475	C	J	Local Rd -- [R]									
76.40	+0.825	C	J	Deer Farm Rd -- [L]									
76.54	+0.967	C	J	Residential Access -- [R]									
76.63	M149 +0.058	C	J	Local Rd -- [L]									
76.67	+0.105	C	J	Local Rd -- [L]									
77.10	+0.535	C	J	Residential Access -- [R]									
79.28	M151 +0.700	C	UH	Projects spanning M151 to M152	AC	AC	2	1	36	1	1.54	20 Nov 2001	
80.82	M153 +0.20	C	UH	Projects spanning M153 to M154	AC	AC	2	1	24	1	0.56	20 Nov 2001	
81.38	+0.760	C	UH		AC	AC	2	1	24	1	0.04	05 Aug 2002	
81.42	+0.800	C	UH		AC	AC	2	1	24	1	1.87	05 Aug 2002	
83.26	M155 +0.692	C	TR	SB Truck Escape Ramp	Gravel	Paved	1	41	12	28	0.20		
83.30	+0.732	C	TR	SB Truck Escape Ramp	Paved	Unk	1	41	12	28	0.04		
		C	UH	Projects spanning M155 to M156	AC	AC	2	1	30	1	0.08	05 Aug 2002	
83.38	+0.81	C	UH		AC	AC	2	1	24	1	0.40	05 Aug 2002	
83.78	M156 +0.238	C	UH	Projects spanning M156 to M157	AC	AC	2	1	30	1	0.06	05 Aug 2002	
83.84	+0.301	C	UH		AC	AC	2	1	36	1	0.16	05 Aug 2002	
84.01	+0.465	C	UH		AC	AC	2	1	30	1	0.17	05 Aug 2002	
84.17	+0.63	C	UH		AC	AC	2	1	24	1	2.37	05 Aug 2002	
86.55	M158 +0.955	C	UH	Projects spanning M158 to M159	AC	AC	2	2	24	2	0.34	05 Aug 2002	
86.89	M159 +0.338	C	UH	Projects spanning M159 to M160	AC	AC	2	5	24	5	0.11	05 Aug 2002	
87.00	+0.448	C	UH		AC	AC	2	5	30	5	0.10	05 Aug 2002	
87.10	+0.551	C	UH		AC	AC	2	5	36	5	1.18	05 Aug 2002	
88.28	M160 +0.710	C	UH	Projects spanning M160 to M161	AC	AC	2	5	30	5	0.17	05 Aug 2002	
88.45	+0.87	C	UH		AC	AC	2	5	24	5	0.04	05 Aug 2002	
88.49	+0.913	C	UH		AC	AC	2	2	24	2	1.09	05 Aug 2002	
89.05	M161 +0.494	C	JB	Tonto NF									
89.58	M162 +0.000	C	UH	Projects spanning M162 to M163	AC	AC	2	2	24	2	0.40	01 Apr 2001	
89.98	+0.400	C	UH		AC	AC	2	2	36	2	0.99	09 Apr 2001	
90.97	M163 +0.40	C	UH	Projects spanning M163 to M164	AC	AC	2	2	24	2	2.76	09 Apr 2001	
93.73	M166 +0.157	C	UH	Projects spanning M166 to M167	AC	AC	2	5	24	5	4.80	09 Apr 2001	
96.04	M168 +0.455	C	JB	SCL Globe Elev 3540									

S 077 at M168+0.455

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 230

M168+0.455 on S 077

ARIZONA STATE HIGHWAY SYSTEM LOG

S 077 at M170+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M170+0.000 on S 077

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
97.61	M170 +0.000	C	VMS (SB) Variable Message Sign #97 (Proposed)										
98.52	+0.930	C	J S Segment End at U 070 - Overlaps U 070 for 2.0585 miles										Map
100.57	+2.985	C	J S U 060 - Overlaps U 060 for 86.4831 miles										Map
172.20	M342 +0.200	C	J S Continue S 077 at U 060 in Show Low (Signalized)										Map
		C	JB Inside Show Low Elev 6631, Navajo County										
		C	UH Projects spanning M342 to M343	AC	MBH	2	8	24	8	1.07	88		
172.71	+0.713	C	J S Thornton Ave -- [L2]										Map
173.11	M343 +0.145	C	J S Road to Salvage Yard West										Map
173.27	+0.301	C	UH Projects spanning M343 to M344	MBL	MBH	2	1	24	1	0.13	41		
173.40	+0.431	C	UH	AC	AC	2	8	24	8	4.10	1993		
173.71	+0.750	C	JB Apache-Sitgreaves NF on Left, Show Low on Right										
174.30	M344 +0.338	C	JB NCL Show Low										
177.50	M347 +0.533	C	UH Projects spanning M347 to M348	AC	AC	2	8	30	8	0.02	1993		
177.52	+0.553	C	UH	AC	AC	2	8	36	8	0.08	1993		
177.59	+0.631	C	UH	AC	AC	4	8	48	8	0.10	1993		
177.70	+0.732	C	UH	AC	AC	4	4	48	4	0.98	1993		
178.68	M348 +0.713	C	UH Projects spanning M348 to M349	MBL	MBH	4	1	48	1	0.51	41		
179.19	M349 +0.220	C	UH Projects spanning M349 to M350	AC	MBH	4	5	48	5	0.41	87		
179.24	+0.273	C	J S Lone Pine Dam Rd -- [L23]										Map
179.52	+0.558	C	JB Leave Sitgreaves NF										
179.53	+0.563	C	J S White Mountain Lake Rd -- [R14]										Map
179.60	+0.630	C	UH Projects spanning M349 to M350	AC	AC	4	4	48	4	2.00	92		
181.32	M351 +0.436	C	JB Enter Apache-Sitgreaves NF										
181.60	+0.713	C	UH Projects spanning M351 to M352	AC	AC	2	4	36	4	0.03	92		
181.62	+0.73	C	UH	AC	AC	2	4	30	4	0.01	92		
181.64	+0.751	C	UH	AC	AC	2	8	30	8	0.06	92		
181.69	+0.80	C	UH	AC	AC	2	8	24	8	0.83	92		
181.77	+0.891	C	JB Leave Apache-Sitgreaves NF										
182.53	M352 +0.643	C	UH Projects spanning M352 to M353	AC	AC	2	8	24	8	0.06	1993		
182.59	+0.703	C	UH	AC	AC	2	8	24	8	0.57	92		
183.16	M353 +0.275	C	UH Projects spanning M353 to M354	MBL	Paved	2	0	24	0	0.07	41		
183.23	+0.345	C	UH	AC	MBH	2	8	24	8	0.27	89		
183.49	+0.610	C	UH	AC	MBH	2	8	30	8	0.05	89		
183.55	+0.665	C	UH	AC	MBH	2	6	30	6	0.11	89		
183.66	+0.779	C	UH	AC	MBH	2	6	36	6	0.20	89		
183.86	M354 +0.024	C	UH Projects spanning M354 to M355	AC	MBH	2	6	30	6	0.05	89		
183.91	+0.07	C	UH	AC	MBH	2	6	24	6	0.08	89		
183.95	+0.111	C	JB SECL Taylor Elev 5640 to North										
184.00	+0.158	C	UH Projects spanning M354 to M355	AC	MBH	2	8	24	8	0.68	89		
184.22	+0.383	C	BR Show Low Creek								1941	130 ft Steel	
184.67	+0.834	C	UH Projects spanning M354 to M355	AC	MBH	2	8	30	6	0.06	89		
184.73	+0.896	C	UH	AC	MBH	2	8	36	4	0.09	89		
184.83	M355 +0.000	C	UH Projects spanning M355 to M356	AC	AC	2	8	36	4	0.11	Sep 2007		

S 077 at M355+0.000

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 231

M355+0.000 on S 077

ARIZONA STATE HIGHWAY SYSTEM LOG

S 077 at M355+0.106

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M355+0.106 on S 077

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
184.93	M355 +0.106	C	UH	Projects spanning M355 to M356	AC	AC	2	6	42	4	0.10	Sep 2007	
185.04	+0.210	C	UH		AC	AC	2	4	48	4	0.14	Sep 2007	
185.17	+0.346	C	UH		AC	AC	2	4	42	6	0.11	Sep 2007	
185.29	+0.461	C	UH		AC	AC	2	4	42	8	0.01	Sep 2007	
185.30	+0.46	C	UH		AC	AC	2	4	36	8	0.16	Sep 2007	
185.45	+0.625	C	UH		AC	AC	2	4	36	6	0.15	Sep 2007	
185.60	+0.774	C	UH		AC	AC	2	4	36	4	0.05	Sep 2007	
185.66	+0.828	C	J S	Local Road -- [L2]									
		C	UH	Projects spanning M355 to M356	AC	AC	2	4	36	6	0.15	Sep 2007	Map
185.81	+0.982	C	UH		AC	AC	2	4	36	8	0.48	Sep 2007	
186.29	M356 +0.474	C	UH	Projects spanning M356 to M357	AC	AC	2	4	30	8	0.02	Sep 2007	
186.31	+0.494	C	UH		AC	AC	2	4	30	6	0.02	Sep 2007	
186.32	+0.50	C	UH		AC	AC	2	4	24	6	0.01	Sep 2007	
186.34	+0.522	C	UH		AC	AC	2	4	24	4	0.05	Sep 2007	
186.39	+0.576	C	J S	Local Road -- [B1234]									
		C	UH	Projects spanning M356 to M357	AC	AC	2	4	24	8	0.05	Sep 2007	Map
186.44	+0.623	C	UH		AC	AC	2	6	24	8	0.04	Sep 2007	
186.47	+0.661	C	UH		AC	AC	2	8	24	8	0.59	Sep 2007	
186.70	+0.889	C	J S	Shumway Rd -- [R3]									
187.08	M357 +0.271	C	UH	Projects spanning M357 to M358	AC	MBH	2	4	24	4	0.02	89	
187.09	+0.290	C	UH		AC	MBH	3	4	36	4	0.07	89	
187.17	+0.361	C	UH		AC	AC	3	4	36	4	0.02	1997	
187.18	+0.380	C	UH		AC	AC	4	0	56	0	0.62	1997	
187.22	+0.411	C	J	Pinedale Rd -- [L]									
187.40	+0.596	C	J	Willow St -- [B]									
187.49	+0.685	C	J	Tumbleweed Ln /100 South -- [B]									
187.59	+0.781	C	J	Center St (Taylor) -- [B]									
187.68	+0.874	C	J	Maverick Ln/100 North -- [B]									
187.77	+0.968	C	J	Cattle Ln -- [B]									
187.81	+1.004	C	UH	Projects spanning M357 to M358	AC	AC	4	0	52	2	0.09	74	
187.90	+1.091	C	J S	Paper Mill Rd (Signalized) -- [L2]							09 Feb 2005		
		C	UH	Projects spanning M357 to M358	AC	AC	4	4	48	2	0.14	74	Map
188.04	M358 +0.138	C	UH	Projects spanning M358 to M359	AC	AC	4	4	48	2	0.07	74	
188.11	+0.203	C	UH		AC	AC	4	2	48	2	0.67	87	
188.76	+0.855	C	JB	NCL Taylor, SCL Snowflake									
188.77	+0.871	C	UH	Projects spanning M358 to M359	AC	MBH	4	2	48	2	1.82	87	
189.47	M359 +0.550	C	J	Snowflake Jr High									
190.60	M360 +0.694	C	UH	Projects spanning M360 to M361	AC	AC	4	2	48	2	0.20	1993	
190.70	+0.794	C	J	4th St South -- [B4]									
190.80	+0.894	C	UH	Projects spanning M360 to M361	AC	AC	4	8	48	8	0.57	1993	
190.99	+1.084	C	J	1st St South -- [B24]									
191.06	M361 +0.052	C	J S	S 277 S to Heber Left & East 3rd St to Concho Right -- [B24]							15 Mar 2005		
191.37	+0.357	C	UH	Projects spanning M361 to M362	AC	AC	4	2	48	2	0.15	1993	Map

S 077 at M361+0.357

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 232

M361+0.357 on S 077

ARIZONA STATE HIGHWAY SYSTEM LOG

S 077 at M361+0.507

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M361+0.507 on S 077

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
191.52	M361 +0.507	C	UH	Projects spanning M361 to M362	AC	AC	2	6	24	6	0.12	1993	315 ft Concrete
191.64	+0.627	C	UH		AC	AC	2	8	24	8	0.32	1994	
191.67	+0.661	C	BR	Cottonwood Wash								1941	
191.96	+0.949	C	UH	Projects spanning M361 to M362	AC	AC	2	2	24	2	0.09	1994	
192.05	M362 +0.056	C	UH	Projects spanning M362 to M363	AC	AC	2	2.5	24	2.5	0.01	09 Jan 2002	
192.06	+0.068	C	UH		AC	AC	2	2.5	30	2.5	0.05	09 Jan 2002	
192.12	+0.123	C	UH		AC	AC	2	3	30	3	0.01	09 Jan 2002	
192.13	+0.130	C	UH		AC	AC	2	3	36	3	1.06	09 Jan 2002	
193.19	M363 +0.256	C	J	Four Mile Knoll Rd									
		C	UH	Projects spanning M363 to M364	AC	AC	2	3	30	3	0.11	09 Jan 2002	
193.30	+0.367	C	UH		AC	AC	2	2.5	30	2.5	0.17	09 Jan 2002	
193.47	+0.539	C	UH		AC	AC	2	2	30	2	0.01	09 Jan 2002	
193.48	+0.54	C	UH		AC	AC	2	2	24	2	1.56	09 Jan 2002	
195.04	M365 +0.069	C	UH	Projects spanning M365 to M366	AC	AC	2	2	36	3.5	0.04	09 Jan 2002	
195.08	+0.112	C	UH		AC	AC	2	2	42	3.5	0.01	09 Jan 2002	
195.09	+0.126	C	UH		AC	AC	2	2	42	5	0.16	09 Jan 2002	
195.12	+0.149	C	JB	NCL Snowflake									
195.25	+0.282	C	UH	Projects spanning M365 to M366	AC	AC	2	2	48	5	0.87	09 Jan 2002	
195.42	+0.455	C	J	Unknown Driveway -- [R]									
195.65	+0.680	C	J	Snowflake Farms Rd -- [L]									
196.12	M366 +0.193	C	UH	Projects spanning M366 to M367	AC	AC	2	2	42	5	0.17	09 Jan 2002	
196.29	+0.356	C	J	Unknown Driveway -- [R]									
	+0.363	C	J	Unknown Driveway -- [L]									
	+0.364	C	UH	Projects spanning M366 to M367	AC	AC	2	2	36	3.5	0.04	09 Jan 2002	
196.34	+0.406	C	UH		AC	AC	2	2	24	2	2.67	09 Jan 2002	
199.01	M369 +0.098	C	UH	Projects spanning M369 to M370	AC	AC	2	3.5	36	3.5	0.04	09 Jan 2002	
199.05	+0.141	C	UH		AC	AC	2	5	42	3.5	0.01	09 Jan 2002	
199.06	+0.155	C	UH		AC	AC	2	5	42	5	0.16	09 Jan 2002	
199.22	+0.311	C	UH		AC	AC	2	5	48	5	1.04	09 Jan 2002	
199.41	+0.499	C	J	Unknown Driveway -- [R]									
	+0.506	C	J	Unknown Driveway -- [L]									
200.25	M370 +0.349	C	UH	Projects spanning M370 to M371	AC	AC	2	5	42	5	0.14	09 Jan 2002	
200.40	+0.491	C	UH		AC	AC	2	3.5	42	5	0.03	09 Jan 2002	
200.42	+0.520	C	UH		AC	AC	2	3.5	36	3.5	0.04	09 Jan 2002	
200.47	+0.562	C	UH		AC	AC	2	2	24	2	2.64	09 Jan 2002	
203.11	M373 +0.185	C	UH	Projects spanning M373 to M374	AC	AC	2	2	30	2	0.17	24 Oct 2005	
203.27	+0.351	C	UH		AC	AC	2	2	36	2	1.45	24 Oct 2005	
203.91	+0.985	C	J	Local Rd -- [B]								24 Oct 2005	
204.71	M374 +0.787	C	J	Local Rd -- [R]								24 Oct 2005	
204.73	+0.807	C	UH	Projects spanning M374 to M375	AC	AC	2	2	30	2	0.08	24 Oct 2005	
204.81	+0.88	C	UH		AC	AC	2	2	24	2	6.17	24 Oct 2005	
205.44	M375 +0.521	C	J	Local Rd -- [L]								24 Oct 2005	
205.54	+0.618	C	J	Local Rd -- [R]								24 Oct 2005	

S 077 at M375+0.618

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 233

M375+0.618 on S 077

ARIZONA STATE HIGHWAY SYSTEM LOG

S 077 at M376+0.668

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M376+0.668 on S 077

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
206.60	M376 +0.668	C	J	Old Snowflake-Holbrook Hwy -- [L]							24 Oct 2005		
209.15	M379 +0.207	C	BR	Washboard Creek							1938	101 ft Concrete	
209.92	M380 +0.000	C	VMS	(NB) Variable Message Sign #101 (Proposed)									
210.98	M381 +0.057	C	J S	Woodruff Rd -- [R14]							24 Oct 2005		Map
		C	UH	Projects spanning M381 to M382	AC	AC	2	2	36	2	0.10	24 Oct 2005	
211.08	+0.157	C	UH		AC	AC	2	2	30	2	0.09	24 Oct 2005	
211.17	+0.24	C	UH		AC	AC	2	2	24	2	2.73	24 Oct 2005	
211.30	+0.382	C	J	Local Rd -- [L]							24 Oct 2005		
211.99	M382 +0.059	C	J	Local Rd -- [R]							24 Oct 2005		
213.45	M383 +0.528	C	J	Local Rd -- [R]							24 Oct 2005		
213.74	+0.820	C	J	Local Rd -- [L]							24 Oct 2005		
213.90	+0.982	C	UH	Projects spanning M383 to M384	AC	MBH	2	2	24	2	3.50	83	
215.84	M385 +0.928	C	JB	SCL Holbrook									
216.12	M386 +0.204	C	J S	S 377 S to Heber									Map
217.40	M387 +0.476	C	UH	Projects spanning M387 to M388	AC	AC	2	2	24	2	0.14	Sep 2008	
217.42	+0.493	C	J	Local Road -- [L]									
217.54	+0.614	C	UH	Projects spanning M387 to M388	AC	AC	4	2	48	2	0.20	Sep 2008	
217.74	+0.813	C	J S	U 180 to East -- [B24]									Map
		C	UH	Projects spanning M387 to M388	AC	AC	4	0	48	0	0.21	Sep 2008	
217.95	M388 +0.012	C	UH	Projects spanning M388 to M389	AC/PCC	AC/PCC	4	0	48	0	0.33	Sep 2008	
218.19	+0.252	C	BR	Little Colorado River							1988	1729 ft Concrete	
218.28	+0.342	C	UH	Projects spanning M388 to M389	AC	AC	4	0	48	0	0.13	Sep 2008	
218.36	+0.425	C	J	SE Central Ave -- [B]									
218.40	+0.465	C	J	NE Central Ave -- [B]									
218.41	+0.474	C	UH	Projects spanning M388 to M389	AC	AC	4	0	48	8	0.05	Sep 2008	
		C	X	Begin On-Street Parking to Right									
218.46	+0.528	C	UH	Projects spanning M388 to M389	AC	AC	4	0	48	0	0.01	Sep 2008	
		C	X	End On-Street Parking to Right									
218.47	+0.540	C	J	Segment End at SB040(8) - Overlaps SB040(8) for 0.7025 miles (Signalized) -- [B]									
224.86	M395 +0.069	C	J S	Continue S 077 at I 040 near Holbrook - I 040 Exit #292 A & G-ramp -- [R]									Map
		C	UH	Projects spanning M395 to M396	AC	MBH	2	6	24	6	0.16	67	
224.95	+0.164	C	UP	I 040 EB (OP)							1967		15'-02"
224.97	+0.187	C	UP	I 040 WB OP							1967		15'-02"
225.02	+0.231	C	UH	Projects spanning M395 to M396	AC	MBH	2	6	24	6	0.20	88	
225.04	+0.251	C	J S	I 040 Exit #292 J & C-ramp -- [L]									Map
225.22	+0.435	C	UH	Projects spanning M395 to M396	AC	MBH	2	0	24	0	0.01	88	
225.23	+0.442	C	UH		AC	Gravel	2	0	24	0	5.52	88	
230.75	M400 +0.982	C	UH	Projects spanning M400 to M401	AC	AC	2	4.5	24	4.5	0.09	03 Jul 2002	
230.85	M401 +0.081	C	UH	Projects spanning M401 to M402	AC	AC	2	8	24	8	0.99	03 Jul 2002	
231.19	+0.421	C	BR	Leroux Wash							03 Jul 2002	352 ft Concrete	
231.84	M402 +0.074	C	UH	Projects spanning M402 to M403	AC	AC	2	4.5	24	4.5	0.09	03 Jul 2002	
231.93	+0.167	C	UH		AC	Paved	2	0	24	0	6.86	88	
234.04	M388 +1.239	C	J S	I 040 EB Mainline at On ramp - Overlaps I 040 and ramps for 6.0173 miles									Map

S 077 at M388+1.239

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 234

M388+1.239 on S 077

ARIZONA STATE HIGHWAY SYSTEM LOG

S 077 at M408+0.930

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M408+0.930 on S 077

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
238.79	M408 +0.930	C	X	End S 077 at Navajo IR Boundary									

ARIZONA STATE HIGHWAY SYSTEM LOG

S 077 at M068+0.050

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M068+0.050 on S 077

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 077 - Non-cardinal (from low to high for divided hwy segments)													
0.00	M068 +0.050	N	WB	Projects spanning M68 to M69	MBL	MBH	2	8	24	2	0.19	57	123 ft Steel
0.18	+0.228	N	OP	(WB) Union Pacific RR							1957		
0.19	+0.238	N	WB	Projects spanning M68 to M69	AC	AC	2	8.5	24	2	0.15	17 Oct 2005	
0.34	+0.386	N	WB		AC	AC	2	8.5	24	1	1.14	17 Oct 2005	
0.74	+0.788	N	J	El Burrito Ave -- [L]							17 Oct 2005		
1.48	M069 +0.527	N	WB	Projects spanning M69 to M70	AC	AC	2	2	24	2	0.03	22 Dec 2003	
1.50	+0.553	N	SB		AC	AC	3	2	33	2	2.49	22 Dec 2003	
3.99	M072 +0.060	N	SB	Projects spanning M72 to M73	AC	AC	3	10	33	0	2.80	22 Dec 2003	
4.41	+0.482	N	SVP	(SB) Bus Pullout 78' long 0-?' wide							0.01	09 Jul 2005	
4.43	+0.497	N	SVP	(SB) Bus Pullout 105' long ?' wide							0.02	09 Jul 2005	
4.45	+0.517	N	SVP	(SB) Bus Pullout 26' long ?-0' wide								09 Jul 2005	
4.97	M073 +0.030	N	SVP	(SB) Bus Pullout 53' long 0-?' wide							0.01	09 Jul 2005	
4.98	+0.040	N	SVP	(SB) Bus Pullout 84' long ?' wide							0.02	09 Jul 2005	
4.99	+0.056	N	SVP	(SB) Bus Pullout 27' long ?-0' wide							0.01	09 Jul 2005	
5.47	+0.534	N	J	(SB) Calle Lindero -- [L]									
5.49	+0.550	N	SVP	(SB) Bus Pullout 46' long 0-?' wide							0.01	09 Jul 2005	
5.50	+0.559	N	SVP	(SB) Bus Pullout 56' long ?' wide							0.01	09 Jul 2005	
5.51	+0.570	N	SVP	(SB) Bus Pullout 55' long ?-0' wide							0.01	09 Jul 2005	
6.17	M074 +0.241	N	SVP	(SB) Bus Pullout 53' long ?' wide							0.01	09 Jul 2005	
6.18	+0.251	N	SVP	(SB) Bus Pullout 34' long ?-0' wide							0.01	09 Jul 2005	
6.19	+0.262	N	SVP	(SB) Bus Pullout 51' long ?-0' wide							0.01	09 Jul 2005	
6.79	+0.859	N	SB	Projects spanning M74 to M75	AC	AC	3	5	33	1	2.60	22 Dec 2003	
8.33	M076 +0.402	N	J	(SB) Camino Cortaro -- [L]									
9.18	M077 +0.239	N	J	(SB) Local Rd -- [L]									
9.21	+0.270	N	J	(SB) Residential Access Rd -- [R]									
9.25	+0.313	N	J	(SB) Residential Access Rd -- [R]									
9.27	+0.336	N	J	Vista Del Oro Cir -- [L24]									
9.39	+0.451	N	SB	Projects spanning M77 to M78	AC	AC	3	5	33	2	0.08	22 Dec 2003	
9.47	+0.530	N	SB		AC	AC	3	10	33	2	0.14	22 Dec 2003	
9.60	+0.665	N	SB		AC	AC	3	6	33	2	1.47	22 Dec 2003	
9.66	+0.724	N	J	(SB) Resident Access Rd -- [L]								24 Sep 2010	
9.72	+0.783	N	J	(SB) Resident Access Rd -- [L]								24 Sep 2010	
10.30	M078 +0.361	N	J	(SB) Local Rd -- [L3]								24 Sep 2010	
10.63	+0.695	N	J	(SB) Business Access Rd -- [L]								24 Sep 2010	
10.69	+0.755	N	BR	Wash								2008	62 ft Concrete
10.78	+0.846	N	BR	Wash								2008	53 ft Concrete
10.87	+0.932	N	J	Local Rd -- [L2]								24 Sep 2010	
11.08	M079 +0.138	N	SB	Projects spanning M79 to M80	AC	AC	3	0	33	1	0.06	85	
11.12	+0.185	N	J	(SB) Local Rd -- [L3]								24 Sep 2010	
11.14	+0.200	N	SB	Projects spanning M79 to M80	AC	AC	3	0	33	1	2.69	Apr 2000	
11.23	+0.288	N	J	Local Rd -- [L23]								24 Sep 2010	
11.36	+0.421	N	J	(SB) Local Rd -- [L3]								24 Sep 2010	

S 077 at M079+0.421

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 236

M079+0.421 on S 077

ARIZONA STATE HIGHWAY SYSTEM LOG

S 077 at M079+0.815

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M079+0.815 on S 077

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
11.75	M079 +0.815	N	BR	Wash							1985	98 ft Concrete	
13.83	M081 +0.907	N	SB	Projects spanning M81 to M82	AC	AC	2.5	0	30	1	0.06	Apr 2000	
13.89	+0.970	N	SB		AC	AC	2	0	24	1	0.23	Apr 2000	
14.12	M082 +0.200	N	SB	Projects spanning M82 to M83	AC	MBH	2	10	24	2	0.17	Apr 2000	
14.29	+0.368	N	SB		AC	MBH	2	10	24	2	3.45	89	
17.74	M085 +0.823	N	X	S 077 SB return to single centerline									Map
19.79	M088 +0.039	N	X	Continue S 077 SB divided centerline north of Oro Valley									Map
		N	SB	Projects spanning M88 to M89	AC	AC	2	8	24	4	3.45	1995	
23.24	M091 +0.473	N	X	S 077 return to single centerline									

S 077 at M091+0.473

M091+0.473 on S 077

ARIZONA STATE HIGHWAY SYSTEM LOG

S 077 at M079+0.747

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M079+0.747 on S 077

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 077 - Others													
11.68	M079 +0.747	J	La Reserve										
12.08	M080 +0.150	J	Honeywell										
13.02	M081 +0.098	J	Innovation Market Dr										
Cardinal Mainline Averages/Totals:						361.57	3.89	28.50	4.57	158.68	1996.8	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:						54.76	6.27	29.25	1.74	21.20	1998.6		

S 077 at M081+0.098

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 238

M081+0.098 on S 077

ARIZONA STATE HIGHWAY SYSTEM LOG

S 078 at M154+0.550

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M154+0.550 on S 078

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 078 - Cardinal (low to higher reference marker)													
0.00	M154 +0.550	C	J S Begin S 078 at U 191 and S 075 -- [B24]										
		C	JB Inside Greenlee County										
		C	UH Projects spanning M154 to M155	MBL	Paved	2	0	24	0	0.94	53		
		C	X MP 155 to 165 set by Odometer										
0.94	M155 +0.484	C	UH Projects spanning M155 to M156	BST	Paved	2	0	24	0	2.53	61		
1.07	+0.614	C	J Clifton Airport Rd										
3.47	M158 +0.019	C	UH Projects spanning M158 to M159	MBL	MBH	2	1	24	1	0.67	68		
4.14	+0.690	C	UH	AC	AC	2	1	24	1	0.67	16 Aug 1999		
4.81	M159 +0.350	C	UH Projects spanning M159 to M160	MBL	MBH	2	1	24	1	3.00	68		
7.81	M162 +0.491	C	UH Projects spanning M162 to M163	AC	AC	2	1	24	1	0.04	03 Oct 2003		
7.85	+0.531	C	UH	AC	AC	2	8	24	8	0.16	03 Oct 2003		
8.01	+0.692	C	UH	AC	AC	2	1	24	1	0.04	03 Oct 2003		
8.05	+0.734	C	UH	MBL	MBH	2	1	24	1	2.25	68		
10.30	M165 +0.000	C	UH Projects spanning M165 to M166	AC	AC	2	1	24	1	0.22	12 Sep 2001		
10.52	+0.218	C	UH	AC	AC	2	2	24	2	3.96	12 Sep 2001		
10.67	+0.368	C	X Enter Apache NF										
14.48	M169 +0.135	C	UH Projects spanning M169 to M170	AC	AC	2	1	24	1	0.49	12 Sep 2001		
14.97	M170 +0.156	C	UH Projects spanning M170 to M171	AC	AC	2	1.5	24	1.5	0.01	02 Nov 2010		
	+0.158	C	J County Rd -- [L]										
14.98	+0.169	C	UH Projects spanning M170 to M171	AC	AC	2	2	24	2	0.22	02 Nov 2010		
15.11	+0.301	C	J Local Rd -- [R]								02 Nov 2010		
15.14	+0.324	C	J Collet Loop (South Junction) -- [L]								02 Nov 2010		
15.20	+0.391	C	UH Projects spanning M170 to M171	AC	AC	2	1.5	24	1.5	0.01	02 Nov 2010		
15.22	+0.404	C	UH	AC	AC	2	1	24	1	4.29	12 Sep 2001		
15.48	+0.663	C	X Cattle Guard										
15.53	+0.719	C	J County Rd -- [R]								02 Nov 2010		
16.94	M172 +0.150	C	SVP EB Unpaved 147' long, Variable 0-24-0 wide							0.03			
16.97	+0.175	C	SVP WB Unpaved 211' long, Variable 0-20-0 wide							0.04			
17.07	+0.279	C	SVP EB Unpaved 160' long, Variable 0-14-0 wide							0.03			
17.18	+0.387	C	JB Temp Leave Apache-Sitgreaves NF										
17.20	+0.411	C	J Local Rd -- [R]										
17.25	+0.460	C	SVP EB Unpaved 126' long, Variable 0-16-0 wide							0.02			
17.49	+0.697	C	X Cattle Guard										
17.52	+0.731	C	JB Re-enter Apache-Sitgreaves NF										
17.58	+0.794	C	SVP EB Unpaved 130' long, Variable 0-40-0 wide							0.02			
19.50	M174 +0.730	C	X End S 078 at AZ/NM State Line										
Cardinal Mainline Averages/Totals:						39.00	1.09	24.00	1.09	19.50	1983.5	0.00 Miles of Median	

[Map](#)

S 078 at M174+0.730

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 239

M174+0.730 on S 078

ARIZONA STATE HIGHWAY SYSTEM LOG

S 079 at M091+0.140

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M091+0.140 on S 079

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 079 - Cardinal (low to higher reference marker)													
0.00	M091 +0.140	C	J S Begin S 079 at S 077 (Oracle Junction)										Map
		C	JB Inside Pinal County										
		C	UH Projects spanning M91 to M92	AC	MBH	2	2	24	2	0.15	85		
0.15	+0.290	C	UH	AC	MBH	2	8	24	8	0.81	67		
0.33	+0.470	C	X Begin Pinal Pioneer Parkway										
0.53	+0.671	C	BR Big Wash								1967	172 ft Concrete	
0.96	M092 +0.077	C	UH Projects spanning M92 to M93	AC	MBH	2	3	24	3	0.17	79		
1.08	+0.200	C	X ADA Roadside Tables										
1.13	+0.250	C	UH Projects spanning M92 to M93	AC	AC	2	3	24	3	9.75	09 Dec 2003		
3.90	M095 +0.000	C	VMS (SB) Variable Message Sign #91 (Proposed)										
10.32	M101 +0.410	C	J Park Link Dr										
10.60	+0.692	C	BR Cadillac Wash								1939	232 ft Concrete	
10.88	+0.970	C	UH Projects spanning M101 to M102	AC	AC	2	3	24	3	9.26	1997		
20.14	M111 +0.228	C	UH Projects spanning M111 to M112	AC	MBH	2	3	24	3	0.03	79		
		C	BR Brady Wash								1941	126 ft Concrete	
20.17	+0.258	C	UH Projects spanning M111 to M112	AC	MBH	2	3	24	3	16.21	83		
24.50	M115 +0.600	C	X ADA Roadside Tables										
30.43	M121 +0.510	C	X End Pinal Pioneer Parkway										
30.62	+0.700	C	X ADA Roadside Tables										
32.72	M123 +0.798	A	J S Palo Verde Dr -- [R14]										Map
36.38	M127 +0.463	C	UH Projects spanning M127 to M128	AC	AC	2	3.5	24	3.5	0.09	10 Aug 2007		
36.46	+0.594	C	SVP SB Unpaved 259' long 0-50' wide							0.05			
36.48	+0.558	C	UH Projects spanning M127 to M128	AC	AC	2	4	24	4	0.21	10 Aug 2007		
36.56	+0.643	C	J S Cactus Forest Rd -- [B1234]								10 Aug 2007		Map
36.64	+0.720	C	J S Local Business Connector -- [L]								10 Aug 2007		Map
36.68	+0.764	C	UH Projects spanning M127 to M128	AC	AC	2	3.5	24	3.5	0.11	10 Aug 2007		
36.79	+0.871	C	UH	AC	MBH	2	3	24	3	0.13	83		
36.92	M128 +0.000	C	UH Projects spanning M128 to M129	AC	AC	2	3	24	3	2.00	17 Dec 2003		
38.92	M130	C	UH Projects spanning M130 to M131	AC	AC	2	5.5	24	5.5	0.08	17 Dec 2003		
39.00	+0.080	C	UH	AC	AC	2	8	24	8	1.10	17 Dec 2003		
39.37	+0.445	C	JB SCL Florence Elev 1500										
40.10	M131 +0.180	C	UH Projects spanning M131 to M132	AC	AC	2	8	24	5	0.10	17 Dec 2003		
40.19	+0.276	C	UH	AC	AC	2	5	24	5	0.09	17 Dec 2003		
40.28	+0.363	C	J S Florence-Kelvin Hwy -- [R4]										Map
	+0.366	C	UH Projects spanning M131 to M132	AC	AC	2	8	24	8	0.44	17 Dec 2003		
40.72	+0.803	C	UH	AC	AC	2	5	24	8	0.10	17 Dec 2003		
40.82	+0.899	C	UH	AC	AC	2	5	24	10	0.12	17 Dec 2003		
	+0.900	C	J S Salazar Rd -- [L23]										Map
40.86	+0.945	C	JB Temp Leave Florence										
40.94	M132 +0.003	C	UB SUB Florence										
	+0.005	C	X Begin S 079 NB divided centerline south of Florence										Map
40.95	+0.013	C	NB Projects spanning M132 to M133	AC	AC	1	5	12	8	0.59	17 Dec 2003		

S 079 at M132+0.013

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 240

M132+0.013 on S 079

ARIZONA STATE HIGHWAY SYSTEM LOG

S 079 at M132+0.129

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M132+0.129 on S 079

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
41.06	M132 +0.129	C	J S Cheryl Ln -- [B24]										Map
41.19	+0.253	C	X SB079 South End										Map
41.42	+0.486	C	JB Florence on Left										
41.53	+0.598	C	UH Projects spanning M132 to M133	AC	AC	2	5	24	8	0.29	17 Dec 2003		
41.67	+0.740	C	JB Re-enter Florence										
41.82	+0.884	C	UH Projects spanning M132 to M133	AC	MBH	2	2	24	2	0.10	17 Dec 2003		
41.84	+0.901	C	J S Florence Heights -- [L3]										Map
41.92	M133 +0.000	C	UH Projects spanning M133 to M134	AC	MBH	4	2	48	2	0.33	17 Dec 2003		
42.24	+0.328	C	UH	MBL	MBH	4	8	48	5	0.66	59		
42.43	M134 +0.005	C	J S SB079 Butte Ave										Map
42.91	+0.485	C	UH Projects spanning M134 to M135	AC	AC	4	8	48	5	0.16	25 Oct 2003		
42.92	+0.498	C	J Diversion Dam Rd E -- [R]										
42.96	+0.539	C	J Restaurant Driveway -- [R1]										
43.06	+0.642	C	UH Projects spanning M134 to M135	AC	AC	2	8	24	5	0.06	25 Oct 2003		
43.07	+0.648	C	J Jason Lopez Circle S -- [R1]										
43.12	+0.703	C	UH Projects spanning M134 to M135	AC	AC	2	5	24	5	0.04	25 Oct 2003		
43.17	M135 +0.009	C	UH Projects spanning M135 to M136	AC	AC	2	2	24	2	0.11	25 Oct 2003		
43.22	+0.063	C	J Jason Lopez Circle N -- [R]										
43.27	+0.118	C	UH Projects spanning M135 to M136	AC	AC	2	5	24	5	0.07	25 Oct 2003		
43.34	+0.183	C	UH	AC	AC	2	8	24	5	0.03	25 Oct 2003		
43.37	+0.210	C	UH	AC	AC	2	8	24	8	0.35	25 Oct 2003		
43.38	+0.228	C	J S Business Access -- [R]										Map
43.42	+0.264	C	J S Ranchview Rd -- [B]										Map
43.44	+0.282	C	J S Residential Access -- [L]										Map
43.72	+0.562	C	UH Projects spanning M135 to M136	AC	AC	2	5.5	24	8	0.02	25 Oct 2003		
43.73	+0.578	C	UH	AC	AC	2	5.5	24	5.5	0.01	25 Oct 2003		
43.74	+0.586	C	UH	AC	AC	2	3	24	5.5	0.01	25 Oct 2003		
43.76	+0.601	C	UH	AC	AC	2	3	24	3	0.34	25 Oct 2003		
43.89	+0.731	C	BR Gila River								1957	1507 ft Concrete/S	
44.04	+0.887	C	J S Canal Access Rd -- [B]										Map
44.05	+0.898	C	J S Business Access -- [R]										Map
44.06	+0.901	C	SVP SB Unpaved 418' long, Variable 0-100-0' wide							0.08			
44.09	+0.934	C	X Poston Butte Historical Marker										
44.10	+0.944	C	J S Poston Butte Historical Marker Access -- [L]										Map
		C	UH Projects spanning M135 to M136	AC	AC	2	2.5	24	3	0.01	25 Oct 2003		
44.11	+0.954	C	UH	AC	AC	2	2	24	3	0.06	25 Oct 2003		
44.17	M136 +0.026	C	J S Hunt Highway -- [L23]										Map
		C	UH Projects spanning M136 to M137	AC	AC	2	6	24	3	0.08	25 Oct 2003		
44.21	+0.067	C	J S Business Access -- [R]										Map
44.25	+0.111	C	UH Projects spanning M136 to M137	AC	AC	2	4.5	24	5.5	0.07	25 Oct 2003		
44.32	+0.180	C	UH	AC	AC	2	6	24	8	0.04	25 Oct 2003		
44.36	+0.217	C	UH	AC	AC	2	8	24	8	0.11	25 Oct 2003		
44.41	+0.272	C	JB Florence on Left, Military Res on Right										

S 079 at M136+0.272

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 241

M136+0.272 on S 079

ARIZONA STATE HIGHWAY SYSTEM LOG

S 079 at M136+0.323

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M136+0.323 on S 079

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
44.46	M136 +0.323	C	UH Projects spanning M136 to M137	AC	AC	2	8	24	5	0.06	25 Oct 2003		
44.48	+0.344	C	J S Florence Gardens -- [L3]										Map
44.53	+0.385	C	UH Projects spanning M136 to M137	AC	AC	2	5	24	5	0.07	25 Oct 2003		
44.59	+0.453	C	UH	AC	AC	2	2	24	2	0.18	25 Oct 2003		
44.66	+0.519	C	J S Caliente -- [L3]										Map
44.74	+0.599	C	J S Ocotillo Dr -- [L3]										Map
44.76	+0.623	C	J S Saguario Dr -- [L3]										Map
44.77	+0.631	C	UH Projects spanning M136 to M137	AC	AC	2	4	24	2	0.10	25 Oct 2003		
44.86	+0.719	C	J S Florence Blvd (via Gila Blvd) -- [L3]										Map
44.87	+0.726	C	UH Projects spanning M136 to M137	AC	AC	2	8	24	2	0.01	25 Oct 2003		
44.88	+0.738	C	UH	AC	AC	2	8	24	5	0.08	25 Oct 2003		
44.96	+0.822	C	UH	AC	AC	2	8	24	8	3.63	25 Oct 2003		
45.69	M137 +0.545	C	JB NCL Florence, Enter Military Res										
45.70	+0.555	C	UB NUB Florence										
45.72	+0.574	C	BR Central Arizona Project Canal									80 ft Unknown	
48.58	M140 +0.450	C	J S Arizona Farms Rd -- [L23]										Map
48.59	+0.462	C	UH Projects spanning M140 to M141	AC	AC	2	4	24	8	0.09	25 Oct 2003		
48.60	+0.473	C	JB Leave Military Res										
48.68	+0.552	C	UH Projects spanning M140 to M141	AC	AC	2	6	24	8	0.03	25 Oct 2003		
48.71	+0.579	C	UH	AC	AC	2	8	24	8	8.97	25 Oct 2003		
52.82	M144 +0.657	C	J Cottonwood Canyon Rd										
53.29	M145 +0.156	C	BR Unknown Wash									Unknown	
53.63	+0.497	C	BR Unknown Wash									Unknown	
53.93	+0.794	C	BR Unknown Wash									Unknown	
57.68	M149 +0.502	C	UH Projects spanning M149 to M150	AC	AC	2	8	24	8	0.30	26 Sep 2003		
57.99	+0.804	C	DH	AC	AC	2	8	24	8	0.11	26 Sep 2003		
58.10	+0.916	C	DH	AC	AC	2	8	30	8	0.05	26 Sep 2003		
58.14	M150 +0.014	C	DH Projects spanning M150 to M151	AC	AC	2	8	36	8	0.13	26 Sep 2003		
		C	J S U 060 Exit #212 A and G ramps -- [B24]										Map
58.20	+0.068	C	UP (NB) Under U 060 OP EB								26 Sep 2003		16'-06"
58.21	+0.083	C	UP (NB) Under U 060 OP WB								26 Sep 2003		16'-06"
58.27	+0.140	C	J S U 060 Exit #212 C and J ramps -- [B24]										Map
	+0.14	C	DH Projects spanning M150 to M151	AC	AC	2	8	24	8	0.14	26 Sep 2003		
58.41	+0.280	C	J S End S 079 at U 060 (Old WB alignment)										Map

S 079 at M150+0.280

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 242

M150+0.280 on S 079

ARIZONA STATE HIGHWAY SYSTEM LOG

S 079 at M132+0.005

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M132+0.005 on S 079

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance	
S 079 - Non-cardinal (from low to high for divided hwy segments)														
40.94	M132 +0.005	N	X	Begin S 079 SB divided centerline south of Florence										Map
	+0.008	N	SB	Projects spanning M132 to M133	AC	AC	1	3	12	3	0.63	Dec 2003		
41.06	+0.127	N	J	S Cheryl Ln -- [B24]									Map	
41.15	+0.220	N	X	SB079 SB at South Florence At-Grade Interchange									Map	
41.28	+0.346	N	J	S SB079 NB at South Florence At-Grade Interchange -- [L]									Map	
41.58	+0.643	N	X	S 079 return to single centerline									Map	
Cardinal Mainline Averages/Totals:						118.59	4.53	24.38	4.54	58.44	1995.4	0.00 Miles of Median		
Non-Cardinal Mainline Averages/Totals:						0.63	3.00	12.00	3.00	0.63	2003.0			

ARIZONA STATE HIGHWAY SYSTEM LOG

S 080 at

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

on S 080

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 080 - Cardinal (low to higher reference marker)													
0.00		A	IS	U-191 to Wiegh/Inspection Station (on/off)	PCC	PCC	3	0	45	0	0.12	20 Apr 2010	Map
		A	IS	(SB) Wiegh/Inspection Station Car Access Rd	PCC	PCC	1	0	20	0	0.10	20 Apr 2010	Map
		A	IS	(EB) Wiegh/Inspection Station Lane	PCC	PCC	1	0	20	0	0.05	20 Apr 2010	Map
0.04		C	FR	Frontage Rd Right	Unk	Unk	2		24		0.01		
0.05		A	IS	(SB) Wiegh/Inspection Station Scale Lanes	PCC	PCC	3	0	39.9	0	0.08	20 Apr 2010	Map
0.08	M293 +0.352	C	X	(EB) Begin S 080 EB at SB010(3) in Benson									Map
		C	JB	(EB) Inside Benson, Cochise County									
		C	EB	Projects spanning M293 to M294	AC	AC	1	2	12	6	0.22	1997	
0.12		A	IS	(WB) Wiegh/Inspection Station Lane	PCC	PCC	1	0	12	30	0.05	20 Apr 2010	
0.18		A	IS	(NB) Wiegh/Inspection Station Inspection Lanes	PCC	PCC	4	249	48	0	0.08	20 Apr 2010	
0.26		A	IS	S-080 to Wiegh/Inspection Station (on/off)	PCC	PCC	2	0	40	0	0.03	20 Apr 2010	Map
0.30	M293 +0.568	C	UH	Projects spanning M293 to M294	MBL	BST	2	2	24	2	0.02	1997	
0.32	+0.589	C	UH		AC	AC	2	2	24	2	0.11	12 Dec 2006	
0.37	+0.638	C	J S	7th St -- [R4]									Map
0.43	+0.700	C	UH	Projects spanning M293 to M294	AC	AC	2	5	24	5	0.06	12 Dec 2006	
0.49	+0.762	C	UH		AC	AC	2	8	24	8	4.25	12 Dec 2006	
0.76	M294 +0.011	C	J	Bingham Ln -- [R]									
0.93	+0.182	C	J	Post Rd -- [R]									
1.27	+0.524	C	J	La Entrada -- [R]									
1.33	+0.587	C	J	Hamilton Ln -- [L]									
1.38	+0.630	C	J	Road to Country Club									
1.50	+0.750	C	J	Heartleaf Ln -- [L]									
1.80	M295 +0.054	C	J	Saguaro Dr -- [R]									
2.39	+0.639	C	J	Cowboy Way -- [R]									
2.53	+0.784	C	J	Post Ranch Rd -- [R]									
2.76	M296 +0.013	C	J	Sunshine Ln -- [L]									
	+0.017	C	JB	SECL Benson									
3.12	+0.377	C	J	Ap Polston Rd -- [L]									
3.49	+0.747	C	J	Manzanita Pl -- [R]									
3.53	+0.783	C	J	Hilltop Ln -- [L]									
4.08	M297 +0.331	C	J	Sabin St -- [R]									
4.43	+0.680	C	BR	Unknown Wash							1958	131 ft Concrete	
4.72	+0.972	C	J	Vivian Pl -- [L]									
4.75	M298 +0.000	C	UH	Projects spanning M298 to M299	AC	AC	2	8	24	8	0.93	01 Nov 2005	
5.08	+0.335	C	J S	Apache Powder Rd -- [R4]								01 Nov 2005	Map
5.44	+0.692	C	J	Flynn Rd -- [R]								01 Nov 2005	
5.57	+0.825	C	BR	San Pedro River							1960	415 ft Steel	
5.67	+0.925	C	UH	Projects spanning M298 to M299	AC	AC	2	5	24	5	1.13	01 Nov 2005	
5.73	+0.980	C	J	Chihaverty Trl -- [L]								01 Nov 2005	
5.93	M299 +0.194	C	J	Mayberry St -- [R]								01 Nov 2005	
6.04	+0.308	C	J	Richey St -- [R]								01 Nov 2005	
6.16	+0.422	C	J	Tracy St -- [R]								01 Nov 2005	

S 080 at M299+0.422

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 244

M299+0.422 on S 080

ARIZONA STATE HIGHWAY SYSTEM LOG

S 080 at M299+0.479

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M299+0.479 on S 080

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
6.21	M299 +0.479	C	J	Mc Rae Ln -- [L]							01 Nov 2005		
6.36	+0.622	C	J	Ewing St -- [R]							01 Nov 2005		
6.48	+0.745	C	J	Sibyl Rd -- [B]									
6.68	+0.950	C	J	Apache Trl -- [L]							01 Nov 2005		
6.80	M300 +0.051	C	UH	Projects spanning M300 to M301	AC	AC	2	6	24	6	0.89	01 Nov 2005	
6.82	+0.070	C	SVP	WB Paved 700' long 15' wide							0.13	01 Nov 2005	
6.86	+0.110	C	SVP	EB Paved 365' long 22' wide							0.07	01 Nov 2005	
6.87	+0.127	C	J	Church St -- [R]							01 Nov 2005		
6.90	+0.155	C	X	St David (Unincorporated) Elev 3660									
6.98	+0.233	C	J	Miller Ln -- [B]							01 Nov 2005		
7.26	+0.513	C	J	Rusty St -- [B]							01 Nov 2005		
7.46	+0.717	C	J S	ADOT Yard Entrance -- [L]									
7.69	+0.941	C	UH	Projects spanning M300 to M301	AC	AC	2	5	24	5	3.47	01 Nov 2005	Map
7.78	M301 +0.043	C	J	Barrow St -- [L]							01 Nov 2005		
7.87	+0.127	C	J	Sam Barrow St -- [L]							01 Nov 2005		
8.09	+0.353	C	J	Knauss St -- [L]							01 Nov 2005		
8.17	+0.430	C	SVP	WB Paved 150' long 23' wide							0.03	01 Nov 2005	
8.32	+0.576	C	J S	Dea Ln -- [R]							01 Nov 2005		Map
8.34	+0.601	C	J S	Calle Del Oro -- [L]							01 Nov 2005		Map
8.41	+0.666	C	J S	Golden Bell Rd -- [B24]									Map
8.65	+0.916	C	J	Griest Ln -- [L]							01 Nov 2005		
8.73	M302 +0.007	C	J	Mecham Dr -- [L]							01 Nov 2005		
8.85	+0.127	C	J	Vail Ln -- [L]							01 Nov 2005		
8.94	+0.222	C	J	Meisterhans St -- [L]							01 Nov 2005		
9.18	+0.456	C	J	Campo Lindo -- [B]							01 Nov 2005		
9.38	+0.659	C	J	Horse Ranch Rd/Dragon Mountain Ranch to Left & Trinity Way Right -- [L]							01 Nov 2005		
9.70	+0.976	C	J	3rd Ave -- [R]							01 Nov 2005		
9.81	M303 +0.069	C	J	2nd Ave -- [L]							01 Nov 2005		
10.16	+0.415	C	J	Judd St -- [R]							01 Nov 2005		
10.39	+0.646	C	J	Quail Call St -- [L]							01 Nov 2005		
10.83	M304 +0.090	C	SVP	EB Paved 320' long 10' wide							0.06	01 Nov 2005	
10.88	+0.136	C	J	Gift Ln -- [R]							01 Nov 2005		
11.05	+0.303	C	J	Campa Ln -- [R]							01 Nov 2005		
11.16	+0.416	C	UH	Projects spanning M304 to M305	AC	AC	2	5	24	5	4.58	01 Nov 2005	
11.54	+0.798	C	J	Curtis Flats Rd -- [R]							01 Nov 2005		
11.83	M305 +0.080	C	SVP	WB Paved 330' long 30' wide							0.07	01 Nov 2005	
12.38	+0.630	C	SVP	WB Paved 710' long 12' wide							0.14	01 Nov 2005	
14.50	M307 +0.753	C	BR	Clifford Wash							1956	203 ft Concrete	
15.74	M309 +0.000	C	UH	Projects spanning M309 to M310	AC	AC	2	8	24	16	5.08	15 Nov 2000	
19.56	M312 +0.816	C	BR	Willow Gulch							1959	162 ft Concrete	
20.41		C	FR	Frontage Rd Right	Unk	Unk	2		24		0.06		
20.65	M313 +0.909	C	J S	S 082 West									Map
20.82	M314 +0.061	C	UH	Projects spanning M314 to M315	AC	AC	2	8	24	8	1.26	15 Nov 2000	

S 080 at M314+0.061

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 245

M314+0.061 on S 080

ARIZONA STATE HIGHWAY SYSTEM LOG

S 080 at M315+0.270

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M315+0.270 on S 080

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
22.01	M315 +0.270	C	JB										
22.08	+0.333	C	UH	Projects spanning M315 to M316	AC	AC	2	5	24	5	0.08	15 Nov 2000	
22.15	+0.409	C	UH		AC	AC	2	5	24	2	0.01	15 Nov 2000	
22.16	+0.412	C	BR	Walnut Canyon								1934	202 ft Concrete
	+0.418	C	UH	Projects spanning M315 to M316	AC	AC	2	2	24	2	0.53	15 Nov 2000	
22.70	+0.953	C	UH		AC	AC	2	2	30	2	0.12	15 Nov 2000	
22.82	M316 +0.109	C	UH	Projects spanning M316 to M317	AC	AC	2	2	36	2	0.08	15 Nov 2000	
22.90	+0.188	C	UH		AC	AC	2	2	24	2	0.23	15 Nov 2000	
23.13	+0.419	C	UH		AC	AC	2	4	29	2	0.05	15 Nov 2000	
23.18	+0.465	C	UH		AC	AC	2	4	35	2	0.05	15 Nov 2000	
23.23	+0.518	C	J S	Road to Boot Hill -- [L]									
		C	UH	Projects spanning M316 to M317	AC	AC	2	2	29	2	0.01	15 Nov 2000	
23.24	+0.530	C	UH		AC	MBH	2	2	34	2	0.02	15 Nov 2000	
23.26	+0.548	C	UH		AC	MBH	2	2	34	2	0.01	88	
23.27	+0.561	C	UH		AC	MBH	2	0	34	0	0.05	88	
23.32	+0.609	C	UH		AC	AC	2	0	34	0	0.05	Sep 2009	
23.37	+0.661	C	UH		AC	AC	3	0	55.98	0	0.02	Sep 2009	
23.39	+0.677	A	J S	Bruce St -- [B]									
		C	UH	Projects spanning M316 to M317	AC	AC	4	0	68	0	0.09	Sep 2009	
23.48	+0.768	C	UH		AC	AC	4	0	59	0	0.01	Sep 2009	
23.49	+0.77	C	UH		AC	AC	4	0	53	0	0.06	Sep 2009	
23.55	M317 +0.043	C	UH	Projects spanning M317 to M318	AC	AC	4	0	70	0	0.03	Sep 2009	
23.58	+0.069	C	UH		AC	AC	4	0	52	0	0.02	Sep 2009	
23.60	+0.085	C	UH		AC	AC	3.5	0	45.5	8	0.01	Sep 2009	
23.61	+0.095	C	UH		AC	AC	2.5	16	30	8	0.04	Sep 2009	
23.65	+0.138	C	UH		AC	AC	2	16	24	16	0.57	Sep 2009	
24.02	+0.514	C	UP	Tombstone Pedestrian OP								1963	15'-06"
24.22	+0.709	C	UH	Projects spanning M317 to M318	AC	AC	2	9	24	9	0.04	Sep 2009	
24.26	+0.750	C	UH		AC	AC	2	2	24	2	0.02	Sep 2009	
24.28	+0.772	C	UH		AC	AC	2	2	24	2	0.26	1998	
24.45	M318 +0.030	C	J S	Gleeson Rd -- [L3]									
24.55	+0.121	C	UH	Projects spanning M318 to M319	AC	AC	2	2	24	3.5	0.01	1998	
24.56	+0.132	C	UH		AC	AC	2	3.5	24	3.5	0.07	1998	
24.62	+0.201	C	UH		AC	AC	2	5	24	3.5	0.01	1998	
24.63	+0.208	C	UH		AC	AC	2	5	24	5	13.87	1998	
25.03	+0.603	C	JB	SCL Tombstone									
27.48	M321 +0.053	C	J S	Davis Rd -- [L3]									
32.10	M325 +0.683	C	BR	Government Draw								2000	180 ft Steel
38.50	M332 +0.084	C	UH	Projects spanning M332 to M333	AC	MBH	2	5	24	5	5.51	88	
39.30	+0.883	C	J S	S 090 West									
39.69	M333 +0.277	C	BR	Tombstone Canyon #1								1956	110 ft Steel
44.01	M337 +0.617	C	UH	Projects spanning M337 to M338	AC	Paved	3	0	48	0	0.11	88	
44.12	+0.727	C	UH		AC	MBH	3	5	48	2	0.67	1995	

Map

Map

Map

Map

Map

S 080 at M337+0.727

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 246

M337+0.727 on S 080

ARIZONA STATE HIGHWAY SYSTEM LOG

S 080 at M338+0.37

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M338+0.37 on S 080

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
44.79	M338 +0.37	C	UH	Projects spanning M338 to M339	AC	MBH	3	5	36	2	0.09	1995	
44.88	+0.461	C	UH		AC	MBH	2	5	24	5	0.52	88	
45.40	+0.976	C	UH		AC	MBH	2	5	30	5	0.04	88	
45.44	M339 +0.027	C	UH	Projects spanning M339 to M340	AC	Paved	2	0	30	0	0.03	88	
45.46	+0.047	C	TN	Mule Pass							1958	1400 ft	14'-00"
45.47	+0.059	C	UH	Projects spanning M339 to M340	AC	Paved	2	0	36	0	0.25	88	
45.72	+0.304	C	UH		AC	AC	2	0.5	36	0.5	0.34	30 Jun 2005	
46.05	+0.636	C	UB	WUB Bisbee									
	+0.640	C	J S	Compton Ave -- [R]									Map
46.06	+0.649	C	UH	Projects spanning M339 to M340	AC	AC	2	5	24	5	0.13	30 Jun 2005	
46.09	+0.674	C	JB	NCL Bisbee Elev 5350									
46.19	+0.774	C	UH	Projects spanning M339 to M340	AC	AC	2	8	36	8	0.01	30 Jun 2005	
46.20	+0.785	C	UH		AC	AC	2	8	30	8	0.02	30 Jun 2005	
46.22	+0.805	C	UH		AC	AC	2	8	36	8	0.01	30 Jun 2005	
46.23	+0.81	C	UH		AC	AC	2	8	30	8	0.02	30 Jun 2005	
	+0.818	C	OP	West Blvd							1960	53 ft Unknown	
46.25	+0.835	C	UH	Projects spanning M339 to M340	AC	AC	2	8	36	8	0.01	30 Jun 2005	
46.26	+0.84	C	UH		AC	AC	2	8	24	8	0.07	30 Jun 2005	
46.32	+0.910	C	UH		AC	AC	2	8	36	8	0.02	30 Jun 2005	
46.34	+0.928	C	UH		AC	AC	2	8	30	8	0.04	30 Jun 2005	
46.37	+0.953	C	J S	Local Rd -- [R]									Map
46.38	+0.96	C	UH	Projects spanning M339 to M340	AC	AC	2	8	24	8	0.19	30 Jun 2005	
46.55	M340 +0.128	C	OP	Spring Canyon Rd/Pedestrian Overpass								Unknown	
46.57	+0.143	C	UH	Projects spanning M340 to M341	AC	AC	2	5	30	5	0.20	30 Jun 2005	
46.75	+0.327	C	JB	Temp Leave Bisbee									
46.77	+0.345	C	UH	Projects spanning M340 to M341	AC	AC	2	2	30	2	0.06	30 Jun 2005	
46.83	+0.404	C	UH		AC	AC	2	2	36	2	1.02	30 Jun 2005	
46.85	+0.423	C	JB	Re-enter Bisbee									
47.02	+0.599	C	JB	Temp Leave Bisbee									
47.04	+0.615	C	JB	Re-enter Bisbee									
47.13	+0.702	C	J	Quarry Canyon Rd -- [B]									
47.23	+0.812	C	JB	Temp Leave Bisbee									
47.27	+0.844	C	JB	Re-enter Bisbee									
47.53	M341 +0.121	C	JB	Temp Leave Bisbee									
47.84	+0.431	C	UH	Projects spanning M341 to M342	AC	AC	2	11	24	11	0.04	30 Jun 2005	
47.85	+0.439	C	OP	Exit #341 Brewery Gulch (Old Bisbee Historic District)								41 ft Unknown	
47.89	+0.473	C	UH	Projects spanning M341 to M342	AC	AC	2	11	30	11	0.02	30 Jun 2005	
47.90	+0.490	C	X	Main St									Map
47.91	+0.493	C	UH	Projects spanning M341 to M342	AC	AC	2	11	36	11	0.01	30 Jun 2005	
47.92	+0.505	C	JB	Re-enter Bisbee									
	+0.51	C	UH	Projects spanning M341 to M342	AC	AC	3	0	36	0	0.04	30 Jun 2005	
47.96	+0.552	C	UH		AC	AC	4	0	48	0	1.23	30 Jun 2005	
48.23	+0.820	C	JB	Temp Leave Bisbee									

S 080 at M341+0.820

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 247

M341+0.820 on S 080

ARIZONA STATE HIGHWAY SYSTEM LOG

S 080 at M341+0.836

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M341+0.836 on S 080

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
48.25	M341 +0.836	C	JB	Re-enter Bisbee									
48.39	M342 +0.000	C	J	Local Rd -- [B]									
48.50	+0.107	C	J	Local Rd -- [L]									
49.19	+0.806	C	UH	Projects spanning M342 to M343	AC	AC	3.5	0	42	0	0.08	30 Jun 2005	
49.23	+0.837	C	J S	Erie St -- [R4]									Map
49.24	+0.850	C	J S	Denn Mine Rd -- [L]									Map
49.28	M343 +0.016	C	UH	Projects spanning M343 to M344	AC	AC	3.5	6	42	6	0.01	30 Jun 2005	
	+0.023	C	UH		AC	AC	3	6	36	6	0.03	30 Jun 2005	
49.32	+0.057	C	UH		AC	AC	3	6	36	6	0.02	21 Jul 2000	
49.33	+0.073	C	UH		AC	AC	2	6	24	6	0.04	21 Jul 2000	
49.38	+0.114	C	EB		MBH	AC	1	0	18	0	0.07	21 Jul 2000	
	+0.121	A	UP	Union Pacific RR							1958		14'-07"
49.42	+0.160	A	J S	Douglas Rd -- [L]									Map
49.43	+0.169	C	J S	(EB) Erie St -- [R]									Map
49.45	+0.189	C	EB	Projects spanning M343 to M344	AC	AC	1	0	18	0	0.04	01 Sep 2002	
49.46	+0.201	C	J S	Turnaround Rd -- [R]									Map
49.49	+0.225	C	J S	S 092 WB joins heading toward Sierra Vista -- [R]									Map
		C	EB	Projects spanning M343 to M344	AC	AC	1	0	24	0	0.13	01 Sep 2002	
49.55	+0.292	C	X	S 092 EB joins coming from Sierra Vista - Begin 0.0xyz mile overlap with S 092									Map
49.60	+0.335	C	J S	S 092 EB and Bisbee Rd NB - Departure toward Douglas - End overlap with S 092 -- [L]									Map
49.62	+0.360	C	X	S 080 return to single centerline									Map
		C	UH	Projects spanning M343 to M344	AC	AC	2	7	24	7	0.03	01 Sep 2002	
49.65	+0.390	C	UH		AC	AC	2	7	24	7	0.60	21 Jul 2000	
50.13	M344 +0.268	C	J	East St									
50.25	+0.388	C	UH	Projects spanning M344 to M345	AC	AC	2	7	24	4	2.91	21 Jul 2000	
50.34	+0.472	C	JB	Leave Bisbee									
50.37	+0.502	C	UB	EUB Bisbee									
50.92	M345 +0.046	C	JB	ECL Bisbee to North									
51.00	+0.128	A	J S	Judd Dr -- [L2]									Map
51.24	+0.369	A	J S	Arizona St -- [R14]									Map
53.17	M347 +0.300	C	UH	Projects spanning M347 to M348	AC	AC	2	7	24	4	0.05	23 Jul 2004	
53.21	+0.345	C	UH		AC	AC	2	7	24	7	0.61	23 Jul 2004	
53.72	+0.846	C	J	Graces Cor -- [R]									
53.83	+0.960	C	UH	Projects spanning M347 to M348	AC	AC	2	5.5	24	7	0.09	23 Jul 2004	
53.92	M348 +0.058	C	J S	Double Abode Rd N -- [L2]									Map
		C	UH	Projects spanning M348 to M349	AC	AC	2	5	24	7	0.08	23 Jul 2004	
54.00	+0.140	C	UH		AC	AC	2	7	24	7	3.88	23 Jul 2004	
54.16	+0.300	C	J	Residential Access -- [L]									
54.26	+0.393	C	J	Residential Access (Gated) -- [L]									
54.48	+0.620	C	J	Residential Access -- [R]									
56.10	M350 +0.224	C	J	Local Rd -- [R]									
57.88	M352 +0.006	C	UH	Projects spanning M352 to M353	AC	AC	2	2.5	24	2.5	0.17	23 Jul 2004	
58.02	+0.150	C	J S	Local Rd -- [R]									Map

S 080 at M352+0.150

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 248

M352+0.150 on S 080

ARIZONA STATE HIGHWAY SYSTEM LOG

S 080 at M352+0.173

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M352+0.173 on S 080

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
58.05	M352 +0.173	C	J S Oro Rd -- [L23]								2004		Map
		C	UH Projects spanning M352 to M353	AC	AC	2	5	24	6	0.19	23 Jul 2004		
58.24	+0.366	C	UH	AC	AC	2	6	24	6	0.01	23 Jul 2004		
58.25	+0.372	C	UH	AC	AC	2	6	24	6	3.98	23 Jul 2004		
	+0.381	A	BR Glance Creek								1936	125 ft Concrete	
58.41	+0.538	C	J Local Rd -- [R]										
58.61	+0.735	C	J Unknown Access -- [R]										
58.83	+0.959	C	J Residential Access -- [R]										
58.86	+0.989	C	J Zinc Rd -- [L]										
59.25	M353 +0.382	C	J Unknown Rd -- [R]										
60.20	M354 +0.325	C	J Residential Access -- [R]										
60.27	+0.401	C	J Residential Access -- [R]										
60.40	+0.530	C	J Twin Buttes Loop (West) -- [L]										
60.64	+0.766	C	J Local Rd -- [R]										
60.72	+0.850	C	J Twin Buttes Loop (East) -- [L]										
60.93	M355 +0.058	A	BR Wash								1940	106 ft Concrete	
62.01	M356 +0.140	C	J Business Access -- [R]										
62.04	+0.171	C	J Business Access -- [R]										
62.16	+0.289	C	J Local Rd -- [R]										
62.22	+0.355	C	UH Projects spanning M356 to M357	AC	AC	2	7	24	7	0.64	23 Jul 2004		
62.34	+0.472	C	J Paul Spur Rd -- [R]										
62.86	+0.993	C	UH Projects spanning M356 to M357	AC	AC	3	7	36	7	0.01	23 Jul 2004		
62.87	M357 +0.000	C	UH Projects spanning M357 to M358	AC	AC	3	7	36	7	0.25	26 Jun 2002		
62.94	+0.076	C	J Rainbows End Pl -- [L]										
63.12	+0.250	C	EB Projects spanning M357 to M358	AC	AC	2	7	24	7	0.18	26 Jun 2002		
63.29	+0.426	C	EB	AC	AC	2	3.5	24	9.5	4.04	26 Jun 2002		
63.44	+0.577	A	J S Central Hwy North & Local Rd South -- [B234]										Map
63.96	M358 +0.091	A	J S Cochise Jr College -- [B234]										Map
64.44	+0.568	A	J Cochise Jr College (Truck Entrance) -- [L234]										
64.96	M359 +0.086	A	J S Local Rd -- [B234]										Map
65.46	+0.593	A	J S Brooks Rd -- [B234]										Map
65.78	+0.907	A	J S Harvard Rd -- [L24]										Map
65.99	M360 +0.114	A	J S West Point Rd -- [L24]										Map
66.15	+0.273	A	J S Central Arizona College -- [L24]										Map
66.35	+0.473	A	J S Louisiana State Dr -- [L24]										Map
66.50	+0.624	A	J S James Ranch Rd -- [B24]										Map
67.33	M361 +0.460	C	EB Projects spanning M361 to M362	AC	AC	2	8	24	8	0.17	26 Jun 2002		
67.51	+0.632	A	J S Kings Hwy -- [B1234]										Map
		C	EB Projects spanning M361 to M362	AC	MBH	2	8	36	8	0.22	73		
67.73	+0.853	C	EB	AC	MBH	2	8	30	8	0.10	73		
67.77	+0.897	A	J S Business Access Left & Unknown Rd Right -- [B]										Map
67.83	+0.95	C	EB Projects spanning M361 to M362	AC	MBH	2	8	24	8	2.10	73		
68.52	M362 +0.643	A	J S Plantation Rd -- [B234]										Map

S 080 at M362+0.643

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 249

M362+0.643 on S 080

ARIZONA STATE HIGHWAY SYSTEM LOG

S 080 at M363+0.646

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M363+0.646 on S 080

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
69.52	M363 +0.646	A	J S County Hospital Rd -- [B234]										Map
69.93	M364 +0.056	A	J S Copper Ave -- [B1234]										Map
		C	EB Projects spanning M364 to M365	AC	MBH	2	8	36	8	0.13	73		
70.06	+0.186	C	EB	AC	MBH	2	8	30	8	0.09	73		
70.15	+0.28	C	EB	AC	MBH	2	8	24	8	0.23	73		
70.18	+0.310	A	BR White Water Draw								1973	218 ft Concrete	
70.38	+0.510	C	JB WCL Douglas Elev 4020										
70.39	+0.515	C	EB Projects spanning M364 to M365	AC	AC	2	4	24	5.5	0.03	73		
70.42	+0.544	C	EB	AC	AC	2	4	24	3	0.12	73		
70.53	+0.659	C	UB WUB Douglas										
70.54	+0.669	A	J S U 191 North to I 010 (Signalized) -- [B1234]										Map
		C	EB Projects spanning M364 to M365	AC	MBH	2	4	24	8	0.33	73		
70.87	+0.997	C	EB	AC	MBH	2	8	24	8	0.11	73		
70.98	M365 +0.102	C	EB Projects spanning M365 to M366	AC	MBH	2	8	36	8	0.02	73		
71.00	+0.126	C	EB	AC	MBH	2	8	30	8	0.04	73		
71.04	+0.16	C	EB	AC	MBH	2	8	24	8	0.29	73		
71.33	+0.458	C	EB	AC	Paved	4	0	48	0	0.06	73		
71.40	+0.525	C	UH	AC	Paved	4	0	48	0	0.06	73		
71.46	+0.588	C	UH	AC	MBH	4	1	48	1	0.40	83		
71.47	+0.599	C	J Pirtleville Rd (Douglas)										
71.86	+0.988	C	UH Projects spanning M365 to M366	PCC	PCC	4	11	48	11	0.13	36		
71.99	M366 +0.102	C	UH Projects spanning M366 to M367	AC	PCC	4	11	48	11	0.02	2000		
72.01	+0.122	C	J S UB191 South (Signalized) -- [B1234]										Map
		C	UH Projects spanning M366 to M367	AC	AC	4	2	48	0	0.98	2000		
72.99	M367 +0.098	C	JB Leave Douglas										
73.00	+0.109	C	UH Projects spanning M367 to M368	AC	MBH	3	8	36	8	0.08	86		
73.01	+0.119	C	UB NUB Douglas										
73.07	+0.184	C	UH Projects spanning M367 to M368	AC	MBH	2	8	24	8	1.18	86		
74.25	M369 +0.507	C	J Washington St										
		C	UH Projects spanning M369 to M370	AC	MBH	2	5	24	5	0.92	86		
75.17	M370 +0.385	C	UH Projects spanning M370 to M371	AC	MBH	2	5	30	5	0.06	86		
75.19	+0.396	C	IS Inspection Station Left (on)										
	+0.403	C	JB NCL Douglas to West										
75.23	+0.443	C	UH Projects spanning M370 to M371	AC	MBH	2	5	56.5	5	0.05	86		
75.24	+0.450	C	SVP EB Paved 105' long, 0-10' wide							0.02			
75.26	+0.469	C	SVP EB Paved 475' long, 10' wide							0.09			
75.28	+0.491	C	UH Projects spanning M370 to M371	AC	MBH	2	5	89	5	0.05	86		
75.30	+0.508	C	IS Inspection Station Left (off)	AC	AC	1		16		0.07	Dec 2008		Map
75.33	+0.544	C	UH Projects spanning M370 to M371	AC	MBH	2	5	56.5	5	0.05	86		
75.35	+0.560	C	SVP EB Paved 80' long, 10-0' wide							0.02			
75.38	+0.589	C	IS Inspection Station Left (off)	AC	AC	1		16		0.08			Map
	+0.590	C	UH Projects spanning M370 to M371	AC	MBH	2	5	36	5	0.05	86		
75.43	+0.643	C	UH	AC	MBH	2	5	30	5	0.02	86		

S 080 at M370+0.643

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 250

M370+0.643 on S 080

ARIZONA STATE HIGHWAY SYSTEM LOG

S 080 at M370+0.66

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M370+0.66 on S 080

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
75.45	M370 +0.66	C	UH	Projects spanning M370 to M371	AC	MBH	2	5	24	5	7.85	86	
83.30	M378 +0.500	C	UH	Projects spanning M378 to M379	AC	AC	2	5	24	5	0.36	18 Jul 2003	
83.66	+0.855	C	UH		AC	AC	2	0	24	0	10.69	18 Jul 2003	
86.56	M381 +0.758	C	BR	Silver Creek								1930	80 ft Concrete
90.29	M385 +0.480	C	BR	Hackberry Wash									40 ft Unknown
92.09	M387 +0.280	C	BR	Danger Wash									40 ft Unknown
94.35	M389 +0.542	C	UH	Projects spanning M389 to M390	AC	AC	2	4	24	4	1.95	18 Jul 2003	
94.41	+0.610	C	BR	Indian Creek									110 ft Unknown
96.30	M391 +0.523	C	UH	Projects spanning M391 to M392	AC	AC	2	2	24	2	2.52	18 Jul 2003	
98.46	M393 +0.650	C	BR	Bridge Over Dry Wash									80 ft Unknown
98.81	M394 +0.000	C	UH	Projects spanning M394 to M395	AC	AC	2	2	24	2	5.88	1996	
104.69	M399 +0.870	C	UH	Projects spanning M399 to M400	AC	AC	2	2	24	2	0.04	10 Feb 2000	
104.73	+0.910	C	UH		AC	AC	2	2	24	2	6.01	1996	
110.74	M405 +0.914	C	UH	Projects spanning M405 to M406	BST	BST	2	2	24	2	0.02	54	
110.76	+0.934	C	UH		AC	AC	2	2	24	24	9.33	1997	
120.09	M415 +0.267	C	UH	Projects spanning M415 to M416	BST	BST	2	2	24	2	0.11	54	
120.20	+0.390	C	J	End S 080 at AZ/NM Line									

ARIZONA STATE HIGHWAY SYSTEM LOG

S 080 at M293+0.314

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M293+0.314 on S 080

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance	
S 080 - Non-cardinal (from low to high for divided hwy segments)														
0.05	M293 +0.314	N	J S	(WB) Begin S 080 WB divided centerline in Benson & cross-over to SB010(3) EB -- [L2]										Map
		N	JB	(WB) Inside Benson, Cochise County										
		N	WB	Projects spanning M293 to M294	AC	AC	1	6	12	2	0.26	1997		
0.31	+0.578	N	X	S 080 return to single centerline										Map
33.83	M355 +0.161	N	J S	S 080 EB										Map
49.39	M343 +0.114	N	X	Continue S 080 WB inside Bisbee										Map
	+0.116	N	WB	Projects spanning M343 to M344	MBH	AC	1	0	18	0	0.09	21 Jul 2000		
49.46	+0.189	N	J S	(WB) Erie St -- [L]										Map
49.48	+0.208	N	WB	Projects spanning M343 to M344	AC	AC	1	0	18	0	0.03	01 Sep 2002		
49.51	+0.236	N	J S	S 092 WB tangent of traffic circle -- [L]										Map
49.54	+0.268	N	J S	S 092 EB tangent of traffic circle -- [L]										Map
		N	WB	Projects spanning M343 to M344	AC	AC	1	0	18	0	0.02	01 Sep 2002		
49.57	+0.291	N	X	S 080 return to single centerline										Map
63.06	M357 +0.247	N	X	Continue S 080 WB divided centerline west of Douglas										
63.07	+0.251	N	WB	Projects spanning M357 to M358	AC	AC	1.5	9.5	18	3.5	0.22	26 Jun 2002		
63.29	+0.474	N	WB		AC	AC	2	9.5	24	3.5	0.30	26 Jun 2002		
63.59	+0.770	N	WB		AC	AC	2	9.5	30	3.5	0.12	26 Jun 2002		
63.71	+0.889	N	WB		AC	AC	2	9.5	36	3.5	0.20	26 Jun 2002		
63.91	M358 +0.084	N	WB	Projects spanning M358 to M359	AC	AC	2	9.5	24	3.5	3.24	26 Jun 2002		
67.15	M361 +0.323	N	WB	Projects spanning M361 to M362	AC	AC	2	9.5	30	3.5	0.11	26 Jun 2002		
67.25	+0.430	N	WB		AC	AC	2	9.5	36	3.5	0.03	26 Jun 2002		
67.28	+0.460	N	WB		AC	AC	2	8	36	8	0.17	26 Jun 2002		
67.45	+0.630	N	WB		AC	MBH	2	8	24	8	0.69	73		
67.76	+0.932	N	J S	(WB) Business Access -- [L]										Map
68.15	M362 +0.325	N	WB	Projects spanning M362 to M363	AC	MBH	2	8	30	8	0.11	73		
68.24	+0.419	N	J S	(WB) Business Access -- [L]										Map
68.25	+0.431	N	WB	Projects spanning M362 to M363	AC	MBH	2	8	36	8	0.21	73		
68.46	+0.642	N	WB		AC	MBH	2	8	24	8	0.70	73		
68.57	+0.753	N	J S	(WB) Business Access -- [L]										Map
68.77	+0.953	N	J S	(WB) Business Access -- [L]										Map
68.98	M363 +0.153	N	J S	(WB) Beki Ln -- [L]										Map
69.17	+0.342	N	WB	Projects spanning M363 to M364	AC	MBH	2	8	30	8	0.10	73		
69.27	+0.443	N	WB		AC	MBH	2	8	36	8	0.20	73		
69.47	+0.646	N	WB		AC	MBH	2	8	24	8	0.08	73		
69.55	+0.723	N	WB		AC	MBH	2	8	36	8	0.33	73		
69.88	M364 +0.057	N	WB	Projects spanning M364 to M365	AC	MBH	2	8	24	8	0.30	73		
70.18	+0.354	N	WB		AC	MBH	2	8	30	8	0.10	73		
70.27	+0.451	N	WB		AC	MBH	2	8	36	8	0.06	73		
70.34	+0.515	N	WB		AC	MBH	2	8	36	4	0.15	73		
70.49	+0.668	N	WB		AC	AC	2	4	24	4	0.27	73		
70.57	+0.750	N	J S	(WB) Motor Vehicle Division Customer Service Center -- [L3]										Map
70.66	+0.842	N	J S	(WB) Inspection Station -- [L3]										Map

S 080 at M364+0.842

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 252

M364+0.842 on S 080

ARIZONA STATE HIGHWAY SYSTEM LOG

S 080 at M364+0.937

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M364+0.937 on S 080

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
70.76	M364 +0.937	N	WB	Projects spanning M364 to M365	AC	AC	2	6	24	4	0.06	73	
70.82	+0.998	N	WB		AC	MBH	2	8	24	8	0.53	73	
71.35	M365 +0.524	N	X	S 080 return to single centerline									
Cardinal Mainline Averages/Totals:						247.43	4.34	25.18	6.50	120.11	1997.9	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:						16.85	8.40	25.63	5.28	8.68	1988.8		
Frontage Roads Averages/Totals:						0.14	0.00	24.00	0.00	0.07			

S 080 at M365+0.524

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 253

M365+0.524 on S 080

ARIZONA STATE HIGHWAY SYSTEM LOG

S 082 at M001+0.190

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M001+0.190 on S 082

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 082 - Cardinal (low to higher reference marker)													
0.00	M001 +0.190	C	J S Begin S 082 (EB) at SB019 in Nogales -- [B]										Map
		C	UB Inside Nogales Urbanized Area										
		A	JB Inside Nogales, Santa Cruz County										
		C	EB Projects spanning M1 to M2	AC	MBH	2	0	32	0	0.18	67		
0.18	+0.374	C	EB	AC	MBH	2	0	28	0	0.16	67		
0.20	+0.390	A	OP SB019 & Morley Ave & Perkins Ave								1968	866 ft Concrete	
0.35	+0.537	C	EB Projects spanning M1 to M2	AC	MBH	2	0	28	0	0.15	67		
0.45	+0.640	A	J S Morley Ave Connector Rd -- [L2]										Map
0.50	+0.685	C	EB Projects spanning M1 to M2	AC	MBH	2	0	34	0	0.04	67		
	+0.694	C	J S (EB) Presidio Ln -- [R]										Map
0.53	+0.720	C	EB Projects spanning M1 to M2	AC	MBH	2	0	34	0	0.01	69		
0.54	+0.732	C	UH	AC	MBH	4	4	48	0	0.01	69		
0.55	+0.739	C	J S Morley Ave -- [L]										Map
0.56	+0.745	C	J S Thelma St -- [R]										Map
		C	UH Projects spanning M1 to M2	AC	MBH	4	4	48	4	0.19	69		
	+0.753	C	J S Residential Access -- [L]										Map
0.58	+0.772	C	J Local Business Access -- [R]										
0.59	+0.779	C	J Local Business Access -- [R]										
0.61	+0.804	C	J Local Business Access -- [L]										
0.65	+0.839	C	J Local Business Access -- [L]										
0.66	+0.853	C	J Local Business Access -- [L]										
0.70	+0.887	C	J Local Business Access -- [L]										
0.72	+0.911	C	J Local Business Access -- [R]										
0.73	+0.922	C	J Local Business Access -- [L]										
0.75	+0.940	C	UH Projects spanning M1 to M2	AC	MBH	4	4	48	4	1.06	66		
	+0.941	C	J Local Business Access -- [L]										
0.78	+0.968	C	J Price Hill Rd Left & Business Access Right -- [L]										
0.79	+0.979	C	J Local Business Access -- [R]										
0.81	+0.997	C	J Local Business Access -- [L]										
0.82	+1.012	C	J Local Business Access -- [L]										
0.84	+1.034	C	J Local Business Access -- [L]										
0.86	+1.051	C	J Local Business Access -- [L]										
0.89	+1.078	C	J Local Business Access -- [L]										
0.90	M002 +0.010	C	J Unknown Rd -- [R]										
0.93	+0.042	C	J Local Rd -- [B]										
0.95	+0.063	C	J Residential Access -- [L]										
0.98	+0.086	C	J Local Rd -- [L]										
1.03	+0.138	C	J School Access -- [L]										
1.05	+0.161	C	J Residential Access -- [R]										
1.09	+0.195	C	J Local Rd (Gated Entrance) -- [L]										
1.10	+0.207	C	J Rancho Grande Dr -- [R]										
1.11	+0.219	C	J Local Rd -- [L]										

S 082 at M002+0.219

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 254

M002+0.219 on S 082

ARIZONA STATE HIGHWAY SYSTEM LOG

S 082 at M002+0.286

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M002+0.286 on S 082

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
1.18	M002 +0.286	C	J	Residential Access -- [R]									
1.25	+0.357	C	J	Undeveloped Parcel -- [R]									
1.32	+0.426	C	J	Residential Access -- [R]									
1.42	+0.527	C	J	Residential Access -- [R]									
1.44	+0.545	C	J	Residential Access -- [R]									
1.45	+0.562	C	J	Roper Rd/Iron Gates Rd -- [L]									
1.47	+0.574	C	J	Residential Access -- [R]									
1.48	+0.584	C	J	Local Rd Left & Residential Access Right -- [B]									
1.50	+0.607	C	J	Undeveloped Parcel -- [R]									
1.52	+0.632	C	J	Residential Access -- [R]									
1.54	+0.648	C	J	Residential Access -- [R]									
1.55	+0.661	C	J	Residential Access -- [R]									
1.60	+0.709	C	J	Residential Access -- [L]									
1.74	+0.845	C	J	Unknown Rd -- [R]									
1.81	+0.919	C	J	Valle Vista Dr -- [L]									
		C	UH	Projects spanning M2 to M3	AC	MBH	4	0	48	4	0.02	84	
1.82	+0.926	C	SVP	WB Paved 16' long, 0-13' wide									
	+0.929	C	SVP	WB Paved 82' long, 13' wide							0.02		
1.83	+0.937	C	J	Royal Rd -- [R]									
		C	UH	Projects spanning M2 to M3	AC	MBH	4	0	48	0	0.09	84	
1.84	+0.945	C	SVP	WB Paved 16' long, 13-0' wide									
1.85	+0.955	C	J	Old Patagonia Rd -- [L]									
1.86	+0.972	C	J	Business Access -- [R]									
1.90	M003 +0.006	C	J	Residential Access Lest & Bristol Dr Right -- [B]									
		C	J	Residential Access -- [R]									
		C	J	Residential Access -- [R]									
1.91	+0.021	C	UH	Projects spanning M3 to M4	AC	MBH	3	0	36	0	0.05	84	
1.96	+0.070	C	UH		AC	MBH	3	0	36	5	0.02	84	
1.97	+0.074	C	J	Camino Rebecca -- [L]									
1.99	+0.095	C	UH	Projects spanning M3 to M4	AC	MBH	2	5	24	8	0.02	84	
2.01	+0.112	C	UH		AC	AC	2	5	24	8	0.03	21 Mar 2007	
2.03	+0.141	C	J	Residential Access -- [R]									
2.04	+0.144	C	UH	Projects spanning M3 to M4	AC	AC	2	5	24	5	2.23	21 Mar 2007	
2.13	+0.239	C	J	Local Rd -- [L]									
2.14	+0.250	C	J	Residential Access -- [R]									
2.21	+0.321	C	J	Local Rd -- [L]									
2.24	+0.346	C	J	Local Rd -- [L]									
2.34	+0.442	C	J	Wilderness Gate Rd -- [R]									
2.35	+0.452	C	J	Yucca Dr -- [L]									
2.55	+0.658	C	J	Camino Del Monte -- [L]									
2.71	+0.818	C	J	Aurora Dr -- [R]									
2.72	+0.823	C	UB	EUB Nogales									
2.92	M004 +0.123	C	JB	ECL Nogales									

S 082 at M004+0.123

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 255

M004+0.123 on S 082

ARIZONA STATE HIGHWAY SYSTEM LOG

S 082 at M004+0.826

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M004+0.826 on S 082

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
3.62	M004 +0.826	C	SVP	WB Unpaved 44' long, 0-27' wide						0.01			
3.63	+0.834	C	SVP	EB Unpaved 246' long, 27' wide						0.05			
3.67	+0.881	C	SVP	EB Unpaved 114' long, 27-0' wide						0.02			
4.09	M005 +0.302	C	J	Old Patagonia Rd/Lobo Loma Rd -- [L]									
4.27	+0.478	C	UH	Projects spanning M5 to M6	AC	AC	2	6.5	24	4.5	0.03	21 Mar 2007	
4.30	+0.512	C	UH		AC	AC	2	8	24	4	0.11	21 Mar 2007	
4.41	+0.625	C	J	Kino Springs Dr -- [R]									
		C	UH	Projects spanning M5 to M6	AC	AC	2	8	24	8	0.01	Apr 2008	
4.42	+0.635	C	UH		AC	AC	2	8	24	8	0.19	Apr 2008	
4.49	+0.698	C	BR	Santa Cruz River								Apr 2008	334 ft Concrete
4.61	+0.823	C	UH	Projects spanning M5 to M6	AC	AC	2	8	24	8	0.15	21 Mar 2007	
4.64	+0.850	C	J S	River Rd Left & Duquesne Rd Right -- [B]									
4.76	+0.969	C	UH	Projects spanning M5 to M6	AC	AC	2	6.5	24	6.5	0.03	21 Mar 2007	
4.79	M006 +0.001	C	UH	Projects spanning M6 to M7	AC	AC	2	5	24	5	2.46	21 Mar 2007	
4.96	+0.167	C	SVP	WB Unpaved 83' long, 0-27' wide						0.02			
4.97	+0.183	C	SVP	WB Unpaved 134' long, 27' wide						0.03			
5.00	+0.209	C	SVP	WB Unpaved 62' long, 27-0' wide						0.01			
5.23	+0.435	C	BR	3R Wash							1989	119 ft Concrete/Stc	
5.26	+0.468	C	J	North River Rd -- [L]									
7.12	M008 +0.325	C	J	Nogales Airport Rd(1) -- [R]									
7.26	+0.465	C	UH	Projects spanning M8 to M9	AC	AC	2	5	24	5.8	0.02	21 Mar 2007	
7.28	+0.485	C	UH		AC	AC	2	5	24	6.5	0.03	21 Mar 2007	
7.31	+0.515	C	UH		AC	AC	2	5	24	3	0.04	21 Mar 2007	
	+0.518	C	J S	Nogales Airport Rd(2) -- [R14]									
7.35	+0.558	C	UH	Projects spanning M8 to M9	AC	AC	2	5	24	4	0.10	21 Mar 2007	
7.45	+0.658	C	UH		AC	AC	2	5	24	5	3.26	21 Mar 2007	
8.36	M009 +0.576	C	BR	Comoro Canyon							1954	112 ft Concrete/Stc	
8.39	+0.606	C	SVP	EB Unpaved 110' long, 0-33-0' wide						0.02			
10.71	M011 +0.921	C	UH	Projects spanning M11 to M12	AC	AC	2	5	30	5	0.03	21 Mar 2007	
10.74	+0.954	C	UH		AC	AC	2	3	30	4.5	0.04	21 Mar 2007	
10.78	+0.995	C	UH		AC	AC	2	1	36	4.5	0.08	21 Mar 2007	
10.86	M012 +0.071	C	UH	Projects spanning M12 to M13	AC	AC	2	1	36	4	0.07	21 Mar 2007	
10.93	+0.141	C	J S	Patagonia Lake Rd -- [L23]									
		C	UH	Projects spanning M12 to M13	AC	AC	2	1	24	4.5	0.06	21 Mar 2007	
10.99	+0.202	C	UH		AC	AC	2	3	24	4.5	0.05	21 Mar 2007	
11.04	+0.249	C	UH		AC	AC	2	3	24	5	0.01	21 Mar 2007	
11.05	+0.259	C	UH		AC	AC	2	5	24	5	0.05	21 Mar 2007	
11.10	+0.310	C	UH		AC	AC	2	5	24	5	3.33	31 Jan 2001	
12.50	M013 +0.714	C	JB	Leave Coronado NF (on E side)									
14.44	M015 +0.650	C	UH	Projects spanning M15 to M16	AC	AC	2	5	24	5	0.51	02 Nov 2004	
14.95	M016 +0.166	C	UH	Projects spanning M16 to M17	AC	AC	2	5	24	5	2.82	31 Jan 2001	
17.68	M018 +0.896	C	X	McKeown Ave									
		C	FR	One Way Frontage Rd Right	AC	Unk	1	0	12	0	0.06		

S 082 at M018+0.896

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 256

M018+0.896 on S 082

ARIZONA STATE HIGHWAY SYSTEM LOG

S 082 at M018+0.936

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M018+0.936 on S 082

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
17.72	M018 +0.936	C	JB	SCL Patagonia Elev 4044									
17.74	+0.959	C	FR	Two Way Frontage Rd Right	AC	Unk	2	24		0.07			
17.77	+0.986	C	UH	Projects spanning M18 to M19	AC	AC	2	8	24	8	0.73	31 Jan 2001	
18.41	M019 +0.631	C	BR	Sonoita Creek							1964	130 ft Concrete	
18.50	+0.718	C	UH	Projects spanning M19 to M20	AC	AC	2	14	24	14	0.35	31 Jan 2001	
18.83	M020 +0.081	C	J S	Patagonia High School -- [L3]									Map
18.85	+0.104	C	UH	Projects spanning M20 to M21	AC	AC	2	5	24	5	0.51	31 Jan 2001	
19.34	M021 +0.057	C	JB	NCL Patagonia									
19.36	+0.077	C	UH	Projects spanning M21 to M22	AC	AC	2	5	24	5	6.94	80	
22.62	M024 +0.342	C	BR	Casa Blanca Wash							1966	130 ft Concrete	
25.99	M027 +0.714	C	J	Adobe Canyon Rd -- [L]									
26.30	M028 +0.002	C	UH	Projects spanning M28 to M29	AC	AC	2	5	24	5	3.98	1996	
26.35	+0.049	C	J	Unknown Rd -- [R]									
26.46	+0.159	C	J	Residential Access -- [L]									
26.78	+0.483	C	J	Hog Canyon Rd -- [L]									
26.81	+0.510	C	BR	Hog Canyon Rd							1966	110 ft Unknown	
27.11	+0.813	C	J	Residential Access -- [R]									
27.29	M029 +0.016	C	J	Residential Access -- [L]									
27.64	+0.361	C	J	Unknown Rd -- [R]									
27.66	+0.383	C	BR	Fort Canyon Wash							1966	35 ft Unknown	
27.71	+0.429	C	SVP	WB Historical Marker Pullout						0.04			
27.73	+0.450	C	X	Camp Crittenden Historical Marker									
27.88	+0.601	C	J	Crown C Ranch Rd -- [L]									
28.89	M030 +0.640	C	J	Cassa Arroyo Rd -- [B]									
29.14	+0.899	C	J	Residential Access -- [L]									
29.33	M031 +0.084	C	J	Old Sonoita Hwy -- [R]									
29.56	+0.313	C	J	Local Business Access -- [L]									
29.96	+0.713	C	J	Honnas Ranch Estate Dr -- [L]									
30.28	M032 +0.034	C	UH	Projects spanning M32 to M33	AC	AC	2	5	30	5	0.01	1996	
30.30	+0.052	C	RA	Sonoita Rest Area (off)									
		C	RA	Sonoita Rest Area (off)	AC	AC	1	0	20	0	0.04		Map
	+0.055	C	UH	Projects spanning M32 to M33	AC	AC	2	5	30	5	0.02	1996	
30.32	+0.076	C	UH		AC	AC	2	3	30	5	0.05	1996	
30.34	+0.091	C	RA	Sonoita Rest Area (off)	AC	AC	1	0	20	24	0.02		Map
30.36	+0.116	C	RA	Sonoita Rest Area (off)	AC	AC	1	0	20	0	0.01		Map
30.37	+0.128	C	RA	Sonoita Rest Area (on)									
30.38	+0.133	C	UH	Projects spanning M32 to M33	AC	AC	2	1	36	5	0.01	1996	
30.39	+0.14	C	UH		AC	AC	2	1	30	5	0.01	1996	
30.40	+0.157	C	UH		AC	AC	2	1	30	8.5	0.06	1996	
30.47	+0.220	C	UH		AC	AC	2	1	30	12	0.02	1996	
30.49	+0.239	C	UH		AC	AC	2	1	36	12	0.04	1996	
30.51	+0.265	C	J S	Residential Access Left & Local Business Access Right -- [B]									Map
30.52	+0.274	C	UH	Projects spanning M32 to M33	AC	AC	2	1	36	6.5	0.05	1996	

S 082 at M032+0.274

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 257

M032+0.274 on S 082

ARIZONA STATE HIGHWAY SYSTEM LOG

S 082 at M032+0.311

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M032+0.311 on S 082

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
30.56	M032 +0.311	C	J S Local Business Access -- [R]										Map
30.57	+0.322	C	J S Local Business Access -- [L]										Map
		C	UH Projects spanning M32 to M33	AC	AC	2	1	36	1	0.05	1996		
30.58	+0.335	C	J S Local Business Access -- [R]										Map
30.61	+0.367	C	J S S 083 Sonoita (Signalized) -- [B1234]										Map
		C	UH Projects spanning M32 to M33	AC	AC	2	1	36	1	0.04	1996		
30.65	+0.401	C	J S Local Business Access -- [R]										Map
30.66	+0.410	C	J S Local Business Access -- [L]										Map
		C	UH Projects spanning M32 to M33	AC	AC	2	6.5	36	1	0.06	1996		
30.71	+0.461	C	J S Local Business Access -- [R]										Map
	+0.467	C	UH Projects spanning M32 to M33	AC	AC	2	12	36	1	0.02	1996		
30.73	+0.482	C	J S Local Business Access -- [L]										Map
	+0.484	C	UH Projects spanning M32 to M33	AC	AC	2	12	30	1	0.05	1996		
30.77	+0.526	C	J S Local Business Access -- [L]										Map
30.78	+0.534	C	UH Projects spanning M32 to M33	AC	AC	2	7	30	2	0.11	1996		
30.83	+0.581	C	J S Local Business Access -- [L]										Map
30.89	+0.640	C	UH Projects spanning M32 to M33	AC	AC	2	2	30	2	0.01	1996		
30.90	+0.65	C	UH	AC	AC	2	2	24	2	0.40	1996		
30.95	+0.703	C	J Local Business Access -- [L]										
30.97	+0.720	C	J Local Business Access -- [L]										
30.99	+0.740	C	J Local Business Access -- [L]										
31.00	+0.758	C	J Local Business Access -- [L]										
31.04	+0.791	C	J Local Business Access -- [L]										
31.08	+0.835	C	J Local Business Access -- [L]										
31.11	+0.860	C	J Local Business Access -- [L]										
31.14	+0.895	C	X WB Business Area										
31.30	M033 +0.058	C	UH Projects spanning M33 to M34	MBL	Paved	2	1	24	0	3.76	47		
32.47	M034 +0.214	C	J Star View Dr -- [L]										
32.67	+0.412	C	J Swanson Rd -- [R]										
32.75	+0.492	C	J Residence Access Rd -- [L]										
33.11	+0.855	C	J Residence Access Rd -- [R]										
34.69	M036 +0.445	C	J Local Rd -- [L]										
35.06	+0.812	C	UH Projects spanning M36 to M37	MBL	Paved	2	0	24	0	1.79	47		
36.85	M038 +0.595	C	UH Projects spanning M38 to M39	MBL	Paved	2	1	24	0	2.23	47		
38.17	M039 +0.855	C	J Local Rd -- [L]										
38.70	M040 +0.446	C	J Local Rd -- [B]										
38.87	+0.622	C	J Residence Access Rd -- [L]										
39.08	+0.827	C	J S Mustang-ElginRd/Upper Elgin Rd -- [R14]										Map
		C	UH Projects spanning M40 to M41	MBL	Paved	2	1.5	24	0	0.07	47		
39.15	+0.896	C	UH	MBL	Paved	2	2	24	0	0.33	47		
39.33	M041 +0.072	C	J S Magoo Rd/Rain Valley Rd -- [B234]										Map
39.48	+0.220	C	UH Projects spanning M41 to M42	MBL	Paved	2	1	24	0	4.04	47		
39.74	+0.481	C	J Local Rd -- [R]										

S 082 at M041+0.481

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 258

M041+0.481 on S 082

ARIZONA STATE HIGHWAY SYSTEM LOG

S 082 at M041+0.698

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M041+0.698 on S 082

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
39.96	M041 +0.698	C	J	Local Rd -- [R]									
40.21	+0.948	C	J	Local Rd -- [R]									
40.33	M042 +0.072	C	J	East Rain Valley Loop Rd -- [L]									
40.58	+0.328	C	J	Local Rd -- [R]									
40.95	+0.699	C	J	Local Rd -- [L]									
41.07	+0.815	C	J	Townsend Rd -- [R]									
41.09	+0.837	C	J	Callison Ln North & Local Rd South -- [B]									
41.33	M043 +0.072	C	J	Granite Peak Rd -- [L]									
41.73	+0.474	C	J	Local Rd -- [R]									
43.18	M044 +0.879	C	J	Local Rd North & Rain Valley Rd South -- [B]									
43.52	M045 +0.232	C	UH	Projects spanning M45 to M46	AC	AC	2	1	24	0	0.05	26 Sep 2003	
43.53	+0.244	C	JB	Cochise County									
43.57	+0.284	C	UH	Projects spanning M45 to M46	AC	AC	2	1	24	2	5.85	26 Sep 2003	
45.13	M046 +0.879	C	J	Local Rd North & Residence Access South -- [B]									
45.94	M047 +0.665	C	J	Local Rd -- [R]									
46.96	M048 +0.712	C	J	Local Rd -- [L]									
47.21	+0.963	C	J	Carlson Canyon Dr -- [L]									
47.34	M049 +0.090	C	J	Rascal Ranch Rd -- [R]									
47.65	+0.404	C	J	Residential Access Rd -- [L]									
47.84	+0.584	C	J	Spanish Trl -- [L]									
	+0.590	C	J	Ranch Trl -- [L]									
47.89	+0.640	C	J	Residential Access -- [L]									
47.97	+0.716	C	J	Ocotillo Ln -- [L]									
48.12	+0.865	C	J	Chula Vista Rd -- [R]									
48.15	+0.899	C	J	Mustang Heights Rd -- [L]									
48.26	M050 +0.015	C	J	Residential Access -- [L]									
48.34	+0.096	C	J	Buchanan Pl -- [R]									
48.40	+0.151	C	J	Evans Rd -- [L]									
48.59	+0.340	C	J	Hummingbird Rd -- [L]									
48.84	+0.592	C	J	Sands Ranch Rd Left & Cookie Ranch Dr Right -- [B]									
48.97	+0.720	C	J	Residential Access -- [R]									
49.04	+0.790	C	J	Residential Access -- [L]									
49.11	+0.859	C	J	Local Rd -- [R]									
49.21	+0.957	C	J	Residential Access -- [R]									
49.26	M051 +0.010	C	J	Residential Access -- [R]									
49.29	+0.042	C	J	Residential Access -- [R]									
49.34	+0.091	C	J	Appaloosa Pl -- [L]									
49.40	+0.156	C	J S	Residential Access -- [R]									
49.42	+0.172	C	UH	Projects spanning M51 to M52	AC	AC	2	2	24	2	0.04	26 Sep 2003	Map
49.46	+0.216	C	UH		AC	AC	2	1	24	2	0.02	26 Sep 2003	
49.48	+0.236	C	J S	Coyote Place/Yucca Dr -- [R14]									
		C	UH	Projects spanning M51 to M52	AC	AC	2	1	36	2	0.06	26 Sep 2003	Map
49.54	+0.299	C	UH		AC	AC	2	1	30	2	0.03	26 Sep 2003	

S 082 at M051+0.299

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 259

M051+0.299 on S 082

ARIZONA STATE HIGHWAY SYSTEM LOG

S 082 at M051+0.330

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M051+0.330 on S 082

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
49.57	M051 +0.330	C	UH Projects spanning M51 to M52	AC	MBH	2	1	30	2	0.05	82		
49.58	+0.336	C	J S Residential Access -- [R]										Map
49.62	+0.37	C	UH Projects spanning M51 to M52	AC	MBH	2	1	24	2	0.05	82		
49.67	+0.426	C	UH	AC	MBH	2	4.5	24	6	0.06	82		
49.73	+0.482	C	UH	AC	MBH	2	4.5	24	10	0.02	82		
49.74	+0.499	C	UH	AC	MBH	2	8	24	10	0.07	82		
49.81	+0.565	C	UH	AC	MBH	2	8	24	10	0.03	87		
49.84	+0.593	C	J S S 090 (Signalized) -- [B1234]										Map
		C	UH Projects spanning M51 to M52	AC	MBH	2	8	24	12	0.13	87		
49.92	+0.674	C	J S Local Business Access -- [B]										Map
49.97	+0.721	C	UH Projects spanning M51 to M52	AC	MBH	2	5	24	7	0.03	87		
50.00	+0.752	C	UH	AC	AC	2	5	24	7	0.03	03 Aug 2004		
50.03	+0.781	C	UH	AC	AC	2	2	24	2	0.08	03 Aug 2004		
	+0.788	C	J S Residential Access -- [L]										Map
50.11	+0.865	C	UH Projects spanning M51 to M52	AC	AC	2	2	24	8	0.12	03 Aug 2004		
50.12	+0.880	C	J High Desert Circle -- [L]										
50.15	+0.907	C	J Ashley Circle (West) -- [L]										
50.19	+0.943	C	J Ashley Circle (East) -- [L]										
50.22	+0.973	C	J North Quail St -- [L]										
50.23	+0.985	C	UH Projects spanning M51 to M52	AC	AC	2	2	24	5	0.07	03 Aug 2004		
50.30	M052 +0.042	C	UH Projects spanning M52 to M53	AC	AC	2	2	24	0	0.38	03 Aug 2004		
50.32	+0.064	C	J Local Business Access -- [R]										
50.39	+0.128	C	J Residential Access -- [R]										
50.45	+0.187	C	J Local Rd -- [R]										
50.48	+0.216	C	J North Dove St -- [L]										
50.51	+0.246	C	J Residential Access Rd -- [R]										
50.53	+0.272	C	J Residential Access -- [L]										
50.57	+0.307	C	J Residential Access Rd -- [B]										
50.59	+0.334	C	J Residential Access Rd -- [B]										
50.63	+0.373	C	J Local Rd -- [B]										
50.66	+0.397	C	J Residential Access -- [L]										
50.68	+0.420	C	UH Projects spanning M52 to M53	AC	AC	2	1.5	24	0	0.01	03 Aug 2004		
	+0.423	C	J Residential Access Rd -- [B]										
50.69	+0.429	C	UH Projects spanning M52 to M53	AC	AC	2	1.5	24	1	0.02	03 Aug 2004		
50.71	+0.453	C	UH	AC	AC	2	1	24	1	8.45	03 Aug 2004		
50.72	+0.461	C	J Local Rd -- [R]										
50.76	+0.496	C	J North Village Dr -- [R]										
50.77	+0.513	C	J Local Rd -- [R]										
50.79	+0.532	C	J North Graham Circle -- [R]										
50.83	+0.572	C	J Business Access Rd Left & North Village Dr Right -- [B]										
52.57	M054 +0.319	C	J Local Rd -- [B]										
53.11	+0.861	C	J Truman Rd -- [R]										
54.09	M055 +0.840	C	J Sagebrush Rd (Land Fill) -- [L]										

S 082 at M055+0.840

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 260

M055+0.840 on S 082

ARIZONA STATE HIGHWAY SYSTEM LOG

S 082 at M057+0.012

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M057+0.012 on S 082

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
55.26	M057 +0.012	C	J	Local Rd -- [L]									
55.63	+0.381	C	J	Sanders Rd -- [R]									
56.18	+0.930	C	J	4 Pillars Rd Left & East River View Ct Right -- [B]									
57.23	M058 +0.976	C	J	Local Rd -- [R]									
57.64	M059 +0.388	C	J	Local Rd -- [L]									
57.73	+0.478	C	J	Local Rd -- [L]									
58.30	M060 +0.040	C	J	Ironhorse Ranch Rd -- [L]									
58.49	+0.227	C	J	Local Rd -- [L]									
59.16	+0.905	C	UH	Projects spanning M60 to M61	AC	AC	2	0.5	24	1	0.06	03 Aug 2004	
59.22	+0.964	C	UH		AC	AC	2	0	24	1	0.12	03 Aug 2004	
59.34	M061 +0.082	C	UH	Projects spanning M61 to M62	AC	AC	2	0	24	0	0.45	03 Aug 2004	
59.47	+0.216	C	BR	San Pedro River							1953	354 ft Concrete	
59.79	+0.530	C	UH	Projects spanning M61 to M62	AC	AC	2	1.5	24	1.5	0.02	03 Aug 2004	
59.80	+0.546	C	UH		AC	AC	2	3	24	1.5	0.06	03 Aug 2004	
59.81	+0.550	C	J	Old Fairbank Rd -- [B]									
	+0.553	C	OP	San Pedro & South Western RR							1937	127 ft Steel	
59.87	+0.609	C	UH	Projects spanning M61 to M62	AC	AC	2	3	24	5.5	0.03	03 Aug 2004	
59.89	+0.637	C	UH		AC	AC	2	3	24	8	0.06	03 Aug 2004	
59.95	+0.693	C	J S	Unknown Rd -- [B24]									
		C	UH	Projects spanning M61 to M62	AC	AC	2	3	24	3	0.04	03 Aug 2004	
59.99	+0.732	C	UH		AC	AC	2	2	24	2	0.07	03 Aug 2004	
60.06	+0.799	C	UH		AC	AC	2	1	24	1	5.44	03 Aug 2004	
63.16	M064 +0.900	C	J	Local Rd -- [R]									
63.85	M065 +0.588	C	J	Local Rd -- [B]									
64.40	M066 +0.155	C	J	Local Rd -- [R]									
64.60	+0.350	C	J	Local Rd -- [R]									
65.34	M067 +0.081	C	J	Local Rd -- [R]									
65.35	+0.096	C	J	Spanish Bayonet Dr -- [L]									
65.50	+0.241	C	UH	Projects spanning M67 to M68	AC	AC	2	1.5	24	1	0.10	03 Aug 2004	
65.60	+0.340	C	UH		AC	AC	2	2	24	1	0.03	03 Aug 2004	
65.62	+0.365	C	UH		AC	AC	2	2	24	2.5	0.02	03 Aug 2004	
65.65	+0.390	C	UH		AC	AC	2	2	24	4	0.05	03 Aug 2004	
65.70	+0.443	C	UH		AC	AC	2	2	24	4	0.03	90	
65.73	+0.470	C	UH		AC	MBH	2	2	24	4	0.01	90	
65.74	+0.480	C	J S	End S 082 at S 080 near Tombstone -- [B2]									

Map

Map

S 082 at M067+0.480

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 261

M067+0.480 on S 082

ARIZONA STATE HIGHWAY SYSTEM LOG

S 082 at M001+0.190

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M001+0.190 on S 082

GIS Route Mile	Distance from Reference Marker		Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 082 - Non-cardinal (from low to high for divided hwy segments)														
0.00	M001 +0.190	N	J	S Begin S 082 (WB) divided centerline at SB019 in Nogales -- [B]										Map
		N	WB	Projects spanning M1 to M2	AC	MBH	2	0	32	0	0.18	67		
0.18	+0.367	N	WB		AC	MBH	2	0	28	0	0.16	67		
0.34	+0.531	N	WB		AC	MBH	2	0	28	0	0.10	67		
0.44	+0.630	N	WB		AC	MBH	2	4	28	0	0.09	67		
0.53	+0.720	N	X	S 082 return to single centerline										Map
Cardinal Mainline Averages/Totals:							134.25	2.91	24.69	2.87	65.72	1989.0	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:							1.06	0.68	29.36	0.00	0.53	1967.0		
Frontage Roads Averages/Totals:							0.20	0.00	18.46	0.00	0.13			

S 082 at M001+0.720

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 262

M001+0.720 on S 082

ARIZONA STATE HIGHWAY SYSTEM LOG

S 083 at M003+0.190

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M003+0.190 on S 083

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 083 - Cardinal (low to higher reference marker)													
0.00	M003 +0.190	C	X	Begin S 083 Parker Canyon Lake in Coronado NF									
		C	JB	Inside Coronado NF, Cochise County									
		C	UH	Projects spanning M3 to M4	Paved	Gravel	2	0	24	0	3.87	90	
		C	X	MP 3 to 32 set by Odometer									
3.59	M006 +0.810	C	JB	Santa Cruz County									
3.88	M007 +0.103	C	UH	Projects spanning M7 to M8	Paved	Paved	2	1	24	1	0.75	90	
4.18	+0.407	C	SVP	NB Gravel 37.5' long, Variable 0-20' wide									
4.19	+0.414	C	SVP	NB Gravel 75' long, 20' wide									
4.20	+0.429	C	SVP	NB Gravel 37.5' long, Variable 20-0' wide									
4.56	+0.787	C	SVP	NB Gravel 37.5' long, Variable 0-20' wide									
4.57	+0.794	C	SVP	NB Gravel 75' long, 20' wide									
4.58	+0.808	C	SVP	NB Gravel 37.5' long, Variable 20-0' wide									
4.63	+0.849	C	UH	Projects spanning M7 to M8	Paved	Paved	2	1	24	1	4.14	72	
4.98	M008 +0.208	C	SVP	NB Gravel 183' long, Variable 0-36' wide									
5.25	+0.480	C	SVP	SB Gravel 124' long, Variable 0-40' wide									
5.55	+0.780	C	SVP	NB Gravel 62.5' long, Variable 0-20' wide									
5.56	+0.791	C	SVP	NB Gravel 37.5' long, 20' wide									
5.57	+0.798	C	SVP	NB Gravel 75' long, Variable 20-0' wide									
5.96	M009 +0.216	C	SVP	SB Gravel 95' long, Variable 0-15' wide									
6.99	M010 +0.245	C	SVP	SB Gravel 75' long, Variable 0-21' wide									
7.80	M011 +0.086	C	SVP	SB Gravel 112' long, Variable 0-14' wide									
8.65	+0.932	C	SVP	NB Gravel 231' long, Variable 0-15' wide									
8.77	M012 +0.049	C	J	Old Parker Lake Rd -- [L]									
		C	UH	Projects spanning M12 to M13	Paved	Paved	2	0	24	0	1.70	72	
	+0.057	C	J	Lyle Canyon Rd -- [R]									
10.46	M013 +0.736	C	UH	Projects spanning M13 to M14	Paved	Paved	2	0	24	0	10.19	90	
12.02	M015 +0.375	C	J	Canelo Ranger Station Rd									
15.86	M019 +0.258	C	JB	Leave Coronado NF									
16.76	M020 +0.211	C	J	Frazier Ranch Rd									
20.66	M024 +0.110	C	UH	Projects spanning M24 to M25	AC	Gravel	2	0	24	0	5.46	Mar 2000	
23.78	M027 +0.464	C	J	Elgin Rd									
26.11	M029 +0.760	C	UH	Projects spanning M29 to M30	AC	Gravel	2	0	24	0	1.62	Mar 2000	
27.73	M031 +0.390	C	UH	Projects spanning M31 to M32	BST	AC	2	0	24	0	0.24	90	
27.98	+0.632	C	J S	S 082 (Signalized) -- [B]									
		C	UH	Projects spanning M31 to M32	AC	AC	2	0	24	0	1.18	26 Jan 2003	
		C	UH	Projects spanning M34 to M35	AC	AC	2	5	24	5	9.13	26 Jan 2003	
29.15	M034 +0.352	C	UH										
31.61	M036 +0.818	C	JB	Pima County									
35.91	M041 +0.123	C	J S	SB Turn to South -- [L3]									
36.08	+0.291	C	JB	Enter Coronado NF									
38.28	M043 +0.500	C	UH	Projects spanning M43 to M44	MBL	MBH	2	5	24	5	1.19	59	
39.48	M044 +0.689	C	UH	Projects spanning M44 to M45	AC	AC	2	2	24	2	2.99	1996	
		C	X	Guardrails to the left and right as needed									

Map

Map

S 083 at M044+0.689

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 263

M044+0.689 on S 083

ARIZONA STATE HIGHWAY SYSTEM LOG

S 083 at M046+0.700

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M046+0.700 on S 083

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
41.37	M046 +0.700	C	X	ADA Roadside Tables									
42.13	M047 +0.462	C	JB	Leave Coronado NF									
42.47	+0.800	C	UH	Projects spanning M47 to M48	MBL	MBH	2	2	24	2	2.45	57	
44.91	M050 +0.252	C	UH	Projects spanning M50 to M51	MBL	MBH	2	2	24	2	3.17	58	
48.08	M053 +0.413	C	UH	Projects spanning M53 to M54	AC	MBH	2	5	24	5	5.33	66	
53.07	M058 +0.402	C	J S	I 010 EB ramp (on) from north -- [R]									
53.11	+0.441	C	J S	I 010 EB ramp (on) from south -- [R]									
53.14	+0.474	C	J S	I 010 EB ramp (off) -- [L]									
53.37	+0.710	C	J S	I 010 WB ramp (on) and (off) -- [L]									
53.41	+0.760	C	J S	End S 083 at I 010 at Mountain View OP									
Cardinal Mainline Averages/Totals:						106.82	1.88	24.00	1.88	53.41	1985.7	0.00 Miles of Median	

[Map](#)
[Map](#)
[Map](#)
[Map](#)
[Map](#)

S 083 at M058+0.760

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 264

M058+0.760 on S 083

ARIZONA STATE HIGHWAY SYSTEM LOG

S 084 at M155+0.100

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M155+0.100 on S 084

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 084 - Cardinal (low to higher reference marker)													
0.00	M155 +0.100	C	J S Begin S 084 at I 008 Exit #151 Frontage Rd -- [L]										
		C	UH Projects spanning M155 to M156	AC	AC	2	3	24	3	0.17	68		Map
0.03	+0.126	C	J S I 008 Exit #151 A & G-ramp -- [R]										Map
0.04	+0.136	C	OP I 008 Exit #151									Unknown	
0.05	+0.152	C	JB Inside Pinal County										
0.12	+0.222	C	J S I 008 Exit #151 C-ramp										Map
0.17	+0.265	C	J S I 008 Exit #151 J-ramp -- [L]										Map
		C	UH Projects spanning M155 to M156	AC	AC	2	3	24	5	0.03	68		
0.20	+0.299	C	UH	AC	AC	2	5	24	5	5.46	09 Jan 2005		
1.04	M156 +0.137	C	J Ralston Rd -- [L]								01 Sep 2005		
3.29	M158 +0.388	C	J Mendra Rd -- [R]								09 Jan 2005		
3.35	+0.448	C	J Amarillo Valley Rd -- [L]								09 Jan 2005		
3.95	M159 +0.042	C	J Liebre Rd -- [R]								09 Jan 2005		
4.57	+0.658	C	J Green Rd -- [L]								09 Jan 2005		
5.65	M160 +0.754	C	UH Projects spanning M160 to M161	AC	AC	2	5	24	5	0.24	1993		
5.77	+0.866	C	J S S 347 N (Maricopa Rd)										Map
5.90	M161 +0.005	C	UH Projects spanning M161 to M162	AC	AC	2	5	24	5	0.07	09 Jan 2004		
5.96	+0.070	C	UH	AC	AC	2	8	24	8	3.90	09 Jan 2004		
6.84	+0.947	C	J Smith Rd -- [B]								09 Jan 2001		
7.36	M162 +0.498	C	J Cattle Farm Entrance -- [L]								09 Jan 2001		
7.84	+0.979	C	J Cattle Farm Entrance -- [L]								09 Jan 2001		
8.83	M163 +0.964	C	J White & Parker Rd -- [B]								09 Jan 2001		
9.83	M164 +0.960	C	J Fuqua Rd -- [L]								09 Jan 2001		
9.86	+0.989	C	EB Projects spanning M164 to M165	AC	AC	2	3	24	2.5	1.37	09 Jan 2004		
9.93	M165 +0.031	A	J S Albany Way -- [L2]								09 Jan 2001		Map
10.06	+0.155	A	J S Auburn Way -- [L2]								09 Jan 2001		Map
10.18	+0.280	A	J S Baylor Way -- [L2]								09 Jan 2001		Map
10.31	+0.402	A	J S Canton Way -- [L2]								09 Jan 2001		Map
10.81	+0.905	C	J S Stanfield Rd -- [B2]								09 Jan 2004		Map
10.92	M166 +0.006	A	J S Navajo Way -- [L2]								09 Jan 2004		Map
10.99	+0.079	A	J Yaqui Way -- [L2]								09 Jan 2004		
11.06	+0.147	A	J Hopi Way -- [L2]								09 Jan 2004		
11.23	+0.319	C	UH Projects spanning M166 to M167	AC	MBH	2	8	24	8	0.05	09 Jan 2004		
11.27	+0.365	C	UH	AC	MBH	2	7	24	7	6.11	57		
11.80	+0.895	C	BR Santa Rosa Wash								1954	194 ft Concrete	
12.81	M167 +0.941	C	J Anderson Rd N										
16.81	M171 +0.949	C	J Montgomery Rd										
17.38	M172 +0.551	C	UH Projects spanning M172 to M173	AC	AC	2	6.5	24	6.5	0.06	03 Dec 2007		
17.45	+0.613	C	UH	AC	AC	2	6	24	6	0.03	03 Dec 2007		
17.48	+0.648	C	UH	AC	AC	2	6	24	5	0.02	03 Dec 2007		
17.50	+0.671	C	J S Francisco Grande West Access -- [L2]								03 Dec 2007		Map
17.51	+0.674	C	UH Projects spanning M172 to M173	AC	AC	2	4	24	4	0.05	03 Dec 2007		

S 084 at M172+0.674

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 265

M172+0.674 on S 084

ARIZONA STATE HIGHWAY SYSTEM LOG

S 084 at M172+0.722

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M172+0.722 on S 084

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
17.55	M172 +0.722	C	J S Guinn Rd -- [R1]								03 Dec 2007		Map
		C	UH Projects spanning M172 to M173	AC	AC	2	6	24	6	0.07	03 Dec 2007		
17.60	+0.767	C	J S Francisco Grande East Access -- [L]								03 Dec 2007		Map
17.63	+0.794	C	UH Projects spanning M172 to M173	AC	AC	2	6.5	24	6.5	0.06	03 Dec 2007		
17.69	+0.856	C	UH	AC	MBH	2	7	24	7	1.17	57		
18.65	M173 +0.800	C	BR Santa Cruz Wash								1954	211 ft Concrete	
18.81	+0.956	C	J Bianco Rd										
18.85	+1.003	C	UH Projects spanning M173 to M174	AC	MBH	2	7	24	7	1.85	61		
19.94	M175 +0.058	C	JB WCL Casa Grande Elev 1405 to North										
20.32	+0.434	C	UB WUB Casa Grande										
	+0.436	C	JB WCL Casa Grande Elev 1405 to South										
20.70	+0.821	C	UH Projects spanning M175 to M176	AC	AC	4	3	48	3	0.05	92		
20.75	+0.871	C	UH	AC	AC	4	1	48	1	1.64	92		
20.82	+0.941	C	J Burris Rd										
20.95	M176 +0.083	C	J Garden Ave -- [L2]										
21.16	+0.289	C	J V I P Blvd -- [L2]										
21.49	+0.624	C	J Park Blvd North -- [R4]										
21.69	+0.822	C	J Adams Ave -- [L2]										
21.82	+0.952	C	J Thornton Rd -- [B24]										
22.06	M177 +0.195	C	J Swanson Rd -- [R4]										
22.22	+0.355	C	J Private Rd -- [B4]										
22.39	+0.525	C	UH Projects spanning M177 to M178	AC	MBH	4	2	48	2	0.08	62		
22.47	+0.601	C	DH	AC	MBH	4	2	48	2	0.04	62		
22.51	+0.645	C	DH	PCC	Paved	4	0	48	0	0.10	62		
22.54	+0.671	C	UP Union Pacific RR								1935		13'-04"
22.62	+0.750	C	DH Projects spanning M177 to M178	PCC	Paved	4	0	48	0	0.02	1998		
22.64	+0.771	C	UH	PCC	Paved	4	0	48	0	0.01	1998		
22.65	+0.785	C	UH	AC	AC	4	0	48	0	0.18	1998		
22.83	+0.970	C	J S S 387/ S 287 -- [B24]										Map
		C	X MP 177.97 - 195.20 Transferred to various others in October, 1997										
40.09	M195 +0.200	C	X Continue S 084 EB near Eastern Border of Eloy										Map
		A	JB Inside Pinal County, East of Eloy										
		C	EB Projects spanning M195 to M196	AC	MBH	1	0	12	10	0.05	59		
40.15	+0.255	C	EB	AC	MBH	1	2	12	10	0.02	59		
40.17	+0.276	C	EB	AC	MBH	1	0	12	10	0.06	59		
40.23	+0.335	A	J S S 087 -- [L2]										Map
		C	EB Projects spanning M195 to M196	AC	MBH	1	0	12	8	0.07	59		
40.30	+0.403	C	EB	AC	MBH	1	2	12	8	0.02	59		
40.32	+0.424	C	EB	AC	MBH	1.5	2	18	8	0.01	59		
40.33	+0.438	C	EB	AC	MBH	1.5	2	18	10	0.04	59		
40.37	+0.474	C	EB	AC	MBH	2	2	24	10	0.37	59		
40.67	+0.773	C	OP (EB) Union Pacific RR								1932	135 ft Concrete	
40.74	+0.847	C	EB Projects spanning M195 to M196	AC	MBH	2	2	24	8	0.30	66		

S 084 at M195+0.847

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 266

M195+0.847 on S 084

ARIZONA STATE HIGHWAY SYSTEM LOG

S 084 at M196+0.049

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M196+0.049 on S 084

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
40.92	M196 +0.049	C	UP	(EB) I 010 WB							02 Oct 2000		15'-05"
40.94	+0.070	C	X	End S 084 at I 010 Exit #211 G-ramp									

[Map](#)

S 084 at M196+0.070

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 267

M196+0.070 on S 084

ARIZONA STATE HIGHWAY SYSTEM LOG

S 084 at M164+0.987

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M164+0.987 on S 084

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance	
S 084 - Non-cardinal (from low to high for divided hwy segments)														
9.86	M164 +0.987	N	X	Begin S 084 WB divided centerline near Stanfield										
	+0.989	N	WB	Projects spanning M164 to M165	AC	MBH	2	2.5	24	3	1.37	09 Jan 2004		
11.23	M166 +0.319	N	X	S 084 return to single centerline										
40.09	M195 +0.200	N	X	Continue S 084 WB near Eastern Border of Eloy										Map
		N	WB	Projects spanning M195 to M196	AC	MBH	1	10	12	2	0.14	59		
40.23	+0.339	N	WB		AC	MBH	1	8	12	2	0.09	59		
40.32	+0.430	N	WB		AC	MBH	2	8	24	2	0.05	59		
40.37	+0.481	N	WB		AC	MBH	2	10	24	2	0.39	59		
40.68	+0.787	N	OP	(WB) Union Pacific RR							1960	124 ft Steel		
40.76	+0.870	N	WB	Projects spanning M195 to M196	AC	MBH	2	3	24	2	0.29	66		
40.96	M196 +0.073	N	X	End S 084 at I 010 Exit #211 B-ramp										Map
		N	UP	(WB) I 010 WB										
Cardinal Mainline Averages/Totals:						51.54	5.65	26.02	5.92	23.77	1983.1	0.00 Miles of Median		
Non-Cardinal Mainline Averages/Totals:						4.43	4.60	22.82	2.59	2.33	1986.3			

Map

Map

ARIZONA STATE HIGHWAY SYSTEM LOG

S 085(1) at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on S 085(1)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 085(1) - Cardinal (low to higher reference marker)													
0.00	M000 +0.000	C	J S Begin S 085(1) at SB008 in Gila Bend										Map
		C	JB Inside Gila Bend, Maricopa County										
		C	UH Projects spanning M0 to M1	AC	MBH	2	8	24	8	0.30	62		
0.30	+0.300	C	UH	PCC	MBH	2	8	24	8	0.12	62		
0.38	+0.380	C	UP Union Pacific RR								1962		14'-08"
0.42	+0.420	C	UH Projects spanning M0 to M1	AC	MBH	2	8	24	8	2.96	62		
0.56	+0.558	C	UP I 008 WB								1971		15'-03"
0.58	+0.582	C	X I 008 East Only										Map
		C	UP I 008 EB								1971		
1.46	M001 +0.390	C	JB SCL Gila Bend										
3.31	M003 +0.176	C	J Entrance Gila Bend Air Base (4th St)										
3.38	+0.246	C	UH Projects spanning M3 to M4	MBL	MBH	2	4	24	4	1.69	58		
5.07	M005 +0.428	C	UH Projects spanning M5 to M6	MBL	MBH	2	4	24	4	4.88	59		
9.95	M010 +0.327	C	UH Projects spanning M10 to M11	MBL	MBH	2	4	24	4	4.73	60		
14.68	M015 +0.048	C	UH Projects spanning M15 to M16	AC	MBH	2	6	24	6	0.25	87		
14.93	+0.298	C	UH	AC	MBH	2	3	24	3	1.91	87		
16.84	M017 +0.242	C	UH Projects spanning M17 to M18	AC	MBH	2	5	24	5	0.74	87		
17.58	M018 +0.037	C	UH Projects spanning M18 to M19	AC	MBH	2	3	24	3	1.17	87		
18.75	M019 +0.078	C	UH Projects spanning M19 to M20	AC	MBH	2	2	24	2	0.87	87		
19.62	M020 +0.005	C	UH Projects spanning M20 to M21	AC	MBH	2	2	24	2	7.08	85		
26.70	M027 +0.094	C	UH Projects spanning M27 to M28	AC	MBH	2	2	24	2	9.97	70		
32.15	M032 +0.556	C	JB Pima County										
32.58	+0.989	C	BR Rio Cornez								1938	277 ft Steel	
36.67	M037 +0.055	C	UH Projects spanning M37 to M38	AC	MBH	2	1	24	1	3.81	70		
37.71	M038 +0.115	C	J Hayward St										
39.17	M039 +0.568	C	J S Private Access to West -- [R1]										Map
39.71	M040 +0.087	C	J Briggs Rd -- [B]										
39.96	+0.338	C	J McMahon Rd -- [R]										
40.21	+0.592	C	J Rasmussen Rd -- [B]										
		C	J Rasmussen Rd										
40.46	+0.841	C	J North St -- [R]										
40.48	+0.858	C	UH Projects spanning M40 to M41	MBL	MBH	2	1	24	1	0.18	39		
40.51	+0.888	C	J 7th St -- [L]										
40.58	+0.958	C	J 6th St -- [L]										
40.65	M041 +0.040	C	J 5th St -- [L]										
40.66	+0.053	C	UH Projects spanning M41 to M42	AC	MBH	2	8	24	8	0.05	81		
40.71	+0.106	C	J 4th St Left & Welcome St Right -- [B]										
		C	UH Projects spanning M41 to M42	AC	MBH	2	0	40	0	0.03	81		
40.74	+0.133	C	UH	AC	AC	2	0	40	0	0.41	81		
40.76	+0.151	C	J Childs St -- [R]										
40.78	+0.176	C	J 3rd St -- [L]										
40.80	+0.196	C	J Wolsey St -- [R]										

S 085(1) at M041+0.196

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 269

M041+0.196 on S 085(1)

ARIZONA STATE HIGHWAY SYSTEM LOG

S 085(1) at M041+0.260

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M041+0.260 on S 085(1)

GIS Route Mile	Distance from Reference Marker		Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
40.87	M041 +0.260	C	J	Local Business Left & Dorsey St Right -- [B]										
40.92	+0.317	C	J	S 1st Ave Left & Brady St Right -- [B24]										Map
40.99	+0.380	C	BR	Gibson Wash								1944	32 ft Unknown	
	+0.388	C	J	Cholla Ave Left & Clymer St Right -- [B]										
41.10	+0.498	C	J	Hoover St -- [B]										
41.15	+0.541	C	UH	Projects spanning M41 to M42	AC	AC	2	0	40	0	0.09	81		
41.24	+0.631	C	UH		AC	MBH	2	0	40	0	0.02	81		
41.25	+0.648	C	J	Saguaro Rd -- [B]										
		C	UH	Projects spanning M41 to M42	AC	MBH	2	0	30	0	0.74	81		
41.32	+0.709	C	J	Montecito St -- [B]										
41.37	+0.767	C	J	Perro de Nieve -- [B]										
41.43	+0.827	C	J	Tecolote St -- [B]										
41.49	+0.886	C	J	Cunada St -- [B]										
41.55	+0.945	C	J	Telera St -- [B]										
41.61	M042 +0.020	C	J	Tonelado St -- [B]										
41.67	+0.080	C	J	Malcate St -- [B]										
41.76	+0.170	C	J	Pajaro St -- [L]										
41.77	+0.178	C	J	Rocalla Ave -- [R]										
41.83	+0.244	C	J	S Plaza St Left & Morondo Ave Right -- [B]										Map
41.86	+0.270	C	J	S Lomita Ave -- [R]										
41.89	+0.297	C	J	S Plaza St Left & La Mina Ave Right (Signalized) -- [B1]										Map
41.95	+0.361	C	J	Estrella Ave -- [R]										
41.99	+0.403	C	UH	Projects spanning M42 to M43	AC	MBH	2	3	24	3	0.31	81		
42.02	+0.425	C	J	Elota Ave -- [R]										
42.12	+0.529	C	J	S Well Rd -- [L2]										Map
42.30	+0.709	C	UH	Projects spanning M42 to M43	AC	MBH	2	1	24	1	0.33	81		
42.57	+0.982	C	UP	Water Trestle								1937		18'-07"
42.63	+1.039	C	UH	Projects spanning M42 to M43	MBL	Gravel	2	1	24	1	1.00	38		
43.63	M043 +0.956	C	UH	Projects spanning M43 to M44	MBL	Paved	2	0	24	0	3.73	39		
47.36	M047 +0.352	C	UH	Projects spanning M47 to M48	AC	Paved	2	0	24	0	0.17	81		
47.53	+0.522	C	UH		MBL	Paved	2	0	24	0	5.28	39		
52.65	M052 +0.969	C	J	Two Way Frontage Wye Leg SE to S 086										
52.80	M053 +0.115	C	J	S S 086 E to Tucson										Map
52.81	+0.128	C	UH	Projects spanning M53 to M54	AC	MBH	2	9	24	9	0.22	85		
53.03	+0.348	C	UH		BST	Paved	2	0	24	0	1.52	43		
54.56	M054 +0.865	C	UH	Projects spanning M54 to M55	BST	Paved	2	0	24	0	0.31	03 Jun 2002		
54.68	M055 +0.021	C	BR	Gunsight Wash									185 ft Concrete	
54.75	+0.088	C	X	ADA Roadside Table										
54.86	+0.204	C	UH	Projects spanning M55 to M56	BST	Paved	2	0	24	0	2.57	43		
57.44	M057 +0.797	C	JB	Enter Organ Pipe Cactus NM										
	+0.800	C	UH	Projects spanning M57 to M58	AC	AC	2	1	24	1	12.33	10 Jan 2004		
62.34	M062 +0.650	C	J	S Desert Bajada Wayside -- [R14]								10 Jan 2004		Map
65.09	M065 +0.396	C	BR	Alamo Wash & Growler Wash								1961	170 ft Concrete	

S 085(1) at M065+0.396

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 270

M065+0.396 on S 085(1)

ARIZONA STATE HIGHWAY SYSTEM LOG

S 085(1) at M070+0.150

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M070+0.150 on S 085(1)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
69.77	M070 +0.150	C	UH	Projects spanning M70 to M71	AC	AC	2	6	28	6	0.35	10 Jan 2004	
70.12	+0.500	C	UH		AC	AC	2	1	24	1	4.75	10 Jan 2004	
72.11	M072 +0.488	C	J S	Tillitson Peak Wayside -- [L23]							10 Jan 2004		Map
74.87	M075 +0.247	C	J S	Ajo Mountain Dr Left & Entrance to Organ Pipe NM Headquarters Right -- [B124]									Map
		C	UH	Projects spanning M75 to M76	AC	AC	2	1	36	1	0.05	10 Jan 2004	
74.92	+0.292	C	UH		AC	AC	2	1	30	1	0.29	10 Jan 2004	
75.21	+0.58	C	UH		AC	AC	2	1	24	1	4.80	10 Jan 2004	
79.77	M080 +0.150	C	JB	Leave Organ Pipe Cactus NM									
80.01	+0.394	C	UH	Projects spanning M80 to M81	AC	AC	2	0	24	0	0.07	10 Jan 2004	
80.03	+0.408	C	J	Unnamed Lukeville Rd -- [L]									
80.05	+0.431	C	J	Port Of Entry Dr -- [L]							10 Jan 2004		
80.06	+0.444	C	J	S 085 Frontage Rd -- [L]									
80.08	+0.465	C	SB	Projects spanning M80 to M81	AC	AC	2	0	24	0	0.07	10 Jan 2004	
80.15	+0.530	C	X	End S 085(1) SB at Intl Border									

S 085(1) at M080+0.530

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 271

M080+0.530 on S 085(1)

ARIZONA STATE HIGHWAY SYSTEM LOG

S 085(1) at M052+0.969

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M052+0.969 on S 085(1)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 085(1) - Non-cardinal (from low to high for divided hwy segments)													
52.65	M052 +0.969	N	FR	Two Way Frontage Rd Wye Leg SE to S 086	AC	AC	2	1	24	1	0.23	17 Jul 1999	
80.06	M080 +0.444	N	FR	One Way Secondary Port of Entry Road Left	AC	AC	1		12		0.06	10 Jan 2004	
80.08	+0.465	N	J	Begin S 085(1) NB divided centerline north of Intl Border -- [L]									
		N	NB	Projects spanning M80 to M81	AC	AC	5	0	60	0	0.07	24 May 2011	
80.10	+0.487	N	J	S 085 Frontage Rd -- [L]									
80.15	+0.530	N	X	End S 085(1) NB at Intl Border									
Cardinal Mainline Averages/Totals:						160.30	1.94	24.21	1.94	80.15	1975.3	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:						0.35	0.00	60.00	0.00	0.07	2011.0		
Non-Cardinal Frontage Roads						0.52	0.79	21.52	0.79	0.29			

ARIZONA STATE HIGHWAY SYSTEM LOG

S 085(2) at (As of 12/31/2011) Generated: 6/27/2012 1:42:37PM **on S 085(2)**

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 085(2) - Cardinal (low to higher reference marker)													
0.23		A	J S S 085(2) SB -- [R]								Dec 2009		Map
0.28		A	J S S 085(2) NB -- [L]								Dec 2009		Map
0.38		A	J S S-085(2) Non Cardinal Frontage Rd -- [B4]										Map
0.58		A	J S S-085(2) Cardinal Frontage Rd -- [B]										Map
1.14		A	J S S 085(2) SB Two Way Frontage Rd -- [B]								Dec 2009		Map
1.26		A	J S S 085(2) SB -- [R]								Dec 2009		Map
1.31		A	J S S 085(2) NB -- [L]								Dec 2009		Map
2.02		C	FR Two Way Frontage Rd Right	Unk	Unk	2		24		0.21			
2.23		C	FR Two Way Frontage Rd Right (formerly SR 085 until Sep 2010)	AC	AC	2	8	24	8	0.64	1981		
2.87		C	J S (NB) Lower Buckeye Rd East -- [R]										Map
13.23		A	J S Westpark Rd -- [L]								11 Sep 2010		Map
13.40		A	J S S 085(2) SB -- [R4]								11 Sep 2010		Map
13.49		A	J S S 085(2) NB -- [L2]								11 Sep 2010		Map
13.53		A	J S (WB) S 085(2) NB Frontage Rd -- [L]								11 Sep 2010		Map
33.94		A	J S S 085(2) SB -- [R]										Map
34.03		A	J S S 085(2) NB -- [L]										Map
83.05	M120 +0.300	C	X Begin S 085(2) to Phoenix at SB008(3) in Gila Bend										Map
		C	JB Inside Gila Bend, Maricopa County										
		C	UH Projects spanning M120 to M121	AC	MBH	2	8	24	2	0.05	87		
83.10	+0.347	C	DH	AC	MBH	2	2	24	2	0.21	87		
83.18	+0.426	A	UP SB008(3) WB								1960		15'-08"
83.32	+0.565	C	UH Projects spanning M120 to M121	AC	MBH	2	8	24	10	0.13	87		
83.45	+0.697	C	UH	AC	AC	2	8	24	10	0.06	May 1999		
83.51	+0.754	C	UH	AC	AC	2	8	36	10	1.07	May 1999		
84.44	M121 +0.677	C	J S Gila Bend Airport Rd -- [R4]										Map
84.58	+0.82	C	UH Projects spanning M121 to M122	AC	AC	2	8	24	10	0.16	May 1999		
84.74	+0.979	C	UH	AC	MBH	2	8	24	10	0.02	87		
84.76	+0.998	C	UH	AC	MBH	2	8	24	10	0.46	16 Jun 2004		
85.22	M122 +0.458	C	UH Projects spanning M122 to M123	AC	MBH	2	8	24	8	0.20	16 Jun 2004		
85.29	+0.523	C	JB Temp Leave Gila Bend										
85.42	+0.659	C	NB Projects spanning M122 to M123	AC	AC	1	6	12	8	0.07	16 Jun 2004		
85.49	+0.729	C	NB	AC	AC	1.5	9	18	9	0.07	16 Jun 2004		
85.56	+0.795	C	NB	AC	AC	2	6	24	10	0.02	16 Jun 2004		
85.58	+0.819	C	NB	AC	AC	2	6	24	10	3.12	13 Oct 2005		
88.70	M125 +0.941	C	NB Projects spanning M125 to M126	AC	AC	2	6	24	10	1.70	02 Dec 2005		
90.40	M127 +0.644	C	NB Projects spanning M127 to M128	AC	AC	2	5	24	10	0.03	02 Dec 2005		
90.43	+0.670	C	NB	AC	AC	2	4	24	10	0.13	02 Dec 2005		
90.56	+0.803	A	J S Gila Mountain Rd -- [B24]								02 Dec 2005		Map
		C	NB Projects spanning M127 to M128	AC	AC	2	6	24	10	2.59	02 Dec 2005		
93.15	M130 +0.417	C	NB Projects spanning M130 to M131	AC	AC	2	7	24	10	3.30	Dec 2009		
93.56	+0.826	A	X Restricted Median Cross-Over -- [U]										
93.57	+0.844	C	JB Re-enter Gila Bend										

ARIZONA STATE HIGHWAY SYSTEM LOG

S 085(2) at M132+0.812

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M132+0.812 on S 085(2)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
95.58	M132 +0.812	C	JB	NCL Gila Bend									
96.44	M133 +0.690	C	NB	Projects spanning M133 to M134	AC	AC	2	6	24	7	0.03	Dec 2009	
96.47	+0.716	C	NB		AC	AC	2	4	24	4	0.14	Dec 2009	
96.61	+0.856	A	J S	Woods Rd -- [B1234]									Map
		C	NB	Projects spanning M133 to M134	AC	AC	2	4	48	4	0.27	Dec 2009	
96.88	M134 +0.124	C	NB	Projects spanning M134 to M135	AC	AC	2	5	36	7	0.17	Dec 2009	
97.05	+0.294	C	NB		AC	AC	2	6	24	10	1.39	Dec 2009	
97.63	+0.871	C	JB	SCL Buckeye									
98.44	M135 +0.684	C	NB	Projects spanning M135 to M136	AC	AC	2	7	24	7	0.03	Dec 2009	
98.46	+0.711	C	NB		AC	AC	2	7	24	4	0.14	Dec 2009	
98.60	+0.846	A	J S	Local Rd -- [B1234]									Map
		C	NB	Projects spanning M135 to M136	AC	AC	2	4	48	4	0.28	Dec 2009	
98.88	M136 +0.142	C	NB	Projects spanning M136 to M137	AC	AC	2	4.8	36	7	0.13	Dec 2009	
99.01	+0.271	C	NB		AC	AC	2	4	36	7	0.04	Dec 2009	
99.05	+0.312	C	NB		AC	AC	2	4	24	10	1.17	Dec 2009	
99.34	+0.601	C	FR	Two Way Frontage Rd Right	AC	AC	2	0	24	0	0.13	Dec 2009	
99.35	+0.609	C	J S	Local Rd -- [R]								Dec 2009	Map
99.47	+0.732	C	FR	Two Way Frontage Rd Right	Unk	Unk	2		24		0.62		
99.60	+0.859	C	J	Local Rd -- [R]								Dec 2009	
100.09	M137 +0.324	C	FR	Two Way Frontage Rd Right	Unk	Unk	2		24	6	1.01		
100.22	+0.453	C	NB	Projects spanning M137 to M138	AC	AC	2	4	24	10	0.50	17 Mar 2004	
100.23	+0.464	C	J S	Garbage REcord -- [R]								Dec 2009	Map
100.71	+0.951	C	NB	Projects spanning M137 to M138	AC	AC	2	4	30	10	0.03	17 Mar 2004	
100.75	+0.982	C	NB		AC	AC	2	4	36	10	0.09	17 Mar 2004	
100.83	M138 +0.05	C	NB	Projects spanning M138 to M139	AC	AC	2	4	24	10	1.09	17 Mar 2004	
101.13	+0.352	C	OP	(NB) Lewis Prison Rd								17 Mar 2004	138 ft Concrete
	+0.358	C	J S	Lewis Prison Rd -- [L]									Map
		C	FR	Two Way Frontage Rd Right	Unk	Unk	2		24		0.11		
101.25	+0.471	C	FR	Two Way Frontage Rd Right	AC	AC	2	6	24	6	0.26	17 Mar 2004	
101.50	+0.722	C	J S	Juvenile Prison Rd -- [R]								2008	Map
101.51	+0.734	C	FR	Two Way Frontage Rd Right	AC	AC	2	6	24	6	0.20	2008	
101.92	M139 +0.135	C	NB	Projects spanning M139 to M140	AC	AC	2	4	24	10	2.00	2008	
102.89	M140 +0.107	A	JB	Temp Leave Buckeye									
102.92	+0.131	C	J S	Local Rd -- [R]								2008	Map
		C	FR	Two Way Frontage Rd Right	AC	AC	2	6	24	6	0.76	2008	
103.65	+0.860	A	J S	Riggs Rd -- [B124]								2008	Map
	+0.861	C	J S	Riggs Rd -- [B]								2008	Map
103.87	M141 +0.090	C	BR	(NB) Rainbow Wash								1956	81 ft Unknown
103.92	+0.142	C	NB	Projects spanning M141 to M142	AC	AC	2	4	30	10	0.07	2008	
103.99	+0.214	C	NB		AC	AC	2	4	36	10	0.36	2008	
104.36	+0.581	C	NB		AC	AC	2	4	30	10	0.11	2008	
104.47	+0.69	C	NB		AC	AC	2	4	24	10	0.36	2008	
104.68	+0.905	A	JB	Re-enter Buckeye									

S 085(2) at M141+0.905

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 274

M141+0.905 on S 085(2)

ARIZONA STATE HIGHWAY SYSTEM LOG

S 085(2) at M142+0.040

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M142+0.040 on S 085(2)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
104.82	M142 +0.040	C	NB Projects spanning M142 to M143	AC	AC	2	4	24	10	5.36	31 Dec 2005		
106.71	M143 +0.924	A	J S Buckeye Hills Recreation Rd -- [B24]										Map
109.69	M146 +0.912	A	J S Robbins Butte Game Rd -- [B34]										Map
109.70	+0.919	C	FR Two Way Frontage Rd NB	AC	AC	2	6	24	6	0.84	31 Dec 2005		
110.18	M147 +0.406	C	NB Projects spanning M147 to M148	AC	AC	2	4	24	8	0.33	1995		
110.50	+0.732	C	NB	AC	AC	2	4	24	8	0.69	85		
110.72	+0.952	C	BR (NB) Gila River								17 Sep 1999	3625 ft Steel	
111.20	M148 +0.422	C	NB Projects spanning M148 to M149	AC	AC	2	4	24	8	0.16	1995		
111.36	+0.583	C	NB	AC	AC	2	9	24	14.5	0.07	1995		
111.43	+0.652	C	NB	AC	AC	2	9.5	24	14.5	0.27	1995		
111.69	+0.917	C	NB	AC	AC	2	10	24	14.5	0.19	1995		
111.75	+0.976	A	JB Temp Leave Buckeye										
111.88	M149 +0.128	C	NB Projects spanning M149 to M150	AC	AC	2	7	24	14.5	0.11	1995		
111.99	+0.235	C	NB	AC	AC	2	7	24	14.5	0.27	1998		
112.00	+0.246	C	J S (NB) Driveway -- [R]										Map
112.25	+0.496	C	UB SUB Buckeye										
112.26	+0.506	A	J S Hazen Rd -- [B1234]										Map
		A	JB Re-enter Buckeye										
		C	NB Projects spanning M149 to M150	AC	AC	2	8	24	10	0.34	1998		
112.51	+0.751	C	J (NB) Driveway -- [R]										
112.60	+0.845	C	NB Projects spanning M149 to M150	AC	AC	2	8	24	10	0.27	1998		
112.76	+1.007	A	J Local Rd -- [B]										
112.88	M150 +0.094	C	NB Projects spanning M150 to M151	AC	AC	2	7	24	10	0.01	1998		
112.89	+0.109	C	NB	AC	AC	2	6	24	10	0.25	May 2008		
113.13	+0.345	C	J Driveway -- [R]										
113.15	+0.365	C	NB Projects spanning M150 to M151	AC	AC	2	5	24	7	0.01	May 2008		
113.16	+0.382	C	NB	AC	AC	2	4	24	4	0.09	May 2008		
113.25	+0.469	A	J S Buckeye Rd (signalized) -- [B1234]								May 2008		Map
		C	NB Projects spanning M150 to M151	AC	AC	2	6	24	10	0.37	May 2008		
113.63	+0.843	C	NB	AC	AC	2	6	24	6.5	0.04	May 2008		
113.67	+0.884	C	NB	AC	AC	2	6	24	3	0.03	May 2008		
113.70	+0.914	C	NB	AC	AC	2	5	24	3.5	0.02	May 2008		
113.71	+0.931	C	NB	AC	AC	2	4	24	4	0.06	May 2008		
113.77	+0.990	A	J S Baseline Rd -- [B1234]								May 2008		Map
		A	JB Temp Leave Buckeye										
		C	NB Projects spanning M150 to M151	AC	AC	2	8.5	24	8	0.05	May 2008		
113.82	M151 +0.032	C	NB Projects spanning M151 to M152	AC	AC	2	9.5	24	8	0.15	May 2008		
113.97	+0.181	C	NB	AC	AC	2	9	24	8	0.28	May 2008		
114.25	+0.462	C	NB	AC	AC	2	8	24	8	0.44	May 2008		
114.69	+0.905	C	NB	AC	AC	2	5.5	24	5.5	0.01	May 2008		
114.70	+0.920	C	NB	AC	AC	2	4	24	4	0.08	May 2008		
114.78	+0.997	A	J S Southern Ave -- [B1234]								May 2008		Map
		C	NB Projects spanning M151 to M152	AC	AC	2	8	24	8	0.01	May 2008		

S 085(2) at M151+0.997

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 275

M151+0.997 on S 085(2)

ARIZONA STATE HIGHWAY SYSTEM LOG

S 085(2) at M152+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M152+0.000 on S 085(2)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
114.79	M152 +0.000	A	JB	Re-enter Buckeye									
		C	VMS	(NB) Variable Message Sign #9 (Proposed)									
114.80	+0.008	C	NB	Projects spanning M152 to M153	AC	AC	2	8	24	8	0.22	May 2008	
115.02	+0.232	C	NB		AC	AC	2	8	24	9	0.17	May 2008	
115.19	+0.397	C	NB		AC	AC	2	8	24	10	0.07	May 2008	
115.26	+0.474	C	NB		AC	AC	2	8	24	8	0.40	11 Sep 2010	
115.66	+0.870	C	NB		AC	AC	2	6	24	6	0.02	11 Sep 2010	
115.68	+0.893	C	NB		AC	AC	2	4	24	4	0.08	11 Sep 2010	
115.76	+0.969	A	J S	Broadway Rd -- [B1234]									
		C	NB	Projects spanning M152 to M153	AC	AC	2	2	24	2	0.03	11 Sep 2010	
115.79	+0.998	C	NB		AC	PCC	2	2	24	2	0.25	11 Sep 2010	
116.04	+1.253	C	NB		AC	AC	2	25	24	2	0.13	11 Sep 2010	
116.17	+1.378	C	NB		AC	AC	2	25	24	10	0.13	11 Sep 2010	
116.30	+1.511	C	NB		AC	AC	2	25	24	14	0.07	11 Sep 2010	
116.37	+1.582	C	NB		AC	AC	2	8	24	9	0.13	11 Sep 2010	
116.50	+1.712	C	NB		AC	AC	2	9	24	9	0.18	11 Sep 2010	
116.51	+1.723	A	JB	Temp Leave Buckeye									
116.60	+1.809	C	FR	Two Way Frontage Rd Right (turns to I 010 at Lower Buckeye)	Gravel	Gravel	2		24		0.17		
116.68	+1.895	C	NB	Projects spanning M152 to M153	AC	AC	2	9	24	8	0.09	11 Sep 2010	
116.76	+1.972	A	JB	Temp Leave Buckeye									
116.77	+1.985	C	NB	Projects spanning M152 to M153	AC	AC	2	9.5	24	8	0.01	11 Sep 2010	
116.78	M154 +0.002	A	JB	Re-enter Buckeye									
	+0.006	C	NB	Projects spanning M154 to M155	AC	MBH	2	9.5	24	8	0.03	77	
116.82	+0.040	C	NB		AC	MBH	2	9.5	24	8	0.02	77	
116.83	+0.055	C	NB		AC	MBH	2	8.5	24	8	0.06	77	
116.90	+0.117	C	NB		AC	MBH	2	8	24	8	0.07	77	
116.96	+0.185	C	NB		AC	MBH	2	2	24	8	0.08	75	
117.04	+0.261	C	NB		AC	MBH	1	2	12	8	0.73	75	
117.25	+0.470	C	OP	(NB) I 010 EB/WB								1976	280 ft Concrete
117.38	+0.603	C	OP	(SB) S 085(2) (NB)								1976	166 ft Concrete
117.77	M155 +0.050	C	X	(NB) End S 085(2) at I 010 WB									

Map

Map

S 085(2) at M155+0.050

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 276

M155+0.050 on S 085(2)

ARIZONA STATE HIGHWAY SYSTEM LOG

S 085(2) at M122+0.663

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M122+0.663 on S 085(2)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 085(2) - Non-cardinal (from low to high for divided hwy segments)													
85.43	M122 +0.663	N	X	Continue S 085(2) SB divided centerline Outside of Gila Bend									
		N	SB	Projects spanning M122 to M123	AC	AC	1	9	12	2	0.07	16 Jun 2004	
85.49	+0.730	N	SB		AC	AC	1	10	12	4	0.09	16 Jun 2004	
85.58	+0.820	N	SB		AC	AC	1	22	12	4	0.33	13 Oct 2005	
85.91	M123 +0.151	N	SB	Projects spanning M123 to M124	AC	AC	1	16	12	4	0.09	13 Oct 2005	
86.00	+0.246	N	SB		AC	AC	1.5	16	18	4	0.17	13 Oct 2005	
86.18	+0.416	N	SB		AC	AC	2	10	24	4	2.66	13 Oct 2005	
88.84	M126 +0.085	N	SB	Projects spanning M126 to M127	AC	AC	2	10	24	4	4.38	02 Dec 2005	
93.22	M130 +0.507	N	SB	Projects spanning M130 to M131	AC	AC	2	10	24	4	2.90	Dec 2009	
95.50	M132 +0.742	N	FR	Two Way Frontage Rd Left	Unk	Unk	2		24		0.05		
95.56	+0.796	N	FR	Two Way Frontage Rd Left	AC	AC	2	0	32	0	0.02	Dec 2009	
95.57	+0.804	N	J S	Tamara's Way -- [L]								Dec 2009	Map
95.58	+0.816	N	FR	Two Way Frontage Rd Left	AC	AC	2	4	24	4	0.54	Dec 2009	
96.12	M133 +0.376	N	FR	Two Way Frontage Rd Left	AC	AC	2	6	24	6	0.44	Dec 2009	
	+0.378	N	SB	Projects spanning M133 to M134	AC	AC	2	7	36	4	0.17	Dec 2009	
96.29	+0.548	N	SB		AC	AC	2	4	48	4	0.31	Dec 2009	
96.54	+0.792	N	FR	Two Way Frontage Rd Left	AC	AC	2	4	24	4	0.07	Dec 2009	
96.60	+0.857	N	SB	Projects spanning M133 to M134	AC	AC	2	4	24	4	0.14	Dec 2009	
		N	FR	Two Way Frontage Rd Left (Service Rd)	Unk	Unk	2		24		0.50		
96.61	+0.856	N	J S	Woods Rd -- [B]								Dec 2009	Map
96.74	+0.997	N	SB	Projects spanning M133 to M134	AC	AC	2	7	24	4	0.03	Dec 2009	
96.77	M134 +0.022	N	SB	Projects spanning M134 to M135	AC	AC	2	10	24	4	1.39	Dec 2009	
98.16	M135 +0.408	N	SB	Projects spanning M135 to M136	AC	AC	2	7	36	4	0.17	Dec 2009	
98.33	+0.578	N	SB		AC	AC	2	4	48	4	0.27	Dec 2009	
98.60	+0.848	N	SB		AC	AC	2	4	24	4	0.14	Dec 2009	
98.74	M136 +0.004	N	SB	Projects spanning M136 to M137	AC	AC	2	7	24	4	0.03	Dec 2009	
98.76	+0.030	N	SB		AC	AC	2	10	24	4	1.63	Dec 2009	
100.39	M137 +0.629	N	SB	Projects spanning M137 to M138	AC	AC	2	10	30	4	0.08	Dec 2009	
100.46	+0.704	N	SB		AC	AC	2	10	30	4	0.04	Dec 2009	
100.51	+0.747	N	SB		AC	AC	2	10	36	4	0.19	Dec 2009	
100.61	+0.849	N	FR	Two Way Frontage Rd Left	AC	AC	2	6	24	6	0.57	17 Mar 2004	
	+0.848	N	J S	Patterson Rd -- [L]									Map
100.70	+0.94	N	SB	Projects spanning M137 to M138	AC	AC	2	10	24	4	0.29	Dec 2009	
100.99	M138 +0.220	N	SB	Projects spanning M138 to M139	AC	AC	2	10	24	4	1.14	17 Mar 2004	
101.13	+0.357	N	OP	(SB) Lewis Prison Rd								17 Mar 2004	137 ft Concrete
	+0.358	N	J S	Lewis Prison Rd -- [B]									Map
101.14	+0.363	N	FR	Two Way Frontage Rd Left	AC	AC	2	6	24	6	1.50	2008	
102.13	M139 +0.344	N	SB	Projects spanning M139 to M140	AC	AC	2	10	24	4	1.85	2008	
102.63	+0.845	N	J	Local Rd -- [L]								2008	
103.85	M141 +0.078	N	BR	(SB) Rainbow Wash								2008	202 ft Unknown
103.98	+0.202	N	SB	Projects spanning M141 to M142	AC	AC	2	10	24	4	0.13	2008	
104.11	+0.329	N	SB		AC	AC	2	10	24	4	0.53	2008	

S 085(2) at M141+0.329

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 277

M141+0.329 on S 085(2)

ARIZONA STATE HIGHWAY SYSTEM LOG

S 085(2) at M141+0.862

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M141+0.862 on S 085(2)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
104.64	M141 +0.862	N	SB	Projects spanning M141 to M142	AC	AC	2	10	24	4	0.14	31 Dec 2005	
104.78	+1.006	N	SB		AC	AC	2	10	24	20	0.31	31 Dec 2005	
105.09	M142 +0.303	N	SB	Projects spanning M142 to M143	AC	AC	2	10	24	6	2.92	31 Dec 2005	
108.00	M145 +0.222	N	SB	Projects spanning M145 to M146	AC	AC	2	10	24	7	0.03	31 Dec 2005	
108.03	+0.250	N	SB		AC	AC	2	10	24	8	1.65	31 Dec 2005	
109.68	M146 +0.902	N	SB	Projects spanning M146 to M147	AC	AC	2	10	24	8	0.32	31 Dec 2005	
110.00	M147 +0.228	N	SB	Projects spanning M147 to M148	AC	AC	2	9	24	9.5	0.06	1995	
110.06	+0.289	N	SB		AC	AC	2	9	24	11	0.12	1995	
110.18	+0.409	N	SB		AC	AC	2	8	24	4	1.44	1995	
110.72	+0.943	N	BR	(SB) Gila River							1995	3625 ft Steel	
111.62	M148 +0.850	N	SB	Projects spanning M148 to M149	AC	AC	2	10	24	14.8	0.25	10 Jul 2003	
111.88	M149 +0.127	N	SB	Projects spanning M149 to M150	AC	AC	2	10	24	4	1.03	10 Jul 2003	
112.52	+0.771	N	J	(SB) Local Rd -- [L]									
112.90	M150 +0.119	N	SB	Projects spanning M150 to M151	AC	AC	2	10	24	4	0.22	10 Jul 2003	
113.01	+0.230	N	J	Local Rd -- [L]								May 2008	
113.12	+0.337	N	SB	Projects spanning M150 to M151	AC	AC	2	10	24	4	0.07	10 Jul 2003	
113.19	+0.404	N	SB		AC	AC	2	10	24	4	0.06	May 2008	
113.25	+0.462	N	SB		AC	AC	2	4	24	4	0.09	May 2008	
113.33	+0.547	N	SB		AC	AC	2	7	24	4	0.02	May 2008	
113.35	+0.564	N	SB		AC	AC	2	10	24	4	0.31	May 2008	
113.66	+0.876	N	SB		AC	AC	2	6.5	24	3.5	0.04	May 2008	
113.70	+0.911	N	SB		AC	AC	2	6.5	24	3.5	0.08	May 2008	
113.77	+0.990	N	SB		AC	AC	2	4	24	4	0.08	May 2008	
113.86	M151 +0.070	N	SB	Projects spanning M151 to M152	AC	AC	2	7	24	4	0.02	May 2008	
113.87	+0.087	N	SB		AC	AC	2	10	24	4	0.91	May 2008	
114.52	+0.739	N	J	(SB) Local Rd -- [L]							11 Sep 2010		
114.78	+0.995	N	SB	Projects spanning M151 to M152	AC	AC	2	4	24	3	0.06	May 2008	
114.84	+1.050	N	SB		AC	AC	2	7	24	7.5	0.02	May 2008	
114.85	+1.068	N	SB		AC	AC	2	10	24	8.5	0.07	May 2008	
114.93	+1.140	N	SB		AC	AC	2	10	24	4	0.09	May 2008	
115.01	+1.229	N	SB		AC	AC	2	10	24	4	0.75	11 Sep 2010	
115.02	+1.235	N	J	(SB) Local Rd -- [L]							11 Sep 2010		
115.26	+1.472	N	J	(SB) Local Rd -- [L]							11 Sep 2010		
115.51	+1.727	N	J	(SB) Local Rd -- [L]							11 Sep 2010		
115.76	+1.975	N	SB	Projects spanning M151 to M152	AC	AC	2	2	24	2	0.03	11 Sep 2010	
115.79	M153 +0.009	N	SB	Projects spanning M153 to M154	AC	PCC	2	2	24	2	0.19	11 Sep 2010	
115.98	+0.200	N	SB		AC	AC	2	2	24	25	0.26	11 Sep 2010	
116.24	+0.456	N	SB		AC	AC	2	6	24	25	0.04	11 Sep 2010	
116.27	+0.493	N	SB		AC	AC	2	10	24	8	0.51	11 Sep 2010	
116.79	M154 +0.005	N	SB	Projects spanning M154 to M155	AC	MBH	2	10	24	8	0.17	11 Sep 2010	
116.95	+0.174	N	SB		AC	MBH	2	10	24	8	0.09	81	
117.04	+0.264	N	SB		AC	MBH	1	8	12	2	0.71	81	
117.22	+0.444	N	OP	(SB) I 010 WB/EB							1976	274 ft Concrete	

S 085(2) at M154+0.444

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 278

M154+0.444 on S 085(2)

ARIZONA STATE HIGHWAY SYSTEM LOG

S 085(2) at M154+0.586

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M154+0.586 on S 085(2)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
117.37	M154 +0.586	N	UP	(SB) Under S 085(2) NB to I 010 WB							1976		??'-??"
117.76	M155 +0.030	N	X	(SB) End S 085(2) at I 010 WB									
						Cardinal Mainline Averages/Totals:	68.61	5.74	24.77	9.47	34.72	2004.2	0.00 Miles of Median
						Non-Cardinal Mainline Averages/Totals:	63.39	9.65	24.14	4.94	32.38	2005.4	
						Frontage Roads Averages/Totals:	9.90	3.53	24.00	4.76	4.95		
						Non-Cardinal Frontage Roads	7.38	4.74	24.04	4.74	3.69		

[Map](#)

ARIZONA STATE HIGHWAY SYSTEM LOG

S 086 at M053+0.160

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M053+0.160 on S 086

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 086 - Cardinal (low to higher reference marker)													
0.00	M053 +0.160	C	J S Begin S 086 at S 085 in Why										Map
		C	JB Inside Pima County										
		C	UH Projects spanning M53 to M54	AC	Paved	2	0	24	0	0.19	85		
		C	IS EB Inspection Station	Gravel	Gravel	1	0	12	20	0.02			
0.02		C	IS EB Inspection Station	Gravel	Gravel	1	0	12	40	0.07			
0.09		C	IS EB Inspection Station	Gravel	Gravel	1	0	12	20	0.02			
0.13	M053 +0.293	C	J Two Way Frontage Wye Leg NW to S 085(2)										
0.19	+0.347	C	UH Projects spanning M53 to M54	AC	AC	2	1	24	1	1.33	17 Jul 1999		
1.51	M054 +0.565	C	UH Projects spanning M54 to M55	AC	AC	2	1	24	1	13.24	17 Jul 1999		
1.71	+0.760	C	JB Enter Papago IR										
1.79		A	J 16th Ave in Tucson (Signalized) -- [R234]										
4.61	M057 +0.639	C	JB Re-enter Papago IR										
9.40	M033 +0.410	C	J 79th Ave -- [L]										
11.11	M034 +1.125	C	J Tijeras Rd -- [L]										
11.37	+1.377	C	J San Rafael Rd -- [L]										
11.53	M064 +0.616	C	J BIA 34										
11.62	M034 +1.633	C	J Rahma St -- [L]										
13.66	M037 +0.671	C	J Sailport Way -- [L]										
14.75	M067 +0.839	C	UH Projects spanning M67 to M68	AC	AC	2	1	24	0	0.16	17 Jul 1999		
14.91	M068 +0.000	C	UH Projects spanning M68 to M69	AC	AC	2	0	24	0	5.63	1993		
14.93	M038 +0.953	C	J Warren Rd -- [L]										
16.93	M040 +0.945	C	J White Rd -- [L]										
19.01	M043 +0.022	C	J Green Rd -- [L]										
20.54	M073 +0.643	C	UH Projects spanning M73 to M74	AC	AC	2	0	24	3	0.06	1993		
20.60	+0.700	C	UH	AC	AC	2	4	24	3	0.02	1993		
20.62	+0.720	C	J S Local Rd -- [R1]										Map
		C	UH Projects spanning M73 to M74	AC	AC	2	4	24	6	0.07	1993		
20.70	+0.795	C	UH	AC	AC	2	8	24	6	0.01	1993		
20.71	+0.804	C	J S Local Business Access Rd -- [R1]										Map
		C	UH Projects spanning M73 to M74	AC	AC	2	8	30	6	0.02	1993		
20.72	+0.822	C	UH	AC	AC	2	8	24	6	0.10	1993		
20.83	+0.924	C	J S Local Business Access Rd -- [R1]										Map
		C	UH Projects spanning M73 to M74	AC	AC	2	8	24	8	0.06	1993		
20.89	+0.987	C	UH	AC	AC	2	8	24	8	0.08	1993		
20.97	M074 +0.068	C	UH Projects spanning M74 to M75	AC	AC	2	8	24	8	0.01	Dec 2009		
20.98	+0.082	C	UH	AC	AC	2	8	24	8	0.32	Dec 2009		
21.30	+0.404	C	UH	AC	AC	2	8	24	6	0.03	Dec 2009		
21.33	+0.430	C	UH	AC	AC	2	8	24	4	0.13	Dec 2009		
21.46	+0.563	C	J S Tohono O'Odham High School Entrance -- [R14]								Dec 2009		Map
		C	UH Projects spanning M74 to M75	AC	AC	2	8	24	8	0.10	Dec 2009		
21.56	+0.664	C	UH	AC	AC	2	8	24	6	0.03	Dec 2009		
21.59	+0.691	C	UH	AC	AC	2	8	24	4	0.13	Dec 2009		

S 086 at M074+0.691

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 280

M074+0.691 on S 086

ARIZONA STATE HIGHWAY SYSTEM LOG

S 086 at M074+0.824

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M074+0.824 on S 086

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
21.72	M074 +0.824	C	J S San Simon Elementary School Entrance -- [R14]								Dec 2009		Map
		C	UH Projects spanning M74 to M75	AC	AC	2	8	24	8	0.19	Dec 2009		
21.91	M075 +0.014	C	UH Projects spanning M75 to M76	AC	AC	2	4.5	22.6	4.5	0.04	Dec 2009		
21.95	+0.056	C	UH	AC	AC	2	1	22.6	4.5	0.08	Dec 2009		
22.03	+0.137	C	UH	AC	AC	2	1	20.5	1	0.09	1993		
22.12	+0.222	C	UH	AC	AC	2	1	21	1	1.14	1993		
23.26	M076 +0.360	C	UH Projects spanning M76 to M77	AC	AC	2	1	22.6	1	0.14	1993		
23.39	+0.497	C	J Resident Access Rd -- [R]										
23.40	+0.505	C	UH Projects spanning M76 to M77	AC	AC	2	4.5	24	1	0.05	Dec 2009		
23.45	+0.553	C	UH	AC	AC	2	4.5	24	4.5	0.04	Dec 2009		
23.46	+0.562	C	J Resident Access Rd -- [R]										
23.49	+0.598	C	UH Projects spanning M76 to M77	AC	AC	2	8	24	8	0.88	Dec 2009		
23.58	+0.687	C	J S San Simon Village (Main Entrance) -- [R4]								Dec 2009		Map
24.04	M077 +0.147	C	J San Simon Village (East Entrance) -- [R]								Dec 2009		
24.19	+0.301	C	J S Indian Route 21 (BIA) -- [R4]										Map
24.37	+0.483	C	UH Projects spanning M77 to M78	AC	AC	2	4.5	23	4.5	0.04	Dec 2009		
24.42	+0.525	C	UH	AC	AC	2	1	23	4.5	0.07	Dec 2009		
24.49	+0.596	C	UH	AC	AC	2	1	21.4	1	0.04	1993		
24.52	+0.634	C	UH	AC	AC	2	1	21.2	1	0.06	1993		
24.58	+0.691	C	UH	AC	AC	2	0	24	0	1.77	1993		
25.18	M078 +0.292	C	SVP EB Paved 121' long 12' wide							0.02			
26.35	M079 +0.476	C	UH Projects spanning M79 to M80	AC	AC	2	7	24	7	0.20	1998		
26.55	+0.676	C	UH	AC	AC	2	0	24	0	0.24	1993		
26.79	+0.916	C	UH	BST	BST	2	0	24	1	0.15	49		
26.94	M080 +0.000	C	UH Projects spanning M80 to M81	AC	AC	2	2	24	2	9.92	14 Feb 2000		
36.70	M089 +0.830	C	BR Unknown Wash								1959	32 ft Concrete	
36.86	M090 +0.000	C	UH Projects spanning M90 to M91	AC	AC	2	2	24	2	0.35	01 Nov 2001		
37.20	+0.345	C	UH	AC	AC	2	1	24	1	1.15	01 Nov 2001		
38.36	M091 +0.490	C	UH Projects spanning M91 to M92	AC	AC	2	4.5	24	4.5	0.06	12 Dec 2002		
38.39	+0.525	C	J Local Rd -- [R]										
38.42	+0.551	C	UH Projects spanning M91 to M92	AC	AC	2	8	24	8	0.47	12 Dec 2002		
38.77	+0.901	C	J Local Rd -- [R]										
38.84	+0.969	C	J Local Rd -- [L]										
38.89	M092 +0.049	C	UH Projects spanning M92 to M93	AC	AC	2	4.5	24	4.5	0.04	12 Dec 2002		
38.94	+0.091	C	UH	AC	AC	2	1	24	1	8.12	01 Nov 2001		
39.13	+0.284	C	J BIA 15 N at Quijotoa										
44.91	M097 +0.989	C	BR Sikul Himatk Wash								10 Oct 2001	204 ft Concrete	
47.05	M100 +0.139	C	UH Projects spanning M100 to M101	AC	AC	2	1	24	1	0.15	16 Jun 2004		
47.20	+0.288	C	UH	AC	AC	2	4.5	24	4.5	0.02	16 Jun 2004		
47.22	+0.308	C	UH	AC	AC	2	8	24	8	0.35	16 Jun 2004		
47.57	+0.654	C	UH	AC	AC	2	4.5	24	4.5	0.02	16 Jun 2004		
47.59	+0.674	C	UH	AC	AC	2	1	24	1	0.16	16 Jun 2004		
47.72	+0.804	C	J BIA026 -- [R]										

S 086 at M100+0.804

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 281

M100+0.804 on S 086

ARIZONA STATE HIGHWAY SYSTEM LOG

S 086 at M100+0.830

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M100+0.830 on S 086

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
47.74	M100 +0.830	C	UH	Projects spanning M100 to M101	AC	AC	2	1	24	1	4.00	01 Nov 2001	
51.74	M104 +0.844	C	UH	Projects spanning M104 to M105	AC	AC	2	1	24	1	0.15	01 Nov 2001	
51.89	M105 +0.000	C	UH	Projects spanning M105 to M106	AC	AC	2	1	24	1	0.20	01 Nov 2001	
52.09	+0.200	C	UH		AC	MBH	2	1	24	1	0.33	83	
52.42	+0.529	C	UH		AC	MBH	2	1	24	1	1.05	30 Nov 2005	
52.57	+0.679	C	J	Unknown Rd -- [R]								30 Nov 2005	
53.27	M106 +0.383	C	J	Unknown Rd -- [L]								30 Nov 2005	
53.37	+0.483	C	J	Unknown Rd -- [L]								30 Nov 2005	
53.48	+0.588	C	UH	Projects spanning M106 to M107	AC	AC	2	1	24	1	0.06	30 Nov 2005	
53.54	+0.650	C	UH		AC	MBH	2	1	24	1	5.91	30 Nov 2005	
53.87	+0.983	C	J	Unknown Rd -- [L]								30 Nov 2005	
55.27	M108 +0.390	C	J	Unknown Rd -- [L]								30 Nov 2005	
59.44	M112 +0.571	C	J	Sells Airport Rd -- [L]									
59.45	+0.586	C	UH	Projects spanning M112 to M113	AC	AC	2	1	24	1	0.13	Jul 2009	
59.59	+0.719	C	UH		AC	AC	2	1.5	24	1	0.06	Jul 2009	
59.65	+0.782	C	UH		AC	AC	2	2	24	1	0.14	Jul 2009	
59.67	+0.805	C	J S	Service Entrance West -- [R4]									Map
59.72	+0.851	C	J S	Service Entrance East -- [R4]									Map
59.79	+0.927	C	UH	Projects spanning M112 to M113	AC	AC	2	5	24	4.5	0.06	Jul 2009	
59.86	+0.989	C	UH		AC	AC	2	8	24	8	0.22	Jul 2009	
60.01	M113 +0.145	C	J S	Local Rd -- [R]									Map
60.08	+0.217	C	UH	Projects spanning M113 to M114	AC	AC	2	8	24	6	0.02	Jul 2009	
60.10	+0.234	C	UH		AC	AC	2	8	24	4	0.04	Jul 2009	
	+0.239	C	J S	Business Access -- [L]									Map
60.13	+0.266	C	J S	Business Access -- [L]									Map
60.14	+0.278	C	J S	Local Rd -- [R1]									Map
		C	UH	Projects spanning M113 to M114	AC	AC	2	8	24	8	0.09	Jul 2009	
60.23	+0.365	C	UH		AC	AC	2	8	24	6	0.02	Jul 2009	
60.24	+0.373	C	J S	Local Rd -- [L]									Map
60.25	+0.390	C	UH	Projects spanning M113 to M114	AC	AC	2	8	24	8	0.04	Jul 2009	
60.29	+0.429	C	J S	Indian Route 19 Left & Indian Route 19/Business District/Indian Agency Right -- [B124]									Map
		C	UH	Projects spanning M113 to M114	AC	AC	2	8	24	12	0.06	Jul 2009	
60.35	+0.489	C	UH		AC	AC	2	8	24	10	0.02	Jul 2009	
60.37	+0.506	C	UH		AC	AC	2	8	24	8	0.30	Jul 2009	
60.65	+0.787	C	X	Pedestrian Bridge setback to Right							0.13	30 Nov 2005	
60.67	+0.805	C	J	Local Rd -- [B]									
		C	UH	Projects spanning M113 to M114	AC	AC	2	8	24	10	0.02	Jul 2009	
60.69	+0.827	C	UH		AC	AC	2	10	24	10	0.09	Jul 2009	
60.78	+0.915	C	UH		AC	AC	2	10	24	7	0.06	Jul 2009	
60.84	+0.977	C	UH		AC	AC	2	10	24	4	0.03	Jul 2009	
60.87	M114 +0.016	C	UH	Projects spanning M114 to M115	AC	AC	2	8	24	4	0.04	Jul 2009	
60.91	+0.055	C	J S	Sells Rd Left & Sells Rd/Business District & Indian Agency Right -- [B124]									Map
		C	UH	Projects spanning M114 to M115	AC	AC	2	8	24	8	1.05	Jul 2009	

S 086 at M114+0.055

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 282

M114+0.055 on S 086

ARIZONA STATE HIGHWAY SYSTEM LOG

S 086 at M114+0.349

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M114+0.349 on S 086

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
61.20	M114 +0.349	C	J	Local Rd -- [B]									
61.27	+0.422	C	J	Local Rd -- [R]									
61.76	+0.905	C	J S	Local Rd -- [L]									Map
61.77	+0.915	C	J S	Local Rd -- [R]									Map
61.96	M115 +0.101	C	J S	Old Rental Rd -- [L3]									Map
		C	UH	Projects spanning M115 to M116	AC	AC	2	4	24	8	0.06	Jul 2009	
62.00	+0.143	C	J S	Resident Access -- [R]									Map
62.02	+0.163	C	UH	Projects spanning M115 to M116	AC	AC	2	6	24	8	0.03	Jul 2009	
62.04	+0.190	C	UH		AC	AC	2	8	24	8	0.56	Jul 2009	
62.21	+0.354	C	J	High School Rd -- [L]									
62.52	+0.662	C	J	Local Rd -- [L]									
62.60	+0.747	C	UH	Projects spanning M115 to M116	AC	AC	2	5	24	5	0.02	Jul 2009	
62.62	+0.767	C	UH		AC	AC	2	2	24	2	9.05	1995	
62.75	+0.896	C	J	Local Rd -- [B]									
71.67	M125 +0.000	C	UH	Projects spanning M125 to M126	AC	AC	2	2	24	2	3.76	29 Jun 2001	
75.43	M128 +0.775	C	UH	Projects spanning M128 to M129	AC	AC	2	1	24	1	5.34	29 Jun 2001	
77.53	M130 +0.881	C	J	BIA 35 N									
80.77	M134 +0.110	C	UH	Projects spanning M134 to M135	BST	BST	2	1	24	1	0.03	47	
80.80	+0.139	C	UH		AC	AC	2	1	24	1	0.07	04 Oct 2002	
80.86	+0.206	C	UH		AC	AC	2	1	24	1.5	0.03	04 Oct 2002	
80.90	+0.240	C	UH		AC	AC	2	1	24	2	0.32	04 Oct 2002	
81.01	+0.356	C	J S	S 386 S to Kitt Peak -- [L23]									Map
81.22	+0.558	C	UH	Projects spanning M134 to M135	AC	AC	2	1	24	1.5	0.01	04 Oct 2002	
81.23	+0.569	C	UH		AC	AC	2	1	24	1	2.66	04 Oct 2002	
82.73	M136 +0.100	C	X	ADA Roadside Table									
83.89	M137 +0.258	C	UH	Projects spanning M137 to M138	BST	BST	2	1	24	1	2.21	47	
86.10	M139 +0.474	C	UH	Projects spanning M139 to M140	BST	Gravel	2	1	24	1	1.69	38	
86.67	M140 +0.050	C	J	San Pedro Rd -- [L]									
87.18	+0.556	C	SVP	WB Paved 131' long, variable 0-12' wide							0.02		
87.20	+0.580	C	SVP	WB Paved 198' long 12' wide							0.04		
87.24	+0.616	C	J	Local Rd (San Pedro Access) -- [L]									
	+0.618	C	SVP	WB Paved 64' long, variable 12-0' wide							0.01		
87.79	M141 +0.165	C	UH	Projects spanning M141 to M142	AC	AC	2	8	24	8	4.65	18 Oct 2011	
88.31	+0.691	C	SVP	WB Paved 311' long, variable 0-12' wide							0.06		
88.37	+0.750	C	SVP	WB Paved 245' long, 12' wide							0.05		
88.41	+0.789	C	J	Coleman Rd -- [R]									
88.42	+0.796	C	SVP	WB Paved 99' long, variable 12-0' wide							0.02		
89.00	M142 +0.381	C	SVP	EB Unpaved 128' long, variable 0-80' wide							0.02		
89.03	+0.405	C	SVP	EB Unpaved 392' long, variable 80-0' wide							0.07		
89.21	+0.588	C	SVP	EB Unpaved 82' long, variable 0-14' wide							0.02		
89.22	+0.604	C	SVP	EB Unpaved 66' long, variable 14-0' wide							0.01		
91.34	M144 +0.725	C	J	Local Rd -- [R]									
91.79	M145 +0.175	C	JB	Leave Tohono O'Odham Reservation									

S 086 at M145+0.175

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 283

M145+0.175 on S 086

ARIZONA STATE HIGHWAY SYSTEM LOG

S 086 at M145+0.821

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M145+0.821 on S 086

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
92.43	M145 +0.821	C	UH Projects spanning M145 to M146	MBL	Gravel	2	1	24	1	2.47	38		
92.71	M146 +0.023	C	J Hayhook Ranch Rd -- [R]										
94.91	M148 +0.227	C	UH Projects spanning M148 to M149	AC	MBH	2	1	24	1	0.07	38		
94.98	+0.300	C	UH	AC	AC	2	3	24	3	1.72	Apr 2002		
95.63	+0.949	C	BR Brawley Wash								1975	268 ft Concrete	
96.70	M150 +0.016	C	UH Projects spanning M150 to M151	AC	AC	2	3	24	3	0.43	Apr 2002		
97.11	+0.424	C	J S 286 S to Sasabe -- [R4]										
97.13	+0.443	C	UH Projects spanning M150 to M151	AC	AC	2	4.5	24	8	0.21	Apr 2002		
97.25	+0.571	C	J Honyesuckle Farm Trl -- [L]								2005		
97.34	+0.656	C	UH Projects spanning M150 to M151	AC	AC	2	4.5	24	8	0.09	1993		
97.43	+0.750	C	UH	AC	AC	2	4.5	24	8	4.59	02 Feb 2000		
97.54	+0.857	C	J Silver Star Dr -- [L]								2005		
97.61	+0.928	C	J Doyle St -- [R]								2005		
98.04	M151 +0.410	C	J Valerie Dr -- [R]								2005		
98.33	+0.700	C	J Comanche Rd -- [L]								2005		
100.20	M153 +0.562	C	J S Sierrita Mountain Rd -- [R4]										Map
102.02	M155 +0.383	C	UH Projects spanning M155 to M156	AC	AC	2	4.5	24	8	4.50	02 Feb 2000		
102.65	M156 +0.014	C	J Marstellar Rd -- [L]								2005		
102.79	+0.160	C	J Taylor Ln -- [R]								2005		
103.32	+0.689	C	J Sandario Rd										
103.39	+0.759	C	J S I -- [L3]								2005		Map
106.22	M159 +0.585	C	J Valencia Rd										
106.52	+0.886	C	UH Projects spanning M159 to M160	AC	AC	2	4.5	24	8	0.01	02 Feb 2000		
106.53	+0.899	C	UH	AC	AC	2	2	24	8	3.86	02 Feb 2000		
108.51	M162 +0.010	C	BR Black Hills Wash								1972	129 ft Concrete	
108.72	+0.220	C	BR Snyder Hill Wash								1972	199 ft Concrete	
109.92	M163 +0.418	C	J S San Joaquin Rd -- [L]										Map
		C	UB WUB Tucson										
110.39	+0.887	C	UH Projects spanning M163 to M164	AC	AC	2	8	24	8	0.37	01 May 2008		
110.55	M164 +0.048	C	J S Camino Verde -- [L23]										Map
110.75	+0.255	C	UH Projects spanning M164 to M165	AC	AC	2	2	24	8	0.88	02 Feb 2000		
110.95	+0.446	C	J Old Ajo Highway -- [L]										
111.13	+0.626	C	J S Service Entrance W -- [R1]										Map
111.63	M165 +0.131	C	UH Projects spanning M165 to M166	AC	AC	2	2	24	8	0.02	02 Feb 2000		
111.65	+0.150	C	UH	AC	AC	2	2	24	8	0.99	1995		
112.64	M166 +0.143	C	EB Projects spanning M166 to M167	AC	AC	2	5	24	10	3.54	1995		
112.78	+0.279	A	J S Kinney Rd -- [B234]										Map
112.91	+0.415	A	J S Local Rd -- [L24]										Map
114.32	M167 +0.818	C	J Calle Paso Cobles										
116.01	M169 +0.510	A	J Old Ajo Rd East -- [R24]										
116.18	+0.680	C	EB Projects spanning M169 to M170	AC	AC	2	5	24	2	0.01	1995		
116.19	+0.691	C	UH	AC	MBH	4	2	44	2	0.01	91		
116.20	+0.699	C	UH	AC	AC	4	4	44	10	0.08	16 Sep 2004		

S 086 at M169+0.699

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 284

M169+0.699 on S 086

ARIZONA STATE HIGHWAY SYSTEM LOG

S 086 at M169+0.776

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M169+0.776 on S 086

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
116.28	M169 +0.776	C	UH Projects spanning M169 to M170	AC	AC	4	3.5	44	10	0.02	16 Sep 2004		
116.30	+0.798	C	UH	AC	AC	4	3.5	44	6	0.02	16 Sep 2004		
116.32	+0.817	C	UH	AC	AC	4	3	44	6	0.04	16 Sep 2004		
116.35	+0.845	C	JB WCL Tucson Elev 2410										
116.36	+0.858	C	J La Cholla Blvd (Signalized) -- [B24]										
		C	UH Projects spanning M169 to M170	AC	AC	4	5	44	5	0.35	16 Sep 2004		
116.61	M170 +0.107	C	J Cook St -- [R]										
116.71	+0.209	C	DH Projects spanning M170 to M171	AC	AC	4	5	44	5	0.06	16 Sep 2004		
116.76	+0.260	C	J Business Access -- [L23]										Map
116.77	+0.265	C	DH Projects spanning M170 to M171	AC	AC	4	4	44	5	0.08	16 Sep 2004		
116.85	+0.345	C	J Mission Rd (Signalized) -- [B1234]										Map
		C	DH Projects spanning M170 to M171	AC	AC	4	4	56	5	0.04	16 Sep 2004		
116.89	+0.383	C	DH	AC	AC	4	4	50	5	0.03	16 Sep 2004		
116.92	+0.41	C	DH	AC	AC	4	4	44	5	0.01	16 Sep 2004		
116.93	+0.425	C	DH	AC	AC	4	5	44	5	0.02	16 Sep 2004		
116.94	+0.440	C	UH	AC	AC	4	5	44	5	0.57	16 Sep 2004		
117.10	+0.601	C	J Freedom Dr -- [L]										
117.11	+0.608	C	J Landon Ave -- [R]										
117.30	+0.795	C	J Phoebe Ave -- [R]										
117.35	+0.847	C	J Holiday Isle Blvd (Signalized) -- [L2]										
117.41	+0.905	C	J Business Access -- [L]										
117.44	+0.934	C	J Residential Access North & Pandora Ave South -- [B]										
117.47	+0.969	C	J Business Access -- [R]										
117.48	+0.979	C	J Residential Access -- [L]										
117.50	M171 +0.010	C	J Los Santos -- [L]										
117.51	+0.021	C	J Residential Access North & Business Access South -- [B]										
		C	UH Projects spanning M171 to M172	AC	AC	4	0	44	0	0.07	16 Sep 2004		
117.52	+0.030	C	J Residential Access -- [L]										
117.55	+0.060	C	J Cottonwood Ln North & Valley Rd South -- [B3]										Map
117.56	+0.072	C	J Business Access -- [L3]										Map
117.58	+0.087	C	J Business Access -- [L3]										Map
	+0.096	C	UH Projects spanning M171 to M172	AC	AC	4	0	52	0	0.02	16 Sep 2004		
117.60	+0.114	C	UH	MBL	MBH	4	0	52	0	0.03	58		
117.61	+0.120	C	BR Santa Cruz River								1958	208 ft Concrete	
117.64	+0.148	C	UH Projects spanning M171 to M172	MBL	MBH	4	0	44	0	0.08	58		
117.68	+0.187	C	J Kostka Ave -- [B14]										Map
117.72	+0.231	C	EB Projects spanning M171 to M172	MBH	MBH	2	2	24	0	0.06	65		
117.78	+0.294	C	EB	MBH	MBH	2	2	30	0	0.02	65		
117.79	+0.298	A	J I 019 Exit #99 C-Ramp (Signalized)										Map
117.80	+0.314	C	EB Projects spanning M171 to M172	MBH	MBH	2	2	36	0	0.01	65		
117.81	+0.32	C	EB	MBH	MBH	2	2	24	0	0.05	65		
117.86	+0.372	C	EB	PCC	MBH	2	2	24	0	0.05	65		
117.88	+0.387	A	OP I 019								1965	263 ft Concrete	

S 086 at M171+0.387

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 285

M171+0.387 on S 086

ARIZONA STATE HIGHWAY SYSTEM LOG

S 086 at M171+0.421

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M171+0.421 on S 086

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
117.91	M171 +0.421	C	EB	MBH	MBH	2	2	30	0	0.03	65		
117.94	+0.453	C	EB			2	2	36	0	0.01	65		
117.95	+0.46	C	EB			2	2	24	0	0.06	65		
118.01	+0.518	A	J S	PCC	MBH	I 019 Exit #99 A-Ramp (Signalized)							Map
		C	EB			2	2	24	0	0.11	65		
118.11	+0.620	C	J S			(EB) End S 086 at 16th Ave in Tucson -- [R]							Map

ARIZONA STATE HIGHWAY SYSTEM LOG

S 086 at M166+0.139

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M166+0.139 on S 086

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 086 - Non-cardinal (from low to high for divided hwy segments)													
112.64	M166 +0.139	N	X	Begin S 086 WB divided centerline west of Tucson									
	+0.143	N	WB	Projects spanning M166 to M167	AC	AC	2	10	24	2	3.55	1995	
116.19	M169 +0.690	N	X	S 086 return to single centerline									
117.72	M171 +0.230	N	X	Continue S 086 WB divided centerline in Tucson									
	+0.231	N	WB	Projects spanning M171 to M172	MBH	MBH	2	0	24	2	0.10	65	Map
117.83	+0.335	N	WB		MBH	MBH	2	0	36	2	0.01	65	
	+0.342	N	WB		MBH	MBH	2	0	30	2	0.02	65	
117.86	+0.36	N	WB		MBH	MBH	2	0	24	2	0.01	65	
	+0.372	N	WB		PCC	MBH	2	0	24	2	0.05	65	
117.91	+0.421	N	WB		MBH	MBH	2	0	24	2	0.05	65	
117.96	+0.470	N	WB		MBH	MBH	2	0	36	2	0.01	65	
117.97	+0.480	N	WB		MBH	MBH	2	0	30	2	0.04	65	
118.01	+0.518	N	WB		PCC	MBH	2	0	24	2	0.10	65	
	+0.521	N	J S	(WB) Unknown Rd North -- [L3]									Map
118.11	+0.620	N	J S	(WB) End S 086 at 16th Ave in Tucson									Map
Cardinal Mainline Averages/Totals:						239.30	2.31	24.24	3.03	118.12	1996.7	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:						7.88	9.01	24.15	2.00	3.94	1992.0		

S 086 at M171+0.620

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 287

M171+0.620 on S 086

ARIZONA STATE HIGHWAY SYSTEM LOG

S 087 at M115+0.770

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M115+0.770 on S 087

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 087 - Cardinal (low to higher reference marker)													
0.95	M115 +0.770	C	J S Begin S 087 at S084 near Picacho										
		C	JB Inside Pinal County, East of Eloy										
		C	UH Projects spanning M115 to M116	AC	AC	2	6	24	2	0.02	30 Jun 2004		
0.97	+0.791	C	UH	AC	AC	2	6	24	2	0.02	1984		
0.99	+0.808	C	UH	AC	AC	2	5	24	2	0.04	1984		
1.03	+0.847	C	J S Milligan Rd -- [R]										
		C	NB Projects spanning M115 to M116	AC	AC	2	1	24	10	0.16	1984		
1.19	M116 +0.062	C	NB Projects spanning M116 to M117	AC	AC	2	1	24	9	0.18	1984		
1.37	+0.240	C	NB	AC	AC	2	1	24	9	0.03	1984		
1.41	+0.277	C	UH	AC	AC	2	8	24	9	0.05	1984		
1.46	+0.329	C	UH	AC	AC	2	8	24	8	4.38	1984		
2.03	+0.903	C	J Alsdorf Rd -- [B]										
		C	J Alsdorf Rd -- [B]										
2.29		A	J S Business Access -- [L]										
2.99	M117 +0.861	C	BR Unknown Wash									Concrete	
3.03	+0.899	C	J Battaglia Dr -- [B]										
4.05	M118 +0.913	C	J Houser Rd -- [B]										
5.01	M119 +0.881	C	BR Santa Rosa Central Arizona Project Canal									Concrete	
5.05	+0.916	C	J Shedd Rd -- [B]										
5.84	M120 +0.709	C	UH Projects spanning M120 to M121	AC	AC	2	8	24	8	0.39	30 Jun 2004		
6.05	+0.917	C	J S Arica Rd -- [R]										
6.23	M121 +0.059	C	UH Projects spanning M121 to M122	AC	AC	2	8	24	8	0.81	1983		
7.05	+0.871	C	J S Hanna Rd -- [B234]										
		C	UH Projects spanning M121 to M122	AC	AC	2	4	24	8	0.04	1983		
7.08	+0.908	C	UH	AC	AC	2	6	24	8	0.05	1983		
7.13	+0.953	C	UH	AC	AC	2	8	24	8	3.74	1983		
8.05	M122 +0.918	C	J Comman Rd -- [B]										
9.05	M123 +0.942	C	J Selma Rd -- [B]										
10.05	M124 +0.962	C	J Earley Rd -- [B]										
10.55	M125 +0.421	C	J Laughlin Rd -- [B]										
10.87	+0.741	C	UH Projects spanning M125 to M126	AC	AC	2	5	24	5.5	0.08	1983		
10.95	+0.819	C	UH	AC	AC	2	2	24	3	0.10	1983		
11.05	+0.923	C	J S S 287 W Left & Steele Rd Right -- [B24]										
		C	UH Projects spanning M125 to M126	AC	AC	2	2	24	3	0.11	30 Jun 2004		
11.16	M126 +0.028	C	UH Projects spanning M126 to M127	AC	AC	2	5	24	5.5	0.09	30 Jun 2004		
11.25	+0.119	C	UH	AC	AC	2	8	24	8	1.38	30 Jun 2004		
11.55	+0.413	C	J Saddleback Rd -- [L]										
12.05	+0.916	C	J Storey Rd -- [B]										
12.63	M127 +0.489	C	UH Projects spanning M127 to M128	AC	AC	2	5	24	5	0.07	30 Jun 2004		
12.70	+0.557	C	UH	AC	AC	2	2	24	2	0.10	30 Jun 2004		
12.80	+0.660	C	J S Arizona Training Center -- [L2]										
		C	UH Projects spanning M127 to M128	AC	AC	2	5	24	5	0.09	30 Jun 2004		

S 087 at M127+0.660

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 288

M127+0.660 on S 087

ARIZONA STATE HIGHWAY SYSTEM LOG

S 087 at M127+0.746

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M127+0.746 on S 087

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
12.88	M127 +0.746	C	UH Projects spanning M127 to M128	AC	AC	2	8	24	8	3.54	30 Jun 2004		
13.05	+0.911	C	J Kleck Rd -- [B]										
13.30	M128 +0.152	C	J Bell St -- [R]										
13.38	+0.230	C	J Newman St -- [R]										
13.46	+0.311	C	J Malcolm X St -- [R]										
13.55	+0.398	C	J Carmichael St Left & Carmichael Ct Right -- [B]										
13.63	+0.481	C	J Bateman St -- [B]										
13.72	+0.565	C	J Tucker St -- [L]										
13.80	+0.647	C	JB SCL Coolidge										
14.05	+0.898	C	J Randolph Rd -- [B]										
14.98	M129 +0.824	C	BR McClellan Wash									Concrete	
15.53	M130 +0.379	C	J Bartlett Rd -- [B]										
15.54	+0.386	C	JB Temp Leave Coolidge										
15.67	+0.518	C	J Wilshire Ave -- [L]										
15.78	+0.621	C	JB Re-enter Coolidge Elev 1418										
16.43	M131 +0.272	C	UH Projects spanning M131 to M132	AC	AC	2	8	24	5	0.04	30 Jun 2004		
16.47	+0.314	C	UH	AC	AC	2	5	24	5	0.06	30 Jun 2004		
16.53	+0.376	C	UH	AC	AC	2	2	24	2	0.06	30 Jun 2004		
16.58	+0.430	C	J S 5th St -- [L2]										Map
16.59	+0.440	C	UH Projects spanning M131 to M132	AC	AC	2	2	24	2	0.06	57		
16.65	+0.495	C	J S Martin Rd -- [B234]										Map
		C	UB SUB Coolidge										
		C	UH Projects spanning M131 to M132	AC	AC	4	0	48	0	0.10	57		
16.75	+0.595	C	UH	AC	AC	4	0	48	0	2.16	1993		
17.65	M132 +0.511	C	J S Coolidge Ave -- [B24]										Map
17.94	M133 +0.046	C	J S Central Ave (Signalized) -- [B24]										Map
18.01	+0.118	C	J Pinkley Ave -- [B]										
18.08	+0.190	C	J Pima Ave -- [B]										
18.15	+0.262	C	J S Northern Ave (Signalized) -- [B24]										Map
18.23	+0.337	C	J Lindbergh Ave -- [B]										
18.30	+0.408	C	J Byrd Ave -- [R]										
18.34	+0.447	C	J Kenworthy Ave -- [L]										
18.37	+0.479	C	J Kennedy Ave -- [R]										
18.44	+0.549	C	J Raymond St West & Bealey Ave East -- [B]										
18.51	+0.618	C	J Caroline St West & Walton Ave East -- [B]										
18.58	+0.692	C	J Hess Ave -- [R]										
18.66	+0.763	C	J S Vah Ki Inn Rd (Signalized) -- [B24]										Map
18.75	+0.860	C	J 4th St -- [R]										
18.80	+0.906	C	J Padre Kino Dr -- [L]										
18.90	M134 +0.001	C	BR Pima Lateral Canal								1963	44 ft Concrete	
18.91	+0.015	C	UH Projects spanning M134 to M135	AC	AC	4	0	48	1.5	0.02	1993		
18.93	+0.038	C	DH	AC	AC	4	0	48	1.5	0.01	1993		
18.94	+0.045	C	DH	AC	AC	4	0	48	1.5	0.07	1993		

S 087 at M134+0.045

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 289

M134+0.045 on S 087

ARIZONA STATE HIGHWAY SYSTEM LOG

S 087 at M134+0.117

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M134+0.117 on S 087

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
19.01	M134 +0.117	C	DH Projects spanning M134 to M135	AC	AC	4	0	48	3	0.15	1993		
19.04	+0.143	C	J S Shopping Center S Entrance -- [R14]										Map
19.10	+0.205	C	J S Shopping Center N Entrance -- [R1]										Map
19.17	+0.270	C	J S Ruins Dr -- [B1234]										Map
		C	UH Projects spanning M134 to M135	AC	AC	4	8	48	8	0.20	03 Dec 1999		
19.20	+0.305	C	UB NUB Coolidge										
19.28	+0.381	C	J S Hendrie Dr -- [R1]										Map
19.37	+0.473	C	UH Projects spanning M134 to M135	AC	AC	4	10	48	8	0.03	03 Dec 1999		
19.40	+0.503	C	UH	AC	AC	4	2	48	8	0.12	03 Dec 1999		
19.41	+0.519	C	J S Walmart Entrance (Signalized) -- [R14]										Map
19.52	+0.623	C	J S Walmart Entrance -- [R4]										Map
		C	UH Projects spanning M134 to M135	AC	AC	4	2	48	6	0.04	03 Dec 1999		
19.56	+0.667	C	UH	AC	AC	4	2	52	6	0.09	03 Dec 1999		
19.66	+0.761	C	J S S 287 to Florence East & Arizona Blvd North -- [B124]										Map
		C	JB NCL Coolidge, Coolidge remains on left of right-of-way										
		C	UH Projects spanning M134 to M135	AC	AC	2	2	24	5	0.34	03 Dec 1999		
20.00	+1.106	C	UH	AC	AC	2	2	24	3.5	0.08	03 Dec 1999		
20.08	M135 +0.071	C	UH Projects spanning M135 to M136	AC	AC	2	2	24	2	1.27	03 Dec 1999		
21.35	M136 +0.300	C	UH Projects spanning M136 to M137	AC	AC	2	2	24	2	0.05	03 Dec 1999		
21.41	+0.354	C	UH	AC	AC	2	2	24	2	0.45	19 Oct 2005		
21.67	+0.613	C	J S Skousen Rd -- [B24]										Map
21.85	+0.800	C	UH Projects spanning M136 to M137	AC	MBH	2	2	24	2	0.23	19 Oct 2005		
22.08	M137 +0.029	C	UH Projects spanning M137 to M138	AC	MBH	2	2	24	2	5.70	79		
23.01	+0.959	C	BR High Line Canal								1960	62 ft Concrete	
23.11	M138 +0.076	C	JB Enter Gila River IR										
23.62	+0.591	C	JB Temp Leave Gila River IR										
23.77	+0.740	C	JB Coolidge no longer on left side of right-of-way										
24.14	M139 +0.094	C	JB Re-enter Gila River IR										
24.31	+0.269	C	BR McCellan Wash								1960	119 ft Concrete	
25.97	M140 +0.870	C	BR Santa Cruz Wash								1960	119 ft Concrete	
26.65	M141 +0.479	C	J S S 387 to I 010										Map
27.78	M142 +0.700	C	UH Projects spanning M142 to M143	AC	AC	2	2	24	2	2.69	14 Dec 2001		
30.47	M145 +0.168	C	UH Projects spanning M145 to M146	AC	AC	2	8	24	8	6.48	14 Dec 2001		
30.73	M146 +0.049	C	J S 187										
31.29	+0.602	C	J S Sacaton Rd West										Map
33.07	M148 +0.390	C	BR Gila River								1961	322 ft Concrete	
35.97	M151 +0.288	C	J S BIA 7										Map
36.95	M152 +0.250	C	UH Projects spanning M152 to M153	AC	MBH	2	8	24	8	0.05	63		
37.00	+0.300	C	UH	AC	AC	2	8	24	8	7.09	09 Dec 2003		
40.44	M155 +0.770	C	BR RWCD Flood Control Channel									326 ft Steel	
40.55	+0.881	C	J Gilbert Rd										
44.09	M159 +0.419	C	UH Projects spanning M159 to M160	AC	AC	2	6	24	5.5	0.12	09 Dec 2003		
44.21	+0.541	C	X Begin S 087 SB divided centerline South of Chandler										

S 087 at M159+0.541

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 290

M159+0.541 on S 087

ARIZONA STATE HIGHWAY SYSTEM LOG

S 087 at M159+0.542

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M159+0.542 on S 087

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
44.21	M159 +0.542	C	DH Projects spanning M159 to M160	AC	AC	2	4	32	2	0.09	04 Oct 2001		
44.27	+0.601	C	UB SUB Phoenix-Mesa										
44.30	+0.629	C	JB Maricopa County, Leave Gila River IR										
	+0.632	C	J S Hunt Hwy E (Signalized) -- [B1]										Map
		C	UH Projects spanning M159 to M160	AC	AC	4	2	52	4	0.05	08 Apr 2005		
44.35	+0.682	C	J S S 587/ Hunt Highway (Signalized) -- [B23]										Map
		C	NB Projects spanning M159 to M160	AC	AC	2	2	25	8	0.14	08 Apr 2005		
44.50	+0.826	C	NB	AC	AC	2	2	25	8	0.04	1996		
44.54	+0.864	C	NB	AC	AC	2	2	25	10	2.82	1996		
44.60	+0.933	A	J S Elmhurst Dr -- [R124]										Map
45.00	M160 +0.312	A	J Local Rd -- [R24]										
45.36	+0.667	A	J S Riggs Rd -- [B24]										Map
45.85	M161 +0.174	C	JB SCL Chandler										
46.36	+0.678	A	J Chandler Heights Rd -- [B24]										
47.03	M162 +0.356	A	J Local Rd -- [L2]										
47.36	+0.670	A	J Ocotillo Rd -- [B2]										
		C	X S 087 transferred to City of Mesa.										
54.89	M170 +0.200	C	X Continue S 087 at Western Canal										
		C	UB Inside Phoenix-Mesa Urbanized Area										
		C	UH Projects spanning M170 to M171	AC	AC	6	0	72	0	1.22	89		
55.20	+0.507	C	JB NCL Chandler, SCL Mesa, Gilbert aside to East										
55.40	+0.705	C	J S Guadalupe Rd										Map
56.11	M171 +0.407	C	J S Kiowa Ave										Map
56.12	+0.418	C	DH Projects spanning M171 to M172	AC	AC	6	0	72	0	0.07	89		
56.19	+0.489	C	UH	AC	AC	6	0	72	0	0.08	89		
56.27	+0.572	C	DH	AC	AC	6	0	72	0	0.15	89		
56.42	+0.750	C	J S Baseline Rd										Map
		C	JB Totally in Mesa, Gilbert no longer aside on East										
		A	X S 087 Transferred to City of Mesa in Apr. 1997 from Baseline Rd to McKellips Rd										
56.81	M172 +0.330	A	J S Continue S 087 with U 060 Right-of-Way at Iron Ave in Mesa										Map
		C	DH Projects spanning M172 to M173	AC	PCC	6	1	72	1	0.10	89		
56.89	+0.416	A	J S U 060 Exit #179 C & J-Ramp (Signalized) -- [R14]										Map
56.90	+0.428	C	DH Projects spanning M172 to M173	PCC	PCC	6	1	72	1	0.05	89		
56.92	+0.448	A	OP U 060								1979	238 ft Concrete	
56.96	+0.479	C	DH Projects spanning M172 to M173	AC	PCC	6	1	72	1	0.09	89		
56.97	+0.494	A	J S U 060 Exit #179 A & G-Ramp (Signalized) -- [L23]										Map
57.05	+0.570	C	X Temp end S 087 transferred to City of Mesa										Map
61.44	M176 +0.740	C	J S Continue S 087 at McKellips Rd (Signalized) -- [B1234]										Map
		C	UH Projects spanning M176 to M177	AC	MBH	6	2	72	2	0.13	82		
61.47	+0.770	C	J S Business Access -- [R]										Map
61.48	+0.781	C	J S Business Access -- [L3]										Map
61.52	+0.827	C	J S Business Access -- [L]										Map
61.55	+0.850	C	J S Business Access -- [L]										Map

S 087 at M176+0.850

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 291

M176+0.850 on S 087

ARIZONA STATE HIGHWAY SYSTEM LOG

S 087 at M176+0.869

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M176+0.869 on S 087

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
61.57	M176 +0.869	C	J S Business Access -- [L]										
	+0.872	C	DH Projects spanning M176 to M177	AC	MBH	6	2	72	2	0.09	82		Map
61.59	+0.888	C	J S (SB) Business Access -- [L]										Map
	+0.893	C	J S (SB) Business Access -- [L]										Map
61.61	+0.911	C	J S (SB) Business Access -- [L]										Map
	+0.913	C	J S (NB) Local Rd -- [R1]										Map
61.62	+0.924	C	J S (SB) Undeveloped Parcel Access -- [L]										Map
61.64	+0.943	C	J S (NB) Undeveloped Parcel Access -- [R1]										Map
61.66	+0.966	C	J S S 202 Exit #13 A & G Ramps (Signalized) -- [R14]										Map
		C	DH Projects spanning M176 to M177	AC	MBH	5	2	60	2	0.10	82		
61.69	+0.988	C	JB NCL Mesa										
	+0.992	C	UP S 202 (EB)								13 Jan 2002		15'-08"
61.71	M177 +0.010	C	UP S 202 (WB)								13 Jan 2002		15'-08"
61.73	+0.036	C	J S S 202 Exit #13 J & C Ramps (Signalized) -- [L23]										Map
61.76	+0.062	C	DH Projects spanning M177 to M178	AC	MBH	4.5	2	54	2	0.02	82		
61.78	+0.086	C	J S (NB) Lehi Rd -- [R]										Map
		C	DH Projects spanning M177 to M178	AC	MBH	4	2	48	2	0.01	82		
61.79	+0.094	C	UH	AC	MBH	4	2	48	2	0.77	82		
	+0.097	C	J S Undeveloped Parcel Access -- [L]										Map
62.05	+0.357	C	BR Salt River								1982	1345 ft Concrete	
62.06	+0.364	C	JB Salt River IR										
62.49	+0.791	C	J S McDowell Rd (Signalized) -- [B234]										Map
62.56	+0.864	C	NB Projects spanning M177 to M178	AC	AC	2	2	24	10	3.95	1996		
62.83	M178 +0.209	A	J S Local Rd -- [B24]										Map
63.08	+0.461	A	J S Oak St -- [L24]										Map
63.32	+0.704	A	J S Local Rd -- [R1]										Map
63.68	M179 +0.074	A	J S Center St -- [L234]										Map
64.32	+0.722	A	J S Mesa Dr -- [L23]										Map
64.49	+0.886	A	J S Local Rd -- [L24]										Map
64.56	M180 +0.000	C	VMS (SB) Variable Message Sign #125 (Unknown Status)										
65.55	M181 +0.012	A	J S BIA 24 & Sand/Gravel Access -- [B124]										Map
65.91	+0.364	C	J (NB) Local Rd -- [R]										
66.18	+0.638	C	J (NB) Local Rd -- [R]										
66.51	+0.971	C	NB Projects spanning M181 to M182	AC	AC	2	2	30	10	0.05	1996		
66.56	M182 +0.014	C	NB Projects spanning M182 to M183	AC	AC	2	2	36	10	0.15	1996		
66.71	+0.167	A	J S Gilbert Rd South & Salt River Landfill Entrance North (Signalized) -- [B1234]										Map
		C	NB Projects spanning M182 to M183	AC	AC	2	0	36	10	0.08	1996		
66.78	+0.237	A	UB EUB Phoenix-Mesa										
66.79	+0.247	C	NB Projects spanning M182 to M183	AC	AC	2	0	36	10	0.02	Oct 2009		
66.81	+0.270	C	NB	AC	AC	2	4	36	10	0.08	Oct 2009		
66.89	+0.343	C	J S (NB) Residential Access Rd -- [R]										Map
	+0.348	C	NB Projects spanning M182 to M183	AC	AC	2	4	30	10	0.15	Oct 2009		
67.04	+0.49	C	NB	AC	AC	2	4	24	10	0.60	Oct 2009		

S 087 at M182+0.49

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 292

M182+0.49 on S 087

ARIZONA STATE HIGHWAY SYSTEM LOG

S 087 at M183+0.076

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M183+0.076 on S 087

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
67.64	M183 +0.076	C	NB	Projects spanning M183 to M184	AC	AC	2	4	24	7	0.02	Oct 2009	
67.66	+0.094	C	NB		AC	AC	2	4	24	4	0.08	Oct 2009	
67.74	+0.171	C	NB		AC	AC	2	0	24	4	0.03	Oct 2009	
67.77	+0.204	A	J S	Salt River Land Fill Entrance Left & Residential Access Rd Right -- [B124]									Map
		C	NB	Projects spanning M183 to M184	AC	AC	2	0	24	10	0.04	Oct 2009	
67.81	+0.242	C	NB		AC	AC	2	4	24	10	0.34	Oct 2009	
68.14	+0.577	C	NB		AC	AC	2	4	24	7	0.02	Oct 2009	
68.16	+0.596	C	NB		AC	AC	2	4	24	4	0.08	Oct 2009	
68.24	+0.672	C	NB		AC	AC	2	0	24	4	0.04	Oct 2009	
68.28	+0.709	A	J S	Trap and Skeet Entrance -- [R124]									Map
		C	NB	Projects spanning M183 to M184	AC	AC	2	0	24	10	0.04	Oct 2009	
68.31	+0.748	C	NB		AC	AC	2	4	24	10	0.14	Oct 2009	
68.46	+0.890	C	NB		AC	AC	2	4	24	7	0.02	Oct 2009	
68.47	+0.907	C	NB		AC	AC	2	4	24	4	0.07	Oct 2009	
68.55	+0.980	C	NB		AC	AC	2	0	24	4	0.04	Oct 2009	
68.59	M184 +0.018	A	J S	Salt River Sand & Rock Entrance/Arizona Canal Access Rd -- [R124]									Map
		C	NB	Projects spanning M184 to M185	AC	AC	2	0	24	10	0.04	Oct 2009	
68.62	+0.054	C	NB		AC	AC	2	4	24	10	0.02	Oct 2009	
68.64	+0.071	C	NB		AC	AC	2	4	24	7	0.02	Oct 2009	
68.66	+0.087	C	NB		AC	AC	2	4	24	4	0.08	Oct 2009	
68.74	+0.171	C	NB		PCC	PCC	2	0	24	4	0.02	Oct 2009	
68.75	+0.186	C	J S	(NB) Arizona Canal Southwest Bank Access Rd -- [R1]									Map
		C	NB	Projects spanning M184 to M185	PCC	PCC	2	0	24	10	0.06	Oct 2009	
68.78	+0.208	A	BR	Arizona Canal								1996	136 ft Unknown
68.80	+0.231	C	J S	(NB) Arizona Canal Northeast Bank Access Rd -- [R]									Map
68.81	+0.245	C	NB	Projects spanning M184 to M185	AC	AC	2	4	24	10	0.19	Oct 2009	
69.00	+0.430	C	NB		AC	AC	2	0	24	10	0.08	Oct 2009	
69.03	+0.464	A	J S	Local Rd/Access to Arizona Canal Entrance -- [R24]									Map
69.08	+0.507	C	NB	Projects spanning M184 to M185	AC	AC	2	4	24	10	1.93	Oct 2009	
71.00	M186 +0.400	C	NB	Projects spanning M186 to M187	AC	AC	2	0	24	10	0.10	Oct 2009	
71.05	+0.454	A	J S	Local Rd (Gated) -- [R24]									Map
71.10	+0.504	C	NB	Projects spanning M186 to M187	AC	AC	2	4	24	10	0.96	Oct 2009	
71.53	+0.930	C	J	(NB) Local Rd (unpaved) -- [R]									
72.04	M187 +0.441	C	J	(NB) CAP Canal South Bank Rd -- [R]									
72.06	+0.461	C	NB	Projects spanning M187 to M188	PCC	PCC	2	4	24	10	0.02	Oct 2009	
72.08	+0.474	A	BR	Cap Canal								1996	99 ft Unknown
72.09	+0.486	C	NB	Projects spanning M187 to M188	AC	AC	2	4	24	10	1.21	Oct 2009	
72.11	+0.505	C	J	(NB) CAP Canal North Bank Rd -- [R]									
73.29	M188 +0.681	C	NB	Projects spanning M188 to M189	AC	AC	2	4	24	10	0.01	1996	
73.30	+0.691	C	NB		AC	AC	2	4	30	10	0.04	1996	
73.35	+0.736	C	NB		AC	AC	2	4	36	10	0.02	1996	
73.37	+0.756	A	JB	Leave Salt River IR, Enter Fort McDowell IR									
		C	NB	Projects spanning M188 to M189	AC	AC	2	4	36	10	0.14	26 Aug 1996	

S 087 at M188+0.756

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 293

M188+0.756 on S 087

ARIZONA STATE HIGHWAY SYSTEM LOG

S 087 at M188+0.823

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M188+0.823 on S 087

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
73.44	M188 +0.823	A	J S Shea Blvd (Signalized) -- [L23]										
73.51	+0.900	C	NB Projects spanning M188 to M189	AC	AC	2	4	30	10	0.11	26 Aug 1996		Map
73.62	M189 +0.03	C	NB Projects spanning M189 to M190	AC	AC	2	4	24	10	5.04	26 Aug 1996		
73.69	+0.095	A	J S Local Rd -- [B24]										Map
74.52	+0.927	A	X U turn -- [U]										Map
74.97	M190 +0.377	A	J S Tohvee Cir -- [B24]										Map
75.44	+0.847	A	J S Fort McDowell Casino -- [B124]										Map
75.79	M191 +0.200	C	VMS (NB) Variable Message Sign #408 (Operational)								2002		
75.85	+0.254	C	BR (NB) Verde River								1992	1600 ft Concrete	
76.36	+0.768	A	J S Hiwatha Hood Rd -- [B24]										Map
77.71	M193 +0.122	A	JB Leave Ft McDowell IR										
78.19	+0.599	C	JB Enter Tonto NF (NB only)										
78.67	M194 +0.082	C	NB Projects spanning M194 to M195	AC	AC	2	4	24	10	0.84	Sep 2008		
79.06	+0.472	C	J S (NB) Burnt Water Trl -- [L2]								Sep 2008		Map
79.11	+0.517	C	JB Temp Leave Tonto NF (NB only - SB never entered)										
79.52	+0.926	C	NB Projects spanning M194 to M195	AC	AC	2	4	24	7	0.07	Sep 2008		
79.59	+0.999	C	NB	AC	AC	2	4	24	4	0.12	Sep 2008		
79.70	M195 +0.072	C	J S (NB) Calle Sin Nombre -- [R1]								Sep 2008		Map
		C	NB Projects spanning M195 to M196	AC	AC	2	4	24	10	1.01	Sep 2008		
79.76	+0.131	C	J S (NB) Vista Del Oro -- [L2]								Sep 2008		Map
80.63	M196 +0.044	C	J S (NB) Gold Field Rd -- [L2]								Sep 2008		Map
80.72	+0.131	C	NB Projects spanning M196 to M197	AC	AC	2	4	24	7	0.07	Sep 2008		
80.79	+0.205	C	NB	AC	AC	2	4	24	4	0.12	Sep 2008		
80.91	+0.321	C	J S (NB) Pleasant View Rd -- [R2]								Sep 2008		Map
		C	NB Projects spanning M196 to M197	AC	AC	2	4	24	10	0.03	Sep 2008		
80.94	+0.355	C	NB	AC	AC	2	5.5	24	10	0.07	Sep 2008		
81.02	+0.428	C	NB	AC	AC	2	7	24	10	0.12	Sep 2008		
81.14	+0.547	C	X (NB) Median Cross-Over -- [U2]								Sep 2008		Map
	+0.548	C	NB Projects spanning M196 to M197	AC	AC	2	2	24	10	2.16	Sep 2008		
81.72	M197 +0.141	C	J S (NB) Local Rd -- [R1]								Sep 2008		Map
81.74	+0.152	C	JB Re-enter Tonto NF										
83.29	M198 +0.675	C	NB Projects spanning M198 to M199	AC	AC	2	2	30	9	0.03	Sep 2008		
83.32	+0.708	C	NB	AC	AC	2	2	36	8	0.11	Sep 2008		
83.43	+0.816	C	NB	AC	AC	2	2	24	10	0.40	Sep 2008		
83.69	M199 +0.147	A	UP Exit #199 at Bush Hwy/Saguaro Lake Rd								2008		17'-01"
83.84	+0.291	C	NB Projects spanning M199 to M200	AC	AC	2	2	36	8	0.27	Sep 2008		
84.11	+0.565	C	NB	AC	AC	2	2	30	9	0.11	Sep 2008		
84.22	+0.679	C	NB	AC	AC	2	2	24	10	1.33	Sep 2008		
85.56	M200 +0.970	C	NB Projects spanning M200 to M201	AC	AC	2	5	24	10	0.03	Sep 2008		
85.59	M201 +0.002	C	NB Projects spanning M201 to M202	AC	AC	2	8	24	10	0.11	Sep 2008		
85.70	+0.109	C	NB	AC	AC	2	8	24	10	0.01	Sep 2008		
	+0.115	C	NB	AC	AC	2	8	24	10	0.02	Sep 2008		
85.72	+0.137	C	NB	AC	AC	2	8	24	10	1.06	16 Nov 2005		

S 087 at M201+0.137

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 294

M201+0.137 on S 087

ARIZONA STATE HIGHWAY SYSTEM LOG

S 087 at M202+0.196

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M202+0.196 on S 087

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
86.78	M202 +0.196	C	NB	Projects spanning M202 to M203	AC	AC	2	4	24	10	0.54	01 Feb 2000	
87.32	+0.735	C	NB		AC	AC	2	4	24	10	1.09	Sep 2008	
88.41	M203 +0.821	C	NB	Projects spanning M203 to M204	AC	AC	2	4	24	10	5.90	01 Feb 2000	
88.49	+0.907	A	J S	FH 402 Tonto Left & Cline Cabin Rd Right -- [B1234]								Sep 2008	Map
94.31	M209 +0.710	C	NB	Projects spanning M209 to M210	AC	AC	2	4	24	10	2.41	01 Feb 2000	
96.72	M212 +0.155	C	NB	Projects spanning M212 to M213	AC	AC	2	4	24	10	0.87	01 Feb 2000	
97.12	+0.554	C	BR	(NB) Sycamore Creek								1972	246 ft Concrete
97.59	M213 +0.020	C	NB	Projects spanning M213 to M214	AC	AC	2	4	24	10	5.02	17 Aug 1998	
102.00	M217 +0.350	A	J	Forest Rd 1705 -- [L]									
102.61	+0.957	A	J S	Sycamore Creek Rd Left & Sunflower Rd Right -- [B1234]									Map
		C	NB	Projects spanning M217 to M218	AC	AC	2	4	24	2	0.40	01 Jun 2001	
102.67	M218 +0.044	A	JB	Temp Leave Tonto NF									
103.01	+0.388	C	NB	Projects spanning M218 to M219	AC	AC/SAMI	2	4	24	10	0.57	01 Jun 2001	
	+0.391	A	JB	Enter Tonto NF									
103.05	+0.429	C	BR	(NB) Sycamore Creek								2000	726 ft Concrete
103.23	+0.607	A	J S	Bushnell Tanks Rd (Forest Rd 22) -- [R124]									Map
103.58	+0.956	C	NB	Projects spanning M218 to M219	AC	AC/SAMI	2	3.5	24	10	1.70	01 Jun 2001	
103.74	M219 +0.058	C	J	(NB) Local Rd -- [R]									
104.04	+0.361	A	BR	Lower Kitty Joe Creek								2000	868 ft Concrete
104.33	+0.647	C	JB	Temp Leave Tonto NF									
104.67	+0.988	C	J	(NB) Local Rd -- [R]									
104.96	M220 +0.267	C	JB	Re-enter Tonto NF									
105.07	+0.378	A	BR	Whiskey Springs Creek								2000	494 ft Concrete
105.28	+0.593	C	NB	Projects spanning M220 to M221	AC/SAMI	AC/SAMI	2	3.5	24	10	0.57	04 Oct 2004	
105.85	M221 +0.164	C	NB	Projects spanning M221 to M222	AC	ARSAM	2	3.5	24	10	1.16	04 Oct 2004	
106.14	+0.449	A	BR	Upper Kitty Joe								2001	616 ft Concrete
107.01	M222 +0.318	C	NB	Projects spanning M222 to M223	AC	ARSAM	2	3.5	24	10	0.03	21 Nov 2006	
107.04	+0.349	C	NB		AC	ARSAM	2	3.5	24	10	0.05	04 Oct 2004	
107.10	+0.404	C	NB		AC	ARSAM	2	3.5	24	10	0.03	21 Nov 2006	
107.13	+0.432	C	NB		AC	ARSAM	2	3.5	24	10	0.08	04 Oct 2004	
107.20	+0.510	C	NB		AC	ARSAM	2	4.8	24	10	0.03	04 Oct 2004	
107.23	+0.535	C	NB		AC	ARSAM	2	6	24	10	0.01	04 Oct 2004	
107.24	+0.547	C	NB		AC	ARSAM	2	4	24	9	0.04	04 Oct 2004	
107.29	+0.593	C	NB		AC	ARSAM	2	2	24	8	0.04	04 Oct 2004	
107.33	+0.633	A	J S	Pine Mounatin Rd -- [B1234]									Map
		C	NB	Projects spanning M222 to M223	AC	ARSAM	2	3.5	24	10	0.01	04 Oct 2004	
		C	FR	Two Way Frontage Rd Right	AC	AC	2	2	24	2	0.38		
	+0.640	C	NB	Projects spanning M222 to M223	AC	ARSAM	2	3.5	24	15	0.10	04 Oct 2004	
107.43	+0.739	C	NB		AC	ARSAM	2	3.5	24	20	0.09	04 Oct 2004	
107.53	+0.832	C	NB		AC	ARSAM	2	3.5	24	15	0.08	04 Oct 2004	
107.60	+0.902	A	JB	Gila County									
107.61	+0.911	C	NB	Projects spanning M222 to M223	AC	ARSAM	2	3.5	24	10	0.14	04 Oct 2004	
107.74	M223 +0.085	C	NB	Projects spanning M223 to M224	AC	AC	2	3.5	24	10	0.56	04 Oct 2004	

S 087 at M223+0.085

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 295

M223+0.085 on S 087

ARIZONA STATE HIGHWAY SYSTEM LOG

S 087 at M223+0.223

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M223+0.223 on S 087

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
107.88	M223 +0.223	A	BR	Cottonwood Basin							2001	270 ft Concrete	
108.31	+0.649	C	NB	Projects spanning M223 to M224	AC/SAMI	AC	2	3.5	24	10	0.15	04 Oct 2004	
108.45	+0.796	C	NB		AC/SAMI	AC	2	3.5	24	10	0.05	21 Nov 2006	
108.50	+0.843	C	NB		AC/SAMI	AC	2	3.5	24	10	0.05	04 Oct 2004	
108.55	+0.896	C	NB		AC/SAMI	AC	2	3.5	24	10	0.19	21 Nov 2006	
108.74	M224 +0.042	C	NB	Projects spanning M224 to M225	AC/SAMI	AC	2	3.5	24	5.5	0.02	21 Nov 2006	
108.76	+0.061	C	NB		AC/SAMI	AC	2	3.5	24	1	0.02	21 Nov 2006	
108.78	+0.086	C	NB		AC/SAMI	AC	2	3.5	24	1	0.10	04 Oct 2004	
108.88	+0.187	C	NB		AC/SAMI	AC	2	3.5	24	5.5	0.01	04 Oct 2004	
108.90	+0.201	C	NB		AC/SAMI	AC	2	3.5	24	10	0.24	04 Oct 2004	
108.93	+0.231	C	J	(NB) Local Rd -- [R]									
109.14	+0.442	C	NB	Projects spanning M224 to M225	AC/SAMI	AC	2	3.5	24	10	0.02	21 Nov 2006	
109.16	+0.462	C	NB		AC/SAMI	AC/SAMI	2	3.5	24	10	0.15	21 Nov 2006	
109.31	+0.611	C	NB		AC/SAMI	AC/SAMI	2	3.5	24	10	0.14	04 Oct 2004	
109.45	+0.750	C	NB		AC/SAMI	AC/SAMI	2	3.5	24	10	0.24	21 Nov 2006	
109.69	M226 +0.039	C	NB	Projects spanning M226 to M227	AC/SAMI	AC/SAMI	2	3.5	24	10	0.03	04 Oct 2004	
109.72	+0.070	C	NB		AC	AC	2	1	24	8	0.14	78	
109.85	+0.205	C	NB		AC	AC	2	1	24	8	1.64	1996	
110.47	+0.823	C	J	(NB) Local Rd -- [R]									
110.67	M227 +0.068	A	JB	Temp Leave Tonto NF									
111.15	+0.551	C	J	(NB) Local Rd -- [R]									
111.38	+0.780	A	JB	Re-enter Tonto NF									
111.49	+0.893	C	NB	Projects spanning M227 to M228	AC	AC	2	1	24	8	0.10	21 May 2003	
111.59	M228 +0.000	C	NB	Projects spanning M228 to M229	AC	AC	2	1	24	8	0.40	1996	
111.69	+0.094	C	J	(NB) Local Rd (unpaved) -- [R]									
111.99	+0.401	C	NB	Projects spanning M228 to M229	AC	AC	2	2.5	24	8	0.40	1996	
112.25	+0.653	C	JB	Temp Leave Tonto NF									
	+0.654	C	J	(NB) Local Rd -- [R]									
112.39	+0.800	C	NB	Projects spanning M228 to M229	AC	AC	2	4	24	10	0.22	21 Aug 2002	
112.61	M229 +0.021	C	NB	Projects spanning M229 to M230	AC	AC	2	4	24	10	2.06	21 Aug 2002	
112.64	+0.048	C	JB	Re-enter Tonto NF									
113.19	+0.605	C	J S	(NB) Slate Creek Cutoff Rd -- [R]									
113.57	+0.982	C	J S	(NB) Local Rd -- [R]									
114.67	M231 +0.104	C	NB	Projects spanning M231 to M232	AC	AC	2	4	24	10	0.03	21 Aug 2002	
114.70	+0.134	C	NB		AC	AC	2	4	24	10	0.51	21 Aug 2002	
115.13	+0.565	C	J	(NB) Local Rd -- [R]									
115.20	+0.640	C	NB	Projects spanning M231 to M232	AC	AC	2	4	24	10	0.06	08 Dec 2011	
115.26	+0.700	C	NB		AC	MBH	2	4	24	10	3.87	08 Dec 2011	
119.13	M235 +0.685	A	J S	Local Rd Left & S 188 Right -- [B1234]									
		C	NB	Projects spanning M235 to M236	AC	MBH	2	4	36	10	0.08	08 Dec 2011	
119.21	+0.766	C	NB		AC	MBH	2	4	30	10	0.04	08 Dec 2011	
119.25	+0.806	C	NB		AC	MBH	2	4	30	10	0.19	88	
119.45	M236 +0.01	C	NB	Projects spanning M236 to M237	AC	MBH	2	4	24	10	0.13	88	

Map
Map

Map

S 087 at M236+0.01

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 296

M236+0.01 on S 087

ARIZONA STATE HIGHWAY SYSTEM LOG

S 087 at M236+0.141

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M236+0.141 on S 087

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
119.58	M236 +0.141	C	NB Projects spanning M236 to M237	AC	MBH	2	4	24	8	4.84	91		
120.83	M237 +0.410	C	JB Temp Leave Tonto NF										
120.99	+0.569	C	BR (NB) Deer Creek								1991	145 ft Concrete	
121.05	+0.625	C	JB Re-enter Tonto NF										
122.67	M239 +0.254	C	JB Temp Leave Tonto NF										
122.74	+0.322	C	BR (NB) Rye Creek								1991	326 ft Concrete	
122.90	+0.482	A	J S Gisela Rd -- [R14]										Map
123.36	+0.942	A	J Local Rd -- [L]										
123.38	+0.967	C	J Old Rye Creek -- [B1]										
123.86	M240 +0.470	C	J (NB) Business Access -- [R]										
123.92	+0.527	A	J Business Access Rd -- [B]										
124.21	+0.819	A	X Rye										
124.22	+0.832	A	J S Business Access Rd -- [B124]										Map
124.32	+0.929	A	JB Re-enter Tonto NF										
124.42	M241 +0.037	C	NB Projects spanning M241 to M242	AC	AC	2	4	24	8	5.88	08 Sep 2001		
126.54	M243 +0.189	C	J (NB) Unknown Rd -- [B]										
127.80	M244 +0.461	C	J (NB) Local Rd -- [R]										
129.24	M245 +0.893	A	X Median Cross Over -- [U]										
130.30	M247 +0.749	C	NB Projects spanning M247 to M248	AC	AC	2	4	24	10	3.21	08 Sep 2001		
133.35	M250 +0.790	C	JB SCL Payson Elev 4982										
133.50	+0.938	C	J S Round Valley Rd (Payson) -- [R1]										Map
133.51	+0.949	C	NB Projects spanning M250 to M251	AC	AC	2	6	24	6	0.32	08 Sep 2001		
133.83	M251 +0.269	C	UB SUB Payson										
	+0.273	C	UH Projects spanning M251 to M252	AC	AC	2	6	24	6	0.22	10 Aug 2002		
134.01	+0.457	C	J Phoenix Ave -- [B24]										
134.05	+0.494	C	UH Projects spanning M251 to M252	AC	AC	4	6	48	6	0.11	10 Aug 2002		
134.11	+0.552	C	J Cedar Ln										
134.16	+0.604	C	UH Projects spanning M251 to M252	AC	AC	4	6	48	6	0.02	10 Aug 2002		
134.18	+0.624	C	UH	AC	AC	4	6	48	6	0.89	10 Aug 2002		
134.20	+0.641	C	J Aero Dr -- [B2]										
134.32	+0.759	C	J Willow Ln -- [R4]										
134.40	+0.848	C	J S Main St -- [B24]										Map
134.52	+0.965	C	J Frontier St -- [B24]										
134.84	M252 +0.293	C	J Bonita Avenue -- [B24]										
135.07	+0.520	C	DH Projects spanning M252 to M253	AC	AC	4	2	48	4	0.10	10 Aug 2002		
135.12	+0.571	C	J S Longhorn Rd Left & S 260 (SB) and (NB) Right (Signalized) -- [B1234]								2005		Map
135.17	+0.620	C	UH Projects spanning M252 to M253	AC	AC	4	6	48	6	0.99	10 Aug 2002		
135.42	+0.864	C	J S Malibu Dr -- [R4]										Map
135.58	M253 +0.034	C	J East Zurich -- [R4]										
135.78	+0.233	C	J S Forest Dr -- [B24]										Map
136.10	+0.555	C	J S Sherman Rd										Map
136.16	+0.616	C	UH Projects spanning M253 to M254	AC	AC	4	6	48	6	0.01	10 Aug 2002		
136.17	+0.626	C	UH	AC	AC	4	6	48	2	0.59	10 Aug 2002		

S 087 at M253+0.626

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 297

M253+0.626 on S 087

ARIZONA STATE HIGHWAY SYSTEM LOG

S 087 at M253+0.657

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M253+0.657 on S 087

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
136.20	M253 +0.657	C	J S Rancho Rd -- [R4]										Map
136.21	+0.667	C	J S Rancho Rd -- [L]										Map
136.29	+0.744	C	J S Airport Rd West & Airline Rd East -- [B24]										Map
136.61	M254 +0.172	C	J S Roundup Rd										Map
136.76	+0.320	C	UH Projects spanning M254 to M255	AC	AC	4	4	48	2	0.02	10 Aug 2002		
136.78	+0.341	C	UH	AC	AC	4	2	48	2	0.05	10 Aug 2002		
136.82	+0.387	C	UH	AC	AC	4	2	48	2	0.04	May 2005		
136.86	+0.424	C	X Begin Traffic Circle at Tyler Pkwy										
		C	DH Projects spanning M254 to M255	AC	AC	4	2	48	2	0.03	May 2005		Map
136.89	+0.453	C	DH	AC	AC	4	2	48	2	0.03	May 2005		
136.92	+0.484	C	X Return to single centerline North of Tyler Pkwy Traffic Circle										
		C	UH Projects spanning M254 to M255	AC	AC	4	2	48	2	0.01	May 2005		Map
136.93	+0.499	C	UH	AC	AC	4	2	48	3	0.01	May 2005		
136.95	+0.513	C	UH	AC	AC	3.5	10	42	3	0.01	24 Jul 2002		
136.96	+0.527	C	UH	AC	AC	3.5	10	42	4	0.06	24 Jul 2002		
137.02	+0.586	C	J S Houston Mesa Rd -- [R]										Map
		C	UB NUB Payson										
	+0.589	C	UH Projects spanning M254 to M255	AC	AC	2.5	8	36	6	0.13	24 Jul 2002		
137.15	+0.720	C	UH	AC	AC	2.5	6	36	6	0.01	24 Jul 2002		
137.16	+0.72	C	UH	AC	AC	2.5	6	30	6	0.06	24 Jul 2002		
137.22	+0.789	C	UH	AC	AC	2	6	24	6	0.09	24 Jul 2002		
137.25	+0.818	C	JB NCL Payson										
137.31	+0.875	C	UH Projects spanning M254 to M255	AC	AC	2	1	24	1	2.59	24 Jul 2002		
139.39	M256 +0.920	C	SVP NB Slow Vehicle Pullout							0.03	1993		
139.67	M257 +0.208	C	J S Flowing Springs Dr										Map
139.90	+0.442	C	UH Projects spanning M257 to M258	AC	AC	2	1	24	14	0.20	24 Jul 2002		
140.10	+0.642	C	UH	AC	AC	2	1	24	1	0.34	24 Jul 2002		
140.26	+0.806	C	J S E Verde Estates Rd -- [L23]										Map
140.44	M258 +0.036	C	UH Projects spanning M258 to M259	AC	AC	2	2	24	2	0.23	24 Jul 2002		
140.67	+0.266	C	UH	AC	AC	2	1	24	1	3.84	24 Jul 2002		
140.70	+0.296	C	BR E Verde River								1955	238 ft Steel	
144.51	M262 +0.152	C	UH Projects spanning M262 to M263	AC	AC	2	1	30	1	0.06	24 Jul 2002		
144.58	+0.216	C	UH	AC	AC	2	1	36	1	0.12	24 Jul 2002		
144.70	+0.336	C	UH	AC	AC	2	1	42	1	0.16	24 Jul 2002		
144.86	+0.498	C	UH	AC	AC	2	1	48	1	0.11	24 Jul 2002		
144.97	+0.608	C	UH	AC	AC	2	3	48	3	0.55	24 Jul 2002		
145.50	M263 +0.176	C	J S Tonto Natural Bridge State Park										Map
145.52	+0.196	C	UH Projects spanning M263 to M264	AC	AC	2	3	42	3	0.18	24 Jul 2002		
145.70	+0.379	C	UH	AC	AC	2	3	36	3	0.03	24 Jul 2002		
145.74	+0.41	C	UH	AC	AC	2	3	30	3	0.01	24 Jul 2002		
145.75	+0.42	C	UH	AC	AC	2	3	24	3	0.50	24 Jul 2002		
146.25	+0.925	C	UH	AC	AC	2	1	24	1	0.23	24 Jul 2002		
146.48	M264 +0.199	C	UH Projects spanning M264 to M265	AC	AC	2	1	30	1	0.03	24 Jul 2002		

S 087 at M264+0.199

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 298

M264+0.199 on S 087

ARIZONA STATE HIGHWAY SYSTEM LOG

S 087 at M264+0.200

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M264+0.200 on S 087

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
146.48	M264 +0.200	C	SVP	NB Slow Vehicle Pullout						0.17	19 Jun 2000		
146.51	+0.225	C	UH	Projects spanning M264 to M265	AC	AC	2	1	36	1	0.13	24 Jul 2002	
146.63	+0.350	C	UH		AC	AC	2	1	30	1	0.03	24 Jul 2002	
146.66	+0.38	C	UH		AC	AC	2	1	24	1	0.35	24 Jul 2002	
147.01	+0.730	C	UH		AC	AC	2	1	30	1	0.08	24 Jul 2002	
147.02	M265 +0.062	C	SVP	SB Slow Vehicle Pullout						0.26	19 Jun 2000		
147.09	M264 +0.806	C	UH	Projects spanning M264 to M265	AC	AC	2	1	36	1	0.18	24 Jul 2002	
147.27	M265 +0.048	C	UH	Projects spanning M265 to M266	AC	AC	2	1	30	1	0.03	24 Jul 2002	
147.30	+0.07	C	UH		AC	AC	2	1	24	1	1.91	24 Jul 2002	
147.32	+0.098	C	J S	Control Rd									
149.21	M267 +0.000	C	UH	Projects spanning M267 to M268	AC	MBH	2	1	24	1	0.36	19 Jun 2000	
149.57	+0.361	C	UH		AC	MBH	2	8	24	8	0.34	19 Jun 2000	
149.80	+0.595	C	J	Hardscrabble Rd (Pine)									
149.91	+0.701	C	UH	Projects spanning M267 to M268	AC	MBH	2	1	24	1	0.30	19 Jun 2000	
150.21	M268 +0.000	C	UH	Projects spanning M268 to M269	AC	MBH	2	4	24	4	0.22	19 Jun 2000	
150.43	+0.220	C	UH		AC	MBH	2	1	24	1	2.11	19 Jun 2000	
150.60	+0.390	C	X	Pine (Unincorporated) Elev 5448									
152.10	M269 +0.910	C	SVP	SB Slow Vehicle Pullout						0.60	19 Jun 2000		
152.28	M270 +0.090	C	SVP	NB Slow Vehicle Pullout						0.48	13 Jun 2000		
152.54	+0.355	C	UH	Projects spanning M270 to M271	AC	MBH	2	1	24	1	7.34	91	
152.89	+0.698	C	X	Strawberry (Unincorporated)									
	+0.703	C	J S	Fossil Creek Rd -- [L]									
154.94	M272 +0.768	C	JB	Leave Tonto NF, Enter Coconino NF									
		C	JB	Coconino County									
159.88	M277 +0.821	C	UH	Projects spanning M277 to M278	MBL	MBH	2	1	24	1	0.14	63	
160.02	+0.961	C	UH		AC	AC	2	1	24	1	0.34	1997	
160.36	M278 +0.300	C	UH	Projects spanning M278 to M279	AC	AC	2	4.5	24	4.5	0.02	Nov 2002	
160.38	+0.320	C	UH		AC	AC	2	4.5	24	8	0.19	Nov 2002	
160.56	+0.506	C	J S	S 260 West -- [B1234]									
		C	UH	Projects spanning M278 to M279	AC	AC	2	4	24	8	0.17	Nov 2002	
160.74	+0.680	C	UH		AC	AC	2	2.5	24	4.5	0.02	Nov 2002	
160.76	+0.700	C	UH		AC	AC	2	1	24	1	11.21	1997	
163.21	M281 +0.102	C	J	Rim Rd to Heber									
171.97	M290 +0.019	C	UH	Projects spanning M290 to M291	AC	AC	2	1	24	4.5	0.02	1997	
172.00	+0.043	C	UH		AC	AC	2	4.5	24	4.5	0.03	1997	
172.03	+0.078	C	UH		AC	AC	2	4.5	24	8	0.17	1997	
172.20	+0.246	C	UH		AC	AC	2	4.5	24	4.5	0.06	1997	
172.26	+0.306	C	UH		AC	AC	2	4.5	24	1	0.02	1997	
172.27	+0.322	C	UH		AC	AC	2	4.5	24	4.5	0.11	1997	
172.38	+0.430	C	UH		AC	AC	2	4.5	24	8	0.02	1997	
172.40	+0.450	C	J S	Lake Mary Rd -- [L23]									
		C	UH	Projects spanning M290 to M291	AC	AC	2	1	24	8	0.08	1997	
172.48	+0.533	C	UH		AC	AC	2	4.5	24	8	0.03	1997	

Map

Map

Map

Map

S 087 at M290+0.533

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 299

M290+0.533 on S 087

ARIZONA STATE HIGHWAY SYSTEM LOG

S 087 at M290+0.567

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M290+0.567 on S 087

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
172.52	M290 +0.567	C	UH	Projects spanning M290 to M291	AC	AC	2	8	24	8	0.18	1997	
172.70	+0.750	C	UH		AC	AC	2	8	24	8	1.57	28 Aug 1998	
172.72	+0.768	C	X	Clints Well (Unincorporated) Elev 7120									
174.27	M292 +0.258	C	UH	Projects spanning M292 to M293	AC	AC	2	8	24	5	0.04	28 Aug 1998	
174.31	+0.296	C	UH		AC	AC	2	5	24	5	0.04	28 Aug 1998	
174.35	+0.336	C	UH		AC	AC	2	5	24	2	0.01	28 Aug 1998	
174.36	+0.344	C	UH		AC	AC	2	2	24	2	11.45	28 Aug 1998	
177.01	M295 +0.144	C	J	Blue Ridge Reservoir Rd									
185.06	M303 +0.257	C	JB	Temp Leave Coconino NF to North, Coconino NF to South									
185.80	M304 +0.000	C	UH	Projects spanning M304 to M305	AC	AC	2	2	24	2	0.37	04 Sep 1998	
185.91	+0.104	C	J S	Morning Sun Dr -- [L23]									Map
186.17	+0.373	C	UH	Projects spanning M304 to M305	AC	AC	2	4	24	4	0.03	06 Aug 2007	
186.21	+0.406	C	UH		AC	AC	2	4	24	6	0.11	06 Aug 2007	
186.32	+0.519	C	JB	Temp Leave Coconino NF									
	+0.520	C	UH	Projects spanning M304 to M305	AC	AC	2	6	24	6	0.18	06 Aug 2007	
186.33	+0.527	C	J S	Enchanted Ln -- [R14]								06 Aug 2007	Map
186.50	+0.697	C	J S	Private Driveway -- [R14]								06 Aug 2007	Map
		C	UH	Projects spanning M304 to M305	AC	AC	2	6	24	3	0.07	06 Aug 2007	
186.57	+0.771	C	UH		AC	AC	2	6	24	2	0.03	06 Aug 2007	
186.60	+0.801	C	UH		AC	AC	2	6	24	1	0.06	06 Aug 2007	
186.67	+0.865	C	J S	Starlight Dr -- [B1234]								06 Aug 2007	Map
		C	UH	Projects spanning M304 to M305	AC	AC	2	2	24	2	11.99	04 Sep 1998	
187.63	M305 +0.834	C	JB	Re-enter Coconino NF									
191.63	M309 +0.840	C	X	Elks Picnic Grounds									
198.49	M316 +0.717	C	JB	Leave Coconino NF									
	+0.719	C	J	National Forest Rd 319 -- [R]									
198.66	+0.887	C	UH	Projects spanning M316 to M317	AC	AC	2	2	24	5	0.03	04 Sep 1998	
198.69	+0.914	C	UH		AC	AC	2	5	24	5	0.07	04 Sep 1998	
198.76	M317 +0.000	C	UH	Projects spanning M317 to M318	AC	AC	2	8	24	8	5.05	Aug 1998	
198.80	+0.039	C	SVP	WB Paved 46' long variable 0-60' wide							0.01		
198.81	+0.048	C	SVP	WB Paved 95' long 60' wide							0.02		
198.83	+0.066	C	SVP	WB Paved 40' long variable 60-0' wide							0.01		
199.77	+1.010	C	J	Unknown Rd -- [L]									
202.00	M320 +0.279	C	J	Unknown Rd -- [B]									
203.81	M322 +0.102	C	UH	Projects spanning M322 to M323	AC	AC	2	4.5	24	4.5	0.08	69	
203.82	+0.107	C	J	Unknown Rd -- [B]									
203.90	+0.190	C	UH	Projects spanning M322 to M323	AC	AC	2	1	24	4.5	0.02	Aug 1999	
203.93	+0.214	C	UH		AC	AC	2	1	24	1	2.80	Aug 1999	
206.73	M324 +0.976	C	UH	Projects spanning M324 to M325	AC	AC	2	2	24	2	5.48	Aug 1999	
211.98	M330 +0.173	C	BR	Jacks Canyon								1968	155 ft Steel
212.21	+0.400	C	UH	Projects spanning M330 to M331	AC	AC	2	2	24	2	0.61	Nov 1999	
212.82	M331 +0.016	C	UH	Projects spanning M331 to M332	AC	AC	2	8	24	8	0.39	Nov 1999	
213.21	+0.406	C	UH		AC	AC	2	2	24	2	4.67	Nov 1999	

S 087 at M331+0.406

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 300

M331+0.406 on S 087

ARIZONA STATE HIGHWAY SYSTEM LOG

S 087 at M336+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M336+0.000 on S 087

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
217.88	M336 +0.000	C	UH Projects spanning M336 to M337	AC	MBH	2	2	24	2	1.15	Nov 1999		
218.26	+0.384	C	JB Navajo County										
219.03	M337 +0.292	C	UH Projects spanning M337 to M338	AC	MBH	2	8	24	8	3.39	Nov 1999		
220.71	M338 +0.980	C	JB SCL Winslow Elev 4880										
220.72	+0.988	C	UB SUB Winslow										
221.16	M339 +0.376	C	JB Temp leave Winslow										
222.42	M340 +0.651	C	UH Projects spanning M340 to M341	AC	MBH	2	8	24	8	0.13	Nov 1999		
222.55	+0.780	C	UH	AC	MBH	2	8	24	8	0.19	67		
222.71	+0.943	C	J S 099 East										
222.74	M341 +0.013	C	UH Projects spanning M341 to M342	BST	MBH	2	8	24	8	0.63	71		
223.36	+0.640	C	UH	BST	Gravel	2	1	24	1	0.05	50		
223.42	+0.691	C	UH	AC	AC	2	4	24	4	0.16	14 Nov 2006		
223.46	+0.737	C	JB Re-enter Winslow										
223.49	+0.770	C	J S Washington St -- [R14]										Map
		C	J S Washington St										Map
223.58	+0.854	C	J S Airport Rd -- [L23]										Map
		C	UH Projects spanning M341 to M342	AC	AC	2	1	24	4	0.06	14 Nov 2006		
223.64	+0.915	C	UH	AC	AC	2	4	24	4	0.06	14 Nov 2006		
223.70	+0.973	C	J S Coopertown Rd										Map
		C	UH Projects spanning M341 to M342	MBL	BST	2	1	24	1	0.24	37		
223.82	M342 +0.116	C	UP Burlington Northern Santa Fe RR								1996		14'-09"
223.93	+0.230	C	J Segment End S 087 at 2nd St (Signalized) -- [R4]										
		C	X Continue S 087 on 2-way Spur to 3rd St										
225.26	M343 +0.560	C	J Continue S 087 at Transcon Ln North to I 040 Exit #255 -- [L]										
		C	EB Projects spanning M343 to M344	AC	MBH	2	4	24	8	0.98	70		
226.15	M344 +0.450	C	UB EUB Winslow										
226.25	+0.547	C	UH Projects spanning M344 to M345	AC	MBH	2	12	24	12	0.08	70		
226.32	+0.624	C	UH	AC	AC	2	7	24	7	0.01	11 Aug 2006		
226.33	+0.630	C	UH	AC	AC	2	8	24	8	0.63	11 Aug 2006		
226.68	+0.976	C	JB ECL Winslow										
226.71	M345 +0.014	C	BR Little Colorado River								11 Aug 2006	836 ft Concrete/Ste	
226.96	+0.259	C	UH Projects spanning M345 to M346	AC	AC	2	7	24	7	0.01	11 Aug 2006		
	+0.265	C	UH	AC	MBH	2	8	24	8	0.26	70		
227.22	+0.524	C	UH	AC	MBH	2	5	24	5	0.50	79		
227.33	+0.632	C	J S I 040 Exit #257, Polaca TI -- [R]										Map
227.46	+0.762	C	OP I 040								1972	251 ft Concrete	
227.61	+0.917	C	J S I 040 Exit #257, Polaca TI -- [L]										Map
227.72	M346 +0.056	C	UH Projects spanning M346 to M347	AC	MBH	2	5	24	5	0.22	88		
227.94	+0.275	C	UH	AC	MBH	2	3.5	24	3.5	0.20	88		
228.13	+0.471	C	UH	AC	MBH	2	2	24	2	15.38	88		
243.18	M361 +0.710	C	JB Navajo IR										
243.52	M362 +0.036	C	UH Projects spanning M362 to M363	BST	BST	2	2	24	2	0.13	63		
243.65	+0.166	C	UH	AC	MBH	2	2	24	2	5.80	92		

S 087 at M362+0.166

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 301

M362+0.166 on S 087

ARIZONA STATE HIGHWAY SYSTEM LOG

S 087 at M365+0.782

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M365+0.782 on S 087

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
247.23	M365 +0.782	C	J	BIA 060									
249.45	M368 +0.010	C	UH	Projects spanning M368 to M369	AC	AC	2	2	24	2	16.89	Dec 1999	
256.98	M375 +0.585	C	J S	BIA 015									Map
265.60	M384 +0.147	C	J	BIA 602									
266.34	M385 +0.000	C	UH	Projects spanning M385 to M386	AC	AC	2	2	24	2	8.45	13 Oct 1999	
267.55	M386 +0.214	C	JB	Leave Joint Use, Enter Hopi IR									
274.79	M393 +0.500	C	UH	Projects spanning M393 to M394	AC	AC	2	2	24	2	12.48	Oct 1998	
287.27	M406 +0.040	C	J S	Temporary End S 087 at S 264 near Second Mesa (Next 60 Miles Survey Only)									Map

S 087 at M406+0.040

M406+0.040 on S 087

ARIZONA STATE HIGHWAY SYSTEM LOG

S 087 at M115+0.811

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M115+0.811 on S 087

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 087 - Non-cardinal (from low to high for divided hwy segments)													
1.13	M115 +0.811	N	SB	Projects spanning M115 to M116	AC	AC	1	10	12	2	0.19	1984	
1.32	M116 +0.062	N	SB	Projects spanning M116 to M117	AC	AC	1	9	12	2	0.21	1984	
44.43	M159 +0.632	N	X	S 087 return to single centerline									Map
44.48	+0.682	N	J S	Continue S 087 SB centerline at Hunt Highway S of Chandler									Map
	+0.66	N	SB	Projects spanning M159 to M160	AC	AC	2	10	24	2	0.15	04 Oct 2001	
44.63		N	SB		AC	AC	2	10	24	2	2.86	1996	
47.49	M162 +0.670	N	X	Temporary End S 087. Return to single centerline northward									
62.69	M177 +0.864	N	X	Continue S 087 SB N of McDowell Rd, N of Mesa									Map
		N	SB	Projects spanning M177 to M178	AC	AC	2	10	24	2	3.83	1996	
64.75	M180 +0.047	N	J S	Local Rd -- [L]									Map
66.51	M181 +0.838	N	SB	Projects spanning M181 to M182	AC	AC	2	10	30	2	0.16	1996	
66.68	+1.001	N	SB		AC	AC	2	10	36	2	0.10	1996	
66.78	M182 +0.094	N	SB	Projects spanning M182 to M183	AC	AC	2	10	36	0	0.07	1996	
66.85	+0.162	N	SB		AC	AC	2	4	36	0	0.08	1996	
66.93	+0.240	N	SB		AC	AC	2	4	36	4	0.06	Oct 2009	
66.99	+0.303	N	SB		AC	AC	2	4	30	4	0.02	Oct 2009	
67.01	+0.319	N	SB		AC	AC	2	7	30	4	0.01	Oct 2009	
67.02	+0.333	N	SB		AC	AC	2	10	24	4	0.85	Oct 2009	
67.87	M183 +0.169	N	SB	Projects spanning M183 to M184	AC	AC	2	10	24	0	0.07	Oct 2009	
67.95	+0.240	N	SB		AC	AC	2	10	24	4	0.43	Oct 2009	
68.38	+0.670	N	SB		AC	AC	2	10	24	0	0.08	Oct 2009	
68.45	+0.746	N	SB		AC	AC	2	10	24	4	0.23	Oct 2009	
68.68	+0.978	N	SB		AC	AC	2	10	24	0	0.08	Oct 2009	
68.76	M184 +0.054	N	SB	Projects spanning M184 to M185	AC	AC	2	10	24	4	0.11	Oct 2009	
68.87	+0.169	N	SB		PCC	PCC	2	10	24	4	0.07	Oct 2009	
68.88	+0.179	N	J S	(SB) Arizona Canal Southwest Bank Access Rd -- [L]									Map
68.93	+0.226	N	J S	(SB) Arizona Canal Northeast Bank Access Rd -- [L]									Map
68.95	+0.242	N	SB	Projects spanning M184 to M185	AC	AC	2	10	24	4	0.19	Oct 2009	
69.13	+0.430	N	SB		AC	AC	2	10	24	0	0.08	Oct 2009	
69.21	+0.507	N	SB		AC	AC	2	10	24	4	1.92	Oct 2009	
71.13	M186 +0.394	N	SB	Projects spanning M186 to M187	AC	AC	2	10	24	0	0.10	Oct 2009	
71.23	+0.498	N	SB		AC	AC	2	10	24	4	0.96	Oct 2009	
72.17	M187 +0.443	N	J	(SB) CAP Canal South Bank Rd -- [L]									
72.19	+0.465	N	SB	Projects spanning M187 to M188	AC	PCC	2	10	24	4	0.02	Oct 2009	
72.22	+0.489	N	SB		AC	AC	2	10	24	4	0.99	Oct 2009	
72.24	+0.506	N	J	(SB) CAP Canal North Bank Rd -- [L]									
73.09	M188 +0.344	N	J	(SB) Local Rd -- [L]									
73.21	+0.470	N	SB	Projects spanning M188 to M189	AC	AC	2	9	30	4	0.15	Oct 2009	
73.36	+0.618	N	SB		AC	AC	2	8	36	4	0.15	Oct 2009	
73.51	+0.770	N	SB		AC	AC	2	8	36	4	0.01	26 Aug 1996	
73.52	+0.780	N	SB		AC	AC	2	10	36	2	0.16	26 Aug 1996	
73.69	+0.945	N	SB		AC	AC	2	10	30	2	0.04	26 Aug 1996	

S 087 at M188+0.945

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 303

M188+0.945 on S 087

ARIZONA STATE HIGHWAY SYSTEM LOG

S 087 at M189-0.00

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M189-0.00 on S 087

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
73.72	M189 -0.00	N	SB	Projects spanning M188 to M190	AC	AC	2	10	24	2	1.66	26 Aug 1996	
75.39	M190 +0.652	N	SB	Projects spanning M190 to M191	AC	AC	2	10	30	2	0.14	26 Aug 1996	
75.53	+0.790	N	SB		AC	AC	2	10	36	2	0.05	26 Aug 1996	
75.58	+0.842	N	SB		AC	AC	2	10	24	2	2.89	26 Aug 1996	
75.98	M191 +0.247	N	BR	(SB) Verde River							1993	1600 ft Concrete	
78.47	M193 +0.740	N	SB	Projects spanning M193 to M194	AC	AC	2	7	24	4	0.08	26 Aug 1996	
78.55	+0.818	N	SB		AC	AC	2	7	24	4	0.23	1992	
78.78	M194 +0.049	N	SB	Projects spanning M194 to M195	AC	MBH	2	7	24	4	0.44	1992	
79.22	+0.485	N	J S	(SB) S 087 NB Right & Burnt Water Trl Left -- [B34]							Sep 2008		Map
	+0.494	N	SB	Projects spanning M194 to M195	AC	AC	2	4	24	4	0.11	1992	
79.34	+0.605	N	SB		AC	AC	2	5.5	24	4	0.07	1992	
79.41	+0.679	N	SB		AC	MBH	2	7	24	4	0.54	1992	
79.94	M195 +0.249	N	J S	(SB) Vista Del Oro -- [B34]							Sep 2008		Map
	+0.251	N	SB	Projects spanning M195 to M196	AC	AC	2	4	24	4	0.01	1992	
79.95	+0.258	N	SB		AC	AC	2	4	24	4	0.10	1992	
80.06	+0.363	N	SB		AC	AC	2	5.5	24	4	0.07	1992	
80.13	+0.438	N	SB		AC	MBH	2	7	24	4	0.60	1992	
80.73	M196 +0.039	N	J S	(SB) Gold Field Rd -- [B34]							Sep 2008		Map
		N	SB	Projects spanning M196 to M197	AC	MBH	2	4	24	4	0.01	1992	
80.74	+0.048	N	SB		AC	AC	2	4	24	4	0.11	1992	
80.85	+0.154	N	SB		AC	AC	2	5.5	24	4	0.07	1992	
80.93	+0.232	N	SB		AC	MBH	2	7	24	4	0.32	1992	
81.24	+0.548	N	X	(SB) Median Cross-Over -- [U4]							Sep 2008		Map
		N	SB	Projects spanning M196 to M197	AC	MBH	2	7	24	4	0.01	1992	
81.25	+0.555	N	SB		AC	AC	2	10	24	4	0.18	1992	
81.43	+0.739	N	SB		AC	MBH	2	7	24	4	0.56	1992	
81.99	M197 +0.281	N	J S	(SB) Blue Coyote Trl -- [L3]							Sep 2008		Map
		N	SB	Projects spanning M197 to M198	AC	MBH	2	4	24	4	0.01	1992	
82.00	+0.289	N	SB		AC	AC	2	4	24	4	0.11	1992	
82.01	+0.295	N	JB	Enter Tonto NF									
82.11	+0.399	N	SB	Projects spanning M197 to M198	AC	AC	2	5.5	24	4	0.07	1992	
82.18	+0.472	N	SB		AC	MBH	2	7	24	4	1.12	1992	
83.30	M198 +0.615	N	SB	Projects spanning M198 to M199	AC	MBH	2	8	30	4	0.10	1992	
83.40	+0.715	N	SB		AC	MBH	2	8	36	4	0.21	1992	
83.61	+0.929	N	SB		AC	MBH	2	6	42	4	0.02	1992	
83.64	+0.951	N	SB		AC	MBH	2	7	24	4	0.03	1992	
83.67	+0.985	N	SB		AC	MBH	2	7	24	9	0.11	1992	
83.78	M199 +0.097	N	SB	Projects spanning M199 to M200	AC	MBH	2	7	24	14	0.10	1992	
83.88	+0.199	N	SB		AC	MBH	2	7	24	9	0.02	1992	
83.90	+0.214	N	SB		AC	MBH	2	7	24	4	0.02	1992	
83.92	+0.235	N	SB		AC	MBH	2	8	36	4	0.10	1992	
84.01	+0.330	N	SB		AC	MBH	2	9	30	4	0.03	1992	
84.04	+0.363	N	SB		AC	MBH	2	10	24	4	0.02	1992	

S 087 at M199+0.363

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 304

M199+0.363 on S 087

ARIZONA STATE HIGHWAY SYSTEM LOG

S 087 at M199+0.385

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M199+0.385 on S 087

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
84.07	M199 +0.385	N	SB	Projects spanning M199 to M200	AC	MBH	2	7	24	4	1.21	1992	
85.19	M200 +0.524	N	J	(SB) FH 403 Tonto -- [L]							Sep 2008		
85.27	+0.608	N	SB	Projects spanning M200 to M201	AC	AC	2	7	24	4	0.07	1992	
85.34	+0.680	N	SB		AC	AC	2	10	24	4	0.11	16 Nov 2005	
85.46	+0.792	N	SB		AC	AC	2	10	24	4	1.70	16 Nov 2005	
87.16	M202 +0.480	N	SB	Projects spanning M202 to M203	AC	AC	2	10	24	4	2.57	01 Feb 2000	
89.73	M205 +0.068	N	SB	Projects spanning M205 to M206	AC	AC	2	10	30	4	0.15	01 Feb 2000	
89.87	+0.216	N	SB		AC	AC	2	10	36	4	1.74	01 Feb 2000	
91.62	M206 +0.958	N	SB	Projects spanning M206 to M207	AC	AC	2	10	30	4	0.06	01 Feb 2000	
91.67	M207 +0.01	N	SB	Projects spanning M207 to M208	AC	AC	2	10	24	4	5.97	01 Feb 2000	
97.19	M212 +0.568	N	BR	(SB) Sycamore Creek							1997	365 ft Concrete	
97.64	+1.020	N	SB	Projects spanning M212 to M213	AC	AC	2	10	24	4	4.14	17 Aug 1998	
101.78	M217 +0.325	N	SB	Projects spanning M217 to M218	AC	AC	2	10	24	4	0.12	08 Sep 2004	
101.90	+0.441	N	SB		AC	AC	2	10	24	4	0.56	17 Aug 1998	
102.46	+1.000	N	SB		AC	AC	2	10	24	4	0.21	01 Jun 2001	
102.67	M218 +0.189	N	SB	Projects spanning M218 to M219	AC	AC	2	10	24	4	0.41	01 Jun 2001	
102.91	+0.432	N	BR	(SB) Sycamore Creek							2000	726 ft Concrete	
103.07	+0.595	N	SB	Projects spanning M218 to M219	AC	ARSAM	2	10	24	4	0.35	01 Jun 2001	
103.43	+0.950	N	SB		AC	ARSAM	2	10	24	3.5	0.22	01 Jun 2001	
103.65	M219 +0.127	N	SB	Projects spanning M219 to M220	AC	ARSAM	2	10	24	3.5	0.02	21 Nov 2006	
103.67	+0.142	N	SB		AC	ARSAM	2	10	24	3.5	0.89	01 Jun 2001	
104.40	+0.876	N	JB	Temp Leave Tonto NF									
104.51	+0.983	N	J	(SB) Local Rd -- [L]									
104.56	M220 +0.031	N	SB	Projects spanning M220 to M221	AC	ARSAM	2	10	24	3.5	0.03	21 Nov 2006	
104.58	+0.058	N	SB		AC	ARSAM	2	10	24	3.5	1.86	01 Jun 2001	
104.78	+0.252	N	JB	Re-enter Tonto NF									
106.44	M221 +0.913	N	SB	Projects spanning M221 to M222	AC	ARSAM	2	10	24	5.8	0.13	01 Jun 2001	
106.57	M222 +0.043	N	SB	Projects spanning M222 to M223	AC	ARSAM	2	10	24	3.5	0.08	01 Jun 2001	
106.65	+0.120	N	SB		AC	ARSAM	2	10	24	4	0.12	01 Jun 2001	
106.77	+0.240	N	SB		AC	ARSAM	2	10	24	4	0.24	21 Nov 2006	
107.01	+0.482	N	SB		AC	ARSAM	2	10	24	4	0.10	01 Jun 2001	
107.11	+0.579	N	SB		AC	ARSAM	2	10	24	5	0.06	01 Jun 2001	
107.17	+0.643	N	SB		AC	ARSAM	2	10	24	1	0.06	01 Jun 2001	
107.23	+0.701	N	SB		AC	ARSAM	2	10	24	2.5	0.05	01 Jun 2001	
107.28	+0.752	N	SB		AC	ARSAM	2	5	24	2.5	0.01	01 Jun 2001	
		N	SVP	(WB) Safety Pullout Paved 232' long, variable 0-10' wide							0.04		
107.29	+0.762	N	SB	Projects spanning M222 to M223	AC	ARSAM	2	5	24	4	0.03	01 Jun 2001	
107.33	+0.796	N	SB		AC	ARSAM	2	0	24	4	0.17	01 Jun 2001	
		N	SVP	(WB) Safety Pullout Paved 197' long, variable 10-35' wide							0.04		
107.36	+0.833	N	SVP	(WB) Safety Pullout Paved 395' long, 35' wide							0.07		
107.44	+0.908	N	SVP	(WB) Safety Pullout Paved 295' long, variable 35-10' wide							0.06		
107.50	+0.964	N	SB	Projects spanning M222 to M223	AC	ARSAM	2	10	24	4	0.07	01 Jun 2001	
107.53	M223 +0.007	N	X	Elevation 4565									

S 087 at M223+0.007

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 305

M223+0.007 on S 087

ARIZONA STATE HIGHWAY SYSTEM LOG

S 087 at M223+0.050

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M223+0.050 on S 087

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
107.57	M223 +0.050	N	SB	Projects spanning M223 to M224	AC	ARSAM	2	10	24	4	0.03	21 Nov 2006	
107.60	+0.084	N	SB		AC	ARSAM	2	10	24	3.5	0.01	21 Nov 2006	
107.61	+0.090	N	SB		AC	AC	2	10	24	3.5	0.11	21 Nov 2006	
107.72	+0.203	N	SB		AC	AC	2	10	24	3.5	0.07	01 Jun 2001	
107.79	+0.270	N	SB		AC	AC	2	10	24	3.5	0.68	21 Nov 2006	
108.47	+0.951	N	SB		AC/SAMI	AC	2	10	24	3.5	0.11	21 Nov 2006	
108.58	M224 +0.031	N	SB	Projects spanning M224 to M225	AC/SAMI	AC	2	12	24	3.5	0.11	21 Nov 2006	
108.69	+0.142	N	SB		AC	AC	2	10	24	3.5	0.14	04 Oct 2004	
108.84	+0.285	N	SB		AC	AC	2	12	24	3.5	0.15	04 Oct 2004	
108.98	+0.433	N	SB		AC	AC	2	10	24	3.5	0.05	04 Oct 2004	
109.03	+0.480	N	SB		AC	AC	2	10	24	3.5	0.08	01 Jun 2001	
109.11	+0.564	N	SB		AC	AC	2	10	24	3.5	0.02	21 Nov 2006	
109.14	+0.587	N	SB		AC	AC	2	10	24	3.5	0.08	01 Jun 2001	
109.22	+0.669	N	SB		AC	AC	2	10	24	3.5	0.04	21 Nov 2006	
109.26	+0.711	N	SB		AC	AC	2	10	24	3.5	0.06	01 Jun 2001	
109.32	+0.773	N	SB		AC	AC	2	10	24	3.5	0.02	21 Nov 2006	
109.34	+0.792	N	SB		AC	AC	2	10	24	3.5	0.11	01 Jun 2001	
109.43	+0.883	N	J	(SB) Local Rd -- [L]									
109.45	+0.897	N	SB	Projects spanning M224 to M225	AC	AC	2	10	24	3.5	0.04	21 Nov 2006	
109.49	+0.938	N	SB		AC	AC	2	10	24	2.2	0.06	21 Nov 2006	
109.54	M226 +0.032	N	SB	Projects spanning M226 to M227	AC	AC	2	10	24	1	0.03	1996	
109.58	+0.065	N	SB		AC	AC	2	7	24	1	1.57	1996	
111.15	M227 +0.690	N	SB	Projects spanning M227 to M228	AC	AC	2	7	24	1	0.04	21 May 2003	
111.19	+0.730	N	SB		AC	AC	2	7	24	1	0.65	1996	
111.84	M228 +0.385	N	SB	Projects spanning M228 to M229	AC	AC	2	7	24	2.5	0.12	1996	
111.95	+0.500	N	SB		AC	AC	2	10	24	4	3.12	21 Aug 2002	
112.19	+0.732	N	JB	Temp Leave Tonto NF									
112.48	M229 +0.026	N	JB	Re-enter Tonto NF									
113.02	+0.564	N	J S	(SB) Slate Creek Cutoff Rd -- [L]									
113.69	M230 +0.247	N	J S	(SB) Local Rd -- [L]									
115.08	M231 +0.690	N	SB	Projects spanning M231 to M232	AC	AC	2	10	24	4	0.01	08 Dec 2011	
115.09	+0.700	N	SB		AC	MBH	2	10	24	4	3.69	08 Dec 2011	
116.21	M232 +0.850	N	J	(SB) Local Rd -- [L]									
118.78	M235 +0.533	N	SB	Projects spanning M235 to M236	AC	MBH	2	10	30	4	0.04	08 Dec 2011	
118.82	+0.572	N	SB		AC	MBH	2	10	36	4	0.11	08 Dec 2011	
118.93	+0.678	N	SB		AC	MBH	2	10	24	4	0.04	08 Dec 2011	
118.97	+0.723	N	SB		AC	MBH	2	9	24	4	0.07	08 Dec 2011	
119.04	+0.796	N	SB		AC	MBH	2	8	24	4	1.54	88	
120.59	M237 +0.353	N	SB	Projects spanning M237 to M238	AC	MBH	2	8	24	4	3.56	91	
120.63	+0.398	N	JB	Temp Leave Tonto NF									
120.78	+0.544	N	JB	Re-enter Tonto NF									
120.80	+0.564	N	BR	(SB) Deer Creek							1991	145 ft Concrete	
122.50	M239 +0.326	N	JB	Temp Leave Tonto NF									

Map
Map

S 087 at M239+0.326

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 306

M239+0.326 on S 087

ARIZONA STATE HIGHWAY SYSTEM LOG

S 087 at M239+0.402

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M239+0.402 on S 087

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
122.58	M239 +0.402	N	BR	(SB) Rye Creek							1991	326 ft Concrete	
123.66	M240 +0.489	N	J	(SB) Business Access -- [L]									
124.14	M241 +0.000	N	SB	Projects spanning M241 to M242	AC	AC	2	8	24	4	0.02	91	
124.17	+0.024	N	SB		AC	AC	2	8	24	4	0.07	03 Jul 2001	
124.24	+0.093	N	SB		AC	AC	2	10	24	4	2.31	Oct 2009	
124.61	+0.464	N	J	(SB) Forest Rd 414 -- [L]									
126.54	M243 +0.518	N	SB	Projects spanning M243 to M244	AC	AC	2	8	24	5	2.65	03 Jul 2001	
129.19	M246 +0.230	N	SB	Projects spanning M246 to M247	AC	AC	2	1	24	1	4.89	03 Jul 2001	
130.27	M247 +0.493	N	SVP	(SB) Paved 69' long, 25' wide							0.01		
130.28	+0.660	N	SVP	(SB) Combination 881' long, 62' wide							0.17		
134.08	M251 +0.278	N	X	S 087 return to single centerline at Ridge Ln East									Map
224.19	M342 +0.230	N	J	Continue S 087 on 2-way Spur to 3rd St -- [R4]									
		N	UB	Inside Winslow Urbanized Area									
		N	JB	Inside Navajo County, City of Winslow									
		N	UH	Projects spanning M342 to M343	AC	AC	2	0	24	0	0.07	37	
224.26	+0.240	N	J	Segment End S 087 at 3rd St (Signalized) -- [L2]									
225.59	M343 +0.560	N	J	Continue S 087 SB at Transcon Ln North to I 040 Exit #255 -- [L1]									
		N	WB	Projects spanning M343 to M344	AC	MBH	2	8	24	4	0.98	70	
226.57	M344 +0.547	N	X	S 087 return to single centerline									

S 087 at M344+0.547

M344+0.547 on S 087

ARIZONA STATE HIGHWAY SYSTEM LOG

S 087 at M171+0.004

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M171+0.004 on S 087

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 087 - Others													
55.70	M171 +0.004	J	S San Angelo Avenue										Map
55.99	+0.292	J	S Laguna Azul Ave										Map
56.20	+0.499	J	S Business										Map
Cardinal Mainline Averages/Totals:						567.12	3.28	25.15	4.93	272.60	1997.3	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:						151.22	8.76	24.46	3.37	75.81	1999.3		
Frontage Roads Averages/Totals:						0.76	2.00	24.00	2.00	0.38			

S 087 at M171+0.499

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 308

M171+0.499 on S 087

ARIZONA STATE HIGHWAY SYSTEM LOG

S 088 at M193+0.850

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M193+0.850 on S 088

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 088 - Cardinal (low to higher reference marker)													
0.00	M193 +0.850	C	J S Begin S 088 at U 060 Exit #195 A & G-ramp in Apache Jct										
		C	UB Inside Phoenix-Mesa Urbanized Area										
		C	JB Inside Apache Junction, Pinal County										
		C	DH Projects spanning M193 to M194	PCC	AC	4	4	48	2	0.15	1996		
0.04	+0.893	C	UP U 060 Exit #196										??'-??"
0.11	+0.960	C	J S U 060 Exit #195 J & C-ramp -- [L2]										
0.15	M194 +0.003	C	UH Projects spanning M194 to M195	AC	AC	4	2	48	2	2.20	1993		
0.51	+0.366	C	J S Southern Ave -- [B24]										
1.01	+0.863	C	J S 16th Ave (Signalized) -- [B24]								Nov 2007		
1.30	M195 +0.138	C	J 12th Ave -- [R3]										
1.51	+0.354	C	J S Broadway Ave -- [B24]										
1.84	+0.685	C	J S Old West Hwy -- [B24]										
2.28	M196 +0.130	C	J S Idaho Rd & Apache Trail -- [B24]										
2.35	+0.198	C	UH Projects spanning M196 to M197	AC	Paved	2	1	24	1	4.76	1996		
4.17	M198 +0.063	C	J S Lost Dutchman Rd -- [B24]										
5.20	M199 +0.113	C	JB NCL Apache Junction										
5.41	+0.316	C	J Mountain View Rd										
6.37	M200 +0.267	C	J S Mammoth Mine Rd -- [L23]										
7.11	M201 +0.002	C	UH Projects spanning M201 to M202	AC	AC	2	1	24	1	0.01	31 Dec 2003		
7.12	+0.011	C	UH	AC	AC	2	2	24	2	0.21	31 Dec 2003		
7.20	+0.091	C	J S Lost Dutchman State Park -- [R14]								31 Dec 2003		
7.32	+0.219	C	UH Projects spanning M201 to M202	AC	AC	2	1.5	24	1	0.01	31 Dec 2003		
7.33	+0.228	C	UH	AC	Paved	2	1	24	1	11.57	1996		
7.34	+0.236	C	JB Maricopa County										
		C	JB Enter Tonto NF										
7.36	+0.255	C	UB NUB Phoenix-Mesa										
7.49	+0.389	C	J S First Water Trailhead -- [R1]										
14.08	M208 +0.410	C	J S Scenic View Access SW -- [R]										
14.11	+0.446	C	J S Scenic View Access N -- [R]										
15.17	M209 +0.520	C	BR Willow Creek & First Water Creek								1969	180 ft Steel	
16.56	M211 +0.018	C	BR Boulder Creek								1937	488 ft Steel	
16.59	+0.040	C	J Rd to Boulder Creek Camp										
18.85	M213 +0.300	C	X Tortilla Flat Unincorporated - Elev 1735										
18.90	+0.350	C	UH Projects spanning M213 to M214	AC	Paved	2	0	24	0	5.41	1998		
24.31	M220 +0.200	C	UH Projects spanning M220 to M221	Gravel	Gravel	2	0	24	0	19.91	36		
27.65	M223 +0.651	C	BR Fish Creek								1928	74 ft Steel	
28.82	M224 +0.750	C	BR Lewis Pranty Creek								1922	59 ft Steel	
29.49	M225 +0.540	C	BR Dry Wash								1928	32 ft Steel	
33.12	M229 +0.200	C	J Rd to Apache Lake Rec Area										
36.10	M232 +0.291	C	BR Davis Wash								1939	80 ft Concrete	
44.22	M240 +0.536	C	UH Projects spanning M240 to M241	MBH	Paved	2	0	24	0	1.01	36		
45.23	M241 +0.573	C	UH Projects spanning M241 to M242	AC	Paved	2	0	24	0	0.07	36		

S 088 at M241+0.573

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 309

M241+0.573 on S 088

ARIZONA STATE HIGHWAY SYSTEM LOG

S 088 at M242+0.026

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M242+0.026 on S 088

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
45.30	M242 +0.026	C	UH	Projects spanning M242 to M243	AC	MBH	2	5	24	5	0.38	91	
45.58	+0.306	C	BR	Apache Trail							1991	231 ft Concrete	
45.68	+0.410	C	J	End S 088 at S 188 (Resolution #99-08-A-034)									
Cardinal Mainline Averages/Totals:						96.08	0.52	25.23	0.51	45.69	1968.5	0.00 Miles of Median	

S 088 at M242+0.410

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 310

M242+0.410 on S 088

ARIZONA STATE HIGHWAY SYSTEM LOG

S 089 at M258+0.090

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M258+0.090 on S 089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 089 - Cardinal (low to higher reference marker)													
0.00	M258 +0.090	C	J S Begin S 089 at U 093 NW of Wickenburg										Map
		C	JB Inside Yavapai County										
		C	UH Projects spanning M258 to M259	AC	AC	2	0	40	0	0.02	12 Aug 2009		
0.02	+0.108	C	NB	AC	AC	1	0	20	0	0.02	12 Aug 2009		
0.03	+0.124	C	NB	AC	AC	1	2	20	5	0.05	12 Aug 2009		
0.08	+0.169	C	NB	AC	AC	1	2	20	5	0.23	09 Oct 2001		
0.32	+0.406	C	UH	AC	AC	2	5	24	5	9.29	09 Oct 2001		
5.85		C	J S Local Rd -- [B24]										Map
9.61	M267 +0.723	C	UH Projects spanning M267 to M268	AC	AC	2	0	24	0	0.11	09 Oct 2001		
9.72	+0.837	C	UH	AC	AC	2	4	24	0	0.03	09 Oct 2001		
9.76	+0.871	C	UH	AC	AC	2	8	24	0	0.01	09 Oct 2001		
9.77	+0.880	C	UH	AC	AC	2	8	24	6	0.02	09 Oct 2001		
9.79	+0.901	C	UH	AC	AC	2	8	24	4	0.10	09 Oct 2001		
9.88	M268 +0.012	C	J S S 071 (West) and Local Rd (East) -- [L1234]										Map
		C	UH Projects spanning M268 to M269	AC	MBH	2	4	24	4	0.09	27 Jun 2000		
	+0.100	C	UH	AC	AC	2	6	24	4	0.04	03 Sep 2004		
10.01	+0.136	C	UH	AC	AC	2	8	24	4	0.03	03 Sep 2004		
10.03	+0.163	C	UH	AC	AC	2	8	24	6	0.03	03 Sep 2004		
10.06	+0.190	C	UH	AC	AC	2	8	24	8	0.98	03 Sep 2004		
10.77	+0.901	C	J Local Rd -- [L]										
10.99	M269 +0.108	C	BR Martinez Creek								1969	278 ft Concrete	
11.04	+0.160	C	UH Projects spanning M269 to M270	AC	AC	2	8	30	5	0.05	03 Sep 2004		
11.08	+0.205	C	UH	AC	AC	2	8	30	2	0.01	03 Sep 2004		
11.09	+0.215	C	UH	AC	AC	2	8	36	2	0.29	03 Sep 2004		
11.31	+0.434	C	J S Local Rd -- [R]										Map
11.39	+0.510	C	UH Projects spanning M269 to M270	AC	AC	2	8	30	2	0.01	03 Sep 2004		
11.40	+0.520	C	J S Local Rd -- [R]										
		C	UH Projects spanning M269 to M270	AC	AC	2	8	30	5	0.12	03 Sep 2004		Map
11.44	+0.557	C	J S Local Rd -- [R]										
11.52	+0.64	C	UH Projects spanning M269 to M270	AC	AC	2	8	24	5	0.02	03 Sep 2004		
11.55	+0.667	C	UH	AC	AC	2	8	24	8	0.86	03 Sep 2004		
11.70	+0.818	C	J Date Creek Rd -- [L]										
11.73	+0.848	C	J Stanton Rd -- [R]										
12.41	M270 +0.530	C	UH Projects spanning M270 to M271	AC	AC	2.5	8	30	5	0.05	03 Sep 2004		
12.46	+0.580	C	UH	AC	AC	2.5	8	30	2	0.06	03 Sep 2004		
12.52	+0.638	C	UH	AC	AC	3	8	36	2	1.20	03 Sep 2004		
13.01	M271 +0.150	C	J Local Rd -- [L]										
13.72	+0.862	C	UH Projects spanning M271 to M272	AC	AC	3	8	36	3	0.04	03 Sep 2004		
13.76	+0.899	C	UH	AC	AC	3	6	36	4	0.05	03 Sep 2004		
13.81	+0.953	C	UH	AC	AC	3	6	36	5	0.03	03 Sep 2004		
13.84	+0.985	C	NB	AC	AC	2	4	24	9	0.04	03 Sep 2004		
13.89	+1.026	C	NB	AC	AC	2	4	24	12	2.98	03 Sep 2004		

S 089 at M271+1.026

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 311

M271+1.026 on S 089

ARIZONA STATE HIGHWAY SYSTEM LOG

S 089 at M274+0.977

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M274+0.977 on S 089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
16.86	M274 +0.977	C	NB	Projects spanning M274 to M275	AC	AC	2	4	30	12	0.03	03 Sep 2004	
16.89	M275 +0.003	C	NB	Projects spanning M275 to M276	AC	AC	2	4	36	12	0.11	03 Sep 2004	
16.96	+0.069	C	J S	(NB) Local Rd/S 089 SB Access Rd Left & Local Rd Right -- [B2]							03 Sep 2004		Map
17.00	+0.109	C	NB	Projects spanning M275 to M276	AC	AC	2	4	30	12	0.03	03 Sep 2004	
17.03	+0.13	C	NB		AC	AC	2	4	24	12	0.50	03 Sep 2004	
17.53	+0.637	C	UH		AC	AC	4	0	48	0	0.30	03 Sep 2004	
17.82	+0.934	C	UH		AC	AC	4	6	48	6	0.04	03 Sep 2004	
17.86	+0.972	C	UH		AC	AC	3.5	6	42	6	0.09	03 Sep 2004	
17.95	M276 +0.046	C	UH	Projects spanning M276 to M277	AC	AC	3	6	36	6	0.11	03 Sep 2004	
18.06	+0.155	C	UH		AC	AC	3	8	36	8	0.11	03 Sep 2004	
18.18	+0.268	C	UH		AC	AC	2.5	8	30	8	0.08	03 Sep 2004	
18.26	+0.349	C	UH		AC	AC	2	8	24	8	0.40	01 Jul 2002	
18.65	+0.745	C	UH		AC	AC	4	8	48	8	0.64	01 Jul 2002	
19.03	M277 +0.155	C	X	Yarnell (Unincorporated) Elev 4783									
19.18	+0.304	C	J	Rd to St Joseph Shrine									
19.29	+0.415	C	UH	Projects spanning M277 to M278	AC	AC	2	8	24	8	0.65	01 Jul 2002	
19.94	M278 +0.066	C	UH	Projects spanning M278 to M279	AC	AC	2	0	24	0	0.15	01 Jul 2002	
20.09	+0.211	C	UH		AC	AC	2	0	24	0	2.17	12 Dec 2006	
22.26	M280 +0.306	C	UH	Projects spanning M280 to M281	AC	AC	2	8	24	8	0.09	12 Dec 2006	
22.35	+0.396	C	UH		AC	AC	2	0	24	0	0.02	12 Dec 2006	
22.38	+0.418	C	UH		AC	AC	2	8	24	8	1.45	12 Dec 2006	
22.89	+0.928	C	J S	Hays Ranch Rd & Peeples Valley Rd -- [L23]									Map
23.36	M281 +0.456	C	BR	Model Creek							14 Apr 2004	67 ft Concrete	
23.83	+0.920	C	UH	Projects spanning M281 to M282	AC	Paved	2	0	24	0	0.75	12 Dec 2006	
24.57	M282 +0.633	C	UH	Projects spanning M282 to M283	AC	Paved	2	8	24	8	0.64	12 Dec 2006	
25.21	M283 +0.298	C	UH	Projects spanning M283 to M284	AC	MBH	2	8	24	8	2.50	78	
27.71	M285 +0.877	C	UH	Projects spanning M285 to M286	AC	MBH	2	8	24	4.5	0.05	78	
27.76	+0.929	C	UH		AC	MBH	2	4.5	24	4.5	0.17	78	
27.94	M286 +0.073	C	UH	Projects spanning M286 to M287	AC	MBH	2	1	24	4.5	0.04	78	
27.98	+0.114	C	UH		AC	MBH	2	1	24	1	3.51	78	
29.58	M287 +0.713	C	BR	Kirkland Creek							1940	160 ft Concrete	
30.68	M288 +0.859	C	J	Wagoner Rd -- [R]									
30.91	M289 +0.025	C	J S	Kirkland Valley Rd -- [L]									Map
31.18	+0.299	C	J	Kirkland Valley Rd -- [L]									
31.48	+0.601	C	UH	Projects spanning M289 to M290	AC	MBH	2	4.5	24	4.5	0.09	78	
31.58	+0.692	C	UH		AC	MBH	2	8	24	8	0.49	78	
32.07	M290 +0.213	C	UH	Projects spanning M290 to M291	AC	MBH	2	3	24	3	4.79	78	
36.86	M295 +0.000	C	UH	Projects spanning M295 to M296	AC	AC	2	2	24	2	2.94	25 Oct 2002	
37.07	+0.214	C	JB	Enter Prescott NF									
39.80	M297 +0.950	C	UH	Projects spanning M297 to M298	AC	MBH	2	2	24	2	1.02	77	
40.82	M298 +0.974	C	UH	Projects spanning M298 to M299	AC	MBH	2	4	24	4	2.87	77	
43.69	M301 +0.852	C	UH	Projects spanning M301 to M302	AC	Paved	3	0	48	0	0.10	77	
43.79	+0.952	C	UH		AC	AC	2	4	36	4	0.02	77	

S 089 at M301+0.952

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 312

M301+0.952 on S 089

ARIZONA STATE HIGHWAY SYSTEM LOG

S 089 at M302+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M302+0.000 on S 089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
43.80	M302 +0.000	C	UH	Projects spanning M302 to M303	AC	AC	2	4	36	4	0.23	25 Oct 2002	
44.03	+0.22	C	UH		AC	AC	2	4	24	4	1.66	25 Oct 2002	
45.69	M303 +0.908	C	UH	Projects spanning M303 to M304	AC	AC	2	4	30	4	0.03	25 Oct 2002	
45.71	+0.936	C	UH		AC	AC	2	4	36	4	0.16	25 Oct 2002	
45.87	M304 +0.126	C	UH	Projects spanning M304 to M305	AC	AC	2	4	30	4	0.05	25 Oct 2002	
45.92	+0.178	C	UH		AC	AC	2	5	30	5	0.04	25 Oct 2002	
45.96	+0.22	C	UH		AC	AC	2	5	24	5	0.05	25 Oct 2002	
46.01	+0.272	C	UH		AC	AC	2	5	30	5	0.05	25 Oct 2002	
46.06	+0.319	C	UH		AC	AC	2	5	36	5	0.05	25 Oct 2002	
46.11	+0.367	C	UH		AC	AC	2	5	48	5	0.14	25 Oct 2002	
46.25	+0.508	C	UH		AC	AC	2	2	48	2	0.08	25 Oct 2002	
46.33	+0.584	C	UH		AC	AC	2	2	42	2	0.05	25 Oct 2002	
46.38	+0.636	C	UH		AC	AC	2	2	36	2	0.06	25 Oct 2002	
46.44	+0.70	C	UH		AC	AC	2	2	30	2	0.17	25 Oct 2002	
46.61	+0.87	C	UH		AC	AC	2	2	24	2	0.02	25 Oct 2002	
46.63	+0.892	C	UH		AC	AC	2	2	30	2	0.06	25 Oct 2002	
46.69	+0.948	C	UH		AC	AC	2	2	36	2	0.02	25 Oct 2002	
46.71	+0.970	C	UH		AC	AC	2	2	48	2	0.20	25 Oct 2002	
46.91	M305 +0.165	C	UH	Projects spanning M305 to M306	AC	AC	2	2	42	2	0.04	25 Oct 2002	
46.95	+0.205	C	UH		AC	AC	2	2	36	2	0.03	25 Oct 2002	
46.98	+0.24	C	UH		AC	AC	2	2	30	2	0.03	25 Oct 2002	
47.01	+0.27	C	UH		AC	AC	2	2	24	2	0.09	25 Oct 2002	
47.11	+0.361	C	UH		AC	AC	2	6	24	6	3.64	25 Oct 2002	
49.34	M307 +0.603	C	J S	Ponderosa Park Rd									Map
50.67	M308 +0.933	C	UB	SUB Prescott									
	+0.939	C	JB	Leave Prescott NF, SCL Prescott Elev 5410									
50.72	+0.982	C	J	Hidden Valley Rd									
50.74	M309 +0.000	C	UH	Projects spanning M309 to M310	AC	MBH	2	6	24	6	0.11	73	
50.85	+0.107	C	UH		AC	MBH	2	3	24	3	0.81	73	
51.66	+0.917	C	UH		AC	MBH	2	3	24	3	0.30	86	
52.00	M310 +0.294	C	J S	Segment End S089 at Copper Basin Rd/Brookside Blvd -- [B24]									Map
		C	X	Brookside Dr to Mp 311.10 on S089 transferred to City of Prescott in 2001									
52.78	+1.072	C	X	Mp 311.10 to Mp 311.74 on S 089 transferred to City of Prescott in 1999									
53.42	+1.712	C	X	Mp 311.74 to Aven Dr on S 089 transferred to City of Prescott in 2001									
54.43	M312 +0.700	C	X	(NB) Continue S 089 near Overland Trl									Map
		A	UB	Inside Prescott Urbanized Area									
		C	JB	(NB) Inside Yavapai									
		C	NB	Projects spanning M312 to M313	AC	AC	3	2	54	0	0.08	Sep 2009	
54.51	+0.778	C	JB	(NB) Enter Military Res									
	+0.784	C	NB	Projects spanning M312 to M313	AC	AC	1	2	12	6	0.12	Sep 2009	
54.55	+0.819	A	UP	S 069 NB									15'-01"
54.64	+0.914	C	NB	Projects spanning M312 to M313	AC	AC	1	0	16	10	0.09	Sep 2009	
54.74	+1.007	A	J S	VA Medical Center Left & S 069 NB Ramp (No Access) Right (Signalized) -- [L23]								Sep 2009	Map

S 089 at M312+1.007

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 313

M312+1.007 on S 089

ARIZONA STATE HIGHWAY SYSTEM LOG

S 089 at M312+1.007

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M312+1.007 on S 089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
54.74	M312 +1.007	C	NB	Projects spanning M312 to M313	AC	AC	1	2	16	8	0.02	Sep 2009	
54.76	+1.029	C	NB		AC	AC	2	2	24	8	0.02	Sep 2009	
54.78	+1.052	C	NB		AC	AC	2	2	24	0	0.02	Jun 2002	
54.80	+1.075	C	NB		AC	AC	2	2	28	0	0.02	Jun 2002	
55.00	+1.128	C	JB	Leave Military Res, Enter Prescott									
55.09	+1.222	A	J S	Local Rd -- [R14]							Sep 2009		Map
55.18	+1.310	C	OP	(NB) Burlington Northern Santa Fe RR (Inactive)							1956	121 ft Concrete	
55.28	+1.409	C	BR	(NB) Granite Creek							1956	211 ft Steel	
55.82	+1.952	C	J S	(NB) Sundog Ranch Rd -- [R13]									Map
55.86	+1.994	C	X	Segment End S 089 0.10 miles South of Industrial Way									
		C	X	Mp313.99 to Hillside Rd on S 089 transferred to City of Prescott in 2007									
58.13	+4.255	C	X	Continue S 089 N of Willow Lake Rd									
58.14	+4.272	C	J	Hillsdale Rd -- [B]									
58.72	+4.853	C	J	Granite Dells Dr -- [R]									
59.29	+5.422	C	J S	Granite Gardens Dr -- [B234]									Map
59.41	+5.536	C	X	Old SR-89A 1-way NB Access									
59.43	+5.558	C	J	Old SR-89A 2-way Access									
60.90	+6.792	C	UH	Projects spanning M312 to M313	AC	AC	2	8	36	8	0.02	16 Oct 1999	
60.91	M319 +0.012	C	J S	Local Rd -- [R]									Map
60.92	+0.016	C	UH	Projects spanning M319 to M320	AC	AC	2	8	42	8	0.04	16 Oct 1999	
60.96	+0.059	C	UH		AC	AC	2	8	48	8	0.15	16 Oct 1999	
60.99	+0.088	C	J S	Fairgrounds -- [R1]									Map
61.04	+0.143	C	J S	SA089 Exit #318 A & G-Ramp -- [R14]									Map
61.07	+0.173	C	UP	SA089 NB							Jul 2008		16'-07"
61.09	+0.188	C	UP	SA089 SB							Jul 2008		17'-06"
61.11	+0.213	C	J S	SA089 Exit #318 J-Ramp Left & Frontage Rd Right -- [L23]									Map
		C	UH	Projects spanning M319 to M320	AC	AC	2	8	60	8	0.03	16 Oct 1999	
61.15	+0.247	C	UH		AC	AC	2	8	54	8	0.01	16 Oct 1999	
61.16	+0.257	C	UH		AC	AC	2	8	48	8	0.03	16 Oct 1999	
61.19	+0.284	C	UH		AC	AC	2	8	42	8	0.01	Oct 2008	
	+0.290	C	UH		AC	AC	2	8	48	8	0.02	Oct 2008	
61.22	+0.315	C	UH		AC	AC	2	8	30	8	0.23	Oct 2008	
61.45	+0.55	C	UH		AC	AC	2	8	24	8	0.02	Oct 2008	
61.47	+0.570	C	UH		AC	AC	2	8	24	8	0.30	Oct 2008	
61.63	+0.732	C	J	Perkins Dr -- [R]									
61.77	+0.870	C	UH	Projects spanning M319 to M320	AC	AC	2	6.5	24	7	0.07	Oct 2008	
61.84	+0.940	C	UH		AC	AC	2	5	24	6	0.11	Oct 2008	
61.90	M320 +0.040	C	J S	Willow Creek Rd Left and Mac Curdy Dr Right (Signalized) -- [B1234]									Map
61.91	+0.053	C	UB	NUB Prescott									
61.95	+0.090	C	UH	Projects spanning M320 to M321	AC	AC	2	6.5	24	7	0.02	Oct 2008	
61.97	+0.110	C	UH		AC	AC	2	8	24	8	0.98	Oct 2008	
62.10	+0.239	C	J S	Antelope Villas Dr -- [L2]									Map
62.15	+0.289	C	J S	Ralph Pine Dr -- [R4]									Map

S 089 at M320+0.289

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 314

M320+0.289 on S 089

ARIZONA STATE HIGHWAY SYSTEM LOG

S 089 at M320+0.360

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M320+0.360 on S 089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
62.22	M320 +0.360	C	JB	NCL Prescott									
62.95	M321 +0.080	C	UH	Projects spanning M321 to M322	AC	AC	2	8	30	8	0.06	Oct 2008	
63.01	+0.140	C	UH		AC	AC	2	8	36	8	0.86	Oct 2008	
63.87	M322 +0.000	C	UH	Projects spanning M322 to M323	AC	AC	2	8	30	8	0.21	Oct 2008	
64.08	+0.210	C	UH		AC	AC	2	8	24	8	1.26	Oct 2008	
65.33	M323 +0.420	C	UH	Projects spanning M323 to M324	AC	AC	2.5	8	30	8	0.22	Oct 2008	
65.55	+0.636	C	UH		AC	AC	3	8	36	8	0.62	Oct 2008	
66.02	M324 +0.155	C	JB	SCL Chino Valley Elev 4500									
66.16	+0.299	C	UH	Projects spanning M324 to M325	AC	AC	3	8	36	8	0.50	03 Dec 2009	
66.30	+0.439	C	J S	Business Access -- [R1]									Map
66.35	+0.487	C	J S	Local Rd -- [L]									Map
66.40	+0.531	C	J S	Business Access -- [R]									Map
66.67	+0.803	C	UH	Projects spanning M324 to M325	AC	AC	3	8	36	9	0.09	03 Dec 2009	
		C	J S	Business Access -- [R4]									Map
66.76	+0.892	C	UH	Projects spanning M324 to M325	AC	AC	3	8	36	8	0.01	03 Dec 2009	
	+0.896	C	J S	Business Access -- [R14]									Map
	+0.897	C	UH	Projects spanning M324 to M325	AC	AC	3	8	36	14	0.01	03 Dec 2009	
66.78	+0.911	C	UH		AC	AC	3.5	8	42	14	0.05	03 Dec 2009	
66.83	+0.962	C	J S	Business Access -- [R4]									Map
		C	DH	Projects spanning M324 to M325	AC	AC	4	8	49	8	0.07	03 Dec 2009	
66.90	M325 +0.027	C	DH	Projects spanning M325 to M326	AC	AC	4	8	52	8	0.09	03 Dec 2009	
66.99	+0.114	C	DH		AC	AC	4	0	60	0	0.27	03 Dec 2009	
67.05	+0.177	C	UB	SUB Chino Valley									
67.06	+0.189	C	J S	Outer Loop Rd Left & Road 4 South Right Roundabout -- [B]									Map
67.12	+0.245	C	J S	(SB) Business Access -- [L]									Map
67.14	+0.269	C	J S	(SB) Business Access -- [L]									Map
67.21	+0.339	C	J	[SB] Residential Access -- [L]									
67.26	+0.384	C	DH	Projects spanning M325 to M326	AC	AC	4	0	56	0	0.02	03 Dec 2009	
67.28	+0.406	C	DH		AC	AC	4	0	54	0	0.05	03 Dec 2009	
67.30	+0.430	C	J S	(SB) Unknown Rd -- [L]									Map
67.32	+0.453	C	J S	Picacho Blvd/Havasut Ave Right -- [R14]									Map
		C	DH	Projects spanning M325 to M326	AC	AC	4	0	58	0	0.14	03 Dec 2009	
67.37	+0.495	C	J S	Local Rd -- [L]									Map
67.43	+0.558	C	J S	Local Rd -- [L2]									Map
67.47	+0.594	C	DH	Projects spanning M325 to M326	AC	AC	4	0	67	0	0.04	03 Dec 2009	
67.48	+0.608	C	J S	(SB) Resident Access -- [L]									Map
67.51	+0.637	C	DH	Projects spanning M325 to M326	AC	AC	4	0	77	0	0.04	03 Dec 2009	
67.53	+0.654	C	J S	(SB) Resident Access -- [L]									Map
67.55	+0.679	C	DH	Projects spanning M325 to M326	AC	AC	4	0	74	0	0.01	03 Dec 2009	
67.56	+0.686	C	J S	Road 3 South -- [R14]									Map
		C	DH	Projects spanning M325 to M326	AC	AC	4	0	58	0	0.24	03 Dec 2009	
67.61	+0.739	C	J S	(SB) Resident Access -- [L]									Map
67.62	+0.747	C	J S	(NB) Business Access -- [R]									Map

S 089 at M325+0.747

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 315

M325+0.747 on S 089

ARIZONA STATE HIGHWAY SYSTEM LOG

S 089 at M325+0.774

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M325+0.774 on S 089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
67.65	M325 +0.774	C	J S (NB) Residential Access -- [R]										Map
67.66	+0.786	C	J S (SB) Business Access -- [L]										Map
67.70	+0.832	C	J S (SB) Resident Access -- [L]										Map
67.74	+0.873	C	J S Parkside Village Dr -- [R1]										Map
67.80	+0.930	C	J S Business Access -- [L23]										Map
		C	DH Projects spanning M325 to M326	AC	AC	4	0	56	0	0.05	03 Dec 2009		
67.84	+0.972	C	J S (SB) Business Access -- [L]										Map
67.85	+0.981	C	DH Projects spanning M325 to M326	AC	AC	4	0	57	0	0.02	03 Dec 2009		
67.88	M326 +0.006	C	DH Projects spanning M326 to M327	AC	AC	4	0	60	0	0.09	03 Dec 2009		
67.89	+0.018	C	J S (SB) Business Access -- [L]										Map
67.91	+0.042	C	J S (SB) Business Access -- [L]										Map
67.96	+0.090	C	J S (SB) Business Access -- [L]										Map
	+0.094	C	DH Projects spanning M326 to M327	AC	AC	4	0	57	0	0.03	03 Dec 2009		
67.98	+0.113	C	J S (NB) Residential Access Rd -- [R]										Map
67.99	+0.123	C	J S (SB) Business Access -- [L]										Map
68.00	+0.128	C	DH Projects spanning M326 to M327	AC	AC	4	0	54	0	0.15	03 Dec 2009		
68.06	+0.189	C	J S Road 2 South (Signalized) -- [B1234]										Map
68.08	+0.214	C	J S (NB) Business Access -- [R]										Map
68.10	+0.233	C	J S (SB) Business Access -- [L]										Map
68.14	+0.271	C	J S (SB) Business Access -- [L]										Map
68.15	+0.277	C	DH Projects spanning M326 to M327	AC	AC	4	0	60	0	0.10	03 Dec 2009		
68.16	+0.292	C	J S (NB) Business Access -- [R]										Map
68.19	+0.324	C	J S (NB) Business Access -- [R]										Map
68.20	+0.329	C	J S (SB) Business Access -- [L]										Map
68.24	+0.369	C	J S (SB) Business Access -- [L]										Map
68.25	+0.376	C	J S Business Access -- [R4]										Map
		C	DH Projects spanning M326 to M327	AC	AC	4	0	60	0	0.12	03 Dec 2009		
68.27	+0.398	C	J S (SB) Business Access -- [L]										Map
68.30	+0.429	C	J S (SB) Business Access -- [L]										Map
	+0.432	C	J S (NB) Business Access -- [R]										Map
68.31	+0.444	C	J S (SB) Business Access -- [L]										Map
68.33	+0.461	C	J S (SB) Business Access -- [L]										Map
68.36	+0.494	C	J S Business Access -- [L2]										Map
		C	DH Projects spanning M326 to M327	AC	AC	4	0	54	0	0.20	03 Dec 2009		
68.40	+0.527	C	J S (NB) Unknown Rd -- [R1]										Map
68.56	+0.690	C	J S Road 1 South -- [B1234]										Map
		C	DH Projects spanning M326 to M327	AC	AC	4	0	56	0	0.22	03 Dec 2009		
68.66	+0.791	C	J S (NB) Unknown Rd -- [R1]										Map
68.73	+0.860	C	J S Unknown Rd A -- [R14]										Map
		C	J S (SB) Business Access -- [L]										Map
68.78	+0.912	C	UH Projects spanning M326 to M327	AC	AC	4	0	56	0	0.02	03 Dec 2009		
68.80	+0.933	C	UH	AC	AC	4	0	56	0	0.01	03 Dec 2009		
68.82	+0.946	C	UH	AC	AC	4	0	56	0	0.04	03 Dec 2009		

S 089 at M326+0.946

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 316

M326+0.946 on S 089

ARIZONA STATE HIGHWAY SYSTEM LOG

S 089 at M326+0.984

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M326+0.984 on S 089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
68.85	M326 +0.984	C	UH Projects spanning M326 to M327	AC	AC	4	0	56	0	2.29	25 Mar 2002		
68.86	+0.991	C	J S Resident Access -- [R]										Map
68.90	M327 +0.035	C	J Business Access -- [R]										
68.91	+0.047	C	J Business Access -- [R]										
68.92	+0.055	C	J Residential Access -- [R]										
68.93	+0.068	C	J Residential Access -- [R]										
68.95	+0.083	C	J S Business Access -- [R]										Map
68.97	+0.107	C	J S Business Access -- [R]										Map
68.98	+0.115	C	J S Business Access -- [R]										Map
69.06	+0.194	C	J S Center St (Chino Valley - Signalized) -- [B124]										Map
69.09	+0.225	C	J S Business Access -- [L]										Map
69.13	+0.262	C	J S Business Access -- [L]										Map
69.15	+0.281	C	J S Business Access -- [L]										Map
69.16	+0.291	C	J S Business Access -- [L]										Map
69.17	+0.306	C	J Local Rd -- [R]										
69.18	+0.314	C	J Business Access -- [L]										
69.20	+0.335	C	J Business Access -- [L]										
69.21	+0.342	C	J Business Access -- [R]										
	+0.347	C	J Residential Access -- [R]										
69.23	+0.362	C	J Resident Access -- [R]										
69.25	+0.388	C	J Business Access -- [R]										
69.28	+0.412	C	J Resident Access -- [R]										
69.29	+0.424	C	J Resident Access -- [R]										
	+0.428	C	J Business Access -- [L]										
69.30	+0.433	C	J Fire Station Access -- [L]										
	+0.437	C	J Resident Access -- [R]										
69.31	+0.445	C	J Resident Access -- [R]										
69.33	+0.463	C	J Business Access -- [L]										
69.34	+0.478	C	J Business Access -- [R]										
69.36	+0.493	C	J Local Rd -- [R]										
69.37	+0.504	C	J Telephone Rd/Short St -- [L]										
69.43	+0.564	C	J Business Access -- [L]										
69.44	+0.572	C	J Local Rd -- [L]										
69.48	+0.614	C	J Resident Access -- [L]										
69.52	+0.652	C	J S Business Park Access -- [L]										Map
69.53	+0.668	C	J S Business Access -- [L]										Map
69.56	+0.693	C	J S Road 1 North -- [B24]										Map
69.58	+0.710	C	J S Business Access -- [R]										Map
69.60	+0.734	C	J S Business Access -- [B]										Map
69.63	+0.761	C	J S Business Access -- [R]										Map
	+0.764	C	J S Business Access -- [L]										Map
69.66	+0.796	C	J S Business Access -- [R]										Map
69.74	+0.877	C	J Business Access -- [B]										

S 089 at M327+0.877

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 317

M327+0.877 on S 089

ARIZONA STATE HIGHWAY SYSTEM LOG

S 089 at M327+0.896

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M327+0.896 on S 089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
69.76	M327 +0.896	C	J	Business Access -- [B]									
69.78	+0.913	C	J	Chino Valley Ranger Station -- [R]									
69.80	+0.936	C	J	Business Access -- [L]									
69.81	+0.941	C	J	Local Rd -- [R]									
	+0.949	C	J	Local Rd -- [L]									
69.84	+0.978	C	J	S Business Access -- [R1]									Map
69.85	+0.985	C	J	S Business Access -- [R]									Map
69.87	M328 +0.003	C	J	Business Access -- [R]									
69.90	+0.036	C	J	Local Rd -- [R]									
69.92	+0.056	C	J	Business Access -- [B]									
69.95	+0.083	C	J	S Resident Access Left and Local Rd Right -- [B]									Map
70.00	+0.129	C	J	S Business Access -- [R]									Map
	+0.133	C	J	S Business Access -- [R1]									Map
70.01	+0.138	C	J	S Business Access -- [R]									Map
70.02	+0.156	C	J	S Business Access -- [L]									Map
70.03	+0.163	C	J	S Business Access -- [R1]									Map
	+0.168	C	J	S Business Access -- [L]									Map
70.06	+0.195	C	J	S Road 2 North (Signalized) -- [B1234]									Map
70.11	+0.245	C	J	S Business Exit -- [L]									Map
70.12	+0.252	C	J	S Business Entrance -- [L3]									Map
70.15	+0.282	C	J	S Safeway Entrance -- [R1]									Map
70.16	+0.289	C	J	S Residential Access Rd Left and Safeway Exit Right -- [B]									Map
70.18	+0.318	C	J	S Business Access -- [L]									Map
70.19	+0.324	C	J	S Business Access -- [R]									Map
70.20	+0.334	C	J	S Business Access -- [L]									Map
70.22	+0.349	C	J	Business Access -- [L]									
70.23	+0.367	C	J	Business Access -- [L]									
70.25	+0.382	C	J	Business Access -- [R]									
70.26	+0.392	C	J	Business Access -- [R]									
70.27	+0.399	C	J	Business Access -- [R]									
70.28	+0.412	C	J	Business Access -- [L]									
70.30	+0.428	C	J	Business Access -- [R]									
70.33	+0.462	C	J	Business Access -- [L]									
70.34	+0.476	C	J	Business Access -- [R]									
70.35	+0.484	C	J	Business Access -- [L]									
70.37	+0.502	C	J	Business Access -- [L]									
70.38	+0.512	C	J	Business Access -- [B]									
70.40	+0.532	C	J	Business Access -- [L]									
70.41	+0.546	C	J	Business Access -- [R]									
70.42	+0.554	C	J	Business Access -- [L]									
70.43	+0.562	C	J	Local Rd -- [L]									
70.44	+0.574	C	J	Local Rd -- [R]									
70.45	+0.581	C	J	Residential Access -- [L]									

S 089 at M328+0.581

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 318

M328+0.581 on S 089

ARIZONA STATE HIGHWAY SYSTEM LOG

S 089 at M328+0.675

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M328+0.675 on S 089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
70.54	M328 +0.675	C	J	Business Access -- [L]									
70.57	+0.701	C	J	Business Access -- [L]									
70.58	+0.711	C	J	Business Access -- [L]									
70.64	+0.769	C	J	Marketplace Dr -- [L]									
70.71	+0.846	C	J	S Business Park Dr Left & Business Access Right -- [B]									Map
70.79	+0.919	C	J	S Business Access -- [R]									Map
70.81	+0.945	C	J	S Perkinsville Rd -- [B24]									Map
70.90	M329 +0.035	C	J	S West Butterfield Rd -- [L]									Map
70.94	+0.075	C	J	S Adams Rd -- [R]									Map
70.95	+0.087	C	J	S Business Access -- [L]									Map
70.98	+0.121	C	J	S Palomino Rd Left and Business Access Right -- [B]									Map
71.06	+0.200	C	J	S Road 3 North (Signalized) -- [B24]									Map
71.11	+0.246	C	J	S Residential Access -- [B]									Map
71.14	+0.283	C	UH	Projects spanning M329 to M330	AC	AC	3.5	0	49	0	0.04	25 Mar 2002	
71.15	+0.289	C	J	S Church Access -- [L]									Map
71.16	+0.302	C	J	S Business Access -- [R]									Map
71.19	+0.327	C	UH	Projects spanning M329 to M330	AC	AC	3.5	0	49	4	0.01	25 Mar 2002	
71.20	+0.338	C	UH		AC	AC	3.5	4	49	4	0.02	25 Mar 2002	
		C	J	S Business Access -- [R]									Map
71.22	+0.362	C	UH	Projects spanning M329 to M330	AC	AC	3	4	42	4	0.14	25 Mar 2002	
71.25	+0.389	C	J	S Local Rd -- [R]									Map
71.37	+0.504	C	UH	Projects spanning M329 to M330	AC	AC	2.5	8	31.25	8	0.03	04 Oct 2002	
71.40	+0.539	C	UH		AC	AC	2	8	24	8	3.44	04 Oct 2002	
71.57	+0.707	C	J	West 3 1/2 North Rd Left and East 3 1/2 North Rd Right -- [B]									
71.65	+0.789	C	J	Business Access -- [R]									
71.66	+0.797	C	J	Commerce Way -- [L]									
71.68	+0.823	C	J	Business Access -- [R]									
71.71	+0.850	C	J	Business Access -- [R]									
71.74	+0.875	C	J	Business Access -- [R]									
71.75	+0.890	C	J	Business Access -- [L]									
71.79	+0.926	C	J	Business Access -- [R]									
71.85	+0.989	C	J	West Industrial Dr -- [L]									
71.86	+0.999	C	J	Business Access -- [R]									
71.88	M330 +0.014	C	J	Business Access -- [R]									
71.93	+0.063	C	J	West Industrial Dr -- [L]									
71.96	+0.093	C	J	Business Access -- [R]									
72.00	+0.135	C	J	Business Access -- [R]									
72.02	+0.156	C	J	Business Access -- [R]									
72.04	+0.179	C	J	Business Access -- [R]									
72.07	+0.201	C	J	Road 4 North -- [B]									
	+0.208	C	UB	NUB Chino Valley									
72.20	+0.337	C	J	Business Access Rd -- [R]									
72.29	+0.424	C	J	Local Rd -- [L]									

S 089 at M330+0.424

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 319

M330+0.424 on S 089

ARIZONA STATE HIGHWAY SYSTEM LOG

S 089 at M330+0.435

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M330+0.435 on S 089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
72.30	M330 +0.435	C	J	Business Access Rd -- [R]									
72.34	+0.473	C	J	Jack Dale Dr -- [R]									
72.36	+0.499	C	J	Business Access -- [B]									
72.43	+0.561	C	J	Business Access -- [B]									
72.45	+0.584	C	J	Residential Access -- [R]									
72.46	+0.593	C	J	Business Access -- [L]									
72.50	+0.632	C	J	Choctaw Ln -- [L]									
72.55	+0.681	C	J	Business Access -- [R]									
72.56	+0.690	C	J	Residential Access -- [L]									
72.60	+0.730	C	J	Business Access -- [R]									
	+0.737	C	J	Business Access -- [R]									
72.65	+0.785	C	J	Resident Access Left and Business Access Right -- [B]									
72.67	+0.806	C	J	Residential Access -- [R]									
72.69	+0.821	C	J	Business Access -- [L]									
72.70	+0.830	C	J	Business Access -- [R]									
72.75	+0.882	C	J	Business Access -- [R]									
72.83	+0.961	C	J	Business Access -- [R]									
72.86	+0.991	C	J	Business Access -- [L]									
72.91	M331 +0.044	C	J	Business Access -- [R]									
72.99	+0.126	C	J	Local Rd -- [L]									
73.01	+0.146	C	J	Business Access Rd -- [R]									
73.04	+0.177	C	J	Business Access -- [L]									
73.05	+0.189	C	J	Calvary Chapel -- [R]									
73.14	+0.277	C	J	Road 5 North -- [B]									
73.68	+0.820	C	J	Road 5 1/2 North -- [L]									
73.90	M332 +0.037	C	J	Business Access -- [L]									
74.20	+0.334	C	J	Road 6 North -- [B]									
74.69	+0.827	C	J	Del Rio Ranch Rd -- [R]									
74.84	+0.973	C	UH	Projects spanning M332 to M333	AC	AC	2	8	24	5	0.02	04 Oct 2002	
74.86	+0.997	C	UH		AC	AC	2	6	24	5	0.05	04 Oct 2002	
74.91	M333 +0.046	C	UH	Projects spanning M333 to M334	AC	AC	2	4	24	2	0.05	04 Oct 2002	
74.97	+0.101	C	UH		AC	AC	2	6	24	5	0.04	04 Oct 2002	
75.01	+0.141	C	UH		AC	AC	2	6	24	8	0.04	04 Oct 2002	
75.05	+0.179	C	UH		AC	AC	2	8	24	8	2.12	04 Oct 2002	
75.08	+0.215	C	BR	Del Rio Ranch								1967	172 ft Concrete
75.28	+0.411	C	J	Bethany Ln -- [B]									
75.54	+0.678	C	JB	NCL Chino Valley									
77.16	M335 +0.298	C	J S	Rolling Hills Rd -- [L23]									
		C	UH	Projects spanning M335 to M336	AC	AC	2	4	24	8	0.07	04 Oct 2002	
77.23	+0.363	C	UH		AC	AC	2	6	24	8	0.03	04 Oct 2002	
77.25	+0.390	C	UH		AC	AC	2	8	24	8	0.44	04 Oct 2002	
77.70	+0.834	C	UH		AC	AC	2	8	24	5	0.05	04 Oct 2002	
77.75	+0.883	C	UH		AC	AC	2	6	24	5	0.02	04 Oct 2002	

Map

S 089 at M335+0.883

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 320

M335+0.883 on S 089

ARIZONA STATE HIGHWAY SYSTEM LOG

S 089 at M335+0.901

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M335+0.901 on S 089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
77.77	M335 +0.901	C	UH	Projects spanning M335 to M336	AC	AC	2	6	24	2	0.02	04 Oct 2002	289 ft Steel
77.78	+0.920	C	UH		AC	AC	2	4	24	2	0.06	04 Oct 2002	
77.82	+0.955	C	BR	Verde River								1967	
77.84	+0.978	C	UH	Projects spanning M335 to M336	AC	AC	2	6	24	5	0.03	04 Oct 2002	
77.87	M336 +0.007	C	UH	Projects spanning M336 to M337	AC	AC	2	8	24	5	0.02	04 Oct 2002	
77.89	+0.027	C	UH		AC	AC	2	8	24	8	0.48	04 Oct 2002	
78.37	+0.503	C	UH		AC	AC	2	5	24	5	0.05	04 Oct 2002	
78.42	+0.557	C	UH		AC	AC	2	5	24	2	0.03	04 Oct 2002	
78.45	+0.583	C	UH		AC	AC	2	2	24	5	0.03	04 Oct 2002	
78.47	+0.609	C	UH		AC	AC	2	5	24	5	0.03	04 Oct 2002	
78.50	+0.638	C	UH		AC	AC	2	5	24	8	0.05	04 Oct 2002	
78.55	+0.687	C	J S	Local Rd -- [B24]									18'-04"
		C	UH	Projects spanning M336 to M337	AC	AC	2	5	24	5	0.07	04 Oct 2002	
78.62	+0.760	C	UH		AC	AC	2	2	24	2	0.03	04 Oct 2002	
78.65	+0.786	C	UH		AC	AC	2	5	24	2	0.03	04 Oct 2002	
78.68	+0.814	C	UH		AC	AC	2	5	24	5	0.05	04 Oct 2002	
78.73	+0.866	C	UH		AC	AC	2	8	24	8	0.83	04 Oct 2002	
79.23	M337 +0.366	C	UP	Burlington Northern Santa Fe RR								1962	
79.56	+0.696	C	J S	Big Chino Rd -- [L23]									
		C	UH	Projects spanning M337 to M338	AC	AC	2	6	24	8	0.11	04 Oct 2002	
79.67	+0.804	C	UH		AC	AC	2	7	24	8	0.03	04 Oct 2002	
79.70	+0.834	C	UH		AC	AC	2	8	24	8	0.16	04 Oct 2002	
79.86	M338 +0.000	C	UH	Projects spanning M338 to M339	AC	AC	2	8	24	8	0.54	08 Apr 2000	586 ft Steel
80.38	+0.520	C	J	Local Rd -- [L]									
80.40	+0.538	C	UH	Projects spanning M338 to M339	AC	AC	2	8	24	8	0.19	01 Aug 2006	
80.58	+0.723	C	UH		AC	AC	2	8	24	6	0.03	01 Aug 2006	
80.61	+0.750	C	UH		AC	AC	2	8	24	4	0.06	01 Aug 2006	
80.67	+0.813	C	J S	Bramble Dr Northwest & San Francisco St Southeast -- [B1234]									
		C	UH	Projects spanning M338 to M339	AC	AC	2	4	24	8	0.06	01 Aug 2006	
80.74	+0.877	C	UH		AC	AC	2	6	24	8	0.03	01 Aug 2006	
80.76	+0.903	C	UH		AC	AC	2	8	24	8	0.19	01 Aug 2006	
80.95	M339 +0.083	C	UH	Projects spanning M339 to M340	AC	AC	2	8	24	8	6.52	08 Apr 2000	
80.98	+0.112	C	J	Local Rd -- [R]									586 ft Steel
81.61	+0.746	C	JB	Enter Prescott NF									
87.46	M345 +0.601	C	UH	Projects spanning M345 to M346	AC	AC	2	8	24	5.5	0.03	08 Apr 2000	
87.50	+0.632	C	UH		AC	AC	2	5.5	24	5.5	0.05	08 Apr 2000	
87.54	+0.681	C	UH		AC	AC	2	3	24	3	0.01	08 Apr 2000	
87.55	+0.690	C	UH		AC	AC	2	3	24	3	0.12	68	
87.61	+0.742	C	BR	Hell Canyon								1954	
87.67	+0.805	C	UH	Projects spanning M345 to M346	AC	AC	2	5.5	24	5.5	0.03	68	
87.70	+0.836	C	UH		AC	AC	2	5.5	24	8	0.01	68	
87.71	+0.849	C	UH		AC	AC	2	8	24	8	0.10	68	
87.81	+0.948	C	UH		AC	AC	2	8	24	8	0.01	79	

Map

Map

Map

S 089 at M345+0.948

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 321

M345+0.948 on S 089

ARIZONA STATE HIGHWAY SYSTEM LOG

S 089 at M345+0.958

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M345+0.958 on S 089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
87.82	M345 +0.958	C	UH	Projects spanning M345 to M346	AC	AC	2	8	24	8	0.58	1995	
88.40	M346 +0.528	C	J	Drake Rd -- [R12]									
		C	UH	Projects spanning M346 to M347	AC	AC	2	8	36	8	0.17	1995	
88.58	+0.700	C	UH		AC	AC	2	8	30	8	0.18	1995	
88.75	M348 +0.12	C	UH	Projects spanning M348 to M349	AC	AC	2	8	24	8	0.09	1995	
88.84	+0.208	C	UH		AC	AC	2	5.5	24	5.5	0.03	1995	
88.87	+0.236	C	UH		AC	AC	2	3	24	3	0.05	1995	
88.89	+0.263	C	OP	Burlington Northern Santa Fe RR							1953	204 ft Steel	
88.92	+0.287	C	UH	Projects spanning M348 to M349	AC	AC	2	5.5	24	5.5	0.01	1995	
88.93	+0.300	C	UH		AC	AC	2	5.5	24	8	0.01	1995	
88.95	+0.314	C	UH		AC	AC	2	8	24	8	4.98	1995	
93.79	M353 +0.174	C	JB	Leave Prescott NF Enter Kaibab NF									
93.92	+0.312	C	UH	Projects spanning M353 to M354	AC	AC	2	8	24	8	8.78	30 Oct 2003	
98.66	M358 +0.028	C	BR	Meath Wash								44 ft Concrete	
100.62	M360 +0.000	C	VMS	(NB) Variable Message Sign #69 (Proposed)									
102.70	M362 +0.048	C	UH	Projects spanning M362 to M363	AC	AC	2	6.5	24	6.5	0.02	30 Oct 2003	
102.73	+0.072	C	UH		AC	AC	2	5	24	5	1.58	30 Oct 2003	
103.10	+0.447	C	J	Wheeler Access -- [R]									
103.62	+0.960	C	JB	Leave Kaibab NF									
104.01	M363 +0.374	C	J	Juniper Ranch Realty Access -- [L]									
104.31	+0.666	C	UH	Projects spanning M363 to M364	AC	AC	2	3	24	3	0.11	30 Oct 2003	
104.41	+0.773	C	UH		AC	AC	2	8	24	8	0.12	79	
104.42	+0.785	C	J S	I 040 Exit #146 A & G-ramp in Ash Fork -- [L2]									Map
104.53	+0.890	C	J S	End S 089 at I 040 Exit #146 J & C-ramp									Map

S 089 at M363+0.890

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 322

M363+0.890 on S 089

ARIZONA STATE HIGHWAY SYSTEM LOG

S 089 at M258+0.440

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M258+0.440 on S 089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 089 - Non-cardinal (from low to high for divided hwy segments)													
0.00	M258 +0.440	N	X	Begin S 089 SB at U 093 NW of Wickenburg									
		N	SB	Projects spanning M258 to M259	AC	AC	1	1	18	1	0.09	12 Aug 2009	Map
0.09	+0.529	N	SB		AC	AC	1	1	18	1	0.10	09 Oct 2001	
0.19	+0.629	N	X	S 089 return to single centerline									
13.72	M271 +0.982	N	X	Continue S 089 SB South of Yarnell									
	+0.984	N	SB	Projects spanning M271 to M272	AC	AC	1.5	5	18	5	0.11	03 Sep 2004	
13.83	M272 +0.075	N	SB	Projects spanning M272 to M273	AC	AC	2	5	24	5	0.36	03 Sep 2004	
14.19	+0.435	N	SB		AC	AC	1.5	5	18	5	0.07	03 Sep 2004	
14.26	+0.503	N	SB		AC	AC	1	5	12	5	0.25	03 Sep 2004	
14.50	+0.750	N	SB		AC	AC	1	8	12	2	1.33	03 Sep 2004	
14.70	+0.945	N	SVP	SB Paved Slow Vehicle Pullout							0.04		
15.83	M274 +0.098	N	SB	Projects spanning M274 to M275	AC	AC	1.5	8	18	2	0.12	03 Sep 2004	
15.95	+0.219	N	SB		AC	AC	2	8	24	2	0.09	03 Sep 2004	
16.01	+0.281	N	SVP	SB Paved Slow Vehicle Pullout							0.03		
16.04	+0.311	N	SB	Projects spanning M274 to M275	AC	AC	1.5	8	18	2	0.07	03 Sep 2004	
16.12	+0.383	N	SB		AC	AC	1	8	12	2	0.41	03 Sep 2004	
16.52	+0.788	N	SB		AC	AC	1.5	8	18	2	0.10	03 Sep 2004	
16.58	+0.849	N	X	Scenic Viewpoint									
16.62	+0.892	N	SB	Projects spanning M274 to M275	AC	AC	2	8	24	2	0.12	03 Sep 2004	
16.74	+1.007	N	J	(SB) Local Rd/S 089 NB Access Rd -- [R2]								03 Sep 2004	
	+1.011	N	SB	Projects spanning M274 to M275	AC	AC	1.5	8	18	2	0.04	03 Sep 2004	
16.79	M275 +0.020	N	SB	Projects spanning M275 to M276	AC	AC	1	8	12	2	0.31	03 Sep 2004	
17.08	+0.310	N	SVP	SB Slow Vehicle Pullout							0.04		
17.10	+0.332	N	SB	Projects spanning M275 to M276	AC	AC	1.5	8	18	2	0.09	03 Sep 2004	
17.19	+0.422	N	SB		AC	AC	2	8	24	2	0.07	03 Sep 2004	
17.26	+0.494	N	X	S 089 return to single centerline									
53.84	M310 +2.403	N	JB	(SB) Inside Yavapai									
54.16	M312 +0.700	N	X	(SB) Continue S 089 near Overland Trl									Map
		N	SB	Projects spanning M312 to M313	AC	AC	1	8	14	2	0.04	Sep 2009	
54.20	+0.743	N	SB		AC	AC	1	7	14	2	0.07	Sep 2009	
54.24	+0.778	N	JB	(NB) Enter Military Res									
54.27	+0.811	N	SB	Projects spanning M312 to M313	AC	AC	1	7	12	2	0.01	Sep 2009	
54.29	+0.824	N	SB		AC	AC	1	6	12	2	0.07	Sep 2009	
54.35	+0.892	N	SB		AC	AC	2	8	26	2	0.03	Sep 2009	
54.38	+0.919	N	SB		AC	AC	2	8	26	0	0.08	Sep 2009	
54.46	+1.002	N	SB		AC	AC	2	2	28	0	0.05	Sep 2009	
54.51	+1.048	N	SB		AC	AC	2	2	28	0	0.04	Jun 2002	
54.91	+1.307	N	OP	(SB) Burlington Northern Santa Fe RR (Inactive)								1956	121 ft Concrete
55.01	+1.407	N	BR	(SB) Granite Creek								1956	211 ft Steel
55.42	+1.822	N	X	S 089 return to single centerline									

S 089 at M312+1.822

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 323

M312+1.822 on S 089

ARIZONA STATE HIGHWAY SYSTEM LOG

S 089 at M310+0.294

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M310+0.294 on S 089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
----------------------	--------------------------------------	-----	------	-----------------	------------------	---------------	---------------------------	------------------	----------------------------	-------	----------------	-----------------------	--------------------

S 089 - Others

52.00	M310 +0.294	J	S	Copper Basin Rd									Map
-------	-------------	---	-------------------	-----------------	--	--	--	--	--	--	--	--	---------------------

Cardinal Mainline Averages/Totals:	205.68	5.56	26.71	5.78	96.00	1997.9	0.00	Miles of Median
Non-Cardinal Mainline Averages/Totals:	5.26	6.92	15.79	2.45	4.12	2004.4		

ARIZONA STATE HIGHWAY SYSTEM LOG

S 090 at M289+0.540

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M289+0.540 on S 090

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 090 - Cardinal (low to higher reference marker)													
0.00	M289 +0.540	C	J S Begin SR-90 at I-10 Exit #302 at Frontage N of TI -- [B]										Map
		C	JB Inside Benson, Cochise County										
		C	UH Projects spanning M289 to M290	AC	MBH	2	8	24	8	0.11	2000		
0.04	+0.575	C	J S I 010 WB C and J Ramps -- [R]										Map
0.06	+0.601	C	UP I 010 WB								1967		15'-03"
0.08	+0.622	C	UP I 010 EB								1967		15'-03"
0.11	+0.647	C	J S I 010 EB A & G Ramps -- [L]										Map
		C	UH Projects spanning M289 to M290	AC	MBH	4	8	48	8	1.21	2000		
0.18	+0.721	C	J S West St Andrews -- [L]										Map
0.19	+0.729	C	J S Caverns Dr -- [R4]										Map
0.28	+0.820	C	J S Whetstone Commerce Dr (Signalized) -- [B24]										Map
0.47	+1.011	C	J S Access to Frontage Rd west -- [R]										Map
0.56	M290 +0.060	C	J S Casa Del Rio Dr east -- [L2]										Map
0.69	+0.196	C	J S Barrel Cactus Ridge west (N end) -- [L2]										Map
1.00	+0.508	C	J S Barrel Cactus Ridge (S end) -- [B24]										Map
1.32	+0.821	C	EB Projects spanning M290 to M291	AC	AC	2	4	24	10	7.70	2000		
4.49	M293 +0.994	A	J S Post Ranch Rd -- [B24]										Map
5.50	M295 +0.000	C	VMS (NB) Variable Message Sign #93 (Proposed)										
8.99	M298 +0.464	C	J S Kartchner Caverns State Park Entrance Rd -- [R14]										Map
9.01	+0.487	C	EB Projects spanning M298 to M299	AC	AC	2	4	36	10	0.20	2000		
9.21	+0.68	C	EB	AC	AC	2	4	24	10	0.03	2000		
9.24	+0.713	C	EB	AC	AC	2	4	24	10	9.28	2003		
10.23	M299 +0.704	C	JB SCL Benson										
17.29	M306 +0.793	C	J S Camino De Tundra										Map
18.52	M308 +0.025	C	EB Projects spanning M308 to M309	AC	AC	2	4	24	10	1.03	2000		
18.89	+0.394	A	J S S 082 (Signalized) -- [B1234]										Map
19.55	M309 +0.051	C	EB Projects spanning M309 to M310	AC	AC	2	4	36	10	0.14	2000		
19.69	+0.193	C	EB	AC	AC	2	4	30	10	0.10	2000		
19.79	+0.29	C	EB	AC	AC	2	4	24	10	1.63	2000		
21.43	M310 +0.888	C	EB Projects spanning M310 to M311	AC	AC	2	4	36	10	0.15	2000		
21.58	M311 +0.079	C	EB Projects spanning M311 to M312	AC	AC	2	4	30	10	0.09	2000		
21.67	+0.17	C	EB	AC	AC	2	4	24	10	0.28	2000		
21.96	+0.458	C	UH	AC	MBH	4	8	48	8	1.89	92		
22.32	+0.826	C	UB NUB Sierra Vista										
22.33	+0.831	C	JB NCL Huachuca City Elev 4343										
22.46	+0.961	C	J Yuma St										
23.67	M313 +0.365	C	J Pershing St -- [B3]										
23.80	+0.487	C	J Patton St -- [B3]										
23.84	+0.532	C	UH Projects spanning M313 to M314	AC	MBH	4	0	48	11	0.21	92		
23.91	+0.600	C	X North Gate										
24.05	+0.742	C	UH Projects spanning M313 to M314	AC	MBH	4	11	48	11	0.39	92		
24.44	M314 +0.169	C	UH Projects spanning M314 to M315	AC	AC	4	8	48	8	2.62	92		

S 090 at M314+0.169

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 325

M314+0.169 on S 090

ARIZONA STATE HIGHWAY SYSTEM LOG

S 090 at M314+0.213

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M314+0.213 on S 090

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
24.48	M314 +0.213	C	JB	SCL Huachuca City, NCL Sierra Vista									
26.16	M315 +0.864	C	J S	Airport Ave -- [R14]									Map
27.06	M316 +0.760	C	UH	Projects spanning M316 to M317	AC	AC	4	8	48	8	0.80	23 Aug 2001	
27.48	M317 +0.198	C	J S	SS090(1) to South & SS090(2) to West (Signalized) -- [B1234]									Map
27.86	+0.576	C	UH	Projects spanning M317 to M318	AC	AC	4	4	48	4	1.53	23 Aug 2001	
29.01	M318 +0.595	C	J S	7th St (Signalized) -- [B1234]									Map
29.40	+0.985	C	UH	Projects spanning M318 to M319	AC	AC	4	10	48	10	1.61	23 Aug 2001	
29.41	M319 +0.000	C	J	Winrow Ave									
30.01	+0.597	C	J S	Coronado Dr (Signalized) -- [B1234]									Map
31.00	M320 +0.588	C	UH	Projects spanning M320 to M321	AC	AC	4	10	54	10	0.19	23 Aug 2001	
31.19	+0.776	C	UH		AC	AC	4	10	60	10	0.02	23 Aug 2001	
31.21	+0.796	C	J S	Industry Dr -- [L3]									Map
		C	UH	Projects spanning M320 to M321	AC	AC	4	10	48	10	0.01	23 Aug 2001	
31.22	+0.807	C	UH		AC	AC	4	10	48	10	0.03	23 Aug 2001	
31.25	+0.832	C	UH		AC	AC	4	4	48	4	0.05	23 Aug 2001	
31.30	+0.886	C	UH		AC	AC	4	4	48	4	0.22	23 Aug 2001	
31.42	M321 +0.018	C	J S	Campus Dr -- [L3]									Map
31.52	+0.118	C	J S	Local Business -- [L]									Map
		C	UH	Projects spanning M321 to M322	AC	AC	4	4	56	4	0.13	23 Aug 2001	
31.65	+0.249	C	J S	Charleston Rd Left & Martin Luther King Pkwy Right (Signalized) -- [B1234]									Map
		C	UH	Projects spanning M321 to M322	AC	AC	4	0	48	0	0.06	23 Aug 2001	
31.71	+0.310	C	DH		AC	AC	4	0	48	0	0.05	23 Aug 2001	
31.73	+0.328	C	J S	Local Business Access Rd -- [R1]									Map
31.76	+0.361	C	DH	Projects spanning M321 to M322	AC	AC	4	0	48	0	0.06	23 Aug 2001	
31.78	+0.380	C	J S	Local Business Access Rd -- [B1234]									Map
31.82	+0.423	C	DH	Projects spanning M321 to M322	AC	AC	4	0	48	0	0.01	23 Aug 2001	
	+0.426	C	J S	Local Business Access Rd -- [L]									Map
31.83	+0.430	C	DH	Projects spanning M321 to M322	AC	AC	4	0	48	0	0.09	03 Aug 2007	
31.85	+0.449	C	J S	Local Business Access Rd -- [R1]									Map
31.92	+0.520	C	J S	S 092 South & Fry Blvd West (Signalized) -- [B1234]									Map
		C	UH	Projects spanning M321 to M322	AC	AC	4	0	48	0	0.08	03 Aug 2007	
31.99	+0.595	C	J S	Local Business Access Rd -- [L3]									Map
32.00	+0.599	C	UH	Projects spanning M321 to M322	AC	AC	4	0	48	0	0.12	Jul 2009	
32.06	+0.660	C	J S	Local Business Access Rd (Signalized) -- [B1234]									Map
32.11	+0.717	C	J S	Queens Way -- [R1]									Map
		C	UH	Projects spanning M321 to M322	AC	AC	4	0	60	0	0.06	Jul 2009	
32.16	+0.766	C	J S	Local Business Access Rd -- [L23]									Map
32.17	+0.775	C	UH	Projects spanning M321 to M322	AC	AC	4	0	54	0	0.12	Jul 2009	
32.25	+0.852	C	J S	Treetop Ave -- [L3]									Map
32.29	+0.897	C	J S	Kings Way -- [B]									Map
		C	UH	Projects spanning M321 to M322	AC	AC	4	4	54	4	0.01	Jul 2009	
32.31	+0.91	C	UH		AC	AC	4	4	48	4	0.02	Jul 2009	
32.33	+0.928	C	UH		AC	AC	4	4	48	4	1.70	23 Aug 2001	

S 090 at M321+0.928

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 326

M321+0.928 on S 090

ARIZONA STATE HIGHWAY SYSTEM LOG

S 090 at M322+0.075

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M322+0.075 on S 090

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
32.50	M322 +0.075	C	J S Colombo Ave -- [L3]										Map
32.68	+0.259	C	J Rainbow Ave -- [R]										
32.70	+0.275	C	J S Toscanini Ave -- [L3]										Map
32.81	+0.387	C	J S Local Business Access Rd -- [L3]										Map
32.90	+0.479	C	J S Giulio Cesare Ave Left & Avenida Del Sol Right (Signalized) -- [B24]										Map
33.90	M323 +0.482	C	JB Temp Leave Sierra Vista										
33.95	+0.529	C	JB Re-enter Sierra Vista										
34.03	+0.607	C	UH Projects spanning M323 to M324	AC	AC	3.5	4	42	4	0.09	23 Aug 2001		
34.12	+0.695	C	UH	AC	AC	3	4	36	4	0.11	23 Aug 2001		
34.15	+0.729	C	JB Temp Leave Sierra Vista										
34.22	+0.801	C	UH Projects spanning M323 to M324	AC	AC	2	4	24	4	0.10	23 Aug 2001		
34.32	+0.900	C	UH	AC	AC	2	4	24	4	0.39	10 Sep 2003		
34.40	+0.974	C	JB Re-enter Sierra Vista										
34.71	M324 +0.302	C	UH Projects spanning M324 to M325	AC	AC	2	5	24	5	0.82	10 Sep 2003		
35.53	M325 +0.114	C	UH Projects spanning M325 to M326	AC	AC	2	5	30	5	0.03	Dec 2007		
35.55	+0.140	C	UH	AC	AC	2	5	36	5	0.05	Dec 2007		
35.61	+0.193	C	UH	AC	AC	2	5	42	5	0.14	Dec 2007		
35.74	+0.330	C	UH	AC	AC	2	5	48	5	0.46	Dec 2007		
35.92	+0.509	C	J S Moson Rd -- [B1234]								Dec 2007		Map
		C	UB EUB Sierra Vista										
		C	JB ECL Sierra Vista										
36.21	+0.792	C	UH Projects spanning M325 to M326	AC	AC	2	5	36	5	0.06	Dec 2007		
36.26	+0.84	C	UH	AC	AC	2	5	30	5	0.10	Dec 2007		
36.37	+0.951	C	UH	AC	AC	2	5	24	5	2.67	10 Sep 2003		
38.80	M328 +0.380	C	J S San Pedro House Entrance -- [R14]										Map
39.04	+0.620	C	UH Projects spanning M328 to M329	MBL	MBH	2	5	24	5	0.22	1998		
39.06	+0.635	C	BR San Pedro River								1954	280 ft Steel	
39.26	+0.841	C	UH Projects spanning M328 to M329	AC	AC	2	5	24	5	0.89	1998		
39.65	M329 +0.246	C	OP San Pedro & South Western RR								1956	113 ft Concrete	
40.15	+0.749	C	UH Projects spanning M329 to M330	AC	AC	2	5	24	5	0.39	15 Jun 2003		
40.38	+0.971	C	J S High Knoll Rd -- [L23]										Map
40.54	M330 +0.131	C	UH Projects spanning M330 to M331	AC	AC	2	5	24	5	5.98	1998		
46.52	M336 +0.030	C	UH Projects spanning M336 to M337	MBL	MBH	2	5	24	5	0.27	57		
46.79	+0.400	C	J S End S 090 at S 080 near Tombstone										Map

S 090 at M336+0.400

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 327

M336+0.400 on S 090

ARIZONA STATE HIGHWAY SYSTEM LOG

S 090 at M290+0.819

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M290+0.819 on S 090

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 090 - Non-cardinal (from low to high for divided hwy segments)													
1.32	M290 +0.819	N	X	Begin S 090 WB divided centerline in Benson									
	+0.821	N	WB	Projects spanning M290 to M291	AC	AC	2	10	24	4	7.45	26 May 2000	
8.77	M298 +0.241	N	WB	Projects spanning M298 to M299	AC	AC	2	10	30	4	0.11	26 May 2000	
8.88	+0.352	N	WB		AC	AC	2	10	36	4	0.14	26 May 2000	
9.03	+0.49	N	WB		AC	AC	2	10	24	4	12.92	26 May 2000	
20.41	M309 +0.918	N	SVP	(NB) Paved 50' long variable 0-13' wide							0.01	06 Feb 2007	
20.42	+0.932	N	SVP	(NB) Paved 75' long 13' wide							0.01	06 Feb 2007	
20.43	+0.927	N	VMS	(NB) Variable Message Sign #92 (Proposed)								06 Feb 2007	
	+0.942	N	SVP	(NB) Paved 50' long 13-0' wide							0.01	06 Feb 2007	
21.95	M311 +0.459	N	X	S 090 return to single centerline									

S 090 at M311+0.459

M311+0.459 on S 090

ARIZONA STATE HIGHWAY SYSTEM LOG

S 090 at M322+0.983

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M322+0.983 on S 090

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
----------------------	--------------------------------------	-----	------	-----------------	------------------	---------------	---------------------------	------------------	----------------------------	-------	----------------	-----------------------	--------------------

S 090 - Others

33.41	M322 +0.983	J	S	Colonia De Salud									Map
-------	-------------	---	-------------------	------------------	--	--	--	--	--	--	--	--	---------------------

Cardinal Mainline Averages/Totals:	120.43	5.05	31.45	7.74	46.80	1999.8	0.00	Miles of Median
Non-Cardinal Mainline Averages/Totals:	41.24	10.00	24.11	4.00	20.62	2000.0		

ARIZONA STATE HIGHWAY SYSTEM LOG

S 092 at M321+0.210

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M321+0.210 on S 092

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 092 - Cardinal (low to higher reference marker)													
0.00	M321 +0.210	C	J S Begin S 092 in Sierra Vista at S 090 to Bisbee (Signalized) -- [B1234]										Map
		C	UB Inside Sierra Vista Urbanized Area										
		C	JB Inside Sierra Vista, Cochise County										
		C	DH Projects spanning M321 to M322	AC	AC	4	0	48	0	0.07	03 Aug 2007		
		C	FR Two Way Frontage Rd Right	AC	AC	2	0	14	0	0.11	01 Oct 2010		
0.07	M321 +0.282	C	DH Projects spanning M321 to M322	AC	AC	4	0	54	0	0.04	03 Aug 2007		
0.11	+0.320	C	DH	AC	AC	4	0	54	0	0.02	23 Aug 2001		
0.13	+0.335	C	J S Local Business Access Rd -- [B24]										Map
		C	DH Projects spanning M321 to M322	AC	AC	4	0	60	0	0.03	23 Aug 2001		
0.16	+0.370	C	DH	AC	AC	4	0	60	4	0.07	23 Aug 2001		
0.23	+0.436	C	J S Local Business Access Rd -- [B1234]										Map
		C	DH Projects spanning M321 to M322	AC	AC	4	0	48	4	0.02	23 Aug 2001		
0.25	+0.455	C	DH	AC	AC	4	2	48	4	0.49	23 Aug 2001		
0.41	+0.620	C	J S Busby Dr -- [B124]										Map
0.50	+0.705	C	J S Bluebird Dr -- [B124]										Map
0.58	+0.790	C	J S Local Business Access Rd -- [R1]										Map
0.61	+0.822	C	J S Local Business Access Rd -- [R1]										Map
0.64	+0.845	C	J S Foothills Dr (Signalized) -- [B1234]										Map
0.74	+0.948	C	UH Projects spanning M321 to M322	AC	AC	4	2	48	4	0.55	23 Aug 2001		
0.99	M322 +0.203	C	J S Local Business Left & Snyder Blvd Right -- [B23]										Map
1.27	+0.477	C	J La Linda Way -- [L]										
1.29	+0.498	C	J S Hazen Rd -- [R4]										Map
		C	DH Projects spanning M322 to M323	AC	AC	4	2	48	4	0.21	23 Aug 2001		
1.33	+0.540	C	J S Local Business Access Rd -- [R1]										Map
1.36	+0.573	C	J S Local Business Access Rd -- [R14]										Map
1.43	+0.639	C	J S Local Business Access Rd -- [R1]										Map
1.50	+0.711	C	J S Avenida Cochise (Signalized) -- [B1234]										Map
		C	DH Projects spanning M322 to M323	AC	AC	4	2	48	0	0.29	23 Aug 2001		
1.64	+0.850	C	J S Avienda Tienda -- [R1]										Map
1.79	+0.998	C	DH Projects spanning M322 to M323	AC	AC	4	0	48	0	0.06	23 Aug 2001		
1.80	M323 +0.005	C	J S Calle Mercancia (Signalized) -- [B1234]										Map
1.85	+0.059	C	DH Projects spanning M323 to M324	AC	AC	4	1	48	0	0.02	23 Aug 2001		
1.88	+0.084	C	UH	AC	AC	4	2	48	0	0.12	23 Aug 2001		
1.99	+0.200	C	J S Greenbrier Rd -- [R14]										Map
		C	UH Projects spanning M323 to M324	AC	AC	4	2	48	4	0.77	23 Aug 2001		
2.04	+0.245	C	J S Chief Joseph Dr -- [L]										Map
2.51	+0.712	C	J S St Andrews Dr (Signalized) -- [R14]										Map
2.77	+0.974	C	UH Projects spanning M323 to M324	AC	AC	4	4	48	6	0.15	2008		
2.91	M324 +0.119	C	UH Projects spanning M324 to M325	AC	AC	4	4	48	6	0.03	2008		
2.94	+0.146	C	UH	AC	AC	4	4	48	0	0.06	2008		
3.00	+0.206	C	UH	AC	AC	4	0	48	0	0.04	2008		
3.02	+0.225	C	J S Buffalo Soldier Trail (Signalized) -- [B1234]								2008		Map

S 092 at M324+0.225

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 330

M324+0.225 on S 092

ARIZONA STATE HIGHWAY SYSTEM LOG

S 092 at M324+0.245

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M324+0.245 on S 092

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
3.04	M324 +0.245	C	UH Projects spanning M324 to M325	AC	AC	4	4	48	0	0.06	2008		
3.10	+0.305	C	J S Local Road -- [R1]								2008		Map
	+0.308	C	UH Projects spanning M324 to M325	AC	AC	4	6	48	0	0.02	2008		
3.12	+0.326	C	UH	AC	AC	4	6	48	4	0.01	2008		
3.13	+0.335	C	UH	AC	AC	4	8	48	4	0.11	2008		
3.24	+0.446	C	UH	AC	AC	4	6	48	4	0.05	2008		
3.29	+0.497	C	UH	AC	AC	4	2	48	4	3.90	23 Aug 2001		
3.64	+0.844	C	J To Golden Acre Estates										
4.00	M325 +0.208	C	JB SCL Sierra Vista										
4.02	+0.220	C	J S Glenn Ave -- [B1]										Map
5.02	M326 +0.225	C	J S Yaqui St/Camino Principal -- [B24]										Map
6.02	M327 +0.227	C	J S Ramsey Canyon Rd										Map
7.02	M328 +0.223	C	JB Enter Coronado NF										
7.19	+0.400	C	UH Projects spanning M328 to M329	AC	MBH	4	8	48	8	0.94	70		
7.32	+0.526	C	JB Leave Coronado NF										
8.13	M329 +0.341	C	DH Projects spanning M329 to M330	AC	MBH	4	8	48	8	0.20	70		
8.24	+0.447	C	J S Hereford Rd East										Map
		C	UB SUB Sierra Vista										
8.33	M323 +0.082	C	UH Projects spanning M323 to M324	AC	MBH	4	8	48	8	2.14	70		
10.39	M331 +0.594	C	J S Three Canyons Rd										Map
10.47	+0.680	C	UH Projects spanning M331 to M332	AC	AC	4	8	48	8	0.13	05 Nov 2001		
10.60	+0.806	C	UH	AC	AC	3.5	8	42	8	0.14	05 Nov 2001		
10.74	+0.951	C	UH	AC	AC	3	8	36	8	0.06	05 Nov 2001		
10.81	M332 +0.016	C	UH Projects spanning M332 to M333	AC	AC	2	8	24	8	8.38	05 Nov 2001		
11.52	+0.728	C	JB Enter Coronado NF										
12.02	M333 +0.230	C	JB Leave Coronado NF										
13.58	M334 +0.787	C	J S Montezuma Canyon Rd										Map
13.64	+0.847	C	J S Business Access north (W end) -- [L3]										Map
13.66	+0.872	C	J S Business Access north (mid) -- [L3]										Map
13.70	+0.911	C	J S Business Access north (E end) -- [L3]										Map
15.58	M336 +0.800	C	J Kings Ranch Rd										
18.35	M339 +0.564	C	J S Local Rd -- [R]										Map
18.43	+0.648	C	J S Local Rd -- [R]										Map
18.46	+0.680	C	J S Local Rd -- [R]										Map
18.59	+0.806	C	J S Palominos Rd -- [B]										Map
19.19	M340 +0.500	C	UH Projects spanning M340 to M341	AC	AC	2	8	24	8	11.27	12 Mar 1999		
19.26	+0.568	C	BR San Pedro River								1955	316 ft Steel	
22.43	M343 +0.742	C	J S Hereford Rd North										Map
22.93	M344 +0.244	C	OP San Pedro & South Western RR								1961	169 ft Steel	
28.86	M350 +0.175	C	JB WCL Bisbee Elev 5350										
30.25	M351 +0.575	C	J Melody Ln (Bisbee)										
30.26	+0.592	C	UB WUB Bisbee										
30.46	+0.788	C	UH Projects spanning M351 to M352	AC	AC	4	10	48	10	0.72	12 Mar 1999		

S 092 at M351+0.788

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 331

M351+0.788 on S 092

ARIZONA STATE HIGHWAY SYSTEM LOG

S 092 at M352+0.489

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M352+0.489 on S 092

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
31.18	M352 +0.489	C	J S Bisbee/Naco Hwy										
		C	UH Projects spanning M352 to M353	AC	AC	4	10	60	10	0.03	12 Mar 1999		Map
31.21	+0.518	C	UH	AC	AC	4	10	54	10	0.09	12 Mar 1999		
31.30	+0.60	C	UH	AC	AC	4	10	48	10	0.26	12 Mar 1999		
31.56	+0.866	C	UH	AC	AC	2	8	24	8	0.68	12 Mar 1999		
32.24	M353 +0.573	C	UH Projects spanning M353 to M354	AC	AC	2	6	24	6	0.61	12 Mar 1999		
32.31	+0.644	C	J S Toureville Rd -- [R14]										Map
32.85	M354 +0.188	C	UH Projects spanning M354 to M355	AC	AC	2	8	24	8	0.68	12 Mar 1999		
33.23	+0.568	C	J S School Terrace Rd -- [R4]										Map
33.53	+0.869	C	UH Projects spanning M354 to M355	AC	AC	3	8	36	8	0.03	12 Mar 1999		
33.56	+0.898	C	UH	AC	AC	3	0	36	12	0.02	12 Mar 1999		
33.58	+0.920	C	UH	AC	AC	3.5	0	42	12	0.09	12 Mar 1999		
33.67	M355 +0.000	C	UH Projects spanning M355 to M356	AC	AC	4	0	48	12	0.04	12 Mar 1999		
33.68	+0.009	C	UP Phelps-Dodge Haul Rd								1936		16'-06"
33.71	+0.042	C	UH Projects spanning M355 to M356	AC	AC	4	0	48	12	0.08	01 Sep 2002		
33.75	+0.081	C	J S Local Business Access Rd -- [L2]										Map
33.79	+0.123	C	X Begin S 092 WB divided centerline in Bisbee										Map
		C	EB Projects spanning M355 to M356	AC	AC	2	0	24	0	0.03	01 Sep 2002		
33.82	+0.154	C	J S S 080 EB and Bisbee Rd SB -- [R]										Map
33.87	+0.206	C	J S S 080 EB and Bisbee Rd NB -- [R]										Map
		C	EB Projects spanning M355 to M356	AC	AC	1	0	24	0	0.04	01 Sep 2002		
33.91	+0.110	C	X End S 092 EB at S 080 WB tangent of traffic circle in Bisbee										Map

S 092 at M355+0.110

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 332

M355+0.110 on S 092

ARIZONA STATE HIGHWAY SYSTEM LOG

S 092 at M355+0.129

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M355+0.129 on S 092

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 092 - Non-cardinal (from low to high for divided hwy segments)													
33.80	M355 +0.129	N	X	Begin S 092 WB divided centerline in Bisbee									
		N	WB	Projects spanning M355 to M356	AC	AC	2	0	24	0	0.03	01 Sep 2002	Map
33.87	+0.201	N	WB		AC	AC	1	0	24	0	0.05	01 Sep 2002	
33.92	+0.110	N	X	End S 092 WB at S 080 WB tangent of traffic circle in Bisbee									
													Map

ARIZONA STATE HIGHWAY SYSTEM LOG

S 092 at M324+0.673

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M324+0.673 on S 092

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
----------------------	--------------------------------------	-----	------	-----------------	------------------	---------------	---------------------------	------------------	----------------------------	-------	----------------	-----------------------	--------------------

S 092 - Others

3.47	M324 +0.673	J	S	Canyon De Flores									
4.52	M325 +0.719	J	S	Bevers/Choctaw									

[Map](#)
[Map](#)

Cardinal Mainline Averages/Totals:	91.76	6.71	32.61	7.10	33.85	1997.3	0.00	Miles of Median
Non-Cardinal Mainline Averages/Totals:	0.11	0.00	24.00	0.00	0.08	2002.0		
Frontage Roads Averages/Totals:	0.22	0.00	14.00	0.00	0.11			

ARIZONA STATE HIGHWAY SYSTEM LOG

S 095 at M109+0.100

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M109+0.100 on S 095

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 095 - Cardinal (low to higher reference marker)													
0.00	M109 +0.100	C	J S Begin S 095 at Main St and U 095 in Quartzsite (Signalized) -- [B24]										Map
		C	JB Inside Quartzsite, La Paz County										
		C	UH Projects spanning M109 to M110	AC	AC	4	4	48	4	1.55	13 Sep 2002		
0.49	+0.590	C	VMS (NB) Variable Message Sign #304 (Proposed)										
0.58	+0.682	C	BR Plomosa Wash								1987	83 ft Concrete	
1.55	M110 +0.600	C	UH Projects spanning M110 to M111	AC	AC	4	4	48	4	0.05	16 Jul 2004		
1.57	+0.615	C	J S Tyson Dr -- [B24]										Map
1.60	+0.645	C	UH Projects spanning M110 to M111	AC	AC	3.5	4	42	4	0.04	16 Jul 2004		
1.64	+0.682	C	UH	AC	AC	3.5	4	42	3	0.01	16 Jul 2004		
1.65	+0.696	C	UH	AC	AC	3.5	3	42	3	0.02	16 Jul 2004		
1.67	+0.718	C	UH	AC	AC	3	3	36	3	0.01	16 Jul 2004		
1.69	+0.731	C	UH	AC	AC	2.5	3	30	3	0.16	16 Jul 2004		
1.84	+0.890	C	UH	AC	MBH	2	2	24	2	0.32	16 Jul 2004		
2.16	M111 +0.202	C	UH Projects spanning M111 to M112	AC	MBH	2	4	24	4	0.04	16 Jul 2004		
2.20	+0.242	C	UH	AC	MBH	2	1	24	1	0.27	16 Jul 2004		
2.29	+0.332	C	J S Refuse Transfer Station -- [L2]										Map
2.47	+0.512	C	UH Projects spanning M111 to M112	AC	MBH	2	2	24	2	0.36	16 Jul 2004		
2.84	+0.876	C	UH	AC	AC	2	2	24	2	0.03	28 Sep 2006		
2.86	+0.902	C	UH	AC	AC	2	5	24	5	0.09	28 Sep 2006		
2.95	+0.989	C	UH	AC	AC	2	8	24	8	0.09	28 Sep 2006		
2.96	+0.999	C	J S Unknown Rd -- [R24]								2006928		Map
3.04	M112 +0.075	C	UH Projects spanning M112 to M113	AC	AC	2	5	24	5	0.07	28 Sep 2006		
3.06	+0.095	C	JB NCL Quartzsite										
3.11	+0.143	C	UH Projects spanning M112 to M113	AC	MBH	2	5	24	2	0.01	16 Jul 2004		
3.12	+0.150	C	UH	AC	MBH	2	2	24	2	3.76	16 Jul 2004		
5.47	M114 +0.490	C	BR Climax Wash								1983	194 ft Concrete	
5.59	+0.613	C	J S Plomosa Rd & Bouse Community Park -- [R14]										Map
6.88	M115 +0.900	C	UH Projects spanning M115 to M116	AC	MBH	2	2	24	2	0.01	1995		
6.89	+0.909	C	UH	AC	BST	2	2	24	2	0.18	1995		
7.07	M116 +0.057	C	UH Projects spanning M116 to M117	AC	BST	2	2	36	2	0.04	1995		
7.11	+0.099	C	UH	AC	AC	2	2	36	2	1.40	Jul 2000		
8.51	M117 +0.50	C	UH Projects spanning M117 to M118	AC	AC	2	2	24	2	0.49	Jul 2000		
9.00	M118 +0.015	C	UH Projects spanning M118 to M119	AC	AC	2	2	36	2	1.50	Jul 2000		
10.50	M119 +0.51	C	UH Projects spanning M119 to M120	AC	AC	2	2	24	2	6.46	Jul 2000		
12.61	M121 +0.630	C	J S Local Rd -- [L2]										Map
16.96	M126 +0.000	C	UH Projects spanning M126 to M127	AC	BST	2	2	24	2	2.69	16 Jul 2004		
19.01	M128 +0.051	C	J S Landfill Rd -- [R14]										Map
19.65	+0.692	C	UH Projects spanning M128 to M129	AC	AC	2	2	24	2	0.13	06 Nov 2009		
19.78	+0.825	C	UH	AC	AC	2	3.5	30	3	0.16	06 Nov 2009		
19.94	+0.984	C	UH	AC	AC	2	5	36	4	0.95	06 Nov 2009		
20.89	M129 +0.901	C	UH Projects spanning M129 to M130	AC	AC	2	5	30	4	0.16	06 Nov 2009		
21.05	M130 +0.09	C	UH Projects spanning M130 to M131	AC	AC	2	5	24	4	0.04	06 Nov 2009		

S 095 at M130+0.09

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 335

M130+0.09 on S 095

ARIZONA STATE HIGHWAY SYSTEM LOG

S 095 at M130+0.137

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M130+0.137 on S 095

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
21.09	M130 +0.137	C	UH	Projects spanning M130 to M131	AC	AC	2	5	30	4	0.16	06 Nov 2009	
21.25	+0.296	C	UH		AC	AC	2	5	36	4	0.95	06 Nov 2009	
22.01	M131 +0.066	C	JB	SCL Parker (South Annexed Island)									
22.19	+0.250	C	UH	Projects spanning M131 to M132	AC	AC	2	5	30	4	0.06	06 Nov 2009	
22.25	+0.30	C	UH		AC	AC	2	5	24	4	0.06	06 Nov 2009	
22.28	+0.337	C	BR	Bouse Wash								1970	584 ft Concrete
22.31	+0.368	C	UH	Projects spanning M131 to M132	AC	MBH	2	5	24	5	0.13	16 Jul 2004	
22.44	+0.496	C	UH		AC	AC	2	5	24	5	0.13	Jun 2000	
22.57	+0.625	C	UH		AC	AC	2	6.8	24	3	0.06	16 Feb 2006	
22.63	+0.686	C	J S	S 072 to Hope -- [B234]									
		C	UH	Projects spanning M131 to M132	AC	AC	2	5	36	5	0.12	16 Feb 2006	Map
22.74	+0.801	C	UH		AC	AC	2	5	30	5	0.02	16 Feb 2006	
22.76	+0.819	C	UH		AC	AC	2	5	30	5	0.18	Jun 2000	
22.94	M132 -0.00	C	UH	Projects spanning M131 to M133	AC	AC	2	5	24	5	0.50	Jun 2000	
23.44	+0.497	C	UH	Projects spanning M132 to M133	AC	AC	2	5	24	8	0.18	Jun 2000	
23.62	+0.678	C	UH		AC	AC	2	5	24	5	0.29	Jun 2000	
23.73	+0.782	C	J S	Local Rd -- [R14]									Map
23.91	+0.968	C	UH	Projects spanning M132 to M133	AC	AC	2	5	24	2	0.55	Jun 2000	
24.46	M133 +0.518	C	UH	Projects spanning M133 to M134	AC	AC	2	8	24	2	0.07	Jun 2000	
24.53	+0.584	C	UH		AC	AC	2	5	24	2	1.34	Jun 2000	
25.55	M134 +0.618	C	JB	WCL Parker (South Annexed Island), Enter Colorado River IR									
25.87	+0.933	C	UH	Projects spanning M134 to M135	AC	AC	2	8	24	2	0.20	Jun 2000	
26.07	M135 +0.099	C	UH	Projects spanning M135 to M136	AC	AC	2	8	24	8	0.44	Jun 2000	
26.51	+0.535	C	UH		AC	AC	2	2	24	8	0.36	Jun 2000	
26.86	+0.892	C	UH		AC	AC	2	2	24	2	0.41	Jun 2000	
27.28	M136 +0.309	C	UH	Projects spanning M136 to M137	AC	AC	2	8	24	2	0.47	Jun 2000	
27.75	+0.778	C	UH		AC	AC	2	2	24	2	0.59	Jun 2000	
28.34	M137 +0.395	C	UH	Projects spanning M137 to M138	AC	AC	2	2	24	8	0.03	Jun 2000	
28.37	+0.425	C	UH		AC	AC	2	8	24	8	1.07	Jun 2000	
29.43	M138 +0.499	C	UH	Projects spanning M138 to M139	AC	AC	2	2	24	2	1.02	Jun 2000	
30.45	M139 +0.523	C	UH	Projects spanning M139 to M140	AC	AC	2	8	24	2	0.60	Jun 2000	
31.05	M140 +0.113	C	UH	Projects spanning M140 to M141	AC	AC	2	2	24	2	0.18	Jun 2000	
31.23	+0.295	C	UH		AC	AC	2	8	24	2	0.61	Jun 2000	
31.84	+0.900	C	UH		AC	AC	2	2	24	2	1.23	Jun 2000	
33.07	M142 +0.143	C	UH	Projects spanning M142 to M143	AC	AC	2	3	24	4	0.01	Jun 2000	
33.08	+0.150	C	UH		AC	AC	2	3	24	4	0.01	04 Jun 2001	
	+0.157	C	UH		AC	AC	2	4	24	4	0.01	04 Jun 2001	
33.09	+0.168	C	UH		AC	AC	2	4	24	5	0.06	04 Jun 2001	
33.16	+0.230	C	UH		AC	AC	2	4	24	4	0.28	04 Jun 2001	
33.31	+0.382	C	J S	Shea Rd Left & Right/University of Arizona La Paz County Cooperative Extension Right -- [B24]									Map
33.44	+0.510	C	UH	Projects spanning M142 to M143	AC	AC	2	6	24	6	0.01	19 Apr 2006	
	+0.519	C	UH		AC	AC	3	6	36	6	0.06	19 Apr 2006	
33.50	+0.574	C	UH		AC	AC	3	8	36	6	0.01	19 Apr 2006	

S 095 at M142+0.574

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 336

M142+0.574 on S 095

ARIZONA STATE HIGHWAY SYSTEM LOG

S 095 at M142+0.585

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M142+0.585 on S 095

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
33.51	M142 +0.585	C	UH Projects spanning M142 to M143	AC	AC	3.5	8	42	8	0.09	19 Apr 2006		
33.60	+0.678	C	UH	AC	AC	4	8	48	8	0.22	19 Apr 2006		
33.66	+0.730	C	J S Undeveloped Parcel -- [R]										Map
33.72	+0.790	C	J S Business Access -- [R]										Map
33.83	+0.902	C	J S Mohave Rd/Ehrenberg-Parker Hwy -- [B234]								19 Apr 2006		Map
		C	UH Projects spanning M142 to M143	AC	AC	4	0	48	8	0.10	19 Apr 2006		
33.92	+0.998	C	UH	AC	AC	4	0	60	8	0.02	19 Apr 2006		
33.94	M143 +0.015	C	UH Projects spanning M143 to M144	AC	AC	4	0	60	4	0.05	19 Apr 2006		
33.98	+0.054	C	JB Temp Leave Colorado River IR, SCL Parker Elev 420										
33.99	+0.059	C	J Business Access -- [L]										
	+0.063	C	UH Projects spanning M143 to M144	AC	AC	4	0	60	4	0.01	07 Jun 2006		
34.00	+0.070	C	UH	AC	AC	4	0	64	0	0.86	07 Jun 2006		
34.01	+0.088	C	J 21st St West & Business Access East -- [B]										
34.09	+0.166	C	J 20th St Southwest & Business Access Northeast -- [B]										
34.17	+0.241	C	J 19th St Southwest & Business Access Northeast -- [B]										
34.21	+0.284	C	J Undeveloped Parcel -- [R]										
34.24	+0.315	C	J 18th St Left & 18th St/Old Planet Ranch Rd Right -- [B]										
34.26	+0.335	C	J Undeveloped Parcel -- [R]										
34.28	+0.351	C	J Business Access Southwest & Undeveloped Parcel Northeast -- [B]										
34.30	+0.371	C	J Business Access -- [B]										
34.31	+0.388	C	J 17th St Southwest & Business Access Northeast -- [B]										
34.35	+0.420	C	J Undeveloped Parcel -- [R]										
34.36	+0.435	C	J Business Access Southwest & Undeveloped Parcel Northeast -- [R]										
34.38	+0.458	C	J Undeveloped Parcel -- [R]										
34.40	+0.469	C	J 16th St Southwest & Business Access Northeast -- [B]										
34.41	+0.482	C	J Business Access -- [L]										
34.43	+0.501	C	J Business Access -- [B]										
34.44	+0.512	C	J Business Access -- [R]										
34.45	+0.526	C	J Business Access -- [R]										
34.47	+0.544	C	J 15th St -- [L]										
34.50	+0.576	C	J Business Access -- [R]										
34.53	+0.600	C	J Business Access -- [L]										
34.55	+0.620	C	J 14th St -- [L]										
34.58	+0.649	C	J Business Access -- [L]										
34.60	+0.674	C	J Business Access -- [L]										
34.63	+0.700	C	J S Arizona Ave Southwest & Business Access Northeast (Signalized) -- [B24]										Map
34.69	+0.761	C	J S Business Access -- [B]										Map
34.70	+0.773	C	J 12th St -- [L]										
34.73	+0.803	C	J S Business Access -- [B]										Map
34.75	+0.820	C	J S Business Access -- [L]										Map
34.77	+0.848	C	J 11th St -- [B]										
34.80	+0.872	C	J Business Access -- [L]										
34.81	+0.880	C	J Business Access -- [R]										

S 095 at M143+0.880

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 337

M143+0.880 on S 095

ARIZONA STATE HIGHWAY SYSTEM LOG

S 095 at M143+0.903

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M143+0.903 on S 095

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
34.83	M143 +0.903	C	J	Business Access -- [B]									
34.86	+0.929	C	J S	SA095 to CA/Colorado River Bridge Northwest & Agency Rd Southwest (Signalized) -- [B124]									
		C	UH	Projects spanning M143 to M144	AC	AC	4	0	52	0	0.96	07 Jun 2006	Map
34.95	M144 +0.007	C	J	Hopi Ave -- [B]									
35.02	+0.079	C	J	Geronimo Ave -- [B]									
35.11	+0.165	C	J	Fiesta Ave -- [B]									
35.18	+0.243	C	J	Eagle Ave -- [B]									
35.26	+0.319	C	J	Desert Ave -- [B]									
35.34	+0.401	C	J	Chemehuevi Ave -- [B]									
35.42	+0.482	C	J	Bronco Ave -- [L]									
35.43	+0.486	C	JB	ECL Parker, Re-enter Colorado River IR									
35.67	+0.727	C	J S	Local Business Rd -- [R]									Map
35.72	+0.783	C	J S	Airport Dr (Signalized) -- [B24]									Map
35.82	+0.878	C	UH	Projects spanning M144 to M145	AC	AC	4	5	48	5	0.01	07 Jun 2006	
35.83	+0.885	C	UH		AC	AC	4	8	48	8	0.40	07 Jun 2006	
36.22	M145 +0.288	C	UH	Projects spanning M145 to M146	AC	AC	4	8	48	11	0.01	07 Jun 2006	
36.23	+0.296	C	UH		AC	AC	4	8	48	14	0.02	07 Jun 2006	
36.25	+0.315	C	UH		AC	AC	4	6	48	14	0.05	07 Jun 2006	
36.29	+0.361	C	J S	Bluewater Dr (Signalized) -- [L23]									Map
		C	UH	Projects spanning M145 to M146	AC	AC	4	2	48	6	0.05	07 Jun 2006	
36.34	+0.406	C	UH		AC	AC	4	2	48	8	0.02	07 Jun 2006	
36.36	+0.422	C	UH		AC	AC	4	5	48	8	0.03	07 Jun 2006	
36.38	+0.451	C	UH		AC	AC	4	8	48	8	1.36	07 Jun 2006	
36.78	+0.850	C	J	Solid Waste Transfer Station -- [R]									
37.74	M146 +0.807	C	J S	Riverside Dr -- [L23]									Map
		C	UH	Projects spanning M146 to M147	AC	AC	4	2	48	8	0.05	07 Jun 2006	
37.79	+0.858	C	UH		AC	AC	4	5	48	8	0.02	07 Jun 2006	
37.81	+0.882	C	UH		AC	AC	4	8	48	8	0.92	07 Jun 2006	
38.07	M147 +0.144	C	BR	Osborne Wash								268 ft Concrete	
38.21	+0.284	C	J S	Mesquite Dr Left & Tanner Rd Right -- [B24]									Map
38.47	+0.535	C	J	Local Rd -- [L]									
38.61	+0.680	C	J	Local Rd -- [L]									
38.74	+0.808	C	UH	Projects spanning M147 to M148	AC	AC	4	6	48	6	0.34	04 Jun 2002	
38.95	M148 +0.025	C	J S	Marine View Summit Rd -- [L2]									Map
39.08	+0.151	C	UH	Projects spanning M148 to M149	AC	AC	4	2	48	2	0.15	04 Jun 2002	
39.10	+0.170	C	JB	Leave Colorado River IR									
	+0.171	C	J S	Lakeside Blvd -- [R1]									Map
39.23	+0.302	C	J S	Old SB095/Riverside Dr Left & Beacon Dr Right (Signalized) -- [B24]									Map
		C	UH	Projects spanning M148 to M149	AC	MBH	4	6	48	6	0.14	16 Jul 2004	
39.36	+0.431	C	OP	Rio Vista Rd								1986	171 ft Concrete
39.37	+0.442	C	UH	Projects spanning M148 to M149	AC	MBH	2.5	6	42	6	0.07	16 Jul 2004	
39.44	+0.512	C	UH		AC	MBH	2	6	36	6	0.85	16 Jul 2004	
40.28	M149 +0.350	C	J	The Bar in the Desert Rd -- [R]									

S 095 at M149+0.350

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 338

M149+0.350 on S 095

ARIZONA STATE HIGHWAY SYSTEM LOG

S 095 at M149+0.363

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M149+0.363 on S 095

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
40.30	M149 +0.363	C	UH	Projects spanning M149 to M150	AC	MBH	2	6	42	6	0.18	16 Jul 2004	
40.47	+0.543	C	UH		AC	MBH	2	6	48	6	0.65	16 Jul 2004	
41.13	M150 +0.196	C	UH	Projects spanning M150 to M151	AC	MBH	2	6	42	6	0.15	16 Jul 2004	
41.28	+0.347	C	UH		AC	MBH	2	7	42	7	0.04	16 Jul 2004	
41.32	+0.38	C	UH		AC	MBH	2	7	36	7	2.66	16 Jul 2004	
42.43	M151 +0.500	C	J S	Golf Course Dr -- [L2]									Map
42.47	+0.534	C	JB	Enter State Park									
43.69	M152 +0.756	C	JB	Leave State Park									
43.98	M153 +0.046	C	UH	Projects spanning M153 to M154	AC	MBH	2	4	36	4	0.21	16 Jul 2004	
44.19	+0.257	C	UH		AC	MBH	2	4	30	4	0.05	16 Jul 2004	
44.24	+0.30	C	UH		AC	MBH	2	4	24	4	0.02	16 Jul 2004	
44.26	+0.326	C	UH		AC	MBH	2	8	24	8	0.76	16 Jul 2004	
44.71	+0.773	C	J S	Spur Resort Rd Unofficial SS095 to Old SB095 -- [L23]									Map
45.02	M154 +0.095	C	UH	Projects spanning M154 to M155	AC	MBH	2	8	30	8	0.21	16 Jul 2004	
45.16	+0.231	C	JB	Enter State Park									
45.24	+0.306	C	UH	Projects spanning M154 to M155	AC	MBH	2	8	36	8	0.57	16 Jul 2004	
45.81	+0.881	C	J S	Old SB095 and Buckskin Mtn State Park -- [L2]									Map
	+0.88	C	UH	Projects spanning M154 to M155	AC	MBH	2	8	24	8	0.07	16 Jul 2004	
45.88	+0.948	C	UH		AC	MBH	2	8	36	8	0.01	16 Jul 2004	
45.89	+0.955	C	UH		AC	MBH	2	8	30	8	0.01	16 Jul 2004	
45.90	+0.966	C	UP	Buckskin Pedestrian									??'-??"
	+0.97	C	UH	Projects spanning M154 to M155	AC	MBH	2	5	24	5	1.04	1997	
46.57	M155 +0.567	C	JB	Temp Leave State Park									
46.70	+0.697	C	JB	Re-enter State Park									
46.94	+0.940	C	UH	Projects spanning M155 to M156	AC	AC	2	5.5	24	5	0.25	29 Mar 2004	
47.19	M156 +0.129	C	J S	Buckskin Mountain State Park -- [L2]									Map
		C	UH	Projects spanning M156 to M157	AC	AC	2	5	24	5	0.13	29 Mar 2004	
47.32	+0.260	C	J S	Buckskin Mountain State Park Maintenance Access Rd -- [L]									Map
		C	UH	Projects spanning M156 to M157	AC	AC	2	5	24	5	0.01	29 Mar 2004	
47.34	+0.273	C	UH		AC	MBH	2	5	24	5	0.55	1997	
47.67	+0.604	C	JB	Leave State Park									
47.89	+0.826	C	UH	Projects spanning M156 to M157	AC	MBH	2	6	24	5	0.02	1997	
47.91	+0.843	C	UH		AC	MBH	2	6	24	12	0.07	1997	
47.93	+0.865	C	J	Desert View Dr Connector -- [B]								Jun 2011	
47.95	+0.891	C	J	Verde West Dr Connector -- [R]								Jun 2011	
47.97	+0.910	C	J	River Bend Dr Connector -- [R]								Jun 2011	
	+0.913	C	UH	Projects spanning M156 to M157	AC	MBH	2	6	24	5	0.02	1997	
47.99	+0.928	C	UH		AC	MBH	2	7	24	5	0.05	1997	
48.04	+0.976	C	UH		AC	MBH	2	8	24	8	0.25	1997	
48.10	M157 +0.007	C	J	Bay View Dr Connector -- [R]								Jun 2011	
48.17	+0.082	C	J	Yacht Club Dr Connector -- [R]								Jun 2011	
48.29	+0.201	C	J	Bighorn Dr Connector -- [R]								Jun 2011	
		C	UH	Projects spanning M157 to M158	AC	MBH	2	5	24	5.5	0.08	1997	

S 095 at M157+0.201

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 339

M157+0.201 on S 095

ARIZONA STATE HIGHWAY SYSTEM LOG

S 095 at M157+0.285

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M157+0.285 on S 095

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
48.38	M157 +0.285	C	UH	Projects spanning M157 to M158	AC	MBH	2	5	24	6.8	0.08	1997	
48.46	+0.367	C	UH		AC	MBH	2	6.5	24	6.8	0.03	1997	
48.49	+0.396	C	UH		AC	MBH	2	5	24	6.5	0.03	1997	
48.52	+0.427	C	UH		AC	MBH	2	5	24	5	1.23	1997	
49.75	M158 +0.683	C	NB	Projects spanning M158 to M159	AC	MBH	1	1	12	1	0.09	1997	
49.84	+0.776	C	J S	SS095(2) to Dam -- [L2]									Map
		C	NB	Projects spanning M158 to M159	AC	AC	1	1	12	2	0.06	07 Apr 2004	
49.90	+0.837	C	UH		AC	MBH	2	6	24	6	2.99	1997	
51.37	M160 +0.219	C	JB	Enter Havasu Natl Wildlife Refuge									
52.81	M161 +0.629	C	BR	Bill Williams River							1967	1126 ft Concrete	
52.89	+0.708	C	UH	Projects spanning M161 to M162	AC	MBH	2	5	24	5	0.25	Apr 2001	
52.91	+0.723	C	JB	Mohave County									
53.14	M162 +0.086	C	UH	Projects spanning M162 to M163	AC	AC	2	5	24	5	6.14	Apr 2001	
53.50	+0.439	C	JB	Leave Havasu Natl Wildlife Refuge									
58.73	M167 +0.666	C	J S	Cattail Cove Rd/Lake Shore Blvd -- [L23]									Map
59.28	M168 +0.220	C	UH	Projects spanning M168 to M169	AC	AC	2	5	30	5	0.06	27 May 2004	
59.34	+0.277	C	UH		AC	AC	2	5	36	5	2.49	27 May 2004	
61.25	M170 +0.186	C	J S	Scenic Viewpoint -- [L2]									Map
61.31	+0.244	C	J S	Scenic Viewpoint -- [L3]									Map
61.83	+0.766	C	UH	Projects spanning M170 to M171	AC	AC	2	5	30	5	0.15	27 May 2004	
61.98	+0.91	C	UH		AC	AC	2	5	24	5	0.47	27 May 2004	
62.45	M171 +0.390	C	UH	Projects spanning M171 to M172	AC	AC	2	5	24	5	5.35	Apr 2001	
67.80	M176 +0.742	C	UH	Projects spanning M176 to M177	AC	AC	2.5	4.5	30	5	0.13	25 Jun 2004	
67.93	+0.867	C	UH		AC	AC	3	4	36	5	0.01	25 Jun 2004	
67.94	+0.875	C	UH		AC	AC	3.5	4	42	5	0.06	25 Jun 2004	
68.00	+0.936	C	JB	SCL Lake Havasu City									
	+0.937	C	UB	SUB Lake Havasu City									
	+0.938	C	UH	Projects spanning M176 to M177	AC	AC	4	0	48	5	0.09	25 Jun 2004	
68.09	M177 +0.032	C	UH	Projects spanning M177 to M178	AC	AC	4	0	48	0	4.10	25 Jun 2004	
		C	J S	McCulloch Blvd South (Signalized) -- [B124]									Map
69.01	+0.951	C	J S	Oro Grande (Signalized) -- [B1234]									Map
69.29	M178 +0.251	C	BR	Mockingbird Wash							1982	163 ft Concrete	
70.03	+0.990	C	J S	Acoma Blvd South (Signalized) -- [B1234]									Map
71.05	M180 +0.000	C	VMS	(SB) Variable Message Sign #82 (Proposed)									
71.54	+0.492	C	J S	Aqua Safety Center -- [L23]									Map
72.18	M181 +0.149	C	UH	Projects spanning M181 to M182	AC	AC	4	0	54	0	0.11	25 Jun 2004	
72.29	+0.255	C	UH		AC	AC	4	0	60	0	0.24	25 Jun 2004	
72.46	+0.421	C	J S	Mulberry Ave (Signalized) -- [B1234]									Map
72.53	+0.491	C	UH	Projects spanning M181 to M182	AC	AC	4	0	54	0	0.12	25 Jun 2004	
72.64	+0.60	C	UH		AC	AC	4	0	48	0	0.15	25 Jun 2004	
72.67	+0.638	C	J S	Park Ave -- [L23]									Map
72.79	+0.757	C	UH	Projects spanning M181 to M182	AC	AC	4	0	53	0	0.12	25 Jun 2004	
72.91	+0.875	C	J S	Smoke Tree Ave (Signalized) -- [B124]									Map

S 095 at M181+0.875

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 340

M181+0.875 on S 095

ARIZONA STATE HIGHWAY SYSTEM LOG

S 095 at M181+0.875

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M181+0.875 on S 095

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
72.91	M181 +0.875	C	UH Projects spanning M181 to M182	AC	AC	4	0	52	0	0.39	25 Jun 2004		
73.30	M182 +0.263	C	J S Swanson Ave (Signalized) -- [B124]										Map
		C	UH Projects spanning M182 to M183	AC	AC	4	0	53	0	0.82	25 Jun 2004		
73.40	+0.367	C	UP McCulloch Blvd								1977		16'-02"
73.52	+0.483	C	J S London Bridge Rd Southwest & Mesquite Ave Northeast (Signalized) -- [B1234]										Map
74.12	M183 +0.202	C	J S Palo Verde Blvd South (Signalized) -- [B1234]										Map
		C	UH Projects spanning M183 to M184	AC	AC	4	0	52	0	0.75	25 Jun 2004		
74.87	+0.952	C	J S Industrial Blvd (Signalized) -- [B1234]										Map
		C	UH Projects spanning M183 to M184	AC	AC	4	0	48	0	3.68	25 Jun 2004		
75.04	+1.123	C	J S Acoma Blvd West (Signalized) -- [B124]										Map
75.52	M184 +0.455	C	J S Kiowa Blvd (Signalized) -- [B124]										Map
76.51	M185 +0.462	C	J S Palo Verde Blvd North (Signalized) -- [B1234]										Map
77.23	M186 +0.189	C	BR Fallen Springs Wash								1982	226 ft Concrete	
77.63	+0.593	C	J S Jacobs Row (Signalized) -- [L23]										Map
77.80	+0.764	C	J Lake Dr -- [L2]										
77.83	+0.790	C	JB Temp Leave Lake Havasu City										
77.95	+0.914	C	J S Unknown Rd -- [L23]										Map
78.43	M187 +0.386	C	J Hyde Park -- [L2]										
78.55	+0.512	C	JB Re-enter Lake Havasu City										
78.56	+0.516	C	J S Chenoweth Dr (Signalized) -- [B1234]										Map
		C	UB NUB Lake Havasu City										
		C	UB NUB Lake Havasu City										
		C	UH Projects spanning M187 to M188	AC	AC	4	7	48	6	0.13	25 Jun 2004		
78.69	+0.650	C	NB	AC	AC	2	4	24	8	2.22	25 Jun 2004		
79.08	M188 +0.033	A	J S Price Dr -- [L23]										Map
79.75	+0.703	A	J S Retail Centre Blvd -- [L23]										Map
80.07	+1.023	A	J S Airport Centre Blvd -- [L23]										Map
80.48	M189 +0.350	A	J S Centre Loop -- [L23]										Map
80.91	+0.788	C	UH Projects spanning M189 to M190	AC	AC	4	5.5	48	8	0.03	25 Jun 2004		
80.92	+0.792	C	J S Old London Bridge Rd -- [L23]										Map
80.95	+0.821	C	UH Projects spanning M189 to M190	AC	AC	4	5.5	48	4.5	0.01	25 Jun 2004		
80.96	+0.830	C	UH	AC	AC	3.5	5.5	42	4.5	0.04	25 Jun 2004		
80.99	+0.866	C	UH	AC	AC	3	5.5	36	4.5	0.15	25 Jun 2004		
81.14	M190 +0.097	C	UH Projects spanning M190 to M191	AC	AC	2	5.5	24	4.5	0.02	25 Jun 2004		
81.17	+0.121	C	UH	AC	AC	2	1	24	1	1.45	31 May 2001		
81.67	+0.628	C	JB NCL Lake Havasu City										
82.62	M191 +0.884	C	UH Projects spanning M191 to M192	AC	AC	2	1	24	4.5	0.03	31 May 2001		
82.66	+0.918	C	UH	AC	AC	2	4.5	24	4.5	0.09	31 May 2001		
82.74	M192 +0.002	C	UH Projects spanning M192 to M193	AC	AC	2	8	24	8	2.00	31 May 2001		
84.74	M194 +0.000	C	UH Projects spanning M194 to M195	AC	AC	2	8	24	8	0.53	77		
85.27	+0.530	C	UH	AC	AC	2	2	36	2	0.83	77		
86.10	M195 +0.354	C	UH Projects spanning M195 to M196	AC	AC	2	2	36	2	0.65	31 May 2002		
86.74	M196 +0.000	C	UH Projects spanning M196 to M197	AC	AC	2	8	24	8	1.55	31 May 2002		

S 095 at M196+0.000

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 341

M196+0.000 on S 095

ARIZONA STATE HIGHWAY SYSTEM LOG

S 095 at M197+0.088

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M197+0.088 on S 095

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
87.84	M197 +0.088	C	J S Havasu Heights -- [R14]								2009		Map
88.30	+0.550	C	UH Projects spanning M197 to M198	AC	AC	2	8	36	8	2.70	07 Jun 2002		
90.75	M200 +0.000	C	VMS (NB) Variable Message Sign #104 (Proposed)										
91.00	+0.25	C	UH Projects spanning M200 to M201	AC	AC	2	8	24	8	0.41	07 Jun 2002		
91.41	+0.660	C	UH	AC	AC	2	8	24	8	1.19	31 May 2002		
92.60	M201 +0.841	C	UH Projects spanning M201 to M202	AC	AC	2	1	24	1	0.09	31 May 2002		
92.69	+0.933	C	UH	AC	AC	2	1	24	1	0.04	16 Nov 2011		
92.72	M202 +0.020	C	J S I 040 Exit #9 A & G-Ramp -- [R1]										Map
92.73	+0.034	C	UH Projects spanning M202 to M203	AC	AC	2	1	24	1	0.07	31 May 2002		
	+0.036	A	OP I 040									Unknown	
92.80	+0.100	C	J S Segment End at I 040 Exit #9 J & C-Ramp -- [R]										Map
112.92	+20.22	C	VMS (SB) Variable Message Sign #81 (Proposed)										
116.00	M226 +0.080	C	X Continue S 095 at AZ/CA Line on Colorado River Bridge near Needles										
		C	UH Projects spanning M226 to M227	AC	AC	2	10	24	6	0.07	78		
116.07	+0.153	C	UH	AC	AC	2	10	24	6	0.06	25 Mar 2003		
116.13	+0.211	C	J S Dike Rd -- [B]										Map
		C	UH Projects spanning M226 to M227	AC	AC	2	7	24	0	0.08	25 Mar 2003		
116.22	+0.294	C	J S Levee Rd -- [B1]										Map
		C	UH Projects spanning M226 to M227	AC	AC	2	6	24	6	0.92	25 Mar 2003		
116.30	+0.377	C	J Vacation Dr -- [B]										
116.41	+0.492	C	J S Honduras Rd -- [L]										Map
116.51	+0.591	C	J S Empire Rd -- [B]										Map
116.73	+0.813	C	J Plantation Dr -- [B]										
116.77	+0.847	C	J Jamaica Dr -- [B]										
116.83	+0.905	C	J Hamilton Dr -- [B]										
117.13	M227 +0.216	C	J S Barrackman Rd -- [R4]										Map
117.14	+0.221	C	UH Projects spanning M227 to M228	AC	AC	2	6	24	5	0.06	25 Mar 2003		
117.20	+0.278	C	UH	BST	MBH	2	1	24	2	0.04	90		
117.23	+0.315	C	J S Mohave Valley Hwy/Courtwright Rd (Signalized) -- [B234]										Map
		C	UH Projects spanning M227 to M228	AC	AC	4	2	48	2	1.91	Sep 2000		
119.14	M229 +0.193	C	UH Projects spanning M229 to M230	AC	AC	4	2	48	2	0.10	30 Jun 2002		
119.23	+0.280	C	J S Laguna Rd (Signalized) -- [B124]										Map
119.24	+0.291	C	UH Projects spanning M229 to M230	AC	AC	4	2	48	2	1.00	Sep 2000		
120.23	M230 +0.303	C	J S Willow Dr (Signalized) -- [B24]										Map
120.24	+0.315	C	UH Projects spanning M230 to M231	AC	AC	4	2	48	2	0.07	08 Jun 2011		
120.25	+0.330	C	J Unknown Business Connector -- [R]										
120.28	+0.360	C	J Unknown Business Connector -- [B]										
120.31	+0.388	C	UH Projects spanning M230 to M231	AC	AC	4	2	48	8	0.07	08 Jun 2011		
120.35	+0.426	C	J Commercial St. Connector -- [L]										
120.38	+0.459	C	UH Projects spanning M230 to M231	AC	AC	4	2	48	14	0.71	08 Jun 2011		
120.39	+0.469	C	J Unknown Business Connector -- [L]										
120.56	+0.636	C	J Unknown Road Connector -- [L]										
120.74	+0.813	C	J Unknown Road Connector -- [B]										

S 095 at M230+0.813

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 342

M230+0.813 on S 095

ARIZONA STATE HIGHWAY SYSTEM LOG

S 095 at M230+0.924

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M230+0.924 on S 095

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
120.85	M230 +0.924	C	J	Unknown Business Connector -- [L]									
120.89	+0.965	C	J	Unknown Business Connector -- [L]									
121.10	M231 +0.176	C	UH	Projects spanning M231 to M232	AC	AC	4	2	48	8	0.11	08 Jun 2011	
121.19	+0.266	C	J	Unknown Road Connector -- [L]									
121.21	+0.291	C	UH	Projects spanning M231 to M232	AC	AC	4	2	48	2	2.05	Sep 2000	
121.23	+0.307	C	J S	King St (Signalized) -- [B234]									Map
121.74	+0.816	C	J S	Cimarron Rd -- [B24]									Map
123.26	M233 +0.366	C	UH	Projects spanning M233 to M234	AC	AC	4	2	48	0	0.24	Sep 2000	
123.50	+0.602	C	UH		AC	AC	4	2	48	0	0.68	Sep 2000	
123.98	M234 +0.095	C	J S	Local Rd (Closed) -- [R1]									Map
124.14	+0.259	C	J S	Local Rd (Closed) -- [R1]									Map
124.17	+0.291	C	UH	Projects spanning M234 to M235	AC	AC	4	2	48	2	0.06	Sep 2000	
124.24	+0.353	C	UH		AC	AC	4	0	48	2	0.03	Sep 2000	
124.25	+0.370	C	J S	Boundary Cone Rd (Signalized) -- [B24]									Map
		C	UB	SUB Bullhead City									
124.27	+0.385	C	UH	Projects spanning M234 to M235	AC	AC	4	1	48	2	0.03	Sep 2000	
124.29	+0.411	C	UH		AC	AC	4	2	48	2	0.46	Sep 2000	
124.56	+0.676	C	J S	Business Access -- [L2]									Map
124.58	+0.695	C	J S	Business Access Rd -- [L2]									Map
124.69	+0.803	C	J	Business Access -- [L]									
124.75	+0.871	C	J	Local Rd -- [L]									
124.76	+0.873	C	UH	Projects spanning M234 to M235	AC	AC	4	3	48	2	0.11	Sep 2000	
124.83	+0.953	C	JB	SCL Bullhead City Elev 540									
124.86	+0.978	C	UH	Projects spanning M234 to M235	AC	AC	4	6	48	2	0.07	Sep 2000	
124.93	M235 +0.055	C	UH	Projects spanning M235 to M236	AC	AC	4	8	48	2	0.07	Sep 2000	
125.00	+0.122	C	J S	Fairway Village Blvd (Signalized) -- [L23]									Map
		C	UH	Projects spanning M235 to M236	AC	AC	4	0	48	2	0.16	Sep 2000	
125.07	+0.191	C	J S	Local Rd (Closed) -- [L3]									Map
125.16	+0.285	C	J S	Local Rd (Closed) -- [L3]									Map
	+0.286	C	UH	Projects spanning M235 to M236	AC	AC	4	0	48	4	0.09	09 Jul 2009	
125.25	+0.377	C	UH		AC	AC	4	4	48	4	0.05	09 Jul 2009	
	+0.379	C	J S	Lipan Blvd (Signalized) -- [B1234]									Map
125.30	+0.426	C	UH	Projects spanning M235 to M236	AC	AC	4	4	48	0	0.04	09 Jul 2009	
125.34	+0.466	C	UH		AC	AC	4	2	48	0	0.05	Sep 2000	
125.39	+0.520	C	UH		AC	AC	4	2	48	2	0.61	Sep 2000	
		C	J S	Highway 95 -- [R1]									Map
125.44	+0.569	C	J	Business Access -- [R]									
125.49	+0.618	C	J	Business Access -- [L]									
125.55	+0.672	C	J S	Solano Place -- [R4]									Map
125.59	+0.719	C	J S	Business Access -- [L]									Map
125.75	+0.879	C	J S	Pinion Rd -- [R4]									Map
125.81	M236 +0.006	C	J S	Business Access -- [L]									Map
125.82	+0.020	C	J S	Business Access -- [L]									Map

S 095 at M236+0.020

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 343

M236+0.020 on S 095

ARIZONA STATE HIGHWAY SYSTEM LOG

S 095 at M236+0.036

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M236+0.036 on S 095

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
125.84	M236 +0.036	C	J S Business Access -- [L]										Map
125.85	+0.051	C	J S Business Access -- [L]										Map
125.87	+0.065	C	J Business Access -- [L]										
125.88	+0.080	C	J Business Access -- [L]										
125.90	+0.096	C	J Business Access -- [L]										
125.94	+0.139	C	J Business Access -- [L]										
125.96	+0.152	C	J Business Access -- [L]										
126.00	+0.200	C	J Chaparral Rd -- [B]										
		C	UH Projects spanning M236 to M237	AC	AC	4	2	48	2	0.26	Sep 2000		
126.26	+0.456	C	J S Joy Ln -- [R4]										Map
		C	UH Projects spanning M236 to M237	AC	AC	4	2	48	2	0.36	Sep 2000		
126.62	+0.814	C	UH	AC	AC	4	2	48	2	0.14	Sep 2000		
126.75	+0.942	C	J Business Access -- [L]										
126.76	+0.956	C	J Hammer Ln -- [R1]										
		C	UH Projects spanning M236 to M237	AC	AC	4	2	48	2	0.01	Sep 2000		
126.77	+0.970	C	J Hammer Rd -- [L]										
		C	UH Projects spanning M236 to M237	AC	AC	4	16	48	2	0.02	Sep 2000		
126.79	+0.987	C	J Business Access -- [R]										
		C	UH Projects spanning M236 to M237	AC	AC	4	4	48	3	0.04	Sep 2000		
126.80	+0.993	C	J Business Access -- [L]										
126.83	+1.025	C	UH Projects spanning M236 to M237	AC	AC	4	4	48	4	0.05	Sep 2000		
126.84	+1.033	C	J Business Access -- [L]										
126.88	M237 +0.029	C	J Undeveloped Parcel -- [L]										
		C	UH Projects spanning M237 to M238	AC	AC	4	2	48	4	0.06	Sep 2000		
126.89	+0.039	C	J Business Access -- [L]										
126.94	+0.088	C	J Teller Rd -- [R]										
		C	UH Projects spanning M237 to M238	AC	AC	4	2	48	2	0.02	Sep 2000		
126.97	+0.112	C	J Business Access -- [R]										
		C	UH Projects spanning M237 to M238	AC	AC	4	2	48	3	0.03	Sep 2000		
126.99	+0.139	C	J Gardena Rd -- [L]										
		C	UH Projects spanning M237 to M238	AC	AC	4	4	48	3	0.05	Sep 2000		
127.02	+0.163	C	J Business Access -- [L]										
127.04	+0.186	C	UH Projects spanning M237 to M238	AC	AC	4	4	48	2	0.04	Sep 2000		
127.05	+0.194	C	J Business Access -- [R]										
127.06	+0.202	C	J Business Access -- [L]										
127.07	+0.213	C	J Los Gauchos Rd -- [R]										
127.08	+0.230	C	UH Projects spanning M237 to M238	AC	AC	4	4	48	0	0.10	Sep 2000		
127.09	+0.238	C	J Business Access -- [B]										
127.11	+0.256	C	J Business Access -- [R]										
127.12	+0.265	C	J Business Access -- [L]										
127.13	+0.273	C	J Business Access -- [R]										
127.14	+0.286	C	J Business Access -- [R]										
127.15	+0.301	C	J Business Access -- [L]										

S 095 at M237+0.301

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 344

M237+0.301 on S 095

ARIZONA STATE HIGHWAY SYSTEM LOG

S 095 at M237+0.323

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M237+0.323 on S 095

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
127.18	M237 +0.323	C	J	Business Access -- [R]									
127.19	+0.334	C	J	Business Access -- [B]									
		C	UH	Projects spanning M237 to M238	AC	AC	4	2	48	0	0.03	Sep 2000	
127.21	+0.361	C	J	Corona Rd West & Business Access East -- [B]									
		C	UH	Projects spanning M237 to M238	AC	AC	4	3	48	0	0.03	Sep 2000	
127.24	+0.391	C	UH		AC	AC	4	2	48	0	0.01	13 Feb 2004	
127.26	+0.403	C	J S	El Rodeo Rd (Signalized) -- [R4]									Map
		C	UH	Projects spanning M237 to M238	AC	AC	4	2	48	1	0.01	13 Feb 2004	
127.27	+0.417	C	UH		AC	AC	4	4	48	1	0.05	Sep 2000	
127.32	+0.466	C	J	Business Access -- [R1]									
		C	UH	Projects spanning M237 to M238	AC	AC	4	4	48	4	0.03	Sep 2000	
127.35	+0.493	C	UH		AC	AC	4	4	48	4	0.12	Sep 2000	
127.47	+0.617	C	UH		AC	AC	4	2	48	4	0.04	Sep 2000	
127.49	+0.636	C	BR	El Rodeo Wash							1994	173 ft Unknown	
127.51	+0.654	C	UH	Projects spanning M237 to M238	AC	AC	4	2	48	4	0.02	30 Apr 2007	
127.52	+0.665	C	J	Undeveloped Parcel -- [R]									
127.53	+0.678	C	UH	Projects spanning M237 to M238	AC	AC	4	2	54	4	0.01	30 Apr 2007	
127.54	+0.692	C	UH		AC	AC	4	2	54	3	0.02	30 Apr 2007	
127.57	+0.715	C	UH		AC	AC	4	2	54	2	0.01	30 Apr 2007	
127.58	+0.729	C	UH		AC	AC	4	0	54	2	0.02	30 Apr 2007	
127.60	+0.750	C	J	Business Access -- [L3]									
		C	UH	Projects spanning M237 to M238	AC	AC	4	0	48	2	0.10	30 Apr 2007	
127.69	+0.842	C	J S	Aztec Rd (Signalized) -- [B234]									Map
127.71	+0.855	C	UH	Projects spanning M237 to M238	AC	AC	4	0	48	3	0.02	30 Apr 2007	
127.73	+0.874	C	UH		AC	AC	4	0	48	4	0.16	30 Apr 2007	
127.75	+0.900	C	J	Business Access -- [L3]									
127.77	+0.913	C	J	Business Access -- [R1]									
127.80	+0.951	C	J	Business Access -- [L3]									
127.81	+0.959	C	J	Business Access -- [R]									
127.83	+0.973	C	J	Business Access -- [R]									
127.84	+0.988	C	J	Business Access -- [L3]									
127.89	M238 +0.046	C	J	Gemini St -- [B3]									
		C	UH	Projects spanning M238 to M239	AC	AC	4	0	48	2	0.04	30 Apr 2007	
127.93	+0.089	C	UH		AC	AC	4	2	48	2	0.01	30 Apr 2007	
127.95	+0.103	C	UH		AC	AC	4	4	48	2	0.05	30 Apr 2007	
127.97	+0.125	C	J	Business Access -- [L]									
127.99	+0.149	C	J	Business Access -- [L]									
		C	UH	Projects spanning M238 to M239	AC	AC	4	0	48	2	0.04	30 Apr 2007	
128.01	+0.168	C	J	Camino Colorado -- [B3]									
128.03	+0.189	C	J	Business Access -- [R]									
		C	UH	Projects spanning M238 to M239	AC	AC	4	0	48	4	0.10	30 Apr 2007	
128.04	+0.199	C	J	Business Access -- [L3]									
128.07	+0.226	C	J	Business Access -- [R]									

S 095 at M238+0.226

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 345

M238+0.226 on S 095

ARIZONA STATE HIGHWAY SYSTEM LOG

S 095 at M238+0.237

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M238+0.237 on S 095

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
128.08	M238 +0.237	C	J	Business Access -- [R]									
128.12	+0.278	C	J	Business Access -- [L]									
128.13	+0.289	C	J	Business Access -- [R]									
		C	UH	Projects spanning M238 to M239	AC	AC	4	0	48	2	0.04	30 Apr 2007	
128.14	+0.301	C	J	Business Access -- [L]									
128.15	+0.311	C	J	Camino Viejo -- [R]									
128.17	+0.325	C	J	Business Access -- [R]									
		C	UH	Projects spanning M238 to M239	AC	AC	4	0	48	0	0.12	30 Apr 2007	
128.19	+0.346	C	J	Business Access -- [B]									
128.21	+0.366	C	J	Business Access -- [R]									
128.22	+0.374	C	J	Business Access -- [L]									
128.23	+0.388	C	J	Business Access -- [R]									
128.26	+0.417	C	J <u>S</u>	Camp Mohave Rd (Signalized) -- [B24]									
128.28	+0.440	C	UH	Projects spanning M238 to M239	AC	AC	4	0	48	0	0.48	Sep 2000	Map
128.29	+0.445	C	J	Business Access -- [R]									
128.30	+0.461	C	J	Business Access -- [R]									
128.32	+0.473	C	J	Business Access -- [R]									
128.34	+0.500	C	J	Business Access -- [R]									
128.36	+0.518	C	J	Business Access -- [R]									
128.39	+0.543	C	J	Business Access -- [R]									
128.40	+0.554	C	J	Business Access -- [R]									
128.41	+0.563	C	J	Business Access -- [R]									
128.42	+0.580	C	J	Business Access -- [R]									
128.44	+0.598	C	J	Business Access -- [R]									
128.45	+0.610	C	J	Business Access -- [R]									
128.46	+0.619	C	J	Business Access -- [L]									
128.49	+0.646	C	J	Business Access -- [R]									
128.50	+0.660	C	J	Undeveloped Parcel -- [L]									
128.51	+0.671	C	J	Business Access West & La Entrada Dr East -- [B]									
128.55	+0.704	C	J	Business Access -- [R]									
128.57	+0.725	C	J	Business Access -- [B]									
128.59	+0.747	C	J	Business Access -- [R]									
128.62	+0.778	C	J	Business Access -- [R]									
128.63	+0.790	C	J	Business Access -- [L]									
128.65	+0.803	C	J	Business Access -- [R]									
128.66	+0.816	C	J	Business Access -- [B]									
128.67	+0.831	C	J	Business Access -- [R]									
128.69	+0.852	C	J	Business Access -- [R]									
128.71	+0.870	C	J	Business Access -- [R]									
128.73	+0.890	C	J	Business Access -- [R]									
128.76	+0.919	C	J <u>S</u>	Valencia Rd -- [B24]									
		C	UH	Projects spanning M238 to M239	AC	AC	4	2	48	4	0.06	Sep 2000	
128.82	M239 +0.003	C	UH	Projects spanning M239 to M240	AC	AC	4	2	48	6	0.08	Sep 2000	

S 095 at M239+0.003

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 346

M239+0.003 on S 095

ARIZONA STATE HIGHWAY SYSTEM LOG

S 095 at M239+0.084

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M239+0.084 on S 095

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
128.90	M239 +0.084	C	J S Business Access West & Jill Way East -- [B]										
		C	UH Projects spanning M239 to M240	AC	AC	4	2	48	2	1.01	Sep 2000		Map
129.68	+0.868	C	J S Corwin Rd -- [R14]										Map
129.83	M240 +0.012	C	J Rising Sun Rd -- [L]										
129.91	+0.097	C	J Central Ave -- [B]										
		C	UH Projects spanning M240 to M241	AC	AC	4	0	48	0	0.33	30 Apr 1999		
129.96	+0.141	C	J Business Access -- [R]										
129.97	+0.153	C	J Business Access -- [L]										
130.00	+0.184	C	J Business Access -- [R]										
130.02	+0.201	C	J Business Access -- [L]										
130.05	+0.235	C	J Richardo Ave -- [B]										
130.09	+0.274	C	J Business Access -- [B]										
130.11	+0.293	C	J S Business Access -- [R]										Map
130.13	+0.310	C	J S Business Access -- [R]										Map
130.15	+0.334	C	J S Business Access -- [R]										Map
130.16	+0.345	C	J S Business Access -- [B]										Map
130.18	+0.366	C	J S Business Access -- [R]										Map
130.20	+0.387	C	J S Long Ave (Signalized) -- [B234]										Map
130.24	+0.428	C	UH Projects spanning M240 to M241	AC	AC	4	0	60	0	0.34	30 Apr 1999		
130.27	+0.456	C	J S Business Access -- [L3]										Map
130.33	+0.515	C	J S North Ave -- [B234]										Map
130.39	+0.579	C	J S Business Access -- [L3]										Map
130.50	+0.682	C	J S Bullhead Pkwy (Signalized) -- [B1234]										Map
130.58	+0.768	C	UH Projects spanning M240 to M241	AC	AC	4	0	54	0	0.07	30 Apr 1999		
130.65	+0.83	C	UH	AC	AC	4	0	48	0	0.12	30 Apr 1999		
130.77	+0.957	C	UH	AC	AC	4	0	56	0	0.30	30 Apr 1999		
130.87	M241 +0.094	C	BR Wash								1999	53 ft Unknown	
131.08	+0.294	C	UH Projects spanning M241 to M242	AC	AC	4	0	48	0	2.55	30 Apr 1999		
131.28	+0.496	C	BR Wash								1999	34 ft Unknown	
131.42	+0.640	C	J S Rainbow Dr -- [B24]										Map
131.45	+0.665	C	J S Business Access -- [L]										Map
131.48	+0.703	C	J S Business Access -- [L]										Map
131.51	+0.725	C	J Business Access -- [L]										
131.52	+0.737	C	J Business Access -- [L]										
131.55	+0.771	C	J Business Access -- [R]										
131.56	+0.784	C	J Business Access -- [R]										
131.59	+0.806	C	J Business Access -- [L]										
131.62	+0.840	C	J Business Access -- [R]										
131.65	+0.865	C	J Business Access -- [R]										
131.69	+0.906	C	J Business Access -- [R]										
131.70	+0.918	C	J Friendly Pl -- [L]										
131.71	+0.932	C	J Business Access -- [R]										
131.74	+0.959	C	J Business Access -- [R]										

S 095 at M241+0.959

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 347

M241+0.959 on S 095

ARIZONA STATE HIGHWAY SYSTEM LOG

S 095 at M241+0.974

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M241+0.974 on S 095

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
131.75	M241 +0.974	C	J	Business Access -- [L]									
131.76	+0.981	C	J	Business Access -- [R]									
131.89	M242 +0.126	C	J S	Easy St -- [L]									Map
131.93	+0.163	C	J S	Meadows Dr -- [L23]									Map
131.97	+0.203	C	J	Cottontail Ln -- [R]									
132.53	+0.759	C	J	Mohave Dr									
132.65	+0.882	C	J	Bluff Cir to left and Marble Canyon Dr to right -- [B]									
132.78	M243 +0.049	C	J	Newberry Dr -- [B]									
132.88	+0.151	C	J	Horseshoe Ln -- [L]									
132.90	+0.170	C	J	Cedar Break Way -- [R]									
133.16	+0.429	C	J S	Riverview Dr (Signalized) -- [B24]									Map
133.62	+0.889	C	UH	Projects spanning M243 to M244	AC	AC	4	0	48	0	0.01	22 Oct 2002	
133.63	+0.900	C	UH		AC	AC	4	0	48	0	0.06	21 Sep 2007	
133.66	+0.929	C	J S	Marina Blvd (Signalized) -- [B24]									Map
133.69	+0.958	C	UH	Projects spanning M243 to M244	AC	AC	4	0	48	0	0.41	22 Oct 2002	
133.84	M244 +0.051	C	J S	Miracle Mile -- [B124]									Map
134.00	+0.217	C	J S	Thunderstruck Dr (Signalized) -- [R4]									Map
134.10	+0.319	C	UH	Projects spanning M244 to M245	AC	AC	4	0	48	0	0.05	Oct 2008	
134.13	+0.344	C	J S	Hancock Rd & Alta Vista Rd (Signalized) -- [B234]									Map
134.15	+0.369	C	UH	Projects spanning M244 to M245	AC	AC	4	0	48	0	0.80	22 Oct 2002	
134.67	+0.884	C	J S	Ramar Rd (Signalized) -- [B24]									Map
134.96	M245 +0.181	C	J	Summit Dr -- [R]									
		C	UH	Projects spanning M245 to M246	AC	AC	4	0	52	0	0.09	22 Oct 2002	
135.05	+0.279	C	UH		AC	AC	4	0	52	0	0.02	Mar 2009	
135.06	+0.289	C	J	Clubhouse Dr Left & Business Access Right (Signalized) -- [B]								Mar 2009	
135.08	+0.305	C	UH	Projects spanning M245 to M246	AC	AC	4	0	52	0	0.12	22 Oct 2002	
135.20	+0.423	C	J	Rio Vista Dr Right -- [R]									
		C	UH	Projects spanning M245 to M246	AC	AC	4	0	48	0	3.76	22 Oct 2002	
135.39	+0.613	C	J S	Plata Dr & East Shore Villas Dr (Signalized) -- [B24]									Map
135.82	M246 +0.101	C	J S	Silver Creek Rd (Signalized) -- [R24]									Map
136.22	+0.503	C	J S	Rancho Colorado Blvd (Signalized) -- [R4]									Map
136.33	+0.611	C	J S	Merrill Ave -- [R4]									Map
137.39	M247 +0.670	C	J S	1st St -- [L2]									Map
137.51	+0.790	C	J S	2nd St -- [B24]									Map
137.64	+0.916	C	J S	3rd St (Signalized) -- [B24]									Map
137.77	M248 +0.100	C	J S	4th St -- [B24]									Map
137.89	+0.223	C	J S	5th St -- [B24]									Map
138.01	+0.343	C	J S	6th St -- [B24]									Map
138.14	+0.470	C	J S	7th St (Signalized) -- [B24]									Map
138.81	M249 +0.143	A	J S	Home Improvement Center (south drive) -- [R14]									Map
138.87	+0.205	A	J S	Home Improvement Center (north drive) -- [R1]									Map
138.96	+0.293	A	J S	Airport Center Dr (Signalized) -- [B124]									Map
		C	UH	Projects spanning M249 to M250	AC	AC	4	0	60	0	0.27	22 Oct 2002	

S 095 at M249+0.293

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 348

M249+0.293 on S 095

ARIZONA STATE HIGHWAY SYSTEM LOG

S 095 at M249+0.363

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M249+0.363 on S 095

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
139.03	M249 +0.363	A	J S Warehouse Club (south drive) -- [R1]										Map
139.09	+0.428	A	J S Warehouse Club (north drive) -- [R1]										Map
139.19	+0.522	A	J S Aviation Way (signalized) -- [B1234]										Map
139.23	+0.565	C	UH Projects spanning M249 to M250	AC	AC	4	0	84	0	0.18	22 Oct 2002		
139.29	+0.624	A	J S Restaurant Access -- [R1]										Map
139.35	+0.687	A	J S Restaurant Access and Warehouse Club Access -- [R1]										Map
139.41	+0.744	C	UH Projects spanning M249 to M250	AC	AC	4	0	84	0	0.06	Oct 2008		
139.47	+0.802	C	J S S 068 & Bullhead Parkway North (Signalized) -- [B1234]										Map
		C	UB WUB Bullhead City										
		C	UH Projects spanning M249 to M250	AC	AC	4	0	48	0	0.12	22 Oct 2002		
139.59	+0.923	C	UH	AC	AC	4	2	48	2	0.07	22 Oct 2002		
139.66	M250 +0.000	C	X End S 095 at Colorado River Bridge										

S 095 at M250+0.000

M250+0.000 on S 095

ARIZONA STATE HIGHWAY SYSTEM LOG

S 095 at M158+0.681

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M158+0.681 on S 095

GIS Route Mile	Distance from Reference Marker		Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 095 - Non-cardinal (from low to high for divided hwy segments)														
49.74	M158 +0.681	N	X	Begin S 095 SB divided centerline south of SS095(2)										Map
49.75	+0.683	N	SB	Projects spanning M158 to M159	AC	MBH	1	1	13	1	0.10	1997		
49.84	+0.779	N	SB		AC	AC	1	2	13	0	0.06	07 Apr 2004		
49.90	+0.840	N	X	S 095 return to single centerline										Map
78.69	M187 +0.647	N	X	Continue S 095 SB divided centerline in Lake Havasu City										
78.70	+0.650	N	SB	Projects spanning M187 to M188	AC	AC	2	10	24	4	2.22	25 Jun 2004		
80.92	M189 +0.788	N	J S	End S 095 SB										Map

ARIZONA STATE HIGHWAY SYSTEM LOG

S 095 at M241+0.141

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M241+0.141 on S 095

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 095 - Others													
130.92	M241 +0.141	J	S College Way (Signalized) -- [R14]										Map
132.28	M242 +0.510	J	Retail Development										
137.33	M247 +0.610	J	S Fire Station #2 (Signalized)										Map
Cardinal Mainline Averages/Totals:						314.60	3.55	34.77	3.57	116.45	2001.7	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:						4.60	9.42	23.26	3.77	2.38	2003.7		

ARIZONA STATE HIGHWAY SYSTEM LOG

S 096 at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on S 096

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 096 - Cardinal (low to higher reference marker)													
0.00	M000 +0.000	C	J	Begin S 096 at Bagdad									
		C	UH	Projects spanning M0 to M1	AC	MBH	2	5	24	5	8.07	76	
4.01	M004 +0.014	C	JB	Inside Yavapai County									
8.07	M008 +0.365	C	UH	Projects spanning M8 to M9	AC	Gravel	2	0	24	0	0.06	1995	
8.13	+0.425	C	UH		BST	Gravel	2	2	24	2	0.34	39	
8.47	+0.765	C	UH		AC	AC	2	5	24	5	0.60	1995	
9.08	M009 +0.422	C	UH	Projects spanning M9 to M10	AC	Paved	2	0	24	0	1.50	1995	
10.58	M010 +0.911	C	UH	Projects spanning M10 to M11	AC	AC	2	5	24	5	1.10	1995	
11.68	M012 +0.023	C	UH	Projects spanning M12 to M13	AC	AC	2	1	24	1	2.72	1995	
14.40	M014 +0.737	C	UH	Projects spanning M14 to M15	AC	AC	2	1	30	1	0.04	1995	
14.44	+0.776	C	UH		AC	AC	2	1	36	1	0.72	1995	
14.47	+0.805	C	BR	Santa Maria River							1939	392 ft Steel	
15.16	M015 +0.511	C	UH	Projects spanning M15 to M16	AC	AC	2	1	30	1	0.23	1995	
15.39	+0.73	C	UH		AC	AC	2	1	24	1	6.40	1995	
21.79	M022 +0.090	C	X	End S 096 North of Hillside									
Cardinal Mainline Averages/Totals:							43.56	2.74	24.47	2.74	21.78	1987.1	0.00 Miles of Median

S 096 at M022+0.090

M022+0.090 on S 096

ARIZONA STATE HIGHWAY SYSTEM LOG

S 097 at M155+0.520

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M155+0.520 on S 097

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 097 - Cardinal (low to higher reference marker)													
0.00	M155 +0.520	C	J S Begin S 097 at (SB) U 093 -- [B]										Map
		C	JB Inside Yavapai County										
		C	UH Projects spanning M155 to M156	AC	AC	2	8	24	8	0.53	26 Nov 2003		
0.02	+0.542	C	J S (NB) U 093 -- [B]										Map
0.31	+0.830	C	SVP SB Paved 1437' long 10' wide							0.27			
0.53	M156 +0.033	C	UH Projects spanning M156 to M157	AC	MBH	2	2	24	2	10.38	88		
10.91	M166 +0.970	C	J End S 097 at S 096										
Cardinal Mainline Averages/Totals:						21.82	2.29	24.00	2.29	10.91	1988.7	0.00 Miles of Median	

S 097 at M166+0.970

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 353

M166+0.970 on S 097

ARIZONA STATE HIGHWAY SYSTEM LOG

S 098 at M294+0.670

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M294+0.670 on S 098

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 098 - Cardinal (low to higher reference marker)													
0.00	M294 +0.670	C	J S Begin S 098 at U 089 in Page										
		C	JB Inside Page, Coconino County										
		C	UH Projects spanning M294 to M295	AC	AC	2	5	24	5	2.80	1995		Map
2.61	M297 +0.279	C	J S Copper Mine Rd -- [B1234]										
2.80	+0.463	C	UH Projects spanning M297 to M298	AC	BST	2	5	24	5	0.03	1995		Map
2.83	+0.493	C	UH	BST	BST	2	5	24	5	1.84	72		
3.74	M298 +0.411	C	JB ECL Page, Enter Navajo IR										
4.59	M299 +0.270	C	BR Antelope Wash								1972	120 ft Concrete	
4.67	+0.350	C	UH Projects spanning M299 to M300	BST	BST	2	22	24	5	0.15	72		
4.82	+0.503	C	J S Lake Powell Public Access										
		C	UH Projects spanning M299 to M300	BST	BST	2	5	24	5	0.07	72		Map
4.90	+0.577	C	UH	BST	BST	2	5	30	5	0.06	72		
4.95	+0.633	C	UH	BST	BST	2	5	36	5	0.17	72		
5.13	+0.804	C	UH	BST	BST	2	5	30	5	0.04	72		
5.17	+0.847	C	UH	BST	BST	2	5	30	2.5	0.08	72		
5.18	+0.861	C	J S Glen Canyon Gen Station (perimeter road)										
5.24	+0.923	C	UH Projects spanning M299 to M300	BST	BST	2	5	36	2.5	0.03	72		Map
5.27	+0.95	C	UH	BST	BST	2	5	30	2.5	0.07	72		
5.34	M300 +0.055	C	UH Projects spanning M300 to M301	BST	BST	2	5	36	2.5	0.01	72		
5.36	+0.067	C	UH	BST	BST	2	5	36	0	0.08	72		
5.43	+0.143	C	J S Glen Canyon Gen Station (west)										
	+0.14	C	UH Projects spanning M300 to M301	BST	BST	2	5	24	0	0.02	72		Map
5.45	+0.159	C	UH	BST	BST	2	5	24	2.5	0.12	72		
5.57	+0.275	C	UH	BST	BST	2	5	24	5	0.27	72		
5.83	+0.545	C	UH	BST	BST	2	5	30	5	0.03	72		
5.87	+0.577	C	UH	BST	BST	2	5	30	2.5	0.11	72		
5.97	+0.683	C	UH	BST	BST	2	5	30	0	0.03	72		
6.00	+0.710	C	UH	BST	BST	2	5	36	0	0.06	72		
6.06	+0.767	C	J S Glen Canyon Gen Station (mid)										
	+0.76	C	UH Projects spanning M300 to M301	BST	BST	2	5	24	0	0.02	72		Map
6.07	+0.784	C	UH	BST	BST	2	5	24	2.5	0.13	72		
6.16	+0.871	C	J S Glen Canyon Gen Station (east)										
6.20	+0.910	C	UH Projects spanning M300 to M301	BST	BST	2	5	24	5	28.64	72		Map
14.74	M309 +0.430	C	SVP WB Unpaved 483' long, Variable 0-74-0' wide							0.09			
23.10	M317 +0.783	C	SVP WB Unpaved 56' long, Variable 0-30' wide							0.01			
23.11	+0.793	C	SVP WB Unpaved 192' long, 30' wide							0.04			
34.84	M329 +0.535	C	UH Projects spanning M329 to M330	AC	AC	2	5	24	5	3.14	1993		
35.07	+0.765	C	J Kaibito Rd South										
35.49	M330 +0.187	C	SVP EB Paved 90' long, Variable 0-77' wide							0.02			
35.51	+0.204	C	SVP EB Paved 126' long, 77' wide							0.02			
35.54	+0.228	C	SVP EB Paved 99' long, Variable 77-0' wide							0.02			
36.33	M331 +0.050	C	J S Kaibito School Rd										Map

S 098 at M331+0.050

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 354

M331+0.050 on S 098

ARIZONA STATE HIGHWAY SYSTEM LOG

S 098 at M332+0.693

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M332+0.693 on S 098

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
37.98	M332 +0.693	C	UH	Projects spanning M332 to M333	BST	BST	2	5	24	5	0.76	72	
38.74	M333 +0.448	C	UH	Projects spanning M333 to M334	AC	AC	2	5	24	5	5.00	1993	
43.74	M338 +0.444	C	UH	Projects spanning M338 to M339	BST	BST	2	5	24	5	0.49	72	
44.23	+0.934	C	UH		AC	AC	2	5	24	5	1.08	1993	
44.33	M339 +0.028	C	SVP	WB Paved 970' long, 12' wide							0.18		
44.38	+0.074	C	SVP	EB Paved 954' long, 18' wide							0.18		
45.31	M340 +0.000	C	UH	Projects spanning M340 to M341	AC	AC	2	5	24	5	8.39	03 Oct 2004	
51.40	M346 +0.103	C	J	Local Rd -- [R]								03 Oct 2005	
53.63	M348 +0.324	C	J	Local Rd -- [B]								03 Oct 2005	
53.70	+0.393	C	UH	Projects spanning M348 to M349	AC	AC	2	5	24	5	13.11	03 Oct 2005	
54.47	M349 +0.181	C	SVP	WB Bus Pullout Paved 124' long 0-14' wide							0.02	03 Oct 2005	
54.49	+0.204	C	SVP	WB Bus Pullout Paved 154' long 14'							0.03	03 Oct 2005	
54.52	+0.234	C	SVP	WB Bus Pullout Paved 115' long 14-0' wide							0.02	03 Oct 2005	
54.59	+0.298	C	J S	Inscription House Rd North -- [B1234]								03 Oct 2004	Map
55.34	M350 +0.028	C	J	Local Rd -- [L]								03 Oct 2005	
55.36	+0.051	C	J	Local Rd -- [R]								03 Oct 2005	
56.72	M351 +0.406	C	J	Local Rd -- [L]								03 Oct 2005	
57.21	+0.925	C	SVP	EB Bus Pullout Paved 250' long 16' wide							0.03	03 Oct 2005	
57.49	M352 +0.169	C	J	Local Rd -- [L]								03 Oct 2005	
57.52	+0.197	C	JB	Navajo County									
59.08	M353 +0.752	C	J	Local Rd -- [B]								03 Oct 2005	
60.26	M354 +0.955	C	J	Local Rd -- [B]								03 Oct 2005	
60.83	M355 +0.506	C	J S	Shonto Rd North -- [L2]									Map
61.00	+0.685	C	J	Local Rd -- [L]								03 Oct 2005	
64.82	M359 +0.521	C	SVP	EB Bus Pullout Paved 98' long 0-14' wide							0.02	03 Oct 2005	
64.84	+0.540	C	SVP	EB Bus Pullout Paved 210' long 14' wide							0.04	03 Oct 2005	
64.87	+0.566	C	J	Local Rd -- [R]								03 Oct 2005	
64.88	+0.580	C	SVP	EB Bus Pullout Paved 135' long 14-0' wide							0.03	03 Oct 2005	
65.94	M360 +0.638	C	J	Local Rd -- [L]								03 Oct 2005	
66.39	M361 +0.069	C	SVP	EB Bus Pullout Paved 78' long variable 0-14' wide							0.01	03 Oct 2005	
66.40	+0.084	C	SVP	EB Bus Pullout Paved 233' long 14' wide							0.04	03 Oct 2005	
66.44	+0.128	C	SVP	EB Bus Pullout Paved 113' long variable 14-0' wide							0.02	03 Oct 2005	
66.63	+0.314	C	J	Housing Development -- [L]								03 Oct 2005	
66.81	+0.491	C	UH	Projects spanning M361 to M362	BST	BST	2	5	24	5	0.06	72	
	+0.497	C	X	Western Railroad									
66.87	+0.560	C	J S	End S 098 at U 160 -- [B1]									Map
Cardinal Mainline Averages/Totals:						133.78	5.04	24.10	4.96	66.89	1986.3	0.00 Miles of Median	

S 098 at M361+0.560

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 355

M361+0.560 on S 098

ARIZONA STATE HIGHWAY SYSTEM LOG

S 099 at M027+0.500

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M027+0.500 on S 099

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 099 - Cardinal (low to higher reference marker)													
0.00	M027 +0.500	C	X	Begin S 099 South of Winslow									
		C	JB	Inside Navajo County									
		C	UH	Projects spanning M27 to M28	AC	MBL	2	2	24	2	9.40	28 Jun 2002	
		C	X	Mileposts set by Odometer									
8.76	M036 +0.341	C	J	Joseph City Rd									
9.40	M037 +0.000	C	UH	Projects spanning M37 to M38	AC	MBL	2	1	24	1	0.63	28 Jun 2002	
9.70	+0.297	C	SVP	SB Paved 135' long 10' wide							0.03		
9.73	+0.326	C	SVP	NB Unpaved 220' long 24' wide							0.04		
9.77	+0.368	C	SVP	NB Unpaved 142' long, variable 24-0' wide							0.03		
9.96	+0.551	C	J	Local Rd -- [L]									
10.03	+0.625	C	UH	Projects spanning M37 to M38	AC	MBL	2	1	24	1.5	0.03	28 Jun 2002	
10.05	+0.643	C	J	Local Rd -- [R]									
10.06	+0.656	C	UH	Projects spanning M37 to M38	AC	MBL	2	1	24	2	0.31	28 Jun 2002	
10.37	+0.966	C	UH		AC	MBL	2	2	24	2	0.03	28 Jun 2002	
10.38	M038 +0.011	C	X	Cattle Guard									
10.40	+0.031	C	UH	Projects spanning M38 to M39	AC	MBL	2	1	24	2	0.06	28 Jun 2002	
10.45	+0.081	C	J	McHood Park Rd -- [B]									
10.46	+0.092	C	UH	Projects spanning M38 to M39	AC	MBL	2	1.5	24	2	0.04	28 Jun 2002	
10.50	+0.130	C	UH		AC	MBL	2	2	24	2	0.04	28 Jun 2002	
10.54	+0.172	C	UH		AC	AC	2	2	24	2	0.06	19 Dec 2007	
10.55	+0.176	C	J	McHood Park -- [R]									
10.59	+0.217	C	BR	Clear Creek								167 ft Steel	
10.61	+0.234	C	UH	Projects spanning M38 to M39	AC	Paved	2	2	24	2	0.14	28 Jun 2002	
10.69	+0.316	C	J	McHood Park/Clear Creek Reservoir -- [R]									
10.75	+0.378	C	UH	Projects spanning M38 to M39	AC	Paved	2	2	24	1	0.02	28 Jun 2002	
10.77	+0.402	C	UH		AC	Paved	2	2	24	0	0.03	28 Jun 2002	
10.80	+0.427	C	UH		AC	Paved	2	2	24	1	0.04	28 Jun 2002	
10.84	+0.464	C	UH		AC	Paved	2	1.5	24	1	0.01	28 Jun 2002	
10.85	+0.477	C	UH		AC	Paved	2	1.5	24	2	0.01	28 Jun 2002	
10.86	+0.489	C	UH		AC	Paved	2	1	24	2	0.35	28 Jun 2002	
10.91	+0.533	C	J	Local Rd -- [L]									
10.95	+0.582	C	SVP	SB Unpaved 165' long, variable 0-18-0' wide							0.03		
10.96	+0.591	C	J	Local Rd -- [R]									
11.10	+0.726	C	J	Ichiban Rd -- [L]									
11.17	+0.799	C	J	Local Rd -- [R]									
11.21	+0.843	C	UH	Projects spanning M38 to M39	AC	AC	2	1.5	24	2	0.01	19 Dec 2007	
11.22	+0.849	C	UH		AC	AC	2	1.5	24	3	0.01	19 Dec 2007	
11.23	+0.855	C	UH		AC	AC	2	2	24	4	0.01	19 Dec 2007	
11.24	+0.868	C	UH		AC	AC	2	3	24	4	0.01	19 Dec 2007	
11.25	+0.874	C	UH		AC	AC	2	4	24	4	0.07	19 Dec 2007	
11.28	+0.907	C	BR	Jacks Canyon								91 ft Steel	
11.31	+0.942	C	UH	Projects spanning M38 to M39	AC	AC	2	4	24	3	0.02	19 Dec 2007	

S 099 at M038+0.942

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 356

M038+0.942 on S 099

ARIZONA STATE HIGHWAY SYSTEM LOG

S 099 at M038+0.961

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M038+0.961 on S 099

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
11.33	M038 +0.961	C	UH	Projects spanning M38 to M39	AC	AC	2	2.5	24	2	0.01	19 Dec 2007	
11.34	+0.968	C	UH		AC	AC	2	1	24	2	0.01	19 Dec 2007	
11.35	+0.974	C	UH		AC	Paved	2	1	24	2	0.02	28 Jun 2002	
11.37	+0.998	C	UH		AC	Paved	2	0	24	2	0.61	28 Jun 2002	
11.48	M039 +0.096	C	SVP	NB Unpaved 250' long, 18' wide							0.05		
11.50	+0.116	C	J	Residential Access -- [L]									
11.66	+0.280	C	J	Residential Access Local Rd -- [R]									
11.76	+0.380	C	J	Residential Access -- [L]									
11.94	+0.565	C	J	Residential Access -- [B]									
11.98	+0.598	C	UH	Projects spanning M39 to M40	AC	Paved	2	0	24	1.5	0.02	28 Jun 2002	
12.00	+0.617	C	UH		AC	Paved	2	0	24	1	0.04	28 Jun 2002	
12.01	+0.629	C	J	Local Rd -- [R]									
12.02	+0.642	C	J	Residential Access -- [L]									
		C	SVP	NB Unpaved 133' long, 24' wide							0.03		
12.03	+0.653	C	J	Residential Access -- [L]									
		C	UH	Projects spanning M39 to M40	AC	Paved	2	0	24	1.5	0.01	28 Jun 2002	
12.05	+0.667	C	UH		AC	Paved	2	0	24	0	0.31	28 Jun 2002	
12.36	M040 +0.000	C	UH	Projects spanning M40 to M41	AC	Paved	2	0	24	0	2.65	28 Jun 2002	
12.62	+0.263	C	J	Corriente Rd -- [L]									
15.00	M042 +0.663	C	UB	EUB Winslow									
15.01	+0.650	C	J	Segment End S 099 at S 087 (to Winslow) - Overlaps S 087 for 1.2927 miles -- [B]									
16.30	+1.942	C	J	Overlaps 3rd St for 1.9521 miles									
18.25	+3.894	C	X	Overlaps I 040 Exit #252 J-ramp, I 040, and I 040 Exit #245 C-ramp for 6.6819 miles									
24.94	M052 +0.688	C	J	Continue S 099 at I 040 Exit #245 C & J-ramp to Leupp -- [L]									
		C	JB	Inside Coconino County									
		C	UH	Projects spanning M52 to M53	AC	AC	2	5	24	5	0.02	Sep 2009	
24.95	+0.708	C	UH		AC	MBH	2	1	24	1	1.23	68	
26.18	M053 +0.937	C	UH	Projects spanning M53 to M54	BST	BST	2	1	24	1	7.24	68	
33.26	M061 +0.051	C	JB	Enter Navajo IR									
33.42	+0.211	C	UH	Projects spanning M61 to M62	AC	MBH	2	1	24	1	10.07	89	
43.49	M071 +0.332	C	UH	Projects spanning M71 to M72	AC	MBH	2	5	24	5	0.83	89	
43.98	+0.818	C	BR	Canyon Diablo								Concrete	
44.32	M072 +0.170	C	J	Temporary End S 099 at BIA 15									
		C	X	Sunrise TP (Reported in 1992 Log - If you know what this entry means, contact jbreyer@gisworks.com)									
		C	X	Next 41.78 Miles Survey Only Toward Gary Mountain on U 089									

[Map](#)[Map](#)

S 099 at M072+0.170

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 357

M072+0.170 on S 099

ARIZONA STATE HIGHWAY SYSTEM LOG

S 099 at M042+10.42

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M042+10.42 on S 099

GIS Route Mile	Distance from Reference Marker		Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance	
S 099 - Non-cardinal (from low to high for divided hwy segments)															
24.78	M042 +10.42	N	J	S	Begin S 099 2-Way Spur over I 040 at I 040 Exit #245 C & J-ramp to Leupp -- [R]										Map
	M052 +0.530	N	UH	Projects spanning M52 to M53	AC	AC	2	5	24	5	0.16	Sep 2009	275 ft Unknown		
24.80	+0.552	N	OP	I 040 EB & I 040 WB											
24.94	+0.688	N	J	S	Segment End at I 040 Exit #245 C & J-ramp to Leupp -- [L]										Map
Cardinal Mainline Averages/Totals:							68.80	1.29	24.00	1.35	34.40	1989.5	0.00 Miles of Median		
Non-Cardinal Mainline Averages/Totals:							0.32	5.00	24.00	5.00	0.16	2009.0			

S 099 at M052+0.688

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 358

M052+0.688 on S 099

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M001+0.210

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M001+0.210 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 101 - Cardinal (low to higher reference marker)													
0.00	M001 +0.210	C	X (NB) Begin S 101 at I 010 near 99th Ave in Phoenix										Map
		C	UB Inside Avondale Urbanized Area										
0.01	+0.221	C	JB Inside Avondale, Maricopa County										
		C	NB Projects spanning M1 to M2	AC/PCC	AC/PCC	1	8	12	10	0.60	04 Jun 2007		
0.04		A	J S S 101 Exit #36 A & G-Ramps/Frontage Rd SB (Signalized) -- [R14]										Map Map Map
0.05		A	J S Frank Lloyd Wright Blvd (Signalized) -- [B1234]										
0.12		A	J S S 101 Exit #36 C & J-Ramps/Frontage Rd NB (Signalized) -- [L23]										
0.25	M001 +0.464	C	JB ECL Avondale, WCL Tolleson										
0.26	+0.467	C	OP (NB) Over 99th Ave, Frontages, I 010, Canal, and S-E Ramp								1998	2483 ft Concrete	
0.27	+0.479	C	UB EUB Avondale / WUB Phoenix-Mesa										
		A	J S S 101 Exit #35 A & G-Ramps (Signalized) -- [R14]										Map Map Map
0.28		A	J S S 101 Exit #31 Ramps (Signalized) -- [B24]										
0.36		A	J S S 101 Exit #32 J & C-Ramps (Signalized) -- [L23]										
0.61	M001 +0.819	C	NB Projects spanning M1 to M2	AC/PCC	AC/PCC	1	8	12	10	0.11	23 Oct 2005		
0.68	+0.886	C	OP (NB) Exit #2								2000	206 ft Concrete	
	+0.889	A	JB NCL Tolleson, SCL Phoenix										
0.72	+0.930	C	NB Projects spanning M1 to M2	AC/PCC	AC/PCC	4	8	48	10	0.18	23 Oct 2005		
0.90	M002 +0.100	C	NB Projects spanning M2 to M3	AC/PCC	AC/PCC	4	8	60	10	0.57	23 Oct 2005		
1.47	+0.66	C	NB	AC/PCC	AC/PCC	4	8	48	10	0.54	23 Oct 2005		
1.74	+0.944	A	OP Exit #2 Thomas Rd								2000	206 ft Concrete	
2.01	M003 +0.213	C	NB Projects spanning M3 to M4	AC/PCC	AC/PCC	4	8	60	10	0.47	23 Oct 2005		
2.13	M019 +0.375	C	J 57th Dr -- [R]										
2.39	+0.628	C	J 57th Ave -- [R]										
2.45	+0.689	C	J 55th Ave -- [R]										
2.48	M003 +0.68	C	NB Projects spanning M3 to M4	AC/PCC	AC/PCC	4	8	48	10	0.48	23 Oct 2005		
2.58	+0.781	C	VMS (NB) Variable Message Sign #1 (Existing)								18 Oct 2007		
2.69	M019 +0.937	C	J 53rd Ave -- [R]										
2.75	M003 +0.948	A	UP Exit #3 Indian School Rd								2000		??'-??"
2.95	M020 +0.180	C	J S (EB) 51st Ave (Signalized) -- [B12]										Map
2.96	M004 +0.164	C	NB Projects spanning M4 to M5	AC/PCC	AC/PCC	4	8	60	10	0.57	23 Oct 2005		
3.17	M020 +0.401	C	J (EB) 49th Dr -- [R]										
3.45	+0.685	C	J (EB) 47th Ave -- [R1]										
3.53	M004 +0.73	C	NB Projects spanning M4 to M5	AC/PCC	AC/PCC	4	8	48	10	0.10	23 Oct 2005		
3.55	M020 +0.784	C	J (EB) Residential Access -- [R1]										
3.63	M004 +0.832	C	NB Projects spanning M4 to M5	AC/PCC	AC/PCC	4	8	48	10	0.25	Oct 2008		
3.79	+0.990	A	JB NCL Phoenix, SCL Glendale										
	M005 +0.000	C	OP (NB) Exit #5 Camelback Rd								2000	213 ft Concrete	
3.88	+0.085	C	NB Projects spanning M5 to M6	AC/PCC	AC/PCC	4	8	48	10	0.17	23 Oct 2005		
3.95	M021 +0.193	C	J (EB) 43rd Ave -- [R]										
4.04	+0.283	C	J (EB) Business Access -- [R]										
4.05	M005 +0.258	C	NB Projects spanning M5 to M6	AC/PCC	AC/PCC	4	8	60	8	0.35	23 Oct 2005		
4.10	M021 +0.344	C	J (EB) 41st Ln -- [R]										

S 101 at M021+0.344

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 359

M021+0.344 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M021+0.480

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M021+0.480 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
4.24	M021 +0.480	C	J	(EB) 40th Dr -- [R]									
4.28	+0.521	C	J	(EB) Residential Access -- [R]									
4.32	+0.558	C	J	(EB) Residential Access -- [R]									
4.35	+0.594	C	J	(EB) 39th Ln -- [R]									
4.41	M005 +0.612	C	NB	Projects spanning M5 to M6	AC/PCC	AC/PCC	4	8	66	8	0.05	23 Oct 2005	
4.45	M021 +0.690	C	J	(EB) 39th Ave -- [R]									
4.46	M005 +0.665	C	NB	Projects spanning M5 to M6	AC/PCC	AC/PCC	4	8	72	8	0.09	23 Oct 2005	
4.50	M021 +0.747	C	J	(EB) 38th Ln -- [R]									
4.55	M005 +0.759	C	NB	Projects spanning M5 to M6	AC/PCC	AC/PCC	4	8	48	10	0.01	23 Oct 2005	
4.56	+0.765	C	NB		AC/PCC	PCC	4	8	48	10	0.14	23 Oct 2005	
4.61	M021 +0.857	C	J	(EB) Business Access -- [R]									
4.63	+0.871	C	J	(EB) Resident Access -- [R]									
4.66	+0.898	C	J	(EB) Business Access -- [R]									
4.70	+0.944	C	J	(EB) 37th Ave -- [R]									
	M005 +0.908	C	NB	Projects spanning M5 to M6	AC/PCC	AC/PCC	4	8	48	10	0.09	23 Oct 2005	
4.78	+0.987	C	OP	(NB) Exit #6 at Bethany Home Rd & Grand Canal & Outfall Channel							2000	396 ft Concrete/Ste	
4.79	+0.996	C	NB	Projects spanning M5 to M6	AC/PCC	AC/PCC	4	8	48	10	0.08	23 Oct 2005	
4.87	M006 +0.070	C	NB	Projects spanning M6 to M7	AC/PCC	AC/PCC	4	8	48	10	0.16	23 Oct 2005	
5.02	+0.226	C	NB		AC/PCC	AC/PCC	4	8	66	7	0.13	23 Oct 2005	
5.15	+0.354	C	NB		AC/PCC	AC/PCC	4	8	60	10	0.23	23 Oct 2005	
5.29	+0.490	A	UP	Maryland Ave							11 Aug 2006		16'-06"
5.38	+0.583	C	NB	Projects spanning M6 to M7	AC/PCC	AC/PCC	4	8	60	9	0.13	23 Oct 2005	
5.52	+0.717	C	NB		AC/PCC	AC/PCC	4	8	48	10	0.58	23 Oct 2005	
5.78	+0.977	C	OP	(NB) Exit #6 Glendale Ave							14 Oct 2001	213 ft Concrete	
5.79	+0.992	A	JB	NCL Glendale, Enter Maricopa County Island									
6.09	M007 +0.288	C	NB	Projects spanning M7 to M8	AC/PCC	AC/PCC	4	8	60	10	0.24	23 Oct 2005	
6.34	+0.530	C	NB		AC/PCC	AC/CRCP	4	8	60	10	0.07	23 Oct 2005	
6.41	+0.600	C	NB		AC/CRCP	AC/CRCP	4	8	60	10	0.16	23 Oct 2005	
6.56	+0.75	C	NB		AC/CRCP	AC/CRCP	4	8	48	10	0.59	23 Oct 2005	
6.87	M008 +0.077	C	JB	Leave Maricopa County Island, SCL Peoria									
6.88	+0.088	A	OP	Exit #8 Northern Ave							1988	226 ft Concrete	
7.15	+0.362	C	NB	Projects spanning M8 to M9	AC/CRCP	AC/PCC	4	8	48	10	0.01	23 Oct 2005	
7.17	+0.373	C	NB		AC/CRCP	AC/PCC	4	8	60	14	0.11	23 Oct 2005	
7.27	+0.481	C	NB		AC/CRCP	AC/PCC	4	8	60	15	0.11	23 Oct 2005	
7.39	+0.595	C	NB		AC/CRCP	AC/PCC	4	8	60	10	0.32	23 Oct 2005	
7.71	+0.914	C	NB		AC/CRCP	AC/PCC	4	8	60	9	0.08	23 Oct 2005	
7.78	+0.993	C	NB		AC/CRCP	AC/PCC	4	8	48	10	0.01	23 Oct 2005	
7.79	+1.002	C	NB		AC/CRCP	AC/CRCP	4	8	48	10	0.51	23 Oct 2005	
8.09	M009 +0.289	A	OP	Exit #9 Olive Ave							1988	168 ft Concrete	
8.30	+0.503	C	NB	Projects spanning M9 to M10	AC/CRCP	AC/PCC	4	8	48	10	0.01	23 Oct 2005	
8.31	+0.512	C	NB		AC/CRCP	AC/PCC	4	8	60	14	0.04	23 Oct 2005	
8.35	+0.555	C	NB		AC/CRCP	AC/CRCP	4	8	60	14	0.07	23 Oct 2005	
8.42	+0.626	C	NB		AC/CRCP	AC/CRCP	4	8	60	15	0.09	23 Oct 2005	

S 101 at M009+0.626

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 360

M009+0.626 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M009+0.720

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M009+0.720 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
8.52	M009 +0.720	C	NB	Projects spanning M9 to M10	AC/CRCP	AC/PCC	4	8	60	15	0.02	23 Oct 2005	
8.54	+0.744	C	NB		AC/CRCP	AC/PCC	4	8	60	10	0.20	23 Oct 2005	
8.74	+0.941	C	NB		AC/CRCP	AC/PCC	4	8	60	9	0.05	23 Oct 2005	
8.79	+0.991	C	NB		AC/CRCP	AC/CRCP	4	8	60	9	0.05	23 Oct 2005	
8.84	M010 +0.043	C	NB	Projects spanning M10 to M11	AC/CRCP	AC/PCC	4	8	60	9	0.03	23 Oct 2005	
8.87	+0.070	C	NB		AC/CRCP	AC/PCC	4	8	48	10	0.01	23 Oct 2005	
8.88	+0.079	C	NB		AC/CRCP	AC/CRCP	4	8	48	10	0.43	23 Oct 2005	
9.10	+0.300	A	OP	Exit #10 Peoria Ave							1988	174 ft Concrete	
9.30	+0.505	C	NB	Projects spanning M10 to M11	AC/CRCP	AC/PCC	4	8	48	10	0.01	23 Oct 2005	
9.31	+0.514	C	NB		AC/CRCP	AC/PCC	4	8	60	14	0.04	23 Oct 2005	
9.35	+0.555	C	NB		AC/CRCP	AC/CRCP	4	8	60	14	0.09	23 Oct 2005	
9.44	+0.645	C	NB		AC/CRCP	AC/CRCP	4	8	60	15	0.10	23 Oct 2005	
9.54	+0.744	C	NB		AC/CRCP	AC/PCC	4	8	60	15	0.01	23 Oct 2005	
9.55	+0.749	C	NB		AC/CRCP	AC/PCC	4	8	60	10	0.09	23 Oct 2005	
9.64	+0.843	C	NB		AC/CRCP	AC/PCC	4	8	60	9	0.05	23 Oct 2005	
9.69	+0.893	C	NB		AC/CRCP	AC/CRCP	4	8	60	9	0.09	23 Oct 2005	
9.78	+0.981	C	NB		AC/CRCP	AC/CRCP	4	8	48	10	0.01	23 Oct 2005	
9.79	+0.992	C	NB		AC/CRCP	AC/CRCP	4	8	48	10	0.91	23 Oct 2005	
10.02	M011 +0.222	A	UP	Exit #11 Grand Avenue							1988		16'-11"
10.05	+0.254	A	UP	Burlington Northern Santa Fe RR							1988		16'-11"
10.54	+0.747	C	UP	(NB) Exit #11A 91st Ave							2002		??'-??"
10.70	+0.907	C	NB	Projects spanning M11 to M12	AC/CRCP	AC/CRCP	4	8	60	10	0.49	23 Oct 2005	
11.19	M012 +0.39	C	NB	Projects spanning M12 to M13	AC/CRCP	AC/CRCP	4	8	48	10	0.53	23 Oct 2005	
11.47	+0.677	A	OP	Exit #12 Thunderbird Rd							1989	245 ft Concrete	
11.72	+0.930	C	NB	Projects spanning M12 to M13	AC/CRCP	AC/CRCP	4	8	60	10	0.21	23 Oct 2005	
11.93	M013 +0.135	C	NB	Projects spanning M13 to M14	AC/CRCP	AC/CRCP	4	8	54	10	0.19	23 Oct 2005	
12.04		A	J S	(WB) Local Business Access -- [L]									Map
12.05		A	J S	Shopping Center Entrance (Signalized) -- [L23]									Map
12.06		A	J S	(WB) Local Business Access (Restricted) -- [L]									Map
12.11		A	J S	S-101 Exit #10 J & C-Ramp (Signalized) -- [R14]									Map
12.12	M013 +0.32	C	NB	Projects spanning M13 to M14	AC/CRCP	AC/CRCP	4	8	48	10	0.56	23 Oct 2005	
12.19		A	J S	S-101 Exit #10 A & G-Ramp (Signalized) -- [L23]									Map
12.20		A	J S	S-101 Exit #8 J & C-Ramp (Signalized) -- [R14]									Map
12.23		A	J S	(WB) Local Business Access -- [L]									Map
12.27		A	J S	Local Business Access -- [L2]									Map
12.30	M013 +0.508	A	BR	Skunk Creek							1989	491 ft Concrete	
12.36		A	J S	S-101 Exit #8 A & G-Ramp (Signalized) -- [L23]									Map
12.43		A	J S	(EB) Local Rd -- [R]									Map
12.47		A	J S	(EB) Resident Access -- [R]									Map
12.50		A	J S	Business Access Rd -- [L2]									Map
12.52		A	J S	(EB) Resident Access -- [R]									Map
12.68	M013 +0.888	C	NB	Projects spanning M13 to M14	AC/CRCP	AC/CRCP	4	8	54	10	0.08	23 Oct 2005	
12.77	+0.971	C	NB		AC/CRCP	AC/CRCP	4	8	60	10	0.40	23 Oct 2005	

S 101 at M013+0.971

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 361

M013+0.971 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M014+0.379

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M014+0.379 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
13.16	M014 +0.379	C	NB Projects spanning M14 to M15	AC/CRCP	AC/CRCP	4	8	48	10	0.37	08 Jul 1990		
13.53	+0.747	C	NB	AC/PCC	AC/CRCP	4	8	48	10	0.30	08 Jul 1990		
		A	OP Exit #14 Bell Rd								1988	205 ft Concrete	
	+0.748	C	JB ECL Peoria, WCL Glendale										
13.55		C	J 94th Ave Connector -- [R]										
13.66		A	J S 93rd Ave North & Local Business Access Rd South -- [B13]										Map
13.71		A	J S Price Rd SB (Signalized) -- [R14]										Map
13.74		A	J S S-101 Exit #9 J & C-Ramps (Signalized) -- [R14]										Map
13.79		A	J S Price Rd NB (Signalized) -- [L23]										Map
13.82		A	J S S-101 Exit #9 A & G-Ramps (Signalized) -- [L2]										Map
13.83	M015 +0.045	C	NB Projects spanning M15 to M16	AC/PCC	AC/PCC	4	8	60	10	0.52	08 Jul 1990		
13.90		A	J S Olive Ave (Signalized) -- [B24]										Map
		A	J S 91st Ave (Signalized) -- [B24]										Map
	M015 +0.116	A	UP 83rd Ave								1990		16'-06"
14.35	+0.56	C	NB Projects spanning M15 to M16	AC/PCC	AC/PCC	4	8	48	10	0.01	08 Jul 1990		
14.36	+0.576	C	NB	AC	AC/PCC	4	8	48	10	0.06	08 Jul 1990		
14.43	+0.640	C	NB	AC	AC	4	8	48	10	0.29	10 Nov 2003		
14.59	+0.804	A	UP Exit #15 Union Hills Dr								1990		17'-04"
14.68		A	J S S 101 Exit #33 A & G-Ramps (Signalized) -- [R14]										Map
14.71	M015 +0.927	C	NB Projects spanning M15 to M16	AC	AC	4	8	48	6	0.01	10 Nov 2003		
14.72	+0.933	C	NB	AC	AC	4	8	48	12	0.02	10 Nov 2003		
14.74	+0.952	C	NB	AC	AC	4	8	60	10	0.05	10 Nov 2003		
14.75		A	J S S 101 Exit #34 J & C-Ramps (Signalized) -- [L23]										Map
14.79	M016 +0.001	C	NB Projects spanning M16 to M17	AC	AC	4	8	60	10	0.06	10 Nov 2003		
14.85	+0.065	C	NB	AC	AC	4	8	54	10	0.20	10 Nov 2003		
15.05	+0.265	C	NB	AC	AC	4	8	48	10	0.05	10 Nov 2003		
15.10	+0.310	C	NB	AC	AC	4	8	60	10	0.68	10 Nov 2003		
15.36		A	J S S 101 Exit #34 A & G-Ramps (Signalized) -- [R14]										Map
15.44		A	J S S 101 Exit #34 J & C-Ramps (Signalized) -- [L23]										Map
15.78	M016 +0.99	C	NB Projects spanning M16 to M17	AC	AC	4	8	48	10	0.24	10 Nov 2003		
16.02	M017 +0.218	C	FR One Way Frontage Rd EB	PCC	PCC	3	6	42	2	0.06	18 Nov 1996		
	+0.219	C	EB Projects spanning M17 to M18	AC	AC	4	8	48	10	0.23	10 Nov 2003		
		A	UP Exit #17 75th Ave								1996		??'-??"
16.08	+0.280	C	FR One Way Frontage Rd EB	PCC	PCC	3.5	6	49	2	0.04	18 Nov 1996		
16.12	+0.318	C	FR One Way Frontage Rd EB	PCC	PCC	4	6	56	2	0.03	18 Nov 1996		
16.15	+0.351	C	FR One Way Frontage Rd EB	Paved	Paved	2		24		0.73			
16.25	+0.453	C	EB Projects spanning M17 to M18	AC	AC	4	8	60	10	0.52	10 Nov 2003		
16.27	+0.472	C	J S (EB) 73rd Ave -- [R]										Map
16.47	+0.670	C	J S (EB) Local Rd -- [R]										Map
16.77	+0.97	C	EB Projects spanning M17 to M18	AC	AC	4	8	48	10	0.48	10 Nov 2003		
16.80	M018 +0.027	C	J S (EB) 68th Dr -- [R]										Map
16.84	+0.066	C	J S (EB) Local Business Access Rd -- [R]										Map
16.87	+0.098	C	FR One Way Frontage Rd EB	PCC	PCC	3	1	36	1	0.06	18 Nov 1996		

S 101 at M018+0.098

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 362

M018+0.098 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M018+0.112

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M018+0.112 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
16.89	M018 +0.112	C	J <u>S</u> (EB) Local Business Access Rd -- [R1]										
16.93	+0.156	C	FR One Way Frontage Rd EB	PCC	PCC	3.5	1	42	1	0.02	18 Nov 1996		
16.96	+0.179	C	FR One Way Frontage Rd EB	PCC	PCC	4	1	48	1	0.05	18 Nov 1996		
17.02	+0.244	A	UP Exit #18 67th Ave								1996		??'-??"
17.03	+0.251	C	FR One Way Frontage Rd EB	PCC	PCC	2		24		0.09			
17.12	+0.343	C	FR One Way Frontage Rd EB	AC	AC	2		24		0.69			
17.25	+0.473	C	EB Projects spanning M18 to M19	AC	AC	4	8	60	10	0.45	10 Nov 2003		
17.69	+0.91	C	EB	AC	AC	4	8	48	10	0.49	10 Nov 2003		
17.81	M019 +0.033	C	FR One Way Frontage Rd EB	PCC	PCC	3		36		0.06			
17.87	+0.092	C	FR One Way Frontage Rd EB	PCC	PCC	3.5		42		0.03			
17.90	+0.120	C	FR One Way Frontage Rd EB	PCC	PCC	4		48		0.05			
17.96	+0.181	A	UP Exit #19 59th Ave								1996		??'-??"
17.97	+0.191	C	FR One Way Frontage Rd EB	PCC	PCC	3		36		0.05			
18.02	+0.241	C	FR One Way Frontage Rd EB	PCC	PCC	3.5		42		0.04			
18.06	+0.284	C	FR One Way Frontage Rd EB	PCC	PCC	4		48		0.06			
18.12	+0.342	C	FR One Way Frontage Rd EB	AC	AC	2		24		0.66			
18.19	+0.410	C	EB Projects spanning M19 to M20	AC	AC	4	8	60	10	0.47	10 Nov 2003		
18.66	+0.88	C	EB	AC	AC	4	8	48	10	0.55	10 Nov 2003		
18.78	M020 +0.005	C	FR One Way Frontage Rd EB	PCC	PCC	3		36		0.11			
18.89	+0.114	C	FR One Way Frontage Rd EB	PCC	PCC	3.5		42		0.03			
18.91	+0.139	C	FR One Way Frontage Rd EB	PCC	PCC	4		48		0.04			
18.96	+0.184	A	JB ECL Glendale / WCL Phoenix										
	+0.189	A	OP Exit #20 51st Ave								1996	178 ft Concrete	
18.97	+0.199	C	FR One Way Frontage Rd EB	PCC	PCC	3	0	36	0	0.23			
19.19	+0.421	C	FR One Way Frontage Rd EB	AC	AC	2	2	24	0	0.15			
19.21	+0.437	C	EB Projects spanning M20 to M21	AC	AC	4	8	60	10	0.17	10 Nov 2003		
19.35	+0.573	C	FR One Way Frontage Rd EB	AC	AC	2	2	24	7	0.05			
19.38	+0.604	C	EB Projects spanning M20 to M21	AC	AC	4	8	60	10.2	0.05	10 Nov 2003		
19.40	+0.629	C	FR One Way Frontage Rd EB	AC	AC	2	2	24	7	0.01			
19.41	+0.638	C	FR One Way Frontage Rd EB	AC	AC	2	2	24	0	0.05			
19.43	+0.658	C	EB Projects spanning M20 to M21	AC	AC/PCC	4	8	60	10.4	0.02	10 Nov 2003		
19.45	+0.679	C	EB	AC	AC/PCC	4	8	60	10.5	0.02	10 Nov 2003		
19.47	+0.692	C	FR One Way Frontage Rd EB	AC	AC	2	0	24	0	0.87			
	+0.701	C	EB Projects spanning M20 to M21	AC	AC/PCC	4	8	60	10.5	0.13	10 Nov 2003		
19.60	+0.829	C	EB	AC	AC/PCC	4	8	60	11.5	0.03	10 Nov 2003		
19.63	+0.856	C	EB	AC	AC/PCC	4	8	60	12.5	1.03	10 Nov 2003		
20.28	M037 +0.795	A	J <u>S</u> Frank Lloyd Wright Blvd (Signalized) -- [B1234]										
20.34	M021 +0.561	C	FR One Way Frontage Rd EB	AC	AC	2	0	24	4	0.27			
20.61	+0.829	C	FR One Way Frontage Rd EB	AC	AC	2	0	24	2	0.02			
20.63	+0.851	C	FR One Way Frontage Rd EB	AC	AC	2	0	24	0	0.18			
20.66	+0.885	C	EB Projects spanning M21 to M22	AC	AC	4	8	61	12.5	0.09	10 Nov 2003		
20.75	+0.973	C	EB	AC	AC	4	8	48	10	0.12	10 Nov 2003		
20.81	M022 +0.034	C	FR One Way Frontage Rd EB	PCC	PCC	3	2	36	1	0.09			

S 101 at M022+0.034

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 363

M022+0.034 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M022+0.097

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M022+0.097 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
20.87	M022 +0.097	C	EB Projects spanning M22 to M23	AC	AC	4	8	48	10	0.52	10 Nov 2003		
20.91	+0.132	C	FR One Way Frontage Rd EB	PCC	PCC	3.5	2	42	1	0.02			
20.93	+0.156	C	FR One Way Frontage Rd EB	PCC	PCC	4	2	48	1	0.04			
20.96	+0.182	A	J S 101 Frontage Rd WB/S 101 Exit #22 J & C-Ramp (Signalized) -- [L23]										
20.97	+0.193	A	OP Exit #22 35th Ave								Aug 2001	194 ft Concrete	
20.98	+0.202	A	J S 101 Frontage Rd EB/S 101 Exit #22 A & G-Ramp (Signalized) -- [R14]										
		C	J S 35th Ave (Signalized) -- [B12]										Map
20.99	+0.210	C	FR One Way Frontage Rd EB	PCC	PCC	2		24		0.04			
21.03	+0.252	C	FR One Way Frontage Rd EB	AC	AC	2		24		0.44			
21.39	+0.616	C	EB Projects spanning M22 to M23	AC	AC	4	8	54	10	0.03	10 Nov 2003		
21.42	+0.650	C	EB	AC	AC	4	8	60	10	0.09	10 Nov 2003		
21.47	+0.698	C	OP (EB) 31st Ave								Aug 2001	159 ft Concrete	
21.48	+0.705	C	FR One Way Frontage Rd EB	AC	AC	2		24		0.35			
21.51	+0.739	C	EB Projects spanning M22 to M23	AC	AC	4	8	48	10	0.02	10 Nov 2003		
21.54	+0.760	C	EB	AC	AC/PCC	4	8	48	10	0.32	10 Nov 2003		
21.83	M023 +0.048	C	FR One Way Frontage Rd EB	PCC	PCC	3		36		0.09			
21.86	+0.080	C	EB Projects spanning M23 to M24	AC/PCC	AC/PCC	4	8	48	10	0.45	Aug 2001		
21.92	+0.139	C	FR One Way Frontage Rd EB	PCC	PCC	3.5		42		0.02			
21.94	+0.157	C	FR One Way Frontage Rd EB	PCC	PCC	4		48		0.03			
21.97	+0.193	C	J S (EB) 27th Ave (Signalized) -- [B1]										
		A	UP Exit #23 27th Ave								30 Aug 2001		??'-??"
21.98	+0.202	C	FR One Way Frontage Rd EB	PCC	PCC	3		36		0.17			
22.15	+0.371	C	FR One Way Frontage Rd EB	PCC	PCC	3.5		42		0.04			
22.19	+0.407	C	UP (EB) Under I 017 SB/NB								1997		??'-??"
	+0.409	C	FR One Way Frontage Rd EB	PCC	PCC	4		48		0.04			
22.23	+0.453	C	FR One Way Frontage Rd EB	AC	AC	2	2	24	2	0.23			
22.31	+0.533	C	EB Projects spanning M23 to M24	AC/PCC	AC/PCC	4	8	48	10	0.02	10 Nov 2003		
22.33	+0.549	C	EB	AC/PCC	AC/PCC	4	8	66	10	0.11	10 Nov 2003		
22.44	+0.662	C	EB	AC/PCC	AC/PCC	4	8	54	10	0.14	10 Nov 2003		
22.47	+0.693	A	OP 23rd Ave								Aug 2001	Unknown	
	+0.694	C	J S (EB) 23rd Ave (Signalized) -- [B2]										Map
22.48	+0.702	C	FR One Way Frontage Rd EB	AC	AC	2	2	24	2	0.44			
22.57		A	J Local Business Access -- [R1]										
22.58	M023 +0.80	C	EB Projects spanning M23 to M24	AC/PCC	AC/PCC	4	8	48	10	0.23	10 Nov 2003		
22.77		A	J Local Business Access -- [R1]										
22.80		A	J Local Business Access -- [R1]										
22.81	M024 +0.040	C	EB Projects spanning M24 to M25	AC/PCC	AC/PCC	4	8	60	10	0.24	10 Nov 2003		
22.92	+0.146	C	FR One Way Frontage Rd EB	AC	AC	3	2	36	2	0.02			
22.94	+0.167	C	FR One Way Frontage Rd EB	AC	AC	4	2	48	2	0.01			
22.95	+0.178	C	FR One Way Frontage Rd EB	PCC	PCC	4	2	48	2	0.02			
22.98	+0.202	C	FR One Way Frontage Rd EB	PCC	PCC	3	2	36	2	0.11			
	+0.206	C	OP (EB) Exit #24 19th Ave								Aug 2001	172 ft Concrete	
23.05	+0.27	C	EB Projects spanning M24 to M25	AC/PCC	AC/PCC	4	8	54	10	0.15	10 Nov 2003		

S 101 at M024+0.27

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 364

M024+0.27 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M024+0.314

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M024+0.314 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
23.09	M024 +0.314	C	FR	One Way Frontage Rd EB	PCC	PCC	3.5	2	42	2	0.03		
23.12	+0.346	C	FR	One Way Frontage Rd EB	PCC	PCC	4	2	48	2	0.05		
23.17	+0.394	C	FR	One Way Frontage Rd EB	AC	AC	2	2	24	2	0.26		
23.20	+0.429	C	EB	Projects spanning M24 to M25	AC/PCC	AC/PCC	4	8	54	10	0.10	10 Nov 2003	
23.30	+0.52	C	EB		AC/PCC	AC/PCC	4	8	48	10	0.01	10 Nov 2003	
23.31	+0.532	C	EB		AC/PCC	AC/PCC	4	8	60	10	0.36	10 Nov 2003	
23.43	+0.660	C	FR	One Way Frontage Rd EB	PCC	PCC	2	2	24	2	0.02		
23.46	+0.687	A	UP	15th Ave								30 Aug 2001	17'-09"
23.47	+0.697	C	FR	One Way Frontage Rd EB	PCC	PCC	2	2	24	2	0.01		
23.48	+0.708	C	FR	One Way Frontage Rd EB	AC	AC	2	2	24	2	0.33		
23.67	+0.89	C	EB	Projects spanning M24 to M25	AC/PCC	AC/PCC	4	8	48	10	0.56	10 Nov 2003	
23.81	M025 +0.044	C	FR	One Way Frontage Rd EB	PCC	PCC	3	2	36	2	0.08		
23.88	+0.118	C	FR	One Way Frontage Rd EB	PCC	PCC	3.5	2	42	2	0.03		
23.91	+0.144	C	FR	One Way Frontage Rd EB	PCC	PCC	4	2	48	2	0.04		
23.96	+0.199	A	UP	Exit #25 7th Ave								30 Aug 2001	??'-??"
23.97	+0.208	C	FR	One Way Frontage Rd EB	PCC	PCC	3	2	36	2	0.05		
24.02	+0.257	C	FR	One Way Frontage Rd EB	PCC	PCC	3.5	2	42	2	0.04		
24.06	+0.293	C	FR	One Way Frontage Rd EB	PCC	PCC	4	2	48	2	0.08		
24.13	+0.369	C	FR	One Way Frontage Rd EB	AC	AC	2	2	24	2	0.53		
24.23	+0.461	C	EB	Projects spanning M25 to M26	AC/PCC	AC/PCC	4	8	60	10	0.41	10 Nov 2003	
24.64	+0.87	C	EB		AC/PCC	AC/PCC	4	8	48	10	0.62	10 Nov 2003	
24.66	+0.897	C	FR	One Way Frontage Rd EB	PCC	PCC	2	2	24	2	0.12		
24.78	M026 +0.011	C	FR	One Way Frontage Rd EB	PCC	PCC	3	2	36	2	0.10		
24.88	+0.107	C	FR	One Way Frontage Rd EB	PCC	PCC	3.5	2	42	2	0.03		
24.91	+0.138	C	FR	One Way Frontage Rd EB	PCC	PCC	4	2	48	2	0.04		
24.96	+0.188	C	OP	(EB) Exit #26 7th St								30 Aug 2001	206 ft Concrete
24.98	+0.211	C	FR	One Way Frontage Rd EB	PCC	PCC	3	2	36	2	0.06		
25.04	+0.267	C	FR	One Way Frontage Rd EB	PCC	PCC	3	2	36	2	0.02		
25.06	+0.291	C	FR	One Way Frontage Rd EB	PCC	PCC	4	2	48	2	0.05		
25.11	+0.341	C	FR	One Way Frontage Rd EB	AC	AC	2	2	24	2	0.73		
25.26	+0.487	C	EB	Projects spanning M26 to M27	AC/PCC	AC/PCC	4	8	60	10	0.15	10 Nov 2003	
25.41	+0.640	C	EB		AC/PCC	AC/PCC	4	8	54	10	0.22	10 Nov 2003	
25.63	+0.86	C	EB		AC/PCC	AC/PCC	4	8	48	10	1.62	10 Nov 2003	
25.84	M027 +0.056	C	FR	One Way Frontage Rd EB	AC	AC	2.5	2	30	2	0.03		
25.87	+0.088	C	FR	One Way Frontage Rd EB	AC	AC	3.5	2	42	2	0.02		
25.89	+0.105	C	FR	One Way Frontage Rd EB	AC	AC	4	2	48	2	0.05		
25.94	+0.161	C	OP	(EB) 16th St								30 Aug 2001	113 ft Concrete
25.95	+0.171	C	FR	One Way Frontage Rd EB	AC	AC	2	2	24	2	0.85		
26.79	M028 +0.010	C	FR	One Way Frontage Rd EB	PCC	PCC	3	2	36	2	0.18		
26.99	+0.209	C	OP	(EB) Exit #28 at Cave Creek Rd								30 Aug 2001	337 ft Concrete
27.25	+0.469	C	EB	Projects spanning M28 to M29	AC/PCC	AC/PCC	4	8	60	10	0.18	10 Nov 2003	
27.29		A	J S	S 101 Exit #32 A & G-Ramps (Signalized) -- [R4]									Map
27.37		A	J S	S 101 Exit #32 J & C-Ramps (Signalized) -- [L2]									Map

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M028+0.653

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M028+0.653 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
27.44	M028 +0.653	C	EB	Projects spanning M28 to M29	AC/PCC	AC/PCC	4	8	54	10	0.10	10 Nov 2003	
27.49		A	J	(NB) Local Business Access -- [R1]									
27.54	M028 +0.75	C	EB	Projects spanning M28 to M29	AC/PCC	AC/PCC	4	8	48	10	0.84	10 Nov 2003	
		A	J	Frontage Rd EB/S 101 Exit #20 A & G-Ramp (Signalized) -- [R14]									
27.62		A	J	Frontage Rd WB/S 101 Exit #20 J & C-Ramp (Signalized) -- [L23]									
27.99	M029 +0.212	C	OP	(EB) 32nd St							Aug 2001	182 ft Concrete	
28.21	+0.435	C	BR	(EB) Hayden Rhodes Aqueduct/CAP Canal								372 ft Concrete	
28.38	+0.603	C	EB	Projects spanning M29 to M30	AC/PCC	AC/PCC	4	8	54	10	0.03	10 Nov 2003	
28.41	+0.633	C	EB		AC/PCC	AC/PCC	4	8	60	10	0.07	10 Nov 2003	
28.48	+0.70	C	EB		AC/PCC	AC/PCC	4	8	48	10	0.66	10 Nov 2003	
28.70	+0.929	C	UP	S 051 NB to S 101 WB Ramp OP							31 May 2003		??'-??"
28.88	M030 +0.122	C	UP	(EB) S 101 WB to S 051 SB Flyover Ramp							31 May 2003		??'-??"
28.94	+0.180	C	UP	(EB) S 101 WB HOV to S 051 SB HOV Flyover Ramp							Mar 2009		??'-??"
28.96	+0.196	C	UP	(EB) S 051 NB HOV to S 101 EB HOV Flyover Ramp							Mar 2009		??'-??"
29.14	+0.378	C	EB	Projects spanning M30 to M31	AC/PCC	AC/PCC	4	8	72	10	0.08	10 Nov 2003	
29.22	+0.456	C	EB		AC/PCC	AC/PCC	4	8	72	10	0.09	10 Nov 2003	
29.31	+0.550	C	EB		AC/PCC	AC/PCC	4	8	72	10	0.09	10 Nov 2003	
29.41	+0.644	C	EB		AC/PCC	AC/PCC	4	10	72	10	0.44	10 Nov 2003	
29.85	M031 +0.070	C	EB	Projects spanning M31 to M32	AC/PCC	AC/PCC	4	10	60	10	0.18	10 Nov 2003	
30.02	+0.246	C	EB		AC/PCC	AC/PCC	4	10	54	10	0.03	10 Nov 2003	
30.05	+0.272	C	EB		AC/PCC	AC/PCC	4	10	54	10	0.26	Jul 2009	
30.09	+0.318	C	OP	(EB) Exit #31 at Tatum Blvd							Aug 2001	320 ft Concrete/Ste	
30.31	+0.53	C	EB	Projects spanning M31 to M32	AC/PCC	AC/PCC	4	10	48	10	0.03	Jul 2009	
30.34	+0.563	C	EB		AC/PCC	AC/PCC	4	10	60	8	0.09	Jul 2009	
30.43	+0.649	C	EB		AC/PCC	AC/PCC	4	10	60	8	0.04	Jul 2009	
30.46	+0.686	C	EB		AC/PCC	AC/PCC	4	10	60	10	0.48	Jul 2009	
30.94	M032 +0.16	C	EB	Projects spanning M32 to M33	AC/PCC	AC/PCC	4	10	48	10	0.49	Jul 2009	
31.13	+0.349	C	VMS	(EB) Variable Message Sign #? (Proposed)							Jul 2009		
31.18	+0.398	C	OP	(EB) Exit #32 at 56th St							Aug 2001	216 ft Concrete/Ste	
31.43	+0.655	C	EB	Projects spanning M32 to M33	AC/PCC	AC/PCC	4	10	60	10	0.06	Jul 2009	
31.49	+0.716	C	EB		AC/PCC	AC/PCC	4	10	60	10	0.05	Jul 2009	
31.55	+0.771	C	EB		AC/PCC	AC/PCC	4	10	60	12	0.22	Jul 2009	
31.77	+0.987	C	EB		AC/PCC	AC/PCC	4	10	54	18	0.10	Jul 2009	
31.86	M033 +0.089	C	EB	Projects spanning M33 to M34	AC/PCC	AC/PCC	4	10	48	24	0.21	Jul 2009	
32.08	+0.301	C	EB		AC/PCC	AC/PCC	4	10	48	12	0.40	Jul 2009	
32.26	+0.489	A	UP	Exit #33 at 64th St							2008		??'-??"
32.47	+0.697	C	EB	Projects spanning M33 to M34	AC/PCC	AC/PCC	4	10	48	28	0.13	Jul 2009	
32.60	+0.823	C	EB		AC/PCC	AC/PCC	4	10	60	12	0.42	Jul 2009	
32.75	+0.971	C	VMS	(EB) Variable Message Sign #? (Proposed)							Jul 2009		
33.02	M034 +0.240	C	EB	Projects spanning M34 to M35	AC/PCC	AC/PCC	4	10	60	12	0.01	Jul 2009	
33.03	+0.25	C	EB		AC/PCC	AC/PCC	4	10	48	12	0.54	Jul 2009	
33.30	+0.521	A	JB	ECL Phoenix, WCL Scottsdale									
		A	OP	Exit #34 Scottsdale Rd							2001	236 ft Concrete	

S 101 at M034+0.521

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 366

M034+0.521 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M034+0.792

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M034+0.792 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
33.57	M034 +0.792	C	EB Projects spanning M34 to M35	AC/PCC	AC/PCC	4	10	60	12	0.50	Jul 2009		
33.84	M035 +0.064	C	VMS (EB) Variable Message Sign #? (Proposed)								Jul 2009		
34.07	+0.29	C	EB Projects spanning M35 to M36	AC/PCC	AC/PCC	4	10	48	12	0.52	Jul 2009		
34.33	+0.550	A	OP Exit #35 Hayden Rd								08 Apr 2002	226 ft Concrete	
34.59	+0.816	C	EB Projects spanning M35 to M36	AC/PCC	AC/PCC	4	10	60	10	0.07	Jul 2009		
34.67	+0.891	C	EB	AC/PCC	AC/PCC	4	10	60	8	0.41	Jul 2009		
35.08	M036 +0.30	C	EB Projects spanning M36 to M37	AC/PCC	AC/PCC	4	10	48	8	0.28	Jul 2009		
35.36	+0.582	C	SB	AC/PCC	AC/PCC	4	10	48	8	0.03	Jul 2009		
	+0.583	C	OP (EB) Exit #36 Pima Rd & Princess Dr								2001	215 ft Concrete	
		C	J S (SB) Princess Dr/S 101 Exit #36 A-Ramp (Signalized) -- [B12]										Map
35.37	+0.596	C	FR One Way Frontage Rd SB	PCC	PCC	3	0	36	0	0.04	13 Jan 2001		
35.39	+0.613	C	SB Projects spanning M36 to M37	AC/PCC	AC/PCC	4	8	48	8	0.28	22 Sep 2004		
35.41	+0.637	C	FR One Way Frontage Rd SB	PCC	PCC	3.5	0	42	0	0.03	13 Jan 2001		
35.45	+0.668	C	FR One Way Frontage Rd SB	PCC	PCC	4	0	48	0	0.01	13 Jan 2001		
35.46	+0.680	C	FR One Way Frontage Rd SB	AC	AC	2	0	24	0	0.13	13 Jan 2001		
35.47	+0.696	C	J S (SB) Local Business Access -- [R1]										Map
35.59	+0.814	C	J S (SB) Hartford Dr -- [R1]										Map
		C	FR One Way Frontage Rd SB	AC	AC	2	0	24	0	0.14	13 Jan 2001		
35.68	+0.897	C	SB Projects spanning M36 to M37	AC/PCC	AC/PCC	5	8	66	6	0.08	22 Sep 2004		
35.73	+0.955	C	FR One Way Frontage Rd SB	AC	AC	3	0	36	0	0.02	13 Jan 2001		
35.76	+0.980	C	SB Projects spanning M36 to M37	AC/PCC	AC/PCC	5	8	66	8	0.01	22 Sep 2004		
	+0.982	C	FR One Way Frontage Rd SB	AC	AC	4	0	48	0	0.04	13 Jan 2001		
	M037 -0.00	C	SB Projects spanning M36 to M38	AC/PCC	AC/PCC	5	8	60	8	0.24	22 Sep 2004		
35.80	+0.033	C	FR One Way Frontage Rd SB	PCC	PCC	4	0	48	0	0.03	13 Jan 2001		
35.85	+0.082	C	J S (SB) Bell Rd (Signalized) -- [B12]										Map
	+0.084	C	OP (SB) Bell Rd								1999	244 ft Concrete	
35.86	+0.091	C	FR One Way Frontage Rd SB	AC	AC	2.5		30		0.02	13 Jan 2001		
35.88	+0.111	C	FR One Way Frontage Rd SB	AC	AC	3		36		0.03	13 Jan 2001		
35.91	+0.140	C	FR One Way Frontage Rd SB	AC	AC	2		24		0.44	13 Jan 2001		
36.00	+0.235	C	SB Projects spanning M37 to M38	AC/PCC	AC/PCC	5	8	66	8	0.01	22 Sep 2004		
36.01	+0.241	C	SB	AC/PCC	AC/PCC	5	8	66	7	0.03	22 Sep 2004		
36.04	+0.271	C	SB	AC/PCC	AC/PCC	5	8	72	7	0.08	22 Sep 2004		
36.12	+0.355	C	SB	AC/PCC	AC/PCC	5	8	60	11	0.43	22 Sep 2004		
36.34	+0.578	C	FR One Way Frontage Rd SB	PCC	PCC	3		36		0.14	13 Jan 2001		
36.45	+0.687	C	BR (SB) CAP Canal								2000	275 ft Concrete/Ste	
36.49	+0.721	C	FR One Way Frontage Rd SB	PCC	PCC	3.5		42		0.01	13 Jan 2001		
36.50	+0.736	C	FR One Way Frontage Rd SB	PCC	PCC	4		48		0.03	13 Jan 2001		
36.53	+0.767	C	FR One Way Frontage Rd SB	PCC	PCC	3		36		0.02	13 Jan 2001		
36.55	+0.781	C	SB Projects spanning M37 to M38	AC/PCC	AC/PCC	5	8	60	9	0.09	22 Sep 2004		
36.57	+0.800	C	OP (SB) Exit #38 Frank Lloyd Wright								13 Jan 2001	225 ft Concrete	
	+0.808	C	FR One Way Frontage Rd SB	PCC	PCC	2.5		30		0.02	13 Jan 2001		
36.59	+0.827	C	FR One Way Frontage Rd SB	PCC	PCC	3.5		42		0.02	13 Jan 2001		
36.61	+0.848	C	FR One Way Frontage Rd SB	PCC	PCC	3		36		0.08	13 Jan 2001		

S 101 at M037+0.848

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 367

M037+0.848 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M037+0.870

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M037+0.870 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
36.64	M037 +0.870	C	SB	Projects spanning M37 to M38	AC	AC	4	8	48	9	0.01	10 Nov 2003	
36.65	+0.879	C	SB		AC	AC	4	8	48	12	0.62	10 Nov 2003	
36.69	+0.925	C	FR	One Way Frontage Rd SB	PCC	PCC	2		24		0.06	13 Jan 2001	
36.75	+0.985	C	FR	One Way Frontage Rd SB	PCC	PCC	2.5		30		0.02	13 Jan 2001	
36.78	M038 +0.015	C	FR	One Way Frontage Rd SB	PCC	PCC	3		36		0.04	13 Jan 2001	
36.82	+0.057	C	FR	One Way Frontage Rd SB	PCC	PCC	4		48		0.22	13 Jan 2001	
37.04	+0.282	C	FR	One Way Frontage Rd SB	PCC	PCC	4.5		54		0.04	13 Jan 2001	
37.08	+0.323	C	FR	One Way Frontage Rd SB	PCC	PCC	5		60		0.03	13 Jan 2001	
37.11	+0.349	C	FR	One Way Frontage Rd SB	PCC	PCC	4		48		0.15	13 Jan 2001	
37.25	+0.494	C	FR	One Way Frontage Rd SB	PCC	PCC	4.5		54		0.04	13 Jan 2001	
37.26	+0.503	C	SB	Projects spanning M38 to M39	AC	AC	5	8	60	12	0.38	10 Nov 2003	
37.29	+0.531	C	FR	One Way Frontage Rd SB	PCC	PCC	5		60		0.02	13 Jan 2001	
37.31	+0.554	C	FR	One Way Frontage Rd SB	PCC	PCC	3		36		0.03	13 Jan 2001	
37.36	+0.595	A	UP	Exit #39 Raintree Dr								13 Jan 2001	17'-05"
37.37	+0.608	C	FR	One Way Frontage Rd SB	PCC	PCC	2		24		0.03	13 Jan 2001	
37.40	+0.635	C	FR	One Way Frontage Rd SB	PCC	PCC	3		36		0.05	13 Jan 2001	
37.44	+0.684	C	FR	One Way Frontage Rd SB	PCC	PCC	4		48		0.03	13 Jan 2001	
37.47	+0.710	C	FR	One Way Frontage Rd SB	PCC	PCC	5		60		0.02	13 Jan 2001	
37.49	+0.730	C	FR	One Way Frontage Rd SB	AC	AC	2.5		30		0.02	13 Jan 2001	
37.51	+0.752	C	FR	One Way Frontage Rd SB	AC	AC	2		24		0.05	13 Jan 2001	
37.56	+0.799	C	FR	One Way Frontage Rd SB	AC	AC	2.5		30		0.02	13 Jan 2001	
37.58	+0.822	C	FR	One Way Frontage Rd SB	AC	AC	3		36		0.04	13 Jan 2001	
37.62	+0.860	C	FR	One Way Frontage Rd SB	AC	AC	2.5		30		0.02	13 Jan 2001	
37.64	+0.875	C	FR	One Way Frontage Rd SB	AC	AC	2		24		0.03	13 Jan 2001	
	+0.883	C	SB	Projects spanning M38 to M39	AC	AC	5	8	78	12	0.10	10 Nov 2003	
37.67	+0.909	C	FR	One Way Frontage Rd SB	AC	AC	2.5		30		0.02	13 Jan 2001	
37.69	+0.928	C	FR	One Way Frontage Rd SB	AC	AC	3		36		0.04	13 Jan 2001	
37.73	+0.965	C	FR	One Way Frontage Rd SB	AC	AC	2.5		30		0.01	13 Jan 2001	
37.74	+0.978	C	SB	Projects spanning M38 to M39	AC	AC	5	8	72	12	0.16	10 Nov 2003	
	+0.979	C	FR	One Way Frontage Rd SB	AC	AC	2		24		0.07	13 Jan 2001	
37.82	M039 +0.054	A	UP	Northsight Blvd								2000	17'-02"
37.90	+0.133	C	SB	Projects spanning M39 to M40	AC	AC	5	8	66	12	0.09	10 Nov 2003	
37.99	+0.22	C	SB		AC	AC	5	8	60	12	0.66	10 Nov 2003	
38.32	+0.554	A	UP	Sweetwater Equestrian/Pedestrian Bridge								2000	17'-11"
38.65	+0.882	C	SB	Projects spanning M39 to M40	AC	AC	4	8	48	12	0.43	10 Nov 2003	
38.74		A	J S	(EB) Local Business Access -- [R1]									
38.86	M040 +0.090	A	UP	Exit #40 Cactus Rd								10 Feb 2001	16'-09"
39.07	+0.308	C	SB	Projects spanning M40 to M41	AC	AC	4	8	66	12	0.07	10 Nov 2003	
39.14	+0.37	C	SB		AC	AC	4	8	60	12	0.24	10 Nov 2003	
39.38	+0.616	C	SB		AC	AC	4	8	66	12	0.04	10 Nov 2003	
39.42	+0.652	C	SB		AC	AC	4	8	72	12	0.09	10 Nov 2003	
39.51	+0.74	C	SB		AC	AC	4	8	48	12	0.60	10 Nov 2003	
39.84	M041 +0.063	A	UP	Exit #41 Shea Blvd								18 Dec 1999	17'-05"

Map

S 101 at M041+0.063

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 368

M041+0.063 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M041+0.329

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M041+0.329 on S 101

GIS Route Mile	Distance from Reference Marker		Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
40.10	M041 +0.329	C	SB	Projects spanning M41 to M42	AC	AC	4	8	60	12	0.04	10 Nov 2003	66 ft Concrete	16'-08"
40.14	+0.370	C	SB		PCC	PCC	4	8	60	12	0.35	18 Dec 1999		
40.34	+0.562	A	UP	Mountain View Rd								1999		
40.49	+0.719	C	SB	Projects spanning M41 to M42	AC	AC	4	8	60	12	0.27	12 Dec 2003		
40.58	+0.802	A	OP	Camelback Pedestrian Walk Trail								1996		
40.77	+0.991	C	SB	Projects spanning M41 to M42	AC	AC	4	8	66	12	0.06	12 Dec 2003		
40.79	M042 +0.025	C	OP	(SB) Via Linda								1998		
40.83	+0.059	C	SB	Projects spanning M42 to M43	AC	AC	4	8	72	12	0.08	12 Dec 2003		
40.87	+0.103	A	JB	SCL Scottsdale, NL Salt River IR										
40.91	+0.13	C	SB	Projects spanning M42 to M43	AC	AC	4	8	48	12	0.18	12 Dec 2003		
41.09	+0.320	C	SB		AC	AC/PCC	4	8	48	12	0.02	03 May 2004	194 ft Concrete	
41.10	+0.336	C	SB		AC/PCC	AC/PCC	4	8	48	12	0.30	03 May 2004		
41.13	+0.366	C	OP	(SB) Exit #42 Pima Rd/90th St								1996		
41.40	+0.635	C	SB	Projects spanning M42 to M43	AC/PCC	AC/PCC	4	8	66	12	0.09	03 May 2004		
41.49	+0.725	C	SB		AC/PCC	AC/PCC	4	8	60	12	0.47	03 May 2004	164 ft Concrete	
41.96	M043 +0.18	C	SB	Projects spanning M43 to M44	AC/PCC	AC/PCC	4	8	48	12	0.45	03 May 2004		
42.16	+0.388	A	OP	Exit #43 Via De Ventura EB/WB								1991		
42.41	+0.632	C	SB	Projects spanning M43 to M44	AC/PCC	AC/PCC	4	8	66	12	0.07	03 May 2004		
42.47	+0.698	C	SB		AC/PCC	AC/PCC	4	8	60	12	0.55	03 May 2004	187 ft Concrete	
43.02	M044 +0.25	C	SB	Projects spanning M44 to M45	AC/PCC	AC/PCC	4	8	48	12	0.43	03 May 2004		
43.22	+0.457	A	OP	Exit #44 Indian Bend Rd EB/WB								1991		
43.45	+0.686	C	SB	Projects spanning M44 to M45	AC/PCC	AC/PCC	4	8	66	12	0.09	03 May 2004		
43.55	+0.781	C	SB		AC/PCC	AC/PCC	4	8	60	12	0.03	03 May 2004	341 ft Concrete	
43.58	+0.813	C	SB		AC/PCC	AC/PCC	4	8	54	12	0.15	03 May 2004		
43.73	+0.95	C	SB		AC/PCC	AC/PCC	4	8	48	12	0.20	03 May 2004		
43.90	M045 +0.135	A	BR	Arizona Canal								1996		
43.93	+0.163	C	SB	Projects spanning M45 to M46	AC/PCC	AC/PCC	4	8	54	12	0.04	03 May 2004	167 ft Concrete	
43.97	+0.201	C	SB		AC/PCC	AC/PCC	4	8	60	12	0.09	03 May 2004		
44.05	+0.28	C	SB		AC/PCC	AC/PCC	4	8	48	12	0.44	03 May 2004		
44.28	+0.509	A	OP	Exit #45 McDonald Dr								1991		
44.49	+0.725	C	SB	Projects spanning M45 to M46	AC/PCC	AC/PCC	4	8	66	12	0.06	03 May 2004	205 ft Concrete	
44.55	+0.785	C	SB		AC/PCC	AC/PCC	4	8	60	12	0.40	03 May 2004		
44.95	M046 +0.182	C	SB	Projects spanning M46 to M47	AC/PCC	AC	4	10	60	8	0.09	03 May 2004		
45.05	+0.27	C	SB		AC/PCC	AC	4	10	48	8	0.45	03 May 2004		
45.28	+0.509	A	OP	Exit #46 Chaparral Rd								1996	177 ft Concrete	
45.49	+0.722	C	SB	Projects spanning M46 to M47	AC/PCC	AC	4	10	66	8	0.10	03 May 2004		
45.59	+0.824	C	SB		AC/PCC	AC	4	10	60	8	0.46	03 May 2004		
46.06	M047 +0.28	C	SB	Projects spanning M47 to M48	AC/PCC	AC	4	10	48	8	0.22	03 May 2004		
46.28	+0.510	C	SB		AC/PCC	AC	4	10	48	8	0.22	10 May 2004	177 ft Concrete	
		A	OP	Exit #47 Indian School Rd								1998		
46.50	+0.733	C	SB	Projects spanning M47 to M48	AC/PCC	AC	4	10	66	8	0.10	10 May 2004		
46.60	+0.831	C	SB		AC/PCC	AC	4	10	60	8	0.48	10 May 2004		
47.08	M048 +0.31	C	SB	Projects spanning M48 to M49	AC/PCC	AC	4	10	48	8	0.34	10 May 2004		

S 101 at M048+0.31

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 369

M048+0.31 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M048+0.527

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M048+0.527 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
47.30	M048 +0.527	A	UP	Exit #48 Thomas Rd							1992		17'-11"
47.42	+0.653	C	SB	Projects spanning M48 to M49	AC/PCC	AC	4	8	48	10	0.10	10 May 2004	
47.52	+0.756	C	SB		AC/PCC	AC	4	8	66	10	0.14	10 May 2004	
47.66	+0.892	C	SB		AC/PCC	AC	4	8	60	10	0.05	10 May 2004	
47.71	+0.938	C	SB		AC/PCC	AC/PCC	4	8	60	10	0.35	10 May 2004	
48.06	M049 +0.259	C	SB	Projects spanning M49 to M50	AC/PCC	AC	4	8	60	10	0.05	10 May 2004	
48.10	+0.30	C	SB		AC/PCC	AC	4	8	48	10	0.46	10 May 2004	
48.31	+0.513	A	OP	Exit #49 McDowell Rd							1993	177 ft Concrete	
48.57	+0.770	C	SB	Projects spanning M49 to M50	AC/PCC	AC	4	8	66	10	0.09	10 May 2004	
48.66	+0.863	C	SB		AC/PCC	AC	4	8	60	10	0.09	10 May 2004	
48.75	+0.951	C	SB		AC/PCC	AC/PCC	4	8	60	10	0.34	10 May 2004	
49.09	M050 +0.317	C	SB	Projects spanning M50 to M51	AC/PCC	AC	4	8	60	10	0.04	10 May 2004	
49.13	+0.35	C	SB		AC/PCC	AC	4	8	48	10	0.23	10 May 2004	
49.32	+0.546	A	OP	Exit #50 McKellips Rd							1992	165 ft Concrete	
49.36	+0.590	C	SB	Projects spanning M50 to M51	AC/PCC	AC	4.5	8	54	10	0.04	10 May 2004	
49.40	+0.626	C	SB		AC/PCC	AC	5	8	60	10	0.15	10 May 2004	
49.55	+0.779	C	SB		AC/PCC	AC	5	8	78	10	0.09	10 May 2004	
49.64	+0.866	C	SB		AC/PCC	AC	5	8	72	10	0.02	10 May 2004	
49.66	+0.889	C	SB		AC/PCC	AC/PCC	5	8	72	10	0.13	10 May 2004	
49.79	+1.021	C	SB		AC/PCC	AC/PCC	5	8	72	10	0.07	Nov 2005	
49.86	+1.087	C	SB		AC/PCC	AC/PCC	5	8	78	10	0.03	Nov 2005	
49.89	+1.117	C	SB		AC/PCC	AC/PCC	5	8	84	10	0.11	Nov 2005	
50.00	+1.22	C	SB		AC/PCC	AC/PCC	5	8	60	10	0.09	Nov 2005	
50.03	+1.260	C	BR	(SB) Salt River & S 202 WB to S 101 SB							1996	1223 ft Concrete	
50.08	+1.304	A	JB	SL Salt River IR, NCL Mesa									
50.09	+1.319	C	SB	Projects spanning M50 to M51	AC/PCC	AC/PCC	5	22	60	12	0.36	Nov 2005	
50.45	+1.678	C	SB		AC/PCC	AC/PCC	5	22	66	12	0.04	Nov 2005	
50.48	+1.706	A	UP	Exit #51 S 202 SB to S 202 EB							1999		??'-??"
50.49	+1.721	C	SB	Projects spanning M50 to M51	AC/PCC	AC/PCC	5	22	72	12	0.09	Nov 2005	
50.50	+1.726	C	OP	(SB) Over S 202 WB/EB							18 Oct 1996	282 ft Concrete	
50.52	+1.748	A	UP	Under S 101 NB to S 202 WB Flyover							1995		17'-09"
50.59	+1.81	C	SB	Projects spanning M50 to M51	AC/PCC	AC/PCC	5	22	60	12	0.04	Nov 2005	
50.63	+1.855	C	SB		AC/PCC	AC/PCC	4.5	22	54	12	0.17	Nov 2005	
50.64	+1.872	C	OP	(SB) Over S 202 EB to S 101 NB							1997	125 ft Concrete	
50.80	M052 +0.037	C	SB	Projects spanning M52 to M53	AC/PCC	AC/PCC	4	22	48	12	0.09	Nov 2005	
50.83	+0.066	A	JB	SCL Mesa, NCL Tempe									
	+0.071	A	OP	Rio Salado Parkway							1996	170 ft Concrete	
50.84	+0.079	C	FR	One Way Frontage Rd SB	PCC	PCC	2	2	24	2	0.03		
50.87	+0.109	C	FR	One Way Frontage Rd SB	AC	AC	2	2	24	2	0.41		
50.89	+0.128	C	SB	Projects spanning M52 to M53	AC/PCC	AC	6	12	84	10	0.14	May 2005	
51.03	+0.267	C	SB		AC/PCC	AC	6	12	78	10	0.02	May 2005	
51.05	+0.285	C	SB		AC/PCC	AC/PCC	6	12	78	10	0.25	May 2005	
51.28	+0.513	C	FR	One Way Frontage Rd SB	AC	AC	3	2	36	2	0.02		

S 101 at M052+0.513

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 370

M052+0.513 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M052+0.532

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M052+0.532 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
51.29	M052 +0.532	C	FR	One Way Frontage Rd SB	PCC	PCC	4	2	48	2	0.04		
51.30	+0.53	C	SB	Projects spanning M52 to M53	AC/PCC	AC/PCC	6	12	72	10	0.09	May 2005	
51.34	+0.577	A	UP	Exit #52 University Dr							1990		16'-09"
51.36	+0.592	C	FR	One Way Frontage Rd SB	PCC	PCC	3	2	36	2	0.04		
51.39	+0.628	C	SB	Projects spanning M52 to M53	AC/PCC	AC/PCC	6	12	72	2	0.19	May 2005	
51.40	+0.635	C	FR	One Way Frontage Rd SB	PCC	PCC	3.5	2	42	2	0.03		
51.43	+0.666	C	FR	One Way Frontage Rd SB	PCC	PCC	4	2	48	2	0.05		
51.48	+0.718	C	FR	One Way Frontage Rd SB	AC	AC	2	2	24	2	0.10		
51.58	+0.818	A	UP	Victory Dr							1991		16'-10"
	+0.820	C	SB	Projects spanning M52 to M53	AC/PCC	AC/PCC	6	12	84	2	0.15	May 2005	
51.59	+0.828	C	FR	One Way Frontage Rd SB	AC	AC	2	2	24	2	0.18		
51.73	+0.968	C	SB	Projects spanning M52 to M53	AC/PCC	AC/PCC	6	10	84	0	0.09	May 2005	
51.74		C	J S	(EB) Local Business Access Rd -- [R1]									Map
51.78	M053 +0.012	C	FR	One Way Frontage Rd SB	AC	AC	2.5	2	30	2	0.02		
51.79	+0.030	C	FR	One Way Frontage Rd SB	AC	AC	3	2	36	2	0.01		
51.81	+0.043	C	FR	One Way Frontage Rd SB	PCC	PCC	3	2	36	2	0.02		
51.82	+0.058	C	SB	Projects spanning M53 to M54	AC/PCC	AC/PCC	6	8	84	12	0.06	May 2005	
51.84	+0.074	A	UP	Apache Blvd							1991		17'-00"
		C	VMS	(SB) Variable Message Sign #235 (Existing)									
51.85	+0.085	C	FR	One Way Frontage Rd SB	AC	AC	2	2	24	2	0.33		
51.89	+0.122	C	SB	Projects spanning M53 to M54	AC/PCC	AC/PCC	6	10	84	0	0.01	May 2005	
51.90	+0.132	C	SB		AC/PCC	AC/PCC	6	8	84	10	0.13	May 2005	
52.02	+0.260	C	SB		AC/PCC	AC/PCC	6	10	84	0	0.04	May 2005	
52.04	+0.278	A	UP	Union Pacific RR							1991		17'-08"
52.06	+0.30	C	SB	Projects spanning M53 to M54	AC/PCC	AC/PCC	6	10	72	0	0.04	May 2005	
52.10	+0.340	C	SB		AC/PCC	AC/PCC	5.5	10	66	0	0.15	May 2005	
52.18	+0.412	C	FR	One Way Frontage Rd SB	PCC	PCC	3	2	36	2	0.05		
52.22	+0.461	C	FR	One Way Frontage Rd SB	PCC	PCC	3.5	2	42	2	0.06		
52.26	+0.492	C	SB	Projects spanning M53 to M54	AC/PCC	AC/PCC	5	10	60	0	0.05	May 2005	
52.28	+0.518	C	FR	One Way Frontage Rd SB	PCC	PCC	4	2	48	2	0.05		
52.30	+0.538	C	SB	Projects spanning M53 to M54	AC/PCC	AC/PCC	5	8	60	2	0.36	May 2005	
52.34	+0.579	A	UP	Exit #53 Broadway Rd							1991		16'-10"
52.36	+0.598	C	FR	One Way Frontage Rd SB	PCC	PCC	3	2	36	2	0.04		
52.41	+0.642	C	FR	One Way Frontage Rd SB	PCC	PCC	3.5	2	42	2	0.03		
52.44	+0.673	C	FR	One Way Frontage Rd SB	PCC	PCC	4	2	48	2	0.04		
52.47	+0.709	C	FR	One Way Frontage Rd SB	AC	AC	2	2	24	2	0.65		
52.66	+0.900	C	SB	Projects spanning M53 to M54	AC/PCC	AC/PCC	6	8	72	2	0.30	May 2005	
52.96	M054 +0.186	C	SB	Projects spanning M54 to M55	AC/PCC	AC/PCC	6	8	78	2	0.05	May 2005	
53.01	+0.238	C	SB		AC/PCC	AC/PCC	6	8	84	2	0.03	May 2005	
53.05	+0.271	C	SB		AC/PCC	AC/PCC	6	8	84	2	0.19	May 2005	
53.12	+0.346	C	FR	One Way Frontage Rd SB	AC	AC	1.5	8	18	2	0.03		
53.15	+0.377	C	FR	One Way Frontage Rd SB	AC	AC	1	14	12	2	0.05		
53.21	+0.430	C	FR	One Way Frontage Rd SB	PCC	PCC	3	8	36	2	0.08		

S 101 at M054+0.430

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 371

M054+0.430 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M054+0.456

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M054+0.456 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
53.23	M054 +0.456	C	SB	Projects spanning M54 to M55	AC/PCC	AC/PCC	6	8	84	10	0.08	May 2005	
53.29	+0.512	C	FR	One Way Frontage Rd SB	PCC	PCC	4	8	48	2	0.05		
53.31	+0.539	C	SB	Projects spanning M54 to M55	AC/PCC	AC/PCC	4	8	60	10	0.40	May 2005	
53.34	+0.568	A	UP	Exit #54 Southern Ave								1990	15'-10"
53.36	+0.582	C	FR	One Way Frontage Rd SB	PCC	PCC	2	2	24	2	0.03		
53.39	+0.613	C	FR	One Way Frontage Rd SB	AC	AC	2	2	24	2	0.81		
53.67	+0.896	C	OP	(SB) WB U 060 to SB S 101							2000	160 ft Concrete	
53.71	+0.938	C	SB	Projects spanning M54 to M55	AC/PCC	AC/PCC	4	8	60	10	0.09	21 Jun 2004	
53.77	M055 +0.000	A	UP	S 101 SB to U 060 EB							1994		16'-04"
53.80	+0.03	C	SB	Projects spanning M55 to M56	AC/PCC	AC/PCC	4	8	48	10	0.34	21 Jun 2004	
53.83	+0.065	A	UP	Under S 101 NB to U 060 WB							1997		18'-08"
	+0.067	C	OP	(SB) U 060 WB/EB							1993	160 ft Concrete	
53.98	+0.214	C	OP	(SB) EB U 060 to NB S 101							1997	169 ft Concrete	
54.14	+0.372	C	SB	Projects spanning M55 to M56	AC/PCC	AC/PCC	5	8	72	10	0.09	21 Jun 2004	
54.21	+0.448	C	FR	One Way Frontage Rd SB	AC	AC	3	2	36	2	0.06		
54.23	+0.465	C	SB	Projects spanning M55 to M56	AC/PCC	AC/PCC	5	8	66	10	0.15	21 Jun 2004	
54.28	+0.510	C	FR	One Way Frontage Rd SB	AC	AC	4	2	48	2	0.05		
54.33	+0.560	C	FR	One Way Frontage Rd SB	PCC	PCC	4	2	48	2	0.02		
54.36	+0.591	A	UP	Baseline Rd							1997		??'-??"
54.37	+0.607	C	FR	One Way Frontage Rd SB	PCC	PCC	2	2	24	2	0.04		
54.38	+0.61	C	SB	Projects spanning M55 to M56	AC/PCC	AC/PCC	5	8	60	10	0.30	21 Jun 2004	
54.41	+0.642	C	FR	One Way Frontage Rd SB	PCC	PCC	3	2	36	2	0.05		
54.46	+0.690	C	FR	One Way Frontage Rd SB	PCC	PCC	4	2	48	2	0.06		
54.51	+0.745	C	FR	One Way Frontage Rd SB	AC	AC	2	2	24	2	0.31		
54.56	+0.791	C	VMS	(SB) Variable Message Sign #44 (Operational)							27 Jul 2003		
54.68	+0.909	C	SB	Projects spanning M55 to M56	AC/PCC	AC/PCC	5	8	78	10	0.06	21 Jun 2004	
54.74	+0.970	C	SB		AC/PCC	AC/PCC	5	8	72	10	0.19	21 Jun 2004	
54.83	M056 +0.047	C	FR	One Way Frontage Rd SB	AC	AC	2	5	23	2	0.38		
54.93	+0.148	C	SB	Projects spanning M56 to M57	AC/PCC	AC/PCC	5	8	78	10	0.03	21 Jun 2004	
54.96	+0.182	C	SB		AC/PCC	AC/PCC	5	8	84	10	0.09	21 Jun 2004	
55.05	+0.27	C	SB		AC/PCC	AC/PCC	5	8	60	10	0.03	21 Jun 2004	
55.08	+0.303	C	SB		AC/PCC	AC/PCC	5	8	60	10	0.11	21 Jun 2004	
55.19	+0.414	C	SB		AC/PCC	AC/PCC	4.5	8	54	10	0.15	21 Jun 2004	
55.20	+0.425	C	FR	One Way Frontage Rd SB	PCC	PCC	4	5	46	2	0.06		
55.26	+0.487	C	FR	One Way Frontage Rd SB	PCC	PCC	4.5	5	51.8	2	0.03		
55.29	+0.516	C	FR	One Way Frontage Rd SB	PCC	PCC	5	5	57.5	2	0.03		
55.32	+0.544	C	FR	One Way Frontage Rd SB	PCC	PCC	2	5	23	2	0.03		
55.34	+0.562	C	SB	Projects spanning M56 to M57	AC/PCC	AC/PCC	4	8	48	10	0.31	21 Jun 2004	
55.36	+0.585	A	UP	Exit #56 Guadalupe Rd							1999		16'-00"
55.38	+0.597	C	FR	One Way Frontage Rd SB	PCC	PCC	2	5	23	2	0.09		
55.46	+0.686	C	FR	One Way Frontage Rd SB	PCC	PCC	1	0	12	0	0.19		
55.65	+0.874	C	SB	Projects spanning M56 to M57	AC/PCC	AC/PCC	4	8	66	10	0.08	21 Jun 2004	
	+0.877	C	FR	One Way Frontage Rd SB	PCC	PCC	2	2	24	2	0.05		

S 101 at M056+0.877

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 372

M056+0.877 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M056+0.926

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M056+0.926 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
55.70	M056 +0.926	C	FR	One Way Frontage Rd SB	Unk	Unk	2	24		0.65			
55.73	+0.956	C	SB	Projects spanning M56 to M57	AC/PCC	AC/PCC	4	8	60	10	0.35	21 Jun 2004	
55.85	M057 +0.031	A	UP	Western Canal							1997		??'-??"
55.88	+0.061	A	UP	Pedestrian OP							1997		17'-10"
56.08	+0.26	C	SB	Projects spanning M57 to M58	AC/PCC	AC/PCC	4	8	48	10	0.56	21 Jun 2004	
56.37	+0.546	A	UP	Exit #57 Elliot Rd							23 Feb 2001		16'-11"
56.38	+0.558	C	FR	One Way Frontage Rd SB	Unk	Unk	2	24		0.97			
56.64	+0.817	C	JB	ECL Tempe, NCL Chandler									
56.65	+0.824	C	SB	Projects spanning M57 to M58	AC/PCC	AC/PCC	4	8	66	10	0.10	21 Jun 2004	
56.74	+0.922	C	SB		AC/PCC	AC/PCC	4	8	60	10	0.34	21 Jun 2004	
56.81	M058 +0.035	A	UP	Conference Dr							1998		16'-03"
57.09	+0.31	C	SB	Projects spanning M58 to M59	AC/PCC	AC/PCC	4	8	48	10	0.58	21 Jun 2004	
57.36	+0.591	A	UP	Exit #58 Warner Rd							23 Feb 2001		16'-04"
57.38	+0.604	C	FR	One Way Frontage Rd SB	Unk	Unk	2	0	23	5	0.98		
57.67	+0.893	C	SB	Projects spanning M58 to M59	AC/PCC	AC/PCC	4	8	66	10	0.10	21 Jun 2004	
57.76	+0.989	C	SB		AC/PCC	AC/PCC	4	8	60	10	0.31	21 Jun 2004	
58.07	M059 +0.30	C	SB	Projects spanning M59 to M60	AC/PCC	AC/PCC	4	8	48	10	0.61	21 Jun 2004	
58.17	+0.404	C	VMS	(SB) Variable Message Sign (Operational)							Jun 2008		
58.37	+0.608	A	UP	Exit #59 Ray Rd							06 Apr 2001		16'-07"
58.39	+0.624	C	FR	One Way Frontage Rd SB	Unk	Unk	2	0	23	5	0.97		
58.68	+0.914	C	SB	Projects spanning M59 to M60	AC/PCC	AC/PCC	4	8	66	10	0.06	21 Jun 2004	
58.74	+0.975	C	SB		AC/PCC	AC/PCC	4	8	60	10	0.14	21 Jun 2004	
58.88	M060 +0.117	C	SB	Projects spanning M60 to M61	AC/PCC	AC/PCC	4	8	66	10	0.03	21 Jun 2004	
58.91	+0.148	C	SB		AC/PCC	AC/PCC	4	8	70	10	0.12	21 Jun 2004	
59.04	+0.27	C	SB		AC/PCC	AC/PCC	4	8	48	10	0.01	21 Jun 2004	
59.05	+0.281	C	SB		AC/PCC	AC/PCC	4	8	54	10	0.03	21 Jun 2004	
59.08	+0.315	C	SB		AC/PCC	AC/PCC	4	8	60	10	0.45	21 Jun 2004	
59.37	+0.602	A	OP	Exit #60 Chandler Blvd							06 Apr 2001	198 ft Concrete	
59.38	+0.613	C	FR	One Way Frontage Rd SB	Unk	Unk	2	0	23	5	0.49		
59.53	+0.769	C	SB	Projects spanning M60 to M61	AC/PCC	AC/PCC	3.5	8	54	10	0.11	21 Jun 2004	
59.64	+0.879	C	SB		AC/PCC	AC/PCC	3.5	8	60	10	0.03	21 Jun 2004	
59.68	+0.910	C	SB		AC/PCC	AC/PCC	3.5	8	66	10	0.08	21 Jun 2004	
59.76	+0.995	C	SB		AC/PCC	AC/PCC	3.5	8	54	10	0.09	21 Jun 2004	
59.85	M061 +0.085	C	SB	Projects spanning M61 to M62	AC/PCC	AC/PCC	3	8	48	10	0.23	21 Jun 2004	
59.87	+0.103	A	UP	Frye Rd							1995		??'-??"
59.88	+0.115	C	FR	One Way Frontage Rd SB	Unk	Unk	2	0	23	5	0.04		
59.92	+0.154	C	FR	One Way Frontage Rd SB	PCC	PCC	1.5	2	21	6	0.12	17 Nov 2003	
60.08	+0.313	C	SB	Projects spanning M61 to M62	AC/PCC	AC/PCC	2	6	24	10	0.91	20 Jun 2005	
		C	OP	(SB) S 101 SB to S 202 EB over S 101 Frontage Rd SB							01 Jun 2003	366 ft Concrete	
60.99	+1.227	C	X	(SB) End S 101 at S 202 EB							20 Jun 2005		

Map

S 101 at M061+1.227

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 373

M061+1.227 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M001+0.450

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M001+0.450 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 101 - Non-cardinal (from low to high for divided hwy segments)													
0.00	M001 +0.450	N	X	(SB) Begin S 101 at I 010 near 99th Ave in Phoenix									
0.01	+0.458	N	JB	Inside Avondale, Maricopa County									
		N	SB	Projects spanning M1 to M2	AC/PCC	AC/PCC	1	10	12	8	0.36	04 Jun 2007	
0.09	+0.542	N	JB	ECL Avondale, WCL Tolleson									
0.35	+0.795	N	OP	(SB) Over Canal, Frontage WB and 99th Ave								Unknown	
0.36	+0.814	N	SB	Projects spanning M1 to M2	AC/PCC	AC/PCC	1	10	12	8	0.01	23 Oct 2005	
0.38	+0.827	N	SB		AC/PCC	AC/PCC	4	10	48	8	0.31	23 Oct 2005	
0.43	+0.880	N	OP	(SB) Exit #2								2000	206 ft Concrete
0.69	M002 +0.137	N	SB	Projects spanning M2 to M3	AC/PCC	AC/PCC	4	10	60	8	0.52	23 Oct 2005	
0.95	M018 -1.298	N	J	(SB/WB) Beardsley Rd -- [R3]								06 May 2011	
1.21	M002 +0.655	N	SB	Projects spanning M2 to M3	AC/PCC	AC/PCC	4	10	60	8	0.04	23 Oct 2005	
1.25	+0.69	N	SB		AC/PCC	AC/PCC	4	10	48	8	0.53	23 Oct 2005	
1.78	M003 +0.220	N	SB	Projects spanning M3 to M4	AC/PCC	AC/PCC	4	10	60	8	0.04	23 Oct 2005	
1.81	+0.259	N	SB		AC/PCC	AC/PCC	4	10	60	8	0.45	23 Oct 2005	
2.27	+0.71	N	SB		AC/PCC	AC/PCC	4	10	48	8	0.47	23 Oct 2005	
2.74	M004 +0.186	N	SB	Projects spanning M4 to M5	AC/PCC	AC/PCC	4	10	60	8	0.04	23 Oct 2005	
2.78	+0.229	N	SB		AC/PCC	AC/PCC	4	10	60	8	0.46	23 Oct 2005	
3.24	+0.691	N	SB		AC/PCC	AC/PCC	4	10	60	8	0.03	23 Oct 2005	
3.28	+0.72	N	SB		AC/PCC	AC/PCC	4	10	48	8	0.11	23 Oct 2005	
3.38	+0.831	N	SB		AC/PCC	AC/PCC	4	10	48	8	0.25	30 Oct 2011	
3.55	M005 +0.000	N	OP	(SB) Exit #5 Camelback Rd								2000	213 ft Concrete
3.63	+0.085	N	SB	Projects spanning M5 to M6	AC/PCC	AC/PCC	4	10	48	8	0.20	30 Oct 2011	
3.83	+0.282	N	SB		AC/PCC	AC/PCC	4	8	60	8	0.09	30 Oct 2011	
3.92	+0.375	N	SB		AC/PCC	AC/PCC	4	9	60	8	0.04	30 Oct 2011	
3.96	+0.411	N	SB		AC/PCC	AC/PCC	4	10	60	8	0.34	30 Oct 2011	
4.30	+0.752	N	SB		AC/PCC	PCC	4	10	48	8	0.21	30 Oct 2011	
4.44	M020 +0.189	N	J S	(WB) 51st Ave (Signalized) -- [B34]									
4.51	M005 +0.962	N	SB	Projects spanning M5 to M6	AC/PCC	AC/PCC	4	10	48	8	0.11	30 Oct 2011	
4.54	+0.986	N	OP	(SB) Exit #6 at Bethany Home Rd & Grand Canal & Outfall Channel								2000	396 ft Concrete/Ste
4.62	M006 +0.067	N	SB	Projects spanning M6 to M7	AC/PCC	AC/PCC	4	10	48	8	0.15	30 Oct 2011	
4.77	+0.213	N	SB		AC/PCC	AC/PCC	4	8	60	8	0.37	30 Oct 2011	
4.94	M020 +0.689	N	J	(WB) 47th Ave -- [L]									
5.14	M006 +0.585	N	SB	Projects spanning M6 to M7	AC/PCC	AC/PCC	4	5	66	8	0.13	30 Oct 2011	
5.17	M020 +0.921	N	J	(WB) Local Rd -- [L]									
5.27	M006 +0.714	N	SB	Projects spanning M6 to M7	AC/PCC	AC/PCC	4	10	48	8	0.52	30 Oct 2011	
5.53	+0.973	N	OP	(SB) Exit #6 Glendale Ave								14 Oct 2001	213 ft Concrete
5.56	M021 +0.309	N	J	(WB) Undeveloped Parcel -- [L]									
5.69	+0.440	N	J	(WB) 41st Ave -- [L]									
5.79	M007 +0.230	N	SB	Projects spanning M7 to M8	AC/PCC	AC/PCC	4	10	60	8	0.30	30 Oct 2011	
5.98	M021 +0.730	N	J	(WB) 38th Dr -- [L]									
6.09	M007 +0.530	N	SB	Projects spanning M7 to M8	AC/PCC	AC/CRCP	4	10	60	8	0.07	30 Oct 2011	
6.16	+0.600	N	SB		AC/CRCP	AC/CRCP	4	10	60	8	0.22	30 Oct 2011	

Map

Map

S 101 at M007+0.600

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 374

M007+0.600 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M007+0.81

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M007+0.81 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
6.38	M007 +0.81	N	SB	Projects spanning M7 to M8	AC/CRCP	AC/CRCP	4	10	48	8	0.57	30 Oct 2011	
6.62	M008 +0.064	N	JB	Leave Maricopa County Island, SCL Peoria									
6.95	+0.388	N	SB	Projects spanning M8 to M9	AC/CRCP		4	10	60	8	0.47	30 Oct 2011	
7.42	+0.859	N	SB		AC/CRCP		4	8	60	8	0.18	30 Oct 2011	
7.60	M009 +0.039	N	SB	Projects spanning M9 to M10	AC/CRCP	AC/CRCP	4	10	48	8	0.50	30 Oct 2011	
8.09	+0.535	N	SB		AC/CRCP		4	8	60	8	0.08	30 Oct 2011	
8.17	+0.614	N	SB		AC/CRCP		4	9	60	8	0.09	30 Oct 2011	
8.26	+0.701	N	SB		AC/CRCP		4	10	60	8	0.15	30 Oct 2011	
8.41	+0.854	N	SB		AC/CRCP		4	13	60	8	0.10	30 Oct 2011	
8.51	+0.951	N	SB		AC/CRCP		4	10	60	8	0.13	30 Oct 2011	
8.64	M010 +0.089	N	SB	Projects spanning M10 to M11	AC/CRCP	AC/CRCP	4	10	48	8	0.44	30 Oct 2011	
8.79	+0.235	N	VMS	(SB) Variable Message Sign #2 (Operational)								18 Oct 2007	
9.08	+0.530	N	SB	Projects spanning M10 to M11	AC/CRCP		4	10	60	8	0.21	30 Oct 2011	
9.29	+0.743	N	SB		AC/CRCP		4	17	60	8	0.14	30 Oct 2011	
9.43	+0.883	N	SB		AC/CRCP		4	16	60	8	0.01	30 Oct 2011	
9.44	+0.890	N	SB		AC/CRCP		4	16	66	8	0.10	30 Oct 2011	
9.54	+0.989	N	SB		AC/CRCP	AC/CRCP	4	10	48	8	0.01	30 Oct 2011	
9.55	+0.998	N	SB		AC/CRCP	AC/CRCP	4	10	48	8	0.99	30 Oct 2011	
10.33	M011 +0.779	N	UP	(SB) Exit #11A 91st Ave								2002	??'-??"
10.54	+0.987	N	SB	Projects spanning M11 to M12	AC/CRCP	AC/CRCP	4	10	60	8	0.45	30 Oct 2011	
10.99	M012 +0.42	N	SB	Projects spanning M12 to M13	AC/CRCP	AC/CRCP	4	10	48	8	0.59	30 Oct 2011	
11.58	M013 +0.019	N	SB	Projects spanning M13 to M14	AC/CRCP	AC/CRCP	4	10	60	8	0.08	30 Oct 2011	
11.66	+0.099	N	SB		AC/CRCP	AC/CRCP	4	10	54	8	0.07	30 Oct 2011	
11.73	+0.16	N	SB		AC/CRCP	AC/CRCP	4	10	48	8	0.43	30 Oct 2011	
12.16	+0.594	N	SB		AC/CRCP	AC/CRCP	4	10	48	8	0.35	30 Oct 2011	
12.51	+0.943	N	SB		AC/CRCP	AC/CRCP	4	10	54	8	0.25	30 Oct 2011	
12.75	M014 +0.207	N	SB	Projects spanning M14 to M15	AC/CRCP	AC/CRCP	4	10	60	8	0.22	30 Oct 2011	
12.98	+0.43	N	SB		AC/CRCP	AC/CRCP	4	10	48	8	0.01	30 Oct 2011	
	+0.439	N	SB		AC/CRCP	AC/CRCP	4	10	48	8	0.31	30 Oct 2011	
13.29	+0.746	N	SB		AC/PCC	AC/PCC	4	10	48	8	0.28	30 Oct 2011	
13.31	+0.765	N	JB	ECL Peoria, WCL Glendale									
13.57	M015 +0.020	N	SB	Projects spanning M15 to M16	AC/PCC	AC/PCC	4	10	48	8	0.01	30 Oct 2011	
13.58	+0.029	N	SB		AC/PCC	AC/PCC	4	10	60	8	0.53	30 Oct 2011	
14.11	+0.558	N	SB		AC/PCC	AC/PCC	4	10	48	8	0.01	30 Oct 2011	
	+0.565	N	SB		AC	AC/PCC	4	10	48	8	0.07	30 Oct 2011	
14.19	+0.640	N	SB		AC	AC	4	10	48	8	0.18	30 Oct 2011	
14.35	+0.799	N	FR	One Way Frontage Rd WB	AC	AC	4		48		0.10		
14.37	+0.816	N	SB	Projects spanning M15 to M16	AC	AC	4	6	48	8	0.02	30 Oct 2011	
14.38	+0.831	N	SB		AC	AC	4	6	54	8	0.01	30 Oct 2011	
14.39	+0.839	N	SB		AC	AC	4	12	54	8	0.16	30 Oct 2011	
14.45	+0.897	N	FR	One Way Frontage Rd WB	AC	AC	2		24		0.02		
14.47	+0.922	N	FR	One Way Frontage Rd WB	AC	AC	2		27		0.43		
14.55	M016 +0.000	N	SB	Projects spanning M16 to M17	AC	AC	4	12	60	8	0.07	30 Oct 2011	

S 101 at M016+0.000

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 375

M016+0.000 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M016+0.066

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M016+0.066 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
14.61	M016 +0.066	N	SB	Projects spanning M16 to M17	AC	AC	4	10	60	8	0.13	30 Oct 2011	
14.74	+0.19	N	SB		AC	AC	4	10	48	8	0.04	30 Oct 2011	
14.79	+0.239	N	SB		AC	AC	4	10	48	8	0.95	30 Oct 2011	
14.89	+0.347	N	FR	One Way Frontage Rd WB	AC	AC	4		50		0.29		
15.18	+0.631	N	FR	One Way Frontage Rd WB	AC	AC	1.5		18		0.01		
15.19	+0.643	N	FR	One Way Frontage Rd WB	AC	AC	2		24		0.09		
15.28	+0.733	N	FR	One Way Frontage Rd WB	AC	AC	1	2	13	2	0.54		
15.73	M017 +0.151	N	SB	Projects spanning M17 to M18	AC	AC	4	10	60	8	0.07	30 Oct 2011	
15.81	+0.223	N	WB		AC	AC	4	10	60	8	0.11	30 Oct 2011	
	+0.224	N	FR	One Way Frontage Rd WB	PCC	PCC	4	2	56	6	0.05	18 Nov 1996	
15.86	+0.277	N	FR	One Way Frontage Rd WB	PCC	PCC	3.5	2	49	6	0.02	18 Nov 1996	
15.88	+0.299	N	FR	One Way Frontage Rd WB	PCC	PCC	3	2	42	6	0.03	18 Nov 1996	
15.91	+0.330	N	WB	Projects spanning M17 to M18	AC	AC	4	10	54	8	0.04	30 Oct 2011	
15.92	+0.333	N	FR	One Way Frontage Rd WB	PCC	PCC	2.5	2	35	6	0.03	18 Nov 1996	
15.94	+0.359	N	FR	One Way Frontage Rd WB	Paved	Paved	1		12		0.01		
15.95	+0.37	N	WB	Projects spanning M17 to M18	AC	AC	4	10	48	8	0.11	30 Oct 2011	
15.96	+0.373	N	FR	One Way Frontage Rd WB	Paved	Paved	1.5		18		0.11		
16.06	+0.480	N	FR	One Way Frontage Rd WB	Paved	Paved	2		24		0.17		
	+0.481	N	WB	Projects spanning M17 to M18	AC	AC	4	10	60	8	0.53	30 Oct 2011	
16.24	+0.654	N	FR	One Way Frontage Rd WB	Paved	Paved	2		24		0.45		
16.45	+0.651	N	J S	(WB) 71st Ave -- [L3]									
16.59	M018 +0.03	N	WB	Projects spanning M18 to M19	AC	AC	4	10	48	8	0.48	30 Oct 2011	
16.69	+0.124	N	FR	One Way Frontage Rd WB	Unk	Unk	2		24		0.12		
16.81	+0.246	N	FR	One Way Frontage Rd WB	AC	AC	2		24		0.83		
17.08	+0.515	N	WB	Projects spanning M18 to M19	AC	AC	4	10	60	8	0.44	30 Oct 2011	
17.52	+0.95	N	WB		AC	AC	4	10	48	8	0.49	30 Oct 2011	
17.63	M019 +0.071	N	FR	One Way Frontage Rd WB	PCC	PCC	4		48		0.03		
17.67	+0.103	N	FR	One Way Frontage Rd WB	PCC	PCC	3.5		42		0.03		
17.70	+0.134	N	FR	One Way Frontage Rd WB	PCC	PCC	3		36		0.04		
17.76	+0.192	N	FR	One Way Frontage Rd WB	PCC	PCC	4		48		0.05		
17.81	+0.243	N	FR	One Way Frontage Rd WB	PCC	PCC	3		36		0.07		
17.88	+0.314	N	FR	One Way Frontage Rd WB	AC	AC	1	2	12	14	0.09		
17.97	+0.407	N	FR	One Way Frontage Rd WB	AC	AC	1.5	2	18	8	0.13		
18.01	+0.442	N	WB	Projects spanning M19 to M20	AC	AC	4	10	60	8	0.46	30 Oct 2011	
18.10	+0.537	N	FR	One Way Frontage Rd WB	AC	AC	2	2	24	2	0.52		
18.46	+0.90	N	WB	Projects spanning M19 to M20	AC	AC	4	10	48	8	0.41	30 Oct 2011	
18.63	M020 +0.061	N	FR	One Way Frontage Rd WB	PCC	PCC	4		48		0.03		
18.66	+0.090	N	FR	One Way Frontage Rd WB	PCC	PCC	3.5		42		0.05		
18.71	+0.142	N	FR	One Way Frontage Rd WB	PCC	PCC	3		36		0.03		
18.76	+0.197	N	FR	One Way Frontage Rd WB	PCC	PCC	4	0	48	0	0.04		
18.81	+0.241	N	FR	One Way Frontage Rd WB	PCC	PCC	3.5	0	42	0	0.03		
18.83	+0.269	N	FR	One Way Frontage Rd WB	PCC	PCC	3	0	36	0	0.06		
18.87	+0.307	N	WB	Projects spanning M20 to M21	AC	AC	4	10	49.32	8	0.03	30 Oct 2011	

Map

S 101 at M020+0.307

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 376

M020+0.307 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M020+0.332

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M020+0.332 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
18.90	M020 +0.332	N	FR	One Way Frontage Rd WB	PCC	PCC	2.5	0	30	0	0.08		
	+0.337	N	WB	Projects spanning M20 to M21	AC	AC	4	9.8	49.32	7.5	0.11	30 Oct 2011	
18.97	+0.409	N	FR	One Way Frontage Rd WB	AC	AC	1	2	12	14	0.16		
19.02	+0.452	N	WB	Projects spanning M20 to M21	AC	AC/PCC	4	10.2	61.32	7.5	0.06	30 Oct 2011	
19.07	+0.509	N	WB		AC	AC/PCC	4	10.2	60	7.5	0.06	30 Oct 2011	
19.13	+0.566	N	WB		AC	AC/PCC	4	10.5	60	7.5	1.06	30 Oct 2011	
19.14	+0.572	N	FR	One Way Frontage Rd WB	Paved	Paved	1.5	2	18	8	0.10		
19.23	+0.668	N	FR	One Way Frontage Rd WB	AC	AC	2	2	24	2	1.37		
20.19	M021 +0.625	N	WB	Projects spanning M21 to M22	AC	AC/PCC	4	9.2	66	7.5	0.02	30 Oct 2011	
20.21	+0.650	N	WB		AC	AC/PCC	4	8	66	7.5	0.10	30 Oct 2011	
20.31	+0.750	N	WB		AC	AC/PCC	4	8	72	7.5	0.11	30 Oct 2011	
20.42	+0.855	N	WB		AC	AC/PCC	4	8	70	7.5	0.02	30 Oct 2011	
20.44	+0.878	N	WB		AC	AC/PCC	4	8	76	7.5	0.04	30 Oct 2011	
20.48	+0.920	N	WB		AC	AC/PCC	4	8	74	7.8	0.05	30 Oct 2011	
20.53	+0.970	N	WB		AC	AC	4	9.5	55	7.8	0.03	30 Oct 2011	
20.56	+1.000	N	WB		AC	AC	4	9.5	55	8	0.35	30 Oct 2011	
20.60	M022 +0.036	N	FR	One Way Frontage Rd WB	PCC	PCC	4	2	48	2	0.04		
20.64	+0.076	N	FR	One Way Frontage Rd WB	PCC	PCC	3.5	2	42	2	0.05		
20.69	+0.127	N	FR	One Way Frontage Rd WB	PCC	PCC	3	2	36	2	0.05		
20.76	+0.197	N	FR	One Way Frontage Rd WB	PCC	PCC	4		48		0.03		
20.80	+0.231	N	FR	One Way Frontage Rd WB	AC	AC	3		36		0.02		
20.82	+0.255	N	FR	One Way Frontage Rd WB	AC	AC	2		24		0.43		
20.91	+0.346	N	WB	Projects spanning M22 to M23	AC	AC	4	10.8	55	8	0.03	30 Oct 2011	
20.94	+0.371	N	WB		AC	AC	4	12	55	10.5	0.07	30 Oct 2011	
20.96	+0.182	N	J S	35th Ave (Signalized) -- [B34]									Map
21.00	+0.438	N	WB	Projects spanning M22 to M23	AC	AC	4	12	57	10.2	0.05	30 Oct 2011	
21.06	+0.493	N	WB		AC	AC	4	12	59.5	8	0.08	30 Oct 2011	
21.14	+0.573	N	WB		AC	AC	4	10	60	8	0.21	30 Oct 2011	
21.26	+0.697	N	OP	(WB) 31st Ave							Aug 2001	159 ft Concrete	
21.27	+0.704	N	FR	One Way Frontage Rd WB	AC	AC	2		24		0.33		
21.34	+0.779	N	WB	Projects spanning M22 to M23	AC	AC	4	10	48	8	0.02	30 Oct 2011	
21.37	+0.803	N	WB		AC	AC/PCC	4	10	48	8	0.28	30 Oct 2011	
21.60	M023 +0.032	N	FR	One Way Frontage Rd WB	PCC	PCC	4		48		0.07		
21.65	+0.080	N	WB	Projects spanning M23 to M24	AC/PCC	AC/PCC	4	10	48	8	0.46	30 Oct 2011	
21.67	+0.099	N	FR	One Way Frontage Rd WB	PCC	PCC	3.5		42		0.04		
21.71	+0.137	N	FR	One Way Frontage Rd WB	PCC	PCC	3		36		0.04		
21.77	+0.200	N	FR	One Way Frontage Rd WB	PCC	PCC	3		36		0.29		
21.97	+0.193	N	J S	(WB) 27th Ave (Signalized) -- [B3]									Map
21.99	+0.425	N	UP	(WB) Under I 017 NB/SB							1997		??'-??"
22.06	+0.492	N	FR	One Way Frontage Rd WB	AC	AC	2	2	24	2	0.19		
22.08	M037 +0.802	N	J S	Frank Lloyd Wright Blvd (Signalized) -- [B1234]									Map
22.11	M023 +0.540	N	WB	Projects spanning M23 to M24	AC/PCC	AC/PCC	4	10	48	8	0.15	30 Oct 2011	
22.26	+0.686	N	WB		AC/PCC	AC/PCC	4	10	60	8	0.08	30 Oct 2011	

S 101 at M023+0.686

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 377

M023+0.686 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M023+0.700

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M023+0.700 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
22.27	M023 +0.700	N	FR	One Way Frontage Rd WB	AC	AC	2	2	24	2	0.97		
22.34	+0.765	N	WB	Projects spanning M23 to M24	AC/PCC	AC/PCC	4	10	54	8	0.04	30 Oct 2011	
22.38	+0.81	N	WB		AC/PCC	AC/PCC	4	10	48	8	0.23	30 Oct 2011	
22.47	+0.693	N	J S	(WB) 23rd Ave (Signalized) -- [B4]									Map
22.61	M024 +0.053	N	WB	Projects spanning M24 to M25	AC/PCC	AC/PCC	4	10	60	8	0.09	30 Oct 2011	
22.71	+0.14	N	WB		AC/PCC	AC/PCC	4	10	54	8	0.03	30 Oct 2011	
22.73	+0.17	N	WB		AC/PCC	AC/PCC	4	10	48	8	0.26	30 Oct 2011	
22.77	+0.208	N	OP	(WB) Exit #24 19th Ave							Aug 2001	172 ft Concrete	
22.99	+0.431	N	WB	Projects spanning M24 to M25	AC/PCC	AC/PCC	4	10	48	8	0.06	30 Oct 2011	
23.05	+0.488	N	WB		AC/PCC	AC/PCC	4	10	60	8	0.45	30 Oct 2011	
23.24	+0.676	N	FR	One Way Frontage Rd WB	PCC	PCC	2	2	24	2	0.01		
23.26	+0.698	N	FR	One Way Frontage Rd WB	PCC	PCC	3	2	36	2	0.02		
23.28	+0.722	N	FR	One Way Frontage Rd WB	AC	AC	3	2	36	2	0.04		
23.32	+0.763	N	FR	One Way Frontage Rd WB	AC	AC	2.5	2	30	2	0.03		
23.35	+0.794	N	FR	One Way Frontage Rd WB	AC	AC	2	2	24	2	0.22		
23.50	+0.93	N	WB	Projects spanning M24 to M25	AC/PCC	AC/PCC	4	10	48	8	0.53	30 Oct 2011	
23.58	M025 +0.022	N	FR	One Way Frontage Rd WB	PCC	PCC	4	2	48	2	0.06		
23.64	+0.082	N	FR	One Way Frontage Rd WB	PCC	PCC	3.5	2	42	2	0.04		
23.68	+0.122	N	FR	One Way Frontage Rd WB	PCC	PCC	3	2	36	2	0.06		
23.76	+0.206	N	FR	One Way Frontage Rd WB	PCC	PCC	4	2	48	2	0.05		
23.81	+0.256	N	FR	One Way Frontage Rd WB	PCC	PCC	3.5	2	42	2	0.03		
23.85	+0.291	N	FR	One Way Frontage Rd WB	PCC	PCC	3	2	36	2	0.10		
23.95	+0.394	N	FR	One Way Frontage Rd WB	AC	AC	2	2	24	2	0.49		
24.02	+0.470	N	WB	Projects spanning M25 to M26	AC/PCC	AC/PCC	4	10	60	8	0.40	30 Oct 2011	
24.43	+0.87	N	WB		AC/PCC	AC/PCC	4	10	48	8	0.61	30 Oct 2011	
24.44	+0.887	N	FR	One Way Frontage Rd WB	PCC	PCC	2	2	24	2	0.06		
24.50	+0.948	N	FR	One Way Frontage Rd WB	PCC	PCC	4	2	48	2	0.09		
24.60	M026 +0.039	N	FR	One Way Frontage Rd WB	PCC	PCC	3.5	2	42	2	0.04		
24.64	+0.082	N	FR	One Way Frontage Rd WB	PCC	PCC	3	2	36	2	0.09		
24.75	+0.188	N	OP	(WB) Exit #26 7th St							30 Aug 2001	206 ft Concrete	
24.77	+0.210	N	FR	One Way Frontage Rd WB	PCC	PCC	4	2	48	2	0.06		
24.83	+0.269	N	FR	One Way Frontage Rd WB	PCC	PCC	3.5	2	42	2	0.03		
24.86	+0.300	N	FR	One Way Frontage Rd WB	PCC	PCC	3	2	36	2	0.10		
24.96	+0.404	N	FR	One Way Frontage Rd WB	AC	AC	2	2	24	2	0.76		
25.03	+0.476	N	WB	Projects spanning M26 to M27	AC/PCC	AC/PCC	4	10	60	8	0.08	30 Oct 2011	
25.11	+0.55	N	WB		AC/PCC	AC/PCC	4	10	54	8	0.03	30 Oct 2011	
25.14	+0.58	N	WB		AC/PCC	AC/PCC	4	10	48	8	1.89	30 Oct 2011	
25.73	M027 +0.161	N	OP	(WB) 16th St							30 Aug 2001	113 ft Concrete	
25.75	+0.177	N	FR	One Way Frontage Rd WB	AC	AC	4	2	48	2	0.05		
25.79	+0.223	N	FR	One Way Frontage Rd WB	AC	AC	3	2	36	2	0.04		
25.83	+0.263	N	FR	One Way Frontage Rd WB	AC	AC	2	2	24	2	0.75		
26.59	M028 +0.027	N	FR	One Way Frontage Rd WB	PCC	PCC	4	2	48	2	0.06		
26.65	+0.082	N	FR	One Way Frontage Rd WB	PCC	PCC	3.5	2	42	2	0.04		

S 101 at M028+0.082

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 378

M028+0.082 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M028+0.119

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M028+0.119 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
26.69	M028 +0.119	N	FR	One Way Frontage Rd WB	PCC	PCC	3	2	36	2	0.07		
26.76	+0.191	N	FR	One Way Frontage Rd WB	PCC	PCC	4	2	48	2	0.02		
26.78	+0.214	N	OP	(EB) Exit #28 at Cave Creek Rd							30 Aug 2001	337 ft Concrete	
27.04	+0.469	N	WB	Projects spanning M28 to M29	AC/PCC	AC/PCC	4	10	60	8	0.08	30 Oct 2011	
27.12	+0.548	N	WB		AC/PCC	AC/PCC	4	10	54	8	0.03	30 Oct 2011	
27.14	+0.57	N	WB		AC/PCC	AC/PCC	4	10	48	8	0.68	30 Oct 2011	
27.57	M029 +0.005	N	VMS	(WB) Variable Message Sign (Existing)									
27.78	+0.212	N	OP	(WB) 32nd St							Aug 2001	182 ft Concrete	
27.83	+0.265	N	WB	Projects spanning M29 to M30	AC/PCC	AC/PCC	4	10	54	8	0.17	30 Oct 2011	
27.99	+0.428	N	BR	(WB) Hayden Rhodes Aqueduct/CAP Canal								372 ft Concrete	
28.00	+0.431	N	WB	Projects spanning M29 to M30	AC/PCC	AC/PCC	4	10	60	8	0.17	30 Oct 2011	
28.17	+0.60	N	WB		AC/PCC	AC/PCC	4	10	48	8	0.82	30 Oct 2011	
28.46	+0.900	N	UP	S 051 NB to S 101 WB Ramp OP							31 May 2003		??'-??"
28.71	M030 +0.156	N	UP	(WB) S 101 WB to S 051 SB Flyover Ramp							31 May 2003		??'-??"
28.99	+0.442	N	WB	Projects spanning M30 to M31	AC/PCC	AC/PCC	4	10	72	8	0.01	30 Oct 2011	
29.00	+0.451	N	WB		AC/PCC	AC/PCC	4	10	72	8	0.09	10 Nov 2003	
29.09	+0.537	N	WB		AC/PCC	AC/PCC	4	10	66	8	0.02	10 Nov 2003	
29.11	+0.557	N	WB		AC/PCC	AC/PCC	4	10	66	8	0.02	10 Nov 2003	
29.13	+0.582	N	WB		AC/PCC	AC/PCC	4	10	60	8	0.07	10 Nov 2003	
29.20	+0.650	N	WB		AC/PCC	AC/PCC	4	10	60	10	0.43	10 Nov 2003	
29.63	M031 +0.06	N	WB	Projects spanning M31 to M32	AC/PCC	AC/PCC	4	10	48	10	0.21	10 Nov 2003	
29.84	+0.279	N	WB		AC/PCC	AC/PCC	4	10	48	10	0.32	Jul 2009	
29.88	+0.317	N	OP	(WB) Exit #31 at Tatum Blvd							Aug 2001	320 ft Concrete/Ste	
30.16	+0.596	N	WB	Projects spanning M31 to M32	AC/PCC	AC/PCC	4	10	60	10	0.56	30 Oct 2011	
30.72	M032 +0.14	N	WB	Projects spanning M32 to M33	AC/PCC	AC/PCC	4	10	48	10	0.53	30 Oct 2011	
30.96	+0.391	N	OP	(WB) Exit #32 at 56th St							Aug 2001	216 ft Concrete/Ste	
31.01	+0.440	N	VMS	(WB) Variable Message Sign #? (Proposed)							Jul 2009		
31.24	+0.673	N	WB	Projects spanning M32 to M33	AC/PCC	AC/PCC	4	12	60	10	0.43	Jul 2009	
31.67	M033 +0.106	N	WB	Projects spanning M33 to M34	AC/PCC	AC/PCC	4	12	48	22	0.16	Jul 2009	
31.83	+0.262	N	WB		AC/PCC	AC/PCC	4	12	48	10	0.42	Jul 2009	
32.25	+0.683	N	WB		AC/PCC	AC/PCC	4	24	48	22	0.17	Jul 2009	
32.42	+0.858	N	WB		AC/PCC	AC/PCC	4	18	54	16	0.09	Jul 2009	
32.52	+0.950	N	WB		AC/PCC	AC/PCC	4	12	54	16	0.01	Jul 2009	
	+0.957	N	WB		AC/PCC	AC/PCC	4	12	60	10	0.20	Jul 2009	
32.72	M034 +0.153	N	WB	Projects spanning M34 to M35	AC/PCC	AC/PCC	4	10	60	10	0.02	Jul 2009	
32.74	+0.175	N	WB		AC/PCC	AC/PCC	4	10	60	10	0.06	Jul 2009	
32.81	+0.240	N	WB		AC/PCC	AC/PCC	4	10	60	10	0.02	Jul 2009	
32.82	+0.257	N	WB		AC/PCC	AC/PCC	4	8	48	10	0.52	Jul 2009	
33.27	+0.700	N	FR	One way Frontage Rd WB	AC/PCC	AC/PCC	1.5	5	18	6	0.12	2009	
33.34	+0.773	N	WB	Projects spanning M34 to M35	AC/PCC	AC/PCC	4	8	60	10	0.42	Jul 2009	
33.39	+0.819	N	FR	One way Frontage Rd WB	AC/PCC	AC/PCC	2	5	24	0	0.58	2009	
33.53	+0.752	N	J S	(WB) Business Access Rd -- [L3]									
33.75	+0.975	N	J S	(WB) Undeveloped Parcel Entrance -- [L3]									

Map

Map

S 101 at M034+0.975

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 379

M034+0.975 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M035+0.201

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M035+0.201 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
33.77	M035 +0.201	N	WB	Projects spanning M35 to M36	AC/PCC	AC/PCC	4	5.5	66	10	0.05	Jul 2009	
33.81	+0.250	N	WB		AC/PCC	AC/PCC	4	3	66	10	0.01	Jul 2009	
33.82	+0.259	N	WB		AC/PCC	AC/PCC	4	10	48	10	0.49	Jul 2009	
34.05	+0.272	N	J S	(WB) Undeveloped Parcel Entrance -- [L3]									Map
34.32	+0.751	N	WB	Projects spanning M35 to M36	AC/PCC	AC/PCC	4	10	48	11	0.03	Jul 2009	
34.34	+0.778	N	WB		AC/PCC	AC/PCC	4	10	48	12	0.10	Jul 2009	
34.45	+0.882	N	WB		AC/PCC	AC/PCC	4	10	60	12	0.01	Jul 2009	
34.46	+0.891	N	WB		AC/PCC	AC/PCC	4	10	60	11	0.03	Jul 2009	
34.48	+0.917	N	WB		AC/PCC	AC/PCC	4	10	60	10	0.37	Jul 2009	
34.64	M036 +0.069	N	VMS	(WB) Variable Message Sign #? (Proposed)								Jul 2009	
34.86	+0.283	N	WB	Projects spanning M36 to M37	AC/PCC	AC/PCC	4	7	60	10	0.01	Jul 2009	
	+0.291	N	WB		AC/PCC	AC/PCC	4	7	66	10	0.07	Jul 2009	
34.93	+0.358	N	WB		AC/PCC	AC/PCC	4	10	48	10	0.23	Jul 2009	
35.16	+0.591	N	NB		AC/PCC	AC/PCC	4	10	48	10	0.02	Jul 2009	
		N	OP	(WB) Exit #36 Pima Rd & Princess Dr								2001	215 ft Concrete
35.18	+0.606	N	FR	One Way Frontage Rd NB	PCC	PCC	4	0	48	2	0.14	13 Jan 2001	
35.19	+0.615	N	NB	Projects spanning M36 to M37	AC/PCC	AC/PCC	4	10	48	8	0.37	22 Sep 2004	
35.31	+0.740	N	FR	One Way Frontage Rd NB	PCC	PCC	3.5	0	42	2	0.03	13 Jan 2001	
35.34	+0.767	N	FR	One Way Frontage Rd NB	AC	AC	1	0	12	12	0.04	13 Jan 2001	
35.36	+0.582	N	J S	(NB) Princess Dr/S 101 Exit #36 J-Ramp (Signalized) -- [B12]									Map
35.38	+0.806	N	FR	One Way Frontage Rd NB	AC	AC	1.5	0	18	6	0.11	13 Jan 2001	
35.49	+0.914	N	FR	One Way Frontage Rd NB	AC	AC	2	0	24	0	0.17	13 Jan 2001	
35.56	+0.989	N	NB	Projects spanning M36 to M37	AC/PCC	AC/PCC	5	10	60	8	0.25	22 Sep 2004	
35.65	M037 +0.065	N	FR	One Way Frontage Rd NB	PCC	PCC	2	0	24	0		13 Jan 2001	
35.67	+0.084	N	OP	(NB) Bell Rd								1999	244 ft Concrete
35.68	+0.095	N	FR	One Way Frontage Rd NB	PCC	PCC	4		48		0.03	13 Jan 2001	
35.71	+0.127	N	FR	One Way Frontage Rd NB	AC	AC	4		48		0.03	13 Jan 2001	
35.74	+0.153	N	FR	One Way Frontage Rd NB	AC	AC	3.5		42		0.02	13 Jan 2001	
35.76	+0.174	N	FR	One Way Frontage Rd NB	AC	AC	3		36		0.44	13 Jan 2001	
35.81	+0.230	N	NB	Projects spanning M37 to M38	AC/PCC	AC/PCC	5	5	66	8	0.08	22 Sep 2004	
35.86	+0.088	N	J S	(NB) Bell Rd (Signalized) -- [B12]									Map
35.89	+0.306	N	NB	Projects spanning M37 to M38	AC/PCC	AC/PCC	5	5	72	8	0.04	22 Sep 2004	
35.93	+0.343	N	NB		AC/PCC	AC/PCC	5	5	78	8	0.08	22 Sep 2004	
36.00	+0.419	N	NB		AC/PCC	AC/PCC	5	0	78	8	0.08	22 Sep 2004	
36.08	+0.498	N	NB		AC/PCC	AC/PCC	5	10	60	8	0.37	22 Sep 2004	
36.19	+0.610	N	FR	One Way Frontage Rd NB	PCC	PCC	5		60		0.02	13 Jan 2001	
36.21	+0.627	N	FR	One Way Frontage Rd NB	PCC	PCC	4.5		54		0.02	13 Jan 2001	
36.23	+0.651	N	FR	One Way Frontage Rd NB	PCC	PCC	4		48		0.14	13 Jan 2001	
36.28	+0.692	N	BR	(NB) CAP Canal								2000	272 ft Concrete/Ste
36.38	+0.800	N	OP	(NB) Exit #38 Frank Lloyd Wright								13 Jan 2001	225 ft Concrete
36.40	+0.811	N	FR	One Way Frontage Rd NB	PCC	PCC	3		36		0.02	13 Jan 2001	
36.42	+0.832	N	FR	One Way Frontage Rd NB	PCC	PCC	4.5		54		0.01	13 Jan 2001	
36.43	+0.845	N	FR	One Way Frontage Rd NB	PCC	PCC	4		48		0.19	13 Jan 2001	

S 101 at M037+0.845

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 380

M037+0.845 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M037+0.870

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M037+0.870 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
36.45	M037 +0.870	N	NB	Projects spanning M37 to M38	AC	AC	4	10	48	8	0.64	10 Nov 2003	
36.62	M038 +0.044	N	FR	One Way Frontage Rd NB	PCC	PCC	5		60		0.06	13 Jan 2001	
36.68	+0.103	N	FR	One Way Frontage Rd NB	PCC	PCC	4.5		54		0.07	13 Jan 2001	
36.76	+0.178	N	FR	One Way Frontage Rd NB	PCC	PCC	4		48		0.05	13 Jan 2001	
36.81	+0.232	N	FR	One Way Frontage Rd NB	PCC	PCC	3.5		42		0.03	13 Jan 2001	
36.85	+0.266	N	FR	One Way Frontage Rd NB	PCC	PCC	3		36		0.10	13 Jan 2001	
36.95	+0.367	N	FR	One Way Frontage Rd NB	PCC	PCC	2		24		0.07	13 Jan 2001	
37.01	+0.435	N	FR	One Way Frontage Rd NB	PCC	PCC	3		36		0.05	13 Jan 2001	
37.07	+0.488	N	FR	One Way Frontage Rd NB	PCC	PCC	2.5		30		0.02	13 Jan 2001	
37.09	+0.510	N	FR	One Way Frontage Rd NB	PCC	PCC	2		24		0.05	13 Jan 2001	
	+0.512	N	NB	Projects spanning M38 to M39	AC	AC	5	10	60	8	0.41	10 Nov 2003	
37.14	+0.563	N	FR	One Way Frontage Rd NB	PCC	PCC	1		12		0.02	13 Jan 2001	
37.21	+0.626	N	FR	One Way Frontage Rd NB	PCC	PCC	2		24		0.02	13 Jan 2001	
37.50	+0.924	N	NB	Projects spanning M38 to M39	AC	AC	5	10	72	8	0.08	10 Nov 2003	
37.58	+1.001	N	NB		AC	AC	5	10	66	8	0.02	10 Nov 2003	
37.60	M039 +0.017	N	NB	Projects spanning M39 to M40	AC	PCC	5	10	66	8	0.02	10 Nov 2003	
37.62	+0.03	N	NB		AC	PCC	5	10	60	8	0.85	10 Nov 2003	
38.47	+0.885	N	NB		AC	AC	4	10	48	8	0.41	10 Nov 2003	
38.88	M040 +0.291	N	NB	Projects spanning M40 to M41	AC	AC	4	10	60	8	0.51	10 Nov 2003	
39.39	+0.801	N	NB		AC	AC	4	10	66	8	0.07	10 Nov 2003	
39.45	+0.86	N	NB		AC	AC	4	10	48	8	0.51	10 Nov 2003	
39.96	M041 +0.370	N	NB	Projects spanning M41 to M42	PCC	AC/PCC	4	10	72	8	0.07	18 Dec 1999	
40.03	+0.437	N	NB		PCC	AC/PCC	4	10	66	8	0.06	18 Dec 1999	
40.08	+0.492	N	NB		PCC	AC/PCC	4	10	60	8	0.24	18 Dec 1999	
40.32	+0.727	N	NB		AC	AC/PCC	4	10	60	8	0.36	12 Dec 2003	
40.61	M042 +0.024	N	OP	(NB) Via Linda							1996	73 ft Concrete	
40.68	+0.08	N	NB	Projects spanning M42 to M43	AC	AC/PCC	4	10	48	8	0.23	12 Dec 2003	
40.91	+0.320	N	NB		AC/PCC	AC/PCC	4	10	48	8	0.27	17 May 2004	
40.94	+0.348	N	OP	(NB) Exit #42 Pima Rd/90th St							1996	194 ft Concrete	
41.18	+0.589	N	NB	Projects spanning M42 to M43	AC/PCC	AC/PCC	4	10	60	8	0.44	17 May 2004	
41.61	M043 +0.027	N	NB	Projects spanning M43 to M44	AC/PCC	AC/PCC	4	10	66	8	0.12	17 May 2004	
41.73	+0.14	N	NB		AC/PCC	AC/PCC	4	10	48	8	0.49	17 May 2004	
42.22	+0.632	N	NB		AC/PCC	AC/PCC	4	10	60	8	0.49	17 May 2004	
42.71	M044 +0.117	N	NB	Projects spanning M44 to M45	AC/PCC	AC/PCC	4	10	66	8	0.11	17 May 2004	
42.82	+0.22	N	NB		AC/PCC	AC/PCC	4	10	48	8	0.45	17 May 2004	
43.26	+0.671	N	NB		AC/PCC	AC/PCC	4	10	60	8	0.08	17 May 2004	
43.35	+0.753	N	NB		AC/PCC	AC/PCC	4	10	54	8	0.04	17 May 2004	
43.39	+0.79	N	NB		AC/PCC	AC/PCC	4	10	48	8	0.16	17 May 2004	
43.55	+0.957	N	NB		AC/PCC	AC/PCC	4	10	54	8	0.17	17 May 2004	
43.72	M045 +0.131	N	NB	Projects spanning M45 to M46	AC/PCC	AC/PCC	4	10	60	8	0.04	17 May 2004	
43.76	+0.171	N	NB		AC/PCC	AC/PCC	4	10	66	8	0.11	17 May 2004	
43.87	+0.28	N	NB		AC/PCC	AC/PCC	4	10	48	8	0.42	17 May 2004	
44.30	+0.703	N	NB		AC/PCC	AC/PCC	4	10	60	8	0.46	17 May 2004	

S 101 at M045+0.703

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 381

M045+0.703 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M046+0.165

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M046+0.165 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
44.75	M046 +0.165	N	NB	Projects spanning M46 to M47	AC/PCC	AC/PCC	4	10	66	8	0.02	17 May 2004	
44.77	+0.181	N	NB		AC/PCC	AC	4	8	66	10	0.08	17 May 2004	
44.85	+0.26	N	NB		AC/PCC	AC	4	8	48	10	0.49	17 May 2004	
45.34	+0.752	N	NB		AC/PCC	AC	4	8	60	10	0.37	17 May 2004	
45.71	M047 +0.124	N	NB	Projects spanning M47 to M48	AC/PCC	AC	4	8	66	10	0.17	17 May 2004	
45.88	+0.28	N	NB		AC/PCC	AC	4	8	48	10	0.22	17 May 2004	
46.10	+0.507	N	NB		AC/PCC	AC	4	8	48	10	0.23	24 May 2004	
46.33	+0.737	N	NB		AC/PCC	AC	4	8	60	10	0.45	24 May 2004	
46.78	M048 +0.185	N	NB	Projects spanning M48 to M49	AC/PCC	AC	4	8	66	10	0.12	24 May 2004	
46.89	+0.30	N	NB		AC/PCC	AC	4	8	48	10	0.35	24 May 2004	
47.24	+0.650	N	NB		AC/PCC	AC	4	10	48	8	0.08	24 May 2004	
47.33	+0.734	N	NB		AC/PCC	AC	4	10	60	8	0.10	24 May 2004	
47.42	+0.834	N	NB		AC/PCC	AC/PCC	4	10	60	8	0.30	24 May 2004	
47.73	M049 +0.105	N	NB	Projects spanning M49 to M50	AC/PCC	AC	4	10	60	8	0.06	24 May 2004	
47.79	+0.165	N	NB		AC/PCC	AC	4	10	66	8	0.13	24 May 2004	
47.92	+0.29	N	NB		AC/PCC	AC	4	10	48	8	0.43	24 May 2004	
48.35	+0.726	N	NB		AC/PCC	AC	4	10	60	8	0.04	24 May 2004	
48.39	+0.770	N	NB		AC/PCC	AC/PCC	4	10	60	8	0.36	24 May 2004	
48.75	M050 +0.151	N	NB	Projects spanning M50 to M51	AC/PCC	AC	4	10	60	8	0.08	24 May 2004	
48.83	+0.232	N	NB		AC/PCC	AC	4	10	66	8	0.10	24 May 2004	
48.93	+0.33	N	NB		AC/PCC	AC	4	10	48	8	0.29	24 May 2004	
49.22	+0.627	N	NB		AC/PCC	AC	4	10	54	8	0.10	24 May 2004	
49.32	+0.723	N	NB		AC/PCC	AC	4	10	60	8	0.02	24 May 2004	
49.34	+0.741	N	NB		AC/PCC	AC	4	10	72	8	0.14	24 May 2004	
49.48	+0.883	N	NB		AC/PCC	AC/PCC	4	10	72	8	0.13	24 May 2004	
49.61	M051 +0.017	N	NB	Projects spanning M51 to M52	AC/PCC	AC/PCC	4	10	72	8	0.06	Nov 2005	
49.67	+0.078	N	NB		AC/PCC	AC/PCC	4	10	84	8	0.12	Nov 2005	
49.79	+0.20	N	NB		AC/PCC	AC/PCC	4	10	60	8	0.12	Nov 2005	
49.84	+0.248	N	BR	(NB) Salt River & S 202 WB to S 101 SB								1996	1223 ft Concrete
49.91	+0.318	N	NB	Projects spanning M51 to M52	AC/PCC	AC/PCC	4	12	60	22	0.53	Nov 2005	
50.34	+0.748	N	OP	(NB) Over S 202 EB/WB								18 Oct 1996	282 ft Concrete
50.44	+0.85	N	NB	Projects spanning M51 to M52	AC/PCC	AC/PCC	4	12	48	22	0.27	Nov 2005	
50.47	+0.872	N	OP	(NB) Over S 202 EB to S 101 NB								1999	125 ft Concrete
50.66	M052 +0.078	N	FR	One Way Frontage Rd NB	PCC	PCC	2	2	24	2	0.06		
50.71	+0.125	N	NB	Projects spanning M52 to M53	AC/PCC	AC	4	10	48	12	0.08	Nov 2005	
50.72	+0.136	N	FR	One Way Frontage Rd NB	AC	AC	2	2	24	2	0.39		
50.80	+0.209	N	NB	Projects spanning M52 to M53	AC/PCC	AC	6	10	72	12	0.07	1994	
50.87	+0.281	N	NB		AC/PCC	AC	6	11	72	8	0.34	1994	
51.12	+0.529	N	FR	One Way Frontage Rd NB	PCC	PCC	2	2	24	2	0.04		
51.17	+0.584	N	FR	One Way Frontage Rd NB	PCC	PCC	4	2	48	2	0.05		
51.21	+0.625	N	NB	Projects spanning M52 to M53	AC/PCC	AC/PCC	6	11	72	8	0.18	04 Aug 1991	
51.22	+0.632	N	FR	One Way Frontage Rd NB	PCC	PCC	3.5	2	42	2	0.07		
51.29	+0.703	N	FR	One Way Frontage Rd NB	AC	AC	2	2	24	2	0.11		

S 101 at M052+0.703

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 382

M052+0.703 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M052+0.801

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M052+0.801 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
51.39	M052 +0.801	N	NB	Projects spanning M52 to M53	AC/PCC	AC/PCC	6	10	72	8	0.01	04 Aug 1991	
51.40	+0.815	N	NB		AC/PCC	AC/PCC	6	10	84	8	0.04	04 Aug 1991	
51.41	+0.823	N	FR	One Way Frontage Rd NB	AC	AC	2	2	24	2	0.24		
51.44	+0.852	N	NB	Projects spanning M52 to M53	AC/PCC	AC/PCC	6	10	78	8	0.03	04 Aug 1991	
51.47	+0.88	N	NB		AC/PCC	AC/PCC	6	10	72	8	0.09	04 Aug 1991	
51.51		N	J S (WB) City of Glendale Property Entrance -- [R1]										Map
51.55	M052 +0.965	N	NB	Projects spanning M52 to M53	AC/PCC	AC/PCC	6	10	72	10	0.33	04 Aug 1991	
51.67	M053 +0.087	N	FR	One Way Frontage Rd NB	AC	AC	3	2	36	2	0.03		
51.70	+0.121	N	FR	One Way Frontage Rd NB	AC	AC	2.5	2	30	2	0.02		
51.73	+0.144	N	FR	One Way Frontage Rd NB	AC	AC	2	2	24	2	0.30		
51.88	+0.301	N	NB	Projects spanning M53 to M54	AC/PCC	AC/PCC	5	10	60	10	0.24	04 Aug 1991	
52.03	+0.450	N	FR	One Way Frontage Rd NB	PCC	PCC	4	2	48	2	0.05		
52.08	+0.497	N	FR	One Way Frontage Rd NB	PCC	PCC	3.5	2	42	2	0.03		
52.11	+0.529	N	FR	One Way Frontage Rd NB	PCC	PCC	3	2	36	2	0.04		
52.12	+0.540	N	NB	Projects spanning M53 to M54	AC/PCC	AC/PCC	5	10	60	8	0.06	04 Aug 1991	
52.18	+0.597	N	FR	One Way Frontage Rd NB	PCC	PCC	4	2	48	2	0.05		
	+0.601	N	NB	Projects spanning M53 to M54	AC/PCC	AC/PCC	5	10	66	8	0.20	04 Aug 1991	
52.22	+0.644	N	FR	One Way Frontage Rd NB	PCC	PCC	3.5	2	42	2	0.08		
52.30	+0.722	N	FR	One Way Frontage Rd NB	AC	AC	2	2	24	2	0.73		
52.38	+0.797	N	NB	Projects spanning M53 to M54	AC/PCC	AC/PCC	5	10	72	8	0.07	04 Aug 1991	
52.45	+0.864	N	NB		AC/PCC	AC/PCC	5	10	84	8	0.05	04 Aug 1991	
52.50	+0.917	N	NB		AC/PCC	AC/PCC	5	11	84	8	0.12	04 Aug 1991	
52.62	M054 +0.026	N	NB	Projects spanning M54 to M55	AC/PCC	AC/PCC	5	10	84	8	0.01	04 Aug 1991	
52.63	+0.036	N	NB		AC/PCC	AC/PCC	5	10	84	8	0.07	04 Aug 1991	
52.70	+0.107	N	NB		AC/PCC	AC/PCC	5	10	84	8	0.19	04 Aug 1991	
52.74	+0.148	N	VMS (NB) Variable Message Sign #243 (Existing)										
52.89	+0.29	N	NB	Projects spanning M54 to M55	AC/PCC	AC/PCC	5	10	72	8	0.29	04 Aug 1991	
53.03	+0.438	N	FR	One Way Frontage Rd NB	PCC	PCC	4	2	48	2	0.04		
53.07	+0.481	N	FR	One Way Frontage Rd NB	PCC	PCC	3.5	2	42	2	0.04		
53.12	+0.522	N	FR	One Way Frontage Rd NB	PCC	PCC	3	2	36	2	0.03		
53.18	+0.582	N	FR	One Way Frontage Rd NB	PCC	PCC	4	0	46	5	0.04		
	+0.588	N	NB	Projects spanning M54 to M55	AC/PCC	AC/PCC	4	10	54	8	0.01	04 Aug 1991	
53.19	+0.593	N	NB		AC/PCC	AC/PCC	4	8	54	8	0.14	04 Aug 1991	
53.22	+0.625	N	FR	One Way Frontage Rd NB	AC	AC	3	0	34.5	5	0.03		
53.25	+0.656	N	FR	One Way Frontage Rd NB	AC	AC	2	0	23	5	0.92		
53.33	+0.736	N	NB	Projects spanning M54 to M55	AC/PCC	AC/PCC	4	8	60	8	0.14	04 Aug 1991	
53.47	+0.878	N	NB		AC/PCC	AC/PCC	4	10	60	8	0.06	04 Aug 1991	
53.50	+0.902	N	OP (NB) WB U 060 to SB S 101								1998	166 ft Concrete	
53.53	+0.938	N	NB	Projects spanning M54 to M55	AC/PCC	AC/PCC	4	8	60	8	0.11	21 Jun 2004	
53.64	M055 +0.051	N	NB	Projects spanning M55 to M56	AC/PCC	AC/PCC	4	10	60	8	0.05	21 Jun 2004	
53.67	+0.076	N	OP (NB) U 060 EB/WB								1998	163 ft Concrete	
53.69	+0.099	N	NB	Projects spanning M55 to M56	AC/PCC	AC/PCC	4	8	60	8	0.02	21 Jun 2004	
53.71	+0.12	N	NB		AC/PCC	AC/PCC	4	8	48	8	0.06	21 Jun 2004	

S 101 at M055+0.12

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 383

M055+0.12 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M055+0.184

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M055+0.184 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
53.77	M055 +0.184	N	NB	Projects spanning M55 to M56 (NB) EB U 060 to NB S 101	AC/PCC	AC/PCC	4	10	48	8	0.17	21 Jun 2004	170 ft Concrete
53.80	+0.208	N	OP									1999	
53.94	+0.350	N	NB		AC/PCC	AC/PCC	5	10	72	8	0.08	21 Jun 2004	
54.02	+0.429	N	NB		AC/PCC	AC/PCC	5	10	66	8	0.02	21 Jun 2004	
54.04	+0.44	N	NB		AC/PCC	AC/PCC	5	10	60	8	0.48	21 Jun 2004	
54.14	+0.554	N	FR	One Way Frontage Rd NB	PCC	PCC	3	0	34.5	5	0.02		
54.19	+0.597	N	FR	One Way Frontage Rd NB	PCC	PCC	4	2	48	2	0.05		
54.24	+0.651	N	FR	One Way Frontage Rd NB	PCC	PCC	3	2	36	2	0.08		
54.32	+0.731	N	FR	One Way Frontage Rd NB	PCC	PCC	1	2	12	2	0.05		
54.37	+0.779	N	FR	One Way Frontage Rd NB	AC	AC	1.5	2	18	2	0.11		
54.48	+0.889	N	FR	One Way Frontage Rd NB	AC	AC	2	2	24	2	0.05		
54.52	+0.929	N	NB	Projects spanning M55 to M56	AC/PCC	AC/PCC	5	10	72	8	0.20	21 Jun 2004	
54.53	+0.942	N	FR	One Way Frontage Rd NB	AC	AC	2	0.5	23	5	0.47		
54.72	M056 +0.124	N	NB	Projects spanning M56 to M57	AC/PCC	AC/PCC	5	10	72	20	0.11	21 Jun 2004	
54.83	+0.231	N	NB		AC/PCC	AC/PCC	5	10	78	20	0.07	21 Jun 2004	
54.90	+0.304	N	NB		AC/PCC	AC/PCC	5	10	78	32	0.03	21 Jun 2004	
54.93	+0.33	N	NB		AC/PCC	AC/PCC	5	10	60	32	0.17	21 Jun 2004	
55.01	+0.410	N	FR	One Way Frontage Rd NB	AC/PCC	AC/PCC	4	0.5	46	5	0.06		
55.07	+0.469	N	FR	One Way Frontage Rd NB	AC/PCC	AC/PCC	3.5	0.5	40.2	5	0.04		
55.10	+0.503	N	NB	Projects spanning M56 to M57	AC/PCC	AC/PCC	4.5	10	54	32	0.05	21 Jun 2004	
55.11	+0.512	N	FR	One Way Frontage Rd NB	AC/PCC	AC/PCC	3	0.5	34.5	5	0.03		
55.14	+0.542	N	FR	One Way Frontage Rd NB	PCC	PCC	1	0.5	11.5	5	0.03		
55.15	+0.554	N	NB	Projects spanning M56 to M57	AC/PCC	AC/PCC	4.5	10	54	8	0.01	21 Jun 2004	
55.16	+0.568	N	NB		AC/PCC	AC/PCC	4	10	48	8	0.33	21 Jun 2004	
55.19	+0.597	N	FR	One Way Frontage Rd NB	PCC	PCC	2	0.5	23	5	0.30		
55.49	+0.894	N	FR	One Way Frontage Rd NB	Unk	Unk	2		24		0.68		
		N	NB	Projects spanning M56 to M57	AC/PCC	AC/PCC	4	10	60	8	0.34	21 Jun 2004	
55.83	M057 +0.192	N	NB	Projects spanning M57 to M58	AC/PCC	AC/PCC	4	10	66	8	0.08	21 Jun 2004	
55.91	+0.27	N	NB		AC/PCC	AC/PCC	4	10	48	8	0.56	21 Jun 2004	
56.17	+0.527	N	JB	ECL Tempe, NCL Chandler									
56.20	+0.563	N	FR	One Way Frontage Rd NB	Unk	Unk	2		24		0.97		
56.35	+0.713	N	VMS	(NB) Variable Message Sign (Operational)								Jun 2008	
56.47	+0.834	N	NB	Projects spanning M57 to M58	AC/PCC	AC/PCC	4	10	60	8	0.32	21 Jun 2004	
56.80	M058 +0.205	N	NB	Projects spanning M58 to M59	AC/PCC	AC/PCC	4	10	66	8	0.08	21 Jun 2004	
56.88	+0.28	N	NB		AC/PCC	AC/PCC	4	10	48	8	0.57	21 Jun 2004	
57.20	+0.603	N	FR	One Way Frontage Rd NB	Unk	Unk	2	5	23	0	0.98		
57.45	+0.860	N	NB	Projects spanning M58 to M59	AC/PCC	AC/PCC	4	10	60	8	0.40	21 Jun 2004	
57.86	M059 +0.272	N	NB	Projects spanning M59 to M60	AC/PCC	AC/PCC	4	10	66	8	0.06	21 Jun 2004	
57.92	+0.33	N	NB		AC/PCC	AC/PCC	4	10	48	8	0.56	21 Jun 2004	
58.20	+0.618	N	FR	One Way Frontage Rd NB	PCC	PCC	3	5	34.5	0	0.11		
58.31	+0.730	N	FR	One Way Frontage Rd NB	AC	AC	2	5	23	0	0.71		
58.48	+0.894	N	NB	Projects spanning M59 to M60	AC/PCC	AC/PCC	4	10	60	8	0.42	21 Jun 2004	
58.90	M060 +0.31	N	NB	Projects spanning M60 to M61	AC/PCC	AC/PCC	4	10	48	8	0.33	21 Jun 2004	

S 101 at M060+0.31

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 384

M060+0.31 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M060+0.443

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M060+0.443 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
59.03	M060 +0.443	N	FR	One Way Frontage Rd NB	PCC	PCC	2	5	23	0	0.03		
59.06	+0.477	N	FR	One Way Frontage Rd NB	PCC	PCC	3.5	5	40.2	0	0.05		
59.11	+0.527	N	FR	One Way Frontage Rd NB	PCC	PCC	3	5	34.5	0	0.06		
59.20	+0.611	N	FR	One Way Frontage Rd NB	Unk	Unk	2	5	23	0	0.48		
59.23	+0.642	N	NB	Projects spanning M60 to M61	AC/PCC	AC/PCC	4	10	54	8	0.15	21 Jun 2004	
59.38	+0.790	N	NB		AC/PCC	AC/PCC	4	10	60	8	0.25	21 Jun 2004	
59.63	M061 +0.03	N	NB	Projects spanning M61 to M62	AC/PCC	AC/PCC	4	10	48	8	0.01	21 Jun 2004	
	+0.045	N	NB		AC/PCC	AC/PCC	3.5	10	42	8	0.06	21 Jun 2004	
59.69	+0.102	N	NB		AC/PCC	AC/PCC	3	10	36	8	0.15	21 Jun 2004	
59.70	+0.114	N	FR	One Way Frontage Rd NB	PCC	Unk	4	5	46	0	0.05		
59.76	+0.167	N	FR	One Way Frontage Rd NB	AC/PCC	Unk	3	5	36	0	0.03		
59.78	+0.193	N	FR	One Way Frontage Rd NB	AC/PCC	AC/PCC	2	6	22	0	0.13	17 Nov 2003	
59.84	+0.251	N	X	(NB) End S 101 at Ramps to S 202								20 Jun 2005	
59.85	+0.259	N	NB	Projects spanning M61 to M62	AC/PCC	AC/PCC	1	10	12	8	0.70	21 Jun 2004	

[Map](#)

S 101 at M061+0.259

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 385

M061+0.259 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M018-2.250

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M018-2.250 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 101 - Others													
0.00	M018 -2.250	J	S Union Hills Dr										Map
		J	S McDowell Rd										Map
		J	S Guadalupe Rd										Map
0.06		J	S Raintree Dr										Map
0.21		J	S McKellips										Map
		J	S McKellips										Map
0.22		J	S Via De Ventura										Map
		J	S McDonald										Map
		J	S Thomas Road										Map
		J	S McDowell										Map
0.23		J	S Indian Bend Rd										Map
		J	S McDowell										Map
		J	S Thomas Road										Map
0.24		J	S Indian School Rd										Map
		J	S Peoria Avenue										Map
		J	S Peoria Avenue										Map
		J	S Cactus Rd										Map
		J	S Indian Bend Rd										Map
		J	S Indian School Rd										Map
		J	S Indian School Rd										Map
		J	S Bethany Home Rd										Map
		J	S Chaparral Rd										Map
0.25		J	S McDonald										Map
		J	S Via De Ventura										Map
		J	S Bethany Home Rd										Map
		J	S 90th. Street										Map
		J	S Chaparral Rd										Map
0.26		J	S Union Hills Dr										Map
		J	S Olive Avenue										Map
0.27		J	S McDowell Rd										Map
0.28		J	S Indian School Rd										Map
		J	S Glendale Avenue										Map
0.29		J	S Camelback Rd										Map
		J	S Thomas Rd										Map
0.30		J	S Thomas Rd										Map
0.32		J	S Shea Blvd										Map
		J	S Olive Avenue										Map
0.36		J	S Thunderbird Rd										Map
0.37		J	S Northern Avenue										Map
0.39		J	S Bell Road										Map
		J	S Northern Avenue										Map
0.42		J	S Thunderbird Rd										Map

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M019+0.185

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M019+0.185 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
1.94	M019 +0.185	J	S 59th Avenue										Map
3.44	+0.178	J	S 59th Avenue										Map
16.02	M017 +0.218	J	S 75th Ave										Map
	+0.221	J	S 75th Ave										Map
17.02	M018 +0.242	J	S 67th Ave										Map
	+0.246	J	S 67th Ave										Map
21.07	M038 +0.596	J	S Raintree Dr										Map
21.47	M022 +0.697	J	S 31st Ave										Map
	+0.698	J	S 31st Ave										Map
22.87	M038 +0.594	J	S Raintree Dr										Map
22.98	M024 +0.202	J	S 19th Ave										Map
22.99	+0.213	J	S 19th Ave										Map
23.46	+0.683	J	S 15th Ave										Map
	+0.689	J	S 15th Ave										Map
23.96	M025 +0.198	J	S 7th Ave										Map
	+0.200	J	S 7th Ave										Map
24.96	M026 +0.188	J	S 7th St										Map
	+0.189	J	S 7th St										Map
25.94	M027 +0.161	J	S 16th St										Map
		J	S 16th St										Map
26.99	M028 +0.204	J	S Cave Creek Rd										Map
27.00	+0.214	J	S Cave Creek Rd										Map
37.61	M055 +0.584	J	S Baseline Rd										Map
38.61	M056 +0.586	J	S Guadalupe Rd										Map
39.43	M055 +0.605	J	S Baseline Rd										Map
40.44	M056 +0.585	J	S Guadalupe Rd										Map
50.83	M052 +0.070	J	S (SB) Rio Salado Pkwy										Map
50.84	+0.073	J	S Rio Salado Pkwy										Map
51.34	+0.576	J	S University Dr										Map
	+0.578	J	S University Dr										Map
51.84	M053 +0.074	J	S Apache Blvd										Map
	+0.075	J	S Apache Blvd										Map
52.34	+0.576	J	S Broadway Rd										Map
	+0.581	J	S Broadway Rd										Map
53.34	M054 +0.568	J	S Southern Ave										Map
		J	S Southern Ave										Map
56.37	M057 +0.544	J	S Elliot Rd										Map
	+0.549	J	S Elliot Rd										Map
57.36	M058 +0.590	J	S Warner Rd										Map
	+0.591	J	S Warner Rd										Map
58.37	M059 +0.604	J	S Ray Rd										Map
	+0.611	J	S Ray Rd										Map
59.87	M061 +0.104	J	S Frye Rd										Map

S 101 at M061+0.104

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 387

M061+0.104 on S 101

ARIZONA STATE HIGHWAY SYSTEM LOG

S 101 at M061+0.108

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M061+0.108 on S 101

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
59.88	M061 +0.108	J	S Frye Rd										
						Cardinal Mainline Averages/Totals:	248.67	8.50	54.73	10.19	60.96	2004.1	0.00 Miles of Median
						Non-Cardinal Mainline Averages/Totals:	245.96	9.96	54.31	8.70	60.60	2006.8	
						Frontage Roads Averages/Totals:	50.94	1.08	27.65	1.52	22.03		
						Non-Cardinal Frontage Roads	54.44	1.61	27.40	1.59	23.78		

[Map](#)

ARIZONA STATE HIGHWAY SYSTEM LOG

S 143 at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on S 143

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 143 - Cardinal (low to higher reference marker)													
0.00	M000 +0.000	C	J	Begin S 143 at I 010 48th St TI									
		C	UB	Inside Phoenix-Mesa Urbanized Area									
		C	JB	Inside Maricopa County along Tempe/Phoenix boundary									
0.14	+0.137	C	NB	Projects spanning M0 to M1	PCC	MBH	3	0	36	4	0.07	Jan 2001	
0.21	+0.212	C	NB		PCC	PCC	3	0	36	4	0.05	Jan 2001	
0.22	+0.222	A	OP	I 010							1965	286 ft Steel	
0.26	+0.258	C	NB	Projects spanning M0 to M1	PCC	PCC	2.5	0	30	4	0.19	Jan 2001	
0.45	M003 -0.012	C	OP	(NB) S 143							1990	386 ft Concrete	
	M000 +0.452	C	NB	Projects spanning M0 to M1	PCC	PCC	3	0	48	4	0.05	Jan 2001	
0.50	+0.499	C	NB		PCC	PCC	3	5	48	12	0.16	Jan 2001	
0.65	+0.649	A	BR	Tempe Drainage Ditch #2							1978	53 ft Concrete	
0.66	+0.663	C	NB	Projects spanning M0 to M1	PCC	PCC	3	5	54	12	0.03	Jan 2001	
0.70	+0.698	C	NB		PCC	PCC	3	5	60	12	0.03	Jan 2001	
0.73	+0.729	C	NB		AC/PCC	AC	3	5	60	12	0.02	Oct 2008	
0.75	+0.75	C	NB		AC/PCC	AC	3	5	36	12	0.22	Oct 2008	
0.82	+0.821	C	VMS	(NB) Variable Message Sign #254 (Existing)									
0.97	+0.974	C	NB	Projects spanning M0 to M1	AC/PCC	AC	2.5	5	30	12	0.03	Oct 2008	
1.01	+1.005	C	NB		AC/PCC	AC	2.5	5	30	12	0.22	Oct 2008	
		A	OP	Exit #1 University Dr							1984	212 ft Concrete	
1.22	+1.223	C	NB	Projects spanning M0 to M1	AC/PCC	AC	2	5	24	12	0.02	Oct 2008	
1.24	+1.244	C	NB		AC/PCC	AC	3	8	36	10	0.09	Oct 2008	
1.33	M001 +0.012	C	NB	Projects spanning M1 to M2	AC/PCC	AC	3	11	36	10	0.43	Oct 2008	
1.66	+0.343	A	BR	Salt River							1991	1161 ft Concrete	
1.76	+0.442	C	NB	Projects spanning M1 to M2	AC/PCC	AC	3	11	42	10	0.04	Oct 2008	
1.81	+0.485	C	NB		AC/PCC	AC	3	11	48	10	0.06	Oct 2008	
1.86	+0.54	C	NB		AC/PCC	AC	3	11	36	10	0.15	Oct 2008	
2.01	+0.689	C	NB		AC/PCC	AC	3	11	42	10	0.08	Oct 2008	
	+0.694	A	OP	Exit #2 at SS202 EB/WB							1991	242 ft Concrete	
2.09	+0.768	C	NB	Projects spanning M1 to M2	AC/PCC	AC	3	11	48	10	0.04	Oct 2008	
2.13	+0.80	C	NB		AC/PCC	AC	3	11	36	10	0.32	Oct 2008	
2.44	M002 +0.200	A	BR	Grand Canal Vidaduct & Union Pacific RR							1991	493 ft Concrete	
2.45	+0.202	C	NB	Projects spanning M2 to M3	AC/PCC	AC	3	11	42	10	0.03	Oct 2008	
2.48	+0.237	C	NB		AC/PCC	AC	3	11	48	10	0.09	Oct 2008	
2.57	+0.32	C	NB		AC/PCC	AC	3	11	36	10	0.27	Oct 2008	
2.81	+0.565	A	OP	Exit #3 at Washington St EB/WB							1991	344 ft Concrete	
	+0.566	C	FR	One Way Frontage Rd NB Right	Paved	MBH	2	2	24	10	0.27		
2.84	+0.598	C	NB	Projects spanning M2 to M3	AC/PCC	AC	3	11	42	10	0.01	Oct 2008	
2.85	+0.610	C	NB		AC/PCC	AC/PCC	3	10	42	8	0.03	Oct 2008	
2.88	+0.639	C	NB		AC/PCC	AC/PCC	3	10	48	8	0.06	Oct 2008	
2.94	+0.697	C	NB		AC/PCC	AC/PCC	2	10	24	8	0.11	Oct 2008	
3.05	+0.802	C	OP	(NB) Van Buren St							1991	192 ft Concrete	
	+0.804	C	NB	Projects spanning M2 to M3	AC/PCC	AC/PCC	2	10	24	8	0.03	01 May 2005	

S 143 at M002+0.804

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 389

M002+0.804 on S 143

ARIZONA STATE HIGHWAY SYSTEM LOG

S 143 at M002+0.821

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M002+0.821 on S 143

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
3.06	M002 +0.821	C	FR	One Way Frontage Rd NB Right	AC/PCC	AC/PCC	2	2	24	10	0.16	01 May 2005	
3.07	+0.830	C	NB	Projects spanning M2 to M3	AC/PCC	AC/PCC	2	8	24	10	0.68	01 May 2005	
3.23	+0.983	C	FR	One Way Frontage Rd NB Right	AC/PCC	AC/PCC	1.5	2	19.5	14	0.06	01 May 2005	
3.24	+0.999	A	UP	Ramp S 143 NB to S 202 WB								1990	16'-06"
3.28	M003 +0.035	C	FR	One Way Frontage Rd NB Right	AC/PCC	AC/PCC	1	2	14	18	0.40	01 May 2005	
3.52	+0.271	C	UP	(NB) Under S 202 EB/WB								1990	16'-03"
3.75	+0.506	C	NB	Projects spanning M3 to M4	AC/PCC	AC/PCC	2	8	24	10	0.03	92	
3.78	+0.537	C	NB		AC/PCC	AC/PCC	2	8	36	10	0.19	92	
3.97	+0.724	C	NB		AC/PCC	AC/PCC	2	8	42	10	0.03	92	
3.99	+0.749	C	NB		AC/PCC	AC/PCC	2	8	48	10	0.04	92	
4.03	+0.78	C	NB		AC/PCC	AC/PCC	2	8	24	10	0.03	92	
4.04	+0.795	C	X	McDowell Rd - Thomas Rd Survey Only									
4.06	+0.810	C	J	(NB) Temporary End at McDowell Rd -- [B24]									
5.05	+1.79	C	J	(NB) End S 143 at Thomas Rd									

ARIZONA STATE HIGHWAY SYSTEM LOG

S 143 at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on S 143

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 143 - Non-cardinal (from low to high for divided hwy segments)													
0.00	M000 +0.000	N	J	Begin S 143 SB divided centerline at I 010 48th St TI									
0.14	+0.137	N	SB	Projects spanning M0 to M1	PCC	MBH	2	4	24	0	0.05	Jan 2001	
0.19	+0.192	N	SB		PCC	MBH	2	4	36	0	0.02	Jan 2001	
0.21	+0.212	N	SB		PCC	PCC	2	4	36	0	0.22	Jan 2001	
0.43	+0.434	N	SB		PCC	PCC	2	4	48	0	0.03	Jan 2001	
0.46	+0.463	N	SB		PCC	PCC	2	4	42	0	0.04	Jan 2001	
0.50	+0.502	N	SB		PCC	PCC	2	12	42	5	0.01	Jan 2001	
0.51	+0.507	N	SB		PCC	PCC	2	12	36	5	0.22	Jan 2001	
0.73	+0.730	N	SB		AC/PCC	AC/PCC	2	12	36	5	0.03	Oct 2008	
0.76	+0.75	N	SB		AC/PCC	AC/PCC	2	12	24	5	0.25	Oct 2008	
1.01	+1.005	N	SB		AC/PCC	AC/PCC	2	12	24	5	0.24	Oct 2008	
1.24	+1.242	N	SB		AC/PCC	AC/PCC	2	10	24	11	0.02	Oct 2008	
1.26	+1.263	N	SB		AC/PCC	AC/PCC	3	10	36	11	0.56	Oct 2008	
1.83	M001 +0.507	N	SB	Projects spanning M1 to M2	AC/PCC	AC/PCC	3	10	42	11	0.12	Oct 2008	
1.95	+0.627	N	SB		AC/PCC	AC/PCC	3	10	48	11	0.19	Oct 2008	
2.14	+0.81	N	SB		AC/PCC	AC/PCC	3	10	36	11	0.15	Oct 2008	
2.28	M002 +0.035	N	VMS	(SB) Variable Message Sign #253 (Existing)									
	+0.041	N	SB	Projects spanning M2 to M3	AC/PCC	AC/PCC	3	10	42	11	0.12	Oct 2008	
2.40	+0.162	N	SB		AC/PCC	AC/PCC	3	10	48	11	0.22	Oct 2008	
2.62	+0.37	N	SB		AC/PCC	AC/PCC	3	10	36	11	0.22	Oct 2008	
2.83	+0.589	N	FR	One Way Frontage Rd SB Left	PCC	PCC	2	2	24	2	0.07		
2.84	+0.601	N	SB	Projects spanning M2 to M3	AC/PCC	AC/PCC	3	10	42	11	0.01	Oct 2008	
2.85	+0.613	N	SB		AC/PCC	AC/PCC	3	4	42	10	0.13	Oct 2008	
2.89	+0.651	N	FR	One Way Frontage Rd SB Left	PCC	PCC	1.5	5	18	3	0.06		
2.95	+0.708	N	FR	One Way Frontage Rd SB Left	PCC	PCC	1	8	12	4	0.13		
2.99	+0.744	N	SB	Projects spanning M2 to M3	AC/PCC	AC/PCC	3	4	48	10	0.06	Oct 2008	
3.04	+0.802	N	SB		AC/PCC	AC/PCC	3	4	48	10	0.03	01 May 2005	
3.05	+0.804	N	OP	(SB) Van Buren St								1991	192 ft Concrete
	+0.806	N	OP	(SB) Van Buren St								1990	192 ft Concrete
3.07	+0.833	N	SB	Projects spanning M2 to M3	AC/PCC	AC/PCC	3	10	48	8	0.04	01 May 2005	
		N	FR	One Way Frontage Rd SB Left	AC/PCC	AC/PCC	1	8	14	4	0.05	01 May 2005	
3.12	+0.876	N	SB	Projects spanning M2 to M3	AC/PCC	AC/PCC	2	10	24	8	0.64	01 May 2005	
3.54	M003 +0.292	N	UP	(SB) Under S 202 WB/EB								1990	16'-02"
3.75	+0.507	N	SB	Projects spanning M3 to M4	AC/PCC	AC/PCC	2	10	24	8	0.02	92	
3.77	+0.522	N	SB		AC/PCC	AC/PCC	2	10	36	8	0.27	92	
4.04	+0.79	N	SB		AC/PCC	AC/PCC	2	10	24	8	0.02	92	
4.06	+0.810	N	J	(SB) Temporary End McDowell Rd -- [B24]									

S 143 at M003+0.810

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 391

M003+0.810 on S 143

ARIZONA STATE HIGHWAY SYSTEM LOG

S 143 at M000+0.137

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.137 on S 143

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 143 - Others													
0.14	M000 +0.137	J	S I-10 Exit 153 A										Map
0.27		J	S University Dr										Map
Cardinal Mainline Averages/Totals:						10.41	7.99	34.89	9.70	3.93	2005.1	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:						9.71	9.50	34.61	8.04	3.93	2005.1		
Frontage Roads Averages/Totals:						1.35	2.00	19.20	13.87	0.89			
Non-Cardinal Frontage Roads						0.41	6.06	16.19	3.35	0.31			

ARIZONA STATE HIGHWAY SYSTEM LOG

S 169 at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on S 169

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 169 - Cardinal (low to higher reference marker)													
0.00	M000 +0.000	C	J S Begin S 169 at S 069 Dewey -- [B24]										Map
		C	JB Inside Prescott Valley, Yavapai County										
		C	UH Projects spanning M0 to M1	AC	AC	2	8	24	8	0.08	1995		
0.08	+0.080	C	UH	AC	AC	2	5	24	5	15.08	12 Oct 1999		
0.25	+0.250	C	BR Agua Fria River								1969	153 ft Concrete	
0.50	+0.496	C	JB ECL Prescott Valley, WCL Dewey Humboldt								2007		
0.69	+0.691	C	J Outback Rd										
2.57	M002 +0.567	C	JB ECL Dewey Humboldt								2007		
4.84	M004 +0.840	C	J Cherry Rd										
5.03	M005 +0.028	C	J Ormes Rd										
6.06	M006 +0.057	C	JB Enter Prescott NF										
9.65	M009 +0.651	C	J Hackberry Wash Rd										
9.70	+0.698	C	BR Hackberry Wash RCB								1972	53 ft Concrete	
15.05	M015 +0.052	C	J S I 017 Exit #278 C & J-ramp -- [R]										Map
15.09	+0.097	C	OP I 017 Exit #278									Unknown	
15.16	+0.160	C	J S End S 169 at I 017 Exit #278 A & G-ramp -- [L]										Map
Cardinal Mainline Averages/Totals:						30.32	5.02	24.00	5.02	15.16	1999.0	0.00 Miles of Median	

S 169 at M015+0.160

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 393

M015+0.160 on S 169

ARIZONA STATE HIGHWAY SYSTEM LOG

S 177 at M136+0.310

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M136+0.310 on S 177

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 177 - Cardinal (low to higher reference marker)													
0.00	M136 +0.310	C	J S Begin S 177 at S 077 and Cobo Ln in Winkelman -- [B]										
		C	JB Inside Winkelman, Gila County										
		C	UH Projects spanning M136 to M137	AC	AC	4	8	48	8	0.25	18 Dec 2009		
0.08	+0.392	C	J Hawes Ave -- [B]										
0.15	+0.460	C	J Griffen Ave -- [B]										
0.22	+0.525	C	J Randall Ave -- [B]										
0.25	+0.555	C	UH Projects spanning M136 to M137	AC	AC	3.5	8	42	8	0.04	18 Dec 2009		
0.28	+0.590	C	JB WCL Winkelman, ECL Hayden Elev 2100										
0.29	+0.596	C	J Ray Ave -- [R]										
		C	UH Projects spanning M136 to M137	AC	AC	3	5	36	8	0.05	18 Dec 2009		
0.32	+0.633	C	J Local Rd -- [L]										
0.34	+0.646	C	J Mountain View Dr -- [R]										
		C	UH Projects spanning M136 to M137	AC	AC	2	5	24	5	0.43	18 Dec 2009		
0.76	M137 +0.000	C	UH Projects spanning M137 to M138	AC	AC	2	5	24	5	0.71	1994		
1.27	+0.508	C	J Asarco Dr Right & Quarelli St Left -- [B]										
1.47	+0.708	C	UH Projects spanning M137 to M138	AC	AC	2	2	24	2	1.43	1994		
1.48	+0.716	C	J Velasco Ave -- [R]										
1.50	+0.738	C	UP Timber Flume								1960		16'-08"
1.64	+0.882	C	UP Steel Flume								1983		16'-06"
1.66	+0.900	C	J Kennecott Ave -- [B]										
1.76	+0.998	C	J Lower Rd -- [R]										
1.83	M138 +0.048	C	JB WCL Hayden										
1.84	+0.051	C	J Local Rd -- [L]										
1.87	+0.082	C	J Local Rd -- [L]										
1.96	+0.175	C	JB Pinal County										
2.90	M139 +0.099	C	UH Projects spanning M139 to M140	AC	AC	2	2	36	2	0.03	1994		
2.93	+0.128	C	UH	AC	AC	2	2	48	2	0.03	1994		
2.96	+0.153	C	X Railroad Crossing										
	+0.156	C	UH Projects spanning M139 to M140	AC	AC	2	2	42	2	0.03	1994		
2.99	+0.181	C	UH	AC	AC	2	2	36	2	0.03	1994		
3.01	+0.20	C	UH	AC	AC	2	2	24	2	11.25	1994		
3.24	+0.434	C	J Local Rd -- [R]										
3.31	+0.501	C	J Rd to Railroad Yard -- [L]										
3.45	+0.643	C	J Local Rd -- [L]										
3.62	+0.813	C	J Local Rd -- [B]										
3.73	+0.923	C	J Local Rd -- [R]										
7.46	M143 +0.688	C	J Local Rd -- [B]										
8.20	M144 +0.387	C	J Terence Dr -- [L]										
8.45	+0.637	C	J Local Rd -- [R]										
8.74	+0.930	C	J Steamboat Canyon Rd -- [R]										
8.79	M145 +0.010	C	J Hartford Rd -- [L]										
9.03	+0.246	C	JB ECL Kearny Elev 2020										

[Map](#)

S 177 at M145+0.246

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 394

M145+0.246 on S 177

ARIZONA STATE HIGHWAY SYSTEM LOG

S 177 at M145+0.514

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M145+0.514 on S 177

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
9.30	M145 +0.514	C	J	Local Rd -- [L]									
9.51	+0.725	C	BR	Steamboat Wash							1958	88 ft Unknown	
9.61	+0.826	C	J	Hammond Dr -- [B]									
9.71	+0.929	C	J	Upton Dr (Business District) Left & Griffin Rd (South) Right -- [B]									
9.97	M146 +0.188	C	J S	Tilbury Dr Left & Griffin Dr (North) Right -- [B1]									Map
10.16	+0.378	C	J S	Senator Chastain St -- [L23]									Map
10.36	+0.575	C	J S	Ray Unified School District Access Loop (South) -- [L2]									Map
10.42	+0.639	C	J S	Ray Unified School District Access Loop (North) -- [L3]									Map
10.77	+0.984	C	JB	NCL Kearny									
13.01	M149 +0.236	C	J	Local Rd -- [L3]									
13.28	+0.506	C	J	Local Rd -- [L3]									
14.26	M150 +0.481	C	UH	Projects spanning M150 to M151	AC	MBH	2	5	24	5	1.47	88	
15.73	M151 +0.950	C	UH	Projects spanning M151 to M152	AC	AC	2	5	24	5	0.32	03 Aug 1999	
15.97	M152 +0.170	C	J	Kelvin Rd and Florence-Kelvin Hwy -- [L]									
16.05	+0.253	C	UH	Projects spanning M152 to M153	AC	AC	2	5	24	5	4.73	15 Sep 2003	
16.56	+0.765	C	J	Mineral Creek Rd -- [R14]									
19.35	M155 +0.570	C	J	Asarco Copper Operations Visitor View Point Entrance -- [L]									
20.47	M156 +0.687	C	SVP	SB Unpaved 223' long, variable 0-20-0' wide							0.04		
20.78	M157 +0.000	C	UH	Projects spanning M157 to M158	AC	AC	2	5	24	5	0.42	15 Sep 2003	
21.07	+0.294	C	SVP	SB Unpaved 161' long, variable 0-8-0' wide							0.03		
21.20	+0.422	C	UH	Projects spanning M157 to M158	AC	AC	2	3.5	24	5	0.07	15 Sep 2003	
21.27	+0.491	C	J	Mineral Creek Rd -- [R]									
	+0.494	C	UH	Projects spanning M157 to M158	AC	AC	2	3.5	24	3.5	0.01	15 Sep 2003	
21.28	+0.501	C	UH		AC	AC	2	3.5	24	2	0.01	15 Sep 2003	
21.29	+0.510	C	UH		AC	AC	2	2	24	2	0.04	15 Sep 2003	
21.33	+0.549	C	UH		AC	AC	2	2	24	2	0.77	92	
21.98	M158 +0.209	C	SVP	SB Unpaved 70' long, variable 0-45' wide							0.01		
22.00	+0.223	C	J	Battle Axe Rd -- [L]									
		C	SVP	SB Unpaved 118' long, variable 45-0' wide							0.02		
22.10	+0.325	C	UH	Projects spanning M158 to M159	AC	AC	2	2	24	1.5	0.01	92	
22.11	+0.331	C	UH		AC	AC	2	2	24	1	0.10	92	
22.21	+0.430	C	UH		AC	AC	2	1	24	1	0.74	92	
22.24	+0.465	C	J	Cliffside Rd -- [L]									
22.36	+0.589	C	J	Local Rd -- [R]									
22.42	+0.644	C	J	Silver Creek Rd -- [L]									
		C	SVP	SB Unpaved 243' long, variable 35-15' wide							0.05		
22.65	+0.878	C	SVP	SB Unpaved 47' long, variable 0-18' wide							0.01		
22.66	+0.886	C	SVP	SB Unpaved 86' long, 18' wide							0.02		
		C	SVP	NB Unpaved 142' long, variable 0-12-0' wide							0.03		
22.68	+0.903	C	SVP	SB Unpaved 159' long, variable 18-0' wide							0.03		
22.91	M159 +0.079	C	J	Residential Access -- [R]									
22.95	+0.120	C	UH	Projects spanning M159 to M160	AC	AC	2	1.5	24	1	0.01	92	
22.96	+0.132	C	UH		AC	AC	2	2	24	1	0.40	92	

S 177 at M159+0.132

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 395

M159+0.132 on S 177

ARIZONA STATE HIGHWAY SYSTEM LOG

S 177 at M159+0.165

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M159+0.165 on S 177

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
22.99	M159 +0.165	C	J	Local Rd -- [L]									
23.11	+0.277	C	SVP	NB Unpaved 78' long, variable 50' wide						0.01			
23.12	+0.292	C	SVP	NB Unpaved 84' long, variable 50-0' wide						0.02			
23.13	+0.299	C	J	Residential Access Rd -- [R]									
23.28	+0.446	C	J	Residential Access -- [L]									
23.36	+0.532	C	UH	Projects spanning M159 to M160	AC	AC	2	2	24	1.5	0.03	92	
23.39	+0.562	C	UH		AC	AC	2	2	24	2	0.12	92	
23.40	+0.576	C	J	Local Rd -- [L]									
23.51	+0.680	C	UH	Projects spanning M159 to M160	AC	AC	2	1.5	24	2	0.01	92	
23.52	+0.692	C	UH		AC	AC	2	1	24	2	1.32	92	
24.10	M160 +0.350	C	SVP	SB Unpaved 78' long, variable 0-40' wide						0.01			
24.11	+0.365	C	SVP	SB Unpaved 139' long, variable 40-0' wide						0.03			
24.27	+0.524	C	SVP	NB Unpaved Safety Pullout 155' long, variable 0-45' wide						0.03			
24.30	+0.553	C	SVP	NB Unpaved Safety Pullout 100' long, variable 45-0' wide						0.02			
24.39	+0.644	C	SVP	SB Unpaved 49' long, variable 0-45' wide						0.01			
24.40	+0.653	C	SVP	SB Unpaved 60' long, 45' wide						0.01			
24.41	+0.665	C	SVP	SB Unpaved 117' long, variable 45-0' wide						0.02			
24.62	+0.875	C	JB	Enter Tonto NF									
24.84	M161 +0.157	C	UH	Projects spanning M161 to M162	AC	AC	2	1	24	1.5	0.02	92	
24.86	+0.176	C	UH		AC	AC	2	1	24	1	1.39	92	
24.89	+0.208	C	SVP	SB Unpaved 24' long, variable 0-20' wide									
24.90	+0.212	C	SVP	SB Unpaved 124' long, 20' wide						0.02			
24.92	+0.236	C	SVP	SB Unpaved 177' long, variable 20-0' wide						0.03			
25.23	+0.551	C	SVP	SB Unpaved 124' long, variable 0-45' wide						0.02			
25.26	+0.574	C	SVP	SB Unpaved 136' long, 45' wide						0.03			
25.28	+0.600	C	J	Unknown Rd -- [L]									
		C	SVP	SB Unpaved 117' long, variable 45-0' wide						0.02			
25.38	+0.700	C	J	Unknown Rd -- [R]									
25.39	+0.702	C	SVP	SB Unpaved 91' long, variable 0-30' wide						0.02			
25.40	+0.719	C	SVP	SB Unpaved 152' long, variable 30-0' wide						0.03			
25.70	M162 +0.025	C	SVP	NB Unpaved 167' long, 40' wide						0.03			
25.72	+0.049	C	J	Unknown Rd -- [R]									
25.73	+0.057	C	SVP	NB Unpaved 78' long, variable 15-0' wide						0.01			
26.22	+0.544	C	SVP	SB Unpaved 92' long, variable 030-0' wide						0.02			
26.25	+0.576	C	UH	Projects spanning M162 to M163	AC	AC	2	1.5	24	1	0.02	92	
26.27	+0.596	C	UH		AC	AC	2	2	24	1	1.22	92	
26.37	+0.696	C	J	Unknown Rd -- [R]									
26.43	+0.757	C	SVP	SB Unpaved 130' long, variable 0-12-0' wide						0.02			
26.94	M163 +0.245	C	SVP	SB Unpaved 96' long, variable 0-16' wide						0.02			
26.96	+0.263	C	SVP	SB Unpaved 128' long, variable 16-0' wide						0.02			
27.13	+0.429	C	SVP	SB Unpaved 44' long, variable 0-12' wide						0.01			
27.14	+0.437	C	SVP	SB Unpaved 148' long, variable 12-0' wide						0.03			
27.49	+0.792	C	UH	Projects spanning M163 to M164	AC	AC	2	2	24	1	0.01	20 Jul 2011	

S 177 at M163+0.792

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 396

M163+0.792 on S 177

ARIZONA STATE HIGHWAY SYSTEM LOG

S 177 at M163+0.793

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M163+0.793 on S 177

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
27.49	M163 +0.793	C	J	Local Rd -- [L]									
27.50	+0.800	C	UH	Projects spanning M163 to M164	AC	AC	2	5	24	5	0.07	20 Jul 2011	
	+0.801	C	SVP	SB Unpaved 118' long, variable 0-26' wide							0.02		
27.52	+0.823	C	SVP	SB Unpaved 53' long, 26' wide							0.01		
27.57	+0.868	C	UH	Projects spanning M163 to M164	AC	AC	2	8	24	8	0.46	20 Jul 2011	
27.86	M164 +0.160	C	SVP	SB Unpaved 186' long, variable 12' wide							0.04		
28.03	+0.331	C	UH	Projects spanning M164 to M165	AC	AC	2	5	24	5	0.07	92	
28.10	+0.400	C	UH		AC	AC	2	2	24	1	0.20	92	
28.17	+0.474	C	J	FH230 Tonto -- [L]									
		C	SVP	SB Unpaved 145' long, 45' wide							0.03		
28.20	+0.502	C	SVP	SB Unpaved 82' long, variable 45-0' wide							0.02		
28.21	+0.514	C	J	Unknown Rd -- [R]									
28.30	+0.597	C	UH	Projects spanning M164 to M165	AC	MBH	2	2	24	1	0.01	72	
28.31	+0.609	C	UH		AC	MBH	2	5	24	4.5	0.02	72	
28.33	+0.628	C	UH		AC	MBH	2	5	24	8	0.04	72	
28.37	+0.668	C	UH		AC	MBH	2	8	24	8	0.59	72	
28.42	+0.723	C	SVP	NB Unpaved 269' long, variable 0-70' wide							0.05		
28.47	+0.774	C	J	Apache Leap Rd -- [R]									
28.52	+0.819	C	BR	Wash							1971	60 ft Unknown	
28.96	M165 +0.000	C	UH	Projects spanning M165 to M166	AC	MBH	2	8	24	8	2.74	72	
29.02	+0.063	C	J	Arnett Dr -- [L]									
30.69	M166 +0.733	C	JB	SCL Superior Elev 2820									
31.06	M167 +0.105	C	J	Sunset Dr									
31.56	+0.611	C	J S	U 060 Exit #226 A & G-ramp -- [R]									Map
31.58	+0.628	C	OP	U 060							1995	99 ft Unknown	
31.60	+0.643	C	J S	U 060 Exit #226 J-ramp -- [L]									Map
31.69	+0.720	C	J S	End S 177 at U 060 Exit #226 -- [B]									Map
Cardinal Mainline Averages/Totals:						64.05	3.45	24.29	3.44	31.72	1993.2	0.00 Miles of Median	

S 177 at M167+0.720

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 397

M167+0.720 on S 177

ARIZONA STATE HIGHWAY SYSTEM LOG

S 179 at M298+0.870

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M298+0.870 on S 179

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 179 - Cardinal (low to higher reference marker)													
0.00	M298 +0.870	C	J S Begin S 179 at I 017 Exit #298 A & G-Ramp -- [R]										Map
		C	JB Inside Yavapai County										
		C	UH Projects spanning M298 to M299	AC	AC	2	5	24	5	5.53	1994		Map
0.07	+0.942	C	J S I 017 Exit #298 J & C-Ramp -- [L]										Map
0.23	M299 +0.168	C	SVP SB Unpaved 364' long, 0-?-0' wide							0.07			
2.71	M301 +0.586	C	SVP NB Unpaved 226' long, 0-16-0' wide							0.04			
2.87	+0.747	C	SVP NB Unpaved 158' long, 0-14-0' wide							0.03			
3.01	+0.885	C	SVP SB Unpaved 249' long, 0-20-0' wide							0.05			
		C	SVP NB Unpaved 273' long, 0-18-0' wide							0.05			
3.14	M302 +0.016	C	SVP SB Unpaved 177' long, 0-12-0' wide							0.03			
3.17	+0.042	C	SVP NB Unpaved 149' long, 0-18-0' wide							0.03			
3.65	+0.530	C	BR Dry Beaver Creek								1962	166 ft Steel	
4.14	M303 +0.024	C	J S Beaverhead Flat Rd -- [L23]										Map
	+0.029	C	SVP NB Unpaved 788' long, 0-8-0' wide							0.15			
4.38	+0.266	C	SVP SB Paved 372' long, 0-10-0' wide							0.07			
4.69	+0.578	C	SVP NB Unpaved 306' long, 0-15-0' wide							0.06			
5.18	M304 +0.086	C	SVP NB Unpaved 92' long, 0-27' wide							0.02			
5.53	+0.437	C	UH Projects spanning M304 to M305	AC	AC	2	6.5	24	6.5	0.06	20 Oct 2008		
5.59	+0.498	C	DH	AC	AC	2	8	26.84	8	0.16	20 Oct 2008		
5.76	+0.663	C	DH	AC	AC	2	8	26.84	0	0.07	20 Oct 2008		
5.83	+0.737	C	J S Scenic View Access -- [R14]								20 Oct 2008		Map
		C	DH Projects spanning M304 to M305	AC	AC	2	8	26.84	8	0.77	20 Oct 2008		
6.59	M305 +0.483	A	JB Temp Leave Coconino NF										
6.60	+0.496	C	DH Projects spanning M305 to M306	AC	AC	2	8	24	8	0.16	20 Oct 2008		
6.65	+0.546	C	J S Local Rd -- [L2]								20 Oct 2008		Map
6.76	+0.656	C	J S Rojo Dr -- [L23]								20 Oct 2008		Map
		C	DH Projects spanning M305 to M306	AC	AC	2	0	24	8	0.05	20 Oct 2008		
6.78	+0.676	C	J S Wild Horse Mesa Dr -- [R4]								20 Oct 2008		Map
6.81	+0.701	C	DH Projects spanning M305 to M306	AC	AC	2	8	24	8	0.20	20 Oct 2008		
7.00	+0.900	C	DH	AC	AC	2	8	24	0	0.02	20 Oct 2008		
7.03	+0.925	C	DH	AC	AC	2	0	24	0	0.06	20 Oct 2008		
7.06	+0.954	C	J S Ridge Trail Left & Avenida De Piedras Right Roundabout -- [B]								20 Oct 2008		Map
7.09	+0.985	C	DH Projects spanning M305 to M306	AC	AC	2	0	24	8	0.02	20 Oct 2008		
7.11	+1.008	C	DH	AC	AC	2	8	24	8	0.03	20 Oct 2008		
7.14	M306 +0.018	C	DH Projects spanning M306 to M307	AC	AC	2	0	24	8	0.06	20 Oct 2008		
7.15	+0.030	C	J S (SB) Residential Community Access Rd -- [L3]								20 Oct 2008		Map
7.20	+0.074	C	DH Projects spanning M306 to M307	AC	AC	2	8	24	8	0.10	20 Oct 2008		
7.29	+0.169	C	DH	AC	AC	2	8	24	0	0.04	20 Oct 2008		
7.31	+0.190	C	SVP (SB) Bus Pullout 28' long, 0-8' wide							0.01	20 Oct 2008		
7.32	+0.195	C	SVP (SB) Bus Pullout 44' long, 8' wide							0.01	20 Oct 2008		
7.33	+0.203	C	SVP (SB) Bus Pullout 35' long, 8-0' wide							0.01	20 Oct 2008		
	+0.205	C	DH Projects spanning M306 to M307	AC	AC	2	0	24	0	0.05	20 Oct 2008		

S 179 at M306+0.205

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 398

M306+0.205 on S 179

ARIZONA STATE HIGHWAY SYSTEM LOG

S 179 at M306+0.233

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M306+0.233 on S 179

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
7.36	M306 +0.233	C	J S Verde Valley School Rd Left & Jacks Canyon Rd Right Roundabout -- [B]								20 Oct 2008		Map
7.39	+0.260	C	DH Projects spanning M306 to M307	AC	AC	2	0	24	8	0.03	20 Oct 2008		
7.41	+0.289	C	DH	AC	AC	2	8	24	8	0.07	20 Oct 2008		
7.47	+0.341	C	SVP (NB) Bus Pullout 42' long, 0-8' wide							0.01	20 Oct 2008		
	+0.349	C	SVP (NB) Bus Pullout 40' long, 8' wide							0.01	20 Oct 2008		
7.48	+0.357	C	SVP (NB) Bus Pullout 24' long, 8-0' wide								20 Oct 2008		
7.49	+0.363	C	DH Projects spanning M306 to M307	AC	AC	2	8	24	0	0.03	20 Oct 2008		
7.52	+0.397	C	DH	AC	AC	2	0	24	0	0.06	20 Oct 2008		
7.55	+0.421	C	J S Cortez Dr Roundabout -- [B]								20 Oct 2008		Map
7.59	+0.462	C	J S Business Access Rd -- [R1]								20 Oct 2008		Map
		C	DH Projects spanning M306 to M307	AC	AC	2	0	30	0	0.01	20 Oct 2008		
7.60	+0.475	C	DH	AC	AC	2	8	24	8	0.08	20 Oct 2008		
7.68	+0.551	C	J S Castle Rock Rd -- [B234]								20 Oct 2008		Map
		C	DH Projects spanning M306 to M307	AC	AC	2	0	24	8	0.05	20 Oct 2008		
7.72	+0.598	C	DH	AC	AC	2	8	24	8	0.30	20 Oct 2008		
7.95	+0.826	C	J S Residential Community Access Rd -- [L2]								20 Oct 2008		Map
7.98	+0.857	C	J S Navajo Rd -- [R4]								20 Oct 2008		Map
8.02	+0.893	C	DH Projects spanning M306 to M307	AC	AC	2	8	24	0	0.05	20 Oct 2008		
8.06	+0.940	C	J S Bell Rock Plaza Rd Left & Business Access Rd Right -- [B1234]								20 Oct 2008		Map
		C	DH Projects spanning M306 to M307	AC	AC	2	0	24	0	0.01	20 Oct 2008		
8.08	+0.951	C	DH	AC	AC	2	0	24	8	0.01	20 Oct 2008		
8.09	+0.960	C	DH	AC	AC	2	0	24	0	0.03	20 Oct 2008		
8.12	+0.990	C	DH	AC	AC	2	8	24	0	0.01	20 Oct 2008		
	+0.999	C	DH	AC	AC	2	0	24	0	0.06	20 Oct 2008		
8.15	+1.024	C	J S Bell Rock Blvd Roundabout -- [B]								20 Oct 2008		Map
8.18	+1.059	C	DH Projects spanning M306 to M307	AC	AC	2	0	24	8	0.01	20 Oct 2008		
8.20	M307 +0.000	C	DH Projects spanning M307 to M308	AC	AC	2	8	24	8	0.04	20 Oct 2008		
8.23	+0.034	A	JB Re-enter Coconino NF										
8.24	+0.038	C	DH Projects spanning M307 to M308	AC	AC	2	8	24	0	0.01	20 Oct 2008		
8.25	+0.049	C	DH	AC	AC	2.5	8	31.775	0	0.04	20 Oct 2008		
8.29	+0.090	C	J S Bell Rock Vista Scenic Pullout -- [R14]								20 Oct 2008		Map
		C	DH Projects spanning M307 to M308	AC	AC	2.5	8	31.775	8	0.01	20 Oct 2008		
8.30	+0.103	C	DH	AC	AC	2.5	8	31.775	6.5	0.03	20 Oct 2008		
8.33	+0.133	C	NB	AC	AC	2	0	25.42	5	0.59	20 Oct 2008		
8.92	+0.718	C	NB	AC	AC	2	0	25.42	8	0.24	20 Oct 2008		
9.16	M308 +0.042	C	NB Projects spanning M308 to M309	AC	AC	1.5	0	19.065	8	0.09	20 Oct 2008		
9.25	+0.128	C	NB	AC	AC	1	0	13.42	8	0.05	20 Oct 2008		
9.28	+0.162	A	JB Coconino County										
9.29	+0.173	C	NB Projects spanning M308 to M309	AC	AC	1	0	13.42	0	0.06	20 Oct 2008		
9.35	+0.229	A	J S Red Rock Vista Scenic Pullout -- [R14]								20 Oct 2008		Map
		C	NB Projects spanning M308 to M309	AC	AC	1	0	13.42	8	1.56	20 Oct 2008		
10.47	M309 +0.325	A	JB SCL Sedona										
10.90	+0.764	C	NB Projects spanning M309 to M310	AC	AC	1	0	13.42	0	0.05	20 Oct 2008		

S 179 at M309+0.764

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 399

M309+0.764 on S 179

ARIZONA STATE HIGHWAY SYSTEM LOG

S 179 at M309+0.810

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M309+0.810 on S 179

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
10.95	M309 +0.810	A	J S Little Horse Scenic Pullout -- [R14]								20 Oct 2008		Map
		C	NB Projects spanning M309 to M310	AC	AC	1	0	13.42	8	0.20	20 Oct 2008		
11.16	M310 +0.026	C	DH Projects spanning M310 to M311	AC	AC	2	8	26.84	8	0.02	20 Oct 2008		
11.17	+0.035	A	JB Temp Leave Coconino NF (Still Inside Sedona)										
11.18	+0.042	C	DH Projects spanning M310 to M311	AC	AC	2	8	26.84	0	0.05	20 Oct 2008		
11.22	+0.080	C	UB SUB Sedona										
11.23	+0.093	C	J S Back O' Beyond Rd Left & Indian Cliffs Rd Right Roundabout -- [B]								20 Oct 2008		Map
		C	DH Projects spanning M310 to M311	AC	AC	2	0	26.84	0	0.02	20 Oct 2008		
11.25	+0.115	C	DH	AC	AC	2	0	26.84	8	0.02	2008		
11.28	+0.139	C	DH	AC	AC	2	8	26.84	8	0.26	2008		
11.47	+0.333	C	J S (SB) Local Rd -- [L]										Map
11.54	+0.400	C	J S Meadow Lark Dr -- [R4]										Map
		C	DH Projects spanning M310 to M311	AC	AC	2	8	25.42	8	0.06	2008		
11.59	+0.455	C	J S Skyline Dr -- [L23]										Map
		C	DH Projects spanning M310 to M311	AC	AC	2	0	26.84	8	0.04	2008		
11.63	+0.497	C	DH	AC	AC	2	8	26.84	8	0.01	2008		
		C	SVP (SB) Bus Pullout 28' long, 0-10' wide							0.01	2008		
11.64	+0.502	C	SVP (SB) Bus Pullout 40' long, 10' wide							0.01	2008		
	+0.505	C	DH Projects spanning M310 to M311	AC	AC	2	8	26.84	0	0.02	2008		
11.65	+0.510	C	SVP (SB) Bus Pullout 50' long, 10-0' wide							0.01	2008		
11.66	+0.528	C	DH Projects spanning M310 to M311	AC	AC	2	0	26.84	0	0.08	2008		
11.69	+0.555	C	J S Chapel Rd Roundabout -- [B]								Oct 2008		Map
11.71	+0.575	C	SVP (NB) Bus Pullout 50' long, 0-10' wide							0.01	2008		
11.72	+0.585	C	SVP (NB) Bus Pullout 40' long, 10' wide							0.01	2008		
11.73	+0.592	C	SVP (NB) Bus Pullout 25' long, 10-0' wide								2008		
11.74	+0.606	C	DH Projects spanning M310 to M311	AC	AC	2	8	26.84	8	0.38	2008		
11.95	+0.818	C	J S Cathedral Rock Trl -- [L2]										Map
12.11	M311 +0.008	C	OP Pedestrian Overpass									Unknown	
12.12	+0.018	C	DH Projects spanning M311 to M312	AC	AC	2	8	26.84	0	0.05	2008		
12.17	+0.068	C	J S Mallard Dr -- [B1234]										Map
		C	DH Projects spanning M311 to M312	AC	AC	2	0	26.84	8	0.04	2008		
12.21	+0.103	A	JB Re-enter Coconino NF (Still Inside Sedona)										
12.22	+0.111	C	DH Projects spanning M311 to M312	AC	AC	2	8	26.84	8	0.35	2008		
12.49	+0.381	A	JB Leave Coconino NF (Still Inside Sedona)										
	+0.387	C	J S Oak Creek Cliffs Dr -- [L2]										Map
12.57	+0.463	C	J S Doodlebug Rd -- [L23]										Map
		C	DH Projects spanning M311 to M312	AC	AC	2	0	26.84	8	0.01	2008		
	+0.469	C	DH	AC	AC	2	0	26.84	0	0.04	2008		
12.61	+0.505	C	DH	AC	AC	2	8	26.84	0	0.01	2008		
12.62	+0.511	C	J S San Miguel Dr -- [R1]										Map
		C	DH Projects spanning M311 to M312	AC	AC	2	8	24	8	0.03	2008		
12.65	+0.544	C	J S Juniper Trl -- [L]										Map
		C	DH Projects spanning M311 to M312	AC	AC	2	8	26.84	8	0.24	2008		

S 179 at M311+0.544

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 400

M311+0.544 on S 179

ARIZONA STATE HIGHWAY SYSTEM LOG

S 179 at M311+0.788

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M311+0.788 on S 179

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
12.89	M311 +0.788	C	J S Pine Dr -- [R4]										
		C	DH Projects spanning M311 to M312	AC	AC	2	8	25.42	8	0.13	2008		Map
12.94	+0.840	C	J S Painted Canyon Dr -- [R4]										Map
13.02	+0.914	C	J S Silver Sun West Entrance -- [L2]										Map
		C	DH Projects spanning M311 to M312	AC	AC	2	8	26.84	8	0.06	2008		
13.04	+0.937	C	SVP (NB) Bus Pullout 50' long, 0-10' wide							0.01	2008		
13.05	+0.946	C	SVP (NB) Bus Pullout 40' long, 10' wide							0.01	2008		
13.06	+0.954	C	SVP (NB) Bus Pullout 28' long, 10-0' wide							0.01	2008		
13.07	+0.970	C	DH Projects spanning M311 to M312	AC	AC	2	8	26.84	0	0.02	2008		
13.09	M312 +0.001	C	DH Projects spanning M312 to M313	AC	AC	2	0	26.84	0	0.06	2008		
13.12	+0.026	C	J S Arrow Dr Left & Morgan Rd Right Roundabout -- [B]								Oct 2008		Map
13.15	+0.057	C	DH Projects spanning M312 to M313	AC	AC	2	0	26.84	8	0.02	2008		
13.17	+0.076	C	DH	AC	AC	2	8	26.84	8	0.06	2008		
13.19	+0.096	C	SVP (SB) Bus Pullout 30' long, 0-10' wide							0.01	2008		
	+0.102	C	SVP (SB) Bus Pullout 40' long, 10' wide							0.01	2008		
13.20	+0.110	C	SVP (SB) Bus Pullout 50' long, 10-0' wide							0.01	2008		
13.22	+0.132	C	DH Projects spanning M312 to M313	AC	AC	2	8	25.42	8	0.04	2008		
13.27	+0.175	C	J S Bowstring Dr -- [L23]										Map
		C	DH Projects spanning M312 to M313	AC	AC	2	0	26.84	8	0.04	2008		
13.31	+0.219	C	DH	AC	AC	2	8	26.84	8	0.07	2008		
13.34	+0.251	C	J S Redwing Ln -- [R]										Map
13.38	+0.290	C	DH Projects spanning M312 to M313	AC	AC	2	8	25.42	8	0.04	2008		
13.42	+0.326	C	J S Oak Creek Mobilodge -- [L2]										Map
		C	DH Projects spanning M312 to M313	AC	AC	2	8	26.84	8	0.22	2008		
13.54	+0.444	C	J S Oak Creek Orchards (North Drive) -- [L2]										Map
13.63	+0.541	C	DH Projects spanning M312 to M313	AC	AC	2	8	26.84	0	0.03	2008		
13.66	+0.568	C	DH	AC	AC	2	0	26.84	0	0.05	2008		
13.68	+0.590	C	J S Canyon Dr Roundabout -- [R]								Oct 2008		Map
13.71	+0.622	C	DH Projects spanning M312 to M313	AC	AC	2	0	26.84	8	0.02	2008		
13.73	+0.643	C	DH	AC	AC	2	8	26.84	8	0.08	2008		
13.82	+0.727	C	J S Sombart Ln -- [R]										Map
		C	DH Projects spanning M312 to M313	AC	AC	2	8	24	8	0.02	2008		
	+0.733	C	SVP (SB) Bus Pullout 30' long, 0-10' wide							0.01	2008		
13.83	+0.739	C	SVP (SB) Bus Pullout 40' long, 10' wide							0.01	2008		
13.84	+0.746	C	DH Projects spanning M312 to M313	AC	AC	2	8	24	0	0.03	2008		
		C	SVP (SB) Bus Pullout 48' long, 10-0' wide							0.01	2008		
13.87	+0.776	C	J S Copper Cliffs Dr Left & Business Access Right -- [B134]										Map
		C	DH Projects spanning M312 to M313	AC	AC	2	0	25.42	8	0.04	2008		
13.90	+0.813	C	DH	AC	AC	2	8	25.42	8	0.01	2008		
13.91	+0.818	C	DH	AC	AC	2	8	26.84	8	0.10	2008		
14.01	+0.919	C	J S Exposures Art Gallery -- [R4]										Map
		C	DH Projects spanning M312 to M313	AC	AC	2	8	24	8	0.05	2008		
14.06	+0.968	C	J S Highland Rd -- [R4]										Map

S 179 at M312+0.968

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 401

M312+0.968 on S 179

ARIZONA STATE HIGHWAY SYSTEM LOG

S 179 at M312+0.968

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M312+0.968 on S 179

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
14.06	M312 +0.968	C	DH Projects spanning M312 to M313	AC	AC	2	8	26.84	8	0.05	2008		
14.11	M313 +0.042	C	DH Projects spanning M313 to M314	AC	AC	2	8	26.84	0	0.02	2008		
14.13	+0.062	C	DH	AC	AC	2	0	26.84	0	0.02	2008		
14.15	+0.087	C	J S Schnebly Hill Rd Roundabout -- [R]								Oct 2008		Map
		C	DH Projects spanning M313 to M314	AC	AC	2	0	24	0	0.02	2008		
14.17	+0.108	C	DH	AC	AC	2	0	24	8	0.02	2008		
14.18	+0.114	C	BR Oak Creek Pedestrian Bridge								2008	154 ft Concrete/Stc	
		C	BR Oak Creek								2008	168 ft Concrete/Stc	
14.19	+0.131	C	DH Projects spanning M313 to M314	AC	AC	2	8	24	8	0.02	2008		
14.21	+0.152	C	J S Tlaquepaque (South Drive) -- [L2]										Map
		C	DH Projects spanning M313 to M314	AC	AC	2	8	24	8	0.04	2008		
14.24	+0.174	C	SVP (SB) Bus Pullout 32' long, 0-10' wide							0.01	2008		
	+0.180	C	SVP (SB) Bus Pullout 40' long, 10' wide							0.01	2008		
14.25	+0.188	C	SVP (SB) Bus Pullout 50' long, 10-0' wide							0.01	2008		
	+0.191	C	DH Projects spanning M313 to M314	AC	AC	2	8	24	6.5	0.01	2008		
		C	SVP (NB) Bus Pullout 46' long, 0-10' wide							0.01	2008		
14.26	+0.199	C	SVP (NB) Bus Pullout 44' long, 10' wide							0.01	2008		
14.27	+0.204	C	DH Projects spanning M313 to M314	AC	AC	2	8	24	5	0.02	2008		
	+0.208	C	SVP (NB) Bus Pullout 24' long, 10-0' wide								2008		
14.28	+0.219	C	J S Portal Ln -- [L23]										Map
		C	DH Projects spanning M313 to M314	AC	AC	2	0	24	5	0.02	2008		
14.30	+0.241	C	DH	AC	AC	2.5	0	30	5	0.02	2008		
14.32	+0.260	C	DH	AC	AC	3	0	36	5	0.04	2008		
14.33	+0.269	C	J S Ranger Rd Left & Business Access Right -- [L2]										Map
14.36	+0.296	C	UH Projects spanning M313 to M314	AC	AC	3	0	36	5	0.09	2008		
14.45	+0.389	C	UH	AC	AC	3	0	36	0	0.08	2008		
14.50	+0.433	C	J S End S 179 at SA089 Sedona Roundabout -- [B]								2008		Map
54.83	M374 +0.221	C	J S L Auberge Ln -- [B]										Map

S 179 at M374+0.221

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 402

M374+0.221 on S 179

ARIZONA STATE HIGHWAY SYSTEM LOG

S 179 at M307+0.134

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M307+0.134 on S 179

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 179 - Non-cardinal (from low to high for divided hwy segments)													
8.33	M307 +0.134	N	SB	Projects spanning M307 to M308	AC	AC	1	8	12	4.8	0.83	20 Oct 2008	
9.16	M308 +0.018	N	SB	Projects spanning M308 to M309	AC	AC	1.5	6.5	19.065	2.4	0.05	20 Oct 2008	
9.21	+0.065	N	SB		AC	AC	2	5	25.42	0	0.68	20 Oct 2008	
9.60	+0.453	N	J S	(SB) Yavapai Point Scenic Pullout -- [L3]								20 Oct 2008	Map
9.89	+0.747	N	SB	Projects spanning M308 to M309	AC	AC	1.5	6.5	19.065	2.4	0.02	20 Oct 2008	
9.91	+0.771	N	SB		AC	AC	1	8	12	4.8	0.06	20 Oct 2008	
9.97	+0.829	N	SB		AC	AC	1	8	12	5.4	0.01	20 Oct 2008	
9.98	+0.836	N	SB		AC	AC	1	8	12	6	0.03	20 Oct 2008	
10.01	+0.863	N	SB		AC	AC	1	9	12	6	0.01	20 Oct 2008	
10.02	+0.876	N	SB		AC	AC	1	10	12	6	0.09	20 Oct 2008	
10.06	+0.920	N	BR	(SB) Bell Rock								20 Oct 2008	227 ft Concrete/Ste
10.11	M309 +0.017	N	SB	Projects spanning M309 to M310	AC	AC	1	9	12	6	0.01	20 Oct 2008	
10.12	+0.031	N	SB		AC	AC	1	8	12	6	0.01	20 Oct 2008	
10.13	+0.036	N	SB		AC	AC	1	8	12	5.4	0.01	20 Oct 2008	
	+0.044	N	SB		AC	AC	1	8	12	4.8	0.25	20 Oct 2008	
10.38	+0.292	N	SB		AC	AC	1	8	12	5.4	0.01	20 Oct 2008	
10.39	+0.299	N	SB		AC	AC	1	8	12	6	0.04	20 Oct 2008	
10.43	+0.340	N	SB		AC	AC	1	9	12	6	0.01	20 Oct 2008	
10.44	+0.353	N	SB		AC	AC	1	10	12	6	0.09	20 Oct 2008	
10.49	+0.398	N	BR	(SB) HT Trail								20 Oct 2008	236 ft Concrete/Ste
10.53	+0.443	N	SB	Projects spanning M309 to M310	AC	AC	1	10	12	5.4	0.01	20 Oct 2008	
10.54	+0.451	N	SB		AC	AC	1	10	12	4.8	0.05	20 Oct 2008	
10.59	+0.497	N	SB		AC	AC	1	9	12	4.8	0.05	20 Oct 2008	
10.64	+0.548	N	SB		AC	AC	1	8	12	4.8	0.16	20 Oct 2008	
10.80	+0.710	N	SB		AC	AC	1	8	12	0	0.06	20 Oct 2008	
10.86	+0.773	N	SB		AC	AC	1	8	12	4.8	0.12	20 Oct 2008	
10.98	+0.888	N	SB		AC	AC	1	8	12	2.4	0.02	20 Oct 2008	
11.00	+0.911	N	SB		AC	AC	1	8	12	0	0.03	20 Oct 2008	
14.37	M313 +0.437	N	J S	End S 179 at SA089 Sedona -- [R]								2008	Map
Cardinal Mainline Averages/Totals:						27.40	4.58	23.61	6.00	14.55	2002.7	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:						3.43	7.42	15.55	3.49	2.71	2008.0		

S 179 at M313+0.437

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 403

M313+0.437 on S 179

ARIZONA STATE HIGHWAY SYSTEM LOG

S 181 at M038+0.250

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M038+0.250 on S 181

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 181 - Cardinal (low to higher reference marker)													
0.00	M038 +0.250	C	J S	Begin S 181 at U 191 South of Turkey Creek Ridge									
		C	JB	Inside Cochise County									
		C	UH	Projects spanning M38 to M39	AC	AC	2	1	24	1	11.84	19 Jun 1998	Map
		C	X	Mileposts set by Odometer									
11.84	M050 +0.000	C	UH	Projects spanning M50 to M51	AC	AC	2	1	24	1	13.93	1994	
22.71	M060 +0.968	C	X	SY181 North to East Wye Leg									
22.79	M061 +0.032	C	J S	S 186 North to Willcox -- [B4]									
22.84	+0.086	C	X	SY181 West to North Wye Leg									
25.77	M064 +0.006	C	UH	Projects spanning M64 to M65	BST	Gravel	2	1	24	1	0.01	48	Map
25.78	+0.020	C	X	End at Entrance to Chiricahua NM									
Cardinal Mainline Averages/Totals:						51.56	1.00	24.00	1.00	25.78	1995.8	0.00 Miles of Median	

S 181 at M064+0.020

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 404

M064+0.020 on S 181

ARIZONA STATE HIGHWAY SYSTEM LOG

S 186 at M326+0.190

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M326+0.190 on S 186

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 186 - Cardinal (low to higher reference marker)													
0.00	M326 +0.190	C	J S Begin S 186 at Virginia Ave in Willcox (Signalized) -- [B24]								19 Jun 2007		Map
		C	JB Inside Willcox, Cochise County										
		C	UH Projects spanning M326 to M327	PCC	PCC	4	0	52	0	0.07	19 Jun 2007		
0.07	+0.255	C	DH	PCC	PCC	4	0	52	0	0.01	19 Jun 2007		
	+0.264	C	DH	PCC	PCC	4	0	51	0	0.02	19 Jun 2007		
0.09	+0.281	C	DH	PCC	PCC	4	0	50	0	0.05	19 Jun 2007		
0.14	+0.330	C	J S I 010 Exit #340 J & C-ramp in Willcox (Signalized) -- [R14]								19 Jun 2007		Map
		C	DH Projects spanning M326 to M327	PCC	PCC	4	5	48	5	0.08	19 Jun 2007		
0.17	+0.360	C	OP EB/WB I 010								19 Jun 2007	290 ft Concrete	
0.22	+0.409	C	J S I 010 Exit #340 A & G-ramp in Willcox (Signalized) -- [L23]								19 Jun 2007		Map
		C	DH Projects spanning M326 to M327	PCC	PCC	4	0	50	0	0.09	19 Jun 2007		
0.31	+0.498	C	UH	PCC	PCC	4	0	50	0	0.03	19 Jun 2007		
0.34	+0.530	C	UH	AC	AC	4	0	50	0	0.04	19 Jun 2007		
0.38	+0.566	C	J S Bisbee Ave (Signalized) -- [B124]										Map
		C	UH Projects spanning M326 to M327	AC	AC	4	0	52	0	0.22	19 Jun 2007		
0.60	+0.785	C	UH	AC	AC	4	0	52	0	0.71	24 Jun 2002		
1.31	M327 +0.490	C	J S Temp End at SB010(4)/Haskell Ave, Overlap SB040(4) for 0.7098 miles to the SW -- [B12]										Map
2.02	M328 +0.200	C	J S Continue S 186 on Maley St at Haskell Ave										Map
		C	UH Projects spanning M328 to M329	AC	MBH	4	4	48	4	0.07	61		
2.09	+0.270	C	UH	MBL	MBH	4	8	48	8	0.23	50		
2.32	+0.500	C	UH	AC	MBH	2	8	24	8	5.98	61		
2.81	M329 +0.005	C	JB SECL Willcox										
8.03	M334 +0.225	C	J Kansas Settlement Rd										
8.30	+0.486	C	UH Projects spanning M334 to M335	MBL	MBH	2	5	24	5	7.82	57		
15.92	M342 +0.112	C	J Unknown Rd -- [L]										
16.12	+0.309	C	J Rocky Rd -- [R]										
		C	UH Projects spanning M342 to M343	MBL	MBH	2	5	24	3	0.27	57		
16.31	+0.496	C	X Cattle Guard										
16.32	+0.506	C	J Residential Access -- [R]										
16.34	+0.531	C	J Casey St -- [L]										
16.39	+0.581	C	UH Projects spanning M342 to M343	MBL	MBH	2	3	24	3	0.41	57		
16.42	+0.607	C	SVP WB Unpaved 106' long, 12' wide							0.02			
	+0.610	C	J Cooper St -- [R]										
16.47	+0.656	C	J Residential Access -- [L]										
16.50	+0.690	C	J Porter St -- [R]										
16.52	+0.713	C	J Residential Access -- [L]										
16.55	+0.738	C	J Residential Access -- [L]										
16.58	+0.770	C	J Residential Access -- [L]										
16.60	+0.788	C	J McGregor St -- [R]										
16.66	+0.851	C	SVP EB Unpaved 160' long, 10' wide							0.03			
16.69	+0.875	C	J Mascot Mine Rd -- [L]										
16.78	+0.972	C	J Chattman St -- [B]										

S 186 at M342+0.972

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 405

M342+0.972 on S 186

ARIZONA STATE HIGHWAY SYSTEM LOG

S 186 at M342+0.975

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M342+0.975 on S 186

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
16.79	M342 +0.975	C	X	Dos Cabezas (Unincorporated) Elev 5071									
16.80	+0.992	C	UH	Projects spanning M342 to M343	MBL	MBH	2	3	24	1	0.07	57	
16.85	M343 +0.038	C	J	Local Rd -- [R]									
16.88	+0.070	C	UH	Projects spanning M343 to M344	BST	BST	2	3	24	1	0.03	65	
16.90	+0.094	C	J	Residential Access -- [L]									
16.91	+0.104	C	J	Gold Rush Rd -- [R]									
		C	UH	Projects spanning M343 to M344	BST	BST	2	2	24	1	0.05	65	
16.93	+0.120	C	J	Residential Access -- [L]									
16.97	+0.158	C	UH	Projects spanning M343 to M344	AC	AC	2	2	24	1	0.25	1993	
	+0.164	C	J	Residential Access -- [L]									
17.20	+0.393	C	X	Cattle Guard									
17.22	+0.410	C	J	Hurtado Ranch Rd -- [L]									
		C	UH	Projects spanning M343 to M344	AC	AC	2	1	24	1	0.29	1993	
17.51	+0.701	C	UH		AC	AC	2	1	24	2	0.02	1993	
17.52	+0.716	C	UH		AC	AC	2	2	24	2	0.07	1993	
17.60	+0.787	C	UH		AC	AC	2	2	24	1	0.02	1993	
17.62	+0.810	C	UH		AC	AC	2	1	24	1	1.89	1993	
17.83	+1.020	C	J	Rancho Sacatal Rd -- [R]									
17.96	M344 +0.115	C	J	Local Rd -- [L]									
17.99	+0.136	C	J	Local Rd -- [R]									
18.43	+0.577	C	J	Unknown Rd -- [R]									
19.35	M345 +0.506	C	J	Dos Amigos Ln -- [R]									
19.51	+0.660	C	UH	Projects spanning M345 to M346	AC	AC	2	1	24	8	0.02	1993	
19.53	+0.685	C	UH		AC	AC	2	1	24	1	0.60	1993	
19.58	+0.734	C	J	Residential Access -- [R]									
19.61	+0.764	C	J	Stagecoach Rd -- [L]									
20.13	M346 +0.296	C	UH	Projects spanning M346 to M347	AC	AC	2	1	24	3	0.08	1993	
20.21	+0.377	C	UH		AC	AC	2	1	24	1	0.25	1993	
20.45	+0.623	C	UH		AC	AC	2	2	24	2	0.04	1993	
20.49	+0.661	C	J	Unknown Rd -- [B]									
		C	UH	Projects spanning M346 to M347	AC	AC	2	3	24	2	0.01	1993	
20.51	+0.675	C	UH		AC	AC	2	3	24	3	0.08	1993	
20.58	+0.752	C	UH		AC	AC	2	5.5	24	3	0.02	1993	
20.60	+0.768	C	UH		AC	AC	2	5.5	24	5.5	0.01	1993	
20.61	+0.778	C	UH		AC	AC	2	8	24	8	0.15	1993	
20.66	+0.828	C	BR	Ideal Draw								1970	24 ft Unknown
20.76	+0.933	C	UH	Projects spanning M346 to M347	AC	AC	2	5	24	8	0.01	1993	
20.77	+0.940	C	UH		AC	AC	2	2	24	8	0.04	1993	
20.81	+0.981	C	UH		AC	AC	2	2	24	5.5	0.01	1993	
20.82	+0.987	C	UH		AC	AC	2	2	24	2	0.03	1993	
20.84	+1.008	C	SVP	EB Unpaved 91' long variable 0-30' wide							0.02		
20.85	+1.021	C	UH	Projects spanning M346 to M347	AC	AC	2	1	24	2	0.02	1993	
20.86	+1.025	C	SVP	EB Unpaved 93' long variable 30-0' wide							0.02		

S 186 at M346+1.025

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 406

M346+1.025 on S 186

ARIZONA STATE HIGHWAY SYSTEM LOG

S 186 at M347+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M347+0.000 on S 186

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
20.88	M347 +0.000	C	UH	Projects spanning M347 to M348	AC	AC	2	1	24	1	12.34	1993	
33.22	M359 +0.255	C	UH	Projects spanning M359 to M360	AC	AC	2	5	24	5	0.18	1994	
33.39	+0.420	C	J S	End S 186 at S 181 -- [B2]									
Cardinal Mainline Averages/Totals:						68.60	3.41	25.33	3.40	32.68	1977.7	0.00 Miles of Median	

[Map](#)

S 186 at M359+0.420

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 407

M359+0.420 on S 186

ARIZONA STATE HIGHWAY SYSTEM LOG

S 187 at M186+0.770

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M186+0.770 on S 187

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 187 - Cardinal (low to higher reference marker)													
0.00	M186 +0.770	C	J S	Begin S 187 at S 387 North of I 010 Exit #185 -- [B]									
		C	JB	Inside Gila River IR, Pinal County									
		C	UH	Projects spanning M186 to M187									
		AC		AC	MBH	2	2	24	2	0.15	68		
0.15	+0.920	C	UH	AC	AC	2	2	24	2	5.28	13 Nov 2001		
5.43	M192 +0.190	C	J	End S 187 at S 087 South of Olberg									
Cardinal Mainline Averages/Totals:						10.86	2.00	24.00	2.00	5.43	2000.1	0.00 Miles of Median	

[Map](#)

S 187 at M192+0.190

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 408

M192+0.190 on S 187

ARIZONA STATE HIGHWAY SYSTEM LOG

S 188 at M214+0.920

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M214+0.920 on S 188

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 188 - Cardinal (low to higher reference marker)													
0.00	M214 +0.920	C	J S Begin S 188 at U 060 near Globe (Signalized)										
		C	UB Inside Globe Urbanized Area										
		C	JB Inside Globe Elev 3540, Gila County										
		C	UH Projects spanning M214 to M215	AC	MBH	4	2	48	2	0.06	76		Map
0.03	+0.949	C	UB NUB Globe										
0.06	+0.978	C	JB NCL Globe										
	+0.984	C	UH Projects spanning M214 to M215	AC	MBH	4	4	48	4	0.17	16 Nov 2006		
0.24	M215 +0.163	C	UH Projects spanning M215 to M216	AC	AC	4	4	48	4	0.14	16 Nov 2006		
	+0.170	C	J S Country Club Dr -- [L]										Map
0.36	+0.284	C	J APS Construction Yard -- [R]										
0.37	+0.299	C	UH Projects spanning M215 to M216	AC	AC	4	6	48	4	0.01	16 Nov 2006		
0.38	+0.307	C	J Electric Dr -- [R]										
		C	UH Projects spanning M215 to M216	AC	AC	4	6	48	8	0.11	16 Nov 2006		
0.42	+0.343	C	J Local Rd -- [R]										
0.44	+0.366	C	J Local Rd -- [L]										
0.47	+0.391	C	J Local Rd -- [R]										
0.49	+0.413	C	UH Projects spanning M215 to M216	AC	AC	4	8	48	8	1.27	16 Nov 2006		
	+0.414	C	J Local Rd -- [R]										
0.56	+0.486	C	J Local Rd -- [R]										
0.59	+0.511	C	J Development Learning Center -- [R]										
0.63	+0.558	C	J Local Rd -- [R]										
0.66	+0.589	C	J Local Rd -- [R]										
0.71	+0.637	C	J Local Rd -- [R]										
0.73	+0.652	C	J Local Rd -- [R]										
0.89	+0.817	C	J Mineral Ln -- [R]										
1.08	M216 +0.012	C	J Local Rd -- [L]										
1.20	+0.123	C	J Local Rd -- [L]										
1.24	+0.173	C	J Local Rd -- [R]										
1.29	+0.215	C	J Warbington -- [R]										
1.30	+0.232	C	J Local Rd -- [R]										
1.33	+0.257	C	J Local Rd -- [R]										
1.34	+0.268	C	J Local Rd -- [R]										
1.36	+0.287	C	J Local Rd -- [R]										
1.38	+0.312	C	J Local Rd -- [R]										
1.42	+0.350	C	J Local Rd -- [R]										
1.76	+0.690	C	UH Projects spanning M216 to M217	AC	AC	4	8	48	6	0.02	16 Nov 2006		
1.78	+0.712	C	UH	AC	AC	4	8	48	4	0.10	16 Nov 2006		
1.87	+0.799	C	J S Local Rd -- [L]										Map
1.89	+0.815	C	J S Bixby Rd -- [B14]										Map
		C	UH Projects spanning M216 to M217	AC	AC	4	8	48	8	0.22	16 Nov 2006		
1.92	+0.853	C	J S Old Mercer Mtl Yard -- [L]										Map
2.01	+0.937	C	J S Test Wells -- [L]										Map

S 188 at M216+0.937

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 409

M216+0.937 on S 188

ARIZONA STATE HIGHWAY SYSTEM LOG

S 188 at M217+0.036

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M217+0.036 on S 188

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
2.10	M217 +0.036	C	UH Projects spanning M217 to M218	AC	AC	4	10	48	10	0.05	16 Nov 2006	232 ft Concrete/Ste	
2.13	+0.066	C	BR Miami Wash								2006		
2.15	+0.086	C	UH Projects spanning M217 to M218	AC	AC	4	8	48	8	1.30	16 Nov 2006		
2.17	+0.106	C	J Utility Access Rd -- [L]										
2.66	+0.596	C	J S Copper Cities Rd -- [L2]										Map
3.38	M218 +0.307	C	JB EnterTonto NF										
3.43	+0.358	C	JB Temp Leave Tonto NF										
3.45	+0.376	C	JB Re-enter Tonto NF										
	+0.377	C	UH Projects spanning M218 to M219	AC	AC	4	7.5	48	7.5	0.04	16 Nov 2006		
3.49	+0.417	C	UH	AC	AC	4	7	48	7	0.38	16 Nov 2006		
3.61	+0.540	C	JB Temp Leave Tonto NF										
3.63	+0.561	C	JB Re-enter Tonto NF										
3.77	+0.699	C	JB Leave Tonto NF										
3.87	+0.799	C	UH Projects spanning M218 to M219	AC	AC	2	4	36	8	0.62	20 Apr 2001		
4.49	M219 +0.412	C	J S Old SR 88 -- [R14]										Map
	+0.41	C	UH Projects spanning M219 to M220	AC	AC	2	4	24	8	0.14	20 Apr 2001		
4.63	+0.551	C	UH	AC	AC	2	6	24	8	0.06	20 Apr 2001		
4.69	+0.610	C	UH	AC	AC	2	8	24	8	3.28	20 Apr 2001		
4.86	+0.780	C	JB Enter Tonto NF										
7.57	M222 +0.499	C	BR Murray Wash								1999	305 ft Concrete	
7.81	+0.740	C	JB Leave Tonto NF										
7.89	+0.818	C	JB Enter Tonto NF										
7.97	+0.900	C	UH Projects spanning M222 to M223	AC	AC	2	6	24	6	0.04	20 Apr 2001		
8.01	+0.938	C	UH	AC	AC	2	6	30	6	0.06	20 Apr 2001		
8.07	M223 +0.000	C	UH Projects spanning M223 to M224	AC	AC	2	6	36	6	0.02	20 Apr 2001		
8.09	+0.020	C	UH	AC	AC	2	4	36	4	0.19	20 Apr 2001		
8.15	+0.081	C	J S Old SR 88 -- [R4]										Map
8.28	+0.210	C	UH Projects spanning M223 to M224	AC	AC	2	6	36	4	0.11	20 Apr 2001		
8.39	+0.320	C	UH	AC	AC	2	8	36	4	1.14	20 Apr 2001		
9.53	M224 +0.458	C	UH Projects spanning M224 to M225	AC	AC	2	8	30	4	0.11	20 Apr 2001		
9.64	+0.570	C	UH	AC	AC	2	8	30	6	0.10	20 Apr 2001		
9.74	+0.67	C	UH	AC	AC	2	8	24	6	0.01	20 Apr 2001		
9.75	+0.680	C	UH	AC	AC	2	8	24	8	0.37	20 Apr 2001		
10.12	M225 +0.047	C	UH Projects spanning M225 to M226	AC	AC	2	8	24	8	0.59	30 Nov 2005		
10.38	+0.306	C	J Devore Wash Access Rd -- [R]								30 Nov 2005		
10.64	+0.565	C	BR Devore Wash								30 Nov 2005	636 ft Concrete/Ste	
10.71	+0.637	C	UH Projects spanning M225 to M226	AC	AC	2	8	30	6	0.06	30 Nov 2005		
10.77	+0.694	C	UH	AC	AC	2	8	36	4	1.15	30 Nov 2005		
11.92	M226 +0.833	C	UH Projects spanning M226 to M227	AC	AC	2.5	6	42	4	0.13	30 Nov 2005		
11.93	+0.902	C	SVP NB Paved 278' long variable 0-16' wide							0.05	30 Nov 2005		
11.99	+0.958	C	SVP NB Paved 294' long variable 16-0' wide							0.06	30 Nov 2005		
12.04		C	UH Projects spanning M226 to M227	AC	AC	3	4	48	4	0.12	30 Nov 2005		
	M227 +0.049	C	SVP NB Paved 432' long 16' wide							0.08	30 Nov 2005		

S 188 at M227+0.049

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 410

M227+0.049 on S 188

ARIZONA STATE HIGHWAY SYSTEM LOG

S 188 at M227+0.089

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M227+0.089 on S 188

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
12.16	M227 +0.089	C	UH	Projects spanning M227 to M228	AC	AC	3	4	42	6	0.12	30 Nov 2005	
12.29	+0.214	C	UH		AC	AC	3	4	36	8	2.24	30 Nov 2005	
13.53	M228 +0.470	C	BR	Sandy Blevens Wash								30 Nov 2005	500 ft Concrete/Ste
14.31	M229 +0.246	C	BR	Wilson Wash								30 Nov 2005	356 ft Concrete/Ste
14.49	+0.431	C	J	Henderson Ranch Rd -- [L]								30 Nov 2005	
14.53	+0.465	C	UH	Projects spanning M229 to M230	AC	AC	3	4	36	6	0.04	30 Nov 2005	
14.56	+0.503	C	UH		AC	AC	3	4	36	4	0.08	30 Nov 2005	
14.64	+0.582	C	J S	S 288 North to Young -- [R14]								30 Nov 2005	
		C	UH	Projects spanning M229 to M230	AC	AC	3	4	36	4	0.36	30 Nov 2005	
14.97	+0.908	C	BR	Apprentice Wash								30 Nov 2005	260 ft Concrete/Ste
15.00	+0.942	C	UH	Projects spanning M229 to M230	AC	AC	3	4	42	6	0.06	30 Nov 2005	
15.06	+0.999	C	UH		AC	AC	3	4	48	4	0.79	30 Nov 2005	
15.85	M230 +0.778	C	UH	Projects spanning M230 to M231	AC	AC	3	4	42	6	0.13	30 Nov 2005	
15.98	+0.903	C	UH		AC	AC	3	4	36	8	1.56	30 Nov 2005	
16.29	M231 +0.222	C	BR	Quail Springs Wash								30 Nov 2005	533 ft Concrete/Ste
17.54	M232 +0.460	C	UH	Projects spanning M232 to M233	AC	AC	2.5	6	30	8	0.06	30 Nov 2005	
17.60	+0.516	C	UH		AC	AC	2	8	24	8	0.27	30 Nov 2005	
17.86	+0.782	C	UH		AC	AC	2	8	24	8	1.80	01 Jul 2003	
18.20	M233 +0.120	C	J S	Roosevelt Lake Resort Rd -- [R23]									
18.43	+0.354	C	BR	Pinto Creek									Unknown
18.62	+0.547	C	JB	Leave Tonto NF									
18.63	+0.554	C	FR	Two Way Frontage Rd Left	AC	AC	2		24		0.10	01 Jul 2003	
18.78	+0.701	C	J	Spring Creek Rd -- [B]									
18.93	+0.850	C	FR	Two Way Frontage Rd Right	AC	AC	2		24		0.19	01 Jul 2003	
19.04	+0.960	C	FR	Two Way Frontage Rd Left	AC	AC	2		24		0.04	01 Jul 2003	
19.08	+1.000	C	J	Hayhook Rd -- [L]									
19.11	M234 +0.033	C	JB	Enter Tonto NF									
19.34	+0.262	C	J	Jordan Rd -- [R]									
19.66	+0.581	C	UH	Projects spanning M234 to M235	AC	AC	2	8	24	6	0.13	01 Jul 2003	
19.78	+0.704	C	J S	Roosevelt Lake Estates Rd -- [R23]									
19.79	+0.706	C	UH	Projects spanning M234 to M235	AC	AC	2	8	24	8	1.90	01 Jul 2003	
20.01	+0.926	C	BR	Campaign Creek									Unknown
20.59	M235 +0.508	C	J S	Schoolhouse Rd -- [R2]									
20.83	+0.756	C	J	J-B Rd -- [L]									
21.21	M236 +0.130	C	J S	Forest Rd 83 -- [B24]									
		C	FR	Two Way Frontage Rd Right	AC	AC	2		24		0.03	01 Jul 2003	
21.36	+0.282	C	FR	Two Way Frontage Rd Left	AC	AC	2		24		0.24	01 Jul 2003	
21.69	+0.609	C	UH	Projects spanning M236 to M237	AC	AC	2	8	24	6	0.15	01 Jul 2003	
21.84	+0.756	C	UH		AC	AC	2	8	24	8	2.75	01 Jul 2003	
24.57	M239 +0.489	C	J S	Scenic Viewpoint -- [L14]									
24.58	+0.506	C	UH	Projects spanning M239 to M240	AC	AC	2	6	24	8	0.13	01 Jul 2003	
24.71	+0.635	C	UH		AC	AC	2	8	24	8	0.30	01 Jul 2003	
25.02	+0.939	C	UH		AC	AC	2	8	24	6	0.17	01 Jul 2003	

S 188 at M239+0.939

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 411

M239+0.939 on S 188

ARIZONA STATE HIGHWAY SYSTEM LOG

S 188 at M240+0.101

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M240+0.101 on S 188

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
25.18	M240 +0.101	C	J S Windy Hill Rd/Windy Hill Recreation Site -- [R23]										
	+0.107	C	UH Projects spanning M240 to M241	AC	AC	2	8	24	12	0.08	01 Jul 2003		Map
25.27	+0.189	C	UH	AC	AC	2	8	24	10	0.14	01 Jul 2003		
25.40	+0.326	C	UH	AC	AC	2	8	24	8	0.50	01 Jul 2003		
25.58	+0.505	C	JB Leave Tonto NF, Enter Tonto NM										
25.90	+0.823	C	J S Tonto National Monument -- [L14]										Map
	+0.825	C	UH Projects spanning M240 to M241	AC	AC	2	6.5	24	8	0.12	01 Jul 2003		
26.02	+0.947	C	UH	AC	AC	2	8	24	8	0.77	01 Jul 2003		
26.50	M241 +0.424	C	JB Leave Tonto NM, Enter Tonto NF										
26.79	+0.714	C	UH Projects spanning M241 to M242	AC	AC	2	8	24	6	0.12	01 Jul 2003		
26.91	+0.836	C	J S Roosevelt Work Center -- [R23]										Map
26.92	+0.837	C	UH Projects spanning M241 to M242	AC	AC	2	8	24	8	0.16	01 Jul 2003		
27.08	M242 +0.000	C	UH Projects spanning M242 to M243	MBL	MBH	2	5	24	5	0.10	60		
27.17	+0.095	C	UH	AC	MBH	2	5	24	5	2.06	91		
27.73	+0.655	C	BR Cottonwood Creek								1991	630 ft Concrete	
28.02	+0.945	C	X Roosevelt (Unincorporated) Elev 2192										
28.49	M243 +0.414	C	BR Government Hill								1991	615 ft Concrete	
29.23	M244 +0.152	C	J S 088 near Roosevelt Dam										
		C	UH Projects spanning M244 to M245	PCC	PCC	2	7	24	7	0.57	90		
29.35	+0.272	C	BR Roosevelt Lake								1990	2199 ft Steel	
29.80	+0.722	C	UH Projects spanning M244 to M245	AC	MBH	2	5	24	5	0.35	90		
30.15	M245 +0.075	C	UH Projects spanning M245 to M246	AC	MBH	2	5	24	5	2.64	89		
31.68	M246 +0.604	C	BR Vineyard Canyon								1989	638 ft Concrete	
32.28	M247 +0.211	C	BR Mills Canyon								1989	490 ft Concrete	
32.43	+0.361	C	BR Soltera Cove									Unknown	
32.63	+0.561	C	BR Bachelor Cove									Unknown	
32.79	+0.721	C	UH Projects spanning M247 to M248	AC	MBH	2	5	24	5	0.51	85		
32.86	+0.791	C	J Bachelor Cove Rd										
33.05	+0.981	C	BR Cholla Bay								1985	238 ft Concrete	
33.14	M248 +0.079	C	J Cholla Campground Rd										
33.30	+0.239	C	UH Projects spanning M248 to M249	AC	MBH	3	4	36	4	0.27	85		
33.47	+0.409	C	J Local Rd -- [R14]										
33.57	+0.509	C	UH Projects spanning M248 to M249	AC	MBH	2	5	24	5	0.68	85		
33.94	+0.879	C	BR Rock Creek								1985	303 ft Concrete	
34.25	M249 +0.202	C	UH Projects spanning M249 to M250	AC	MBH	2	5	24	5	1.15	84		
35.40	M250 +0.349	C	UH Projects spanning M250 to M251	AC	MBH	3	6	36	6	0.24	84		
35.46	+0.409	C	J Local Rd -- [R14]										
35.64	+0.589	C	UH Projects spanning M250 to M251	AC	MBH	2	5	24	5	1.94	84		
36.35	M251 +0.279	C	BR Bumble Bee Creek								1984	261 ft Concrete	
37.58	M252 +0.512	C	UH Projects spanning M252 to M253	AC	MBH	3	4	36	4	0.34	84		
37.70	+0.632	C	J Local Rd -- [R14]										
37.92	+0.852	C	UH Projects spanning M252 to M253	AC	MBH	2	5	24	5	2.20	84		
40.12	M254 +1.016	C	UH Projects spanning M254 to M255	AC	AC	2	6	24	6	0.73	84		

S 188 at M254+1.016

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 412

M254+1.016 on S 188

ARIZONA STATE HIGHWAY SYSTEM LOG

S 188 at M255+0.165

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M255+0.165 on S 188

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
40.38	M255 +0.165	C	BR	Ash Creek							1984	254 ft Concrete	
40.84	+0.625	C	UH	Projects spanning M255 to M256	AC	AC	2	6	24	6	1.35	1993	
42.19	M257 +0.003	C	UH	Projects spanning M257 to M258	AC	AC	2	8	24	8	2.81	1995	
42.48	+0.291	C	X	Sycamore Creek Concrete Dip									
43.72	M258 +0.839	C	JB	Leave Tonto NF									
43.75	+0.869	C	JB	Enter Tonto NF									
44.01	M259 +0.131	C	JB	Leave Tonto NF									
45.00	M260 +0.118	C	UH	Projects spanning M260 to M261	AC	AC	2	8	24	8	0.11	12 Sep 2005	
45.11	+0.226	C	UH		AC	AC	2	4	24	4	0.13	12 Sep 2005	
45.18	+0.293	C	J S	Dryer Dr -- [R41]								12 Sep 2005	Map
45.23	+0.351	C	UH	Projects spanning M260 to M261	AC	AC	2	8	24	8	0.23	12 Sep 2005	
45.33	+0.452	C	J	Riverside Acres Rd East									
45.40	+0.522	C	J	Cypress Cir -- [R]								12 Sep 2005	
45.46	+0.578	C	UH	Projects spanning M260 to M261	AC	AC	2	4	24	4	0.33	12 Sep 2005	
45.55	+0.667	C	J S	Tonto Creek Trl -- [R1]								12 Sep 2005	Map
45.67	+0.788	C	J	Rattlesnake Ln -- [R]								12 Sep 2005	
45.79	+0.912	C	J	Jacqleen St -- [R]								12 Sep 2005	
		C	UH	Projects spanning M260 to M261	AC	AC	2	8	24	8	0.75	1995	
46.54	M261 +0.664	C	UH	Projects spanning M261 to M262	AC	AC	2	4	24	4	0.89	1995	
47.05	M262 +0.122	C	J	Local Rd -- [R14]									
47.43	+0.500	C	UH	Projects spanning M262 to M263	AC	AC	2	4	24	4	0.53	2001	
47.52	+0.590	C	JB	Leave Tonto NF									
47.54	+0.612	C	J	Punkin Center Rd East									
47.59	+0.654	C	JB	Enter Tonto NF									
47.96	M263 +0.031	C	UH	Projects spanning M263 to M264	AC	AC	2	0	24	0	1.67	2001	
49.63	M265 +0.000	C	UH	Projects spanning M265 to M266	AC	AC	2	0	24	0	0.44	21 May 2003	
50.07	+0.436	C	UH		AC	Paved	2	0	24	0	0.68	21 May 2003	
50.23	M266 +0.052	C	J	Local Rd -- [B]									
50.74	+0.563	C	UH	Projects spanning M266 to M267	AC	AC	2	8	24	8	3.23	21 May 2003	
50.89	+0.705	C	JB	Leave Tonto NF									
50.98	+0.793	C	J	Local Rd -- [R]									
51.25	M267 +0.071	C	J	Local Rd -- [B]									
	+0.077	C	JB	Enter Tonto NF									
51.68	+0.508	C	J	Slade Creek Trl -- [R]									
52.04	+0.863	C	JB	Leave Tonto NF									
52.12	+0.945	C	J	Local Rd -- [B]									
52.35	M268 +0.174	C	J	Local Rd -- [R]									
52.46	+0.283	C	J	Local Rd -- [R]									
52.55	+0.377	C	JB	Enter Tonto NF									
52.57	+0.392	C	JB	Leave Tonto NF									
	+0.395	C	J	Local Rd -- [L]									
52.76	+0.585	C	J	Local Rd -- [L]									
52.88	+0.700	C	JB	Enter Tonto NF									

S 188 at M268+0.700

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 413

M268+0.700 on S 188

ARIZONA STATE HIGHWAY SYSTEM LOG

S 188 at M269+0.023

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M269+0.023 on S 188

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
53.20	M269 +0.023	C	JB	Leave Tonto NF									
53.24	+0.059	C	J	Local Rd -- [L]									
53.30	+0.123	C	J	Old Highway 188 -- [L]									
53.56	+0.386	C	J	Local Rd -- [R]									
53.71	+0.528	C	J	Local Rd -- [R]									
53.95	+0.771	C	JB	Enter Tonto NF									
53.96	+0.784	C	J	Local Rd -- [B]									
53.97	+0.797	C	UH	Projects spanning M269 to M270	AC	AC	2	8	24	8	0.76	19 Dec 2001	
54.04	+0.867	C	J	Old Highway 188 -- [L]									
54.40	M270 +0.225	C	BR	Cottonwood Creek							1966	106 ft Concrete	
54.73	+0.557	C	UH	Projects spanning M270 to M271	AC	AC	2	8	30	8	0.07	19 Dec 2001	
54.80	+0.627	C	UH		AC	AC	2	8	36	8	0.72	19 Dec 2001	
55.52	M271 +0.424	C	UH	Projects spanning M271 to M272	AC	AC	2	8	36	8	0.05	11 May 2009	
55.57	+0.477	C	UH		AC	AC	2	8	36	8	0.23	19 Dec 2001	
55.80	+0.707	C	UH		AC	AC	2	8	30	8	0.14	19 Dec 2001	
55.94	+0.85	C	UH		AC	AC	2	8	24	8	1.03	19 Dec 2001	
56.19	M272 +0.118	C	BR	Gold Creek							2001	247 ft Concrete	
56.97	+0.898	C	UH	Projects spanning M272 to M273	AC	AC	2	8	24	6.5	0.02	19 Dec 2001	
56.99	+0.916	C	UH		AC	AC	2	6.5	24	6.5	0.01	19 Dec 2001	
57.00	+0.923	C	UH		AC	AC	2	5	24	5	0.28	19 Dec 2001	
57.09	+1.016	C	JB	Leave Tonto NF									
57.19	M273 +0.037	C	JB	Enter Tonto NF									
57.23	+0.075	C	JB	Leave Tonto NF									
57.28	+0.123	C	UH	Projects spanning M273 to M274	AC	AC	2	6.5	24	6.5	0.14	19 Dec 2001	
57.42	+0.259	C	UH		AC	AC	2	8	24	8	0.23	19 Dec 2001	
57.56	+0.398	C	J	Jakes Corner -- [B24]									
57.64	+0.480	C	JB	Enter Tonto NF									
57.65	+0.493	C	UH	Projects spanning M273 to M274	AC	AC	2	6.5	24	6.5	0.14	19 Dec 2001	
57.68	+0.521	C	JB	Leave Tonto NF									
57.79	+0.630	C	UH	Projects spanning M273 to M274	AC	AC	2	5	24	5	0.04	85	
57.82	+0.665	C	UH		AC	AC	2	5	24	5	0.69	85	
58.04	+0.885	C	JB	Enter Tonto NF									
58.51	M274 +0.350	C	UH	Projects spanning M274 to M275	AC	AC	2	1	24	5	1.81	85	
60.32	M276 +0.165	C	UH	Projects spanning M276 to M277	AC	MBH	2	5	24	5	0.10	85	
60.42	+0.265	C	UH		AC	AC	2	8	24	8	0.06	85	
60.49	+0.330	C	UH		AC	AC	2	8	24	8	0.28	1995	
60.58	+0.423	C	RA	Mazatzal Rest Area Left	Unk	Unk	2	2	24	2	0.42		
60.59	+0.435	C	J S	Rest Area -- [L23]									Map
60.76	+0.605	C	UH	Projects spanning M276 to M277	AC	MBH	2	8	24	8	0.06	1995	Map
60.82	+0.661	C	J S	S 087 (NB) -- [R1]									Map
		C	UH	Projects spanning M276 to M277	AC	MBH	2	8	24	8	0.03	88	
60.85	+0.780	C	J S	End S 188 at S 087 (SB) South of Rye -- [L]									Map

S 188 at M276+0.780

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 414

M276+0.780 on S 188

ARIZONA STATE HIGHWAY SYSTEM LOG

S 188 at M233+0.904

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M233+0.904 on S 188

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 188 - Non-cardinal (from low to high for divided hwy segments)													
18.98	M233 +0.904	N	FR	Two Way Frontage Rd Left	AC	AC	2	24		0.04	01 Jul 2003		
19.01	+0.929	N	FR	One Way Frontage Rd Left	AC	AC	1	12		0.03	01 Jul 2003		
Cardinal Mainline Averages/Totals:						136.03	6.06	27.92	6.32	60.92	1997.6	0.00 Miles of Median	
Frontage Roads Averages/Totals:						1.20	0.00	24.00	0.00	0.60			
Non-Cardinal Frontage Roads						0.11	0.00	18.86	0.00	0.07			

ARIZONA STATE HIGHWAY SYSTEM LOG

S 189 at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on S 189

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 189 - Cardinal (low to higher reference marker)													
0.01	M000 +0.000	C	X	Begin S 189 at Nogales Intl Border									
		C	UB	At South Border of Nogales Urbanized Area									
		C	JB	Inside Nogales, Santa Cruz County									
		C	NB	Projects spanning M0 to M1	AC	AC	2	2	24	4	0.02	1996	
0.03	+0.023	C	NB		AC	AC	2	2	24	4	0.28	1996	
0.14	+0.132	C	IS	(NB) Inspection Station Return to Mexico (park)	AC	AC	1		12		0.08		
0.19	+0.184	C	IS	(NB) Inspection Station Return to Mexico (park)	AC	AC	1		12		0.03		
0.22	+0.216	C	IS	(NB) Inspection Station Return to Mexico (off)	AC	AC	1		12		0.05		
0.31	+0.309	C	UH	Projects spanning M0 to M1	AC	AC	4	2	60	4	0.03	04 Sep 2003	
0.35	+0.340	C	UH		AC	AC	4	6	60	6	0.01	04 Sep 2003	
0.36	+0.350	C	J	Freeport Dr -- [L]									
	+0.351	C	UH	Projects spanning M0 to M1	AC	AC	4	6	66	6	0.02	04 Sep 2003	
0.38	+0.372	C	UH		AC	AC	4	6	72	6	0.02	04 Sep 2003	
0.39	+0.387	C	J	State Port Dr -- [R]									
		C	UH	Projects spanning M0 to M1	AC	AC	4	6	72	4	0.02	04 Sep 2003	
0.41	+0.404	C	UH		AC	AC	4	6	66	4	0.03	04 Sep 2003	
0.44	+0.43	C	UH		AC	AC	4	6	60	4	0.11	04 Sep 2003	
0.54	+0.536	C	UH		AC	AC	4	6	60	5	0.02	04 Sep 2003	
0.56	+0.557	C	UH		AC	AC	4	6	54	5	0.13	04 Sep 2003	
0.69	+0.684	C	UH		AC	AC	4	6	54	6	0.02	1996	
0.71	+0.70	C	UH		AC	AC	4	6	48	6	0.04	1996	
0.74	+0.739	C	UH		AC	AC	4	6	48	6	0.94	02 Dec 2011	
1.11	M001 +0.076	C	J S	Target Range Rd -- [B124]									
1.23	+0.203	C	J	Business Access -- [L]									
1.30	+0.265	C	J	Business Access -- [L]									
1.37	+0.341	C	J	Business Access -- [L]									
1.44	+0.409	C	J	Business Access -- [R]									
1.59	+0.558	C	BR	Mariposa Canyon #1							1996	191 ft Concrete	
1.69	+0.685	C	DH	Projects spanning M1 to M2	AC	AC	4	6	48	6	0.14	02 Dec 2011	
	+0.661	A	J S	La Quinta Rd (Signalized) -- [L23]									
1.83	+0.820	C	UH	Projects spanning M1 to M2	AC	AC	4	6	48	6	0.74	02 Dec 2011	
1.89	+0.864	C	J S	Industrial Park Dr -- [B4]									
1.93	+0.902	C	J	Business Access -- [R]									
2.01	+0.977	C	J	Unknown Road -- [L]									
2.04	M002 +0.014	C	J	Business Access -- [R]									
2.12	+0.096	C	J	Business Access -- [L]									
2.14	+0.119	C	J	Business Access -- [L]									
2.23	+0.206	C	J	Loma Mariposa Rd -- [L]									
2.45	+0.428	C	J	Business Access -- [R]									
2.52	+0.500	C	J	Road to Nogales High School									
2.56	+0.539	C	UH	Projects spanning M2 to M3	AC	AC	4	4	48	4	0.29	02 Dec 2011	
2.67	+0.640	C	J S	Industrial Park Dr (Signalized) -- [B234]									

S 189 at M002+0.640

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 416

M002+0.640 on S 189

ARIZONA STATE HIGHWAY SYSTEM LOG

S 189 at M002+0.705

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M002+0.705 on S 189

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
2.73	M002 +0.705	C	J	Business Access -- [L]									
2.84	+0.819	C	BR	Mariposa Canyon #2							1996	208 ft Concrete	
2.86	+0.832	C	UH	Projects spanning M2 to M3	AC	AC	4	4	48	4	0.04	1996	
2.89	+0.869	C	UH		PCC	PCC	4	16	48	4	0.02	1996	
2.91	+0.884	C	J S	I 019 Exit #4, Mariposa C-Ramp and J-Ramp -- [R4]									Map
		C	UH	Projects spanning M2 to M3	PCC	PCC	4	16	48	16	0.11	1996	
2.96	+0.930	C	UP	I 019 SB							1996		16'-06"
2.98	+0.952	C	UP	I 019 NB							1996		16'-07"
3.02	+0.994	C	J S	I 019 Exit #4, Mariposa A-Ramp and G-Ramp -- [L2]									Map
		C	UH	Projects spanning M2 to M3	PCC	PCC	4	16	48	4	0.05	1996	
3.07	M003 +0.042	C	UH	Projects spanning M3 to M4	PCC	PCC	4	16	48	4	0.02	02 Dec 2011	
3.09	+0.066	C	UH		AC	MBH	4	4	48	4	0.63	02 Dec 2011	
3.20	+0.175	C	J S	Congress Dr -- [B234]									Map
3.24	+0.213	C	J	Business Access -- [L]									
3.28	+0.253	C	J	Business Access -- [B]									
3.34	+0.312	C	J	Business Access -- [B]									
3.35	+0.326	C	J	Business Access -- [R]									
3.38	+0.349	C	J	Business Access -- [R]									
3.40	+0.376	C	J	Business Access -- [R]									
3.43	+0.406	C	J	Business Access -- [B]									
3.49	+0.460	C	J	Business Access -- [L]									
3.57	+0.538	C	J S	Mastick Way (Signalized) -- [B1234]									Map
3.61	+0.578	C	J	Business Access -- [L]									
3.63	+0.600	C	J	Business Access -- [L]									
3.66	+0.632	C	J	Business Access -- [R]									
3.68	+0.653	C	J	Business Access -- [R]									
3.70	+0.668	C	J	Business Access -- [R]									
3.72	+0.688	C	J	Business Access -- [R]									
	+0.692	C	UH	Projects spanning M3 to M4	AC	MBH	4	4	48	4	0.02	08 Sep 2000	
3.74	+0.750	C	J S	End S 189 at SB019(1)									Map

S 189 at M003+0.750

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 417

M003+0.750 on S 189

ARIZONA STATE HIGHWAY SYSTEM LOG

S 189 at M000+0.021

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.021 on S 189

GIS Route Mile	Distance from Reference Marker		Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 189 - Non-cardinal (from low to high for divided hwy segments)														
0.03	M000 +0.021	N	X	Begin S 189 SB divided centerline north of Nogales Intl Border										Map
	+0.024	N	SB	Projects spanning M0 to M1	AC	AC	2	4	24	2	0.30	1996		
0.14		N	X	S 189 return to single centerline										
0.23	M000 +0.228	N	IS	(SB) Inspection Station Return to USA (off)	AC	AC	1		12		0.06			Map
0.33	+0.326	N	X	S 189 return to single centerline										Map
Cardinal Mainline Averages/Totals:							14.40	5.66	47.36	5.42	3.75	2007.8	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:							0.60	4.00	24.00	2.00	0.30	1996.0		

ARIZONA STATE HIGHWAY SYSTEM LOG

S 195 at M005+0.500

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M005+0.500 on S 195

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 195 - Cardinal (low to higher reference marker)													
0.00	M005 +0.500	C	X	Begin S 195 at Ave E 1/2									
		C	JB	Inside Yuma County									
		C	UH	Projects spanning M5 to M6	AC	AC	2	7	24	7	0.06	20 Jun 2003	
0.05		A	J S	Local Rd -- [B24]									Map
0.06	M009 +0.090	C	UH	Projects spanning M9 to M10	AC	AC	2.5	8	30	7.2	0.09	Jun 2009	
0.16	M005 +0.655	C	UH	Projects spanning M5 to M6	AC	AC	2.5	8	30	8	0.05	Jun 2009	
0.20	M009 +0.090	C	UH	Projects spanning M9 to M10	AC	AC	3.5	8	42	8	0.06	Jun 2009	
0.21		A	J S	County 23rd St -- [B]								Sep 2009	Map
0.26	M005 +0.757	C	UH	Projects spanning M5 to M6	AC	AC	4	8	48	8	0.09	Jun 2009	
0.35	+0.851	C	UH		AC	AC	4	8	48	6	0.03	Jun 2009	
0.38	+0.878	C	UH		AC	AC	4	8	48	4	0.13	Jun 2009	
0.50	+1.003	C	J S	Ave E (Signalized) -- [R14]								Jun 2009	Map
		C	UH	Projects spanning M5 to M6	AC	AC	4	8	48	8	0.28	Jun 2009	
0.55		A	J S	Local Rd -- [B24]									Map
0.79	M006 +0.259	C	X	(NB) Begin S 195 NB divided centerline near Ave E								Jun 2009	
	+0.263	C	NB	Projects spanning M6 to M7	AC	AC	2	4	24	9	0.02	Jun 2009	
0.81	+0.288	C	NB		AC	AC	2	4	24	10	2.63	Jun 2009	
1.05		A	J S	County 24th St -- [B24]									Map
1.51	M007 +0.068	A	JB	Enter San Luis									
1.55		A	J S	Local Rd -- [B24]									Map
3.44	M008 +0.979	C	NB	Projects spanning M8 to M9	AC	AC	2	4	24	7	0.03	Jun 2009	
3.47	M009 +0.001	C	NB	Projects spanning M9 to M10	AC	AC	2	4	24	4	0.12	Jun 2009	
3.59	+0.120	C	FR	Two Way Frontage Rd Right	Paved	Paved	2		24		0.31		
		C	J S	Ave B -- [B]								Sep 2009	Map
	+0.122	C	J S	(NB) Ave B (Signalized) -- [B12]								Jun 2009	Map
		A	JB	ECL San Luis									
		C	NB	Projects spanning M9 to M10	AC	AC	2	4	29	8	0.03	Jun 2009	
3.62	+0.149	C	NB		AC	AC	2	6	29	8	0.06	Sep 2009	
3.67	+0.204	C	NB		AC	AC	2	6	24	8	0.69	Sep 2009	
3.89	+0.426	C	J	Local Rd -- [R]								Sep 2009	
3.91	+0.439	C	FR	Two Way Frontage Rd Right	Gravel	Gravel	2		24		0.19		
4.37	+0.898	C	NB	Projects spanning M9 to M10	AC	AC	2	5	24	9	0.04	Sep 2009	
4.40	+0.936	C	NB		AC	AC	2	4	24	10	13.87	Sep 2009	
4.60	M010 +0.092	A	JB	Enter City of Yuma									
4.94	+0.441	A	X	Median Cross Over -- [U]								Sep 2009	
6.63	M012 +0.126	A	X	Median Cross Over -- [U]								Sep 2009	
9.57	M015 +0.199	A	X	Median Cross Over -- [U]								Sep 2009	
11.95	M017 +0.558	A	X	Median Cross Over -- [U]								Sep 2009	
12.56	M018 +0.174	C	OP	(NB) County 19th St								Sep 2009	49 ft Concrete/Stee
14.21		A	J S	6 3/4 Ln -- [L]								Sep 2009	Map
14.29	M019 +0.903	A	X	Median Cross Over -- [U]								Sep 2009	
14.46		A	J S	Hilltop Rd -- [L]								Sep 2009	Map

ARIZONA STATE HIGHWAY SYSTEM LOG

S 195 at M022+0.311

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M022+0.311 on S 195

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
16.75	M022 +0.311	A	X	Median Cross Over -- [U]								Sep 2009	
18.27	M023 +0.836	C	NB	Projects spanning M23 to M24								0.03	Sep 2009
18.31	+0.870	C	NB	AC								0.08	Sep 2009
18.36	+0.918	C	UB	SUB Yuma									
18.39	+0.950	C	J S	(NB) County 14th St (Signalized) -- [B12]								2008	Map
		A	JB	Temp Outside Yuma								2009	
		C	NB	Projects spanning M23 to M24								0.02	Sep 2009
18.41	+0.974	C	NB	AC								2.76	Oct 2008
19.41	M024 +0.962	A	JB	Re-enter Yuma								2009	
20.05	M025 +0.588	A	X	Restricted Median Cross-Over (Unpaved) -- [U]									
	+0.593	C	BR	(NB) Canal								Unknown	
21.17	M026 +0.707	C	NB	Projects spanning M26 to M27								0.01	Oct 2008
21.19	+0.722	C	NB	AC								0.02	Oct 2008
21.21	+0.745	C	NB	AC								0.01	Oct 2008
21.23	+0.759	C	NB	AC								0.04	Oct 2008
21.27	+0.801	C	NB	AC								0.02	Oct 2008
21.29	+0.821	C	NB	AC								0.01	Oct 2008
	+0.826	C	NB	AC								0.02	Oct 2008
21.33	+0.862	C	DH	AC								0.09	Oct 2008
21.42	+0.955	A	J S	SB008(1)/32nd St (Signalized) -- [B1234]								Oct 2008	Map
		C	DH	Projects spanning M26 to M27								0.13	Aug 2008
21.48	M027 +0.008	C	J S	(SB) Local Business Access Rd -- [L3]									Map
21.49	+0.015	C	J S	(NB) Local Business Access Rd -- [R]									Map
21.53	+0.053	C	UB	NUB Yuma / SUB Fortuna Foothills									
21.55	+0.071	A	BR	B Canal								Aug 2008	38 ft Concrete/Stee
	+0.077	C	DH	Projects spanning M27 to M28								0.05	Aug 2008
21.60	+0.125	C	DH	AC								0.05	Aug 2008
21.65	+0.17	C	DH	AC								0.02	Aug 2008
21.67	+0.196	C	J S	30th St -- [B124]									Map
		C	DH	Projects spanning M27 to M28								0.20	Aug 2008
21.79	+0.318	A	UP	Union Pacific Railroad									15'-04"
21.87	+0.398	C	J S	Gila Ridge Rd (Signalized) -- [B24]									Map
		C	DH	Projects spanning M27 to M28								0.16	2003
21.90	+0.427	C	J S	I 008 A-Ramp & G-Ramp (Signalized) -- [R4]									Map
21.93	+0.456	C	UP	I 008 EB								2003	15'-01"
21.95	+0.477	C	UP	I 008 WB								2003	15'-01"
22.03	+0.557	C	J S	I 008 C-Ramp & L-Ramp (Signalized) -- [L2]									Map
		C	DH	Projects spanning M27 to M28								0.05	2003
22.08	+0.610	C	X	End S 195 North of I 008 C-Ramp & L-Ramp									Map

S 195 at M027+0.610

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 420

M027+0.610 on S 195

ARIZONA STATE HIGHWAY SYSTEM LOG

S 195 at M006+0.259

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M006+0.259 on S 195

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 195 - Non-cardinal (from low to high for divided hwy segments)													
0.79	M006 +0.259	N	X	(SB) Begin S 195 SB divided centerline near Ave E							Jun 2009		
	+0.263	N	SB	Projects spanning M6 to M7	AC	AC	2	9	24	4	0.03	Jun 2009	
0.82	+0.290	N	SB		AC	AC	2	10	24	4	2.02	Jun 2009	
1.51	M007 +0.063	N	X	Median Cross Over -- [U]							Jun 2009		
2.84	M008 +0.375	N	SB	Projects spanning M8 to M9	AC	AC	2	15	24	4	0.05	Jun 2009	
2.89	+0.428	N	SB		AC	AC	2	15	24	9	0.13	Jun 2009	
3.03	+0.563	N	SB		AC	AC	2	10	24	9	0.13	Jun 2009	
3.16	+0.695	N	SB		AC	AC	2	10	24	4	0.34	Jun 2009	
3.50	M009 +0.001	N	SB	Projects spanning M9 to M10	AC	AC	2	13	24	4	0.09	Jun 2009	
3.59	+0.093	N	J S	(SB) Ave B (Signalized) -- [B34]							Jun 2009		Map
		N	SB	Projects spanning M9 to M10	AC	AC	2	2	24	6	0.02	Jun 2009	
3.62	+0.117	N	SB		AC	AC	2	2	24	6	0.06	Sep 2009	
3.68	+0.181	N	SB		AC	AC	2	5	24	4	0.03	Sep 2009	
3.71	+0.207	N	SB		AC	AC	2	8	24	2	0.45	Sep 2009	
4.16	+0.662	N	SB		AC	AC	2	9	24	3	0.02	Sep 2009	
4.18	+0.684	N	SB		AC	AC	2	10	24	4	14.18	Sep 2009	
12.54	M018 +0.175	N	OP	(SB) County 19th St							Sep 2009	49 ft Concrete/Stee	
18.37	M023 +0.936	N	J S	(SB) County 14th St (Signalized) -- [B34]							2008		Map
		N	SB	Projects spanning M23 to M24	AC	AC	2	4	24	4	0.13	Sep 2009	
18.50	M024 +0.073	N	SB	Projects spanning M24 to M25	AC	AC	2	7	24	4	0.03	Sep 2009	
18.53	+0.107	N	SB		AC	AC	2	10	24	4	2.47	Oct 2008	
20.01	M025 +0.580	N	BR	(SB) Canal								Unknown	
21.00	M026 +0.562	N	SB	Projects spanning M26 to M27	AC	AC	2	9	24	4	0.01	Oct 2008	
	+0.570	N	SB		AC	AC	2	9	30	4	0.06	Oct 2008	
21.06	+0.628	N	SB		AC	AC	2	8	30	4	0.01	Oct 2008	
21.07	+0.636	N	SB		AC	AC	2	8	36	4	0.21	Oct 2008	
Cardinal Mainline Averages/Totals:						46.82	4.11	25.96	9.42	22.05	2008.8	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:						40.94	9.90	24.14	4.03	20.47	2008.9		
Frontage Roads Averages/Totals:						1.00	0.00	24.00	0.00	0.50			

ARIZONA STATE HIGHWAY SYSTEM LOG

S 202 at M000-0.017

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000-0.017 on S 202

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 202 - Cardinal (low to higher reference marker)													
0.00	M000 -0.017	C	X	(EB) Begin S 202 at I 010 EB									Map
		C	UB	Inside Phoenix-Mesa Urbanized Area									
		C	JB	Inside Phoenix, Maricopa County									
0.02	+0.000	C	EB	Projects spanning M0 to M1	AC/PCC	AC/PCC	3	2	36	2	0.11	01 May 2005	
0.13	+0.112	C	EB		AC/PCC	AC/PCC	2	2	24	2	0.26	01 May 2005	
0.28	+0.261	C	OP	(EB) Exit #1A S 051							1987	985 ft Concrete	
0.31	+0.290	C	UP	(EB) Under S 051 SB to S 202 EB							1990		18'-09"
0.39	+0.368	C	EB	Projects spanning M0 to M1	AC/PCC	AC/PCC	2	2	30	2	0.03	01 May 2005	
0.41	+0.396	C	EB		AC/PCC	AC/PCC	2	2	36	2	0.08	01 May 2005	
0.49	+0.476	C	EB		AC/PCC	AC/PCC	3	2	36	2	0.04	01 May 2005	
0.54	+0.520	C	EB		AC/PCC	AC/PCC	3	8	36	10	0.11	01 May 2005	
0.65	+0.630	C	EB		AC/PCC		5	8	60	12	0.30	01 May 2005	
0.75	+0.734	A	OP	Exit #1B 24th St							1990	253 ft Concrete	
		C	VMS	(EB) Variable Message Sign #250 (Existing)									
0.95	+0.934	C	EB	Projects spanning M0 to M1	AC/PCC	AC/PCC	5	10	72	12	0.60	01 May 2005	
1.55	M001 +0.561	C	EB	Projects spanning M1 to M2	AC/PCC	AC/PCC	5	8	60	12	0.44	01 May 2005	
1.76	+0.773	A	OP	Exit #1C 32nd St							1990	194 ft Concrete	
1.83	+0.844	A	JB	ECL Phoenix, WCL Chandler									
2.00	M002 +0.007	C	EB	Projects spanning M2 to M3	AC/PCC	AC/PCC	6	8	72	12	0.23	01 May 2005	
2.22	+0.234	C	EB		AC/PCC	AC/PCC	6	3	72	12	0.67	01 May 2005	
2.80	+0.816	A	OP	40th St							1990	158 ft Concrete	
2.81	+0.818	C	FR	One Way Frontage Rd EB	AC	AC	2	2	24	2	0.25		
2.89	+0.904	C	EB	Projects spanning M2 to M3	AC/PCC	AC/PCC	6	2	72	12	0.13	01 May 2005	
3.03	M003 +0.003	C	EB	Projects spanning M3 to M4	AC/PCC	AC/PCC	6	2	78	12	0.03	01 May 2005	
3.05	+0.028	C	FR	One Way Frontage Rd EB	AC	AC	3	2	36	2	0.20		
3.06	+0.035	C	EB	Projects spanning M3 to M4	AC/PCC	AC/PCC	6	2	86	12	0.02	01 May 2005	
3.08	+0.056	C	EB		AC/PCC	AC/PCC	5	2	60	12	0.38	01 May 2005	
3.25	+0.223	C	FR	One Way Frontage Rd EB	AC	AC	2	2	24	2	0.02	2009	
		C	FR	One Way Frontage Rd EB	AC	AC	1	0	12	0	0.02		
3.27	+0.248	C	OP	(EB) Exit #2 44th St								Unknown	
3.46	+0.438	C	EB	Projects spanning M3 to M4	AC/PCC	AC/PCC	5	2	72	12	0.17	01 May 2005	
3.49	+0.469	A	UP	S 202 EB to S 143 NB							1991		16'-09"
3.51	+0.485	C	OP	(EB) Exit #4 S 143							1990	324 ft Concrete	
3.63	+0.603	C	EB	Projects spanning M3 to M4	AC/PCC	AC/PCC	5	6	72	12	0.06	01 May 2005	
3.69	+0.663	C	EB		AC/PCC	AC/PCC	5	10	72	12	0.31	01 May 2005	
3.79	+0.763	C	OP	(EB) 48th St							1993	181 ft Concrete	
3.99	+0.96	C	EB	Projects spanning M3 to M4	AC/PCC	AC/PCC	5	10	60	12	0.75	01 May 2005	
4.07	M004 +0.073	C	VMS	(EB) Variable Message Sign #251 (Existing)									
4.21	+0.213	C	OP	(EB) Ramp to 48th St							1992	154 ft Concrete	
4.37	+0.375	C	OP	(EB) Exit #4A at 52nd St							1992	307 ft Concrete	
4.52	+0.523	C	OP	(EB) Exit #4B at Van Buren St							1992	203 ft Concrete	
4.74	+0.743	C	EB	Projects spanning M4 to M5	AC/PCC	AC/PCC	5	10	72	12	0.60	Jul 2006	

S 202 at M004+0.743

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 422

M004+0.743 on S 202

ARIZONA STATE HIGHWAY SYSTEM LOG

S 202 at M004+0.846

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M004+0.846 on S 202

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
4.84	M004 +0.846	C	OP	(EB) Washington St							Apr 2009	216 ft Concrete	
5.16	M005 +0.161	C	OP	(EB) Grand Canal Viaduct & Union Pacific RR							1991	418 ft Concrete	
5.34	+0.346	C	EB	Projects spanning M5 to M6	AC/PCC	AC/PCC	5	10	78	12	0.01	Jul 2006	
5.35	+0.351	C	OP	(EB) SS202 WB							1993	271 ft Concrete	
5.36	+0.359	C	EB	Projects spanning M5 to M6	AC/PCC	AC/PCC	5	10	84	12	0.02	Jul 2006	
5.37	+0.37	C	EB		AC/PCC	AC/PCC	5	10	60	12	0.23	Jul 2006	
5.60	+0.602	C	EB		AC/PCC	AC/PCC	6	10	84	12	0.23	Jul 2006	
5.70	+0.707	A	JB	ECL Phoenix, WCL Tempe									
5.71	+0.714	A	UP	Exit #6 Priest Drive OP							1991		??'-??"
5.74	+0.739	C	FR	One Way Frontage Rd EB	PCC	PCC	2		24		0.03	1993	
5.76	+0.764	C	FR	One Way Frontage Rd EB	AC/PCC	AC/PCC	2	2	24	2	0.19	17 Jun 2011	
5.83	+0.831	C	EB	Projects spanning M5 to M6	AC/PCC	AC/PCC	6	10	78	12	0.04	Jul 2006	
5.87	+0.874	C	EB		AC/PCC	AC/PCC	6	10	78	12	0.06	Jul 2006	
5.93	+0.93	C	EB		AC/PCC	AC/PCC	6	10	72	12	0.15	Jul 2006	
5.95	+0.957	C	FR	One Way Frontage Rd EB	AC/PCC	AC/PCC	2.5	2	30	2	0.03	17 Jun 2011	
5.99	+0.989	C	FR	One Way Frontage Rd EB	AC/PCC	AC/PCC	3	2	36	2	0.08	17 Jun 2011	
6.06	M006 +0.062	C	FR	One Way Frontage Rd EB	AC/PCC	AC/PCC	2	2	24	2	0.30	17 Jun 2011	
6.08	+0.080	C	EB	Projects spanning M6 to M7	AC/PCC	AC/PCC	6	10	84	12	0.21	Jul 2006	
6.29	+0.287	C	EB		AC/PCC	AC/PCC	6	10	78	12	0.20	Jul 2006	
6.37	+0.376	A	UP	Exit #6 Center Parkway									??'-??"
6.48	+0.48	C	EB	Projects spanning M6 to M7	AC/PCC	AC/PCC	6	10	72	12	0.08	Jul 2006	
6.56	+0.564	C	EB		AC/PCC	AC/PCC	6	10	84	12	0.93	Jul 2006	
6.77	+0.776	A	OP	SPRR, Light Rail, and Mill Ave							Apr 2009	1030 ft Concrete	
7.06	M007 +0.057	A	OP	East Ped							1992	74 ft Concrete	
7.13	+0.130	A	OP	West Ped							1992	74 ft Concrete	
7.48	+0.483	A	OP	College Ave							1992	126 ft Concrete	
7.49	+0.49	C	EB	Projects spanning M7 to M8	AC/PCC	AC/PCC	6	10	72	12	0.45	Jul 2006	
7.73	+0.736	A	OP	Exit #7 Scottsdale Road							1992	200 ft Concrete	
7.76	+0.763	A	BR	Indian Bend Wash							1994	1008 ft Concrete	
7.94	+0.939	C	EB	Projects spanning M7 to M8	AC/PCC	AC/PCC	7	10	84	12	0.33	Jul 2006	
8.22	M008 +0.226	C	BR	(EB) Salt River Bridge							1996	5292 ft Concrete	
8.26	+0.264	C	EB	Projects spanning M8 to M9	AC/PCC	AC/PCC	7	10	90	12	0.03	Jul 2006	
8.29	+0.292	C	EB		AC/PCC	AC/PCC	7	10	96	12	0.12	Jul 2006	
8.41	+0.40	C	EB		AC/PCC	AC/PCC	7	10	84	12	0.18	Jul 2006	
8.48	+0.482	C	VMS	(EB) Variable Message Sign #252 (Existing)									
8.58	+0.584	C	EB	Projects spanning M8 to M9	AC/PCC	AC/PCC	7	10	84	12	0.57	Jul 2006	
8.70	+0.699	C	OP	(EB) Exit #8 McClintock Road							1996	Unknown	
9.15	M009 +0.163	C	EB	Projects spanning M9 to M10	AC/PCC	AC/PCC	7	12	84	12	0.23	Jul 2006	
9.38	+0.393	C	EB		AC/PCC	AC/PCC	7	22	84	12	0.08	Jul 2006	
9.46	+0.474	C	EB		AC/PCC	AC/PCC	4	22	48	12	0.12	Jul 2006	
9.58	+0.593	C	EB		AC/PCC	AC/PCC	4	8	48	10	0.52	Jul 2006	
9.66	+0.675	A	UP	Under S 202 WB to S 101 SB							1995		16'-06"
9.73	+0.738	C	JB	ECL Tempe, WCL Mesa									

S 202 at M009+0.738

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 423

M009+0.738 on S 202

ARIZONA STATE HIGHWAY SYSTEM LOG

S 202 at M009+0.791

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M009+0.791 on S 202

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
9.78	M009 +0.791	C	UP	(EB) Under S 101 SB/NB							18 Oct 1996		??'-??"
9.92	+0.931	A	UP	Under S 202 EB to S 101 NB							1997		??'-??"
10.10	M010 +0.111	C	EB	Projects spanning M10 to M11	AC/PCC	AC/PCC	4	8	48	12	0.08	Jul 2006	
10.19	+0.195	C	EB		AC/PCC	AC/PCC	4	8	69	12	0.05	Jul 2006	
10.24	+0.246	C	EB		AC/PCC	AC/PCC	4	8	62	12	0.25	Jul 2006	
10.48	+0.492	C	EB		AC/PCC	AC/PCC	4	8	60	12	0.20	Jul 2006	
10.68	+0.693	C	EB		AC/PCC	AC/PCC	4	8	66	12	0.04	Jul 2006	
10.73	+0.735	C	EB		AC/PCC	AC/PCC	4	8	72	12	0.09	Jul 2006	
10.78		A	J S	Park Entrance Left & 80th St Right (Signalized) -- [B24]									Map
10.82	M010 +0.824	C	EB	Projects spanning M10 to M11	AC/PCC	AC/PCC	4	8	60	12	0.05	Jul 2006	
10.86	+0.870	C	EB		AC/PCC	AC/PCC	4	8	54	12	0.15	Jul 2006	
10.90	+0.907	C	JB	Temp Leave Mesa									
11.01	M011 +0.01	C	EB	Projects spanning M11 to M12	AC/PCC	AC/PCC	4	8	48	12	0.26	Jul 2006	
11.07	+0.072	C	OP	(EB) Exit #10 Dobson Road							1997	222 ft Concrete	
11.27	+0.274	C	EB	Projects spanning M11 to M12	AC/PCC	AC/PCC	4	8	66	12	0.11	Jul 2006	
11.37	+0.379	C	EB		AC/PCC	AC/PCC	4	8	60	12	0.19	Jul 2006	
11.53		A	J S	86th St -- [L2]									Map
11.57	M011 +0.572	C	EB	Projects spanning M11 to M12	AC/PCC	AC/PCC	4	8	60	12	0.23	29 Mar 2004	
11.79	+0.80	C	EB		AC/PCC	AC/PCC	4	8	48	12	0.42	29 Mar 2004	
12.03	M012 +0.040	C	OP	(EB) Exit #11 Alma School Road							1997	157 ft Concrete	
12.22	+0.225	C	EB	Projects spanning M12 to M13	AC/PCC	AC/PCC	4	8	66	12	0.10	29 Mar 2004	
12.32	+0.325	C	EB		AC/PCC	AC/PCC	4	8	60	12	0.10	29 Mar 2004	
12.35	+0.354	A	JB	Re-enter Mesa									
12.42	+0.430	C	EB	Projects spanning M12 to M13	AC/PCC	AC/PCC	4	8	69	12	0.04	29 Mar 2004	
12.47	+0.473	C	EB		AC/PCC	AC/PCC	4	8	76	12	0.09	29 Mar 2004	
12.56	+0.564	C	EB		AC/PCC	AC/PCC	4	8	60	12	0.01	29 Mar 2004	
12.57	+0.573	C	EB		AC/PCC	AC/PCC	4	8	54	12	0.12	29 Mar 2004	
12.69	+0.69	C	EB		AC/PCC	AC/PCC	4	8	48	12	0.18	29 Mar 2004	
12.73	+0.736	C	OP	(EB) Exit #12 McKellips Road							1998	Unknown	
12.87	+0.873	C	EB	Projects spanning M12 to M13	AC/PCC	AC/PCC	4	8	54	12	0.03	29 Mar 2004	
12.90	+0.907	C	EB		AC/PCC	AC/PCC	4	8	60	12	0.09	29 Mar 2004	
12.99	+0.99	C	EB		AC/PCC	AC/PCC	4	8	48	12	0.50	29 Mar 2004	
13.23	M013 +0.232	C	OP	(EB) Exit #13 S 087/Country Club Dr							13 Jan 2002	246 ft Concrete	
13.48	+0.491	C	EB	Projects spanning M13 to M14	AC/PCC	AC/PCC	4	8	66	12	0.08	29 Mar 2004	
13.56	+0.571	C	EB		AC/PCC	AC/PCC	4	8	60	12	0.06	29 Mar 2004	
13.62	+0.626	C	EB		AC/PCC	AC/PCC	4	8	60	10	0.07	29 Mar 2004	
13.69	+0.692	C	EB		AC/PCC	AC/PCC	4	8	54	10	0.11	29 Mar 2004	
13.78	+0.791	A	UP	Center St							13 Jan 2002		??'-??"
13.80	+0.80	C	EB	Projects spanning M13 to M14	AC/PCC	AC/PCC	4	8	48	10	2.16	29 Mar 2004	
14.52	M014 +0.520	A	UP	Mesa Dr							13 Jan 2002		??'-??"
15.53	M015 +0.546	A	UP	Stapley Dr							13 Jan 2002		??'-??"
15.81		A	J S	Sossaman Rd -- [L2]									Map
15.96	M015 +0.968	C	EB	Projects spanning M15 to M16	AC/PCC	AC/PCC	4	8	48	10	0.13	20 Oct 2003	

S 202 at M015+0.968

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 424

M015+0.968 on S 202

ARIZONA STATE HIGHWAY SYSTEM LOG

S 202 at

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

on S 202

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
16.00		A	J <u>S</u> 77th PI -- [L2]										
16.08	M016 +0.097	C	EB Projects spanning M16 to M17	AC/PCC	AC/PCC	4	8	54	10	0.05	20 Oct 2003		
16.14	+0.150	C	EB	AC/PCC	AC/PCC	4	8	60	10	0.06	20 Oct 2003		
16.20	+0.215	C	EB	AC/PCC	AC/PCC	4	8	60	10	0.02	20 Oct 2003		
16.23	+0.24	C	EB	AC/PCC	AC/PCC	4	8	48	10	0.20	20 Oct 2003		
16.43	+0.441	C	EB	AC/PCC	AC/PCC	3.5	8	42	10	0.15	20 Oct 2003		
16.45	+0.460	A	UP Gilbert Rd J-Ramp to S 202 WB								13 Jan 2002		??'-??"
16.55	+0.564	A	UP Exit #16 Gilbert Rd								13 Jan 2002		??'-??"
16.58	+0.589	C	EB Projects spanning M16 to M17	AC/PCC	AC/PCC	3	8	36	10	0.63	20 Oct 2003		
16.86	+0.876	C	UP (EB) McDowell Rd								13 Jan 2002		??'-??"
16.99	+0.998	C	UP (EB) S 202 WB C-Ramp to McDowell Rd								07 Oct 2002		??'-??"
17.21	M017 +0.208	C	EB Projects spanning M17 to M18	AC/PCC	AC/PCC	3	8	48	10	0.34	20 Oct 2003		
17.32	+0.324	C	JB Temp Leave Mesa										
17.55	+0.548	C	EB Projects spanning M17 to M18	AC/PCC	AC/PCC	3	8	42	10	0.18	20 Oct 2003		
17.73	+0.73	C	EB	AC/PCC	AC/PCC	3	8	36	10	0.88	20 Oct 2003		
18.10	M018 +0.103	C	UP (EB) Thomas Rd								07 Oct 2002		??'-??"
18.40		A	J <u>S</u> Business Access Rd -- [B24]										
18.51		A	J <u>S</u> Preston St (Signalized) -- [L24]										
18.61	M018 +0.612	C	EB Projects spanning M18 to M19	AC/PCC	AC/PCC	3	8	42	10	0.03	20 Oct 2003		
18.62	+0.618	A	JB Re-enter Mesa										
18.64	+0.641	C	EB Projects spanning M18 to M19	AC/PCC	AC/PCC	3	8	48	10	0.09	20 Oct 2003		
18.72		A	J <u>S</u> S 202 A & J-Ramp (Signalized) -- [L24]										
18.73	M018 +0.731	C	EB Projects spanning M18 to M19	AC/PCC	AC/PCC	3	8	36	10	0.53	26 Mar 2004		
19.05	M019 +0.059	A	UP Exit #19 Val Vista Dr								07 Oct 2002		??'-??"
19.25	+0.265	C	EB Projects spanning M19 to M20	AC/PCC	AC/PCC	3	8	54	10	0.10	26 Mar 2004		
19.35	+0.363	A	BR SRP Equipment RCB OP								11 Feb 2002	23 ft Concrete	
19.36	+0.369	C	EB Projects spanning M19 to M20	AC/PCC	AC/PCC	3	8	48	10	0.43	26 Mar 2004		
	+0.370	C	BR (EB) South Canal								11 Feb 2002	110 ft Concrete	
19.39	+0.400	A	BR SRP Equipment RCB OP								11 Feb 2002	23 ft Concrete	
19.79	+0.80	C	EB Projects spanning M19 to M20	AC/PCC	AC/PCC	3	8	36	10	0.52	26 Mar 2004		
20.07	M020 +0.083	A	UP Exit #20 Greenfield Rd								07 Oct 2002		??'-??"
20.31	+0.316	C	EB Projects spanning M20 to M21	AC/PCC	AC/PCC	3	8	48	10	0.41	26 Mar 2004		
20.72	+0.730	C	EB	AC/PCC	AC/PCC	3	8	48	10	0.03	11 Jan 2003		
20.75	+0.75	C	EB	AC/PCC	AC/PCC	3	8	36	10	0.33	11 Jan 2003		
21.08	M021 +0.095	C	EB Projects spanning M21 to M22	AC/PCC	AC/PCC	3	8	36	10	0.25	27 Jun 2005		
		A	UP Exit #21 Higley Rd								27 Jun 2005		??'-??"
21.32	+0.341	C	EB Projects spanning M21 to M22	AC/PCC	AC/PCC	3	8	48	10	0.54	27 Jun 2005		
21.86	+0.88	C	EB	AC/PCC	AC/PCC	3	8	36	10	0.54	27 Jun 2005		
22.17	M022 +0.201	A	UP Exit #22 Recker Rd								27 Jun 2005		??'-??"
22.40	+0.433	C	EB Projects spanning M22 to M23	AC/PCC	AC/PCC	3	8	48	10	0.26	27 Jun 2005		
22.67	+0.697	C	EB	AC/PCC	AC/PCC	3	8	48	7.5	0.10	27 Jun 2005		
22.77	+0.79	C	EB	AC/PCC	AC/PCC	3	8	36	7.5	0.01	27 Jun 2005		
22.78	+0.810	C	EB	AC/PCC	AC/PCC	3	8	36	12	0.10	27 Jun 2005		

Map

Map

Map

Map

ARIZONA STATE HIGHWAY SYSTEM LOG

S 202 at M022+0.907

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M022+0.907 on S 202

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
22.88	M022 +0.907	C	EB	Projects spanning M22 to M23	AC/PCC	AC/PCC	3	22	36	12	0.01	27 Jun 2005	
22.89	+0.920	C	EB		AC/PCC	AC/PCC	3	22	36	12	0.09	27 Jun 2005	
22.95	+0.982	C	OP	(EB) Ramp S 202 EB to Power Rd								Concrete/Steel	
22.98	+1.011	C	EB	Projects spanning M22 to M23	AC/PCC	AC/PCC	3	22	36	12	0.02	Oct 2008	
23.00	M023 +0.011	C	EB	Projects spanning M23 to M24	AC/PCC	AC/PCC	3	22	36	24	0.04	Oct 2008	
23.03	+0.047	C	EB		AC/PCC	AC/PCC	3	8	36	24	0.11	Oct 2008	
23.15	+0.162	C	EB		AC/PCC	AC/PCC	3	22	36	24	0.08	Oct 2008	
23.23	+0.240	C	SB		AC/PCC	AC/PCC	3	22	36	24	0.23	Oct 2008	
		C	OP	(EB) Power Rd & CAP Canal							Oct 2008	1036 ft Concrete/S	
23.46	+0.472	C	SB	Projects spanning M23 to M24	AC/PCC	AC/PCC	3	8	36	24	0.04	Oct 2008	
23.49	+0.509	C	SB		AC/PCC	AC/PCC	3	8	36	17	0.21	Oct 2008	
23.71	+0.720	C	SB		AC/PCC	AC/PCC	3	33	36	10	0.06	Oct 2008	
23.73	+0.744	C	UP	(SB) McDowell Rd							Oct 2008		19'-04"
23.77	+0.779	C	SB	Projects spanning M23 to M24	AC/PCC	AC/PCC	3	8	36	10	0.25	Oct 2008	
24.02	M024 +0.036	C	SB	Projects spanning M24 to M25	AC/PCC	AC/PCC	3	8	48	10	0.09	Oct 2008	
24.11	+0.127	C	SB		AC/PCC	AC/PCC	3	8	48	11	0.03	Oct 2008	
24.14	+0.159	C	SB		AC/PCC	AC/PCC	3	8	48	12	0.33	Oct 2008	
24.47	+0.494	C	SB		AC/PCC	AC/PCC	3	8	48	11	0.03	Oct 2008	
24.51	+0.527	C	SB		AC/PCC	AC/PCC	3	8	48	10	0.09	Oct 2008	
24.60	+0.62	C	SB		AC/PCC	AC/PCC	3	8	36	10	0.29	Oct 2008	
24.89	+0.913	C	SB		AC/PCC	AC/PCC	3	33	36	10	0.05	Oct 2008	
24.91	+0.933	C	UP	(SB) McKellips Rd							Oct 2008		17'-00"
24.94	+0.963	C	SB	Projects spanning M24 to M25	AC/PCC	AC/PCC	3	8	36	10	0.25	Oct 2008	
25.20	M025 +0.213	C	SB	Projects spanning M25 to M26	AC/PCC	AC/PCC	3	8	48	14	0.12	Oct 2008	
25.31	+0.329	C	SB		AC/PCC	AC/PCC	3	8	48	12	0.61	Oct 2008	
25.92	+0.935	C	SB		AC/PCC	AC/PCC	3	8	48	11	0.05	Oct 2008	
25.97	+0.982	C	SB		AC/PCC	AC/PCC	3	8	48	10	0.14	Oct 2008	
26.11	M026 +0.12	C	SB	Projects spanning M26 to M27	AC/PCC	AC/PCC	3	8	36	10	0.27	Oct 2008	
26.38	+0.393	C	SB		AC/PCC	AC/PCC	3	33	36	10	0.06	Oct 2008	
26.40	+0.414	C	UP	(SB) Brown Rd							Oct 2008		19'-09"
26.44	+0.456	C	SB	Projects spanning M26 to M27	AC/PCC	AC/PCC	3	8	36	10	0.26	Oct 2008	
26.70	+0.721	C	SB		AC/PCC	AC/PCC	3	8	48	13	0.05	Oct 2008	
26.75	+0.768	C	SB		AC/PCC	AC/PCC	3	8	48	10	0.02	Oct 2008	
26.78	+0.793	C	SB		AC/PCC	AC/PCC	3	8	48	11	0.04	Oct 2008	
26.81	+0.830	C	SB		AC/PCC	AC/PCC	3	8	48	12	0.23	Oct 2008	
27.05	M027 +0.066	C	SB	Projects spanning M27 to M28	AC/PCC	AC/PCC	3	8	48	18	0.18	Oct 2008	
27.10	+0.115	C	OP	(SB) Spook Hill Equipment Pass							Oct 2008	294 ft Unknown	
27.22	+0.243	C	SB	Projects spanning M27 to M28	AC/PCC	AC/PCC	3	8	48	24	0.16	Oct 2008	
27.37	+0.392	A	JB	Temp Leave Mesa							2008		
27.39	+0.407	C	SB	Projects spanning M27 to M28	AC/PCC	AC/PCC	3	23	48	24	0.04	Oct 2008	
27.43	+0.446	C	SB		AC/PCC	AC/PCC	3	23	48	17	0.09	Oct 2008	
27.45	+0.465	C	BR	(SB) CAP Canal							Oct 2008	174 ft Concrete/Ste	
27.51	+0.534	C	SB	Projects spanning M27 to M28	AC/PCC	AC/PCC	3	8	48	17	0.04	Oct 2008	

S 202 at M027+0.534

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 426

M027+0.534 on S 202

ARIZONA STATE HIGHWAY SYSTEM LOG

S 202 at M027+0.558

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M027+0.558 on S 202

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
27.54	M027 +0.558	C	OP	(SB) CAP RT Equipment Trail Pass							Oct 2008	284 ft Unknown	
27.55	+0.570	C	SB	Projects spanning M27 to M28	AC/PCC	AC/PCC	3	8	48	10	0.02	Oct 2008	
27.57	+0.58	C	SB		AC/PCC	AC/PCC	3	8	36	10	0.25	Oct 2008	
27.73	+0.750	A	JB	Re-enter Mesa							2008		
27.82	+0.841	C	SB	Projects spanning M27 to M28	AC/PCC	AC/PCC	3	8	36	10	0.02	06 Nov 2007	
27.84	+0.864	C	SB		AC/PCC	AC/PCC	3	20.1	36	10	0.03	06 Nov 2007	
27.86	+0.877	C	UP	(EB) Exit #27 at University Dr							06 Nov 2007		??'-??"
27.87	+0.890	C	SB	Projects spanning M27 to M28	AC/PCC	AC/PCC	3	8	36	10	0.27	06 Nov 2007	
	+0.891	C	FR	One Way Frontage Rd SB	AC/PCC	AC/PCC	3	2	36		0.09	06 Nov 2007	
27.96	M028 +0.031	C	FR	One Way Frontage Rd SB	AC/PCC	AC/PCC	3.5	4	42		0.03	06 Nov 2007	
27.98	+0.058	C	FR	One Way Frontage Rd SB	AC/PCC	AC/PCC	4	4	48	2	0.02	06 Nov 2007	
28.00	+0.078	C	FR	One Way Frontage Rd SB	AC	AC	2	2	24	2	0.24	06 Nov 2007	
28.14	+0.215	C	SB	Projects spanning M28 to M29	AC/PCC	AC/PCC	3	8	48	6	0.12	06 Nov 2007	
28.23	+0.300	A	JB	Temp Leave Mesa							2008		
28.25	+0.327	C	FR	One Way Frontage Rd SB	AC	AC	3	2	36	2	0.05	06 Nov 2007	
28.26	+0.331	C	SB	Projects spanning M28 to M29	AC/PCC	AC/PCC	3	8	48	10	0.08	06 Nov 2007	
28.31	+0.379	C	FR	One Way Frontage Rd SB	AC	AC	4	2	48	2	0.04	06 Nov 2007	
28.34	+0.414	C	SB	Projects spanning M28 to M29	AC/PCC	AC/PCC	3	20.6	48	10	0.02	06 Nov 2007	
	+0.417	C	UP	(EB) at Apache Trl							06 Nov 2007		??'-??"
28.37	+0.439	C	SB	Projects spanning M28 to M29	AC/PCC	AC/PCC	3	8	48	10	0.18	06 Nov 2007	
28.38	+0.454	C	FR	One Way Frontage Rd SB	AC	AC	2	2	24	2	0.31	06 Nov 2007	
28.54	+0.614	C	SB	Projects spanning M28 to M29	AC/PCC	AC/PCC	3	8	48	9	0.08	06 Nov 2007	
28.62	+0.689	C	SB		AC/PCC	AC/PCC	3	8	36	10	0.21	06 Nov 2007	
28.67	+0.740	A	JB	Re-enter Mesa							2008		
28.68	+0.754	C	FR	One Way Frontage Rd SB	AC	AC	1.5	8	18	2	0.11	06 Nov 2007	
28.78	+0.858	C	FR	One Way Frontage Rd SB	AC/PCC	AC/PCC	2.5	2	32.5	2	0.04	06 Nov 2007	
28.82	+0.894	C	FR	One Way Frontage Rd SB	AC/PCC	AC/PCC	3.5	2	44.4	2	0.03	06 Nov 2007	
	+0.897	C	SB	Projects spanning M28 to M29	AC/PCC	AC/PCC	3.5	8	42	10	0.01	06 Nov 2007	
28.83	+0.902	C	SB		AC/PCC	AC/PCC	3.5	8	48	10	0.05	06 Nov 2007	
28.85	+0.925	C	FR	One Way Frontage Rd SB	AC/PCC	AC/PCC	4	2	48	2	0.05	06 Nov 2007	
28.88	+0.952	C	SB	Projects spanning M28 to M29	AC/PCC	AC/PCC	4	8	54	10	0.01	06 Nov 2007	
	+0.95	C	SB		AC/PCC	AC/PCC	4	8	48	10	0.02	06 Nov 2007	
28.91	+0.981	C	SB		AC/PCC	AC/PCC	4	19.6	48	10	0.02	06 Nov 2007	
28.92	+0.993	C	UP	(EB) Exit #28 at Broadway Rd							06 Nov 2007		??'-??"
28.93	M029 +0.005	C	SB	Projects spanning M29 to M30	AC/PCC	AC/PCC	4	8	48	10	0.24	06 Nov 2007	
29.16	+0.234	A	JB	Temp Leave Mesa									
29.17	+0.245	C	SB	Projects spanning M29 to M30	AC/PCC	AC/PCC	4	8	60	12	0.10	06 Nov 2007	
29.28	+0.349	C	SB		AC/PCC	AC/PCC	4	8	60	10	0.66	06 Nov 2007	
29.55	+0.627	A	JB	Re-enter Mesa									
29.94	M030 +0.015	C	SB	Projects spanning M30 to M31	AC/PCC	AC/PCC	4	8	60	10	0.01	15 Nov 2006	
29.95	+0.030	C	SB		AC/PCC	AC/PCC	4	24	60	10	0.02	15 Nov 2006	
29.97	+0.05	C	SB		AC/PCC	AC/PCC	4	24	48	10	0.01	15 Nov 2006	
29.98	+0.056	C	SB		AC/PCC	AC/PCC	4	24	48	14.8	0.05	15 Nov 2006	

S 202 at M030+0.056

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 427

M030+0.056 on S 202

ARIZONA STATE HIGHWAY SYSTEM LOG

S 202 at M030+0.090

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M030+0.090 on S 202

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
30.01	M030 +0.090	C	OP	(SB) Southern Ave							15 Nov 2006	158 ft Concrete/Stc	
30.03	+0.110	C	SB	Projects spanning M30 to M31	AC/PCC	AC/PCC	4	24	48	12	0.01	15 Nov 2006	
30.04	+0.119	C	SB		AC/PCC	AC/PCC	4	8	48	12	0.15	15 Nov 2006	
30.19	+0.265	C	SB		AC/PCC	AC/PCC	4	8	54	12	0.04	15 Nov 2006	
30.23	+0.307	C	SB		AC/PCC	AC/PCC	4	8	60	12	0.05	15 Nov 2006	
30.28	+0.362	C	SB		AC/PCC	AC/PCC	3	8	36	10	0.04	15 Nov 2006	
30.32	+0.403	C	SB		AC/PCC	AC/PCC	3	8	36	12	0.10	15 Nov 2006	
30.42	+0.494	C	UP	(SB) Ramp S 202 SB to U 060 EB							15 Nov 2006		??'-??"
30.43	+0.507	C	SB	Projects spanning M30 to M31	AC/PCC	AC/PCC	3	24	36	12	0.15	15 Nov 2006	
30.44	+0.520	C	UP	(SB) Ramp U 060 EB to S 202 NB							15 Nov 2006		??'-??"
30.49	+0.566	C	OP	(SB) U 060 & Ellsworth Rd Ramp							24 Jan 2005	339 ft Concrete/Stc	
30.54	+0.617	C	UP	(SB) Ramp S 202 NB to U 060 WB							23 Jan 2005		??'-??"
30.58	+0.655	C	SB	Projects spanning M30 to M31	AC/PCC	AC/PCC	3	8	36	12	0.14	15 Nov 2006	
30.60	+0.676	C	UP	(SB) Ramp U 060 WB to S 202 SB							15 Nov 2006		??'-??"
30.71	+0.790	C	SB	Projects spanning M30 to M31	AC/PCC	AC/PCC	3	8	36	10	0.02	15 Nov 2006	
30.74	+0.814	C	SB		AC/PCC	AC/PCC	5	8	60	10	0.21	15 Nov 2006	
30.94	M031 +0.015	C	SB	Projects spanning M31 to M32	AC/PCC	AC/PCC	5	8	60	10	0.02	2006	
30.96	+0.036	C	SB		AC/PCC	AC/PCC	5	8	60	10	0.01	2006	
30.98	+0.046	C	SB		AC/PCC	AC/PCC	5	8	84	10	0.14	2006	
31.01	+0.082	C	OP	(SB) Exit #31 at Baseline Rd							22 Jan 2005	186 ft Concrete/Stc	
31.11	+0.182	C	SB	Projects spanning M31 to M32	AC/PCC	AC/PCC	5	8	78	10	0.19	2006	
31.30	+0.368	C	SB		AC/PCC	AC/PCC	5	8	72	10	0.01	2006	
31.31	+0.380	C	SB		AC/PCC	AC/PCC	5	8	84	10	0.13	2006	
31.44	+0.508	C	SB		AC/PCC	AC/PCC	5	8	78	10	0.14	2006	
31.57	+0.645	C	SB		AC/PCC	AC/PCC	5	8	72	10	0.10	2006	
31.67	+0.741	C	SB		AC/PCC	AC/PCC	5	8	78	10	0.07	2006	
31.74	+0.81	C	SB		AC/PCC	AC/PCC	5	8	60	10	0.01	2006	
31.75	+0.822	C	SB		AC/PCC	AC/PCC	5	8	84	10	0.09	2006	
31.84	+0.91	C	SB		AC/PCC	AC/PCC	5	8	60	10	0.44	2006	
32.05	M032 +0.122	C	UP	(SB) Exit #32 at Guadalupe Rd							22 Jan 2005		17'-04"
32.28	+0.350	C	SB	Projects spanning M32 to M33	AC/PCC	AC/PCC	5	8	72	10	0.33	2006	
32.61	+0.682	C	SB		AC/PCC	AC/PCC	5	8	78	10	0.12	2006	
32.73	+0.798	C	SB		AC/PCC	AC/PCC	5	8	84	10	0.09	2006	
32.82	+0.884	C	SB		AC/PCC	AC/PCC	5	8	60	12	0.24	2006	
33.04	M033 +0.114	A	JB	Temp Leave Mesa									
33.05	+0.122	C	SB	Projects spanning M33 to M34	AC/PCC	AC/PCC	5	8	60	12	0.01	12 Jun 2006	
		C	OP	(SB) Exit #33 at Elliot Rd							22 Jan 2005	216 ft Concrete/Stc	
33.06	+0.134	C	SB	Projects spanning M33 to M34	AC/PCC	AC/PCC	4.5	8	54	12	0.12	12 Jun 2006	
33.18	+0.250	C	SB		AC/PCC	AC/PCC	4.5	8	54	10	0.15	12 Jun 2006	
33.33	+0.398	C	SB		AC/PCC	AC/PCC	4	8	48	10	0.18	12 Jun 2006	
33.51	+0.576	C	SB		AC/PCC	AC/PCC	4	8	60	10	0.10	12 Jun 2006	
33.61	+0.680	C	SB		AC/PCC	AC/PCC	4	8	54	10	0.01	12 Jun 2006	
33.62	+0.689	C	SB		AC/PCC	AC/PCC	4	8	54	12	0.05	12 Jun 2006	

S 202 at M033+0.689

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 428

M033+0.689 on S 202

ARIZONA STATE HIGHWAY SYSTEM LOG

S 202 at M033+0.735

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M033+0.735 on S 202

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
33.67	M033 +0.735	C	SB	Projects spanning M33 to M34	AC/PCC	AC/PCC	4	8	54	10	0.14	12 Jun 2006	
33.81	+0.88	C	SB		AC/PCC	AC/PCC	4	8	48	10	0.15	12 Jun 2006	
33.96	M034 +0.033	C	SB	Projects spanning M34 to M35	AC/PCC	AC/PCC	4	8	48	12	0.36	12 Jun 2006	
34.08	+0.147	C	OP	(SB) Warner Rd								31 Dec 2005	216 ft Concrete/Ste
	+0.149	A	JB	Re-enter Mesa									
34.32	+0.391	C	SB	Projects spanning M34 to M35	AC/PCC	AC/PCC	4	8	48	10	0.13	12 Jun 2006	
34.45	+0.518	C	SB		AC/PCC	AC/PCC	4	8	48	12	0.11	12 Jun 2006	
34.56	+0.632	C	WB		AC/PCC	AC/PCC	3.5	8	42	12	0.04	12 Jun 2006	
		C	OP	(WB) Hawes Rd								31 Dec 2005	214 ft Concrete/Ste
34.60	+0.674	C	WB	Projects spanning M34 to M35	AC/PCC	AC/PCC	3.5	8	42	10	0.24	12 Jun 2006	
34.84	+0.910	C	WB		AC/PCC	AC/PCC	4	8	60	10	0.21	12 Jun 2006	
35.06	M035 +0.137	C	WB	Projects spanning M35 to M36	AC/PCC	AC/PCC	4	8	54	10	0.22	12 Jun 2006	
35.28	+0.35	C	WB		AC/PCC	AC/PCC	4	8	48	10	0.23	12 Jun 2006	
35.50	+0.582	C	WB		AC/PCC	AC/PCC	4	8	48	12	0.23	12 Jun 2006	
35.59	+0.674	C	OP	(WB) Sossaman Rd								31 Dec 2005	123 ft Concrete/Ste
35.73	+0.814	C	WB	Projects spanning M35 to M36	AC/PCC	AC/PCC	4	8	54	12	0.08	12 Jun 2006	
35.81	+0.890	C	WB		AC/PCC	AC/PCC	4	8	60	12	0.36	12 Jun 2006	
36.17	M036 +0.25	C	WB	Projects spanning M36 to M37	AC/PCC	AC/PCC	4	8	48	12	0.43	12 Jun 2006	
36.32	+0.398	C	BR	(WB) Roosevelt Canal								31 Dec 2005	396 ft Concrete/Ste
	+0.400	A	JB	WCL Mesa, Enter Unincorporated Land									
36.57	+0.651	C	OP	(WB) Power Rd								31 Dec 2005	214 ft Concrete/Ste
36.58	+0.656	A	JB	Leave Unincorporated Land, ECL Gilbert									
36.60	+0.683	C	WB	Projects spanning M36 to M37	AC/PCC	AC/PCC	4	8	48	10	0.20	11 Jun 2006	
36.80	+0.883	C	WB		AC/PCC	AC/PCC	4	8	60	10	0.20	11 Jun 2006	
37.01	M037 +0.090	C	WB	Projects spanning M37 to M38	AC/PCC	AC/PCC	4	8	54	10	0.19	11 Jun 2006	
37.20	+0.28	C	WB		AC/PCC	AC/PCC	4	8	48	10	0.77	11 Jun 2006	
37.56	+0.640	C	OP	Recker Rd								11 Jun 2006	123 ft Concrete/Ste
37.97	M038 +0.049	C	WB	Projects spanning M38 to M39	AC/PCC	AC/PCC	4	8	54	10	0.07	11 Jun 2006	
38.03	+0.115	C	WB		AC/PCC	AC/PCC	4	8	60	10	0.29	11 Jun 2006	
38.32	+0.40	C	WB		AC/PCC	AC/PCC	4	8	48	10	0.49	11 Jun 2006	
38.55	+0.631	C	UP	(WB) Exit #38 at Higley Rd								31 Dec 2005	16'-11"
38.81	+0.895	C	WB	Projects spanning M38 to M39	AC/PCC	AC/PCC	4	8	60	10	0.18	11 Jun 2006	
38.99	M039 +0.069	C	WB	Projects spanning M39 to M40	AC/PCC	AC/PCC	4	8	54	10	0.19	11 Jun 2006	
39.18	+0.26	C	WB		AC/PCC	AC/PCC	4	8	48	10	0.96	11 Jun 2006	
39.32	+0.402	A	UP	Pedestrian OP								11 Jun 2006	18'-03"
39.69	+0.774	C	UP	(WB) Ray Rd WB								31 Nov 2004	17'-10"
		C	UP	(WB) Ray Rd EB								31 Nov 2004	17'-10"
39.74	+0.820	C	UP	(WB) UPRR								24 Feb 2005	16'-10"
40.14	M040 +0.207	C	WB	Projects spanning M40 to M41	AC/PCC	AC/PCC	4	8	54	10	0.06	11 Jun 2006	
40.20	+0.268	C	WB		AC/PCC	AC/PCC	4	8	60	10	0.29	11 Jun 2006	
40.49	+0.56	C	WB		AC/PCC	AC/PCC	4	8	48	10	0.44	11 Jun 2006	
40.73	+0.799	A	UP	Exit #40 at Williams Field Rd								11 Jun 2006	16'-07"
40.93	M041 +0.003	C	WB	Projects spanning M41 to M42	AC/PCC	AC/PCC	4	8	60	10	0.24	11 Jun 2006	

S 202 at M041+0.003

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 429

M041+0.003 on S 202

ARIZONA STATE HIGHWAY SYSTEM LOG

S 202 at M041+0.238

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M041+0.238 on S 202

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
41.17	M041 +0.238	C	WB	Projects spanning M41 to M42	AC/PCC	AC/PCC	4	8	54	10	0.02	11 Jun 2006	
41.19	+0.259	C	WB		AC/PCC	AC/PCC	4	8	54	10	0.11	13 Jun 2006	
41.30	+0.36	C	WB		AC/PCC	AC/PCC	4	8	48	10	0.36	13 Jun 2006	
41.42	+0.488	A	UP	Greenfield Rd								24 Feb 2005	16'-06"
41.66	+0.730	C	WB	Projects spanning M41 to M42	AC/PCC	AC/PCC	4	8	60	10	0.51	13 Jun 2006	
41.77	+0.836	C	UP	(EB) Pecos Rd								13 Jun 2006	16'-07"
42.17	M042 +0.25	C	WB	Projects spanning M42 to M43	AC/PCC	AC/PCC	4	8	48	10	0.53	13 Jun 2006	
42.41	+0.488	C	UP	(EB) Val Vista Dr NB								13 Jun 2006	16'-08"
		C	UP	(EB) Val Vista Dr NB								13 Jun 2006	16'-08"
42.70	+0.778	C	WB	Projects spanning M42 to M43	AC/PCC	AC/PCC	4	8	60	10	0.23	13 Jun 2006	
42.74		A	J S	McKellips Rd -- [B]									
42.93	M043 +0.009	C	WB	Projects spanning M43 to M44	AC/PCC	AC/PCC	4	8	54	10	0.06	13 Jun 2006	
42.99	+0.06	C	WB		AC/PCC	AC/PCC	4	8	48	10	0.42	13 Jun 2006	
43.40	+0.483	C	WB		AC/PCC	AC/PCC	4	8	48	12	0.22	13 Jun 2006	
43.54	+0.621	C	OP	(EB) Lindsay Rd & Eastern Canal								13 Jun 2006	337 ft Concrete/Ste
43.62	+0.704	C	WB	Projects spanning M43 to M44	AC/PCC	AC/PCC	4	8	48	10	0.29	13 Jun 2006	
43.92	M044 +0.001	C	WB	Projects spanning M44 to M45	AC/PCC	AC/PCC	4	8	54	10	0.06	13 Jun 2006	
43.97	+0.058	C	WB		AC/PCC	AC/PCC	4	8	60	10	0.30	13 Jun 2006	
44.28	+0.35	C	WB		AC/PCC	AC/PCC	4	8	48	10	0.21	13 Jun 2006	
44.48	+0.560	A	JB	WCL Gilbert, enter Maricopa County									
	+0.566	A	JB	Leave Maricopa County, ECL Chandler									
		C	WB	Projects spanning M44 to M45	AC/PCC	AC/PCC	4	8	48	10	0.21	13 Jun 2006	
		C	UP	(WB) Exit #44 at Gilbert Rd SB								18 Dec 2005	??'-??"
		C	UP	(WB) Exit #44 at Gilbert Rd NB								18 Dec 2005	??'-??"
44.69	+0.773	C	WB	Projects spanning M44 to M45	AC/PCC	AC/PCC	4	8	60	10	0.58	18 Dec 2005	
45.27	M045 +0.35	C	WB	Projects spanning M45 to M46	AC/PCC	AC/PCC	4	8	48	10	0.42	18 Dec 2005	
45.48	+0.560	C	UP	(WB) Exit #45 at Cooper Rd SB								18 Dec 2005	17'-01"
		C	UP	(WB) Exit #45 at Cooper Rd NB								18 Dec 2005	17'-01"
45.69	+0.768	C	WB	Projects spanning M45 to M46	AC/PCC	AC/PCC	4	8	60	10	0.59	18 Dec 2005	
46.04	M046 +0.117	C	BR	(WB) Consolidated Canal								18 Dec 2005	131 ft Concrete/Ste
46.28	+0.35	C	WB	Projects spanning M46 to M47	AC/PCC	AC/PCC	4	8	48	10	0.42	18 Dec 2005	
46.48	+0.560	C	UP	(WB) Exit #46 at Mcqueen Rd SB								18 Dec 2005	??'-??"
		C	UP	(WB) Exit #46 at Mcqueen Rd NB								18 Dec 2005	??'-??"
46.70	+0.776	C	WB	Projects spanning M46 to M47	AC/PCC	AC/PCC	4	8	60	10	0.53	18 Dec 2005	
47.23	M047 +0.32	C	WB	Projects spanning M47 to M48	AC/PCC	AC/PCC	4	8	48	10	0.11	18 Dec 2005	
47.28	+0.383	C	OP	(WB) UPRR								18 Dec 2005	105 ft Concrete/Ste
47.34	+0.437	C	WB	Projects spanning M47 to M48	AC/PCC	AC/PCC	4	8	48	10	0.44	20 Jun 2005	
47.55	+0.653	C	UP	Exit #47 at Arizona Ave/S 087								20 Jun 2005	19'-06"
47.77	+0.872	C	WB	Projects spanning M47 to M48	AC/PCC	AC/PCC	4	8	60	10	0.56	20 Jun 2005	
48.08		A	J S	McKellips Rd -- [B]									
48.33	M048 +0.40	C	WB	Projects spanning M48 to M49	AC/PCC	AC/PCC	4	8	48	10	0.44	20 Jun 2005	
48.56	+0.635	C	UP	Exit #48 at Alma School Rd								20 Jun 2005	17'-07"
48.77	+0.847	C	WB	Projects spanning M48 to M49	AC/PCC	AC/PCC	5	8	60	10	0.43	20 Jun 2005	

Map

Map

S 202 at M048+0.847

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 430

M048+0.847 on S 202

ARIZONA STATE HIGHWAY SYSTEM LOG

S 202 at M049+0.282

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M049+0.282 on S 202

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
49.20	M049 +0.282	C	WB	Projects spanning M49 to M50	AC/PCC	AC/PCC	5	8	66	10	0.04	20 Jun 2005	
49.23	+0.318	C	WB		AC/PCC	AC/PCC	5	8	72	10	0.09	20 Jun 2005	
49.32	+0.40	C	WB		AC/PCC	AC/PCC	5	8	60	10	0.41	20 Jun 2005	
49.56	+0.646	C	UP	Exit #49 at Dobson Rd								20 Jun 2005	16'-10"
49.73	+0.818	C	WB	Projects spanning M49 to M50	AC/PCC	AC/PCC	5	8	60	10	0.15	20 Jun 2005	
49.88	+0.967	C	WB		AC/PCC	AC/PCC	5	8	66	10	0.06	20 Jun 2005	
49.94	M050 +0.022	C	WB	Projects spanning M50 to M51	AC/PCC	AC/PCC	5	8	72	10	0.13	20 Jun 2005	
50.07	+0.156	C	WB		AC/PCC	AC/PCC	4	8	48	10	0.04	20 Jun 2005	
50.11	+0.193	C	WB		AC/PCC	AC/PCC	4	6	48	10	0.17	20 Jun 2005	
50.28	+0.364	C	WB		AC/PCC	AC/PCC	4	6	54	10	0.03	20 Jun 2005	
50.32	+0.397	C	WB		AC/PCC	AC/PCC	4	6	60	10	0.05	20 Jun 2005	
50.37	+0.45	C	WB		AC/PCC	AC/PCC	4	6	48	10	0.19	20 Jun 2005	
50.56	+0.639	C	WB		AC/PCC	AC/PCC	4	8	48	10	0.22	20 Jun 2005	
50.58	+0.657	C	UP	Exit #50B Price Rd								17 Nov 2003	17'-05"
50.65	+0.732	C	UP	(WB) Ramp S 101 SB to S 202 EB								20 Jun 2005	??'-??"
50.74	+0.825	C	UP	(WB) Ramp S 202 EB to S 101 NB								01 Jun 2003	20'-11"
50.78	+0.863	C	WB	Projects spanning M50 to M51	AC/PCC	AC/PCC	4	8	60	10	0.23	17 Nov 2003	
51.01	M051 +0.102	C	WB	Projects spanning M51 to M52	AC/PCC	AC/PCC	4	8	54	10	0.12	17 Nov 2003	
51.13	+0.22	C	WB		AC/PCC	AC/PCC	4	8	48	10	0.03	17 Nov 2003	
51.14	+0.230	C	UP	(WB) Chandler Village Dr								17 Nov 2003	16'-11"
51.15	+0.234	C	FR	One Way Frontage Rd WB	AC	AC	2	4	24	2	0.41	17 Nov 2003	
51.16	+0.249	C	WB	Projects spanning M51 to M52	AC/PCC	AC/PCC	5	8	60	10	0.18	17 Nov 2003	
51.34	+0.430	C	WB		AC/PCC	AC/PCC	5	8	60	10	0.60	17 Nov 2003	
51.55	+0.641	C	FR	One Way Frontage Rd WB	AC	AC	2.5	4	30	2	0.03	17 Nov 2003	
51.58	+0.672	C	FR	One Way Frontage Rd WB	AC	AC	3	4	36	2	0.06	17 Nov 2003	
51.65	+0.740	A	UP	Exit #51 McClintock Dr								17 Nov 2003	16'-08"
51.94	M052 +0.039	C	WB	Projects spanning M52 to M53	AC/PCC	AC/PCC	5	8	78	10	0.07	17 Nov 2003	
52.01	+0.105	C	WB		AC/PCC	AC/PCC	5	8	72	10	0.17	17 Nov 2003	
52.18	+0.278	C	WB		AC/PCC	AC/PCC	5	8	66	10	0.06	17 Nov 2003	
52.24	+0.33	C	WB		AC/PCC	AC/PCC	5	8	60	10	0.96	17 Nov 2003	
53.19	M053 +0.290	C	WB	Projects spanning M53 to M54	AC/PCC	AC/PCC	5	8	60	8	0.15	17 Nov 2003	
53.34	+0.442	C	WB		AC/PCC	AC/PCC	4	8	48	8	0.01	17 Nov 2003	
53.35	+0.450	C	WB		AC/PCC	AC/PCC	4	8	48	7.5	0.04	17 Nov 2003	
53.39	+0.489	C	WB		AC/PCC	AC/PCC	4	8	48	10	0.50	17 Nov 2003	
53.65	+0.750	A	UP	Exit #52 Kyrene Rd								17 Nov 2003	16'-11"
53.89	+0.988	C	WB	Projects spanning M53 to M54	AC/PCC	AC/PCC	4	8	60	10	0.18	17 Nov 2003	
54.08	M054 +0.167	C	WB	Projects spanning M54 to M55	AC/PCC	AC/PCC	4	8	60	10	0.43	Nov 2008	
54.50	+0.594	C	WB		AC/PCC	AC/PCC	4	8	66	10	0.04	Nov 2008	
54.55	+0.637	C	WB		AC/PCC	AC/PCC	4	8	72	10	0.08	Nov 2008	
54.63	+0.718	C	WB		AC/PCC	AC/PCC	4	8	48	10	0.18	Nov 2008	
54.69	+0.783	C	OP	(WB) Over 56th St								17 Nov 2003	251 ft Unknown
54.81	+0.898	C	WB	Projects spanning M54 to M55	AC/PCC	AC/PCC	2.5	8	30	10	0.18	Nov 2008	
54.91	M081 +00.0	C	X	(EB) End S 202 at I 010 near 55th Ave									

Map

S 202 at M081+00.0

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 431

M081+00.0 on S 202

ARIZONA STATE HIGHWAY SYSTEM LOG

S 202 at M055+0.083

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M055+0.083 on S 202

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
54.99	M055 +0.083	C	WB	Projects spanning M55 to M56	AC/PCC	AC/PCC	2	8	24	10	0.01	Nov 2008	
55.00	+0.093	C	WB		AC/PCC	AC/PCC	2	8	24	10	0.75	Nov 2008	
55.16	+0.252	A	UP	I 010 EB to S 202 EB OP							31 May 2003		??'-??"
55.17	+0.268	A	UP	I 010 WB to S 202 WB OP							31 May 2003		??'-??"
55.21	+0.302	A	UP	I 010 WB OP							31 May 2003		??'-??"
55.24	+0.339	A	UP	I 010 EB OP							31 May 2003		??'-??"
55.28	+0.376	A	UP	S 202 WB to I 010 EB OP							31 May 2003		??'-??"
55.30	+0.389	C	UP	(WB) S 202 EB to I 010 WB OP							31 May 2003		??'-??"
55.75	+0.841	C	WB	Projects spanning M55 to M56	AC/PCC	AC/PCC	3	3	48	5	0.25	Nov 2008	
55.99	M056 +0.071	C	WB	Projects spanning M56 to M57	AC/PCC	AC	3	3	48	5	0.02	Nov 2008	
56.01	+0.088	C	WB		AC	AC	3	3	48	5	0.13	17 Nov 2003	
56.14	+0.218	C	WB		AC	AC	3	3	48	0	0.60	17 Nov 2003	
56.75	+0.82	C	WB		AC	AC	3	3	36	0	0.01	17 Nov 2003	
	+0.829	A	J S	40th St -- [R14]									
		C	WB	Projects spanning M56 to M57	AC	AC	3	3	36	8	0.13	17 Nov 2003	
56.89	+0.963	A	J S	Park-And-Ride -- [R4]									
		C	WB	Projects spanning M56 to M57	AC	AC	2	3	36	8	0.05	17 Nov 2003	
56.94	M057 +0.006	C	WB	Projects spanning M57 to M58	AC	AC	2	3	30	8	0.16	17 Nov 2003	
57.10	+0.16	C	WB		AC	AC	2	3	24	8	0.08	17 Nov 2003	
57.17	+0.240	C	J S	(WB) Temporary End S 202 at 40th St +0.42 mi -- [R14]									
		A	X	MI 57.24 - 81.00 Survey Only									

Map

Map

Map

S 202 at M057+0.240

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 432

M057+0.240 on S 202

ARIZONA STATE HIGHWAY SYSTEM LOG

S 202 at M000-0.018

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000-0.018 on S 202

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 202 - Non-cardinal (from low to high for divided hwy segments)													
0.00	M000 -0.018	N	X	(WB) Begin S 202 at I 010 WB									
		N	JB	Inside Phoenix, Maricopa County									
0.02	+0.000	N	WB	Projects spanning M0 to M1	AC/PCC	AC/PCC	3	2	36	2	0.12	01 May 2005	
0.14	+0.123	N	WB		AC/PCC	AC/PCC	2	2	24	2	0.21	01 May 2005	
0.25	+0.227	N	UP	(WB) Under S 051 SB to S 202 EB							1990		18'-09"
0.32	+0.301	N	OP	(WB) Exit #1A S 051							1987	542 ft Concrete	
0.35	+0.336	N	WB	Projects spanning M0 to M1	AC/PCC	AC/PCC	2	2	30	2	0.11	01 May 2005	
0.47	+0.451	N	WB		AC/PCC	AC/PCC	2	2	36	2	0.04	01 May 2005	
0.51	+0.495	N	WB		AC/PCC	AC/PCC	3	2	48	2	0.01	01 May 2005	
0.52	+0.50	N	WB		AC/PCC	AC/PCC	3	2	36	2	0.02	01 May 2005	
0.54	+0.520	N	WB		AC/PCC	AC/PCC	3	10	36	8	0.10	01 May 2005	
0.63	+0.615	N	WB		AC/PCC	AC/PCC	4	10	48	8	0.34	01 May 2005	
0.97	M001 +0.002	N	WB	Projects spanning M1 to M2	AC/PCC	AC/PCC	4	12	60	10	0.58	01 May 2005	
1.55	+0.579	N	WB		AC/PCC	AC/PCC	4	10	48	8	0.41	01 May 2005	
1.74	+0.773	N	VMS	(WB) Variable Message Sign #249 (Existing)									
1.96	+0.991	N	WB	Projects spanning M1 to M2	AC/PCC	AC/PCC	5	12	60	5.5	0.08	01 May 2005	
2.04	M002 +0.069	N	WB	Projects spanning M2 to M3	AC/PCC	AC/PCC	5	12	60	3	0.19	01 May 2005	
2.23	+0.259	N	WB		AC/PCC	AC/PCC	5	10	72	3	0.27	01 May 2005	
2.50	+0.53	N	WB		AC/PCC	AC/PCC	5	10	60	3	0.31	01 May 2005	
2.78	+0.810	N	FR	One Way Frontage Rd WB	AC/PCC	AC/PCC	2	6	28	2	0.28	01 May 2005	
2.82	+0.845	N	WB	Projects spanning M2 to M3	AC/PCC	AC/PCC	4	10	54	3	0.19	01 May 2005	
3.01	M003 +0.001	N	WB	Projects spanning M3 to M4	AC/PCC	AC/PCC	4	10	60	3	0.06	01 May 2005	
3.07	+0.060	N	WB		AC/PCC	AC/PCC	4	10	60	2	0.03	01 May 2005	
		N	FR	One Way Frontage Rd WB	AC/PCC	AC/PCC	2.5	6	35	2	0.12	01 May 2005	
3.09	+0.08	N	WB	Projects spanning M3 to M4	AC/PCC	AC/PCC	4	10	48	2	0.32	01 May 2005	
3.19	+0.180	N	FR	One Way Frontage Rd WB	AC/PCC	AC/PCC	3	6	42	2	0.04	01 May 2005	
3.22	+0.216	N	FR	One Way Frontage Rd WB	PCC	PCC	2	2	28	2	0.02		
3.24	+0.233	N	FR	One Way Frontage Rd WB	PCC	PCC	1	2	14	2	0.02		
3.25	+0.247	N	OP	(WB) Exit #2 44th St								Unknown	
3.42	+0.411	N	WB	Projects spanning M3 to M4	AC/PCC	AC/PCC	4	10	60	2	0.06	01 May 2005	
3.47	+0.467	N	WB		AC/PCC	AC/PCC	4	10	54	2	0.05	01 May 2005	
3.49	+0.489	N	OP	(WB) Exit #4 S 143							1990	374 ft Concrete	
3.52	+0.51	N	WB	Projects spanning M3 to M4	AC/PCC	AC/PCC	4	10	48	2	0.22	01 May 2005	
3.75	+0.740	N	WB		AC/PCC	AC/PCC	4	10	48	10	0.02	01 May 2005	
3.77	+0.760	N	WB		AC/PCC	AC/PCC	4	10	54	10	0.15	01 May 2005	
	+0.763	N	OP	(WB) 48th St							1993	181 ft Concrete	
3.91	+0.909	N	WB	Projects spanning M3 to M4	AC/PCC	AC/PCC	4	10	60	10	0.18	01 May 2005	
4.09	M004 +0.11	N	WB	Projects spanning M4 to M5	AC/PCC	AC/PCC	4	10	48	10	0.71	01 May 2005	
4.21	+0.227	N	OP	(WB) Ramp to 48th St							1992	154 ft Concrete	
4.26	+0.276	N	FR	One Way Frontage Rd WB	PCC	PCC	4		48		0.05		
4.30	+0.317	N	FR	One Way Frontage Rd WB	AC	AC	4		48		0.06		
4.35	+0.362	N	OP	(WB) Exit #4A at 52nd St							1992	307 ft Concrete	

Map

S 202 at M004+0.362

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 433

M004+0.362 on S 202

ARIZONA STATE HIGHWAY SYSTEM LOG

S 202 at M004+0.369

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M004+0.369 on S 202

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
4.35	M004 +0.369	N	FR	One Way Frontage Rd WB	AC	AC	4	48		0.02			
4.37	+0.387	N	FR	One Way Frontage Rd WB	AC	AC	3.5	42		0.02			
4.39	+0.406	N	FR	One Way Frontage Rd WB	AC	AC	3	36		0.13			
4.51	+0.523	N	FR	One Way Frontage Rd WB	PCC	PCC	3	36		0.01			
4.52	+0.540	N	OP	(WB) Exit #4B at Van Buren St							1992	203 ft Concrete	
4.81	+0.823	N	WB	Projects spanning M4 to M5	AC/PCC	AC/PCC	4	10	60	10	0.08	Jul 2006	
4.85	+0.865	N	OP	(WB) Washington St							1992	216 ft Concrete	
4.89	+0.908	N	WB	Projects spanning M4 to M5	AC/PCC	AC/PCC	4	10	54	10	0.04	Jul 2006	
4.93	+0.94	N	WB		AC/PCC	AC/PCC	4	10	48	10	0.06	Jul 2006	
4.99	+1.008	N	WB		AC/PCC	AC/PCC	4	10	54	10	0.14	Jul 2006	
5.13	M005 +0.129	N	WB	Projects spanning M5 to M6	AC/PCC	AC/PCC	4	10	60	10	0.15	Jul 2006	
5.16	+0.161	N	OP	(WB) Grand Canal Viaduct & Union Pacific RR							1991	418 ft Concrete	
5.27	+0.27	N	WB	Projects spanning M5 to M6	AC/PCC	AC/PCC	4	10	48	10	0.34	Jul 2006	
5.35	+0.352	N	OP	(WB) SS202 WB							1993	271 ft Concrete	
5.61	+0.616	N	WB	Projects spanning M5 to M6	AC/PCC	AC/PCC	5	10	72	10	0.09	Jul 2006	
5.70	+0.701	N	FR	One Way Frontage Rd WB	PCC	PCC	4	48		0.06	1993		
	+0.706	N	WB	Projects spanning M5 to M6	AC/PCC	AC/PCC	5	10	66	10	0.04	Jul 2006	
5.75	+0.74	N	WB		AC/PCC	AC/PCC	5	10	60	10	0.89	Jul 2006	
5.76	+0.763	N	FR	One Way Frontage Rd WB	PCC	PCC	3	36		0.06	1993		
5.82	+0.820	N	FR	One Way Frontage Rd WB	PCC	PCC	2	24		0.17	1993		
5.99	M006 +0.005	N	FR	One Way Frontage Rd WB	AC/PCC	AC/PCC	2	24		0.17	Jul 2006		
6.16	+0.174	N	FR	One Way Frontage Rd WB	AC/PCC	AC/PCC	1.5	18		0.11	Jul 2006		
6.27	+0.283	N	FR	One Way Frontage Rd WB	AC/PCC	AC/PCC	2	24		0.06	Jul 2006		
6.32	+0.341	N	FR	One Way Frontage Rd WB	PCC	PCC	2	24		0.01	92		
6.34	+0.355	N	FR	One Way Frontage Rd WB	PCC	PCC	1	14	12	2	0.02	92	
6.35	+0.367	N	FR	One Way Frontage Rd WB	PCC	PCC	1	0	18	0	0.02	92	
6.63	+0.648	N	WB	Projects spanning M6 to M7	AC/PCC	AC/PCC	5	10	72	10	0.08	Jul 2006	
6.71	+0.729	N	WB		AC/PCC	AC/PCC	5	10	66	10	0.06	Jul 2006	
6.77	+0.78	N	WB		AC/PCC	AC/PCC	5	10	60	10	0.33	Jul 2006	
6.89	+0.908	N	VMS	(WB) Variable Message Sign #248 (Existing)									
7.10	M007 +0.113	N	WB	Projects spanning M7 to M8	AC/PCC	AC/PCC	5	10	66	10	0.19	Jul 2006	
7.28	+0.300	N	WB		AC/PCC	AC/PCC	5	10	72	10	0.17	Jul 2006	
7.45	+0.46	N	WB		AC/PCC	AC/PCC	5	10	60	10	0.04	Jul 2006	
7.49	+0.505	N	WB		AC/PCC	AC/PCC	5.5	10	66	10	0.10	Jul 2006	
7.58	+0.600	N	WB		AC/PCC	AC/PCC	5.5	12	66	10	0.10	Jul 2006	
7.68	+0.697	N	WB		AC/PCC	AC/PCC	6	12	72	10	0.25	Jul 2006	
7.93	+0.946	N	WB		AC/PCC	AC/PCC	6	12	84	10	0.41	Jul 2006	
8.21	M008 +0.231	N	BR	(WB) Salt River Bridge							1996	5171 ft Concrete	
8.34	+0.35	N	WB	Projects spanning M8 to M9	AC/PCC	AC/PCC	6	12	72	10	0.18	Jul 2006	
8.52	+0.537	N	WB		AC/PCC	AC/PCC	6	12	78	10	0.11	Jul 2006	
8.62	+0.643	N	WB		AC/PCC	AC/PCC	6	12	84	10	0.16	Jul 2006	
8.68	+0.698	N	OP	(WB) Exit #8 McClintock Road							1996	Unknown	
		N	VMS	(WB) Variable Message Sign #247 (Existing)									

S 202 at M008+0.698

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 434

M008+0.698 on S 202

ARIZONA STATE HIGHWAY SYSTEM LOG

S 202 at M008+0.804

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M008+0.804 on S 202

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
8.78	M008 +0.804	N	WB	Projects spanning M8 to M9	AC/PCC	AC/PCC	6	12	84	10	0.38	Jul 2006	
9.16	M009 +0.192	N	WB	Projects spanning M9 to M10	AC/PCC	AC/PCC	6	12	84	12	0.23	Jul 2006	
9.39	+0.422	N	WB		AC/PCC	AC/PCC	6	12	84	10	0.02	Jul 2006	
9.41	+0.441	N	WB		AC/PCC	AC/PCC	4	10	48	10	0.11	Jul 2006	
9.52	+0.552	N	WB		AC/PCC	AC/PCC	4	10	48	22	0.07	Jul 2006	
9.59	+0.622	N	WB		AC/PCC	AC/PCC	4	12	48	8	0.61	Jul 2006	
9.78	+0.808	N	UP	(WB) Under S 101 NB/SB							18 Oct 1996		??'-??"
10.20	M010 +0.224	N	WB	Projects spanning M10 to M11	AC/PCC	AC/PCC	4	12	72	8	0.10	May 2006	
10.29	+0.319	N	WB		AC/PCC	AC/PCC	4	12	66	8	0.04	May 2006	
10.34	+0.362	N	WB		AC/PCC	AC/PCC	4	12	60	8	0.27	May 2006	
10.61	+0.635	N	WB		AC/PCC	AC/PCC	4	12	66	8	0.26	May 2006	
10.82	+0.848	N	JB	Temp Leave Mesa									
10.87	+0.89	N	WB	Projects spanning M10 to M11	AC/PCC	AC/PCC	4	12	48	8	0.42	May 2006	
11.05	M011 +0.067	N	OP	(WB) Exit #10 Dobson Road							1997	223 ft Concrete	
11.28	+0.303	N	WB	Projects spanning M11 to M12	AC/PCC	AC/PCC	4	12	60	8	0.25	May 2006	
11.54	+0.558	N	WB		AC/PCC	AC/PCC	4	12	60	8	0.20	26 Apr 2004	
11.73	+0.754	N	WB		AC/PCC	AC/PCC	4	12	66	8	0.07	26 Apr 2004	
11.80	+0.82	N	WB		AC/PCC	AC/PCC	4	12	48	8	0.23	26 Apr 2004	
12.01	M012 +0.042	N	OP	(WB) Exit #11 Alma School Road							1997	158 ft Concrete	
12.03	+0.062	N	WB	Projects spanning M12 to M13	AC/PCC	AC/PCC	4	12	54	8	0.15	26 Apr 2004	
12.18	+0.210	N	WB		AC/PCC	AC/PCC	4	12	60	8	0.01	26 Apr 2004	
12.19	+0.217	N	WB		AC/PCC	AC/PCC	4	12	72	8	0.05	26 Apr 2004	
12.24	+0.265	N	WB		AC/PCC	AC/PCC	4	12	66	8	0.06	26 Apr 2004	
12.30	+0.325	N	WB		AC/PCC	AC/PCC	4	12	60	8	0.10	26 Apr 2004	
12.40	+0.423	N	WB		AC/PCC	AC/PCC	4	12	66	8	0.10	26 Apr 2004	
12.50	+0.52	N	WB		AC/PCC	AC/PCC	4	12	48	8	0.21	26 Apr 2004	
12.69	+0.716	N	OP	(WB) Exit #12 McKellips Road							1998	Unknown	
12.71	+0.734	N	WB	Projects spanning M12 to M13	AC/PCC	AC/PCC	4	12	60	8	0.29	26 Apr 2004	
12.99	M013 +0.02	N	WB	Projects spanning M13 to M14	AC/PCC	AC/PCC	4	12	48	8	0.53	26 Apr 2004	
13.21	+0.240	N	OP	(WB) Exit #13 S 087/Country Club Dr							13 Jan 2002	248 ft Concrete	
13.52	+0.557	N	WB	Projects spanning M13 to M14	AC/PCC	AC/PCC	4	12	60	8	0.09	26 Apr 2004	
13.62	+0.650	N	WB		AC/PCC	AC/PCC	4	12	54	8	0.03	26 Apr 2004	
13.65	+0.685	N	WB		AC/PCC	AC/PCC	4	10	48	8	2.05	26 Apr 2004	
15.70	M015 +0.732	N	WB	Projects spanning M15 to M16	AC/PCC	AC/PCC	4	10	54	8	0.11	26 Apr 2004	
15.82	+0.846	N	WB		AC/PCC	AC/PCC	4	10	60	8	0.13	26 Apr 2004	
15.94	+0.971	N	WB		AC/PCC	AC/PCC	4	10	60	8	0.10	20 Oct 2003	
16.05	M016 +0.07	N	WB	Projects spanning M16 to M17	AC/PCC	AC/PCC	4	10	48	8	0.44	20 Oct 2003	
16.48	+0.509	N	WB		AC/PCC	AC/PCC	4	10	48	8	0.01	20 Oct 2003	
16.49	+0.520	N	WB		AC/PCC	AC/PCC	3.5	10	42	8	0.06	20 Oct 2003	
16.55	+0.577	N	WB		AC/PCC	AC/PCC	3	10	36	8	0.70	20 Oct 2003	
16.81	+0.840	N	UP	(WB) McDowell Rd							13 Jan 2002		??'-??"
16.98	M017 +0.014	N	UP	(WB) S 202 WB C-Ramp to McDowell Rd							07 Oct 2002		??'-??"
17.25	+0.287	N	WB	Projects spanning M17 to M18	AC/PCC	AC/PCC	3	10	48	8	0.09	20 Oct 2003	

S 202 at M017+0.287

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 435

M017+0.287 on S 202

ARIZONA STATE HIGHWAY SYSTEM LOG

S 202 at M017+0.381

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M017+0.381 on S 202

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
17.34	M017 +0.381	N	WB	Projects spanning M17 to M18	AC/PCC	AC/PCC	3	10	42	8	0.03	20 Oct 2003	
17.37	+0.40	N	WB		AC/PCC	AC/PCC	3	10	36	8	0.89	20 Oct 2003	
18.04	M018 +0.069	N	UP	(WB) Thomas Rd								07 Oct 2002	??'-??"
18.26	+0.292	N	WB	Projects spanning M18 to M19	AC/PCC	AC/PCC	3	10	42	8	0.20	20 Oct 2003	
18.46	+0.489	N	WB		AC/PCC	AC/PCC	3	10	48	8	0.27	20 Oct 2003	
18.73	+0.758	N	WB		AC/PCC	AC/PCC	3	10	36	8	0.53	26 Mar 2004	
19.26	M019 +0.279	N	WB	Projects spanning M19 to M20	AC/PCC	AC/PCC	3	10	48	8	0.42	26 Mar 2004	
19.34	+0.367	N	BR	(WB) South Canal								11 Feb 2002	110 ft Concrete
19.68	+0.702	N	WB	Projects spanning M19 to M20	AC/PCC	AC/PCC	3	10	54	8	0.10	26 Mar 2004	
19.78	+0.80	N	WB		AC/PCC	AC/PCC	3	10	36	8	0.50	26 Mar 2004	
20.28	M020 +0.308	N	WB	Projects spanning M20 to M21	AC/PCC	AC/PCC	3	10	48	8	0.42	26 Mar 2004	
20.70	+0.731	N	WB		AC/PCC	AC/PCC	3	10	48	8	0.06	11 Jan 2003	
20.76	+0.78	N	WB		AC/PCC	AC/PCC	3	10	36	8	0.30	11 Jan 2003	
21.06	M021 +0.093	N	WB	Projects spanning M21 to M22	AC/PCC	AC/PCC	3	10	36	8	0.24	27 Jun 2005	
21.29	+0.330	N	WB		AC/PCC	AC/PCC	3	10	48	8	0.26	27 Jun 2005	
21.55	+0.586	N	WB		AC/PCC	AC/PCC	3	10	48	8	0.10	2006	
21.65	+0.687	N	WB		AC/PCC	AC/PCC	3	10	48	8	0.17	27 Jun 2005	
21.82	+0.86	N	WB		AC/PCC	AC/PCC	3	10	36	8	0.55	27 Jun 2005	
22.37	M022 +0.419	N	WB	Projects spanning M22 to M23	AC/PCC	AC/PCC	3	10	48	8	0.23	27 Jun 2005	
22.60	+0.648	N	WB		AC/PCC	AC/PCC	3	12	48	8	0.15	27 Jun 2005	
22.75	+0.797	N	WB		AC/PCC	AC/PCC	3	12	48	8	0.11	27 Jun 2005	
22.86	+0.908	N	WB		AC/PCC	AC/PCC	3	12	48	24.5	0.02	27 Jun 2005	
22.88	+0.925	N	WB		AC/PCC	AC/PCC	3	12	36	24.5	0.13	27 Jun 2005	
22.97	+1.021	N	OP	(WB) Ramp S 202 EB to Power Rd									Concrete/Steel
23.01	M023 +0.031	N	WB	Projects spanning M23 to M24	AC/PCC	AC/PCC	3	12	36	24.5	0.01	Oct 2008	
	+0.040	N	WB		AC/PCC	AC/PCC	3	18	36	24.5	0.01	Oct 2008	
23.02	+0.048	N	WB		AC/PCC	AC/PCC	3	18	36	8	0.05	Oct 2008	
23.07	+0.097	N	WB		AC/PCC	AC/PCC	3	24	36	8	0.07	Oct 2008	
23.14	+0.167	N	WB		AC/PCC	AC/PCC	3	24	36	24.5	0.06	Oct 2008	
23.20	+0.229	N	NB		AC/PCC	AC/PCC	3	24	36	24.5	0.22	Oct 2008	
		N	OP	(WB) Power Rd & CAP Canal								Oct 2008	943 ft Concrete/Ste
23.43	+0.453	N	NB	Projects spanning M23 to M24	AC/PCC	AC/PCC	3	24	36	8	0.06	Oct 2008	
23.49	+0.516	N	NB		AC/PCC	AC/PCC	3	18	36	8	0.21	Oct 2008	
23.70	+0.729	N	NB		AC/PCC	AC/PCC	3	18	36	33	0.01	Oct 2008	
23.71	+0.739	N	NB		AC/PCC	AC/PCC	3	12	36	33	0.05	Oct 2008	
23.73	+0.760	N	UP	(NB) McDowell Rd								Oct 2008	19'-04"
23.76	+0.789	N	NB	Projects spanning M23 to M24	AC/PCC	AC/PCC	3	12	36	8	0.03	Oct 2008	
23.79	+0.816	N	NB		AC/PCC	AC/PCC	3	10	36	8	0.21	Oct 2008	
24.00	M024 +0.020	N	NB	Projects spanning M24 to M25	AC/PCC	AC/PCC	3	8	48	8	0.12	Oct 2008	
24.12	+0.138	N	NB		AC/PCC	AC/PCC	3	9	48	8	0.04	Oct 2008	
24.16	+0.178	N	NB		AC/PCC	AC/PCC	3	10	48	8	0.30	Oct 2008	
24.46	+0.478	N	NB		AC/PCC	AC/PCC	3	9	48	8	0.05	Oct 2008	
24.51	+0.526	N	NB		AC/PCC	AC/PCC	3	8	48	8	0.12	Oct 2008	

S 202 at M024+0.526

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 436

M024+0.526 on S 202

ARIZONA STATE HIGHWAY SYSTEM LOG

S 202 at M024+0.648

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M024+0.648 on S 202

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
24.63	M024 +0.648	N	NB	Projects spanning M24 to M25	AC/PCC	AC/PCC	3	10	36	8	0.26	Oct 2008	
24.89	+0.907	N	NB		AC/PCC	AC/PCC	3	10	36	31.2	0.05	Oct 2008	
24.92	+0.939	N	UP	(NB) McKellips Rd								Oct 2008	17'-00"
24.94	+0.956	N	NB	Projects spanning M24 to M25	AC/PCC	AC/PCC	3	10	36	8	0.29	Oct 2008	
25.23	M025 +0.251	N	NB	Projects spanning M25 to M26	AC/PCC	AC/PCC	3	8	48	8	0.12	Oct 2008	
25.35	+0.369	N	NB		AC/PCC	AC/PCC	3	9	48	8	0.04	Oct 2008	
25.38	+0.404	N	NB		AC/PCC	AC/PCC	3	10	48	8	0.56	Oct 2008	
25.94	+0.960	N	NB		AC/PCC	AC/PCC	3	9	48	8	0.04	Oct 2008	
25.98	M026 +0.004	N	NB	Projects spanning M26 to M27	AC/PCC	AC/PCC	3	8	48	8	0.05	Oct 2008	
26.03	+0.052	N	NB		AC/PCC	AC/PCC	3	11	48	8	0.06	Oct 2008	
26.09	+0.115	N	NB		AC/PCC	AC/PCC	3	10	36	8	0.28	Oct 2008	
26.37	+0.391	N	NB		AC/PCC	AC/PCC	3	10	36	33	0.06	Oct 2008	
26.41	+0.434	N	UP	(NB) Brown Rd								Oct 2008	19'-09"
26.43	+0.454	N	NB	Projects spanning M26 to M27	AC/PCC	AC/PCC	3	10	36	8	0.36	Oct 2008	
26.79	+0.816	N	NB		AC/PCC	AC/PCC	4	8	48	8	0.06	Oct 2008	
26.85	+0.871	N	NB		AC/PCC	AC/PCC	4	10	48	8	0.09	Oct 2008	
26.94	+0.963	N	NB		AC/PCC	AC/PCC	4	11	48	8	0.04	Oct 2008	
26.98	M027 +0.005	N	NB	Projects spanning M27 to M28	AC/PCC	AC/PCC	4	12	48	8	0.06	Oct 2008	
27.04	+0.062	N	NB		AC/PCC	AC/PCC	4	18	48	8	0.19	Oct 2008	
27.10	+0.123	N	OP	(NB) Spook Hill Equipment Pass								Oct 2008	294 ft Unknown
27.23	+0.255	N	NB	Projects spanning M27 to M28	AC/PCC	AC/PCC	4	24	54	8	0.15	Oct 2008	
27.38	+0.409	N	NB		AC/PCC	AC/PCC	4	24	54	24	0.01	Oct 2008	
27.40	+0.420	N	NB		AC/PCC	AC/PCC	4	24	60	24	0.12	Oct 2008	
27.47	+0.488	N	BR	(NB) CAP Canal								Oct 2008	174 ft Concrete/Ste
27.51	+0.539	N	NB	Projects spanning M27 to M28	AC/PCC	AC/PCC	4	24	60	8	0.11	Oct 2008	
27.55	+0.575	N	OP	(NB) CAP RT Equipment Trail Pass								Oct 2008	284 ft Unknown
27.62	+0.649	N	NB	Projects spanning M27 to M28	AC/PCC	AC/PCC	4	10	48	8	0.20	Oct 2008	
27.83	+0.853	N	NB		AC/PCC	AC/PCC	4	10	48	8	0.02	06 Nov 2007	
27.85	+0.876	N	NB		AC/PCC	AC/PCC	4	10	48	21.1	0.02	06 Nov 2007	
27.86	+0.888	N	UP	(WB) Exit #27 at University Dr								06 Nov 2007	??'-??"
27.87	+0.898	N	FR	One Way Frontage Rd NB	AC/PCC	AC/PCC	4	2	48	2	0.06	06 Nov 2007	
27.88	+0.901	N	NB	Projects spanning M27 to M28	AC/PCC	AC/PCC	4	10	48	8	0.29	06 Nov 2007	
27.94	M028 +0.003	N	FR	One Way Frontage Rd NB	AC/PCC	AC/PCC	3.5	2	42	2	0.03	06 Nov 2007	
27.97	+0.038	N	FR	One Way Frontage Rd NB	AC/PCC	AC/PCC	3	2	38.4	2	0.03	06 Nov 2007	
28.00	+0.071	N	FR	One Way Frontage Rd NB	AC/PCC	AC/PCC	3	2	38.4	2	0.05	06 Nov 2007	
28.06	+0.125	N	FR	One Way Frontage Rd NB	AC	AC	1.5	2	18	8	0.08	06 Nov 2007	
28.13	+0.201	N	FR	One Way Frontage Rd NB	AC	AC	2	2	24	2	0.22	06 Nov 2007	
28.16	+0.228	N	NB	Projects spanning M28 to M29	AC/PCC	AC/PCC	4	10	72	8	0.04	06 Nov 2007	
28.20	+0.270	N	NB		AC/PCC	AC/PCC	4	10	66	8	0.03	06 Nov 2007	
28.24	+0.305	N	NB		AC/PCC	AC/PCC	4	10	60	8	0.11	06 Nov 2007	
28.35	+0.414	N	NB		AC/PCC	AC/PCC	4	10	60	19	0.02	06 Nov 2007	
	+0.416	N	UP	(WB) at Apache Trl								06 Nov 2007	??'-??"
28.36	+0.427	N	FR	One Way Frontage Rd NB	AC	AC	4	2	48	2	0.04	06 Nov 2007	

S 202 at M028+0.427

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 437

M028+0.427 on S 202

ARIZONA STATE HIGHWAY SYSTEM LOG

S 202 at M028+0.438

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M028+0.438 on S 202

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
28.37	M028 +0.438	N	NB	Projects spanning M28 to M29	AC/PCC	AC/PCC	4	10	60	8	0.29	06 Nov 2007	
28.40	+0.467	N	FR	One Way Frontage Rd NB	AC	AC	3	2	36	2	0.05	06 Nov 2007	
28.45	+0.515	N	FR	One Way Frontage Rd NB	AC	AC	2	2	24	2	0.34	06 Nov 2007	
28.66	+0.72	N	NB	Projects spanning M28 to M29	AC/PCC	AC/PCC	4	10	48	8	0.26	06 Nov 2007	
28.79	+0.863	N	FR	One Way Frontage Rd NB	AC/PCC	AC/PCC	4	2	48	4	0.02	06 Nov 2007	
28.81	+0.882	N	FR	One Way Frontage Rd NB	AC/PCC	AC/PCC	3.5		42	3	0.05	06 Nov 2007	
28.87	+0.935	N	FR	One Way Frontage Rd NB	AC/PCC	AC/PCC	3	2	36		0.05	06 Nov 2007	
28.91	+0.981	N	NB	Projects spanning M28 to M29	AC/PCC	AC/PCC	4	10	48	19.8	0.02	06 Nov 2007	
28.93	+0.993	N	UP	(WB) Exit #28 at Broadway Rd								06 Nov 2007	??'-??"
28.94	M029 +0.006	N	NB	Projects spanning M29 to M30	AC/PCC	AC/PCC	4	10	48	8	0.23	06 Nov 2007	
29.17	+0.240	N	NB		AC/PCC	AC/PCC	4	10	72	8	0.08	06 Nov 2007	
29.25	+0.322	N	NB		AC/PCC	AC/PCC	4	10	66	8	0.05	06 Nov 2007	
29.30	+0.371	N	NB		AC/PCC	AC/PCC	4	10	60	8	0.27	06 Nov 2007	
29.58	+0.643	N	NB		AC/PCC	AC/PCC	4	11	66	8	0.14	06 Nov 2007	
29.72	+0.788	N	NB		AC/PCC	AC/PCC	4	12	72	8	0.24	06 Nov 2007	
29.96	M030 +0.016	N	NB	Projects spanning M30 to M31	AC/PCC	AC/PCC	4	11	72	8	0.02	15 Nov 2006	
29.98	+0.039	N	NB		AC/PCC	AC/PCC	4	12	48	8	0.01	15 Nov 2006	
	+0.044	N	NB		AC/PCC	AC/PCC	4	12	48	24	0.09	15 Nov 2006	
30.01	+0.075	N	OP	(NB) Southern Ave								15 Nov 2006	157 ft Concrete/Ste
30.07	+0.130	N	NB	Projects spanning M30 to M31	AC/PCC	AC/PCC	4	12	48	8	0.03	15 Nov 2006	
30.10	+0.158	N	NB		AC/PCC	AC/PCC	4	10	48	8	0.08	15 Nov 2006	
30.18	+0.236	N	NB		AC/PCC	AC/PCC	3	12	36	8	0.24	15 Nov 2006	
30.40	+0.460	N	UP	(NB) Ramp U 060 EB to S 202 NB								15 Nov 2006	??'-??"
30.41	+0.474	N	NB	Projects spanning M30 to M31	AC/PCC	AC/PCC	3	12	36	24	0.17	15 Nov 2006	
30.46	+0.518	N	UP	(NB) Ramp S 202 SB to U 060 EB								15 Nov 2006	??'-??"
30.50	+0.563	N	OP	(NB) U 060 & Ellsworth Rd Ramp								24 Jan 2005	360 ft Concrete/Ste
30.55	+0.614	N	UP	(NB) Ramp U 060 WB to S 202 SB								15 Nov 2006	??'-??"
30.58	+0.643	N	NB	Projects spanning M30 to M31	AC/PCC	AC/PCC	3	12	36	8	0.17	15 Nov 2006	
	+0.645	N	UP	(NB) Ramp S 202 NB to U 060 WB								23 Jan 2005	??'-??"
30.75	+0.810	N	NB	Projects spanning M30 to M31	AC/PCC	AC/PCC	3	10	36	8	0.04	15 Nov 2006	
30.79	+0.849	N	NB		AC/PCC	AC/PCC	4	10	60	8	0.08	15 Nov 2006	
30.87	+0.927	N	NB		AC/PCC	AC/PCC	4	10	54	8	0.05	15 Nov 2006	
30.91	+0.975	N	NB		AC/PCC	AC/PCC	4	11	54	8	0.03	15 Nov 2006	
30.95	M031 +0.015	N	NB	Projects spanning M31 to M32	AC/PCC	AC/PCC	4	12	48	8	0.02	2006	
30.97	+0.033	N	NB		AC/PCC	AC/PCC	4	12	48	8	0.07	2006	
31.01	+0.080	N	OP	(NB) Exit #31 at Baseline Rd								22 Jan 2005	186 ft Concrete/Ste
31.04	+0.107	N	NB	Projects spanning M31 to M32	AC/PCC	AC/PCC	4	10	72	8	0.10	2006	
31.14	+0.205	N	NB		AC/PCC	AC/PCC	4	10	66	8	0.08	2006	
31.22	+0.285	N	NB		AC/PCC	AC/PCC	4	10	60	8	0.02	2006	
31.24	+0.306	N	NB		AC/PCC	AC/PCC	4	10	54	8	0.03	2006	
31.27	+0.332	N	NB		AC/PCC	AC/PCC	4	10	66	8	0.13	2006	
31.39	+0.46	N	NB		AC/PCC	AC/PCC	4	10	60	8	0.41	2006	
31.81	+0.87	N	NB		AC/PCC	AC/PCC	4	10	48	8	0.39	2006	

S 202 at M031+0.87

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 438

M031+0.87 on S 202

ARIZONA STATE HIGHWAY SYSTEM LOG

S 202 at M032+0.124

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M032+0.124 on S 202

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
32.05	M032 +0.124	N	UP	(NB) Exit #32 at Guadalupe Rd							22 Jan 2005		17'-04"
32.20	+0.271	N	NB	Projects spanning M32 to M33	AC/PCC	AC/PCC	3.5	10	42	8	0.05	2006	
32.25	+0.323	N	NB		AC/PCC	AC/PCC	3	10	36	8	0.01	2006	
32.26	+0.333	N	NB		AC/PCC	AC/PCC	3	11	48	8	0.08	2006	
32.34	+0.413	N	NB		AC/PCC	AC/PCC	3	10	48	8	0.42	2006	
32.76	+0.836	N	NB		AC/PCC	AC/PCC	3	12	36	8	0.29	2006	
33.05	M033 +0.121	N	NB	Projects spanning M33 to M34	AC/PCC	AC/PCC	3	12	36	8	0.23	12 Jun 2006	
	+0.122	N	OP	(NB) Exit #33 at Elliot Rd							22 Jan 2005	216 ft Concrete/Ste	
33.28	+0.351	N	NB	Projects spanning M33 to M34	AC/PCC	AC/PCC	3	10	36	8	0.12	12 Jun 2006	
33.40	+0.472	N	NB		AC/PCC	AC/PCC	3	10	48	8	0.14	12 Jun 2006	
33.54	+0.612	N	NB		AC/PCC	AC/PCC	3	11	48	8	0.06	12 Jun 2006	
33.60	+0.669	N	NB		AC/PCC	AC/PCC	3	12	48	8	0.70	12 Jun 2006	
34.07	M034 +0.140	N	OP	(NB) Warner Rd							31 Dec 2005	214 ft Concrete/Ste	
34.30	+0.36	N	NB	Projects spanning M34 to M35	AC/PCC	AC/PCC	3	12	36	8	0.01	12 Jun 2006	
	+0.368	N	NB		AC/PCC	AC/PCC	3	10	36	8	0.24	12 Jun 2006	
34.55	+0.610	N	NB		AC/PCC	AC/PCC	3	12	36	8	0.04	12 Jun 2006	
34.58	+0.647	N	EB		AC/PCC	AC/PCC	4	12	48	8	0.26	12 Jun 2006	
		N	OP	(EB) Hawes Rd							31 Dec 2005	213 ft Concrete/Ste	
34.84	+0.904	N	EB	Projects spanning M34 to M35	AC/PCC	AC/PCC	4	10	48	8	0.67	12 Jun 2006	
35.51	M035 +0.576	N	EB	Projects spanning M35 to M36	AC/PCC	AC/PCC	4	12	48	8	0.26	12 Jun 2006	
35.61	+0.679	N	OP	(EB) Sossaman Rd							31 Dec 2005	123 ft Concrete/Ste	
35.77	+0.838	N	EB	Projects spanning M35 to M36	AC/PCC	AC/PCC	4	12	54	8	0.19	12 Jun 2006	
35.96	M036 +0.025	N	EB	Projects spanning M36 to M37	AC/PCC	AC/PCC	4	12	60	8	0.23	12 Jun 2006	
36.19	+0.25	N	EB		AC/PCC	AC/PCC	4	12	48	8	0.43	12 Jun 2006	
36.34	+0.397	N	BR	(EB) Roosevelt Canal							31 Dec 2005	396 ft Concrete/Ste	
36.59	+0.651	N	OP	(EB) Power Rd							31 Dec 2005	214 ft Concrete/Ste	
36.62	+0.682	N	EB	Projects spanning M36 to M37	AC/PCC	AC/PCC	4	10	48	8	0.20	11 Jun 2006	
36.82	+0.879	N	EB		AC/PCC	AC/PCC	4	10	60	8	0.30	11 Jun 2006	
37.12	M037 +0.182	N	EB	Projects spanning M37 to M38	AC/PCC	AC/PCC	4	10	54	8	0.06	11 Jun 2006	
37.18	+0.24	N	EB		AC/PCC	AC/PCC	4	10	48	8	0.77	11 Jun 2006	
37.58	+0.638	N	OP	Recker Rd							11 Jun 2006	123 ft Concrete/Ste	
37.95	M038 +0.013	N	EB	Projects spanning M38 to M39	AC/PCC	AC/PCC	4	10	54	8	0.12	11 Jun 2006	
38.07	+0.138	N	EB		AC/PCC	AC/PCC	4	10	60	8	0.27	11 Jun 2006	
38.34	+0.40	N	EB		AC/PCC	AC/PCC	4	10	48	8	0.45	11 Jun 2006	
38.55	+0.631	N	UP	(EB) Exit #38 at Higley Rd							31 Dec 2005		16'-11"
38.79	+0.857	N	EB	Projects spanning M38 to M39	AC/PCC	AC/PCC	4	10	60	8	0.37	11 Jun 2006	
39.17	M039 +0.229	N	EB	Projects spanning M39 to M40	AC/PCC	AC/PCC	4	10	54	8	0.06	11 Jun 2006	
39.22	+0.28	N	EB		AC/PCC	AC/PCC	4	10	48	8	0.89	11 Jun 2006	
39.32	+0.402	N	UP	(EB) Pedestrian OP							11 Jun 2006		18'-03"
39.69	+0.754	N	UP	(EB) Ray Rd WB							31 Nov 2004		17'-10"
		N	UP	(EB) Ray Rd EB							31 Nov 2004		17'-10"
39.75	+0.810	N	UP	(EB) UPRR							24 Feb 2005		16'-10"
40.11	M040 +0.183	N	EB	Projects spanning M40 to M41	AC/PCC	AC/PCC	4	10	54	8	0.18	11 Jun 2006	

S 202 at M040+0.183

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 439

M040+0.183 on S 202

ARIZONA STATE HIGHWAY SYSTEM LOG

S 202 at M040+0.365

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M040+0.365 on S 202

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
40.29	M040 +0.365	N	EB	Projects spanning M40 to M41	AC/PCC	AC/PCC	4	10	60	8	0.21	11 Jun 2006	
40.51	+0.57	N	EB		AC/PCC	AC/PCC	4	10	48	8	0.47	11 Jun 2006	
40.98	M041 +0.047	N	EB	Projects spanning M41 to M42	AC/PCC	AC/PCC	4	10	60	8	0.20	11 Jun 2006	
41.18	+0.252	N	EB		AC/PCC	AC/PCC	4	10	54	8	0.01	11 Jun 2006	
41.19	+0.263	N	EB		AC/PCC	AC/PCC	4	10	54	8	0.08	13 Jun 2006	
41.27	+0.34	N	EB		AC/PCC	AC/PCC	4	10	48	8	0.39	13 Jun 2006	
41.66	+0.730	N	EB		AC/PCC	AC/PCC	4	10	60	8	0.49	13 Jun 2006	
41.78	+0.848	N	UP	(WB) Pecos Rd									16'-07"
42.15	M042 +0.21	N	EB	Projects spanning M42 to M43	AC/PCC	AC/PCC	4	10	48	8	0.52	13 Jun 2006	
42.43	+0.497	N	UP	(WB) Val Vista Dr SB									16'-08"
		N	UP	(WB) Val Vista Dr NB									16'-08"
42.67	+0.737	N	EB	Projects spanning M42 to M43	AC/PCC	AC/PCC	4	10	60	8	0.30	13 Jun 2006	
42.98	M043 +0.041	N	EB	Projects spanning M43 to M44	AC/PCC	AC/PCC	4	10	54	8	0.06	13 Jun 2006	
43.03	+0.09	N	EB		AC/PCC	AC/PCC	4	10	48	8	0.45	13 Jun 2006	
43.49	+0.553	N	EB		AC/PCC	AC/PCC	4	12	48	8	0.20	13 Jun 2006	
43.56	+0.623	N	OP	(WB) Lindsay Rd & Eastern Canal								13 Jun 2006	337 ft Concrete/Ste
43.68	+0.749	N	EB	Projects spanning M43 to M44	AC/PCC	AC/PCC	4	10	48	8	0.26	13 Jun 2006	
43.95	M044 +0.011	N	EB	Projects spanning M44 to M45	AC/PCC	AC/PCC	4	10	54	8	0.06	13 Jun 2006	
44.01	+0.068	N	EB		AC/PCC	AC/PCC	4	10	60	8	0.30	13 Jun 2006	
44.31	+0.37	N	EB		AC/PCC	AC/PCC	4	10	48	8	0.19	13 Jun 2006	
44.49	+0.555	N	EB		AC/PCC	AC/PCC	4	10	48	8	0.01	13 Jun 2006	
44.50	+0.567	N	EB		AC/PCC	AC/PCC	4	10	48	8	0.20	13 Jun 2006	
		N	UP	(EB) Exit #44 at Gilbert Rd SB								18 Dec 2005	16'-10"
		N	UP	(EB) Exit #44 at Gilbert Rd NB								18 Dec 2005	16'-10"
44.70	+0.766	N	EB	Projects spanning M44 to M45	AC/PCC	AC/PCC	4	10	60	8	0.59	18 Dec 2005	
45.30	M045 +0.35	N	EB	Projects spanning M45 to M46	AC/PCC	AC/PCC	4	10	48	8	0.39	18 Dec 2005	
45.50	+0.561	N	UP	(EB) Exit #45 at Cooper Rd SB								18 Dec 2005	17'-01"
		N	UP	(EB) Exit #45 at Cooper Rd NB								18 Dec 2005	17'-01"
45.69	+0.745	N	EB	Projects spanning M45 to M46	AC/PCC	AC/PCC	4	10	60	8	0.61	18 Dec 2005	
46.06	M046 +0.115	N	BR	(EB) Consolidated Canal								18 Dec 2005	131 ft Concrete/Ste
46.30	+0.35	N	EB	Projects spanning M46 to M47	AC/PCC	AC/PCC	4	10	48	8	0.43	18 Dec 2005	
46.50	+0.561	N	UP	(EB) Exit #46 at Mcqueen Rd SB								18 Dec 2005	16'-08"
		N	UP	(EB) Exit #46 at Mcqueen Rd NB								18 Dec 2005	16'-08"
46.73	+0.785	N	EB	Projects spanning M46 to M47	AC/PCC	AC/PCC	4	10	60	8	0.55	18 Dec 2005	
47.28	M047 +0.33	N	EB	Projects spanning M47 to M48	AC/PCC	AC/PCC	4	10	48	8	0.08	18 Dec 2005	
47.30	+0.357	N	OP	(EB) UPRR								18 Dec 2005	105 ft Concrete/Ste
47.36	+0.414	N	EB	Projects spanning M47 to M48	AC/PCC	AC/PCC	4	10	48	8	0.43	20 Jun 2005	
47.79	+0.841	N	EB		AC/PCC	AC/PCC	4	10	60	8	0.58	20 Jun 2005	
48.36	M048 +0.42	N	EB	Projects spanning M48 to M49	AC/PCC	AC/PCC	4	10	48	8	0.30	20 Jun 2005	
48.66	+0.717	N	EB		AC/PCC	AC/PCC	5	10	60	8	0.15	20 Jun 2005	
48.81	+0.867	N	EB		AC/PCC	AC/PCC	5	10	84	8	0.08	20 Jun 2005	
48.89	+0.952	N	EB		AC/PCC	AC/PCC	5	10	78	8	0.05	20 Jun 2005	
48.94	M049 +0.005	N	EB	Projects spanning M49 to M50	AC/PCC	AC/PCC	5	10	72	8	0.44	20 Jun 2005	

S 202 at M049+0.005

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 440

M049+0.005 on S 202

ARIZONA STATE HIGHWAY SYSTEM LOG

S 202 at M049+0.44

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M049+0.44 on S 202

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
49.38	M049 +0.44	N	EB	Projects spanning M49 to M50	AC/PCC	AC/PCC	5	10	60	8	0.02	20 Jun 2005	
49.40	+0.468	N	EB		AC/PCC	AC/PCC	5	10	66	8	0.23	20 Jun 2005	
49.63	+0.696	N	EB		AC/PCC	AC/PCC	5	10	72	8	0.12	20 Jun 2005	
49.75	+0.818	N	EB		AC/PCC	AC/PCC	5	10	72	8	0.26	20 Jun 2005	
50.01	M050 +0.070	N	EB	Projects spanning M50 to M51	AC/PCC	AC/PCC	4	10	48	8	0.02	20 Jun 2005	
50.04	+0.092	N	EB		AC/PCC	AC/PCC	4	10	54	8	0.10	20 Jun 2005	
50.14	+0.195	N	EB		AC/PCC	AC/PCC	4	10	54	6	0.03	20 Jun 2005	
50.16	+0.221	N	EB		AC/PCC	AC/PCC	4	10	60	6	0.23	20 Jun 2005	
50.40	+0.45	N	EB		AC/PCC	AC/PCC	4	10	48	6	0.19	20 Jun 2005	
50.58	+0.641	N	EB		AC/PCC	AC/PCC	4	10	48	8	0.24	20 Jun 2005	
50.60	+0.651	N	UP	Exit #50B Price Rd								17 Nov 2003	17'-10"
50.67	+0.722	N	UP	(EB) Ramp S 101 SB to S 202 EB								20 Jun 2005	??'-??"
50.79	+0.851	N	UP	(EB) Ramp S 202 EB to S 101 NB								01 Jun 2003	18'-02"
50.83	+0.886	N	EB	Projects spanning M50 to M51	AC/PCC	AC/PCC	4	10	60	8	0.08	17 Nov 2003	
50.91	+0.971	N	EB		AC/PCC	AC/PCC	4	10	54	8	0.03	17 Nov 2003	
50.94	M051 +0.00	N	EB	Projects spanning M51 to M52	AC/PCC	AC/PCC	4	10	48	8	0.19	17 Nov 2003	
51.14	+0.200	N	EB		AC/PCC	AC/PCC	5	10	60	8	0.23	17 Nov 2003	
	+0.232	N	UP	(EB) Chandler Village Dr								17 Nov 2003	16'-11"
51.18	+0.241	N	FR	One Way Frontage Rd EB	AC	AC	1	26	12	2	0.06	17 Nov 2003	
51.24	+0.300	N	FR	One Way Frontage Rd EB	AC	AC	1.5	19.5	18	2	0.06	17 Nov 2003	
51.29	+0.356	N	FR	One Way Frontage Rd EB	AC	AC	1.5	8.5	18	2	0.08	17 Nov 2003	
51.37	+0.430	N	EB	Projects spanning M51 to M52	AC/PCC	AC/PCC	5	10	60	8	0.60	17 Nov 2003	
	+0.436	N	FR	One Way Frontage Rd EB	AC	AC	2	4	24	2	0.30	17 Nov 2003	
51.97	M052 +0.041	N	EB	Projects spanning M52 to M53	AC/PCC	AC/PCC	5	10	72	8	0.20	17 Nov 2003	
52.17	+0.241	N	EB		AC/PCC	AC/PCC	5	10	66	8	0.06	17 Nov 2003	
52.23	+0.30	N	EB		AC/PCC	AC/PCC	5	10	60	8	0.98	17 Nov 2003	
53.21	M053 +0.281	N	EB	Projects spanning M53 to M54	AC/PCC	AC/PCC	5	8	60	8	0.15	17 Nov 2003	
53.36	+0.431	N	EB		AC/PCC	AC/PCC	4	8	48	8	0.01	17 Nov 2003	
53.37	+0.443	N	EB		AC/PCC	AC/PCC	4	7.5	48	8	0.04	17 Nov 2003	
53.41	+0.484	N	EB		AC/PCC	AC/PCC	4	10	48	8	0.51	17 Nov 2003	
53.92	+0.991	N	EB		AC/PCC	AC/PCC	4	10.9	48	8	0.03	17 Nov 2003	
53.95	M054 +0.014	N	EB	Projects spanning M54 to M55	AC/PCC	AC/PCC	4	10.9	72	8	0.02	17 Nov 2003	
53.97	+0.034	N	EB		AC/PCC	AC/PCC	4	12	72	8	0.02	17 Nov 2003	
54.00	+0.058	N	EB		AC/PCC	AC/PCC	4	12	66	8	0.05	17 Nov 2003	
54.05	+0.110	N	EB		AC/PCC	AC/PCC	4	12	60	8	0.05	17 Nov 2003	
54.10	+0.162	N	EB		AC/PCC	AC/PCC	4	12	60	8	0.56	Nov 2008	
54.67	+0.724	N	EB		AC/PCC	AC/PCC	2	12	24	8	0.01	Nov 2008	
	+0.733	N	EB		AC/PCC	AC/PCC	2	10	24	8	0.76	Nov 2008	
54.72	+0.775	N	OP	(EB) Over 56th St								17 Nov 2003	251 ft Unknown
55.34	M055 +0.405	N	UP	(EB) S 202 EB to I 010 WB OP								31 May 2003	??'-??"
55.44	+0.501	N	EB	Projects spanning M55 to M56	AC/PCC	AC/PCC	2	10	30	8	0.21	Nov 2008	
55.65	+0.710	N	EB		AC/PCC	AC/PCC	2	10	36	8	0.12	Nov 2008	
55.77	+0.834	N	EB		AC/PCC	AC/PCC	2	14	60	3	0.09	Nov 2008	

S 202 at M055+0.834

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 441

M055+0.834 on S 202

ARIZONA STATE HIGHWAY SYSTEM LOG

S 202 at M055+0.926

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M055+0.926 on S 202

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
55.86	M055 +0.926	N	EB	Projects spanning M55 to M56	AC/PCC	AC/PCC	2	14	54	3	0.03	Nov 2008	
55.90	+0.961	N	EB		AC/PCC	AC/PCC	2	14	48	3	0.12	Nov 2008	
56.02	M056 +0.075	N	EB	Projects spanning M56 to M57	AC	AC	2	14	42	3	0.01	Nov 2008	
56.03	+0.087	N	EB		AC	AC	2	14	42	3	0.12	17 Nov 2003	
56.15	+0.21	N	EB		AC	AC	2	14	36	3	0.23	17 Nov 2003	
56.38	+0.441	N	EB		AC	AC	2	8	30	3	0.01	17 Nov 2003	
56.39	+0.45	N	EB		AC	AC	2	8	24	3	0.80	17 Nov 2003	
57.19	M057 +0.240	N	J S (EB) Temporary End S 202 at 40th St +0.42 mi -- [R14]										

[Map](#)

S 202 at M057+0.240

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 442

M057+0.240 on S 202

ARIZONA STATE HIGHWAY SYSTEM LOG

S 202 at

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

on S 202

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 202 - Others													
0.00		J	S Van Buren										Map
		J	S Scottsdale Rd										Map
		J	S Santan Village Pkwy										Map
		J	S McKellips Rd.										Map
		J	S McDowell Rd										Map
		J	S Dobson Rd										Map
		J	S Center St										Map
		J	S Baseline Rd										Map
	M003 -0.221	J	S 40th Street										Map
0.11		J	S Gilbert Rd										Map
0.17		J	S Alma School Rd.										Map
0.19		J	S McKellips Rd.										Map
0.20		J	S Cooper Rd										Map
0.21		J	S Gilbert Rd										Map
0.22		J	S Mcqueen Rd										Map
		J	S Gilbert Rd										Map
		J	S Cooper Rd										Map
0.23		J	S Arizona Ave										Map
		J	S Val Vista Dr										Map
		J	S Val Vista Dr										Map
		J	S Recker Rd										Map
		J	S Greenfield Rd										Map
		J	S 32nd Street										Map
0.24		J	S Higley Rd										Map
		J	S 40th Street										Map
		J	S Alma School Rd										Map
		J	S Higley Rd										Map
		J	S Alma School Rd										Map
		J	S Power Rd										Map
		J	S Mcqueen Rd										Map
0.25		J	S Alma School Rd.										Map
		J	S Williams Fld Rd										Map
		J	S Dobson Rd										Map
0.26		J	S Dobson Rd.										Map
		J	S Val Vista Dr										Map
		J	S Santan Village Pkwy										Map
		J	S Higley Rd										Map
		J	S Broadway Rd										Map
		J	S Baseline Rd										Map
		J	S Williams Fld Rd										Map
0.27		J	S McDowell Rd										Map
0.28		J	S 24th Street										Map

S 202 at

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 443

on S 202

ARIZONA STATE HIGHWAY SYSTEM LOG

S 202 at

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

on S 202

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
0.29		J S	Center Pkwy										Map
		J S	Kyrene Rd										Map
		J S	Greenfield Rd										Map
0.30		J S	Mcclintock Dr										Map
		J S	Van Buren										Map
		J S	University Dr										Map
0.32		J S	Hayden Rd										Map
0.33		J S	Kyrene Rd										Map
		J S	Val Vista Dr										Map
		J S	Recker Rd										Map
0.34		J S	Gilbert Rd										Map
		J S	Higley Rd										Map
		J S	52nd Street										Map
0.35		J S	Arizona Ave										Map
0.38		J S	Priest Dr										Map
0.41		J S	Power Rd										Map
0.43		J S	McDowell Rd										Map
0.48	M003 +0.261	J S	44th Street										Map
6.00	+5.778	J S	Priest Dr										Map
18.89		J S	Guadalupe Rd										Map
18.97		J S	Guadalupe Rd										Map
28.00	M006 +21.70	J S	University Dr										Map
29.07	+22.78	J S	Broadway Rd										Map
51.51	+45.23	J S	Mcclintock Dr										Map
89.27		J S	Elliot Rd										Map
89.35		J S	Elliot Rd										Map
Cardinal Mainline Averages/Totals:						232.73	8.25	53.69	10.59	57.21	2005.4	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:						219.51	10.60	51.12	8.22	57.17	2005.4		
Frontage Roads Averages/Totals:						6.03	2.63	27.56	1.87	2.63			
Non-Cardinal Frontage Roads						6.91	3.22	28.70	1.52	2.97			

S 202 at

on S 202

ARIZONA STATE HIGHWAY SYSTEM LOG

S 210 at M001+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M001+0.000 on S 210

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 210 - Cardinal (low to higher reference marker)													
0.00	M001 +0.000	C	J	Begin S 210 EB Exit #2 at Broadway Blvd									
	M000 +0.00	C	X	(EB) Begin S 210 at I 010 near St Marys Rd									
	M001 +0.000	C	UB	Inside Tucson Urbanized Area									
		C	JB	Inside Tucson Elev 2410, Pima County									
		C	EB	Projects spanning M1 to M2	PCC	PCC	3	4	36	10	0.42	1997	
		C	X	MI 0 - 1 Survey Only									
		C	X	All Traffic On Ramps									
0.42	+0.418	C	EB	Projects spanning M1 to M2	PCC	PCC	3	4	42	10	0.03	1997	
0.45	+0.450	C	EB		PCC	PCC	4	4	54	8	0.02	1997	
0.47	+0.465	C	EB		PCC	PCC	4	4	60	8	0.19	1997	
0.66	M002 +0.010	C	EB	Projects spanning M2 to M3	PCC	PCC	3	4	48	10	0.07	1997	
0.73	+0.08	C	EB		PCC	PCC	3	4	36	10	0.95	1997	
1.01	+0.360	C	UP	(EB) Kino Pkwy									??'-??"
1.53	+0.884	C	UP	(EB) 22nd Ave UP (No EB Ramps)									??'-??"
1.68	M003 +0.033	C	EB	Projects spanning M3 to M4	PCC	PCC	2	4	24	10	1.72	1995	
2.59	+0.943	C	J S	(EB) Country Club Rd -- [L23]									Map
3.11	M004 +0.465	C	J S	(EB) 34th St -- [L2]									Map
3.36	+0.717	C	J	(EB) Richey Blvd -- [L2]									
3.40	+0.730	C	X	(EB) End S 210 near Palo Verde Blvd									

S 210 at M004+0.730

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 445

M004+0.730 on S 210

ARIZONA STATE HIGHWAY SYSTEM LOG

S 210 at M001+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M001+0.000 on S 210

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 210 - Non-cardinal (from low to high for divided hwy segments)													
0.00	M001 +0.000	N	J	Begin S 210 WB divided centerline in Tucson at Broadway Blvd									
		N	WB	Projects spanning M1 to M2	PCC	PCC	3	10	36	4	0.45	1997	
0.45	+0.450	N	WB		PCC	PCC	4	8	48	4	0.21	1997	
0.66	M002 +0.009	N	WB	Projects spanning M2 to M3	PCC	PCC	3	10	36	4	0.69	1997	
1.01	+0.355	N	UP	(WB) Kino Pkwy									??'-??"
1.35	+0.699	N	WB	Projects spanning M2 to M3	PCC	PCC	2	10	24	4	2.05	1995	
1.56	+0.910	N	UP	(WB) 22nd Ave									17'-00"
3.40	M004 +0.730	N	X	(WB) End S 210 near Palo Verde Blvd									

S 210 at M004+0.730

M004+0.730 on S 210

ARIZONA STATE HIGHWAY SYSTEM LOG

S 210 at M002+0.884

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M002+0.884 on S 210

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 210 - Others													
1.53	M002 +0.884	J	SR-210 Exit 3 Cross										
Cardinal Mainline Averages/Totals:							8.69	4.00	31.68	9.88	3.40	1996.0	0.00 Miles of Median
Non-Cardinal Mainline Averages/Totals:							8.36	9.88	29.51	4.00	3.40	1995.8	

ARIZONA STATE HIGHWAY SYSTEM LOG

S 238 at M024+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M024+0.000 on S 238

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 238 - Cardinal (low to higher reference marker)													
0.00	M024 +0.000	C	X	Begin S 238 near Mobile									
		C	JB	Inside Maricopa County									
		C	UH	Projects spanning M24 to M25	AC	MBH	2	2	24	2	6.83	88	
1.05	M025 +0.061	C	BR	Waterman Wash							1988	165 ft Concrete	
4.17	M028 +0.179	C	JB	WCL Goodyear									
6.79	M030 +0.796	C	J	99th Ave									
6.83	+0.843	C	UH	Projects spanning M30 to M31	AC	MBH	2	2	24	2	10.29	90	
7.82	M031 +0.826	C	J S	91st Ave/Landfill Rd -- [L3]									Map
8.87	M032 +0.880	C	J	83rd Ave -- [R]									
10.99	M034 +0.999	C	JB	Pinal County, ECL Goodyear, WCL Maricopa									
13.99	M038 +0.014	C	J	Rio Bravo Rd -- [B]									
15.93	M039 +0.944	C	J S	Ralston Rd									Map
16.93	M040 +0.942	C	JB	Enter Ak-Chin IR									
17.12	M041 +0.135	C	UH	Projects spanning M41 to M42	AC	AC	2	2	24	2	1.04	92	
17.63	+0.645	C	J S	Casa Grande - Maricopa Hwy									Map
17.99	M042 +0.007	C	JB	Leave Ak-Chin IR									
18.16	+0.175	C	UH	Projects spanning M42 to M43	AC	MBH	2	2	24	2	1.36	90	
19.53	M043 +0.539	C	UH	Projects spanning M43 to M44	AC	MBH	2	3.5	24	2	0.03	90	
19.56	+0.572	C	UH		AC	MBH	2	5	24	2	0.32	90	
19.66	+0.669	C	J S	Roosevelt Ave -- [R14]									Map
19.87	+0.888	C	UH	Projects spanning M43 to M44	AC	MBH	2	2	24	2	0.01	90	
19.89	+0.902	C	J S	Brava Ave -- [R14]									Map
		C	UH	Projects spanning M43 to M44	AC	MBH	3.4	2	40.8	2	0.15	90	
20.03	M044 +0.047	C	UH	Projects spanning M44 to M45	AC	MBH	3	2	36	2	0.09	90	
20.12	+0.137	C	DH		AC	MBH	3	2	36	2	0.05	90	
20.15	+0.160	C	J S	Shopping Center -- [R14]									Map
20.17	+0.187	C	DH	Projects spanning M44 to M45	AC	MBH	4	2	48	2	0.08	90	
20.26	+0.250	C	J S	End S 238 at S 347 in Maricopa									Map
Cardinal Mainline Averages/Totals:						41.01	2.05	24.30	2.00	20.25	1989.4	0.00 Miles of Median	

S 238 at M044+0.250

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 448

M044+0.250 on S 238

ARIZONA STATE HIGHWAY SYSTEM LOG

S 260 at

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

on S 260

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 260 - Cardinal (low to higher reference marker)													
0.00		A	J S Cherry Rd -- [B]								23 Oct 2009		Map
	M206 +0.480	C	J S Begin S 260 at SA089 in Cottonwood (Signalized) -- [B234]										Map
		C	J (EB) Bear Flat Rd Access -- [R]								28 Oct 2011		
	M206 +0.480	C	UB Inside Cottonwood Urbanized Area										
		C	JB Inside Cottonwood, Yavapai County										
		C	UH Projects spanning M206 to M207	AC	AC	4	0	48	0	0.03	1998		
0.03	+0.509	C	UH	AC	AC	4	0	48	0	0.01	10 May 2009		
0.04	+0.517	C	UH	AC	AC	4	0	48	0	2.19	10 May 2009		
0.08	+0.559	C	J S Business Access Rd -- [B]										Map
0.13	+0.611	C	J Business Access -- [L]										
0.14	+0.624	C	J Business Access -- [L]										
0.16	+0.635	C	J Business Access -- [L]										
0.18	+0.662	C	J S Business Access -- [L3]										Map
0.20	+0.677	C	J S Business Access Rd -- [R]										Map
0.25	+0.732	C	J S Business Access Rd Left & Fir St Right (Signalized) -- [B1234]										Map
0.30	+0.780	C	J S Business Access -- [R]										Map
0.33	+0.807	C	J S Business Access -- [R]										Map
0.35	+0.827	C	J S Business Access -- [R]										Map
0.39	+0.865	C	J S Business Access -- [L]										Map
0.51	+0.988	C	J S Rodeo Dr (Signalized) -- [R14]										Map
0.73	M207 +0.149	C	J S Business Access Left & Rio Mesa Trail Right -- [B24]										Map
1.39	+0.812	C	J S Godard Rd -- [L2]										Map
1.47	+0.885	C	JB Temp Leave Cottonwood										
	+0.892	C	J Local Rd -- [R]										
1.59	M208 +0.031	C	J Local Rd -- [R]										
1.80	+0.239	C	J S Del Rio Dr (Signalized) -- [B124]										Map
2.23	+0.672	C	UH Projects spanning M208 to M209	AC	AC	4	0	52	0	0.02	10 May 2009		
2.26	+0.696	C	UH	AC	AC	4	0	52	0	0.15	01 Jul 2009		
2.34	+0.776	C	J S Western Dr (Signalized) -- [B1234]										Map
2.41	+0.846	C	UH Projects spanning M208 to M209	AC	AC	4	0	52	0	0.01	01 Jul 2009		
2.42	+0.857	C	UH	AC	AC	4	0	56	0	0.03	01 Jul 2009		
2.45	+0.885	C	UH	AC	AC	4	0	56	0	0.04	01 Jul 2009		
2.49	+0.928	C	UH	AC	MBH	4	0	56	0	0.05	01 Jul 2009		
2.53	+0.973	C	UH	AC	AC	4	0	56	0	0.01	01 Jul 2009		
2.54	+0.981	C	UH	AC	AC	4	0	56	0	0.01	01 Jul 2009		
2.56	+0.995	C	UH	AC	AC	4	0	52	0	0.08	01 Jul 2009		
2.61	M209 +0.035	C	JB Re-enter Cottonwood										
2.62	+0.052	C	UB SUB Cottonwood/Clarkdale										
2.64	+0.064	C	J S Prairie Ln Left & Ogden Ranch Rd Right (Signalized) -- [B1234]										Map
		C	UH Projects spanning M209 to M210	AC	AC	4	4	48	10	0.01	01 Jul 2009		
2.65	+0.075	C	UH	AC	AC	4	4	48	10	0.12	01 Jul 2009		
2.76	+0.191	C	UH	AC	AC	4	5	48	10	0.01	01 Jul 2009		

ARIZONA STATE HIGHWAY SYSTEM LOG

S 260 at M209+0.203

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M209+0.203 on S 260

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
2.77	M209 +0.203	C	EB	Projects spanning M209 to M210	AC	AC	2	19	24	10	0.08	80	
2.85	+0.282	C	EB		AC	MBH	2	19	24	10	0.08	80	
2.93	+0.361	C	EB		AC	MBH	2	8	24	10	0.24	80	
3.17	+0.597	C	EB		AC	MBH	2	6	24	10	0.01	80	
3.18	+0.604	C	EB		AC	AC	2	6	24	10	0.02	80	
3.19	+0.621	C	EB		AC	AC	2	4	24	10	0.10	80	
3.29	+0.716	A	J S	Forest Service Access Rd -- [L234]									
		C	EB	Projects spanning M209 to M210	AC	MBH	2	8	24	10	0.16	80	
3.44	+0.873	C	EB		AC	MBH	2	6	24	7	0.02	80	
3.46	+0.888	C	EB		AC	MBH	2	4	24	4	0.05	80	
3.48	+0.911	C	BR	(EB) Black Canyon Wash								1963	184 ft Unknown
3.50	+0.933	C	EB	Projects spanning M209 to M210	AC	MBH	2	6	24	7	0.06	80	
3.56	+0.991	C	EB		AC	MBH	2	8	24	10	0.48	80	
4.04	M210 +0.463	C	EB	Projects spanning M210 to M211	AC	MBH	2	5	24	6	0.06	80	
4.11	+0.526	C	EB		AC	MBH	2	2	24	2	0.06	80	
4.14	+0.563	C	BR	(EB) Wilber Canyon								1963	274 ft Unknown
4.17	+0.588	C	EB	Projects spanning M210 to M211	AC	MBH	2	5	24	6	0.02	80	
4.18	+0.604	C	EB		AC	MBH	2	8	24	10	0.23	80	
4.41	+0.832	C	EB		AC	MBH	1.5	19	18	10	0.12	80	
4.53	+0.953	C	UH		AC	AC	3	8	36	10	0.10	01 Jul 2009	
4.63	M211 +0.068	C	UH	Projects spanning M211 to M212	AC	AC	3	8	36	6	0.08	01 Jul 2009	
4.71	+0.149	C	UH		AC	MBH	3	8	36	1.5	0.02	23 Oct 2009	
4.73	+0.164	C	UH		AC	MBH	3	8	36	1	0.01	23 Oct 2009	
4.74	+0.175	C	J S	Thousand Trails Rd -- [B234]									
		C	UH	Projects spanning M211 to M212	AC	MBH	2	2	24	2	0.05	23 Oct 2009	
4.79	+0.222	C	UH		AC	MBH	2	5	24	5	0.03	23 Oct 2009	
4.81	+0.249	C	UH		AC	MBH	2	8	24	5	0.03	23 Oct 2009	
4.85	+0.281	C	UH		AC	MBH	2	8	24	8	0.57	23 Oct 2009	
5.16	+0.593	C	J	Local Rd -- [L]									
5.42	+0.854	C	UH	Projects spanning M211 to M212	AC	MBH	2	7	24	5	0.04	23 Oct 2009	
5.46	+0.891	C	UH		AC	MBH	2	6	24	2	0.06	23 Oct 2009	
5.51	+0.948	C	J S	Coury Dr -- [R14]									
		C	UH	Projects spanning M211 to M212	AC	MBH	2	6	24	6	0.07	23 Oct 2009	
5.58	M212 +0.021	C	UH	Projects spanning M212 to M213	AC	MBH	2	7	24	7	0.04	23 Oct 2009	
5.59	+0.029	C	JB	SCL Cottonwood									
5.62	+0.061	C	UH	Projects spanning M212 to M213	AC	MBH	2	8	24	8	0.03	23 Oct 2009	
5.65	+0.090	C	UH		AC	AC	2	8	30	8	0.15	23 Oct 2009	
5.79	+0.237	C	UH		AC	AC	2	8	36	8	0.81	23 Oct 2009	
6.10	+0.539	C	JB	NCL Camp Verde Elev 3160									
6.61	M213 +0.040	C	UH	Projects spanning M213 to M214	AC	AC	2	8	36	5	0.07	23 Oct 2009	
6.68	+0.114	C	UH		AC	AC	2	8	36	2	0.11	23 Oct 2009	
6.79	+0.219	C	J S	Old S 279 -- [B234]									
		C	UH	Projects spanning M213 to M214	AC	AC	2	13	24	2	0.04	23 Oct 2009	

S 260 at M213+0.219

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 450

M213+0.219 on S 260

ARIZONA STATE HIGHWAY SYSTEM LOG

S 260 at M213+0.260

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M213+0.260 on S 260

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
6.83	M213 +0.260	C	UH	Projects spanning M213 to M214	AC	AC	2	9.5	24	2	0.02	23 Oct 2009	
6.85	+0.283	C	UH		AC	AC	2	9.5	24	5	0.01	23 Oct 2009	
6.86	+0.291	C	UH		AC	MBH	2	8.5	24	5	0.01	23 Oct 2009	
6.87	+0.298	C	UH		AC	MBH	2	8	24	5	0.05	23 Oct 2009	
6.92	+0.351	C	UH		AC	MBH	2	8	24	8	0.07	23 Oct 2009	
6.99	+0.421	C	UH		AC	AC	2	8	30	8	0.06	23 Oct 2009	
7.05	+0.478	C	UH		AC	AC	2	8	36	8	0.72	23 Oct 2009	
7.77	M214 +0.192	C	UH	Projects spanning M214 to M215	AC	AC	2	8	30	8	0.15	23 Oct 2009	
7.92	+0.340	C	UH		AC	MBH	2	8	24	8	1.31	23 Oct 2009	
8.57	M215 +0.052	C	BR	Cherry Creek							1967	202 ft Unknown	
8.73	+0.219	C	J S	Local Rd -- [L]							23 Oct 2009		Map
9.00	+0.487	C	J S	Local Rd -- [L]							23 Oct 2009		Map
9.23	+0.714	C	UH	Projects spanning M215 to M216	AC	AC	2	8	24	8	0.07	23 Oct 2009	
9.30	+0.788	C	UH		AC	AC	2	8	24	6	0.03	23 Oct 2009	
9.33	+0.819	C	UH		AC	AC	2	8	24	4	0.10	23 Oct 2009	
9.44	+0.924	C	UH		AC	AC	2	4	24	8	0.10	23 Oct 2009	
		C	J S	Cherry Rd/Old Hwy 279 Left & Cherry Rd/Yavapai Co Complex (Signalized) -- [B1234]							23 Oct 2009		Map
9.54	+1.025	C	UH	Projects spanning M215 to M216	AC	AC	2	6	24	8	0.03	23 Oct 2009	
9.57	M216 +0.002	C	UH	Projects spanning M216 to M217	AC	AC	2	8	24	8	0.08	23 Oct 2009	
9.65	+0.078	C	UH		AC	MBH	2	8	24	8	0.48	23 Oct 2009	
9.98	+0.413	C	J S	Newton Ln -- [L]							23 Oct 2009		Map
10.13	+0.561	C	UH	Projects spanning M216 to M217	AC	AC	2	8	24	8	0.18	23 Oct 2009	
10.31	+0.740	C	J S	Horseshoe Bend Dr -- [L23]							23 Oct 2009		Map
		C	UH	Projects spanning M216 to M217	AC	AC	2	4	24	8	0.10	23 Oct 2009	
10.41	+0.843	C	UH		AC	AC	2	6	24	8	0.03	23 Oct 2009	
10.44	+0.871	C	UH		AC	AC	2	8	24	8	0.07	23 Oct 2009	
10.51	+0.943	C	UH		AC	AC	2	8	24	8	0.01	23 Oct 2009	
10.52	+0.948	C	UH		AC	MBH	2	8	24	8	0.28	23 Oct 2009	
10.79	M217 +0.222	C	UH	Projects spanning M217 to M218	AC	AC	2	8	24	8	0.60	23 Oct 2009	
10.93	+0.353	C	J S	Park Verde Rd -- [L2]									Map
11.11	+0.533	C	J S	Dougs Park Rd -- [L2]							23 Oct 2009		Map
11.29	+0.719	C	J S	Dickison Circle -- [L2]							23 Oct 2009		Map
11.40	+0.823	C	UH	Projects spanning M217 to M218	AC	AC	2	8	24	8	0.04	23 Oct 2009	
11.43	+0.859	C	UH		AC	AC	2	8	26	10	0.25	Dec 2003	
11.69	M218 +0.115	C	SB	Projects spanning M218 to M219	AC	AC	2	0	26	8	0.49	Dec 2003	
11.79	+0.218	A	J S	Wilshire St -- [B1234]									Map
12.18	+0.604	A	J S	I 017 Exit #287 J-Ramp and C-Ramp (Signalized) -- [B1234]									Map
	+0.605	C	SB	Projects spanning M218 to M219	AC	AC	2	0	28	0	0.17	Dec 2003	
12.24	+0.670	A	OP	I 017							Dec 2003	299 ft Concrete	
12.35	+0.779	A	J S	I 017 Exit #287 A-Ramp and G-Ramp (Signalized) -- [B1234]									Map
		C	SB	Projects spanning M218 to M219	AC	AC	2	0	26	8	1.40	Dec 2003	
12.49	+0.918	A	J S	Industrial Dr -- [B1234]									Map
12.68	+1.102	A	J S	Homestead Pkwy -- [B1234]									Map

S 260 at M218+1.102

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 451

M218+1.102 on S 260

ARIZONA STATE HIGHWAY SYSTEM LOG

S 260 at M219+0.317

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M219+0.317 on S 260

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
13.18	M219 +0.317	A	J S Finnie Flat Rd (Signalized) -- [L23]										Map
13.76	+0.890	C	UH Projects spanning M219 to M220	AC	AC	4	0	52	8	0.02	Dec 2003		
13.77	+0.908	C	J S General Crook Trail -- [R14]										Map
		C	UH Projects spanning M219 to M220	AC	AC	4	8	48	8	0.25	Dec 2003		
14.02	M220 +0.152	C	J S Oasis Rd -- [B1234]										Map
		C	UH Projects spanning M220 to M221	AC	AC	4	8	54	0	0.11	Dec 2003		
14.13	+0.259	C	UH	AC	AC	4	8	56	0	0.21	Dec 2003		
14.34	+0.469	C	J S Cliffs Pkwy -- [L23]										Map
		C	UH Projects spanning M220 to M221	AC	AC	4	8	54	0	0.10	Dec 2003		
14.44	+0.571	C	UH	AC	AC	4	8	56	0	0.23	Dec 2003		
14.67	+0.804	C	J S 7th St -- [L23]										Map
		C	UH Projects spanning M220 to M221	AC	AC	4	8	52	0	0.10	Dec 2003		
14.77	+0.904	C	UH	AC	AC	4	8	56	0	0.26	Dec 2003		
15.03	M221 +0.148	C	J S Main St (Signalized) -- [L23]										Map
		C	UH Projects spanning M221 to M222	AC	AC	4	8	54	0	0.23	Dec 2003		
15.10	+0.214	C	JB Enter Yavapai Apache IR										
15.19	+0.310	C	J S Salt Mine Rd -- [B1234]										Map
	+0.311	C	JB Leave Yavapai Apache IR										
15.26	+0.380	C	UH Projects spanning M221 to M222	AC	AC	4	8	56	0	0.18	Dec 2003		
15.44	+0.556	C	UH	AC	AC	4	8	48	5	0.14	Dec 2003		
15.54	+0.658	C	JB Enter Coconino NF										
15.57	+0.693	C	UH Projects spanning M221 to M222	AC	AC	4	8	48	6	0.17	Dec 2003		
15.68	+0.798	C	J S Salt Mine Rd -- [B1234]										Map
15.74	+0.859	C	UH Projects spanning M221 to M222	AC	AC	4	8	48	8	0.15	Dec 2003		
15.75	+0.867	C	BR Verde River								1982	650 ft Concrete	
15.79	+0.911	C	J S Reeves Rd -- [R4]										Map
15.90	M222 +0.019	C	EB Projects spanning M222 to M223	AC	AC	2	0	26	8	0.42	Dec 2003		
16.32	+0.441	C	UH	AC	AC	4	8	48	8	0.20	Dec 2003		
16.52	+0.643	C	UH	AC	AC	3	8	36	7	0.23	Dec 2003		
16.75	+0.871	C	UH	BST	BST	2	2	24	2	0.12	Dec 2003		
16.86	+0.987	C	UH	BST	BST	2	2	24	2	0.19	Nov 2002		
16.95		A	J S Verde Valley Rd/Yavapai Co Complex -- [L]								23 Oct 2009		Map
17.05	M223 +0.180	C	UH Projects spanning M223 to M224	AC	AC	2	2	24	2	3.25	Nov 2002		
17.16		A	J S S-260 (Signalized) -- [B12]								23 Oct 2009		Map
18.55	M224 +0.672	C	BR Wickiup Wash								1981	107 ft Concrete	
19.41	M225 +0.521	C	J S Verde Lakes Dr										Map
20.30	M226 +0.394	C	UH Projects spanning M226 to M227	AC	AC	2	6	24	6	3.20	Nov 2002		
21.17	M227 +0.257	C	BR WestClear Creek								1981	300 ft Concrete	
21.94	M228 +0.014	C	JB ECL Camp Verde										
23.50	M229 +0.551	C	UH Projects spanning M229 to M230	AC	AC	3	4	36	4	0.17	Nov 2002		
23.67	+0.716	C	UH	AC	AC	3	4	42	4	0.07	Nov 2002		
23.74	+0.790	C	UH	AC	AC	3	4	48	4	0.16	Nov 2002		
23.90	+0.951	C	UH	AC	AC	2	6	36	6	0.03	Nov 2002		

S 260 at M229+0.951

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 452

M229+0.951 on S 260

ARIZONA STATE HIGHWAY SYSTEM LOG

S 260 at M229+0.976

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M229+0.976 on S 260

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
23.93	M229 +0.976	C	UH	Projects spanning M229 to M230	AC	AC	2	6	30	6	0.19	Nov 2002	
24.12	M230 +0.163	C	UH	Projects spanning M230 to M231	AC	AC	3	1	42	1	0.05	Nov 2002	
24.17	+0.21	C	UH		AC	AC	3	1	36	1	0.67	Nov 2002	
24.84	+0.882	C	UH		AC	AC	3	1	42	1	0.06	Nov 2002	
24.90	+0.944	C	UH		AC	AC	3	1	48	1	0.15	Nov 2002	
25.05	M231 +0.081	C	UH	Projects spanning M231 to M232	AC	AC	2	6	36	6	0.09	Nov 2002	
25.14	+0.168	C	UH		AC	AC	2	6	30	6	0.24	Nov 2002	
25.38	+0.41	C	UH		AC	AC	2	6	24	6	0.08	Nov 2002	
25.46	+0.491	C	UH		AC	AC	3	1	36	1	1.14	Nov 2002	
26.60	M232 +0.612	C	UH	Projects spanning M232 to M233	AC	AC	3	1	42	1	0.06	Nov 2002	
26.66	+0.676	C	UH		AC	AC	3	1	48	1	0.16	Nov 2002	
26.83	+0.841	C	UH		AC	AC	2	6	36	6	0.03	Nov 2002	
26.86	+0.867	C	UH		AC	AC	2	6	30	6	0.25	Nov 2002	
27.11	M233 +0.11	C	UH	Projects spanning M233 to M234	AC	AC	2	6	24	6	0.04	Nov 2002	
27.15	+0.154	C	UH		AC	AC	3	1	36	1	0.33	Nov 2002	
27.48	+0.486	C	UH		AC	AC	3	1	42	1	0.08	Nov 2002	
27.57	+0.571	C	UH		AC	AC	3	1	48	1	0.21	Nov 2002	
27.78	+0.783	C	UH		AC	AC	3	1	42	1	0.22	Nov 2002	
28.00	+1.00	C	UH		AC	AC	3	1	36	1	1.44	Nov 2002	
29.44	M235 +0.420	C	UH	Projects spanning M235 to M236	AC	AC	3	1	42	1	0.05	Nov 2002	
29.49	+0.471	C	UH		AC	AC	3	1	48	1	0.11	Nov 2002	
29.60	+0.582	C	UH		AC	AC	3	1	42	1	0.17	Nov 2002	
29.77	+0.75	C	UH		AC	AC	3	1	36	1	0.32	Nov 2002	
30.09	M236 +0.061	C	UH	Projects spanning M236 to M237	AC	AC	3	1	42	1	0.07	Nov 2002	
30.16	+0.133	C	UH		AC	AC	3	1	48	1	0.14	Nov 2002	
30.30	+0.269	C	UH		AC	AC	3	1	42	1	0.28	Nov 2002	
30.58	+0.55	C	UH		AC	AC	3	1	36	1	0.42	Nov 2002	
31.00	+0.973	C	UH		AC	AC	3	1	42	1	0.04	Nov 2002	
31.04	M237 +0.000	C	UH	Projects spanning M237 to M238	AC	AC	3	1	42	1	0.03	27 Sep 2001	
31.08	+0.033	C	UH		AC	AC	3	1	48	1	0.11	27 Sep 2001	
31.19	+0.146	C	UH		AC	AC	2	6	36	6	0.96	27 Sep 2001	
32.15	M238 +0.095	C	UH	Projects spanning M238 to M239	AC	AC	2	6	30	6	0.16	27 Sep 2001	
32.31	+0.25	C	UH		AC	AC	2	6	24	6	13.74	27 Sep 2001	
36.70	M242 +0.597	C	JB	Coconino County									
46.06	M251 +0.843	C	UH	Projects spanning M251 to M252	AC	AC	2	6	24	2.5	0.03	Nov 2002	
46.09	+0.877	C	UH		AC	AC	2	6	24	4	0.07	Nov 2002	
46.16	+0.940	C	J S	Segment End at S 087 - Overlaps S 087 for 25.4580 miles -- [B24]									Map
71.61	+0.950	C	J S	Continue (EB) S 260 at S 087 in Payson -- [B34]								2005	Map
		C	UB	Inside Payson Urbanized Area									
		C	JB	Inside Payson Elev 4982, Gila County									
		C	EB	Projects spanning M251 to M252	AC	AC	2	0	24	6	0.02	26 Aug 2003	
71.63	+0.967	C	EB		AC	AC	3	0	39.99	0	0.10	26 Aug 2003	
71.69	M252 +0.011	C	J S	(EB) Commercial Access Rd -- [R]									Map

S 260 at M252+0.011

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 453

M252+0.011 on S 260

ARIZONA STATE HIGHWAY SYSTEM LOG

S 260 at M252+0.051

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M252+0.051 on S 260

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
71.73	M252 +0.051	C	EB Projects spanning M252 to M253	AC	AC	3	0	39.99	0	0.07	12 Oct 2007		
71.76	+0.081	A	J S Commercial Access Rd (Signalized) -- [B24]										Map
71.80	+0.119	C	J (EB) Goodnow Rd -- [R]										
	+0.124	C	EB Projects spanning M252 to M253	AC	AC	2	0	26	0	0.16	12 Oct 2007		
71.88	+0.205	C	J S (EB) Commercial Access Rd -- [R]										Map
71.97	+0.290	C	J S Manzanita Dr Left & Granite Dells Rd Right (Signalized) -- [B124]										Map
		C	UH Projects spanning M252 to M253	AC	AC	5	0	66	0	0.04	12 Oct 2007		
72.01	+0.334	C	UH	AC	AC	4.5	0	57.6	0	0.05	12 Oct 2007		
72.06	+0.385	C	UH	AC	AC	4	0	52	0	0.41	12 Oct 2007		
72.19	+0.511	C	J S Local Business Access -- [R1]										Map
72.22	+0.546	C	J S Local Business Access -- [L3]										Map
72.47	+0.793	C	J S Mudsprings Rd -- [L3]										Map
		C	UH Projects spanning M252 to M253	AC	AC	4	2	49	0	0.06	12 Oct 2007		
72.53	+0.853	C	UH	AC	AC	4	3	49	0	0.02	12 Oct 2007		
72.55	+0.874	C	UH	AC	AC	4	4	49	0	0.02	12 Oct 2007		
72.57	+0.893	C	J S Ranger Station Rd (Road to Payson Ranger Station) -- [R4]										Map
		C	UB EUB Payson										
		C	UH Projects spanning M252 to M253	AC	AC	4	4	48	4	0.06	12 Oct 2007		
72.63	+0.950	C	UH	AC	AC	4	7	48	7	0.06	12 Oct 2007		
72.69	M253 +0.002	C	UH Projects spanning M253 to M254	AC	AC	4	10	48	10	0.47	12 Oct 2007		
73.16	+0.476	C	UH	AC	AC	4	10	48	6	0.03	12 Oct 2007		
73.19	+0.505	C	UH	AC	AC	4	6	48	6	0.01	12 Oct 2007		
73.20	+0.511	C	UH	AC	AC	4	6	48	2	0.04	12 Oct 2007		
73.24	+0.550	C	UH	AC	AC	4	2	48	2	0.05	12 Oct 2007		
73.29	+0.598	C	J S Tyler Pkwy Left & Rim Club Pkwy Right (Signalized) -- [B1234]										Map
		C	UH Projects spanning M253 to M254	AC	AC	4	2	48	4	0.05	12 Oct 2007		
73.34	+0.650	C	UH	AC	AC	4	3	48	4	0.03	12 Oct 2007		
73.37	+0.683	C	UH	AC	AC	4	4	48	4	0.24	12 Oct 2007		
73.39	+0.702	C	J S Concrete Materials Entrance -- [L2]										Map
73.60	+0.909	C	J S Local Rd -- [L2]										Map
73.61	+0.926	C	UH Projects spanning M253 to M254	AC	AC	4	7	48	7	0.05	12 Oct 2007		
73.66	+0.976	C	UH	AC	AC	4	10	48	10	0.10	12 Oct 2007		
73.77	M254 +0.097	C	UH Projects spanning M254 to M255	AC	AC	4	7	48	10	0.01	12 Oct 2007		
	+0.105	C	UH	AC	AC	4	7	48	7	0.01	12 Oct 2007		
73.79	+0.117	C	UH	AC	AC	4	7	48	4	0.04	12 Oct 2007		
73.83	+0.159	C	UH	AC	AC	4	4	48	4	0.29	12 Oct 2007		
73.87	+0.206	C	J S Diamond Point Rd -- [R14]										Map
74.10	+0.434	C	J S Chaparral Pines Dr -- [L23]										Map
74.11	+0.445	C	UH Projects spanning M254 to M255	AC	AC	4	4	48	7	0.02	12 Oct 2007		
74.13	+0.463	C	UH	AC	AC	4	7	48	7	0.04	12 Oct 2007		
74.17	+0.503	C	UH	AC	AC	4	10	48	7	0.01	12 Oct 2007		
74.18	+0.512	C	UH	AC	AC	4	10	48	10	0.38	12 Oct 2007		
74.56	+0.896	C	UH	AC	AC	4	6	48	7	0.04	12 Oct 2007		

S 260 at M254+0.896

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 454

M254+0.896 on S 260

ARIZONA STATE HIGHWAY SYSTEM LOG

S 260 at M254+0.912

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M254+0.912 on S 260

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
74.58	M254 +0.912	C	JB	ECL Payson, WCL Star Valley									
74.61	+0.941	C	UH	Projects spanning M254 to M255	AC	AC	4	6	48	4	0.02	12 Oct 2007	
74.63	+0.959	C	UH		AC	AC	4	2	48	4	0.03	12 Oct 2007	
74.66	+0.990	C	J S	Valley Rd -- [L2]									Map
		C	UH	Projects spanning M254 to M255	AC	AC	4	2	52	4	0.17	12 Oct 2007	
74.68	M255 +0.007	C	J S	Highline Dr -- [R14]									Map
74.76	+0.084	C	VMS	(EB) Variable Message Sign #388 (Operational)									
74.83	+0.151	C	UH	Projects spanning M255 to M256	AC	AC	4	0	52	0	1.01	12 Oct 2007	
75.09	+0.415	C	J	Freegard Ln -- [R]									
75.46	+0.780	C	J	Cornerstone Way -- [L]									
75.48	+0.802	C	J	Moonlight Dr -- [R]									
75.57	+0.892	C	J	Orion Dr -- [L]									
75.59	+0.916	C	J	Walters Ln -- [R]									
75.62	+0.941	C	J	Milky Way -- [L]									
75.84	M256 +0.188	C	UH	Projects spanning M256 to M257	AC	AC	3	1	36	1	0.14	12 Oct 2007	
75.89	+0.241	C	J	Unknown Local Star Valley Rd -- [L]									
75.93	+0.276	C	JB	Enter Tonto NF (inside Star Valley)									
75.98	+0.327	C	UH	Projects spanning M256 to M257	AC	AC	2	1	24	1	0.53	12 Oct 2007	
76.16	+0.506	C	SVP	EB Combination Pavement 154' long, Variable 0-38' wide							0.03		
76.19	+0.535	C	SVP	EB Combination Pavement 110' long, Variable 38-0' wide							0.02		
76.32	+0.672	C	SVP	EB Paved 132' long, Variable 0-18-0' wide							0.03		
76.51	+0.860	C	UH	Projects spanning M256 to M257	AC	AC	2	4.5	24	4.5	0.02	12 Oct 2007	
76.53	+0.884	C	UH		AC	AC	2	8	24	4.5	0.05	12 Oct 2007	
76.58	+0.931	C	UH		AC	AC	2	8	24	8	0.11	12 Oct 2007	
76.69	M257 +0.047	C	J S	Gila County Maintenance Access Rd -- [L23]									Map
		C	UH	Projects spanning M257 to M258	AC	AC	2	4	24	8	0.08	12 Oct 2007	
76.77	+0.125	C	UH		AC	AC	2	2.5	24	4.5	0.06	12 Oct 2007	
76.83	+0.183	C	UH		AC	AC	2	1	24	4.5	0.03	12 Oct 2007	
76.86	+0.212	C	UH		AC	AC	2	1	24	1	2.86	12 Oct 2007	
77.16	+0.510	C	J S	Dealer's Choice Rd -- [L2]									Map
77.64	+0.989	C	J	Coyote Way -- [L]									
77.79	M258 +0.125	C	J	Quail Run Rd -- [L]									
77.81	+0.144	C	SVP	EB Unpaved 185' long, Variable 0-33-0' wide							0.04		
77.82	+0.158	C	J	Mountain View Rd -- [L]									
77.89	+0.225	C	J	Pinon Rd -- [L]									
78.24	+0.579	C	SVP	EB Unpaved 229' long, Variable 27-0' wide							0.04		
78.25	+0.585	C	JB	Temp Leave Tonto NF (inside Star Valley)									
78.35	+0.686	C	JB	Re-enter Tonto NF (inside Star Valley)									
78.60	+0.933	C	SVP	EB Unpaved 613' long, Variable 0-35-0' wide							0.12		
78.81	M259 +0.147	C	JB	ECL Star Valley									
79.22	+0.560	C	J	Local Rd -- [L]									
79.38	+0.711	C	J	Local Rd -- [R]									
79.58	+0.921	C	SVP	WB Unpaved 536' long, Variable 0-30-0' wide							0.10		

S 260 at M259+0.921

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 455

M259+0.921 on S 260

ARIZONA STATE HIGHWAY SYSTEM LOG

S 260 at M260+0.061

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M260+0.061 on S 260

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
79.72	M260 +0.061	C	UH	Projects spanning M260 to M261	AC	AC	2	2.5	24	4	0.01	2002	
79.74	+0.075	C	UH		AC	AC	3	2.5	36	4	0.09	2002	
79.83	+0.169	C	EB		AC	AC	1.5	4	18	8.5	0.04	2002	
79.87	+0.210	C	EB		AC	AC	2	4	24	8.5	0.01	2002	
79.88	+0.221	C	EB		AC	AC	2	4	24	10	1.13	2002	
81.02	M261 +0.354	C	EB	Projects spanning M261 to M262	AC	AC	2	6	24	12	0.17	2002	
		C	BR	(EB) Preacher Canyon							29 Jul 2002	842 ft Concrete	
81.18	+0.519	C	EB	Projects spanning M261 to M262	AC	AC	2	4	24	10	1.19	2002	
82.01	M262 +0.363	C	JB	Temp Leave Tonto NF									
82.21	+0.569	C	JB	Re-enter Tonto NF									
82.27	+0.626	C	JB	Temp Leave Tonto NF									
82.29	+0.642	C	BR	(EB) Middle Wildlife Underpass							29 Jul 2002	124 ft Concrete	
82.37	+0.728	C	EB	Projects spanning M262 to M263	AC	AC	1.5	4	18	10	0.13	2002	
82.43	+0.782	C	BR	(EB) Wildlife Crossing							29 Jul 2002	123 ft Concrete	
82.50	+0.853	C	EB	Projects spanning M262 to M263	AC	AC	1	4	12	10	0.24	2002	
82.56	+0.916	C	JB	Re-enter Tonto NF									
82.69	M263 +0.032	A	J S	FS 405A -- [R14]									
82.74	+0.084	C	EB	Projects spanning M263 to M264	AC	AC	2	4	24	10	1.70	28 Oct 2011	
84.01	M264 +0.690	C	SVP	EB Slow Vehicle Pullout							0.48	1997	
84.44	M265 +0.103	C	EB	Projects spanning M265 to M266	AC	AC	2	4	24	4	0.05	28 Oct 2011	
84.49	+0.153	C	J	(EB) Gravel Pit Access -- [B34]								28 Oct 2011	
		C	EB	Projects spanning M265 to M266	AC	AC	2	4	24	10	2.28	28 Oct 2011	
85.48	M266 +0.133	C	J	(EB) Bear Flat/Thompson Draw Access -- [R]								28 Oct 2011	
85.66	+0.314	C	BR	(EB) Thompson Draw							10 Nov 2004	380 ft Concrete/Ste	
86.19	+0.846	C	J S	(EB) Control Rd Access -- [L2]							28 Oct 2011		
86.71	M267 +0.379	C	J S	(EB) Paleo Access Site Rd -- [R]							28 Oct 2011		
86.78	+0.445	C	EB	Projects spanning M267 to M268	AC	AC	2	4	24	10	0.87	22 Mar 2006	
87.12	+0.786	C	BR	(EB) Wildlife Crossing							10 Nov 2004	130 ft Concrete/Ste	
87.15	+0.818	C	J S	Indian Gardens Access Rd -- [R]									
87.64	M268 +0.304	C	EB	Projects spanning M268 to M269	AC	AC	2	10	24	13	0.03	22 Mar 2006	
87.67	+0.332	C	EB		AC	AC	2	16	24	16	0.07	22 Mar 2006	
87.74	+0.400	C	EB		AC	AC	2	9	24	10	0.03	22 Mar 2006	
	+0.403	C	BR	(EB) Tonto Creek							10 Nov 2004	706 ft Concrete/Ste	
87.77	+0.426	C	EB	Projects spanning M268 to M269	AC	AC	2	2	24	4	0.07	22 Mar 2006	
87.84	+0.501	A	J S	Tonto Creek Rd/Kohls Ranch Rd -- [B1234]									
		C	EB	Projects spanning M268 to M269	AC	AC	2	4	24	10	0.27	22 Mar 2006	
		C	X	Kohls Ranch Elev 5435									
88.12	+0.776	C	J S	Transfer Rd -- [R]									
		C	EB	Projects spanning M268 to M269	AC	AC	2	4	24	22	0.18	22 Mar 2006	
88.30	+0.957	C	EB		AC	AC	2	2	24	18	0.18	22 Mar 2006	
88.48	M269 +0.141	C	UH	Projects spanning M269 to M270	AC	AC	3	8	36	4	0.07	10 Jul 2006	
88.55	+0.211	C	UH		AC	AC	3	8	36	11	0.38	10 Jul 2006	
88.68	+0.335	C	J	Camp Tontozona Rd -- [R]									

Map

Map

Map

Map

Map

S 260 at M269+0.335

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 456

M269+0.335 on S 260

ARIZONA STATE HIGHWAY SYSTEM LOG

S 260 at M269+0.589

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M269+0.589 on S 260

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
88.93	M269 +0.589	C	UH	Projects spanning M269 to M270	AC	AC	2.5	8	30	11	0.07	10 Jul 2006	
89.00	+0.657	C	UH		AC	AC	2	8	24	11	0.03	10 Jul 2006	
89.03	+0.686	C	UH		AC	AC	2	8	24	4	2.08	10 Jul 2006	
89.85	M270 +0.747	C	J	Local Rd -- [R]									
90.68	M271 +0.663	C	J	Local Rd -- [R]									
91.11	M272 +0.093	C	UH	Projects spanning M272 to M273	AC	AC	3	8	36	4	0.12	1995	
91.23	+0.208	C	EB		AC	AC	1.5	4	18	10	0.02	29 Sep 2004	
91.24	+0.225	C	EB		AC	AC	2	4	24	10	4.59	29 Sep 2004	
91.37	+0.352	A	J S	Christopher Creek Campground Rd -- [R14]									
91.73	+0.708	A	J S	Christopher Creek Rd -- [L2]									
91.82	+0.804	C	BR	(EB) Wildlife Underpass No. 1							29 Sep 2004	350 ft Concrete	
92.10	M273 +0.188	C	BR	(EB) Christopher Creek							29 Sep 2004	505 ft Concrete	
92.61	+0.696	C	OP	(EB) Pedestrian Overpass							29 Sep 2004	112 ft Concrete	
93.21	M274 +0.391	C	OP	(EB) Hunter Creek Dr							29 Sep 2004	143 ft Concrete	
94.06	M275 +0.329	C	BR	(EB) Wildlife Underpass No. 2							29 Sep 2004	131 ft Concrete	
94.25	+0.525	C	J S	Local Rd									
94.72	M276 +0.066	C	BR	(EB) Sharp Creek							29 Sep 2004	545 ft Concrete	
95.55	+0.897	C	SVP	(EB) Paved Safety Pullout 869' long 26' wide						0.16	29 Sep 2004		
95.83	M277 +0.109	C	UH	Projects spanning M277 to M278	AC	AC	4	7	48	7	0.33	92	
	+0.110	A	BR	Wildlife Underpass No. 3							29 Sep 2004	118 ft Concrete	
95.95	+0.223	C	J S	Colcord Rd North & FS 291 South to Young -- [B24]									
96.16	+0.437	C	UH	Projects spanning M277 to M278	AC	AC	4	5	48	5	0.03	92	
96.19	+0.472	C	UH		AC	AC	4	2	48	8	4.37	10 Jul 2006	
97.50	M278 +0.805	C	J	Two Sixty Trailhead -- [L]									
98.68	M280 +0.044	C	BR	Gordon Canyon							1990	419 ft Concrete	
99.67	M281 +0.102	C	BR	Mogollon Rim Viaduct							1991	910 ft Concrete	
100.39	+0.820	C	JB	Leave Tonto NF, Enter Apache-Sitgreaves NF									
		C	JB	Coconino County									
100.56	+0.994	C	UH	Projects spanning M281 to M282	AC	AC	4	2	48	11	0.01	10 Jul 2006	
100.57	+1.006	C	UH		AC	AC	4	2	48	14	0.03	10 Jul 2006	
100.61	M282 +0.022	C	UH	Projects spanning M282 to M283	AC	AC	3.5	9.5	42	10	0.01	10 Jul 2006	
100.62	+0.032	C	UH		AC	AC	3.5	9.5	42	6	0.11	10 Jul 2006	
100.73	+0.145	C	UH		AC	AC	3	17	36	6	0.02	10 Jul 2006	
100.75	+0.163	C	UH		AC	AC	3	10.5	36	6	0.05	10 Jul 2006	
100.80	+0.211	C	UH		AC	AC	3	4	36	6	0.03	10 Jul 2006	
100.83	+0.243	C	J S	Woods Canyon Lake Rd -- [B234]									
		C	UH	Projects spanning M282 to M283	AC	AC	3	4	36	6	0.10	10 Jul 2006	
100.93	+0.342	C	UH		AC	AC	2.5	4	30	3.5	0.12	10 Jul 2006	
101.06	+0.467	C	UH		AC	AC	2	4	24	3.5	0.02	92	
101.07	+0.485	C	UH		AC	AC	2	1	24	1	0.01	92	
101.09	+0.500	C	UH		AC	AC	2	1	24	1	1.85	14 Sep 2001	
102.93	M284 +0.457	C	UH	Projects spanning M284 to M285	AC	AC	2	4	24	4	0.55	14 Sep 2001	
103.19	+0.712	C	J S	Young Rd South									

Map
Map

Map

Map

Map

Map

S 260 at M284+0.712

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 457

M284+0.712 on S 260

ARIZONA STATE HIGHWAY SYSTEM LOG

S 260 at M284+1.009

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M284+1.009 on S 260

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
103.49	M284 +1.009	C	UH	Projects spanning M284 to M285	AC	AC	2	1	24	2	0.02	10 Jul 2006	
103.50	+1.027	C	UH		AC	AC	2	1	30	2	0.04	10 Jul 2006	
103.54	+1.066	C	UH		AC	AC	2	1	36	2	0.80	10 Jul 2006	
104.34	M285 +0.547	C	UH	Projects spanning M285 to M286	AC	AC	2	1	30	2	0.13	10 Jul 2006	
104.47	+0.677	C	UH		AC	AC	2	1	30	1	0.02	10 Jul 2006	
104.48	+0.69	C	UH		AC	AC	2	1	24	1	0.64	10 Jul 2006	
104.60	+0.812	C	J	Canyon Creek Pit -- [L]									
105.13	M286 +0.266	C	UH	Projects spanning M286 to M287	AC	AC	2	2	24	1	0.01	10 Jul 2006	
105.14	+0.276	C	UH		AC	AC	2	2	30	1	0.25	10 Jul 2006	
105.39	+0.530	C	UH		AC	AC	2	2	36	1	0.22	10 Jul 2006	
105.43	+0.567	C	J	FS Road 237 -- [L]									
105.61	+0.752	C	UH	Projects spanning M286 to M287	AC	AC	2	1.5	36	1	0.05	10 Jul 2006	
105.66	+0.798	C	UH		AC	AC	2	1	36	1	0.12	10 Jul 2006	
105.70	+0.836	C	J S	Canyon Point Campground -- [R14]									Map
105.78	+0.914	C	UH	Projects spanning M286 to M287	AC	AC	2	1.5	36	1	0.18	10 Jul 2006	
105.95	M287 +0.080	C	UH	Projects spanning M287 to M288	AC	AC	2	2	36	1	0.77	10 Jul 2006	
106.71	+0.832	C	SVP	EB Paved 628 ' long ?' wide							0.12	10 Jul 2006	
106.72	+0.849	C	UH	Projects spanning M287 to M288	AC	AC	2	2	30	1	0.12	10 Jul 2006	
106.76	+0.886	C	SVP	WB Paved 435 ' long ?' wide							0.08	10 Jul 2006	
106.84	+0.968	C	UH	Projects spanning M287 to M288	AC	AC	2	1	24	1	0.29	14 Sep 2001	
107.13	M288 +0.249	C	UH	Projects spanning M288 to M289	AC	AC	2	2	24	2	1.60	14 Sep 2001	
107.18	+0.299	C	J S	Canyon Creek Rd South									Map
107.20	+0.319	C	J S	Sheep Springs Rd -- [L2]									Map
107.68	+0.797	C	J S	Merzville Rd -- [B24]									Map
108.62	M289 +0.701	C	J S	Forest Rd 99 -- [L2]									Map
108.73	+0.811	C	UH	Projects spanning M289 to M290	AC	AC	2	4	24	4	0.27	14 Sep 2001	
109.00	M290 +0.098	C	UH	Projects spanning M290 to M291	AC	AC	2	1	24	1	0.30	14 Sep 2001	
109.31	+0.402	C	UH		AC	AC	2	1	30	1	0.05	14 Sep 2001	
109.36	+0.455	C	UH		AC	AC	2	1	36	1	0.27	14 Sep 2001	
109.63	+0.724	C	UH		AC	AC	2	1	42	1	0.25	14 Sep 2001	
109.88	+0.972	C	UH		AC	AC	2	1	48	1	0.47	14 Sep 2001	
110.19	M291 +0.266	C	JB	Navajo County									
110.34	+0.420	C	UH	Projects spanning M291 to M292	AC	AC	2	1	42	1	0.17	14 Sep 2001	
110.51	+0.58	C	UH		AC	AC	2	1	36	1	0.18	14 Sep 2001	
110.69	+0.768	C	UH		AC	AC	2	1	30	1	0.05	14 Sep 2001	
110.75	+0.82	C	UH		AC	AC	2	1	24	1	1.95	14 Sep 2001	
112.69	M293 +0.934	C	UH	Projects spanning M293 to M294	AC	AC	2	8	24	8	0.65	14 Sep 2001	
113.34	M294 +0.472	C	UH	Projects spanning M294 to M295	AC	AC	2	1	24	1	0.46	14 Sep 2001	
113.80	+0.932	C	UH		AC	AC	2	1	30	1	0.07	14 Sep 2001	
113.87	M295 +0.008	C	UH	Projects spanning M295 to M296	AC	AC	2	1	36	1	0.97	14 Sep 2001	
114.84	+0.974	C	UH		AC	AC	2	1	30	1	0.18	14 Sep 2001	
115.01	M296 +0.14	C	UH	Projects spanning M296 to M297	AC	AC	2	1	24	1	0.13	14 Sep 2001	
115.14	+0.269	C	UH		AC	AC	2	1	30	1	0.16	14 Sep 2001	

S 260 at M296+0.269

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 458

M296+0.269 on S 260

ARIZONA STATE HIGHWAY SYSTEM LOG

S 260 at M296+0.428

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M296+0.428 on S 260

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
115.30	M296 +0.428	C	UH	Projects spanning M296 to M297	AC	AC	2	1	36	1	1.35	14 Sep 2001	
116.65	M297 +0.783	C	UH	Projects spanning M297 to M298	AC	AC	2	1	30	1	0.06	14 Sep 2001	
116.71	+0.84	C	UH		AC	AC	2	1	24	1	0.02	14 Sep 2001	
116.73	+0.858	C	UH		AC	AC	2	1	30	1	0.06	14 Sep 2001	
116.79	+0.920	C	UH		AC	AC	2	1	36	1	1.14	14 Sep 2001	
117.55	M298 +0.684	C	J	Ellsworth Ranch Rd North									
117.93	M299 +0.065	C	UH	Projects spanning M299 to M300	AC	AC	2	5	36	5	0.51	14 Sep 2001	
118.45	+0.580	C	UH		AC	AC	2	5	30	5	0.16	14 Sep 2001	
118.61	+0.73	C	UH		AC	AC	2	5	24	5	1.01	14 Sep 2001	
119.16	M300 +0.304	C	J	Sharp Hollow Rd South									
119.62	+0.758	C	UH	Projects spanning M300 to M301	AC	AC	2	5	30	5	0.29	14 Sep 2001	
119.91	+1.050	C	UH		AC	AC	2	5	36	5	1.06	14 Sep 2001	
120.40	M301 +0.461	C	JB	Temp Leave Apache-Sitgreaves NF									
120.97	M302 +0.100	C	UH	Projects spanning M302 to M303	AC	AC	2	5	30	5	0.08	14 Sep 2001	
121.05	+0.18	C	UH		AC	AC	2	5	24	5	1.52	14 Sep 2001	
121.27	+0.402	C	VMS	(WB) Variable Message Sign #387 (Existing)								2004	
121.46	+0.594	C	JB	Re-enter Apache-Sitgreaves NF									
122.57	M303 +0.700	C	UH	Projects spanning M303 to M304	AC	AC	2	5	24	5	0.01	1996	
	+0.707	C	UH		AC	AC	4	2	48	2	0.95	1996	
122.58	+0.717	C	JB	Leave Apache-Sitgreaves NF									
123.14	M304 +0.283	C	X	Heber (Unincorporated) Elev 6439									
123.52	+0.663	C	UH	Projects spanning M304 to M305	AC	AC	4	8	48	8	0.43	1996	
123.95	M305 +0.062	C	UH	Projects spanning M305 to M306	AC	AC	4	2	48	2	0.59	1996	
124.55	+0.654	C	UH		AC	AC	4	2	48	2	0.08	14 Nov 2003	
124.62	+0.732	C	UH		AC	AC	4	2	48	0	0.08	14 Nov 2003	
124.63	+0.735	C	J S	S 277 N -- [L23]									
124.70	+0.808	C	UH	Projects spanning M305 to M306	AC	AC	4	5	48	0	0.16	14 Nov 2003	
124.77	+0.876	C	J	Chevelon Rd									
124.86	+0.969	C	UH	Projects spanning M305 to M306	AC	AC	4	8	48	8	3.57	14 Nov 2003	
125.21	M306 +0.334	C	J S	Gray Squirrel Trl -- [R]									
125.38	+0.506	C	J S	Forest Park Dr -- [L2]									
125.50	+0.626	C	J	Lumber Valley Rd -- [R]									
126.30	M307 +0.378	C	J	Forest Service Rd 50/Navajo County Park -- [R]									
126.79	+0.872	C	J	Senior Center St -- [R]									
126.89	+0.973	C	J	Mogollon Dr -- [L]									
126.90	+0.985	C	X	Overgaard (Unincorporated) Elev 6590									
127.12	M308 +0.204	C	J	Forest Service Rd 51 -- [R]									
127.18	+0.267	C	J	Church Ln -- [L]									
127.27	+0.357	C	J	Pony Express Rd -- [R]									
127.39	+0.477	C	J	Pine Meadows Rd -- [L]									
127.48	+0.570	C	J	Bear Claw Dr -- [R]									
127.60	+0.690	C	J	Bear Country Ln -- [B]									
127.96	M309 +0.040	C	J	Airpark Dr -- [L]									

Map

Map

Map

S 260 at M309+0.040

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 459

M309+0.040 on S 260

ARIZONA STATE HIGHWAY SYSTEM LOG

S 260 at M309+0.098

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M309+0.098 on S 260

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
128.02	M309 +0.098	C	J	Covered Wagon Trl -- [R]									
128.37	+0.447	C	J S	Columbia Ln/Bison Ranch Trl -- [R]									Map
128.43	+0.513	C	UH	Projects spanning M309 to M310	AC	AC	4	8	48	6.5	14 Nov 2003		
128.50	+0.579	C	UH		AC	AC	3.5	8	42	6.5	14 Nov 2003		
128.56	+0.636	C	UH		AC	AC	2.5	6.5	30	6.5	14 Nov 2003		
	+0.639	C	JB	Enter Apache-Sitgreaves NF									
128.61	+0.693	C	UH	Projects spanning M309 to M310	AC	AC	2	5	24	5	14 Nov 2003		
128.96	M310 +0.044	C	UH	Projects spanning M310 to M311	AC	MBH	2	5	24	5	16 Jun 2004		
128.98	+0.059	C	UH		AC	AC	2	5	24	5	16 Jun 2004		
130.21	M311 +0.295	C	JB	Temp Leave Apache-Sitgreaves NF									
130.63	+0.715	C	JB	Re-enter Apache-Sitgreaves NF									
131.81	M312 +0.889	C	J	Local Rd -- [L]									
132.58	M313 +0.656	C	J	Local Forest Rd (146) -- [B]									
132.76	+0.843	C	BR	Decker Wash							1972	46 ft Unknown	
132.86	+0.940	C	UH	Projects spanning M313 to M314	AC	AC	2	5	30	5	13 Aug 2007		
132.92	+0.997	C	UH		AC	AC	2	5	36	5	13 Aug 2007		
133.49	M314 +0.572	C	UH	Projects spanning M314 to M315	AC	AC	2	5	30	5	13 Aug 2007		
133.64	+0.72	C	UH		AC	AC	2	5	24	5	16 Jun 2004		
134.13	M315 +0.205	C	J	Local Forest Rd (124) Right & Local Forest Rd (33L) Left -- [B]									
134.39	+0.466	C	BR	Day Wash							1971	41 ft Unknown	
134.42	+0.497	C	JB	Temp Leave Apache-Sitgreaves NF									
134.58	+0.658	C	J	Local Forest Rd -- [R]									
134.67	+0.751	C	JB	Re-enter Apache-Sitgreaves NF									
134.81	+0.894	C	UH	Projects spanning M315 to M316	AC	AC	2	5	30	5	13 Aug 2007		
134.96	M316 +0.043	C	UH	Projects spanning M316 to M317	AC	AC	2	5	36	5	13 Aug 2007		
135.50	+0.578	C	J S	Local Forest Rd (107) -- [B]									Map
135.79	+0.876	C	UH	Projects spanning M316 to M317	AC	AC	2	5	30	5	13 Aug 2007		
135.85	+0.933	C	UH		AC	AC	2	5	24	5	16 Jun 2004		
135.95	M317 +0.031	C	J	Camperland Rd -- [L]									
136.03	+0.107	C	JB	Temp Leave Apache-Sitgreaves NF									
136.06	+0.138	C	BR	Willow Wash							1971	25 ft Unknown	
136.16	+0.240	C	JB	Re-enter Apache-Sitgreaves NF									
136.24	+0.324	C	UH	Projects spanning M317 to M318	AC	AC	2	5	30	5	16 Jun 2004		
136.25	+0.330	C	J	Local Forest Rd -- [B]									
136.30	+0.380	C	UH	Projects spanning M317 to M318	AC	AC	2	5	36	5	16 Jun 2004		
136.64	+0.719	C	J	Local Forest Rd (218) Left & Local Forest Rd (149A) Right -- [B]									
136.77	+0.849	C	UH	Projects spanning M317 to M318	AC	AC	2	5	30	5	16 Jun 2004		
136.91	M318 -0.00	C	UH	Projects spanning M317 to M319	AC	AC	2	5	24	5	16 Jun 2004		
138.07	M319 +0.153	C	UH	Projects spanning M319 to M320	AC	AC	2	5	30	5	16 Jun 2004		
138.22	+0.302	C	UH		AC	AC	2	5	36	5	16 Jun 2004		
138.69	+0.775	C	UH		AC	AC	2	5	36	5	16 Sep 2004		
139.15	M320 +0.229	C	UH	Projects spanning M320 to M321	AC	AC	2	5	30	5	16 Sep 2004		
139.21	+0.28	C	UH		AC	AC	2	5	24	5	16 Sep 2004		

S 260 at M320+0.28

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 460

M320+0.28 on S 260

ARIZONA STATE HIGHWAY SYSTEM LOG

S 260 at M320+0.839

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M320+0.839 on S 260

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
139.76	M320 +0.839	C	J	Local Forest Rd -- [B]									
139.98	M321 +0.064	C	UH	Projects spanning M321 to M322	AC	AC	2	5	24	5	0.25	16 Sep 2004	
140.21	+0.291	C	BR	Cottonwood Wash								174 ft Concrete	
140.23	+0.310	C	UH	Projects spanning M321 to M322	AC	AC	2	5	24	5	9.37	1993	
143.27	M324 +0.358	C	J S	Clay Springs Rd									Map
146.09	M327 +0.119	C	J S	Pinedale Rd									Map
147.31	M328 +0.334	C	BR	Mortensen Wash								219 ft Concrete	
149.13	M330 +0.157	C	J	North Access Rd & South Access Rd -- [B23]							19 Nov 2011		
149.60	+0.628	C	UH	Projects spanning M330 to M331	AC	AC	2	5	30	5	0.08	1993	
149.69	+0.711	C	UH		AC	AC	2	4	30	4	0.06	10 Aug 2002	
149.75	+0.776	C	UH		AC	AC	2	4	36	4	1.06	10 Aug 2002	
150.36	M331 +0.385	C	J	Test -- [B23]								19 Nov 2011	
150.47	+0.498	C	FR	2-way Access Rd to South	AC		2	0	28	0	0.11	19 Nov 2011	
150.59	+0.611	C	J	North Access Rd & South Access Rd -- [B]								19 Nov 2011	
150.78	+0.803	C	J	North Access Rd & South Access Rd -- [R]								19 Nov 2011	
150.81	+0.839	C	UH	Projects spanning M331 to M332	AC	AC	2	4	30	4	0.06	10 Aug 2002	
150.87	+0.89	C	UH		AC	AC	2	4	24	4	2.54	10 Aug 2002	
151.16	M332 +0.183	C	J S	Timberland Rd -- [R14]									Map
151.92	+0.946	C	J	Burton Rd									
152.93	M333 +0.950	C	J S	Cheney Ranch Loop & School House Ln -- [B1234]									Map
153.41	M334 +0.436	C	UH	Projects spanning M334 to M335	AC	AC	2	2.5	24	2.5	0.08	10 Aug 2002	
153.49	+0.516	C	UH		AC	AC	2	1	24	1	0.37	10 Aug 2002	
153.86	+0.881	C	UH		AC	AC	2	4	24	4	0.27	10 Aug 2002	
153.93	+0.953	C	J S	Full House Ln -- [R1]									Map
153.98	M335 +0.002	C	VMS	(EB) Variable Message Sign #115 (Proposed)									
154.12	+0.144	C	J S	Pine Hill Rd & Chamberlain Way -- [B3]									Map
	+0.151	C	UH	Projects spanning M335 to M336	AC	AC	2	4	24	2.5	0.08	10 Aug 2002	
154.21	+0.233	C	UH		AC	AC	2	1	24	1	0.16	10 Aug 2002	
154.36	+0.390	C	UH		AC	AC	2	2.5	24	2.5	0.05	10 Aug 2002	
154.42	+0.442	C	UH		AC	AC	2	2.5	24	4	0.07	10 Aug 2002	
154.49	+0.517	C	J S	Lone Pine Dam Rd -- [B23]									Map
		C	UH	Projects spanning M335 to M336	AC	AC	2	4	24	4	2.19	10 Aug 2002	
155.40	M336 +0.427	C	JB	NCL Show Low (on left only)									
155.70	+0.726	C	JB	NCL Show Low Elev 6331									
156.68	M337 +0.663	C	UH	Projects spanning M337 to M338	AC	AC	2	4	24	4	0.02	1998	
156.70	+0.686	C	UH		AC	AC	2	4	30	4	0.09	1998	
156.80	+0.780	C	J S	Willis Dr -- [B234]									Map
		C	UH	Projects spanning M337 to M338	AC	AC	3	4	36	4	0.20	1998	
156.81	+0.796	C	UB	NUB Show Low									
157.00	M338 +0.025	C	UH	Projects spanning M338 to M339	AC	AC	3	4	36	2	0.05	1998	
157.04	+0.071	C	J S	Mogollon Dr -- [R14]									Map
		C	UH	Projects spanning M338 to M339	AC	AC	4	4	48	2	0.06	1998	
157.10	+0.128	C	J S	Old Linden Rd Left & Adams St Right -- [L2]									Map

S 260 at M338+0.128

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 461

M338+0.128 on S 260

ARIZONA STATE HIGHWAY SYSTEM LOG

S 260 at M338+0.132

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M338+0.132 on S 260

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
157.11	M338 +0.132	C	UH Projects spanning M338 to M339	AC	AC	4	4	48	2	1.33	1998		
157.30	+0.323	C	J S Cooly Dr -- [R4]										Map
157.44	+0.471	C	J Summit Trl -- [R]										
157.60	+0.629	C	J Trailer Park Entrance -- [R]										
157.89	+0.912	C	J Bison Retreat Rd Left & Simon Cr Right -- [B]										
157.97	M339 +0.013	C	J S 30th Ave -- [R4]										Map
158.07	+0.118	C	J S Bison Pkwy -- [L3]										Map
158.29	+0.338	C	J 26th Dr -- [R]										
158.44	+0.484	C	UH Projects spanning M339 to M340	AC	AC	4	4	48	2	0.01	1998		
	+0.490	C	UH	AC	AC	4	4	48	2	0.08	1998		
158.46	+0.501	C	J S 23rd Ave -- [R4]										Map
158.53	+0.573	C	UH Projects spanning M339 to M340	AC	AC	4	2	48	2	0.01	1998		
	+0.579	C	UH	AC	AC	4	2	48	2	0.50	1998		
158.71	+0.758	C	J S 20th Ave -- [R4]										Map
158.77	+0.820	C	J S 19th Ave -- [R4]										Map
158.92	+0.961	C	J Park Wy -- [L]										
159.03	M340 +0.070	C	J S Segment End S 260 at U 060 - Overlaps U 060 for 1.9731 miles toward Springerville (Signalized) -- [B124]										Map
161.01	M341 +0.680	C	J S Continue S 260 at U 060 E side of Show Low (Signalized) -- [B34]								08 Feb 2005		Map
		C	UH Projects spanning M341 to M342	AC	AC	4	0	48	0	0.11	01 Nov 2004		
161.09	+0.764	C	J S Cooley St -- [R]								08 Feb 2005		Map
161.12	+0.793	C	UH Projects spanning M341 to M342	AC	AC	4	2	48	2	0.29	24 Sep 2001		
161.19	+0.860	C	J Hall St -- [R]										
161.29	+0.960	C	J Huning St -- [R]										
161.41	M342 +0.062	C	UH Projects spanning M342 to M343	AC	AC	4	4	48	4	3.43	24 Sep 2001		
161.49	+0.151	C	J Owens St -- [R]										
161.54	+0.201	C	J Local Rd -- [R]										
161.65	+0.310	C	J Oliver St -- [L]										
161.75	+0.410	C	J Stock St -- [B]										
161.91	+0.567	C	J South 15th St										
162.60	M343 +0.280	C	J S Woolford Rd (Signalized) -- [B234]										Map
163.60	M344 +0.305	C	UB SUB Show Low										
164.83	M345 +0.615	C	UH Projects spanning M345 to M346	AC	AC	4	4	60	4	0.03	24 Sep 2001		
164.87	+0.65	C	UH	AC	AC	4	4	48	4	2.30	24 Sep 2001		
164.94	+0.722	C	J S Show Low Lake Rd/Cub Lake Rd -- [B24]										Map
		C	UB NUB Pinetop-Lakeside										
165.48	M346 +0.277	C	JB SCL Show Low										
166.22	M347 +0.047	C	JB NCL Pinetop-Lakeside										
167.17	M348 +0.020	C	UH Projects spanning M348 to M349	AC	AC	4	4	52	0	0.61	24 Sep 2001		
167.28	+0.129	C	JB Temp Leave Pinetop-Lakeside										
167.78	+0.633	C	UH Projects spanning M348 to M349	AC	AC	4	0	56	0	2.44	24 Sep 2001		
168.70	M349 +0.581	C	JB Re-enter Pinetop-Lakeside										
169.25	M350 +0.024	C	J S Porter Mountain Rd (Signalized) -- [L2]										Map
169.90	+0.667	C	J S Woodland Rd (Signalized) -- [B234]										Map

S 260 at M350+0.667

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 462

M350+0.667 on S 260

ARIZONA STATE HIGHWAY SYSTEM LOG

S 260 at M350+0.941

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M350+0.941 on S 260

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
170.17	M350 +0.941	C	J	Local Rd -- [R]									
170.22	M351 +0.005	C	UH	Projects spanning M351 to M352	AC	AC	4	0	56	0	0.03	24 Sep 2001	
170.23	+0.015	C	J S	Entrance to Blue Ridge High School/Yellow Jacket Dr Left (Signalized) -- [L23]							19 Nov 2007		Map
170.24	+0.030	C	UH	Projects spanning M351 to M352	AC	AC	4	0	56	0	2.95	24 Sep 2001	
172.74	M353 +0.534	C	J S	Penrod Ave -- [R4]									Map
173.19	M354 +0.083	C	UH	Projects spanning M354 to M355	AC	AC	4	0	56	0	0.08	82	
173.27	+0.165	C	UH		AC	AC	4	0	52	8	0.14	01 Oct 2002	
173.28	+0.174	C	J S	Pine Lake Rd -- [R4]									Map
	+0.177	C	JB	SCL Pinetop-Lakeside									
173.41	+0.303	C	UH	Projects spanning M354 to M355	AC	AC	4	8	48	8	0.30	01 Oct 2002	
173.42	+0.314	C	J S	Hill Dr -- [L2]									Map
173.71	+0.607	A	J S	Worldmark Dr -- [L2]									Map
173.72	+0.612	C	SB	Projects spanning M354 to M355	AC	AC	2	0	24	8	0.01	01 Oct 2002	
173.73	+0.624	C	SB		AC	AC	2	2	24	8	0.40	01 Oct 2002	
174.13	+1.023	C	SB		AC	AC	2	0	24	8	0.19	01 Oct 2002	
174.24	M355 +0.070	A	J S	Ponderosa Parkway/Buck Springs Rd -- [B234]									Map
174.31	+0.147	C	SB	Projects spanning M355 to M356	AC	AC	2	2	24	8	0.13	01 Oct 2002	
174.45	+0.281	C	SB		AC	AC	2	0	24	8	0.08	01 Oct 2002	
174.52	+0.356	A	J S	Latigo Way -- [L2]									Map
174.53	+0.362	C	SB	Projects spanning M355 to M356	AC	AC	2	2	24	8	0.31	01 Oct 2002	
174.84	+0.673	C	SB		AC	AC	2	0	24	8	0.19	01 Oct 2002	
174.85	+0.682	A	J S	County Club Dr -- [R4]									Map
175.02	+0.852	A	J S	Branding Iron Loop -- [L2]									Map
	+0.859	C	SB	Projects spanning M355 to M356	AC	AC	2	2	24	8	0.15	01 Oct 2002	
175.18	M356 +0.024	C	SB	Projects spanning M356 to M357	AC	AC	2	0	24	8	0.09	01 Oct 2002	
175.19	+0.035	A	J S	Rim Rd -- [R4]									Map
175.21	+0.051	C	JB	Enter White Mountain Apache IR									
175.26	+0.110	C	SB	Projects spanning M356 to M357	AC	AC	2	2	24	8	0.32	01 Oct 2002	
175.58	+0.426	C	SB		AC	AC	2	0	24	8	0.17	01 Oct 2002	
175.66	+0.501	A	J	Bear St -- [R4]									
		C	UB	SUB Pinetop-Lakeside									
175.75	+0.592	C	SB	Projects spanning M356 to M357	AC	AC	2	2	24	8	0.26	01 Oct 2002	
175.78	+0.625	C	J	Elk St -- [R]									
176.01	+0.855	C	SB	Projects spanning M356 to M357	AC	AC	2	0	24	8	0.15	01 Oct 2002	
176.14	M357 +0.002	C	VMS	(EB) Variable Message Sign #35 (Proposed)									
176.16	+0.023	C	SB	Projects spanning M357 to M358	AC	AC	2	2	24	8	0.28	01 Oct 2002	
176.44	+0.306	C	SB		AC	AC	2	0	24	8	0.01	01 Oct 2002	
176.45	+0.316	C	UH		AC	AC	4	8	48	8	0.08	01 Oct 2002	
176.49	+0.359	C	J	Private Access Rd -- [R]									
176.53	+0.393	C	UH	Projects spanning M357 to M358	AC	AC	4	7	48	8	0.12	01 Oct 2002	
176.65	+0.512	C	UH		AC	AC	4	7	48	5	0.01	01 Oct 2002	
176.66	+0.520	C	UH		AC	AC	4	7	48	5	0.01	1997	
	+0.527	C	UH		AC	AC	4	7	48	2	0.08	1997	

S 260 at M357+0.527

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 463

M357+0.527 on S 260

ARIZONA STATE HIGHWAY SYSTEM LOG

S 260 at M357+0.603

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M357+0.603 on S 260

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
176.74	M357 +0.603	C	UH Projects spanning M357 to M358	AC	AC	4	0	48	2	0.13	1997		
176.75	+0.613	C	J S S 073 South to White River (Signalized) -- [R14]										Map
176.82	+0.683	C	J S Private Access Rd -- [R1]										Map
176.87	+0.735	C	UH Projects spanning M357 to M358	AC	AC	3	0	36	2	0.02	1997		
	+0.736	C	J S Private Access Rd -- [B13]										Map
176.89	+0.757	C	UH Projects spanning M357 to M358	AC	AC	2.5	0	30	2	0.03	1997		
176.92	+0.783	C	UH	AC	AC	2.5	4	30	4	0.16	1997		
177.07	+0.939	C	J Private Access Rd -- [R]										
177.08	+0.941	C	UH Projects spanning M357 to M358	AC	AC	2	4	24	4	0.05	14 Jun 2006		
177.13	+0.993	C	UH	AC	AC	2	8	24	8	2.68	14 Jun 2006		
177.28	M358 +0.152	C	J S Unknown Rd -- [R14]										Map
177.36	+0.227	C	J S Local Rd -- [R14]										Map
177.74	+0.613	C	J S Unknown Rd -- [R14]										Map
178.72	M359 +0.579	C	J Local Rd -- [L]										
178.95	+0.808	C	J Unknown Rd -- [R]										
179.29	M360 +0.074	C	J Local Rd -- [R]										
179.55	+0.334	C	X McNary Elev 7315										
179.56	+0.345	C	J Pine St -- [R]										
179.63	+0.407	C	J Local Rd -- [B]										
		C	J Local Rd -- [B]										
179.68	+0.460	C	JB Apache County										
179.73	+0.511	C	J Evergreen Cir -- [R]										
179.78	+0.562	C	J Naco St -- [R]										
179.80	+0.584	C	UH Projects spanning M360 to M361	AC	AC	2	1	24	1	0.28	14 Jun 2006		
179.81	+0.592	C	J Cooley Ave -- [B]										
179.88	+0.656	C	J Pollock Ave -- [L]										
179.94	+0.723	C	J McGaffy Ave -- [B]										
180.01	+0.793	C	J Vernon-McNary Rd North & Cody Ave South -- [B]										
180.08	+0.861	C	J McQuatters Ave -- [B]										
180.09	+0.867	C	UH Projects spanning M360 to M361	AC	MBH	2	1	24	1	0.35	82		
180.13	+0.908	C	J Walnut Ave & Maple Ave -- [L]										
180.44	M361 +0.153	C	UH Projects spanning M361 to M362	AC	MBH	2	1	24	4.5	0.02	82		
180.46	+0.170	C	UH	AC	MBH	2	1	24	8	0.23	82		
180.69	+0.404	C	UH	AC	MBH	2	1	24	4.5	0.03	82		
180.72	+0.433	C	UH	AC	MBH	2	1	24	1	14.08	82		
187.89	M368 +0.602	C	J S S 473 S (Hawley Lake Rd)										Map
194.79	M375 +0.495	C	UH Projects spanning M375 to M376	AC	AC	3	8	36	8	0.13	1996		
194.93	+0.629	C	UH	AC	AC	3	8	54	8	0.03	1996		
194.95	+0.655	C	UH	AC	AC	4	8	66	8	0.05	1996		
195.01	+0.710	C	UH	AC	AC	4	8	72	8	0.38	1996		
195.39	M376 +0.106	C	UH Projects spanning M376 to M377	AC	AC	3	8	60	8	0.22	1996		
195.62	+0.328	C	UH	AC	AC	3	8	54	8	0.09	1996		
195.71	+0.42	C	UH	AC	AC	3	8	48	8	0.23	1996		

S 260 at M376+0.42

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 464

M376+0.42 on S 260

ARIZONA STATE HIGHWAY SYSTEM LOG

S 260 at M376+0.646

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M376+0.646 on S 260

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
195.93	M376 +0.646	C	UH	Projects spanning M376 to M377	AC	AC	2	8	36	8	0.09	1996	
196.02	+0.733	C	UH		AC	AC	2	8	30	8	0.30	1996	
196.32	M377 +0.03	C	UH	Projects spanning M377 to M378	AC	AC	2	8	24	8	0.21	1996	
196.37	+0.086	C	SVP	WB Slow Vehicle Pullout							0.05	1996	
196.53	+0.251	C	UH	Projects spanning M377 to M378	AC	MBH	2	1	24	1	0.07	82	
196.60	+0.321	C	UH		BST	BST	2	1	24	1	1.40	55	
196.73	+0.446	C	J S	S 273 S -- [R1]									Map
197.99	M378 +0.707	C	JB	Leave Fort Apache IR Enter Apache NF									
198.01	+0.720	C	UH	Projects spanning M378 to M379	AC	AC	2	1	24	1	7.03	25 Oct 2001	
204.89	M385 +0.565	C	J S	S 373 S to Greer									Map
205.04	+0.710	C	UH	Projects spanning M385 to M386	AC	MBH	2	1	24	1	8.33	86	
205.98	M386 +0.636	C	JB	Leave Apache NF									
211.90	M392 +0.568	C	JB	WCL Eagar Elev 7090									
212.35	M393 +0.013	C	J S	S 261 South to Big Lake									Map
213.37	M394 +0.041	C	UH	Projects spanning M394 to M395	AC	AC	2	4	24	4	0.17	2008	
213.48	+0.146	C	J S	School Bus Road -- [R14]								2008	Map
213.54	+0.212	C	UH	Projects spanning M394 to M395	AC	AC	2	4	36	4	0.02	2008	
213.57	+0.237	C	UH		AC	AC	2	1	24	1	0.08	2008	
213.65	+0.316	C	UH		AC	MBH	2	1	24	1	1.33	86	
214.98	M395 +0.650	C	UH	Projects spanning M395 to M396	AC	AC	2	1	24	1	0.26	06 Jun 2005	
215.21	+0.882	C	J	Burk St - Eagar									
215.24	+0.910	C	UH	Projects spanning M395 to M396	AC	AC	2	8	24	8	0.29	06 Jun 2005	
215.34	M396 +0.058	C	J	Harless St -- [B]								2005	
215.46	+0.177	C	J S	Main St - Eagar (Old SS260)									Map
215.53	+0.250	C	UH	Projects spanning M396 to M397	AC	AC	2	0	24	0	0.84	06 Jun 2005	
215.58	+0.296	C	J	Harless St -- [B]								06 Jun 2005	
216.37	M397 +0.100	C	UH	Projects spanning M397 to M398	AC	AC	2	0	24	0	1.41	75	
217.79	M398 +0.520	C	J S	End S 260 at U 180									Map

S 260 at M398+0.520

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 465

M398+0.520 on S 260

ARIZONA STATE HIGHWAY SYSTEM LOG

S 260 at

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

on S 260

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 260 - Non-cardinal (from low to high for divided hwy segments)													
2.53		N	FR	Two way Frontage Road Left	Paved	Paved	2	24		0.27			
2.78	M209 +0.212	N	X	Begin S 260 WB divided centerline in Cottonwood							01 Jul 2009		Map
		N	WB	Projects spanning M209 to M210	AC	AC	2	8	24	4	0.02	01 Jul 2009	
2.80	+0.228	N	WB		AC	AC	2	10	24	4	0.49	01 Jul 2009	
3.29	+0.723	N	WB		AC	AC	2	4	24	4	0.08	01 Jul 2009	
3.38	+0.805	N	WB		AC	AC	2	7	24	4	0.07	01 Jul 2009	
3.45	+0.878	N	WB		AC	AC	2	10	24	4	0.82	01 Jul 2009	
3.46	+0.884	N	BR	(WB) Black Canyon Wash							01 Jul 2009	362 ft Concrete/Ste	
3.99	M210 +0.390	N	BR	(WB) Wilber Canyon							01 Jul 2009	602 ft Concrete/Ste	
4.27	+0.671	N	WB	Projects spanning M210 to M211	AC	AC	2	28.1	24	4	0.12	01 Jul 2009	
4.39	+0.790	N	WB		AC	AC	2	10	24	4	0.16	01 Jul 2009	
4.56	+0.954	N	X	S 260 return to single centerline							01 Jul 2009		Map
11.72	M218 +0.114	N	X	Begin S 260 WB divided centerline North of I 017									Map
		N	NB	Projects spanning M218 to M219	AC	AC	2	8	26	0	0.49	Dec 2003	
12.20	+0.601	N	NB		AC	AC	2	8	28	0	0.18	Dec 2003	
12.38	+0.777	N	NB		AC	AC	2	8	26	0	1.40	Dec 2003	
13.78	M219 +0.884	N	X	S 260 return to single centerline (General Crook Trail)									Map
15.92	M222 +0.016	N	X	Continue S 260 WB divided centerline in Camp Verde									
	+0.019	N	WB	Projects spanning M222 to M223	AC	AC	2	8	26	0	0.42	Dec 2003	
16.34	+0.441	N	X	S 260 return to single centerline									
71.62	M251 +0.950	N	J S	Continue (WB) S 260 at S 087 in Payson -- [B34]							2005		Map
		N	WB	Projects spanning M251 to M252	AC	AC	3	0	38.01	0	0.12	26 Aug 2003	
71.67	+0.992	N	J S	(WB) Commercial Access Rd -- [L]									Map
71.70	M252 +0.010	N	J S	(WB) Commercial Access Rd -- [L]									Map
71.74	+0.051	N	WB	Projects spanning M252 to M253	AC	AC	3	0	38.01	0	0.23	12 Oct 2007	
71.84	+0.146	N	J S	(WB) Commercial Access Rd -- [L]									Map
71.93	+0.237	N	J S	(WB) Commercial Access Rd -- [L]									Map
71.98	+0.288	N	J S	S 260 return to single centerline at Manzanita Dr Left & Granite Dells Rd Right (Signalized) -- [B124]									Map
79.84	M260 +0.164	N	X	Continue S 260 WB divided centerline East of Payson near MP 260									
	+0.168	N	WB	Projects spanning M260 to M261	AC	AC	1.5	4	18	2	0.22	2002	
80.06	+0.393	N	WB		AC	AC	1.5	7	18	2	0.23	2002	
80.30	+0.626	N	WB		AC	AC	2	10	24	4	0.78	2002	
81.08	M261 +0.393	N	WB	Projects spanning M261 to M262	AC	AC	2	12	24	6	0.12	2002	
		N	BR	(WB) Preacher Canyon							29 Jul 2002	592 ft Concrete	
81.20	+0.511	N	WB	Projects spanning M261 to M262	AC	AC	2	10	24	4	1.43	2002	
81.80	M262 +0.110	N	J	Local Rd -- [L]									
82.03	+0.342	N	JB	Temp Leave Tonto NF									
82.19	+0.498	N	JB	Re-enter Tonto NF									
82.30	+0.607	N	JB	Temp Leave Tonto NF									
82.32	+0.622	N	BR	(WB) Middle Wildlife Underpass							29 Jul 2002	124 ft Concrete	
82.46	+0.765	N	BR	(WB) Wildlife Crossing							29 Jul 2002	124 ft Concrete	
82.53	+0.838	N	JB	Re-enter Tonto NF									

ARIZONA STATE HIGHWAY SYSTEM LOG

S 260 at M262+0.932

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M262+0.932 on S 260

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
82.62	M262 +0.932	N	WB	Projects spanning M262 to M263	AC	AC	1.5	10	18	4	0.08	2002	
82.70	M263 +0.023	N	WB	Projects spanning M263 to M264	AC	AC	1	10	12	4	0.16	2002	
82.86	+0.187	N	WB		AC	AC	2	10	24	4	1.64	28 Oct 2011	
84.51	M265 +0.153	N	J	(WB) Gravel Pit Access -- [B12]								28 Oct 2011	
		N	WB	Projects spanning M265 to M266	AC	AC	2	4	24	4	0.07	28 Oct 2011	
84.58	+0.226	N	WB		AC	AC	2	10	24	4	1.55	28 Oct 2011	
85.72	M266 +0.398	N	BR	(WB) Thompson Draw								380 ft Unknown	
86.13	+0.816	N	J S	(WB) Control Rd Access -- [B34]								28 Oct 2011	Map
		N	WB	Projects spanning M266 to M267	AC	AC	2	4	24	4	0.09	28 Oct 2011	
86.22	+0.906	N	WB		AC	AC	2	10	24	4	0.54	28 Oct 2011	
86.73	M267 +0.445	N	J S	(WB) Lewis Pit Access Rd -- [L]								28 Oct 2011	Map
86.76	+0.481	N	WB	Projects spanning M267 to M268	AC	AC	2	10	24	4	0.79	22 Mar 2006	
87.22	+0.936	N	BR	(WB) Wildlife Crossing								10 Nov 2004	130 ft Concrete/Stc
87.55	M268 +0.216	N	WB	Projects spanning M268 to M269	AC	AC	2	10	30	4	0.12	22 Mar 2006	
87.67	+0.334	N	WB		AC	AC	2	10	30	6	0.01	22 Mar 2006	
87.68	+0.340	N	WB		AC	AC	2	8	30	6	0.10	22 Mar 2006	
87.78	+0.438	N	WB		AC	AC	2	8	36	4	0.03	22 Mar 2006	
87.80	+0.465	N	WB		AC	AC	2	6	36	4	0.03	22 Mar 2006	
87.84	+0.498	N	WB		AC	AC	2	6	24	4	0.07	22 Mar 2006	
87.87	+0.535	N	BR	(WB) Tonto Creek								10 Nov 2004	666 ft Concrete/Stc
87.90	+0.567	N	WB	Projects spanning M268 to M269	AC	AC	2	4	24	4	0.15	22 Mar 2006	
88.05	+0.716	N	WB		AC	AC	2	7	24	4	0.02	22 Mar 2006	
88.07	+0.733	N	WB		AC	AC	2	10	24	4	0.32	22 Mar 2006	
88.39	M269 +0.035	N	WB	Projects spanning M269 to M270	AC	AC	2	16	24	4	0.03	22 Mar 2006	
88.42	+0.069	N	WB		AC	AC	2	13.5	24	4	0.07	22 Mar 2006	
88.49	+0.135	N	X	S 260 return to single centerline (Kohls Ranch)									
91.23	M272 +0.208	N	X	Continue S 260 WB divided centerline near Christopher Creek									
91.24	+0.216	N	WB	Projects spanning M272 to M273	AC	AC	1.5	8	18	4	0.08	29 Sep 2004	
91.31	+0.292	N	WB		AC	AC	2	8	30	4	0.22	29 Sep 2004	
91.53	+0.509	N	WB		AC	AC	2	8	36	4	0.13	29 Sep 2004	
91.66	+0.63	N	WB		AC	AC	2	8	24	4	0.09	29 Sep 2004	
91.75	+0.729	N	WB		AC	AC	2	10	24	4	4.10	29 Sep 2004	
91.83	+0.811	N	BR	(WB) Wildlife Underpass No. 1								29 Sep 2004	305 ft Concrete
92.15	M273 +0.196	N	BR	(WB) Christopher Creek								29 Sep 2004	505 ft Concrete
92.65	+0.691	N	OP	(WB) Pedestrian Overpass								29 Sep 2004	105 ft Concrete
93.24	M274 +0.415	N	OP	(WB) Hunter Creek Dr								29 Sep 2004	143 ft Concrete
94.10	M275 +0.327	N	BR	(WB) Wildlife Underpass No. 2								29 Sep 2004	131 ft Concrete
94.73	M276 +0.019	N	BR	(WB) Sharp Creek								29 Sep 2004	133 ft Concrete
95.86	M277 +0.110	N	X	S 260 return to single centerline									Map
150.50	M331 +0.521	N	FR	2-way Access Rd to North	AC		2	0	24	0	0.09	19 Nov 2011	
173.74	M354 +0.607	N	X	Continue S 260 WB divided centerline South of Pinetop-Lakeside									Map
	+0.613	N	NB	Projects spanning M354 to M355	AC	AC	2	8	24	0	0.01	01 Oct 2002	
173.76	+0.626	N	NB		AC	AC	2	8	24	2	0.51	01 Oct 2002	

S 260 at M354+0.626

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 467

M354+0.626 on S 260

ARIZONA STATE HIGHWAY SYSTEM LOG

S 260 at M355+0.069

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M355+0.069 on S 260

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
174.27	M355 +0.069	N	NB	AC	AC	2	4	24	2	0.07	01 Oct 2002		
174.35	+0.144	N	NB										
174.37	+0.171	N	NB										
174.48	+0.281	N	NB										
174.56	+0.363	N	NB										
174.88	+0.674	N	NB										
175.06	+0.859	N	NB	AC	AC	2	8	24	2	0.15	01 Oct 2002		
175.21	M356 +0.024	N	NB										
175.30	+0.112	N	NB										
175.62	+0.428	N	NB										
175.78	+0.594	N	NB										
176.05	+0.858	N	NB										
176.20	M357 +0.022	N	NB	AC	AC	2	8	24	2	0.28	01 Oct 2002		
176.49	+0.311	N	X										

[Projects spanning M355 to M356](#)[Projects spanning M356 to M357](#)[Projects spanning M357 to M358](#)

S 260 return to single centerline

ARIZONA STATE HIGHWAY SYSTEM LOG

S 260 at M252+0.100

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M252+0.100 on S 260

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 260 - Others													
71.78	M252 +0.100	J	S Payson Village										Map
163.33	M344 +0.036	J	Park Pineway/Walmart										
165.32	M346 +0.116	J	S Scott Ranch Rd										Map
167.21	M348 +0.061	J	S Lockwood Drive										Map
171.04	M351 +0.831	J	S Yaeger Lane										Map
172.74	M353 +0.534	J	S Penrod										Map

Cardinal Mainline Averages/Totals:	460.61	3.51	30.78	4.15	190.34	1999.3	0.00 Miles of Median
Non-Cardinal Mainline Averages/Totals:	41.09	9.14	24.47	3.10	20.60	2005.3	
Frontage Roads Averages/Totals:	0.22	0.00	28.00	0.00	0.11		
Non-Cardinal Frontage Roads	0.72	0.00	24.00	0.00	0.36		

S 260 at M353+0.534

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 469

M353+0.534 on S 260

ARIZONA STATE HIGHWAY SYSTEM LOG

S 261 at M394+0.370

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M394+0.370 on S 261

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 261 - Cardinal (low to higher reference marker)													
0.00	M394 +0.370	C	J	Begin S 261 at S 273 South at Crescent Lake									
		C	JB	Inside Apache-Sitgreaves NF, Apache County									
		C	UH	Projects spanning M394 to M395									
				BST	Paved	2	0	24	0	17.92	72		
0.16	+0.534	C	SVP	NB Paved									
										0.04			
11.50	M406 +0.080	C	X	Mexican Hay Lake									
16.17	M410 +0.767	C	JB	Leave Apache-Sitgreaves NF									
17.74	M412 +0.350	C	BR	Bigelow Crossing									
											1955	225 ft Concrete	
17.92	+0.500	C	J	S End S 261 at S 260 near Eagar									
													Map
Cardinal Mainline Averages/Totals:						35.84	0.00	24.00	0.00	17.92	1972.0	0.00 Miles of Median	

S 261 at M412+0.500

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 470

M412+0.500 on S 261

ARIZONA STATE HIGHWAY SYSTEM LOG

S 264 at M321+0.970

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M321+0.970 on S 264

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 264 - Cardinal (low to higher reference marker)													
0.00	M321 +0.970	C	J S Begin S 264 at U 160 -- [B24]								2008		Map
		C	UB Inside Tuba City Urbanized Area										
		C	JB Inside Navajo IR, Coconino County										
		C	UH Projects spanning M321 to M322	AC	AC	4	0	48	0	0.17	2008		
		C	X Tuba City										
0.17	M322 +0.114	C	UH Projects spanning M322 to M323	AC	AC	3	0	36	0	0.08	2008		
0.25	+0.189	C	UH	AC	AC	2	0	28	0	0.57	2008		
0.29	+0.236	C	J S Local Rd -- [B24]								2008		Map
0.45	+0.389	C	J S BIA 514 -- [R4]								2008		Map
0.59	+0.537	C	J S Local Rd -- [L2]								2008		Map
0.79	+0.729	C	UB EUB Tuba City										
0.81	+0.754	C	J Local Rd -- [R]								2008		
		C	X Moenkopi										
	+0.757	C	UH Projects spanning M322 to M323	AC	AC	2	0	26	1	0.04	2008		
0.85	+0.795	C	UH	AC	AC	2	1	24	1	1.20	2008		
2.04	M324 +0.010	C	J Local Rd -- [B]								2004		
2.05	+0.018	C	UH Projects spanning M324 to M325	AC	AC	2	1	24	1	16.00	28 Aug 2004		
2.13	+0.093	C	J Local Rd -- [B]								2004		
2.14	+0.103	C	BR Moenkopi Wash								1960	205 ft Steel	
2.28	+0.243	C	J Local Rd -- [L]								2004		
2.66	+0.627	C	J Local Rd -- [L]								2004		
2.82	+0.784	C	J Local Rd -- [R]								2004		
3.00	M325 +0.000	C	VMS (WB) Variable Message Sign #61 (Proposed)										
3.05	+0.046	C	J Local Rd -- [R]								2004		
3.53	+0.531	C	J Local Rd -- [L]								2004		
5.09	M327 +0.112	C	J Local Rd -- [R]								2004		
5.49	+0.509	C	J Local Rd -- [L]								2004		
6.15	M328 +0.202	C	J Local Rd -- [B]								2004		
7.19	M329 +0.248	C	J Local Rd -- [R]								2004		
8.00	M330 +0.034	C	J Local Rd -- [R]								2004		
9.15	M331 +0.215	C	J Local Rd -- [L]								2004		
10.86	M332 +0.928	C	J Local Rd -- [R]								2004		
	+0.934	C	J Local Rd -- [L]								2004		
12.94	M335 +0.092	C	J Local Rd -- [R]								2004		
12.97	+0.122	C	J Local Rd -- [R]								2004		
13.84	M336 +0.010	C	J Local Rd -- [R]								2004		
14.72	+0.886	C	J Local Rd -- [L]								2004		
	+0.892	C	J Local Rd -- [L]								2004		
15.04	M337 +0.221	C	J Local Rd -- [R]								2004		
15.25	+0.432	C	J Local Rd -- [L]								2004		
15.59	+0.772	C	J Coal Mine Canyon Rd N										
16.05	M338 +0.247	C	J Local Rd -- [R]								2004		

S 264 at M338+0.247

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 471

M338+0.247 on S 264

ARIZONA STATE HIGHWAY SYSTEM LOG

S 264 at M339+0.281

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M339+0.281 on S 264

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
17.12	M339 +0.281	C	J	Local Rd -- [L]							2004		
17.74	+0.901	C	J	Local Rd -- [L]							2004		
18.05	M340 +0.200	C	UH	Projects spanning M340 to M341	AC	AC	2	1	24	1	19.10	Sep 1999	
18.11	+0.255	C	JB	Leave Navajo IR, Enter Hopi IR									
37.15	M359 +0.583	C	UH	Projects spanning M359 to M360	AC	AC	2	0	24	0	0.02	Sep 1999	
37.17	+0.600	C	UH		AC	AC	2	0	24	0	3.28	1995	
37.71	M360 +0.122	C	JB	Navajo County									
40.22	M362 +0.690	C	BR	Dinnebito Wash							1960	210 ft Concrete	
40.45	+0.921	C	UH	Projects spanning M362 to M363	AC	AC	2	1	24	1	10.68	1995	
45.37	M367 +0.118	C	J S	Hotevilla -- [R14]									Map
48.78	M370 +0.549	C	X	Old Oriabi									
51.13	M372 +0.892	C	UH	Projects spanning M372 to M373	AC	AC	2	2	24	2	0.45	1995	
51.22	+0.980	C	J S	New Oriabi / BIA 2 -- [B124]									Map
51.30	M373 +0.065	C	J S	Local Rd -- [L]									Map
51.38	+0.142	C	J S	School Rd -- [B2]									Map
51.47	+0.231	C	J	Local Rd -- [L]									
51.54	+0.300	C	J S	Local Rd -- [L]									Map
51.58	+0.344	C	J S	Local Rd -- [L]									Map
		C	UH	Projects spanning M373 to M374	AC	AC	2	8	24	8	0.43	1995	
51.63	+0.388	C	J S	Local Rd -- [L]									Map
51.64	+0.403	C	J S	Leupp Rd -- [R14]									Map
51.96	+0.719	C	BR	Oraibi Wash							1980	364 ft Concrete	
52.01	+0.774	C	UH	Projects spanning M373 to M374	AC	AC	2	1	24	1	7.75	1995	
57.09	M378 +0.825	C	J	Local Residential Rd -- [L]									
57.47	M379 +0.219	C	J S	Local Rd -- [L23]									Map
57.49	+0.249	C	J S	Local Rd -- [R]									Map
57.63	+0.380	C	J S	Pinon Rd North - BIA 4 -- [L23]									Map
57.76	+0.519	C	J S	Local Residential Rd -- [R]									Map
57.80	+0.557	C	J S	BIA 17 -- [L23]									Map
59.76	M381 +0.500	C	UH	Projects spanning M381 to M382	AC	AC	2	2	24	2	1.31	1995	
61.08	M382 +0.822	C	UH	Projects spanning M382 to M383	AC	AC	2	1	24	5	1.01	1995	
61.82	M383 +0.545	C	X	Second Mesa									
62.09	+0.815	C	UH	Projects spanning M383 to M384	MBL	MBH	2	1	24	5	0.04	60	
62.13	+0.855	C	UH		AC	MBH	2	5	24	5	0.33	90	
62.46	M384 +0.230	C	J S	S 087 S to Winslow -- [R14]									Map
	+0.232	C	UH	Projects spanning M384 to M385	AC	MBH	2	1	24	1	4.06	90	
66.19	M387 +0.922	C	BR	Wepo Wash							1985	234 ft Concrete	
66.52	M388 +0.270	C	UH	Projects spanning M388 to M389	AC	MBH	2	8	24	8	0.34	90	
66.86	+0.610	C	UH		AC	MBH	2	1	24	1	1.96	90	
67.56	M389 +0.315	C	J	Unknown Rd -- [R]									
67.63	+0.384	C	J	Local Rd -- [L]									
67.91	+0.669	C	J S	Residential Access Left & Schools Access Rd Right -- [B14]									Map
68.06	+0.815	C	J S	Residential Access Rd -- [B]									Map

S 264 at M389+0.815

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 472

M389+0.815 on S 264

ARIZONA STATE HIGHWAY SYSTEM LOG

S 264 at M389+0.839

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M389+0.839 on S 264

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
68.09	M389 +0.839	C	J S Residential Access Rd -- [R]										
68.19	+0.941	C	J Residential Access -- [R]										
68.26	M390 +0.000	C	J BIA 010 -- [L]										
68.35	+0.093	C	J Residential Access Rd -- [R]										
68.49	+0.234	C	J Residential Access -- [R]										
68.57	+0.311	C	J Local Rd -- [R]										
68.66	+0.399	C	J Local Rd -- [L]										
68.80	+0.539	C	J Local Rd -- [R]										
68.81	+0.547	C	J Local Rd -- [L]										
68.82	+0.559	C	UH Projects spanning M390 to M391	AC	MBH	2	1.5	24	2	0.03	90		
68.85	+0.585	C	J S Resident Access -- [L]										
	+0.594	C	UH Projects spanning M390 to M391	AC	AC	2	5	24	5	0.06	Sep 2009		
68.92	+0.656	C	UH	AC	AC	2	8	24	8	0.06	Sep 2009		
	+0.661	C	J S Local Rd -- [R]										
68.98	+0.718	C	J S Main St Left & Residential Access Right -- [B23]										
		C	UH Projects spanning M390 to M391	AC	AC	2	4	24	8	0.08	Sep 2009		
69.04	+0.776	C	J S Polacca Rd -- [R]										
69.06	+0.797	C	J S Unknown Rd -- [L3]										
		C	UH Projects spanning M390 to M391	AC	AC	2	8	24	8	0.02	Sep 2009		
69.08	+0.816	C	UH	AC	AC	2	8	24	5	0.05	Sep 2009		
69.09	+0.832	C	J S Local Rd Left & Business Access Right -- [B3]										
69.12	+0.862	C	UH Projects spanning M390 to M391	AC	AC	2	5	24	5	0.02	Sep 2009		
69.14	+0.879	C	UH	AC	MBH	2	2	24	2	0.94	90		
69.19	+0.928	C	J Residential Access -- [L]										
69.35	M391 +0.101	C	J BIA 014 -- [R]										
69.36	+0.114	C	J BIA 508 Loop (West Entrance) -- [L]										
69.38	+0.135	C	J Business Access -- [R]										
69.43	+0.183	C	J Residential Access -- [R]										
69.48	+0.233	C	J BIA 508 Loop (East Entrance) -- [L]										
69.67	+0.426	C	J Residential Access -- [R]										
69.78	+0.529	C	J Local Rd -- [L]										
69.87	+0.624	C	J Local Rd -- [R]										
69.91	+0.666	C	J BIA 508 -- [L]										
70.08	+0.827	C	J S Local Rd -- [R]										
	+0.832	C	UH Projects spanning M391 to M392	AC	AC	2	5	24	5	0.05	Sep 2009		
70.13	+0.883	C	UH	AC	AC	2	8	24	8	0.04	Sep 2009		
70.17	+0.924	C	J S First Mesa Village Rd -- [L23]										
		C	UH Projects spanning M391 to M392	AC	AC	2	4	24	8	0.03	Sep 2009		
70.20	+0.951	C	UH	AC	AC	2	4	24	4.5	0.03	Sep 2009		
70.23	+0.985	C	UH	AC	AC	2	2.5	24	4.5	0.02	Sep 2009		
70.25	+1.003	C	UH	AC	MBH	2	1	24	1	0.14	90		
70.39	M392 +0.131	C	UH Projects spanning M392 to M393	AC	MBH	2	1	24	1	0.41	86		
70.51	+0.253	C	J Local Rd -- [L]										

S 264 at M392+0.253

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 473

M392+0.253 on S 264

ARIZONA STATE HIGHWAY SYSTEM LOG

S 264 at M392+0.296

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M392+0.296 on S 264

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
70.56	M392 +0.296	C	J	Business Access Left & Local Rd Right -- [B]									
70.61	+0.346	C	J	Business Access -- [L]									
70.72	+0.462	C	J	Business Access -- [R]									
70.75	+0.488	C	J	Local Rd -- [L]									
70.80	+0.541	C	UH	Projects spanning M392 to M393	AC	MBH	2	1	24	4.5	0.01	86	
70.81	+0.548	C	UH		AC	MBH	2	1	24	8	0.05	86	
70.82	+0.555	C	J	Local Rd -- [B]									
70.86	+0.602	C	UH	Projects spanning M392 to M393	AC	MBH	2	8	24	8	0.32	86	
70.92	+0.658	C	BR	Polacca Wash								1986	261 ft Concrete
71.05	+0.792	C	J	Local Rd -- [L]									
71.09	+0.828	C	J	Local Rd -- [R]									
71.18	+0.921	C	UH	Projects spanning M392 to M393	AC	AC	2	1	24	1	9.84	1998	
71.19	+0.933	C	J	Local Rd -- [R]									
71.50	M393 +0.244	C	J	Local Rd -- [L]									
75.03	M396 +0.783	C	J S	Hopi Police Station/Court -- [R14]									
75.16	+0.906	C	J S	Local Rd -- [R14]									
81.02	M402 +0.766	C	UH	Projects spanning M402 to M403	AC	AC	2	1	24	1	0.53	92	
81.30	M403 +0.038	C	J	North Access to Keams Canyon -- [L2]									
81.56	+0.294	C	UH	Projects spanning M403 to M404	AC	AC	2	1	30	1	0.09	92	
81.65	+0.381	C	UH		AC	AC	2	1	36	1	0.12	92	
81.77	+0.504	C	UH		AC	AC	2	1	30	1	0.12	92	
81.89	+0.62	C	UH		AC	AC	2	1	24	1	3.91	92	
84.29	M406 +0.007	C	JB	Leave Hopi Enter Navajo IR									
85.80	M407 +0.501	C	UH	Projects spanning M407 to M408	AC	AC	2	1	24	7	0.21	92	
86.01	+0.711	C	UH		AC	AC	2	7	24	7	0.16	92	
86.05	+0.751	C	J S	Jeddito Rd North -- [L23]									
86.17	+0.871	C	UH	Projects spanning M407 to M408	AC	AC	2	1	24	1	0.24	92	
86.41	M408 +0.099	C	UH	Projects spanning M408 to M409	AC	AC	2	4.5	24	4.5	0.03	18 Oct 2004	
86.44	+0.133	C	UH		AC	AC	2	8	24	8	0.75	18 Oct 2004	
86.87	+0.562	C	BR	Jeddito Wash								18 Oct 2004	265 ft Concrete
87.19	+0.885	C	UH	Projects spanning M408 to M409	AC	AC	2	8	24	4.5	0.07	18 Oct 2004	
87.27	M409 +0.035	C	UH	Projects spanning M409 to M410	AC	AC	2	4.5	24	4.5	0.03	18 Oct 2004	
87.30	+0.068	C	UH		AC	AC	2	1	24	1	16.77	92	
89.44	M411 +0.179	C	J S	BIA 6 South to Holbrook -- [R4]									
90.39	M412 +0.145	C	JB	Leave Navajo Enter Hopi IR									
95.85	M417 +0.588	C	JB	Apache County, Leave Hopi IR, Enter Navajo IR									
104.07	M425 +0.753	C	UH	Projects spanning M425 to M426	AC	AC	2	1	24	1	14.98	1995	
118.28	M440 +0.032	C	J	Local Rd -- [L]									
118.50	+0.251	C	SVP	WB Unpaved 60' long variable 0-20' wide									
	+0.253	C	J	Local Rd -- [R]									
118.51	+0.262	C	SVP	WB Unpaved 167' long variable 20-0' wide									
118.99	+0.746	C	J	Local Rd to Power Substation -- [L]									
119.05	+0.800	C	UH	Projects spanning M440 to M441	AC	MBH	2	2	24	2	0.01	88	

Map
Map

Map

Map

S 264 at M440+0.800

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 474

M440+0.800 on S 264

ARIZONA STATE HIGHWAY SYSTEM LOG

S 264 at M440+0.813

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M440+0.813 on S 264

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
119.06	M440 +0.813	C	UH	Projects spanning M440 to M441	AC	MBH	2	2	24	5	0.02	88	
119.08	+0.829	C	UH		AC	MBH	2	2	24	8	0.02	88	
119.10	+0.850	C	UH		AC	AC	2	1	24	8	0.01	1995	
119.11	+0.860	C	UH		AC	AC	2	1	24	4	0.03	1995	
119.13	+0.887	C	UH		AC	AC	2	1	26	0	0.03	1995	
119.17	+0.923	C	DH		AC	AC	2	1	28	0	0.06	1995	
119.23	+0.982	C	DH		AC	AC	2	1	28	0	0.01	16 Dec 2005	
119.24	+0.994	C	DH		AC	AC	2	1	28	2	0.02	16 Dec 2005	
119.26	+1.011	C	J S	U 191 Left & BIA 15 Right -- [B234]									Map
		C	DH	Projects spanning M440 to M441	AC	AC	2	1	38	2	0.02	16 Dec 2005	
119.27	+1.027	C	DH		AC	AC	2	1	38	0	0.04	16 Dec 2005	
119.32	M441 +0.029	C	DH	Projects spanning M441 to M442	AC	AC	2	1	36	0	0.06	16 Dec 2005	
119.33	+0.042	C	J S	Local Business Access -- [L3]									Map
119.38	M321 +0.970	C	UH	Projects spanning M321 to M322	AC	AC	2	1	44	4	0.03	16 Dec 2005	
	M441 +0.097	C	J S	Local Business Access -- [L]									Map
119.41	+0.122	C	UH	Projects spanning M441 to M442	AC	AC	2	1	44	8	0.04	16 Dec 2005	
119.42	+0.132	C	J S	Local Business Access -- [L]									Map
119.44	+0.157	C	UH	Projects spanning M441 to M442	AC	AC	2	1	36	2	1.03	16 Dec 2005	
119.46	+0.171	C	J S	Local Business Access -- [L]									Map
119.70	+0.415	C	J	Local Rd -- [R]									
120.48	M442 +0.221	C	UH	Projects spanning M442 to M443	AC	AC	2	2	36	1	0.20	16 Dec 2005	
120.68	+0.422	C	UH		AC	AC	2	2	42	1	0.16	16 Dec 2005	
120.84	+0.586	C	UH		AC	AC	2	2	48	1	0.13	16 Dec 2005	
120.98	+0.718	C	UH		AC	AC	2	2	42	1	0.13	16 Dec 2005	
121.10	+0.84	C	UH		AC	AC	2	2	36	1	0.99	16 Dec 2005	
122.09	M443 +0.826	C	UH	Projects spanning M443 to M444	AC	AC	2	1	36	1	0.13	16 Dec 2005	
122.22	+0.953	C	UH		AC	AC	2	1	30	1	0.06	16 Dec 2005	
122.27	M444 +0.01	C	UH	Projects spanning M444 to M445	AC	AC	2	1	24	1	0.02	16 Dec 2005	
122.29	+0.032	C	UH		AC	AC	2	8	24	8	0.06	16 Dec 2005	
122.35	+0.092	C	UH		AC	AC	2	1	24	1	2.18	16 Dec 2005	
123.72	M445 +0.475	C	SVP	EB Paved 50' long variable 0-13' wide							0.01	06 Feb 2007	
123.73	+0.484	C	SVP	EB Paved 75' long 13' wide							0.01	06 Feb 2007	
123.74	+0.489	C	VMS	(EB) Variable Message Sign #432 (Existing)								06 Feb 2007	
123.75	+0.498	C	SVP	EB Paved 50' long variable 13-0' wide							0.01	06 Feb 2007	
123.80	+0.558	C	J	BIA-9201 -- [B]									
123.97	+0.727	C	J	Local Rd -- [L]									
124.11	+0.863	C	J	Local Rd -- [L]									
124.20	+0.958	C	J	Local Rd -- [L]									
124.37	M446 +0.102	C	J	Road to Ganado Trading Post -- [R]									
124.44	+0.175	C	J	Local Rd -- [L]									
124.48	+0.215	C	BR	Ganado Wash							1957	202 ft Steel	
124.53	+0.256	C	UH	Projects spanning M446 to M447	AC	AC	2	1	24	2	0.06	16 Dec 2005	
124.58	+0.314	C	UH		AC	AC	2	1	24	1	0.15	16 Dec 2005	

S 264 at M446+0.314

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 475

M446+0.314 on S 264

ARIZONA STATE HIGHWAY SYSTEM LOG

S 264 at M446+0.322

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M446+0.322 on S 264

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
124.59	M446 +0.322	C	J S Local Rd/Church Entrance/Hubbell Trading Post -- [B124]										
124.73	+0.465	C	UH Projects spanning M446 to M447	AC	AC	2	4	24	4	0.09	27 Oct 2006		Map
124.74	+0.473	C	J S Local Rd -- [R]										Map
124.83	+0.558	C	J S Cedar Hills Rd -- [B14]										Map
		C	UH Projects spanning M446 to M447	AC	AC	2	8	24	8	0.09	27 Oct 2006		
124.92	+0.650	C	UH	AC	AC	2	4	24	4	0.08	27 Oct 2006		
125.00	+0.730	C	UH	AC	AC	2	4	24	4	0.25	16 Dec 2005		
125.11	+0.836	C	J S Local Rd -- [L]										Map
125.15	+0.878	C	J S U 191 South to I 040 & Post Office Rd North -- [B124]										Map
125.23	+0.961	C	J S Local Business Access -- [R]										Map
125.25	M447 +0.008	C	UH Projects spanning M447 to M448	AC	AC	2	1	24	1	0.41	16 Dec 2005		
125.32	+0.084	C	J Local Rd -- [R]										
125.35	+0.112	C	J Local Rd -- [L]										
125.36	+0.122	C	UP Ganado Pedestrian OP								1986		16'-06"
125.43	+0.188	C	J Local Rd -- [R]										
125.46	+0.220	C	J BIA 292 -- [R]										
125.66	+0.418	C	UH Projects spanning M447 to M448	AC	AC	2	1	24	2	0.17	16 Dec 2005		
125.77	+0.531	C	VMS WB Variable Message Sign #433 (Existing)								Aug 2009		
125.82	+0.578	C	J CR-420 Left & Local Business Access Rd Right -- [B]										
	+0.584	C	UH Projects spanning M447 to M448	AC	AC	2	1	30	2	0.03	16 Dec 2005		
125.86	+0.618	C	UH	AC	AC	2	1	30	2	0.05	1996		
125.91	+0.668	C	UH	AC	AC	2	1	36	2	1.00	1996		
126.58	M448 +0.281	C	J S BIA 27 to Ganada Lake Left & Local Rd to Right -- [B234]										Map
126.91	+0.611	C	UH Projects spanning M448 to M449	AC	MBH	2	1	36	1	0.08	87		
126.99	+0.692	C	UH	AC	MBH	2	1	30	1	0.14	87		
127.13	+0.83	C	UH	AC	MBH	2	1	24	1	16.66	87		
130.18	M451 +0.895	C	J Local Rd -- [B24]										
143.79	M465 +0.493	C	UH Projects spanning M465 to M466	AC	MBH	2	2	24	2	0.14	06 Aug 2003		
143.93	+0.632	C	UH	AC	AC	2	2	24	2	0.03	16 Dec 2005		
143.96	+0.668	C	EB	AC	AC	1	2	12	2	0.06	16 Dec 2005		
144.02	+0.725	C	EB	AC	AC	1.5	2	18	2	0.05	16 Dec 2005		
144.07	+0.773	C	EB	AC	AC	1.5	3	18	2	0.01	16 Dec 2005		
144.08	+0.782	C	EB	AC	AC	1.5	3	18	6	0.01	16 Dec 2005		
144.09	+0.792	C	EB	AC	AC	2	3	24	6	0.03	16 Dec 2005		
144.12	+0.820	C	EB	AC	AC	2	4	24	10	5.72	16 Dec 2005		
	+0.829	A	J S Local Rd -- [R4]										Map
144.46	M466 +0.192	C	J Local Rd -- [R]										
144.70	+0.435	C	X Summit Elev 7750										
144.74	+0.470	A	J S Sawmill Rd/Pine Springs Rd -- [B1234]										Map
144.97	+0.700	C	J (EB) Unknown Rd S -- [R]										
145.19	+0.925	A	J S Unknown Rd -- [B24]										Map
145.70	M467 +0.433	A	J S Unknown Rd -- [B24]										Map
145.98	+0.718	C	J (EB) Unknown Rd S -- [R]										

S 264 at M467+0.718

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 476

M467+0.718 on S 264

ARIZONA STATE HIGHWAY SYSTEM LOG

S 264 at M467+0.940

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M467+0.940 on S 264

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
146.20	M467 +0.940	A	J S Unknown Rd -- [B24]										Map
146.28	M468 +0.018	C	J S (EB) Unknown Rd S -- [R]										Map
146.38	+0.120	C	J (EB) Unknown Rd S -- [R]										
146.64	+0.379	A	J S Unknown Rd -- [B24]										Map
147.37	M469 +0.078	A	J S Unknown Rd N -- [L24]										Map
147.85	+0.554	A	J S Unknown Rd -- [B24]										Map
148.31	M470 +0.000	C	VMS (EB) Variable Message Sign #43 (Proposed)										
148.34	+0.024	A	J S Unknown Rd -- [B24]										Map
148.65	+0.334	C	J (EB) Unknown Rd S -- [R]										
148.93	+0.618	C	J (EB) Unknown Rd S -- [R]										
149.08	+0.765	A	J S Unknown Rd S -- [L24]										Map
149.84	M471 +0.587	C	UH Projects spanning M471 to M472	AC	AC	4	8	48	8	0.06	16 Dec 2005		
149.90	+0.645	C	UH	AC	AC	4	6	48	8	0.05	16 Dec 2005		
149.95	+0.693	C	UH	AC	AC	4	4	48	4	4.19	16 Dec 2005		
150.15	+0.894	C	X Two Story Trading Post										
150.97	M472 +0.711	C	J S Mission Rd -- [R14]										Map
151.89	M473 +0.626	C	J S BIA 012 South to Lupton (Signalized) -- [B24]										Map
152.46	M474 +0.197	C	BR Black Creek								06 Feb 2007	1977 171 ft Concrete	
153.14	+0.873	C	UB WUB Fort Defiance										
153.47	M475 +0.221	C	J S Local Rd -- [R14]										Map
153.75	+0.493	C	J S Window Rock Rd North (BIA 12) (Signalized) -- [B24]										Map
154.02	+0.763	C	IS WB Inspection Station (on)										
154.07	+0.819	C	VMS WB Variable Message Sign (check in photolog)								06 Feb 2007		
154.14	+0.887	C	UH Projects spanning M475 to M476	AC	AC	4	4	48	9	0.03	16 Dec 2005		
154.17	+0.921	C	UH	AC	AC	4	4	48	14	0.14	16 Dec 2005		
154.21	+0.958	C	J S Local Rd -- [L23]										Map
154.31	M476 +0.047	C	UH Projects spanning M476 to M477	AC	AC	4	3	48	9	0.03	16 Dec 2005		
154.35	+0.079	C	IS WB Inspection Station (off)	Paved	Paved	1	0	12	78	0.08			Map
	+0.081	C	UH Projects spanning M476 to M477	AC	AC	4	2	48	4	0.01	16 Dec 2005		
154.36	+0.120	C	X End S 264 at AZ/NM State Line										

S 264 at M476+0.120

M476+0.120 on S 264

ARIZONA STATE HIGHWAY SYSTEM LOG

S 264 at M465+0.665

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M465+0.665 on S 264

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 264 - Non-cardinal (from low to high for divided hwy segments)													
143.96	M465 +0.665	N	X	Begin S 264 WB divided centerline West of Window Rock									
	+0.668	N	WB	Projects spanning M465 to M466	AC	AC	1	2	12	2	0.11	16 Dec 2005	
144.07	+0.776	N	WB		AC	AC	1	12	12	3	0.04	16 Dec 2005	
144.11	+0.814	N	WB		AC	AC	1	16	12	4	0.11	16 Dec 2005	
144.22	+0.928	N	WB		AC	AC	1.5	16	18	4	0.17	16 Dec 2005	
144.39	M466 +0.125	N	WB	Projects spanning M466 to M467	AC	AC	2	10	24	4	5.43	16 Dec 2005	
144.92	+0.647	N	J	(WB) Unknown Rd N -- [L]									
145.00	+0.733	N	J	(WB) Unknown Rd N -- [L]									
145.21	+0.946	N	J S	(WB) Unknown Rd N -- [L]									Map
145.55	M467 +0.285	N	J	(WB) Unknown Rd N -- [L]									
145.81	+0.552	N	J	(WB) Unknown Rd N -- [L]									
145.99	+0.726	N	J	(WB) Unknown Rd N -- [R]									
146.46	M468 +0.194	N	J	(WB) Unknown Rd N -- [L]									
146.56	+0.292	N	J S	(WB) Unknown Rd N -- [L]									Map
146.93	+0.669	N	J	(WB) Unknown Rd N -- [L]									
147.52	M469 +0.217	N	J	(WB) Unknown Rd N -- [L]									
148.47	M470 +0.157	N	J	(WB) Unknown Rd N -- [L]									
149.23	+0.925	N	J	(WB) Unknown Rd to Frontage Rd N -- [L]									
149.83	M471 +0.586	N	X	S 264 return to single centerline									
Cardinal Mainline Averages/Totals:						318.03	1.34	25.11	1.62	154.34	1996.4	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:						11.38	10.15	23.29	3.96	5.86	2005.0		

S 264 at M471+0.586

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 478

M471+0.586 on S 264

ARIZONA STATE HIGHWAY SYSTEM LOG

S 266 at M104+0.600

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M104+0.600 on S 266

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 266 - Cardinal (low to higher reference marker)													
0.00	M104 +0.600	C	J S Begin S 266 at U 191										
		C	JB Inside Graham County										
		C	UH Projects spanning M104 to M105	BST	BST	2	2	214	2	0.04	62		
0.04	+0.642	C	UH	BST	BST	2	2	24	2	7.85	62		
2.55	M107 +0.131	C	JB Enter Coronado NF										
7.89	M112 +0.491	C	UH Projects spanning M112 to M113	MBL	MBL	2	2	24	2	3.12	62		
11.02	M115 +0.610	C	UH Projects spanning M115 to M116	BST	BST	2	2	24	2	8.18	62		
15.22	M119 +0.809	C	JB Leave Coronado NF										
18.56	M123 +0.173	C	J SS266 to Fort Grant										
19.20	+0.780	C	J End S 266 at Bonita										
Cardinal Mainline Averages/Totals:						38.38	2.00	24.40	2.00	19.19	1962.0	0.00 Miles of Median	

[Map](#)

S 266 at M123+0.780

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 479

M123+0.780 on S 266

ARIZONA STATE HIGHWAY SYSTEM LOG

S 273 at M377+0.460

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M377+0.460 on S 273

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 273 - Cardinal (low to higher reference marker)													
0.00	M377 +0.460	C	J S Begin S 273 at S 260										
		C	JB Inside White Mountain Apache IR										
		C	JB Inside Apache County										
		C	UH Projects spanning M377 to M378	AC	MBH	2	5	24	5	5.49	86		
3.94	M381 +0.398	C	J Sunrise Ski Area Rd										
5.48	M382 +0.943	C	JB Leaving White Mountain Apache IR										
5.49	+0.953	C	X Enter Apache NF										
		C	UH Projects spanning M382 to M383	BST	BST	2	5	24	5	0.08	75		
5.57	M383 +0.034	C	UH Projects spanning M383 to M384	MBL	Gravel	2	0	24	0	1.13	57		
6.70	M384 +0.122	C	UH Projects spanning M384 to M385	Gravel	Gravel	2	0	24	0	0.68	57		
7.38	+0.801	C	UH	Gravel	Gravel	2	0	24	0	0.27	90		
7.65	M385 +0.040	C	UH Projects spanning M385 to M386	MBL	Gravel	2	0	24	0	0.20	90		
7.85	+0.240	C	UH	Gravel	Gravel	2	0	24	0	0.54	90		
7.92	+0.316	C	J Greer Rd E -- [L]										
8.39	+0.782	C	UH Projects spanning M385 to M386	AC	AC	2	3	24	3	8.08	Nov 2008		
8.46	+0.857	C	OP Trail 601								Nov 2008	Unknown	
8.56	+0.951	C	J West Baldy Trail No. 94 Parking (Mt. Baldy Wilderness) -- [R]								Nov 2008		
8.65	M386 +0.032	C	J Trail Parking (Mt. Baldy Wilderness) -- [L]								Nov 2008		
9.14	+0.529	C	J Turn Around Loop/Universal Access Trail -- [R]								Nov 2008		
9.22	+0.605	C	OP Trail 601								Nov 2008	Unknown	
10.21	M387 +0.793	C	J Cold Spring -- [R]								Nov 2008		
10.41	+0.992	C	J Winn Campground Rd -- [L]								Nov 2008		
10.57	M388 +0.131	C	J Lee Valley Reservoir Rd -- [R]								Nov 2008		
11.59	M389 +0.110	C	J Voight Cabin Rd -- [L]								Nov 2008		
11.67	+0.189	C	J East Baldy Trail No. 95 Parking (Mt. Baldy Wilderness) -- [R]								Nov 2008		
12.10	+0.622	C	J Gabaldon Campground -- [R]								Nov 2008		
12.22	+0.746	C	J National Forest Rd 409 Left & National Forest Rd 8037 Right -- [B]								Nov 2008		
12.36	+0.881	C	OP Trail 601								Nov 2008	Unknown	
13.06	M390 +0.573	C	J Local Rd -- [R]								Nov 2008		
14.36	M391 +0.757	C	J Local Rd Left & National Forest Rd 116 Right -- [B]								Nov 2008		
14.83	M392 +0.285	C	J Parking Lot -- [R]								Nov 2008		
15.65	M393 +0.085	C	X Crescent Lake -- [R]								Nov 2008		
16.47	M394 +0.288	C	UH Projects spanning M394 to M395	MBH	Gravel	2	0	24	0	2.57	90		
16.48	+0.296	C	X Winter Shutdown Gate										
16.50	+0.318	C	J S 261 -- [L]										
16.60	+0.413	C	SVP SB Paved 89' long, variable 0-18' wide							0.02			
16.61	+0.430	C	SVP SB Paved 68' long, 18' wide							0.01			
16.63	+0.443	C	SVP SB Paved 78' long, variable 18-0' wide							0.01			
16.87	+0.689	C	SVP SB Paved 40' long, variable 0-20' wide							0.01			
16.88	+0.697	C	SVP SB Paved 104' long, 20' wide							0.02			
16.90	+0.716	C	SVP SB Paved 32' long, variable 20-0' wide							0.01			
17.13	+0.946	C	SVP SB Paved							0.04			

[Map](#)

S 273 at M394+0.946

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 480

M394+0.946 on S 273

ARIZONA STATE HIGHWAY SYSTEM LOG

S 273 at M396+0.835

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M396+0.835 on S 273

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
19.00	M396 +0.835	C	J	End S 273 at Big Lake									
Cardinal Mainline Averages/Totals:						38.08	2.74	24.00	2.74	19.04	1993.3	0.00 Miles of Median	

ARIZONA STATE HIGHWAY SYSTEM LOG

S 277 at M305+0.670

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M305+0.670 on S 277

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 277 - Cardinal (low to higher reference marker)													
0.00	M305 +0.670	C	J S Begin S 277 at S 260 near Heber -- [R4]										
		C	JB At Heber, Inside Navajo County										
		C	UH Projects spanning M305 to M306	AC	MBH	2	8	24	8	0.18	88		
0.18	+0.850	C	UH	AC	MBH	2	1	24	1	6.68	88		
1.69	M307 +0.485	C	J S Mongollon Dr -- [R14]										
6.06	M311 +0.850	C	SVP NB Paved							0.08			
6.83	M312 +0.622	C	J S S 377 N -- [L2]										
6.86	+0.651	C	UH Projects spanning M312 to M313	BST	BST	2	1	24	1	0.25	62		
7.11	+0.901	C	UH	AC	AC	2	1	24	1	8.40	1993		
15.41	M321 +0.208	C	J S Paper Mill/SS277 Rd to Paper Mill -- [L24]										
15.51	+0.306	C	UH Projects spanning M321 to M322	AC	MBH	2	1	24	1	0.09	77		
15.61	+0.402	C	UH	AC	AC	2	2	24	2	12.12	2008		
16.16	+0.960	C	JB Leave Sitgreaves NF										
16.83	M322 +0.628	C	J Apache RR -- [L]										
18.31	M324 +0.147	C	J Mill View Road -- [R]										
18.80	+0.645	C	J Pulp Mill Road -- [R]										
19.82	M325 +0.610	C	J Bumhell Ranch Road -- [R]										
20.24	M326 +0.036	C	J Clark Lane -- [B]										
20.63	+0.423	C	J Highland Road -- [L]										
20.73	+0.526	C	J Kristen Rd -- [L]										
20.78	+0.571	C	J Paper Mill Road -- [R]										
25.61	M331 +0.417	C	JB WCL Snowflake										
25.88	+0.688	C	J Joyce Salvage -- [R]										
26.63	M332 +0.426	C	J S Freeman Hollow Rd/Malapai Rd -- [B4]										
26.94	+0.733	C	J Otto Dr -- [R]										
27.40	M333 +0.177	C	J De Witt St -- [B]										
27.52	+0.298	C	J Sierra Propane -- [L]										
27.55	+0.328	C	J Sierra Propane -- [L]										
27.64	+0.418	C	J Porter Dr -- [R]										
27.72	+0.502	C	UH Projects spanning M333 to M334	AC	AC	2	1.5	24	1.5	0.04	2008		
27.76	+0.540	C	UH	AC	AC	2	1	24	1	0.56	2008		
27.85	+0.628	C	J S LDS Church -- [R]										
27.92	+0.698	C	J S LDS Church -- [R]										
28.20	+0.985	C	J S Country Club Drive -- [R14]										
28.32	M334 +0.116	C	J S W Gardens Ln -- [B124]										
		C	UH Projects spanning M334 to M335	AC	AC	2	1.5	24	1.5	0.18	2008		
28.50	+0.291	C	UH	AC	AC	2	2	24	2	0.54	2008		
28.62	+0.417	C	J Hillcrest Dr -- [R]										
28.64	+0.432	C	J Putters Paradise -- [R]										
28.66	+0.454	C	J Snowflake Lumber -- [L]										
29.04	+0.831	C	UH Projects spanning M334 to M335	AC	MBH	2	2	24	2	0.73	78		
29.18	+0.977	C	J S Frontier Pkwy -- [R13]										

S 277 at M334+0.977

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 482

M334+0.977 on S 277

ARIZONA STATE HIGHWAY SYSTEM LOG

S 277 at M335+0.443

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M335+0.443 on S 277

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
29.66	M335 +0.443	C	J S Western Pine Sales										
29.77	+0.559	C	UH Projects spanning M335 to M336	AC	MBH	2	8	24	8	0.81	79		
30.33	M336 +0.116	C	BR Cottonwood Wash								1979	292 ft Concrete	
30.38	+0.166	C	J 3rd St West -- [R]										
30.48	+0.261	C	J 2nd St West -- [B]										
30.57	+0.355	C	J 1st St West -- [R]										
30.58	+0.366	C	UH Projects spanning M336 to M337	AC	AC	2	8	24	4	0.01	15 Mar 2005		
30.60	+0.381	C	UH	AC	AC	2	8	24	0	0.06	15 Mar 2005		
30.66	+0.450	C	J S End S 277 at S 077 in Snowflake (Signalized) -- [B124]								15 Mar 2005		
Cardinal Mainline Averages/Totals:						61.30	1.68	24.00	1.67	30.65	1997.5	0.00 Miles of Median	

[Map](#)[Map](#)

S 277 at M336+0.450

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 483

M336+0.450 on S 277

ARIZONA STATE HIGHWAY SYSTEM LOG

S 286 at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on S 286

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 286 - Cardinal (low to higher reference marker)													
0.00	M000 +0.000	C	X	Begin S 286 Sasabe Intl Border Mexico									
		C	JB	Inside Pima County									
		C	UH	Projects spanning M0 to M1	BST	Paved	2	0	24	0	1.22	59	
1.22	M001 +0.209	C	UH	Projects spanning M1 to M2	AC	Paved	2	0	24	0	7.31	82	
8.54	M008 +0.543	C	UH	Projects spanning M8 to M9	AC	MBH	2	5	24	5	0.45	82	
8.64	+0.650	C	BR	Bailey Wash								1973	149 ft Concrete
8.98	M009 +0.020	C	UH	Projects spanning M9 to M10	AC	Paved	2	0	24	0	3.05	82	
12.03	M012 +0.070	C	UH	Projects spanning M12 to M13	BST	Paved	2	0	24	0	0.06	82	
12.09	+0.130	C	UH		BST	Paved	2	0	24	0	8.22	71	
20.32	M020 +0.399	C	UH	Projects spanning M20 to M21	BST	Paved	2	0	24	0	3.13	62	
23.45	M023 +0.520	C	UH	Projects spanning M23 to M24	AC	AC	2	3	24	3	0.07	02 Feb 2001	
23.52	+0.590	C	UH		AC	AC	2	6	24	6	0.58	02 Feb 2001	
24.09	M024 +0.181	C	UH	Projects spanning M24 to M25	AC	AC	2	3	24	3	0.07	02 Feb 2001	
24.17	+0.255	C	UH		BST	Gravel	2	0	24	0	2.67	62	
26.84	M026 +0.958	C	UH	Projects spanning M26 to M27	BST	BST	2	8	24	8	1.16	72	
27.27	M027 +0.394	C	BR	Altar Wash								1972	231 ft Concrete
28.00	M028 +0.130	C	UH	Projects spanning M28 to M29	BST	BST	2	8	24	0	0.32	72	
28.32	+0.450	C	UH		BST	PCC	2	0	24	0	0.02	12 Jan 2005	
28.34	+0.470	C	UH		BST	PCC	2	0	24	0	0.02	12 Jan 2005	
28.36	+0.490	C	UH		BST	BST	2	0	24	0	5.53	59	
33.88	M034 +0.260	C	UH	Projects spanning M34 to M35	BST	BST	2	1	24	1	10.89	55	
44.78	M045 +0.180	C	UH	Projects spanning M45 to M46	AC	MBH	2	8	24	8	0.29	80	
45.06	+0.480	C	J	End S 286 at S 086 at Robles Junction									
Cardinal Mainline Averages/Totals:							90.12	0.69	24.00	0.64	45.06	1967.4	0.00 Miles of Median

S 286 at M045+0.480

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 484

M045+0.480 on S 286

ARIZONA STATE HIGHWAY SYSTEM LOG

S 287 at M111+0.770

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M111+0.770 on S 287

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 287 - Cardinal (low to higher reference marker)													
0.00	M111 +0.770	C	J S Begin S 287 at S 387 in Casa Grande										Map
		C	UB Inside Casa Grande Urbanized Area										
		C	JB Inside Casa Grande Elev 1405, Pinal County										
		C	UH Projects spanning M111 to M112	AC	AC	4	2	48	2	1.24	19 Oct 2001		
0.07	+0.844	C	J S Arbor Ave -- [B]										Map
0.57	M112 +0.334	C	J Cameron Ave (Signalized) -- [B]										
1.01	+0.773	C	J S Trekeil Rd (Signalized) -- [B]										Map
1.24	M113 +0.003	C	UH Projects spanning M113 to M114	AC	AC	4	0	48	0	0.12	19 Oct 2001		
1.26	+0.018	C	J S Pueblo Dr (Signalized) -- [B]										Map
1.36	+0.123	C	UH Projects spanning M113 to M114	AC	AC	4	2	48	2	1.76	19 Oct 2001		
1.51	+0.272	C	J S Colorado St (Signalized)										Map
1.76	+0.519	C	J S C Ave -- [B]										Map
2.00	+0.768	C	J S Peart Rd (Signalized) -- [B]										Map
2.39	M114 +0.112	C	J S Unknown -- [L3]										Map
2.51	+0.229	C	J S Arizona Rd (Signalized) -- [B1]										Map
2.60	+0.325	C	J S Unknown -- [R1]										Map
2.71	+0.435	C	J S Unknown (Signalized) -- [B13]										Map
2.88	+0.603	C	J S Unknown -- [R]										Map
3.03	+0.749	C	J S Henness Rd (Signalized) -- [L3]										Map
3.12	+0.842	C	UH Projects spanning M114 to M115	AC	AC	4	8	48	8	0.71	19 Oct 2001		
3.77	M115 +0.490	C	J S Camino Mercado -- [R1]										Map
3.83	+0.548	C	UH Projects spanning M115 to M116	AC	AC	4	2	48	2	0.44	19 Oct 2001		
3.88	+0.596	C	J S Camino Del Norte -- [R1]										Map
4.05	+0.764	C	J S I 010 Exit #194 G-Ramp and A-Ramp (Signalized) -- [R14]										Map
4.08	+0.800	C	OP I 010 Exit #194								1988	250 ft Steel	
4.15	+0.869	C	J S I 010 Exit #194 C-Ramp and J-Ramp (Signalized) -- [L2]										Map
4.27	M116 +0.000	C	UH Projects spanning M116 to M117	AC	AC	4	9.5	48	2	0.02	11 Jun 2004		
4.29	+0.021	C	UH	AC	AC	4	9.5	48	5	0.11	11 Jun 2004		
4.40	+0.132	C	UH	AC	AC	4	5	48	5	0.03	11 Jun 2004		
4.43	+0.158	C	DH	AC	AC	4	5	48	5	0.01	11 Jun 2004		
4.44	+0.172	C	DH	AC	AC	4	5	48	7.3	0.08	11 Jun 2004		
4.52	+0.251	C	UH	AC	AC	4	5	48	5.3	0.02	11 Jun 2004		
	+0.254	C	J S Mission Parkway -- [R14]								2004		Map
4.54	+0.274	C	DH Projects spanning M116 to M117	AC	AC	4	5	48	5.3	0.07	11 Jun 2004		
4.62	+0.346	C	DH	AC	AC	4	5	48	5.2	0.06	11 Jun 2004		
4.67	+0.406	C	UH	AC	AC	4	5	48	5.2	0.01	11 Jun 2004		
4.69	+0.418	C	UH	AC	AC	3	5	36	5.2	0.16	11 Jun 2004		
4.85	+0.578	C	UH	AC	AC	3	5	36	5	0.04	11 Jun 2004		
4.88	+0.614	C	UH	AC	AC	2	5	24	5	5.88	11 Jun 2004		
5.04	+0.768	C	J S Sunland Gin Rd North & Hacienda Rd South -- [B]								2004		Map
5.05	+0.781	C	UB EUB Casa Grande										
5.52	M117 +0.227	C	J Azurite Way -- [L]								2004		

S 287 at M117+0.227

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 485

M117+0.227 on S 287

ARIZONA STATE HIGHWAY SYSTEM LOG

S 287 at M117+0.733

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M117+0.733 on S 287

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
6.02	M117 +0.733	C	J S Overfield Rd -- [B24]										
7.05	M118 +0.787	C	JB ECL Casa Grande on South Side of Road										
7.53	M119 +0.243	C	JB Casa Grande on North Side, WCL Eloy on South Side										
8.03	+0.745	C	J Signal Peak Rd -- [B]										
		C	JB ECL Casa Grande on North Side, Eloy on South Side										
9.04	M120 +0.768	C	J Curry Rd -- [B]										
9.54	M121 +0.272	C	JB ECL Eloy on South Side of Road										
10.04	+0.774	C	J Tweedy Rd -- [B]										
10.77	M122 +0.495	C	UH Projects spanning M122 to M123	AC	AC	2	5	24	5	0.52	22 Jun 2007		
11.05	+0.775	C	J S Eleven Mile Corner Rd (Signalized) -- [B1234]										
11.28	M123 +0.024	C	UH Projects spanning M123 to M124	AC	MBH	2	5	24	5	0.01	80		
11.29	+0.033	C	UH	AC	MBH	2	5	24	5	2.79	80		
12.07	+0.813	C	J Sunshine Blvd -- [B]										
13.08	M124 +0.805	C	J S 087 at La Palma										
13.59	M125 +0.318	C	J Citrus Ln -- [L]										
13.77	+0.498	C	J Sunset Ln -- [L]										
13.95	+0.682	C	J Desert Ln -- [L]										
14.08	+0.810	C	J S Segment End S 287 at S 087 - Overlaps S 087 for 8.6046 miles -- [B]										
22.58	M134 +0.750	C	J S Continue S 287 at S 087 N of NUB Coolidge -- [B4]										
		C	UH Projects spanning M134 to M135	AC	AC	2	10	24	10	0.67	03 Dec 1999		
22.69	+0.859	C	JB Inside Coolidge Elev 1418, Pinal County										
22.83	+1.008	C	OP Union Pacific RR								1999	172 ft Steel	
23.25	M135 +0.253	C	UH Projects spanning M135 to M136	AC	AC	2	8	24	8	1.66	17 Nov 2006		
23.59	+0.593	C	J Christensen Rd -- [B]										
24.58	M136 +0.596	C	J Nafgizer Rd -- [B]										
24.90	+0.910	C	J Whispering Wind Rd -- [L]										
24.91	+0.924	C	UH Projects spanning M136 to M137	AC	AC	2.5	8	30	8	0.01	17 Nov 2006		
24.93	+0.939	C	EB	AC	AC	1.5	2	18	10	0.14	17 Nov 2006		
25.07	M137 +0.090	C	EB Projects spanning M137 to M138	AC	AC	2	2	24	10	0.46	17 Nov 2006		
25.26	+0.283	A	J S Unknown -- [B23]										
25.53	+0.549	C	J S Attaway Rd -- [B24]										
		C	EB Projects spanning M137 to M138	AC	AC	2	2	24	9	0.04	17 Nov 2006		
25.56	+0.586	C	EB	AC	AC	1.5	2	18	9	0.12	17 Nov 2006		
25.68	+0.704	C	UH	AC	AC	2	8	24	8	4.47	17 Nov 2006		
25.88	+0.901	C	J Local Access -- [R]										
26.14	M138 +0.213	C	J River Ridge Rd -- [B]										
26.55	+0.622	C	J Clemans-Felix Rd -- [R]										
26.66	+0.732	C	JB ECL Coolidge										
27.19	M139 +0.250	C	J S Adamsville Rd -- [L2]										
27.43	+0.487	C	JB SWCL Florence										
27.57	+0.635	C	J S Valley Farms Rd -- [B14]										
27.86	+0.922	C	J S Unknown -- [L2]										
28.59	M140 +0.664	C	J Hiscox Ln -- [R]										

S 287 at M140+0.664

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 486

M140+0.664 on S 287

ARIZONA STATE HIGHWAY SYSTEM LOG

S 287 at M140+0.925

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M140+0.925 on S 287

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
28.85	M140 +0.925	C	J	Local Rd -- [B]									
29.11	M141 +0.185	C	J	Local Rd -- [B]									
29.63	+0.697	C	J	Local Rd -- [B]									
30.02	M142 +0.091	C	J	Desert Ridge Blvd (future) -- [L]									
30.03	+0.106	C	UB	SUB Florence									
30.15	+0.220	C	J S	Centennial Park Ave -- [L3]									
		C	UH	Projects spanning M142 to M143	AC	AC	2	4	24	8	0.04	17 Nov 2006	Map
30.19	+0.261	C	UH		AC	AC	2	6	24	8	0.03	17 Nov 2006	
30.21	+0.288	C	UH		AC	AC	2	8	24	8	0.27	17 Nov 2006	
30.49	+0.563	C	UH		AC	AC	2	4	24	5	0.10	17 Nov 2006	
30.59	+0.659	A	J S	W Campbell Ave S & Business Access N -- [B24]									
	+0.662	C	EB	Projects spanning M142 to M143	AC	AC	2	2	24	2	0.07	Dec 2003	Map
30.66	+0.735	C	EB		AC	AC	1	2	12	2	0.02	Dec 2003	
30.69	+0.960	C	X	(EB) Segment End S 287 at SB079 - Overlaps SB079 for 1.2697 miles									Map
32.07	+2.232	C	J S	End S 287 at S 079									Map

S 287 at M142+2.232

M142+2.232 on S 287

ARIZONA STATE HIGHWAY SYSTEM LOG

S 287 at M136+0.938

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M136+0.938 on S 287

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 287 - Non-cardinal (from low to high for divided hwy segments)													
24.93	M136 +0.938	N	X	Begin S 287 WB divided centerline in Coolidge									
	+0.939	N	WB	Projects spanning M136 to M137	AC	AC	1	10	12	2	0.09	17 Nov 2006	
24.99	M137 +0.015	N	J	Cacy Court -- [L]									
25.02	+0.041	N	WB	Projects spanning M137 to M138	AC	AC	1.5	10	18	2	0.08	17 Nov 2006	
25.10	+0.125	N	WB		AC	AC	2	10	24	2	0.50	17 Nov 2006	
25.61	+0.629	N	WB		AC	AC	1.5	10	18	2	0.07	17 Nov 2006	
25.68	+0.702	N	X	S 287 return to single centerline									
30.58	M142 +0.659	N	X	Continue S 287 WB in Florence at SB079									
30.59	+0.662	N	WB	Projects spanning M142 to M143	AC	AC	1	2	16	3	0.08	Dec 2003	Map
30.67	+0.744	N	WB		AC	AC	1	2	16	0	0.03	Dec 2003	
30.83	+0.977	N	X	(WB) Segment End S 287 at SB079 SB									
													Map

S 287 at M142+0.977

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 488

M142+0.977 on S 287

ARIZONA STATE HIGHWAY SYSTEM LOG

S 287 at M112+0.139

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M112+0.139 on S 287

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 287 - Others													
0.37	M112 +0.139	J	Marshall Street										
4.35	M116 +0.079	J	S Promenade Way										
						Cardinal Mainline Averages/Totals:		53.78	5.53	29.09	5.79	22.18	2001.0 0.00 Miles of Median
						Non-Cardinal Mainline Averages/Totals:		1.43	8.96	20.64	2.02	0.85	2005.6

[Map](#)

ARIZONA STATE HIGHWAY SYSTEM LOG

S 288 at M257+0.960

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M257+0.960 on S 288

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 288 - Cardinal (low to higher reference marker)													
0.00	M257 +0.960	C	J S Begin S 288 at S 188 -- [B]										
		C	JB Inside Tonto NF, Gila County										
		C	UH Projects spanning M257 to M258	AC	Gravel	2	6	24	6	0.88	30 Nov 2005		
0.38	M258 +0.338	C	J SRP Access Rd -- [L]								30 Nov 2005		
0.45	+0.407	C	J Ranch Rd -- [R]								30 Nov 2005		
0.48	+0.443	C	BR Poison Springs Wash								30 Nov 2005	375 ft Concrete/Stc	
0.88	+0.841	C	UH Projects spanning M258 to M259	MBL	Gravel	2	1	24	1	3.33	56		
4.21	M262 +0.177	C	UH Projects spanning M262 to M263	BST	Gravel	2	1	24	1	0.17	56		
4.34	+0.302	C	BR Salt River								1920	220 ft Steel	
4.38	+0.342	C	UH Projects spanning M262 to M263	BST	BST	2	1	24	1	0.14	61		
4.52	+0.479	C	UH	AC	BST	2	1	24	1	1.52	61		
6.04	M264 +0.006	C	UH Projects spanning M264 to M265	AC	Paved	2	0	24	0	3.87	81		
9.91	M267 +0.818	C	UH Projects spanning M267 to M268	AC	AC	2	1	24	1	0.22	1995		
10.13	M268 +0.026	C	UH Projects spanning M268 to M269	AC	AC	2	1	24	1	0.72	81		
10.22	+0.119	C	BR Griffin Wash								1995	45 ft Concrete	
10.85	+0.746	C	UH Projects spanning M268 to M269	AC	AC	2	1	24	1	0.29	90		
11.14	M269 +0.000	C	UH Projects spanning M269 to M270	BST	Gravel	2	0	24	0	11.34	90		
22.48	M281	C	UH Projects spanning M281 to M282	Gravel	Gravel	2	0	24	0	21.59	90		
28.12	M286 +0.794	C	X Reynolds Creek Ranger Station										
44.07	M303 +0.000	C	UH Projects spanning M303 to M304	AC	AC	2	5	24	5	2.00	90		
46.07	M305	C	UH Projects spanning M305 to M306	AC	AC	2	5	24	5	4.04	15 Oct 2001		
50.10	M309 +0.200	C	UH Projects spanning M309 to M310	AC	Gravel	2	0	24	0	2.46	90		
50.40	+0.496	C	X Young (Unincorporated) Elev 5120										
52.56	M311 +0.900	C	J End S 288 at Chamberlain Trail										
Cardinal Mainline Averages/Totals:						105.14	0.80	24.00	0.80	52.57	1987.2	0.00 Miles of Median	

[Map](#)

S 288 at M311+0.900

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 490

M311+0.900 on S 288

ARIZONA STATE HIGHWAY SYSTEM LOG

S 289 at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on S 289

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 289 - Cardinal (low to higher reference marker)													
0.00	M000 +0.000	C	J S Begin S 289 at I 019 Pena Blanca TI East Frontage Rd near Nogales (Signalized) -- [B124]										Map
		C	UB Inside Nogales Urbanized Area										
		C	JB Inside Santa Cruz County										
		C	UH Projects spanning M0 to M1	AC	AC	3	2	36	2	0.07	14 May 2004		
0.07	+0.068	C	J S I 019 Exit #12 A & G-Ramp (Signalized) -- [B14]										Map
		C	UH Projects spanning M0 to M1	AC	AC	4	2	48	2	0.08	14 May 2004		
0.10	+0.104	C	OP I 019								14 May 2004	258 ft Concrete	
0.15	+0.153	C	J S I 019 Exit #12 C & J-Ramp (Signalized) -- [B23]										Map
		C	UH Projects spanning M0 to M1	AC	AC	3	2	36	2	0.06	14 May 2004		
0.19	+0.186	C	J S I 019 Exit #12 West Frontage Rd (Signalized) -- [L]										Map
0.21	+0.212	C	UH Projects spanning M0 to M1	AC	AC	3	2	36	2	0.09	05 Oct 2005		
0.22	+0.222	C	J S I 019 Exit #12 West Frontage Rd (Signalized) -- [R4]										Map
0.30	+0.299	C	UH Projects spanning M0 to M1	AC	AC	2.5	2	30	2	0.08	05 Oct 2005		
0.38	+0.382	C	UH	AC	AC	2	2	24	2	0.04	05 Oct 2005		
0.42	+0.420	C	UH	AC	MBH	2	2	24	2	2.55	05 Oct 2005		
2.97	M002 +0.869	C	UH Projects spanning M2 to M3	BST	BST	2	0	24	0	0.71		66	
2.99	+0.881	C	JB Enter Coronado NF										
3.18	M003 +0.131	C	UB WUB Nogales										
3.68	+0.631	C	UH Projects spanning M3 to M4	BST	Gravel	2	0	24	0	0.01		66	
3.69	+0.641	C	UH	BST	Gravel	2	0	24	0	3.13	05 Oct 2005		
6.83	M007 +0.108	C	WB Projects spanning M7 to M8	BST	Gravel	1	0	12	0	0.43	05 Oct 2005		
7.25	+0.533	C	UH	BST	Gravel	2	0	24	0	3.26	05 Oct 2005		
9.38	M009 +0.645	C	J Pena Blanca Lake Rd										
10.52	M010 +0.830	C	X End S 289 at Pena Blanca Dam										

S 289 at M010+0.830

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 491

M010+0.830 on S 289

ARIZONA STATE HIGHWAY SYSTEM LOG

S 289 at M007+0.108

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M007+0.108 on S 289

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 289 - Non-cardinal (from low to high for divided hwy segments)													
6.83	M007 +0.108	N	X	Begin S 289 EB divided centerline West of Nogales									
		N	EB	Projects spanning M7 to M8	BST	Gravel	1	0	12	0	0.37	05 Oct 2005	
7.20	+0.479	N	X	S 289 return to single centerline									
Cardinal Mainline Averages/Totals:						21.01	0.57	23.99	0.57	10.51	2002.3	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:						0.37	0.00	12.00	0.00	0.37	2005.0		

ARIZONA STATE HIGHWAY SYSTEM LOG

S 303 at

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

on S 303

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 303 - Cardinal (low to higher reference marker)													
0.00		C	JB	Inside Surprise, Maricopa County									
0.01		C	UB	NUB Phoenix-Mesa									
1.32		C	JB	ECL Peoria, WCL Phoenix (Unbuilt Alignment)									
3.80	M103 +0.870	C	X	Begin S 303 (signing) South of I 010 EB Ramps									
		C	UB	Inside Avondale Urbanized Area									
		C	JB	Inside Goodyear, Maricopa County									
		C	UH	Projects spanning M103 to M104	AC	AC	4	0	48	0	0.06	05 May 2002	
	M000 +0.00	C	X	MI 0.00 - 3.87 Survey Only									
3.86	M003 +0.928	C	UH	Projects spanning M3 to M4	AC	AC	4	0	48	0	0.02	05 May 2002	
3.87	+0.943	C	J S	I 010 Exit #124 A & G-Ramps (Signalized) -- [R]									
3.88	+0.945	C	UH	Projects spanning M3 to M4	AC	AC	4	0	48	0	0.09	05 May 2002	Map
3.91	+0.981	C	UP	I 010 EB									
3.93	+1.003	C	UP	I 010 WB									
3.97	+1.040	C	J S	I 010 Exit #124 J & C-Ramps (Signalized) -- [L]									
		C	UH	Projects spanning M3 to M4	AC	AC	4	0	48	0	0.02	05 May 2002	Map
3.99	+1.057	C	UH		AC	AC	4	1	48	0.5	0.02	05 May 2002	
4.00	M104 +0.002	C	UH	Projects spanning M104 to M105	AC	AC	4	2	48	0.5	0.02	05 May 2002	
4.02	+0.024	C	UH		AC	AC	4	2	48	1	0.12	05 May 2002	
4.14	+0.140	C	J S	McDowell Rd (Signalized) -- [B24]									
		C	UH	Projects spanning M104 to M105	AC	AC	4	2	48	2	0.06	05 May 2002	Map
4.21	+0.207	C	NB		AC	AC	2	4	24	10	0.98	05 May 2002	
5.19	M105 +0.179	C	J S	Thomas Rd									
		C	NB	Projects spanning M105 to M106	AC	AC	2	4	24	10	0.75	92	Map
5.94	+0.932	C	UH		AC	AC	2	2	24	2	3.27	92	
6.19	M106 +0.176	C	J S	Indian School Rd									
7.19	M107 +0.179	C	J	Camelback Rd									
7.20	+0.183	C	JB	NCL Goodyear									
8.19	M108 +0.182	C	J	Bethany Home Rd									
9.19	M109 +0.169	C	J	Glendale Ave									
9.21	+0.188	C	UH	Projects spanning M109 to M110	AC	AC	2	2	24	2	1.95	92	
10.19	M110 +0.177	C	J S	Northern Ave									
		C	UB	NUB Avondale / SUB Phoenix-Mesa									
11.16	M111 +0.138	C	UH	Projects spanning M111 to M112	AC	AC	4	2	48	2	0.18	92	
11.20	+0.180	C	J S	Olive Ave									
11.34	+0.318	C	UH	Projects spanning M111 to M112	AC	AC	2	2	24	2	1.88	92	Map
12.19	M012 +0.180	C	JB	SCL Surprise Elev 1130									
		C	JB	Enter Surprise annex boundary, but not within city limits									
12.20	+0.184	C	J	Peoria Ave									
13.20	M113 +0.186	C	J	Cactus Rd									
13.22	+0.207	C	UH	Projects spanning M113 to M114	AC	MBH	2	6	24	3	5.73	90	
14.20	M014 +0.183	C	J	Waddel Rd									
15.20	M115	C	J	Greenway Rd									

ARIZONA STATE HIGHWAY SYSTEM LOG

S 303 at M116+0.191

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M116+0.191 on S 303

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance	
16.20	M116 +0.191	C	J S Bell Rd											
17.42	M117 +0.410	C	UP Clearview Blvd								Apr 2002		??'-??"	
18.54	M118 +0.529	C	UP Mountain View Blvd								Apr 2002		??'-??"	
18.95	+0.936	C	UH Projects spanning M118 to M119	AC	MBH	3	6	36	8	0.32	90			
19.27	M119 +0.241	C	UH Projects spanning M119 to M120	PCC	PCC	3	8	36	8	0.04	90			
19.30	+0.272	C	OP U 060 EB									Concrete		
19.31	+0.286	C	UH Projects spanning M119 to M120	PCC	PCC	3	8	36	8	0.08	Apr 2002			
		C	OP U 060 WB									Concrete		
19.32	+0.295	C	JB NECL Surprise, Enter Sun City West (unincorporated)											
19.39	+0.365	C	UH Projects spanning M119 to M120	AC	MBH	3	5.5	36	8	0.10	Apr 2002			
19.50	+0.469	C	UH	AC	MBH	3.5	5.5	42	8	0.15	Apr 2002			
19.65	+0.625	C	EB	AC	MBH	2	3	24	4	0.47	Apr 2002			
20.12	M120 +0.085	C	EB Projects spanning M120 to M121	AC	MBH	2	3	24	4	3.92	2003			
24.04	M024 +0.000	C	EB Projects spanning M24 to M25	AC	MBH	2	3	24	4	0.99	2004			
25.03	M124 +0.990	C	EB Projects spanning M124 to M125	AC	MBH	2	3	30	4	0.16	2004			
25.20	M025 +0.156	C	EB Projects spanning M25 to M26	PCC	PCC	2	12	30	12	0.02	2004			
25.22	+0.178	C	EB	PCC	PCC	2	12	36	12	0.02	2004			
25.24	+0.201	C	EB	PCC	PCC	2	12	36	12	0.26	06 May 2011			
25.50	+0.457	C	X End Pavement, Traffic Diverted to Ramps											
	+0.45	C	EB Projects spanning M25 to M26	PCC	PCC	2	12	24	12	0.44	06 May 2011			
25.94	+0.953	C	EB	PCC	PCC	2	12	36	12	0.33	06 May 2011			
26.27	M126 +0.290	C	EB Projects spanning M126 to M127	PCC	PCC	2	12	30	12	0.21	06 May 2011			
26.49	+0.50	C	EB	PCC	PCC	2	12	24	12	0.62	06 May 2011			
	+0.511	C	JB SCL Peoria (Unbuilt Alignment)											
27.11	M127 +0.130	C	EB Projects spanning M127 to M128	PCC	PCC	2	12	30	12	0.10	06 May 2011			
27.21	+0.226	C	EB	PCC	PCC	2	12	36	12	0.55	06 May 2011			
27.75	+0.77	C	EB	PCC	PCC	2	12	24	12	0.50	06 May 2011			
28.25	M128 +0.274	C	EB Projects spanning M128 to M129	PCC	PCC	2	12	36	12	0.28	06 May 2011			
28.53	+0.554	C	EB	PCC	PCC	2	12	30	12	0.12	06 May 2011			
28.65	+0.67	C	EB	PCC	PCC	2	12	24	12	2.40	06 May 2011			
29.63	M129 +0.648	C	JB Temp Leave Peoria (Unbuilt Alignment)											
30.33	M130 +0.359	C	JB Re-enter Peoria (Unbuilt Alignment)											
31.05	M131 +0.088	C	EB Projects spanning M131 to M132	PCC	PCC	2	12	30	12	0.06	06 May 2011			
31.11	+0.146	C	EB	PCC	PCC	2	12	36	12	0.37	06 May 2011			
31.48	+0.51	C	EB	PCC	PCC	2	12	24	12	0.55	06 May 2011			
32.03	M132 +0.063	C	EB Projects spanning M132 to M133	PCC	PCC	2	12	36	12	0.13	06 May 2011			
32.16	+0.188	C	EB	PCC	PCC	2	12	30	12	0.15	06 May 2011			
32.31	+0.34	C	EB	PCC	PCC	2	12	24	12	6.77	06 May 2011			
39.09	M139 +0.104	C	UH Projects spanning M139 to M140	AC	MBH	4	3	48	4	0.17	06 May 2011			
39.26	M039 +0.19	A	X End S 303 at I 017											

Map

ARIZONA STATE HIGHWAY SYSTEM LOG

S 303 at M104+0.201

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M104+0.201 on S 303

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 303 - Non-cardinal (from low to high for divided hwy segments)													
4.20	M104 +0.201	N	X	Begin S 303 SB divided centerline in Goodyear									
4.21	+0.206	N	SB	Projects spanning M104 to M105	AC	AC	2	10	24	4	1.73	05 May 2002	Map
5.94	M105 +0.933	N	X	S 303 return to single centerline									
19.65	M119 +0.624	N	X	Continue S 303 SB divided centerline North of Surprise									
		N	WB	Projects spanning M119 to M120	AC	MBH	1.5	3	18	4	0.11	Apr 2002	
19.76	+0.729	N	WB		AC	MBH	2	3	24	4	0.36	Apr 2002	
20.12	M120 +0.086	N	WB	Projects spanning M120 to M121	AC	MBH	2	3	24	4	3.94	2003	
24.06	M024 +0.000	N	WB	Projects spanning M24 to M25	AC	MBH	2	3	24	4	1.04	2004	
25.10	M025 +0.062	N	WB	Projects spanning M25 to M26	AC	MBH	2	3	30	4	0.09	2004	
25.19	+0.154	N	WB		PCC	PCC	2	12	30	12	0.02	06 May 2011	
25.22	+0.178	N	WB		PCC	PCC	2	12	36	12	0.26	06 May 2011	
25.48	+0.440	N	X	End Pavement, Traffic Diverted to Ramps									
	+0.44	N	WB	Projects spanning M25 to M26	PCC	PCC	2	12	24	12	0.45	06 May 2011	
25.93	+0.958	N	WB		PCC	PCC	2	12	36	12	0.46	06 May 2011	
26.39	M126 +0.423	N	WB	Projects spanning M126 to M127	PCC	PCC	2	12	30	12	0.06	06 May 2011	
26.46	+0.48	N	WB		PCC	PCC	2	12	24	12	0.74	06 May 2011	
27.20	M127 +0.227	N	WB	Projects spanning M127 to M128	PCC	PCC	2	12	30	12	0.17	06 May 2011	
27.37	+0.401	N	WB		PCC	PCC	2	12	36	12	0.36	06 May 2011	
27.73	+0.76	N	WB		PCC	PCC	2	12	24	12	0.46	06 May 2011	
28.19	M128 +0.203	N	WB	Projects spanning M128 to M129	PCC	PCC	2	12	36	12	0.52	06 May 2011	
28.71	+0.719	N	WB		PCC	PCC	2	12	30	12	0.08	06 May 2011	
28.79	+0.80	N	WB		PCC	PCC	2	12	24	12	2.44	06 May 2011	
31.23	M131 +0.227	N	WB	Projects spanning M131 to M132	PCC	PCC	2	12	30	12	0.12	06 May 2011	
31.34	+0.343	N	WB		PCC	PCC	2	12	36	12	0.22	06 May 2011	
31.56	+0.56	N	WB		PCC	PCC	2	12	24	12	0.49	06 May 2011	
32.05	M132 +0.049	N	WB	Projects spanning M132 to M133	PCC	PCC	2	12	36	12	0.11	06 May 2011	
32.15	+0.155	N	WB		PCC	PCC	2	12	30	12	0.03	06 May 2011	
32.18	+0.18	N	WB		PCC	PCC	2	12	24	12	6.93	06 May 2011	
Cardinal Mainline Averages/Totals:						73.15	6.89	25.57	6.89	35.43	2001.4	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:						42.33	9.48	25.22	9.26	21.19	2008.2		

ARIZONA STATE HIGHWAY SYSTEM LOG

S 303(1) at M118+0.940

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M118+0.940 on S 303(1)

GIS Route Mile	Distance from Reference Marker		Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance	
S 303(1) - Cardinal (low to higher reference marker)															
0.00	M118 +0.940	C	J	S	Begin S 303(1) at S 303										Map
0.01	+0.947	C	UH	Projects spanning M118 to M119	AC	MBH	3	3	36	3	0.10	Apr 2002			
0.11	+1.050	C	UH		AC	MBH	4	3	48	3	0.30	Apr 2002			
0.42	M119 +0.285	C	J	S	End S 303(1) at U 060										Map
Cardinal Mainline Averages/Totals:							1.50	3.00	45.00	3.00	0.40	2002.0	0.00 Miles of Median		

ARIZONA STATE HIGHWAY SYSTEM LOG

S 347 at M160+0.890

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M160+0.890 on S 347

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 347 - Cardinal (low to higher reference marker)													
0.00	M160 +0.890	C	J S Begin S 347 at S 084 near Stanfield -- [L]								09 Jan 2005		Map
		C	JB Inside Pinal County										
		C	UH Projects spanning M160 to M161	AC	AC	2	8	24	8	0.42	1993		
0.05	+0.940	C	J S Private Access Rd -- [L2]										Map
0.42	M161 +0.307	C	NB Projects spanning M161 to M162	AC	AC	1	8	12	8	0.07	1993		
0.49	+0.374	C	NB	AC	AC	1	4	12	8	0.26	1993		
0.75	+0.634	C	NB	AC	AC	2	4	24	10	3.27	1993		
0.80	+0.679	C	J Carefree Pl & Desert Park Ln -- [R]										
1.30	M162 +0.187	C	J Clayton Rd -- [R]										
1.80	+0.687	C	J Smoketree Rd -- [L]										
2.30	M163 +0.186	C	J Kortsen Rd -- [B]										
2.79	+0.676	C	J Golden Hills Dr -- [L]										
4.02	M164 +0.901	C	NB Projects spanning M164 to M165	AC	AC	2	4	24	10	3.52	2006		
4.46	M165 +0.346	C	J S Miller Rd -- [B1234]										Map
7.54	M168 +0.420	C	NB Projects spanning M168 to M169	AC	AC	2	4	24	10	0.02	1993		
7.55	+0.435	C	NB	AC	AC	2	4	24	10	4.08	80		
8.62	M169 +0.493	C	JB Enter Ak-Chin Indian Community										
9.62	M170 +0.492	C	JB Ak-Chin Indian Community on West, SCL Maricopa on East										
10.62	M171 +0.497	C	JB SCL Maricopa (on right only)										
11.10	+0.977	C	JB Leave Ak-Chin Indian Community on West, SCL Maricopa on West										
11.64	M172 +0.509	C	NB Projects spanning M172 to M173	AC	AC	3	4	36	10	0.23	80		
11.86	+0.737	C	NB	AC	AC	3	4	36	2	0.08	80		
11.95	+0.822	C	NB	AC	AC	2.5	4	30	2	0.07	80		
12.02	+0.893	C	UH	AC	AC	4	0	48	0	0.92	80		
12.57	M173 +0.446	C	J S Maricopa-Casa Grande Hwy (Signalized -- [B4])										Map
12.94	+0.809	C	NB Projects spanning M173 to M174	AC	AC	2	0	24	0	0.09	80		
13.03	+0.899	C	NB	AC	AC	2	0	30	0	0.06	80		
13.08	+0.955	C	NB	AC	AC	2	0	36	0	0.01	80		
13.10	+0.968	C	NB	AC	AC	2	0	36	3.5	0.02	Jan 2008		
13.11	+0.984	C	NB	AC	AC	2	0	36	2	0.03	Jan 2008		
13.14	+1.013	C	J S Edison Rd (Signalized) -- [B1234]										Map
		C	NB Projects spanning M173 to M174	AC	AC	3	0	36	14	0.10	Jan 2008		
13.24	M174 +0.079	C	J S Villages Com Driveway -- [R]										Map
		C	NB Projects spanning M174 to M175	AC	AC	3	0	36	0	0.37	Jan 2008		
13.31	+0.153	C	J S Villages Com Driveway -- [R1]										Map
13.39	+0.234	A	J S Maricopa Fiesta Driveway Left & Villages Com Driveway Right (Signalized) -- [B1234]										Map
13.49	+0.332	A	J S Maricopa Fiesta Driveway Left & Villages Comm Driveway Right -- [B123]										Map
13.58	+0.418	C	J S Villages Comm Driveway -- [B1]										Map
13.61	+0.446	C	NB Projects spanning M174 to M175	AC	AC	3	0	43	0	0.03	Jan 2008		
13.63	+0.472	C	NB	AC	AC	3	0	50	0	0.05	Jan 2008		
13.68	+0.523	A	J S S 238 W -- [B24]										Map
		C	NB Projects spanning M174 to M175	AC	AC	2	0	36	0	0.06	Jan 2008		

S 347 at M174+0.523

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 497

M174+0.523 on S 347

ARIZONA STATE HIGHWAY SYSTEM LOG

S 347 at M174+0.588

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M174+0.588 on S 347

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
13.75	M174 +0.588	C	NB	Projects spanning M174 to M175	AC	AC	2	0	30	5	0.04	Jan 2008	
13.79	+0.632	C	NB		AC	AC	2	0	24	10	0.07	Jan 2008	
13.86	+0.700	C	NB		AC	AC	2	0	31	10	0.07	Jan 2008	
13.93	+0.770	A	J S	Cobblestone Farms Driveway B (Signalized) -- [L234]									Map
		C	NB	Projects spanning M174 to M175	AC	AC	2	4	24	10	0.48	Jan 2008	
14.41	M175 +0.287	C	NB	Projects spanning M175 to M176	AC	AC	2	4	24	5	0.03	Jan 2008	
14.44	+0.320	C	NB		AC	AC	2	0	30	0	0.03	Jan 2008	
14.47	+0.350	C	NB		AC	AC	2	0	36	0	0.07	Jan 2008	
14.54	+0.417	A	J S	Cobblestone Farms Dr (Signalized) -- [B1234]									Map
		C	NB	Projects spanning M175 to M176	AC	AC	2	0	24	10	0.11	Jan 2008	
14.65	+0.530	C	NB		AC	AC	2	4	24	10	2.77	Jan 2008	
14.77	+0.652	C	JB	NCL Maricopa, Enter Gila River IR									
15.33	M176 +0.209	C	BR	(NB) Santa Cruz Wash (South)							1992	243 ft Concrete	
16.32	M177 +0.184	A	J	Local Road to Airstrip -- [L]									
17.39	M178 +0.248	C	BR	(NB) Santa Cruz Wash (North)							1992	158 ft Concrete	
17.42	+0.283	C	NB	Projects spanning M178 to M179	AC	AC	2	4	24	6	0.03	Jan 2008	
17.45	+0.311	C	NB		AC	AC	2	4	26	2	0.06	Jan 2008	
17.52	+0.376	A	J S	Casa Blanca Rd (Signalized) -- [R14]									Map
		C	NB	Projects spanning M178 to M179	AC	AC	2	4	24	10	4.01	Jan 2008	
19.24	M180 +0.095	A	J	St Peters Mission Rd -- [R]									
21.06	M181 +0.913	C	BR	(NB) Gila River							1987	1253 ft Concrete	
21.52	M182 +0.399	C	NB	Projects spanning M182 to M183	AC	AC	2	4	24	7	0.04	Jan 2008	
21.57	+0.444	C	NB		AC	AC	2	4	24	4	0.04	Jan 2008	
21.61	+0.484	A	J S	Tanner Dr (Signalized) -- [R14]									Map
		C	NB	Projects spanning M182 to M183	AC	AC	2	4	36	4	0.26	Jan 2008	
21.87	+0.746	C	NB		AC	AC	2	4	30	7	0.13	Jan 2008	
22.00	+0.878	C	NB		AC	AC	2	4	30	10	0.08	Jan 2008	
22.08	+0.95	C	NB		AC	AC	2	4	24	10	1.29	Jan 2008	
23.37	M184 +0.237	C	NB	Projects spanning M184 to M185	AC	AC	2	4	24	10	0.96	Aug 2008	
	+0.244	C	JB	Maricopa County									
24.33	M185 +0.196	C	NB	Projects spanning M185 to M186	AC	AC	2	4	24	9	0.04	Aug 2008	
24.37	+0.240	C	NB		AC	AC	2	4	24	8	0.04	Aug 2008	
24.41	+0.281	A	J S	Riggs Rd (Signalized) -- [B1234]									Map
		C	NB	Projects spanning M185 to M186	AC	AC	2	4	24	10	1.92	Aug 2008	
26.34	M187 +0.192	C	NB	Projects spanning M187 to M188	AC	AC	2	4	24	9	0.10	Aug 2008	
26.44	+0.294	C	NB		AC	AC	2	4	24	8	1.84	Aug 2008	
26.64	+0.494	A	J S	Maricopa Rd North -- [L23]									Map
28.28	M189 +0.166	C	NB	Projects spanning M189 to M190	AC	AC	2	4	24	5	0.02	Aug 2008	
28.30	+0.187	C	NB		AC	AC	2	0	24	5	0.01	Aug 2008	
28.31	+0.200	C	NB		PCC	PCC	2	0	24	2	0.03	80	
28.34	+0.232	A	J S	I 010 A & G Ramps at Queen Creek Rd TI -- [R14]									Map
		C	NB	Projects spanning M189 to M190	PCC	PCC	2	0	24	8	0.15	80	
28.41	+0.297	A	OP	I 010							May 1999	264 ft Concrete	

S 347 at M189+0.297

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 498

M189+0.297 on S 347

ARIZONA STATE HIGHWAY SYSTEM LOG

S 347 at M189+0.384

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M189+0.384 on S 347

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance		
28.50	M189 +0.384	C	J S	I 010 C & J Ramps at Queen Creek Rd TI -- [L23]										Map	
	+0.388	C	DH	Projects spanning M189 to M190											
28.53	+0.416	C	DH	AC	AC	4	7.5	48	9	0.05					
28.58	+0.469	C	DH	AC	AC	4	10	48	10	0.11					
28.69	+0.380	C	X	End S 347 East of I 010 Intersection											

S 347 at M189+0.380

M189+0.380 on S 347

ARIZONA STATE HIGHWAY SYSTEM LOG

S 347 at M161+0.305

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M161+0.305 on S 347

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 347 - Non-cardinal (from low to high for divided hwy segments)													
0.42	M161 +0.305	N	X	Begin S 347 SB divided centerline near S 084									
	+0.307	N	SB	Projects spanning M161 to M162	AC	AC	1	8	12	4	0.25	1993	
0.67	+0.555	N	SB		AC	AC	2	8	24	4	0.01	1993	
0.68	+0.565	N	SB		AC	AC	2	10	24	4	3.34	1993	
4.02	M164 +0.901	N	SB	Projects spanning M164 to M165	AC	AC	2	10	24	4	3.52	2006	
7.54	M168 +0.420	N	SB	Projects spanning M168 to M169	AC	AC	2	10	24	4	3.44	80	
10.98	M171 +0.853	N	SB	Projects spanning M171 to M172	AC	AC	2	10	30	4	0.11	80	
11.09	+0.962	N	SB		AC	AC	2	10	36	4	0.02	80	
11.12	+0.989	N	SB		AC	AC	3	10	36	4	0.86	80	
11.97	M172 +0.845	N	SB	Projects spanning M172 to M173	AC	AC	2.5	10	30	4	0.04	80	
12.02	+0.888	N	X	S 347 return to single centerline									
12.95	M173 +0.817	N	SB	Projects spanning M173 to M174	AC	AC	2	0	24	0	0.08	01 Jan 2008	Map
13.03	+0.896	N	J S	(SB) Undeveloped Parcel -- [L]								2011	Map
		N	SB	Projects spanning M173 to M174	AC	AC	3	0	36	0	0.12	01 Jan 2008	
13.10	+0.965	N	J S	(SB) Undeveloped Parcel -- [L]								2011	Map
13.15	M174 +0.019	N	J S	Continue S 347 SB in Maricopa at Edison Rd									Map
		N	SB	Projects spanning M174 to M175	AC	AC	3	0	36	0	0.54	01 Jan 2008	
13.32	+0.191	N	J S	Maricopa Fiesta Driveway -- [L3]									Map
13.60	+0.463	N	J S	Maricopa Fiesta Driveway -- [L3]									Map
13.70	+0.562	N	SB	Projects spanning M174 to M175	AC	AC	3	0	48	0	0.07	01 Jan 2008	
13.77	+0.633	N	SB		AC	AC	3	0	42	0	0.02	01 Jan 2008	
13.78	+0.648	N	J S	Cobblestone Farms Driveway D -- [L3]									Map
	+0.651	N	SB	Projects spanning M174 to M175	AC	AC	3	0	36	0	0.86	01 Jan 2008	
13.86	+0.729	N	J S	Cobblestone Farms Driveway C -- [L3]									Map
14.64	M175 +0.506	N	SB	Projects spanning M175 to M176	AC	AC	2.5	0	30	0	0.03	01 Jan 2008	
14.67	+0.532	N	SB		AC	AC	2	10	24	4	8.71	01 Jan 2008	
15.35	M176 +0.208	N	BR	(SB) Santa Cruz Wash (South)								1996	245 ft Concrete
17.40	M178 +0.245	N	BR	(SB) Santa Cruz Wash (North)								1996	163 ft Concrete
21.06	M181 +0.907	N	BR	(SB) Gila River								1996	1253 ft Concrete
23.38	M184 +0.233	N	SB	Projects spanning M184 to M185	AC	AC	2	10	24	4	1.05	Aug 2008	
24.42	M185 +0.277	N	SB	Projects spanning M185 to M186	AC	AC	2	8	24	4	0.05	Aug 2008	
24.47	+0.322	N	SB		AC	AC	2	9	24	4	0.05	Aug 2008	
24.52	+0.372	N	SB		AC	AC	2	10	24	4	1.84	Aug 2008	
26.36	M187 +0.194	N	SB	Projects spanning M187 to M188	AC	AC	2	9	24	4	0.10	Aug 2008	
26.46	+0.296	N	SB		AC	AC	2	8	24	4	1.84	Aug 2008	
28.30	M189 +0.164	N	SB	Projects spanning M189 to M190	AC	AC	2	6.5	24	4	0.02	Aug 2008	
28.32	+0.185	N	SB		AC	AC	2	6.5	24	0	0.01	Aug 2008	
28.33	+0.198	N	SB		PCC	PCC	2	5	24	0	0.19	80	
28.51	+0.384	N	J S	S 347 return to single centerline -- [L23]									Map

S 347 at M189+0.384

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 500

M189+0.384 on S 347

ARIZONA STATE HIGHWAY SYSTEM LOG

S 347 at M171+0.138

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M171+0.138 on S 347

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 347 - Others													
10.26	M171 +0.138	J	S Harrah's										Map
11.64	M172 +0.508	J	S Bowlin Rd										Map
11.89	+0.767	J	S N. Alterra Pkwy										Map
12.28	M173 +0.155	J	S Honeycutt Ave										Map
12.94	+0.809	J	S Hathaway Ave										Map
						Cardinal Mainline Averages/Totals:		60.13	3.77	25.48	9.04	28.67	2000.0 0.00 Miles of Median
						Non-Cardinal Mainline Averages/Totals:		56.60	9.16	25.06	3.72	27.17	2001.0

S 347 at M173+0.809

M173+0.809 on S 347

ARIZONA STATE HIGHWAY SYSTEM LOG

S 366 at M113+0.690

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M113+0.690 on S 366

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 366 - Cardinal (low to higher reference marker)													
0.00	M113 +0.690	C	J S Begin S 366 at U 191 at Swift Trail										
		C	JB Inside Graham County										
		C	UH Projects spanning M113 to M114	AC	AC	2	5	24	5	1.21	28 Sep 2001		
1.21	M114 +0.895	C	UH Projects spanning M114 to M115	AC	AC	2	2	24	2	2.75	28 Sep 2001		
2.12	M115 +0.800	C	J To Fed Prison Camp Rd										
3.96	M117 +0.641	C	UH Projects spanning M117 to M118	AC	Gravel	2	0	24	0	12.66	28 Sep 2001		
3.98	+0.664	C	JB Enter Coronado NF										
4.75	M118 +0.600	C	SVP SB Paved							0.06			
7.36	M121 +0.214	C	J Noon Creek Picnic Area										
9.94	M123 +0.948	C	J Wet Canyon Picnic Area										
11.91	M126 +0.056	C	J Arcadia Forest Camp -- [R]										
11.92	+0.064	C	X Operable Gate just beyond Arcadia Forest Camp										
13.39	M127 +0.703	C	X Twilight Canyon										
14.28	M128 +0.604	C	X Mount Graham Lodge										
14.72	M129 +0.072	C	X Cabin Sites Elev 7500										
16.61	M131 +0.000	C	UH Projects spanning M131 to M132	AC	Gravel	2	0	24	0	4.98	90		
17.85	M132 +0.435	C	X Lady Bug Rec Area Elev 8300										
21.60	M136 +0.208	C	UH Projects spanning M136 to M137	Gravel	Gravel	2	0	24	0	6.63	90		
21.67	+0.281	C	J Boy Scout Camp Rd										
22.25	+0.861	C	J Shannon Forest Rd										
22.33	M137 +0.034	C	J Treasure Park										
22.58	+0.290	C	J Hospital Flat Camp -- [L]										
25.42	M140 +0.319	C	X Grant Creek										
27.64	M142 +0.532	C	X Post Creek										
28.01	+0.903	C	X Fort Grant Vista										
28.23	M143 +0.200	C	X End S 366 near Ranger Station										
Cardinal Mainline Averages/Totals:						56.46	0.41	24.00	0.41	28.23	1996.5	0.00 Miles of Median	

[Map](#)

S 366 at M143+0.200

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 502

M143+0.200 on S 366

S 373 at M385+0.650 (As of 12/31/2011) Generated: 6/27/2012 1:42:37PM M385+0.650 on S 373

Map

ARIZONA STATE HIGHWAY SYSTEM LOG

S 377 at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on S 377

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 377 - Cardinal (low to higher reference marker)													
0.00	M000 +0.000	C	J S Begin S 377 at S 277 near Heber										Map
		C	JB Inside Sitgreaves NF, Navajo County										
		C	UH Projects spanning M0 to M1	AC	AC	2	4	28	4	0.14	01 Oct 2004		
		C	X Mileposts set by Odometer										
0.14	+0.135	C	UH Projects spanning M0 to M1	AC	AC	2	4	26	4	0.02	01 Oct 2004		
0.15	+0.153	C	UH	AC	AC	2	4	24	4	0.01	01 Oct 2004		
0.16	+0.160	C	UH	AC	AC	2	0	24	0	6.15	01 Oct 2004		
1.05	M001 +0.125	C	J Local Rd -- [R]										
1.44	+0.512	A	J Local Rd -- [B]										
3.16	M003 +0.214	C	J Local Rd -- [B]										
4.06	M004 +0.120	C	J Local Rd -- [R]										
4.11	+0.170	C	J Local Rd -- [L]										
6.01	M006 +0.073	C	J Local Rd -- [R]										
6.25	+0.314	C	JB Leave Sitgreaves NF										
6.31	+0.370	C	UH Projects spanning M6 to M7	AC	AC	2	0	24	0	0.03	81		
6.34	+0.400	C	UH	AC	AC	2	0	24	0	0.97	04 Aug 2003		
7.12	M007 +0.179	C	J S Local Rd -- [R1]										Map
7.31	+0.368	C	UH Projects spanning M7 to M8	AC	AC	2	2	24	2	0.02	04 Aug 2003		
7.33	+0.384	C	UH	AC	AC	2	4	24	4	1.25	04 Aug 2003		
8.57	M008 +0.628	C	UH Projects spanning M8 to M9	AC	AC	2	2	24	2	0.02	04 Aug 2003		
8.60	+0.652	C	UH	AC	AC	2	0	24	0	25.23	04 Aug 2003		
33.83	M033 +0.830	C	J S End S 377 at S 077 near Holbrook										Map
Cardinal Mainline Averages/Totals:						67.68	0.17	24.02	0.17	33.84	2003.2	0.00 Miles of Median	

S 377 at M033+0.830

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 504

M033+0.830 on S 377

ARIZONA STATE HIGHWAY SYSTEM LOG

S 386 at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on S 386

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 386 - Cardinal (low to higher reference marker)													
0.00	M000 +0.000	C	J S Begin S 386 at S 086 -- [B]										
		C	JB Inside Tonoho Odoham IR, Pima County										
		C	UH Projects spanning M0 to M1	AC	MBH	2	2	24	2	0.03	04 Oct 2002		
0.02	+0.018	C	X Cattle Guard										
	+0.020	C	SVP SB 281' long, 130' wide							0.05			
0.03	+0.028	C	UH Projects spanning M0 to M1	AC	MBH	2	2	24	2	7.51	67		
0.27	+0.265	C	SVP NB Paved 199' long, Variable 0-40-0' wide							0.04			
0.33	+0.326	C	X "Road Closed to Public" Gate (4pm to Sunrise Daily)										
1.92	M001 +0.918	C	J Unknown Rd -- [L]										
2.03	M002 +0.021	C	J Unknown Rd -- [L]										
2.69	+0.679	C	J Unknown Rd -- [L]										
3.01	M003 +0.012	C	X Cattle Guard										
3.50	+0.497	C	SVP SB Paved 209' long, Variable 0-40-0' wide							0.04			
4.09	M004 +0.086	C	SVP SB Paved 186' long, Variable 0-30-0' wide							0.04			
4.27	+0.268	C	SVP SB Paved 302' long, Variable 0-45-0' wide							0.06			
5.11	M005 +0.095	C	SVP SB Paved 394' long, Variable 0-38-0' wide							0.07			
5.75	+0.740	C	SVP SB Paved 134' long, Variable 0-25-0' wide							0.03			
6.04	M006 +0.096	C	SVP SB Paved 167' long, Variable 0-50-0' wide							0.03			
6.07	+0.128	C	SVP NB Paved 228' long, Variable 0-34-0' wide							0.04			
6.61	+0.666	C	X Elevation 5000										
6.71	+0.761	C	SVP SB Paved 113' long, Variable 0-20-0' wide							0.02			
7.44	M007 +0.424	C	SVP SB Paved 246' long, Variable 0-38-0' wide							0.05			
7.54	+0.521	C	UH Projects spanning M7 to M8	AC	AC	2	2	24	2	0.09	1993		
7.57	+0.554	C	BR Kitt Peak Bridge								1993	167 ft Concrete	
7.63	+0.611	C	UH Projects spanning M7 to M8	AC	MBH	2	2	24	2	4.35	67		
7.65	+0.632	C	SVP SB Unpaved 316' long, Variable 0-48-0' wide							0.06			
8.53	M008 +0.516	C	SVP SB Unpaved 182' long, Variable 0-15-0' wide							0.03			
8.84	+0.823	C	SVP SB Unpaved 78' long, Variable 0-17-0' wide							0.01			
8.87	+0.852	C	SVP SB Unpaved 131' long, Variable 0-14-0' wide							0.02			
9.05	M009 +0.004	C	J Local Rd -- [L]										
9.14	+0.087	C	J Local Rd -- [R]										
9.17	+0.122	C	SVP SB Unpaved 78' long, Variable 0-20-0' wide							0.01			
9.27	+0.217	C	SVP SB Paved 192' long, Variable 0-30-0' wide							0.04			
9.50	+0.453	C	SVP SB Unpaved 105' long, Variable 0-12-0' wide							0.02			
9.72	+0.668	C	X Elevation 6000										
9.86	+0.810	C	SVP SB Paved 30' long, Variable 0-18' wide							0.01			
9.87	+0.816	C	SVP SB Paved 111' long, 18' wide							0.02			
9.89	+0.837	C	SVP SB Paved 44' long, Variable 18-0' wide							0.01			
10.06	M010 +0.046	C	SVP SB Paved 80' long, Variable 0-14-0' wide							0.02			
10.13	+0.113	C	SVP SB Paved 131' long, Variable 0-22-0' wide							0.02			
10.17	+0.152	C	SVP SB Paved 107' long, Variable 0-26-0' wide							0.02			
10.25	+0.236	C	J Local Rd -- [L]										

[Map](#)

S 386 at M010+0.236

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 505

M010+0.236 on S 386

ARIZONA STATE HIGHWAY SYSTEM LOG

S 386 at M010+0.352

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M010+0.352 on S 386

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
10.37	M010 +0.352	C	SVP	SB Paved 108' long, Variable 0-16-0' wide						0.02			
10.55	+0.537	C	J	Local Rd -- [L]									
10.56	+0.545	C	SVP	SB Paved 290' long, Variable 0-18-0' wide						0.05			
10.72	+0.705	C	SVP	SB Paved 181' long, Variable 0-24-0' wide						0.03			
10.89	+0.879	C	SVP	SB Paved 135' long, Variable 0-28-0' wide						0.03			
11.10	M011 +0.184	C	SVP	NB Paved 270' long, Variable 0-18-0' wide						0.05			
11.19	+0.265	C	SVP	NB Paved 266' long, Variable 0-36-0' wide						0.05			
11.47	+0.546	C	SVP	NB Unpaved 264' long, Variable 0-8-0' wide						0.05			
11.88	M012 +0.016	C	J	Local Rd -- [R]									
11.92	+0.063	C	J	Local Rd -- [L]									
11.95	+0.091	C	J	Local Rd -- [R]									
11.98	+0.120	C	UH	Projects spanning M12 to M13	AC	MBH	2	2	24	5	0.02	67	
12.00	+0.135	C	UH		AC	MBH	2	2	24	8	0.08	67	
12.05	+0.192	C	J S	Local Rd -- [R]									Map
12.08	+0.220	C	X	End S 386 at Kitt Peak Observatory Elev 6780									Map
Cardinal Mainline Averages/Totals:						24.16	2.00	24.00	2.04	12.08	1967.3	0.00 Miles of Median	

S 386 at M012+0.220

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 506

M012+0.220 on S 386

ARIZONA STATE HIGHWAY SYSTEM LOG

S 387 at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on S 387

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 387 - Cardinal (low to higher reference marker)													
0.00	M000 +0.000	C	J S Begin S 387 at S 084 and S 287 in Casa Grande (Signalized) -- [B124]										Map
		C	UB Inside Casa Grande Urbanized Area										
		C	JB Inside Casa Grande Elev 1405, Pinal County										
		C	UH Projects spanning M0 to M1	AC	AC	4	0	48	0	2.01	1998		
		C	X Mileposts set by Odometer										
0.07	+0.068	C	J S 8th St -- [R]										Map
0.13	+0.131	C	J 9th St -- [B]										
0.20	+0.199	C	J 10th St -- [B]										
0.27	+0.267	C	J 11th St -- [B]										
0.34	+0.335	C	J 12th St -- [L]										
0.40	+0.404	C	J 13th St -- [B]										
0.50	+0.502	C	J S McMurry Blvd (Signalized) -- [B24]										Map
0.79	+0.790	C	J Ocotillo St -- [L]										
0.85	+0.853	C	J Cholla St -- [R]										
0.87	+0.866	C	J Cholla St -- [L]										
0.93	+0.925	C	J Saguario St -- [L]										
1.00	M001 +0.019	C	J S Cottonwood Ln (Signalized) -- [B24]										Map
1.26	+0.272	C	J Oneil Dr -- [B]										
1.36	+0.377	C	J Frontage Access Rd -- [R]										
1.51	+0.525	C	J Viola St -- [R]										
		C	FR Two Way Frontage Rd Right	Unk	Unk	2	0	24	0	0.49			
1.84	+0.856	C	J Frontage Access Rd -- [R]										
1.91	+0.928	C	J Frontage Access Rd -- [R]										
2.01	M002 +0.013	C	J S Korsten Rd (Signalized) -- [B24]										Map
2.02	+0.016	C	UH Projects spanning M2 to M3	AC	AC	4	0	48	0	0.56	1998		
2.53	+0.529	C	BR Santa Cruz Wash								1961	140 ft Concrete	
2.58	+0.579	C	UH Projects spanning M2 to M3	AC	MBH	4	0	48	0	0.19	73		
2.77	+0.770	C	NB	AC	MBH	2	4	24	10	3.45	73		
3.03	M003 +0.032	A	J S Rodeo Rd (Signalized) -- [B24]										Map
3.36	+0.361	A	J S Local Rd -- [L24]										Map
3.52	+0.523	A	J Local Rd -- [R24]										
3.66	+0.666	A	J Local Rd -- [L24]										
4.06	M004 +0.075	A	J S Linda St Left & McCartney Rd Right (unpaved) -- [B24]										Map
4.57	+0.580	A	J S Centennial Blvd Left & Ocean View St Right -- [B124]										Map
5.14	M005 +0.157	A	J S Airport Rd (Casa Grande Municipal Airport) Left & Village Pkwy Right -- [B124]										Map
5.52	+0.537	A	J S Local Rd -- [R24]										Map
6.06	M006 +0.091	A	J S Val Vista Rd (Signalized) -- [B1234]										Map
6.07	+0.100	C	JB Temp Leave Casa Grande on East Side of Road										
6.22	+0.249	C	NB Projects spanning M6 to M7	AC	AC	2	4	24	10	1.87	28 Oct 2004		
6.28	+0.306	C	J S Local Rd -- [R]										Map
6.31	+0.340	A	J S Havasupai Dr -- [B24]										Map
6.50	+0.529	C	JB Temp Leave Casa Grande on West Side of Road										

S 387 at M006+0.529

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 507

M006+0.529 on S 387

ARIZONA STATE HIGHWAY SYSTEM LOG

S 387 at M006+0.582

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M006+0.582 on S 387

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
6.55	M006 +0.582	A	J S Hopi Dr Left & Country Walk Ln Right -- [B234]										Map
6.59	+0.622	C	JB Re-enter Casa Grande										
6.64	+0.664	C	J S (NB) Ridgeview Trail -- [R1]										Map
6.75	+0.782	A	J S Local Rd -- [R14]										Map
6.90	+0.931	C	J S (NB) Phantom Dr -- [R1]										Map
7.06	M007 +0.093	A	J S Ghost Ranch Rd -- [R24]										Map
7.07	+0.099	C	UB NUB Casa Grande										
7.81	+0.838	A	J S Fawny Dr/Minapore St -- [L24]										Map
8.07	M008 +0.098	C	JB NCL Casa Grande, Enter Gila River IR										
8.10	+0.132	C	UH Projects spanning M8 to M9	AC	AC	4	10	48	10	0.27	28 Oct 2004		
8.37	+0.397	C	UH	AC	AC	3	10	36	10	0.03	28 Oct 2004		
8.39	+0.425	C	J S I 010 Exit 185 A-Ramp and G-Ramp -- [R14]										Map
		C	UH Projects spanning M8 to M9	AC	AC	2	2	24	2	0.29	88		
8.56	+0.593	C	OP I 010								1967	287 ft Steel	
8.69	+0.719	C	J S I 010 Exit 185 C-Ramp and J-Ramp -- [L2]										Map
		C	UH Projects spanning M8 to M9	AC	MBH	2	5	24	5	0.10	88		
8.79	+0.818	C	J S S 187 near I 010 -- [L]										Map
		C	UH Projects spanning M8 to M9	AC	MBH	2	8	24	8	6.92	68		
15.71	M015 +0.720	C	J S End S 387 at S 087 West of Coolidge										Map

S 387 at M015+0.720

M015+0.720 on S 387

ARIZONA STATE HIGHWAY SYSTEM LOG

S 387 at M002+0.770

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M002+0.770 on S 387

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 387 - Non-cardinal (from low to high for divided hwy segments)													
2.77	M002 +0.770	N	X	Begin S 387 SB divided centerline in Casa Grande									
		N	SB	Projects spanning M2 to M3	AC	MBH	2	10	24	4	3.29	73	
6.06	M006 +0.094	N	SB	Projects spanning M6 to M7	AC	MBH	2	4	24	4	0.07	73	
6.13	+0.161	N	SB		AC	MBH	2	7	24	4	0.03	73	
6.16	+0.188	N	SB		AC	MBH	2	10	24	4	0.10	73	
6.26	+0.287	N	SB		AC	AC	2	10	24	4	1.84	28 Oct 2004	
7.94	M007 +0.970	N	J	(SB) Black Knob St -- [L]									
8.10	M008 +0.134	N	X	S 387 return to single centerline									
Cardinal Mainline Averages/Totals:						37.47	5.14	28.66	7.18	15.69	1979.6	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:						10.66	9.90	24.00	4.00	5.33	1983.7		
Frontage Roads Averages/Totals:						0.98	0.00	24.00	0.00	0.49			

S 387 at M008+0.134

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 509

M008+0.134 on S 387

ARIZONA STATE HIGHWAY SYSTEM LOG

S 389 at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on S 389

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 389 - Cardinal (low to higher reference marker)													
0.00	M000 +0.000	C	X	Begin S 389 at AZ/Utah State Line									
		C	JB	Inside Colorado City, Mohave County									
		C	UH	Projects spanning M0 to M1	AC	AC	2	5	24	5	2.00	1997	
0.24	+0.240	C	J S	Arizona Ave -- [B2]									Map
0.79	+0.791	C	J S	Township Ave -- [B2]									Map
0.99	M001 +0.038	C	BR	Short Creek							1961	228 ft Steel	
1.39	+0.436	C	J S	Mohave Ave -- [B24]									Map
2.00	M002 +0.006	C	UH	Projects spanning M2 to M3	AC	AC	2	5	30	5	1997		
2.10	+0.101	C	UH		AC	AC	2	5	36	5	1997		
2.19	+0.18	C	UH		AC	AC	2	5	24	5	1997		
2.36	+0.360	C	J S	Central Rd -- [L23]									Map
3.12	M003 +0.122	C	J S	1600 S Road -- [R4]									Map
3.18	+0.183	C	JB	SCL Colorado City									
4.36	M004 +0.372	C	J S	Cane Beds Rd -- [B24]									Map
7.86	M007 +0.896	C	J S	Landfill Rd -- [R4]									Map
9.74	M009 +0.750	C	SVP	Truck Pullout Areas both sides							0.09		
14.03	M014 +0.047	C	JB	Enter Kaibab IR									
19.18	M019 +0.193	C	J S	Pipe Springs NM Rd									Map
21.39	M021 +0.403	C	BR	Two Mile Wash							1965	128 ft Steel	
27.01	M027 +0.014	C	UH	Projects spanning M27 to M28	AC	AC	2	5	24	5	1993		
30.37	M030 +0.399	C	J	Pratt St									
30.49	+0.515	C	JB	Leave Kaibab IR									
31.99	M032 +0.011	C	UH	Projects spanning M32 to M33	AC	AC	2	5	24	5	10 Dec 2003		
32.02	+0.032	C	BR	Kanab Creek							1963	129 ft Steel	
32.03	+0.048	C	JB	WCL Fredonia Elev 4800									
		C	JB	Coconino County									
32.06	+0.077	C	UH	Projects spanning M32 to M33	AC	AC	2	6.5	24	6.5	10 Dec 2003		
32.08	+0.100	C	J S	Altus Ln -- [R4]									Map
32.11	+0.122	C	UH	Projects spanning M32 to M33	AC	AC	2	8	24	8	10 Dec 2003		
32.16	+0.174	C	UH		AC	AC	2	4	24	2.5	10 Dec 2003		
32.18	+0.201	C	UH		AC	AC	2	2	24	2	10 Dec 2003		
32.20	+0.215	C	J S	Mobile Home Park Entrance -- [R4]									Map
32.35	+0.366	C	J S	Second St West -- [B24]									Map
32.46	+0.479	C	J S	First St West -- [B24]									Map
32.58	+0.590	C	J S	End S 389 at UA089 in Fredonia -- [B24]									Map
Cardinal Mainline Averages/Totals:						65.20	4.97	24.05	4.97	32.60	1996.5	0.00 Miles of Median	

S 389 at M032+0.590

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 510

M032+0.590 on S 389

ARIZONA STATE HIGHWAY SYSTEM LOG

S 473 at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on S 473

GIS Route Mile	Distance from Reference Marker		Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 473 - Cardinal (low to higher reference marker)														
0.00	M000 +0.000	C	J	S Begin S 473 at S 260										Map
		C	JB	Inside White Mountain Apache IR, Apache County										
		C	UH	Projects spanning M0 to M1	BST	Gravel	2	0	24	0	9.06	63		
		C	X	Milepost set by Odometer										
0.44	+0.440	C	BR	McCoy Wash								1963	44 ft Concrete	
9.06	M009 +0.120	C	UH	Projects spanning M9 to M10	Gravel	Gravel	2	0	24	0	0.85	63		
9.08	+0.144	C	J	Hawley Lake Rec Area Rd -- [L]										
9.91	+0.970	C	X	End S 473 at Hawley Lake Dam										
Cardinal Mainline Averages/Totals:							19.82	0.00	24.00	0.00	9.91	1963.0	0.00 Miles of Median	

[Map](#)

S 473 at M009+0.970

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 511

M009+0.970 on S 473

ARIZONA STATE HIGHWAY SYSTEM LOG

S 564 at M374+0.280

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M374+0.280 on S 564

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 564 - Cardinal (low to higher reference marker)													
0.00	M374 +0.280	C	J S Begin S 564 at U 160										
		C	JB Inside Navajo County										
		C	UH Projects spanning M374 to M375	MBL	MBH	2	1	24	1	9.17	26 Oct 2001		
		C	X Mileposts set by Odometer										
2.12	M376 +0.423	C	SVP NB Paved							0.05			
2.91	M377 +0.225	C	SVP NB Paved							0.08			
4.30	M378 +0.624	C	SVP NB Paved							0.06			
5.78	M380 +0.122	C	SVP SB Paved							0.07			
8.35	M382 +0.715	C	SVP SB Paved							0.08			
9.17	M383 +0.460	C	X End S 564 Navajo National Monument										
Cardinal Mainline Averages/Totals:						18.34	1.00	24.00	1.00	9.17	2001.0	0.00 Miles of Median	

[Map](#)

S 564 at M383+0.460

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 512

M383+0.460 on S 564

ARIZONA STATE HIGHWAY SYSTEM LOG

S 587 at M218+0.760

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M218+0.760 on S 587

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 587 - Cardinal (low to higher reference marker)													
0.00	M218 +0.760	C	J S Begin S 587 at S 087 and Hunt Hwy (Signalized) -- [B4]										Map
		C	JB Inside Gila River IR, Pinal County										
		C	SB Projects spanning M218 to M219	AC	AC	2	2	24	8	0.08	04 Oct 2001		
0.02	+0.780	C	UB At Outside of SUB Phoenix-Mesa										
0.08	+0.841	C	SB Projects spanning M218 to M219	AC	AC	1.5	2	18	8	0.15	04 Oct 2001		
0.24	+0.998	C	UH	AC	AC	2.5	8	30	8	0.06	66		
0.30	M219 +0.045	C	UH Projects spanning M219 to M220	AC	AC	2	8	24	8	0.35	07 Jun 2002		
0.65	+0.399	C	UH	AC	AC	2	5	24	5	0.06	07 Jun 2002		
0.71	+0.458	C	UH	AC	AC	2	2	24	2	0.11	07 Jun 2002		
0.72	+0.466	C	J S Goodyear Rd -- [R4]										Map
0.82	+0.568	C	UH Projects spanning M219 to M220	AC	AC	2	5	24	5	0.06	07 Jun 2002		
0.88	+0.630	C	UH	AC	AC	2	8	24	8	1.60	07 Jun 2002		
2.42	M221 +0.135	C	BR Roosevelt WCD Canal								1980	232 ft Concrete	
2.48	+0.193	C	UH Projects spanning M221 to M222	AC	AC	2	5	24	5	0.06	07 Jun 2002		
2.54	+0.256	C	UH	AC	AC	2	2	24	2	0.51	07 Jun 2002		
2.55	+0.262	C	J S Driveway -- [R]										Map
2.61	+0.323	C	J S Driveway -- [R14]										Map
2.95	+0.667	C	J S Santan Rd -- [B24]										Map
3.05	+0.766	C	UH Projects spanning M221 to M222	AC	AC	2	5	24	5	0.06	07 Jun 2002		
3.11	+0.828	C	UH	AC	AC	2	8	24	8	1.77	07 Jun 2002		
3.48	M222 +0.191	C	J S Plant #48 -- [L2]										Map
3.82	+0.534	C	BR Gila River								1996	451 ft Concrete	
4.36	M223 +0.257	C	BR Gila River Overflow								1996	51 ft Concrete	
4.88	+0.774	C	UH Projects spanning M223 to M224	AC	AC	2	5	24	5	0.06	07 Jun 2002		
4.94	+0.837	C	UH	AC	AC	2	2	24	2	0.11	07 Jun 2002		
4.95	+0.846	C	J S Nelson Rd -- [R4]										Map
5.05	+0.946	C	UH Projects spanning M223 to M224	AC	AC	2	5	24	5	0.06	07 Jun 2002		
5.11	M224 +0.010	C	UH Projects spanning M224 to M225	AC	AC	2	8	24	8	0.67	07 Jun 2002		
5.78	+0.677	C	J S I 010 Casa Blanca TI Exit #175 J & D-ramp -- [B]										Map
		C	UH Projects spanning M224 to M225	AC	AC	2	8	24	8	0.03	44		
5.81	M225 +0.005	C	UH Projects spanning M225 to M226	AC	AC	2	8	24	8	0.01	68		
5.82	+0.014	C	UH	AC	AC	2	8	24	8	0.17	68		
5.98	+0.179	C	UH	AC	MBH	2	8	24	8	0.12	68		
6.10	+0.310	C	J S End S 587 at I 010 Casa Blanca TI Exit #175 B & G-ramp										Map

S 587 at M225+0.310

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 513

M225+0.310 on S 587

ARIZONA STATE HIGHWAY SYSTEM LOG

S 587 at M218+0.760

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M218+0.760 on S 587

GIS Route Mile	Distance from Reference Marker		Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance	
S 587 - Non-cardinal (from low to high for divided hwy segments)															
0.00	M218 +0.760	N	J	S Begin S 587 NB at S 087 and Hunt Hwy	AC	AC	1	8	12	2	0.24	04 Oct 2001	0.00 Miles of Median	Map	
		N	NB	Projects spanning M218 to M219											
0.24	+0.996	N	X	S 587 return to single centerline											
Cardinal Mainline Averages/Totals:							12.16		6.88	23.91	7.10	6.10	1999.7		
Non-Cardinal Mainline Averages/Totals:							0.24		8.00	12.00	2.00	0.24	2001.0		

ARIZONA STATE HIGHWAY SYSTEM LOG

S 989 at M000+0.00

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.00 on S 989

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
S 989 - Cardinal (low to higher reference marker)													
-34.26	M000 +0.00	C	X	MI 0.00 - 34.26 Survey Only									
0.00	M034 +0.010	A	J S	Begin S 989 at Mandarin Ln -- [R4]									
		A	JB	Inside Oro Valley, Pima County									
		C	DH	Projects spanning M34 to M35	Paved	Paved	4	2	48	10	0.37		Map
0.10	+0.109	A	J S	Tami Pl -- [R4]									
0.31	+0.315	A	J S	Local Business Rd -- [R4]									
0.36	+0.369	C	J S	(EB) Local Business Rd -- [R]									
0.37	+0.383	C	DH	Projects spanning M34 to M35	Paved	Paved	4	1	57	2	0.06		
0.44	+0.446	C	J S	Rancho Vistoso Blvd Left & 1st Ave Right (Signalized) -- [B1234]									
	+0.450	C	EB	Projects spanning M34 to M35	AC	AC	2	2	24	8	0.06	01 Jun 2006	
0.50	+0.507	C	EB		AC	AC	2	2	24	9	0.02	01 Jun 2006	
0.52	+0.531	C	EB		AC	AC	2	2	24	10	0.08	01 Jun 2006	
0.60	+0.608	C	EB		AC	AC	2	4	24	10	0.15	01 Jun 2006	
0.75	+0.760	C	EB		AC	AC	2	4	24	12	0.05	01 Jun 2006	
0.80	+0.809	C	EB		PCC	PCC	2	6	24	12	0.20	01 Jun 2006	
0.93	+0.940	C	BR	(EB) Big Wash							01 Jun 2006	1003 ft Concrete/S	
1.00	+1.005	C	EB	Projects spanning M34 to M35	AC	AC	2	4	24	10	0.11	01 Jun 2006	
1.11	M035 +0.087	C	EB	Projects spanning M35 to M36	AC	AC	2	3	24	10	0.02	01 Jun 2006	
1.12	+0.103	C	EB		AC	AC	2	3	35	10	0.01	01 Jun 2006	
1.13	+0.113	C	EB		AC	AC	2	2	46	10	0.05	01 Jun 2006	
1.18	+0.159	C	EB		AC	AC	2	2	46	7	0.03	01 Jun 2006	
1.20	+0.185	C	EB		AC	AC	2	2	51	4	0.10	01 Jun 2006	
1.30	+0.284	A	J S	Innovation Park Dr (Signalized) -- [B1234]									
		C	EB	Projects spanning M35 to M36	AC	AC	2	4	24	10	0.59	01 Jun 2006	
1.89	+0.875	C	EB		AC	AC	2	4	24	7.5	0.03	01 Jun 2006	
1.92	+0.902	C	EB		AC	AC	2	4	24	5	0.08	01 Jun 2006	
2.00	+0.980	A	J S	S 077 SB/Oracle Rd -- [R1]									
	M036 +0.000	C	J S	End S 989 EB/Tangerine Rd at S 077 NB/Oracle Rd in Oro Valley -- [L2]									

S 989 at M036+0.000

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 515

M036+0.000 on S 989

ARIZONA STATE HIGHWAY SYSTEM LOG

S 989 at M034+0.450

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M034+0.450 on S 989

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance		
S 989 - Non-cardinal (from low to high for divided hwy segments)															
0.44	M034 +0.450	N	J S	Begin S 989 WB divided centerline at Rancho Vistoso Blvd Left & 1st Ave Right (Signalized) -- [B1234]										Map	
		N	WB	Projects spanning M34 to M35											
0.54	+0.546	N	WB	AC	AC	2	3	29	2	0.10	01 Jun 2006	1006 ft Concrete/S			
0.56	+0.572	N	WB	AC	AC	2	6.5	24	2	0.03	01 Jun 2006				
0.56	+0.572	N	WB	AC	AC	2	10	24	2	0.03	01 Jun 2006				
0.60	+0.607	N	WB	AC	AC	2	10	24	4	0.20	01 Jun 2006				
0.80	+0.805	N	WB	PCC	PCC	2	12	24	6	0.20	01 Jun 2006				
0.93	+0.935	N	BR	(WB) Big Wash							1992				
0.99	+1.002	N	WB	Projects spanning M34 to M35											
1.06	M035 +0.044	N	WB	Projects spanning M35 to M36											
1.30	+0.287	N	WB	AC	AC	2	4	51	2	0.08	01 Jun 2006				
1.38	+0.367	N	WB	AC	AC	2	4	40	2	0.01	01 Jun 2006				
1.39	+0.377	N	WB	AC	AC	2	4	29	3	0.02	01 Jun 2006				
1.41	+0.394	N	WB	AC	AC	2	4	29	4	0.02	01 Jun 2006				
1.43	+0.418	N	WB	AC	AC	2	7	24	4	0.03	01 Jun 2006				
1.46	+0.444	N	WB	AC	AC	2	10	24	4	0.55	01 Jun 2006				
2.01	M036 +0.000	N	J S	End S 989 WB/Tangerine Rd at S 077 NB/Oracle Rd in Oro Valley -- [L2]										01 Jun 2006	Map
Cardinal Mainline Averages/Totals:						4.88	3.39	31.68	9.36	2.01	2004.7	0.00 Miles of Median			
Non-Cardinal Mainline Averages/Totals:						3.14	9.19	25.92	4.00	1.57	2006.0				

S 989 at M036+0.000

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 516

M036+0.000 on S 989

ARIZONA STATE HIGHWAY SYSTEM LOG

SA089 at M317+0.420

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M317+0.420 on SA089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SA089 - Cardinal (low to higher reference marker)													
0.00	M317 +0.420	C	X (NB) Begin SA089 at S 089 West Right-Of-Way										
		A	UB Just Inside of Prescott Urbanized Area										
		A	JB Inside Prescott Elev 5410, Yavapai County										
		C	NB Projects spanning M317 to M318	AC	AC	2	4	30	8	0.04	Jul 2008		
0.01		A	J Business Access -- [R]										
0.03		A	J Business Access -- [R]										
0.04	M317 +0.457	C	NB Projects spanning M317 to M318	AC	AC	2	4	36	8	0.11	Jul 2008		
0.06		A	J Business Access -- [R]										
		A	J Business Access -- [B]										
0.07		A	J Residential Access -- [L]										
		A	J Residential Access -- [L]										
0.08		A	J Business Access -- [R]										
0.09		A	J Residential Access -- [L]										
		A	J Residential Access -- [L]										
0.14		A	J S Deborah Dr -- [R]								22 Apr 2008		
0.15	M317 +0.88	C	NB Projects spanning M317 to M318	AC	AC	2	4	24	8	0.19	Jul 2008		
0.22		A	J S Larry Caldwell Dr -- [B]										
0.34	M317 +0.762	C	NB Projects spanning M317 to M318	AC	AC	2	4	24	10	0.29	Jul 2008		
		C	OP (NB) S 089								Oct 2008	281 ft Concrete/Ste	
0.36	+0.778	A	UB Temp Leave UB Prescott										
0.63	M318 +0.042	C	NB Projects spanning M318 to M319	AC	AC	2	4	36	10	0.04	26 Oct 2001		
		C	FR One Way Frontage Rd NB	AC	AC	1	0	12	4	0.14	Jul 2008		
0.66	+0.077	C	NB Projects spanning M318 to M319	AC	AC	2	4	36	10	0.06	Jul 2008		
0.72	+0.132	C	NB	AC	AC	2	4	30	10	0.09	Jul 2008		
0.77	+0.179	C	FR One Way Frontage Rd NB	Paved	Paved	1	2	12	4	0.27	26 Oct 2001		
0.81	+0.222	C	NB Projects spanning M318 to M319	AC	AC	2	4	24	10	0.23	26 Oct 2001		
1.04	+0.453	C	NB	AC	AC	2	4	24	8	0.24	26 Oct 2001		
		A	UP Exit #318 at Larry Caldwell Dr								26 Oct 2001		17'-06"
1.28	+0.694	C	NB Projects spanning M318 to M319	AC	AC	2	4	36	8	0.13	26 Oct 2001		
1.41	+0.823	C	NB	AC	AC	2	4	30	8	0.18	26 Oct 2001		
1.59	M319 +0.33	C	NB Projects spanning M319 to M320	AC	AC	2	4	24	8	1.97	26 Oct 2001		
2.40	+0.827	C	JB ECL Prescott										
3.55	M320 +0.965	A	J Great Western Dr -- [R14]										
3.56	+0.975	C	NB Projects spanning M320 to M321	AC	AC	2	4	24	10	0.36	26 Oct 2001		
3.92	M321 +0.334	C	NB Projects spanning M321 to M322	AC	AC	2	4	24	10	0.12	Oct 2003		
4.04	+0.452	C	NB	AC	AC	2	4	30	10	0.06	Oct 2003		
4.09	+0.509	C	NB	AC	AC	2	4	36	10	0.24	Oct 2003		
4.33	M322 +0.07	C	NB Projects spanning M322 to M323	AC	AC	2	4	24	10	0.18	Oct 2003		
4.44	M321 +0.855	A	UB Reenter UB Prescott										
4.45	+0.868	C	JB WCL Prescott Valley Elev 5100										
4.51	+0.931	C	NB Projects spanning M321 to M322	AC	AC	2	4	24	12	0.09	Oct 2003		
4.61	M322 +0.025	C	NB Projects spanning M322 to M323	AC	AC	2	6	24	12	0.17	Oct 2003		

SA089 at M322+0.025

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 517

M322+0.025 on SA089

ARIZONA STATE HIGHWAY SYSTEM LOG

SA089 at M322+0.136

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M322+0.136 on SA089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
4.72	M322 +0.136	C	OP (NB) Exit #322 Glassford Hill Rd								Oct 2003	250 ft Unknown	
4.78	+0.195	C	NB Projects spanning M322 to M323	AC	AC	2	4	24	12	0.24	Oct 2003		
5.02	+0.436	C	NB	AC	AC	2	4	24	12	0.03	Dec 2011		
5.05	+0.469	C	NB	AC	AC	2	4	30	12	0.11	Dec 2011		
5.16	+0.89	C	NB	AC	AC	2	4	24	12	0.50	Dec 2011		
5.66	M323 +0.071	C	NB Projects spanning M323 to M324	AC	AC	2	4	24	10	0.22	Dec 2011		
5.87	+0.287	C	NB	AC	AC	2	4	24	12	0.18	Dec 2011		
5.99	+0.404	C	J S (NB) Viewpoint Dr (Signalized) -- [B12]										Map
6.05	+0.465	C	NB Projects spanning M323 to M324	AC	AC	2	4	24	10	0.35	Dec 2011		
6.40	+0.811	C	NB	AC	AC	2	4	24	15.5	0.28	Dec 2011		
6.50	+0.914	C	FR Two Way Frontage Rd Right	Paved	Paved	2	2	24	4	0.14			
6.53	+0.949	A	UB EUB Prescott										
6.68	M324 +0.105	C	NB Projects spanning M324 to M325	AC	AC	2	4	24	10	0.36	Dec 2011		
7.04	+0.465	C	J S Coyote Rd/Robert Rd (Signalized) -- [B1234]										Map
		C	UH Projects spanning M324 to M325	AC	AC	2	10	24	10	0.19	Dec 2011		
7.22	+0.651	C	UH	AC	Paved	2	0	24	0	0.19	78		
7.41	+0.837	C	UH	AC	AC	2	0.5	24	0.5	1.53	13 Jul 2006		
7.78	M325 +0.184	C	J APS Access Rd -- [R]								13 Jul 2006		
8.92	M326 +0.322	C	J S Range Access Rd -- [R]								13 Jul 2006		Map
8.94	+0.342	C	UH Projects spanning M326 to M327	AC	AC	2	0.5	24	4.2	0.04	13 Jul 2006		
8.98	+0.386	C	UH	AC	AC	2	0.5	24	8	0.06	13 Jul 2006		
9.04	+0.443	C	UH	AC	AC	2	4.2	24	8	0.02	13 Jul 2006		
9.05	+0.459	C	UH	AC	AC	2	8	24	8	1.01	13 Jul 2006		
9.14	+0.547	C	J S County Fairgrounds Rd -- [R14]								13 Jul 2006		Map
9.62	M327 +0.028	C	J YCF Emergency Access Rd -- [R]								13 Jul 2006		
9.72	+0.122	C	J Range Access Rd -- [L]								13 Jul 2006		
10.07	+0.472	C	UH Projects spanning M327 to M328	AC	AC	2	8	24	6	0.17	13 Jul 2006		
10.24	+0.646	C	UH	AC	AC	2	6.5	24	6	0.01	13 Jul 2006		
10.25	+0.659	C	UH	AC	AC	2	6.5	24	5.5	0.03	13 Jul 2006		
10.28	+0.685	C	UH	AC	AC	2	6.5	24	5	0.05	13 Jul 2006		
10.33	+0.732	C	J S Prescott Ridge Rd -- [L23]								13 Jul 2006		Map
		C	UH Projects spanning M327 to M328	AC	AC	2	6.5	24	6.5	0.06	13 Jul 2006		
10.39	+0.793	C	UH	AC	AC	2	6.5	24	8	0.02	13 Jul 2006		
10.41	+0.814	C	UH	AC	AC	2	8	24	8	1.86	13 Jul 2006		
10.60	M328 +0.016	C	J Range Access Rd -- [R]								13 Jul 2006		
12.16	M329 +0.565	C	J S Shiloh Rd -- [L2]								13 Jul 2006		Map
12.27	+0.680	C	UH Projects spanning M329 to M330	AC	AC	2	8	24	4.2	0.12	13 Jul 2006		
12.40	+0.804	C	UH	AC	AC	2	4.2	24	0.5	0.04	13 Jul 2006		
12.41	+0.819	C	J S Rinker Driveway -- [R1]								13 Jul 2006		Map
		C	J S Mingus West Emergency Access Rd -- [L]								13 Jul 2006		Map
12.44	+0.845	C	UH Projects spanning M329 to M330	AC	AC	2	0.5	24	0.5	1.64	13 Jul 2006		
12.66	M330 +0.052	C	J Fain Rd -- [R]								13 Jul 2006		
13.00	+0.395	C	J Range Access Rd -- [L]								13 Jul 2006		

SA089 at M330+0.395

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 518

M330+0.395 on SA089

ARIZONA STATE HIGHWAY SYSTEM LOG

SA089 at M331+0.225

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M331+0.225 on SA089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
13.80	M331 +0.225	C	JB	NECL Prescott Valley									
14.00	+0.425	C	J	Range Access Rd -- [L23]							13 Jul 2006		
14.08	+0.500	C	UH	Projects spanning M331 to M332	AC	AC	2	0.5	24	0.5	10 Sep 2010		
14.11	+0.536	C	UH		AC	AC	2	1	24	1	10 Sep 2010		
14.13	+0.556	C	JB	Enter Prescott NF									
16.72	M333 +1.141	C	UH	Projects spanning M333 to M334	AC	AC	2	1	24	1	03 Oct 2002		
16.83	+1.251	C	UH		AC	AC	2	1	24	1	10 Sep 2010		
19.19	M336 +0.626	C	J S	To Great Western Trail & Mingus Mtn -- [B24]									Map
20.08	M337 +0.499	C	UH	Projects spanning M337 to M338	AC	AC	2	1	24	1	03 Oct 2002		
20.31		A	J S	Sunrise Dr -- [R]							22 Apr 2008		Map
25.65	M343 +0.132	C	X	Scenic Viewpoint									
25.66	+0.134	C	UH	Projects spanning M343 to M344	AC	AC	2	4.5	24	4.5	30 Oct 2002		
25.67	+0.151	C	UH		AC	AC	2	8	24	8	30 Oct 2002		
25.77	+0.249	C	UH		AC	AC	2	8	24	4.5	30 Oct 2002		
25.78	+0.255	C	UH		AC	AC	2	4.5	24	4.5	30 Oct 2002		
25.80	+0.279	C	UH		AC	AC	2	1	24	1	03 Oct 2002		
26.13	+0.612	C	JB	WCL Jerome Elev 5435									
26.27	+0.742	C	UH	Projects spanning M343 to M344	AC	Paved	2	0	24	0	22 Nov 2000		
26.50	M344 +0.032	C	UH	Projects spanning M344 to M345	AC	AC	2	0	24	0	22 Nov 2000		
26.58	+0.112	C	UH		AC	Paved	2	0	24	0	22 Nov 2000		
26.65	+0.182	C	J	County Rd/ Giroux St (Jerome)									
26.81	+0.347	C	NB	Projects spanning M344 to M345	AC	Paved	2	0	24	0	22 Nov 2000		
26.95	+0.484	C	UH		AC	AC	2	0	24	4	22 Nov 2000		
28.94	M345 +1.481	C	J	Rd to Dundee Mine									
29.06	+1.600	C	UH	Projects spanning M345 to M346	AC	AC	2	0	24	3	22 Nov 2000		
29.13	+1.676	C	JB	ECL Jerome									
29.30	+1.841	C	UH	Projects spanning M345 to M346	AC	AC	2	2	24	3	22 Nov 2000		
30.63	M348 +0.200	C	UH	Projects spanning M348 to M349	AC	AC	2	3	24	3	22 Nov 2000		
30.74	+0.311	C	JB	WCL Clarkdale Elev 3550									
30.82	+0.388	C	J	Turquoise Way (Road to Verde Valley Tower) -- [L]									
30.92	+0.486	C	J	Wild Horse Ln -- [R]									
31.30	+0.871	C	J	Old Jerome Hwy -- [R]									
31.32	+0.890	C	UB	WUB Cottonwood/Clarkdale									
31.42	+0.992	C	UH	Projects spanning M348 to M349	AC	AC	2	3	24	3	22 Apr 2008		
31.44	+1.012	C	NB		AC	AC	1	0	15	0	22 Apr 2008		
31.50	M349 +0.029	C	NB	Projects spanning M349 to M350	AC	AC	1.5	0	22.5	0	22 Apr 2008		
31.55	+0.081	C	NB		AC	AC	2	0	30	0	22 Apr 2008		
31.85	+0.381	C	J S	Valley View Rd Roundabout -- [R]							22 Apr 2008		Map
31.99	+0.519	C	J	(NB) Lamp Lighter Village -- [R]									
32.23	+0.759	C	J S	Lisa St Roundabout -- [R]							22 Apr 2008		Map
32.52	+1.005	C	J	(SB) Pine Shadows Blvd -- [L3]									
32.62	M350 +0.167	C	JB	ECL Clarkdale, WCL Cottonwood Elev 3320									
32.98	+0.525	C	J S	Scenic Dr Roundabout -- [R]							22 Apr 2008		Map

SA089 at M350+0.525

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 519

M350+0.525 on SA089

ARIZONA STATE HIGHWAY SYSTEM LOG

SA089 at M351+0.161

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M351+0.161 on SA089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
33.64	M351 +0.161	C	J S Black Hills Dr Roundabout -- [R]								22 Apr 2008		Map
33.74	+0.256	C	UH Projects spanning M351 to M352	AC	AC	4	0	52	0	1.77	05 Jun 2003		
33.77	+0.290	C	J Refuse Transfer Station -- [R]										
33.84	+0.360	C	J S Mingus Ave (Signalized) -- [B24]										Map
33.93	+0.449	C	J Justin Dr -- [R]										
34.14	+0.662	C	J S Candy Ln -- [L3]										Map
34.31	+0.832	C	J Calvary Way -- [R]										
34.42	+0.944	C	J S Willard St (Signalized) -- [B24]										Map
34.76	M352 +0.280	C	J S 6th St (Signalized) -- [B24]										Map
34.90	+0.423	C	J Cottonwood St -- [R]										
35.03	+0.546	C	J 8th St -- [R]										
35.15	+0.672	C	J 10th St -- [R]										
35.28	+0.797	C	J S 12th St (Signalized) -- [B24]										Map
35.50	M353 +0.035	C	UH Projects spanning M353 to M354	AC	UTW	4	0	52	0	0.05	05 Jun 2003		
35.55	+0.081	C	J S Main St North & Cottonwood St East (Signalized) -- [B24]										Map
		C	UH Projects spanning M353 to M354	AC	UTW	4	0	52	0	0.03	05 Jun 2003		
35.58	+0.113	C	UH	AC	MBH	4	0	52	0	0.06	05 Jun 2003		
35.64	+0.170	C	UH	AC	AC	4	0	52	0	0.51	05 Jun 2003		
35.73	+0.264	C	J Villa Dr -- [L]										
35.79	+0.323	C	J Skyline Dr -- [R]										
35.98	+0.515	C	J Camino Real -- [R]										
36.12	M355 +0.131	C	J S Commercial Access Rd -- [R]										Map
36.15	+0.167	C	UH Projects spanning M355 to M356	PCC	PCC	4	0	52	0	0.06	75		
36.18	+0.199	C	J S Cove Parkway Left & S 260 East Right (Signalized) -- [B124]										Map
36.21	+0.225	C	UH Projects spanning M355 to M356	AC	AC	4	0	52	0	0.06	05 Jun 2003		
36.27	+0.286	C	JB Temp Leave Cottonwood										
	+0.287	C	J S Grosetta Rd -- [L]										Map
36.28	+0.290	C	UH Projects spanning M355 to M356	AC	AC	4	4	48	4	0.74	17 Mar 2001		
36.36	+0.373	C	BR Oak Wash									21 ft Concrete	
36.52	+0.530	C	BR Verde River								1992	455 ft Concrete	
	+0.537	C	J Colonial Blvd & UVX Blvd -- [B]										
36.77	+0.786	C	J River Ave -- [B]										
37.02	M356 +0.132	C	J S Zalesky Rd (Signalized) -- [B1234]								2004		Map
		C	UH Projects spanning M356 to M357	AC	AC	4	6	48	6	0.03	17 Mar 2001		
37.03	+0.140	C	JB Re-enter Cottonwood										
37.05	+0.159	C	UH Projects spanning M356 to M357	AC	AC	4	8	48	8	0.28	17 Mar 2001		
37.33	+0.439	C	UH	AC	AC	4	8.6	48	8.6	0.06	17 Mar 2001		
37.39	+0.501	A	J S Rocking Chair Rd -- [L2]										Map
		C	UH Projects spanning M356 to M357	AC	AC	4	0	48	9.6	0.05	17 Mar 2001		
37.44	+0.553	C	NB	AC	AC	2	4	24	10	0.75	17 Mar 2001		
37.99	M357 +0.134	A	J Cornville Rd (Signalized) -- [R124]										
		C	UB EUB Cottonwood/Clarkdale										
38.19	+0.334	C	NB Projects spanning M357 to M358	AC	AC	2	4	24	10	9.14	25 Jun 2002		

SA089 at M357+0.334

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 520

M357+0.334 on SA089

ARIZONA STATE HIGHWAY SYSTEM LOG

SA089 at M358+0.093

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M358+0.093 on SA089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
39.00	M358 +0.093	A	J	Bill Grey Rd -- [L24]									
39.19	+0.286	C	JB	NECL Cottonwood									
40.20	M359 +0.285	A	X	Median Cross-Over -- [U24]									
41.49	M360 +0.586	A	J	Oak Creek Valley Rd -- [R124]									
42.22	M361 +0.309	A	J	Spring Hills Ranch Rd -- [R124]									
42.46	+0.552	C	BR	(NB) Spring Creek							25 Jun 2002	279 ft Concrete	
43.48	M362 +0.565	C	J S	Page Springs Rd -- [R12]									Map
44.70	M363 +0.782	C	J	Scenic Pullout -- [R1]									
45.08	M364 +0.175	A	J	USFS Access Rd/Red Canyon Rd -- [B24]									
46.52	M365 +0.606	A	J	Wastewater Treatment Plant Rd -- [L24]									
47.06	M366 +0.165	A	BR	Dry Creek							Aug 2002	475 ft Concrete	
47.33	+0.443	C	NB	Projects spanning M366 to M367	AC	AC	2	4	24	10	2.88	Aug 2002	
48.22	M367 +0.309	A	J	Red Moon Dr -- [L234]									
48.50	+0.589	A	J	El Rojo Access Rd -- [L234]									
49.28	M368 +0.365	A	J	Lower Red Rock Loop Rd -- [R124]									
49.46	+0.546	C	JB	WCL Sedona									
50.21	M369 +0.294	C	NB	Projects spanning M369 to M370	AC	AC	2	4	24	5	0.09	Aug 2002	
50.30	+0.385	C	NB		AC	AC	2	2	24	0	1.08	Aug 2002	
50.56	+0.642	A	J	Upper Red Rock Loop Rd (Signalized) -- [B234]									
		C	UB	WUB Sedona									
50.83	+0.917	A	J	Bristlecone Pines Dr -- [L23]									
51.11	M370 +0.196	A	J	Foothills Dr & Medical Center Dr -- [B1234]									
51.38	+0.465	A	J	Juniper Dr & Calle Del Sol -- [B24]									
51.39	+0.471	C	UH	Projects spanning M370 to M371	AC	AC	4	0	48	0	0.05	Aug 2002	
51.44	+0.519	C	UH		AC	AC	4	0	48	0	1.98	1998	
51.58	+0.667	C	J	Unknown Rd -- [L3]									
51.63	+0.715	A	J	Dry Creek Rd & Arroyo Pinon Rd (Signalized) -- [B234]									
52.56	M371 +0.904	C	J	Rodeo Rd North & Shelby Dr South (Signalized) -- [B234]									
52.63	M372 +0.001	C	J	Business Access -- [B3]									
52.66	+0.027	C	J	Goodrow Ln -- [L3]									
52.67	+0.043	C	J	Business Access -- [L3]									
52.70	+0.073	C	J	Business Access -- [L]									
52.71	+0.082	C	J	Business Access -- [L]									
52.73	+0.097	C	J	Business Access -- [B1]									
52.74	+0.109	C	J	Business Access -- [L]									
52.75	+0.120	C	J	Business Access -- [L]									
52.76	+0.130	C	J	Business Access -- [L]									
52.77	+0.137	C	J	Business Access -- [R1]									
52.78	+0.150	C	J	Business Access -- [B1]									
52.82	+0.185	C	J	Coffee Pot Dr North & Sunset Dr South (Signalized) -- [B1234]									
52.86	+0.228	C	J	Business Access -- [L3]									
52.87	+0.238	C	J	Business Access -- [R1]									
52.90	+0.264	C	J	Business Access -- [L3]									

SA089 at M372+0.264

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 521

M372+0.264 on SA089

ARIZONA STATE HIGHWAY SYSTEM LOG

SA089 at M372+0.303

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M372+0.303 on SA089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
52.93	M372 +0.303	C	J	Payne PI North & Kallof PI South -- [B]									
52.95	+0.317	C	J	Business Access -- [B]									
52.96	+0.327	C	J	Business Access -- [R]									
52.97	+0.341	C	J	Business Access -- [L]									
52.98	+0.346	C	J	Business Access -- [R]									
53.00	+0.369	C	J	Business Entrance -- [R]									
53.02	+0.385	C	J	Business Access -- [L3]									
53.06	+0.424	C	J	Business Access -- [R]									
	+0.428	C	J	Business Access -- [R]									
53.09	+0.454	C	J	Mountain Shadow Dr North & North View Rd South (Signalized) -- [B24]									
53.11	+0.480	C	J	Business Access -- [L]									
53.13	+0.499	C	J	Business Access -- [B]									
53.14	+0.508	C	J	Business Access -- [L]									
53.16	+0.525	C	J	View Dr -- [R]									
53.17	+0.542	C	J	Business Access -- [B]									
53.18	+0.551	C	J	Business Access -- [B]									
53.20	+0.564	C	J	Business Access -- [L]									
	+0.571	C	J	Inspirational Dr -- [R]									
53.21	+0.575	C	J	Business Access -- [L]									
53.22	+0.584	C	J	Business Access -- [R]									
	+0.589	C	J	Business Access -- [L]									
53.23	+0.601	C	J	Business Access -- [B]									
53.24	+0.609	C	J	Traumeri Ln -- [L]									
53.26	+0.627	C	J	Business Access North & Oak Creek Blvd South -- [B]									
53.28	+0.645	C	J	Posse Grounds Rd -- [L]									
53.31	+0.679	C	J	Business Access North & Birch Blvd South -- [B]									
53.36	+0.725	C	J	Business Access North & Willow Way South -- [B3]									
53.38	+0.745	C	J	Business Access South -- [R]									
53.40	+0.765	C	J	Business Access South -- [R]									
53.41	+0.776	C	J	Business Access South -- [R]									
53.42	+0.784	C	UH	Projects spanning M372 to M373	AC	AC	4	0	54	0	0.03	1998	
53.43	+0.794	C	J	Business Access South -- [R]									
53.44	+0.812	C	J	Business Access North & Saddlerock Circle South -- [B3]									
		C	UH	Projects spanning M372 to M373	AC	AC	4	0	48	0	0.19	1998	
53.52	+0.887	C	J	Soldier Pass Rd (Signalized) -- [L24]									
53.54	+0.911	C	J	Business Access South -- [R]									
53.56	+0.930	C	J	Elk Rd -- [R]									
53.57	+0.943	C	J	Business Access -- [R]									
53.59	+0.958	C	J	Business Access -- [R]									
53.61	M373 +0.001	C	J	Business Access -- [R]									
53.62	+0.018	C	J	Business Access -- [R]									
53.63	+0.024	C	UH	Projects spanning M373 to M374	AC	AC	4	0	48	0	0.03	1998	
53.66	+0.054	C	UH		AC	AC	4	0	48	0	0.02	1998	

SA089 at M373+0.054

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 522

M373+0.054 on SA089

ARIZONA STATE HIGHWAY SYSTEM LOG

SA089 at M373+0.065

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M373+0.065 on SA089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
53.67	M373 +0.065	C	J	Airport Rd (Signalized) -- [B1234]									
53.68	+0.076	C	UH	Projects spanning M373 to M374	AC	AC	4	0	48	0	0.94	1998	
53.83	+0.220	C	JB	Cocconino County									
53.90	+0.292	C	J	Les Springs Dr -- [R]									
53.96	+0.351	C	J	Local Rd (Closed) -- [L3]									
54.07	+0.460	C	J	Business Access -- [L]									
54.15	+0.548	C	J	Rolling Hills Rd -- [R]									
54.18	+0.573	C	J	Business Access -- [L]									
54.62	M374 +0.027	C	DH	Projects spanning M374 to M375	AC	AC	4	0	48	0	0.19	2008	
54.68	+0.088	C	J S	Brewer Rd -- [R]									Map
54.70	+0.105	C	J S	Brewer Rd Roundabout -- [R]									Map
54.71	+0.121	C	J S	(NB) Business Access -- [R]									Map
54.72	+0.131	C	J S	(NB) Business Access -- [R]									Map
54.74	+0.152	C	J S	(NB) Hart Rd -- [R]									Map
54.78	+0.187	C	J S	Business Access North & S 179 South Roundabout -- [B]							2008		Map
54.81	+0.200	C	X	Control to City of Sedona									
55.41	+0.840	C	X	Continue ADOT Control									
		C	UH	Projects spanning M374 to M375	AC	AC	2	1	24	1	1.25	1999	
55.43	+0.860	C	VMS	NB Variable Message Sign (Existing)							Aug 2009		
55.66	M375 +0.102	C	UB	NUB Sedona									
55.79	+0.237	C	J	Purtymun Ln -- [B]									
55.80	+0.247	C	SVP	NB Unpaved 81' long, Variable 0-42' long							0.02		
55.82	+0.262	C	SVP	NB Unpaved 129' long, Variable 42-0' long							0.02		
56.26	+0.700	C	J	Wilson Canyon Rd									
56.32	+0.765	C	BR	Midgley Canyon							1939	375 ft Steel	
56.58	M376 +0.018	C	JB	NCL Sedona									
56.67	+0.110	C	UH	Projects spanning M376 to M377	AC	AC	2	1	24	4	0.08	1999	
56.75	+0.191	C	UH		AC	AC	2	1	24	2	0.39	1999	
57.14	+0.579	C	UH		AC	AC	2	1	24	1	0.33	1999	
57.47	+0.912	C	UH		AC	AC	2	1	24	2	0.04	1999	
	+0.915	C	SVP	NB Slow Vehicle Pullout							0.04	1999	
57.51	+0.952	C	UH	Projects spanning M376 to M377	AC	AC	2	2	24	2	0.11	1999	
57.62	M377 +0.091	C	UH	Projects spanning M377 to M378	AC	AC	2	1	24	2	0.04	1999	
57.65	+0.126	C	UH		AC	AC	2	1	24	1	0.39	1999	
58.04	+0.514	C	UH		AC	AC	2	1	24	4	0.17	1999	
58.21	+0.687	C	UH		AC	AC	2	1	24	1	0.62	1999	
58.51	+0.981	C	SVP	SB Slow Vehicle Pullout							0.02	1999	
58.83	M378 +0.112	C	UH	Projects spanning M378 to M379	AC	AC	2	2	24	1	0.10	1999	
58.88	+0.161	C	J	Old Indian Rd -- [R]									
58.91	+0.183	C	J	Blackberry Ln -- [L]									
58.93	+0.210	C	UH	Projects spanning M378 to M379	AC	AC	2	1	24	1	0.46	1999	
59.00	+0.278	C	J	Thompson Rd -- [R]									
59.03	+0.307	C	X	Indian Gardens Elev 4579									

SA089 at M378+0.307

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 523

M378+0.307 on SA089

ARIZONA STATE HIGHWAY SYSTEM LOG

SA089 at M378+0.631

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M378+0.631 on SA089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
59.35	M378 +0.631	C	J	Creek Side -- [R]									
59.40	+0.674	C	UH	Projects spanning M378 to M379	AC	AC	2	8	24	1	0.08	1999	
59.46	+0.742	C	J	Five Oaks Ln -- [R]									
59.47	+0.750	C	UH	Projects spanning M378 to M379	AC	AC	2	1	24	1	0.50	1999	
59.57	+0.843	C	J	Hidden Oak -- [R]									
59.71	M379 +0.010	C	SVP	SB Paved 181' long, Variable 0'-0' wide							0.03		
59.85	+0.146	C	SVP	NB Paved 245' long, variable 0'-0' wide							0.05		
59.97	+0.269	C	UH	Projects spanning M379 to M380	AC	AC	2	2	24	1	0.16	1999	
59.98	+0.276	C	SVP	NB Paved 155' long, variable 0'-0' wide							0.03		
60.13	+0.424	C	UH	Projects spanning M379 to M380	AC	AC	2	1	24	1	2.49	1999	
60.16	+0.460	C	SVP	NB Unpaved 194' long, variable 0'-0' wide							0.04		
60.73	M380 +0.023	C	X	Elevation 5000									
62.05	M381 +0.374	C	BR	Oak Creek								1934	202 ft Steel
62.62	+0.937	C	UH	Projects spanning M381 to M382	AC	AC	2	1	30	1	0.01	1999	
62.63	+0.948	C	UH		AC	AC	2	1	36	1	0.07	1999	
62.70	M382 +0.044	C	UH	Projects spanning M382 to M383	AC	AC	2	1	30	1	0.02	1999	
62.72	+0.39	C	UH		AC	AC	2	1	24	1	0.20	1999	
62.92	+0.265	C	UH		AC	AC	2	1	24	1	0.03	2008	
62.94	+0.291	C	UH		AC	AC	2	1	24	4	0.02	2008	
62.96	+0.310	C	UH		AC	AC	2	1	24	1	0.09	2008	
63.06	+0.404	C	UH		AC	AC	2	1	24	1	4.16	1999	
67.22	M386 +0.587	C	UH	Projects spanning M386 to M387	AC	AC	2	1	24	1	2.09	Sep 2001	
67.98	M387 +0.358	C	BR	Oak Creek								1931	160 ft Concrete
68.35	+0.722	C	SVP	SB Unpaved 93' long, Variable 0-12-0' wide							0.02		
68.70	M388 +0.105	C	SVP	NB Unpaved 140' long, Variable 0-35-0' wide							0.03		
68.90	+0.308	C	SVP	NB Unpaved 224' long, Variable 0-16' wide							0.04		
69.31	+0.715	C	UH	Projects spanning M388 to M389	AC	AC	2	1	24	4	0.04	Sep 2001	
69.35	+0.759	C	UH		AC	AC	2	1	24	7	0.09	Sep 2001	
69.44	+0.846	C	UH		AC	AC	2	1	24	4	0.04	Sep 2001	
69.45	+0.859	C	SVP	SB Unpaved 118' long, Variable 0-12-0' wide							0.02		
69.47	+0.883	C	UH	Projects spanning M388 to M389	AC	AC	2	1	24	1	0.65	Sep 2001	
70.06	M389 +0.446	C	SVP	NB Unpaved 230' long, Variable 0-50-0' wide							0.04		
70.13	+0.514	C	UH	Projects spanning M389 to M390	AC	AC	2	1	24	3	0.05	Sep 2001	
70.17	+0.560	C	UH		AC	AC	2	1	24	5	0.02	Sep 2001	
70.20	+0.585	C	UH		AC	AC	2	1	24	3.5	0.02	Sep 2001	
70.21	+0.602	C	UH		AC	AC	2	1	24	2	0.13	Sep 2001	
70.35	+0.736	C	UH		AC	AC	2	5	24	2	0.06	Sep 2001	
70.41	+0.796	C	UH		AC	AC	2	5	24	5	0.03	Sep 2001	
70.44	+0.827	C	UH		AC	AC	2	9	24	8	0.17	Sep 2001	
70.61	+0.995	C	UH		AC	AC	2	9	24	4	0.01	Sep 2001	
70.62	+1.003	C	UH		AC	AC	2	12	24	4	0.02	Sep 2001	
70.63	M390 +0.016	C	UH	Projects spanning M390 to M391	AC	AC	2	12	24	0	0.04	Sep 2001	
70.67	+0.053	C	J S	Oak Creek Viewpoint -- [R14]									

Map

SA089 at M390+0.053

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 524

M390+0.053 on SA089

ARIZONA STATE HIGHWAY SYSTEM LOG

SA089 at M390+0.053

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M390+0.053 on SA089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
70.67	M390 +0.053	C	UH Projects spanning M390 to M391	AC	AC	2	12	24	12	0.10	Sep 2001		
70.73	+0.108	C	J S Local Campsite Entrance -- [L]										Map
70.76	+0.139	C	J S Oak Creek Lookout -- [R]										Map
70.77	+0.151	C	UH Projects spanning M390 to M391	AC	AC	2	16	24	12	0.01	Sep 2001		
70.78	+0.159	C	UH	AC	AC	2	16	24	10	0.13	Sep 2001		
70.91	+0.291	C	UH	AC	AC	2	10.5	24	8	0.05	Sep 2001		
70.96	+0.338	C	UH	AC	AC	2	5	24	8	0.09	Sep 2001		
71.05	+0.431	C	UH	AC	AC	2	3.5	24	5	0.03	Sep 2001		
71.08	+0.458	C	UH	AC	AC	2	3.5	24	2	0.02	Sep 2001		
71.10	+0.481	C	J S ADOT Oak Creek Rim Maintenance Yard -- [R14]										Map
		C	UH Projects spanning M390 to M391	AC	AC	2	3.5	24	4	0.04	Sep 2001		
71.14	+0.519	C	UH	AC	AC	2	2	24	4	0.08	Sep 2001		
71.22	+0.601	C	UH	AC	AC	2	1	24	2	0.07	Sep 2001		
71.29	+0.674	C	UH	AC	AC	2	2	24	2	0.56	Sep 2001		
71.49	+0.868	C	J Forest Rd 9461Q -- [R]										
71.69	M391 +0.086	C	J National Forest Rd 535 -- [L]										
71.81	+0.207	C	SVP NB Unpaved 112' long, Variable 0-30-0' wide							0.02			
71.85	+0.241	C	UH Projects spanning M391 to M392	AC	AC	2	2	24	0	0.45	Sep 2001		
72.15	+0.546	C	J National Forest Rd 237 -- [R]										
72.30	+0.696	C	UH Projects spanning M391 to M392	AC	AC	2	2	24	2	0.23	Sep 2001		
72.51	+0.900	C	SVP SB Unpaved 266' long, Variable 0-12-0' wide							0.05			
72.54	M392 +0.003	C	UH Projects spanning M392 to M393	AC	AC	2	2	24	0	0.13	Sep 2001		
72.66	+0.128	C	UH	AC	AC	2	2	24	2	0.23	Sep 2001		
72.89	+0.362	C	UH	AC	AC	2	2	24	0	0.01	Sep 2001		
72.90	+0.369	C	UH	AC	AC	2	1	24	0	0.09	Sep 2001		
72.94	+0.403	C	X Fry Canyon										
73.00	+0.463	C	UH Projects spanning M392 to M393	AC	AC	2	1	24	1	0.09	Sep 2001		
73.09	+0.554	C	UH	AC	AC	2	1	24	2	0.08	Sep 2001		
73.13	+0.595	C	J Unknown Rd -- [R]										
73.16	+0.629	C	UH Projects spanning M392 to M393	AC	AC	2	1	24	0	0.22	Sep 2001		
73.38	+0.852	C	UH	AC	AC	2	1	24	3	0.06	Sep 2001		
		C	SVP NB Unpaved 297' long, 20' wide							0.06			
73.45	+0.914	C	UH Projects spanning M392 to M393	AC	AC	2	2	24	3	0.56	Sep 2001		
73.81	M393 +0.256	C	J National Forest Rd 9482v -- [R]										
74.00	+0.454	C	UH Projects spanning M393 to M394	AC	AC	2	2	24	5	0.48	Sep 2001		
74.49	+0.939	C	UH	AC	AC	2	2	24	2	0.30	Sep 2001		
74.62	M394 +0.085	C	J National Forest Rd 533f (South Entrance) -- [R]										
74.64	+0.105	C	J National Forest Rd 533b Left & National Forest Rd 533f (North Entrance) -- [B]										
74.79	+0.257	C	UH Projects spanning M394 to M395	AC	AC	2	1	24	2	0.38	Sep 2001		
74.81	+0.274	C	BR Woody Wash								1994	35 ft Concrete	
75.00	+0.466	C	SVP NB Unpaved 529' long, Variable 0-30' wide							0.10			
75.10	+0.567	C	SVP NB Unpaved 158' long, 30' wide							0.03			
75.13	+0.596	C	SVP NB Unpaved 234' long, Variable 30-0' wide							0.04			

SA089 at M394+0.596

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 525

M394+0.596 on SA089

ARIZONA STATE HIGHWAY SYSTEM LOG

SA089 at M394+0.636

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M394+0.636 on SA089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
75.17	M394 +0.636	C	UH	Projects spanning M394 to M395	AC	AC	2	1	24	1	0.32	Sep 2001	
75.49	+0.954	C	UH		AC	AC	2	1	24	2	0.03	Sep 2001	
75.52	M395 +0.008	C	UH	Projects spanning M395 to M396	AC	AC	2	5	24	2	0.28	Sep 2001	
75.80	+0.292	C	UH		AC	AC	2	3.5	24	2	0.03	Sep 2001	
75.83	+0.317	C	UH		AC	AC	2	2	24	2	0.06	Sep 2001	
75.89	+0.382	C	UH		AC	AC	2	5	24	2	0.08	Sep 2001	
75.93	+0.420	C	SVP	NB Unpaved 181' long, Variable 0-12' wide							0.03		
75.97	+0.457	C	J	National Forest Rd 333 -- [L]									
		C	UH	Projects spanning M395 to M396	AC	AC	2	2	24	2	0.18	Sep 2001	
76.14	+0.636	C	UH		AC	AC	2	2	24	0	0.17	Sep 2001	
76.32	+0.807	C	UH		AC	AC	2	2	24	2	0.18	Sep 2001	
76.44	+0.935	C	SVP	SB Unpaved 85' long, Variable 0-25' wide							0.02		
76.46	+0.951	C	SVP	SB Unpaved 183' long, 25' wide							0.03		
76.49	+0.986	C	SVP	SB Unpaved 87' long, Variable 25-0' wide							0.02		
	+0.987	C	UH	Projects spanning M395 to M396	AC	AC	2	2	24	1	0.21	Sep 2001	
76.56	M396 +0.051	C	J	Forest Highlands -- [R]									
76.70	+0.193	C	UH	Projects spanning M396 to M397	AC	AC	2	2	24	4	0.03	Sep 2001	
76.73	+0.225	C	SVP	SB Unpaved 155' long, Variable 0-24-0' wide							0.03		
		C	UH	Projects spanning M396 to M397	AC	AC	2	3.5	24	4	0.01	Sep 2001	
76.74	+0.236	C	UH		AC	AC	2	5	24	4	0.13	Sep 2001	
76.88	+0.369	C	UH		AC	AC	2	5	24	9	0.04	Sep 2001	
76.92	+0.412	C	UH		AC	AC	2	5	24	8	0.03	Sep 2001	
76.95	+0.443	C	UH		AC	AC	2	5	24	2	0.06	Sep 2001	
77.01	+0.502	C	J	Griffith Springs Trail -- [R14]									
		C	UH	Projects spanning M396 to M397	AC	AC	2	12	24	2	0.02	Sep 2001	
77.03	+0.518	C	UH		AC	AC	2	5	24	2	0.08	Sep 2001	
77.09	+0.586	C	BR	Landon Spring RCB							1994	32 ft Concrete	
77.11	+0.602	C	UH	Projects spanning M396 to M397	AC	AC	2	3.5	24	2	0.03	Sep 2001	
77.14	+0.627	C	UH		AC	AC	2	2	24	2	0.05	Sep 2001	
77.18	+0.673	C	UH		AC	AC	2	2	24	6	0.01	Sep 2001	
77.19	+0.678	C	UH		AC	AC	2	3.5	24	6	0.05	Sep 2001	
77.24	+0.729	C	UH		AC	AC	2	5	24	6	0.10	Sep 2001	
77.34	+0.831	C	UH		AC	AC	2	5	24	3	0.18	Sep 2001	
77.36	+0.856	C	J	Landon Spring Rd -- [L]									
77.52	+1.012	C	UH	Projects spanning M396 to M397	AC	AC	2	5	24	5	0.07	Sep 2001	
77.59	M397 +0.065	C	UH	Projects spanning M397 to M398	AC	AC	2	5	24	8	0.04	Sep 2001	
77.63	+0.108	C	UH		AC	AC	2	5	24	5	0.03	Sep 2001	
77.67	+0.143	C	J	Local Rd -- [L]									
		C	UH	Projects spanning M397 to M398	AC	AC	2	5	24	2	0.06	Sep 2001	
77.73	+0.204	C	J	Forest Highlands Dr -- [R14]									
		C	UH	Projects spanning M397 to M398	AC	AC	2	5	36	2	0.03	Sep 2001	
77.76	+0.238	C	UH		AC	AC	2	5	30	4	0.02	Sep 2001	
77.79	+0.259	C	UH		AC	AC	2	6.5	30	4	0.04	Sep 2001	

Map

Map

Map

SA089 at M397+0.259

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 526

M397+0.259 on SA089

ARIZONA STATE HIGHWAY SYSTEM LOG

SA089 at M397+0.303

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M397+0.303 on SA089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
77.83	M397 +0.303	C	UH	Projects spanning M397 to M398	AC	AC	2	8	30	4	0.03	Sep 2001	
77.86	+0.329	C	UH		AC	AC	2	8	24	6	0.01	Sep 2001	
77.87	+0.343	C	UH		AC	AC	2	5	24	6	0.17	Sep 2001	
78.02	+0.498	C	VMS	SB Variable Message Sign (Existing)								Aug 2009	
78.03	+0.508	C	UH	Projects spanning M397 to M398	AC	AC	2	2	24	6	0.05	Sep 2001	
78.08	+0.556	C	UH		AC	AC	2	2	24	5	0.04	Sep 2001	
78.12	+0.592	C	UH		AC	AC	2	2	24	4	0.25	Sep 2001	
78.37	+0.846	C	UH		AC	AC	2	9	24	6	0.06	Sep 2001	
78.39	+0.859	C	J	Forest Rd -- [L]									
78.42	+0.890	C	SVP	SB Unpaved 233' long, Variable 0-30-0' wide							0.04		
78.43	+0.906	C	UH	Projects spanning M397 to M398	AC	AC	2	9	24	5	0.05	Sep 2001	
78.48	+0.956	C	UH		AC	AC	2	9	24	2	0.04	Sep 2001	
78.53	M398 +0.016	C	J S	Pine Del Dr -- [R14]									Map
		C	UH	Projects spanning M398 to M399	AC	AC	2	9	30	2	0.05	Sep 2001	
78.58	+0.069	C	UH		AC	AC	2	9	30	3	0.01	Sep 2001	
78.59	+0.076	C	UH		AC	AC	2	6	30	3	0.01	Sep 2001	
78.60	+0.088	C	UH		AC	AC	2	3	24	8	0.03	Sep 2001	
78.63	+0.120	C	UH		AC	AC	2	3	24	8	0.02	Sep 2001	
78.65	+0.144	C	UH		AC	AC	2	6	24	4	0.01	Sep 2001	
78.66	+0.151	C	J S	Driveway Entrance -- [L]									Map
		C	UH	Projects spanning M398 to M399	AC	AC	2	9	24	4	0.04	Sep 2001	
78.70	+0.187	C	J S	Pine Ridge Dr -- [B14]									Map
		C	UH	Projects spanning M398 to M399	AC	AC	2	9	36	6	0.01	Sep 2001	
78.71	+0.199	C	UH		AC	AC	2	9	30	6	0.02	Sep 2001	
78.73	+0.220	C	UH		AC	AC	2	6	30	6	0.04	Sep 2001	
78.77	+0.259	C	UH		AC	AC	2	6	24	6	0.02	Sep 2001	
78.78	+0.275	C	UH		AC	AC	2	3	24	6	0.01	Sep 2001	
78.79	+0.285	C	UH		AC	AC	2	3	24	4	0.01	Sep 2001	
78.80	+0.291	C	UH		AC	AC	2	4.5	24	4	0.01	Sep 2001	
78.81	+0.301	C	UH		AC	AC	2	4.5	24	8	0.03	Sep 2001	
78.82	+0.310	C	UB	WUB Flagstaff									
78.84	+0.328	C	J	Old Munds Highway -- [B]									
	+0.330	C	UH	Projects spanning M398 to M399	AC	AC	2	6	24	8	0.06	Sep 2001	
78.90	+0.389	C	J S	Business Access -- [L3]									Map
		C	UH	Projects spanning M398 to M399	AC	AC	2	4	24	8	0.02	Sep 2001	
78.92	+0.411	C	UH		AC	AC	2	6.5	24	8	0.02	Sep 2001	
78.94	+0.431	C	UH		AC	AC	2	6.5	24	8	0.03	Sep 2001	
	+0.434	C	J S	Driveway Entrance -- [L]									Map
78.97	+0.460	C	UH	Projects spanning M398 to M399	AC	AC	2	6.5	24	5	0.01	Sep 2001	
78.98	+0.469	C	UH		AC	AC	2	4	24	5	0.01	Sep 2001	
78.99	+0.475	C	UH		AC	AC	2	4	24	2	0.07	Sep 2001	
79.05	+0.541	C	J	Local Rd -- [L]									
		C	UH	Projects spanning M398 to M399	AC	AC	2	8	24	2	0.02	Sep 2001	

SA089 at M398+0.541

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 527

M398+0.541 on SA089

ARIZONA STATE HIGHWAY SYSTEM LOG

SA089 at M398+0.560

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M398+0.560 on SA089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
79.07	M398 +0.560	C	UH Projects spanning M398 to M399	AC	AC	2	8	24	2	0.02	Sep 2001		
	+0.565	C	J Business Access -- [R]										
79.08	+0.575	C	JB WCL Flagstaff Elev 6905										
79.09	+0.580	C	UH Projects spanning M398 to M399	AC	AC	2	4	24	2	0.05	Sep 2001		
79.14	+0.627	C	UH	AC	AC	2	4.5	24	2	0.03	Sep 2001		
79.17	+0.661	C	UH	AC	AC	2	3.5	24	2	0.04	Sep 2001		
79.21	+0.700	C	UH	AC	AC	2	2	24	2	0.08	Sep 2001		
79.29	+0.782	C	UH	AC	AC	2	4	24	2	0.02	Sep 2001		
79.31	+0.800	C	UH	AC	AC	2	4	24	5	0.09	Sep 2001		
79.40	+0.889	C	UH	AC	AC	2	4	24	5	0.01	Sep 2001		
79.41	+0.898	C	UH	AC	AC	2	8	24	5	0.02	Sep 2001		
79.43	+0.917	C	UH	AC	AC	2	10	24	5	0.01	Sep 2001		
79.44	+0.930	C	UH	AC	AC	2	10	24	2	0.03	Sep 2001		
		C	X Temp End SA089, Fort Tuthill Rd int transferred to City of Flagstaff per resolution 92-04-A-22										Map
79.47	+0.960	C	J S Fort Tuthill Rd (Fort Tuthill County Park) West & Beulah Blvd North -- [B12]										Map
		C	UH Projects spanning M398 to M399	AC	AC	2	2	24	2	0.02	Sep 2001		
79.49	+0.970	C	X Continue SA089 East of Fort Tuthill Rd intersection										Map
		C	UH Projects spanning M398 to M399	AC	AC	2	2	24	2	0.02	Sep 2001		
79.51	+0.990	C	J S I 017 Exit #337 C & J-Ramps -- [R]										Map
		C	UH Projects spanning M398 to M399	AC	AC	2	3	24	2	0.08	Sep 2001		
79.53	+1.015	C	OP I 017 NB/SB								1959	208 ft Unknown	
79.58	+1.067	C	UH Projects spanning M398 to M399	AC	AC	2	3.5	24	3.5	0.01	Sep 2001		
79.59	+1.077	C	UH	AC	AC	2	4	24	5	0.03	Sep 2001		
79.62	M399 +0.100	C	J S Segment End SA089 at I 017 Exit #337 A & G-Ramps, overlaps I 017 G-ramp and I 017 for 2.9616 miles -- [L2]										Map
82.58	M401 +0.950	C	X Continue SA089 at I 017 & I 040 Flagstaff										Map
		C	UB Inside Flagstaff Urbanized Area										
		C	JB Inside Flagstaff Elev 6905, Coconino County										
		C	UH Projects spanning M401 to M402	AC	MBH	4	4	48	8	0.05	90		
82.63	M402 +0.000	C	UH Projects spanning M402 to M403	AC	AC	4	0	48	0	0.16	19 Aug 2004		
82.70	+0.069	C	OP Exit #401 McConnell Dr								1967	175 ft Concrete	
82.74	+0.104	C	J S Restaurants and Lodging west -- [L3]										Map
82.79	+0.161	C	J Forest Meadows St (Signalized) -- [L234]								19 Aug 2004		
		C	UH Projects spanning M402 to M403	AC	AC	4	0	48	0	1.02	19 Aug 2004		
82.88	+0.250	C	J S Saunders Dr -- [R1]								19 Aug 2004		Map
82.97	+0.333	C	J S Local Rd -- [R1]								19 Aug 2004		Map
83.10	+0.470	C	J S University Dr (Signalized) -- [B124]								19 Aug 2004		Map
83.16	+0.524	C	J S University Ave -- [L3]								19 Aug 2004		Map
83.26	+0.627	C	J S Chambers Dr -- [R1]								19 Aug 2004		Map
83.29	+0.661	C	J S Bank Parking Lot (continuous right turn lane ends) -- [R1]								19 Aug 2004		Map
83.50	+0.869	C	J Plaza Way (Signalized) -- [B24]								19 Aug 2004		
83.58	+0.949	C	J S Riordan Rd (Signalized) -- [B1234]										Map
83.81	M403 +0.180	C	J S End SA089 at SB040(4) (Signalized) -- [L2]										Map

SA089 at M403+0.180

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 528

M403+0.180 on SA089

ARIZONA STATE HIGHWAY SYSTEM LOG

SA089 at

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

on SA089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SA089 - Non-cardinal (from low to high for divided hwy segments)													
0.00		N	J S (SB) Viewpoint Dr (Signalized) -- [B34]										
	M317 +0.420	N	X (SB) Begin SA089 SB along Pioneer Pkwy										
		N	SB Projects spanning M317 to M318	AC	AC	2	10	30	4	0.10	Jul 2008		
0.10	+0.519	N	SB	AC	AC	2	10	36	4	0.03	Jul 2008		
0.13	+0.86	N	SB	AC	AC	2	10	24	4	0.52	Jul 2008		
0.35	+0.767	N	OP (SB) S 089								Oct 2008	281 ft Concrete/Stc	
0.36	+0.775	N	FR One Way Frontage Rd SB	AC	AC	2	10	24	4	0.08			
0.43	+0.851	N	FR One Way Frontage Rd SB	AC	AC	2	10	24	4	0.17	Jul 2008		
0.60	M318 +0.006	N	FR One Way Frontage Rd SB	AC	AC	1	10	12	2	0.44	Jul 2008		
0.65	+0.055	N	SB Projects spanning M318 to M319	AC	AC	2	10	36	4	0.11	26 Oct 2001		
0.75	+0.162	N	SB	AC	AC	2	10	36	4	0.02	Jul 2008		
0.77	+0.181	N	SB	AC	AC	2	10	30	4	0.04	Jul 2008		
0.81	+0.54	N	SB	AC	AC	2	10	24	4	0.07	Jul 2008		
0.88	+0.292	N	SB	AC	AC	2	10	24	4	0.16	26 Oct 2001		
1.04	+0.451	N	SB	AC	AC	2	8	24	4	0.19	26 Oct 2001		
1.23	+0.639	N	SB	AC	AC	2	8	36	4	0.07	26 Oct 2001		
1.30	+0.710	N	SB	AC	AC	2	8	30	4	0.04	26 Oct 2001		
1.34	M319 +0.09	N	SB Projects spanning M319 to M320	AC	AC	2	8	24	4	2.58	26 Oct 2001		
3.92	M321 +0.329	N	SB Projects spanning M321 to M322	AC	AC	2	10	24	4	0.04	Oct 2003		
3.96	+0.367	N	SB	AC	AC	2	10	30	4	0.15	Oct 2003		
4.11	+0.519	N	SB	AC	AC	2	10	36	4	0.23	Oct 2003		
4.34	M322 +0.08	N	SB Projects spanning M322 to M323	AC	AC	2	10	24	4	0.35	Oct 2003		
4.70	+0.108	N	SB	AC	AC	2	12	24	6	0.12	Oct 2003		
4.72	+0.132	N	OP (SB) Exit #322 Glassford Hill Rd								Oct 2003	250 ft Unknown	
4.82	+0.232	N	SB Projects spanning M322 to M323	AC	AC	2	12	24	6	0.01	Dec 2011		
4.83	+0.241	N	SB	AC	AC	2	10	24	4	0.17	Dec 2011		
5.01	+0.415	N	SB	AC	AC	2	12	36	4	0.22	Dec 2011		
5.23	+0.639	N	SB	AC	AC	2	12	30	4	0.06	Dec 2011		
5.29	+1.02	N	SB	AC	AC	2	12	24	4	0.43	Dec 2011		
5.71	M323 +0.116	N	SB Projects spanning M323 to M324	AC	AC	2	10	24	4	0.19	Dec 2011		
5.90	+0.309	N	SB	AC	AC	2	12	24	4	0.29	Dec 2011		
6.19	+0.598	N	SB	AC	AC	2	10	24	4	0.14	Dec 2011		
6.33	+0.736	N	SB	AC	AC	2	12	24	4	0.41	Dec 2011		
6.74	M324 +0.154	N	SB Projects spanning M324 to M325	AC	AC	2	10	24	4	0.31	Dec 2011		
7.05	+0.467	N	X SA089 return to single centerline										
26.81	M344 +0.347	N	X Continue SA089 SB in Jerome										
		N	SB Projects spanning M344 to M345	AC	Paved	2	0	24	0	0.17	22 Nov 2000		
26.98	+0.522	N	X SA089 return to single centerline										
31.48	M348 +1.014	N	SB Projects spanning M348 to M349	AC	AC	1	0	15	0	0.11	22 Apr 2008		
31.53	M349 +0.019	N	J S Phoenix Cement Co Rd Roundabout -- [L]								22 Apr 2008		
31.59	+0.075	N	SB Projects spanning M349 to M350	AC	AC	2	0	30	0	2.22	22 Apr 2008		
31.96	+0.445	N	J S Avenida Centerville Roundabout -- [L]								22 Apr 2008		

Map

Map

Map

Map

Map

ARIZONA STATE HIGHWAY SYSTEM LOG

SA089 at M349+0.628

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M349+0.628 on SA089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
32.14	M349 +0.628	N	J	(SB) Mingus Shadows Dr -- [L]									
32.33	+0.823	N	J S	Lincoln Dr Roundabout -- [L]							22 Apr 2008		Map
33.08	M350 +0.547	N	J S	Groseta Ranch Rd Roundabout -- [R]							22 Apr 2008		Map
33.74	M351 +0.186	N	J S	Verde Heights Dr Roundabout -- [L]							22 Apr 2008		Map
37.52	M356 +0.548	N	X	Continue SA089 SB in Cottonwood									Map
	+0.553	N	SB	Projects spanning M356 to M357	AC	AC	2	10	24	4	0.77	17 Mar 2001	
38.29	M357 +0.352	N	SB	Projects spanning M357 to M358	AC	AC	2	10	24	4	4.91	25 Jun 2002	
42.55	M361 +0.554	N	BR	(SB) Spring Creek								25 Jun 2002	279 ft Concrete
43.20	M362 +0.201	N	SB	Projects spanning M362 to M363	AC	AC	2	10	30	4	0.18	25 Jun 2002	
43.38	+0.385	N	SB		AC	AC	2	10	36	4	0.13	25 Jun 2002	
43.51	+0.84	N	SB		AC	AC	2	10	24	4	0.13	25 Jun 2002	
43.64	+0.642	N	SB		AC	AC	2	10	36	4	0.04	25 Jun 2002	
43.68	+0.681	N	SB		AC	AC	2	10	30	4	0.05	25 Jun 2002	
43.73	M363 +0.07	N	SB	Projects spanning M363 to M364	AC	AC	2	10	24	4	3.60	25 Jun 2002	
47.34	M366 +0.209	N	SB	Projects spanning M366 to M367	AC	AC	2	10	24	4	2.93	Aug 2002	
48.28	M367 +0.301	N	FR	Two Way Frontage Rd Left	AC	Unk	2	0	24	0	0.36	2002	
50.26	M369 +0.287	N	SB	Projects spanning M369 to M370	AC	AC	2	10	24	3	0.01	Aug 2002	
50.27	+0.294	N	SB		AC	AC	2	5	24	3	0.02	Aug 2002	
50.29	+0.310	N	SB		AC	AC	2	5	24	2	0.07	Aug 2002	
50.36	+0.385	N	SB		AC	AC	2	0	24	2	1.08	Aug 2002	
50.39	+0.415	N	J	Cultural Park Entrance -- [L3]									
51.45	M370 +0.470	N	X	SA089 return to single centerline									
54.79	M374 +0.140	N	J S	(SB) Business Access -- [L]									Map
54.84	+0.186	N	J S	Business Access North -- [R]							2008		Map

SA089 at M374+0.186

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 530

M374+0.186 on SA089

ARIZONA STATE HIGHWAY SYSTEM LOG

SA089 at

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

on SA089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SA089 - Others													
0.29		J	S Glassford Hill Rd.										Map
0.40		J	S Glassford Hill Rd.										Map
Cardinal Mainline Averages/Totals:						177.22	2.31	26.94	3.85	80.29	2002.5	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:						46.83	8.34	25.12	3.49	23.47	2003.5		
Frontage Roads Averages/Totals:						0.69	1.49	15.05	4.00	0.55			
Non-Cardinal Frontage Roads						1.66	6.57	18.97	1.79	1.05			

SA089 at

on SA089

ARIZONA STATE HIGHWAY SYSTEM LOG

SA095 at M143+0.930

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M143+0.930 on SA095

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SA095 - Cardinal (low to higher reference marker)													
0.00	M143 +0.930	C	J S Begin SA095 to CA at S 095 in Parker (Signalized) -- [B12]										Map
		C	JB Inside Parker, La Paz County										
		C	UH Projects spanning M143 to M144	AC	MBH	4	0	58	0	0.04	1995		
0.04	+0.968	C	UH	AC	MBH	4	0	68	0	0.18	1995		
0.22	M144 +0.149	C	UH Projects spanning M144 to M145	AC	MBH	3.5	7	42	1	0.08	1995		
0.30	+0.229	C	UH	AC	MBH	3	2	36	2	0.24	1995		
0.47	+0.393	C	IS Outbound Inspection Station Right (off)	AC	AC	1	0	13	4	0.01			Map
0.48	+0.407	C	IS Inbound Inspection Station Left (on)	AC	AC	3	0	48	0	0.02			Map
0.49	+0.414	C	IS (EB) Inbound Inspection Station Left (off)	AC	AC	2	20	24	14	0.01			Map
	+0.417	C	IS Inbound Inspection Station Left (on)	AC	AC	2	0	36	0	0.01			Map
0.51	+0.441	C	IS (EB) Inbound Inspection Station Left (off)	AC	AC	2	37	24	27	0.03			Map
0.52	+0.443	C	IS Inbound Inspection Station Left	Paved	Paved	1	0	15	0	0.03			Map
	+0.446	C	IS Outbound Inspection Station Right	AC	AC	2	0	26	6	0.05			Map
0.53	+0.458	C	IS Outbound Inspection Station Right (on)	AC	AC	1	0	13	4	0.01			Map
0.54	+0.469	C	IS (EB) Inbound Inspection Station Left (off)	AC	AC	2	17	24	13	0.03			Map
	+0.470	C	IS Inbound Inspection Station Left (off)	PCC	Paved	1	0	28	0	0.03			Map
		C	UH Projects spanning M144 to M145	AC	MBH	3	2	58.995	2	0.02	1995		
0.57	+0.49	C	UH	AC	MBH	3	2	36	2	0.14	1995		
0.71	+0.637	C	UH	AC	MBH	3	1.5	36	2	0.02	1995		
0.73	+0.657	C	UH	AC	MBH	2.5	1.5	30	2	0.03	1995		
0.76	+0.686	C	UH	AC	MBH	2.5	1.5	30	1	0.03	57		
0.79	+0.716	C	UH	AC	MBH	2	0	24	1	0.01	57		
0.80	+0.726	C	JB NCL Parker, Enter Colorado River IR										
		C	UH Projects spanning M144 to M145	BST	PCC	2	0	24	0	0.05	37		
0.85	+0.850	C	X End SA095 at CA Route 62										
		C	X West End of Bridge in CA										
Cardinal Mainline Averages/Totals:						2.69	1.76	43.74	1.21	0.84	1989.7	0.00 Miles of Median	

SA095 at M144+0.850

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 532

M144+0.850 on SA095

ARIZONA STATE HIGHWAY SYSTEM LOG

SA180 at M343+0.100

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M343+0.100 on SA180

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SA180 - Cardinal (low to higher reference marker)													
0.00	M343 +0.100	C	J S										
		C	JB										
		C	UH	Projects spanning M343 to M344	AC	MBH	2	5	24	5	0.25	30 Jun 2004	
0.25	+0.350	C	UH		AC	AC	2	0	24	0	5.39	30 Jun 2004	
0.63	+0.726	C	J	Snowflake Hunt Hwy -- [B]									
5.64	M348 +0.747	C	UH	Projects spanning M348 to M349	AC	AC	2	4	24	4	5.54	30 Jun 2004	
11.18	M354 +0.270	C	J	End SA180 at S 061 in Concho									
Cardinal Mainline Averages/Totals:						22.36	2.09	24.00	2.09	11.18	2004.0	0.00 Miles of Median	

[Map](#)

SA180 at M354+0.270

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 533

M354+0.270 on SA180

ARIZONA STATE HIGHWAY SYSTEM LOG

SAS89 at M324+0.470

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M324+0.470 on SAS89

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SAS89 - Cardinal (low to higher reference marker)													
0.00	M324 +0.470	C	J S	Begin SAS89 at SA089 near Prescott Valley -- [B34]									
		C	DH	Projects spanning M324 to M325	AC	AC	2	4	24	10	1.83	Dec 2011	
1.83	M326 +0.240	C	UH	Projects spanning M326 to M327	AC	AC	2	10	24	10	5.40		
7.22	M331 +0.630	C	J	End SAS89 at S 069 -- [B1234]									

[Map](#)

SAS89 at M331+0.630

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 534

M331+0.630 on SAS89

ARIZONA STATE HIGHWAY SYSTEM LOG

SAS89 at M326-1.599

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M326-1.599 on SAS89

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SAS89 - Non-cardinal (from low to high for divided hwy segments)													
0.00	M326 -1.599	N	DH	Projects spanning M325 to M327	AC	AC	2	10	24	4	1.83	Dec 2011	
						Cardinal Mainline Averages/Totals:		14.46	8.48	24.00	10.00	7.23	2002.8 0.00 Miles of Median
						Non-Cardinal Mainline Averages/Totals:		3.66	10.00	24.00	4.00	1.83	2011.0

ARIZONA STATE HIGHWAY SYSTEM LOG

SB008(1) at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on SB008(1)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SB008(1) - Cardinal (low to higher reference marker)													
0.03	M000 +0.000	C	X	Begin SB008(1) AZ/CA State Line on Colorado River Bridge									
		C	UB	Inside Yuma Urbanized Area									
		C	EB	Projects spanning M0 to M1	PCC	PCC	2	2	24	2	0.08	56	
		C	JB	Inside Yuma, Yuma County									
0.06	+0.030	A	BR	Colorado River									
0.11	+0.080	C	EB	Projects spanning M0 to M1	AC	AC	2	2	24	2	0.21	1956	837 ft Steel
0.19	+0.167	C	X	(EB) Inspection Station right (off)									
		C	J S	(EB) Inspection Station (off) -- [R]									
		C	IS	(EB) Inspection Station	Paved	Paved	2		24		0.09		
0.28	+0.252	C	J S	(EB) Inspection Station (on) -- [R]									
0.32	+0.289	C	J S	1st St (Signalized) -- B124]									
		C	UH	Projects spanning M0 to M1	AC	AC	4	0	48	0	0.01	1996	
1.15	+1.126	C	J S	8th St (Signalized) -- [B24]									
1.41	+1.377	C	J S	10th St (Signalized) -- [B24]									
1.90	+1.876	C	J S	14th St (Signalized) -- [B24]									
2.16	+2.129	C	J S	U 095 aka 16th St									
2.91	+2.881	C	J S	22nd St (Signalized) -- [B24]									
3.16	+3.133	C	J S	24th St (Signalized) -- [B124]									
3.89	+3.866	A	J S	Catalina Dr (Signalized) -- [B24]									
4.03	+4.002	A	J S	4th Avenue Extension									
		A	J S	4th Ave -- [B24]									
4.20	+4.174	A	J S	32nd Street									
		A	J S	32nd St -- [B24]									
4.26	+4.236	C	J S	(EB) Turn to shopping south -- [R1]									
4.34	+4.309	A	J S	Catalina Dr -- [B24]									
4.43	+4.401	A	J S	Local Rd South & Business Access North -- [B124]									
4.53	+4.499	A	J S	Arizona Ave North and Avenue 1E South (Signalized) -- [B24]									
4.68	+4.651	A	J S	Chiquita Dr North and Chevy Ln South -- [B24]									
4.89	+4.859	C	J S	(EB) Local Business Access -- [R1]									
4.93	+4.901	A	J S	Bonanza Dr -- [R24]									
5.05	+5.023	A	J S	Fortuna Ave -- [B24]									
5.18	+5.153	A	J S	Windsor Dr -- [L24]									
5.44	+5.407	A	J S	Ave 2E -- [L2]									
5.55	+5.524	A	J S	Avenue 2E North and Yuma International Airport South (Signalized) -- [B234]									
5.97	+5.939	A	J S	Road to Fairgrounds (unpaved) -- [L2]									
6.06	+6.032	A	J S	Avenue 2 1/2E -- [L24]									
6.38	+6.350	A	X	Median Cross-Over -- [U24]									
6.55	+6.524	A	J S	Avenue 3E (Old S-280) (Signalized) -- [B1234]									
6.82	+6.791	C	JB	Temp Leave Yuma									
7.07	+7.041	C	J S	Ave 3 1/2E (Signalized) -- [B1234]									
7.57	+7.544	C	J S	Ave 4E (Signalized) -- [B24]									
7.60	+7.569	C	X	Local Drive									

Map

Map

Map

Map

Map

Map

Map

Map

Map

Map

10 Nov 2004

Map

Map

Map

Map

Map

Map

Map

Map

Map

Map

Map

Map

Map

Map

Map

Map

Map

Map

Map

Map

Map

Map

Map

Map

SB008(1) at M000+7.569

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 536

M000+7.569 on SB008(1)

ARIZONA STATE HIGHWAY SYSTEM LOG

SB008(1) at M000+7.590

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+7.590 on SB008(1)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
7.62	M000 +7.590	C	X	Local Drive							11 Feb 2005		Map
7.65	+7.618	C	JB	Re-enter Yuma									
7.98	+7.954	C	J	Local Drive -- [R]							11 Feb 2005		
8.03	+8.004	C	J	Local Drive -- [R]							11 Feb 2005		
8.05	+8.021	C	J	Local Drive -- [L]							11 Feb 2005		
8.35	+8.321	C	J	Local Drive -- [L]							11 Feb 2005		
8.56	+8.534	C	J	S Ave 5E (Signalized) -- [B24]							11 Feb 2005		Map
9.06	+9.035	C	J	S Ave 5 1/2E (Signalized) -- [B124]							11 Feb 2005		Map
9.09	+9.060	C	J	S Arizona Sands RV Park Entrance -- [L]									Map
9.19	+9.165	C	J	S Last Resort RV Park Entrance -- [L]									Map
9.23	+9.199	C	J	Local Business Access -- [L]									
9.28	+9.250	C	J	S Blue Diamond RV Park Entrance -- [L]									Map
9.33	+9.299	C	J	S Country Roads Blvd -- [R1]									Map
9.37	+9.339	C	J	S Rocking K RV Park Entrance -- [L]									Map
9.42	+9.396	C	J	S Local Business Access -- [L]									Map
9.49	+9.462	C	J	S Yuma Mesa RV Park Entrance -- [L]									Map
9.55	+9.524	C	J	S Ave 6E -- [B124]									Map
9.81	+9.780	C	J	S (EB) Local Business Access Rd -- [R1]							Aug 2008		Map
9.97	+9.946	C	J	S (WB) Local Business Access Rd -- [L]							Aug 2008		Map
9.98	+9.953	A	X	Continue SB008(1) 0.08 miles West of S-195							20 Sep 2010		Map
		A	X	Continue SB008(1) 0.08 miles West of S-195							20 Sep 2010		Map
	+9.864	C	UH	Projects spanning M0 to M1	AC	AC	4	0	76	0	0.16	Aug 2008	
10.06	+10.03	C	J	S S 195/Araby Rd (Signalized) -- [B1234]							Oct 2008		Map
10.12	+10.09	C	J	S (WB) Local Business Access -- [L3]							Aug 2008		Map
10.18	+10.14	C	J	S (WB) Windhaven RV Park Entrance West -- [L3]							Aug 2008		Map
	+10.15	C	J	S (EB) Local Rd -- [R1]							Aug 2008		Map
10.21	+10.18	C	J	S Windhaven RV Park Entrance East -- [L3]							Aug 2008		Map
10.25	+10.22	C	J	S Araby Acres RV Resort Entrance -- [R1]							Aug 2008		Map
10.26		C	J	S Local Business Access -- [L3]							Aug 2008		Map
10.32	+10.29	C	J	S Local Business Access -- [L]									Map
10.41	+10.38	C	J	Local Business Access -- [L]									
10.48	+10.45	C	J	Arizona West RV Park Entrance -- [R]									
10.51	+10.48	C	J	Local Business Access -- [L]									
10.56	+10.52	C	UB	EUB Yuma / WUB Fortuna Foothills									
10.57	+10.53	C	J	S Ave 7E (Signalized) -- [L234]									Map
10.68	+10.65	C	J	S Local Rd -- [L3]									Map
10.71	+10.67	C	J	S Sun Vista RV Resort Entrance -- [R1]									Map
10.81	+10.78	C	J	S Local Rd -- [L3]									Map
11.07	+11.03	C	J	End SB008(1) at 32nd St									
		A	X	Mp11.50 to Mp12.30 Transferred to City of Yuma in September 2003									
12.02	+11.98	A	X	Mp12.42 to Mp12.66 Transferred to City of Yuma in September 2003									
100.33		A	X	Mp0.30 to Mp3.85 Transferred to City of Yuma in September, 2010									
103.89		A	X	Mp3.85 to Mp6.58 Transferred to City of Yuma in November, 2010									

ARIZONA STATE HIGHWAY SYSTEM LOG

SB008(1) at (As of 12/31/2011) Generated: 6/27/2012 1:42:37PM on SB008(1)

GIS Route Mile	Distance from Reference Marker		Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
106.55		A	X	Mp6.58 to Mp10.40 Transferred to City of Yuma in September 2010										
110.14		A	X	Mp10.56 to Mp11.50 Transferred to City of Yuma in September 2010										

ARIZONA STATE HIGHWAY SYSTEM LOG

SB008(1) at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on SB008(1)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SB008(1) - Non-cardinal (from low to high for divided hwy segments)													
0.03	M000 +0.000	N	X	Begin SB008(1) WB at AZ/CA State Line on Colorado River Bridge									
		N	WB	Projects spanning M0 to M1									
				PCC	PCC	2	2	24	2	0.08	56		
0.11	+0.080	N	WB	AC	AC	2	2	24	2	0.02	56		
0.13	+0.098	N	WB	AC	AC	2	2	24	2	0.19	1996		
0.31	+0.283	N	J S	SB008(1) return to single centerline									
3.83	+3.800	N	X	Continue SB008(1) WB divided centerline in Yuma									
6.67	+6.640	N	X	SB008(1) return to single centerline									

[Map](#)[Map](#)

SB008(1) at M000+6.640

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 539

M000+6.640 on SB008(1)

ARIZONA STATE HIGHWAY SYSTEM LOG

SB008(1) at M000+0.542

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.542 on SB008(1)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
----------------------	--------------------------------------	-----	------	-----------------	------------------	---------------	---------------------------	------------------	----------------------------	-------	----------------	-----------------------	--------------------

SB008(1) - Others

0.57	M000 +0.542	J	S	3rd Street										Map
3.67	+3.640	J	S	28th Street										Map

Cardinal Mainline Averages/Totals:	1.26	1.26	42.61	1.26	0.46	1993.2	0.00	Miles of Median
Non-Cardinal Mainline Averages/Totals:	0.58	2.00	24.00	2.00	0.29	1982.2		

ARIZONA STATE HIGHWAY SYSTEM LOG

SB008(3) at M117+0.280

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M117+0.280 on SB008(3)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SB008(3) - Cardinal (low to higher reference marker)													
0.28	M117 +0.280	C	X	Begin SB-8(3) at I-8 Exit #115 at E End of A-Ramp (Unofficial)									
		C	JB	Inside Gila Bend, Maricopa County									
		C	UH	Projects spanning M117 to M118	AC	MBH	2	8	24	8	0.76	71	
0.32	+0.321	C	X	Begin SB008(3) at I 008 Exit #115 near Gila Bend (Official)									
0.80	+0.804	C	UP	I 008 EB							1971		26'-11"
0.93	+0.934	C	X	C-Ramp at Exit #115 (to I 008 WB)									
1.04	M118 +0.044	C	UH	Projects spanning M118 to M119	AC	MBH	2	8	24	8	0.15	90	
1.19	+0.192	C	UH		AC	MBH	2	8	30	8	0.03	90	
1.21	+0.217	C	UH		AC	MBH	2	2	30	2	0.06	90	
		C	OP	S 085(1)							1962	103 ft Concrete	
1.27	+0.273	C	UH	Projects spanning M118 to M119	AC	MBH	4	2	48	2	2.03	90	
1.40	+0.405	C	J S	S 085(1) SB to Ajo									
3.02	M120 +0.000	C	VMS	(SB) Variable Message Sign #11 (Proposed)									
3.27	+0.250	C	BR	Gillespie Canal Bridge								61 ft Concrete	
3.30	+0.285	C	X	S 085(2) NB to Buckeye									
		C	EB	Projects spanning M120 to M121	AC	MBH	1	4	12	10	0.09	87	
3.40	+0.378	C	EB		AC	MBH	1	4	24	10	0.02	87	
3.41	+0.396	C	EB		AC	AC	1	0	24	12	0.02	1993	
3.43	+0.413	C	EB		AC	AC	1	0	18	12	0.07	1993	
3.51	+0.48	C	EB		AC	AC	1	0	12	12	0.38	1993	
3.52	+0.498	C	OP	(EB) Union Pacific RR							1934	148 ft Steel	
3.88	+0.866	C	UH	Projects spanning M120 to M121	AC	AC	2	0	24	12	0.15	1993	
4.03	M121 +0.074	C	UH	Projects spanning M121 to M122	AC	AC	2	6	24	6	1.62	1993	
5.62	M122 +0.865	C	JB	SCL Gila Bend									
5.65	+0.902	C	UH	Projects spanning M122 to M123	AC	MBH	2	8	24	8	0.27	88	
5.92	M123 +0.180	C	J S	End SB008(3) at I 008 Exit #119									

SB008(3) at M123+0.180

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 541

M123+0.180 on SB008(3)

ARIZONA STATE HIGHWAY SYSTEM LOG

SB008(3) at M120+0.285

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M120+0.285 on SB008(3)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SB008(3) - Non-cardinal (from low to high for divided hwy segments)													
3.30	M120 +0.285	N	X	Begin SB008(3) EB divided highway in Gila Bend									
		N	WB	Projects spanning M120 to M121									
				AC	MBH	1	10	12	4	0.09	87		Map
3.40	+0.379	N	WB	AC	AC	1	2	12	5	0.53	1993		
3.44	+0.425	N	OP	(WB) S 085									
											1960	93 ft Concrete	
3.57	+0.550	N	OP	(WB) Union Pacific RR									
											1960	140 ft Steel	
3.93	+0.911	N	X	SB008(3) return to single centerline									
													Map
Cardinal Mainline Averages/Totals:						14.78	4.25	31.65	5.68	5.65	1988.5	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:						0.62	3.16	12.00	4.85	0.62	1992.1		

ARIZONA STATE HIGHWAY SYSTEM LOG

SB010(1) at M017+0.450

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M017+0.450 on SB010(1)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SB010(1) - Cardinal (low to higher reference marker)													
0.00	M017 +0.450	C	J	Begin SB010(1) at I 010 Frontage Rd in West Quartzite -- [B]									
		C	JB	Inside Quartzsite, La Paz County									
		C	UH	Projects spanning M17 to M18	AC	AC	2	1	24	1	0.16	64	
0.07	M018 +0.990	C	X	Eastern most edge of U-095/S-095 ROW - Mp19.03 Transferred to the city of Quartzite in February, 2009									
0.08	M017 +0.526	C	J S	I 010 Exit #17 A & G-ramp West Quartzite -- [R]									
0.11	+0.563	A	OP	I 010 Exit #17								1999	249 ft Unknown
0.16	+0.609	C	J S	I 010 Exit #17 J & C-ramp West Quartzite -- [L]									
		C	UH	Projects spanning M17 to M18	AC	AC	2	6	24	6	0.03	64	
0.19	+0.640	C	UH		AC	AC	2	6	24	6	0.05	65	
0.24	+0.690	C	UH		AC	AC	2	6	24	0	0.02	65	
0.26	+0.710	C	J S	Main St West & Quartzite Blvd North & SB010(1) Continued East (Signalized) -- [B234]									
		C	UH	Projects spanning M17 to M18	AC	AC	4	0	64	0	0.06	Jun 2008	
0.32	+0.670	C	X	Segment End SB010(1) Just East of Quartzsite Blvd									
		C	X	MP 17.67 - Western most edge of U-095/S-095 ROW Transferred to the city of Quartzite in February, 2009									
1.78	M019 +0.030	C	X	MP 19.03 - 19.55 Transferred to the city of Quartzite in December, 2006									
2.32	+0.550	C	X	Continue SB010(1) West of Riggles Ave									
		C	UH	Projects spanning M19 to M20	AC	AC	4	0	64	0	0.41	Feb 2002	
2.34	+0.563	C	BR	Plomosa Wash								2005	43 ft Unknown
2.55	+0.774	C	BR	Plomosa Wash								2005	43 ft Unknown
2.74	+0.964	C	UH	Projects spanning M19 to M20	AC	AC	4	6	64	0	0.06	Feb 2002	
	+0.967	C	J S	Riggles Ave -- [L]									
2.80	+1.024	C	UH	Projects spanning M19 to M20	AC	AC	4	0	64	0	0.14	Feb 2002	
2.84	+1.071	C	J S	I 010 Exit #19 J & C-ramp East Quartzite -- [R]									
2.87	+1.100	A	OP	I 010 Exit #19								Feb 2002	260 ft Concrete/Stc
2.92	+1.146	C	J S	I 010 Exit #19 A & G-ramp East Quartzite -- [L]									
2.94	M020 +0.420	C	J S	End SB010(1) at I 010 Exit #19 Frontage Rd East Quartzite -- [L]									
Cardinal Mainline Averages/Totals:						3.20	1.20	52.82	0.69	0.93	1991.8	0.00 Miles of Median	

SB010(1) at M020+0.420

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 543

M020+0.420 on SB010(1)

ARIZONA STATE HIGHWAY SYSTEM LOG

SB010(3) at M303+0.470

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M303+0.470 on SB010(3)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SB010(3) - Cardinal (low to higher reference marker)													
0.00	M303 +0.470	C	X	(EB) Begin SB010(3) Exit #303 at I 010 West Benson									
	+0.473	C	JB	Inside Benson, Cochise County									
	+0.474	C	EB	Projects spanning M303 to M304									
				AC	AC	1	4	12	4	0.04	22 Oct 2007		Map
0.05	+0.517	C	EB	AC	AC	1.5	4	18	4	0.09	22 Oct 2007		
0.14	+0.608	C	EB	AC	AC	2	4	24	4	0.26	22 Oct 2007		
0.40	+0.865	C	EB	AC	AC	2	4	24	2	0.07	22 Oct 2007		
0.47	+0.937	C	UH	AC	AC	4	2	48	2	0.09	22 Oct 2007		
0.56	M304 +0.021	C	UH	Projects spanning M304 to M305									
				AC	AC	4	2	48	2	0.92	1997		
1.33	+0.795	C	J S	North to I 010 (Ocotillo Ave) -- [B24]									
													Map
1.47	+0.940	C	UH	Projects spanning M304 to M305									
				AC	AC	3	2	48	2	0.39	1997		
1.87	M305 +0.314	C	UH	Projects spanning M305 to M306									
				AC	AC	3	2	36	2	0.05	1997		
1.91	+0.362	C	J S	Patagonia St -- [B24]									
													Map
		C	UH	Projects spanning M305 to M306									
				AC	AC	3	2	48	2	0.08	1997		
1.95	+0.400	C	VMS	(NB) Variable Message Sign #25 (Proposed)									
1.99	+0.443	C	UH	Projects spanning M305 to M306									
				AC	AC	3	2	48	2	0.15	85		
2.14	+0.590	C	UH	AC	AC	4	0	48	0	0.04	85		
2.18	+0.629	C	EB	AC	AC	2	0	24	0	0.08	1997		
2.26	+0.712	C	EB	AC	AC	1	0	18	2	0.02	1997		
		C	X	S 080 EB leaves inventory to Bisbee									
													Map
2.29	+0.734	C	EB	Projects spanning M305 to M306									
				PCC	PCC	1	0	18	2	0.01	1997		
2.30	+0.747	C	EB	PCC	PCC	1	0	18	0	0.18	1997		
2.34	+0.788	A	UP	S 080									
													14'-00"
2.48	+0.931	C	EB	Projects spanning M305 to M306									
				AC	AC	1	0	18	0	0.05	1997		
2.53	+0.981	C	UH	AC	AC	2	8	24	14	0.55	1997		
3.05	M306 +0.471	C	J	Pomerene Rd -- [L2]									
3.06	+0.484	C	BR	San Pedro River									
											1950	401 ft Steel	
3.08	+0.501	C	UH	Projects spanning M306 to M307									
				AC	AC	2	8	24	14	0.26	74		
3.34	+0.761	C	J S	I 010 Frontage Rd/4th St -- [R1]									
													Map
		C	UH	Projects spanning M306 to M307									
				AC	AC	2	8	24	8	0.16	22 Oct 2007		
3.39	+0.815	C	J S	I 010 Exit #306 A & G-ramp -- [R]									
													Map
3.43	+0.854	C	UP	I 010 EB									
											1974		16'-04"
3.45	+0.875	C	UP	I 010 WB									
											1974		16'-04"
3.48	+0.905	C	J S	I 010 Exit #306 C & J-ramp -- [L]									
													Map
3.50	+0.920	C	UH	Projects spanning M306 to M307									
				AC	AC	2	8	24	8	0.01	74		
3.51	+0.980	C	J S	End SB010(3) at I 010 Exit #306 NC Frontage Rd -- [R]									
													Map

SB010(3) at M306+0.980

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 544

M306+0.980 on SB010(3)

ARIZONA STATE HIGHWAY SYSTEM LOG

SB010(3) at M304-0.159

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M304-0.159 on SB010(3)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SB010(3) - Non-cardinal (from low to high for divided hwy segments)													
0.47	M304 -0.159	N	X	(WB) Begin SB010(3) divided centerline in Benson									
		N	WB	Projects spanning M303 to M305									
0.57	-0.067	N	X	SB010(3) return to single centerline									
2.28	M305 +0.632	N	X	Continue SB010(3) WB divided centerline in Benson									
	+0.633	N	WB	Projects spanning M305 to M306									
2.33	+0.684	N	WB	AC	AC	2	0	36	1	0.05	1997		
2.38	+0.736	N	WB	AC	AC	1	0	18	1	0.05	1997		
2.63	+0.985	N	X	AC	AC	1	0	18	0	0.25	85		
				SB010(3) return to single centerline									

[Map](#)[Map](#)[Map](#)

ARIZONA STATE HIGHWAY SYSTEM LOG

SB010(3) at M304+0.262

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M304+0.262 on SB010(3)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SB010(3) - Others													
0.80	M304 +0.262	J	Sunset Cactus Blvd										
Cardinal Mainline Averages/Totals:							9.43	3.73	34.89	5.09	3.50	1996.6	0.00 Miles of Median
Non-Cardinal Mainline Averages/Totals:							0.56	1.17	21.21	1.26	0.43	1991.9	

ARIZONA STATE HIGHWAY SYSTEM LOG

SB010(4) at M336+0.390

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M336+0.390 on SB010(4)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SB010(4) - Cardinal (low to higher reference marker)													
0.00	M336 +0.390	C	J S Begin SB010(4) at I 010 Exit #344 J & C-Ramp West Willcox -- [L]										Map
		C	JB Inside Cochise County										
		C	UH Projects spanning M336 to M337	AC	AC	2	5	24	5	3.16	85		
0.27	+0.662	C	J S I 010 Exit #344 G-Ramp West Willcox -- [L]										Map
0.31	+0.698	C	J S I 010 Exit #344 A-Ramp West Willcox										Map
2.93	M339 +0.298	C	JB SWCL Willcox Elev 4182										
3.10	+0.470	C	J Arizona Ave										
3.16	+0.529	C	UH Projects spanning M339 to M340	AC	AC	2	12	24	12	0.21	85		
3.37	+0.738	C	UH	AC	AC	2	14	24	14	1.03	85		
3.72	M340 +0.098	C	J S S 186 S to Dos Cabezas										Map
4.40	+0.780	C	UH Projects spanning M340 to M341	AC	AC	2	14	24	14	0.20	14 Aug 2001		
4.43	+0.808	C	J S S 186 N to I 010										Map
4.60	+0.977	C	UH Projects spanning M340 to M341	AC	AC	2	5	24	5	0.72	14 Aug 2001		
5.32	M341 +0.616	C	UH Projects spanning M341 to M342	AC	AC	2	5	24	5	3.01	85		
5.38	+0.677	C	JB NECL Willcox										
5.39	+0.683	C	JB NECL Willcox (on left only)										
8.33	M344 +0.662	C	X End SB010(4) at I 010 Exit #344 C-ramp & I-ramp										Map
Cardinal Mainline Averages/Totals:						16.66	6.51	24.00	6.51	8.33	1986.8	0.00 Miles of Median	

SB010(4) at M344+0.662

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 547

M344+0.662 on SB010(4)

ARIZONA STATE HIGHWAY SYSTEM LOG

SB010(5) at M362+0.410

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M362+0.410 on SB010(5)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SB010(5) - Cardinal (low to higher reference marker)													
0.12	M362 +0.410	C	X	Begin SB010(5) at I 010 Exit #362 OP West Bowie									
		C	JB	Inside Cochise County									
		C	UH	Projects spanning M362 to M363	AC	MBH	2	8	24	8	0.51	68	
0.36	+0.646	C	OP	I 010 Exit #362								Unknown	
0.63	M363 +0.013	C	J S	I 010 Exit #362 J & D-ramp -- [L]									
		C	UH	Projects spanning M363 to M364	AC	MBH	2	8	36	8	0.03	68	
0.65	+0.040	C	UH		AC	MBH	2	8	30	8	0.02	68	
0.68	+0.06	C	UH		AC	MBH	2	8	24	8	0.03	68	
0.71	+0.093	C	UH		AC	MBH	2	6	24	6	0.92	85	
1.63	M364 +0.034	C	UH	Projects spanning M364 to M365	AC	MBH	4	6	48	6	0.55	85	
1.94	+0.341	C	X	Bowie (Unincorporated) Elev 3765									
2.17	+0.579	C	UH	Projects spanning M364 to M365	AC	MBH	3	6	36	6	0.15	85	
2.32	+0.725	C	UH		AC	MBH	2	6	24	6	1.71	85	
4.03	M366 +0.405	C	UH	Projects spanning M366 to M367	AC	MBH	2	8	24	8	0.51	68	
4.04	+0.423	C	J S	I 010 Exit #366 Frontage Rd -- [L]									
4.11	+0.493	C	X	I 010 Exit #366 X-ramp									
4.17	+0.550	C	J S	I 010 Exit #366 J & C-ramp -- [R]									
4.26	+0.644	C	OP	I 010 Exit #366								Unknown	
4.53	+0.914	C	X	End SB010(5) at I 010 Exit #366									
Cardinal Mainline Averages/Totals:						10.11	6.50	27.49	6.50	4.43	1980.8	0.00 Miles of Median	

[Map](#)[Map](#)[Map](#)[Map](#)[Map](#)[Map](#)

ARIZONA STATE HIGHWAY SYSTEM LOG

SB010(6) at M378+0.638

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M378+0.638 on SB010(6)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SB010(6) - Cardinal (low to higher reference marker)													
0.16	M378 +0.638	C	X	Begin SB010(6) at I 010 Exit #378 A & F-ramp OP San Simon									
		C	UH	Projects spanning M378 to M379	AC	MBH	2	8	24	8	0.16	67	Map
0.32	+0.802	C	UH		AC	MBH	2	6	24	6	0.17	61	
0.39	+0.868	C	JB	Inside Cochise County									
		C	OP	I 010 Exit #378								Unknown	
0.49	M379 +0.004	C	UH	Projects spanning M379 to M380	AC	MBH	2	6	24	6	0.05	85	
0.54	+0.050	C	UH		AC	AC	2	2	24	2	0.06	61	
0.61	+0.124	C	J S	I 010 Exit #378 J-ramp -- [L]									Map
		C	UH	Projects spanning M379 to M380	AC	AC	2	2	24	2	0.15	61	
0.64	+0.147	C	X	I 010 Exit #378 C-ramp									Map
0.71	+0.226	C	J S	Frontage Rd -- [L]									Map
0.74	+0.257	C	J S	Local Rd -- [R]									Map
0.76	+0.272	C	UH	Projects spanning M379 to M380	AC	AC	2	4	24	4	0.05	61	
0.77	+0.280	C	J S	Local Rd -- [R]									Map
0.81	+0.317	C	J S	Local Rd -- [R]									Map
	+0.325	C	UH	Projects spanning M379 to M380	AC	AC	2	6	24	5	0.72	61	
0.83	+0.347	C	J S	Local Rd -- [R]									Map
1.12	+0.628	C	J	Local Rd -- [L]									
1.52	M380 +0.035	C	J	Sunset St -- [L]									
1.53	+0.046	C	UH	Projects spanning M380 to M381	AC	AC	2	13	24	13	0.03	61	
1.57	+0.080	C	UH		AC	AC	2	13	24	20	0.01	61	
	+0.088	C	UH		AC	AC	2	20	24	20	0.30	61	
1.59	+0.102	C	J	Gila St -- [R]									
	+0.108	C	J	Gila St -- [L]									
1.66	+0.175	C	J	San Simon St -- [B]									
1.74	+0.248	C	J	Arizona Ave -- [B]									
1.81	+0.324	C	J	Cochise Ave -- [B]									
1.88	+0.391	C	UH	Projects spanning M380 to M381	AC	AC	2	20	24	13	0.01	61	
	+0.398	C	J	Paradise St -- [B]									
		C	UH	Projects spanning M380 to M381	AC	AC	2	13	24	13	0.04	61	
1.93	+0.445	C	UH		AC	AC	2	6	24	6	1.57	61	
1.95	+0.468	C	J	Chiricahua St -- [B]									
		C	J	Chiricahua St -- [B]									
1.96	+0.477	C	X	San Simon (Unincorporated) Elev 3613									
2.02	+0.537	C	J	Local Rd -- [R]									
2.21	+0.724	C	J	Cottontail Ln -- [L]									
3.06	M381 +0.484	C	BR	San Simon River							1939	180 ft Concrete	
3.51	+0.931	C	UH	Projects spanning M381 to M382	AC	MBH	2	5	24	5	0.55	61	
3.55	+0.976	C	J S	Frontage Rd -- [L]									Map
3.70	M382 +0.126	C	X	I 010 Exit #382 C-ramp									Map
3.75	+0.181	C	J S	I 010 Exit #382 J-ramp -- [R]									Map
3.82	+0.254	C	OP	I 010 Exit #382								Unknown	

SB010(6) at M382+0.254

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 549

M382+0.254 on SB010(6)

ARIZONA STATE HIGHWAY SYSTEM LOG

SB010(6) at M382+0.475

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M382+0.475 on SB010(6)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
4.05	M382 +0.475	C	J S Frontage Rd -- [R]										
4.06	+0.486	C	X End SB010(6) at I 010 Exit #382										
Cardinal Mainline Averages/Totals:						7.74	6.96	24.00	6.78	3.87	1961.6	0.00 Miles of Median	

[Map](#)[Map](#)

SB010(6) at M382+0.486

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 550

M382+0.486 on SB010(6)

ARIZONA STATE HIGHWAY SYSTEM LOG

SB019(1) at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on SB019(1)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SB019(1) - Cardinal (low to higher reference marker)													
0.00	M000 +0.000	C	X	Begin SB019(1) at Intl Border Mexico									
		C	UB	At South Border of Nogales Urbanized Area									
		C	JB	Inside Nogales, Santa Cruz County									
		C	NB	Projects spanning M0 to M1	AC	AC	2	18	24	18	0.11	09 Dec 2001	
0.12	+0.110	A	J S	Park St (Signalized) -- [R4]									Map
		C	NB	Projects spanning M0 to M1	AC	AC	2	18	38	18	0.11	09 Dec 2001	
0.15	+0.146	A	J S	I 019 (Signalized) -- [L24]									Map
0.22	+0.21	C	NB	Projects spanning M0 to M1	AC	AC	2	18	24	18	0.01	09 Dec 2001	
0.23	+0.223	C	NB		AC	AC	2	18	36	18	0.03	09 Dec 2001	
0.25	+0.249	C	NB		AC	AC	2	10	36	10	0.16	09 Dec 2001	
0.29	+0.282	A	J	Elm St -- [L]									
0.36	+0.354	C	J	Court St -- [R]									
0.39	+0.389	A	J S	Walnut St -- [L]									Map
0.41	+0.409	C	NB	Projects spanning M0 to M1	AC	AC	2	9	36	9	0.03	09 Dec 2001	
0.45	+0.441	C	NB		AC	AC	2	9	24	9	0.16	09 Dec 2001	
0.61	+0.601	C	NB		AC	AC	2	9	30	9	0.06	09 Dec 2001	
0.67	+0.664	C	UH		AC	AC	4	9	54	9	0.02	09 Dec 2001	
0.69	+0.68	C	UH		AC	AC	4	9	48	9	0.03	09 Dec 2001	
0.71	+0.709	C	UH		AC	AC	4	0	48	0	1.03	09 Dec 2001	
0.83	+0.829	C	J	Ellis St -- [L]									
0.90	+0.900	C	J	Cardwell St -- [L]									
1.00	M001 +0.059	C	J S	Morley Ave (Signalized) -- [R4]									Map
1.25	+0.311	C	J S	Martinez Ave -- [L]									Map
1.31	+0.365	C	J S	Western Ave Left & Local Business Access Right (Signalized) -- [B24]									Map
1.47	+0.529	C	UP	S 082							1968		15'-03"
1.60	+0.661	C	J S	S 082 (Signalized) -- [L24]									Map
1.66	+0.721	C	J	Mendibles St -- [L]									
1.70	+0.761	C	J S	Doe St Right & Ronquillo Way Left (Signalized) -- [B4]									Map
1.74	+0.803	C	UH	Projects spanning M1 to M2	AC	AC	4	4	48	4	0.45	09 Dec 2001	
1.85	+0.911	C	J	Local Rd -- [L]									
2.19	M002 +0.210	C	UH	Projects spanning M2 to M3	AC	MBH	4	4	48	4	0.46	90	
2.37	+0.385	C	J S	SB Local Rd -- [L3]									Map
2.46	+0.478	C	J	Local Rd (Signalized) -- [L]									
2.65	+0.671	C	UH	Projects spanning M2 to M3	AC	MBH	4	4	48	4	0.02	08 Sep 2000	
2.67	+0.692	C	UH		AC	MBH	4	4	48	8	0.02	08 Sep 2000	
2.69	+0.709	C	NB		AC	MBH	2	4	24	8	0.14	08 Sep 2000	
2.76	+0.778	A	J S	S 189 South to I 019 and International Border West & Calle Sonora East (Signalized) -- [B234]									Map
2.83	+0.851	C	NB	Projects spanning M2 to M3	AC	MBH	2	4	24	8	0.02	90	
2.86	+0.872	C	NB		AC	AC	2	4	28	0	0.01	28 Aug 2006	
2.87	+0.884	C	UH		AC	AC	4	0	56	0	0.93	28 Aug 2006	
2.90	+0.920	C	J S	Local Business Access -- [L2]									Map
2.95	+0.970	C	BR	Mariposa Canyon Wash								128 ft Concrete/Ste	

SB019(1) at M002+0.970

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 551

M002+0.970 on SB019(1)

ARIZONA STATE HIGHWAY SYSTEM LOG

SB019(1) at M003+0.006

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M003+0.006 on SB019(1)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
3.00	M003 +0.006	C	J S Baffert Dr (Signalized) -- [B24]										Map
3.06	+0.070	C	J S Business Access Rd -- [R]										Map
3.27	+0.282	C	J Business Access Rd -- [L]										
3.64	+0.652	C	J W Escondido Crossing -- [R]										
3.79		C	J S Frank Reed Rd Left & W Produce Row/Escalada Rd Right (Signalized) -- [B24]										Map
3.80	M003 +0.811	C	UH Projects spanning M3 to M4	AC	AC	4	0	60	0	0.06	28 Aug 2006		
3.86	+0.874	C	UH	AC	AC	4	0	64	0	0.08	28 Aug 2006		
3.94	+0.953	A	J S Apache Blvd -- [L2]										Map
	+0.955	C	NB Projects spanning M3 to M4	AC	AC	2	4	32	0	1.20	28 Aug 2006		
4.07	M004 +0.083	A	J S W Valle Verde Pl -- [L24]										Map
4.17	+0.185	A	J S Business Access Rd -- [L]										Map
4.29	+0.307	A	J S Mesa Verde Dr southwest & Gold Hill Rd northeast (Signalized) -- [B24]										Map
4.42	+0.430	A	J S W Paseo Verde Dr -- [L24]										Map
4.58	+0.592	A	J S Old Tucson Rd (Signalized) -- [B24]										Map
4.71	+0.725	A	J S Business Access Rd -- [R24]										Map
4.82	+0.828	A	J S Country Club Dr West & W Calle Villa Hermosa East (Signalized) -- [B24]										Map
5.00	M005 +0.017	A	J S Local Rd -- [B24]										Map
5.01	+0.020	C	JB NCL Nogales										
5.12	+0.136	A	BR Potrero Creek									Concrete/Steel	
5.14	+0.154	A	J S Frontage Rd -- [B24]										Map
		C	NB Projects spanning M5 to M6	AC	AC	1.5	4	24	5	0.04	28 Aug 2006		
5.18	+0.198	C	NB	AC	AC	1.5	4	24	5	0.01	28 Aug 2006		
5.20	+0.211	C	NB	AC	AC	1	4	12	10	0.49	28 Aug 2006		
5.68	+0.697	C	NB	AC	AC	1	4	12	10	0.02	08 Nov 2007		
5.71	+0.880	C	X End SB019(1) at I 019 NB										Map

SB019(1) at M005+0.880

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 552

M005+0.880 on SB019(1)

ARIZONA STATE HIGHWAY SYSTEM LOG

SB019(1) at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on SB019(1)

GIS Route Mile	Distance from Reference Marker		Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SB019(1) - Non-cardinal (from low to high for divided hwy segments)														
0.01	M000 +0.000	N	X	Begin SB019(1) SB at Intl Border Mexico										
		N	SB	Projects spanning M0 to M1	AC	AC	2	8	24	8	0.28	09 Dec 2001		
0.29	+0.280	N	SB		AC	AC	2	8	24	8	0.43	09 Dec 2001		
0.40	+0.396	N	J	S Walnut Street (S.B.)										Map
0.48	+0.470	N	SVP	(SB) Paved 66' long, Variable 0-12' wide							0.01			
0.49	+0.482	N	SVP	(SB) Paved 321' long 12' wide							0.06			
0.55	+0.543	N	SVP	(SB) Paved 49' long, Variable 12-0' wide							0.01			
0.72	+0.710	N	X	SB019(1) return to single centerline										
2.74	M002 +0.709	N	X	Continue SB019(1) SB divided centerline in Nogales										Map
	+0.713	N	SB	Projects spanning M2 to M3	AC	MBH	2	8	24	4	0.16	90		
2.90	+0.872	N	SB		AC	AC	2	0	28	4	0.01	28 Aug 2006		
2.91	+0.884	N	X	SB019(1) return to single centerline										Map
3.99	M003 +0.955	N	X	Continue SB019(1) SB divided centerline in Nogales										Map
		N	SB	Projects spanning M3 to M4	AC	AC	2	0	32	4	1.27	28 Aug 2006		
4.97	M004 +0.933	N	J	S Business Access Rd -- [L]										Map
5.26	M005 +0.228	N	SB	Projects spanning M5 to M6	AC	AC	2	4	32	4	0.02	28 Aug 2006		
5.28	+0.243	N	SB		AC	AC	1.5	4	24	4	0.06	28 Aug 2006		
5.34	+0.303	N	SB		AC	AC	1.5	8	24	4	0.03	28 Aug 2006		
5.37	+0.334	N	SB		AC	AC	1	8	12	4	0.08	28 Aug 2006		
5.45	+0.413	N	SB		AC	AC	1	8	12	4	0.21	08 Nov 2007		
5.46	+0.427	N	OP	(SB) I 019 NB									Concrete/Steel	
5.66	+0.880	N	X	End SB019(1) SB at I 019 SB										Map
Cardinal Mainline Averages/Totals:							17.07	3.60	40.14	3.42	5.70	2002.5	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:							4.77	3.86	26.70	5.11	2.55	2003.7		

SB019(1) at M005+0.880

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 553

M005+0.880 on SB019(1)

ARIZONA STATE HIGHWAY SYSTEM LOG

SB040(1) at M138+0.810

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M138+0.810 on SB040(1)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SB040(1) - Cardinal (low to higher reference marker)													
0.00	M138 +0.810	C	J S Begin SB040(1) at I 040 Exit #121 G & A-Ramp West Seligman TI -- [R]										Map
		C	JB At Seligman, Yavapai County										
		C	UH Projects spanning M138 to M139	AC	MBH	2	8	24	8	1.00	78		
0.04	+0.849	C	OP I 040								1967	Unknown	
0.11	+0.917	C	J S I 040 Exit #121 C & J-Ramp West Seligman TI -- [L]										Map
0.68	M139 +0.463	C	OP Burlington Northern Santa Fe RR								1978	153 ft Concrete	
0.73	+0.513	C	OP Old US-66								1978	176 ft Concrete	
1.00	+0.783	C	UH Projects spanning M139 to M140	AC	MBH	2	8	24	4	0.15	78		
1.14	+0.929	C	UH	AC	MBH	4	8	48	4	0.01	87		
1.15	+0.941	C	J S Begin Historic S 066 Overlap to I 040										Map
		C	UH Projects spanning M139 to M140	AC	MBH	4	7	48	12	0.04	87		
1.20	+0.984	C	UH	AC	MBH	4	12	48	12	0.79	87		
1.80	M140 +0.545	C	J Main St (Seligman Elev 5250)										
1.98	+0.733	C	UH Projects spanning M140 to M141	AC	MBH	2	12	42	4	0.05	87		
2.04	+0.786	C	UH	AC	MBH	2	4	36	4	0.05	87		
2.08	+0.833	C	UH	AC	MBH	2	8	24	8	1.93	87		
3.45	M142 +0.185	C	UP E Seligman								1968		15'-03"
3.48	+0.214	C	UP Burlington Northern Santa Fe RR								1968		15'-03"
4.01	+0.752	C	UH Projects spanning M142 to M143	AC	MBH	2	8	24	8	0.23	68		
4.17	+0.910	C	J S I 040 Exit #123 C & J-Ramp E Seligman TI -- [R]										Map
4.20	+0.938	C	UP I 040 WB								1967		??'-??"
4.22	+0.958	C	UP I 040 EB								Jul 1999		??'-??"
4.25	M143 +0.040	C	J S End SB040(1) at I 040 Exit #123 A & G-Ramp E Seligman TI -- [L]										Map
Cardinal Mainline Averages/Totals:						10.18	8.73	29.10	8.54	4.25	1983.5	0.00 Miles of Median	

SB040(1) at M143+0.040

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 554

M143+0.040 on SB040(1)

ARIZONA STATE HIGHWAY SYSTEM LOG

SB040(2) at M144+0.820

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M144+0.820 on SB040(2)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SB040(2) - Cardinal (low to higher reference marker)													
0.00	M144 +0.820	C	J S Begin SB040(2) at I 040 Exit #145 A & G-Ramp West Ash Fork TI (Official) -- [B]										Map
		C	JB Inside Yavapai County										
		C	UH Projects spanning M144 to M145	AC	MBH	2	8	24	8	0.32	89		
		C	X Begin SB040(2) at I 040 Exit #145 West Ash Fork TI (Unofficial)										
0.04	+0.863	C	UP I 040 EB								1979		16'-06"
0.06	+0.884	C	UP I 040 WB								1979		16'-06"
0.10	+0.919	C	J S SB040(2) at I 040 Exit #145 J & C-Ramp West Ash Fork TI (Official) -- [B]										Map
0.32	M145 +0.139	C	UH Projects spanning M145 to M146	AC	MBH	2	6	24	6	0.14	89		
0.46	+0.276	C	EB	AC	MBH	2	10	24	10	0.91	89		
0.59	+0.410	C	X Begin Divided Hwy East										
1.37	M146 +0.220	C	X End Divided Hwy East										
	+0.222	C	UH Projects spanning M146 to M147	AC	MBH	2	12	24	12	0.12	89		
1.49	+0.339	C	J S End SB040(2) at I 040 Exit #146 E Ash Fork TI J & C-ramps -- [R4]										Map

SB040(2) at M146+0.339

M146+0.339 on SB040(2)

ARIZONA STATE HIGHWAY SYSTEM LOG

SB040(2) at M145+0.276

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M145+0.276 on SB040(2)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SB040(2) - Non-cardinal (from low to high for divided hwy segments)													
0.46	M145 +0.276	N	X	Begin SB040(2) WB divided centerline in Ashfork									
		N	WB	Projects spanning M145 to M146				AC	MBH	2	6	24	6
										0.93	89		
1.39	M146 +0.218	N	X	SB040(2) return to single centerline									
Cardinal Mainline Averages/Totals:							2.98	9.36	24.00	9.36	1.49	1989.0	0.00 Miles of Median
Non-Cardinal Mainline Averages/Totals:							1.86	6.00	24.00	6.00	0.93	1989.0	

SB040(2) at M146+0.218

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 556

M146+0.218 on SB040(2)

ARIZONA STATE HIGHWAY SYSTEM LOG

SB040(4) at M191+0.608

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M191+0.608 on SB040(4)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SB040(4) - Cardinal (low to higher reference marker)													
0.18	M191 +0.608	C	X	Begin SB040(4) at West Flag TI									
		C	JB	Inside Coconino County									
		C	UH	Projects spanning M191 to M192	AC	AC	2	8	24	8	0.27	Dec 2008	
0.33	+0.764	C	UP	I 040 EB							1968		14'-03"
0.37	+0.804	C	UP	I 040 WB							1968		14'-03"
0.44	+0.875	C	UH	Projects spanning M191 to M192	AC	AC	2	5	24	5	0.06	Dec 2008	
0.50	+0.935	C	UH		AC	AC	2	2	24	2	0.06	Dec 2008	
0.56	+0.995	C	J S	I 040 Exit #191 J and D Ramps (W Flagstaff) -- [L23]									
		C	UH	Projects spanning M191 to M192	AC	AC	2	2	24	2	0.02	Dec 2008	
0.58	+1.010	C	UH		AC	AC	2	2	24	2	0.06	02 Jul 2002	
0.64	+1.074	C	UH		AC	AC	2	4	24	4	0.04	02 Jul 2002	
0.68	+1.115	C	UH		AC	AC	2	6	24	6	0.01	02 Jul 2002	
0.69	+1.125	C	UH		AC	AC	2	6	24	6	0.01	89	
0.71	+1.135	C	X	Temp End SB040(4), Historic Hwy 66 for 1.41 miles									
2.08	M193 +0.250	C	X	Continue SB040(4) on Historic Hwy 66									
		C	UB	Inside Flagstaff Urbanized Area									
		C	JB	Inside Flagstaff									
		C	UH	Projects spanning M193 to M194	AC	AC	2	6	24	6	0.28	Oct 2008	
2.36	+0.531	C	UH		AC	AC	2	6	24	3	0.03	Oct 2008	
2.39	+0.557	C	UH		AC	AC	2	6	28	6	0.05	Oct 2008	
2.44	+0.607	C	J S	Woody Mountain Rd -- [R14]									
		C	UH	Projects spanning M193 to M194	AC	AC	2	6	24	6	0.15	Oct 2008	
2.59	+0.756	C	UH		AC	AC	2	0	24	6	0.08	Oct 2008	
		C	J S	Hidden Hollow Rd -- [L3]									
2.66	+0.831	C	UH	Projects spanning M193 to M194	AC	AC	2	0	36	6	0.16	Oct 2008	
2.73	+0.899	C	J S	Northwestern St -- [L2]									
2.82	+0.987	C	UH	Projects spanning M193 to M194	AC	AC	2	0	36	3	0.17	Oct 2008	
		C	J S	Local Road -- [R4]									
2.99	M194 +0.14	C	UH	Projects spanning M194 to M195	AC	AC	2	0	24	3	0.01	Oct 2008	
3.00	+0.161	C	J S	Railroad Springs Blvd -- [L23]									
		C	UH	Projects spanning M194 to M195	AC	AC	2	0	28	3	0.05	Oct 2008	
3.05	+0.215	C	UH		AC	AC	2	3.5	24	4.5	0.03	Oct 2008	
3.08	+0.241	C	UH		AC	AC	2	7	24	4.5	0.03	Oct 2008	
3.11	+0.271	C	UH		AC	AC	2	7	24	6	0.07	Oct 2008	
3.13	+0.292	C	J S	Dunham St -- [L]									
3.18	+0.338	C	UH	Projects spanning M194 to M195	AC	AC	2	4.5	24	6	0.07	Oct 2008	
3.25	+0.412	C	UH		AC	AC	2	4.5	24	3	0.03	Oct 2008	
3.28	+0.439	C	UH		AC	AC	2	4.5	34	0	0.05	Oct 2008	
3.32	+0.488	C	J S	Thompson St -- [B1234]									
		C	UH	Projects spanning M194 to M195	AC	AC	2	0	36	0	0.06	Oct 2008	
3.38	+0.548	C	UH		AC	AC	2	0	30	0	0.03	Oct 2008	
3.41	+0.578	C	UH		AC	AC	2	5.5	30	0	0.02	Oct 2008	

SB040(4) at M194+0.578

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 557

M194+0.578 on SB040(4)

ARIZONA STATE HIGHWAY SYSTEM LOG

SB040(4) at M194+0.599

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M194+0.599 on SB040(4)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
3.44	M194 +0.599	C	UH Projects spanning M194 to M195	AC	AC	2	11	30	1	0.06	Oct 2008		
3.50	+0.66	C	UH	AC	AC	2	6.5	24	1	0.02	Oct 2008		
3.51	+0.677	C	UH	AC	AC	2	1	24	1	0.04	Oct 2008		
3.55	+0.715	C	UH	AC	AC	2	1	28.75	1	0.01	Oct 2008		
3.56	+0.722	C	UH	AC	AC	2	1	36	0	0.02	Oct 2008		
3.59	+0.751	C	UH	AC	AC	2	1	42	1	0.02	Oct 2008		
3.61	+0.770	C	J S Local Road -- [R14]								Oct 2008		Map
	+0.772	C	UH Projects spanning M194 to M195	AC	AC	2	1	34	1	0.02	Oct 2008		
3.62	+0.788	C	UH	AC	AC	2	0	34	1	0.01	Oct 2008		
3.64	+0.801	C	UH	AC	AC	2	0	42	1	0.01	Oct 2008		
3.65	+0.811	C	UH	AC	AC	2	0	48	1	0.02	Oct 2008		
3.67	+0.835	C	J S Young St Left & Woodland Village Blvd Right (Signalized) -- [B1234]								Oct 2008		Map
		C	UH Projects spanning M194 to M195	AC	AC	2	0	28	1	0.05	Oct 2008		
3.72	+0.881	C	UH	AC	AC	2	0	24	1	0.01	Oct 2008		
3.73	+0.891	C	UH	AC	AC	2	0	24	2	0.01	Oct 2008		
3.74	+0.900	C	UH	AC	AC	3	2	44.01	2	0.21	Oct 2008		
3.82	+0.985	C	J Yale St -- [R]								Oct 2008		
3.94	M195 +0.053	C	J Pinnacle St -- [L]								Oct 2008		
		C	UH Projects spanning M195 to M196	AC	AC	3	0	44.01	2	0.11	Oct 2008		
4.04	+0.146	C	J S Business Access -- [R1]								Oct 2008		Map
4.06	+0.164	C	UH Projects spanning M195 to M196	AC	AC	4	0	50	2	0.32	Oct 2008		
4.21	+0.323	C	J S Business Access -- [L3]								Oct 2008		Map
4.38	+0.484	C	J S SA089 S to I 017 S (Signalized) -- [R14]								Oct 2008		Map
		C	UH Projects spanning M195 to M196	AC	AC	4	0	62	0	0.06	Oct 2008		
4.43	+0.540	C	UH	AC	AC	4	0	56	0	0.01	Oct 2008		
4.44	+0.55	C	UH	AC	AC	4	0	50	0	0.36	Oct 2008		
4.46	+0.570	C	J S Malpais Ln -- [L]										Map
4.62	+0.724	C	J S Clay Ave Left & Butler Ave Right (Signalized) -- [B124]										Map
4.64	+0.745	C	J S Mikes Pike -- [R]										Map
4.71	+0.822	C	J Tucson Ave -- [L]								Oct 2008		
4.79	+0.896	C	J S Phoenix Ave -- [R4]								Oct 2008		Map
4.80	+0.911	C	UH Projects spanning M195 to M196	AC	AC	4	0	50	0	0.05	Jun 1995		
4.84	+0.945	C	UP Burlington Northern Santa Fe RR								1958		14'-00"
4.86	M196 +0.007	C	UH Projects spanning M196 to M197	AC	AC	4	0	50	0	0.02	90		
4.88	+0.030	C	UH	AC	AC	4	0	50	0	0.05	90		
	+0.033	C	J S Access to Santa Fe Ave & Sitgreaves St -- [L2]										Map
4.93	+0.076	C	UH Projects spanning M196 to M197	AC	AC	4	0	50	0	0.18	Oct 2008		
4.99	+0.141	C	J S U 180 North to Grand Canyon (Signalized) -- [L2]								Oct 2008		Map
5.06	+0.207	C	J S Beaver St (Signalized) -- [B4]								Oct 2008		Map
5.10	+0.254	C	UH Projects spanning M196 to M197	AC	AC	4	8	42	0	0.11	Oct 2008		
		C	X Begin On-Street Parking to Left										
5.12	+0.271	C	J S Leroux St -- [L2]								Oct 2008		Map
5.19	+0.342	C	J S San Francisco St (Signalized) -- [B2]								Oct 2008		Map

SB040(4) at M196+0.342

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 558

M196+0.342 on SB040(4)

ARIZONA STATE HIGHWAY SYSTEM LOG

SB040(4) at M196+0.369

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M196+0.369 on SB040(4)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
5.22	M196 +0.369	C	UH Projects spanning M196 to M197	AC	AC	4	0	50	0	0.77	Oct 2008		
		C	X End On-Street Parking to Left										
5.25	+0.404	C	J S Agassiz St -- [L2]								Oct 2008		Map
5.32	+0.470	C	J S Verde St (Signalized) -- [L2]								Oct 2008		Map
5.39	+0.539	C	J S Elden St -- [L2]								Oct 2008		Map
5.99	M197 +0.132	C	UH Projects spanning M197 to M198	AC	AC	4	0	50	0	2.35	Aug 2006		
6.01	+0.157	C	J S Switzer Canyon Dr										Map
7.56	M198 +0.717	C	J S 4th Ave (Signalized) -- [L23]										Map
8.34	M199 +0.496	C	UH Projects spanning M199 to M200	PCC	AC	4	0	50	0	0.26	Aug 2006		
8.60	+0.756	C	UH	AC	AC	4	0	50	0	0.15	Aug 2006		
8.74	+0.901	C	X SB040(4) transferred to City of Flagstaff in 2008										
	+0.910	C	J S End SB040(4) at Fanning Dr (Signalized) -- [B1234]										Map

SB040(4) at M199+0.910

M199+0.910 on SB040(4)

ARIZONA STATE HIGHWAY SYSTEM LOG

SB040(4) at M197+0.511

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M197+0.511 on SB040(4)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SB040(4) - Others													
6.37	M197 +0.511	J	S	Enterprise Road									Map
7.06	M198 +0.225	J	S	Arrowhead Avenue									Map
7.79	+0.946	J	S	Postal Blvd.									Map
8.09	M199 +0.246	J	S	Steves Blvd -- [B1234]									Map
Cardinal Mainline Averages/Totals:						24.12	1.37	42.90	1.51	7.21	2006.9	0.00 Miles of Median	

SB040(4) at M199+0.246

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 560

M199+0.246 on SB040(4)

ARIZONA STATE HIGHWAY SYSTEM LOG

SB040(7) at M274+0.480

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M274+0.480 on SB040(7)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SB040(7) - Cardinal (low to higher reference marker)													
0.00	M274 +0.480	C	J S Begin SB040(7) at I 040 Exit #274 W Joseph City TI -- [B]										Map
		C	JB Inside Navajo County										
		C	UH Projects spanning M274 to M275	AC	AC	2	5	24	5	0.28	06 Jan 2005		
0.03	+0.508	C	J S I 040 Exit #274 A & G-ramp -- [R]										Map
0.11	+0.585	C	OP I 040								1980	Unknown	
0.20	+0.684	C	J S I 040 Exit #274 C & J-ramp -- [L]										Map
0.28	+0.759	C	J I 040 Frontage Rd WB -- [L]										
		C	UH Projects spanning M274 to M275	AC	MBH	2	5	24	5	0.51	80		
0.79	M275 +0.270	C	UH Projects spanning M275 to M276	AC	AC	2	8	24	8	0.10	1996		
0.86	+0.340	C	BR St. Joseph Bridge									Unknown	
0.89	+0.368	C	UH Projects spanning M275 to M276	AC	AC	3	8	36	8	0.09	1996		
0.98	+0.461	C	UH	AC	AC	4	8	48	8	0.06	1996		
1.05	+0.526	C	UH	AC	MBH	4	8	48	8	0.47	68		
1.42	+0.900	C	X Joseph City (Unincorporated) Elev 5010										
1.52	M276 +0.018	C	UH Projects spanning M276 to M277	AC	MBH	2	5	24	5	0.19	68		
1.71	+0.208	C	UH	AC	MBH	2	5	24	5	0.62	80		
2.33	+0.832	C	UH	AC	AC	2	5	24	5	0.24	Oct 2009		
2.57	M277 +0.071	C	UH Projects spanning M277 to M278	AC	AC	2	2	24	5	0.07	Oct 2009		
2.64	+0.146	C	UH	AC	AC	2	2	24	2	0.09	Oct 2009		
2.73	+0.231	C	UH	AC	MBH	2	2	24	2	0.01	1980		
2.74	+0.238	C	J S I 040 Exit #277 J & C-ramp -- [R1]										Map
		C	UH Projects spanning M277 to M278	AC	MBH	2	2	24	5	0.02	1980		
2.76	+0.260	C	UH	PCC	MBH	2	2	24	5	0.05	1980		
2.77	+0.275	C	OP I 040								1980	Unknown	
2.81	+0.307	C	UH Projects spanning M277 to M278	AC	MBH	2	2	24	5	0.03	1980		
2.83	+0.333	C	J S End SB040(7) at I 040 Exit #277 A & G-ramp E Joseph City TI -- [L]										Map
Cardinal Mainline Averages/Totals:						6.81	5.48	28.88	5.66	2.83	1985.2	0.00 Miles of Median	

SB040(7) at M277+0.333

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 561

M277+0.333 on SB040(7)

ARIZONA STATE HIGHWAY SYSTEM LOG

SB040(8) at M285+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M285+0.000 on SB040(8)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SB040(8) - Cardinal (low to higher reference marker)													
0.00	M285 +0.000	C	J S Begin SB040(8) at I 040 Exit #285 J & C-ramp W Holbrook TI -- [R4]										Map
		C	JB Inside Holbrook, Navajo County										
		C	UH Projects spanning M285 to M286	AC	MBH	2	3	24	3	0.16	79		
0.06	+0.056	C	UP I 040 WB								1977		??'-??"
0.08	+0.077	C	UP I 040 EB								1977		??'-??"
0.13	+0.128	C	J S I 040 A & G-Ramp W Holbrook TI -- [L2]										Map
0.16	+0.158	C	UH Projects spanning M285 to M286	AC	MBH	2	3	24	5.5	0.01	79		
0.17	+0.168	C	UH	AC	MBH	2	5.5	24	5.5	0.02	79		
0.19	+0.193	C	UH	AC	MBH	2	8	24	7	0.04	79		
0.23	+0.232	C	UH	AC	MBH	2	8	24	6	0.07	79		
0.30	+0.299	C	UH	AC	AC	2	8	24	6	0.01	Sep 2000		
0.31	+0.308	C	UH	AC	AC	2	6.5	24	6	0.11	Sep 2000		
0.35	+0.353	C	J Business Access Rd -- [R]										
0.42	+0.419	C	UH Projects spanning M285 to M286	AC	AC	2	6.5	24	6	0.02	Sep 2000		
0.44	+0.439	C	UH	AC	AC	2.5	6.5	30	6	0.02	Sep 2000		
0.46	+0.455	C	UH	AC	AC	2.5	6.5	30	3.5	0.01	Sep 2000		
	+0.463	C	UH	AC	AC	2.5	4	30	3.5	0.04	Sep 2000		
0.50	+0.501	C	UH	AC	AC	2.5	4	30	1	0.03	Sep 2000		
0.53	+0.527	C	UH	AC	AC	3	4	36	1	0.02	Sep 2000		
0.54	+0.542	C	UH	AC	AC	3	4	36	8	0.02	Sep 2000		
0.56	+0.564	C	RA Hobbrook Rest Area Central Ave Access	Paved	Paved	2	0	46		0.02			Map
		C	J S Central Ave/Rest Area Entrance (West Entrance) -- [R4]										Map
		C	UH Projects spanning M285 to M286	AC	AC	4	0	48	0	0.77	Sep 2000		
0.58	+0.582	C	RA Holbrook Rest Area	Paved	Paved	2	0	46	22	0.03			Map
0.59	+0.588	C	RA Holbrook Rest Area Loop	Paved	Paved	2	0	46	0	0.04			Map
0.61	+0.609	C	RA Holbrook Rest Area	Paved	Paved	2	0	46	22	0.03			Map
0.64	+0.635	C	RA Holbrook Rest Area SB040(8) Access	Paved	Paved	2	0	46		0.03			Map
0.65	+0.650	C	J S Rest Area Entrance (East Entrance) -- [R]										Map
0.74	+0.739	C	J 12th Ave -- [B]										
0.83	+0.829	C	J 11th Ave -- [B]										
0.90	+0.900	C	J 10th Ave -- [B]										
0.97	+0.973	C	J 9th Ave -- [B]										
1.04	M286 +0.060	C	J 8th Ave -- [B]										
1.12	+0.137	C	J 7th Ave -- [R]										
1.19	+0.207	C	J 6th Ave -- [L]										
1.26	+0.281	C	J 5th Ave -- [B]										
1.33	+0.353	C	J 4th Ave -- [L]										
		C	UH Projects spanning M286 to M287	AC	AC	4	0	54	0	0.06	Sep 2000		
1.39	+0.409	C	UH	AC	AC	4	0	60	0	0.28	Sep 2000		
1.40	+0.425	C	J 3rd Ave -- [B]										
1.48	+0.496	C	J 2nd Ave -- [B]										
1.55	+0.568	C	J 1st Ave -- [B]										

SB040(8) at M286+0.568

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 562

M286+0.568 on SB040(8)

ARIZONA STATE HIGHWAY SYSTEM LOG

SB040(8) at M286+0.686

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M286+0.686 on SB040(8)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
1.67	M286 +0.686	C	J S 077 South & Hope Dr East (Signalized) -- [B]										
		C	UH Projects spanning M286 to M287	AC	AC	4	0	60	0	0.30	80		
1.74	+0.764	C	J Arizona St -- [B]										
1.82	+0.841	C	J Buffalo St -- [B]										
1.89	+0.909	C	J California St -- [B]										
1.93	+0.950	C	J Delaware St -- [B]										
1.97	+0.991	C	J Erie St -- [B]										
		C	UH Projects spanning M286 to M287	AC	AC	4	0	54	0	0.03	80		
2.00	M287 +0.000	C	UH Projects spanning M287 to M288	AC	AC	4	0	48	0	0.19	80		
2.04	+0.039	C	J S Florida St (Signalized) -- [B24]								2004		Map
2.12	+0.111	C	J Hampshire St -- [B]										
2.18	+0.179	C	J Iowa St -- [B]										
2.19	+0.190	C	UH Projects spanning M287 to M288	AC	AC	4	0	48	3	0.01	80		
2.20	+0.196	C	UH	AC	MBH	4	2	48	3	0.02	80		
2.22	+0.211	C	UH	AC	AC	4	5	48	3	0.01	80		
2.23	+0.221	C	UH	AC	MBH	4	7	48	3	0.01	80		
2.24	+0.232	C	UH	AC	MBH	4	7	48	3	0.01	80		
2.25	+0.243	C	UH	AC	AC	4	12.5	48	3	0.03	80		
2.27	+0.270	C	UH	AC	AC	4	12.5	48	0	0.01	80		
2.29	+0.282	C	UH	AC	AC	4	12.5	48	0	0.02	79		
2.30	+0.299	C	UH	AC	MBH	4	17.5	48	0	0.01	79		
2.31	+0.308	C	UH	AC	AC	4	17.5	48	0	0.01	79		
2.32	+0.316	C	UH	AC	MBH	4	8.5	48	0	0.05	79		
2.37	+0.364	C	J S I 040 A and G Ramps TI (Signalized) -- [R14]										Map
	+0.369	C	UH Projects spanning M287 to M288	AC	MBH	4	4	48	6	0.12	Oct 1999		
2.42	+0.411	C	UP I 040 EB								2000		??'-??"
2.44	+0.439	C	UP I 040 WB								2000		??'-??"
2.49	+0.488	C	UH Projects spanning M287 to M288	AC	MBH	4	4	48	9	0.05	Oct 1999		
2.54	+0.537	C	UH	AC	MBH	4	4	48	12	0.01	Oct 1999		
2.56	+0.552	C	UH	AC	MBH	4	4	51	12	0.02	Oct 1999		
2.58	+0.575	C	UH	AC	MBH	4	4	51	0	0.04	Oct 1999		
2.62	+0.615	C	J S I 040 C and I Ramps TI Right & I 040 Frontage Rd/Crestview Dr Left (Signalized) -- [B124]										Map
		C	UH Projects spanning M287 to M288	AC	MBH	4	4	48	5	0.35	79		
2.77	+0.762	C	J Business Access Rd -- [R]										
2.84	+0.838	C	J Buzzard Ln -- [L]										
2.88	+0.880	C	J Business Access -- [L]										
2.92	+0.920	C	J S Business Access -- [L3]										Map
2.97	+0.967	C	UH Projects spanning M287 to M288	AC	MBH	4	6	48	5	0.65	79		
3.15	M288 +0.138	C	J S Hilltop St -- [L2]										Map
3.38	+0.367	C	J S W Hermosa Dr Left & Local Business Access Rd Right -- [B123]										Map
3.44	+0.422	C	J S Mission Ln Left & Hermosa Dr Right -- [B134]										Map
3.63	+0.610	C	UH Projects spanning M288 to M289	AC	AC	4	6	48	5	0.96	1996		
3.68	+0.668	C	J S E Carlos Ave -- [R]										Map

SB040(8) at M288+0.668

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 563

M288+0.668 on SB040(8)

ARIZONA STATE HIGHWAY SYSTEM LOG

SB040(8) at M288+0.723

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M288+0.723 on SB040(8)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
3.74	M288 +0.723	C	J S W Carlos Ave -- [L]										Map
3.90	+0.887	C	J S Radar Way/Mesa Dr -- [L3]										Map
3.97	+0.954	C	J S Hutchinson Ave -- [L]										Map
4.01	+0.994	C	J S ADOT Way (ADOT District Lot) -- [L]										Map
4.08	M289 +0.056	C	J S Airport Rd -- [L]										Map
4.19	+0.163	C	J S Vista Dr -- [B34]										Map
4.59	+0.566	C	UH Projects spanning M289 to M290	AC	AC	3.5	6	42	5	0.04	1996		
4.63	+0.602	C	UH	AC	MBH	3.5	6	42	5	0.11	79		
4.74	+0.713	C	UH	AC	MBH	3	4	36	5	0.02	79		
4.76	+0.735	C	UH	AC	MBH	3	2	36	5.5	0.03	79		
4.79	+0.762	C	UH	AC	MBH	3	2	36	6	0.04	79		
4.83	+0.801	C	J S I 040 Exit #286 C & J-ramps -- [R4]										Map
		C	UH Projects spanning M289 to M290	AC	MBH	2.5	4	30	6	0.01	79		
	+0.806	C	UH	AC	MBH	2.5	4	30	3.5	0.03	79		
4.86	+0.834	C	UH	AC	MBH	2	4	24	3.5	0.02	79		
4.88	+0.853	C	UH	AC	MBH	2	2	24	3.5	0.03	79		
4.90	+0.879	C	UH	AC	MBH	2	2	24	1	0.03	79		
		C	UP I 040 WB								1969		14'-08"
4.94	+0.913	C	UH Projects spanning M289 to M290	AC	MBH	2	2	24	3	0.01	79		
4.95	+0.922	C	UH	AC	MBH	2	6	24	3	0.01	79		
		C	UP I 040 EB								1969		14'-08"
4.96	+0.932	C	UH Projects spanning M289 to M290	AC	MBH	2	6	24	5	0.02	79		
4.98	+0.954	C	UH	AC	MBH	2	10	24	5	0.07	79		
5.02	+0.996	C	J S I 040 Exit #286 A & G-ramps (E Holbrook TI) -- [L]										Map
5.04	+1.020	C	UH Projects spanning M289 to M290	AC	Unk	2	10	24	5	0.04			
5.09	M290 +0.060	C	X End SB040(8) at I 040 Exit #286 East Right-Of-Way										Map
Cardinal Mainline Averages/Totals:						18.69	3.84	45.38	3.25	5.11	1989.3	0.00 Miles of Median	

SB040(8) at M290+0.060

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 564

M290+0.060 on SB040(8)

ARIZONA STATE HIGHWAY SYSTEM LOG

SB079 at M132+0.210

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M132+0.210 on SB079

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SB079 - Cardinal (low to higher reference marker)													
0.00	M132 +0.210	C	X	Begin SB079 at S 079 NB in South Florence									
		C	UB	Inside UB Florence									
0.01	+0.219	C	JB	Inside Pinal County, S of Florence									
		C	NB	Projects spanning M132 to M133	AC	AC	1	4	12	4	0.28	Dec 2003	
0.11	+0.320	C	J S	S 079 SB at South Florence At-Grade Interchange -- [L]									
0.16	+0.373	C	J S	Sunset Rd -- [L]									
0.29	+0.501	C	X	S 079 SB									
		C	UH	Projects spanning M132 to M133	AC	AC	2	8	24	8	0.39	Dec 2003	
0.34	+0.548	C	BR	Casa Grande Canal Bridge								55 ft Unknown	
0.47	+0.678	C	JB	SCL Florence Elev 1500									
0.67	+0.879	C	BR	Florence Canal Bridge								22 ft Unknown	
0.68	+0.894	C	NB	Projects spanning M132 to M133	AC	AC	2	2	24	0	0.06	Dec 2003	
0.72	+0.933	C	X	S 287 West									
0.74	+0.954	C	J S	(NB) Keating St E -- [R]									
		C	NB	Projects spanning M132 to M133	AC	AC	2	4	24	0	0.07	Dec 2003	
0.81	+1.023	C	UH		AC	AC	2	0	44	0	0.11	Dec 2003	
0.85	+1.056	C	J S	Van Haren St -- [L]									
0.88	+1.088	C	J S	Celaya St -- [R]									
0.92	+1.130	C	UH	Projects spanning M132 to M133	AC	AC	2	0	44	0	0.60	Dec 2003	
1.01	M133 +0.019	C	J	Stewart St -- [R]									
1.10	+0.116	C	J	Gressinger St/22nd St -- [B]									
1.16	+0.176	C	J	Feliz St -- [R]									
1.18	+0.195	C	J	Adamsville Rd -- [L]									
1.22	+0.235	C	J	Virginia St -- [R]									
1.26	+0.267	C	J	20th St -- [L]									
1.28	+0.291	C	J	Duron St -- [R]									
1.34	+0.352	C	J	Collingwood St -- [R]									
1.40	+0.410	C	J	Brady St -- [R]									
1.46	+0.469	C	J	Aguilar St -- [R]									
1.52	+0.532	C	J S	Butte St (SB079 turns East)									
		C	UH	Projects spanning M133 to M134	AC	AC	4	0	48	0	0.49	Dec 2003	
1.56	+0.567	C	J	Bailey St -- [L]									
1.58	+0.594	C	J	Elizabeth St -- [R]									
1.59	+0.604	C	J	Pinal St -- [L]									
1.71	+0.719	C	J	Matilda St -- [R]									
1.77	+0.782	C	J	Park St -- [B]									
1.80	+0.814	C	J	Center St -- [L]									
1.84	+0.849	C	J	Warner St -- [L]									
	+0.855	C	J	San Carlos St -- [R]									
1.87	+0.884	C	J	Silver St -- [L]									
1.91	+0.920	C	J	King St -- [L]									
1.94	+0.954	C	J	Phoenix St -- [L]									

SB079 at M133+0.954

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 565

M133+0.954 on SB079

ARIZONA STATE HIGHWAY SYSTEM LOG

SB079 at M134+0.030

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M134+0.030 on SB079

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
2.01	M134 +0.030	C	J S End SB079 at S 079 in North Florence										

[Map](#)

ARIZONA STATE HIGHWAY SYSTEM LOG

SB079 at M132+0.210

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M132+0.210 on SB079

GIS Route Mile	Distance from Reference Marker		Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SB079 - Non-cardinal (from low to high for divided hwy segments)														
0.00	M132 +0.210	N	X	Begin SB079 SB divided centerline in Florence										Map
0.01	+0.215	N	SB	Projects spanning M132 to M133	AC	AC	1	8	12	8	0.28	Dec 2003		
0.17	+0.379	N	J S	Sunset Rd -- [L]										Map
0.28	+0.494	N	X	SB079 return to single centerline										Map
0.67	+0.884	N	X	Continue SB079 SB in Florence at S 287										Map
0.68	+0.886	N	SB	Projects spanning M132 to M133	AC	AC	1	2	12	2	0.13	Dec 2003		
0.71	+0.920	N	J S	S 287 EB										Map
0.76	M133 -0.229	N	J S	S 287 WB -- [R]										Map
		N	X	(SB) SB079 NB to S 287 WB Ramp										Map
Cardinal Mainline Averages/Totals:							4.70	2.32	35.30	2.12	2.00	2003.0	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:							0.41	6.10	12.00	6.10	0.41	2003.0		

ARIZONA STATE HIGHWAY SYSTEM LOG

SS040 at M000+0.030

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.030 on SS040

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SS040 - Cardinal (low to higher reference marker)													
0.00	M000 +0.030	C	X	Begin SS040 north of Coconino County Line and Coopertown Rd									
		C	JB	Inside Navajo County									
		C	UH	Projects spanning M0 to M1	AC	MBH	2	8	24	8	0.59	75	
0.18	+0.210	C	OP	Burlington Northern Santa Fe RR									
0.23	+0.256	C	JB	SWCL Winslow									
0.59	+0.618	C	UH	Projects spanning M0 to M1	AC	MBH	2	8	24	8	0.42	79	
0.92	+0.945	C	UB	Inside Winslow Urbanized Area									
1.01	M001 +0.030	C	X	End SS040 near I-040 & Hipkoe Ave intersection in Winslow									
Cardinal Mainline Averages/Totals:						2.02	8.00	24.00	8.00	1.01	1976.7	0.00 Miles of Median	

SS040 at M001+0.030

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 568

M001+0.030 on SS040

ARIZONA STATE HIGHWAY SYSTEM LOG

SS090(1) at M317+0.181

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M317+0.181 on SS090(1)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SS090(1) - Cardinal (low to higher reference marker)													
0.30	M317 +0.181	C	J S	Begin SS090(1) to South at S 090 & SS090(2) near Fort Huachuca (Signalized) -- [B34]									
		C	UB	Inside Sierra Vista Urbanized Area									
		C	JB	Inside Sierra Vista, Cochise County									
		C	UH	Projects spanning M317 to M318									
				AC	MBH	4	2	48	4	0.05	74		
0.35	+0.231	C	UH	AC	MBH	4	6	48	4	0.04	74		
0.39	+0.269	C	UH	AC	MBH	4	10	48	4	0.04	74		
0.42	+0.290	C	X	End SS090(1) South of S 090 near Fort Huachuca									
Cardinal Mainline Averages/Totals:						0.52	5.69	48.00	4.00	0.13	1974.0	0.00 Miles of Median	

[Map](#)

SS090(1) at M317+0.290

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 569

M317+0.290 on SS090(1)

ARIZONA STATE HIGHWAY SYSTEM LOG

SS090(2) at M316+0.880

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M316+0.880 on SS090(2)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SS090(2) - Cardinal (low to higher reference marker)													
0.00	M316 +0.880	C	X	Begin SS090(2) at Fort Huachuca East Gate toward S 090									
		C	UB	Inside Sierra Vista Urbanized Area									
		C	JB	Inside Sierra Vista, Cochise County									
		C	UH	Projects spanning M316 to M317	AC	MBH	4	4	48	5	0.17	74	
0.17	M317 +0.050	C	UH	Projects spanning M317 to M318	AC	MBH	4	4	48	5	0.05	74	
0.22	+0.100	C	UH		AC	MBH	4	4	48	4	0.08	74	
0.30	+0.181	C	J <u>S</u>	End SS090(2) from Fort Huachuca East Gate at S 090 & SS090(1) (Signalized) -- [B12]									
Cardinal Mainline Averages/Totals:						1.20	4.00	48.00	4.73	0.30	1974.0	0.00 Miles of Median	

[Map](#)

ARIZONA STATE HIGHWAY SYSTEM LOG

SS095(2) at M158+0.750

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M158+0.750 on SS095(2)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SS095(2) - Cardinal (low to higher reference marker)													
0.00	M158 +0.750	C	J S	Begin SS095(2) to Parker Dam at S 095									
		C	JB	Inside La Paz County									
		C	UH	Projects spanning M158 to M159									
0.78	M159 +0.530	C	X	End SS095(2) before Parker Dam	AC	AC	2	5	24	5	0.78	1997	
Cardinal Mainline Averages/Totals:						1.56	5.00	24.00	5.00	0.78	1997.0	0.00 Miles of Median	

[Map](#)

ARIZONA STATE HIGHWAY SYSTEM LOG

SS202 at M005-0.013

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M005-0.013 on SS202

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SS202 - Cardinal (low to higher reference marker)													
0.00	M005 -0.013	C	X	(WB) Begin SS202 at S 202 WB									
		C	UB	Inside Phoenix-Mesa Urbanized Area									
		C	JB	Inside Phoenix, Maricopa County									
0.01	+0.000	C	WB	Projects spanning M5 to M6	PCC	PCC	2	4	24	10	0.17	1995	
0.18	+0.166	C	WB		PCC	PCC	3	4	36	10	0.49	1995	
0.28	+0.266	C	UP	(WB) Under S 202 WB								1991	16'-07"
0.30	+0.284	C	UP	(WB) Under S 202 EB & Priest Dr A-Ramp								1991	16'-07"
0.67	+0.651	C	WB	Projects spanning M5 to M6	PCC	PCC	3	4	36	10	0.23	1993	
0.90	M006 +0.009	C	WB	Projects spanning M6 to M7	PCC	PCC	3	4	48	10	0.22	1993	
1.03	+0.147	A	UP	S 143 NB/SB								1990	??'-??"
1.12	+0.22	C	WB	Projects spanning M6 to M7	PCC	PCC	3	4	36	10	0.06	1993	
1.18	+0.290	C	X	(WB) End SS202 West of S 143									

Map

Map

ARIZONA STATE HIGHWAY SYSTEM LOG

SS202 at M005+0.137

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M005+0.137 on SS202

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SS202 - Non-cardinal (from low to high for divided hwy segments)													
0.00	M005 +0.137	N	JB	Inside Phoenix, Maricopa County									
0.01	+0.150	N	X	(EB) Begin SS202 at S 202 EB									
		N	EB	Projects spanning M5 to M6	PCC	PCC	2	10	24	10	0.32	1993	Map <

Map

??'-??"

Map

ARIZONA STATE HIGHWAY SYSTEM LOG

SS266 at M123+0.140

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M123+0.140 on SS266

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SS266 - Cardinal (low to higher reference marker)													
0.00	M123 +0.140	C	J	Begin SS266 at S 266 near Bonita									
		C	JB	Inside Graham County									
		C	UH	Projects spanning M123 to M124									
				BST	BST	2	2	24	2	3.03	62		
3.03	M126 +0.159	C	X	End SS266 at Fort Grant									
Cardinal Mainline Averages/Totals:						6.06	2.00	24.00	2.00	3.03	1962.0	0.00 Miles of Median	

SS266 at M126+0.159

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 574

M126+0.159 on SS266

SS277 at M321+0.180 (As of 12/31/2011) Generated: 6/27/2012 1:42:37PM M321+0.180 on SS277

Map

ARIZONA STATE HIGHWAY SYSTEM LOG

SX093 at M001+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M001+0.000 on SX093

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
SX093 - Cardinal (low to higher reference marker)													
1.01	M001 +0.000	C	X	Begin ADOT ownership of SX093 1 mile inside AZ/NV State Line (from Hoover Dam)									
		A	JB	Inside Mohave County							19 Oct 2010		
		C	UH	Projects spanning M1 to M2	AC	MBH	2	10	24	8	0.16	1974	
1.18	+0.160	C	UH		AC	MBH	2	10	24	6	0.01	1974	
	+0.166	C	UH		AC	MBH	2	7	24	6	0.02	1974	
1.20	+0.185	C	UH		AC	MBH	2	4	24	6	0.01	19 Oct 2010	
1.21	+0.199	C	UH		AC	AC	2	4	24	4	0.68	19 Oct 2010	
1.35	+0.337	C	J	Sewer Pond Access Rd -- [R]									
1.42	+0.406	C	UP	U 093 (EB/WB)							19 Oct 2010		??'-??"
1.89	+0.877	C	UH	Projects spanning M1 to M2	AC	AC	2	3	24	3	0.02	19 Oct 2010	
1.91	+0.896	C	UH		AC	AC	2	2	24	2	0.14	19 Oct 2010	
2.05	M002 +0.045	C	J	U 093 Exit #2 G-ramp -- [R]							19 Oct 2010		
		C	UH	Projects spanning M2 to M3	AC	AC	2	4	24	4	0.08	19 Oct 2010	
2.06	+0.054	C	J	U 093 Exit #2 A-ramp -- []							19 Oct 2010		
2.09	+0.083	A	UP	U 093 (NB/SB)							19 Oct 2010		??'-??"
2.13	+0.120	C	J	End SX093 at U 093 Exit #2 C & J-Ramp -- [L]							19 Oct 2010		
Cardinal Mainline Averages/Totals:						2.24	4.70	24.00	4.38	1.12	2003.9	0.00 Miles of Median	

SX093 at M002+0.120

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 576

M002+0.120 on SX093

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M030+0.891

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M030+0.891 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
U 060 - Cardinal (low to higher reference marker)													
0.23	M030 +0.891	C	X	Begin U 060 at I 010 Exit #31 A & F-ramp									
		C	JB	Inside La Paz County									
		C	UH	Projects spanning M30 to M31	AC	MBH	2	5	24	5	0.11	72	
0.34	+0.997	C	UH		AC	MBH	2	6.5	24	5	0.02	72	
0.36	+1.017	C	UH		AC	MBH	2	8	24	5	0.14	72	
0.50	M031 +0.131	C	UH	Projects spanning M31 to M32	AC	MBH	2	5	24	5	0.02	72	
0.52	+0.148	C	UH		AC	MBH	2	5	24	3.5	0.03	72	
0.55	+0.178	C	UH		AC	MBH	2	2	24	2	0.08	72	
0.57	+0.204	C	OP	I 010 Exit #31							1967	377 ft Unknown	
0.63	+0.266	C	UH	Projects spanning M31 to M32	AC	MBH	2	3.5	24	5	0.03	72	
0.66	+0.291	C	UH		AC	MBH	2	3.5	24	8	0.01	72	
0.67	+0.298	C	UH		AC	MBH	2	5	24	8	0.10	72	
0.68	+0.315	C	J S	I 010 Exit #31 C-ramp									
0.77	+0.397	C	UH	Projects spanning M31 to M32	AC	MBH	2	6.5	24	8	0.03	72	
0.80	+0.428	C	UH		AC	MBH	2	8	24	8	0.02	72	
0.81	+0.446	C	UH		AC	MBH	2	1	36	8	0.04	72	
0.85	+0.485	C	UH		AC	MBH	2	1	30	8	0.05	72	
0.91	+0.539	C	UH		AC	MBH	2	2	30	8	0.02	72	
	+0.541	C	BR	Wash							1965	24 ft Unknown	
0.92	+0.554	C	UH	Projects spanning M31 to M32	AC	AC	2	5.5	30	8	0.05	Jul 2009	
0.93	+0.557	C	SVP	WB Unpaved 80' long, Variable 0-20' wide							0.02		
0.94	+0.572	C	SVP	WB Unpaved 94' long, 20' wide							0.02		
0.96	+0.590	C	SVP	WB Unpaved 63' long, Variable 20-0' wide							0.01		
0.97	+0.60	C	UH	Projects spanning M31 to M32	AC	AC	2	8	24	8	2.74	Jul 2009	
1.00	+0.633	C	J S	Unpaved Local Rd -- [L]									
1.02	+0.655	C	SVP	WB Unpaved 106' long, Variable 0-20' wide							0.02		
1.04	+0.675	C	SVP	WB Unpaved 70' long, Variable 20-0' wide							0.01		
1.11	+0.742	C	SVP	WB Unpaved 107' long, Variable 0-8' wide							0.02		
1.13	+0.763	C	SVP	WB Unpaved 73' long, 8' wide							0.01		
1.15	+0.776	C	SVP	WB Unpaved 78' long, Variable 8-0' wide							0.01		
1.25	+0.883	C	J S	Local Rd -- [R]								Jul 2009	
1.88	M032 +0.540	C	J	Local Rd -- [L]									
2.22	+0.878	C	BR	Wash							1965	29 ft Unknown	
2.28	+0.935	C	SVP	EB Unpaved 159' long, Variable 0-30' wide							0.03		
2.31	+0.965	C	SVP	EB Unpaved 172' long, Variable 30-0' wide							0.03		
3.39	M034 +0.047	C	BR	Wash								1965	46 ft Unknown
3.42	+0.074	C	SVP	WB Unpaved 192' long, Variable 0-10' wide							0.04		
3.45	+0.110	C	SVP	WB Unpaved 78' long, 10' wide							0.01		
3.47	+0.125	C	SVP	WB Unpaved 128' long, Variable 10-0' wide							0.02		
3.63	+0.284	C	BR	Wash								1965	46 ft Unknown
	+0.288	C	J	Ramsey Mine Rd -- [R]								Jul 2009	
3.71	+0.368	C	UH	Projects spanning M34 to M35	AC	AC	2	5	24	5	0.07	Jul 2009	

U 060 at M034+0.368

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 577

M034+0.368 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M034+0.442

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M034+0.442 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
3.78	M034 +0.442	C	UH Projects spanning M34 to M35	AC	AC	2	2	24	2	0.89	Jul 2009	44 ft Concrete	Map
3.79	+0.452	C	BR Dry Wash								1966		
3.87	+0.528	C	J S Perry Ln -- [L2]								Jul 2009		
3.91	+0.568	C	J Residential Access -- [L]								Jul 2009		
3.98	+0.636	C	J Local Rd -- [L]								Jul 2009		
4.01	+0.663	C	J Business Access -- [L]								Jul 2009		
4.03	+0.688	C	J Residential Access -- [R]								Jul 2009		
4.04	+0.698	C	J Business Access -- [L]								Jul 2009		
4.07	+0.725	C	J Business Access to Left & Local Rd to Right -- [B]								Jul 2009		
4.09	+0.748	C	J Business Access -- [L]								Jul 2009		
4.11	+0.767	C	J Local Rd/Brenda RV Resort Entrance -- [B]								Jul 2009		
4.12	+0.782	C	J Local Rd -- [L]								Jul 2009		
4.14	+0.798	C	J Local Rd -- [L]								Jul 2009		
4.23	+0.892	C	J Residential Access Rd -- [R]								Jul 2009		
4.28	+0.938	C	J Desert Shadows -- [L]								Jul 2009		
4.36	M035 +0.014	C	J Local Rd/Residential Access -- [R]								Jul 2009		Map
4.47	+0.121	C	J Desert Gold RV Resort (Entrance) -- [R]								Jul 2009		
4.48	+0.135	C	J Desert Gold RV Resort (Exit) -- [R]								Jul 2009		
4.57	+0.225	C	J Black Rock RV Village -- [L]								Jul 2009		
4.58	+0.231	C	J Black Rock RV Village -- [L]								Jul 2009		
	+0.237	C	J Black Rock RV Village -- [L]								Jul 2009		
4.62	+0.271	C	J Business Access -- [L]								Jul 2009		
4.65	+0.308	C	J Business Access Left & Local Rd Right -- [B]								Jul 2009		
4.68	+0.334	C	UH Projects spanning M35 to M36	AC	AC	2	5	24	5	0.07	Jul 2009		
4.75	+0.404	C	UH	AC	AC	2	8	24	8	1.03	Jul 2009		
4.83	+0.488	C	BR Wash								1966	110 ft Unknown	
4.99	+0.643	C	BR Wash								1966	44 ft Concrete	
5.50	M036 +0.160	C	SVP WB Unpaved 92' long, Variable 0-20' wide							0.02			
5.52	+0.177	C	SVP WB Unpaved 86' long, 20' wide							0.02			
5.54	+0.193	C	SVP WB Unpaved 100' long, Variable 20-0' wide							0.02			
5.78	+0.439	C	UH Projects spanning M36 to M37	AC	AC	2	5	24	5	0.07	Jul 2009		Map
5.86	+0.513	C	UH	AC	AC	2	2	24	2	0.11	Jul 2009		
5.94	+0.597	C	J S Flying Crown Ranch Rd -- [L2]								Jul 2009		
5.97	+0.625	C	UH Projects spanning M36 to M37	AC	AC	2	5	24	5	0.16	Jul 2009		
6.13	+0.782	C	UH	AC	AC	2	8	24	8	5.82	Jul 2009		
6.49	M037 +0.142	C	J Unknown Rd -- [R]								Jul 2009		
6.50	+0.151	C	BR Wash								1965	43 ft Unknown	
7.52	M038 +0.172	C	J Local Rd -- [L]								Jul 2009		
		C	SVP WB Paved 92' long, 8' wide							0.02			
7.54	+0.190	C	SVP WB Paved 145' long, 14' wide							0.03			
7.57	+0.217	C	SVP WB Paved 61' long, 8' wide							0.01			
7.58	+0.229	C	J Local Rd -- [L]								Jul 2009		
7.71	+0.362	C	J Local Rd -- [L]								Jul 2009		

U 060 at M038+0.362

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 578

M038+0.362 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M038+0.649

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M038+0.649 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
8.00	M038 +0.649	C	J	Local Rd -- [R]							Jul 2009		
8.16	+0.809	C	J	Local Rd -- [L]							Jul 2009		
8.19	+0.844	C	J	Local Rd (RV Park) -- [R]							Jul 2009		
8.26	+0.909	C	J	Local Rd -- [R]							Jul 2009		
8.32	+0.971	C	J	Local Rd -- [L]							Jul 2009		
8.47	M039 +0.119	C	J	Local Rd -- [R]							Jul 2009		
8.81	+0.459	C	J	Local Rd -- [L]							Jul 2009		
8.82	+0.468	C	J	Local Rd -- [R]							Jul 2009		
9.04	+0.695	C	J	Local Rd -- [R]							Jul 2009		
9.18	+0.830	C	J	Local Rd -- [L]							Jul 2009		
9.30	+0.949	C	J	Local Rd -- [R]							Jul 2009		
9.44	M040 +0.088	C	J	Local Rd -- [L]							Jul 2009		
9.54	+0.194	C	J	Residential Access Rd -- [L]							Jul 2009		
9.60	+0.251	C	J	Residential Access Rd -- [L]							Jul 2009		
9.68	+0.328	C	J	Local Rd -- [L]							Jul 2009		
9.85	+0.496	C	J	Local Rd -- [L]							Jul 2009		
9.88	+0.531	C	J	Local Rd -- [R]							Jul 2009		
9.94	+0.588	C	J	Unknown Rd -- [R]							Jul 2009		
10.08	+0.728	C	J	Local Rd -- [R]							Jul 2009		
	+0.733	C	J	Local Rd -- [L]							Jul 2009		
10.59	M041 +0.270	C	BR	Wash							1966	53 ft Unknown	
10.72	+0.397	C	BR	Wash							1966	53 ft Unknown	
10.84	+0.511	C	BR	Wash							1966	53 ft Unknown	
10.94	+0.620	C	BR	Wash							1966	53 ft Unknown	
11.09	+0.770	C	BR	Wash							1966	53 ft Unknown	
11.20	+0.874	C	BR	Wash							1966	53 ft Unknown	
11.33	+1.008	C	BR	Wash							1966	53 ft Unknown	
11.45	M042 +0.106	C	BR	Wash							1966	53 ft Unknown	
11.58	+0.232	C	BR	Wash							1966	53 ft Unknown	
11.70	+0.352	C	BR	Wash							1966	53 ft Unknown	
11.82	+0.468	C	J	Unknown Rd -- [R]							Jul 2009		
11.88	+0.529	C	J	Residential Access -- [R]							Jul 2009		
11.94	+0.594	C	UH	Projects spanning M42 to M43	AC	AC	2	14	24	8	0.02	Jul 2009	
11.96	+0.607	C	J	Local Rd -- [R]							Jul 2009		
	+0.612	C	UH	Projects spanning M42 to M43	AC	AC	2	20	24	8	0.02	Jul 2009	
11.97	+0.621	C	J	Residential Access -- [L]							Jul 2009		
11.99	+0.637	C	UH	Projects spanning M42 to M43	AC	AC	2	14	24	8	0.01	Jul 2009	
12.00	+0.650	C	UH		AC	AC	2	8	24	8	0.59	Jul 2009	
12.12		A	J	88th Dr -- [R1]									
	M042 +0.771	C	J	Ave 49E -- [B]							Jul 2009		
12.16	+0.807	C	J	Local Rd -- [R]							Jul 2009		
12.44		A	J	U 060 Exit #186 A & G-Ramp (Signalized) -- [R14]									
12.46	M043 +0.109	C	X	Blowing Dust Area (next 5 miles)									

[Map](#)

U 060 at M043+0.109

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 579

M043+0.109 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M043+0.150

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M043+0.150 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
12.50	M043 +0.150	C	J	Residential Access -- [R]							Jul 2009		
12.51		A	J S	U 060 Exit #186 J & C-Ramp (Signalized) -- [L23]									Map
12.53	M043 +0.180	C	J	Local Rd -- [R]							Jul 2009		
12.59	+0.237	C	UH	Projects spanning M43 to M44	AC	AC	2	14	24	8	0.01	Jul 2009	
12.60	+0.250	C	UH		AC	AC	2	20	24	8	0.04	Jul 2009	
	+0.252	C	J	Residential Access -- [R]							Jul 2009		
12.64	+0.287	C	J	Local Rd -- [L]							Jul 2009		
		C	UH	Projects spanning M43 to M44	AC	AC	2	8	24	8	2.72	Jul 2009	
12.65	+0.302	C	J	Residential Access -- [R]							Jul 2009		
12.81	+0.460	C	J	Unknown Rd -- [R]							Jul 2009		
12.83	+0.481	C	J	Local Rd -- [L]							Jul 2009		
12.87	+0.524	C	J	Local Rd -- [R]							Jul 2009		
13.15	+0.798	C	J	Local Rd -- [R]							Jul 2009		
13.37	M044 +0.015	C	J	Local Rd -- [R]							Jul 2009		
13.41	+0.057	C	SVP	EB Paved 53' long, Variable 0-12' wide							0.01		
13.42	+0.067	C	SVP	EB Paved 82' long, 12' wide							0.02		
13.44	+0.083	C	SVP	EB Paved 66' long, Variable 12-0' wide							0.01		
13.47	+0.114	C	J	Residential Access Left & Local Rd Right -- [B]							Jul 2009		
13.49	+0.137	C	J	Local Rd -- [R]							Jul 2009		
13.66	+0.304	C	J	Local Rd -- [R]							Jul 2009		
13.69	+0.331	C	BR	Wash							1966	21 ft Unknown	
14.18	+0.822	C	J	Local Rd -- [B]							Jul 2009		
14.36	M045 +0.011	C	J	Local Rd -- [L]							Jul 2009		
14.39	+0.038	C	BR	Wash							1966	21 ft Unknown	
14.44	+0.090	C	J	Local Rd -- [L]							Jul 2009		
14.54	+0.184	C	J	Local Rd -- [R]							Jul 2009		
14.62	+0.271	C	SVP	EB Paved 98' long, Variable 0-12' wide							0.02		
14.64	+0.290	C	SVP	EB Paved 143' long, 12' wide							0.03		
14.67	+0.317	C	J	Local Rd -- [B]							Jul 2009		
14.71	+0.363	C	J	Residential Access -- [L]							Jul 2009		
14.80	+0.451	C	J	Local Rd -- [R]							Jul 2009		
14.85	+0.500	C	J	Local Rd -- [R]							Jul 2009		
14.90	+0.549	C	J	Local Rd -- [R]							Jul 2009		
15.01	+0.655	C	J	Local Rd -- [R]							Jul 2009		
15.06	+0.713	C	J S	Local Rd -- [L]							Jul 2009		Map
15.20	+0.851	C	J S	Vicksburg Rd -- [B]							Jul 2009		Map
15.22	+0.871	C	J S	Business Access -- [L]							Jul 2009		Map
15.24	+0.891	C	J S	Business Access -- [L]							Jul 2009		Map
15.26	+0.905	C	J S	Business Access -- [R]							Jul 2009		Map
15.28	+0.933	C	J S	Business Access -- [L]							Jul 2009		Map
15.35	M046 +0.004	C	UH	Projects spanning M46 to M47	AC	AC	2	8	24	8	3.54	66	
15.40	+0.056	C	J	Unknown Rd -- [R]							Jul 2009		
15.51	+0.161	C	BR	Wash							1966	32 ft Unknown	

U 060 at M046+0.161

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 580

M046+0.161 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M046+0.350

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M046+0.350 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
15.70	M046 +0.350	C	BR	Wash							1966	32 ft Unknown	
16.01	+0.660	C	SVP	EB Unpaved 173' long, Variable 0-40' wide						0.03			
16.04	+0.693	C	SVP	EB Unpaved 169' long, Variable 40-0' wide						0.03			
16.13	+0.784	C	BR	Wash							1966	43 ft Unknown	
16.17	+0.822	C	J	Business Access -- [R]									
16.20	+0.851	C	J	Business Access -- [R]									
16.22	+0.877	C	J	Unknown Rd -- [B]									
16.26	+0.913	C	BR	CAP Aquaduct							1978	101 ft Unknown	
16.30	+0.956	C	J	Local Rd -- [B]									
16.86	M047 +0.510	C	BR	Wash							1966	21 ft Unknown	
17.08	+0.726	C	J	Unknown Rd -- [R]									
17.27	+0.917	C	BR	Wash							1966	21 ft Unknown	
18.85	M049 +0.493	C	J S	Local Rd -- [L]									Map
18.87	+0.515	C	J S	RV Park (Entrance) -- [R]									Map
18.88	+0.529	C	J S	RV Park (Exit) -- [R]									Map
18.89	+0.542	C	UH	Projects spanning M49 to M50	AC	AC	2	5	24	5	0.02	68	
18.91	+0.558	C	J S	S 072 W at Hope									Map
		C	UH	Projects spanning M49 to M50	AC	AC	2	5	24	5	0.04	68	
18.92	+0.566	C	J S	Business Access -- [R]									Map
18.95	+0.594	C	J S	Business Access -- [R]									Map
		C	UH	Projects spanning M49 to M50	AC	AC	2	5	36	5	0.03	68	
18.97	+0.621	C	UH		AC	AC	2	5	30	5	0.03	68	
19.00	+0.64	C	UH		AC	AC	2	5	24	5	0.07	68	
19.06	+0.712	C	UH		AC	AC	2	5	24	5	12.64	28 Nov 2006	
25.59	M056 +0.226	C	J	Center St -- [B]									
25.77	+0.413	C	J	Navajo St in Salome									
25.89	+0.526	C	J	Salome Rd -- [B]									
30.73	M061 +0.334	C	J	1st St -- [R]									
30.88	+0.486	C	J	Alamo Lake Rd N in Wenden									
31.42	M062 +0.053	C	BR	Centennial Wash							1958	504 ft Concrete	
31.70	+0.334	C	UH	Projects spanning M62 to M63	AC	AC	2	7.5	24	7.5	0.17	62	
31.87	+0.500	C	UH		AC	AC	2	7.5	24	7.5	21.38	21 Jun 2002	
34.21	M064 +0.874	C	BR	Unknown Wash							1962	115 ft Concrete	
40.86	M071 +0.580	C	BR	Unknown Wash							1962	81 ft Concrete	
43.80	M074 +0.514	C	JB	Maricopa County									
53.25	M083 +0.876	C	UH	Projects spanning M83 to M84	AC	AC	3	3.8	36	3.8	0.13	21 Jun 2002	
53.38	M084 +0.001	C	UH	Projects spanning M84 to M85	AC	AC	4	0	48	0	0.61	21 Jun 2002	
53.52	+0.142	C	J	Eagle Eye Ave in Aguila									
53.99	+0.611	C	UH	Projects spanning M84 to M85	AC	AC	3	4	36	4	0.12	21 Jun 2002	
54.11	+0.734	C	UH		AC	AC	3	8	36	4	0.04	21 Jun 2002	
54.15	+0.770	C	UH		AC	AC	3	8	36	7	0.02	21 Jun 2002	
54.17	+0.790	C	UH		AC	AC	2	8	24	7	0.50	21 Jun 2002	
54.67	M085 +0.300	C	UH	Projects spanning M85 to M86	AC	AC	2	8	24	7	0.26	06 Sep 2002	

U 060 at M085+0.300

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 581

M085+0.300 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M085+0.558

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M085+0.558 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
54.92	M085 +0.558	C	UH	Projects spanning M85 to M86	AC	AC	2	5	24	4	0.41	06 Sep 2002	
55.33	+0.967	C	UH		AC	AC	2	3	24	4	0.05	06 Sep 2002	
55.38	M086 +0.033	C	UH	Projects spanning M86 to M87	AC	AC	2	4.5	24	5.5	0.14	06 Sep 2002	
55.42	+0.073	C	J S	S 071 N -- [L2]									Map
55.52	+0.169	C	UH	Projects spanning M86 to M87	AC	AC	2	5	24	5	13.68	06 Sep 2002	
67.48	M098 +0.110	C	SVP	(EB) Paved 660' long 84' edge from CL							0.13	06 Sep 2002	
69.19	M099 +0.823	C	UH	Projects spanning M99 to M100	AC	AC	2	5	30	5	0.07	06 Sep 2002	
69.26	+0.893	C	UH		AC	AC	2	6	36	6	0.42	06 Sep 2002	
69.69	M100 +0.313	C	UH	Projects spanning M100 to M101	AC	AC	2	5	30	5	0.07	06 Sep 2002	
69.76	+0.38	C	UH		AC	AC	2	5	24	5	0.99	06 Sep 2002	
70.75	M101 +0.353	C	UH	Projects spanning M101 to M102	AC	AC	2	5	30	5	0.07	06 Sep 2002	
70.82	+0.427	C	UH		AC	AC	2	6	36	6	0.45	06 Sep 2002	
71.27	+0.877	C	UH		AC	AC	2	5	30	5	0.08	06 Sep 2002	
71.36	+0.96	C	UH		AC	AC	2	5	24	5	3.91	06 Sep 2002	
74.78	M105 +0.405	C	J	Industrial Park N									
75.03	+0.658	C	J S	Wickenburg Airport Rd N -- [L3]									Map
75.04	+0.665	C	JB	WCL Wickenburg Elev 2070									
75.26	+0.893	C	J S	Airport Rd N -- [L3]									Map
		C	UH	Projects spanning M105 to M106	AC	AC	2	3	24	5	0.03	06 Sep 2002	
75.29	+0.924	C	UH		AC	AC	2	4	24	5	0.03	06 Sep 2002	
75.32	+0.953	C	UH		AC	AC	2	5	24	5	0.07	06 Sep 2002	
75.39	+1.020	C	UH		AC	AC	2	5	24	10	0.02	06 Sep 2002	
75.41	+1.039	C	UH		AC	AC	2	5	24	9	0.09	06 Sep 2002	
75.50	M106 +0.093	C	UH	Projects spanning M106 to M107	AC	AC	2	5	24	8	0.09	06 Sep 2002	
75.59	+0.180	C	J S	Unknown Rd South & Ballpark Access North -- [B234]									Map
		C	UH	Projects spanning M106 to M107	AC	AC	2	3	24	10	0.03	06 Sep 2002	
75.60	+0.185	C	SVP	EB Paved 208' long, variable 52-0' wide							0.04		
	+0.191	C	X	Wickenburg Massacre Historic Marker Right									
75.62	+0.213	C	UH	Projects spanning M106 to M107	AC	AC	2	5.5	24	10	0.04	06 Sep 2002	
75.67	+0.254	C	UH		AC	AC	2	5.5	24	10	0.01	06 Sep 2002	
75.68	+0.265	C	UH		AC	AC	2	4	24	10	0.05	06 Sep 2002	
75.73	+0.314	C	UH		AC	AC	2	8.5	24	10	0.06	06 Sep 2002	
75.78	+0.371	C	UH		AC	AC	2	12	24	11	0.05	06 Sep 2002	
75.83	+0.414	C	J S	Roundup Dr -- [L]									Map
	+0.422	C	UH	Projects spanning M106 to M107	AC	AC	2	12	24	12	0.11	06 Sep 2002	
75.94	+0.532	C	UH		AC	AC	2	8.5	24	12	0.06	06 Sep 2002	
76.00	+0.591	C	UH		AC	AC	2	5	24	8.5	0.07	06 Sep 2002	
76.07	+0.662	C	J S	Silver Spur Dr -- [L3]									Map
		C	UH	Projects spanning M106 to M107	AC	AC	2	3	24	8.5	0.04	06 Sep 2002	
76.11	+0.702	C	UH		AC	AC	2	3	24	5	0.01	06 Sep 2002	
76.12	+0.708	C	UH		AC	AC	2	5.5	24	5	0.02	06 Sep 2002	
76.13	+0.723	C	UH		AC	AC	2	8	24	5	0.03	06 Sep 2002	
76.16	+0.750	C	UH		AC	AC	2	6.5	24	5	0.01	06 Sep 2002	

U 060 at M106+0.750

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 582

M106+0.750 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M106+0.760

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M106+0.760 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
76.17	M106 +0.760	C	UH Projects spanning M106 to M107	AC	AC	2	5	24	5	0.15	06 Sep 2002	75 ft Concrete	Map
76.32	+0.911	C	J S Three Crosses Rd -- [L3]										
		C	UH Projects spanning M106 to M107	AC	AC	2	3	24	5	0.04	06 Sep 2002		
76.36	+0.947	C	UH	AC	AC	2	4	24	5	0.03	06 Sep 2002		
76.39	M107 +0.019	C	UH Projects spanning M107 to M108	AC	AC	2	5	24	5	0.36	06 Sep 2002		
76.42	+0.052	C	BR Flying E Wash								1953		
76.47	+0.104	C	J S Park Ave -- [R]										Map
76.51	+0.143	C	J S Residential Access -- [L]										Map
76.57	+0.200	C	J S Residential Access -- [L]										Map
76.70	+0.329	C	J S Local Rd -- [L]										Map
76.72	+0.351	C	J S Residential Access -- [R]										Map
76.74	+0.368	C	J S Residential Access -- [L]										Map
76.75	+0.376	C	UH Projects spanning M107 to M108	AC	AC	2	10	24	8.5	0.07	06 Sep 2002		
	+0.380	C	J S Residential Access -- [R]										Map
76.80	+0.433	C	J S Residential Access -- [R]										Map
76.81	+0.443	C	UH Projects spanning M107 to M108	AC	AC	2	7.5	24	8.5	0.03	06 Sep 2002		
76.84	+0.474	C	UH	AC	AC	3	7.5	36	8.5	0.02	06 Sep 2002		
76.85	+0.479	C	J S Residential Access -- [R]										Map
76.86	+0.490	C	UH Projects spanning M107 to M108	AC	AC	3	7.5	36	0	0.02	06 Sep 2002		
76.88	+0.508	C	UH	AC	AC	3	5	36	0	0.05	06 Sep 2002		
76.90	+0.528	C	J S Business Access -- [R1]										Map
76.93	+0.560	C	J S Terrace Dr North & Business Access South -- [B1]										Map
		C	UH Projects spanning M107 to M108	AC	AC	3.5	5	42	5	0.06	06 Sep 2002		
77.00	+0.625	C	UH	AC	AC	4	5	48	5	0.07	06 Sep 2002		
		C	J S Business Access -- [L]										Map
77.01	+0.642	C	X Historic Marker Right										
77.02	+0.651	C	J S Business Access -- [B]										Map
77.07	+0.697	C	J S Vulture Mine Rd (Signalized) -- [B24]										Map
		C	UH Projects spanning M107 to M108	AC	AC	4	5	48	0	0.06	06 Sep 2002		
77.12	+0.754	C	J S Business Access -- [L]										Map
77.13	+0.758	C	UH Projects spanning M107 to M108	AC	AC	4	5	48	5	0.05	06 Sep 2002		
	+0.761	C	J S Business Access -- [R1]										Map
77.18	+0.809	C	J S West Rd -- [R4]										Map
		C	UH Projects spanning M107 to M108	AC	AC	4	4	48	5	0.11	06 Sep 2002		
77.29	+0.915	C	J S Unknown Rd -- [B4]										Map
		C	UH Projects spanning M107 to M108	AC	AC	4	0	48	5	0.09	06 Sep 2002		
77.37	+1.002	C	UH	AC	AC	4	5	48	5	0.45	06 Sep 2002		
77.43	M108 +0.050	C	J S Lazy Fox Dr -- [L]										Map
77.53	+0.155	C	J S Aircleta Dr -- [R]										Map
77.60	+0.220	C	J S Yucca Dr -- [R]										Map
77.83	+0.449	C	J Country Club Dr North & Sahuaro Dr South -- [B]										
		C	UH Projects spanning M108 to M109	AC	AC	4	5	48	12	0.08	06 Sep 2002		
77.90	+0.526	C	UH	AC	AC	4	5	48	8.5	0.02	06 Sep 2002		

U 060 at M108+0.526

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 583

M108+0.526 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M108+0.550

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M108+0.550 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
77.93	M108 +0.550	C	UH Projects spanning M108 to M109	AC	AC	4	5	48	5	0.07	06 Sep 2002		
78.00	+0.623	C	J Horseshoe Trail -- [L]										
		C	UH Projects spanning M108 to M109	AC	AC	4	2.5	48	5	0.01	06 Sep 2002		
78.01	+0.632	C	UH	AC	AC	4	2.5	48	3.5	0.03	06 Sep 2002		
78.03	+0.657	C	UH	AC	AC	4	2.5	48	2	0.03	06 Sep 2002		
78.06	+0.684	C	UH	AC	AC	4	0	48	2	0.05	06 Sep 2002		
78.09	+0.711	C	J Ocotillo Dr -- [R]										
78.11	+0.733	C	J Business Access -- [R]										
	+0.734	C	UH Projects spanning M108 to M109	AC	AC	4	0	48	7	0.02	06 Sep 2002		
78.13	+0.752	C	J Business Access -- [L]										
	+0.753	C	UH Projects spanning M108 to M109	AC	AC	4	0	48	12	0.03	06 Sep 2002		
78.15	+0.775	C	J Business Access -- [R]										
78.16	+0.782	C	UH Projects spanning M108 to M109	AC	AC	4	0	48	7	0.02	06 Sep 2002		
78.17	+0.798	C	UH	AC	AC	4	0	48	2	0.02	06 Sep 2002		
78.18	+0.803	C	J Business Access -- [R]										
78.20	+0.822	C	UH Projects spanning M108 to M109	AC	AC	4	3	48	2	0.01	06 Sep 2002		
	+0.828	C	UH	AC	AC	4	3	48	3.5	0.03	06 Sep 2002		
78.21	+0.830	C	J Business Access -- [R]										
78.23	+0.857	C	UH Projects spanning M108 to M109	AC	AC	4	3	48	13	0.11	06 Sep 2002		
78.24	+0.864	C	J Business Access -- [B]										
78.28	+0.901	C	J Business Access -- [B]										
78.31	+0.930	C	J Business Access -- [R]										
78.34	M109 +0.000	C	J Los Altos Dr -- [R]										
78.35	+0.002	C	UH Projects spanning M109 to M110	AC	AC	4	0	48	0	1.02	05 Mar 1999		
78.36	+0.019	C	J Business Access -- [B]										
78.38	+0.036	C	J Business Access -- [R]										
78.40	+0.056	C	J Business Access -- [B]										
78.41	+0.068	C	J Business Access -- [B]										
78.43	+0.086	C	J Business Access -- [R]										
78.45	+0.111	C	J Business Access -- [B]										
78.47	+0.125	C	J Business Access -- [R]										
78.48	+0.136	C	J Business Access -- [L]										
78.49	+0.149	C	J Business Access -- [R]										
78.50	+0.161	C	J Local Rd North and Business Access South -- [B]										
78.52	+0.176	C	J Residential Access -- [L]										
78.53	+0.190	C	J Business Access -- [R]										
78.54	+0.197	C	J Undeveloped Parcel -- [L]										
78.56	+0.214	C	J S Undeveloped Parcel North & Business Access South -- [B]										Map
78.57	+0.227	C	J S Business Access -- [L]										Map
78.58	+0.235	C	J S Business Access -- [B]										Map
78.60	+0.259	C	J S Mariposa Dr (Signalized) -- [B24]								30 Apr 2004		Map
78.61	+0.269	C	J S Business Access -- [R]										Map
78.62	+0.281	C	J S Business Access -- [L]										Map

U 060 at M109+0.281

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 584

M109+0.281 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M109+0.295

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M109+0.295 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
78.64	M109 +0.295	C	J S Business Access -- [B]										Map
78.65	+0.308	C	J S Business Access -- [L]										Map
78.66	+0.318	C	J S Business Access -- [R]										Map
78.67	+0.323	C	J S Business Access -- [L]										Map
78.68	+0.341	C	J Business Access -- [L]										
78.70	+0.357	C	J Business Access -- [B]										
78.72	+0.375	C	J Fire Department Access North & Business Access South -- [B]										
78.73	+0.388	C	J Business Access -- [R]										
78.74	+0.397	C	J Cucuracha St -- [L]								30 Apr 2004		
78.75	+0.403	C	J Business Access -- [R]										
	+0.407	C	J Business Access -- [L]										
78.76	+0.417	C	J Business Access -- [L]										
78.77	+0.425	C	J Business Access -- [R]										
78.78	+0.437	C	J Business Access -- [L]										
78.79	+0.444	C	J Business Access -- [R]										
78.80	+0.452	C	J Business Access -- [B]										
78.81	+0.471	C	J Business Access -- [B]										
78.83	+0.485	C	J Business Access -- [R]										
78.84	+0.500	C	J Business Access -- [L]										
78.85	+0.506	C	J Business Access -- [R]										
	+0.511	C	J Business Access -- [L]										
78.87	+0.525	C	J Residential Access -- [L]								30 Apr 2004		
	+0.531	C	J Residential Access North & Whipple Ct South -- [B]								30 Apr 2004		
78.89	+0.544	C	J Business Access -- [R]										
78.90	+0.553	C	J Business Access -- [L]										
	+0.561	C	J Business Access -- [R]										
78.91	+0.571	C	J Business Access -- [L]										
78.93	+0.583	C	J Business Access -- [B]										
78.94	+0.597	C	J Business Access -- [B]										
78.96	+0.617	C	J S Business Access -- [B]										Map
78.97	+0.625	C	J S Business Access -- [B]										Map
78.99	+0.650	C	J S Savage St -- [L2]								30 Apr 2004		Map
79.01	+0.661	C	J S Business Access -- [R]										Map
79.03	+0.691	C	J Business Access -- [R]										
79.06	+0.715	C	J S Business Access -- [R]										Map
79.08	+0.735	C	J S Business Access -- [B]										Map
79.11	+0.764	C	J S Kellis Rd -- [R4]										Map
	+0.771	C	J S Yavapai St -- [L2]										Map
79.13	+0.786	C	J S Business Access -- [B]										Map
79.14	+0.798	C	J S Business Access -- [B]										Map
79.16	+0.812	C	J S Business Access -- [R]										Map
79.18	+0.832	C	J S Business Access -- [R]										Map
79.20	+0.857	C	J Business Access -- [L]										

U 060 at M109+0.857

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 585

M109+0.857 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M109+0.871

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M109+0.871 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
79.21	M109 +0.871	C	J	Apache St Northeast/Southwest & Jackson St Southeast -- [B]									
79.24	+0.894	C	J	Business Access -- [R]									
79.25	+0.908	C	J	Business Access -- [R]									
79.27	M110 +0.004	C	J	Business Access -- [L]									
79.29	+0.024	C	J	Business Access -- [L]									
79.30	+0.032	C	J	Madison St -- [R]									
79.31	+0.045	C	J	Business Access -- [L]									
79.37	+0.100	C	J S	Adams St -- [L2]									
		C	UH	Projects spanning M110 to M111	AC	AC	4	0	54	0	0.07	05 Mar 1999	Map
79.39	+0.120	C	J S	Business Access -- [B]									
79.40	+0.134	C	J S	Local Alley Access -- [L]									
79.42	+0.150	C	J S	Resident Access -- [B]									
79.43	+0.169	C	J S	Jefferson St -- [B]									
79.44	+0.173	C	UH	Projects spanning M110 to M111	AC	AC	4	0	60	0	0.01	05 Mar 1999	
79.45	+0.183	C	J S	Business Access -- [R]									
	+0.186	C	DH	Projects spanning M110 to M111	AC	AC	4	0	66	0	0.01	05 Mar 1999	Map
79.46	+0.193	C	DH										
79.51	+0.244	C	UP	Washington St	PCC	PCC	4	0	48	0	0.11	05 Mar 1999	
		C	UP	Washington St								1958	13'-09"
79.52	+0.251	C	UP	Burlington Northern Santa Fe RR								1958	13'-09"
79.53	+0.266	C	UP	Frontier St								1962	13'-09"
79.57	+0.307	C	DH	Projects spanning M110 to M111	AC	AC	4	0	60	0	0.01	05 Mar 1999	
79.58	+0.313	C	J S	Business Access -- [R]									
	+0.316	C	UH	Projects spanning M110 to M111	PCC	PCC	4	0	60	0	0.02	05 Mar 1999	Map
79.60	+0.336	C	J S	UX093 North and Tegner St South (Signalized) -- [B12]									
		C	UH	Projects spanning M110 to M111	PCC	PCC	4	0	62	0	0.02	05 Mar 1999	Map
79.62	+0.356	C	J S	Business Access -- [B]									
	+0.357	C	UH	Projects spanning M110 to M111	AC	AC	4	0	62	0	0.02	05 Mar 1999	Map
79.64	+0.375	C	J S	Business Access -- [B]									
	+0.380	C	UH	Projects spanning M110 to M111	AC	AC	4	0	68	0	0.09	05 Mar 1999	Map
79.65	+0.389	C	J S	Business Access -- [R]									
79.68	+0.413	C	J S	Business Access -- [R]									
79.69	+0.423	C	J S	Valentine St -- [B]									
79.72	+0.459	C	J S	Business Access -- [L]									
79.74	+0.472	C	UH	Projects spanning M110 to M111	AC	AC	4	0	68	0	0.02	Oct 2009	Map
79.75	+0.482	C	J S	Business Access -- [R]									
79.76	+0.491	C	J S	Kerkes St -- [R]									
		C	UH	Projects spanning M110 to M111	AC	AC	4	8	52	0	0.01	Oct 2009	Map
	+0.500	C	UH										
79.78	+0.515	C	UH										
79.79	+0.522	C	DH										
79.82	+0.555	C	J S	U 093 North Roundabout -- [B]									
79.86	+0.597	C	BR	(WB) Hassayampa River (Pedestrian Use Only)									
											1936	481 ft Steel	

U 060 at M110+0.597

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 586

M110+0.597 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M110+0.597

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M110+0.597 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
79.86	M110 +0.597	C	BR (EB) Hassayampa River (Pedestrian Use Only)								1962	483 ft Steel	
79.88	+0.612	C	UH Projects spanning M110 to M111	AC/PCC	AC/PCC	4	0	52	0	0.05	Oct 2009		
79.89	+0.624	C	BR Hassayampa River								Oct 2009	503 ft Concrete/Ste	
79.92	+0.660	C	UH Projects spanning M110 to M111	AC/PCC	AC/PCC	4	0	56	0	0.01	07 Jul 2010		
79.94	+0.674	C	UH	AC	AC	4	0	56	0	0.53	07 Jul 2010		
79.99	+0.730	C	J S Business Access -- [L]										Map
80.01	+0.744	C	J S Business Access -- [L]										Map
80.02	+0.756	C	J S Business Access -- [L]										Map
80.04	+0.773	C	J S Jack Burden Rd -- [L]										Map
80.06	+0.795	C	J S Business Access -- [L]										Map
80.08	+0.811	C	J S Business Access North & Residential Access South -- [B]										Map
80.09	+0.826	C	J El Recreo Dr North & Sullivan St South -- [B]										
80.12	+0.858	C	J Business Access -- [L]										
80.14	+0.878	C	J Business Access -- [L]										
80.15	+0.886	C	J Business Access -- [R]										
80.17	+0.901	C	J Business Access -- [L]										
80.18	+0.916	C	J Business Access -- [R]										
80.28	+1.013	C	J Business Access -- [L]										
80.29	+1.028	C	J Business Access -- [R]										
80.31	+1.049	C	J Business Access -- [L]										
80.32	+1.056	C	J Business Access -- [R]										
80.35	M111 +0.007	C	J Business Access -- [L]										
80.36	+0.021	C	J Business Access -- [B]										
80.38	+0.036	C	J Business Access -- [R]										
80.40	+0.062	C	J Business Access -- [B]										
80.43	+0.092	C	J Business Access -- [L]										
80.47	+0.130	C	UH Projects spanning M111 to M112	AC	AC	4	0	56	0	0.19	Dec 2009		
	+0.131	C	J Business Access -- [R]										
80.67	+0.324	C	J S ADOT Maintenance Yard/Department of Public Safety -- [L23]								Dec 2009		Map
		C	UH Projects spanning M111 to M112	AC	AC	4	0	52	0	0.08	Dec 2009		
		C	UH	AC	AC	4	0	56	0	1.32	Dec 2009		
80.75	+0.402	C	UH										
80.84	+0.493	C	J Snowbird Ln -- [L]								Dec 2009		
80.89	+0.550	C	BR Calamity Wash								2009	130 ft Unknown	
80.96	+0.615	C	J Calamity Canyon Rd Northeast & Driveway Access South -- [B]								Dec 2009		
80.98	+0.642	C	J Driveway Access -- [R]								Dec 2009		
81.00	+0.657	C	J Driveway Access -- [R]								Dec 2009		
81.01	+0.663	C	J Business Access -- [L]								Dec 2009		
81.02	+0.676	C	J Undeveloped Parcel Northeast & Business Access Southwest -- [B]								Dec 2009		
81.03	+0.689	C	J Business Access -- [R]								Dec 2009		
81.07	+0.725	C	J Business Access -- [R]								Dec 2009		
81.09	+0.744	C	J Business Access -- [R]								Dec 2009		
	+0.752	C	J Undeveloped Parcel -- [L]										
81.13	+0.783	C	J Local Rd (Jones MHP 1) -- [L]								Dec 2009		

U 060 at M111+0.783

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 587

M111+0.783 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M111+0.789

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M111+0.789 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
81.13	M111 +0.789	C	J	Business Access -- [R]									
81.15	+0.805	C	J	Local Rd Right & Business Access Left -- [B]							Dec 2009		
81.19	+0.844	C	J	Business Access -- [L]							Dec 2009		
81.21	+0.863	C	J	Macias Ln West & Undeveloped Parcel East -- [B]							Dec 2009		
81.22	+0.880	C	J	Business Access -- [B]							Dec 2009		
81.24	+0.900	C	J	Business Access -- [B]							Dec 2009		
81.26	+0.915	C	J	Business Access -- [L]							Dec 2009		
81.27	+0.925	C	JB	SECL Wickenburg									
		C	J	Zable Mine Rd Northeast & Business Access Right -- [B]							Dec 2009		
81.28	+0.937	C	J	Zable Mine Rd Southwest -- [R]							Dec 2009		
81.37	M112 +0.024	C	J	Business Access -- [L]							Dec 2009		
81.39	+0.041	C	J	Business Access -- [R]							Dec 2009		
81.40	+0.059	C	J	Business Access -- [R]							Dec 2009		
81.43	+0.088	C	J	Business Access -- [R]							Dec 2009		
81.45	+0.102	C	J	Business Access -- [L]							Dec 2009		
81.47	+0.127	C	J	Business Access -- [B]							Dec 2009		
81.49	+0.144	C	J	Local Rd -- [R]							Dec 2009		
81.50	+0.153	C	J	Business Access -- [B]							Dec 2009		
81.53	+0.182	C	J	Business Access -- [L]							Dec 2009		
81.56	+0.215	C	J	Business Access -- [L]							Dec 2009		
81.58	+0.235	C	J	Business Access -- [L]							Dec 2009		
81.63	+0.284	C	J	Business Access Rd -- [R]							Dec 2009		
81.68	+0.330	C	J	Business Access Rd -- [L]							Dec 2009		
	+0.337	C	J	N 100th Ave -- [R]							Dec 2009		
81.80	+0.457	C	J	Walter Rd -- [L]							Dec 2009		
81.83	+0.481	C	J	Local Rd -- [R]							Dec 2009		
81.92	+0.572	C	J	Business Access -- [L]							Dec 2009		
81.97	+0.621	C	J	Purser Rd Left & Residential Access Right -- [B]							Dec 2009		
	+0.629	C	J	Business Access -- [R]							Dec 2009		
82.00	+0.651	C	J	Business Access -- [R]							Dec 2009		
82.01	+0.665	C	J	Business Access -- [R]							Dec 2009		
82.02	+0.676	C	J	Residential Access -- [L]							Dec 2009		
82.06	+0.716	C	UH	Projects spanning M112 to M113	AC	AC	4	0	52	0	0.02	Dec 2009	
82.07	+0.727	C	J	Local Rd -- [R]							Dec 2009		
82.09	+0.741	C	UH	Projects spanning M112 to M113	AC	AC	4	0	52	4	0.01	Dec 2009	
	+0.747	C	J	Herndon Rd -- [L]							Dec 2009		
82.10	+0.752	C	UH	Projects spanning M112 to M113	AC	AC	4	4	52	4	0.02	Dec 2009	
82.12	+0.772	C	UH		AC	AC	4	8	48	8	0.03	1994	
82.15	+0.805	C	EB		AC	AC	2	4	24	10	1.58	1994	
83.73	M114 +0.418	C	EB	Projects spanning M114 to M115	AC	AC	2	2	24	10	0.78	1994	
84.27	+0.952	C	J S	Local Rd -- [L24]									
84.51	M115 +0.199	C	EB	Projects spanning M115 to M116	AC	AC	2	4	24	10	0.31	1994	
84.80	+0.488	C	BR	(EB) Monarch Wash							1963	143 ft Concrete	

Map

U 060 at M115+0.488

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 588

M115+0.488 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M115+0.509

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M115+0.509 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
84.82	M115 +0.509	C	EB Projects spanning M115 to M116	AC	AC	2	2	24	10	2.30	1994		
85.39	M116 +0.075	A	J S Rest Area Entrance -- [R4]										Map
		A	RA Wickenburg/Hassayampa Rest Area Access Rd	Paved	Paved	2	0	30	0	0.04			Map
		A	RA Wickenburg/Hassayampa Rest Area Loop Rd	Paved	Paved	2	0	40	0	0.07			Map
		A	RA Wickenburg/Hassayampa Rest Area Car Parking	Paved	Paved	2	18	30	18	0.03			Map
85.46	+0.144	A	BR Wash								1965	32 ft Concrete	
85.50	+0.185	C	J S (EB) Old Rest Area Entrance (Closed) -- [R]										Map
86.47	M117 +0.151	C	J S Local Rd -- [L24]										Map
87.12	+0.801	C	EB Projects spanning M117 to M118	AC	MBH	2	4	24	10	0.07	65		
87.19	+0.871	C	EB	AC	AC	2	4	24	10	0.83	1997		
87.25	M118 +0.000	C	VMS (EB) Variable Message Sign #427 (Proposed)										
87.36	+0.113	A	J S Garden City Rd -- [L2]										Map
88.02	+0.769	C	EB Projects spanning M118 to M119	AC	AC	2	4	24	10	0.28	1998		
88.20	+0.951	A	J S Garden City - Sahuaro Blossom Rd -- [B234]										Map
88.30	+1.049	C	EB Projects spanning M118 to M119	AC	AC	2	4	24	10	2.02	21 Mar 2000		
88.46	M119 +0.147	A	J S Harolds Hill Rd -- [B24]										Map
88.97	+0.650	A	J S Rancho Loma Vista -- [B24]										Map
89.32	+1.002	A	J S Local Rd -- [B24]										Map
89.44	M120 +0.113	A	J S S 074 East to I 017 -- [B234]										Map
89.55	+0.221	A	J S Local Rd -- [B24]										Map
89.80	+0.469	A	J S Median Crossing and Private Dr Access -- [B24]										Map
90.12	+0.793	A	J S Local Rd -- [L24]										Map
90.29	+0.962	A	J S Rockaway Hills Dr -- [B24]										Map
90.32	M121 +0.000	C	EB Projects spanning M121 to M122	AC	AC	2	4	24	10	0.96	1997		
90.40	+0.087	A	J S Castle Hot Springs Rd in Morristown -- [B24]										Map
90.63	+0.311	A	J S Local Rd -- [L24]										Map
90.98	+0.659	A	J S Morristown Transfer Station -- [L24]										Map
91.23	+0.916	C	OP (EB) Burlington Northern Santa Fe RR								1942	138 ft Concrete	
91.27	+0.956	C	EB Projects spanning M121 to M122	AC	AC	2	4	24	10	1.51	1998		
91.86		C	J S (NB) Local Business Access -- [R1]										Map
91.88		A	J S Local Business Access -- [R1]										Map
92.36	M122 +1.066	A	X Median Cross-Over -- [U24]										Map
92.42	M123 +0.061	C	BR (EB) Iona Wash								1941	96 ft Concrete	
92.79	+0.425	C	EB Projects spanning M123 to M124	AC	AC	2	4	24	10	0.02	01 Sep 2003		
92.81	+0.445	C	EB	AC	AC	2	4	24	7	0.02	01 Sep 2003		
92.83	+0.469	C	EB	AC	AC	2	4	24	4	0.13	01 Sep 2003		
92.96	+0.595	C	EB	AC	AC	2	4	24	10	7.13	01 Sep 2003		
93.46	+1.098	A	J S Frontage Access Rd -- [R124]								01 Sep 2003		Map
94.05	M124 +0.543	A	J S London Rd -- [R124]								01 Sep 2003		Map
94.47	M125 +0.182	C	BR (EB) Trilby Wash								01 Sep 2003	176 ft Concrete	
94.60	+0.312	C	J Black Mountain Rd -- [R]								01 Sep 2003		
96.09	M126 +0.799	A	J S Local Rd -- [R24]								01 Sep 2003		Map
96.90	M127 +0.607	A	J S Happy Ln -- [R124]								01 Sep 2003		Map

U 060 at M127+0.607

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 589

M127+0.607 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M128+0.047

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M128+0.047 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
97.33	M128 +0.047	A	J S Dove Valley Rd -- [R124]								01 Sep 2003		Map
97.74	+0.449	A	J S Pine St -- [R124]								01 Sep 2003		Map
97.95	+0.657	A	J S Center St in Wittmann (Signalized) -- [B1234]								01 Sep 2003		Map
98.27	M129 +0.009	C	BR (EB) Wittman Wash								01 Sep 2003	130 ft Concrete	
98.56	+0.306	A	J S Frontage Access Rd -- [R124]								01 Sep 2003		Map
99.14	+0.880	C	JB Surprise (on NE side)										
99.15	+0.892	A	J S 211th St -- [R124]								01 Sep 2003		Map
99.61	M130 +0.315	A	J S Frontage Access Rd -- [R124]								01 Sep 2003		Map
100.09	+0.792	C	EB Projects spanning M130 to M131	AC	AC	2	4	24	10	5.97	15 Oct 2002		
100.21	+0.917	A	J S 203rd Ave N -- [L234]								01 Sep 2003		Map
100.50	M131 +0.166	A	J S 203rd Ave S -- [R124]								01 Sep 2003		Map
101.05	+0.718	C	BR (EB) Unnamed Wash								2002	172 ft Concrete	
101.16	+0.830	A	J North Side CAP Canal Service Rd Access -- [R]										
101.27	+0.936	C	BR (EB) Hayden-Rhodes Aqueduct								2002	95 ft Concrete	
101.30	+0.965	C	J South Side CAP Canal Service Rd Access -- [R]										
101.37	+1.039	A	J South Side CAP Canal Service Rd Access -- [L]										
101.70	M132 +0.300	C	JB NWCL Surprise										
101.77	+0.369	A	J S Patton Rd W -- [R24]										Map
102.10	+0.703	A	J S 193rd Ave S -- [L24]										Map
102.45	M133 +0.133	A	J S Frontage Access Rd -- [R24]										Map
103.20	+0.880	A	J S Jomax Rd W -- [R24]										Map
104.49	M135 +0.203	A	J S Happy Valley Rd & Citrus Rd Access W -- [R124]										Map
104.77	+0.491	A	J Frontage Access Rd -- [R24]										
105.27	+0.986	A	X Median Cross-Over -- [U24]										Map
105.36	M136 +0.064	A	J S Norwich Dr Frontage Rd Access -- [R24]										Map
106.06	+0.765	C	EB Projects spanning M136 to M137	AC	AC	2	4	24	10	1.62	2002		
106.29	+0.998	A	J S Deer Valley Rd -- [R124]										Map
106.74	M137 +0.431	A	J S Frontage Access Rd -- [R24]										Map
107.19	+0.878	A	J S 163rd Ave (Signalized) -- [B234]										Map
107.31	+0.998	C	UB WUB Phoenix										
107.32	+1.005	C	BR (EB) Beardsley Canal								2002	56 ft Concrete	
107.39	M138 +0.051	C	BR (EB) McMicken Dam Floodway								2002	123 ft Concrete	
107.41	+0.069	C	JB Enter Sun City West (on NW side)										
107.50	+0.160	A	J S McMicken Floodway Access S -- [R4]										Map
107.68	+0.341	C	EB Projects spanning M138 to M139	AC	AC	2	4	24	10	0.25	14 Jun 2011		
107.83	+0.485	C	UP (EB) S 303 Estrella Pkwy								2002		??'-??"
107.92	+0.576	A	J S S 303(1) / Estrella Rdwy Access (Signalized) -- [R14]										Map
107.93	+0.590	C	EB Projects spanning M138 to M139	AC	AC	3	4	36	10	0.97	14 Jun 2011		
108.90	M139 +0.601	C	EB Projects spanning M139 to M140	AC	AC	3	4	48	10	0.09	14 Jun 2011		
108.91	+0.609	A	J S RH Johnson Blvd E & Sunrise Blvd S -- [B1234]										Map
108.99	+0.688	C	EB Projects spanning M139 to M140	AC	AC	3	4	42	10	0.13	14 Jun 2011		
109.11	+0.81	C	EB	AC	AC	3	4	36	10	6.76	14 Jun 2011		
109.77	M140 +0.468	C	J (EB) Local Business Access -- [R]										

U 060 at M140+0.468

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 590

M140+0.468 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M140+0.551

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M140+0.551 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
109.85	M140 +0.551	A	J	Sante Fe Ave -- [R4]									
110.00	+0.700	C	J	(EB) Local Business Access -- [R1]									
110.10	+0.794	A	J	Local Business Access -- [R14]									
110.14	+0.833	C	J	Local Business Access -- [R1]									
110.17	+0.865	C	J	Local Business Access -- [R1]									
110.22	+0.918	A	J S	Meeker Blvd E & Reems Rd S -- [B23]									Map
110.26	+0.961	C	J	(EB) Local Business Access -- [R]									
110.27	+0.972	C	J	(EB) Local Business Access -- [R1]									
110.31	M141 +0.006	C	J	(EB) Local Business Access -- [R]									
110.36	+0.057	C	J	Local Business Access -- [R1]									
110.44	+0.139	C	J	Local Business Access -- [R1]									
110.50	+0.199	A	J S	Parkview Place -- [R4]									Map
110.55	+0.246	C	J	(EB) Local Business Access -- [R1]									
110.62	+0.317	C	J	(EB) Local Business Access -- [R1]									
110.70	+0.403	C	J	(EB) Local Business Access -- [R]									
110.80	+0.497	A	J S	Surprise Pavilions (Signalized) -- [R14]									Map
110.86	+0.563	C	J	Local Business Access -- [R1]									
110.98	+0.685	A	J S	Mountain View Blvd -- [R14]									Map
111.05	+0.749	C	J	(EB) Local Business Access -- [R1]									
111.10	+0.804	C	J	(EB) Local Business Access -- [R]									
111.17	+0.867	C	J	(EB) Local Business Access -- [R]									
111.45	M142 +0.148	A	J S	Sun Village Pkwy -- [R14]									Map
111.51	+0.211	C	J	(EB) Local Business Access -- [R]									
111.58	+0.284	C	J	(EB) Local Business Access -- [R1]									
111.81	+0.509	C	J	(EB) Local Business Access -- [R1]									
111.96	+0.662	C	J S	(EB) Local Business Access -- [R3]									Map
112.05	+0.750	A	J S	Bell Rd (Signalized) -- [B234]									Map
112.12	+0.816	C	J S	(EB) Local Business Access -- [R1]									Map
112.19	+0.889	C	J S	(EB) Local Business Access -- [R1]									Map
112.30	M143 +0.005	C	J S	North Bell Grande Dr (Signalized) -- [R124]									Map
112.42	+0.126	C	J	(EB) Local Business Access -- [R1]									
112.52	+0.223	A	J	132nd ave -- [R124]									
112.62	+0.321	C	J	(EB) Local Business Access -- [R1]									
112.70	+0.408	A	J S	Dysart Rd (Signalized) -- [B1234]									Map
112.73	+0.439	C	FR	Two Way Frontage Rd Right	AC		2	3	24	3	0.81		
112.82	+0.527	C	J	(EB) Local Business Access -- [R]									
113.15	+0.855	A	J S	Sunny Ln -- [R4]									Map
113.37	M144 +0.070	C	J	(EB) Local Business Access -- [R]									
113.53	+0.233	C	FR	Two Way Frontage Rd Right	AC		2	3	24	3	1.42		
113.58	+0.285	A	J S	Greenway Rd -- [B34]									Map
113.60	+0.299	C	JB	SECL Surprise, NWCL El Mirage Elev 1126									
113.98	+0.680	A	J S	Local Rd -- [R4]									Map
114.36	M145 +0.058	C	J S	Primrose St -- [R4]									Map

U 060 at M145+0.058

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 591

M145+0.058 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M145+0.337

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M145+0.337 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
114.64	M145 +0.337	C	J S (EB) Luna St -- [R]										Map
114.91	+0.607	A	J S Thunderbird Rd & Thompson Ranch Rd -- [B234]										Map
	+0.613	C	FR Two Way Frontage Rd Right	AC	AC	2	3	24	3	0.21			
115.35	M146 +0.053	C	JB ECL El Mirage, Youngtown on SW side, and Sun City on NE side										
115.48	+0.182	A	BR Agua Fria River								1993	500 ft Concrete	
115.64	+0.340	C	J (EB) Local Business Access -- [R1]										
115.69	+0.389	A	J S 113th Ave -- [R4]										Map
115.73	+0.435	C	J (EB) Local Business Access -- [R]										
115.76	+0.458	C	J (EB) Local Business Access -- [R]										
115.77	+0.473	C	J (EB) Local Business Access -- [R]										
115.78	+0.487	C	J (EB) Local Business Access -- [R]										
115.82	+0.521	C	J (EB) Local Business Access -- [R]										
115.88	+0.582	C	EB Projects spanning M146 to M147	AC	AC	3	0	36	6	0.73	14 Jun 2011		
	+0.583	A	J S 111th Ave -- [B24]										Map
		C	JB Sun City on NE and SW sides										
115.91	+0.609	C	J (EB) Local Business Access -- [R]										
115.93	+0.631	C	J (EB) Local Business Access -- [R]										
116.19	+0.893	A	J 108th Ave & Del Webb Blvd -- [R4]										
116.31	M147 +0.010	C	J (EB) Local Business Access -- [R]										
116.34	+0.043	C	J (EB) Local Business Access -- [R]										
116.41	+0.119	A	J 107th Ave & Del Webb Blvd -- [B24]										
116.52	+0.228	C	J (EB) Local Business Access -- [R1]										
116.60	+0.300	A	J S Coggins Dr -- [R4]										Map
116.61	+0.313	C	EB Projects spanning M147 to M148	AC	AC	3	8	36	8	0.26	14 Jun 2011		
116.81	+0.512	A	J S 105th Ave -- [R4]										Map
116.87	+0.573	C	EB Projects spanning M147 to M148	AC	AC	3	1	36	10	0.94	14 Jun 2011		
116.94	+0.648	A	J S 103rd Ave -- [B24]										Map
117.10	+0.803	C	J (EB) Local Business Access -- [R]										
117.18	+0.882	A	J 101st Ave -- [R4]										
117.51	M148 +0.198	A	J S 99th Ave -- [B24]										Map
117.55	+0.236	C	J (EB) Local Business Access -- [R]										
117.81	+0.496	C	EB Projects spanning M148 to M149	AC	AC	3	1	36	10	0.21	90		
118.01	+0.696	C	JB Leave Sun City, WCL Peoria										
118.02	+0.709	C	EB Projects spanning M148 to M149	AC	AC	3	1	36	2.5	0.16	90		
118.06	+0.749	C	BR (EB) New River								1965	360 ft Concrete	
118.18	+0.873	A	J S S 101 Exit #11 J-Ramp -- [R4]										Map
		C	EB Projects spanning M148 to M149	AC	AC	3	1	36	2.5	0.08	90		
118.22	+0.905	A	OP S 101 SB/NB								1988	188 ft Concrete	
118.26	+0.949	A	J S S 101 Exit #11 A-Ramp -- [R]										Map
		C	EB Projects spanning M148 to M149	AC	AC	3	1	36	2	0.08	90		
118.35	M149 +0.038	C	EB Projects spanning M149 to M150	AC	AC	3	1	36	3	0.20	90		
118.44	+0.134	C	J (EB) Business Access -- [R1]										
118.54	+0.233	A	J S 91st Ave to/from S 101 C/G Ramps -- [B24]										Map

U 060 at M149+0.233

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 592

M149+0.233 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M149+0.234

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M149+0.234 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
118.54	M149 +0.234	C	EB Projects spanning M149 to M150	AC	AC	3	1	36	2	1.15	90		
118.69	+0.383	A	J RV Center Business Access -- [R4]										
118.72	+0.416	A	J Hotel Business Access -- [R4]										
118.79	+0.483	A	J Hotel Business Access -- [R4]										
119.20	+0.888	A	J 87th Ave -- [R4]										
119.41	M150 +0.135	A	J Business Access -- [R4]										
119.50	+0.228	A	J 85th Avenue -- [R4]										
119.64	+0.365	A	J Business Access -- [R4]										
119.70	+0.422	C	EB Projects spanning M150 to M151	AC	MBH	3	1	36	2	0.09	90		
	+0.424	C	J (EB) 84th Ave -- [R]										
119.79	+0.516	C	EB Projects spanning M150 to M151	AC	MBH	3	0	36	2	0.43	80		
119.88	+0.605	A	J S 83rd Ave -- [B24]										Map
120.22	+0.943	C	EB Projects spanning M150 to M151	AC	AC	3	0	36	0	1.64	30 Jul 2004		
120.60	M151 +0.311	A	J S Local Rd -- [B24]								30 Jul 2004		Map
120.88	+0.592	A	J S Driveway -- [R4]								30 Jul 2004		Map
121.26	+0.971	A	J S Olive Ave & 75th Ave (Signalized) -- [B24]										Map
121.28	+0.985	C	UP (EB) Olive Ave								30 Jul 2004		23'-07"
121.62	M152 +0.318	C	OP (EB) Burlington Northern Santa Fe RR								1981	333 ft Concrete	
121.86	+0.560	C	J S 71st Ave -- [L2]								30 Jul 2004		Map
	+0.562	C	EB Projects spanning M152 to M153	AC	AC	3	0	36	0	0.72	14 May 2006		
121.95	+0.649	C	JB ECL Peoria, WCL Glendale										
121.97	+0.672	A	X Median Cross-Over -- [U4]										Map
122.13	+0.834	A	X Median Cross-Over -- [U24]										Map
122.33	M153 +0.010	A	X Median Cross-Over -- [U24]										Map
122.58	+0.265	C	EB Projects spanning M153 to M154	AC	AC	3	0	33	0	0.03	14 May 2006		
122.61	+0.297	C	EB	AC	AC	3	0	30	0	0.10	14 May 2006		
122.63	+0.311	C	UP (EB) 67th Ave Bypass Over U 060 & Northern Ave Intersection								30 Jun 2005		16'-09"
122.67	+0.352	A	J S Northern Ave & 67th Ave Connectors (Signalized) -- [B24]										Map
122.72	+0.398	C	EB Projects spanning M153 to M154	AC	AC	3	0	33.99	0	1.01	14 May 2006		
122.84	+0.525	A	X Median Cross-Over -- [U24]										Map
122.96	+0.645	C	X Median Cross-Over -- [U2]										Map
123.17	+0.853	A	X Median Cross-Over -- [U24]										Map
123.32	M154 +0.023	A	J S 63rd Ave (North) -- [L2]										Map
123.36	+0.063	A	J S 63rd Ave (South) & Orangewood Ave -- [B24]										Map
123.52	+0.222	A	X Median Cross-Over -- [U24]										Map
123.71	+0.406	A	J S Myrtle Ave (Signalized) -- [B24]										Map
123.72	+0.422	C	EB Projects spanning M154 to M155	AC	AC	3	2	33.99	4	0.12	10 Jul 2006		
123.84	+0.538	C	EB	AC	AC	3	2	36	4	0.46	10 Jul 2006		
124.05	+0.749	A	TN 59th Ave & Glendale Ave Intersection								10 Jul 2006	286 ft	16'-10"
124.30	+0.997	A	J S 57th Dr (Signalized) -- [L2]										Map
		C	EB Projects spanning M154 to M155	AC	AC	3	2	36	0	0.08	10 Jul 2006		
124.38	M155 +0.078	C	EB Projects spanning M155 to M156	AC	AC	3	1	36	0	0.02	10 Jul 2006		
124.40	+0.098	C	EB	AC	AC	3	0	36	0	0.10	10 Jul 2006		

U 060 at M155+0.098

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 593

M155+0.098 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M155+0.194

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M155+0.194 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
124.50	M155 +0.194	C	EB Projects spanning M155 to M156	AC	AC	3	2	36	2	0.19	88		
124.54	+0.242	A	J S 56th Ave -- [L24]										Map
124.69	+0.387	C	EB Projects spanning M155 to M156	AC	AC	3	2	36	2	0.17	88		
124.72	+0.416	C	UP (EB) Maryland Ave								22 Oct 2004		16'-06"
124.86	+0.558	C	EB Projects spanning M155 to M156	AC	MBH	3	2	36	2	0.92	88		
125.11	+0.805	A	J S Local Rd -- [L24]										Map
125.30	M156 +0.037	A	J S Local Rd -- [L24]										Map
125.43	+0.164	C	UP (EB) 51st Ave								10 Dec 2004		16'-06"
125.48	+0.212	A	J S 52nd Ave & Bethany Home Rd & 51st Ave Connector (Signalized) -- [B24]										Map
125.78	+0.515	C	EB Projects spanning M156 to M157	AC	Paved	3	0	36	0	0.07	1998		
125.85	+0.585	C	EB	AC	MBH	3	2	36	2	0.01	88		
125.86	+0.595	C	EB	AC	Paved	3	0	36	0	0.48	1998		
126.19	+0.921	A	J S Missouri Ave -- [L24]										Map
126.32	M157 +0.036	A	X Median Cross-Over -- [U24]										Map
126.34	+0.059	C	EB Projects spanning M157 to M158	AC	AC	3	0	36	0	0.13	10 Dec 2005		
126.48	+0.190	C	EB	AC	AC	3	0	36	0	0.03	10 Dec 2005		
126.50	+0.216	C	EB	AC	AC	3	0	42	0	0.02	10 Dec 2005		
126.52	+0.233	C	EB	AC	AC	3	5.8	42	0	0.01	10 Dec 2005		
126.53	+0.248	C	EB	AC	AC	3	5.8	48	0	0.07	10 Dec 2005		
126.60	+0.31	C	EB	AC	AC	3	5.8	36	0	0.11	10 Dec 2005		
126.69	+0.405	A	OP Exit #157 U 060 over 43rd Ave Connector Ramp								10 Dec 2004	274 ft Concrete/Ste	
126.72	+0.430	C	EB Projects spanning M157 to M158	AC	AC	3	5.8	36	10	0.36	10 Dec 2005		
126.85	+0.561	C	JB SECL Glendale, WCL Phoenix										
126.88	+0.595	C	OP (EB) Exit #157 43rd Ave / Camelback Rd								10 Dec 2004	500 ft Concrete/Ste	
127.08	+0.795	C	EB Projects spanning M157 to M158	AC	AC	3	5.8	48	10	0.08	10 Dec 2005		
127.16	+0.875	C	EB	AC	AC	3	5.8	42	10	0.01	10 Dec 2005		
127.17	+0.884	C	EB	AC	AC	3	5.8	42	10	0.03	10 Dec 2005		
127.21	+0.92	C	EB	AC	AC	3	5.8	36	0	0.09	10 Dec 2005		
127.30	M158 +0.019	C	EB Projects spanning M158 to M159	AC	AC	3	0	36	0	0.02	1998		
127.32	+0.040	C	EB	AC	AC	3	0	36	0	1.92	14 May 2006		
127.41	+0.134	A	X Median Cross-Over -- [U24]										Map
127.59	+0.310	A	J S 39th Ave -- [L24]										Map
127.62	+0.342	A	X Median Cross-Over -- [U24]										Map
127.77	+0.491	A	X Median Cross-Over -- [U24]										Map
127.94	+0.666	A	J S 37th Ave -- [L24]										Map
128.07	+0.795	A	X Median Cross-Over -- [U24]										Map
128.19	+0.913	A	X Median Cross-Over -- [U24]										Map
128.26	+0.981	C	UP (EB) Indian School Rd								1978		18'-00"
128.30	M159 +0.011	A	J S 35th Ave & Indian School Rd Connectors (Signalized) -- [B24]										Map
128.48	+0.188	A	X Median Cross-Over -- [U24]										Map
128.65	+0.360	A	J S 33rd Ave (Signalized) -- [L24]										Map
128.82	+0.526	A	J S Weldon Ave -- [L24]										Map
128.86	+0.570	C	BR (EB) Grand Canal									37 ft Concrete	

U 060 at M159+0.570

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 594

M159+0.570 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M159+0.579

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M159+0.579 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance										
128.87	M159 +0.579	A	X	Median Cross-Over -- [U4]										Map Map Map									
129.01	+0.715	A	J S	Osborn Rd (West) & 31st Ave (Signalized) -- [B24]																			
129.15	+0.861	A	J S	Osborn Rd (East) & 30th Ave (Signalized) -- [L2]																			
129.24	+0.946	C	EB	Projects spanning M159 to M160										AC	MBH	3	2	36	2	0.08	63	Map	
129.31	+1.023	C	EB											AC	AC	3	4	36	8	0.07	63		
129.39	+1.095	C	X	(EB) Segment End U 060 at Exit to Thomas Rd, 27th Ave, and UX060										AC	AC	2	4	24	8	0.36	28 Jul 2003		Concrete
		C	EB	Projects spanning M159 to M160																			
129.59	M160 +0.192	A	OP	(EB) UX060 over U 060 EB ramp to Thomas Rd/27th Ave																2003	Concrete		
129.66	+0.269	A	OP	(EB) UX060 over 27th Ave																2003	Concrete		
129.75	+0.410	A	OP	(EB) UX060 over Thomas Rd																2003	Concrete		
142.87	M171 +0.630	C	X	Continue U 060 Superstition Fwy at I 010 Exit #154										AC/PCC	PCC	3	10	36	12	0.38	Sep 2000	151 ft Concrete 139 ft Concrete 1097 ft Concrete 133 ft Concrete	Map
		C	EB	Projects spanning M171 to M172																			
142.96	+0.721	A	OP	HOV Ramp over Southern Ave																			
142.98	+0.738	C	OP	(EB) Southern Ave															1995				
143.25	M172 +0.024	C	EB	Projects spanning M172 to M173										AC/PCC	PCC	3	12.5	36	24	0.23	Sep 2000		
143.33	+0.107	C	OP	(EB) I 010 EB/WB																	1995		
143.39	+0.164	C	UP	(EB) Under U 060 WB to I 010 WB Flyover																	1995	??'-??"	
143.48	+0.251	C	EB	Projects spanning M172 to M173										AC/PCC	PCC	4	4	48	24	0.09	Sep 2000		
143.56	+0.339	C	EB											AC/PCC	PCC	5	4	60	10	0.20	Sep 2000		
143.74	+0.518	C	OP	(EB) Priest Rd																	1995		
143.76	+0.537	C	EB	Projects spanning M172 to M173										AC/PCC	AC/PCC	5	4	60	10	0.09	Jun 2002		
143.86	+0.632	C	EB											AC/PCC	AC/PCC	5	7	60	10	0.12	Jun 2002		
143.93	+0.702	C	VMS	(EB) Variable Message Sign #16 (Existing)																			
143.97	+0.748	C	EB	Projects spanning M172 to M173										AC/PCC	AC/PCC	5	7	78	10	0.05	Jun 2002		
144.02	+0.795	C	EB											AC/PCC	AC/PCC	5	7	72	10	0.20	Jun 2002		
144.22	+0.997	C	EB											AC/PCC	AC/PCC	5	10	72	10	0.63	Jun 2002		
144.26	+1.035	A	UP	Hardy Dr																1970	15'-10"		
144.76	M173 +0.432	A	UP	Kyrene Rd																1970	18'-10"		
144.77	+0.447	A	UP	Union Pacific RR																1970	18'-10"		
144.85	+0.52	C	EB	Projects spanning M173 to M174										AC/PCC	AC/PCC	5	10	60	10	0.30	Jun 2002		
145.00	+0.676	A	UP	Mill Ave																1970	16'-06"		
145.15	+0.826	C	EB	Projects spanning M173 to M174										AC/PCC	AC/PCC	5	10	78	12	0.06	Jun 2002		
145.21	+0.883	C	EB											AC/PCC	AC/PCC	5	10	72	12	0.24	Jun 2002		
145.31	+0.988	A	UP	College Ave Pedestrian OP																2002	??'-??"		
145.45	M174 +0.119	C	EB	Projects spanning M174 to M175										AC/PCC	AC/PCC	5	10	78	12	0.03	Jun 2002		
145.48	+0.151	C	EB											AC/PCC	AC/PCC	5	10	84	12	0.03	Jun 2002		
145.52	+0.18	C	EB											AC/PCC	AC/PCC	5	10	72	12	0.29	Jun 2002		
145.74	+0.413	A	UP	Rural Rd Pedestrian OP																2003	16'-03"		
145.75	+0.423	A	UP	Exit #174 at Rural Rd																2003	16'-03"		
145.80	+0.473	C	EB	Projects spanning M174 to M175										AC/PCC	AC/PCC	5	10	66	12	0.11	Jun 2002		
145.92	+0.58	C	EB											AC/PCC	AC/PCC	5	10	60	12	0.05	Jun 2002		
145.94	+0.607	C	VMS	(EB) Variable Message Sign #39 (Existing)																			
145.97	+0.635	C	EB	Projects spanning M174 to M175										AC/PCC	AC/PCC	5	10	78	12	0.04	Jun 2002		

U 060 at M174+0.635

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 595

M174+0.635 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M174+0.678

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M174+0.678 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
146.01	M174 +0.678	C	EB	Projects spanning M174 to M175	AC/PCC	AC/PCC	5	10	72	12	0.36	Jun 2002	
146.37	M175 +0.035	C	EB	Projects spanning M175 to M176	AC/PCC	AC/PCC	5	10	78	12	0.08	Jun 2002	
146.45	+0.118	C	EB		AC/PCC	AC/PCC	5	10	84	12	0.05	Jun 2002	
146.51	+0.17	C	EB		AC/PCC	AC/PCC	5	10	72	12	0.32	Jun 2002	
146.74	+0.407	A	UP	McClintock Rd Pedestrian OP							2003		16'-03"
146.75	+0.417	A	UP	Exit #175 at McClintock Rd							2003		16'-02"
146.83	+0.494	C	EB	Projects spanning M175 to M176	AC/PCC	AC/PCC	4	10	48	12	0.16	Jun 2002	
146.99	+0.653	C	EB		AC/PCC	AC/PCC	4	10	60	10	0.23	Jun 2002	
147.22	+0.888	C	EB		AC/PCC	AC/PCC	4	10	60	10	0.40	Oct 2002	
147.25	+0.912	A	UP	Country Club Way Pedestrian Bridge							13 Aug 2004		17'-10"
147.63	M176 +0.289	C	EB	Projects spanning M176 to M177	AC/PCC	AC/PCC	4	10	48	12	0.21	Oct 2002	
147.72	+0.383	A	UP	Under Price Rd SB Frontage							1977		16'-05"
147.79	+0.448	A	UP	Under S 101 SB							1993		16'-03"
147.81	+0.470	A	UP	Under S 101 NB							1998		??'-??"
147.83	+0.496	C	EB	Projects spanning M176 to M177	AC/PCC	AC/PCC	4	10	54	12	0.03	Oct 2002	
147.86	+0.521	A	UP	Price Rd NB Frontage							1993		17'-04"
147.87	+0.529	C	EB	Projects spanning M176 to M177	AC/PCC	AC/PCC	4	10	60	12	0.10	Oct 2002	
147.97	+0.63	C	EB		AC/PCC	AC/PCC	4	10	48	12	0.21	Oct 2002	
148.18	+0.844	C	EB		AC/PCC	AC/PCC	6	10	78	10	0.08	Oct 2002	
148.27	+0.92	C	EB		AC/PCC	AC/PCC	6	10	72	10	0.32	Oct 2002	
148.34	M177 +0.025	C	BR	(EB) Mesa Canal							1977	108 ft Concrete	
	+0.026	C	JB	ECL Tempe, WCL Mesa									
148.59	+0.276	C	EB	Projects spanning M177 to M178	AC/PCC	AC/PCC	6	10	72	11	0.02	Oct 2002	
148.61	+0.295	C	EB		AC/PCC	AC/PCC	6	10	72	12	0.33	Oct 2002	
148.74	+0.427	A	UP	Dobson Rd Pedestrian OP West							30 Sep 2003		16'-00"
148.75	+0.437	A	UP	Exit #177 at Dobson Rd							30 Sep 2003		16'-00"
148.76	+0.447	A	UP	Dobson Rd Pedestrian OP East							30 Sep 2003		16'-00"
148.94	+0.624	C	EB	Projects spanning M177 to M178	AC/PCC	AC/PCC	6	10	84	12	0.60	Oct 2002	
149.38	M178 +0.038	A	UP	Longmore St							1979		17'-00"
149.53	+0.19	C	EB	Projects spanning M178 to M179	AC/PCC	AC/PCC	6	10	72	12	0.44	Oct 2002	
149.74	+0.400	A	UP	Alma School Rd Pedestrian OP West							30 Sep 2003		16'-03"
149.75	+0.410	A	UP	Exit #178 at Alma School Rd							30 Sep 2003		16'-03"
149.76	+0.420	A	UP	Alma School Rd Pedestrian OP East							30 Sep 2003		16'-03"
149.94	+0.608	C	VMS	(EB) Variable Message Sign #40 (Existing)									
149.98	+0.641	C	EB	Projects spanning M178 to M179	AC/PCC	AC/PCC	6	10	84	12	0.55	Oct 2002	
150.25	+0.911	A	UP	Extension Rd							1979		16'-11"
150.53	M179 +0.19	C	EB	Projects spanning M179 to M180	AC/PCC	AC/PCC	6	10	72	12	0.41	Oct 2002	
150.75	+0.417	A	UP	Exit #179 S 087 (Country Club Dr)							30 Aug 2001		16'-02"
150.94	+0.608	C	EB	Projects spanning M179 to M180	AC/PCC	AC/PCC	6	10	84	12	0.62	Oct 2002	
151.23	+0.901	A	OP	Center St/Union Pacific RR							2002	213 ft Concrete	
151.56	M180 +0.18	C	EB	Projects spanning M180 to M181	AC/PCC	AC/PCC	6	10	72	12	0.38	Oct 2002	
151.74	+0.369	A	UP	Exit #180 at Mesa Dr							17 Mar 2003		16'-07"
151.91	+0.536	C	VMS	(EB) Variable Message Sign #69 (Existing)									

U 060 at M180+0.536

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 596

M180+0.536 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M180+0.564

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M180+0.564 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
151.93	M180 +0.564	C	EB	Projects spanning M180 to M181	AC/PCC	AC/PCC	6	10	84	12	0.63	Oct 2002	
152.24	+0.871	A	UP	Horne Rd							1981		16'-09"
152.56	M181 +0.23	C	EB	Projects spanning M181 to M182	AC/PCC	AC/PCC	6	10	72	12	0.37	Oct 2002	
152.74	+0.412	A	UP	Exit #181 at Stapley Rd							1981		16'-05"
152.93	+0.596	C	EB	Projects spanning M181 to M182	AC/PCC	AC/PCC	6	10	84	12	0.45	Oct 2002	
153.24	+0.910	A	UP	Harris Dr							1981		16'-02"
153.38	M182 +0.046	C	EB	Projects spanning M182 to M183	AC/PCC	AC/PCC	6	10	90	12	0.08	Oct 2002	
153.46	+0.127	C	EB		AC/PCC	AC/PCC	6	10	96	12	0.09	Oct 2002	
153.55	+0.21	C	EB		AC/PCC	AC/PCC	6	10	72	12	0.13	Oct 2002	
153.68	+0.344	C	EB		AC/PCC	AC/PCC	6	10	72	12	0.07	02 Jul 2007	
153.72	+0.382	C	UP	Pedestrian Bridge							2005		??'-??"
153.74	+0.404	A	UP	Exit #182 at Gilbert Rd							1981		16'-08"
153.75	+0.415	C	UP	Pedestrian Bridge on NB side							2005		??'-??"
	+0.416	C	EB	Projects spanning M182 to M183	AC/PCC	AC/PCC	6	10	72	12	0.07	02 Jul 2007	
153.82	+0.486	C	EB		AC/PCC	AC/PCC	6	11	72	12	0.10	02 Jul 2007	
153.92	+0.584	C	EB		AC/PCC	AC/PCC	6	11	90	8.2	0.11	02 Jul 2007	
154.04	+0.698	C	EB		AC/PCC	AC/PCC	6	11	84	12	0.14	02 Jul 2007	
154.17	+0.834	C	EB		AC/PCC	AC/PCC	6	11	78	17.6	0.08	02 Jul 2007	
154.22	+0.887	A	UP	24th St							1983		16'-05"
154.25	+0.913	C	EB	Projects spanning M182 to M183	AC/PCC	AC/PCC	6	11	78	16.6	0.03	02 Jul 2007	
154.28	+0.94	C	EB		AC/PCC	AC/PCC	6	11	72	16.6	0.02	02 Jul 2007	
154.30	+0.960	C	EB		AC/PCC	AC/PCC	6	11	72	10	0.29	02 Jul 2007	
154.58	M183 +0.245	C	EB	Projects spanning M183 to M184	AC/PCC	AC/PCC	6	11	72	12	0.18	02 Jul 2007	
154.73	+0.388	A	OP	Lindsay Rd							2002	152 ft Concrete	
154.77	+0.427	C	EB	Projects spanning M183 to M184	AC/PCC	AC/PCC	6	11	72	12	0.29	02 Jul 2007	
154.85	+0.510	C	VMS	(EB) Variable Message Sign #70 (Existing)									
154.95	+0.615	A	BR	Consolidated Canal							2002	128 ft Concrete	
155.06	+0.721	C	EB	Projects spanning M183 to M184	AC/PCC	AC/PCC	6	11	78	12	0.05	02 Jul 2007	
155.11	+0.775	C	EB		AC/PCC	AC/PCC	6	11	84	12	0.25	02 Jul 2007	
155.23	+0.892	A	UP	32nd St							1983		??'-??"
155.36	M184 +0.024	C	EB	Projects spanning M184 to M185	AC/PCC	AC/PCC	6	11	90	12	0.06	02 Jul 2007	
155.42	+0.082	C	EB		AC/PCC	AC/PCC	6	11	96	12	0.01	02 Jul 2007	
155.43	+0.093	C	EB		AC/PCC	AC/PCC	6	11	96	9	0.06	02 Jul 2007	
155.49	+0.149	C	EB		AC/PCC	AC/PCC	6	10.5	96	9	0.03	02 Jul 2007	
155.52	+0.185	C	EB		AC/PCC	AC/PCC	6	10	72	10	0.06	02 Jul 2007	
155.58	+0.245	C	EB		AC/PCC	AC/PCC	6	10	72	12	0.08	02 Jul 2007	
155.66	+0.325	C	EB		AC/PCC	AC/PCC	6	10	72	12	0.07	02 Jul 2007	
155.73	+0.395	C	EB		AC/PCC	AC/PCC	6	10	72	12	0.01	02 Jul 2007	
		A	UP	Exit #184 at Val Vista Dr							1983		??'-??"
155.74	+0.404	C	EB	Projects spanning M184 to M185	AC/PCC	AC/PCC	6	10	72	12	0.03	02 Jul 2007	
155.77	+0.434	C	EB		AC/PCC	AC/PCC	6	10	72	10	0.15	02 Jul 2007	
155.92	+0.580	C	EB		AC/PCC	AC/PCC	6	10	90	2	0.04	02 Jul 2007	
155.96	+0.619	C	EB		AC/PCC	AC/PCC	6	10	90	7	0.07	02 Jul 2007	

U 060 at M184+0.619

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 597

M184+0.619 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M184+0.694

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M184+0.694 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
156.03	M184 +0.694	C	EB	Projects spanning M184 to M185	AC/PCC	AC/PCC	6	10	84	12	0.10	02 Jul 2007	
156.11	+0.774	A	UP	39th St							1985		??'-??"
156.13	+0.797	C	EB	Projects spanning M184 to M185	AC/PCC	AC/PCC	6	10	84	10	0.13	02 Jul 2007	
156.27	+0.931	C	EB		AC/PCC	AC/PCC	6	10	84	9	0.13	02 Jul 2007	
156.40	M185 +0.063	C	EB	Projects spanning M185 to M186	AC/PCC	AC/PCC	6	10	72	10	0.13	02 Jul 2007	
156.53	+0.193	C	EB		AC/PCC	AC/PCC	6	10	72	12	0.28	02 Jul 2007	
156.62	+0.284	C	BR	(EB) Eastern Canal							1985	139 ft Concrete	
156.73	+0.391	A	OP	Exit #185 at Greenfield Rd							1985	165 ft Concrete	
156.81	+0.473	C	EB	Projects spanning M185 to M186	AC/PCC	AC/PCC	6	10	72	10	0.09	02 Jul 2007	
156.90	+0.560	C	EB		AC/PCC	AC/PCC	6	10	90	6	0.11	02 Jul 2007	
157.01	+0.675	C	EB		AC/PCC	AC/PCC	6	10	84	10	0.15	02 Jul 2007	
157.16	+0.822	C	EB		AC/PCC	AC/PCC	6	10	84	12	0.09	02 Jul 2007	
157.23	+0.891	A	UP	48th St							1985		??'-??"
157.25	+0.913	C	EB	Projects spanning M185 to M186	AC/PCC	AC/PCC	6	10	84	10	0.13	02 Jul 2007	
157.38	M186 +0.044	C	EB	Projects spanning M186 to M187	AC/PCC	AC/PCC	6	10	84	9	0.04	02 Jul 2007	
157.42	+0.083	C	EB		AC/PCC	AC/PCC	6	10	84	8	0.10	02 Jul 2007	
157.52	+0.183	C	EB		AC/PCC	AC/PCC	6	10	72	10	0.14	02 Jul 2007	
157.66	+0.322	C	EB		AC/PCC	AC/PCC	6	10	72	12	0.17	02 Jul 2007	
157.73	+0.388	A	UP	Exit #186 at Higley Rd							1985		??'-??"
157.83	+0.487	C	EB	Projects spanning M186 to M187	AC/PCC	AC/PCC	6	10	72	10	0.09	02 Jul 2007	
157.92	+0.578	C	EB		AC/PCC	AC/PCC	6	10	90	6	0.12	02 Jul 2007	
158.03	+0.694	C	EB		AC/PCC	AC/PCC	6	10	84	10	0.13	02 Jul 2007	
158.16	+0.822	C	EB		AC/PCC	AC/PCC	6	10	78	10	0.11	02 Jul 2007	
158.27	+0.93	C	EB		AC/PCC	AC/PCC	6	10	72	10	0.40	02 Jul 2007	
158.67	M187 +0.336	C	EB	Projects spanning M187 to M188	AC/PCC	AC/PCC	6	10	72	12	0.18	02 Jul 2007	
158.71	+0.371	C	VMS	(WB) Variable Message Sign (Operational)							2007		
158.76	+0.419	A	OP	Roosevelt WCD Canal							1985	447 ft Concrete	
158.85	+0.515	C	EB	Projects spanning M187 to M188	AC/PCC	AC/PCC	6	10	72	9	0.04	02 Jul 2007	
158.89	+0.555	C	EB		AC/PCC	AC/PCC	6	10	78	8	0.04	02 Jul 2007	
158.93	+0.591	C	EB		AC/PCC	AC/PCC	6	10	84	8	0.09	02 Jul 2007	
159.02	+0.680	C	EB		AC/PCC	AC/PCC	6	10	72	10	0.09	02 Jul 2007	
159.11	+0.771	C	EB		AC/PCC	AC/PCC	6	10	78	10	0.06	02 Jul 2007	
159.17	+0.829	C	EB		AC/PCC	AC/PCC	6	10	84	12	0.08	02 Jul 2007	
159.21	+0.873	A	UP	Exit #187 at Superstition Springs Blvd							1989		??'-??"
159.25	+0.913	C	EB	Projects spanning M187 to M188	AC/PCC	AC/PCC	6	10	84	10	0.30	02 Jul 2007	
159.55	M188 +0.21	C	EB	Projects spanning M188 to M189	AC/PCC	AC/PCC	6	10	72	10	0.12	02 Jul 2007	
159.67	+0.331	C	EB		AC/PCC	AC/PCC	6	10	72	12	0.08	02 Jul 2007	
159.72	+0.385	A	UP	Exit #188 at Power Rd							1985		??'-??"
159.75	+0.413	C	EB	Projects spanning M188 to M189	AC/PCC	AC/PCC	6	10	72	10	0.18	02 Jul 2007	
159.93	+0.592	C	EB		AC/PCC	AC/PCC	6	10	90	4	0.07	02 Jul 2007	
160.00	+0.665	C	EB		AC/PCC	AC/PCC	6	10	90	8	0.04	02 Jul 2007	
160.04	+0.703	C	EB		AC/PCC	AC/PCC	6	10	84	12	0.10	02 Jul 2007	
160.09	+0.750	A	UP	Clearview Ave							1989		16'-08"

U 060 at M188+0.750

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 598

M188+0.750 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M188+0.800

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M188+0.800 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
160.14	M188 +0.800	C	EB	Projects spanning M188 to M189	AC/PCC	AC/PCC	6	10	84	10	0.21	02 Jul 2007	
160.34	M189 +0.008	C	EB	Projects spanning M189 to M190	AC/PCC	AC/PCC	6	10	90	10	0.01	02 Jul 2007	
160.36	+0.020	C	EB		AC/PCC	AC/PCC	6	10	90	8	0.03	02 Jul 2007	
160.39	+0.049	C	EB		AC/PCC	AC/PCC	6	10	96	8	0.11	02 Jul 2007	
160.49	+0.155	C	EB		AC/PCC	AC/PCC	6	10	72	10	0.17	02 Jul 2007	
160.66	+0.323	C	EB		AC/PCC	AC/PCC	6	10	72	12	0.09	02 Jul 2007	
160.72	+0.387	A	UP	Exit #189 at Sossaman Rd							1989		16'-10"
160.75	+0.409	C	EB	Projects spanning M189 to M190	AC/PCC	AC/PCC	6	10	72	10	0.16	02 Jul 2007	
160.91	+0.573	C	EB		AC/PCC	AC/PCC	6	10	72	12	0.07	02 Jul 2007	
160.98	+0.644	C	EB		AC/PCC	AC/PCC	6	10	72	10	0.18	02 Jul 2007	
161.16	+0.825	C	EB		AC/PCC	AC/PCC	6	10	78	10	0.09	02 Jul 2007	
161.25	+0.910	C	EB		AC/PCC	AC/PCC	6	10	84	10	0.09	02 Jul 2007	
161.33	+0.996	C	EB		AC/PCC	AC/PCC	5	10	60	10	0.14	02 Jul 2007	
161.48	M190 +0.141	C	EB	Projects spanning M190 to M191	AC/PCC	AC/PCC	5	10	66	10	0.05	02 Jul 2007	
161.53	+0.189	C	EB		AC/PCC	AC/PCC	5	10	72	10	0.08	02 Jul 2007	
161.60	+0.268	C	EB		AC/PCC	AC/PCC	4	10	48	10	0.08	02 Jul 2007	
161.68	+0.348	C	EB		AC/PCC	AC/PCC	4	10	48	12	0.04	02 Jul 2007	
161.72	+0.383	C	EB		AC/PCC	AC/PCC	4	10	54	12	0.04	02 Jul 2007	
161.76	+0.423	C	EB		AC/PCC	AC/PCC	4	10	54	8	0.01	02 Jul 2007	
	+0.425	C	UP	(EB) Ramp U 060 EB to S 202 NB							23 Jan 2005		31'-10"
161.77	+0.433	C	EB	Projects spanning M190 to M191	AC/PCC	AC/PCC	4	10	60	8	0.10	02 Jul 2007	
161.80	+0.459	C	UP	(EB) Ramp S 202 NB to U 060 WB							23 Jan 2005		??'-??"
161.83	+0.498	A	UP	S 202 SB							24 Jan 2005		16'-07"
161.86	+0.528	A	UP	S 202 NB							24 Jan 2005		16'-07"
161.87	+0.533	C	EB	Projects spanning M190 to M191	AC/PCC	AC/PCC	4	10	48	10	0.56	02 Jul 2007	
161.91	+0.578	C	UP	(EB) Ramp S 202 SB to U 060 EB							24 Jan 2005		??'-??"
161.92	+0.582	C	UP	(EB) Ramp U 060 WB to S 202 SB							24 Jan 2005		34'-05"
162.43	M191 +0.096	C	EB	Projects spanning M191 to M192	AC/PCC	AC/PCC	4	10	48	8	0.01	02 Jul 2007	
162.44	+0.107	C	EB		AC/PCC	AC/PCC	4	10	84	8	0.14	02 Jul 2007	
162.58	+0.242	C	EB		AC/PCC	AC/PCC	4	17	84	10	0.10	02 Jul 2007	
162.68	+0.340	C	EB		AC/PCC	AC/PCC	4	17	84	12	0.08	02 Jul 2007	
162.73	+0.395	A	UP	Exit #191 at Ellsworth Rd							1989		16'-05"
162.75	+0.417	C	EB	Projects spanning M191 to M192	AC/PCC	AC/PCC	4	17	84	10	0.06	02 Jul 2007	
162.81	+0.475	C	EB		AC/PCC	AC/PCC	4	24	84	10	0.04	02 Jul 2007	
162.85	+0.515	C	EB		AC/PCC	AC/PCC	4	24	78	10	0.06	02 Jul 2007	
162.91	+0.577	C	EB		AC/PCC	AC/PCC	3.5	24	72	10	0.04	02 Jul 2007	
162.95	+0.615	C	EB		AC/PCC	AC/PCC	3.5	24	66	10	0.01	02 Jul 2007	
162.96	+0.620	C	EB		AC/PCC	AC/PCC	3.5	24	126	8	0.10	02 Jul 2007	
163.06	+0.720	C	EB		AC/PCC	AC/PCC	3	24	120	8	0.01	02 Jul 2007	
163.07	+0.729	C	EB		AC/PCC	AC/PCC	3	24	120	8	0.01	02 Jul 2007	
	+0.735	C	EB		AC/PCC	AC/PCC	3	24	72	12	0.15	02 Jul 2007	
163.22	+0.881	C	EB		AC/PCC	AC/PCC	3	24	66	12	0.06	02 Jul 2007	
163.28	+0.944	C	EB		AC/PCC	AC/PCC	3	24	60	12	0.06	02 Jul 2007	

U 060 at M191+0.944

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 599

M191+0.944 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M192+0.003

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M192+0.003 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
163.35	M192 +0.003	C	EB	Projects spanning M192 to M193	AC/PCC	AC/PCC	3	24	66	12	0.04	02 Jul 2007	
163.38	+0.038	C	EB		AC/PCC	AC/PCC	3	24	66	10	0.03	02 Jul 2007	
163.41	+0.071	C	EB		AC/PCC	AC/PCC	3	24	72	10	0.01	02 Jul 2007	
163.42	+0.079	C	EB		AC/PCC	AC/PCC	3	22.5	72	10	0.01	02 Jul 2007	
163.43	+0.088	C	EB		AC/PCC	AC/PCC	3	22.5	66	10	0.04	02 Jul 2007	
163.48	+0.132	C	EB		AC/PCC	AC/PCC	3	15.5	66	10	0.02	Nov 2008	
163.49	+0.151	C	EB		AC/PCC	AC/PCC	3	15.5	42	15	0.21	Nov 2008	
163.70	+0.357	C	VMS	(EB) Variable Message Sign #??? (Existing)								2007	
163.71	+0.365	C	EB	Projects spanning M192 to M193	AC/PCC	AC/PCC	3	8	42	1	0.01	Nov 2008	
163.72	+0.38	C	EB		AC/PCC	AC/PCC	3	8	36	1	0.24	Nov 2008	
163.74	+0.393	A	OP	Exit #192 at Crismon Rd								1989	160 ft Concrete
163.96	+0.617	C	EB	Projects spanning M192 to M193	AC/PCC	AC/PCC	3	8	48	1	0.22	Nov 2008	
164.18	+0.835	C	EB		AC/PCC	AC/PCC	3	8	42	1	0.13	Nov 2008	
164.31	+0.96	C	EB		AC/PCC	AC/PCC	3	8	36	1	0.02	Nov 2008	
164.33	M193 +0.000	C	EB	Projects spanning M193 to M194	AC/PCC	AC/PCC	3	8	42	1	0.03	Nov 2008	
164.37	+0.034	C	EB		AC/PCC	AC/PCC	3	8	48	1	0.04	Nov 2008	
164.41	+0.072	C	EB		AC/PCC	AC/PCC	2.5	8	42	1	0.06	Nov 2008	
164.46	+0.13	C	EB		AC/PCC	AC/PCC	2.5	8	30	1	0.16	Nov 2008	
164.62	+0.285	C	EB		AC/PCC	AC/PCC	2	8	24	1	0.14	Nov 2008	
164.74	+0.406	A	OP	Exit #193 at Signal Butte Rd								1989	165 ft Concrete
		C	JB	ECL Mesa									
164.76	+0.425	C	EB	Projects spanning M193 to M194	AC/PCC	AC/PCC	2	8	24	1	0.21	Nov 2008	
164.96	+0.631	C	EB		AC/PCC	AC/PCC	2	8	36	1	0.06	Nov 2008	
165.02	+0.688	C	EB		AC/PCC	AC/PCC	2	8	36	10	0.17	Nov 2008	
165.19	+0.856	C	EB		AC/PCC	AC/PCC	2	8	30	10	0.12	Nov 2008	
165.31	+0.97	C	EB		AC/PCC	AC/PCC	2	8	24	10	1.03	Nov 2008	
165.75	M194 +0.411	C	JB	Enter Pinal County									
	+0.412	A	UP	Meridan Dr								1989	16'-02"
166.34	M195 +0.002	C	EB	Projects spanning M195 to M196	AC/PCC	AC/PCC	2	8	30	10	0.05	Nov 2008	
166.38	+0.051	C	EB		AC/PCC	AC/PCC	2	8	36	10	0.09	Nov 2008	
166.47	+0.13	C	EB		AC/PCC	AC/PCC	2	8	24	10	0.50	Nov 2008	
166.74	+0.411	C	JB	WCL Apache Junction Elev 1715									
166.75	+0.412	A	OP	Exit #195 at Ironwood Dr								1990	165 ft Concrete
166.97	+0.636	C	EB	Projects spanning M195 to M196	AC/PCC	AC/PCC	2	8	36	10	0.22	Nov 2008	
167.19	+0.860	C	EB		AC/PCC	AC/PCC	2	8	30	10	0.12	Nov 2008	
167.32	+0.98	C	EB		AC/PCC	AC/PCC	2	8	24	10	0.01	Nov 2008	
167.33	+0.994	C	EB		AC/PCC	AC/PCC	2	8	30	10	0.06	Nov 2008	
167.39	M196 +0.057	C	EB	Projects spanning M196 to M197	AC/PCC	AC/PCC	2	8	36	10	0.08	Nov 2008	
167.47	+0.14	C	EB		AC/PCC	AC/PCC	2	8	24	10	2.27	Nov 2008	
167.75	+0.413	A	OP	Exit #195 at Idaho Rd								1990	158 ft Concrete
168.33	M197 +0.000	C	VMS	(EB) Variable Message Sign #424 (Unknown)									
168.75	+0.413	A	OP	Exit #197 at Tomahawk Dr								1990	158 ft Concrete
169.74	M198 +0.409	C	EB	Projects spanning M198 to M199	AC/PCC	AC/PCC	2	4	24	10	0.76	Nov 2008	

U 060 at M198+0.409

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 600

M198+0.409 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M198+0.415

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M198+0.415 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
169.75	M198 +0.415	A	OP	Exit #198 at Goldfield Rd							1991	158 ft Concrete	
170.45	M199 +0.122	C	BR	(EB) Siphon Draw								201 ft Concrete	
170.51	+0.174	C	EB	Projects spanning M199 to M200	AC	AC	2	4	24	6	0.01	Nov 2008	
	+0.181	C	EB		AC	AC	2	4	24	6	0.18	66	
170.69	+0.360	C	EB		AC	AC	2	4	24	6	0.08	May 1997	
170.77	+0.442	C	J S	Mountain View Rd -- [L23]							25 Sep 2003		Map
		C	EB	Projects spanning M199 to M200	AC	AC	2	4	36	6	0.22	May 1997	
170.99	+0.659	C	EB		AC	AC	2	4	30	6	0.15	May 1997	
171.14	+0.80	C	EB		AC	AC	2	4	24	6	0.10	May 1997	
171.15	M200 +0.004	A	J S	Silly Mountain Rd -- [L24]									Map
171.20	+0.052	C	UB	EUB Phoenix-Mesa									
171.24	+0.089	C	EB	Projects spanning M200 to M201	AC	AC	2	4	24	6	1.39	May 1997	
171.65	+0.498	A	X	Median Cross-Over -- [U24]									Map
172.28	M201 +0.173	A	J S	Superstition Mountain Dr (Signalized) -- [L234]									Map
172.38	+0.271	C	JB	ECL Apache Junction									
172.63	+0.525	C	EB	Projects spanning M201 to M202	AC	AC	2	4	36	6	0.08	May 1997	
172.71	+0.606	C	EB		AC	AC	2	4	30	6	0.22	May 1997	
172.85	+0.747	A	X	Median Cross-Over -- [U24]									Map
172.93	+0.82	C	EB	Projects spanning M201 to M202	AC	AC	2	4	24	6	1.20	May 1997	
173.15	M202 +0.023	A	J S	Mountian Brook Dr -- [L234]									Map
173.83	+0.696	A	J S	Kings Ranch Rd -- [L234]									Map
174.13	M203 +0.000	C	EB	Projects spanning M203 to M204	AC	AC	2	4	24	6	2.01	May 1997	
174.22	+0.085	C	BR	(EB) Wash							1955	40 ft Unknown	
174.45	+0.315	A	X	Median Cross-Over -- [U24]									Map
175.31	M204 +0.173	A	J S	Peralta Rd (Signalized) -- [L23]							Aug 2009		Map
175.82	+0.677	A	X	Median Cross-Over -- [U24]									Map
176.14	M205 +0.000	C	EB	Projects spanning M205 to M206	AC	AC	2	4	24	6	3.42	May 1997	
176.26	+0.120	A	J S	Arizona Renaissance Rd & Median Cross-Over -- [R124]									Map
176.43	+0.290	A	J S	Renaissance Grounds -- [R1]									Map
176.52	+0.382	C	BR	(EB) Unknown Wash							1965	110 ft Concrete	
177.09	+0.948	A	J S	Median Cross-Over & Local Rd Left -- [L24]									Map
177.65	M206 +0.523	A	X	Median Cross-Over -- [U24]									Map
178.10	+0.974	A	J S	Median Cross-Over & Local Rd Left -- [L24]									Map
178.57	M207 +0.433	A	X	Median Cross-Over -- [U24]									Map
178.99	+0.854	A	J S	Cactus Country RV Campground -- [L4]									Map
179.46	M208 +0.308	A	J S	El Camino Viejo -- [L234]									Map
179.56	+0.409	C	EB	Projects spanning M208 to M209	AC	AC	2	4	24	6	0.03	May 1997	
179.59	+0.440	C	EB		AC	AC	2	4	24	6	2.61	1999	
179.76	+0.610	A	X	Median Cross-Over -- [U]									Map
179.90	+0.749	C	BR	(EB) Sand Tank Wash							1955	88 ft Concrete	
180.26	M209 +0.132	A	X	Median Cross-Over -- [U]									Map
180.81	+0.675	A	X	Median Cross-Over -- [U]									Map
181.15	M210 +0.025	A	X	Median Cross-Over -- [U]									Map

U 060 at M210+0.025

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 601

M210+0.025 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M210+0.236

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M210+0.236 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
181.36	M210 +0.236	A	X	Median Cross-Over -- [U]									
181.73	+0.600	C	VMS	(EB) Variable Message Sign #331 (Operational)							2002		
182.02	+0.890	C	BR	(EB) Queen Creek							1990	297 ft Concrete	
182.20	M211 +0.066	C	EB	Projects spanning M211 to M212	AC	AC	2	4	24	10	26 Sep 2003		
183.41	M212 +0.275	C	OP	(EB) Exit #212 at S 079							26 Sep 2003	Unknown	
184.40	M213 +0.267	C	EB	Projects spanning M213 to M214	AC	AC	2	4	24	10	2008		
185.45	M214 +0.154	A	J S	Queen Valley Rd -- [L234]							2008		Map
186.47	M215 +0.173	C	J	Restricted Access Rd -- [R]							2008		
187.14	+0.841	C	J S	Mineral Mtn Rd -- [R24]							2008		Map
187.72	M216 +0.443	C	J	EPNG Access Rd -- [R]							2008		
188.27	+0.992	C	J S	Dromedary Pk Rd -- [R24]							2008		Map
188.60	M217 +0.307	C	JB	Enter Tonto NF							2008		
190.50	M219 +0.196	C	EB	Projects spanning M219 to M220	AC	AC	2	6	24	10	2008		
191.18	+0.879	C	BR	(EB) Reymert Wash							1947	44 ft Concrete	
192.65	M221 +0.341	C	EB	Projects spanning M221 to M222	AC	AC	2	5	24	10	2008		
192.68	+0.368	C	EB		AC	AC	2	4	24	10	2008		
192.77	+0.463	A	J S	Picketpost Rd -- [R24]							2008		Map
		C	EB	Projects spanning M221 to M222	AC	AC	2	5	24	10	2008		
193.18	+0.872	C	EB		AC	AC	1.5	5	18	16	2008		
193.31	M222 +0.024	C	JB	Temp Leave Tonto NF							2008		
193.34	+0.057	C	EB	Projects spanning M222 to M223	AC	AC	1	10	12	16	2008		
193.48	+0.200	C	EB		AC	AC	1	16	12	10	2008		
193.60	+0.317	C	BR	(EB) Queen Creek							2008	279 ft Concrete/Ste	
193.62	+0.338	C	EB	Projects spanning M222 to M223	AC	AC	1	10	12	10	2008		
193.65	+0.364	C	EB		AC	AC	1	4	12	10	2008		
193.72	+0.433	A	J S	Hewitt Station Rd -- [B24]							2008		Map
193.75	+0.470	C	JB	Re-enter Tonto NF							2008		
193.94	+0.652	C	UH	Projects spanning M222 to M223	AC	AC	2	8	24	8	2008		
194.00	+0.719	C	UH		AC	AC	2	8	24	8	1996		
194.09	+0.808	C	JB	Temp Leave Tonto NF							2008		
194.18	+0.892	C	BR	Unknown Wash							1947	54 ft Concrete	
194.38	M223 +0.080	C	J S	Boyce Thompson Arboretum Entrance/Exit -- [R14]									Map
194.83	+0.524	C	UH	Projects spanning M223 to M224	AC	AC	2	8	24	8	92		
195.23	+0.927	C	JB	Re-enter Tonto NF							2008		
195.86	M224 +0.566	C	JB	WCL Superior Elev 2820									
195.94	+0.649	C	BR	Unknown Wash							1949	32 ft Concrete	
196.40	M225 +0.115	C	UH	Projects spanning M225 to M226	AC	AC	2	8	24	8	01 Jul 2003		
196.50	+0.219	C	J	Airport Rd -- [R]									
196.62	+0.341	C	UH	Projects spanning M225 to M226	AC	AC	2	8	30	8	01 Jul 2003		
196.67	+0.389	C	UH		AC	AC	2	8	36	8	01 Jul 2003		
196.72	+0.434	C	UH		AC	AC	2	8	24	8	01 Jul 2003		
196.91	+0.625	C	J	Mary Dr -- [R]									
197.10	+0.816	C	J S	Main St (Superior)									Map

U 060 at M225+0.816

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 602

M225+0.816 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M226+0.232

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M226+0.232 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
197.51	M226 +0.232	C	RA	Superior Rest Area Right	AC	AC	1	0	12	12	0.01		
		C	RA	Superior Rest Area Right	AC	AC	1	49	12	0	0.02		Map
		C	RA	Superior Rest Area Right	AC	AC	1	0	24	0	0.01		Map
197.52	+0.236	C	RA	Superior Rest Area Right	AC	AC	1	49	12	12	0.03		Map
197.54	+0.256	C	RA	Superior Rest Area Right	AC	AC	1	0	12	12			Map
197.83	+0.547	C	J	Local Rd -- [B]									
197.84	+0.557	C	J	Local Rd -- [R]									
197.93	+0.647	C	J	Stone Ave -- [R4]									
197.94	+0.662	C	UH	Projects spanning M226 to M227	AC	AC	2	3	24	3	0.08	01 Jul 2003	
198.01	+0.732	C	J S	Unknown Rd -- [R]									Map
198.02	+0.742	C	UH	Projects spanning M226 to M227	AC	AC	2	8	24	8	0.03	01 Jul 2003	
198.05	+0.772	C	UH		AC	AC	2	10	24	10	0.23	01 Jul 2003	
198.16	+0.878	C	UP	S 177 South								1955	13'-10"
198.28	+1.003	C	UH	Projects spanning M226 to M227	AC	AC	2	3	24	3	0.17	01 Jul 2003	
198.31	M227 +0.009	C	JB	ECL Superior									
198.45	+0.148	C	UH	Projects spanning M227 to M228	AC	AC	3	2	36	2	0.09	01 Jul 2003	
198.54	+0.238	C	UH		AC	AC	2	8	24	8	0.36	01 Jul 2003	
198.91	+0.600	C	UH		AC	AC	2	8	24	8	0.25	05 Oct 2000	
199.07	+0.761	C	BR	Queen Creek								1953	651 ft Steel
199.15	+0.848	C	UH	Projects spanning M227 to M228	AC	AC	3	2	36	2	0.05	05 Oct 2000	
199.21	+0.901	C	UH		AC	AC	3	2	42	2	0.10	05 Oct 2000	
199.30	+0.999	C	UH		AC	AC	3	2	48	2	0.20	05 Oct 2000	
199.51	M228 +0.139	C	UH	Projects spanning M228 to M229	AC	AC	3	2	60	2	0.09	05 Oct 2000	
	+0.142	C	TR	WB Truck Escape Ramp	Gravel	AC	1	18	12	18	0.19		
199.60	+0.233	C	UH	Projects spanning M228 to M229	AC	AC	3	2	54	2	0.05	05 Oct 2000	
199.65	+0.27	C	UH		AC	AC	3	2	48	2	0.77	05 Oct 2000	
199.78	+0.417	C	TN	Queen Creek								1953	1280 ft
200.41	M229 +0.042	C	UH	Projects spanning M229 to M230	AC	AC	3	2	48	2	0.04	05 Oct 2000	
200.45	+0.082	C	UH		AC	AC	3	2	48	2	0.85	05 Oct 2000	
200.84	+0.472	C	JB	Re-enter Tonto NF								2009	
201.30	M230 +0.026	C	UH	Projects spanning M230 to M231	AC	AC	3	1	48	3	0.20	05 Oct 2000	
201.50	+0.226	C	UH		AC	AC	2	8	36	8	0.08	05 Oct 2000	
201.59	+0.309	C	UH		AC	AC	2	8	30	8	0.10	05 Oct 2000	
201.69	+0.41	C	UH		AC	AC	2	8	24	8	1.88	05 Oct 2000	
203.57	M232 +0.592	C	UH	Projects spanning M232 to M233	AC	AC	2	8	30	8	0.09	05 Oct 2000	
203.66	+0.683	C	UH		AC	AC	2	8	36	8	0.02	05 Oct 2000	
203.68	+0.704	C	UH		AC	AC	3	2	48	2	0.76	05 Oct 2000	
204.44	M233 +0.465	C	UH	Projects spanning M233 to M234	AC	AC	3	4	48	4	0.55	05 Oct 2000	
204.99	M234 +0.026	C	UH	Projects spanning M234 to M235	AC	AC	3	2	48	2	0.16	05 Oct 2000	
205.16	+0.189	C	UH		AC	AC	3	2	42	2	0.15	05 Oct 2000	
205.30	+0.33	C	UH		AC	AC	3	2	36	2	0.01	05 Oct 2000	
205.31	+0.346	C	UH		AC	AC	2	8	24	8	1.75	05 Oct 2000	
206.72	M235 +0.738	C	J	Hutton Peak Rd -- [R]									

U 060 at M235+0.738

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 603

M235+0.738 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M235+0.758

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M235+0.758 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
206.74	M235 +0.758	C	J	Oak Ln (Loop West Entrance) -- [L]									
206.91	+0.934	C	J	Local Rd -- [R]									
206.98	M236 +0.047	C	J	Oak Ln (Loop East Entrance) -- [L]									
207.06	+0.130	C	UH	Projects spanning M236 to M237	AC	MBH	2	8	24	8	0.06	91	
207.11	+0.179	C	JB	Re-enter Tonto NF							2009		
207.12	+0.192	C	UH	Projects spanning M236 to M237	AC	MBH	2	8	24	6	0.03	Nov 2009	
207.13	+0.194	C	X	Elevation 4600									
207.16	+0.225	C	UH	Projects spanning M236 to M237	AC	MBH	2	4.5	24	6	0.05	Nov 2009	
207.21	+0.275	C	UH		AC	MBH	2	4.5	30	3.5	0.02	Nov 2009	
207.23	+0.300	C	UH		AC	MBH	2	1	30	3.5	0.11	Nov 2009	
207.30	+0.365	C	JB	Gila County									
	+0.372	C	J S	Local Rd (Entrance 1) -- [R]									Map
207.34	+0.411	C	UH	Projects spanning M236 to M237	AC	MBH	2	1	36	1	1.58	Nov 2009	
207.37	+0.440	C	J S	Local Rd (Entrance 2) -- [R]									Map
207.98	+1.046	C	BR	Bronx Creek							1950	29 ft Concrete/Steel	
	+1.047	C	J S	SRP Access Rd -- [R]									Map
208.92	M237 +0.921	C	UH	Projects spanning M237 to M238	AC	MBH	2	1	36	1	0.12	Nov 2009	
209.04	+1.040	C	UH		AC	MBH	2	1	36	1	0.04	Nov 2009	
209.08	M238 +0.025	C	UH	Projects spanning M238 to M239	AC	MBH	2	1	30	2	0.09	Nov 2009	
209.17	+0.116	C	UH		AC	MBH	2	1	24	3	0.04	Nov 2009	
209.21	+0.156	C	UH		AC	MBH	2	3	24	3	0.14	Nov 2009	
209.31	+0.255	C	BR	Pinto Creek							1950	710 ft Steel	
209.35	+0.294	C	UH	Projects spanning M238 to M239	AC	MBH	2	2	24	4.5	0.07	Nov 2009	
209.42	+0.362	C	UH		AC	MBH	2	2	24	6	0.28	Nov 2009	
209.70	+0.644	C	UH		AC	MBH	2	6	24	6	0.02	Nov 2009	
209.72	+0.663	C	UH		AC	AC	2	6	30	5	0.06	Nov 2009	
209.78	+0.720	C	UH		AC	AC	2	8	36	4	0.53	Nov 2009	
210.30	M239 +0.215	C	UH	Projects spanning M239 to M240	AC	MBH	2	8	36	4	0.16	Nov 2009	
210.46	+0.375	C	UH		AC	MBH	2	8	36	14	0.04	Nov 2009	
210.50	+0.410	C	J S	Pinto Valley Rd North & Hobbs Ranch Rd South -- [B234]									Map
		C	UH	Projects spanning M239 to M240	AC	MBH	2	4	36	10	0.01	Nov 2009	
210.51	+0.424	C	UH		AC	AC	2	4	36	10	0.08	Nov 2009	
210.59	+0.500	C	UH		AC	AC	2	4	42	10	0.11	Nov 2009	
210.70	+0.614	C	UH		AC	AC	2	4	42	7	0.02	Nov 2009	
210.72	+0.637	C	UH		AC	AC	2	4	48	7	0.03	Nov 2009	
210.75	+0.665	C	UH		AC	AC	2	4	42	3.2	0.14	Nov 2009	
210.89	+0.801	C	UH		AC	AC	2	4	36	2.5	0.02	Nov 2009	
210.91	+0.818	C	UH		AC	AC	2	3	36	2.5	0.01	Nov 2009	
210.92	+0.828	C	UH		AC	AC	2	2	36	2.5	0.02	Nov 2009	
210.94	+0.849	C	UH		AC	AC	2	2	36	2.5	0.08	15 Oct 2003	
210.96	+0.874	C	JB	Temp Leave Tonto NF							2009		
211.02	+0.929	C	UH	Projects spanning M239 to M240	AC	AC	2	1	36	1	0.86	15 Oct 2003	
	+0.936	C	SVP	EB Paved 500' long 10' wide							0.09	15 Oct 2003	

U 060 at M239+0.936

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 604

M239+0.936 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M239+1.026

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M239+1.026 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
211.11	M239 +1.026	C	JB	Re-enter Tonto NF							2009		
211.53	M240 +0.362	C	X	Elevation 4000									
211.87	+0.705	C	UH	Projects spanning M240 to M241	AC	AC	2	6	36	6	0.23	15 Oct 2003	
212.00	+0.836	C	JB	Temp Leave Tonto NF							2009		
212.10	+0.933	C	UH	Projects spanning M240 to M241	AC	AC	2	6	30	6	0.08	15 Oct 2003	
212.17	+1.003	C	SVP	WB Paved 125' long 10' wide							0.02	15 Oct 2003	
212.18	+1.01	C	UH	Projects spanning M240 to M241	AC	AC	2	6	24	6	0.44	15 Oct 2003	
212.27	M241 +0.058	C	JB	Re-enter Tonto NF							2009		
	+0.065	C	SVP	WB Paved 105' long 10' wide							0.02	15 Oct 2003	
212.58	+0.367	C	JB	Leave Tonto NF									
212.62	+0.414	C	UH	Projects spanning M241 to M242	AC	AC	2	6	24	8	0.22	15 Oct 2003	
212.84	+0.630	C	UH		AC	AC	2	8	24	8	1.79	15 Oct 2003	
213.70	M242 +0.404	C	JB	SWCL Miami (strip on right side)									
213.73	+0.428	C	BR	Bloody Tanks Wash								76 ft Concrete	
213.78	+0.477	C	J	Bluebird Mine Entrance -- [L]									
213.81	+0.510	C	SVP	EB Paved 280' long 10' wide							0.05	15 Oct 2003	
213.97	+0.674	C	JB	WCL Miami Elev 3411									
214.02	+0.723	C	J	West Mackey Camp Rd									
214.28	+0.983	C	SVP	WB Paved 160' long 10' wide							0.03	15 Oct 2003	
214.35	M243 +0.048	C	SVP	EB Paved 185' long 10' wide							0.03	15 Oct 2003	
214.40	+0.102	C	SVP	WB Paved 160' long 10' wide							0.05	15 Oct 2003	
214.55	+0.247	C	J	Turner St -- [L]									
214.59	+0.291	C	UB	WUB Globe/Miami									
214.63	+0.331	C	UH	Projects spanning M243 to M244	AC	AC	4	8	48	8	0.01	15 Oct 2003	
214.64	+0.338	C	UH		AC	AC	4	8	48	8	0.84	15 May 2002	
214.73	+0.434	C	J S	West Canyon Ave & Plaza Ave -- [B24]									Map
214.91	+0.606	C	J	Reppy Ave (Signalized) -- [B24]									
215.07	M244 +0.105	C	J	Forrest Ave (Signalized) -- [B]									
215.30	+0.337	C	J	Keystone Ave (Signalized) -- [B]									
215.37	+0.402	C	J	Miami Ave (Signalized) -- [B]									
215.48	+0.515	C	UH	Projects spanning M244 to M245	AC	AC	4	8	48	6	0.05	15 May 2002	
215.53	+0.562	C	UH		AC	AC	4	8	48	4	0.17	15 May 2002	
215.59	+0.628	C	J	Latham Blvd -- [R]									
215.66	+0.694	C	J S	Miami Copper Rd -- [L2]									Map
215.70	+0.736	C	EB	Projects spanning M244 to M245	AC	AC	2	3.5	24	7	0.11	15 May 2002	
215.81	+0.845	A	J S	Loomis Ave -- [R4]									Map
		C	EB	Projects spanning M244 to M245	AC	AC	2	2	24	7	1.62	15 May 2002	
215.92	+0.951	A	J S	Kent Ave -- [R24]									Map
216.00	M245 +0.024	A	J	Mill St -- [R4]									
216.04	+0.071	C	JB	NECL Miami									
216.13	+0.154	A	X	Median Cross-Over -- [U24]									Map
216.19	+0.219	A	J	Marion St & Railroad Crossing At Grade -- [R24]									
216.29	+0.320	A	J S	Calle De Loma -- [B24]									Map

U 060 at M245+0.320

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 605

M245+0.320 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M245+0.458

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M245+0.458 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
216.43	M245 +0.458	A	J S Vernon St -- [L2]										Map
216.55	+0.580	A	J S New St (Signalized) -- [B24]										Map
216.75	+0.777	A	J S Local Rd -- [R24]										Map
216.83	+0.856	A	J S Grover Canyon Rd -- [B24]										Map
216.98	M246 +0.013	A	J S Pineway St -- [B24]										Map
217.06	+0.088	A	J S 2nd St & Broadway -- [R4]										Map
217.14	+0.177	A	J S El Camino -- [B24]										Map
217.29	+0.323	A	J S Local Business Access Rd Left & Old Oak St Right -- [B24]										Map
217.43	+0.462	C	EB S Projects spanning M246 to M247	AC	AC	2	2	24	5	0.19	15 May 2002		
	+0.464	A	J S Entrance to Shopping Center -- [R24]										Map
217.44	+0.473	C	JB WCL Globe Elev 3540										
217.53	+0.567	A	J S Entrance to Shopping Center (Signalized) -- [R24]										Map
217.62	+0.648	C	J S Entrance to Shopping Center -- [R1]										Map
		C	EB Projects spanning M246 to M247	AC	AC	2	2	36	5	0.03	15 May 2002		
217.64	+0.674	C	EB	AC	AC	2	2	30	5	0.03	15 May 2002		
217.67	+0.70	C	EB	AC	AC	2	2	24	5	0.07	15 May 2002		
217.69	+0.722	A	J S Ragus Rd -- [R24]										Map
217.74	+0.773	C	EB Projects spanning M246 to M247	AC	AC	2	2	24	5	0.07	15 May 2002		
217.77	+0.799	A	J S Local Rd Left & Entrance to Shopping Center Right -- [B24]										Map
217.81	+0.839	C	EB Projects spanning M246 to M247	AC	AC	2	2	24	8	0.11	15 May 2002		
217.85	+0.882	A	J S Local Business Access Rd -- [R24]										Map
217.92	+0.951	C	EB Projects spanning M246 to M247	AC	AC	2	2	24	8	0.07	1993		
	+0.956	C	X Railroad Crossing										Map
217.99	+1.025	C	EB Projects spanning M246 to M247	AC	AC	2	2	24	6	0.03	1993		
218.01	M247 +0.000	C	VMS (EB) Variable Message Sign #332 (Proposed)										
218.02	+0.009	C	EB Projects spanning M247 to M248	AC	AC	2	2	24	6	0.04	90		
218.06	+0.049	A	J S S 188 N/Apache Trail Left & Russell Rd/Golden Hill Rd Right (Signalized) -- [B1234]										Map
		C	EB Projects spanning M247 to M248	AC	AC	2	2	24	10	0.02	90		
218.07	+0.064	C	EB	AC	AC	2	2	24	10	0.06	90		
218.13	+0.120	C	EB	AC	AC	2	2	24	10	0.09	21 Dec 2000		
218.15	+0.137	C	J S Local Business Access Rd -- [B1]										Map
218.22	+0.211	C	UH Projects spanning M247 to M248	AC	AC	4	2	48	2	0.49	21 Dec 2000		
218.28	+0.272	C	SVP WB Unpaved 268' long 30' wide							0.05			
218.36	+0.352	C	J S Shopping Center -- [L3]										Map
218.39	+0.379	C	J S Shopping Center -- [L3]										Map
218.42	+0.414	C	J S Shopping Center -- [L3]										Map
218.64	+0.628	C	J S Manor Dr -- [R1]										Map
218.71	+0.703	C	UH Projects spanning M247 to M248	AC	AC	4	2	60	2	0.39	21 Dec 2000		
218.84	+0.828	C	J S Radanovich Blvd (Signalized) -- [B234]										Map
219.10	M248 +0.00	C	UH Projects spanning M248 to M249	AC	AC	4	2	48	2	0.22	21 Dec 2000		
219.20	+0.101	C	J S Escudilla Dr Left & Main St Right (Signalized) -- [B1234]										Map
219.32	+0.220	C	UH Projects spanning M248 to M249	AC	AC	4	2	60	2	0.28	21 Dec 2000		
219.59	+0.49	C	UH	AC	AC	4	2	48	2	0.22	21 Dec 2000		

U 060 at M248+0.49

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 606

M248+0.49 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M248+0.720

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M248+0.720 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
219.82	M248 +0.720	C	UH Projects spanning M248 to M249	AC	AC	4	2	48	2	0.24	85		
220.06	M249 +0.106	C	UH Projects spanning M249 to M250	AC	AC	4	2	48	2	0.85	15 May 2002		
220.41	+0.458	C	J Evans St										
220.59	+0.638	C	BR Pinal Creek								1957	135 ft Concrete	
220.72	+0.766	C	BR Pinal Creek								1957	106 ft Concrete	
220.91	+0.961	C	UH Projects spanning M249 to M250	AC	AC	4	0	48	1.5	0.14	15 May 2002		
220.99	M250 +0.050	C	J S Silver St Left & Broad St Right (Signalized) -- [B24]	AC	AC	4	2	48	2	1.69	15 May 2002		Map
221.05	+0.117	C	UH Projects spanning M250 to M251	AC	AC	4	2	48	2				
221.16	+0.221	C	J Hackney Ave (High Visibility Crosswalk)										
221.29	+0.352	C	UP School Pedestrian OP								1981		17'-08"
221.33	+0.395	C	BR Pinal Creek								1959	188 ft Concrete	
221.45	+0.520	C	J Oak St										
221.50	+0.562	C	BR Pinal Creek								1977	216 ft Concrete	
221.66	+0.723	C	J Maple St Access -- [R]										
221.69	+0.758	C	OP Maple St								1977	90 ft Concrete	
221.74	+0.809	C	J Local Business Access Rd -- [R]										
221.83	+0.900	C	OP Globe Viaduct & Arizona Eastern RR & Broad St								1977	1013 ft Concrete	
222.05	M251 +0.103	C	J S Devereaux St/Hill St Left & Hill St Right (Signalized) -- [B24]										Map
222.10	+0.156	C	J S High St (High Visibility Crosswalk) -- [B24]										Map
222.15	+0.211	C	J East St (High Visibility Crosswalk)										
222.31	+0.370	C	J S 3rd St (Signalized) -- [B24]										Map
222.39	+0.449	C	UP Globe School Pedestrian OP								1996		17'-00"
222.74	+0.797	C	UH Projects spanning M251 to M252	AC	AC	4	3.5	48	3.5	0.14	15 May 2002		
222.88	+0.933	C	UH	AC	AC	4	3.5	48	3.5	0.07	90		
222.91	+0.964	C	BR McMillen Wash								1937	64 ft Concrete	
222.95	+1.007	C	UH Projects spanning M251 to M252	AC	AC	4	5	48	5	0.12	90		
223.07	+1.126	C	DH	AC	AC	4	5	48	5	0.01	90		
223.08	+1.139	C	DH	AC	MBH	4	5	48	5	0.07	90		
223.15	M252 +0.057	C	J S U 070 East (Signalized) (U 060 continues Left) -- [B24]										Map
		C	UB Just Outside of NUB Globe/Miami										
		C	DH Projects spanning M252 to M253	AC	MBH	4	3	48	3	0.08	90		
223.23	+0.138	C	DH	AC	MBH	4	2	48	12	0.02	90		
223.25	+0.157	C	UH	AC	MBH	4	2	48	12	0.08	90		
223.33	+0.238	C	UH	AC	MBH	4	4	48	4	0.06	90		
223.34	+0.242	C	VMS WB Variable Message Sign #414 (Existing)								2003		
		C	VMS (EB) Variable Message Sign #333 (Operational)								2002		
223.39	+0.298	C	UH Projects spanning M252 to M253	AC	MBH	4	8	48	8	0.03	90		
223.42	+0.327	C	J S Latter Day Saints Church Driveway -- [L2]										Map
	+0.330	C	UH Projects spanning M252 to M253	AC	AC	4	8	48	8	0.06	90		
223.48	+0.390	C	UH	AC	AC	4	8	48	8	0.09	1998		
223.58	+0.483	C	UH	AC	AC	3	8	36	8	0.12	1998		
223.70	+0.601	C	UH	AC	AC	2	8	24	8	0.62	1998		
224.32	M253 +0.216	C	UH Projects spanning M253 to M254	AC	AC	2	8	36	8	0.05	1998		

U 060 at M253+0.216

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 607

M253+0.216 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M253+0.267

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M253+0.267 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
224.37	M253 +0.267	C	UH Projects spanning M253 to M254	AC	AC	2	8	36	8	0.16	1998		
224.41	+0.311	C	J S ADOT Maintenance Yard -- [R4]										Map
224.53	+0.427	C	J S ADOT District Yard -- [R4]										Map
	+0.42	C	UH Projects spanning M253 to M254	AC	AC	2	8	24	8	2.20	1998		
226.68	M255 +0.563	C	J S Road to Fairgrounds -- [R1]										Map
		C	JB NCL Globe Elev 3540 (on E side)										
226.73	+0.616	C	UH Projects spanning M255 to M256	AC	MBH	2	8	24	8	0.02	60		
226.75	+0.638	C	UH	AC	AC	2	8	24	8	4.70	08 Dec 2003		
228.22	M257 +0.110	C	JB Enter Tonto NF										
231.45	M260 +0.320	C	UH Projects spanning M260 to M261	AC	AC	2	8	36	8	0.01	08 Dec 2003		
231.46	+0.330	C	UH	AC	AC	3	8	48	8	0.01	08 Dec 2003		
231.47	+0.337	C	UH	AC	AC	3	8	48	8	0.02	29 Aug 2001		
231.48	+0.352	C	UH	AC	AC	3	1	48	3	0.96	29 Aug 2001		
232.32	M261 +0.166	C	J Hunting Rd (Loop - South Connection) -- [L]										
232.44	+0.28	C	UH Projects spanning M261 to M262	AC	AC	3	1	36	3	0.11	29 Aug 2001		
232.55	+0.397	C	UH	AC	AC	2	8	24	8	0.23	29 Aug 2001		
232.78	+0.623	C	UH	AC	AC	2	8	30	8	0.20	29 Aug 2001		
232.98	+0.828	C	UH	AC	AC	2	8	36	8	0.37	29 Aug 2001		
233.35	M262 +0.210	C	UH Projects spanning M262 to M263	AC	AC	2	3	36	1	0.41	29 Aug 2001		
233.77	+0.623	C	UH	AC	AC	2	3	30	1	0.03	29 Aug 2001		
233.79	+0.650	C	UH	AC	AC	2	8	30	8	0.05	29 Aug 2001		
233.84	+0.69	C	UH	AC	AC	2	8	24	8	1.19	29 Aug 2001		
234.94	M263 +0.793	C	J Local Rd -- [R]										
235.03	+0.885	C	UH Projects spanning M263 to M264	AC	AC	2	8	24	8	0.47	11 Aug 2010		
235.50	M264 +0.358	C	UH Projects spanning M264 to M265	AC	AC	2	8	24	7	0.04	11 Aug 2010		
235.54	+0.397	C	UH	AC	AC	2	8	24	6	0.05	11 Aug 2010		
235.59	+0.447	C	UH	AC	AC	2	8	24	7	0.04	11 Aug 2010		
235.63	+0.491	C	UH	AC	AC	2	8	24	8	1.14	11 Aug 2010		
235.84	+0.700	C	J Hunting Rd (Loop - North Connection) -- [L]								11 Aug 2010		
236.33	M265 +0.236	C	SVP WB Paved 30' long, variable 0-68' wide Historic Marker							0.01	11 Aug 2010		
236.34	+0.242	C	SVP WB Paved 58' long, 68' wide Historic Marker							0.01	11 Aug 2010		
	+0.248	C	J McMillenville Historical Marker Pullout Left & Unknown Rd Right -- [B]								11 Aug 2010		
236.35	+0.253	C	SVP WB Paved 39' long, variable 68-0' wide Historic Marker							0.01	11 Aug 2010		
	+0.256	C	X McMillenville Historical Marker										
236.56	+0.464	C	J Unknown Rd -- [R]										
236.75	+0.650	C	J Local Rd -- [L]								11 Aug 2010		
236.77	+0.676	C	UH Projects spanning M265 to M266	AC	AC	2	8	24	6	0.32	11 Aug 2010		
237.02	+0.920	C	J Unknown Rd -- [L]										
237.09	+0.996	C	UH Projects spanning M265 to M266	AC	AC	2	8	24	7	0.03	11 Aug 2010		
237.13	+1.029	C	UH	AC	AC	2	8	24	8	2.17	11 Aug 2010		
239.30	M268 +0.149	C	UH Projects spanning M268 to M269	AC	AC	2	6	24	8	0.06	11 Aug 2010		
239.35	+0.206	C	UH	AC	AC	2	4	24	8	0.04	11 Aug 2010		
239.39	+0.241	C	UH	AC	AC	2	4	24	5	0.02	11 Aug 2010		

U 060 at M268+0.241

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 608

M268+0.241 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M268+0.262

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M268+0.262 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
239.41	M268 +0.262	C	UH Projects spanning M268 to M269	AC	AC	2	6	24	2	0.03	11 Aug 2010		
239.44	+0.295	C	SVP EB Paved 50' long, variable 0-40' wide							0.01	11 Aug 2010		
	+0.297	C	UH Projects spanning M268 to M269	AC	AC	2	8	30	2	0.06	11 Aug 2010		
239.45	+0.305	C	SVP EB Paved 41' long, variable 40' wide							0.01	11 Aug 2010		
239.46	+0.310	C	J Jones Water Campground -- [R]								11 Aug 2010		
239.48	+0.331	C	J Haystack Rd -- [L]								11 Aug 2010		
239.50	+0.354	C	UH Projects spanning M268 to M269	AC	AC	2	8	36	2	0.52	11 Aug 2010		
240.02	+0.876	C	UH	AC	AC	2	8	30	2	0.16	11 Aug 2010		
240.18	M269 +0.03	C	UH Projects spanning M269 to M270	AC	AC	2	8	24	2	0.22	11 Aug 2010		
240.40	+0.258	C	UH	AC	AC	2	8	24	5	0.06	11 Aug 2010		
240.46	+0.318	C	UH	AC	AC	2	8	24	5	0.01	11 Aug 2010		
240.47	+0.326	C	UH	AC	AC	2	8	24	8	3.14	11 Aug 2010		
242.44	M271 +0.295	C	J Unknown Rd -- [B]										
243.61	M275 +0.052	C	UH Projects spanning M275 to M276	AC	AC	2	8	30	8	0.08	11 Aug 2010		
243.69	+0.129	C	UH	AC	AC	2	8	36	8	0.34	11 Aug 2010		
243.74	+0.181	C	J Tonto National Forest Rd 216 -- [B]								11 Aug 2010		
244.03	+0.470	C	UH Projects spanning M275 to M276	AC	AC	2	5.5	36	5.5	0.02	11 Aug 2010		
244.05	+0.493	C	UH	AC	AC	2	3	36	3	2.55	11 Aug 2010		
245.55	M277 +0.301	C	J Unknown Rd -- [R]										
246.05	+0.804	C	J Unknown Rd -- [L]										
246.42	M278 +0.199	C	J Carrol Springs (Loop - South Connection) -- [R]								11 Aug 2010		
246.60	+0.381	C	J Carrol Springs (Loop - North Connection) -- [R]								11 Aug 2010		
		C	UH Projects spanning M278 to M279	AC	AC	2	3	42	3	0.04	11 Aug 2010		
246.64	+0.42	C	UH	AC	AC	2	3	36	3	0.13	11 Aug 2010		
246.77	+0.549	C	UH	AC	AC	2	3	30	3	0.15	11 Aug 2010		
246.92	+0.69	C	UH	AC	AC	2	3	24	3	0.05	11 Aug 2010		
246.97	+0.744	C	UH	AC	AC	2	5.5	24	4	0.05	11 Aug 2010		
247.02	+0.795	C	UH	AC	AC	2	8	24	4	0.02	11 Aug 2010		
247.04	+0.816	C	UH	AC	MBH	2	8	24	6.5	0.06	Sep 2009		
247.10	+0.880	C	J Local Rd -- [R]								11 Aug 2010		
	+0.881	C	UH Projects spanning M278 to M279	AC	MBH	2	8	24	8	1.67	Sep 2009		
248.77	M280 +0.548	C	UH Projects spanning M280 to M281	AC	AC	2	8	24	8	0.10	Sep 2009		
248.88	+0.653	C	UH	AC	AC	2	5	24	5	0.07	Sep 2009		
248.95	+0.722	C	UH	AC	AC	2	2	24	2	0.06	Sep 2009		
248.99	+0.767	C	J S To Timber Camp -- [L2]										
249.00	+0.778	C	UH Projects spanning M280 to M281	AC	AC	2	5	24	5	0.07	Sep 2009		
249.08	+0.852	C	UH	AC	AC	2	8	24	8	0.85	Sep 2009		
249.93	M281 +0.708	C	UH Projects spanning M281 to M282	AC	MBH	2	8	24	8	2.14	Sep 2009		
252.07	M283 +0.850	C	UH Projects spanning M283 to M284	AC	MBH	2	5.5	24	5.5	0.15	Sep 2009		
252.22	M284 +0.000	C	UH Projects spanning M284 to M285	AC	MBH	2	3	36	3	2.28	Sep 2009		
252.89	+0.668	C	JB Leave Tontot NF, Enter San Carlos IR										
253.79	M285 +0.528	C	JB Re-enter Tonto NF, Temp Leave San Carlos IR										
254.31	M286 +0.084	C	JB Re-enter San Carlos IR, Leave Tonto NF										

Map

U 060 at M286+0.084

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 609

M286+0.084 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M286+0.280

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M286+0.280 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
254.50	M286 +0.280	C	UH	Projects spanning M286 to M287	AC	MBH	2	5.5	24	5.5	0.06	Sep 2009	
254.56	+0.343	C	UH		AC	MBH	2	8	24	8	0.08	Sep 2009	
254.64	+0.420	C	UH		AC	MBH	2	6	24	6	0.16	Sep 2009	
254.80	+0.580	C	UH		AC	MBH	2	6	24	6	0.83	21 Oct 2002	
255.38	M287 +0.161	C	X	Seneca (Unincorporated)									
255.45	+0.230	C	SVP	(EB) Paved 260' long 75' wide							0.05	21 Oct 2002	
255.64	+0.413	C	UH	Projects spanning M287 to M288	AC	MBH	2	4.5	24	4.5	0.13	21 Oct 2002	
255.77	+0.545	C	UH		AC	MBH	2	3	24	3	0.29	21 Oct 2002	
255.89	+0.665	C	J S	Seneca Rd -- [L2]									
255.95	+0.724	C	J S	Regal Mine Rd -- [L]									
256.06	+0.840	C	UH	Projects spanning M287 to M288	AC	MBH	2	4.5	24	4.5	0.15	21 Oct 2002	
256.18	+0.960	C	SVP	(EB) Paved 960' long 50' wide							0.19	21 Oct 2002	
256.21	M288 +0.004	C	UH	Projects spanning M288 to M289	AC	MBH	2	6	24	6	0.58	03 Nov 2009	
256.39	+0.178	C	X	Entering Salt River Canyon									
256.79	+0.580	C	UH	Projects spanning M288 to M289	AC	MBH	2	4	24	4	0.01	03 Nov 2009	
256.80	+0.587	C	UH		AC	MBH	2	4	30	4	0.22	03 Nov 2009	
257.02	+0.810	C	UH		AC	MBH	2	2	30	2	0.02	03 Nov 2009	
257.04	+0.825	C	UH		AC	MBH	2	2	36	2	0.68	03 Nov 2009	
257.68	M289 +0.460	C	SVP	WB Paved 140' long 50' wide							0.03	21 Oct 2002	
257.71	+0.489	C	UH	Projects spanning M289 to M290	AC	MBH	2	2	30	2	0.01	03 Nov 2009	
257.72	+0.500	C	UH		AC	MBH	2	4	30	4	0.08	03 Nov 2009	
257.80	+0.58	C	UH		AC	MBH	2	4	24	4	0.02	03 Nov 2009	
257.82	+0.600	C	UH		AC	MBH	2	6	24	6	1.05	03 Nov 2009	
257.89	+0.667	C	SVP	(WB) Paved 135' long 50' wide							0.03	21 Oct 2002	
258.06	+0.839	C	SVP	(WB) Paved 235' long 75' wide							0.03	21 Oct 2002	
258.24	M290 +0.031	C	SVP	(WB) Paved 165' long 40' wide							0.03	21 Oct 2002	
258.50	+0.283	C	SVP	(WB) Paved 335' long 80' wide							0.05	21 Oct 2002	
258.82	+0.631	C	SVP	(WB) Paved 175' long 70' wide							0.02	21 Oct 2002	
258.87	+0.661	C	UH	Projects spanning M290 to M291	AC	AC	2	6	30	6	0.01	03 Nov 2009	
258.88	+0.669	C	UH		AC	AC	2	6	36	6	0.01	03 Nov 2009	
258.89	+0.68	C	UH		AC	AC	2	6	24	6	0.01	03 Nov 2009	
	+0.679	C	TR	EB Truck Escape Ramp	AC	AC	1		10		0.02	08 Jul 2005	
258.90	+0.690	C	TR	EB Truck Escape Ramp	Gravel	AC	1		10		0.05	08 Jul 2005	
		C	UH	Projects spanning M290 to M291	AC	MBH	2	6	24	6	0.21	03 Nov 2009	
259.11	+0.900	C	UH		AC	MBH	2	4	24	4	0.01	03 Nov 2009	
259.12	+0.911	C	UH		AC	MBH	2	4	30	4	0.17	03 Nov 2009	
259.15	+0.940	C	SVP	(EB) Paved 200' long 35' wide							0.04	21 Oct 2002	
259.30	M291 +0.081	C	UH	Projects spanning M291 to M292	AC	MBH	2	4	36	4	0.01	03 Nov 2009	
	+0.090	C	UH		AC	MBH	2	2	36	4	0.61	03 Nov 2009	
259.92	+0.703	C	UH		AC	MBH	2	2	30	4	0.01	03 Nov 2009	
	+0.710	C	UH		AC	MBH	2	4	30	4	0.07	03 Nov 2009	
259.99	+0.77	C	UH		AC	MBH	2	4	24	4	0.01	03 Nov 2009	
260.00	+0.790	C	UH		AC	MBH	2	6	24	6	1.03	03 Nov 2009	

Map
Map

U 060 at M291+0.790

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 610

M291+0.790 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M291+0.830

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M291+0.830 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
260.04	M291 +0.830	C	SVP (EB) Paved 95' long 30' wide							0.08	21 Oct 2002		
260.56	M292 +0.359	C	SVP (WB) Paved 110' long 50' wide							0.02	21 Oct 2002		
260.67	+0.470	C	SVP (EB) Paved 170' long 75' wide							0.02	21 Oct 2002		
261.02	+0.822	C	RA EB Salt River Canyon Rest Area	AC	AC	1	0	12	31	0.05	21 Oct 2002		Map
261.03	+0.828	C	UH Projects spanning M292 to M293	AC	AC	2	6	24	6	0.29	03 Nov 2009		
261.14	+0.938	C	BR Salt River								1994	380 ft Steel	
261.15	+0.943	C	JB Enter White Mountain Apache IR, Leaving San Carlos IR										
261.20	M293 +0.000	C	J Road to Salt River Falls										
261.32	+0.127	C	UH Projects spanning M293 to M294	AC	MBH	2	6	24	6	0.33	03 Nov 2009		
261.66	+0.460	C	UH	AC	MBH	2	4	24	4	0.05	03 Nov 2009		
261.71	+0.510	C	UH	AC	MBH	2	2	36	2	0.81	03 Nov 2009		
261.84	+0.640	C	SVP (EB) Paved 230' long 50' wide							0.05	21 Oct 2002		
262.12	+0.921	C	SVP (WB) Paved 285' long 65' wide							0.04	21 Oct 2002		
262.52	M294 +0.342	C	UH Projects spanning M294 to M295	AC	MBH	2	4	24	4	0.17	03 Nov 2009		
262.58	+0.403	C	SVP (EB) Paved 290' long 80' wide							0.05	21 Oct 2002		
262.69	+0.513	C	UH Projects spanning M294 to M295	AC	MBH	2	6	24	6	1.02	03 Nov 2009		
263.26	M295 +0.134	C	SVP (EB) Paved 320' long 50' wide							0.06	21 Oct 2002		
263.36	+0.231	C	SVP (WB) Paved 150' long 40' wide							0.06	21 Oct 2002		
263.71	+0.582	C	UH Projects spanning M295 to M296	AC	MBH	2	4	24	6	0.04	03 Nov 2009		
263.75	+0.618	C	UH	AC	MBH	2	2	24	4	0.02	03 Nov 2009		
263.77	+0.638	C	UH	AC	MBH	2	2	24	2	0.04	03 Nov 2009		
263.80	+0.674	C	UH	AC	MBH	2	2	36	2	0.76	03 Nov 2009		
263.81	+0.684	C	SVP (EB) Paved 150' long 65' wide							0.03	21 Oct 2002		
264.48	M296 +0.310	C	SVP (EB) Paved 250' long 50' wide							0.05	21 Oct 2002		
264.57	+0.40	C	UH Projects spanning M296 to M297	AC	MBH	2	4	24	4	0.16	03 Nov 2009		
264.64	+0.519	C	SVP (WB) Paved 335' long 30' wide							0.05	21 Oct 2002		
264.73	+0.560	C	UH Projects spanning M296 to M297	AC	MBH	2	6	24	6	0.31	03 Nov 2009		
265.04	+0.870	C	UH	AC	MBH	2	5	24	5	4.13	03 Nov 2009		
		C	SVP (EB) Paved 158' long 50' wide							0.04	12 Feb 2000		
265.26	M297 +0.090	C	SVP (EB) Paved 180' long 30' wide							0.06	12 Feb 2000		
265.42	+0.250	C	SVP (EB) Paved 100' long 30' wide							0.02	12 Feb 2000		
265.90	+0.730	C	SVP (EB) Paved 260' long 81' wide							0.05	12 Feb 2000		
266.24	M298 +0.132	C	SVP (WB) Paved 340' long 23' wide							0.07	12 Feb 2000		
266.41	+0.232	C	SVP (WB) Paved 600' long 81' wide							0.11	12 Feb 2000		
266.54	+0.360	C	SVP (EB) Paved 270' long 18' wide							0.04	12 Feb 2000		
267.76	M299 +0.590	C	SVP (EB) Paved 160' long 28' wide							0.02	12 Feb 2000		
268.24	+1.068	C	SVP (EB) Paved 160' long 20' wide							0.02	12 Feb 2000		
269.12	M300 +0.845	C	SVP (EB) Paved 180' long 25' wide							0.04	12 Feb 2000		
269.17	M301 +0.000	C	UH Projects spanning M301 to M302	AC	MBH	2	5	24	5	1.29	12 Feb 2000		
269.61	+0.440	C	SVP (EB) Paved 200' long 30' wide							0.04	12 Feb 2000		
270.05	+0.880	C	SVP (EB) Paved 120' long 60' wide							0.03	12 Feb 2000		
270.46	M302 +0.300	C	UH Projects spanning M302 to M303	AC	MBH	2	5	36	5	0.03	12 Feb 2000		
270.50	+0.332	C	UH	AC	MBH	2	5	36	5	0.96	06 Oct 2000		

U 060 at M302+0.332

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 611

M302+0.332 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M303+0.28

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M303+0.28 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
271.45	M303 +0.28	C	UH	Projects spanning M303 to M304	AC	MBH	2	5	24	5	0.71	06 Oct 2000	
271.83	+0.660	C	SVP	(EB) Paved 173' long 55' wide							0.03	12 Feb 2000	
272.16	M304 +0.000	C	UH	Projects spanning M304 to M305	AC	MBH	2	5	36	5	0.90	06 Oct 2000	
272.31	+0.150	C	J	Road to Cibecue -- [L23]									
272.45	+0.290	C	SVP	(EB) Paved 200' long 60' wide							0.03	12 Feb 2000	
272.56	+0.393	C	SVP	(WB) Paved 140' long 30' wide							0.03	12 Feb 2000	
273.06	+0.90	C	UH	Projects spanning M304 to M305	AC	MBH	2	5	24	5	4.39	06 Oct 2000	
275.15	M306 +0.990	C	SVP	(EB) Paved 230' long 30' wide							0.06	12 Feb 2000	
276.27	M308 +0.112	C	SVP	(WB) Paved 345' long 81' wide							0.05	12 Feb 2000	
276.49	M309 +0.040	C	SVP	(EB) Paved 280' long 45' wide							0.05	12 Feb 2000	
277.45	M310 +0.000	C	UH	Projects spanning M310 to M311	AC	MBH	2	5	36	5	0.76	06 Oct 2000	
278.21	+0.76	C	UH		AC	MBH	2	5	24	5	1.14	06 Oct 2000	
279.18	M311 +0.717	C	J S	Summer Pines -- [R4]									
279.35	+0.879	C	UH	Projects spanning M311 to M312	AC	MBH	2	5	30	5	0.06	06 Oct 2000	
279.40	+0.937	C	UH		AC	MBH	2	5	36	5	0.58	06 Oct 2000	
279.99	M312 +0.540	C	UH	Projects spanning M312 to M313	AC	MBH	2	5	48	5	0.16	06 Oct 2000	
280.15	+0.70	C	UH		AC	MBH	2	5	36	5	0.44	06 Oct 2000	
280.59	M313 +0.14	C	UH	Projects spanning M313 to M314	AC	MBH	2	5	24	5	0.08	06 Oct 2000	
280.66	+0.216	C	UH		AC	MBH	2	5	24	5	2.16	12 Feb 2000	
282.63	M315 +0.182	C	SVP	(WB) Paved 270' long 60' wide							0.10	12 Feb 2000	
282.82	+0.380	C	UH	Projects spanning M315 to M316	AC	MBH	2	5	24	5	0.10	81	
282.92	+0.479	C	UH		AC	MBH	2	8	24	8	0.02	81	
282.94	+0.499	C	UH		AC	AC	2	8	24	8	0.39	1998	
283.02	+0.581	C	BR	Carrizo Creek								1976	461 ft Concrete
283.33	+0.889	C	UH	Projects spanning M315 to M316	AC	AC	2	5	24	5	0.11	1998	
283.45	M316 +0.000	C	UH	Projects spanning M316 to M317	AC	AC	2	5	24	5	0.45	08 Aug 2005	
283.61	+0.164	C	J S	C-20 Dr -- [L23]								08 Aug 2005	
283.89	+0.448	C	UH	Projects spanning M316 to M317	AC	AC	2	5	24	5	1.17	1998	
284.28	+0.833	C	JB	Navajo County									
285.06	M317 +0.617	C	UH	Projects spanning M317 to M318	AC	AC	3	5	36	5	0.89	1998	
285.59	M318 +0.148	C	J S	S 073 North to Fort Apache									
285.68	+0.237	C	J	Unknown Rd -- [R14]									
285.74	+0.297	C	J	Unknown Rd -- [R4]									
285.95	+0.507	C	UH	Projects spanning M318 to M319	AC	AC	2	5	24	5	0.04	1994	
285.99	+0.547	C	UH		AC	MBH	2	3	24	3	0.27	79	
286.26	+0.817	C	UH		AC	AC	2	5	24	5	1.81	1998	
288.07	M320 +0.620	C	UH	Projects spanning M320 to M321	AC	AC	2	5	24	5	0.50	07 Sep 2001	
288.42	M321 +0.020	C	BR	Side Hill								2000	97 ft Unknown
288.58	+0.170	C	UH	Projects spanning M321 to M322	AC	AC	2	5	36	5	0.16	07 Sep 2001	
288.73	+0.329	C	UH		AC	AC	2	3	36	3	0.11	07 Sep 2001	
288.85	+0.440	C	UH		AC	AC	2	8	40	3	0.09	15 May 2004	
288.93	+0.530	C	UH		AC	AC	2	3	36	3	0.50	07 Sep 2001	
289.43	M322 +0.020	C	UH	Projects spanning M322 to M323	AC	AC	2	3	36	3	0.97	25 Jun 2003	

Map

Map

Map

U 060 at M322+0.020

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 612

M322+0.020 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M322+0.98

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M322+0.98 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
290.40	M322 +0.98	C	UH	Projects spanning M322 to M323	AC	AC	2	3	24	3	0.15	25 Jun 2003	
290.55	M323 +0.102	C	UH	Projects spanning M323 to M324	AC	AC	2	3	24	2	0.04	25 Jun 2003	
290.60	+0.145	C	UH		AC	AC	2	5.5	24	5	0.02	25 Jun 2003	
290.62	+0.168	C	UH		AC	AC	2	8	24	8	0.79	25 Jun 2003	
291.01	+0.561	C	BR	Cedar Canyon							1938	283 ft Steel	
291.40	M324 +0.003	C	UH	Projects spanning M324 to M325	AC	AC	2	5.5	24	5	0.03	25 Jun 2003	
291.43	+0.032	C	UH		AC	AC	2	3	24	2	1.94	25 Jun 2003	
293.37	M326 +0.002	C	UH	Projects spanning M326 to M327	AC	AC	2	9	24	2	0.15	25 Jun 2003	
293.52	+0.148	C	UH		AC	AC	2	3	36	2	1.22	25 Jun 2003	
294.74	M327 +0.376	C	UH	Projects spanning M327 to M328	AC	AC	2	9	24	2	0.05	25 Jun 2003	
294.79	+0.428	C	UH		AC	AC	2	3	24	2	0.35	25 Jun 2003	
295.14	+0.777	C	UH		AC	AC	2	5.5	24	5	0.07	25 Jun 2003	
295.21	+0.845	C	UH		AC	AC	2	8	24	8	0.96	25 Jun 2003	
295.63	M328 +0.288	C	BR	Corduoy Creek							1993	340 ft Concrete	
296.07	+0.730	C	SVP	WB Paved Safety Pullout 392' long 15' wide							0.07	25 Jun 2003	
		C	SVP	EB Paved Safety Pullout 419' long 15' wide							0.07	25 Jun 2003	
296.17	+0.835	C	UH	Projects spanning M328 to M329	AC	AC	2	5.5	24	5	0.04	25 Jun 2003	
296.21	+0.876	C	UH		AC	AC	2	3	24	2	0.05	25 Jun 2003	
296.26	+0.928	C	UH		AC	AC	2	3	24	8.5	0.06	25 Jun 2003	
296.32	+0.985	C	UH		AC	AC	2	3	36	3	0.89	25 Jun 2003	
297.21	M329 +0.871	C	UH	Projects spanning M329 to M330	AC	AC	2	3	24	8.5	0.16	25 Jun 2003	
297.37	M330 +0.042	C	UH	Projects spanning M330 to M331	AC	AC	2	3	24	3	1.76	25 Jun 2003	
299.13	M331 +0.813	C	UH	Projects spanning M331 to M332	AC	MBH	2	3	24	3	0.11	79	
299.24	+0.926	C	UH		AC	MBH	2	5	24	5	0.03	79	
299.27	+0.956	C	UH		AC	AC	2	5	24	5	2.14	1998	
301.41	M334 +0.100	C	UH	Projects spanning M334 to M335	AC	AC	2	5	24	5	0.06	01 Nov 2001	
301.47	+0.160	C	UH		AC	AC	2	5	36	5	1.20	01 Nov 2001	
302.67	M335 +0.36	C	UH	Projects spanning M335 to M336	AC	AC	2	5	24	5	1.92	01 Nov 2001	
304.16	M336 +0.855	C	JB	SCL Show Low Elev 6631 & Enter Apache-Sitgreaves NF									
		C	JB	Leave White Mountain Apache IR									
304.59	M337 +0.280	C	UH	Projects spanning M337 to M338	AC	AC	2	5	24	5	2.14	1998	
305.30	M338 +0.000	C	J	Road to Fools Hollow									
305.90	+0.596	C	JB	Leave Apache-Sitgreaves NF									
306.30	M339 +0.000	C	X	Street Lights (Both Sides)									
306.53	+0.229	C	J S	Local Road -- [L23]									Map
306.56	+0.260	C	J S	Local Road -- [R14]									Map
306.65	+0.357	C	J S	Local Road -- [B1234]									Map
306.72	+0.427	C	UH	Projects spanning M339 to M340	AC	AC	2	2	24	5	0.02	1998	
306.75	+0.449	C	J S	Local Road -- [R1]									Map
		C	UH	Projects spanning M339 to M340	AC	AC	2	2	24	4	0.03	1998	
306.78	+0.480	C	UH		AC	AC	3	2	36	4	0.04	1998	
306.82	+0.521	C	UH		AC	AC	3	2	36	0	0.04	1998	
306.86	+0.558	C	J S	Local Road -- [R1]									Map

U 060 at M339+0.558

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 613

M339+0.558 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M339+0.558

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M339+0.558 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
306.86	M339 +0.558	C	UH Projects spanning M339 to M340	AC	AC	3	2	36	2	0.04	1998		
306.89	+0.595	C	UH	AC	AC	4	2	52	2	0.04	1998		
306.93	+0.630	C	UH	AC	AC	4	0	52	0	0.12	1998		
307.02	+0.727	C	J S S 260 West to Payson (Signalized) -- [B234]										Map
		C	UB SUB Show Low										
307.05	+0.750	C	UH Projects spanning M339 to M340	AC	AC	4	0	52	0	0.02	May 2008		
307.07	+0.769	C	UH	AC	AC	4	0	52	0	1.63	May 2008		
307.15	+0.856	C	J Whipple St										
307.20	+0.900	C	VMS (WB) Variable Message Sign #337 (Operational)								09 Dec 2000		
		C	VMS (EB) Variable Message Sign #334 (Operational)								09 Dec 2000		
307.35	M340 +0.033	C	J S City Park -- [L3]										Map
307.47	+0.158	C	J S W Owens St -- [L3]										Map
307.54	+0.224	C	J S S 8th Ave -- [B3]										Map
307.60	+0.291	C	J W Owens St -- [L3]										
307.65	+0.335	C	J S K-Mart -- [L3]										Map
307.92	+0.609	C	J S 3rd Dr										
307.99	+0.678	C	J S W McNeil St (Signalized) -- [B24]								01 Sep 2004		Map
308.07	+0.759	C	J E McNeil St -- [R]								01 Sep 2004		
308.17	+0.853	C	J S Central Ave (Signalized) -- [B24]										Map
308.21	+0.898	C	J S Undeveloped Parcel -- [L]										Map
308.22	+0.908	C	J Undeveloped Parcel Left & Business Access Right -- [B]										
308.23	+0.917	C	J Undeveloped Parcel -- [L]										
308.25	+0.933	C	J Business Access -- [L]										
308.26	+0.951	C	J Business Access -- [B]										
308.28	+0.964	C	J Business Access -- [L]										
308.29	+0.975	C	J Business Access -- [L]										
308.31	M341 +0.001	C	J Business Access -- [R]										
	+0.006	C	J Business Access -- [L]										
308.33	+0.023	C	J Business Access -- [R]										
308.34	+0.031	C	J Business Access -- [L]										
308.35	+0.041	C	J Business Access -- [B]										
308.36	+0.054	C	J Business Access -- [B]										
308.37	+0.064	C	J Business Access -- [R]										
308.38	+0.071	C	J Business Access -- [L]										
308.39	+0.084	C	J Business Access -- [R]										
308.41	+0.103	C	J Business Access -- [L]										
	+0.108	C	J Business Access -- [R]										
308.42	+0.120	C	J Business Access -- [L]										
308.43	+0.127	C	J N 4th St -- [R]										
308.44	+0.136	C	J Business Access -- [B]										
308.45	+0.146	C	J Business Access -- [L]										
308.46	+0.159	C	J Business Access -- [L]										
308.48	+0.175	C	J Business Access -- [B]										

U 060 at M341+0.175

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 614

M341+0.175 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M341+0.194

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M341+0.194 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
308.50	M341 +0.194	C	J	Business Access Left & N 5th St Right -- [B]									
308.51	+0.206	C	J	Business Access -- [L]									
308.52	+0.212	C	J	Business Access -- [R]									
308.53	+0.225	C	J	Business Access -- [L]									
308.54	+0.232	C	J	Business Access -- [B]									
308.55	+0.244	C	J	Business Access -- [R]									
308.56	+0.256	C	J	S Business Access Left & 6th St Right -- [B]									Map
308.57	+0.263	C	J	S Business Access -- [L]									Map
	+0.268	C	J	S Business Access -- [R]									Map
308.58	+0.277	C	J	S Business Access -- [B]									Map
308.60	+0.299	C	J	S E Old Linden Rd Left & Business Access Right (Signalized) -- [B2]									Map
308.62	+0.319	C	J	S Business Access -- [L]									Map
308.63	+0.328	C	J	S Business Access -- [B]									Map
308.64	+0.340	C	J	Business Access -- [R]									
308.67	+0.362	C	J	Business Access -- [L]									
	+0.368	C	J	Business Access -- [B]									
308.69	+0.381	C	J	Business Access -- [L]									
308.70	+0.394	C	J	Business Access Left & N 8th St Right -- [B]									
		C	UH	Projects spanning M341 to M342	AC	AC	4	0	72	0	0.20	May 2008	
308.71	+0.405	C	J	Business Access -- [L]									
308.73	+0.424	C	J	Business Access -- [L]									
308.74	+0.431	C	J	Business Access -- [R]									
	+0.436	C	J	Business Access -- [L]									
308.76	+0.459	C	J	Business Access -- [L]									
308.79	+0.484	C	J	9th Pl Left & Business Access Right -- [B]									
308.80	+0.497	C	J	Business Access -- [L]									
308.81	+0.504	C	J	Business Access -- [R]									
308.82	+0.513	C	J	Business Access -- [L]									
308.83	+0.526	C	J	Business Access -- [B]									
308.85	+0.548	C	J	Business Access -- [L]									
308.87	+0.562	C	J	Business Access -- [L]									
	+0.567	C	J	Business Access -- [R]									
308.88	+0.579	C	J	Business Access -- [L]									
308.90	+0.591	C	UH	Projects spanning M341 to M342	AC	AC	4	0	74	0	0.02	May 2008	
	+0.593	C	J	S Business Access -- [B]									Map
308.91	+0.604	C	J	S Business Access -- [R]									Map
308.92	+0.613	C	UH	Projects spanning M341 to M342	AC	AC	4	0	68	0	0.03	May 2008	
308.94	+0.633	C	J	S Business Access -- [L]									Map
	+0.638	C	UH	Projects spanning M341 to M342	AC	AC	4	0	52	0	0.05	May 2008	
308.95	+0.649	C	J	S Business Access -- [L]									Map
308.96	+0.656	C	J	S Business Access -- [R]									Map
308.98	+0.677	C	J	S Business Access -- [L]									Map
309.00	+0.693	C	J	S S 260 East to Pinetop (Signalized) -- [R14]							08 Feb 2005		Map

U 060 at M341+0.693

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 615

M341+0.693 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M341+0.693

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M341+0.693 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
309.00	M341 +0.693	C	UH Projects spanning M341 to M342	AC	AC	4	0	54	0	0.02	May 2008	118 ft Concrete/Ste	
309.02	+0.714	C	UH	AC	AC	4	0	54	0	0.03	Jun 2009		
	+0.718	C	J S Business Access -- [L]								Jun 2009		Map
309.05	+0.748	C	J S Business Access -- [R1]								Jun 2009		Map
		C	UH Projects spanning M341 to M342	AC	AC	4	0	66	0	0.03	Jun 2009		
309.06	+0.756	C	J S Undeveloped Parcel -- [R]								Jun 2009		Map
309.08	+0.773	C	BR Show Low Creek								Jun 2009		
		C	UH Projects spanning M341 to M342	AC	AC	4	0	67	0	0.04	Jun 2009		
309.09	+0.790	C	J Business Access -- [L]								Jun 2009		
309.10	+0.797	C	UB EUB Show Low										
309.12	+0.811	C	UH Projects spanning M341 to M342	AC	AC	4	0	61	0	0.04	Jun 2009		
	+0.818	C	J Business Access -- [L]								Jun 2009		
309.13	+0.827	C	J Business Access -- [B]								Jun 2009		
309.14	+0.836	C	J Business Access -- [L]								Jun 2009		
309.16	+0.852	C	UH Projects spanning M341 to M342	AC	AC	4	0	62	0	0.04	Jun 2009		
	+0.853	C	J Business Access -- [L]								Jun 2009		
309.19	+0.888	C	J Business Access -- [L]								Jun 2009		
309.20	+0.892	C	UH Projects spanning M341 to M342	AC	AC	4	0	52	0	0.29	May 2008		
309.21	+0.907	C	J N 16th PI -- [R]								08 Feb 2005		
309.25	+0.943	C	J Business Access -- [B]										
309.27	+0.967	C	J Business Access -- [L]										
309.28	+0.979	C	J Business Access -- [B]										
309.31	+1.006	C	J Business Access -- [L]										
309.32	+1.017	C	J Business Access -- [R]										
309.33	+1.025	C	J Business Access -- [L]										
	+1.030	C	J Business Access -- [R]										
309.36	+1.055	C	J N 18th PI -- [R]								08 Feb 2005		
309.37	+1.066	C	J Business Access -- [R]										
309.38	M342 +0.006	C	J Business Access -- [L]										
309.39	+0.018	C	J Business Access -- [B]										
309.40	+0.030	C	J Business Access -- [R]										
309.42	+0.045	C	J Business Access -- [R]										
309.43	+0.058	C	J Business Access -- [L]										
309.44	+0.063	C	J Business Access -- [R]										
309.46	+0.085	C	J Business Access -- [B]										
309.47	+0.095	C	J Business Access -- [L]										
309.48	+0.104	C	J Business Access -- [R]										
309.49	+0.110	C	UH Projects spanning M342 to M343	AC	AC	4	2	52	0	0.15	May 2008		
309.50	+0.125	C	J Business Access -- [R]										
309.52	+0.144	C	J Adams St -- [L]										
309.57	+0.193	C	J Business Access -- [B]										
309.59	+0.216	C	J S Business Access -- [R]										Map
309.63	+0.258	C	J S S 077 North to Snowflake Left & Penrod Rd Right (Signalized) -- [B24]										Map

U 060 at M342+0.258

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 616

M342+0.258 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M342+0.258

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M342+0.258 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
309.63	M342 +0.258	C	UH Projects spanning M342 to M343	AC	AC	3	2	36.99	0	0.02	May 2008		
309.65	+0.274	C	UH	AC	AC	3	2	36.99	3	0.09	May 2008		
309.67	+0.298	C	J S Business Access -- [R]										Map
309.70	+0.322	C	J S Business Access -- [L3]										Map
309.74	+0.366	C	UH Projects spanning M342 to M343	AC	AC	3	6	36.99	3	0.03	May 2008		
309.75	+0.372	C	J S Business Access -- [R]										Map
309.78	+0.401	C	UH Projects spanning M342 to M343	AC	AC	3	7.5	36.99	3	0.02	May 2008		
309.80	+0.422	C	UH	AC	AC	2.5	7.5	30	5	0.05	May 2008		
309.84	+0.469	C	UH	AC	AC	2	7.5	24	5	0.01	May 2008		
309.85	+0.476	C	J S Automall Pkwy -- [L23]										Map
		C	UH Projects spanning M342 to M343	AC	AC	2	5	24	5	0.36	May 2008		
310.21	+0.834	C	UH	AC	AC	2	5	24	5	0.07	1993		
310.22	+0.844	C	J S Local Road -- [L3]										Map
310.28	+0.908	C	UH Projects spanning M342 to M343	AC	AC	2	7.5	24	5	0.04	1993		
310.32	+0.947	C	UH	AC	AC	2	10	24	5	0.03	1993		
310.35	+0.977	C	UH	AC	AC	2	7.5	28	5	0.03	17 Oct 2005		
310.38	M343 +0.027	C	UH Projects spanning M343 to M344	AC	AC	2	7.5	28	3	0.01	17 Oct 2005		
310.39	+0.036	C	UH	AC	AC	2	5	28	3	0.01	17 Oct 2005		
310.40	+0.049	C	UH	AC	AC	2	5	28	1	0.14	17 Oct 2005		
310.44	+0.089	C	J S Local Road -- [R1]										Map
310.48	+0.123	C	J S Local Road -- [R1]										Map
310.49	+0.140	C	J S Rd to Show Low Airport										Map
310.54	+0.188	C	J S Local Road -- [R1]										Map
		C	UH Projects spanning M343 to M344	AC	AC	2	5	28	5	4.94	17 Oct 2005		
310.75	+0.400	C	J S Unknown Rd -- [R4]										Map
310.94	+0.589	C	J S Pellet Mill Entrance -- [R4]										Map
311.11	+0.759	C	J S Thunder Raceway -- [R14]								20051710		Map
311.75	M344 +0.404	C	J First Knoll Rd -- [R]								17 Oct 2005		
312.25	+0.898	C	J S Little Mormon lake Rd -- [L23]								17 Oct 2005		Map
312.26	+0.912	C	JB ECL Show Low, Enter Apache-Sitgreaves NF										
312.35	M345 +0.000	C	VMS (WB) Variable Message Sign #398 (Proposed)										
313.89	M346 +0.582	C	J Unknown Rd -- [R]										
		C	J 2nd Knoll Pit Rd -- [R]								17 Oct 2005		
314.34	M347 +0.039	C	BR Rocky Arroyo								1952	108 ft Concrete	
314.50	+0.203	C	J S Bourden Ranch Rd -- [L23]										Map
315.45	M348 +0.142	C	J Unknown Rd -- [L]										
315.48	+0.179	C	UH Projects spanning M348 to M349	AC	MBH	2	5	28	5	0.13	17 Oct 2005		
315.62	+0.313	C	UH	AC	AC	2	5	28	5	3.91	17 Oct 2005		
319.51	M352 +0.201	C	JB Leave Apache-Sitgreaves NF, Enter Apache County										
	+0.202	C	J Unknown Rd -- [R]										
319.53	+0.217	C	UH Projects spanning M352 to M353	AC	MBH	2	5	28	5	0.29	28 Nov 2005		
319.76	+0.444	C	J Local Rd -- [R]										
319.82	+0.510	C	UH Projects spanning M352 to M353	AC	AC	2	5	28	5	0.29	28 Nov 2005		

U 060 at M352+0.510

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 617

M352+0.510 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M352+0.538

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M352+0.538 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
319.85	M352 +0.538	C	SVP	EB School Bus Pullout Paved 220ft long 16' wide						0.05	2005		
319.91	+0.596	C	J	Local Rd -- [R]									
320.11	+0.796	C	J S	Local Rd -- [R]									Map
	+0.800	C	UH	Projects spanning M352 to M353	AC	AC	2	1	24	1	14.18	Nov 2008	
320.49	M353 +0.162	C	J S	S 061 North to Concho -- [L23]									Map
323.68	M356 +0.370	C	J S	Local Road -- [B1234]									Map
325.65	M358 +0.334	C	J S	Local Road -- [B24]									Map
325.86	+0.549	C	J	Waste Station -- [B24]									
328.25	M360 +0.938	C	BR	Sepulveda Wash							1993	90 ft Concrete	
328.58	M361 +0.308	C	J S	Vernon McNary Rd -- [R1]									Map
328.77	+0.502	C	J	Vernon & McNary Rd									
332.90	M365 +0.517	C	BR	Unknown Wash							1993	24 ft Concrete	
334.29	M366 +0.988	C	UH	Projects spanning M366 to M367	AC	AC	2	1	30	1	0.02	Nov 2008	
334.31	M367 +0.000	C	UH	Projects spanning M367 to M368	AC	AC	2	3	30	3	0.05	10 Sep 2004	
334.36	+0.046	C	UH		AC	AC	2	3	36	3	0.54	10 Sep 2004	
334.90	+0.586	C	UH		AC	AC	2	3	42	3	0.15	10 Sep 2004	
335.05	+0.734	C	UH		AC	AC	2	3	48	3	0.18	10 Sep 2004	
335.16	+0.850	C	SVP	(WB) Paved 377' long variable width						0.07	10 Sep 2004		
335.23	+0.918	C	UH	Projects spanning M367 to M368	AC	AC	2	3	42	3	0.15	10 Sep 2004	
335.38	M368 +0.04	C	UH	Projects spanning M368 to M369	AC	AC	2	3	36	3	1.17	10 Sep 2004	
335.43	+0.096	C	X	Cerro Montoso Summit Elev 7550									
336.55	M369 +0.206	C	UH	Projects spanning M369 to M370	AC	AC	2	3	30	3	0.06	10 Sep 2004	
336.61	+0.263	C	UH		AC	AC	2	3	24	3	1.85	15 Oct 2002	
337.26	+0.916	C	SVP	WB Gravel 177' long, variable 0-30-0' wide						0.03			
337.29	+0.941	C	J	Local Rd -- [B]									
338.46	M371 +0.148	C	UH	Projects spanning M371 to M372	AC	AC	2	3	24	3	0.17	15 Oct 2002	
338.63	+0.321	C	UH		AC	AC	2	8	24	5.5	0.03	15 Oct 2002	
338.66	+0.347	C	UH		AC	AC	2	8	24	8	0.83	Jul 2008	
339.00	+0.687	C	J	Unknown Rd -- [L]									
339.08	+0.765	C	BR	Mallory Draw							Jul 2008	165 ft Steel	
339.49	M372 +0.179	C	UH	Projects spanning M372 to M373	AC	AC	2	8	24	8	0.01	15 Oct 2002	
339.50	+0.188	C	J	County Rd 3123/National Forest Rd 117 -- [R]									
		C	UH	Projects spanning M372 to M373	AC	AC	2	8	24	3	0.01	15 Oct 2002	
339.51	+0.202	C	J	Local Rd -- [L]									
		C	UH	Projects spanning M372 to M373	AC	AC	2	3	24	3	0.18	15 Oct 2002	
339.69	+0.377	C	UH		AC	AC	2	3	24	3	10.78	15 Oct 2002	
340.79	M373 +0.452	C	SVP	EB Paved 270' long 30' wide						0.05	15 Oct 2002		
340.80	+0.464	C	J	Local Rd -- [R]									
342.06	M374 +0.730	C	SVP	(EB) Paved 180' long 20' wide						0.02	15 Oct 2002		
345.62	M378 +0.293	C	SVP	(WB) Paved 250' long 15' wide						0.05	15 Oct 2002		
350.47	M383 +0.140	C	UH	Projects spanning M383 to M384	AC	AC	2	5.5	24	5.5	0.16	15 Oct 2002	
350.63	+0.300	C	UH		AC	AC	2	8	24	8	0.10	15 Oct 2002	
350.73	+0.400	C	UH		AC	AC	2	8	24	8	0.10	72	

U 060 at M383+0.400

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 618

M383+0.400 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M383+0.500

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M383+0.500 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
350.83	M383 +0.500	C	UH Projects spanning M383 to M384	AC	AC	2	8	24	8	0.77	02 Dec 2004		
351.40	M384 +0.075	C	JB WCL Springerville Elev 6968										
351.60	+0.267	C	UH Projects spanning M384 to M385	AC	AC	2	11	24	8	0.02	02 Dec 2004		
351.61	+0.283	C	UH	AC	AC	2	11	24	12	0.11	02 Dec 2004		
351.72	+0.389	C	UH	AC	AC	2	18	24	12	0.01	02 Dec 2004		
351.73	+0.400	C	UH	AC	AC	2	18	24	12	0.05	02 Dec 2004		
351.78	+0.454	C	J S U 180 North to St Johns										Map
		C	UH Projects spanning M384 to M385	AC	AC	2	7.8	24	11	0.09	02 Dec 2004		
351.87	+0.543	C	UH	AC	AC	2	8	24	11	0.10	02 Dec 2004		
351.97	+0.644	C	UH	AC	AC	2	8	24	8	0.75	02 Dec 2004		
352.73	M385 +0.428	C	UH Projects spanning M385 to M386	AC	AC	2	5	24	5	0.07	02 Dec 2004		
352.80	+0.500	C	UH	AC	AC	2	2	24	2	0.07	02 Dec 2004		
352.87	+0.569	C	J S Local Rd -- [L]										Map
		C	UH Projects spanning M385 to M386	AC	AC	2	5	24	5	0.06	02 Dec 2004		
352.93	+0.632	C	UH	AC	AC	2	8	24	8	0.89	02 Dec 2004		
353.28	+0.985	C	J Rest Area Entrance -- [R2]										
353.83	M386 +0.494	C	UH Projects spanning M386 to M387	AC	AC	2	8	36	8	0.07	02 Dec 2004		
353.90	+0.570	C	UH	AC	AC	2	8	46	8	0.01	02 Dec 2004		
353.92	+0.583	C	IS Inspection Station Left (on)										
	+0.584	C	UH Projects spanning M386 to M387	AC	AC	2	8	46	4.5	0.01	02 Dec 2004		
353.93	+0.60	C	UH	AC	AC	2	8	40	4.5	0.02	02 Dec 2004		
353.95	+0.613	C	IS Inspection Station Left (off)	AC	AC	1.5	40.5	18	0	0.01			Map
	+0.621	C	UH Projects spanning M386 to M387	AC	AC	2	8	40	1	0.08	02 Dec 2004		
353.99	+0.658	C	IS Inspection Station Lane 2 Left	AC	AC	1	1	12	1	0.05			Map
354.01	+0.675	C	IS Inspection Station Lane 2 Left	AC	AC	1	3	12	3	0.02			Map
354.03	+0.698	C	IS Inspection Station Lane 2 Left	AC	AC	1	6	12	6	0.03			Map
		C	IS Inspection Station Lane 1 Left	AC	AC	1	0	12	28	0.09			Map
354.04	+0.705	C	UH Projects spanning M386 to M387	AC	AC	2	8	34	4.5	0.01	02 Dec 2004		
	+0.711	C	IS Inspection Station Left (on)	AC	AC	1.5	42	18	0	0.02			Map
354.05	+0.717	C	UH Projects spanning M386 to M387	AC	AC	2	8	40	4.5	0.02	02 Dec 2004		
354.07	+0.738	C	UH	AC	AC	2	8	36	4.5	0.01	02 Dec 2004		
354.08	+0.751	C	UH	AC	AC	2	8	30	8	0.01	02 Dec 2004		
354.10	+0.76	C	UH	AC	AC	2	8	24	8	0.91	02 Dec 2004		
354.11	+0.777	C	BR Little Colorado River								1954	81 ft Concrete	
355.00	M387 +0.673	C	UH Projects spanning M387 to M388	AC	AC	4	8	48	8	0.85	02 Dec 2004		
	+0.674	C	J Apache St -- [L]										
355.09	+0.762	C	J Apache St (B) -- [L]										
355.16	+0.830	C	J S South Mountain Ave (Old SS260) -- [R4]										Map
355.20	+0.866	C	J S Supai St -- [L]										Map
355.27	+0.935	C	J Papago St -- [L]										
355.29	+0.965	C	J Papago St -- [R]										
355.37	+1.037	C	J Hopi St -- [L]										
355.48	M388 +0.112	C	J Zuni St -- [B]										

U 060 at M388+0.112

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 619

M388+0.112 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M388+0.168

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M388+0.168 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
355.54	M388 +0.168	C	J	Pima St -- [B]									
355.62	+0.250	C	J	Unknown Street Connector -- [L]									
355.76	+0.387	C	J	Chiricahua St -- [R]									
355.85	+0.478	C	J	Pinal St -- [R]									
		C	UH	Projects spanning M388 to M389	AC	AC	2	8	24	8	0.13	02 Dec 2004	
355.98	+0.607	C	UH		AC	AC	2	8	24	8	0.03	20 Sep 2011	
356.01	+0.640	C	UH		AC	MBH	2	8	24	8	2.49	20 Sep 2011	
356.05	+0.676	C	J	Gutierrez St Connector -- [R]									
356.06	+0.695	C	J	U 180 South to Alpine									
356.31	+0.937	C	J	A St Connector -- [L]									
356.45	M389 +0.097	C	J	B St Connector -- [L]									
356.55	+0.196	C	J	C St and Tumbling Dr. Connector -- [B]									
356.62	+0.259	C	J	State Yard Connector -- [R]									
356.67	+0.310	C	J	D St Connector -- [L]									
356.80	+0.440	C	J	E St Connector -- [L]									
357.06	+0.705	C	J	Water Treatment Rd Connector -- [L]									
357.29	+0.937	C	JB	ECL Springerville									
358.50	M391 +0.151	C	UH	Projects spanning M391 to M392	AC	MBH	2	8	30	8	0.04	20 Sep 2011	
358.53	+0.189	C	UH		AC	MBH	2	8	36	2	0.01	20 Sep 2011	
358.54	+0.196	C	UH		AC	AC	2	8	36	2	0.32	20 Sep 2011	
358.86	+0.513	C	UH		AC	MBH	2	8	36	2	0.40	20 Sep 2011	
359.25	+0.909	C	UH		AC	MBH	2	8	30	8	0.04	20 Sep 2011	
359.29	+0.94	C	UH		AC	MBH	2	8	24	8	2.34	20 Sep 2011	
359.54	M392 +0.189	C	J	Lower Coyote Rd Connector -- [L]									
361.63	M394 +0.275	C	UH	Projects spanning M394 to M395	AC	MBH	2	8	30	8	0.04	20 Sep 2011	
361.67	+0.313	C	UH		AC	MBH	2	2	36	8	1.08	20 Sep 2011	
362.75	M395 +0.391	C	UH	Projects spanning M395 to M396	AC	MBH	2	8	30	8	0.04	20 Sep 2011	
362.79	+0.42	C	UH		AC	MBH	2	8	24	8	2.42	20 Sep 2011	
363.43	M396 +0.072	C	J	Upper Coyote Rd Connector -- [L]									
364.58	M397 +0.197	C	J	H-V Rd Connector -- [R]									
365.21	+0.827	C	UH	Projects spanning M397 to M398	AC	MBH	2	8	30	8	0.04	20 Sep 2011	
365.25	+0.865	C	UH		AC	MBH	2	8	36	2	1.06	20 Sep 2011	
366.31	M398 +0.973	C	UH	Projects spanning M398 to M399	AC	MBH	2	8	30	8	0.04	20 Sep 2011	
366.35	M399 +0.01	C	UH	Projects spanning M399 to M400	AC	MBH	2	8	24	8	2.97	20 Sep 2011	
367.33	M400 +0.000	C	VMS	WB Variable Message Sign #336 (Proposed)									
369.31	M401 +0.970	C	X	End U 060 at AZ/NM State Line									

U 060 at M401+0.970

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 620

M401+0.970 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
U 060 - Non-cardinal (from low to high for divided hwy segments)													
20.88		N	FR	Two Way Frontage Rd WB	AC	AC	2	0	32	0	0.14	03 Jun 2005	
81.93	M112 +0.805	N	X	Begin U 060 WB divided centerline									
		N	WB	Projects spanning M112 to M113	AC	AC	2	10	24	2	3.25	1994	
82.05	+0.931	N	J S	Mockingbird Ln -- [L]									Map
82.91	M113 +0.780	N	VMS	(WB) Variable Message Sign #383 (Operational)									
84.59	M115 +0.499	N	BR	(WB) Monarch Wash							1938	134 ft Concrete	
85.18	M116 +0.070	N	WB	Projects spanning M116 to M117	AC	AC	2	10	24	1	0.10	1994	
85.21	+0.108	N	J S	(WB) Local Rd -- [L]									Map
85.27	+0.166	N	WB	Projects spanning M116 to M117	AC	AC	2	10	24	1.5	0.03	1994	
85.29	+0.179	N	J S	(WB) Residential Access Rd -- [L]									Map
85.30	+0.193	N	WB	Projects spanning M116 to M117	AC	AC	2	10	24	2	1.55	1994	
85.40	+0.294	N	J	(WB) Residential Access Rd -- [L]									
86.85	M117 +0.738	N	WB	Projects spanning M117 to M118	AC	MBH	2	10	24	2	0.07	1994	
86.92	+0.808	N	WB		AC	AC	2	10	24	2	0.89	1997	
87.81	M118 +0.770	N	WB	Projects spanning M118 to M119	AC	AC	2	10	24	2	0.29	1998	
88.10	M119 +0.000	N	WB	Projects spanning M119 to M120	AC	AC	2	10	24	2	1.12	1997	
89.22	M120 +0.110	N	WB	Projects spanning M120 to M121	AC	AC	2	2	24	2	0.05	1997	
89.27	+0.156	N	WB		AC	AC	2	6	24	2	0.05	1997	
89.32	+0.210	N	WB		AC	AC	2	10	24	2	1.71	1997	
91.03	M121 +0.930	N	WB	Projects spanning M121 to M122	AC	AC	2	6	24	2	0.07	1997	
91.10	M122 +0.000	N	WB	Projects spanning M122 to M123	AC	AC	2	6	24	2	0.08	1998	
		N	VMS	(WB) Variable Message Sign #426 (Proposed)									
91.18	+0.076	N	WB	Projects spanning M122 to M123	AC	AC	2	2	24	2	0.07	1998	
91.19	+0.092	N	OP	(WB) Burlington Northern Santa Fe RR								1965	260 ft Steel
91.25	+0.148	N	WB	Projects spanning M122 to M123	AC	AC	2	6	24	2	0.14	1998	
91.39	+0.287	N	WB		AC	AC	2	10	24	2	0.07	1998	
91.46	+0.356	N	WB		AC	MBH	2	10	24	2	0.06	1998	
91.52	+0.416	N	WB		AC	AC	2	10	24	2	0.99	1998	
91.56		N	J S	(SB) Local Business Access Rd -- [L3]									Map
92.16	M123 +0.061	N	BR	(WB) Iona Wash								1941	116 ft Concrete
92.51	+0.406	N	WB	Projects spanning M123 to M124	AC	AC	2	10	24	4	7.19	01 Sep 2003	
94.22	M125 +0.186	N	BR	(WB) Trilby Wash								1947	174 ft Concrete
98.01	M128 +0.980	N	BR	(WB) Wittman Wash								1983	108 ft Concrete
99.70	M130 +0.665	N	WB	Projects spanning M130 to M131	AC	AC	2	10	24	4	6.10	15 Oct 2002	
100.78	M131 +0.699	N	BR	(WB) Unnamed Wash								2002	172 ft Concrete
100.97	+0.897	N	J	North Side CAP Canal Service Rd Access -- [L]									
101.01	+0.934	N	BR	(WB) Hayden-Rhodes Aqueduct								1978	85 ft Concrete
105.81	M136 +0.762	N	WB	Projects spanning M136 to M137	AC	AC	2	10	24	4	1.62	2002	
107.06	M137 +1.006	N	BR	(WB) Beardsley Canal									112 ft Unknown
107.13	M138 +0.051	N	BR	(WB) McMicken Dam Floodway								1956	112 ft Concrete
107.43	+0.347	N	WB	Projects spanning M138 to M139	AC	AC	3	10	36	4	8.18	14 Jun 2011	
107.57	+0.492	N	UP	(WB) S 303 Estrella Pkwy								2002	??'-??"

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M146+0.570

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M146+0.570 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
115.61	M146 +0.570	N	WB Projects spanning M146 to M147	AC	AC	3	6	36	0	0.73	14 Jun 2011		
116.34	M147 +0.300	N	WB Projects spanning M147 to M148	AC	AC	3	8	36	0	1.21	14 Jun 2011		
116.78	+0.742	N	J (EB) Local Business Access -- [R]										
117.55	M148 +0.496	N	WB Projects spanning M148 to M149	AC	AC	3	8	36	0	0.08	90		
117.63	+0.577	N	WB	AC	AC	3	8	36	1	0.07	90		
117.70	+0.649	N	WB	AC	AC	3	4	36	1	0.48	90		
117.80	+0.747	N	BR (WB) New River								1948	363 ft Concrete	
118.18	M149 +0.130	N	WB Projects spanning M149 to M150	AC	AC	3	8	36	1	0.09	90		
118.28	+0.225	N	WB	AC	AC	3	3	36	1	0.06	90		
118.34	+0.284	N	WB	AC	AC	3	5	36	1	0.05	90		
118.38	+0.331	N	WB	AC	AC	3	8	36	1	0.21	90		
118.60	+0.544	N	WB	AC	AC	3	8	36	0	0.09	90		
118.69	+0.632	N	WB	AC	AC	3	8	36	1	0.61	90		
119.30	M150 +0.284	N	WB Projects spanning M150 to M151	AC	AC	3	4.5	36	1	0.08	90		
119.38	+0.365	N	WB	AC	AC	3	0	36	1	0.06	90		
119.44	+0.422	N	WB	AC	MBH	3	0	36	1	0.06	90		
119.49	+0.480	N	WB	AC	MBH	3	0	36	1	0.02	80		
119.51	+0.497	N	WB	AC	MBH	3	0	36	0	0.54	80		
120.05	M151 +0.022	N	WB Projects spanning M151 to M152	AC	AC	3	0	36	0	1.42	30 Jul 2004		
121.03	+0.995	N	UP (WB) Olive Ave								30 Jul 2004		23'-07"
121.22	M152 +0.175	N	UP (WB) Burlington Northern Santa Fe RR								Feb 2001		16'-07"
121.48	+0.437	N	WB Projects spanning M152 to M153	AC	AC	3	0	36	0	0.98	14 May 2006		
121.61	+0.565	N	J S 71st Ave -- [L2]								30 Jul 2004		
121.74	+0.700	N	J S Butler Dr -- [L]										
122.37	M153 +0.305	N	UP (WB) 67th Ave Bypass Over U 060 & Northern Ave Intersection								30 Jun 2005		16'-09"
122.46	+0.398	N	WB Projects spanning M153 to M154	AC	AC	3	0	33.99	0	1.01	14 May 2006		
122.73	+0.668	N	X Median Cross-Over -- [U4]										
123.47	M154 +0.426	N	WB Projects spanning M154 to M155	AC	AC	3	4	33.99	2	0.11	10 Jul 2006		
123.58	+0.535	N	WB	AC	AC	3	4	36	2	0.46	10 Jul 2006		
124.04	+0.998	N	WB	AC	AC	3	0	36	2	0.08	10 Jul 2006		
124.12	M155 +0.074	N	WB Projects spanning M155 to M156	AC	AC	3	0	36	1	0.02	10 Jul 2006		
124.14	+0.095	N	WB	AC	AC	3	0	36	0	0.10	10 Jul 2006		
124.15	+0.102	N	J (WB) Ocotillo Rd -- [L]										
124.19	+0.146	N	J (WB) 57th Ave -- [L]										
124.24	+0.190	N	WB Projects spanning M155 to M156	AC	AC	3	2	36	2	0.20	88		
124.44	+0.392	N	WB	AC	AC	3	2	36	2	0.06	88		
124.46	+0.409	N	J S 55th Ave-Maryland Ave Connector -- [L]										
124.50	+0.455	N	WB Projects spanning M155 to M156	AC	AC	3	2	48	2	0.09	88		
124.59	+0.542	N	WB	AC	AC	3	2	42	2	0.02	88		
124.61	+0.56	N	WB	AC	MBH	3	2	36	2	0.87	88		
124.72	+0.421	N	UP (WB) Maryland Ave								22 Oct 2004		16'-06"
125.17	M156 +0.160	N	UP (WB) 51st Ave								10 Dec 2004		16'-06"
125.48	+0.470	N	WB Projects spanning M156 to M157	AC	Paved	3	0	36	0	0.07	1998		

Map

Map

Map

Map

U 060 at M156+0.470

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 622

M156+0.470 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M156+0.540

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M156+0.540 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
125.55	M156 +0.540	N	WB	Projects spanning M156 to M157	AC	MBH	3	2	36	2	0.01	88	
125.56	+0.550	N	WB		AC	Paved	3	0	36	0	0.54	1998	
126.10	M157 +0.064	N	WB	Projects spanning M157 to M158	AC	AC	3	0	36	0	0.11	10 Dec 2005	
126.21	+0.179	N	WB		AC	AC	3	0	42	0	0.01	10 Dec 2005	
126.22	+0.187	N	WB		AC	AC	3	0	42	0	0.05	10 Dec 2005	
126.27	+0.236	N	WB		AC	AC	3	0	48	0	0.01	10 Dec 2005	
126.28	+0.247	N	WB		AC	AC	3	0	48	5.8	0.08	10 Dec 2005	
126.36	+0.33	N	WB		AC	AC	3	0	36	5.8	0.14	10 Dec 2005	
126.51	+0.475	N	WB		AC	AC	3	10	36	5.8	0.35	10 Dec 2005	
126.63	+0.594	N	OP	(WB) Exit #157 43rd Ave / Camelback Rd								10 Dec 2004	603 ft Concrete/Stc
126.86	+0.828	N	WB	Projects spanning M157 to M158	AC	AC	3	10	48	5.8	0.06	10 Dec 2005	
126.92	+0.887	N	WB		AC	AC	3	10	48	5.8	0.02	10 Dec 2005	
126.94	+0.905	N	WB		AC	AC	3	10	42	5.8	0.04	10 Dec 2005	
126.97	+0.94	N	WB		AC	AC	3	10	36	5.8	0.02	10 Dec 2005	
126.99	+0.961	N	WB		AC	AC	3	0	36	5.8	0.06	10 Dec 2005	
127.05	M158 +0.023	N	WB	Projects spanning M158 to M159	AC	AC	3	0	36	0	0.02	1998	
127.07	+0.044	N	WB		AC	AC	3	0	36	0	0.74	14 May 2006	
127.37	+0.341	N	SVP	(WB) Paved 31' long 0-11.5' wide							0.01	14 May 2006	
	+0.347	N	SVP	(WB) Paved 101' long 11.5' wide							0.02	14 May 2006	
127.39	+0.366	N	SVP	(WB) Paved 97' long 11.5-0' wide							0.02	14 May 2006	
127.81	+0.788	N	WB	Projects spanning M158 to M159	AC	AC	3	0	42	0	0.06	14 May 2006	
127.87	+0.850	N	WB		AC	AC	3	0	48	0	0.02	14 May 2006	
127.90	+0.87	N	WB		AC	AC	3	0	36	0	1.09	14 May 2006	
128.01	+0.985	N	UP	(WB) Indian School Rd								1978	18'-00"
128.61	M159 +0.572	N	BR	(WB) Grand Canal								37 ft Concrete	
128.99	+0.950	N	WB	Projects spanning M159 to M160	AC	MBH	3	2	36	2	0.08	63	
129.07	+1.030	N	WB		AC	AC	3	8	36	4	0.04	63	
129.11	+1.071	N	X	(WB) Segment End U 060 at Entrance from Thomas Rd, 27th Ave, and UX060									
		N	WB	Projects spanning M159 to M160	AC	AC	2	8	24	4	0.21	28 Jul 2003	
129.32	M160 +0.177	N	WB	Projects spanning M160 to M161	AC	AC	3	8	36	4	0.18	28 Jul 2003	
143.01	M171 +0.910	N	X	Continue U 060 WB Superstition Fwy in Tempe at I 010 Exit #154									
		N	WB	Projects spanning M171 to M172	AC/PCC	PCC	3	10	36	6	0.37	Sep 2000	
143.38	M172 +0.336	N	WB	Projects spanning M172 to M173	AC/PCC	PCC	3	15.5	36	6	0.04	Sep 2000	
143.41	+0.372	N	WB		AC/PCC	PCC	3	21	36	6	0.02	Sep 2000	
143.43	+0.393	N	WB		AC/PCC	PCC	4	21	48	8	0.03	Sep 2000	
143.45	+0.409	N	OP	(WB) Priest Rd								1995	134 ft Concrete
143.46	+0.422	N	WB	Projects spanning M172 to M173	AC/PCC	PCC	4	21	48	8	0.01	Jun 2002	
143.47	+0.428	N	WB		AC/PCC	AC/PCC	4	21	48	8	0.27	Jun 2002	
143.74	+0.697	N	WB		AC/PCC	AC/PCC	4	12	60	8	0.07	Jun 2002	
143.81	+0.765	N	WB		AC/PCC	AC/PCC	5	12	72	10	0.71	Jun 2002	
144.23	M173 +0.190	N	VMS	(WB) Variable Message Sign #15 (Existing)									
144.51	+0.474	N	WB	Projects spanning M173 to M174	AC/PCC	AC/PCC	5	12	78	10	0.05	Jun 2002	
144.56	+0.52	N	WB		AC/PCC	AC/PCC	5	12	60	10	0.01	Jun 2002	

Map

Map

U 060 at M173+0.52

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 623

M173+0.52 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M173+0.530

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M173+0.530 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
144.57	M173 +0.530	N	WB	Projects spanning M173 to M174	AC/PCC	AC/PCC	5	12	66	10	0.27	Jun 2002	
144.83	+0.796	N	WB		AC/PCC	AC/PCC	5	12	72	10	0.05	Jun 2002	
144.88	+0.842	N	WB		AC/PCC	AC/PCC	5	12	84	10	0.08	Jun 2002	
144.96	+0.922	N	WB		AC/PCC	AC/PCC	5	12	78	10	0.04	Jun 2002	
145.00	+0.95	N	WB		AC/PCC	AC/PCC	5	12	72	10	0.20	Jun 2002	
145.20	M174 +0.155	N	WB	Projects spanning M174 to M175	AC/PCC	AC/PCC	5	12	78	10	0.06	Jun 2002	
145.26	+0.21	N	WB		AC/PCC	AC/PCC	5	12	60	10	0.02	Jun 2002	
145.28	+0.237	N	WB		AC/PCC	AC/PCC	5.5	12	66	10	0.15	Jun 2002	
145.43	+0.385	N	WB		AC/PCC	AC/PCC	6	12	72	10	0.27	Jun 2002	
145.70	+0.654	N	WB		AC/PCC	AC/PCC	6	12	84	10	0.52	Jun 2002	
146.21	M175 +0.167	N	WB	Projects spanning M175 to M176	AC/PCC	AC/PCC	6	12	90	10	0.04	Jun 2002	
146.26	+0.21	N	WB		AC/PCC	AC/PCC	6	12	72	10	0.04	Jun 2002	
146.29	+0.240	N	VMS	(WB) Variable Message Sign #14 (Existing)									
	+0.248	N	WB	Projects spanning M175 to M176	AC/PCC	AC/PCC	6	10	72	10	0.20	Jun 2002	
146.50	+0.451	N	WB		AC/PCC	AC/PCC	6	10	78	10	0.09	Jun 2002	
146.59	+0.543	N	WB		AC/PCC	AC/PCC	6	10	84	10	0.09	Jun 2002	
146.68	+0.636	N	WB		AC/PCC	AC/PCC	6	12	84	10	0.25	Jun 2002	
146.93	+0.884	N	WB		AC/PCC	AC/PCC	6	12	84	10	0.27	Oct 2002	
147.20	M176 +0.150	N	WB	Projects spanning M176 to M177	AC/PCC	AC/PCC	4	12	48	10	0.06	Oct 2002	
147.25	+0.206	N	WB		AC/PCC	AC/PCC	4	10	48	10	0.19	Oct 2002	
147.44	+0.394	N	WB		AC/PCC	AC/PCC	4	10	60	10	0.05	Oct 2002	
147.49	+0.442	N	WB		AC/PCC	AC/PCC	4	10	54	10	0.03	Oct 2002	
147.52	+0.47	N	WB		AC/PCC	AC/PCC	4	10	48	10	0.19	Oct 2002	
147.71	+0.660	N	WB		AC/PCC	AC/PCC	4	10	60	10	0.55	Oct 2002	
148.07	M177 +0.044	N	BR	(WB) Mesa Canal							1977	108 ft Concrete	
148.26	+0.23	N	WB	Projects spanning M177 to M178	AC/PCC	AC/PCC	4	10	48	10	0.26	Oct 2002	
148.52	+0.493	N	WB		AC/PCC	AC/PCC	6	12	72	10	0.18	Oct 2002	
148.70	+0.674	N	WB		AC/PCC	AC/PCC	6	12	84	10	0.50	Oct 2002	
149.19	M178 +0.14	N	WB	Projects spanning M178 to M179	AC/PCC	AC/PCC	6	12	72	10	0.56	Oct 2002	
149.75	+0.708	N	WB		AC/PCC	AC/PCC	6	12	84	10	0.50	Oct 2002	
149.97	+0.921	N	VMS	(WB) Variable Message Sign #42 (Operational)									
150.25	M179 +0.21	N	WB	Projects spanning M179 to M180	AC/PCC	AC/PCC	6	12	72	10	0.43	Oct 2002	
150.69	+0.646	N	WB		AC/PCC	AC/PCC	6	12	84	10	0.58	Oct 2002	
151.27	M180 +0.19	N	WB	Projects spanning M180 to M181	AC/PCC	AC/PCC	6	12	72	10	0.38	Oct 2002	
151.65	+0.567	N	WB		AC/PCC	AC/PCC	6	12	84	10	0.62	Oct 2002	
152.27	M181 +0.22	N	WB	Projects spanning M181 to M182	AC/PCC	AC/PCC	6	12	72	10	0.37	Oct 2002	
152.64	+0.596	N	WB		AC/PCC	AC/PCC	6	12	84	10	0.61	Oct 2002	
153.25	M182 +0.20	N	WB	Projects spanning M182 to M183	AC/PCC	AC/PCC	6	12	72	10	0.29	Oct 2002	
153.28	+0.235	N	VMS	(WB) Variable Message Sign #41 (Existing)									
153.55	+0.502	N	WB	Projects spanning M182 to M183	AC/PCC	AC/PCC	6	10	72	11	0.09	02 Jul 2007	
153.64	+0.591	N	WB		AC/PCC	AC/PCC	6	8	84	11	0.14	02 Jul 2007	
153.77	+0.728	N	WB		AC/PCC	AC/PCC	6	12	84	11	0.22	02 Jul 2007	
154.00	+0.950	N	WB		AC/PCC	AC/PCC	6	12	78	11	0.01	02 Jul 2007	

U 060 at M182+0.950

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 624

M182+0.950 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M182+0.959

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M182+0.959 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
154.01	M182 +0.959	N	WB	Projects spanning M182 to M183	AC/PCC	AC/PCC	6	10	78	11	0.01	02 Jul 2007	
	+0.96	N	WB		AC/PCC	AC/PCC	6	10	72	11	0.34	02 Jul 2007	
154.36	M183 +0.308	N	WB	Projects spanning M183 to M184	AC/PCC	AC/PCC	6	12	72	11	0.41	02 Jul 2007	
154.76	+0.717	N	WB		AC/PCC	AC/PCC	6	10	72	11	0.08	02 Jul 2007	
154.84	+0.794	N	WB		AC/PCC	AC/PCC	6	14.5	78	11	0.05	02 Jul 2007	
154.89	+0.841	N	WB		AC/PCC	AC/PCC	6	14.5	78	11	0.06	02 Jul 2007	
154.96	+0.908	N	WB		AC/PCC	AC/PCC	6	12	84	11	0.10	02 Jul 2007	
155.05	M184 +0.005	N	WB	Projects spanning M184 to M185	AC/PCC	AC/PCC	6	12	84	11	0.03	02 Jul 2007	
155.08	+0.037	N	WB		AC/PCC	AC/PCC	6	12	90	11	0.03	02 Jul 2007	
155.11	+0.062	N	WB		AC/PCC	AC/PCC	6	8.2	90	11	0.09	02 Jul 2007	
155.20	+0.155	N	WB		AC/PCC	AC/PCC	6	8.2	90	10.5	0.02	02 Jul 2007	
155.23	+0.177	N	WB		AC/PCC	AC/PCC	6	10	72	10	0.09	02 Jul 2007	
155.31	+0.263	N	WB		AC/PCC	AC/PCC	6	12	72	10	0.13	02 Jul 2007	
155.44	+0.395	N	WB		AC/PCC	AC/PCC	6	12	72	10	0.01	02 Jul 2007	
155.45	+0.403	N	WB		AC/PCC	AC/PCC	6	12	72	10	0.12	02 Jul 2007	
155.57	+0.522	N	WB		AC/PCC	AC/PCC	6	10	72	10	0.07	02 Jul 2007	
155.64	+0.589	N	WB		AC/PCC	AC/PCC	6	10	84	10	0.16	02 Jul 2007	
155.80	+0.753	N	WB		AC/PCC	AC/PCC	6	12	84	10	0.19	02 Jul 2007	
155.99	+0.939	N	WB		AC/PCC	AC/PCC	6	10	84	10	0.09	02 Jul 2007	
156.08	M185 +0.034	N	WB	Projects spanning M185 to M186	AC/PCC	AC/PCC	6	6	90	10	0.11	02 Jul 2007	
156.19	+0.147	N	WB		AC/PCC	AC/PCC	6	10	72	10	0.10	02 Jul 2007	
156.30	+0.248	N	WB		AC/PCC	AC/PCC	6	12	72	10	0.39	02 Jul 2007	
	+0.251	N	VMS	(WB) Variable Message Sign #71 (Existing)									
156.33	+0.282	N	BR	(WB) Eastern Canal							1985	139 ft Concrete	
156.68	+0.635	N	WB	Projects spanning M185 to M186	AC/PCC	AC/PCC	6	9	84	10	0.19	02 Jul 2007	
156.87	+0.824	N	WB		AC/PCC	AC/PCC	6	10	84	10	0.04	02 Jul 2007	
156.91	+0.864	N	WB		AC/PCC	AC/PCC	6	12	84	10	0.08	02 Jul 2007	
157.00	+0.947	N	WB		AC/PCC	AC/PCC	6	10	84	10	0.12	02 Jul 2007	
157.12	M186 +0.069	N	WB	Projects spanning M186 to M187	AC/PCC	AC/PCC	6	6	90	10	0.11	02 Jul 2007	
157.23	+0.184	N	WB		AC/PCC	AC/PCC	6	10	72	10	0.07	02 Jul 2007	
157.30	+0.251	N	WB		AC/PCC	AC/PCC	6	12	72	10	0.20	02 Jul 2007	
157.50	+0.456	N	WB		AC/PCC	AC/PCC	6	10	72	10	0.13	02 Jul 2007	
157.63	+0.582	N	WB		AC/PCC	AC/PCC	6	9	84	10	0.14	02 Jul 2007	
157.77	+0.721	N	WB		AC/PCC	AC/PCC	6	10	84	10	0.13	02 Jul 2007	
157.90	+0.853	N	WB		AC/PCC	AC/PCC	6	10	78	10	0.06	02 Jul 2007	
157.96	+0.91	N	WB		AC/PCC	AC/PCC	6	10	72	10	0.43	02 Jul 2007	
158.38	M187 +0.336	N	WB	Projects spanning M187 to M188	AC/PCC	AC/PCC	6	12	72	10	0.12	02 Jul 2007	
158.50	+0.451	N	WB		AC/PCC	AC/PCC	6	12	78	10	0.09	02 Jul 2007	
158.59	+0.544	N	WB		AC/PCC	AC/PCC	6	10	78	10	0.02	02 Jul 2007	
158.61	+0.566	N	WB		AC/PCC	AC/PCC	6	10	84	10	0.07	02 Jul 2007	
158.68	+0.635	N	WB		AC/PCC	AC/PCC	6	6	84	10	0.02	02 Jul 2007	
158.71	+0.659	N	WB		AC/PCC	AC/PCC	6	6	90	10	0.02	02 Jul 2007	
158.72	+0.675	N	WB		AC/PCC	AC/PCC	6	2	90	10	0.07	02 Jul 2007	

U 060 at M187+0.675

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 625

M187+0.675 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M187+0.743

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M187+0.743 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
158.79	M187 +0.743	N	WB	Projects spanning M187 to M188	AC/PCC	AC/PCC	6	6	72	10	0.02	02 Jul 2007	
158.82	+0.769	N	WB		AC/PCC	AC/PCC	6	12.5	78	10	0.05	02 Jul 2007	
158.87	+0.819	N	WB		AC/PCC	AC/PCC	6	13.5	78	10	0.04	02 Jul 2007	
158.90	+0.856	N	WB		AC/PCC	AC/PCC	6	13.5	84	10	0.02	02 Jul 2007	
158.93	+0.878	N	WB		AC/PCC	AC/PCC	6	12	84	10	0.21	02 Jul 2007	
159.13	M188 +0.085	N	WB	Projects spanning M188 to M189	AC/PCC	AC/PCC	6	8.2	90	10	0.11	02 Jul 2007	
159.25	+0.197	N	WB		AC/PCC	AC/PCC	6	10	72	10	0.15	02 Jul 2007	
159.40	+0.351	N	WB		AC/PCC	AC/PCC	6	12	72	10	0.10	02 Jul 2007	
159.50	+0.451	N	WB		AC/PCC	AC/PCC	6	5	72	10	0.13	02 Jul 2007	
159.63	+0.581	N	WB		AC/PCC	AC/PCC	6	10	96	10	0.09	02 Jul 2007	
159.72	+0.669	N	WB		AC/PCC	AC/PCC	6	10	90	10	0.05	02 Jul 2007	
159.77	+0.723	N	WB		AC/PCC	AC/PCC	6	10	84	10	0.01	02 Jul 2007	
159.78	+0.731	N	WB		AC/PCC	AC/PCC	6	12	84	10	0.08	02 Jul 2007	
159.86	+0.816	N	WB		AC/PCC	AC/PCC	6	10	90	10	0.09	02 Jul 2007	
159.95	+0.907	N	WB		AC/PCC	AC/PCC	6	10	96	10	0.14	02 Jul 2007	
160.09	M189 +0.045	N	WB	Projects spanning M189 to M190	AC/PCC	AC/PCC	6	6	102	10	0.04	02 Jul 2007	
160.14	+0.089	N	WB		AC/PCC	AC/PCC	6	2	102	10	0.06	02 Jul 2007	
160.20	+0.152	N	WB		AC/PCC	AC/PCC	6	5	84	10	0.21	02 Jul 2007	
160.41	+0.362	N	WB		AC/PCC	AC/PCC	6	6	84	10	0.32	02 Jul 2007	
160.65	+0.601	N	VMS	(WB) Variable Message Sign #??? (Existing)								2007	
160.73	+0.686	N	WB	Projects spanning M189 to M190	AC/PCC	AC/PCC	6	5	84	10	0.16	02 Jul 2007	
160.90	+0.849	N	WB		AC/PCC	AC/PCC	5	5	60	10	0.01	02 Jul 2007	
	+0.857	N	WB		AC/PCC	AC/PCC	5	5	66	10	0.11	02 Jul 2007	
161.01	+0.964	N	WB		AC/PCC	AC/PCC	5	5	72	10	0.30	02 Jul 2007	
161.31	M190 +0.261	N	WB	Projects spanning M190 to M191	AC/PCC	AC/PCC	4	5	48	10	0.40	02 Jul 2007	
161.49	+0.442	N	UP	(WB) Ramp S 202 NB to U 060 WB								23 Jan 2005	??'-??"
	+0.447	N	UP	(WB) Ramp U 060 EB to S 202 NB								23 Jan 2005	31'-10"
161.61	+0.562	N	UP	(WB) Ramp S 202 SB to U 060 EB								24 Jan 2005	??'-??"
161.65	+0.603	N	UP	(WB) Ramp U 060 WB to S 202 SB								24 Jan 2005	29'-04"
161.71	+0.660	N	WB	Projects spanning M190 to M191	AC/PCC	AC/PCC	4	5	54	10	0.11	02 Jul 2007	
161.82	+0.771	N	WB		AC/PCC	AC/PCC	4	5	60	10	0.16	02 Jul 2007	
161.98	+0.934	N	WB		AC/PCC	AC/PCC	4	6	66	10	0.11	02 Jul 2007	
162.09	M191 +0.045	N	WB	Projects spanning M191 to M192	AC/PCC	AC/PCC	4	5	48	10	0.12	02 Jul 2007	
162.21	+0.168	N	WB		AC/PCC	AC/PCC	4	5	54	10	0.15	02 Jul 2007	
162.36	+0.317	N	WB		AC/PCC	AC/PCC	4	5	60	10	0.01	02 Jul 2007	
162.37	+0.324	N	WB		AC/PCC	AC/PCC	4	12	84	10	0.06	02 Jul 2007	
162.43	+0.380	N	WB		AC/PCC	AC/PCC	4	12	78	10	0.04	02 Jul 2007	
162.46	+0.416	N	WB		AC/PCC	AC/PCC	4	12	72	10	0.05	02 Jul 2007	
162.51	+0.464	N	WB		AC/PCC	AC/PCC	4	10	72	10	0.13	02 Jul 2007	
162.64	+0.596	N	WB		AC/PCC	AC/PCC	4	8	84	10	0.09	02 Jul 2007	
162.73	+0.683	N	WB		AC/PCC	AC/PCC	4	8	78	10	0.03	02 Jul 2007	
162.76	+0.717	N	WB		AC/PCC	AC/PCC	4	8	72	10	0.01	02 Jul 2007	
162.77	+0.723	N	WB		AC/PCC	AC/PCC	4	10	72	10	0.34	02 Jul 2007	

U 060 at M191+0.723

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 626

M191+0.723 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M192+0.055

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M192+0.055 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
163.11	M192 +0.055	N	WB	Projects spanning M192 to M193	AC/PCC	AC/PCC	4	6	78	10	0.05	02 Jul 2007	
163.16	+0.103	N	WB		AC/PCC	AC/PCC	4	2	78	10	0.04	02 Jul 2007	
163.20	+0.148	N	WB		AC/PCC	AC/PCC	3.5	2	72	10	0.01	02 Jul 2007	
163.21	+0.157	N	WB		AC/PCC	AC/PCC	3.5	2	72	17	0.01	Nov 2008	
163.22	+0.169	N	WB		AC/PCC	AC/PCC	3.5	10	54	17	0.05	Nov 2008	
163.27	+0.217	N	WB		AC/PCC	AC/PCC	3	13.8	48	17	0.09	Nov 2008	
163.32	+0.270	N	VMS	(WB) Variable Message Sign #??? (Existing)								2007	
163.36	+0.307	N	WB	Projects spanning M192 to M193	AC/PCC	AC/PCC	3	25.2	42	17	0.04	Nov 2008	
163.40	+0.35	N	WB		AC/PCC	AC/PCC	3	25.2	36	17	0.01	Nov 2008	
163.42	+0.366	N	WB		AC/PCC	AC/PCC	3	1	36	1	0.27	Nov 2008	
163.69	+0.634	N	WB		AC/PCC	AC/PCC	3	1	48	1	0.08	Nov 2008	
163.77	+0.714	N	WB		AC/PCC	AC/PCC	3	1	42	1	0.05	Nov 2008	
163.81	+0.76	N	WB		AC/PCC	AC/PCC	3	1	36	1	0.05	Nov 2008	
163.87	+0.814	N	WB		AC/PCC	AC/PCC	3	1	42	1	0.14	Nov 2008	
164.00	+0.951	N	WB		AC/PCC	AC/PCC	3	1	48	1	0.22	Nov 2008	
164.23	M193 +0.18	N	WB	Projects spanning M193 to M194	AC/PCC	AC/PCC	3	1	36	1	0.24	Nov 2008	
164.47	+0.424	N	WB		AC/PCC	AC/PCC	2	1	24	1	0.16	Nov 2008	
164.62	+0.580	N	WB		AC/PCC	AC/PCC	2	10	24	8	0.06	Nov 2008	
164.68	+0.638	N	WB		AC/PCC	AC/PCC	2	10	36	8	0.08	Nov 2008	
164.76	+0.717	N	WB		AC/PCC	AC/PCC	2	10	30	8	0.05	Nov 2008	
164.81	+0.76	N	WB		AC/PCC	AC/PCC	2	10	24	8	1.07	Nov 2008	
165.88	M194 +0.834	N	WB	Projects spanning M194 to M195	AC/PCC	AC/PCC	2	10	30	8	0.14	Nov 2008	
165.94	+0.894	N	VMS	(WB) Variable Message Sign #423 (Existing)								2004	
166.01	+0.971	N	WB	Projects spanning M194 to M195	AC/PCC	AC/PCC	2	10	36	8	0.22	Nov 2008	
166.23	M195 +0.18	N	WB	Projects spanning M195 to M196	AC/PCC	AC/PCC	2	10	24	8	0.46	Nov 2008	
166.69	+0.644	N	WB		AC/PCC	AC/PCC	2	10	36	8	0.09	Nov 2008	
166.77	+0.729	N	WB		AC/PCC	AC/PCC	2	10	30	8	0.04	Nov 2008	
166.81	+0.76	N	WB		AC/PCC	AC/PCC	2	10	24	8	0.05	Nov 2008	
166.86	+0.813	N	WB		AC/PCC	AC/PCC	2	10	30	8	0.14	Nov 2008	
167.00	+0.957	N	WB		AC/PCC	AC/PCC	2	10	36	8	0.21	Nov 2008	
167.21	M196 +0.16	N	WB	Projects spanning M196 to M197	AC/PCC	AC/PCC	2	10	24	8	2.84	Nov 2008	
170.05	M199 +0.000	N	WB	Projects spanning M199 to M200	AC/PCC	AC/PCC	2	10	24	8	0.15	Nov 2008	
170.17	+0.121	N	BR	(WB) Siphon Draw								201 ft Concrete	
170.19	+0.148	N	WB	Projects spanning M199 to M200	AC/PCC	AC/PCC	2	10	24	8	0.03	Nov 2008	
170.22	+0.179	N	WB		AC	AC	2	10	24	8	0.01	1998	
170.23	+0.187	N	WB		AC	AC	2	10	30	6	0.15	1998	
170.38	+0.334	N	WB		AC	AC	2	10	36	4	0.11	1998	
170.49	+0.446	N	J S	Mountain View Rd (Signalized) -- [L23]							25 Sep 2003		
		N	WB	Projects spanning M199 to M200	AC	AC	2	9.5	24	6.5	0.11	1998	
170.60	+0.552	N	WB		AC	AC	2	9	24	9	1.09	1998	
171.69	M200 +0.820	N	WB	Projects spanning M200 to M201	AC	AC	2	9	30	9	0.18	1998	
171.87	M201 +0.041	N	WB	Projects spanning M201 to M202	AC	AC	2	9	36	9	0.13	1998	
172.00	+0.172	N	WB		AC	AC	2	9	24	9	1.63	1998	

Map

U 060 at M201+0.172

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 627

M201+0.172 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M202+0.787

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M202+0.787 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance	
173.63	M202 +0.787	N	WB	Projects spanning M202 to M203 (WB) Wash	AC	AC	2	9	24	2	0.54	1998	42 ft Unknown	
173.95	M203 +0.095	N	BR									1965		
174.17	+0.317	N	WB		Projects spanning M203 to M204	AC	AC	2	9	24	0	0.03		1998
174.20	+0.346	N	WB		AC	AC	2	9	24	2	0.02	1998		
174.22	+0.363	N	WB		AC	AC	2	9	24	4	0.48	1998		
174.70	+0.844	N	WB		AC	AC	2	7.5	30	4	0.11	1998		
174.81	+0.958	N	WB		AC	AC	2	6	30	4	0.03	1998		
174.85	+0.992	N	WB		AC	AC	2	6	36	4	0.10	1998		
174.94	M204 +0.080	N	WB	Projects spanning M204 to M205	AC	AC	2	3.5	36	4	0.04	1998		
174.98	+0.118	N	WB		AC	AC	2	9	24	4	0.06	1998		
175.04	+0.174	N	WB		AC	AC	2	1	24	12	0.02	1998		
175.06	+0.192	N	WB		AC	AC	2	1	24	8	0.03	1998		
175.09	+0.222	N	WB		AC	AC	2	1	24	4	0.01	1998		
	+0.228	N	WB		AC	AC	2	5	24	4	0.03	1998		
175.13	+0.262	N	WB		AC	AC	2	9	24	4	0.42	1998		
175.54	+0.678	N	WB		AC	AC	2	9	24	1	0.02	1998		
175.56	+0.698	N	WB		AC	AC	2	9	24	5	0.02	1998		
175.58	+0.719	N	WB		AC	AC	2	9	24	9	3.35	1998		
176.24	M205 +0.382	N	BR	(WB) Unknown Wash							1955	117 ft Concrete		
178.93	M208 +0.053	N	WB	Projects spanning M208 to M209	AC	AC	2	9	30	9	0.07	1998		
179.00	+0.123	N	WB		AC	AC	2	9	36	9	0.18	1998		
179.18	+0.307	N	WB		AC	AC	2	9	24	9	0.02	1998		
179.20	+0.328	N	WB		AC	MBH	2	10	24	4	0.03	84		
179.23	+0.356	N	WB		AC	AC	2	10	24	4	2.69	14 Jan 1999		
179.61	+0.730	N	BR	(WB) Sand Tank Wash							1965	88 ft Concrete		
181.75	M210 +0.900	N	BR	(WB) Queen Creek							1964	302 ft Concrete		
181.92	M211 +0.065	N	WB	Projects spanning M211 to M212	AC	AC	2	10	24	4	2.08	26 Sep 2003		
183.12	M212 +0.267	N	OP	(WB) Exit #212 at S 079							26 Sep 2003	203 ft Unknown		
184.01	M213 +0.167	N	WB	Projects spanning M213 to M214	AC	AC	2	10	24	5	0.12	26 Sep 2003		
184.13	+0.290	N	WB		AC	AC	2	10	24	6	1.03	2008		
185.16	M214 +0.153	N	WB	Projects spanning M214 to M215	AC	AC	2	4	24	6	0.12	2008		
185.28	+0.270	N	WB		AC	AC	2	16	24	6	0.03	2008		
185.30	+0.296	N	WB		AC	AC	2	16	24	6	0.08	2008		
185.38	+0.373	N	WB		AC	AC	2	13	24	6	0.03	2008		
185.41	+0.401	N	WB		AC	AC	2	10	24	6	8.01	2008		
188.34	M217 +0.336	N	JB	Enter Tonto NF							2008			
190.66	M219 +0.627	N	J	EPNG Turnout -- [L]							2008			
190.89	+0.856	N	BR	(WB) Reymert Wash							2008	Concrete/Steel		
192.95	M221 +0.915	N	JB	Temp Leave Tonto NF							2008			
193.26	M222 +0.273	N	BR	(WB) Queen Creek							1982	216 ft Concrete/Ste		
193.42	+0.426	N	WB	Projects spanning M222 to M223	AC	AC	1	10	12	6	0.07	2008		
	+0.430	N	JB	Re-enter Tonto NF							2008			
193.49	+0.500	N	WB	Projects spanning M222 to M223	AC	AC	1	10	12	12	0.03	2008		

U 060 at M222+0.500

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 628

M222+0.500 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at M222+0.526

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M222+0.526 on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
193.52	M222 +0.526	N	WB	Projects spanning M222 to M223	AC	AC	1	10	12	18	0.12	2008	
193.64	+0.648	N	X	U 060 return to single centerline							2008		
215.40	M244 +0.733	N	X	Continue U 060 WB in Miami									
215.41	+0.736	N	WB	Projects spanning M244 to M245	AC	AC	2	7	24	3.5	0.10	15 May 2002	
215.51	+0.840	N	WB		AC	AC	2	7	24	2	0.76	15 May 2002	
216.27	M245 +0.592	N	WB	Projects spanning M245 to M246	AC	AC	2	7	36	2	0.01	15 May 2002	
	+0.599	N	WB		AC	AC	2	7	30	2	0.01	15 May 2002	
216.28	+0.60	N	WB		AC	AC	2	7	24	2	1.34	15 May 2002	
217.62	M246 +0.946	N	WB	Projects spanning M246 to M247	AC	AC	2	7	24	2	0.10	1993	
217.72	M247 +0.009	N	WB	Projects spanning M247 to M248	AC	AC	2	7	24	2	0.04	90	
217.76	+0.049	N	WB		AC	AC	2	2	24	2	0.07	90	
217.83	+0.119	N	WB		AC	AC	2	2	24	2	0.09	21 Dec 2000	
217.92	+0.210	N	X	U 060 return to single centerline									

[Map](#)

U 060 at M247+0.210

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 629

M247+0.210 on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
U 060 - Others													
0.00		J	S Superstition Spr Bl										Map
		J	S Sossaman Rd										Map
		J	S Priest Dr										Map
		J	S Greenfield Rd										Map
		J	S Greenfield Rd										Map
		J	S Camelback Rd										Map
0.16		J	S Camelback Rd										Map
0.17		J	S Mill Ave										Map
0.18		J	S Mill Ave										Map
0.19		J	S Power Rd										Map
0.20		J	S Stapley Dr										Map
		J	S Stapley Dr										Map
		J	S Mesa Dr										Map
		J	S Gilbert Rd										Map
0.21		J	S Gilbert Rd										Map
		J	S Val Vista Dr										Map
		J	S Superstition Spr Bl										Map
		J	S Mesa Dr										Map
		J	S Power Rd										Map
0.22		J	S Ellsworth Rd										Map
0.23		J	S Camelback Rd										Map
		J	S Alma School Rd										Map
		J	S Val Vista Dr										Map
0.24		J	S Ironwood Drive										Map
0.25		J	S Signal Butte Rd.										Map
		J	S Rural Rd										Map
		J	S Sossaman Rd										Map
		J	S Rural Rd										Map
		J	S Dobson Rd										Map
		J	S Crismon Rd										Map
0.26		J	S Mcclintock Dr										Map
		J	S Crismon Rd										Map
		J	S Tomahawk Rd										Map
		J	S Tomahawk Rd										Map
		J	S Greenfield Rd										Map
0.27		J	S Goldfield Rd										Map
0.28		J	S Goldfield Rd										Map
0.29		J	S Ironwood Drive										Map
		J	S Signal Butte Rd.										Map
0.31		J	S Priest Dr										Map
0.32		J	S Alma School Rd										Map
0.33		J	S Greenfield Rd										Map

U 060 at

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 630

on U 060

ARIZONA STATE HIGHWAY SYSTEM LOG

U 060 at

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

on U 060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
0.80		J	S Dobson Rd										Map
0.89		J	S Ellsworth Rd										Map
1.00		J	S McClintock Dr										Map
111.69	M142 +0.388	J	S Towne Center Dr										Map
119.77	M150 +0.496	J	S Peoria Avenue										Map
121.24	M151 +0.950	J	S 75th Avenue										Map
122.44	M153 +0.125	J	S Royal Palm Drive										Map
124.05	M154 +0.752	J	S Myrtle Ave.										Map
173.39	M202 +0.265	J	S Montesa Way										Map
Cardinal Mainline Averages/Totals:						842.37	5.25	30.40	6.20	356.03	2003.4	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:						294.84	8.82	37.02	5.25	100.77	2003.0		
Frontage Roads Averages/Totals:						4.88	3.00	24.00	3.00	2.44			
Non-Cardinal Frontage Roads						0.28	0.00	32.00	0.00	0.14			

ARIZONA STATE HIGHWAY SYSTEM LOG

U 064 at M465+0.400

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M465+0.400 on U 064

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
U 064 - Cardinal (low to higher reference marker)													
0.00	M465 +0.400	C	X	Begin U 064 at U 160									
		C	JB	Inside Apache County									
		C	UH	Projects spanning M465 to M466									
0.15	+0.550	C	X	Tec Nos Pos Trading Post									
4.14	M469 +0.557	C	X	End U 064 at AZ/NM State Line									
Cardinal Mainline Averages/Totals:						8.28	5.00	24.00	5.00	4.14	2000.0	0.00 Miles of Median	

[Map](#)

U 064 at M469+0.557

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 632

M469+0.557 on U 064

ARIZONA STATE HIGHWAY SYSTEM LOG

U 070 at M252+0.140

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M252+0.140 on U 070

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
U 070 - Cardinal (low to higher reference marker)													
0.00	M252 +0.140	C	J S Begin U 070 at U 060 in Globe (Signalized) -- [B34]										Map
		C	UB Inside Globe/Miami Urbanized Area										
		C	JB Inside Globe Elev 3540, Gila County										
		C	UH Projects spanning M252 to M253	AC	MBH	4	2	48	2	0.96	81		
0.87	+1.005	C	J Crestline Dr										15'-10"
0.96	+1.100	C	UH Projects spanning M252 to M253	AC	MBH	2	8	24	8	0.32	81		
1.28	M253 +0.301	C	UH Projects spanning M253 to M254	AC	MBH	4	2	48	2	0.14	81		
1.42	+0.441	C	UH Projects spanning M253 to M254	AC	MBH	2	8	24	8	0.19	81		
1.50	+0.521	C	UP Arizona Eastern RR								1959		
1.61	+0.631	C	UH Projects spanning M253 to M254	AC	MBH	2	2	24	2	0.35	81		
1.62	+0.646	C	JB Enter Tonto NF										
1.68	+0.699	C	UB EUB Globe/Miami										
1.96	M254 +0.000	C	UH Projects spanning M254 to M255	AC	AC	2	2	24	2	0.14	17 Nov 2000		
2.06	+0.095	C	J S S 077 South to Winkelman										Map
2.11	+0.141	C	UH Projects spanning M254 to M255	AC	AC	2	8	24	8	1.10	17 Nov 2000		
3.21	M255 +0.197	C	UH Projects spanning M255 to M256	AC	AC	2	6	24	6	0.71	17 Nov 2000		Map
3.32	+0.311	C	JB Enter San Carlos IR										
3.92	M256 +0.000	C	UH Projects spanning M256 to M257	AC	AC	2	6	24	6	0.52	17 Nov 2000		
4.45	+0.523	C	UH Projects spanning M256 to M257	AC	AC	2	8	24	10	0.09	20 May 2010		
4.53	+0.613	C	J S Old Winkelman Hwy/Res 710 -- [R4]										
		C	UH Projects spanning M256 to M257	AC	AC	2	8	24	12	0.03	20 May 2010		
4.57	+0.645	C	UH Projects spanning M256 to M257	AC	AC	2	8	24	10	0.12	20 May 2010		
4.68	+0.762	C	UH Projects spanning M256 to M257	AC	AC	2	8	24	8	0.03	20 May 2010		
4.71	+0.793	C	UH Projects spanning M256 to M257	AC	AC	2	5	24	6	1.40	17 Nov 2000		
4.83	+0.912	C	SVP WB Unpaved 67' long variable 0-12' wide							0.01			
4.85	+0.925	C	SVP WB Unpaved 130' long variable 12-0' wide							0.02			
6.11	M258 +0.197	C	UH Projects spanning M258 to M259	AC	AC	2	5	24	4.5	0.04	17 Nov 2000		Map
6.15	+0.237	C	UH Projects spanning M258 to M259	AC	AC	2	2	24	4.5	0.08	17 Nov 2000		
6.23	+0.318	C	UH Projects spanning M258 to M259	AC	AC	2	2	24	3	0.08	17 Nov 2000		
6.32	+0.401	C	J S Casino/Resort to North & Airport Access to South -- [B234]										
		C	UH Projects spanning M258 to M259	AC	AC	2	1	24	3	0.05	17 Nov 2000		
6.33	+0.419	C	SVP EB Unpaved 232' long, variable 0-50-0' wide							0.04			
6.37	+0.454	C	UH Projects spanning M258 to M259	AC	AC	2	1	24	4.5	0.06	17 Nov 2000		
6.43	+0.510	C	UH Projects spanning M258 to M259	AC	AC	2	3	24	4.5	0.02	17 Nov 2000		
6.45	+0.532	C	UH Projects spanning M258 to M259	AC	AC	2	5	24	5.5	0.03	17 Nov 2000		
6.48	+0.564	C	UH Projects spanning M258 to M259	AC	AC	2	5	24	5	0.18	17 Nov 2000		
6.53	+0.616	C	SVP WB Paved 64' long, variable 0-6' wide							0.01			Map
6.54	+0.628	C	SVP WB Paved 36' long, variable 6-0' wide							0.01			
6.66	+0.748	C	UH Projects spanning M258 to M259	AC	AC	2	5	24	3.5	0.02	17 Nov 2000		
6.68	+0.765	C	J S Local Rd -- [L]										
6.69	+0.770	C	UH Projects spanning M258 to M259	AC	AC	2	5	24	2	0.06	17 Nov 2000		
6.74	+0.829	C	J S Airport Access -- [R1]										

U 070 at M258+0.829

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 633

M258+0.829 on U 070

ARIZONA STATE HIGHWAY SYSTEM LOG

U 070 at M258+0.829

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M258+0.829 on U 070

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
6.74	M258 +0.829	C	UH Projects spanning M258 to M259	AC	AC	2	5	24	5	0.38	17 Nov 2000		
7.12	M259 +0.196	C	UH Projects spanning M259 to M260	AC	AC	2	5	30	5	0.01	17 Nov 2000		
7.13	+0.209	C	UH	AC	AC	2	5	36	5	0.02	17 Nov 2000		
7.15	+0.229	C	J S Local Rd -- [L]										Map
		C	UH Projects spanning M259 to M260	AC	AC	2	6	24	5	0.05	17 Nov 2000		
7.18	+0.256	C	J S Coolidge Dam Rd -- [R]										Map
7.20	+0.276	C	UH Projects spanning M259 to M260	AC	AC	2	8	24	6	0.02	20 May 2010		
7.22	+0.294	C	UH	AC	AC	2	6	24	6	0.02	20 May 2010		
7.23	+0.304	C	J S Local Rd -- [L]										Map
7.24	+0.312	C	UH Projects spanning M259 to M260	AC	AC	2	10	24	6	0.12	20 May 2010		
7.35	+0.428	C	UH	AC	AC	2	10	24	6	0.02	17 Nov 2000		
7.38	+0.452	C	UH	AC	AC	2	12	24	6	0.01	17 Nov 2000		
7.39	+0.463	C	J S BIA 6/Old San Carlos Rd -- [L2]										Map
		C	UH Projects spanning M259 to M260	AC	AC	2	7.5	24	4	0.04	17 Nov 2000		
7.43	+0.504	C	UH	AC	AC	2	3	24	2	0.02	17 Nov 2000		
7.45	+0.521	C	UH	AC	AC	2	3	24	2	0.04	17 Nov 2000		
7.47	+0.542	C	BR Gilson Wash								1953	219 ft Concrete	
7.49	+0.566	C	UH Projects spanning M259 to M260	AC	AC	2	4	24	3.5	0.02	17 Nov 2000		
7.51	+0.587	C	UH	AC	AC	2	5	24	5	0.39	17 Nov 2000		
7.82	+0.890	C	J S Unknown Rd -- [R]										Map
7.91	M260 +0.000	C	UH Projects spanning M260 to M261	AC	AC	2	5	24	5	1.14	17 Nov 2000		
7.92	+0.009	C	BR Wash								1953	43 ft Concrete	
7.96	+0.050	C	J S Local Rd -- [L]										Map
9.05	M261 +0.143	C	UH Projects spanning M261 to M262	AC	AC	2	5	30	5	0.11	17 Nov 2000		
9.16	+0.251	C	UH	AC	AC	2	5	36	5	0.13	17 Nov 2000		
9.29	+0.379	C	UH	AC	AC	2	5	30	5	0.11	17 Nov 2000		
9.40	+0.48	C	UH	AC	AC	2	5	24	5	8.88	17 Nov 2000		
18.05	M270 +0.125	C	J S San Carlos High School Loop Rd (West) -- [R1]										Map
18.28	+0.356	C	J S San Carlos High School Loop Rd (East) -- [R14]										Map
		C	UH Projects spanning M270 to M271	AC	AC	2	5	36	5	0.04	17 Nov 2000		
18.32	+0.399	C	UH	AC	AC	2	5	30	5	0.05	17 Nov 2000		
18.37	+0.44	C	UH	AC	AC	2	5	24	5	0.25	17 Nov 2000		
18.42	+0.496	C	J S Local Business Access Rd -- [L3]										Map
18.62	+0.695	C	UH Projects spanning M270 to M271	AC	AC	2	4	24	5	0.29	Jul 2006		
18.79	+0.862	C	J S Road A -- [L23]								Jul 2006		Map
18.90	+0.980	C	UH Projects spanning M270 to M271	AC	AC	2	4	24	4	0.17	Jul 2006		
18.91	M271 +0.007	C	J S Bashas Driveway -- [L3]								Jul 2006		Map
18.98	+0.076	C	J S Bashas Driveway -- [L3]								Jul 2006		Map
19.07	+0.167	C	J S Retired S 170 Access Ramp -- [L23]								Jul 2006		Map
		C	UH Projects spanning M271 to M272	AC	AC	2	5	24	4	0.72	Jul 2006		
19.18	+0.269	C	OP Arizona Eastern RR/Bia 3								1956	204 ft Steel	
19.39	+0.479	C	BR San Carlos River								01 Oct 2002	785 ft Steel	
19.43	+0.523	C	JB Graham County										

U 070 at M271+0.523

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 634

M271+0.523 on U 070

ARIZONA STATE HIGHWAY SYSTEM LOG

U 070 at M271+0.888

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M271+0.888 on U 070

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
19.80	M271 +0.888	C	UH	Projects spanning M271 to M272	AC	AC	2	3	24	3	0.04	Jul 2006	
19.83	+0.924	C	UH		AC	AC	2	2	24	2	0.08	Jul 2006	
19.86	+0.957	C	J S	Cultural Center -- [L]							Jul 2006		Map
19.91	M272 +0.007	C	J S	Peridot Siding Left & Rodeo Lane Right -- [B134]							Jul 2006		Map
		C	UH	Projects spanning M272 to M273	AC	AC	2	2	24	2.5	0.07	Jul 2006	
19.98	+0.072	C	UH		AC	AC	2	4	24	2.5	0.03	Jul 2006	
20.01	+0.100	C	UH		AC	AC	2	4	24	4	0.18	Jul 2006	
20.18	+0.277	C	UH		AC	AC	2	3	24	4	0.06	Jul 2006	
20.25	+0.341	C	UH		AC	AC	2	4	24	4	0.07	Jul 2006	
20.32	+0.412	C	UH		AC	AC	2	3	24	4	0.08	Jul 2006	
20.35	+0.443	C	J S	Moonbase Rd Left & Hallelujah Right -- [B1234]							Jul 2006		Map
20.40	+0.496	C	UH	Projects spanning M272 to M273	AC	AC	2	3	24	5	0.03	Jul 2006	
20.43	+0.528	C	UH		AC	AC	2	5	24	5	2.48	Jul 2006	
20.48	+0.573	C	J S	Geronimo Rd -- [L23]							Jul 2006		Map
22.92	M275 +0.000	C	UH	Projects spanning M275 to M276	AC	MBH	2	5	24	5	0.57	90	
23.49	+0.573	C	UH		AC	MBH	2	12	24	4	0.70	90	
24.19	M276 +0.286	C	UH	Projects spanning M276 to M277	AC	MBH	2	5	24	5	3.00	90	
27.19	M279 +0.283	C	UH	Projects spanning M279 to M280	AC	AC	2	5	24	5	3.23	1995	
28.36	M280 +0.451	C	BR	Salt Creek Wash								Unknown	
30.41	M282 +0.507	C	UH	Projects spanning M282 to M283	AC	AC	2	5	24	5	1.00	20 Dec 2007	
30.64	+0.729	C	SVP	EB Unpaved 204' long, 12' wide							0.04		
31.08	M283 +0.171	C	SVP	WB Unpaved 279' long, 0-63-0' wide							0.05		
31.41	+0.500	C	UH	Projects spanning M283 to M284	AC	AC	2	5	24	5	3.77	1995	
31.99	M284 +0.074	C	SVP	WB Unpaved 285' long, 0-86-0' wide							0.05		
35.19	M287 +0.270	C	UH	Projects spanning M287 to M288	AC	AC	2	5	24	5	8.78	20 Apr 2000	
37.27	M289 +0.359	C	BR	Five Mile Wash RCB								1957	75 ft Concrete
39.77	M291 +0.861	C	SVP	WB Paved							0.12		
40.51	M292 +0.592	C	BR	Gila River								1957	1829 ft Steel
41.30	M293 +0.399	C	J	Coolidge Dam Rd South									
43.42	M295 +0.503	C	J S	Local Rd -- [L]									Map
43.59	+0.671	C	J S	Local Rd -- [L]									Map
43.65	+0.737	C	J S	Local Rd -- [L]									Map
43.86	+0.941	C	J	Local Rd -- [R]									
43.97	M296 +0.072	C	UH	Projects spanning M296 to M297	AC	AC	2	5	24	5	0.04	12 Nov 2004	
44.01	+0.107	C	UH		AC	AC	2	4	24	4	0.17	12 Nov 2004	
44.02	+0.123	C	RA	Bylas Rest Area Left	AC	AC	1	0	24	0	0.09	19 Sep 2003	
44.14	+0.238	C	J S	Bylas Rest Area -- [B1234]									Map
44.18	+0.281	C	UH	Projects spanning M296 to M297	AC	AC	2	5	24	4	0.01	12 Nov 2004	
44.19	+0.291	C	UH		AC	AC	2	5	24	5	3.70	20 Apr 2000	
47.89	M299 +0.974	C	UH	Projects spanning M299 to M300	AC	AC	2	8	24	8	0.12	20 Apr 2000	
48.01	M300 +0.090	C	UH	Projects spanning M300 to M301	AC	AC	2	8	24	8	1.35	04 Oct 2001	
48.02	+0.096	C	JB	Leaving San Carlos IR									
49.36	M301 +0.442	C	UH	Projects spanning M301 to M302	AC	AC	2	8	24	8	0.99	21 Feb 2002	

U 070 at M301+0.442

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 635

M301+0.442 on U 070

ARIZONA STATE HIGHWAY SYSTEM LOG

U 070 at M301+0.518

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M301+0.518 on U 070

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
49.44	M301 +0.518	C	J	Geronimo Elev 2712									
49.79	+0.872	C	BR	Goodwin Wash							21 Feb 2002	170 ft Concrete	
50.35	M302 +0.419	C	UH	Projects spanning M302 to M303	AC	AC	2	8	24	8	11.28	04 Oct 2001	
54.28	M306 +0.366	C	J	Fort Thomas River Rd -- [L]									
54.34	+0.423	C	J	Black Rock Rd (Fort Thomas Elev 2705) -- [B]									
54.49	+0.575	C	J	Business Access -- [L]									
54.51	+0.596	C	UP	Fort Thomas Pedestrian OP							1995		17'-00"
54.60	+0.680	C	J	School Access -- [L]									
54.68	+0.757	C	BR	Black Rock Wash							1959	206 ft Concrete	
60.24	M312 +0.316	C	J	S Eden Rd									
61.37	M313 +0.448	C	J	S Klondyke Rd									
61.63	+0.710	C	UH	Projects spanning M313 to M314	AC	AC	2	8	24	8	5.19	10 Dec 1999	
63.07	M326 +0.254	C	BR	Matthews Wash							1953	200 ft Concrete	
66.68	M329 +0.868	C	JB	NWCL Pima Elev 2846									
66.70	+0.884	C	J	S Local Rd -- [B124]									
66.82	+1.007	C	UH	Projects spanning M329 to M330	AC	AC	2	8	24	8	0.06	10 Dec 1999	
66.89	M330 +0.032	C	UH	Projects spanning M330 to M331	AC	AC	2	8	24	8	0.23	10 Dec 1999	
67.01	+0.160	C	BR	Cottonwood Wash								1948	273 ft Concrete
67.11	+0.259	C	UH	Projects spanning M330 to M331	AC	AC	2	0	24	0	0.02	20 May 2003	
67.13	+0.276	C	UH		AC	AC	4	0	48	0	1.10	20 May 2003	
67.18	+0.321	C	J	3rd St West -- [B]									
67.30	+0.445	C	J	2nd St West -- [B]									
67.43	+0.571	C	J	1st St West -- [B]									
67.55	+0.695	C	J	S Main St -- [B24]									
67.68	+0.826	C	J	1st St East/Center St -- [B]									
67.81	M331 +0.003	C	J	2nd St East -- [R]									
67.99	+0.185	C	BR	Ash Creek (box culvert)								29 ft Concrete	
68.10	+0.296	C	J	S 2nd St South -- [R4]									
68.23	+0.426	C	J	S 3rd St South -- [B24]									
		C	UH	Projects spanning M331 to M332	AC	AC	4	8	48	8	1.51	20 May 2003	
68.59	+0.782	C	J	Alder Ln -- [B]									
68.67	+0.865	C	JB	ECL Pima									
69.74	M332 +0.939	C	J	S Norton Rd -- [B]									
		C	UH	Projects spanning M332 to M333	AC	AC	4	1	48	8	0.16	20 May 2003	
69.90	M333 +0.079	C	UH	Projects spanning M333 to M334	AC	AC	4	8	48	8	2.25	20 May 2003	
70.21	+0.387	C	J	Shiflet Ave -- [L]									
70.40	+0.583	C	J	S Central Rd -- [B]									
70.80	+0.985	C	J	Local Rd -- [R4]									
71.19	M334 +0.375	C	J	Webster Rd -- [B]									
71.92	M335 +0.115	C	UB	WUB Safford/Thatcher									
72.14	+0.332	C	UH	Projects spanning M335 to M336	AC	AC	4	4	48	8	0.03	20 May 2003	
72.17	+0.365	C	J	Palmer Ln -- [R]									
		C	UH	Projects spanning M335 to M336	AC	AC	4	4	48	0	0.01	20 May 2003	

U 070 at M335+0.365

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 636

M335+0.365 on U 070

ARIZONA STATE HIGHWAY SYSTEM LOG

U 070 at M335+0.374

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M335+0.374 on U 070

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
72.18	M335 +0.374	C	UH Projects spanning M335 to M336	AC	AC	4	0	56	0	0.27	20 May 2003		
72.20	+0.392	C	J Local Rd -- [L]										
72.23	+0.426	C	J Business Access -- [R]										
72.25	+0.445	C	J Business Access -- [L]										
72.27	+0.461	C	JB WCL Thatcher Elev 2929										
72.28	+0.468	C	J Business Access -- [L]										
72.29	+0.477	C	J Business Access -- [L]										
72.30	+0.486	C	J Undeveloped Parcel Access -- [R]										
72.31	+0.505	C	J Residential Access -- [R]										
72.33	+0.523	C	J Residential Access -- [R]										
72.35	+0.537	C	J Residential Access -- [R]										
72.37	+0.560	C	J Residential Access -- [R]										
72.38	+0.567	C	J Business Access -- [L]										
	+0.573	C	J Business Access -- [R]										
72.39	+0.584	C	J Business Access -- [R]										
72.41	+0.596	C	J Business Access -- [R]										
72.42	+0.610	C	J Business Access -- [R]										
72.43	+0.624	C	J Business Access -- [B]										
72.46	+0.649	C	J Reay Ln -- [B]										
		C	UH Projects spanning M335 to M336	AC	AC	4	0	56	0	0.01	Apr 2009		
72.47	+0.660	C	J Business Access -- [L]										
	+0.661	C	UH Projects spanning M335 to M336	AC	AC	4	0	56	0	0.09	1997		
72.48	+0.672	C	J Business Access -- [L]										
72.49	+0.679	C	J Business Access -- [L]										
72.50	+0.691	C	J Business Access -- [L]										
72.51	+0.704	C	J Residential Access -- [B]										
72.52	+0.710	C	J Residential Access -- [L]										
72.53	+0.722	C	J Residential Access -- [L]										
72.54	+0.728	C	J Residential Access Left & Business Access Right -- [R]										
	+0.734	C	J Business Access -- [R]										
72.55	+0.741	C	J Business Access -- [B]										
72.56	+0.753	C	UH Projects spanning M335 to M336	AC	AC	4	0	56	0	0.02	Apr 2009		
72.58	+0.767	C	J 8th Ave -- [B]										
	+0.768	C	UH Projects spanning M335 to M336	AC	AC	4	0	56	0	0.06	1997		
72.59	+0.778	C	J Business Access -- [R]										
	+0.784	C	J Residential Access Left & Business Access Right -- [B]										
72.60	+0.791	C	J Residential Access Left & Business Access Right -- [B]										
72.61	+0.803	C	J Residential Access -- [B]										
72.62	+0.809	C	J Residential Access -- [R]										
72.63	+0.822	C	J S Residential Access -- [B]										Map
72.64	+0.826	C	UH Projects spanning M335 to M336	AC	AC	4	0	56	0	0.05	Apr 2009		
	+0.828	C	J S Residential Access -- [L]										Map
72.65	+0.838	C	J S Residential Access Left & Business Access Right -- [B]										Map

U 070 at M335+0.838

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 637

M335+0.838 on U 070

ARIZONA STATE HIGHWAY SYSTEM LOG

U 070 at M335+0.853

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M335+0.853 on U 070

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
72.66	M335 +0.853	C	J S Residential Access -- [L]										Map
72.67	+0.865	C	J S Business Access -- [L]										Map
72.68	+0.874	C	UH Projects spanning M335 to M336	AC	AC	4	0	56	0	0.01	1997		
72.69	+0.885	C	J S Stadium Ave (Signalized) -- [B24]										Map
72.70	+0.887	C	UH Projects spanning M335 to M336	AC	AC	4	0	56	0	0.11	Apr 2009		
72.73	+0.920	C	J S Business Access -- [L]										Map
72.74	+0.930	C	J S Business Access -- [R]										Map
72.77	+0.959	C	J Business Access -- [L]										
72.80	+0.993	C	UH Projects spanning M335 to M336	AC	AC	4	0	56	0	0.01	Apr 2009		
72.81	+1.002	C	UH	AC	AC	4	0	56	0	0.12	Apr 2009		
	+1.004	C	J College Ave -- [B]										
72.82	+1.015	C	J Business Access -- [R]										
72.84	M336 +0.007	C	J Residential Access -- [L]										
	+0.014	C	J Business Access -- [R]										
72.85	+0.022	C	J Residential Access -- [L]										
72.86	+0.027	C	J Business Access -- [R]										
72.87	+0.039	C	J Residential Access Left & Business Access Right -- [B]										
	+0.045	C	J Residential Access Left & Business Access Right -- [B]										
72.88	+0.052	C	J Residential Access -- [L]										
72.89	+0.064	C	J Residential Access -- [R]										
72.90	+0.070	C	J Business Access -- [R]										
72.92	+0.087	C	J Business Access -- [R]										
72.93	+0.103	C	J High School Ave -- [B]										
		C	UH Projects spanning M336 to M337	AC	AC	4	0	56	0	0.10	1997		
72.96	+0.128	C	J Residential Access -- [R]										
72.97	+0.143	C	J Residential Access -- [R]										
72.98	+0.151	C	J Residential Access -- [R]										
72.99	+0.163	C	J Residential Access -- [R]										
73.01	+0.182	C	J Residential Access -- [R]										
73.02	+0.188	C	J Residential Access -- [R]										
73.04	+0.207	C	UH Projects spanning M336 to M337	AC	AC	4	0	56	0	0.02	Apr 2009		
73.05	+0.221	C	J 4th Ave -- [B]										
	+0.222	C	UH Projects spanning M336 to M337	AC	AC	4	0	56	0	0.14	1997		
73.06	+0.232	C	J Undeveloped Parcel Access -- [R]										
73.07	+0.238	C	J Undeveloped Parcel Access -- [R]										
73.09	+0.256	C	J S Residential Access -- [L]										Map
	+0.262	C	J S Residential Access -- [B]										Map
73.10	+0.275	C	J S Residential Access -- [R]										Map
73.12	+0.287	C	J S Business Access -- [L]										Map
	+0.293	C	J S Residential Access -- [R]										Map
73.13	+0.300	C	J S Residential Access -- [L]										Map
73.14	+0.312	C	J S Business Access -- [L]										Map
73.17	+0.338	C	J S 3rd Ave (Signalized) -- [B24]								09 Oct 2007		Map

U 070 at M336+0.338

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 638

M336+0.338 on U 070

ARIZONA STATE HIGHWAY SYSTEM LOG

U 070 at M336+0.361

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M336+0.361 on U 070

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
73.19	M336 +0.361	C	UH Projects spanning M336 to M337	AC	AC	4	0	56	0	0.01	89		
73.20	+0.368	C	J S Residential Access -- [R]										Map
	+0.375	C	UH Projects spanning M336 to M337	AC	AC	4	0	56	0	0.02	Apr 2009		
73.21	+0.379	C	J S Business Access -- [R]										Map
	+0.384	C	J S Residential Access -- [R]										Map
73.22	+0.390	C	UH Projects spanning M336 to M337	AC	AC	4	0	56	0	0.07	89		
	+0.394	C	J S Residential Access -- [R]										Map
73.24	+0.412	C	J S Residential Access -- [R]										Map
73.27	+0.443	C	J Business Access -- [R]										
73.28	+0.452	C	J 2nd Ave -- [R]										
	+0.456	C	UH Projects spanning M336 to M337	AC	AC	4	0	56	0	1.50	Nov 2002		
73.30	+0.469	C	J Undeveloped Parcel Access -- [L]										
73.31	+0.481	C	J Business Access -- [L]										
73.33	+0.499	C	J Business Access -- [L]										
73.34	+0.508	C	J Business Access -- [L]										
73.36	+0.530	C	J Residential Access -- [L]										
73.38	+0.549	C	J Residential Access -- [L]										
73.39	+0.562	C	J Business Access -- [L]										
73.42	+0.592	C	J Business Access -- [L]										
73.45	+0.626	C	J First Ave -- [L]										
73.47	+0.642	C	J Business Access -- [L]										
73.49	+0.656	C	J Business Access -- [L]										
73.52	+0.688	C	J Business Access -- [L]										
	+0.694	C	J Residential Access -- [R]										
73.54	+0.707	C	J Business Access Left & Residential Access Right -- [B]										
73.55	+0.719	C	J Business Access -- [R]										
73.58	+0.746	C	J Business Access -- [L]										
73.59	+0.761	C	J Undeveloped Parcel Access Left & Business Access Right -- [B]										
73.69	+0.857	C	J Business Access -- [R]										
73.74	+0.907	C	J Business Access -- [R]										
73.75	+0.919	C	J Local Rd -- [L]										
73.77	+0.945	C	J Business Access -- [L]										
73.80	+0.970	C	J Church St -- [R]										
74.39	M337 +0.543	C	J S Wal-Mart Dr (Signalized) -- [B124]										Map
74.67	+0.825	C	JB ECL Thatcher, WCL Safford Elev 2900										
74.78	+0.937	C	J S 20th Ave (Signalized) -- [B1234]										Map
		C	UH Projects spanning M337 to M338	AC	AC	4	0	64	0	0.50	Nov 2002		
75.28	M338 +0.442	C	UH Projects spanning M338 to M339	AC	AC	4	0	64	0	0.40	1994		
75.52	+0.678	C	J 11th Ave -- [R4]										
75.62	+0.779	C	J 10th Ave -- [R4]										
75.68	+0.842	C	UH Projects spanning M338 to M339	AC	AC	4	0	64	0	0.16	03 Nov 2009		
75.74	+0.893	C	J S 7th Ave -- [B24]										Map
75.79	+0.944	C	J S 8th Ave - River Rd -- [B24]										Map

U 070 at M338+0.944

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 639

M338+0.944 on U 070

ARIZONA STATE HIGHWAY SYSTEM LOG

U 070 at M339+0.002

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M339+0.002 on U 070

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
75.82	M339 +0.002	C	J S 6th Ave -- [B24]										Map
75.84	+0.031	C	UH Projects spanning M339 to M340	AC	AC	4	0	64	0	0.02	27 Nov 2000		
75.87	+0.052	C	UH	AC	AC	4	0	64	0	0.92	1994		
	+0.055	C	J S 5th Ave -- [B24]										Map
75.94	+0.125	C	J S 4th Ave -- [B24]										Map
76.01	+0.195	C	J S 3rd Ave -- [B24]										Map
76.07	+0.255	C	J S 2nd Ave -- [B24]										Map
76.27	+0.457	C	J S U 191 South to I 010										Map
76.39	+0.575	C	J Gila Ave -- [R4]										
76.49	+0.675	C	J Main St -- [R4]										
76.67	+0.855	C	J Pine Ave -- [B24]										
76.79	+0.975	C	UH Projects spanning M339 to M340	AC	MBH	2	0	24	0	0.01	1994		
76.80	+0.985	C	UH	AC	AC	2	0	24	0	0.08	1994		
76.87	M340 +0.038	C	JB Safford on East Side of Road										
76.88	+0.044	C	J Hollywood Rd Left & 8th St Right -- [B]										
		C	UH Projects spanning M340 to M341	AC	AC	2	2	24	0	0.02	1994		
76.90	+0.068	C	UH	AC	AC	2	2	24	2	1.63	1994		
77.56	+0.728	C	J Local Rd Left -- [L3]										
77.59	+0.754	C	JB SECL Safford										
77.70	+0.868	C	J Local Rd Left -- [L]										
77.75	+0.915	C	SVP EB Paved 604' long, 18' wide							0.11			
77.85	M341 +0.026	C	J Local Rd Left -- [L]										
77.86	+0.037	C	SVP WB Paved 57' long, variable 0-12' wide							0.01			
77.87	+0.047	C	SVP WB Paved 66' long, 12' wide							0.01			
77.88	+0.060	C	SVP WB Paved 117' long, variable 12-0' wide							0.02			
78.20	+0.373	C	J S Montierth Rd -- [B2]										Map
78.39	+0.566	C	J Lone Star Ln -- [R]										
78.53	+0.707	C	UH Projects spanning M341 to M342	AC	AC	2	2	24	3	0.05	Nov 2008		
78.58	+0.753	C	UH	AC	AC	2	4	24	4	1.36	Nov 2008		
78.68	+0.858	C	J Lois Ln -- [B]										
78.74	+0.918	C	J Nelson Pl -- [R]										
78.83	+1.006	C	J S Nelson Dr -- [R]										Map
	M342 +0.000	C	VMS (WB) Variable Message Sign #116 (Proposed)										
78.85	+0.021	C	SVP EB Paved 84' long, variable 0-14' wide							0.02			
78.87	+0.037	C	SVP EB Paved 98' long, 14' wide							0.02			
78.89	+0.055	C	SVP EB Paved 60' long, variable 14-0' wide							0.01			
78.91	+0.079	C	J S Shannon Rd -- [R]										Map
79.21	+0.376	C	J Barney Ln -- [B]										
		C	UB EUB Safford/Thatcher										
79.64	+0.806	C	J S Phelps Dodge -- [R1]										Map
79.70	+0.871	C	J Local Rd -- [L]										
79.94	M343 +0.107	C	UH Projects spanning M343 to M344	AC	AC	2	6	24	6	0.07	Nov 2008		
80.00	+0.173	C	UH	AC	AC	2	8	24	8	0.19	Nov 2008		

U 070 at M343+0.173

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 640

M343+0.173 on U 070

ARIZONA STATE HIGHWAY SYSTEM LOG

U 070 at M343+0.359

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M343+0.359 on U 070

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
80.19	M343 +0.359	C	UH	Projects spanning M343 to M344	AC	AC	2	8	24	8	2.79	12 Jan 2001	
	+0.360	C	BR	San Simon River							1948	153 ft Concrete	
80.96	M344 +0.132	C	J	Gila Ave -- [R]									
81.20	+0.372	C	J	S Sanchez Rd Left & Bowie Ave Right -- [B124]									Map
81.93	M345 +0.100	C	J	S Clifton Ave -- [R4]									Map
82.98	M346 +0.168	C	UH	Projects spanning M346 to M347	AC	AC	2	8	24	15	0.02	12 Jan 2001	
83.00	+0.185	C	UH		AC	AC	2	15	30	15	0.05	12 Jan 2001	
83.05	+0.238	C	UH		AC	AC	2	15	30	18	0.01	12 Jan 2001	
83.06	+0.250	C	UH		AC	AC	2	15	30	18	0.01	19 Aug 2002	
83.07	+0.257	C	UH		AC	AC	2	15.5	30	18	0.05	19 Aug 2002	
83.12	+0.310	C	UH		AC	AC	2	15.5	30	14	0.03	19 Aug 2002	
83.15	+0.344	C	UH		AC	AC	2	15.5	36	14	0.06	19 Aug 2002	
83.21	+0.404	C	UH		AC	AC	2	15.5	36	12.5	0.01	19 Aug 2002	
83.23	+0.41	C	UH		AC	AC	2	15.5	24	12.5	0.01	19 Aug 2002	
	+0.423	C	UH		AC	AC	2	15.5	24	11	0.07	19 Aug 2002	
83.24	+0.429	C	J	S San Jose Rd -- [L23]									Map
83.30	+0.492	C	UH	Projects spanning M346 to M347	AC	AC	2	15.5	24	9.5	0.04	19 Aug 2002	
83.35	+0.535	C	UH		AC	AC	2	15.5	24	8	0.02	19 Aug 2002	
83.36	+0.554	C	UH		AC	AC	2	8.5	24	8	0.09	19 Aug 2002	
83.45	+0.643	C	UH		AC	AC	2	6.5	24	8	2.46	19 Aug 2002	
84.04	M347 +0.196	C	SVP	WB Retired Inspection Station							0.18		
85.91	M349 +0.070	C	UH	Projects spanning M349 to M350	AC	AC	2	6.5	36	8	0.07	19 Aug 2002	
85.98	+0.140	C	UH		AC	AC	2	8	36	8	0.02	19 Aug 2002	
86.00	+0.155	C	UH		AC	AC	2	8	36	8	0.16	19 Aug 2002	
86.15	+0.31	C	UH		AC	AC	2	8	24	8	0.18	19 Aug 2002	
86.32	+0.481	C	J	S U 191 North to Clifton -- [L2]									Map
86.34	+0.494	C	UH	Projects spanning M349 to M350	AC	AC	2	8	24	6.5	0.21	19 Aug 2002	
86.54	+0.700	C	UH		AC	AC	2	5	24	5	6.19	19 Aug 2002	
92.73	M355 +0.890	C	UH	Projects spanning M355 to M356	AC	AC	2	6	24	6	1.97	19 Aug 2002	
94.64	M357 +0.810	C	BR	Slick Rock Wash								1938	151 ft Concrete
94.70	+0.870	C	UH	Projects spanning M357 to M358	AC	AC	2	5	24	5	7.87	19 Aug 2002	
100.40	M363 +0.560	C	BR	Shoat Tank Wash								1938	126 ft Concrete
102.58	M365 +0.730	C	UH	Projects spanning M365 to M366	AC	AC	2	8	24	8	1.23	19 Aug 2002	
103.39	M366 +0.544	C	JB	Greenlee County									
103.81	+0.960	C	UH	Projects spanning M366 to M367	AC	AC	2	8	24	8	7.75	16 Nov 2004	
105.06	M368 +0.229	C	J	Local Rd -- [L]									
105.17	+0.339	C	J	Local Rd -- [R]									
108.83	M371 +0.990	C	J	Sanders Rd -- [R]									
111.56	M374 +0.720	C	UH	Projects spanning M374 to M375	AC	AC	2	6.5	24	6.5	0.19	16 Nov 2004	
111.75	+0.909	C	UH		AC	AC	2	5	24	5	3.32	16 Nov 2004	
112.81	M375 +0.976	C	J	Local Rd -- [L]									
113.29	M376 +0.454	C	J	Local Rd -- [L]									
113.40	+0.564	C	J	Local Rd -- [L]									

U 070 at M376+0.564

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 641

M376+0.564 on U 070

ARIZONA STATE HIGHWAY SYSTEM LOG

U 070 at M376+0.654

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M376+0.654 on U 070

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
113.49	M376 +0.654	C	J	Local Rd -- [L]									
113.79	+0.954	C	J	Local Rd -- [R]									
113.88	M377 +0.055	C	J	Local Rd -- [R]									
114.17	+0.344	C	J	Local Rd -- [R]									
114.35	+0.524	C	J	Local Rd -- [L]									
		C	J	Local Rd -- [L]									
114.86	M378 +0.014	C	J	Local Rd -- [L]									
114.88	+0.034	C	J	Local Rd -- [R]									
115.00	+0.154	C	J	Local Rd -- [R]									
115.02	+0.170	C	JB	WCL Duncan Elev 3535									
115.06	+0.218	C	UH	Projects spanning M378 to M379	AC	AC	2	8	24	8	0.21	16 Nov 2004	
115.28	+0.433	C	UH		AC	AC	2	8	32	8	0.04	03 Feb 1999	
115.31	+0.469	C	UH		AC	AC	2	8	32	0	0.11	Dec 2007	
115.32	+0.477	C	J	Wilson St -- [R]									
115.43	+0.579	C	UH	Projects spanning M378 to M379	AC	AC	2	4	36	0	0.04	Dec 2007	
115.46	+0.619	C	UH		AC	AC	2	0	36	0	0.22	Dec 2007	
115.48	+0.631	C	J	Stadium Blvd -- [R]									
115.63	+0.781	C	J	Philpott Ave -- [R]									
115.69	+0.843	C	UH	Projects spanning M378 to M379	AC	AC	2	0	34	0	0.11	Dec 2007	
	+0.849	C	J S	Madison St -- [R]									Map
115.75	+0.906	C	J S	S 075 N to Clifton -- [B24]									Map
115.80	+0.951	C	UH	Projects spanning M378 to M379	AC	AC	2	0	46	0	0.17	Dec 2007	
115.93	M379 +0.090	C	RA	Left side parking for Town of Duncan Rest Area Right	Gravel	Gravel	2	0	24	0	0.03		Map
115.96	+0.120	C	UH	Projects spanning M379 to M380	AC	AC	2	0	28	0	0.11	Dec 2007	
115.97	+0.128	C	J S	East Ave -- [L]									Map
116.06	+0.220	C	J S	High St -- [R]									Map
116.07	+0.229	C	UH	Projects spanning M379 to M380	AC	AC	2	0	24	0	0.05	Dec 2007	
116.12	+0.279	C	J S	Acacia Rd -- [L]									Map
		C	UH	Projects spanning M379 to M380	AC	AC	2	0	30	0	0.03	Dec 2007	
116.15	+0.307	C	UH		AC	AC	2	0	36	0	0.09	Dec 2007	
116.21	+0.362	C	J	First St -- [R]									
116.25	+0.401	C	UH	Projects spanning M379 to M380	AC	AC	2	0	34	0	0.21	Dec 2007	
		C	J	Ash St -- [L]									
116.26	+0.420	C	J	Second St -- [R]									
116.35	+0.502	C	J	Third St -- [B]									
116.43	+0.589	C	J	Fourth St -- [R]									
116.46	+0.613	C	UH	Projects spanning M379 to M380	AC	AC	2	0	36	0	0.33	Dec 2007	
		C	J	Fourth St -- [L]									
116.52	+0.673	C	J	Fifth St -- [R]									
116.58	+0.731	C	J	Sixth St -- [R]									
116.65	+0.807	C	J	Archuleta Rd -- [L]									
116.67	+0.824	C	J	7th St -- [R]									
116.79	M380 +0.000	C	UH	Projects spanning M380 to M381	AC	AC	2	4	30	0	0.02	Dec 2007	

U 070 at M380+0.000

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 642

M380+0.000 on U 070

ARIZONA STATE HIGHWAY SYSTEM LOG

U 070 at M380+0.019

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M380+0.019 on U 070

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
116.81	M380 +0.019	C	UH	Projects spanning M380 to M381	AC	AC	2	4	30	4	0.03	Dec 2007	
116.84	+0.049	C	UH		AC	AC	2	8	24	8	4.08	Dec 2007	
116.85	+0.060	C	JB	SECL Duncan									
116.90	+0.109	C	J	Wilkins Rd -- [R]									
117.46	+0.674	C	J	Richins Rd -- [L]									
118.26	M381 +0.416	C	J	Rhodes Ln -- [R]									
118.67	+0.820	C	J	River Road Loop -- [L]									
118.77	+0.929	C	BR	Railroad Wash							1965	86 ft Concrete	
119.04	M382 +0.190	C	J	Cemetary Rd -- [R]									
119.07	+0.223	C	J	Franklin Rd -- [L]									
119.20	+0.360	C	J	Center St -- [L]									
119.33	+0.489	C	J	Local Road -- [L]									
120.91	M384 +0.066	C	UH	Projects spanning M384 to M385	AC	AC	2	8	31	8	0.01	Dec 2007	
	+0.069	C	J S	Rainville Rd -- [R]									Map
120.92	+0.078	C	UH	Projects spanning M384 to M385	AC	AC	2	8	38	8	0.01	Dec 2007	
120.93	+0.088	C	UH		AC	AC	2	8	52	8	0.01	Dec 2007	
120.94	+0.09	C	UH		AC	AC	2	8	24	8	0.14	Dec 2007	
120.95	+0.104	C	WS	EB Weigh Station	AC	AC	2	4	32	4	0.01		Map
121.07	+0.222	C	WS	WB Weigh Station	AC	AC	2	4	28	42	0.12		Map
		C	WS	EB Weigh Station	AC	AC	1	2	18	4	0.12		Map
	+0.230	C	UH	Projects spanning M384 to M385	AC	AC	2	8	80	8	0.01	Dec 2007	
		C	WS	EB Weigh Station	AC	AC	2	4	32	4	0.01		Map
121.09	+0.242	C	UH	Projects spanning M384 to M385	AC	AC	2	8	52	8	0.01	Dec 2007	
121.10	+0.254	C	UH		AC	AC	2	8	38	8	0.02	Dec 2007	
121.12	+0.27	C	UH		AC	AC	2	8	24	8	0.98	Dec 2007	
121.83	M385 +0.000	C	VMS	(WB) Variable Message Sign #30 (Proposed)									
121.84	+0.010	C	BR	RCB							1993	48 ft Concrete	
122.08	+0.250	C	X	End U 070 at AZ/NM State Line									

U 070 at M385+0.250

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 643

M385+0.250 on U 070

ARIZONA STATE HIGHWAY SYSTEM LOG

U 070 at M253+0.376

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M253+0.376 on U 070

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
U 070 - Others													
1.35	M253 +0.376	J	S Montecito Drive										Map
75.28	M338 +0.433	J	14th AVE.										
75.99	M339 +0.180	J	S 5th Avenue										Map
Cardinal Mainline Averages/Totals:						265.74	5.79	26.78	5.77	122.10	2000.7	0.00 Miles of Median	

U 070 at M339+0.180

M339+0.180 on U 070

ARIZONA STATE HIGHWAY SYSTEM LOG

U 089 at M420+0.380

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M420+0.380 on U 089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
U 089 - Cardinal (low to higher reference marker)													
1.87	M420 +0.380	C	X	Begin U 089 Near Trailsend Dr Inside Flagstaff							17 Oct 2008		
		C	UB	Inside Flagstaff Urbanized Area									
		C	JB	Inside Coconino County, Just North of Flagstaff City Limits									
		C	UH	Projects spanning M420 to M421	AC	MBH	4	0	52	0	0.04	Oct 2009	
1.91	+0.416	C	UH		AC	AC	4	0	52	0	0.19	Oct 2009	
2.09	+0.602	C	J S	Local Rd -- [R1]									Map
		C	UH	Projects spanning M420 to M421	AC	AC	4	0	58	0	0.03	Oct 2009	
2.12	+0.63	C	UH		AC	AC	4	0	52	0	0.61	Oct 2009	
2.37	+0.881	C	J S	Townsend Winona Rd -- [R14]									Map
2.73	M421 +0.100	C	UH	Projects spanning M421 to M422	AC	AC	4	5	52	5	4.72	Oct 2009	
3.48	+0.846	C	J	Burris Ln -- [R4]									
4.41	M422 +0.764	C	J S	Silver Saddle Rd -- [B124]									Map
		C	UB	NUB Flagstaff									
4.65	+0.999	C	J	Silver Saddle Rd/Koch Field -- [R14]									
5.68	M424 +0.040	C	J	Land Fill Rd -- [R14]									
6.67	M425 +0.006	C	J S	Campbell Ave -- [B24]									Map
7.45	+0.794	C	UH	Projects spanning M425 to M426	AC	AC	4	8	48	8	0.01	Oct 2009	
7.46	+0.801	C	UH		AC	AC	4	8	48	8	0.20	Oct 2000	
7.66	M426 +0.000	C	UH	Projects spanning M426 to M427	AC	AC	4	8	48	8	1.94	Oct 2000	
8.94	M427 +0.276	C	J	Girls Ranch Rd -- [R]									
9.04	+0.377	C	J	Western Star Rd -- [R]									
9.60	+0.930	C	UH	Projects spanning M427 to M428	AC	AC	4	8	48	8	0.19	Jun 2001	
9.61	+0.944	C	J S	Lexon Rd -- [L2]									Map
9.79	M428 +0.141	C	NB	Projects spanning M428 to M429	AC	AC	2	4	24	10	5.86	Jun 2001	
12.09	M430 +0.430	A	J S	Sunset Crater Rd -- [B124]									Map
13.40	M431 +0.745	A	X	Median Cross-Over -- [U]									
14.44	M432 +0.801	A	X	Median Cross-Over -- [U]									
15.65	M434 +0.000	C	NB	Projects spanning M434 to M435	AC	AC	2	4	24	10	8.07	1999	
16.04	+0.389	A	J S	Deadman Flat Rd -- [B24]									Map
17.03	M435 +0.397	A	J S	Local Rd -- [B1]									Map
17.96	M436 +0.375	A	X	Median Cross-Over -- [U]									Map
18.34	+0.749	A	J	Road to Sacred Mountain -- [B24]									
21.57	M439 +0.933	A	X	Median Cross-Over (unpaved) -- [U]									
23.72	M442 +0.097	C	UH	Projects spanning M442 to M443	AC	AC	4	8	48	8	0.36	1999	
23.95	+0.326	C	JB	Leave Coconino NF									
24.09	+0.461	C	UH	Projects spanning M442 to M443	AC	AC	4	8	48	8	0.59	92	
24.68	M443 +0.037	C	UH	Projects spanning M443 to M444	AC	AC	2	8	24	8	1.31	92	
24.71	+0.066	C	JB	Enter Wupatki NM									
25.99	M444 +0.347	C	UH	Projects spanning M444 to M445	AC	AC	4	8	48	8	0.87	92	
26.43	+0.790	C	J S	Wupatki Monument Rd									Map
26.86	M445 +0.220	C	UH	Projects spanning M445 to M446	AC	AC	2	8	24	8	2.73	92	
27.00	+0.364	C	JB	Leave Wupatki NM									

U 089 at M445+0.364

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 645

M445+0.364 on U 089

ARIZONA STATE HIGHWAY SYSTEM LOG

U 089 at M447+0.959

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M447+0.959 on U 089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
29.59	M447 +0.959	C	UH	Projects spanning M447 to M448	AC	AC	2	8	30	8	0.04	92	
29.64	M448 +0.000	C	UH	Projects spanning M448 to M449	AC	AC	2	8	36	8	0.13	92	
29.77	+0.134	C	UH		AC	AC	2	8	42	8	0.09	92	
29.86	+0.222	C	UH		AC	AC	2	8	48	8	0.72	92	
30.57	+0.938	C	UH		AC	AC	2	8	42	8	0.10	92	
30.68	M449 +0.053	C	UH	Projects spanning M449 to M450	AC	AC	2	8	36	8	0.07	92	
30.74	+0.12	C	UH		AC	AC	2	8	30	8	0.08	92	
30.83	+0.20	C	UH		AC	AC	2	8	24	8	0.39	92	
31.22	+0.597	C	UH		AC	AC	2	8	30	8	0.11	92	
31.33	+0.710	C	UH		AC	AC	2	8	36	8	0.06	92	
31.39	+0.768	C	UH		AC	AC	2	8	42	8	0.11	92	
31.50	+0.875	C	UH		AC	AC	2	8	48	8	0.57	92	
32.07	M450 +0.445	C	UH	Projects spanning M450 to M451	AC	AC	2	8	42	8	0.13	92	
32.20	+0.577	C	UH		AC	AC	2	8	36	8	0.04	92	
32.24	+0.61	C	UH		AC	AC	2	8	30	8	0.08	92	
32.32	+0.69	C	UH		AC	AC	2	8	24	8	4.23	92	
36.55	M454 +0.915	C	UH	Projects spanning M454 to M455	AC	AC	2	8	36	8	0.05	92	
36.60	+0.968	C	UH		AC	AC	2	8	30	8	0.12	92	
36.72	M455 +0.08	C	UH	Projects spanning M455 to M456	AC	AC	2	8	24	8	1.57	92	
38.00	M456 +0.357	C	SVP	SB Paved 66' long Variable 0-20' wide							0.01		
38.01	+0.369	C	SVP	SB Paved 296' long 20' wide							0.06		
38.07	+0.425	C	SVP	SB Paved 99' long Variable 20-0' wide							0.02		
38.29	+0.648	C	UH	Projects spanning M456 to M457	AC	AC	2	7	24	8	0.04	92	
38.34	+0.691	C	UH		AC	AC	2	6	24	8	0.04	92	
38.37	+0.729	C	J	Business Access Rd -- [R]									
		C	UH	Projects spanning M456 to M457	AC	AC	2	9	24	8	0.08	92	
38.45	+0.810	C	J	Business Access -- [R]									
		C	UH	Projects spanning M456 to M457	AC	AC	2	9	24	7	0.07	92	
38.49	+0.841	C	J	Business Access -- [R]									
38.53	+0.884	C	J	Business Access -- [R]									
		C	UH	Projects spanning M456 to M457	AC	AC	2	9	24	6	0.09	92	
38.62	+0.970	C	UH		AC	AC	2	12	24	6	0.01	92	
38.63	M457 +0.000	C	UH	Projects spanning M457 to M458	AC	AC	2	12	24	6	0.04	31 Oct 2003	
	+0.004	C	J	Business Access -- [R]									
38.67	+0.043	C	J	Business Access -- [R]									
		C	UH	Projects spanning M457 to M458	AC	AC	2	12	24	18	0.02	31 Oct 2003	
38.69	+0.065	C	UH		AC	AC	2	12	24	30	0.11	31 Oct 2003	
38.71	+0.079	C	J	Black Mesa Pump Station Rd Left & Business Access Right -- [B]									
38.72	+0.093	C	X	Gray Mountain Trading Post Elev 5032									
38.74	+0.110	C	J	Business Access -- [B]									
38.79	+0.164	C	J	Business Access -- [R]									
38.80	+0.176	C	UH	Projects spanning M457 to M458	AC	AC	2	12	24	19	0.01	31 Oct 2003	
38.82	+0.191	C	UH		AC	AC	2	12	24	8	0.15	31 Oct 2003	

U 089 at M457+0.191

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 646

M457+0.191 on U 089

ARIZONA STATE HIGHWAY SYSTEM LOG

U 089 at M457+0.341

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M457+0.341 on U 089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
38.97	M457 +0.341	C	UH	Projects spanning M457 to M458	AC	AC	2	12	30	8	0.01	31 Oct 2003	
38.98	+0.355	C	UH		AC	AC	2	8	30	8	0.13	31 Oct 2003	
39.11	+0.486	C	UH		AC	AC	2	4	30	8	0.01	31 Oct 2003	
39.12	+0.495	C	UH		AC	AC	2	4	30	5	0.03	31 Oct 2003	
39.15	+0.523	C	UH		AC	AC	2	4	30	2	0.02	31 Oct 2003	
	+0.529	C	X	Elevation 5000									
39.17	+0.540	C	UH	Projects spanning M457 to M458	AC	AC	2	4	36	2	0.04	31 Oct 2003	
39.21	+0.584	C	J S	Unknown Rd -- [R14]									
		C	UH	Projects spanning M457 to M458	AC	AC	2	8	36	8	1.88	31 Oct 2003	Map
39.59	+0.962	C	JB	Enter Navajo IR									
39.90	M458 +0.261	C	SVP	NB Paved 96' long Variable 12-20' wide							0.02		
39.91	+0.279	C	SVP	NB Paved 386' long 20' wide							0.07		
41.09	M459 +0.467	C	UH	Projects spanning M459 to M460	AC	AC	2	8	30	8	0.09	31 Oct 2003	
41.18	+0.55	C	UH		AC	AC	2	8	24	8	1.03	31 Oct 2003	
42.21	M460 +0.581	C	UH	Projects spanning M460 to M461	AC	AC	2	8	30	8	0.07	31 Oct 2003	
42.29	+0.656	C	UH		AC	AC	2	8	36	8	1.08	31 Oct 2003	
42.92	M461 +0.295	C	VMS	NB Variable Message Sign (Existing)								Aug 2009	
43.36	+0.735	C	UH	Projects spanning M461 to M462	AC	AC	2	8	30	8	0.28	31 Oct 2003	
43.64	M462 +0.01	C	UH	Projects spanning M462 to M463	AC	AC	2	8	24	8	1.54	31 Oct 2003	
44.25	+0.631	C	J	Pullout Area -- [L]									
44.36	+0.734	C	J S	Pullout Area -- [L]									Map
44.42	+0.797	C	J S	Local Rd -- [B]									Map
44.47	+0.849	C	J S	School Access Rd -- [L23]									Map
45.18	M463 +0.540	C	UH	Projects spanning M463 to M464	AC	AC	2	8	36	8	0.92	31 Oct 2003	
46.10	M464 +0.47	C	UH	Projects spanning M464 to M465	AC	AC	2	8	24	8	2.01	31 Oct 2003	
46.62	M465 +0.000	C	VMS	(NB) Variable Message Sign #60 (Proposed)									
46.83	+0.213	C	J S	S 064 W to Grand Canyon									Map
48.11	M466 +0.487	C	UH	Projects spanning M466 to M467	AC	AC	2	8	30	8	0.13	31 Oct 2003	
48.24	+0.618	C	UH		AC	AC	2	8	36	8	0.15	31 Oct 2003	
48.39	+0.764	C	J S	ST089 N -- [B23]									Map
		C	UH	Projects spanning M466 to M467	AC	AC	2	8	24	8	0.27	31 Oct 2003	
48.44	+0.818	C	X	Cameron (Unincorporated) Elev 4201									
48.56	+0.938	C	BR	Little Colorado River								1958	714 ft Steel
48.66	M467 +0.000	C	UH	Projects spanning M467 to M468	AC	AC	2	3	24	3	0.05	May 2001	
48.71	+0.053	C	UH		AC	AC	2	8	24	8	0.50	May 2001	
49.00	+0.346	C	J	ST089 S -- [R]									
49.21	+0.550	C	UH	Projects spanning M467 to M468	AC	AC	2	8	36	8	0.81	May 2001	
50.01	M468 +0.399	C	UH	Projects spanning M468 to M469	AC	AC	2	8	36	8	0.11	20 Oct 2005	
50.12	+0.503	C	J	Local Rd -- [L]								20 Oct 2005	
50.13	+0.51	C	UH	Projects spanning M468 to M469	AC	AC	2	8	24	8	0.95	20 Oct 2005	
50.28	+0.663	C	BR	Old Flat Wash									44 ft Unknown
50.38	+0.770	C	J	Local Rd -- [R]								20 Oct 2005	
51.08	M469 +0.469	C	UH	Projects spanning M469 to M470	AC	AC	2	8	30	8	0.18	20 Oct 2005	

U 089 at M469+0.469

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 647

M469+0.469 on U 089

ARIZONA STATE HIGHWAY SYSTEM LOG

U 089 at M469+0.646

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M469+0.646 on U 089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
51.25	M469 +0.646	C	UH	Projects spanning M469 to M470	AC	AC	2	8	36	8	1.14	20 Oct 2005	
52.16	M470 +0.545	C	J	Local Rd -- [L]								20 Oct 2005	
52.39	+0.776	C	UH	Projects spanning M470 to M471	AC	AC	2	8	30	8	0.02	20 Oct 2005	
52.41	+0.797	C	UH		AC	AC	2	8	30	8	0.13	May 2001	
52.54	+0.92	C	UH		AC	AC	2	8	24	8	0.53	May 2001	
53.00	M471 +0.379	C	BR	Five Mile Wash								1962	164 ft Concrete
53.08	+0.460	C	UH	Projects spanning M471 to M472	AC	AC	2	8	30	8	0.13	May 2001	
53.20	+0.586	C	UH		AC	AC	2	8	36	8	0.73	May 2001	
53.93	M472 +0.326	C	UH	Projects spanning M472 to M473	AC	AC	2	8	30	8	0.26	May 2001	
54.19	+0.58	C	UH		AC	AC	2	8	24	8	1.68	May 2001	
55.88	M474 +0.272	C	UH	Projects spanning M474 to M475	AC	AC	2	8	30	8	0.21	May 2001	
56.08	+0.478	C	UH		AC	AC	2	8	36	8	0.92	May 2001	
57.01	M475 +0.409	C	UH	Projects spanning M475 to M476	AC	AC	2	8	30	8	0.07	May 2001	
57.07	+0.47	C	UH		AC	AC	2	8	24	8	1.77	May 2001	
57.92	M476 +0.318	C	BR	Unknown Wash								1960	141 ft Concrete
58.74	M477 +0.145	C	BR	Moenkopi Wash								1998	192 ft Concrete
58.85	+0.249	C	UH	Projects spanning M477 to M478	AC	AC	2	8	30	8	0.15	May 2001	
59.00	+0.401	C	UH		AC	AC	2	8	36	8	0.87	May 2001	
59.87	M478 +0.264	C	UH	Projects spanning M478 to M479	AC	AC	2	8	30	8	0.30	May 2001	
60.17	+0.56	C	UH		AC	AC	2	8	24	8	0.59	May 2001	
60.76	M479 +0.140	C	UH	Projects spanning M479 to M480	AC	AC	2	8	36	8	1.04	May 2001	
61.80	M480 +0.210	C	UH	Projects spanning M480 to M481	AC	MBH	2	8	36	8	0.03	76	
61.83	+0.23	C	UH		AC	MBH	2	8	24	8	1.77	76	
62.39	+0.800	C	J S	U 160 East									
63.58	M481 +0.974	C	BR	Hamblin Wash								1960	111 ft Concrete
63.60	M482 +0.004	C	UH	Projects spanning M482 to M483	AC	MBH	2	8	24	8	3.07	85	
66.67	M485 +0.000	C	UH	Projects spanning M485 to M486	AC	AC	2	8	24	8	6.12	10 Nov 2000	
		C	VMS	(SB) Variable Message Sign #99 (Proposed)									
72.79	M491 +0.619	C	UH	Projects spanning M491 to M492	AC	AC	2	8	30	8	0.18	10 Nov 2000	
72.97	+0.801	C	UH		AC	AC	2	8	36	8	1.09	10 Nov 2000	
74.06	M492 +0.886	C	UH	Projects spanning M492 to M493	AC	AC	2	8	30	8	0.12	10 Nov 2000	
74.19	M493 +0.01	C	UH	Projects spanning M493 to M494	AC	AC	2	8	24	8	0.01	10 Nov 2000	
74.20	+0.021	C	UH		AC	AC	2	8	30	8	0.12	10 Nov 2000	
74.32	+0.14	C	UH		AC	AC	2	8	24	8	0.01	10 Nov 2000	
74.33	+0.149	C	UH		AC	AC	2	8	36	8	0.97	10 Nov 2000	
75.30	M494 +0.120	C	UH	Projects spanning M494 to M495	AC	AC	2	8	30	8	0.27	10 Nov 2000	
75.57	+0.39	C	UH		AC	AC	2	8	24	8	0.60	10 Nov 2000	
76.16	+0.988	C	UH		AC	AC	2	8	24	8	2.90	31 Jul 2011	
78.41	M497 +0.218	C	BR	Wash								1958	38 ft Unknown
79.07	+0.880	C	UH	Projects spanning M497 to M498	AC	AC	2	5	24	5	0.06	31 Jul 2011	
79.13	+0.945	C	UH		AC	AC	2	2	24	2	0.20	31 Jul 2011	
79.17	+0.985	C	J S	Residential Access Left -- [L]									
79.20	M498 +0.012	C	J S	Business Access -- [B]									

Map

Map

Map

U 089 at M498+0.012

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 648

M498+0.012 on U 089

ARIZONA STATE HIGHWAY SYSTEM LOG

U 089 at M498+0.020

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M498+0.020 on U 089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
79.20	M498 +0.020	C	X	Kaibito Gap Elev 5294									
79.24	+0.055	C	J S	Business Access Left & Navajo Route 20 to Right -- [B]									
79.32	+0.135	C	J S	Local Rd Left -- [L]									
79.33	+0.148	C	UH	Projects spanning M498 to M499	AC	AC	2	5	24	5	0.07	31 Jul 2011	
79.36	+0.174	C	J S	Business Access -- [R]									
79.40	+0.218	C	UH	Projects spanning M498 to M499	AC	AC	2	8	24	8	1.79	31 Jul 2011	
79.59	+0.406	C	J	Local Rd -- [L]									
81.03	M499 +0.838	C	J S	Refuse Transfer Station Turnout -- [R]									
81.20	+1.008	C	UH	Projects spanning M499 to M500	AC	AC	2	8	30	8	0.16	31 Jul 2011	
81.35	M500 +0.156	C	UH	Projects spanning M500 to M501	AC	AC	2	8	36	8	0.97	31 Jul 2011	
82.33	M501 +0.134	C	UH	Projects spanning M501 to M502	AC	AC	2	8	30	8	0.06	31 Jul 2011	
82.38	+0.19	C	UH		AC	AC	2	8	24	8	0.47	31 Jul 2011	
82.86	+0.662	C	UH		AC	AC	2	8	30	8	0.10	31 Jul 2011	
82.96	+0.767	C	UH		AC	AC	2	8	36	8	1.13	31 Jul 2011	
84.09	M502 +0.890	C	UH	Projects spanning M502 to M503	AC	AC	2	8	30	8	0.16	31 Jul 2011	
84.25	M503 +0.04	C	UH	Projects spanning M503 to M504	AC	AC	2	8	24	8	0.77	31 Jul 2011	
85.02	+0.814	C	UH		AC	AC	2	8	24	8	0.08	85	
85.10	+0.896	C	UH		AC	AC	2	8	24	8	1.45	1997	
86.55	M505 +0.362	C	UH	Projects spanning M505 to M506	AC	AC	2	8	30	8	0.27	1997	
86.82	+0.633	C	UH		AC	AC	2	8	36	8	1.46	1997	
88.28	M507 +0.094	C	UH	Projects spanning M507 to M508	AC	AC	2	8	30	8	0.15	1997	
88.43	+0.24	C	UH		AC	AC	2	8	24	8	1.69	1997	
90.12	M508 +0.937	C	UH	Projects spanning M508 to M509	AC	AC	2	8	30	8	0.26	1997	
90.38	M509 +0.198	C	UH	Projects spanning M509 to M510	AC	AC	2	8	36	8	0.91	1997	
91.29	M510 +0.109	C	UH	Projects spanning M510 to M511	AC	MBH	2	8	36	8	0.46	77	
91.75	+0.565	C	UH		AC	MBH	2	8	30	8	0.07	77	
91.82	+0.640	C	UH		AC	MBH	2	8	36	8	0.11	77	
91.93	+0.74	C	UH		AC	MBH	2	8	30	8	0.47	77	
92.40	M511 +0.217	C	UH	Projects spanning M511 to M512	AC	MBH	2	8	36	8	0.66	77	
93.06	+0.880	C	UH		AC	MBH	2	8	36	8	0.31	80	
93.36	M512 +0.183	C	UH	Projects spanning M512 to M513	AC	MBH	2	8	30	8	0.32	80	
93.68	+0.50	C	UH		AC	MBH	2	8	24	8	4.91	80	
98.59	M517 +0.400	C	UH	Projects spanning M517 to M518	AC	AC	2	8	24	8	2.10	Sep 2000	
100.69	M519 +0.550	C	UH	Projects spanning M519 to M520	AC	AC	2	8	30	8	0.32	Sep 2000	
101.01	+0.873	C	UH		AC	AC	2	8	36	8	1.29	Sep 2000	
102.31	M521 +0.156	C	UH	Projects spanning M521 to M522	AC	AC	2	8	30	8	0.11	Sep 2000	
102.42	+0.27	C	UH		AC	AC	2	8	24	8	2.37	Sep 2000	
102.75	+0.602	C	BR	Tanner Wash									
104.79	M523 +0.600	C	UH	Projects spanning M523 to M524	AC	MBH	2	8	24	8	0.25	80	
105.04	+0.850	C	UH		AC	AC	2	8	24	8	0.27	1993	
105.21	M524 +0.013	C	J S	UA089 to Bitter Springs and Jacob Lake -- [L23]									
105.30	+0.108	C	TR	SB Truck Escape Ramp									
105.31	+0.115	C	UH	Projects spanning M524 to M525	Gravel	Paved	1		12		0.23	1993	
					AC	AC	2	8	36	8	0.03	1993	

U 089 at M524+0.115

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 649

M524+0.115 on U 089

ARIZONA STATE HIGHWAY SYSTEM LOG

U 089 at M524+0.115

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M524+0.115 on U 089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
105.31	M524 +0.115	C	TR	SB Truck Escape Ramp	Paved	Gravel	1	12		0.01	1993		
105.34	+0.143	C	UH	Projects spanning M524 to M525	AC	AC	2	8	30	8	0.06	1993	
105.40	+0.200	C	UH		AC	AC	2	5	30	5	0.05	Oct 2008	
105.45	+0.25	C	UH		AC	AC	2	5	24	5	0.51	Oct 2008	
105.79	+0.592	C	SVP	NB Paved 35' long, 0-35' wide							0.01		
	+0.599	C	SVP	NB Paved 320' long, 35' wide							0.06		
105.86	+0.660	C	SVP	NB Paved 35' long, 35-0' wide							0.01		
105.96	+0.760	C	UH	Projects spanning M524 to M525	AC	AC	2	3.5	30	3.5	0.04	Oct 2008	
106.00	+0.800	C	UH		AC	AC	2	2	36	2	3.11	Oct 2008	
108.04	M527 +0.021	C	SVP	SB Paved 500' long, 40' wide							0.09		
108.76	+0.745	C	SVP	SB Paved 45' long, 0-45' wide							0.01		
108.77	+0.754	C	SVP	SB Paved 370' long, 45' wide							0.07		
108.79	+0.771	C	SVP	NB Graded 320' long, 10' wide							0.06		
108.84	+0.824	C	SVP	SB Paved 45' long, 45-0' wide							0.01		
109.03	M528 +0.026	C	SVP	NB Graded 260' long, 10' wide							0.05		
109.10	+0.103	C	UH	Projects spanning M528 to M529	AC	AC	2	3.5	30	3.5	0.17	Oct 2008	
109.28	+0.276	C	UH		AC	AC	2	5	24	5	3.13	Oct 2008	
110.72	M529 +0.730	C	SVP	NB Graded 320' long, 10' wide							0.06		
111.03	M530 +0.029	C	J S	BIA 6210 -- [R14]									Map
112.05	M531 +0.038	C	SVP	NB Graded 320' long, 10' wide							0.08		
112.21	+0.198	C	SVP	SB Graded 260' long, 10' wide							0.04		
112.41	+0.399	C	UH	Projects spanning M531 to M532	MBL	MBH	2	5	24	5	0.16	57	
112.57	+0.556	C	UH		AC	AC	2	5	24	5	7.04	1993	
118.64	M537 +0.636	C	X	Historic Site And Interpretation Center									
119.61	M538 +0.580	C	UH	Projects spanning M538 to M539	AC	AC	2	5	36	5	1.07	May 2001	
120.68	M539 +0.65	C	UH	Projects spanning M539 to M540	AC	AC	2	5	24	5	5.13	May 2001	
125.63	M544 +0.648	C	JB	Leave Navajo IR, SCL Page									
125.81	+0.830	C	UH	Projects spanning M544 to M545	AC	AC	2	5	36	5	1.07	May 2001	
126.88	M545 +0.87	C	UH	Projects spanning M545 to M546	AC	AC	2	5	24	5	0.14	May 2001	
127.02	M546 +0.020	C	UH	Projects spanning M546 to M547	AC	AC	2	5	24	5	0.92	1993	
127.20	+0.195	C	J S	S 098 to Kaibito -- [R14]									Map
127.94	+0.938	C	UH	Projects spanning M546 to M547	AC	AC	2	8	24	8	0.60	1993	
	+0.940	C	J S	Haul Rd									Map
		C	UB	SUB Page									
128.24	M547 +0.227	C	J S	Lake Powell Blvd South Loop to Page -- [B1234]									Map
128.54	+0.527	C	UH	Projects spanning M547 to M548	AC	AC	2	5	24	5	2.17	1993	
129.53	M548 +0.513	C	J S	Lake Powell Blvd									Map
130.00	M549 +0.000	C	JB	NCL Page, Enter Glen Canyon NRA									
		C	J	Road to Wahweap Visitor Center									
130.01	+0.010	C	UB	NUB Page									
130.61	+0.616	C	BR	Colorado River							1958	1271 ft Steel	
130.71	+0.710	C	UH	Projects spanning M549 to M550	AC	MBH	2	5	24	5	0.78	61	
131.49	M550 +0.480	C	UH	Projects spanning M550 to M551	AC	MBH	2	5	36	5	0.08	61	

U 089 at M550+0.480

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 650

M550+0.480 on U 089

ARIZONA STATE HIGHWAY SYSTEM LOG

U 089 at M550+0.556

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M550+0.556 on U 089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
131.57	M550 +0.556	C	UH	Projects spanning M550 to M551	AC	MBH	2	5	30	5	0.07	61	
131.64	+0.625	C	UH		AC	MBH	4	8	54	8	0.02	91	
131.66	+0.64	C	UH		AC	MBH	4	8	48	8	0.07	91	
131.73	+0.715	C	UH		AC	MBH	2	5	24	5	0.47	61	
132.16	M551 +0.164	C	J S	Local Rd -- [L2]									Map
132.20	+0.196	C	UH	Projects spanning M551 to M552	AC	MBH	2	5	30	5	0.02	61	
132.22	+0.215	C	UH		AC	MBH	2	5	42	5	0.01	61	
132.23	+0.226	C	UH		AC	MBH	2	5	54	5	0.01	61	
	+0.228	C	J S	Glen Canyon National Recreation Area -- [L]									Map
132.24	+0.23	C	UH	Projects spanning M551 to M552	AC	MBH	2	5	48	5	0.01	61	
132.25	+0.247	C	UH		AC	MBH	2	5	51	5	0.10	61	
132.26	+0.258	C	IS	Inspection Station Left (off)	AC	AC	1	0	20	40.5	0.03		Map
132.28	+0.279	C	IS	Inspection Station Left (off)	AC	AC	1	5	20	85.5	0.02		Map
132.30	+0.300	C	IS	Inspection Station Left	PCC	AC	1	13	14	90	0.02		Map
132.31	+0.314	C	IS	Inspection Station Left	PCC	AC	1	16	18	36.5	0.01		Map
132.33	+0.334	C	IS	Inspection Station Left	PCC	AC	1	14	18	72	0.02		Map
132.34	+0.342	C	UH	Projects spanning M551 to M552	AC	MBH	2	5	36	5	0.03	61	
132.37	+0.368	C	IS	Inspection Station Left (on)	PCC	AC	1	6	18	49.5	0.03		Map
	+0.37	C	UH	Projects spanning M551 to M552	AC	MBH	2	5	24	5	0.03	61	
132.40	+0.402	C	UH		AC	MBH	2	5	30	5	0.04	61	
	+0.403	C	IS	Inspection Station Left (on)	PCC	AC	1	0	18	17.5	0.04		Map
132.41	+0.407	C	IS	SB Inspection Station Left (off)									
132.45	+0.44	C	UH	Projects spanning M551 to M552	AC	MBH	2	5	24	5	2.53	61	
134.98	M553 +0.985	C	UH	Projects spanning M553 to M554	AC	MBH	2	8	24	8	0.15	91	
135.13	M554 +0.128	C	UH	Projects spanning M554 to M555	AC	MBH	2	5	24	5	2.72	61	
136.01	M555 +0.000	C	VMS	(SB) Variable Message Sign #62 (Proposed)									
136.99	+0.985	C	J S	Local Residential Rd -- [B124]									Map
137.39	M556 +0.384	C	J S	Local Residential Rd -- [R14]									Map
137.85	+0.844	C	X	End U 089 at AZ/UT Line									

U 089 at M556+0.844

M556+0.844 on U 089

ARIZONA STATE HIGHWAY SYSTEM LOG

U 089 at M428+0.136

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M428+0.136 on U 089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
U 089 - Non-cardinal (from low to high for divided hwy segments)													
9.79	M428 +0.136	N	X	Begin U 089 SB divided centerline North of Flagstaff near Schultz Pass Rd									
	+0.141	N	SB	Projects spanning M428 to M429	AC	AC	2	8	24	4	0.05	Jun 2001	
9.84	+0.188	N	SB		AC	AC	2	8	30	4	0.03	Jun 2001	
9.87	+0.216	N	SB		AC	AC	2	8	36	4	0.09	Jun 2001	
9.96	+0.307	N	SB		AC	AC	2	8	24	4	3.15	Jun 2001	
13.11	M431 +0.454	N	SB	Projects spanning M431 to M432	AC	AC	2	8	36	4	2.55	Jun 2001	
15.66	M434 +0.000	N	SB	Projects spanning M434 to M435	AC	AC	2	8	36	4	0.06	1999	
15.72	+0.05	N	SB		AC	AC	2	8	24	4	8.02	1999	
16.93	M435 +0.274	N	SVP	(SB) Paved 81' long, Variable 0-30' wide							0.02		
16.94	+0.290	N	SVP	(SB) Paved 516' long, 30' wide							0.10		
17.04	+0.388	N	SVP	(SB) Paved 80' long, Variable 30-0' wide							0.02		
23.74	M442 +0.099	N	X	U 089 return to single centerline									

U 089 at M442+0.099

M442+0.099 on U 089

ARIZONA STATE HIGHWAY SYSTEM LOG

U 089 at M420-0.894

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M420-0.894 on U 089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
U 089 - Others													
0.60	M420 -0.894	J	Flagstaff Mall										
Cardinal Mainline Averages/Totals:						291.54	6.66	28.68	7.28	135.93	1996.5	0.00 Miles of Median	
Non-Cardinal Mainline Averages/Totals:						27.90	8.00	26.34	4.00	13.95	1999.8		

ARIZONA STATE HIGHWAY SYSTEM LOG

U 093 at M003-2.343

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M003-2.343 on U 093

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
U 093 - Cardinal (low to higher reference marker)													
0.00	M003 -2.343	C	X (SB) Begin Arizona control of U 093 at AZ/NV State Line (above Hoover Dam)										
		A	JB Inside Mohave County								19 Oct 2010		
		C	SB Projects spanning M2 to M4	PCC	AC	2	4	25	10	0.15	19 Oct 2010		
		A	BR Colorado River								2010	Concrete/Steel	
0.06		C	J S UX093 West and U 093 North & South Roundabout -- [B]								2009010		Map
0.15	M003 -2.194	C	SB Projects spanning M2 to M4	AC	AC	2	4	25	10	0.06	19 Oct 2010		
0.19		C	J S Business Access -- [L]								2009010		Map
0.21	M003 -2.138	C	SB Projects spanning M2 to M4	AC	AC	2	5	25	10	0.04	19 Oct 2010		
0.24	-2.100	C	SB	AC	AC	2	6	25	10	1.48	19 Oct 2010		
0.25		C	J S Business Access -- [L]								2009010		Map
0.28		C	J S Local Rd -- [L]								2009010		Map
0.66	M003 -1.682	A	OP SX093 & Sewer Pond Access Rd								19 Oct 2010	902 ft Concrete/Ste	
1.36	-0.982	A	OP Kingman Wash Access Rd								19 Oct 2010	139 ft Concrete/Ste	
1.73	-0.616	C	SB Projects spanning M2 to M4	AC	AC	2	2	25	2	0.82	Nov 2010		
2.55	+0.206	C	SB Projects spanning M3 to M4	AC	AC	2	5	25	5	0.14	Nov 2010		
2.69	+0.347	C	SB	AC	AC	2	8	25	8	10.90	Nov 2010		
12.02	M012 +0.657	C	J S Rest Area Turnout										Map
13.59	M014 +0.226	C	J S Willow Beach Rd -- [R1]										Map
		C	SB Projects spanning M14 to M15	AC	AC	2	8	37	8	0.25	Nov 2010		
13.84	+0.476	C	SB	AC	AC	2	8	31	8	0.11	Nov 2010		
13.94	+0.58	C	SB	AC	AC	2	8	25	8	1.53	Nov 2010		
15.47	M016 +0.104	C	SB Projects spanning M16 to M17	AC	AC	2	8	25	5	0.16	Nov 2010		
15.63	+0.266	C	SB	AC	AC	2	2	25	2	0.05	Sep 1999		
15.69	+0.320	C	SB	AC	AC	2	2	25	2	5.79	Apr 2000		
15.70	+0.330	C	JB Leave Lake Mead NRA										
17.86	M019 +0.183	A	J S Temple Bar Rd -- [L234]								2004		Map
21.47	M022 +0.790	C	SB Projects spanning M22 to M23	AC	AC	2	2	25	2	0.09	Jul 1999		
21.56	+0.880	C	SB	AC	AC	2	1	25	1	6.12	Jul 1999		
27.69	M029 +0.000	C	SB Projects spanning M29 to M30	AC	AC	2	1	25	1	0.34	Jul 1999		
28.03	+0.340	C	SB	AC	AC	2	1	25	1	6.11	Apr 2000		
34.13	M035 +0.387	C	SB Projects spanning M35 to M36	AC	AC	2	4.5	25	10	0.41	Apr 2000		
34.54	+0.800	C	SB	AC	AC	2	4.5	25	10	0.02	82		
34.57	+0.821	C	SB	AC	AC	2	8	25	10	0.09	82		
34.58	+0.838	C	BR (SB) Detrital Wash								1982	412 ft Concrete	
34.65	+0.908	C	SB Projects spanning M35 to M36	AC	AC	2	2	25	10	0.03	77		
34.68	+0.938	C	SB	AC	AC	2	2	25	10	0.31	24 May 2001		
35.00	M036 +0.250	C	SB Projects spanning M36 to M37	AC	AC	2	2	25	6	0.25	24 May 2001		
35.24	+0.496	C	SB	AC	AC	2	2	25	2	5.34	24 May 2001		
38.46	M039 +0.718	A	J S Smith City Rd -- [L2]										Map
40.58	M041 +0.837	A	J S Pierce Ferry Rd -- [L234]										Map
		C	SB Projects spanning M41 to M42	AC	AC	2	2	37	2	0.27	24 May 2001		
40.86	M042 +0.113	C	SB Projects spanning M42 to M43	AC	AC	2	2	31	2	0.10	24 May 2001		

U 093 at M042+0.113

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 654

M042+0.113 on U 093

ARIZONA STATE HIGHWAY SYSTEM LOG

U 093 at M042+0.20

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M042+0.20 on U 093

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
40.95	M042 +0.20	C	SB Projects spanning M42 to M43	AC	AC	2	2	25	2	3.96	24 May 2001		
44.07	M045 +0.314	A	J S Cottonwood Rd -- [R124]										Map
44.91	M046 +0.154	C	SB Projects spanning M46 to M47	AC	MBH	2	2	25	4	0.28	88		
45.19	+0.434	C	SB	AC	AC	2	2	25	2	6.30	24 May 2001		
46.78	M048 +0.033	A	X Median Cross-Over -- [U24]										Map
49.86	M051 +0.105	A	J S Big Wash Rd -- [L24]										Map
50.09	+0.338	A	J S Local Rd -- [B24]										Map
50.24	+0.492	C	BR (SB) Big Wash								1972	164 ft Unknown	
51.49	M052 +0.757	A	J S Chloride Rd -- [L234]										Map
		C	SB Projects spanning M52 to M53	AC	AC	2	2	37	2	0.04	24 May 2001		
51.53	+0.793	C	SB	AC	AC	2	2	31	2	0.04	24 May 2001		
51.57	+0.83	C	SB	AC	AC	2	2	25	2	5.16	24 May 2001		
53.18	M054 +0.434	A	J S Unknown Rd -- [L24]										Map
54.17	M055 +0.412	A	J S Colorado Rd -- [R24]										Map
54.98	M056 +0.223	A	J S Local Rd -- [L24]										Map
56.34	M057 +0.603	A	X Median Cross-Over -- [U24]										Map
56.73	+0.999	C	SB Projects spanning M57 to M58	AC	MBH	2	3	25	3	0.35	24 May 2001		
56.75	+1.012	A	J S Hermit Dr -- [B24]										Map
57.08	M058 +0.319	C	SB Projects spanning M58 to M59	AC	AC	2	4	25	2	0.07	24 May 2001		
57.15	+0.386	C	SB	AC	AC	2	4	25	10	5.41	23 Oct 2006		
57.44	+0.677	C	J S Mineral Park Rd -- [B234]										Map
57.94	M059 +0.174	C	BR (SB) Bismark Canyon Wash								1972	164 ft Unknown	
58.52	+0.754	A	J S Golconda Mine Rd -- [L24]										Map
59.02	M060 +0.250	C	BR (SB) Cerbat Wash								1972	111 ft Unknown	
60.79	M062 +0.051	A	J S Cerbat Rd Left & Golden Valley Dr Right -- [B234]										Map
62.56	M063 +0.800	C	SB Projects spanning M63 to M64	AC	AC	2	4	25	10	0.91	25 Oct 2011		
63.16	M064 +0.401	A	J S Ranch Rd -- [L234]										Map
63.46	+0.700	C	SB Projects spanning M64 to M65	AC	AC	2	5	25	10	0.23	25 Oct 2011		
63.69	+0.925	C	SB	AC	AC	2	5	25	10	0.08	25 Oct 2011		
63.77	M065 +0.018	C	SB Projects spanning M65 to M66	AC	AC	2	5	25	10	1.54	25 Oct 2011		
63.80	+0.046	A	J S Chea Dr Left & Agua Fria Dr Right -- [B1234]										Map
65.11	M066 +0.360	C	VMS (SB) Variable Message Sign #379 (Existing)										
65.31	+0.550	C	SB Projects spanning M66 to M67	AC	AC	2	5	31	10	0.04	25 Oct 2011		
65.34	+0.586	C	SB	AC	AC	2	5	37	10	0.11	25 Oct 2011		
65.45	+0.69	C	SB	AC	AC	2	5	25	10	0.98	25 Oct 2011		
65.79	M067 +0.028	C	OP S 068								1999	214 ft Concrete	
65.85	+0.090	C	IS (SB) Inspection Station (off)	Paved	Paved	1	4	14	6	0.41			Map
66.43	+0.670	C	SB Projects spanning M67 to M68	AC	AC	2	5	37	10	1.20	25 Oct 2011		
67.63	M068 +0.881	C	SB Projects spanning M68 to M69	AC	AC	2	5	31	10	0.26	25 Oct 2011		
67.89	M069 +0.14	C	SB Projects spanning M69 to M70	AC	AC	2	5	25	10	0.95	25 Oct 2011		
68.57	+0.826	C	JB WCL Kingman Elev 3345										
68.85	M070 +0.071	C	UH Projects spanning M70 to M71	AC	AC	4	10	52	5	0.07	25 Oct 2011		
68.90	+0.124	C	VMS SB Variable Message Sign (Operational)										

U 093 at M070+0.124

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 655

M070+0.124 on U 093

ARIZONA STATE HIGHWAY SYSTEM LOG

U 093 at M070+0.124

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M070+0.124 on U 093

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
68.90	M070 +0.124	C	VMS	NB Variable Message Sign #402 (Operational)									
68.92	+0.140	C	UH	Projects spanning M70 to M71	AC	AC	4	5	52	5	0.03	25 Oct 2011	
68.95	+0.173	C	UH		AC	AC	4	0	52	0	0.60	25 Oct 2011	
69.03	+0.257	C	J	Clare Ave (NB Loop Access) -- [R]									
69.08	+0.305	C	J	Clare Ave (SB Loop Access) -- [R]									
69.10	+0.322	C	BR	Wash							1959	32 ft Unknown	
69.11	+0.336	C	J	Business Access -- [B]									
69.13	+0.352	C	J	Business Access -- [R]									
	+0.353	C	X	NB Pedestrian Rest Area									
69.14	+0.362	C	J	Betty Ln -- [L]									
69.15	+0.371	C	J	Business Access -- [R]									
	+0.376	C	UB	WUB Kingman									
	+0.377	C	J	Business Access -- [R]									
69.16	+0.383	C	J	Business Access -- [L]									
69.17	+0.395	C	J	Business Access -- [B]									
69.19	+0.409	C	J	Metwell Dr -- [R]									
	+0.414	C	J	Business Access -- [B]									
69.20	+0.427	C	J	Business Access -- [B]									
69.22	+0.440	C	J	Business Access -- [R]									
	+0.445	C	J	Business Access -- [L]									
69.24	+0.464	C	J	Business Access -- [R]									
69.25	+0.470	C	J	Business Access -- [L]									
69.27	+0.496	C	J	Business Access -- [R]									
69.29	+0.510	C	J	Fort Beale Dr -- [L]									
69.30	+0.520	C	J	Business Access -- [R]									
69.31	+0.531	C	J	Business Access -- [L]									
	+0.537	C	J	Business Access -- [L]									
69.32	+0.546	C	J	Business Access -- [R]									
69.33	+0.552	C	J	Business Access -- [R]									
69.35	+0.569	C	J	Business Access -- [B]									
69.36	+0.580	C	J	Business Access -- [L]									
69.37	+0.593	C	J	Business Access -- [L]									
69.38	+0.601	C	J	Business Access -- [R]									
	+0.607	C	J	Business Access -- [L]									
69.42	+0.643	C	J	Evelyn Dr -- [L]									
69.44	+0.667	C	J	Business Access -- [L]									
69.46	+0.687	C	X	SB Pedestrian Rest Area									
69.49	+0.709	C	J	Joyce Ave -- [L]									
69.50	+0.720	C	J	Business Access -- [R]									
69.51	+0.733	C	J	Business Access -- [R]									
69.53	+0.749	C	J	Business Access -- [B]									
69.55	+0.769	C	J	Alma Ave Left & F St Right -- [B]									
	+0.772	C	UH	Projects spanning M70 to M71	AC	AC	4	0	52	0	0.01	1993	

U 093 at M070+0.772

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 656

M070+0.772 on U 093

ARIZONA STATE HIGHWAY SYSTEM LOG

U 093 at M070+0.777

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M070+0.777 on U 093

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
69.55	M070 +0.777	C	J	Business Access -- [R]									
69.56	+0.782	C	UH	Projects spanning M70 to M71	PCC	PCC	4	0	52	0	0.19	1993	
69.57	+0.791	C	J	Business Access -- [L]									
69.58	+0.802	C	J	Business Access -- [R]									
69.59	+0.814	C	X	SB Pedestrian Rest Area									
69.61	+0.830	C	J	Business Access -- [L]									
69.62	+0.844	C	J	Business Access -- [R]									
69.63	+0.857	C	J	Business Access -- [R]									
69.64	+0.868	C	J	Business Access -- [B]									
69.66	+0.888	C	J	S Business Access -- [R]									Map
69.68	+0.905	C	J	S Business Access -- [B]									Map
69.69	+0.916	C	X	NB Pedestrian Rest Area									
69.70	+0.919	C	J	S Business Access -- [R]									Map
69.71	+0.935	C	J	S Lampton Ave -- [L]									Map
69.74	+0.962	C	J	S Business Access -- [R]									Map
69.75	+0.975	C	DH	Projects spanning M70 to M71	PCC	PCC	4	0	52	0	0.07	1993	
69.77	+0.994	A	J	S I 040 Exit #48 C & J-Ramp (Signalized) -- [R]									Map
69.81	M071 +0.016	C	UP	I 040 EB								1980	??'-??"
69.82	+0.027	C	DH	Projects spanning M71 to M72	PCC	PCC	4	0	52	0	0.04	25 Oct 2011	
	+0.030	C	UP	I 040 WB								1980	??'-??"
		C	X	Elevation 3345									
69.86	+0.040	C	J	S Segment End U 093 at I 040 Exit #48 A & G-Ramp (Signalized) -- [L2]									Map
92.65	M091 +0.358	C	X	Continue U 093 at U 093 2-Way Spur over I 040 & I 040 A-Ramp Exit #71 Round Valley									Map
	+0.378	C	JB	Inside Mohave County									
	+0.358	C	UH	Projects spanning M91 to M92	AC	MBH	2	8	36	8	0.02	1965	
92.67	+0.375	C	UH		AC	AC	2	8	48	2	0.04	1965	
92.71	+0.415	C	UH		AC	AC	2	8	42	2	0.04	1965	
92.75	+0.452	C	UH		AC	AC	2	8	36	2	0.01	16 Jun 2006	
92.76	M071 +22.9	C	UH	Projects spanning M71 to M72	AC	AC	2	8	30	2	0.01	16 Jun 2006	
92.77		C	UH		AC	AC	2	8	24	2	0.34	16 Jun 2006	
93.11	M091 +0.819	C	UH	Projects spanning M91 to M92	AC	AC	2	8	24	10	0.05	Oct 2008	
93.16	+0.865	C	UH		AC	AC	2.5	8	30	10	0.10	Oct 2008	
93.26	+0.969	C	UH		AC	AC	3	8	36	10	0.04	Oct 2008	
93.31	M092 +0.012	C	SB	Projects spanning M92 to M93	AC	AC	1.5	4	18	10	0.01	Oct 2008	
93.32	+0.023	C	SB		AC	AC	2	4	24	10	3.36	Oct 2008	
93.78	+0.480	A	J	S Frontage Rd Access -- [L24]								Oct 2008	Map
95.12	M093 +0.852	A	J	S Coyote Dr Left & Local Rd Right -- [B24]								Oct 2008	Map
96.27	M095 +0.000	C	VMS	NB Variable Message Sign #74 (Proposed)									
96.69	+0.411	C	SB	Projects spanning M95 to M96	AC	AC	2	2	24	10	0.18	16 Jun 2006	
96.87	+0.595	C	SB		AC	AC	2	2	24	8	0.21	16 Jun 2006	
97.02	+0.745	A	J	S Hackberry Rd Left & Old Hwy U 093 Right -- [B24]									Map
97.08	+0.803	C	SB	Projects spanning M95 to M96	AC	AC	2	2	24	10	5.06	16 Jun 2006	
97.80	M096 +0.519	A	X	Median Cross-Over -- [U]									Map

U 093 at M096+0.519

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 657

M096+0.519 on U 093

ARIZONA STATE HIGHWAY SYSTEM LOG

U 093 at M097+0.322

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M097+0.322 on U 093

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
98.61	M097 +0.322	A	J S Local Rd -- [R24]										
98.74	+0.454	C	BR (SB) Kabba Wash								16 Jun 2006	273 ft Concrete/Ste	Map
99.45	M098 +0.152	A	J S Local Rd -- [L24]										Map
100.19	+0.896	A	J S Frontage Access Rd -- [R24]										Map
100.94	M099 +0.659	A	X Median Cross-Over -- [U]										Map
101.53	M100 +0.264	C	BR (SB) Wheeler Wash								16 Jun 2006	302 ft Concrete/Ste	
102.14	+0.868	A	J S Windmill Ranch Rd -- [B24]										Map
		C	SB Projects spanning M100 to M101	AC	AC	2	3	24	10	0.11	16 Jun 2006		
102.25	+0.976	C	SB	AC	AC	1.5	3	18	10	0.01	16 Jun 2006		
102.26	+0.989	C	SB	AC	AC	1.5	3	18	23	0.19	16 Jun 2006		
102.44	M101 +0.171	C	SB Projects spanning M101 to M102	AC	AC	1	3	12	23	0.37	16 Jun 2006		
102.83	+0.554	C	UH	AC	AC	2.5	2	30	2	0.08	16 Jun 2006		
102.91	+0.635	C	UH	AC	AC	2	2	24	2	0.03	16 Jun 2006		
102.94	+0.664	C	UH	AC	AC	2	2	24	2	1.92	2006		
103.22	+0.945	C	SVP NB Paved 731' long ?' wide							0.14			
104.01	M102 +0.752	C	BR Bat Wash								1956	21 ft Unknown	
104.35	M103 +0.103	C	SVP NB Unpaved 125' long 0-20' wide							0.02			
104.37	+0.126	C	SVP NB Unpaved 103' long 20-0' wide							0.02			
104.46	+0.220	C	SVP NB Unpaved 65' long 0-10' wide							0.01			
104.48	+0.232	C	SVP NB Unpaved 170' long 10' wide							0.03			
104.51	+0.264	C	SVP NB Unpaved 154' long 10-0' wide							0.03			
104.65	+0.403	C	SVP SB Unpaved 87' long 0-11' wide							0.02			
104.66	+0.419	C	SVP SB Unpaved 65' long 11-0 wide							0.01			
104.69	+0.445	C	BR Moss Wash								1956	86 ft Unknown	
104.84	+0.595	C	SVP SB Unpaved 121' long 0-52' wide							0.02			
104.86	+0.617	C	UH Projects spanning M103 to M104	AC	AC	2	2	24	2	0.03	10 Sep 2010		
	+0.618	C	SVP SB Unpaved 227' long 52-0' wide							0.04			
104.90	+0.652	C	UH Projects spanning M103 to M104	AC	AC	2	6	24	6	0.11	10 Sep 2010		
105.01	+0.764	C	UH	AC	AC	2	10	24	10	0.03	10 Sep 2010		
105.04	+0.795	C	SB	AC	AC	1	4	12	10	0.22	10 Sep 2010		
105.26	M104 +0.008	C	SB Projects spanning M104 to M105	AC	AC	1	4	12	29	0.07	10 Sep 2010		
105.33	+0.082	C	SB	AC	AC	1.5	4	18	29	0.13	10 Sep 2010		
105.47	+0.214	C	SB	AC	AC	2	4	24	10	1.86	10 Sep 2010		
106.20	+0.953	C	BR (SB) Wash								2009	21 ft Unknown	
106.26	+1.007	C	SVP NB Slow Vehicle Pullout							0.05	1994		
106.35	M105 +0.047	C	BR (SB) Wash								2009	21 ft Unknown	
107.20	+0.899	A	J S Cane Springs Ranch Rd -- [B24]								10 Sep 2010		Map
107.33	M106 +0.002	C	SB Projects spanning M106 to M107	AC	AC	2	4	24	29	0.12	10 Sep 2010		
107.44	+0.119	C	SB	AC	AC	1.5	4	18	29	0.07	10 Sep 2010		
107.52	+0.192	C	SB	AC	AC	1.5	4	18	10	0.07	10 Sep 2010		
107.59	+0.267	C	SB	AC	AC	1	4	12	10	0.10	10 Sep 2010		
107.70	+0.374	C	UH	AC	AC	3	10	36	10	0.07	10 Sep 2010		
107.77	+0.445	C	UH	AC	AC	3	6	36	6	0.10	10 Sep 2010		

U 093 at M106+0.445

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 658

M106+0.445 on U 093

ARIZONA STATE HIGHWAY SYSTEM LOG

U 093 at M106+0.547

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M106+0.547 on U 093

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
107.87	M106 +0.547	C	UH Projects spanning M106 to M107	AC	AC	3	2	36	2	1.64	21 Apr 2006		
108.24	+0.914	C	SVP NB Unpaved 168' Variable 0-40' wide							0.03			
108.27	+0.946	C	SVP NB Unpaved 227' 40' wide							0.04			
108.31	M107 +0.009	C	SVP NB Unpaved 194' Variable 40-0' wide							0.04			
108.67	+0.361	C	J Upper Trout Creek Rd -- [R]										
109.51	M108 +0.197	C	UH Projects spanning M108 to M109	AC	AC	2.5	2	30	2	0.05	21 Apr 2006		
109.56	+0.248	C	UH	AC	AC	2	2	24	2	0.48	21 Apr 2006		
109.95	+0.633	C	BR Cane Springs								1961	234 ft Concrete	
110.04	+0.728	C	UH Projects spanning M108 to M109	AC	AC	2	2	30	2	0.06	21 Apr 2006		
110.10	+0.784	C	UH	AC	AC	2	2	36	2	1.14	21 Apr 2006		
111.24	M109 +0.928	C	UH Projects spanning M109 to M110	AC	AC	2	2	30	2	0.16	21 Apr 2006		
111.40	M110 +0.10	C	UH Projects spanning M110 to M111	AC	AC	2	2	24	2	3.24	21 Apr 2006		
112.89	M111 +0.565	C	J Lower Trout Creek Rd -- [R]										
114.64	M113 +0.261	C	UH Projects spanning M113 to M114	AC	AC	2	2	30	2	0.08	21 Apr 2006		
114.72	+0.341	C	UH	AC	AC	2	2	36	2	0.98	21 Apr 2006		
114.92	+0.540	C	J Back Rd -- [R]										
115.70	M114 +0.390	C	UH Projects spanning M114 to M115	AC	AC	2	2	30	2	0.16	21 Apr 2006		
115.86	+0.55	C	UH	AC	AC	2	2	24	2	1.40	21 Apr 2006		
116.99	M115 +0.691	C	BR Deluge Wash								1961	201 ft Concrete	
117.25	+0.954	C	UH Projects spanning M115 to M116	AC	AC	2	2	30	2	0.14	21 Apr 2006		
117.39	M116 +0.094	C	UH Projects spanning M116 to M117	AC	AC	2	2	36	2	0.23	21 Apr 2006		
117.62	+0.322	C	UH	AC	AC	2	2	36	2	0.34	1996		
117.96	+0.658	C	UH	AC	AC	2	2	36	2	0.26	1995		
118.22	+0.918	C	UH	AC	AC	2	8	36	2	0.12	1998		
118.34	M117 +0.033	C	UH Projects spanning M117 to M118	AC	AC	2	8	30	2	0.12	1998		
118.46	+0.15	C	UH	AC	AC	2	8	24	2	0.27	1998		
118.73	+0.423	C	UH	AC	AC	2	4	24	2	0.33	1998		
119.06	+0.753	C	UH	AC	AC	2	4	24	2	1.28	1995		
119.20	+0.895	C	J Local Access Rd -- [L]										
119.30	M118 +0.007	C	BR Wash								1954	43 ft Unknown	
119.91	+0.612	C	J Unknown Rd -- [L]										
120.33	M119 +0.000	C	UH Projects spanning M119 to M120	AC	AC	2	8	24	5	0.02	18 May 2009		
120.36	+0.023	C	UH	AC	AC	2	8	24	4	0.01	18 May 2009		
	+0.031	C	UH	AC	AC	2	6	24	4	0.04	18 May 2009		
120.40	+0.068	C	UH	AC	AC	2	4	24	4	0.02	18 May 2009		
120.42	+0.084	C	J S Local Rd -- [R14]										Map
		C	UH Projects spanning M119 to M120	AC	AC	2	4	24	6	0.10	18 May 2009		
120.47	+0.140	C	J S Local Rd -- [R4]										Map
120.51	+0.180	C	UH Projects spanning M119 to M120	AC	AC	2	6	24	5	0.05	18 May 2009		
120.56	+0.229	C	UH	AC	AC	2	4	24	2	0.04	1995		
120.61	+0.276	C	UH	AC	AC	2	7	24	4	0.06	Nov 2008		
120.67	+0.341	C	UH	AC	AC	2	10	24	4	0.03	Nov 2008		
120.71	+0.375	C	SB	AC	AC	1	9.5	12	4	0.02	Nov 2008		

U 093 at M119+0.375

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 659

M119+0.375 on U 093

ARIZONA STATE HIGHWAY SYSTEM LOG

U 093 at M119+0.394

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M119+0.394 on U 093

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
120.73	M119 +0.394	C	SB	Projects spanning M119 to M120	AC	AC	1.5	9.5	18	4	0.03	Nov 2008	
120.76	+0.422	C	SB		AC	AC	1.5	9.5	18	10	0.03	Nov 2008	
120.78	+0.450	C	SB		AC	AC	2	4	24	10	0.80	Nov 2008	
120.95	+0.614	C	FR	Two Way Frontage Rd Right	Gravel	Gravel	2	0	14	0	0.14	Nov 2008	
121.08	+0.745	C	J S	Frontage Access Rd Left & Gunsite Canyon Rd Right -- [B]							Nov 2008		Map
	+0.746	A	J S	Frontage Access Rd/Gunsite Canyon Rd -- [R4]							Nov 2008		Map
121.58	M120 +0.275	C	SB	Projects spanning M120 to M121	AC	AC	2	6	24	12	0.03	Nov 2008	
121.60	+0.290	C	BR	(SB) Tompkins Canyon							2008	74 ft Concrete	
121.61	+0.306	C	SB	Projects spanning M120 to M121	AC	AC	2	4	24	10	0.70	Nov 2008	
121.80	+0.495	C	FR	Two Way Frontage Rd Right	Gravel	Gravel	2	0	14	0	0.19	Nov 2008	
121.95	+0.648	C	FR	Two Way Frontage Rd Right	Gravel	Gravel	2	0	28	0	0.75	Nov 2008	
122.07	+0.767	C	J	Cedar Mine Rd -- [R]							Nov 2008		
122.31	M121 +0.038	C	SB	Projects spanning M121 to M122	AC	AC	1.5	6	18	25.5	0.09	Nov 2008	
122.40	+0.133	C	SB		AC	AC	1.5	6	18	41	0.04	Nov 2008	
122.44	+0.169	C	SB		AC	AC	1.5	6	18	10	0.02	Nov 2008	
122.46	+0.189	C	SB		AC	AC	1	8	12	10	0.05	Nov 2008	
122.51	+0.243	C	UH		AC	AC	2.5	10	30	10	0.04	Nov 2008	
122.55	+0.283	C	UH		AC	AC	2	10	24	10	0.02	Nov 2008	
122.57	+0.299	C	J S	Pump Station Rd/Frontage Access Rd -- [B24]							Nov 2008		Map
		C	J S	Pump Station Rd -- [L]							Nov 2008		Map
		C	UH	Projects spanning M121 to M122	AC	AC	2	10	24	3.5	0.13	Nov 2008	
122.70	+0.428	C	UH		AC	AC	2	5.5	24	3.5	0.03	Nov 2008	
122.73	+0.454	C	UH		AC	AC	2	8	24	2	1.55	1995	
122.81	+0.537	C	BR	Natural Corral							1982	172 ft Concrete	
124.28	M122 +0.957	C	UH	Projects spanning M122 to M123	AC	AC	3	2	36	2	0.08	19 Aug 2005	
124.36	M123 +0.048	C	UH	Projects spanning M123 to M124	AC	AC	3.5	2	42	2	0.04	19 Aug 2005	
124.40	+0.083	C	UH		AC	AC	4	2	52	2	0.97	19 Aug 2005	
124.98	+0.672	C	J	Chicken Springs Rd -- [B1]									
125.28	+0.968	C	X	Wikieup (Unincorporated) Elev 1990									
125.37	M124 +0.077	C	UH	Projects spanning M124 to M125	AC	MBH	4	2	52	2	0.03	19 Aug 2005	
125.40	+0.107	C	UH		AC	MBH	4	2	52	2	0.05	19 Aug 2005	
125.43	+0.139	C	J	Local Rd -- [L1]									
125.44	+0.152	C	UH	Projects spanning M124 to M125	AC	MBH	3	5	36	5	0.12	19 Aug 2005	
125.56	+0.270	C	UH		AC	MBH	2.5	5	30	5	0.09	19 Aug 2005	
125.65	+0.361	C	UH		AC	MBH	2	5.5	24	8	0.26	1986	
125.70	+0.405	C	J	Local Rd -- [L]							10 Aug 2004		
125.91	+0.618	C	UH	Projects spanning M124 to M125	AC	MBH	2	8	24	8	0.07	1986	
125.98	+0.685	C	UH		AC	MBH	2	3	24	8	0.10	1986	
126.00	+0.706	C	J	Local Rd -- [B]							10 Aug 2004		
126.08	+0.788	C	UH	Projects spanning M124 to M125	AC	MBH	2.5	3	30	8	0.04	1986	
126.12	+0.830	C	UH		AC	MBH	2.5	3	30	8	0.01	1995	
126.13	+0.837	C	UH		AC	AC	2.5	3	30	8	0.07	1995	
126.20	+0.904	C	SB		AC	Paved	2	4	24	10	0.67	1995	

U 093 at M124+0.904

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 660

M124+0.904 on U 093

ARIZONA STATE HIGHWAY SYSTEM LOG

U 093 at M125+0.550

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M125+0.550 on U 093

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
126.86	M125 +0.550	C	SB	Projects spanning M125 to M126	AC	Paved	2	4	24	10	0.05	1986	
126.91	+0.596	C	SB		AC	Paved	2	4	24	10	0.72	1986	
127.28	+0.965	C	BR	(SB) Bronco Wash								1961	186 ft Steel
127.63	M126 +0.300	C	SB	Projects spanning M126 to M127	AC	Paved	2	4	24	10	0.02	1993	
127.65	+0.323	C	SB		AC	AC	2	5	24	10	0.03	10 Aug 2004	
127.68	+0.353	C	SB		AC	AC	2	4	24	10	2.66	10 Aug 2004	
127.79	+0.464	A	J S	Unknown Rd -- [B24]							10 Aug 2004		Map
128.35	M127 +0.088	C	BR	(SB) Big Sandy River							10 Aug 2004	878 ft Concrete	
128.66	+0.405	A	J S	Cholla Canyon Ranch Rd -- [L2]							10 Aug 2004		Map
129.02	+0.757	C	BR	(SB) Sycamore Creek							10 Aug 2004	304 ft Concrete	
129.20	+0.944	A	J S	Unknown Rd -- [B24]							10 Aug 2004		Map
129.97	M128 +0.619	C	BR	(SB) Gray Wash							10 Aug 2004	244 ft Concrete	
130.06	+0.707	C	J	Unknown Rd -- [R]							10 Aug 2004		
130.34	M129 +0.017	C	SB	Projects spanning M129 to M130	AC	AC	2	4	24	10	2.95	23 Aug 2002	
131.22	+0.900	A	X	Median Cross-Over -- [U24]									
131.42	M130 +0.097	C	BR	(SB) Wash (no name)							23 Aug 2002	65 ft Concrete	
133.07	M131 +0.766	C	BR	(SB) Box Canyon Wash							23 Aug 2002	378 ft Concrete	
133.29	+0.984	C	SB	Projects spanning M131 to M132	AC	AC	2	4	24	7	0.03	23 Aug 2002	
133.32	M132 +0.009	C	SB	Projects spanning M132 to M133	AC	AC	2	4	24	7	0.10	23 Aug 2002	
133.36	+0.050	C	X	Call Box - Signal Road (on SB side)									
133.42	+0.109	A	J	Signal Rd -- [R124]									
		C	SB	Projects spanning M132 to M133	AC	AC	2	4	24	10	1.38	23 Aug 2002	
134.80	M133 +0.512	C	SB	Projects spanning M133 to M134	AC	AC	2	4	24	10	1.43	Dec 2001	
136.15	M134 +0.871	A	X	Median Cross-Over -- [U24]									
136.23	+0.951	C	SB	Projects spanning M134 to M135	AC	AC	2	6	24	12	0.31	Dec 2001	
136.47	M135 +0.215	C	BR	(SB) Kaiser Springs							Dec 2001	1646 ft Concrete	
136.54	+0.287	C	SB	Projects spanning M135 to M136	AC	AC	2	4	24	10	2.32	Dec 2001	
136.96	+0.704	A	X	Median Cross-Over -- [U24]									Map
138.86	M137 +0.567	C	SB	Projects spanning M137 to M138	AC	AC	2	4	24	10	0.36	Dec 2001	
139.22	+0.928	C	SB		AC	AC	2	4	24	10	1.06	06 Jun 2006	
140.05	M138 +0.761	A	J	Old Hwy 93 / Burro Creek Rd -- [R]									
140.28	+0.998	C	SB	Projects spanning M138 to M139	AC	AC	2	4	24	6	0.07	06 Jun 2006	
140.35	M139 +0.043	C	BR	(SB) Burro Creek								1964	964 ft Steel
140.36	+0.047	C	SB	Projects spanning M139 to M140	AC	AC	2	4	24	2	0.01	06 Jun 2006	
	+0.053	C	SB		AC	AC	2	2	24	2	0.18	06 Jun 2006	
140.54	+0.231	C	SB		AC	AC	2	4	24	8	0.10	06 Jun 2006	
140.61	+0.297	A	J	Scenic Viewpoint -- [R]									
140.64	+0.328	C	SB	Projects spanning M139 to M140	AC	AC	2	4	24	10	2.22	06 Jun 2006	
141.53	M140 +0.246	C	J S	Burro Creek Rd -- [R124]									Map
142.86	M142 +0.626	C	SB	Projects spanning M142 to M143	AC	AC	2	4	24	10	2.80	Jun 1999	
145.66	M145 +0.484	C	SB	Projects spanning M145 to M146	AC	AC	2	4	24	10	7.43	31 May 2002	
145.69	+0.515	A	J	Local Rd -- [R24]									
148.67	M148 +0.475	A	J S	Nothing, Arizona (unincorp) -- [L24]									Map

U 093 at M148+0.475

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 661

M148+0.475 on U 093

ARIZONA STATE HIGHWAY SYSTEM LOG

U 093 at M148+0.475

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M148+0.475 on U 093

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance	
148.67	M148 +0.475	A	X	Call Box - Nothing, AZ (on NB side)										
149.48	M149 +0.302	A	JB	Yavapai County										
150.28	M150 +0.096	A	X	Median Cross-Over -- [U24]										
152.11	M151 +0.946	A	J	Local Rd -- [R24]										
153.09	M152 +0.924	C	SB	Projects spanning M152 to M153	AC	AC	2	4	24	10	1.95	28 Nov 2003	239 ft Concrete	
155.04	M154 +0.838	C	J S	S 097 to Bagdad/Hillside -- [L2]	AC	AC	2	4	38	10	0.14	26 Nov 2003		
		C	SB	Projects spanning M154 to M155								28 Nov 2003		
155.18	+0.977	C	SB									28 Nov 2003		
155.41	M155 +0.21	C	SB	Projects spanning M155 to M156	AC	AC	2	4	24	10	0.19	28 Nov 2003		384 ft Concrete/Ste
155.46	+0.269	C	BR	(SB) Placeritas Creek	AC	AC	2	4	24	10	1.46	26 Nov 2003		
155.60	+0.411	C	SB	Projects spanning M155 to M156								Nov 2007		
156.25	M156 +0.456	A	X	Restricted Median Cross-Over (unpaved) -- [U]								Nov 2007		
156.59	+0.799	C	J	(SB) Grader Road -- [R]	AC	AC	2	6	24	10	0.28	Nov 2007		
157.06	M157 +0.291	C	SB	Projects spanning M157 to M158								Nov 2007		
157.31	+0.534	C	BR	(SB) Cottonwood Canyon/Bridle Creek								Nov 2007		
157.34	+0.570	C	SB	Projects spanning M157 to M158	AC	AC	2	11.7	24	10	0.19	Nov 2007	Map	
157.54	+0.764	C	SB		AC	AC	2	4	24	10	1.55	Nov 2007		
157.75	+0.984	C	J	(SB) Grader Road -- [R]	AC	AC	2	6	24	10	0.34	Nov 2007		
157.84	M158 +0.076	A	X	Restricted Median Cross-Over (unpaved) -- [U]								Nov 2007		
159.09	M159 +0.324	C	SB	Projects spanning M159 to M160								Nov 2007		
159.43	+0.667	C	SB		AC	AC	2	6	24	10	0.20	Nov 2007	Map	
159.63	+0.868	C	SB		AC	AC	2	6	24	10	0.44	03 May 2000		
160.07	M160 +0.306	C	SB	Projects spanning M160 to M161	AC	AC	2	4	24	10	0.91	03 May 2000		
160.20	+0.427	A	J S	Local Rd -- [B24]	AC	AC	1.5	4	18	10	0.30	May 2000		
		A	X	Call Box - Santa Maria (on SB side)								779 ft Concrete/Ste		
160.49	+0.718	C	BR	(SB) Santa Maria River										
160.71	+0.939	A	J S	Santa Maria Ranch Air Strip Cross Over -- [L24]	AC	AC	1	4	12	10	0.13	May 2000	Map	
160.98	M161 +0.227	C	SB	Projects spanning M161 to M162								03 May 2000		
161.28	+0.524	C	SB									03 May 2000		
161.41	+0.658	C	UH		AC	AC	2.5	5	30	5	0.17	Apr 2000		
161.58	+0.827	C	UH		AC	AC	2	5	24	5	3.67	Apr 2000		
165.25	M165 +0.463	C	UH	Projects spanning M165 to M166	AC	AC	2	5	24	5	0.09	18 May 2009		
165.34	+0.557	C	UH		AC	AC	2	5	24	5	3.38	Apr 2000		
168.72	M168 +0.940	C	UH	Projects spanning M168 to M169	AC	AC	3	5	36	5	0.13	Apr 2000		
168.86	M169 +0.080	C	UH	Projects spanning M169 to M170	AC	AC	4	5	48	5	1.06	Apr 2000		
169.92	M170 +0.100	C	UH	Projects spanning M170 to M171	AC	AC	3	5	36	5	0.10	Apr 2000		
170.02	+0.200	C	UH		AC	AC	2	5	24	5	1.76	Apr 2000		
171.78	M172 +0.000	C	UH	Projects spanning M172 to M173	AC	AC	2	5	24	5	0.48	22 Nov 2002		
172.13	+0.351	C	SVP	NB Slow Vehicle Pullout	AC	AC	2	5.5	36	5	0.15	Jan 2000		
172.26	+0.480	C	UH	Projects spanning M172 to M173								22 Nov 2002		
172.41	+0.627	C	X	ADA Roadside Table								22 Nov 2002		
	+0.630	C	UH	Projects spanning M172 to M173	AC	AC	2	6	36	5	0.10			
172.44	+0.660	C	X	Call Box - Rest Stop (on SB side)										

U 093 at M172+0.660

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 662

M172+0.660 on U 093

ARIZONA STATE HIGHWAY SYSTEM LOG

U 093 at M172+0.730

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M172+0.730 on U 093

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
172.51	M172 +0.730	C	UH	Projects spanning M172 to M173	AC	AC	2	6	36	5	0.85	22 Nov 2002	
173.36	M173 +0.577	C	UH	Projects spanning M173 to M174	AC	AC	2	7	36	5	0.07	22 Nov 2002	
173.44	+0.650	C	UH		AC	AC	2	8	24	5	0.35	22 Nov 2002	
173.58	+0.790	C	SVP	SB Slow Vehicle Pullout							0.08	Jan 2000	
173.79	M174 +0.000	C	UH	Projects spanning M174 to M175	AC	AC	2	8	24	5	0.34	Jan 2000	
173.99	+0.198	C	BR	Date Creek								1995	216 ft Concrete
174.13	+0.344	C	UH	Projects spanning M174 to M175	AC	AC	2	8	30	6.5	0.06	Jan 2000	
174.20	+0.409	C	UH		AC	AC	2	8	36	5	0.22	Jan 2000	
174.42	+0.630	C	UH		AC	AC	2	5	36	5	0.07	Jan 2000	
174.49	+0.700	C	UH		AC	AC	2	5	36	5	1.15	22 Nov 2002	
175.64	M175 +0.857	C	UH	Projects spanning M175 to M176	AC	AC	2	5	30	6.5	0.25	22 Nov 2002	
175.88	M176 +0.034	C	UH	Projects spanning M176 to M177	AC	AC	2	5	24	8	1.00	22 Nov 2002	
176.81	M177 +0.021	C	X	Leave Joshua Tree Parkway									
176.88	+0.100	C	UH	Projects spanning M177 to M178	AC	AC	2	5	24	8	4.07	Sep 1999	
180.95	M181 +0.170	C	UH	Projects spanning M181 to M182	AC	AC	2	5	30	8	0.25	Sep 1999	
181.20	+0.424	C	UH		AC	AC	2	5	36	8	0.96	Sep 1999	
182.17	M182 +0.385	C	UH	Projects spanning M182 to M183	AC	AC	2	5	36	8	0.10	64	
182.26	+0.482	C	UH		AC	AC	2	5	42	8	0.14	64	
182.40	+0.618	C	UH		AC	AC	2	5	48	8	0.07	64	
182.47	+0.685	C	UH		AC	AC	2	8	48	8	0.03	64	
182.49	+0.71	C	UH		AC	AC	2	8	36	8	0.03	64	
182.52	+0.74	C	UH		AC	AC	2	8	24	8	0.38	64	
182.69	+0.909	C	OP	S 071									118 ft Steel
182.90	M183 +0.121	C	UH	Projects spanning M183 to M184	AC	AC	2	8	36	8	0.03	64	
182.93	+0.146	C	UH		AC	AC	2	8	48	8	0.07	64	
183.00	+0.217	C	UH		AC	AC	2	8	42	8	0.07	64	
183.07	+0.285	C	UH		AC	AC	2	8	36	8	0.01	64	
	+0.29	C	UH		AC	AC	2	8	30	8	0.09	64	
183.16	+0.38	C	UH		AC	AC	2	8	24	8	9.05	64	
192.21	M192 +0.435	C	UH	Projects spanning M192 to M193	AC	AC	2	8	24	8	0.77	12 Aug 2009	
192.98	M193 +0.203	C	UH	Projects spanning M193 to M194	AC	AC	2	8	24	9	0.04	12 Aug 2009	
193.02	+0.241	C	UH		AC	AC	3	8	36	10	0.07	12 Aug 2009	
193.09	+0.309	C	UH		AC	AC	3.5	8	42	10	0.05	12 Aug 2009	
193.14	+0.361	C	SB		AC	AC	2	4	24	10	0.15	12 Aug 2009	
193.29	+0.508	C	SB		AC	AC	2	0	36	10	0.01	12 Aug 2009	
193.30	+0.517	C	SB		AC	AC	2	2	30	10	0.03	12 Aug 2009	
193.33	+0.545	C	SB		AC	AC	2	4	24	10	0.23	12 Aug 2009	
193.40	+0.616	A	J S	S 089 N -- [L2]									
193.56	+0.779	C	UH	Projects spanning M193 to M194	AC	AC	3	10	36	10	0.09	12 Aug 2009	
193.65	+0.871	C	UH		AC	AC	2	10	24	10	0.01	12 Aug 2009	
193.66	+0.880	C	UH		AC	MBH	2	8	24	8	0.01	10 Jun 2004	
193.67	+0.889	C	UH		AC	MBH	2	8	24	8	0.11	10 Jun 2004	
193.78	M194 +0.000	C	UH	Projects spanning M194 to M195	AC	MBH	2	8	24	8	4.15	10 Jun 2004	

Map

U 093 at M194+0.000

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 663

M194+0.000 on U 093

ARIZONA STATE HIGHWAY SYSTEM LOG

U 093 at M194+0.935

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M194+0.935 on U 093

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
194.72	M194 +0.935	C	J	Scenic Loop Rd -- [L]							10 Jun 2004		
194.99	M195 +0.230	C	J	Camino Blanco Loop Rd -- [R]							10 Jun 2004		
195.38	+0.621	C	J	Camino Blanco Loop Rd -- [R]							10 Jun 2004		
195.61	+0.854	C	J	Coyote Run Rd -- [R]							10 Jun 2004		
195.91	M196 +0.157	C	J S	Vulture Mine Rd -- [R4]							10 Jun 2004		Map
196.20	+0.448	C	J	Grantham Ranch Rd -- [L]							10 Jun 2004		
196.22	+0.470	C	J	N 330th Ave -- [R]							10 Jun 2004		
196.41	+0.659	C	JB	NCL Wickenburg									
196.49	+0.739	C	JB	Maricopa County									
196.79	M197 +0.054	C	J	Cope Rd -- [L]							10 Jun 2004		
197.41	+0.673	C	J	Sanborn Rd -- [R]							10 Jun 2004		
197.67	+0.934	C	J	Rincorn Rd -- [L]							10 Jun 2004		
197.94	M198 +0.215	C	UH	Projects spanning M198 to M199	AC	AC	2.5	8	30	8	0.04	Oct 2009	
197.98	+0.256	C	UH		AC	AC	3	8	36	8	0.06	Oct 2009	
198.03	+0.312	C	UH		AC	AC	3.5	8	42	4	0.05	Oct 2009	
198.08	+0.364	C	UH		AC	AC	4	8	48	4	0.01	Oct 2009	
198.09	+0.369	C	UH		AC	AC	4	8	48	0	0.01	Oct 2009	
198.10	+0.379	C	UH		AC	AC	4	4	48	0	0.01	Oct 2009	
198.11	+0.390	C	DH		AC	AC	4	4	48	0	0.02	Oct 2009	
198.13	+0.407	C	DH		AC	AC	4	0	48	0	0.01	Oct 2009	
198.14	+0.420	C	DH		AC/PCC	AC/PCC	4	0	48	0	0.08	Oct 2009	
198.18	+0.458	C	J S	North Tegner St Left and UX093 Right -- [B]							2009010		Map
198.22	+0.496	C	DH	Projects spanning M198 to M199	AC	AC	4	0	48	0	0.03	Oct 2009	
198.25	+0.525	C	UH		AC	AC	4	0	56	0	1.00	Oct 2009	
199.24	M199 +0.515	C	UH	Projects spanning M199 to M200	AC/PCC	AC/PCC	4	0	56	0	0.08	Oct 2009	
199.26	+0.538	C	BR	Sols Wash							Oct 2009	250 ft Concrete/Ste	
199.32	+0.597	C	DH	Projects spanning M199 to M200	AC/PCC	AC/PCC	4	0	56	0	0.05	Oct 2009	
199.38	+0.650	C	J S	End U 093 at U 060 Roundabout in Wickenburg -- [B]									Map

U 093 at M199+0.650

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 664

M199+0.650 on U 093

ARIZONA STATE HIGHWAY SYSTEM LOG

U 093 at M003-2.347

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M003-2.347 on U 093

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
U 093 - Non-cardinal (from low to high for divided hwy segments)													
0.00	M003 -2.347	N	X	(NB) Begin Arizona control of U 093 at AZ/NV State Line (above Hoover Dam)									
		N	NB	Projects spanning M2 to M4	PCC	AC	2	10	25	4	0.15	19 Oct 2010	
0.15	-2.199	N	NB		AC	AC	2	10	25	4	0.06	19 Oct 2010	
0.21	-2.138	N	NB		AC	AC	2	10	25	5	0.04	19 Oct 2010	
0.25	-2.100	N	NB		AC	AC	2	10	25	6	0.55	19 Oct 2010	
0.79	-1.553	N	NB		AC	AC	2	9	25	6	0.11	19 Oct 2010	
0.91	-1.439	N	NB		AC	AC	2	8	25	6	0.13	19 Oct 2010	
1.04	-1.306	N	NB		AC	AC	2	10	25	6	0.69	19 Oct 2010	
1.73	-0.616	N	NB		AC	AC	2	10	25	4	13.73	1997	
3.56	M004 +0.182	N	BR	White Rock Canyon							1998	213 ft Concrete	
15.46	M016 +0.094	N	NB	Projects spanning M16 to M17	AC	AC	2	10	25	4	0.01	68	
15.47	+0.104	N	NB		AC	AC	2	10	25	4	0.16	36	
15.63	+0.260	N	NB		AC	AC	2	10	25	4	12.07	Sep 1999	
25.98	M027 +0.280	N	VMS	(NB) Variable Message Sign #405 (Operational)							07 Aug 2001		
27.70	M029 +0.000	N	NB	Projects spanning M29 to M30	AC	AC	2	10	25	4	0.34	83	
28.04	+0.340	N	NB		AC	AC	2	10	25	4	6.52	Apr 2000	
34.56	M035 +0.800	N	NB	Projects spanning M35 to M36	AC	AC	2	10	25	4	0.11	82	
34.57	+0.807	N	BR	(NB) Detrital Wash							1982	382 ft Concrete	
34.67	+0.909	N	NB	Projects spanning M35 to M36	AC	AC	2	10	25	4	5.77	24 May 2001	
40.44	M041 +0.675	N	NB	Projects spanning M41 to M42	AC	AC	2	10	31	4	0.08	24 May 2001	
40.52	+0.759	N	NB		AC	AC	2	10	37	4	0.07	24 May 2001	
40.60	+0.834	N	NB		AC	AC	2	10	25	4	4.60	24 May 2001	
45.19	M046 +0.420	N	NB	Projects spanning M46 to M47	AC	AC	2	10	25	8	2.57	24 May 2001	
47.45	M048 +0.687	N	J	(NB) Sanctuary Rd -- [L]									
47.77	M049 +0.000	N	NB	Projects spanning M49 to M50	AC	AC	2	10	25	8	9.32	23 Oct 2006	
50.25	M051 +0.485	N	BR	(NB) Big Wash							1992	166 ft Unknown	
53.87	M055 +0.098	N	SVP	(NB) Unpaved 170' long 20' wide							0.03		
57.09	M058 +0.310	N	NB	Projects spanning M58 to M59	AC	AC	2	10	25	10	2.10	23 Oct 2006	
57.95	M059 +0.169	N	BR	(NB) Bismark Canyon Wash							1994	167 ft Unknown	
59.03	M060 +0.244	N	BR	(NB) Cerbat Wash							1994	132 ft Unknown	
59.19	+0.403	N	NB	Projects spanning M60 to M61	AC	AC	2	10	31	10	0.10	23 Oct 2006	
59.28	+0.501	N	NB		AC	AC	2	10	37	10	0.17	23 Oct 2006	
59.45	+0.67	N	NB		AC	AC	2	10	25	10	0.45	23 Oct 2006	
59.90	M061 +0.127	N	IS	(NB) Inspection Station	Paved	Paved	1	8	12	4	0.45		
59.91		N	NB	Projects spanning M61 to M62	AC	AC	2	10	37	10	0.09	23 Oct 2006	
59.99	+0.216	N	NB		AC	AC	2	10	31	10	0.03	23 Oct 2006	
60.03	+0.24	N	NB		AC	AC	2	10	25	10	2.55	23 Oct 2006	
62.57	M063 +0.800	N	NB	Projects spanning M63 to M64	AC	AC	2	10	25	10	0.90	25 Oct 2011	
63.48	M064 +0.700	N	NB	Projects spanning M64 to M65	AC	AC	2	10	25	5	0.09	25 Oct 2011	
63.57	+0.790	N	NB		AC	AC	2	10	25	5	2.09	25 Oct 2011	
65.66	M066 +0.888	N	NB	Projects spanning M66 to M67	AC	AC	2	10	31	5	0.17	25 Oct 2011	
65.81	M067 +0.035	N	OP	S 068							1999	214 ft Concrete	

Map

U 093 at M067+0.035

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 665

M067+0.035 on U 093

ARIZONA STATE HIGHWAY SYSTEM LOG

U 093 at M067+0.054

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M067+0.054 on U 093

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
65.83	M067 +0.054	N	NB	Projects spanning M67 to M68	AC	AC	2	10	37	5	0.17	25 Oct 2011	
66.00	+0.22	N	NB		AC	AC	2	10	25	5	0.28	25 Oct 2011	
66.28	+0.509	N	NB		AC	AC	2	10	37	5	0.36	25 Oct 2011	
66.65	+0.87	N	NB		AC	AC	2	10	25	5	2.20	25 Oct 2011	
68.85	M070 +0.065	N	X	U 093 return to single centerline									
92.37	M091 +0.010	N	X	Continue U 093 2-Way Spur over I 040 at I 040 D-Ramp Exit #71 Round Valley									
		N	UH	Projects spanning M91 to M92	AC	MBH	2	8	24	8	0.34	1965	Map
92.44	+0.075	N	J	S Pumphouse Rd -- [L23]									Map
92.54	+0.173	N	OP	I 040 WB/EB							1963	287 ft Unknown	
92.66	+0.297	N	J	S I 040 Exit #71 G-Ramp and A-Ramp connectors -- [B]									Map
92.71	+0.350	N	X	Segment End at I 040 A-Ramp Exit #71 Round Valley									Map
93.36	M092 +0.002	N	X	Continue U 093 NB divided highway 0.80 miles south of I-40							Oct 2008		
		N	NB	Projects spanning M92 to M93	AC	AC	1.5	8	18	8	0.01	Oct 2008	
93.37	+0.014	N	NB		AC	AC	2	8	24	8	0.45	16 Jun 2006	
93.42	+0.063	N	FR	Two Way Frontage Rd Left	MBH	MBH	2	2	24	2	0.40	Oct 2008	
93.82	+0.462	N	NB	Projects spanning M92 to M93	AC	AC	2	8	24	4	0.09	16 Jun 2006	
	+0.463	N	FR	Two Way Frontage Rd Left	MBH	MBH	2	2	24	2	0.07	Oct 2008	
93.91	+0.550	N	NB	Projects spanning M92 to M93	AC	AC	2	8	24	6	0.03	16 Jun 2006	
93.94	+0.577	N	NB		AC	AC	2	8	24	8	1.26	16 Jun 2006	
95.20	M093 +0.875	N	NB	Projects spanning M93 to M94	AC	AC	2	8	24	4	0.08	16 Jun 2006	
95.28	+0.954	N	NB		AC	AC	2	8	24	6	0.03	16 Jun 2006	
95.30	+0.981	N	NB		AC	AC	2	8	24	8	1.80	16 Jun 2006	
95.96	M094 +0.605	N	BR	(NB) McGarry's Wash								53 ft Concrete	
97.10	M095 +0.745	N	NB	Projects spanning M95 to M96	AC	AC	2	8	24	2	0.31	16 Jun 2006	
97.42	M096 +0.051	N	NB	Projects spanning M96 to M97	AC	AC	2	2	24	2	5.48	16 Jun 2006	
98.89	M097 +0.515	N	BR	(NB) Kabba Wash								141 ft Concrete	
99.85	M098 +0.464	N	SVP	(NB) Paved 353' long 2' wide							0.07		
102.90	M101 +0.544	N	X	U 093 return to single centerline									
105.11	M103 +0.795	N	NB	Projects spanning M103 to M104	AC	AC	1	1	12	12	0.01	10 Sep 2010	
105.12	+0.802	N	NB		AC	AC	1	1	12	12	0.04	2006	
105.16	+0.842	N	NB		AC	AC	1.5	1	18	6.5	0.15	2006	
105.31	+0.990	N	NB		AC	AC	2	1	24	1	0.03	2006	
105.34	M104 +0.016	N	NB	Projects spanning M104 to M105	AC	AC	2	1	24	1	0.08	21 Apr 2006	
105.42	+0.100	N	NB		AC	AC	2	1	24	1	1.02	2011	
106.30	+0.971	N	BR	(NB) Wash								Unknown	
106.42	M105 +0.048	N	BR	(NB) Wash								Unknown	
106.44	+0.064	N	NB	Projects spanning M105 to M106	AC	AC	2	5.5	24	2.5	0.05	2011	
106.49	+0.112	N	NB		AC	AC	2	10	24	4	0.63	2011	
106.72	+0.340	N	SVP	(NB) Unpaved 47' long 14-0' wide							0.01		
106.73	+0.349	N	SVP	(NB) Unpaved 82' long 14' wide							0.02		
106.74	+0.364	N	SVP	(NB) Unpaved 105' long 0-14' wide							0.02		
107.00	+0.620	N	SVP	(NB) Unpaved 90' long 25-0' wide							0.02	1994	
107.01	+0.637	N	SVP	(NB) Unpaved 183' long 25' wide							0.03	1994	

U 093 at M105+0.637

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 666

M105+0.637 on U 093

ARIZONA STATE HIGHWAY SYSTEM LOG

U 093 at M105+0.671

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M105+0.671 on U 093

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
107.05	M105 +0.671	N	SVP (NB) Unpaved 185' long 0-25' wide							0.04	1994		
107.12	+0.740	N	NB Projects spanning M105 to M106	AC	AC	2	10	24	9	0.15	2011		
107.26	+0.886	N	NB	AC	AC	2	10	24	4	0.32	2011		
107.59	M106 +0.200	N	NB Projects spanning M106 to M107	AC	AC	2	10	24	4	0.05	21 Apr 2006		
107.64	+0.252	N	NB	AC	AC	2	10	24	6	0.04	21 Apr 2006		
107.68	+0.290	N	NB	AC	AC	2	10	24	8	0.06	21 Apr 2006		
107.73	+0.349	N	NB	AC	AC	2	8	24	8	0.02	21 Apr 2006		
120.76	M119 +0.370	N	X Continue U 093 NB North of Wikieup								Nov 2008		
		N	NB Projects spanning M119 to M120	AC	AC	1	10	12	8	0.06	Nov 2008		
120.82	+0.430	N	NB	AC	AC	1	48	12	8	0.04	Nov 2008		
120.86	+0.471	N	NB	AC	AC	1.5	29	27	6	0.15	Nov 2008		
121.01	+0.619	N	NB	AC	AC	2	10	24	4	0.63	Nov 2008		
121.64	M120 +0.282	N	NB Projects spanning M120 to M121	AC	AC	2	12	24	6	0.03	Nov 2008		
121.66	+0.299	N	BR (NB) Tompkins Canyon								2008	74 ft Concrete	
121.67	+0.315	N	NB Projects spanning M120 to M121	AC	AC	2	10	24	4	0.85	Nov 2008		
122.53	M121 +0.198	N	NB Projects spanning M121 to M122	AC	AC	1.5	10	18	9.5	0.03	Nov 2008		
122.56	+0.231	N	X U 093 return to single centerline								Nov 2008		Map
126.24	M124 +0.904	N	X Continue U 093 NB near Wikieup										
126.25	+0.910	N	NB Projects spanning M124 to M125	AC	AC	1	11	16	3	0.39	10 Aug 2004		
126.44	M125 +0.073	N	J Unknown Rd -- [L]								10 Aug 2004		
126.64	+0.279	N	NB Projects spanning M125 to M126	AC	AC	1.5	14.5	18	4	0.10	10 Aug 2004		
126.74	+0.377	N	NB	AC	AC	2	10	24	4	1.39	10 Aug 2004		
127.35	+0.990	N	BR (NB) Bronco Wash								10 Aug 2004	304 ft Concrete	
128.13	M126 +0.740	N	NB Projects spanning M126 to M127	AC	AC	2	10	24	6	0.13	10 Aug 2004		
128.26	+0.866	N	NB	AC	Paved	2	10	24	6	0.67	1993		
128.40	M127 +0.089	N	BR (NB) Big Sandy River								1993	880 ft Concrete	
128.93	+0.620	N	NB Projects spanning M127 to M128	AC	Paved	2	10	24	6	1.44	23 Aug 2002		
129.06	+0.750	N	BR (NB) Sycamore Creek								1961	171 ft Concrete	
130.02	M128 +0.611	N	BR (NB) Gray Wash								1961	111 ft Concrete	
130.37	M129 +0.000	N	NB Projects spanning M129 to M130	AC	AC	2	10	24	6	0.01	23 Aug 2002		
130.38	+0.013	N	NB	AC	AC	2	8	24	20	0.16	23 Aug 2002		
130.54	+0.170	N	NB	AC	AC	2	8	24	14	0.14	23 Aug 2002		
130.67	+0.306	N	NB	AC	AC	2	8	24	8	0.61	23 Aug 2002		
131.29	+0.919	N	NB	AC	AC	2	8	24	4	0.10	23 Aug 2002		
131.38	M130 +0.015	N	NB Projects spanning M130 to M131	AC	AC	2	8	24	6	0.05	23 Aug 2002		
131.43	+0.063	N	NB	AC	AC	2	8	24	8	0.83	23 Aug 2002		
131.47	+0.102	N	BR (NB) Wash (no name)								1962	43 ft Concrete	
132.26	+0.896	N	NB Projects spanning M130 to M131	AC	AC	2	9	24	6	0.05	23 Aug 2002		
132.31	+0.943	N	NB	AC	AC	2	10	24	4	2.02	23 Aug 2002		
133.14	M131 +0.784	N	BR (NB) Box Canyon Wash								23 Aug 2002	378 ft Concrete	
134.33	M132 +0.960	N	NB Projects spanning M132 to M133	AC	AC	2	10	24	4	2.00	Dec 2001		
136.33	M135 +0.013	N	NB Projects spanning M135 to M136	AC	AC	2	12	24	6	0.25	Dec 2001		
136.53	+0.213	N	BR (NB) Kaiser Springs								Dec 2001	1318 ft Concrete	

U 093 at M135+0.213

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 667

M135+0.213 on U 093

ARIZONA STATE HIGHWAY SYSTEM LOG

U 093 at M135+0.261

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M135+0.261 on U 093

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
136.58	M135 +0.261	N	NB	Projects spanning M135 to M136	AC	AC	2	10	24	4	2.52	Dec 2001	
139.10	M137 +0.766	N	NB	Projects spanning M137 to M138	AC	AC	2	10	24	4	3.65	06 Jun 2006	
140.39	M139 +0.035	N	BR	(NB) Burro Creek							06 Jun 2006	985 ft Steel	
142.04	M140 +0.697	N	J	Local Rd -- [L]									
142.75	M142 +0.465	N	NB	Projects spanning M142 to M143	AC	AC	2	10	24	4	3.06	Jun 1999	
145.81	M145 +0.616	N	NB	Projects spanning M145 to M146	AC	AC	2	10	24	8.5	0.02	Jun 1999	
145.84	+0.639	N	NB		AC	AC	2	10	24	8.5	0.01	31 May 2002	
145.85	+0.650	N	NB		AC	AC	2	10	24	8.5	0.12	31 May 2002	
145.97	+0.770	N	NB		AC	AC	2	10	24	4	0.56	31 May 2002	
146.52	M146 +0.333	N	NB	Projects spanning M146 to M147	AC	AC	2	5.5	24	1	0.15	31 May 2002	
146.68	+0.485	N	NB		AC	AC	2	1	24	1	1.65	31 May 2002	
147.19	+0.994	N	J	Local Rd -- [L3]									
148.33	M148 +0.109	N	NB	Projects spanning M148 to M149	AC	AC	2	1	24	4	0.31	31 May 2002	
148.64	+0.424	N	NB		AC	AC	2	4	24	4	0.24	31 May 2002	
148.88	+0.661	N	NB		AC	AC	2	7	24	4	0.03	31 May 2002	
148.91	+0.689	N	NB		AC	AC	2	10	24	4	4.23	31 May 2002	
153.14	M152 +0.927	N	NB	Projects spanning M152 to M153	AC	AC	2	10	24	10	0.09	31 May 2002	
153.23	M153 +0.000	N	NB	Projects spanning M153 to M154	AC	AC	2	10	24	10	0.02	66	
153.25	+0.016	N	NB		AC	AC	2	10	24	4	2.61	26 Nov 2003	
155.07	M154 +0.836	N	J S	S 097 to Bagdad/Hillside -- [B3]							26 Nov 2003		Map
155.50	M155 +0.263	N	BR	(NB) Placeritas Creek							26 Nov 2003	239 ft Concrete	
155.85	M156 +0.019	N	NB	Projects spanning M156 to M157	AC	AC	2	10	24	4	1.34	Nov 2007	
157.20	M157 +0.381	N	NB	Projects spanning M157 to M158	AC	AC	2	10	24	12.4	0.09	Nov 2007	
157.29	+0.475	N	NB		AC	AC	2	10	24	6	0.33	Nov 2007	
157.36	+0.541	N	BR	(NB) Cottonwood Canyon/Bridle Creek							Nov 2007	384 ft Concrete/Ste	
157.62	+0.801	N	NB	Projects spanning M157 to M158	AC	AC	2	10	24	4	1.70	Nov 2007	
157.74	+0.924	N	J	(NB) Grader Road -- [L]							Nov 2007		
159.32	M159 +0.510	N	NB	Projects spanning M159 to M160	AC	AC	2	10	24	12	0.16	Nov 2007	
159.48	+0.669	N	NB		AC	AC	2	10	24	6	0.20	Nov 2007	
159.68	+0.870	N	NB		AC	AC	2	10	24	6	0.39	03 May 2000	
160.06	M160 +0.246	N	NB	Projects spanning M160 to M161	AC	AC	2	10	24	4	1.38	03 May 2000	
160.52	+0.704	N	BR	(NB) Santa Maria River							03 May 2000	779 ft Concrete/Ste	
161.45	M161 +0.669	N	X	U 093 return to single centerline									
193.19	M193 +0.364	N	X	Continue U 093 NB NW of Wickenburg at S 089									Map
		N	NB	Projects spanning M193 to M194	AC	AC	1.5	8	18	4	0.01	12 Aug 2009	
	+0.371	N	NB		AC	AC	2	8	24	4	0.01	12 Aug 2009	
193.20	+0.380	N	NB		AC	AC	2	8	30	4	0.06	12 Aug 2009	
193.26	+0.437	N	NB		AC	AC	2	10	24	4	0.23	12 Aug 2009	
193.49	+0.671	N	NB		AC	AC	2	10	36	4	0.03	12 Aug 2009	
193.52	+0.703	N	NB		AC	AC	2	10	30	4	0.06	12 Aug 2009	
193.59	+0.76	N	NB		AC	AC	2	10	24	4	0.01	12 Aug 2009	
193.60	+0.777	N	X	U 093 return to single centerline									Map
Cardinal Mainline Averages/Totals:						363.62	4.14	25.93	6.38	176.59	2001.2	0.00 Miles of Median	

U 093 at M193+0.777

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 668

M193+0.777 on U 093

ARIZONA STATE HIGHWAY SYSTEM LOG

U 093 at M193+0.777

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M193+0.777 on U 093

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
Non-Cardinal Mainline Averages/Totals:						236.76	9.30	24.64	4.94	118.76	2002.5		
Frontage Roads Averages/Totals:						2.16	0.00	23.72	0.00	1.08			
Non-Cardinal Frontage Roads						0.94	2.00	24.00	2.00	0.47			

ARIZONA STATE HIGHWAY SYSTEM LOG

U 093-Spur at

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

on U 093-Spur

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
U 093-Spur - Cardinal (low to higher reference marker)													
0.09		C	J S Begin U 093-Spur at I 040 Exit #48 A & G-Ramp Kingman TI (Signalized) -- [L2]										Map
		C	UB Inside Kingman Urbanized Area										
	M071 +0.040	C	JB Inside Kingman, Mohave County										
		C	DH Projects spanning M71 to M72	PCC	PCC	4	2	48	2	0.01	1993		
0.10	M052 +0.58	C	DH Projects spanning M52 to M53	AC	AC	4	2	48	2	0.01	25 Oct 2011		
0.11	M071 +0.065	C	UH Projects spanning M71 to M72	AC	AC	4	2	48	2	0.20	25 Oct 2011		
0.15		C	J S Metcalf Rd -- [B1]										Map
0.16		C	J S Business Access -- [L]										Map
0.18		C	J S Business Access -- [L]										Map
0.22		C	J S Business Access -- [R]										Map
0.23		C	J S Business Access -- [R]										Map
0.26		C	J S Business Access -- [B]										Map
0.28		C	J S Business Access -- [R]										Map
0.31	M052 +0.79	C	UH Projects spanning M52 to M53	AC	AC	4	2	48	2	0.07	Dec 1999		
0.32		C	BR Johnson Wash								1959	101 ft Unknown	
0.34		C	J S Business Access -- [L]										Map
0.35		C	J S Business Access -- [L]										Map
0.37		C	J S End U093-Spur at Grandview Ave (Signalized) -- [B12]										Map
		C	X Old SB040(0) Transferred to City of Kingman in June 2002 from Mp52.86 tp Mp56.43										
Cardinal Mainline Averages/Totals:						1.16	2.00	48.00	2.00	0.29	2007.5	0.00 Miles of Median	

U 093-Spur at

on U 093-Spur

ARIZONA STATE HIGHWAY SYSTEM LOG

U 095 at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on U 095

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
U 095 - Cardinal (low to higher reference marker)													
0.00	M000 +0.000	C	X	Begin U 095 at Intl Border Mexico									
		C	UB	Inside San Luis Urbanized Area									
		C	JB	Inside San Luis, Yuma County									
		C	NB	Projects spanning M0 to M1	AC	MBH	2	2	24	8	0.04	84	
0.03		A	J S	U 095 South & S 095 North (Signalized) -- [B24]									Map
0.05	M000 +0.045	C	UH	Projects spanning M0 to M1	AC	MBH	4	4	48	8	0.08	84	
0.13	+0.130	C	UH		AC	MBH	4	4	48	4	0.28	84	
0.41	+0.410	C	J S	UT095									Map
		C	UH	Projects spanning M0 to M1	AC	AC	4	4	48	4	0.04	Aug 2000	
0.45	+0.450	C	UH		AC	AC	4	7	48	7	0.38	Aug 2000	
0.58	+0.575	A	X	U 095 transferred to City of San Luis in March 2010.									
0.79	+0.788	C	BR	Main Drain							1999	90 ft Concrete	
1.58	+1.734	A	X	U 095 transferred to City of San Luis in November 2010.									
1.60	+1.751	C	UB	NUB San Luis									
2.10	+2.254	C	JB	NCL San Luis									
		A	X	U 095 transferred to Yuma County in November 2010.									
4.65	+4.801	C	J S	19th St (Signalized) -- [B124]									Map
9.72	+9.879	C	J	Local Rd -- [L]									
9.80	+9.957	C	J	Local Rd -- [L]									
9.89	+10.04	C	J	Local Rd -- [L3]									
10.15	+10.30	C	J S	Avenue G (Signalized) -- [B24]									Map
10.64	+10.79	C	X	U 095 transferred to City of Somerton in Feb. 2009									
10.65	+10.80	C	JB	WCL Somerton Elev 103									
10.66	+10.81	C	UB	WUB Somerton									
11.05	+11.20	C	J	Sunset Dr -- [R]									
11.15	+11.30	C	J	Avenue F -- [B]									
11.65	+11.80	C	J	Somerton Ave -- [B24]									
11.85	+12.00	C	J	Columbia Ave -- [B]									
11.98	+12.13	C	J	Bingham Ave -- [B]									
12.65	+12.80	C	UB	EUB Somerton									
13.16	+13.31	C	J	Avenue D (Signalized) -- [B24]									
13.38	+13.53	C	JB	Temp Leave Somerton									
13.50	+13.65	A	X	U 095 transferred to Yuma County in November 2010									
14.16	+14.31	C	J S	County 16th St -- [B124]									Map
		A	X	U 095 transferred to Cocopah Indian Tribe in November 2010									
		C	JB	Enter Cocopah IR									
14.19	+14.34	C	UB	SUB Yuma									
15.49	+15.64	C	JB	Leave Cocopah IR									
		A	X	U 095 transferred to Yuma County in November 2010									
15.52	+15.67	C	J S	County 15th St (Signalized) -- [B1234]									Map
15.67	+15.82	C	JB	Re-enter Somerton									
		A	X	U 095 transferred to City of Somerton in November 2010									

U 095 at M000+15.82

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 671

M000+15.82 on U 095

ARIZONA STATE HIGHWAY SYSTEM LOG

U 095 at M000+16.16

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+16.16 on U 095

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
16.01	M000 +16.16	C	JB	NCL Somerton									
		A	X	U 095 transferred to Yuma County in November 2010									
16.51	+16.66	C	J S	County 14th St (Signalized) -- [B1234]									Map
16.95	+17.10	C	UB	Temp leave UB Yuma									
17.32	+17.47	C	J	Julie Ln -- [R]									
17.44	+17.59	C	J S	Patricia Ln -- [B3]									Map
17.51	+17.66	C	J S	County 13th St -- [B]									Map
17.69	+17.84	C	J	Cindy Lou Ln -- [R]									
18.53	+18.68	C	J S	County 12th St -- [B4]									Map
19.03	+19.18	C	JB	SCL Yuma									
		A	X	U 095 transferred to City of Yuma in November 2010									
19.04	+19.19	C	UB	WUB Yuma									
19.10	+19.25	C	J	Chico Ln -- [R]									
19.21	+19.36	C	J S	Local Rd -- [R1]									Map
19.27	+19.42	C	J S	K-Mart Access Rd -- [R]									Map
19.36	+19.51	C	J S	K-Mart Acces Rd -- [R]									Map
19.47	+19.62	C	J S	Local Rd -- [R]									Map
19.52	+19.67	C	J S	County 11th St/32nd St (Signalized) -- [B1234]									Map
		A	X	U 095 transferred to City of Yuma in September 2010									
20.03	+20.18	C	J S	28th St -- [B24]									Map
20.52	+20.67	C	J S	24th St (Signalized) -- [B24]									Map
21.03	+21.18	C	J S	20th St (Signalized) -- [B234]									Map
21.21	+21.36	C	J	Local Rd -- [L3]									
21.53	+21.68	C	J S	16th St West & Avenue B North & U 095 East on 16th St (Signalized) -- [B234]									Map
21.62	+21.77	C	J	Crowder Ave -- [R]									
21.76	+21.91	C	J	Pendergast Ave -- [R]									
21.85	+22.00	C	J	Dora Ave -- [R]									
21.95	+22.10	C	J	Magnolia Ave -- [R]									
21.97	+22.12	C	J	Gate Way Dr -- [L]									
22.05	+22.20	C	BR	E Main Canal							1969	76 ft Concrete	
22.20	+22.35	C	J	El Paseo Real -- [L]									
22.28	+22.43	C	J S	14th Ave (Signalized) -- [B24]									Map
22.40	+22.55	C	J	13th Ave -- [R]									
22.53	+22.68	C	J S	Ave A (Signalized) -- [B24]									Map
22.56	+22.71	C	J S	11th Ave -- [L]									Map
22.59	+22.74	C	J	11th Ave -- [R]									
22.62	+22.77	C	J	10th Ave -- [L]									
22.65	+22.80	C	J	10th Ave -- [R]									
22.69	+22.84	C	J	9th Ave -- [L]									
22.72	+22.87	C	J	9th Ave -- [R]									
22.75	+22.90	C	J	8th Ave -- [L]									
22.79	+22.94	C	J	8th Ave -- [R]									
22.83	+22.98	C	J	7th Ave -- [L]									

U 095 at M000+22.98

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 672

M000+22.98 on U 095

ARIZONA STATE HIGHWAY SYSTEM LOG

U 095 at M000+23.00

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+23.00 on U 095

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
22.85	M000 +23.00	C	J	7th Ave -- [R]									
22.90	+23.05	C	J	6th Ave -- [L]									
22.91	+23.06	C	J	6th Ave -- [R]									
22.95	+23.11	C	J	5th Ave -- [L]									
22.96		C	J	5th Ave -- [R]									
23.03	+23.18	C	J S	SB008 & 4th Ave (Signalized) -- [B24]									Map
23.29	+23.44	C	J S	1st Ave (Signalized) -- [B24]									Map
23.54	+23.69	C	J S	Arizona Ave (Signalized) -- [B234]									Map
23.78	+23.93	A	OP	South Pacific RR							1960	183 ft Unknown	
23.81	+23.96	C	J S	Redondo Dr (Signalized) -- [L23]									Map
23.93	M024 +0.280	A	X	Continue U 095 at Mp10.40 West of I-008 TI									
	M000 +24.01	C	DH	Projects spanning M0 to M1	AC	AC	6	2	79.98	2	0.16	1994	
23.96	M024 +0.311	C	J S	I 008 Exit #2 A & G-Ramp (Signalized) -- [B14]									Map
24.00	+0.346	A	OP	I 008 Pedestrian Overpass									
		A	OP	I 008									
24.09	+0.437	C	J S	I 008 Exit #2 C & J-Ramp (Signalized) -- [B23]									
		C	DH	Projects spanning M24 to M25	AC	AC	6	2	81.96	2	0.03	1994	Map
24.11	+0.470	A	X	U 095 transferred to City of Yuma in September 2010									
24.53	+0.889	C	J S	Pacific Ave (Signalized) -- [B124]									Map
24.66	+1.012	C	JB	ECL Yuma on North, Yuma on South									
25.54	+1.897	C	J S	Avenue 3E (Signalized) -- [B24]									Map
		C	JB	ECL Yuma (on right only)									
25.66	+2.018	C	VMS	(SB) Variable Message Sign #3 (Proposed)									
27.55	+3.902	C	J S	Avenue 5E -- [B24]									Map
27.67	+4.028	C	J S	Local Rd -- [R14]									Map
28.55	+4.908	C	J S	Avenue 6E -- [R4]									Map
29.01	M029 +0.339	A	X	Continue U 095 at Mp29.34 West of Araby Rd									
	M024 +5.334	C	UH	Projects spanning M24 to M25	AC	AC	4	4	48	4	0.11	Jul 2002	
29.04	M029 +0.373	C	J S	Araby Rd (Signalized) -- [R24]									Map
		C	UB	EUB Yuma / WUB Fortuna Foothills									
29.12	+0.447	C	UH	Projects spanning M29 to M30	AC	AC	4	7	48	7	0.06	Jul 2002	
29.18	+0.509	C	UH		AC	AC	4	10	48	10	0.25	Jul 2002	
29.43	+0.757	C	UH		AC	AC	4	7	48	7	0.04	Jul 2002	
29.47	+0.796	C	UH		AC	AC	4	4	48	4	0.14	Jul 2002	
29.54	+0.871	C	J S	Avenue 7E (Signalized) -- [B24]									Map
29.61	+0.935	C	UH	Projects spanning M29 to M30	AC	AC	4	7	48	7	0.07	Jul 2002	
29.68	M030 +0.004	C	UH	Projects spanning M30 to M31	AC	AC	4	10	48	10	0.76	Jul 2002	
30.44	+0.766	C	UH		AC	AC	4	9	48	6	0.04	Jul 2002	
30.48	+0.809	C	UH		AC	AC	4	9	48	2	0.07	Jul 2002	
30.55	+0.878	C	J S	Avenue 8E -- [B124]									Map
		C	UH	Projects spanning M30 to M31	AC	AC	4	4	48	4	0.07	Jul 2002	
30.62	+0.946	C	UH		AC	AC	4	7	48	7	0.06	Jul 2002	
30.68	+1.009	C	UH		AC	AC	4	10	48	10	0.75	Jul 2002	

U 095 at M030+1.009

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 673

M030+1.009 on U 095

ARIZONA STATE HIGHWAY SYSTEM LOG

U 095 at M031+0.749

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M031+0.749 on U 095

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
31.43	M031 +0.749	C	UH Projects spanning M31 to M32	AC	AC	4	7	48	5.5	0.05	Jul 2002		
31.48	+0.799	C	UH	AC	AC	4	7	48	6	0.01	Jul 2002		
31.50	+0.813	C	UH	AC	AC	4	4	48	6	0.06	Jul 2002		
31.55	+0.871	C	J S Avenue 9E -- [B124]										Map
		C	UH Projects spanning M31 to M32	AC	AC	4	4	48	4	0.11	Jul 2002		
31.66	+0.980	C	UH	AC	MBH	4	4	48	4	0.04	87		
31.70	M032 +0.000	C	UH Projects spanning M32 to M33	AC	MBH	2	6	24	6	0.13	22 Mar 2002		
31.83	+0.134	C	UH	AC	MBH	2	8	24	8	0.89	22 Mar 2002		
32.73	M033 +0.000	C	UH Projects spanning M33 to M34	AC	AC	2	8	24	8	4.81	13 Jul 2006		
33.29	+0.568	C	BR Gila Gravity Main Canal									110 ft Concrete	
33.33	+0.600	C	SVP NB Unpaved 275' long ? wide							0.05			
33.44	+0.710	C	SVP NB Unpaved 275' long ? wide							0.02			
33.46	+0.734	C	SVP SB Unpaved 350' long ? wide							0.07			
	+0.737	C	J S Avenue 11E (Signalized) -- [R14]										Map
33.67	+0.944	C	UB EUB Fortuna Foothills										
34.24	M034 +0.524	C	SVP SB Unpaved 500' long ? wide							0.09			
34.59	+0.881	C	SVP SB Unpaved 254' long ? wide							0.05			
34.67	+0.958	C	J Local Rd -- [R]										
34.83	M035 +0.117	C	J Local Rd -- [B]										
34.95	+0.234	C	J Tex Thomas Rd -- [L]										
36.75	M037 +0.033	C	J Local Rd -- [R]										
37.45	+0.736	C	J Old Yuma-Phoenix Hwy -- [R]										
37.54	+0.824	C	UH Projects spanning M37 to M38	AC	MBH	2	8	24	8	0.33	87		
37.72	M038 +0.000	C	BR Wellton Mohawk Canal								1950	94 ft Concrete	
37.88	+0.155	C	UH Projects spanning M38 to M39	AC	AC	2	5	24	5	0.50	13 Jul 2006		
38.37	+0.650	C	UH	AC	AC	2	8	24	8	0.17	13 Jul 2006		
38.44	+0.722	C	J Local Rd -- [R]										
38.54	+0.824	C	UH Projects spanning M38 to M39	AC	AC	2	8	24	8	1.03	1993		
38.60	+0.885	C	BR Gila River								1993	680 ft Concrete	
39.57	M039 +0.837	C	UH Projects spanning M39 to M40	MBL	MBH	2	5	24	5	2.02	56		
40.23	M040 +0.504	C	J Dome Valley Rd - County 3rd St										
41.59	M041 +0.858	C	UH Projects spanning M41 to M42	AC	AC	2	5	30	5	0.15	27 Nov 2005		
41.67	+0.937	C	J Unknown Rd -- [L]								27 Nov 2005		
41.74	M042 +0.003	C	UH Projects spanning M42 to M43	AC	AC	2	5	36	5	0.93	27 Nov 2005		
41.86	+0.127	C	JB Enter Yuma Test Range (on S side)										
42.10	+0.366	C	J Unknown Rd -- [L]								27 Nov 2005		
42.22	+0.480	C	BR RCB									32 ft Concrete	
42.59	+0.850	C	J Unknown Rd -- [L]								27 Nov 2005		
42.67	+0.936	C	UH Projects spanning M42 to M43	AC	AC	2	5	30	5	0.14	27 Nov 2005		
42.82	M043 +0.07	C	UH Projects spanning M43 to M44	AC	AC	2	5	24	5	0.03	27 Nov 2005		
42.85	+0.109	C	J Unknown Rd -- [L]								27 Nov 2005		
		C	UH Projects spanning M43 to M44	AC	AC	2	5	30	5	0.13	27 Nov 2005		
42.98	+0.242	C	UH	AC	AC	2	5	36	5	0.65	27 Nov 2005		

U 095 at M043+0.242

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 674

M043+0.242 on U 095

ARIZONA STATE HIGHWAY SYSTEM LOG

U 095 at M043+0.890

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M043+0.890 on U 095

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
43.63	M043 +0.890	C	UH Projects spanning M43 to M44	AC	AC	2	6.5	36	5	0.14	27 Nov 2005		
43.77	M044 +0.019	C	UH Projects spanning M44 to M45	AC	AC	2	8	36	5	0.09	27 Nov 2005		
43.86	+0.114	C	J S Imperial Dam Rd/Yuma Proving Ground Rd -- [L23]										Map
		C	UH Projects spanning M44 to M45	AC	AC	2	8	24	5	0.13	27 Aug 2003		
43.99	+0.243	C	UH	AC	AC	2	4	24	5	0.04	27 Aug 2003		
44.03	+0.279	C	UH	AC	AC	2	5	24	5	0.02	27 Aug 2003		
44.05	+0.299	C	UH	AC	AC	2	5	24	5	0.21	92		
44.25	+0.506	C	UH	MBL	MBH	2	5	24	5	2.12	58		
46.18	M046 +0.420	C	J S Local Rd -- [B]										Map
46.38	+0.616	C	UH Projects spanning M46 to M47	MBL	MBH	2	3.5	24	4	0.03	58		
46.40	+0.642	C	UH	MBL	MBH	2	2	24	4	0.04	58		
46.44	+0.681	C	UH	MBL	MBH	2	2	24	3	0.05	58		
46.49	+0.735	C	J S Martinez Lake Rd -- [L2]										Map
		C	UH Projects spanning M46 to M47	MBL	MBH	2	5	24	3	0.01	58		
46.50	+0.745	C	UH	MBL	MBH	2	5	24	5.5	0.06	58		
46.56	+0.806	C	UH	MBL	MBH	2	8	24	8	0.04	58		
46.57	+0.813	C	BR Wash								1957	43 ft Unknown	
46.60	+0.845	C	UH Projects spanning M46 to M47	MBL	MBH	2	8	24	6.5	0.02	58		
46.62	+0.860	C	UH	MBL	MBH	2	6.5	24	6.5	0.02	58		
46.63	+0.876	C	UH	MBL	MBH	2	5	24	5	0.05	58		
46.68	+0.925	C	UH	AC	MBH	2	5	24	5	0.21	87		
46.89	M047 +0.134	C	UH Projects spanning M47 to M48	AC	MBH	2	5	24	6.5	0.01	87		
46.90	+0.140	C	UH	AC	AC	2	5	24	6.5	0.03	27 Aug 2003		
46.93	+0.167	C	UH	AC	AC	2	8	24	8	0.28	27 Aug 2003		
47.03	+0.272	C	J S Aberdeen Rd -- [B14]										Map
47.15	+0.386	C	J S Local Rd -- [B]										Map
47.20	+0.443	C	UH Projects spanning M47 to M48	MBL	MBH	2	5	24	5	0.13	58		
47.33	+0.574	C	UH	MBL	MBH	2	5	24	5	3.61	61		
49.55	M049 +0.782	C	J S Local Rd -- [B]										Map
50.94	M051 +0.295	C	UH Projects spanning M51 to M52	MBL	MBH	2	8	24	8	0.29	61		
50.97	+0.324	C	J S Local Rd -- [L]										Map
51.06	+0.409	C	J S Local Rd -- [R]										Map
51.15	+0.504	C	J S Local Rd -- [L23]										Map
51.24	+0.588	C	UH Projects spanning M51 to M52	MBL	MBH	2	8	24	5	0.02	61		
51.25	+0.603	C	UH	MBL	MBH	2	5	24	5	0.13	61		
51.26	+0.609	C	J S Local Rd -- [B]										Map
51.38	+0.731	C	UH Projects spanning M51 to M52	MBL	MBH	2	5	24	8.5	0.09	61		
51.47	+0.825	C	UH	MBL	MBH	2	5	24	12	0.03	61		
51.50	+0.854	C	UH	MBL	MBH	2	5	24	8.5	0.04	61		
51.54	+0.892	C	UH	MBL	MBH	2	5	24	5	2.08	61		
52.07	M052 +0.419	C	J S Local Rd -- [L]										Map
52.71	M053 +0.055	C	J S Unknown Rd -- [L]										Map
52.92	+0.269	C	BR Castle Dome								1961	171 ft Steel	

U 095 at M053+0.269

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 675

M053+0.269 on U 095

ARIZONA STATE HIGHWAY SYSTEM LOG

U 095 at M053+0.968

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M053+0.968 on U 095

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
53.62	M053 +0.968	C	UH	Projects spanning M53 to M54	MBL	MBH	2	4	24	3.5	0.03	61	
53.65	+0.994	C	UH		MBL	MBH	2	3	24	3.5	0.01	61	
53.66	M054 +0.008	C	UH	Projects spanning M54 to M55	MBL	MBH	2	3	24	2	0.89	61	
53.75	+0.100	C	J S	Local Rd -- [L]									Map
54.55	+0.899	C	UH	Projects spanning M54 to M55	MBL	MBH	2	3	30	2	0.04	61	
54.57	+0.922	C	X	Castle Dome Mine Rd/Kofa National Refuge									
54.59	+0.937	C	UH	Projects spanning M54 to M55	MBL	MBH	2	3	36	2	0.01	61	
54.60	+0.949	C	UH		MBL	MBH	2	3	24	5	0.13	61	
54.61	+0.964	C	J	Castle Dome Mine Rd/Kofa National Refuge -- [R]									
54.73	M055 +0.080	C	UH	Projects spanning M55 to M56	MBL	MBH	2	4	24	5	0.04	61	
54.77	+0.123	C	UH		MBL	MBH	2	5	24	5	0.02	61	
54.79	+0.141	C	UH		BST	Paved	2	5	24	0	0.54	49	
55.33	+0.682	C	UH		AC	AC	2	8	24	8	0.38	28 Mar 2003	
55.71	M056 +0.054	C	UH	Projects spanning M56 to M57	BST	Paved	2	0	24	0	1.88	49	
57.60	M057 +0.940	C	UH	Projects spanning M57 to M58	AC	AC	2	8	24	8	0.58	28 Mar 2003	
57.92	M058 +0.250	C	J	Hull Mine Rd -- [R]									
58.18	+0.506	C	UH	Projects spanning M58 to M59	BST	Paved	2	0	24	0	0.58	49	
58.76	M059 +0.075	C	UH	Projects spanning M59 to M60	AC	AC	2	4	24	4	0.40	14 Jul 2003	
59.01	+0.325	C	J S	Castle Dome Access Rd -- [L2]									Map
59.16	+0.478	C	UH	Projects spanning M59 to M60	BST	Paved	2	0	24	0	13.67	49	
59.39	+0.701	C	JB	La Paz County									
71.36	M071 +0.703	C	JB	Yuma County									
		C	JB	Leave Yuma Test Range									
72.83	M073 +0.168	C	UH	Projects spanning M73 to M74	BST	Paved	2	0	36	0	1.28	49	
74.11	M074 +0.442	C	UH	Projects spanning M74 to M75	BST	Paved	2	0	36	0	0.57	Aug 2000	
74.67	M075 +0.018	C	UH	Projects spanning M75 to M76	AC	MBH	2	5	36	5	0.08	Aug 2000	
74.75	+0.098	C	UH		AC	MBH	2	5	36	5	0.01	67	
74.76	+0.10	C	UH		AC	MBH	2	5	24	5	4.15	67	
78.91	M079 +0.240	C	UH	Projects spanning M79 to M80	AC	AC	2	5	24	5	0.01	Aug 2008	
78.92	+0.253	C	UH		AC	MBH	2	5	24	5	0.10	67	
79.02	+0.352	C	UH		AC	AC	2	5	24	5	0.01	Aug 2008	
79.03	+0.364	C	UH		AC	MBH	2	5	24	5	0.64	67	
79.67	M080 +0.000	C	UH	Projects spanning M80 to M81	AC	MBH	2	6	24	6	7.01	Apr 2002	
85.03	M085 +0.357	C	J	Palm Canyon Rd									
86.67	M087 +0.000	C	UH	Projects spanning M87 to M88	AC	BST	2	2	24	2	8.86	Apr 2002	
89.25	M089 +0.578	C	J	Microwave Telephone Rd									
90.24	M090 +0.645	C	JB	La Paz County									
95.29	M095 +0.616	C	J	Crystal Hill Rd									
95.53	+0.857	C	UH	Projects spanning M95 to M96	AC	AC	2	4.5	24	4.5	0.10	29 Sep 2003	
95.63	+0.955	C	UH		AC	AC	2	8	24	8	0.18	29 Sep 2003	
95.80	M096 +0.129	C	UH	Projects spanning M96 to M97	AC	AC	2	4.5	24	4.5	0.05	29 Sep 2003	
95.85	+0.174	C	UH		AC	AC	2	1	24	1	2.24	92	
98.09	M098 +0.390	C	UH	Projects spanning M98 to M99	AC	AC	2	4	24	4	0.30	12 Aug 2003	

U 095 at M098+0.390

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 676

M098+0.390 on U 095

ARIZONA STATE HIGHWAY SYSTEM LOG

U 095 at M098+0.569

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M098+0.569 on U 095

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
98.27	M098 +0.569	C	J S La Paz Valley Rd -- [L2]										
98.39	+0.693	C	UH Projects spanning M98 to M99	AC	AC	2	1	24	1	5.20	92		Map
101.25	M101 +0.571	C	JB SCL Quartzsite Elev 870										
101.41	+0.739	C	J S Local Rd -- [B24]										Map
103.16	M103 +0.477	C	J S Local Rd -- [B24]										Map
103.59	+0.911	C	UH Projects spanning M103 to M104	AC	AC	2	6	24	6	0.01	92		
103.60	+0.920	C	UH	AC	AC	2.5	6	30	6	0.04	92		
103.64	+0.958	C	UH	AC	AC	3	6	36	6	0.05	92		
103.69	M104 +0.008	C	UH Projects spanning M104 to M105	AC	AC	4	6	48	6	0.06	92		
103.74	+0.064	C	J S Kuehn St (Signalized) -- [B24]										Map
		C	UH Projects spanning M104 to M105	AC	AC	4	4	48	4	0.19	Aug 2001		
103.93	+0.252	C	OP I 010								Aug 2001	269 ft Concrete	
	+0.254	C	UH Projects spanning M104 to M105	PCC	PCC	4	4	48	4	0.02	Aug 2001		
103.95	+0.274	C	UH	AC	AC	4	4	48	4	0.20	Aug 2001		
104.16	+0.477	C	UH	AC	AC	4	4	48	4	0.03	13 Sep 2002		
104.19	+0.510	C	J S End U 095 at Main St (Signalized) U 095 Overlaps Main St & I 010 W to AZ/CA State Line -- [B24]										Map

U 095 at M104+0.510

M104+0.510 on U 095

ARIZONA STATE HIGHWAY SYSTEM LOG

U 095 at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on U 095

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
U 095 - Non-cardinal (from low to high for divided hwy segments)													
0.00	M000 +0.000	N	X	Begin U 095 SB at Intl Border Mexico									
		N	SB	Projects spanning M0 to M1									
0.03	+0.033	N	X	U 095 return to single centerline									

ARIZONA STATE HIGHWAY SYSTEM LOG

U 095 at M000+0.566

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.566 on U 095

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
U 095 - Others													
0.57	M000 +0.566	J	S County 23rd St.										Map
1.34	+1.495	J	Piceno Dr										
1.60	+1.751	J	S County 22nd St										Map
15.30	+15.45	J	S Cocopah Casino										Map
20.27	+20.42	J	S 26th Street										Map
24.29	M024 +0.645	J	S Yuma Palms Pkwy										Map
						Cardinal Mainline Averages/Totals:		161.21	3.61	26.03	3.57	76.22	1979.6 0.00 Miles of Median
						Non-Cardinal Mainline Averages/Totals:		0.06	8.00	24.00	2.00	0.03	1984.0

U 095 at M024+0.645

M024+0.645 on U 095

ARIZONA STATE HIGHWAY SYSTEM LOG

U 160 at M311+0.460

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M311+0.460 on U 160

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
U 160 - Cardinal (low to higher reference marker)													
0.00	M311 +0.460	C	J S Begin U 160 at U 089 near Cameron										
		C	JB Inside Navajo IR, Coconino County										
		C	UH Projects spanning M311 to M312	AC	MBH	2	5	24	5	8.12	Aug 2009	198 ft Steel	Map
0.66	M312 +0.102	C	BR Hamblin Wash								1958		
3.56	M315 +0.000	C	VMS (WB) Variable Message Sign #100 (Proposed)										
8.12	M319 +0.531	C	UH Projects spanning M319 to M320	AC	AC	2	6.5	24	6.5	0.01	2008		
8.13	+0.542	C	UH	AC	AC	2	8	24	8	0.44	2008		
8.57	M320 +0.103	C	UH Projects spanning M320 to M321	AC	AC	2.5	6	30	8	0.01	2008		
8.58	+0.114	C	UH	AC	AC	2.5	6	36	8	0.08	2008		
8.66	+0.193	C	UH	AC	AC	3	4	42	8	0.02	2008		
8.68	+0.209	C	UH	AC	AC	2	4	24	8	0.13	2008		
8.71	+0.244	C	J S Local Rd -- [L3]								2008		Map
8.74	+0.272	C	UB WUB Tuba City										
8.75	+0.277	C	J S Local Rd -- [L3]								2008		Map
8.78	+0.311	C	J S Kerley Rd Left & Goldtooth Cir Right -- [L3]								2008		Map
8.81	+0.341	C	UH Projects spanning M320 to M321	AC	AC	2	6	24	8	0.04	2008		
8.85	+0.379	C	UH	AC	AC	2	8	24	8	0.23	2008		
8.98	+0.506	C	SVP EB Bus Pullout 175' long Var 0-20' wide							0.03	2008		
9.02	+0.549	C	J Local Rd -- [R]								2008		
9.08	+0.606	C	UH Projects spanning M320 to M321	AC	AC	2	8	24	6	0.05	2008		
9.12	+0.651	C	UH	AC	AC	2	8	24	4	0.15	2008		
9.22	+0.748	C	J S Local Rd -- [R4]								2008		Map
9.27	+0.801	C	UH Projects spanning M320 to M321	AC	AC	2.5	8	30	4	0.03	2008		
9.30	+0.828	C	UH	AC	AC	3	8	36	4	0.61	2008		
9.91	M321 +0.472	C	UH Projects spanning M321 to M322	AC	AC	3.5	8	42	4	0.02	2008		
9.93	+0.491	C	UH	AC	AC	3.5	6	42	4	0.21	2008		
		C	SVP WB Bus Pullout 175' long Var 0-20' wide							0.03	2008		
10.14	+0.699	C	UH Projects spanning M321 to M322	AC	AC	4	4	48	4	0.04	2008		
10.17	+0.738	C	UH	AC	AC	4	0	52	0	0.07	2008		
10.25	+0.812	C	J S Main St/BIA 101 Left & S 264 Right -- [B234]								2008		Map
		C	UH Projects spanning M321 to M322	AC	AC	3	0	39	0	0.05	2008		
		C	X Tuba City										
10.30	+0.864	C	UH Projects spanning M321 to M322	AC	AC	4	0	48	4	0.08	2008		
10.38	+0.943	C	J S Peshlakai Ave -- [L2]								2008		Map
		C	UH Projects spanning M321 to M322	AC	AC	4	4	48	4	0.47	2008		
10.59	M322 +0.165	C	J S Local Rd -- [L2]								2008		Map
10.67	+0.244	C	J S Local Rd -- [L2]								2008		Map
10.78	+0.354	C	J S Warrior Dr -- [L2]								2008		Map
10.85	+0.420	C	UH Projects spanning M322 to M323	AC	AC	3	4	36	4	0.16	2008		
10.90	+0.469	C	J S Local Rd -- [R1]								2008		Map
11.01	+0.580	C	UH Projects spanning M322 to M323	AC	AC	2	4	24	4	0.14	Jul 2000		
11.15	+0.725	C	UH	AC	AC	2	5	24	5	0.36	Jul 2000		

U 160 at M322+0.725

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 680

M322+0.725 on U 160

ARIZONA STATE HIGHWAY SYSTEM LOG

U 160 at M322+0.853

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M322+0.853 on U 160

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
11.28	M322 +0.853	C	UB	EUB Tuba City									
11.52	M323 +0.082	C	UH	Projects spanning M323 to M324	AC	AC	2	8	24	5	8.00	Jul 2000	
19.52	M331 +0.000	C	UH	Projects spanning M331 to M332	AC	MBH	2	8	24	5	0.01	85	
19.53	+0.009	C	UH		AC	MBH	2	5	24	5	10.17	85	
29.70	M341 +0.000	C	UH	Projects spanning M341 to M342	AC	AC	2	5	24	5	2.83	26 Jul 2005	
30.00	+0.308	C	SVP	EB School Bus Pullout Paved 96' long 0-16' wide							0.02	26 Jul 2005	
30.02	+0.326	C	SVP	EB School Bus Pullout Paved 160' long 16' wide							0.03	26 Jul 2005	
30.05	+0.357	C	SVP	EB School Bus Pullout Paved 96' long 14-0' wide							0.02	26 Jul 2005	
30.71	+1.018	C	J S	Local Rd -- [B1]								21 Dec 2005	Map
32.19	M343 +0.430	C	J S	Tonalea School Rd North & Local Rd South -- [B1234]								21 Dec 2005	Map
32.23	+0.475	C	J S	Local Rd -- [R]									Map
32.53	+0.768	C	UH	Projects spanning M343 to M344	AC	AC	2	6.5	24	5	0.04	26 Jul 2005	
32.56	+0.804	C	UH		AC	AC	2	8	24	5	0.10	26 Jul 2005	
32.66	+0.898	C	J S	Red Lake South -- [R14]								26 Jul 2005	Map
	+0.901	C	UH	Projects spanning M343 to M344	AC	AC	2	8	24	8	0.27	26 Jul 2005	
32.93	M344 +0.160	C	UH	Projects spanning M344 to M345	AC	AC	2	5	24	5	5.45	26 Jul 2005	
33.55	+0.779	C	X	Elephants Feet Camp Grounds									
33.92	M345 +0.063	C	J	Local Rd -- [R]								26 Jul 2005	
35.18	M346 +0.322	C	J	Local Rd -- [R]									
38.38	M349 +0.538	C	UH	Projects spanning M349 to M350	AC	AC	2	5.5	24	5	0.15	26 Jul 2005	
38.53	+0.686	C	UH		AC	AC	2	6	24	5	0.10	26 Jul 2005	
38.62	+0.781	C	J	Indian Route 16 -- [L24]									
		C	UH	Projects spanning M349 to M350	AC	AC	2	4	24	5	0.08	26 Jul 2005	
38.63	+0.790	C	J	Inscription House Rd North -- [L]									
38.71	+0.869	C	UH	Projects spanning M349 to M350	AC	AC	2	2.5	24	3	0.02	26 Jul 2005	
38.74	+0.893	C	UH		AC	AC	2	1	24	1	0.03	26 Jul 2005	
38.75	+0.907	C	BR	Cow Springs Wash/ Bagashibito Bridge								1960	113 ft Concrete
38.76	+0.921	C	UH	Projects spanning M349 to M350	AC	AC	2	3	24	3	0.02	26 Jul 2005	
38.79	+0.945	C	UH		AC	AC	2	5	24	5	0.79	26 Jul 2005	
39.58	M350 +0.730	C	UH	Projects spanning M350 to M351	AC	AC	2	5	30	6.5	0.06	26 Jul 2005	
39.64	+0.787	C	UH		AC	AC	2	5	36	8	1.16	26 Jul 2005	
40.80	M351 +0.891	C	UH	Projects spanning M351 to M352	AC	AC	2	5	30	8	0.15	26 Jul 2005	
40.94	M352 +0.020	C	UH	Projects spanning M352 to M353	AC	AC	2	5	24	6.5	0.04	26 Jul 2005	
40.98	+0.058	C	UH		AC	AC	2	5	24	5	3.38	26 Jul 2005	
42.11	M353 +0.209	C	X	Cow Springs									
42.14	+0.246	C	J	Local Rd -- [B]									
42.25	+0.353	C	J	Local Rd -- [R]									
42.87	+0.973	C	J S	Local Rd -- [R1]									Map
43.14	M354 +0.213	C	J S	Local Rd -- [R1]									Map
44.03	M355 +0.118	C	J S	Local Rd -- [R1]									Map
44.37	+0.450	C	UH	Projects spanning M355 to M356	AC	AC	2	6.5	24	5	0.07	26 Jul 2005	
44.43	+0.519	C	UH		AC	AC	2	8	30	5	0.31	26 Jul 2005	
44.75	+0.832	C	UH		AC	AC	2	8	36	5	1.07	26 Jul 2005	

U 160 at M355+0.832

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 681

M355+0.832 on U 160

ARIZONA STATE HIGHWAY SYSTEM LOG

U 160 at M357+0.335

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M357+0.335 on U 160

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
45.81	M357 +0.335	C	UH	Projects spanning M357 to M358	AC	AC	2	8	30	5	0.08	26 Jul 2005	
45.89	+0.411	C	UH		AC	AC	2	6.5	24	5	0.05	26 Jul 2005	
45.94	+0.459	C	UH		AC	AC	2	5	24	5	0.55	26 Jul 2005	
46.49	M358 +0.000	C	UH	Projects spanning M358 to M359	AC	AC	2	5	24	5	3.43	Sep 2000	
46.54	+0.059	C	JB	Navajo County									
46.84	+0.352	C	J	Coal Mine Rd South									
49.92	M361 +0.387	C	UH	Projects spanning M361 to M362	AC	AC	2	14.5	24	5	0.05	Sep 2000	
49.97	+0.437	C	UH		AC	AC	2	24	24	5	0.18	Sep 2000	
50.15	+0.622	C	J S	S 098 North to Page -- [L23]									
		C	UH	Projects spanning M361 to M362	AC	AC	2	5	24	5	3.40	Sep 2000	
53.56	M365 +0.018	C	UH	Projects spanning M365 to M366	AC	AC	2	5	24	5	7.46	04 Dec 2001	
61.02	M372 +0.500	C	UH	Projects spanning M372 to M373	AC	AC	2	5	24	5	16.99	Sep 2000	
62.10	M373 +0.563	C	UP	Pipe Trestle (Peabody Conveyor)								1974	23'-08"
62.83	M374 +0.276	C	J S	S 564 Navajo NM -- [B1234]									
68.51	M380 +0.000	C	X	S 087 - Survey Only									
69.93	M381 +0.409	C	SVP	EB Paved							0.03		
73.26	M384 +0.726	C	SVP	EB Paved							0.04		
74.88	M386 +0.357	C	SVP	EB Paved							0.04		
76.10	M387 +0.567	C	SVP	WB Paved							0.02		
76.43	+0.893	C	SVP	WB Paved							0.02		
76.95	M388 +0.427	C	SVP	EB Paved							0.03		
77.16	+0.632	C	SVP	EB Paved							0.03		
78.01	M389 +0.480	C	UH	Projects spanning M389 to M390	AC	MBH	2	5	24	5	0.01	90	
78.02	+0.494	C	UH		AC	AC	2	5	24	5	3.37	17 Dec 2009	
81.39	M392 +0.899	C	UH	Projects spanning M392 to M393	AC	AC	2.5	4	30	5.5	0.10	17 Dec 2009	
81.49	+1.003	C	UH		AC	AC	2.5	4	30	4	0.04	17 Dec 2009	
81.54	M393 +0.031	C	UH	Projects spanning M393 to M394	AC	AC	3	0	36	2	0.09	17 Dec 2009	
81.62	+0.118	C	UH		AC	AC	3.5	0	45.5	2	0.07	17 Dec 2009	
81.70	+0.193	C	UH		AC	AC	4	0	52.5	2	0.01	17 Dec 2009	
81.71	+0.201	C	UH		AC	AC	4	0	54	0	0.14	17 Dec 2009	
81.84	+0.337	C	UH		AC	AC	4	0	58.5	0	0.02	17 Dec 2009	
81.87	+0.360	C	UH		AC	AC	4	0	51	0	0.19	17 Dec 2009	
81.92	+0.411	C	J S	Unknown Rd -- [R3]									
82.06	+0.551	C	J S	U 163 to Utah/ I 519 (Signalized) -- [B124]									
		C	UH	Projects spanning M393 to M394	AC	AC	4	0	52	0	0.06	17 Dec 2009	
82.11	+0.606	C	UH		AC	AC	4	0	50	0	0.07	17 Dec 2009	
82.18	+0.675	C	UH		AC	AC	3.5	5	42	3	0.12	17 Dec 2009	
82.30	+0.794	C	UH		AC	AC	2.5	5	30	4	0.22	17 Dec 2009	
82.52	M394 +0.032	C	UH	Projects spanning M394 to M395	AC	AC	2	5	24	5	0.12	17 Dec 2009	
82.64	+0.152	C	UH		AC	AC	2	5.5	24	5.5	0.07	17 Dec 2009	
82.71	+0.226	C	UH		AC	AC	2	6	24	6	0.25	17 Dec 2009	
82.96	+0.475	C	UH		AC	AC	2	4	24	4	0.06	17 Dec 2009	
83.02	+0.536	C	UH		AC	AC	2	2	24	2	0.09	17 Dec 2009	

Map

Map

Map

Map

U 160 at M394+0.536

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 682

M394+0.536 on U 160

ARIZONA STATE HIGHWAY SYSTEM LOG

U 160 at M394+0.621

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M394+0.621 on U 160

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
83.11	M394 +0.621	C	UH	Projects spanning M394 to M395	AC	AC	2	3.5	24	3.5	0.08	17 Dec 2009	122 ft Concrete
83.18	+0.697	C	UH		AC	AC	2	5	24	5	7.07	17 Dec 2009	
89.05	M400 +0.542	C	BR	Church Rock Wash							1962		
90.26	M401 +0.742	C	UH	Projects spanning M401 to M402	AC	AC	2	3.5	24	4	0.05	17 Dec 2009	
90.30	+0.788	C	UH		AC	AC	2	2	24	4	0.04	17 Dec 2009	
90.34	+0.829	C	UH		AC	AC	2	2	24	7.5	0.07	17 Dec 2009	
90.42	+0.903	C	UH		AC	AC	2	2	24	2	0.02	17 Dec 2009	
	+0.909	C	J S	BIA 59 -- [R14]									Map
90.43	+0.919	C	UH	Projects spanning M401 to M402	AC	AC	2	2	24	3.5	0.08	17 Dec 2009	
90.52	M402 +0.006	C	UH	Projects spanning M402 to M403	AC	AC	2	3.5	24	3.5	0.12	17 Dec 2009	
90.64	+0.127	C	UH		AC	AC	2	5	24	5	13.88	17 Dec 2009	
96.84	M408 +0.326	C	JB	Apache County									
104.52	M416 +0.000	C	UH	Projects spanning M416 to M417	AC	AC	2	5	24	5	7.90	23 Dec 2004	
105.16	+0.644	C	J	Local Rd -- [R]									
105.30	+0.786	C	J	Local Rd -- [L]									
105.36	+0.840	C	J	Local Rd -- [R]									
105.57	M417 +0.036	C	J	Local Rd -- [R]									
105.58	+0.053	C	J	Local Rd -- [L]									
106.16	+0.630	C	J S	Local Rd -- [L]									Map
106.37	+0.841	C	J	Local Rd -- [R]									
106.90	M418 +0.378	C	J S	Dinnehotso Rd North -- [L23]									Map
107.31	+0.790	C	J	Local Rd -- [L]									
107.38	+0.860	C	J	Local Rd -- [R]									
107.76	M419 +0.227	C	J	Local Rd -- [L]									
108.46	+0.922	C	J	Local Rd -- [L]									
108.62	M420 +0.087	C	BR	Laguna Creek							1962	131 ft Concrete	
108.76	+0.227	C	J	Local Rd -- [L]									
108.81	+0.275	C	J	Local Rd -- [L]									
109.06	+0.531	C	J	Local Rd -- [R]									
110.00	M421 +0.495	C	J	Local Rd -- [R]									
111.33	M422 +0.803	C	J	Local Rd -- [L]									
112.25	M423 +0.735	C	J	Local Rd -- [R]									
112.41	+0.900	C	UH	Projects spanning M423 to M424	AC	AC	2	5	24	5	11.01	1995	
115.94	M427 +0.395	C	J	Local Rd -- [L]									
117.61	M429 +0.076	C	BR	Chinle Wash							1962	256 ft Steel	
117.69	+0.161	C	J	Local Drive -- [R]									
117.74	+0.206	C	J	Local Drive -- [R]									
117.82	+0.290	C	J	Local Rd -- [L]									
118.50	M430 +0.000	C	VMS	(EB) Variable Message Sign #46 (Proposed)									
123.34	M434 +0.825	C	J S	U 191 South -- [R4]									Map
123.42	+0.910	C	UH	Projects spanning M434 to M435	MBL	MBH	2	5	24	5	0.46	62	
123.71	M435 +0.205	C	J	Indian Route 12 to Bluff									
123.88	+0.371	C	BR	Walker Creek							1962	239 ft Steel	

U 160 at M435+0.371

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 683

M435+0.371 on U 160

ARIZONA STATE HIGHWAY SYSTEM LOG

U 160 at M435+0.380

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M435+0.380 on U 160

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
123.88	M435 +0.380	C	UH Projects spanning M435 to M436	AC	AC	2	5	24	5	1.55	09 Aug 2002		
123.96	+0.455	C	SVP EB Paved							0.12			
125.44	M436 +0.923	C	UH Projects spanning M436 to M437	AC	AC	2	6.5	24	3.5	0.14	09 Aug 2002		
125.57	M437 +0.061	C	UH Projects spanning M437 to M438	AC	AC	2	8	24	2	0.09	09 Aug 2002		
125.66	+0.150	C	J S U 191 North (Indian Route 12) -- [L23]										Map
		C	UH Projects spanning M437 to M438	AC	AC	2	2	24	2	0.02	09 Aug 2002		
125.69	+0.172	C	UH	AC	AC	2	2	24	3.5	0.04	09 Aug 2002		
125.73	+0.215	C	UH	AC	AC	2	3.5	24	3.5	0.01	09 Aug 2002		
125.74	+0.226	C	UH	AC	AC	2	5	24	3.5	0.08	09 Aug 2002		
125.82	+0.307	C	UH	AC	AC	2	5	24	5	10.76	09 Aug 2002		
128.52	M440 +0.000	C	VMS (WB) Variable Message Sign #48 (Proposed)										
136.58	M448 +0.109	C	UH Projects spanning M448 to M449	AC	AC	2	4	24	4	0.07	09 Aug 2002		
136.65	+0.177	C	UH	AC	AC	2	4	24	4	0.03	09 Aug 2002		
136.67	+0.204	C	UH	AC	AC	2	5	24	5	0.05	09 Aug 2002		
136.72	+0.250	C	J S Red Mesa School Entrance #1 -- [L23]										Map
		C	UH Projects spanning M448 to M449	AC	AC	2	4	24	5	0.04	09 Aug 2002		
136.76	+0.291	C	UH	AC	AC	2	2	24	5	0.03	09 Aug 2002		
136.79	+0.318	C	UH	AC	AC	2	5	24	5	1.55	09 Aug 2002		
136.85	+0.378	C	J S Red Mesa School Entrance #2 -- [L]										Map
138.34	M449 +0.845	C	UH Projects spanning M449 to M450	AC	AC	2	4.5	24	4.5	0.07	09 Aug 2002		
138.41	+0.919	C	UH	AC	AC	2	4.5	24	4.5	0.03	09 Aug 2002		
138.44	+0.946	C	UH	AC	AC	2	5	24	5	0.06	09 Aug 2002		
138.50	+1.007	C	J S BIA 35 -- [B234]										Map
		C	UH Projects spanning M449 to M450	AC	AC	2	3	24	5	0.06	09 Aug 2002		
138.56	M450 +0.046	C	UH Projects spanning M450 to M451	AC	AC	2	3	24	4	0.03	09 Aug 2002		
138.59	+0.072	C	UH	AC	AC	2	4	24	4	0.07	09 Aug 2002		
138.66	+0.146	C	UH	AC	AC	2	5	24	5	2.40	09 Aug 2002		
141.06	M452 +0.500	C	UH Projects spanning M452 to M453	MBL	MBH	2	5	24	5	0.82	62		
141.88	M453 +0.328	C	UH Projects spanning M453 to M454	MBL	MBH	2	5	24	5	10.84	61		
148.52	M460 +0.000	C	VMS (WB) Variable Message Sign #49 (Proposed)										
152.72	M464 +0.178	C	UH Projects spanning M464 to M465	AC	MBH	2	12	24	6	0.26	89		
152.80	+0.257	C	J S Unknown Rd -- [R14]										Map
152.98	+0.438	C	UH Projects spanning M464 to M465	MBL	MBH	2	5	24	5	0.62	61		
153.61	M465 +0.085	C	UH Projects spanning M465 to M466	MBL	MBH	2	5	30	5	0.02	61		
153.63	+0.108	C	UH	MBL	MBH	2	5	36	5	0.01	61		
153.64	+0.121	C	UH	MBL	MBH	2	5	42	5	0.01	61		
153.66	+0.134	C	UH	MBL	MBH	2	5	48	5	0.07	61		
153.71	+0.188	C	X State Inspection Station										
153.73	+0.206	C	UH Projects spanning M465 to M466	MBL	MBH	2	5	42	5	0.03	61		
153.76	+0.24	C	UH	MBL	MBH	2	5	36	5	0.05	61		
153.82	+0.294	C	UH	MBL	MBH	2	5	30	5	0.04	61		
153.85	+0.330	C	UH	MBL	MBH	2	5	30	5	0.01	Oct 2000		
153.86	+0.33	C	UH	MBL	MBH	2	5	24	5	0.07	Oct 2000		

U 160 at M465+0.33

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 684

M465+0.33 on U 160

ARIZONA STATE HIGHWAY SYSTEM LOG

U 160 at M465+0.405

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M465+0.405 on U 160

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
153.93	M465 +0.405	C	J S U 064 to NM										
		C	UH Projects spanning M465 to M466	MBL	AC	2	5	24	5	0.02	Oct 2000		
153.95	+0.428	C	UH	AC	AC	2	5	24	5	5.39	Oct 2000		
159.35	M470 +0.730	C	X End U 160 at AZ/NM State Line										
Cardinal Mainline Averages/Totals:						322.76	5.21	24.54	5.00	159.33	1998.6	0.00 Miles of Median	

[Map](#)

U 160 at M470+0.730

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 685

M470+0.730 on U 160

ARIZONA STATE HIGHWAY SYSTEM LOG

U 163 at M393+0.520

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M393+0.520 on U 163

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
U 163 - Cardinal (low to higher reference marker)													
0.00	M393 +0.520	C	J S Begin U 163 at U 160 South of Kayenta (Signalized) -- [B34]										Map
		C	JB Inside Navajo IR, Navajo County										
		C	UH Projects spanning M393 to M394	AC	AC	4	0	48	0	1.53	1998		
0.15	+0.672	C	J Local Business Rd -- [L]										
0.26	+0.779	C	J Canyon Dr -- [B]										
0.39	+0.907	C	J Cedar -- [B]										
0.59	M394 +0.081	C	J E Pinon Dr -- [R]										
0.87	+0.364	C	J W Pinon Dr -- [R]										
0.95	+0.447	C	J Local Rd -- [R]										
1.13	+0.619	C	J ADOT Rd -- [B]										
1.30	+0.796	C	J S BIA 6485 (Central Kayenta) (Signalized) -- [B24]								04 Mar 2005		Map
1.44	+0.935	C	J Local Rd -- [L]										
1.53	M395 +0.035	C	UH Projects spanning M395 to M396	AC	AC	4	0	48	0	0.63	1997		
1.62	+0.128	C	J Local Rd -- [R]										
1.71	+0.214	C	J Comb Ridge Rd -- [L]										
1.87	+0.374	C	J S Local Rd -- [L]										Map
1.90	+0.405	C	J S Monument Valley Blvd -- [R1]										Map
2.05	+0.555	C	J S Chee Dodge Path -- [R1]										Map
2.16	+0.669	C	UH Projects spanning M395 to M396	AC	AC	3	1	36	1	0.19	1997		
2.18	+0.689	C	J Local Rd -- [L]										
2.36	+0.860	C	UH Projects spanning M395 to M396	AC	AC	2	1	24	1	0.01	1997		
	+0.870	C	UH	AC	AC	2	1	24	1	10.28	30 May 2002		
2.52	M396 +0.027	C	J Local Rd -- [R]										
2.67	+0.183	C	BR Laguna Creek Pedestrian Bridge								1957	413 ft Steel	
2.68	+0.194	C	BR Laguna Creek								1957	406 ft Steel	
6.46	M400 +0.000	C	VMS (SB) Variable Message Sign #51 (Proposed)										
9.12	M402 +0.667	C	X Owl Rock										
12.64	M406 +0.200	C	UH Projects spanning M406 to M407	AC	AC	2	1	24	1	10.57	09 Aug 2002		
21.42	M415 +0.000	C	VMS (SB) Variable Message Sign #50 (Proposed)										
23.21	M416 +0.710	C	X End U 163 at AZ/UT State Line										
Cardinal Mainline Averages/Totals:						50.93	0.91	26.33	0.91	23.21	2001.6	0.00 Miles of Median	

U 163 at M416+0.710

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 686

M416+0.710 on U 163

ARIZONA STATE HIGHWAY SYSTEM LOG

U 180 at M215+0.440

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M215+0.440 on U 180

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
U 180 - Cardinal (low to higher reference marker)													
0.00	M215 +0.440	C	J S Begin U 180 Northward Mileposting at Humphreys St & SB040(4) in Flagstaff (Signalized) -- [B4]										Map
		C	UB Inside Flagstaff Urbanized Area										
		C	JB Inside Flagstaff Elev 6905, Coconino County										
		C	UH Projects spanning M215 to M216	PCC	Paved	2	0	24	0	0.14	1994		
0.07	+0.510	C	J S Aspen Ave (Signalized) -- [B24]										Map
0.14	+0.580	C	J S Birch Ave (Signalized) -- [B2]										Map
		C	UH Projects spanning M215 to M216	AC	Paved	2	0	24	0	0.28	1994		
0.21	+0.647	C	J Cherry Ave -- [B]										
0.27	+0.713	C	J Dale Ave -- [B]										
0.34	+0.781	C	J Elm Ave -- [B]										
0.41	+0.850	C	J Fine Ave -- [B]										
0.42	+0.857	C	UH Projects spanning M215 to M216	AC	AC	2	0	24	0	0.20	30 Oct 2003		
0.48	+0.916	C	J Hunt Ave -- [B]										
0.55	M216 +0.000	C	J Sullivan Ave -- [B]										
0.61	+0.062	C	J S Columbus Ave East & Humphreys St North (Signalized) -- [B234]										Map
		C	UH Projects spanning M216 to M217	AC	AC	2	4	24	4	0.12	30 Oct 2003		
0.67	+0.118	C	J S Kendrick St -- [L]										Map
0.69	+0.143	C	J S Navajo Rd -- [L2]										Map
0.74	+0.185	C	UH Projects spanning M216 to M217	AC	Paved	2	4	24	2	0.51	11 Oct 2007		
0.76	+0.204	C	J Apache Rd -- [L]										
0.84	+0.293	C	J Piute Rd -- [L]										
0.90	+0.350	C	J S Havasupai Rd -- [L]										Map
0.93	+0.383	C	J S Forest Ave -- [R14]										Map
0.98	+0.426	C	J S Beal Rd -- [L]										Map
1.04	+0.489	C	J Deanna Dr -- [L]										
1.10	+0.553	C	J Whipple Rd -- [L]										
1.16	+0.605	C	J Whiting Rd -- [L]										
1.19	+0.643	C	J Anderson Rd -- [L]										
1.25	+0.699	C	UH Projects spanning M216 to M217	AC	Gravel	2	4	24	2	0.23	11 Oct 2007		
1.45	+0.896	C	J Meade Ln -- [L]										
1.48	+0.929	C	UH Projects spanning M216 to M217	AC	MBH	2	4	24	2	0.55	11 Oct 2007		
1.89	M217 +0.352	C	SVP WB Bus Pullout 30' long, 0-14' wide							0.01			
1.90	+0.358	C	SVP WB Bus Pullout 30' long, 14' wide							0.01			
1.91	+0.369	C	SVP WB Bus Pullout 30' long, 14-0' wide							0.01			
1.93	+0.383	C	J Lantern Ln -- [L]										
2.03	+0.487	C	J S Stevanna Way -- [L]										Map
	+0.490	C	UH Projects spanning M217 to M218	AC	AC	2	4	24	2	0.01	11 Oct 2007		
2.04	+0.496	C	UH	AC	AC	2	4	24	2	0.13	Sep 2001		
2.10	+0.560	C	JB Temp Leave Flagstaff										
	+0.561	C	J S Quintana Dr -- [B1]										Map
2.17	+0.627	C	UH Projects spanning M217 to M218	AC	AC	2	2	24	2	0.22	Sep 2001		
2.19	+0.650	C	X Elevation 7000										

U 180 at M217+0.650

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 687

M217+0.650 on U 180

ARIZONA STATE HIGHWAY SYSTEM LOG

U 180 at M217+0.713

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M217+0.713 on U 180

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
2.26	M217 +0.713	C	JB	Re-enter Flagstaff									
2.39	+0.850	C	UH	Projects spanning M217 to M218	AC	MBH	2	2	24	2	0.28	90	
2.42	+0.878	C	J S	Creekside Dr -- [R1]									Map
2.56	M218 +0.043	C	J S	Colton Ct -- [R14]									Map
2.62	+0.107	C	J S	Blue Willow Rd -- [L23]									Map
2.67	+0.159	C	J S	Winding Brook Rd -- [R1]									Map
		C	UH	Projects spanning M218 to M219	AC	MBH	2	2	24	8	0.03	11 Oct 2007	
2.70	+0.186	C	UH		AC	MBH	2	4	24	8	0.01	11 Oct 2007	
2.71	+0.196	C	UH		AC	MBH	2	4	24	5	0.06	11 Oct 2007	
2.77	+0.260	C	UH		AC	MBH	2	4	24	3	0.03	11 Oct 2007	
2.80	+0.286	C	UH		AC	MBH	2	4	24	4	0.02	11 Oct 2007	
2.82	+0.303	C	UH		AC	MBH	2	8	24	4	0.05	11 Oct 2007	
2.87	+0.352	C	J S	Local Business Access -- [L3]									Map
		C	UH	Projects spanning M218 to M219	AC	MBH	2	0	24	4	0.14	11 Oct 2007	
2.95	+0.434	C	J S	Local Business Access Left & Local Rd Right -- [B13]									Map
3.00	+0.489	C	UH	Projects spanning M218 to M219	AC	MBH	2	0	24	2	0.15	90	
3.01	+0.500	C	J S	Estates St -- [R14]									Map
3.15	+0.636	C	UH	Projects spanning M218 to M219	AC	MBH	2	2	24	2	1.13	77	
3.25	+0.733	C	J S	Fremont Blvd Left & Schultz Pass Rd Right -- [B124]									Map
3.44	+0.923	C	JB	NCL Flagstaff									
3.53	M219 +0.038	C	J S	Peak View St -- [L2]									Map
3.65	+0.159	C	J	Black Rd -- [R]									
4.15	+0.657	C	UB	NUB Flagstaff									
4.20	+0.705	C	J S	Hidden Hollow Rd -- [L2]									Map
4.28	+0.787	C	UH	Projects spanning M219 to M220	AC	AC	2	8	24	8	0.11	1995	
4.34	+0.847	C	J S	Forest Hills Rd -- [R4]									Map
4.39	+0.896	C	UH	Projects spanning M219 to M220	AC	AC	2	8	24	8	0.01	Oct 2000	
4.40	+0.907	C	UH		AC	AC	2	2	24	2	1.96	Oct 2000	
4.57	M220 +0.082	C	JB	Enter Coconino NF									
6.00	M221 +0.517	C	J S	Fort Valley Ranch Rd -- [L23]									Map
6.27	+0.784	C	J S	Parking Lot -- [R14]									Map
6.36	M222 +0.010	C	UH	Projects spanning M222 to M223	AC	AC	2	2	24	2	0.11	77	
6.47	+0.119	C	UH		AC	AC	2	4	24	4	0.78	1995	
7.23	+0.883	C	J S	Snow Bowl Rd North									Map
7.25	+0.899	C	UH	Projects spanning M222 to M223	AC	MBH	2	2	24	2	0.11	77	
7.36	M223 +0.089	C	UH	Projects spanning M223 to M224	AC	MBH	2	2	24	2	0.03	89	
7.39	+0.119	C	UH		AC	AC	2	4	24	4	0.11	1995	
7.50	+0.229	C	UH		AC	MBH	2	2	24	2	0.01	89	
7.51	+0.239	C	UH		AC	MBH	2	1	24	1	12.06	89	
8.56	M224 +0.255	C	X	Begin San Francisco Pks Scenic Route									
19.57	M235 +0.364	C	UH	Projects spanning M235 to M236	AC	AC	2	4	24	4	0.38	1995	
19.77	+0.564	C	J S	Parking Lot -- [L23]									Map
19.95	+0.740	C	UH	Projects spanning M235 to M236	AC	AC	2	4	24	4	0.35	1995	

U 180 at M235+0.740

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 688

M235+0.740 on U 180

ARIZONA STATE HIGHWAY SYSTEM LOG

U 180 at M236+0.141

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M236+0.141 on U 180

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
20.30	M236 +0.141	C	UH Projects spanning M236 to M237	AC	MBH	2	1	24	1	1.24	1994		
21.38	M237 +0.178	C	J S Kendrick Park Entrance -- [L]										Map
21.54	+0.339	C	UH Projects spanning M237 to M238	AC	AC	2	8	24	8	2.02	1995		
22.46	M238 +0.261	C	J Curley Seep Spring -- [L]										
22.92	+0.729	C	J Forest Highway 523 -- [R]										
23.56	M239 +0.366	C	UH Projects spanning M239 to M240	AC	MBH	2	1	24	1	4.82	1994		
28.38	M244 +0.206	C	UH Projects spanning M244 to M245	AC	AC	2	8	24	8	1.16	1995		
29.54	M245 +0.380	C	UH Projects spanning M245 to M246	AC	MBH	2	1	24	1	0.40	1995		
29.94	+0.783	C	UH	AC	MBH	2	1	24	1	4.48	1994		
32.83	M248 +0.670	C	JB Leave Coconino NF enter Kaibab NF										
34.42	M250 +0.177	C	SVP SB Paved 66' long, 0-30' wide							0.01			
		C	SVP NB Paved 66' long, 0-30' wide							0.01			
	+0.179	C	UH Projects spanning M250 to M251	AC	AC	2	1	24	1	8.59	2007		
34.43	+0.190	C	SVP SB Paved 140' long, 30' wide							0.03			
		C	SVP NB Paved 140' long, 30' wide							0.03			
34.46	+0.216	C	SVP SB Paved 85' long, 30-0' wide							0.02			
		C	SVP NB Paved 85' long, 30-0' wide							0.02			
39.23	M255 +0.099	C	JB Leave Kaibab NF										
39.56	+0.426	C	X End San Francisco Pks Scenic Route										
43.01	M258 +0.901	C	UH Projects spanning M258 to M259	AC	AC	2	1	24	4	0.26	2007		
43.11	+0.993	A	J S Local Road -- [B1234]										Map
43.27	M259 +0.162	C	UH Projects spanning M259 to M260	AC	AC	2	1	24	1	6.33	2007		
44.10	M260 +0.000	C	VMS (WB) Variable Message Sign #63 (Proposed)										
49.60	M265 +0.531	C	UH Projects spanning M265 to M266	AC	AC	2	4.5	24	1	0.05	2007		
49.65	+0.582	C	UH	AC	AC	2	4.5	24	4.5	0.05	2007		
49.70	+0.633	C	UH	AC	AC	2	4.5	24	8	0.01	2007		
49.71	+0.646	C	UH	AC	AC	2	8	24	8	0.07	2007		
49.78	+0.712	C	UH	AC	AC	2	8	24	5.5	0.02	2007		
49.79	+0.727	C	UH	AC	AC	2	8	24	3	0.04	2007		
49.84	+0.770	C	J S S 064 - End U 180 Mileposting - Overlaps S 064 for 28.1990 miles to Grand Canyon										Map
78.04		C	J S Begin of U 180 Eastward Route at SB040(4) and Humphreys St - Overlaps SB040(4) for 4.8507 miles										Map
82.89		C	J S I 040 Mainline - Overlaps I 040 and ramps for 84.0482 miles to SB040(8)										Map
166.94		C	X SB040(8) - Overlaps SB040(8) for 1.5349 miles										Map
168.47		C	J S 077 - Overlaps S 077 to South for 0.7353 miles -- [B]										
169.21	M307 +0.300	C	J S Continue U 180 at S 077 in Holbrook -- [B24]										Map
		C	UH Projects spanning M307 to M308	AC	MBH	2	5	24	5	2.81	66		
		C	JB Inside Holbrook, Navajo County										
170.13	M308 +0.258	C	JB ECL Holbrook										
172.02	M310 +0.147	C	UH Projects spanning M310 to M311	MBL	MBH	2	5	24	5	0.99	61		
172.28	+0.410	C	X Little Colorado River Bridge										
172.32	+0.449	C	BR Little Colorado								1961	166 ft Steel	
173.01	M311 +0.142	C	UH Projects spanning M311 to M312	AC	MBH	2	8	24	8	5.35	67		
178.36	M316 +0.488	C	UH Projects spanning M316 to M317	AC	MBH	2	8	24	8	2.23	70		

U 180 at M316+0.488

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 689

M316+0.488 on U 180

ARIZONA STATE HIGHWAY SYSTEM LOG

U 180 at M318+0.684

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M318+0.684 on U 180

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
180.59	M318 +0.684	C	UH	Projects spanning M318 to M319	AC	AC	2	8	24	8	4.60	Oct 1998	
185.18	M323 +0.270	C	UH	Projects spanning M323 to M324	AC	AC	2	8	24	8	0.20	23 Oct 2009	
185.38	+0.470	C	UH		AC	AC	2	8	24	8	0.07	Oct 1998	
185.45	+0.540	C	UH		AC	AC	2	8	24	8	0.02	23 Oct 2009	
185.47	+0.560	C	UH		AC	AC	2	8	24	8	0.08	Oct 1998	
185.56	+0.644	C	UH		AC	AC	2	8	24	8	0.03	23 Oct 2009	
185.58	+0.670	C	UH		AC	AC	2	8	24	8	0.19	Oct 1998	
185.77	+0.860	C	UH		AC	AC	2	8	24	8	0.02	23 Oct 2009	
185.80	+0.882	C	UH		AC	AC	2	8	24	8	0.02	Oct 1998	
185.82	+0.904	C	UH		AC	AC	2	8	24	8	0.03	23 Oct 2009	
185.84	+0.929	C	UH		AC	AC	2	8	24	8	0.07	Oct 1998	
185.91	+0.998	C	UH		AC	AC	2	8	24	8	0.54	23 Oct 2009	
186.45	M324 +0.536	C	UH	Projects spanning M324 to M325	AC	AC	2	8	24	8	0.37	Oct 1998	
186.73	+0.811	C	J S	Petrified Forest NP Rd -- [L23]									
186.83	+0.910	C	UH	Projects spanning M324 to M325	AC	AC	2	8	24	8	0.04	72	
186.87	+0.951	C	UH		AC	AC	2	8	24	8	13.34	1998	
187.25	M325 +0.331	C	BR	Jim Camp Wash								1970	141 ft Concrete
187.33	+0.411	C	BR	Cottonwood Wash								1970	111 ft Concrete
189.16	M327 +0.218	C	JB	Apache County									
193.35	M331 +0.451	C	BR	Milky Wash								1971	129 ft Concrete
199.97	M338 +0.243	C	BR	Beaver Dam Wash								1974	164 ft Concrete
200.21	+0.477	C	UH	Projects spanning M338 to M339	AC	MBH	2	8	24	8	4.29	74	
201.81	M340 +0.080	C	BR	Little Colorado								1974	164 ft Concrete
204.50	M342 +0.765	C	UH	Projects spanning M342 to M343	AC	MBH	2	5	24	5	15.42	72	
204.87	M343 +0.134	C	J S	SA180 to Concho -- [R1]									
211.63	M349 +0.894	C	JB	Enter Zuni IR									
212.14	M350 +0.407	C	JB	Leave Zuni IR									
219.92	M358 +0.186	C	UH	Projects spanning M358 to M359	AC	AC	2	5.2	36	5.2	0.18	21 Dec 2001	
220.10	+0.368	C	UH		AC	AC	2	3.5	36	3.5	0.07	21 Dec 2001	
220.17	+0.439	C	J S	S 061 to Concho -- [B1]									
		C	UH	Projects spanning M358 to M359	AC	AC	2	0	24	2	0.05	21 Dec 2001	
220.22	+0.486	C	UH		AC	AC	2	2.5	24	5	0.11	21 Dec 2001	
220.33	M364 +0.102	C	UH	Projects spanning M364 to M365	AC	AC	2	5	24	5	3.24	21 Dec 2001	
220.61	+0.380	C	BR	Big Hollow Wash								1981	149 ft Concrete
221.80	M365 +0.619	C	JB	WCL St Johns Elev 5650									
222.65	M366 +0.450	C	J	Road to Moon Mead									
222.86	+0.656	C	X	School Bus Route									
223.57	M367 +0.350	C	UH	Projects spanning M367 to M368	AC	AC	3	5	36	5	0.15	21 Dec 2001	
223.72	+0.500	C	UH		AC	AC	3	5	36	5	0.39	20 Aug 2003	
223.81	+0.590	C	J S	13th St West -- [B24]									
224.11	+0.886	C	UH	Projects spanning M367 to M368	AC	AC	3	5	36	8	0.34	20 Aug 2003	
224.45	M368 +0.238	C	UH	Projects spanning M368 to M369	AC	AC	3	0	36	0	0.35	20 Aug 2003	
224.56	+0.344	C	J	4th St - St Johns -- [B24]									

U 180 at M368+0.344

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 690

M368+0.344 on U 180

ARIZONA STATE HIGHWAY SYSTEM LOG

U 180 at M368+0.588

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M368+0.588 on U 180

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
224.80	M368 +0.588	C	UH	Projects spanning M368 to M369	AC	AC	2	18	24	18	0.01	20 Aug 2003	
224.81	+0.600	C	UH		AC	AC	2	18	24	18	0.32	28 Dec 2001	
225.14	+0.924	C	J	U 191 North to Sanders									
		C	UH	Projects spanning M368 to M369	AC	AC	4	8	48	8	0.05	79	
225.18	+0.969	C	UH		AC	MBH	4	8	48	8	0.46	79	
225.64	M369 +0.447	C	UH	Projects spanning M369 to M370	AC	MBH	2	2.5	24	2.5	0.07	79	
225.71	+0.515	C	UH		AC	MBH	2	5	24	5	0.25	66	
225.96	+0.762	C	UH		AC	AC	2	5	24	5	7.46	1995	
226.65	M370 +0.437	C	J	7th St West (Stokes Ave)									
229.06	M372 +0.859	C	JB	SCL St Johns									
233.42	M377 +0.271	C	UH	Projects spanning M377 to M378	AC	AC	2	5	24	5	9.13	1997	
236.46	M380 +0.300	C	J	Lyman Lake Rd									
239.55	M383 +0.395	C	J S	Entrance to State Prison -- [R14]									Map
242.55	M386 +0.383	C	UH	Projects spanning M386 to M387	AC	MBH	2	6	24	6	7.99	87	
249.05	M392 +0.883	C	JB	NWCL Springerville									
250.54	M394 +0.360	C	X	Segment End at U 060 - Overlap U 060 for 4.2824 miles									Map
254.82	M400 +0.610	C	X	Continue U 180 at U 060 In Springerville									
		C	UH	Projects spanning M400 to M401	AC	AC	2	2	24	2	1.67	75	
255.75	M401 +0.555	C	JB	SCL Springerville, NCL Eager									
256.49	M402 +0.307	C	UH	Projects spanning M402 to M403	AC	AC	2	5	24	5	1.32	84	
257.01	+0.832	C	JB	SCL Eager									
257.81	M403 +0.493	C	JB	Enter Apache-Sitgreaves NF									
	+0.495	C	UH	Projects spanning M403 to M404	AC	AC	2	5	30	5	0.06	84	
257.87	+0.552	C	UH		AC	AC	2	5	36	5	1.23	84	
259.10	M404 +0.763	C	UH	Projects spanning M404 to M405	AC	AC	2	5	42	5	0.10	84	
259.20	+0.867	C	UH		AC	AC	2	5	48	5	0.50	84	
259.70	M405 +0.384	C	UH	Projects spanning M405 to M406	AC	AC	2	5	42	5	0.07	84	
259.77	+0.45	C	UH		AC	AC	2	5	36	5	1.08	84	
260.85	M406 +0.535	C	UH	Projects spanning M406 to M407	AC	AC	2	5	30	5	0.09	84	
260.95	+0.63	C	UH		AC	AC	2	5	24	5	0.38	84	
261.33	M407 +0.002	C	UH	Projects spanning M407 to M408	AC	AC	2	5	24	5	4.87	Aug 2002	
264.74	M410 +0.443	C	JB	Temp Leave Apache-Sitgreaves NF									
265.66	M411 +0.365	C	JB	Re-enter Apache-Sitgreaves NF									
265.75	+0.459	C	JB	Temp Leave Apache-Sitgreaves NF									
266.20	+0.902	C	UH	Projects spanning M411 to M412	AC	AC	2	8	24	8	4.66	12 Aug 2002	
266.78	M412 +0.353	C	JB	Re-enter Apache-Sitgreaves NF									
267.46	M413 +0.024	C	JB	Leave Apache-Sitgreaves NF									
270.86	M416 +0.300	C	UH	Projects spanning M416 to M417	AC	AC	2	8	24	8	0.16	27 Oct 2005	
271.02	+0.459	C	UH		AC	AC	2	5	24	5	0.07	27 Oct 2005	
271.09	+0.528	C	UH		AC	AC	2	2	24	2	0.13	27 Oct 2005	
271.22	+0.658	C	J S	Nutriosio Entrance -- [B2]								27 Oct 2005	Map
		C	UH	Projects spanning M416 to M417	AC	AC	2	5	24	5	0.08	27 Oct 2005	
271.30	+0.734	C	UH		AC	AC	2	8	24	8	0.24	27 Oct 2005	

U 180 at M416+0.734

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 691

M416+0.734 on U 180

ARIZONA STATE HIGHWAY SYSTEM LOG

U 180 at M416+0.842

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M416+0.842 on U 180

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
271.40	M416 +0.842	C	BR	Nutrios Creek							1992	307 ft Concrete	
271.54	+0.976	C	UH	Projects spanning M416 to M417	AC	AC	2	5	24	5	0.07	27 Oct 2005	
271.61	+1.044	C	UH		AC	AC	2	2	24	2	0.25	27 Oct 2005	
271.73	M417 +0.096	C	J S	Auger Canyon Rd -- [B24]							27 Oct 2005		Map
271.86	+0.222	C	UH	Projects spanning M417 to M418	AC	AC	2	5	24	5	0.07	27 Oct 2005	
271.93	+0.290	C	UH		AC	AC	2	8	24	8	0.47	27 Oct 2005	
272.40	+0.763	C	UH		AC	AC	2	5	24	5	0.05	27 Oct 2005	
272.45	+0.816	C	UH		AC	AC	2	2	24	2	0.13	27 Oct 2005	
272.58	+0.946	C	J S	Saw mill Rd -- [L2]							27 Oct 2005		Map
		C	UH	Projects spanning M417 to M418	AC	AC	2	5	24	5	0.07	27 Oct 2005	
272.66	M418 +0.011	C	UH	Projects spanning M418 to M419	AC	AC	2	8	24	8	0.49	27 Oct 2005	
273.15	+0.505	C	UH		AC	AC	2	5	24	5	0.06	27 Oct 2005	
273.21	+0.565	C	UH		AC	AC	2	2	24	2	0.06	27 Oct 2005	
273.27	+0.624	C	UH		AC	MBH	2	2	24	2	0.07	27 Oct 2005	
273.33	+0.689	C	J S	Country Rd 2180 (Nutrios) -- [L2]							27 Oct 2005		Map
		C	UH	Projects spanning M418 to M419	AC	MBH	2	5	24	5	0.08	27 Oct 2005	
273.34	+0.696	C	JB	Enter Apache Sitgreaves NF							27 Oct 2005		
273.41	+0.765	C	UH	Projects spanning M418 to M419	AC	MBH	2	8	24	8	4.21	27 Oct 2005	
273.52	+0.871	C	J	Paddy Creek Entrance -- [L]							27 Oct 2005		
275.25	M420 +0.746	C	JB	Temp Leave Apache Sitgreaves NF							27 Oct 2005		
275.30	+0.798	C	JB	Re-enter leave Apache Sitgreaves NF							27 Oct 2005		
275.33	+0.824	C	J	Hulsey Rd -- [R]							27 Oct 2005		
275.73	M421 +0.232	C	JB	Temp Leave Apache Sitgreaves NF							27 Oct 2005		
276.05	+0.548	C	JB	Re-enter leave Apache Sitgreaves NF							27 Oct 2005		
276.98	M422 +0.481	C	J	Campground entrance							27 Oct 2005		
277.62	M423 +0.121	C	UH	Projects spanning M423 to M424	AC	MBH	2	5	24	5	0.07	27 Oct 2005	
277.69	+0.184	C	JB	Temp Leave Apache Sitgreaves NF							27 Oct 2005		
277.70	+0.195	C	UH	Projects spanning M423 to M424	AC	MBH	2	2	24	2	0.13	27 Oct 2005	
277.82	+0.314	C	JB	Re-enter leave Apache Sitgreaves NF							27 Oct 2005		
	+0.320	C	J S	Tal-Wi-Wi -- [L2]							27 Oct 2005		Map
277.83	+0.330	C	UH	Projects spanning M423 to M424	AC	MBH	2	5	24	5	0.07	27 Oct 2005	
277.91	+0.403	C	UH		AC	MBH	2	8	24	8	1.04	27 Oct 2005	
278.95	M424 +0.444	C	UH	Projects spanning M424 to M425	AC	MBH	2	8	24	6.8	0.06	27 Oct 2005	
279.01	+0.508	C	UH		AC	MBH	2	7	24	3.8	0.03	27 Oct 2005	
279.04	+0.535	C	UH		AC	MBH	2	8.8	24	4	0.02	27 Oct 2005	
279.06	+0.558	C	UH		AC	MBH	2	12.2	24	6	0.01	27 Oct 2005	
279.07	+0.570	C	J S	Big Lake (Williams Valley) -- [R14]							27 Oct 2005		Map
		C	UH	Projects spanning M424 to M425	AC	MBH	2	12.2	36	2	0.01	27 Oct 2005	
279.08	+0.578	C	UH		AC	MBH	2	14	36	2	0.02	27 Oct 2005	
279.10	+0.597	C	UH		AC	MBH	2	14	30	2	0.05	27 Oct 2005	
279.15	+0.651	C	UH		AC	MBH	2	12	30	2	0.03	27 Oct 2005	
279.18	+0.678	C	UH		AC	MBH	2	9	30	5	0.05	27 Oct 2005	
279.23	+0.72	C	UH		AC	MBH	2	9	24	5	0.02	27 Oct 2005	

U 180 at M424+0.72

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 692

M424+0.72 on U 180

ARIZONA STATE HIGHWAY SYSTEM LOG

U 180 at M424+0.740

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M424+0.740 on U 180

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
279.24	M424 +0.740	C	UH Projects spanning M424 to M425	AC	MBH	2	8	24	8	0.23	27 Oct 2005		
279.35	+0.850	C	JB Temp Leave Apache Sitgreaves NF								27 Oct 2005		
279.47	+0.969	C	UH Projects spanning M424 to M425	AC	MBH	2	5	24	5	0.06	27 Oct 2005		
279.53	M425 +0.030	C	UH Projects spanning M425 to M426	AC	MBH	2	2	24	2	0.12	27 Oct 2005		
279.55	+0.042	C	J S Country Rd 2107								27 Oct 2005		Map
279.65	+0.148	C	UH Projects spanning M425 to M426	AC	MBH	2	5	24	5	0.06	27 Oct 2005		
279.71	+0.211	C	UH	AC	MBH	2	8	24	8	1.17	27 Oct 2005		
279.79	+0.283	C	JB Re-enter leave Apache Sitgreaves NF								27 Oct 2005		
279.84	+0.333	C	J Maintenance Yard Entrance								27 Oct 2005		
279.94	+0.433	C	JB Temp Leave Apache Sitgreaves NF								27 Oct 2005		
280.39	+0.886	C	JB Re-enter leave Apache Sitgreaves NF								27 Oct 2005		
280.49	+0.985	C	JB Leaving SL Apache Sitgreaves NF								27 Oct 2005		
280.89	M426 +0.389	C	J S U 191 South to Clifton										Map
		C	UH Projects spanning M426 to M427	AC	MBH	4	2	48	4	0.31	90		
280.90	+0.405	C	BR Paddy Creek									371 ft Unknown	
281.19	+0.695	C	UH Projects spanning M426 to M427	AC	MBH	2	8	24	8	6.58	90		
282.79	M428 +0.431	C	J S Forest Hwy 275 -- [L]										Map
287.77	M433 +0.260	C	X End U 180 at AZ/NM Line										
Cardinal Mainline Averages/Totals:						331.09	4.97	24.50	4.96	164.11	1991.5	0.00 Miles of Median	

U 180 at M433+0.260

M433+0.260 on U 180

ARIZONA STATE HIGHWAY SYSTEM LOG

U 191 at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on U 191

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
U 191 - Cardinal (low to higher reference marker)													
0.00	M000 +0.000	C	J S Begin U 191 at S 080 EB near Douglas (Signalized) -- [R4]										Map
		C	UB Inside and along edge of Douglas Urbanized Area										
		C	JB Inside Cochise County										
		C	UH Projects spanning M0 to M1	AC	AC	2	10	24	2	0.07	May 2008		
		C	FR 2-way Frontage left is Wards Canyon Rd	Unk	Unk	2		24		0.15			
0.01	M000 +0.011	C	J S Begin U 191 at S 080 WB near Douglas (Signalized) -- [L2]										Map
0.07	+0.068	C	UH Projects spanning M0 to M1	AC	AC	2	9	24	2	0.02	May 2008		
0.08	+0.077	C	J S Motor Vehicle Division Customer Service Center -- [R1]										Map
0.09	+0.087	C	UH Projects spanning M0 to M1	AC	AC	2	8	24	2	0.03	May 2008		
0.12	+0.116	C	UH	AC	AC	2	8	24	8	0.11	May 2008		
	+0.118	C	J S Inspection Station -- [R1]										Map
0.22	+0.222	C	UH Projects spanning M0 to M1	AC	AC	2	8.5	24	8.5	0.08	May 2008		
0.30	+0.302	C	UH	AC	AC	2	7	24	7	0.06	May 2008		
0.36	+0.358	C	UH	AC	AC	2	5	24	5	2.39	12 Feb 2001		
0.82	+0.824	C	UB NUB Douglas										
0.90	+0.904	C	JB SCL Douglas (Annexed Island) to West										
2.00	M001 +0.998	C	JB NCL Douglas (Annexed Island) to West										
	M002 +0.000	C	VMS (NB) Variable Message Sign #26 (Proposed)										
2.75	+0.746	C	UH Projects spanning M2 to M3	AC	AC	2	5	36	5	0.31	12 Feb 2001		
3.06	M003 +0.105	C	UH Projects spanning M3 to M4	AC	AC	2	5	30	5	0.03	12 Feb 2001		
3.09	+0.13	C	UH	AC	AC	2	5	24	5	0.77	12 Feb 2001		
3.86	+0.900	C	UH	AC	AC	2	5	36	5	0.12	12 Feb 2001		
3.97	M004 +0.031	C	UH Projects spanning M4 to M5	AC	AC	2	5	30	5	0.23	12 Feb 2001		
4.21	+0.26	C	UH	AC	AC	2	5	24	5	3.36	12 Feb 2001		
6.82	M006 +0.815	C	J S BDI Blvd -- [R14]										Map
7.40	M007 +0.391	C	J S Double Adobe Rd -- [L2]										Map
7.57	+0.566	C	UH Projects spanning M7 to M8	AC	AC	2	8	24	8	15.43	12 Feb 2001		
18.33	M018 +0.327	C	J S Davis Rd										Map
23.00	M022 +0.992	C	UH Projects spanning M22 to M23	AC	AC	2	1	24	1	0.49	12 Feb 2001		
23.49	M023 +0.480	C	UH Projects spanning M23 to M24	AC	AC	2	1	24	1	3.53	92		
24.24	M024 +0.286	C	J Thistle Ln -- [L]										
24.26	+0.309	C	X Central Hwy										
24.47	+0.520	C	J Jefferson Rd -- [B]										
24.61	+0.660	C	J Road to Elfrida Post Office										
24.76	+0.811	C	J Swisshelm Trl West -- [L]										
24.78	+0.825	C	J Swisshelm Trl East -- [R]										
24.83	+0.877	C	J JC Trl -- [R]										
24.97	+1.024	C	J Orchard Ln -- [L]										
25.10	M025 +0.109	C	J Whispering Pine Ln -- [R]										
25.20	+0.203	C	J Murphy Rd -- [L]										
25.35	+0.358	C	J Anthony Ln -- [L]										
25.48	+0.487	C	J Gleeson Rd -- [B]										

U 191 at M025+0.487

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 694

M025+0.487 on U 191

ARIZONA STATE HIGHWAY SYSTEM LOG

U 191 at M027+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M027+0.000 on U 191

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
27.01	M027 +0.000	C	UH	Projects spanning M27 to M28	AC	AC	2	1	24	1	10.28	12 Jan 2001	
37.29	M037 +0.265	C	UH	Projects spanning M37 to M38	AC	AC	2	2	24	2	1.33	12 Jan 2001	
38.17	M038 +0.142	C	J S	S 181 to S 186									Map
38.62	+0.600	C	UH	Projects spanning M38 to M39	AC	MBH	2	2	24	2	4.22	80	
42.84	M042 +0.815	C	UH	Projects spanning M42 to M43	AC	AC	2	2	24	3	0.03	08 Sep 2006	
42.87	+0.842	C	UH		AC	AC	2	3	24	4	0.10	08 Sep 2006	
42.96	+0.941	C	UH		AC	AC	2	4	24	4	0.15	08 Sep 2006	
42.98	+0.952	C	J S	Kansas Settlement Rd -- [R14]									Map
43.12	M043 +0.090	C	UH	Projects spanning M43 to M44	AC	AC	2	3	24	3	0.08	08 Sep 2006	
43.19	+0.170	C	UH		AC	MBH	2	2	24	2	2.61	80	
45.65	M045 +0.627	C	J	Pearce Rd -- [L]									
45.80	+0.779	C	UH	Projects spanning M45 to M46	AC	AC	2	1	24	1	2.59	1999	
48.39	M048 +0.366	C	UH	Projects spanning M48 to M49	AC	AC	2	1	24	1	0.36	23 Nov 2009	
48.75	+0.731	C	UH		AC	AC	2	5	24	5	0.03	23 Nov 2009	
48.78	+0.760	C	UH		AC	AC	2	5	24	5	0.07	1999	
48.85	+0.831	C	UH		AC	AC	2	1	24	1	6.58	1999	
53.51	M053 +0.491	C	J	Richland Way									
55.43	M055 +0.415	C	UH	Projects spanning M55 to M56	AC	AC	2	2	24	2	0.41	30 Jun 2005	
55.68	+0.666	C	J S	Dragoon Rd -- [B23]								20053006	Map
55.84	+0.824	C	UH	Projects spanning M55 to M56	AC	AC	2	1	24	1	5.66	1999	
60.80	M060 +0.781	C	J	Eldridge Rd -- [L2]									
61.50	M061 +0.481	C	UH	Projects spanning M61 to M62	AC	AC	2	0	24	0	5.05	1995	
62.86	M062 +0.841	C	OP	Union Pacific RR								1936	127 ft Steel
66.55	M066 +0.517	C	UH	Projects spanning M66 to M67	AC	MBH	2	6	24	8	0.08	1995	
66.63	+0.596	C	UH		AC	AC	2	6	36	8	0.02	21 Oct 2005	
66.65	+0.616	C	X	U 191 2-way Spur to connect I 010 WB									Map
		C	X	Overlaps I 010 Exit #331 G-Ramp, I 010, to I 010 Exit #352 A-Ramp for 20.9301 miles									Map
87.58	M087 +0.430	C	J S	Continue U 191 North at I 010 Exit #352 A & G-ramp									Map
		C	UH	Projects spanning M87 to M88	AC	MBH	2	2	24	2	0.11	77	
87.62	+0.472	C	OP	I 010 at Exit #352								30 May 2000	225 ft Concrete/Stc
87.69	+0.538	C	J S	I 010 Exit #352 J & C-ramp -- [L]									Map
		C	UH	Projects spanning M87 to M88	AC	AC	4	10	48	10	0.17	08 Aug 2005	
87.87	+0.719	C	NB		AC	AC	2	4	24	10	2.32	08 Aug 2005	
87.92	+0.766	A	J S	Monk Ranch Rd -- [B2]									Map
88.83	M088 +0.717	A	X	Restricted Median Cross-Over -- [U]								08 Aug 2005	
89.01	+0.890	A	J	Local Rd -- [R]									
89.33	M089 +0.188	C	J	Local Rd -- [R]									
89.44	+0.298	C	BR	(NB) Monk Draw								08 Aug 2005	82 ft Concrete
90.13	+0.991	A	J S	UY191(1) -- [R]									Map
90.18	M090 +0.035	C	NB	Projects spanning M90 to M91	AC	AC	2	4	24	7.5	0.35	08 Aug 2005	
90.53	+0.384	C	NB		AC	AC	2	4	24	10	1.01	08 Aug 2005	
91.03	+0.879	A	X	Restricted Median Cross-Over -- [U]								08 Aug 2005	
91.55	M091 +0.421	C	NB	Projects spanning M91 to M92	AC	AC	2	4	24	10	3.33	30 Jun 2011	

U 191 at M091+0.421

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 695

M091+0.421 on U 191

ARIZONA STATE HIGHWAY SYSTEM LOG

U 191 at M091+0.574

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M091+0.574 on U 191

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
91.70	M091 +0.574	C	J	Local Rd -- [R]									
92.60	M092 +0.453	C	JB	Graham County									
94.88	M094 +0.713	C	NB	Projects spanning M94 to M95	AC	AC	2	4	24	10	3.02	Jan 2009	
95.32	M095 +0.174	A	J S	Local Rd -- [B24]									Map
95.83	+0.681	C	J	(NB) Local Rd -- [R]									
97.40	M097 +0.272	A	J S	Local Rd -- [B24]									Map
97.90	+0.768	C	NB	Projects spanning M97 to M98	AC	AC	2	4	24	10	2.21	15 Nov 2005	
98.70	M098 +0.542	C	J	(NB) Local Rd -- [R]									
99.31	M099 +0.165	A	J S	Local Rd -- [R24]							15 Nov 2005		Map
100.11	+0.956	C	NB	Projects spanning M99 to M100	AC	AC	1.5	4	18	10	0.12	15 Nov 2005	
100.23	M100 +0.068	C	NB	Projects spanning M100 to M101	AC	AC	1.5	4	18	24	0.15	15 Nov 2005	
100.38	+0.216	C	NB		AC	AC	1	4	12	24	0.01	15 Nov 2005	
	+0.223	C	NB		AC	AC	1	7	12	24	0.09	15 Nov 2005	
100.47	+0.309	C	NB		AC	AC	1	10	12	24	0.02	15 Nov 2005	
100.49	+0.333	C	NB		AC	AC	1	10	12	10	0.07	15 Nov 2005	
100.57	+0.405	C	NB		AC	AC	1	10	12	6	0.08	15 Nov 2005	
100.65	+0.490	C	UH		AC	AC	2	2	24	2	0.21	15 Nov 2005	
100.86	+0.703	C	UH		AC	AC	2	2	24	2	2.99	1994	
103.86	M103 +0.719	C	UH	Projects spanning M103 to M104	AC	AC	2	8	24	8	6.83	09 Nov 2002	
104.52	M104 +0.361	C	J S	S 266 (Fort Grant Rd) -- [L23]									Map
106.55	M106 +0.400	C	X	ADA Roadside Table									
110.69	M110 +0.548	C	UH	Projects spanning M110 to M111	AC	AC	2	8	24	8	3.91	27 Mar 2003	
110.78	+0.644	C	J S	Artesia Rd -- [R]									Map
110.97	+0.826	C	J	Rawhide Ln -- [L]									
111.26	M111 +0.105	C	BR	Stockton Wash							1938	137 ft Concrete	
112.78	M112 +0.629	C	J S	Quail Trl -- [R]									Map
113.84	M113 +0.682	C	J S	S 366 Swift Trail									Map
114.60	M114 +0.446	C	J	Roadrunner Rd -- [R]									
		C	UH	Projects spanning M114 to M115	AC	AC	2	2	24	8	0.01	27 Mar 2003	
114.61	+0.457	C	UH		AC	AC	2	3	24	3	0.12	27 Mar 2003	
114.73	+0.575	C	UH		AC	AC	2	8	24	2	0.02	27 Mar 2003	
114.74	+0.589	C	J	Ocotillo St -- [L3]									
	+0.593	C	UH	Projects spanning M114 to M115	AC	AC	2	8	24	8	0.95	27 Mar 2003	
115.34	M115 +0.193	C	J S	Cactus Rd -- [L]									Map
115.70	+0.548	C	UH	Projects spanning M115 to M116	AC	AC	2	4.4	24	8	0.06	27 Mar 2003	
115.76	+0.613	C	UH		AC	AC	2	4.4	24	4.4	0.03	27 Mar 2003	
115.79	+0.642	C	UH		AC	AC	2	4.4	24	7	0.04	27 Mar 2003	
115.84	+0.686	C	UH		AC	AC	2	7	24	8	0.10	27 Mar 2003	
115.85	+0.698	C	J S	Roper Lake Rd -- [R]									Map
115.93	+0.785	C	UH	Projects spanning M115 to M116	AC	AC	2	4.5	24	8	0.14	27 Mar 2003	
116.07	+0.921	C	UH		AC	AC	2	8	24	8	0.75	27 Mar 2003	
116.16	M116 +0.006	C	VMS	(NB) Variable Message Sign #117 (Proposed)									
116.35	+0.189	C	J S	Labanon Rd -- [L]									Map

U 191 at M116+0.189

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 696

M116+0.189 on U 191

ARIZONA STATE HIGHWAY SYSTEM LOG

U 191 at M116+0.661

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M116+0.661 on U 191

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
116.82	M116 +0.661	C	UH Projects spanning M116 to M117	AC	AC	2	3	24	8	0.03	27 Mar 2003		
116.84	+0.680	C	J Powerline Rd -- [R]										
116.85	+0.691	C	UH Projects spanning M116 to M117	AC	AC	2	3	24	3	0.35	27 Mar 2003		
117.20	M117 +0.041	C	UH Projects spanning M117 to M118	AC	AC	2	8	24	3	0.02	27 Mar 2003		
117.21	+0.055	C	J S Cholla Dr -- [L3]										Map
117.22	+0.064	C	UH Projects spanning M117 to M118	AC	AC	2	13	24	3	0.12	27 Mar 2003		
117.34	+0.183	C	UH	AC	AC	2	8	24	3	0.02	27 Mar 2003		
117.35	+0.197	C	J S 45th St -- [L]										Map
117.36	+0.204	C	UH Projects spanning M117 to M118	AC	AC	2	3	24	3	0.19	27 Mar 2003		
117.55	+0.396	C	UH	AC	AC	2	3	24	8	0.01	27 Mar 2003		
117.56	+0.405	C	UH	AC	AC	2	8	24	8	0.09	27 Mar 2003		
117.65	+0.490	C	J S Old Country Club Rd -- [R]										Map
	+0.497	C	UH Projects spanning M117 to M118	AC	AC	2.5	4	30	8	0.01	27 Mar 2003		
117.66	+0.505	C	UH	AC	AC	2.5	4	30	8	0.14	03 Jun 2003		
117.81	+0.648	C	UH	AC	AC	3.5	2	42	8	0.09	03 Jun 2003		
117.90	+0.737	C	UH	AC	AC	4	2	48	8	0.46	03 Jun 2003		
118.36	M118 +0.206	C	UH Projects spanning M118 to M119	AC	AC	4	0	48	8	0.09	03 Jun 2003		
118.45	+0.293	C	UH	AC	AC	4	0	48	0	2.74	03 Jun 2003		
118.48	+0.322	C	J Fairgrounds Rd -- [R]										
118.55	+0.396	C	J Armory Rd -- [R]										
118.73	+0.577	C	J Morris St -- [L]										
118.88	+0.722	C	JB SCL Safford Elev 2900										
118.98	+0.823	C	J S Arizona DOT Yard Entrance (Signalized) -- [B1234]										Map
		C	UB SUB Safford/Thatcher										
	+0.831	C	J S Solomon Rd/Discovery Park Blvd -- [B234]										Map
119.09	+0.937	C	J Navajo St -- [R]										
119.21	M119 +0.062	C	J Safford Cemetery Rd -- [L]										
119.33	+0.182	C	J Nor-Jean Way -- [L]										
119.62	+0.475	C	J 24th Place -- [R]										
119.97	+0.823	C	J S 20th St/Lone Star Rd -- [B24]										Map
120.07	+0.927	C	J 19th St -- [R]										
120.27	M120 +0.116	C	J 16th St -- [L]										
120.37	+0.218	C	J 15th St -- [L]										
120.47	+0.316	C	J S Relation St -- [B24]										Map
120.63	+0.477	C	J 12th St -- [B]										
120.71	+0.556	C	J 11th St -- [B]										
120.91	+0.754	C	J 9th St -- [L]										
120.97	+0.821	C	J S 8th St -- [B1234]										Map
121.04	+0.884	C	J 7th St -- [L]										
121.11	+0.956	C	J S Main St -- [B]										Map
121.18	M121 +0.020	C	J S Segment End at U 070 - Overlaps U 070 for 10.0518 miles -- [B24]										Map
131.25	M130 +0.640	C	J S Continue U 191 North at U 070										Map
		C	UH Projects spanning M130 to M131	BST	BST	2	2	25	2	0.02	52		

U 191 at M130+0.640

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 697

M130+0.640 on U 191

ARIZONA STATE HIGHWAY SYSTEM LOG

U 191 at M130+0.656

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M130+0.656 on U 191

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
131.26	M130 +0.656	C	UH	Projects spanning M130 to M131	BST	AC	2	4.5	25	4.5	0.37	03 May 2004	
131.40	+0.798	C	X	UY191(2) South to West Wye Leg									Map
131.64	M131 +0.173	C	UH	Projects spanning M131 to M132	AC	AC	2	4.5	25	4.5	7.83	03 May 2004	
139.38	M138 +0.908	C	J	Back Country Byway -- [L]									
139.47	M139 +0.000	C	UH	Projects spanning M139 to M140	AC	AC	2	5	25	5	0.14	03 May 2004	
139.61	+0.139	C	UH		AC	AC	2	6	25	6	4.94	03 May 2004	
141.87	M141 +0.398	C	J	Local Rd -- [L]									
144.55	M144 +0.067	C	UH	Projects spanning M144 to M145	AC	AC	2	8	24	8	1.04	21 Aug 2003	
144.58	+0.097	C	JB	Greenlee County									
145.18	+0.702	C	J	Local Rd (Sta. 741+70) -- [L]									
145.59	M145 +0.113	C	UH	Projects spanning M145 to M146	AC	AC	2	8	30	8	0.07	21 Aug 2003	
145.66	+0.185	C	UH		AC	AC	2	8	36	8	1.48	21 Aug 2003	
145.84	+0.367	C	J	Local Rd (Sta. 776+50) -- [R]									
146.10	+0.623	C	J	Local Rd (Sta. 1018+00) -- [L]									
146.63	M146 +0.152	C	J	Local Rd -- [R]									
147.14	+0.671	C	UH	Projects spanning M146 to M147	AC	AC	2	8	42	8	0.05	21 Aug 2003	
147.19	+0.721	C	UH		AC	AC	2	8	36	8	0.11	21 Aug 2003	
147.30	+0.832	C	UH		AC	AC	2	8	42	8	0.02	21 Aug 2003	
147.33	+0.85	C	UH		AC	AC	2	8	36	8	2.35	21 Aug 2003	
147.51	M147 +0.027	C	J	US 191 Exit 147 -- [B]									
148.81	M148 +0.332	C	J	Local Rd (Sta. 933+00) -- [R]									
149.32	+0.839	C	J	U 191 Frontage -- [B]									
149.62	M149 +0.135	C	J	U 191 Frontage -- [B]									
149.68	+0.193	C	UH	Projects spanning M149 to M150	AC	AC	2	8	30	8	0.06	21 Aug 2003	
149.74	+0.25	C	UH		AC	AC	2	8	24	8	0.69	21 Aug 2003	
150.42	+0.939	C	UH		AC	AC	2	8	30	8	0.09	21 Aug 2003	
150.49	M150 +0.011	C	J	Local Rd -- [L]									
150.52	+0.042	C	UH	Projects spanning M150 to M151	AC	AC	2	8	36	8	0.63	21 Aug 2003	
150.62	+0.149	C	J	Local Rd -- [R]									
151.15	+0.675	C	UH	Projects spanning M150 to M151	AC	AC	2	8	30	8	0.08	21 Aug 2003	
151.23	+0.751	C	UH		AC	AC	2	8	36	8	0.10	21 Aug 2003	
151.33	+0.85	C	UH		AC	AC	2	8	30	8	0.05	21 Aug 2003	
151.38	+0.900	C	UH		AC	AC	2	8	36	8	0.04	21 Aug 2003	
151.42	+0.944	C	UH		AC	AC	2	8	36	8	0.07	Mar 2009	
		C	J	Local Rd -- [R]									
151.47	+0.992	C	J	Local Rd -- [L]									
151.49	M151 +0.003	C	UH	Projects spanning M151 to M152	AC	AC	2	8	36	0	0.31	Mar 2009	
		C	SVP	NB AC 300' long, Variable 0-24' wide							0.06	Mar 2009	
151.54	+0.059	C	SVP	NB AC 650' long, 24' wide							0.12	Mar 2009	
151.67	+0.182	C	SVP	NB AC 700' long, Variable 24-0' wide							0.13	Mar 2009	
151.80	+0.315	C	UH	Projects spanning M151 to M152	AC	AC	2	8	36	8	1.91	Mar 2009	
153.41	M152 +0.965	C	J <u>S</u>	Local Rd -- [R]									Map
153.71	M153 +0.254	C	UH	Projects spanning M153 to M154	AC	AC	2	8	30	8	0.07	Mar 2009	

U 191 at M153+0.254

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 698

M153+0.254 on U 191

ARIZONA STATE HIGHWAY SYSTEM LOG

U 191 at M153+0.32

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M153+0.32 on U 191

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
153.78	M153 +0.32	C	UH Projects spanning M153 to M154	AC	AC	2	10	24	10	0.21	Mar 2009	1083 ft Concrete/S 707 ft Steel	
153.88	+0.424	C	BR Guthrie Bridge (Gila River)								Mar 2009		
153.95	+0.500	C	BR Guthrie Wash								1950		
153.98	+0.530	C	UH Projects spanning M153 to M154	AC	AC	2	8	24	8	0.66	Mar 2009		
154.65	M154 +0.233	C	UH Projects spanning M154 to M155	AC	AC	2.5	8	30	8	0.15	Mar 2009		Map
154.74	+0.328	C	J S Paradise Rd -- [L]								Mar 2009		
154.80	+0.384	C	UH Projects spanning M154 to M155	AC	AC	2.5	5	30	5	0.02	24 Jan 2001		
154.82	+0.403	C	UH	AC	AC	2.5	5	30	2	0.02	24 Jan 2001		
	+0.409	C	J S Local Business Access -- [R]								Mar 2009		Map
154.84	+0.425	C	UH Projects spanning M154 to M155	AC	AC	3	5	36	2	0.02	24 Jan 2001		
154.85	+0.441	C	UH	AC	AC	3	2	36	2	0.07	24 Jan 2001		
154.93	+0.514	C	J S S 075 South and S 078 East -- [B234]										
		C	UH Projects spanning M154 to M155	BST	BST	4	2	48	2	0.24	50		Map
155.16	+0.750	C	UH	AC	MBH	4	1	48	1	0.07	70		
155.23	+0.821	C	NB	AC	MBH	2	1	24	10	0.02	70		
155.25	+0.840	C	NB	AC	MBH	2	4	24	10	0.07	82		
155.32	+0.910	C	NB	AC	AC	2	4	24	1	3.92	1999	278 ft Steel	
155.42	M155 +0.006	C	BR Cold Creek								1941		
156.46	M156 +0.047	A	J S Guthrie Loop Rd -- [L2]										
156.86	+0.450	C	BR Rattlesnake Canyon								1942		
157.84	M157 +0.433	C	JB SECL Clifton Elev 3502									290 ft Concrete	Map
157.94	+0.531	A	J S Skyline View Rd -- [R3]										
159.24	M158 +0.860	C	NB Projects spanning M158 to M159	AC	AC	2	4	24	1	0.06	1999		
159.30	+0.923	C	NB	AC	AC	2	1	24	1	0.30	1999		
159.44	M159 +0.011	C	BR (NB) Owl Canyon								1942	21 ft Unknown	
159.53	+0.103	C	BR (NB) Owl Creek								1942	21 ft Unknown	
159.56	+0.135	A	J Local Rd -- [L3]										
159.60	+0.173	C	NB Projects spanning M159 to M160	AC	AC	2	1	24	1.5	0.06	1999		
159.66	+0.235	C	NB	AC	AC	2	1	24	2	0.04	1999		
		C	SVP (NB) Gravel 64' long, Variable 0-12' wide							0.01			
159.68	+0.247	C	SVP (NB) Gravel 65' long, 12' wide							0.01			
159.69	+0.260	C	SVP (NB) Gravel 74' long, Variable 12-0' wide							0.01			
159.70	+0.274	C	NB Projects spanning M159 to M160	AC	AC	2	1	24	1.5	0.02	1999		
159.72	+0.291	C	NB	AC	AC	2	1	24	1	0.21	1999		
159.88	+0.453	C	SVP (NB) Unpaved 99' long, Variable 0-50' wide							0.02			
159.90	+0.472	C	SVP (NB) Unpaved 259' long, 50' wide							0.05			
159.93	+0.505	C	NB Projects spanning M159 to M160	AC	AC	1.5	1	18	6.5	0.09	1999		
159.95	+0.521	C	SVP (NB) Unpaved 256' long, Variable 50-0' wide							0.05			
160.02	+0.594	C	NB Projects spanning M159 to M160	AC	AC	1.5	1.5	18	6.5	0.03	1999		
160.05	+0.626	C	NB	AC	AC	1.5	2	18	6.5	0.03	1999		
160.08	+0.656	C	NB	AC	AC	1.5	2	18	12	0.02	1999		
160.10	+0.672	C	NB	AC	AC	1	2	12	12	0.02	1999		
160.12	+0.694	C	NB	AC	AC	1	3	12	19.8	0.03	1999		

U 191 at M159+0.694

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 699

M159+0.694 on U 191

ARIZONA STATE HIGHWAY SYSTEM LOG

U 191 at M159+0.723

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M159+0.723 on U 191

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
160.15	M159 +0.723	C	NB	Projects spanning M159 to M160	AC	AC	1	4	12	27.5	0.12	1999	
160.27	+0.843	A	J	Black Hills Back Country Byway -- [L234]									
		C	NB	Projects spanning M159 to M160	AC	AC	1	2	12	12	0.07	1999	
160.34	+0.914	C	NB		AC	MBH	1	2	12	12	0.05	70	
160.37	+0.942	C	SVP	(NB) Unpaved 39' long, Variable 0-12' wide							0.01		
160.38	+0.949	C	SVP	(NB) Unpaved 59' long, 12' wide							0.01		
160.39	+0.964	C	UH	Projects spanning M159 to M160	AC	AC	3	4	36	12	0.01	70	
		C	SVP	NB Unpaved 73' long, 12' wide							0.01		
160.40	+0.969	C	UH	Projects spanning M159 to M160	AC	AC	3	7	36	12	0.01	70	
	+0.977	C	UH		AC	AC	3	7	36	9	0.02	70	
160.41	+0.978	C	SVP	NB Unpaved 35' long, Variable 12-0' wide							0.01		
160.43	M160 +0.007	C	UH	Projects spanning M160 to M161	AC	MBH	3	11	36	6	0.01	70	
160.44	+0.018	C	J	Tabletop Rd -- [R]								24 Feb 2010	
		C	UH	Projects spanning M160 to M161	AC	MBH	3	12	36	6	0.04	70	
160.47	+0.054	C	UH		AC	MBH	3	12	36	5.5	0.01	70	
160.48	+0.061	C	UH		AC	MBH	3	12	36	5	0.02	70	
160.49	+0.073	C	J	Unknown Rd -- [L]									
160.50	+0.086	C	UH	Projects spanning M160 to M161	AC	MBH	3	9	36	5	0.03	70	
160.53	+0.117	C	UH		AC	MBH	3	6	36	5	0.01	70	
160.55	+0.128	C	UH		AC	MBH	3	6	36	5	0.02	80	
160.57	+0.148	C	UH		AC	MBH	3	4.5	36	5	0.03	80	
160.59	+0.174	C	UH		AC	MBH	3	3	36	5	0.02	80	
160.62	+0.198	C	UH		AC	MBH	3	3	36	5	0.13	64	
160.75	+0.329	C	UH		AC	MBH	3	4	36	5	0.04	64	
160.78	+0.367	C	UH		AC	MBH	3	5	36	5	0.01	64	
160.79	+0.373	C	UH		AC	MBH	3	4	36	5	0.03	64	
160.82	+0.404	C	UH		AC	MBH	3	3	36	5	0.03	64	
160.85	+0.430	C	UH		AC	MBH	3	4	36	5	0.01	64	
	+0.436	C	UH		AC	MBH	3	5	36	5	0.68	64	
160.99	+0.571	C	SVP	SB Unpaved 66' long, Variable 0-8' wide							0.01		
161.00	+0.583	C	SVP	SB Unpaved 97' long, 8' wide							0.02		
161.02	+0.602	C	SVP	SB Unpaved 36' long, Variable 8-0' wide							0.01		
161.53	M161 +0.117	C	UH	Projects spanning M161 to M162	AC	MBH	3	5	36	5	0.80	90	
162.33	+0.917	C	UH		AC	MBH	3	8	36	8	0.35	90	
162.68	M162 +0.270	C	UH	Projects spanning M162 to M163	AC	AC	3	8	36	8	0.32	03 May 2003	
163.01	+0.590	C	UH		AC	AC	2.5	8	30	8	0.06	03 May 2003	
163.06	+0.647	C	UH		AC	AC	2	8	24	8	0.01	03 May 2003	
163.07	+0.659	C	UH		AC	AC	2	9	24	9	0.05	03 May 2003	
	+0.660	C	BR	Ward Canyon							03 May 2003	231 ft Concrete	
163.13	+0.714	C	UH	Projects spanning M162 to M163	AC	AC	2	10	24	10	0.11	03 May 2003	
163.18	+0.761	C	J	Wards Canyon Rd -- [L2]									
163.24	+0.820	C	UH	Projects spanning M162 to M163	AC	AC	2	10	24	10	0.08	86	
163.31	+0.898	C	UH		AC	AC	2	7	24	7	0.59	86	

Map

U 191 at M162+0.898

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 700

M162+0.898 on U 191

ARIZONA STATE HIGHWAY SYSTEM LOG

U 191 at M162+0.950

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M162+0.950 on U 191

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance		
163.36	M162 +0.950	C	J	Entrance to Clifton High School											
163.83	M163 +0.390	C	BR	San Francisco River											
163.90	+0.462	C	UH	AC	AC	2	3	24	3	0.06	86	365 ft Steel			
163.96	+0.520	C	UH												
164.13	+0.690	C	UH												
164.37	+0.934	C	J S												
	+0.950	C	X	East Bridge St -- [R4]										Map	
		C	X	Temporary End U 191 in Clifton at UX191 near Bridge St											
		C	X	Next 15.62 Miles Survey Only on UX191											
178.50	M173 +0.000	C	X	Continue U 191 at N end of UX191 S of Granville											
		C	UH	AC	AC	2	2	24	2	0.82	2006				
179.32	+0.821	C	UH												
179.40	+0.900	C	UH												
179.41	+0.908	C	UH												
180.17	M174 +0.573	C	JB	Enter Apache NF											
180.42	M175 +0.000	C	UH	AC	AC	2	8	24	8	5.76	15 Oct 2004				
180.78	+0.365	C	JB												
181.81	M176 +0.405	C	JB												
183.70	M178 +0.441	C	J												
186.18	M181 +0.000	C	UH	AC	AC	2	8	24	8	0.85	03 Dec 2001				
186.89	+0.712	C	SVP												
186.91	+0.723	C	SVP												
186.96	+0.781	C	SVP												
186.98	+0.794	C	SVP	SB Unpaved 62' long, Variable 0-12' wide										0.01	
187.03	+0.852	C	UH	BST	Gravel	2	1	24	1	0.23	03 Dec 2001				
187.27	M182 +0.112	C	UH												
187.39	+0.250	C	SVP												
187.41	+0.273	C	SVP												
187.42	+0.266	C	J	Trail Entrance -- [L]										0.02	
187.43	+0.288	C	SVP	SB Paved 79' long, Variable 0-14' wide										0.02	
187.76	+0.602	C	UH	BST	Gravel	2	1	24	1	0.19	03 Dec 2001				
187.95	+0.794	C	UH												
188.72	M183 +0.589	C	UH												
188.95	+0.815	C	J												
188.99	+0.854	C	X	Cattle Guard										0.01	
189.33	M184 +0.210	C	SVP	NB Unpaved 114' long, Variable 0-12-0' wide										0.02	
189.46	+0.343	C	SVP	SB Unpaved 128' long, Variable ?' wide										0.02	
189.48	+0.357	C	SVP	NB Unpaved 77' long, Variable 0-30' wide										0.01	
189.49	+0.372	C	SVP	NB Unpaved 53' long, Variable 30-0' wide										0.01	
191.12	M186 +0.022	C	J	ADOT Gray Peak Fuel Island Entrance (South) -- [L]											
191.14	+0.039	C	J	ADOT Gray Peak Fuel Island Entrance (South) -- [L]											
192.37	M187 +0.274	C	X	Granville Elev 6948											
193.18	M188 +0.077	C	J	Upper Eagle Rd -- [L]											
193.95	+0.847	C	J	Juan Miller Rd -- [R]											

Map

Map

U 191 at M188+0.847

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 701

M188+0.847 on U 191

ARIZONA STATE HIGHWAY SYSTEM LOG

U 191 at M189+0.212

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M189+0.212 on U 191

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
194.30	M189 +0.212	C	X	Cattle Guard									
197.20	M192 +0.460	C	J	Local Rd -- [R]									
197.23	+0.487	C	X	Cattle Guard									
197.49	+0.751	C	J	Local Rd -- [R]									
199.96	M195 +0.229	C	X	Grays Peak Maintenance Camp									
200.45	+0.722	C	X	Cattle Guard									
200.90	M196 +0.178	C	J	Pine Flats Rd -- [L]									
201.47	+0.748	C	J	Local Rd -- [R]									
201.91	M197 +0.167	C	SVP	NB Unpaved 168' long, Variable 0-14-0' wide						0.03			
202.73	M198 +0.000	C	SVP	SB Unpaved 115' long, 12' wide						0.02			
202.95	+0.221	C	UH	Projects spanning M198 to M199	BST	Gravel	2	0	24	0	0.46	03 Dec 2001	
203.41	+0.681	C	UH		BST	BST	2	1	24	1	2.04	03 Dec 2001	
205.45	M200 +0.740	C	UH	Projects spanning M200 to M201	AC	MBH	2	1	24	1	4.61	03 Dec 2001	
205.58	+0.873	C	J	Unknown Rd -- [R]									
206.03	M201 +0.322	C	X	Cattle Guard									
206.48	+0.768	C	SVP	NB Unpaved 189' long 12' wide						0.04			
207.23	M202 +0.515	C	SVP	NB Unpaved 77' long, Variable 0-12-0' wide						0.01			
208.32	M203 +0.588	C	SVP	SB Unpaved 132' long, Variable 0-50-0' wide						0.03			
209.23	M204 +0.520	C	SVP	SB Unpaved 81' long, Variable 0-25-0' wide						0.02			
210.06	M205 +0.363	C	UH	Projects spanning M205 to M206	AC	Gravel	2	0	24	0	6.43	03 Dec 2001	
210.90	M206 +0.150	C	SVP	SB Unpaved 91' long, Variable 0-50' wide						0.02			
210.92	+0.167	C	SVP	SB Unpaved 99' long, 50' wide						0.02			
210.94	+0.186	C	SVP	SB Unpaved 93' long, Variable 50-0' wide						0.02			
211.41	M207 +0.347	C	X	Cattle Guard									
211.47	+0.410	C	SVP	NB Paved 194' long, 30' wide						0.04			
211.51	+0.447	C	SVP	NB Paved 105' long, Variable 30-0' wide						0.02			
212.33	M208 +0.446	C	SVP	NB Unpaved 71' long, Variable 0-12-0' wide						0.01			
212.73	+0.842	C	SVP	NB Unpaved 106' long, Variable 0-20-0' wide						0.02			
213.28	M209 +0.376	C	SVP	NB Unpaved 206' long, 20' wide						0.04			
214.72	M210 +0.868	C	SVP	NB Unpaved 293' long, 20' wide						0.06			
214.79	+0.943	C	SVP	NB Unpaved 239' long, 20' wide						0.05			
214.92	+1.066	C	SVP	NB Unpaved 202' long, 20' wide						0.04			
216.30	M212 +0.409	C	J	Trailhead 16 Loop (South) -- [L]									
216.34	+0.455	C	J	Trailhead 16 Loop (North) -- [L]									
216.49	+0.600	C	UH	Projects spanning M212 to M213	AC	MBH	2	1	24	1	1.00	03 Dec 2001	
217.44	M213 +0.542	C	SVP	NB Unpaved 103' long, Variable 0-12-0' wide						0.02			
217.49	+0.598	C	UH	Projects spanning M213 to M214	AC	Gravel	2	0	24	0	0.60	03 Dec 2001	
218.04	M214 +0.195	C	X	Cattle Guard									
218.09	+0.244	C	UH	Projects spanning M214 to M215	AC	MBH	2	1	24	1	10.69	03 Dec 2001	
218.41	+0.561	C	J	RA Loop (South) -- [R]									
218.48	+0.627	C	J	RA Loop (North) -- [R]									
218.50	+0.652	C	J	Local Rd -- [R]									
219.21	M215 +0.255	C	SVP	NB Unpaved 121' long, Variable 0-16-0' wide						0.02			

U 191 at M215+0.255

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 702

M215+0.255 on U 191

ARIZONA STATE HIGHWAY SYSTEM LOG

U 191 at M215+0.433

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M215+0.433 on U 191

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
219.39	M215 +0.433	C	J S Hagen Trailhead Rv Pullout Entrance S Left & Local Rd Right -- [B]								15 Oct 2004		Map
219.44	+0.483	C	J S Hagen Trailhead Rv Pullout Entrance N -- [L]								15 Oct 2004		Map
219.77	+0.813	C	J Local Rd (unpaved) -- [R]										
220.28	M216 +0.326	C	X Cattle Guard										
220.65	+0.703	C	SVP NB Unpaved 172' long, Variable 0-22-0' wide							0.03			
221.79	M217 +0.875	C	J Local Rd -- [L]										
222.05	M218 +0.200	C	SVP NB Unpaved 121' long, Variable 0-20-0' wide							0.02			
223.57	M219 +0.673	C	SVP NB Unpaved 136' long, Variable 0-20-0' wide							0.03			
223.85	+0.946	C	J Local Rd -- [L]										
224.51	M220 +0.629	C	J Strayhorse Campground Loop (South) -- [R]										
224.53	+0.645	C	J Strayhorse Campground Loop (North) -- [R]										
224.55	+0.669	C	J Unknown Rd -- [L]										
224.57	+0.683	C	J Local Rd -- [R]										
224.72	+0.833	C	J Local Rd -- [R]										
224.75	+0.866	C	SVP SB Paved 175' long, Variable 0-18-0' wide							0.03			
224.84	M221 +0.000	C	X MP 221 to 253 set by Odometer										
225.12	+0.271	C	SVP SB 254' long, Variable 35' wide							0.05			
225.28	+0.451	C	SVP SB 66' long, Variable 0-28' wide							0.01			
225.54	+0.698	C	SVP NB Paved 130' long, Variable 0-20-0' wide							0.02			
226.01	M222 +0.191	C	SVP SB Unpaved 302' long, Variable 0-30-0' wide							0.06			
226.29	+0.474	C	SVP SB Unpaved 178' long, Variable 0-20-0' wide							0.03			
226.46	+0.635	C	SVP SB Unpaved 168' long, Variable 0-18-0' wide							0.03			
226.75	+0.933	C	SVP SB Paved 153' long, Variable 0-12-0' wide							0.03			
228.78	M225 +0.000	C	UH Projects spanning M225 to M226	AC	AC	2	1.5	24	1.5	0.20	Jun 2008		
228.87	+0.087	C	SVP NB Unpaved 25' long, Variable 12-0 ft wide							0.01			
228.88	+0.093	C	SVP NB Unpaved 90' long, 12' wide							0.02			
228.89	+0.109	C	SVP NB Unpaved 30' long, Variable 0-12' wide							0.01			
228.98	+0.200	C	UH Projects spanning M225 to M226	AC	AC	2	1	24	1	5.00	Jun 2008		
229.33	+0.545	C	SVP NB Paved 145' long, variable 0-40' wide							0.03			
229.36	+0.573	C	SVP NB Paved 185' long, variable 40-0' wide							0.04			
229.86	M226 +0.065	C	J Access Road to Rim Trails -- [L]										
230.17	+0.381	C	J National Forest 25 -- [L]										
230.24	+0.449	C	SVP NB Paved 50' long, variable 0-12' wide							0.01			
230.25	+0.459	C	SVP NB Paved 135' long, 12' wide							0.03			
230.28	+0.485	C	J KP Cienega Campground -- [R]										
230.66	+0.866	C	SVP SB Paved 80' long, variable 0-10' wide							0.02			
230.67	+0.881	C	SVP SB Paved 145' long, variable 10-0' wide							0.03			
231.57	M227 +0.778	C	SVP NB Paved 35' long, variable 0-12' wide							0.01			
	+0.785	C	SVP NB Paved 60' long, 12' wide							0.01			
231.59	+0.796	C	SVP NB Paved 50' long, variable 12-0' wide							0.01			
232.20	M228 +0.427	C	SVP NB Paved 40' long, variable 0-10' wide							0.01			
	+0.435	C	SVP NB Paved 70' long, 10' wide							0.01			
232.22	+0.448	C	SVP NB Paved 25' long, variable 10-0' paved										

U 191 at M228+0.448

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 703

M228+0.448 on U 191

ARIZONA STATE HIGHWAY SYSTEM LOG

U 191 at M228+0.556

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M228+0.556 on U 191

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
232.33	M228 +0.556	C	SVP	NB Paved 40' long, variable 0-12' wide						0.01			
	+0.564	C	SVP	NB Paved 110' long, 12' wide						0.02			
232.35	+0.576	C	J	Local Road -- [L]									
	+0.585	C	SVP	NB Paved 50' long, variable 12-0' wide						0.01			
232.69	+0.918	C	SVP	SB Unpaved 75' long, variable 65-0' wide						0.01			
232.70	+0.932	C	SVP	SB Unpaved 125' long, 65' wide						0.02			
232.73	+0.956	C	SVP	SB Unpaved 65' long, variable 0-65' wide						0.01			
232.96	M229 +0.165	C	SVP	NB Paved 35' long, variable 0-10' wide						0.01			
232.97	+0.172	C	SVP	NB Paved 95' long, 10' wide						0.02			
232.98	+0.190	C	SVP	NB Paved 50' long, variable 10-0' wide						0.01			
233.25	+0.459	C	J	Local Road -- [R]									
233.35	+0.552	C	SVP	SB Paved 50' long, variable 0-12' wide						0.01			
	+0.561	C	SVP	SB Paved 155' long, 12' wide						0.03			
233.38	+0.591	C	SVP	SB Paved 40' long, variable 12-0' wide						0.01			
233.52	+0.727	C	J	Local Road -- [R]									
233.72	+0.922	C	J	Local Road -- [R]									
233.98	M230 +0.169	C	UH	Projects spanning M230 to M231	MBL	AC	2	1	24	1	3.97	Jun 2008	
234.02	+0.205	C	SVP	NB Unpaved 50' long, variable 0-12' wide						0.01			
234.03	+0.215	C	SVP	NB Unpaved 160' long, 12' wide						0.03			
234.06	+0.245	C	SVP	NB Unpaved 55' long, variable 12-0' wide						0.01			
234.53	+0.715	C	SVP	SB Paved 55' long, variable 0-12' wide						0.01			
234.54	+0.725	C	SVP	SB Paved 110' long, 12' wide						0.02			
234.56	+0.746	C	SVP	SB Paved 50' long, variable 12-0' wide						0.01			
234.70	+0.890	C	J	Trailhead Access -- [L]									
234.75	+0.944	C	J	Trailhead Access -- [L]									
234.84	M231 +0.037	C	J	Trailhead Access -- [R]									
234.86	+0.056	C	J	Hannagan Meadow Campground -- [L]									
234.91	+0.110	C	SVP	NB Paved 115' long, variable 0-14' wide						0.02			
234.93	+0.131	C	SVP	NB Paved 115' long, variable 14-0' wide						0.02			
235.06	+0.262	C	J	Hannagan Meadow -- [L]									
235.10	+0.300	C	J	Hannagan Meadow -- [L]									
235.17	+0.375	C	J	Hannagan Meadow -- [L]									
235.30	+0.498	C	SVP	NB Paved 45' long, variable 0-12' wide						0.01			
235.31	+0.507	C	SVP	NB Paved 115' long, 12' wide						0.02			
235.33	+0.529	C	SVP	NB Paved 50' long, variable 12-0' wide						0.01			
	+0.531	C	J	Local Road -- [L]									
235.57	+0.774	C	SVP	NB Paved 90' long, variable 0-14' wide						0.02			
235.59	+0.791	C	SVP	NB Paved 120' long, 14' wide						0.02			
235.61	+0.814	C	SVP	NB Paved 65' long, variable 14-0' wide						0.01			
236.08	M232 +0.288	C	SVP	NB Paved 85' long, variable 0-12' wide						0.02			
236.10	+0.304	C	SVP	NB Paved 165' long, 12' wide						0.03			
236.13	+0.335	C	SVP	NB Paved 80' long, variable 12-0' wide						0.01			
236.26	+0.464	C	J	Local Road -- [L]									

U 191 at M232+0.464

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 704

M232+0.464 on U 191

ARIZONA STATE HIGHWAY SYSTEM LOG

U 191 at M232+0.761

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M232+0.761 on U 191

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
236.56	M232 +0.761	C	SVP	NB Paved 25' long, variable 0-14' wide									
	+0.766	C	SVP	NB Paved 55' long, 14' wide						0.01			
236.73	+0.932	C	SVP	NB Paved 90' long, variable 0-12' wide						0.02			
236.75	+0.950	C	SVP	NB Paved 190' long, 12' wide						0.04			
236.78	+0.986	C	SVP	NB Paved 80' long, variable 12-0' wide						0.02			
237.16	M233 +0.366	C	SVP	NB Paved 85' long, variable 0-14' wide						0.02			
237.18	+0.381	C	SVP	NB Paved 115' long, 14' wide						0.02			
237.20	+0.404	C	SVP	NB Paved 75' long, variable 14-0' wide						0.01			
237.56	+0.759	C	SVP	NB Paved 65' long, variable 0-12' wide						0.01			
237.57	+0.771	C	SVP	NB Paved 190' long, 12' wide						0.04			
237.61	+0.807	C	SVP	NB Paved 45' long, variable 12-0' wide						0.01			
237.90	M234 +0.080	C	SVP	NB Unpaved 75' long, variable 0-25' wide						0.01			
237.92	+0.094	C	SVP	NB Unpaved 205' long, variable 25-0' wide						0.04			
237.95	+0.130	C	UH	Projects spanning M234 to M235	MBL	AC	2	2	24	2	4.89	Jun 2008	
240.20	M236 +0.367	C	SVP	NB Paved 50' long, variable 0-10' wide						0.01			
240.21	+0.376	C	SVP	NB Paved 185' long, 10' wide						0.04			
240.24	+0.411	C	SVP	NB Paved 65' long, variable 10-0' wide						0.01			
240.25	+0.418	C	J	Local Road -- [L]									
241.64	M237 +0.813	C	J	Local Road -- [L]									
242.16	M238 +0.326	C	J	Local Road -- [L]									
242.27	+0.443	C	J	Local Road -- [R]									
242.54	+0.708	C	J	Local Road -- [L]									
242.84	M239 +0.000	C	UH	Projects spanning M239 to M240	MBL	MBH	2	1	24	1	4.38	62	
244.45	M240 +0.611	C	X	Hannagan Meadow Elev 9200									
247.22	M243 +0.365	C	UH	Projects spanning M243 to M244	MBL	MBH	2	2	24	2	4.88	62	
251.02	M247 +0.160	C	J	West Alta Dr -- [L2]									
251.26	+0.395	C	JB	Apache County									
252.10	M248 +0.240	C	UH	Projects spanning M248 to M249	AC	AC	2	1	24	1	5.45	1999	
252.80	+0.941	C	X	Beaver Head Lodge Elev 8040									
256.44	M252 +0.585	C	J S	Local Rd -- [L2]									Map
256.67	+0.818	C	J S	Local Rd -- [L2]									Map
257.55	M253 +0.740	C	J S	Segment End at U 180 - Overlaps U 180 for 26.0678 miles									Map
283.67		C	X	U 060 and U 180 - Overlaps U 060 for 4.2824 miles									
287.95		C	X	U 180 and U 060 - Overlaps U 180 for 25.4033 miles									Map
313.31	M315 +0.550	C	J	Continue U 191 to Sanders at U 180 in St Johns									
	M000 +0.00	C	JB	Inside St. Johns, Apache County									
	M315 +0.550	C	UH	Projects spanning M315 to M316	MBL	MBH	2	13	24	18	0.08	28 Dec 2001	
313.39	+0.630	C	UH		MBL	MBH	2	13	24	8	0.03	28 Dec 2001	
313.42	+0.660	C	UH		AC	AC	2	1	24	8	0.10	92	
313.45	+0.695	C	BR	Little Colorado River								1978	141 ft Concrete
313.52	+0.764	C	UH	Projects spanning M315 to M316	AC	AC	2	1	24	0	2.23	92	
315.75	M318 +0.000	C	UH	Projects spanning M318 to M319	AC	AC	2	1	24	0	4.25	28 Jul 2004	
316.33	+0.585	C	JB	NCL St Johns									

U 191 at M318+0.585

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 705

M318+0.585 on U 191

ARIZONA STATE HIGHWAY SYSTEM LOG

U 191 at M320+0.581

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M320+0.581 on U 191

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
318.38	M320 +0.581	C	J S Local Rd -- [B1]										
318.60	+0.799	C	J Power Plant Rd West -- [L]										
318.68	+0.875	C	J Local Rd -- [R]										
318.81	M321 +0.023	C	J Local Rd -- [R]										
318.90	+0.118	C	J Local Rd -- [R]										
319.50	+0.714	C	J Local Rd -- [R]										
320.00	M322 +0.238	C	UH Projects spanning M322 to M323	AC	AC	2	1	24	1	5.76	28 Jul 2004		
321.62	M323 +0.862	C	BR Carrizo Wash									64 ft Unknown	
325.76	M328 +0.000	C	UH Projects spanning M328 to M329	AC	AC	2	1	24	1	3.51	03 Sep 2009		
329.27	M331 +0.547	C	UH Projects spanning M331 to M332	AC	AC	2	5.5	24	4.5	0.07	03 Sep 2009		
329.34	+0.615	C	UH	AC	AC	2	10	24	4.5	0.02	03 Sep 2009		
329.35	+0.633	C	UH	AC	AC	2	10	24	8	0.02	03 Sep 2009		
329.37	+0.649	C	UH	AC	AC	2	10	24	4.5	0.03	03 Sep 2009		
329.39	+0.672	C	BR Zuni River								03 Sep 2009	53 ft Concrete/Steel	
329.40	+0.674	C	UH Projects spanning M331 to M332	AC	AC	2	5.5	24	4.5	0.06	03 Sep 2009		
329.46	+0.737	C	UH	AC	AC	2	1	24	1	12.80	03 Sep 2009		
342.26	M344 +0.499	C	UH Projects spanning M344 to M345	AC	AC	2	4	24	4	0.30	11 Oct 2005		
342.38	+0.623	C	J S S 061 East -- [B124]										
342.56	+0.803	C	UH Projects spanning M344 to M345	AC	MBH	2	1	24	1	0.15	78		
342.72	+0.956	C	UH	AC	MBH	2	2	24	2	6.50	78		
342.76	M345 +0.023	C	JB Enter Navajo IR										
349.21	M351 +0.445	C	UH Projects spanning M351 to M352	AC	MBH	2	2	36	2	0.28	78		
349.49	+0.723	C	UH	AC	MBH	2	2	30	2	0.05	78		
349.54	+0.77	C	UH	AC	MBH	2	2	24	2	0.39	78		
349.94	M352 +0.184	C	UH Projects spanning M352 to M353	AC	MBH	2	1	24	1	3.12	78		
353.05	M355 +0.297	C	UH Projects spanning M355 to M356	AC	AC	2	8	24	8	0.49	06 Jul 2006		
353.45	+0.691	C	J S East Mill Rd -- [L2]										
353.54	+0.790	C	UH Projects spanning M355 to M356	AC	MBH	2	1	24	1	9.15	78		
362.70	M364 +0.909	C	UH Projects spanning M364 to M365	AC	AC	2	8	24	8	2.10	1993		
364.80	M366 +0.997	C	UH Projects spanning M366 to M367	AC	AC	3	8	36	8	0.15	1993		
364.95	M367 +0.143	C	UH Projects spanning M367 to M368	AC	AC	3	8	48	8	0.04	1993		
364.99	+0.178	C	UH	AC	AC	3	8	42	8	0.06	1993		
365.05	+0.239	C	UH	AC	AC	2	8	30	8	0.13	1993		
365.18	+0.37	C	UH	AC	AC	2	8	24	8	0.77	1993		
365.94	M368 +0.133	C	BR Rio Puerco								1949	256 ft Concrete	
365.95	+0.139	C	UH Projects spanning M368 to M369	AC	MBH	2	1	24	1	0.28	64		
366.17	+0.359	C	OP Burlington Northern Santa Fe RR								1949	141 ft Steel	
366.20	+0.389	C	J S I 040 Exit #339 Frontage Rd -- [L]										
366.22	+0.415	C	J S I 040 Exit #339 A & G-ramp -- [R]										
		C	UH Projects spanning M368 to M369	AC	MBH	2	2	24	3	0.07	64		
366.25	+0.439	C	OP I 040 EB & I 040 WB								1966	250 ft Concrete/Steel	
366.29	+0.483	C	J S Segment End at I 040 Exit #339 J & C ramps near Sanders -Overlaps I 040 WB & ramps for 6.1135 miles -- [L]										
372.45	M374 +0.075	C	J S Continue U 191 at U 191 2-Way Spur over I 040 & I 040 Exit #333 C & J-ramps -- [L]										

U 191 at M374+0.075

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 706

M374+0.075 on U 191

ARIZONA STATE HIGHWAY SYSTEM LOG

U 191 at M374+0.075

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M374+0.075 on U 191

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
372.45	M374 +0.075	C	UH Projects spanning M374 to M375	AC	MBH	2	2	24	2	0.04	85		
		C	X Milepost set by Odometer										
372.47	+0.098	C	J S I 040 Frontage Rd -- [B]										Map
372.49	+0.118	C	UH Projects spanning M374 to M375	AC	MBH	2	2	24	2	0.26	07 Sep 2011		
372.76	+0.382	C	UH	AC	AC	2	3	24	3	0.16	07 Sep 2011		
372.92	+0.542	C	J S Ganado Rd -- [B]										Map
		C	UH Projects spanning M374 to M375	AC	AC	2	4	24	2	0.33	07 Sep 2011		
373.25	+0.875	C	UH	AC	AC	2	3	24	2	0.15	07 Sep 2011		
373.40	+1.025	C	UH	AC	MBH	2	1	24	1	3.63	07 Sep 2011		
377.03	M378 +0.615	C	UH Projects spanning M378 to M379	AC	MBH	2	6	24	1	0.02	07 Sep 2011		
377.04	+0.632	C	JB Enter Navajo IR										
377.05	+0.635	C	UH Projects spanning M378 to M379	AC	MBH	2	6	24	6	6.37	07 Sep 2011		
383.41	M385 +0.055	C	UH Projects spanning M385 to M386	MBL	MBH	2	6	24	6	0.35	07 Sep 2011		
383.76	+0.401	C	UH	MBL	MBH	2	6	24	6	0.02	72		
383.78	+0.420	C	UH	MBL	MBH	2	2	24	2	0.06	72		
383.83	+0.475	C	UH	BST	BST	2	2	24	2	0.02	69		
383.86	+0.500	C	UH	AC	AC	2	2	24	2	4.84	12 Sep 2002		
388.70	M390 +0.042	C	UH Projects spanning M390 to M391	AC	AC	2	2	30	2	0.06	12 Sep 2002		
388.77	+0.105	C	UH	AC	AC	2	2	36	2	0.91	12 Sep 2002		
389.67	M391 +0.022	C	UH Projects spanning M391 to M392	AC	AC	2	2	36	2	0.03	12 Sep 2002		
389.70	+0.049	C	UH	AC	AC	2	2	36	2	0.07	12 Sep 2002		
389.77	+0.118	C	UH	AC	AC	2	2	36	2	1.24	12 Sep 2002		
390.57	+0.922	C	J Wide Ruins Rd East										
391.01	M392 +0.362	C	UH Projects spanning M392 to M393	AC	AC	2	2	30	2	0.15	12 Sep 2002		
391.16	+0.51	C	UH	AC	AC	2	2	24	2	1.99	12 Sep 2002		
393.15	M394 +0.500	C	UH Projects spanning M394 to M395	AC	AC	2	2	24	2	2.44	20 Jun 2003		
393.42	+0.769	C	J Local Rd -- [L]										
393.77	M395 +0.108	C	J Local Rd -- [L]										
394.98	M396 +0.330	C	J Local Rd -- [R]										
		C	J Klagnetoh Loop Rd -- [L]										
395.07	+0.420	C	J Local Rd -- [R]										
395.38	+0.730	C	J Local Rd -- [L]										
395.45	+0.800	C	J Local Rd -- [R]										
395.53	+0.880	C	J Local Rd -- [R]										
395.59	+0.942	C	UH Projects spanning M396 to M397	BST	AC	2	4	24	4	0.26	08 Apr 2005		
395.67	M397 +0.019	C	J Local Rd -- [L]										
395.72	+0.069	C	J S Local Rd -- [L]										Map
395.81	+0.158	C	J S BIA 28 to Greasewood Left & Valley Rd Right -- [B1234]								08 Apr 2005		Map
395.85	+0.205	C	UH Projects spanning M397 to M398	BST	AC	2	2	24	2	0.09	69		
395.91	+0.259	C	J S Local Rd -- [L]										Map
395.94	+0.289	C	J Local Rd -- [R]										
	+0.292	C	UH Projects spanning M397 to M398	BST	BST	2	2	24	2	2.01	69		
396.03	+0.379	C	J Local Rd -- [L]										

U 191 at M397+0.379

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 707

M397+0.379 on U 191

ARIZONA STATE HIGHWAY SYSTEM LOG

U 191 at M397+0.469

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M397+0.469 on U 191

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
396.12	M397 +0.469	C	J	Paved Circle Dr -- [L]									
397.95	M399 +0.305	C	UH	Projects spanning M399 to M400	BST	BST	2	1	24	1	12.32	64	
408.65	M410 +0.000	C	VMS	(NB) Variable Message Sign #44 (Proposed)									
408.77	+0.122	C	J	Cornfields Rd West									
410.28	M411 +0.630	C	J S	Temporary End U 191 at S 264 at Ganado - Overlaps S 264 for 5.8836 miles									Map
416.16	M417 +0.550	C	J S	Continue U 191 North at S 264/BIA 15 - West Ganado									Map
		C	DH	Projects spanning M417 to M418	AC	Paved	2	2	28	2	0.01	88	
416.17	+0.561	C	DH		AC	Paved	2	2	28	0	0.03	88	
416.20	+0.550	C	UH		AC	Paved	2	2	28	0	0.04	88	
416.21	+0.603	C	J S	Local Business Access -- [R1]									Map
416.23	+0.624	C	UH	Projects spanning M417 to M418	AC	Paved	2	2	26	10	0.02	88	
416.26	+0.647	C	UH		AC	Paved	2	2	24	20	0.02	88	
416.28	+0.670	C	UH		AC	Paved	2	0	24	20	0.07	79	
416.35	+0.740	C	UH		AC	Paved	2	0	24	14.5	0.05	79	
416.40	+0.790	C	UH		AC	Paved	2	0	24	9	1.36	79	
417.76	M419 +0.082	C	UH	Projects spanning M419 to M420	AC	Paved	2	0	24	5.5	0.01	79	
417.77	+0.095	C	UH		AC	Paved	2	0	24	2	5.84	79	
418.62	M420 +0.000	C	VMS	(SB) Variable Message Sign #45 (Proposed)									
423.61	M424 +0.985	C	UH	Projects spanning M424 to M425	BST	Paved	2	0	24	2	0.26	64	
423.87	M425 +0.252	C	UH	Projects spanning M425 to M426	BST	BST	2	1	24	2	0.44	64	
424.31	+0.691	C	UH		BST	BST	2	1	24	1	1.99	64	
426.30	M427 +0.670	C	UH	Projects spanning M427 to M428	AC	AC	2	0	24	1	0.05	21 Oct 2009	
426.34	+0.715	C	UH		AC	AC	2	0	24	0	8.30	21 Oct 2009	
427.85	M429 +0.217	C	J	Nazlini Rd West									
427.88	+0.251	C	J	Nazlini Rd East									
434.65	M436 +0.000	C	UH	Projects spanning M436 to M437	AC	MBH	2	1	24	1	10.78	88	
441.93	M443 +0.267	C	BR	Cottonwood Wash								1964	32 ft Concrete
445.35	M446 +0.689	C	J S	Road to Chinle Hospital									Map
445.43	+0.767	C	UH	Projects spanning M446 to M447	AC	MBH	2	5	24	5	0.40	87	
445.83	M447 +0.137	C	UH	Projects spanning M447 to M448	AC	MBH	4	2	48	2	0.63	87	
446.46	+0.767	C	UH		AC	MBH	4	4	48	4	0.46	87	
446.52	+0.833	C	J S	BIA 7 to Chinle									Map
446.92	M448 +0.236	C	UH	Projects spanning M448 to M449	AC	MBH	2	5	24	5	0.09	87	
447.01	+0.326	C	UH		AC	AC	2	1	24	1	13.71	1994	
460.44	M461 +0.746	C	J S	BIA 59 to Rough Rock									Map
460.71	M462 +0.030	C	UH	Projects spanning M462 to M463	AC	AC	2	1	24	1	0.05	Oct 2000	
460.77	+0.082	C	UH		AC	AC	2	2	24	2	16.18	Oct 2000	
468.77	M470 +0.106	C	BR	Chinle Wash								1964	658 ft Concrete
475.02	M476 +0.357	C	BR	Agua Sal Wash								1964	252 ft Concrete
476.58	M477 +0.898	C	J	BIA 12 to Lukachukai									
476.64	+0.955	C	X	Round Rock Trading Post									
476.95	M478 +0.270	C	UH	Projects spanning M478 to M479	AC	AC	2	1	24	1	3.72	Oct 2000	
478.56	M479 +0.878	C	BR	Agua Sal Wash								1962	284 ft Concrete

U 191 at M479+0.878

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 708

M479+0.878 on U 191

ARIZONA STATE HIGHWAY SYSTEM LOG

U 191 at M482+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M482+0.000 on U 191

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
480.67	M482 +0.000	C	UH	Projects spanning M482 to M483	AC	AC	2	1	24	1	18.90	1995	
487.06	M488 +0.384	C	BR	Lukachukai Creek							1962	422 ft Concrete	
493.84	M495 +0.129	C	X	Rock Point Trading Post									
493.85	+0.140	C	J	BIA 35 at Rock Point									
499.57	M500 +0.858	C	UH	Projects spanning M500 to M501	BST	BST	2	1	24	1	9.49	63	
503.72	M505 +0.000	C	VMS	(NB) Variable Message Sign #47 (Proposed)									
509.06	M510 +0.340	C	J S	End ADOT ownership of U 191 at U 160 - Signing overlaps U 160 East for 2.3250 miles									Map
511.39		C	X	Continue U 191 signing North on BIA 12									Map
516.50		C	X	End U 191 (Signed) at UT/AZ Line									

ARIZONA STATE HIGHWAY SYSTEM LOG

U 191 at M066+0.616

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M066+0.616 on U 191

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance		
U 191 - Non-cardinal (from low to high for divided hwy segments)															
66.65	M066 +0.616	N	X	Begin U 191 2-way Spur to connect I 010 WB										Map	
		N	UH	Projects spanning M66 to M67	AC	AC	2	2	24	2	0.21	21 Oct 2005			
66.74	+0.709	N	J S	I 010 Exit #331 P- & T-ramp -- [R]										Map	
66.86	+0.825	N	UH	Projects spanning M66 to M67	AC	AC	2	2	24	2	0.39	1995			
66.87	+0.835	N	OP	I 010 (EB/WB)										1958	249 ft Concrete/Ste
67.08	M067 +0.027	N	J S	Davenport Ranch Rd -- [L]											
67.25	+0.196	N	X	Segment End at I 010 Exit #331 C- & I-ramp										Map	
87.99	M087 +0.720	N	J	Continue U 191 SB divided centerline North of I-010 -- [B]											
		N	SB	Projects spanning M87 to M88	AC	AC	2	10	24	4	0.19	08 Aug 2005			
88.18	+0.909	N	SB		AC	AC	2	10	24	4	2.08	08 Aug 2005			
89.14	M088 +0.887	N	J	Local Rd -- [L]											
89.57	M089 +0.294	N	BR	(SB) Monk Draw										08 Aug 2005	80 ft Concrete
90.26	+0.991	N	SB	Projects spanning M89 to M90	AC	AC	2	10	24	2	1.61	08 Aug 2005			
90.28	M090 +0.000	N	VMS	(SB) Variable Message Sign #27 (Proposed)											
91.87	M091 +0.620	N	SB	Projects spanning M91 to M92	AC	AC	2	2	24	2	3.12	30 Jun 2011			
95.00	M094 +0.707	N	SB	Projects spanning M94 to M95	AC	AC	2	2	24	2	3.12	Jan 2009			
95.95	M095 +0.685	N	J	(SB) Local Rd -- [L]											
98.12	M097 +0.863	N	SB	Projects spanning M97 to M98	AC	AC	2	2	24	2	0.06	15 Nov 2005			
98.17	+0.918	N	SB		AC	AC	2	2	24	2	2.48	15 Nov 2005			
100.65	M100 +0.369	N	SB	Projects spanning M100 to M101	AC	AC	1.5	2	18	8	0.03	15 Nov 2005			
100.68	+0.401	N	SB		AC	AC	1	2	12	7	0.08	15 Nov 2005			
100.77	+0.485	N	X	U 191 return to single centerline											
155.34	M154 +0.818	N	X	Continue U 191 SB divided centerline 2 Miles South of Clifton											
	+0.821	N	SB	Projects spanning M154 to M155	AC	MBH	2	1	24	1	0.08	70			
155.42	+0.898	N	SB		AC	AC	2	1	24	4	1.87	1999			
157.29	M156 +0.788	N	SB	Projects spanning M156 to M157	AC	AC	2	5.5	24	4	0.08	1999			
157.36	+0.863	N	SB		AC	AC	2	10	24	4	2.31	1999			
159.55	M159 +0.013	N	BR	(SB) Owl Canyon										1980	21 ft Unknown 24 ft Unknown
159.63	+0.098	N	BR	(SB) Owl Creek										1980	
159.67	+0.136	N	SB	Projects spanning M159 to M160	AC	AC	2	6	24	4	0.04	1999			
159.71	+0.173	N	SB		AC	AC	2	8	24	4	0.03	1999			
159.74	+0.204	N	SB		AC	AC	2	10	24	4	0.62	1999			
160.36	+0.820	N	SB		AC	MBH	2	10	24	4	0.02	80			
160.37	+0.838	N	SB		AC	AC	2	4	24	4	0.12	80			
160.50	+0.966	N	X	U 191 return to single centerline											
372.50	M374 +0.000	N	J S	Continue U 191 at 2-Way Spur over I 040 at I 040 Exit #333 A & G-ramps near Chambers -- [R]										Map	
		N	UH	Projects spanning M374 to M375	AC	AC	2	2	24	2	0.08	28 Sep 2007			
372.53	+0.028	N	OP	I 040 EB & I 040 WB										1966	245 ft Concrete/Ste
372.57	+0.075	N	J S	Segment End at I 040 Exit #333 C & J-ramps -- [L]										Map	
Cardinal Mainline Averages/Totals:						804.57	2.48	24.73	2.72	396.16	1995.7	0.00 Miles of Median			
Non-Cardinal Mainline Averages/Totals:						37.15	4.88	23.94	2.82	18.62	2004.5				

U 191 at M374+0.075

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 710

M374+0.075 on U 191

ARIZONA STATE HIGHWAY SYSTEM LOG

U 191 at M374+0.075

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M374+0.075 on U 191

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
Frontage Roads Averages/Totals:						0.30	0.00	24.00	0.00	0.15			

ARIZONA STATE HIGHWAY SYSTEM LOG

UA089 at M523+0.920

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M523+0.920 on UA089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
UA089 - Cardinal (low to higher reference marker)													
0.00	M523 +0.920	C	J S Begin UA089 at Bitter Springs										Map
		C	JB Inside Navajo IR, Coconino County										
		C	UH Projects spanning M523 to M524	AC	AC	2	8	24	8	0.27	1993		
0.27	M524 +0.189	C	UH Projects spanning M524 to M525	AC	MBH	2	1	24	1	3.63	91		
3.90	M527 +0.823	C	UH Projects spanning M527 to M528	AC	MBH	2	8	24	8	0.35	90		
4.25	M528 +0.169	C	UH Projects spanning M528 to M529	AC	MBH	2	1	24	1	1.78	91		
6.03	M529 +0.955	C	UH Projects spanning M529 to M530	AC	MBH	2	8	24	8	0.55	90		
6.58	M530 +0.522	C	UH Projects spanning M530 to M531	AC	MBH	2	1	24	1	1.35	91		
7.93	M531 +0.864	C	UH Projects spanning M531 to M532	AC	AC	2	1	24	1	5.43	1994		
13.24	M537 +0.177	C	SVP SB Paved 337' long 0-130' wide							0.03			
13.26	+0.206	C	SVP SB Paved 337' long 130' wide							0.02			
13.28	+0.221	C	SVP SB Paved 337' long 130-0' wide							0.02			
13.35	+0.291	C	SVP NB Paved 287' long 0-108' wide							0.01			
13.36	+0.298	C	UH Projects spanning M537 to M538	AC	AC	2	1	24	1	0.03	37		
	+0.303	C	SVP NB Paved 287' long 108' wide							0.01			
13.37	+0.314	C	SVP NB Paved 287' long 108-0' wide							0.03			
13.39	+0.331	C	UH Projects spanning M537 to M538	AC	Paved	2	4.5	24	4.5	0.04	37		
13.43	+0.374	C	UH	AC	AC	2	4.5	24	4.5	0.09	14 Sep 1995		
13.46	+0.402	C	SVP SB Paved 366' long 0-108' wide							0.03			
13.49	+0.429	C	SVP SB Paved 366' long 108' wide							0.02			
13.50	+0.445	C	SVP SB Paved 366' long 108-0' wide							0.03			
13.52	+0.459	C	J Local Rd -- [R]										
		C	UH Projects spanning M537 to M538	AC	AC	2	8	24	8	0.81	14 Sep 1995		
13.86	+0.805	C	J S Navajo Bridge Access -- [R14]										Map
13.87	+0.808	C	RA Historic Marble Canyon Bridge Parking Area/Access Rd	AC	AC	2	0	28	0	0.02	14 Sep 1995		Map
	+0.815	C	RA Historic Marble Canyon Bridge Parking Area/Access Rd	AC	AC	2	37.5	28	0	0.03	14 Sep 1995		Map
13.90	+0.839	C	RA Historic Marble Canyon Bridge Parking Area/Access Rd	AC	AC	2	55	28	0	0.02	14 Sep 1995		Map
13.92	+0.858	C	RA Historic Marble Canyon Bridge Parking Area/Access Rd	AC	AC	2	0	28	0	0.01	14 Sep 1995		Map
	+0.861	C	BR Colorado River								1995	909 ft Steel	
13.96	+0.900	C	BR Colorado River (Historic) (Pedestrian Use Only)								1929	838 ft Steel	
13.97	+0.913	C	JB Leave Navajo IR, Enter Grand Canyon NP										
14.10	M538 +0.000	C	RA Historic Marble Canyon BR Parking Area/Interpretive Center	AC	AC	2	0	28	0	0.02	14 Sep 1995		Map
	+0.004	C	RA Historic Marble Canyon BR Parking Area/Interpretive Center	AC	AC	2	0	28	20	0.02	14 Sep 1995		Map
14.11	+0.009	C	RA Historic Marble Canyon BR Parking Area/Interpretive Center	AC	AC	2	25	28	20	0.01	14 Sep 1995		Map
	+0.010	C	JB Leave Grand Canyon NP, Enter Glen Canyon NRA										
	+0.013	C	RA Historic Marble Canyon BR Parking Area/Interpretive Center	AC	AC	2	0	28	20		14 Sep 1995		Map
14.12	+0.019	C	RA Historic Marble Canyon BR Parking Area/Interpretive Center	AC	AC	2	0	28	0	0.01	14 Sep 1995		Map
14.15	+0.047	C	J S Navajo Bridge Interpretive Center -- [R14]										Map
	+0.049	C	RA Historic Marble Canyon BR Parking Area/Interpretive Center	AC	AC	2	0	28	0	0.07	14 Sep 1995		Map
14.28	+0.180	C	J S Lees Ferry -- [R14]										Map
14.33	+0.226	C	UH Projects spanning M538 to M539	AC	AC	2	8	22	8	0.19	29 Aug 2005		
14.34	+0.239	C	JB Leave Glen Canyon NRA										

UA089 at M538+0.239

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 712

M538+0.239 on UA089

ARIZONA STATE HIGHWAY SYSTEM LOG

UA089 at M538+0.249

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M538+0.249 on UA089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
14.35	M538 +0.249	C	J S Local Rd -- [R]										Map
14.36	+0.261	C	J S Driveway -- [L]										Map
14.43	+0.325	C	J S Local Rd -- [L]										Map
	+0.330	C	J S Business Driveway -- [R]										Map
14.46	+0.358	C	J S Business Driveway -- [R]										Map
14.49	+0.388	C	J S Business Driveway -- [R]										Map
14.51	+0.412	C	UH Projects spanning M538 to M539	AC	AC	2	4	23	4.5	0.05	29 Aug 2005		
14.56	+0.464	C	UH	AC	AC	2	1	22	1	2.98	29 Aug 2005		
17.54	M541 +0.543	C	UH Projects spanning M541 to M542	AC	AC	2	4	23	1	0.10	29 Aug 2005		
17.64	+0.641	C	UH	AC	AC	2	4	23	8	0.03	29 Aug 2005		
17.67	+0.668	C	UH	AC	AC	2	4	24	8	0.11	29 Aug 2005		
	+0.675	C	J S Unknown -- [R]										Map
17.75	+0.754	C	J S Badger Creek -- [R]										Map
17.78	+0.779	C	UH Projects spanning M541 to M542	AC	AC	2	4	23	8	0.10	29 Aug 2005		
17.88	+0.883	C	UH	AC	Gravel	2	4	23	1	0.02	29 Aug 2005		
17.90	+0.903	C	UH	AC	Gravel	2	4	22	1	0.01	29 Aug 2005		
	+0.905	C	J S Honeymoon Trail -- [R]										Map
17.92	+0.916	C	UH Projects spanning M541 to M542	AC	Gravel	2	1	22	1	0.18	29 Aug 2005		
18.09	M542 +0.104	C	UH Projects spanning M542 to M543	AC	Gravel	2	4.5	22	4.5	0.10	29 Aug 2005		
18.19	+0.201	C	UH	AC	Gravel	2	8	22	8	0.09	29 Aug 2005		
18.26	+0.272	C	BR Badger Creek								1993	65 ft Concrete	
18.28	+0.294	C	UH Projects spanning M542 to M543	AC	Gravel	2	8	22	4.5	0.07	29 Aug 2005		
18.35	+0.364	C	UH	AC	Gravel	2	4.5	22	1	0.07	29 Aug 2005		
18.42	+0.435	C	UH	AC	Gravel	2	1	22	1	4.16	29 Aug 2005		
22.58	M546 +0.575	C	UH Projects spanning M546 to M547	AC	Gravel	2	4.5	22	4.5	0.24	29 Aug 2005		
22.71	+0.707	C	BR Soap Creek								1993	100 ft Concrete	
22.82	+0.817	C	J Unknown -- [R]										
22.83	+0.818	C	UH Projects spanning M546 to M547	AC	Gravel	2	4.5	22	1	0.01	29 Aug 2005		
22.84	+0.828	C	UH	AC	Gravel	2	1	22	1	0.02	29 Aug 2005		
22.86	+0.850	C	UH	AC	Gravel	2	1	22	1	0.03	29 Aug 2005		
22.88	+0.876	C	UH	AC	AC	2	2.5	23	4.5	0.11	29 Aug 2005		
23.00	+0.990	C	UH	AC	AC	2	2.5	24	4.5	0.08	29 Aug 2005		
23.01	M547 +0.009	C	J S Unknown -- [R]										Map
23.06	+0.055	C	J S Unknown -- [R]										Map
23.08	+0.076	C	UH Projects spanning M547 to M548	AC	AC	2	2.5	23	4.5	0.11	29 Aug 2005		
23.19	+0.189	C	UH	AC	Gravel	2	1	22	1	1.32	29 Aug 2005		
23.71	+0.709	C	J Cliff Dwellers Airport Rd -- [L]										
24.51	M548 +0.504	C	UH Projects spanning M548 to M549	AC	Gravel	2	1	24	1	11.20	37		
35.50	M559 +0.494	C	BR Jacob Wash RCB								1992	40 ft Concrete	
35.71	+0.704	C	UH Projects spanning M559 to M560	AC	Gravel	2	0	24	0	6.22	49		
38.12	M562 +0.105	C	BR Blue Clay Wash RCB								1992	44 ft Concrete	
38.83	+0.813	C	BR House Rock Canyon								1992	110 ft Concrete	
41.93	M565 +0.927	C	UH Projects spanning M565 to M566	AC	Gravel	2	0	24	0	4.99	78		

UA089 at M565+0.927

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 713

M565+0.927 on UA089

ARIZONA STATE HIGHWAY SYSTEM LOG

UA089 at M566+0.042

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M566+0.042 on UA089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
42.08	M566 +0.042	C	JB	Enter Kaibab NF									
46.92	M570 +0.937	C	UH	Projects spanning M570 to M571	AC	Gravel	2	1	24	1	1.01	78	
47.93	M571 +0.945	C	UH	Projects spanning M571 to M572	AC	Gravel	2	0	24	0	7.10	88	
55.03	M579 +0.089	C	UH	Projects spanning M579 to M580	AC	MBH	2	2	24	2	0.27	78	
55.23	+0.294	C	J S	S 067 South at Jacob Lake Unincorp Elev 7921									Map
55.30	+0.359	C	UH	Projects spanning M579 to M580	BST	BST	2	2	24	2	8.70	40	
64.00	M588 +0.129	C	UH	Projects spanning M588 to M589	AC	AC	3	2	36	1	1.19	1994	
65.19	M589 +0.316	C	UH	Projects spanning M589 to M590	BST	BST	2	2	24	2	0.87	40	
66.06	M590 +0.172	C	UH	Projects spanning M590 to M591	BST	BST	2	1	24	1	3.34	39	
69.31	M593 +0.415	C	JB	Leave Kaibab NF									
69.40	+0.502	C	UH	Projects spanning M593 to M594	AC	MBH	2	1	24	1	1.07	80	
70.47	M594 +0.613	C	UH	Projects spanning M594 to M595	AC	MBH	2	2	24	2	14.38	80	
83.57	M607 +0.721	C	J	Ryan Rd (Fredonia)									
84.55	M608 +0.692	C	JB	SCL Fredonia Elev 4800									
84.85	M609 +0.000	C	UH	Projects spanning M609 to M610	AC	AC	2.5	2	30	2	0.03	Oct 2001	
84.88	+0.029	C	UH		AC	AC	3	2	36	2	0.06	Oct 2001	
84.94	+0.091	C	UH		AC	AC	3	4	36	4	0.09	Oct 2001	
85.03	+0.183	C	UH		AC	AC	3.5	0	77	4	0.03	Oct 2001	
85.06	+0.214	C	UH		AC	AC	3.5	0	77	0	0.01	Oct 2001	
85.08	+0.229	C	J S	S 389 Left & Pratt St Right -- [B24]									Map
		C	UH	Projects spanning M609 to M610	AC	AC	4	0	88	0	0.04	Oct 2001	
85.12	+0.271	C	UH		AC	AC	4	0	78	0	0.04	Oct 2001	
85.16	+0.310	C	UH		AC	AC	4	0	84	0	0.70	Oct 2001	
85.86	+1.007	C	UH		AC	AC	3.5	0	73.5	0	0.02	Oct 2001	
85.87	M610 +0.013	C	UH	Projects spanning M610 to M611	AC	AC	3.5	0	73.5	4	0.13	Oct 2001	
86.00	+0.140	C	UH		AC	AC	2.5	0	52.5	4	0.01	Oct 2001	
86.01	+0.149	C	UH		AC	AC	2.5	4	30	4	0.02	Oct 2001	
86.03	+0.174	C	UH		AC	AC	2	4	24	4	0.01	Oct 2001	
		C	IS	Inspection Station Left (off)	AC	AC	1.5	28	18	8	0.02		Map
86.04	+0.183	C	UH	Projects spanning M610 to M611	AC	AC	2	4	36	4	0.07	Oct 2001	
86.05	+0.188	C	IS	Inspection Station Lane 1 Left	AC	AC	1	24.5	15	7.5	0.04		Map
86.08	+0.226	C	IS	Inspection Station Left (on)	AC	AC	1	7	22.5	7.5	0.03		Map
		C	IS	Inspection Station Lane 2 Left	AC	AC	1	0	14	13.5	0.04		Map
86.11	+0.249	C	IS	Inspection Station Lane 2 Left (on)	AC	AC	1	0	14	6	0.02		Map
	+0.250	C	UH	Projects spanning M610 to M611	AC	AC	2	4	48	4	0.03	Jul 2001	
86.14	+0.281	C	IS	Inspection Station Left (off)									
	+0.282	C	UH	Projects spanning M610 to M611	AC	AC	2	8	36	2	0.03	Jul 2001	
86.17	+0.310	C	UH		AC	AC	2	8	36	2	0.06	Jul 2001	
86.23	+0.374	C	RA	Fredonia Welcome Center Right	Paved	Paved	1		12		0.09		Map
		C	J S	Fredonia Rest Area & Information Center -- [R4]									Map
		C	UH	Projects spanning M610 to M611	AC	AC	2	8	30	2	0.17	Jul 2001	
	+0.375	C	RA	Fredonia Welcome Center Right	Paved	Paved	1		12		0.03		Map
86.40	+0.54	C	UH	Projects spanning M610 to M611	AC	AC	2	8	24	2	0.05	Jul 2001	

UA089 at M610+0.54

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 714

M610+0.54 on UA089

ARIZONA STATE HIGHWAY SYSTEM LOG

UA089 at M610+0.599

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M610+0.599 on UA089

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
86.46	M610 +0.599	C	UH	Projects spanning M610 to M611	AC	AC	2	5	24	2	0.02	Jul 2001	
86.48	+0.617	C	UH		AC	AC	2	2	24	2	2.30	Jul 2001	
88.77	M612 +0.950	C	UH	Projects spanning M612 to M613	AC	MBH	2	2	24	2	0.13	80	
88.85	M613 +0.034	C	JB	NCL Fredonia									
88.90	+0.030	C	X	End UA089 at AZ/UT Line									
Cardinal Mainline Averages/Totals:						181.02	1.35	24.64	1.33	88.90	1973.0	0.00 Miles of Median	

UA089 at M613+0.030

M613+0.030 on UA089

ARIZONA STATE HIGHWAY SYSTEM LOG

UB191 at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on UB191

GIS Route Mile	Distance from Reference Marker		Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
UB191 - Cardinal (low to higher reference marker)														
0.00	M000 +0.000	C	X	Begin UB191 at Intl Border in Douglas										
		C	UB	Inside Douglas Urbanized Area										
		C	JB	Inside Douglas, Cochise County										
		C	UH	Projects spanning M0 to M1	AC	AC	4	10	48	10	0.11	1999		
0.11	+0.110	C	UH		AC	AC	4	4	48	4	0.97	1999		
0.16	+0.162	C	J	J Ave -- [R4]										
0.38	+0.379	C	J	S 5th St (Signalized) -- [B24]										Map
0.76	+0.755	C	J	S 10th St (Signalized) -- [R4]								07 Dec 2005		Map
1.08	M001 +0.085	C	UH	Projects spanning M1 to M2	AC	AC	4	4	48	4	0.07	76		
1.15	+0.150	C	J	S End UB191 at S 080 (Signalized) -- [B1234]										Map
Cardinal Mainline Averages/Totals:							4.60	4.57	48.00	4.57	1.15	1997.6	0.00 Miles of Median	

UB191 at M001+0.150

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 716

M001+0.150 on UB191

ARIZONA STATE HIGHWAY SYSTEM LOG

UT095 at M000+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M000+0.000 on UT095

GIS Route Mile	Distance from Reference Marker		Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
UT095 - Cardinal (low to higher reference marker)														
0.00	M000 +0.000	C	JB	Inside San Luis, Yuma County	AC	MBH	2	5	24	5	0.45	85		
		C	UH	Projects spanning M0 to M1										
		C	J	Begin UT095 at A St										
		C	UB	Inside San Luis Urbanized Area										
0.36	+0.355	C	J	Left turn onto D St										
0.45	+0.460	C	J	S End UT095 at U 095 in San Luis										
Cardinal Mainline Averages/Totals:							0.90	5.00	24.00	5.00	0.45	1985.0	0.00 Miles of Median	

[Map](#)

UT095 at M000+0.460

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 717

M000+0.460 on UT095

ARIZONA STATE HIGHWAY SYSTEM LOG

UX060 at M160+0.410

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M160+0.410 on UX060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance		
UX060 - Cardinal (low to higher reference marker)															
0.00	M160 +0.410	C	X	Begin UX060 (Grand Ave) at U 060 and Thomas Rd Ramp										Map	
		C	UB	Inside Phoenix-Mesa Urbanized Area											
		C	JB	Inside Phoenix, Maricopa County											
		C	EB	Projects spanning M160 to M161											
0.14	+0.547	C	EB	AC	AC	2	4	24	8	0.14	28 Jul 2003	403 ft Concrete			
0.29	+0.695	A	OP	I 017											
0.31	+0.723	C	EB	Projects spanning M160 to M161	AC	MBH	3	2	36	2	0.04			87	
0.36	+0.770	C	EB	AC	MBH	3	0	36	0	0.14	87				
0.50	+0.910	C	EB	AC	MBH	3	0	36	3	0.36	86				
0.56	+0.966	A	J	S 24th Ave -- [B24]										Map	
0.65	+1.058	A	J	S Encanto Blvd East/West & 23rd Ave North (Signalized) -- [B24]										Map	
0.86	M161 +0.191	C	EB	Projects spanning M161 to M162	AC	MBH	3	3	36	3	0.51	86	Map		
1.38	+0.704	C	J	S 19th Ave and McDowell Rd -- [B24]	AC	MBH	4	1	48	2	0.17	86			
		C	UH	Projects spanning M161 to M162											
1.54	+0.880	C	J	End UX060 at Willeta St and 18th Ave											
11.11		A	J	Willeta St -- [R]											
11.14		A	J	Business Access -- [B]											
11.17		A	J	Business Access -- [R]											
11.19		A	J	Business Access -- [R]											
11.24		A	J	UX060 & McDowell Rd -- [B24]											
11.29		A	J	Business Access -- [L]											
11.31		A	J	Business Access -- [L]											
11.36		A	J	Business Access -- [L]											

ARIZONA STATE HIGHWAY SYSTEM LOG

UX060 at M160+0.410

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M160+0.410 on UX060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
UX060 - Non-cardinal (from low to high for divided hwy segments)													
0.00	M160 +0.410	N	X	Begin UX060 (Grand Ave) WB at U 060 and Thomas Rd Ramp									
		N	WB	Projects spanning M160 to M161									
0.24	+0.649	N	WB	AC	AC	3	8	36	4	0.24	28 Jul 2003		
0.31	+0.721	N	WB	AC	MBH	3	2	36	2	0.05	87		
0.36	+0.774	N	WB	AC	MBH	3	0	36	0	0.14	87		
0.50	+0.912	N	WB	AC	MBH	3	0	36	3	0.38	86		
0.88	M161 +0.218	N	WB	Projects spanning M161 to M162									
1.37	+0.705	N	J S	UX060 return to single centerline									

[Map](#)[Map](#)

ARIZONA STATE HIGHWAY SYSTEM LOG

UX060 at (As of 12/31/2011) Generated: 6/27/2012 1:42:37PM on UX060

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
----------------------	--------------------------------------	-----	------	-----------------	------------------	---------------	---------------------------	------------------	----------------------------	-------	----------------	-----------------------	--------------------

UX060 - Others

0.00		J	S Thomas Rd										
3.70	M192 +0.704	J	S Cheshire St.										

[Map](#)

[Map](#)

Cardinal Mainline Averages/Totals:	4.65	1.99	36.23	3.63	1.54	1989.6	0.00 Miles of Median
Non-Cardinal Mainline Averages/Totals:	4.11	2.96	36.00	2.88	1.37	1990.0	

ARIZONA STATE HIGHWAY SYSTEM LOG

UX060(1) at M189+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M189+0.000 on UX060(1)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
UX060(1) - Cardinal (low to higher reference marker)													
0.00	M189 +0.000	C	J S (EB) Begin UX060(1) at Sossaman Rd -- [B234]										Map
		A	UB Inside Phoenix-Mesa Urbanized Area										
		A	JB Inside Maricopa County at ECL Mesa										
		C	EB Projects spanning M189 to M190	AC	AC	3	1	36	1	1.59	82		
1.59	M190 +0.568	C	EB Projects spanning M190 to M191	AC	AC	3	0	33	0	0.07	06 Nov 2007		
1.66	+0.643	C	EB	AC	AC	3	0	38	0	0.02	06 Nov 2007		
1.68	+0.667	C	EB	PCC	PCC	3	0	38	0	0.04	06 Nov 2007		
1.72	+0.706	C	EB	PCC	PCC	3	0	33	6	0.11	06 Nov 2007		
1.84	+0.820	C	EB	AC	AC	3	0	33	6	0.07	06 Nov 2007		
1.91	+0.894	C	EB	AC	AC	3	1	36	1	1.10	82		
2.01	+0.990	A	J S Ellsworth Rd -- [B1234]										Map
2.51	M191 +0.483	A	J S 96th St -- [B24]										Map
3.01	M192 +0.014	A	J S Crismon Rd -- [B124]										Map
3.02	+0.020	C	EB Projects spanning M192 to M193	AC	AC	3	1	36	1	0.06	88		
3.08	+0.079	A	BR Central Arizona Project Canal								1986	24 ft Concrete	
	+0.080	C	EB Projects spanning M192 to M193	AC	AC	3	3	36	3	1.94	88		
3.45	+0.453	A	J S Merrill Rd -- [L2]										Map
4.01	M193 +0.000	A	J S Signal Butte Rd -- [B1234]										Map
5.02	M194	A	JB WCL Apache Junction										
		A	J S End UX060(1) at Meridian Dr -- [B124]										Map
		C	X End UX060(1) at Meridian Dr										

UX060(1) at M194+0.000

M194+0.000 on UX060(1)

ARIZONA STATE HIGHWAY SYSTEM LOG

UX060(1) at M189+0.000

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M189+0.000 on UX060(1)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
UX060(1) - Non-cardinal (from low to high for divided hwy segments)													
0.00	M189 +0.000	N	J S (WB) Begin UX060(1) at Sossaman Rd -- [B234]										
		N	WB Projects spanning M189 to M190	AC	AC	3	1	36	1	1.69	88		Map
1.69	M190 +0.671	N	WB Projects spanning M190 to M191	AC	AC	3	6	33	0	0.01	06 Nov 2007		
1.70	+0.682	N	WB	PCC	PCC	3	6	33	0	0.11	06 Nov 2007		
1.81	+0.796	N	WB	PCC	PCC	3	0	38	0	0.04	06 Nov 2007		
1.85	+0.834	N	WB	AC	AC	3	0	38	0	0.02	06 Nov 2007		
1.87	+0.852	N	WB	AC	AC	3	0	33	0	0.03	06 Nov 2007		
1.90	+0.884	N	WB	AC	AC	3	1	36	1	1.17	88		
3.07	M192 +0.080	N	WB Projects spanning M192 to M193	AC	AC	3	3	36	3	1.94	88		
5.02	M194 +0.000	N	J S End UX060(1) WB at Meridian Dr -- [B124]										Map

UX060(1) at M194+0.000

M194+0.000 on UX060(1)

ARIZONA STATE HIGHWAY SYSTEM LOG

UX060(1) at M190+0.706

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M190+0.706 on UX060(1)

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance	
UX060(1) - Others														
1.72	M190 +0.706	J	S	SR202 Frontage E										Map
1.81	+0.788	J	S	SR202 Frontage W										Map
Cardinal Mainline Averages/Totals:						15.00	1.71	35.87	1.93	5.00	1986.0	0.00 Miles of Median		
Non-Cardinal Mainline Averages/Totals:						15.03	1.88	35.93	1.73	5.01	1988.8			

ARIZONA STATE HIGHWAY SYSTEM LOG

UX093 at

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

on UX093

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
UX093 - Cardinal (low to higher reference marker)													
0.00		C	JB	Begin UX093 at U 093 in Wickenburg							Oct 2009		
100.00		C	J S	Begin UX093 at U 093 Roundabout inside Wickenburg -- [B]							2009010		Map
		A	X	First 0.0584 Mile Section of OldUX093 Still Within ADOT ROW. Redesignated as U-093 Ramp Mileage.									
100.06		A	X	UX093 Transferred to the Town of Wickenburg in September 2010									
100.11		C	J S	Monte Vista Trail (off) -- [R]									Map
100.12		C	J S	Monte Vista Trail (on) -- [R]									Map
100.20		C	J	Business Access -- [L]									
100.22		C	J	Business Access -- [B]									
100.24		C	J	Business Access -- [L]									
100.26		C	J	Business Access -- [L]									
100.28		C	J	Business Access -- [B]									
100.32		C	J	Business Access -- [B]									
100.34		C	J	Business Access Left and Penn Ln Right -- [B]									
100.38		C	J	Business Access -- [B]									
100.43		C	J	Business Access Left and Brallier Rd Right -- [B]							10 Jun 2004		
100.44		C	J	Business Access -- [L]									
100.46		C	J	Business Access -- [R]									
100.47		C	J	Business Access -- [R]									
100.49		C	J S	Business Access -- [L]									Map
100.52		C	J S	Rose Ln -- [R4]									Map
100.61		C	J	Residential Access -- [L]							Oct 2009		
100.62		C	J	Business Access -- [L]							Oct 2009		
100.66		C	J	Palm Ln -- [R]							Oct 2009		
100.67		C	J	Business Access -- [L]							Oct 2009		
100.71		C	J	Residential Access Right and Local Rd Left -- [B]							Oct 2009		
100.73		C	J	Residential Access Right -- [R]							Oct 2009		
100.74		C	J	Genung Ave -- [L]							Oct 2009		
100.78		C	J	Alley Entrance -- [L]							Oct 2009		
100.81		C	J	Cavaness Ave -- [B]							Oct 2009		
100.85		C	J	Alley Entrance -- [L]							Oct 2009		
100.88		C	J	Swilling Ave -- [L]							Oct 2009		
100.94		C	BR	Sols Wash							1999	226 ft Concrete	
101.01		C	J	Business Access -- [B]							Oct 2009		
101.04		C	J	Frontier St (North Junction) -- [R]							Oct 2009		
101.06		C	J	Frontier (South Junction) -- [R]							Oct 2009		
101.12		C	J S	Business Access -- [L]							Oct 2009		Map
101.14		C	J S	Yavapai St Northeast and Division St Southwest -- [B124]							Oct 2009		Map
101.22		C	J S	Apache St -- [B]							Oct 2009		Map
101.24		C	J S	Business Access -- [L]							Oct 2009		Map
101.27		C	J S	Business Access -- [L]							Oct 2009		Map
101.29		C	J S	End UX093 at U 060/Tegner St in Wickenburg (Signalized) -- [B1234]							Oct 2009		Map

UX093 at

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 724

on UX093

ARIZONA STATE HIGHWAY SYSTEM LOG

UX191 at M163+0.950

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M163+0.950 on UX191

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
UX191 - Cardinal (low to higher reference marker)													
0.00	M163 +0.950	C	X	Begin UX191 at U 191 in Clifton									
		C	JB	Inside Clifton, Greenlee County									
		C	UH	Projects spanning M163 to M164	AC	AC	2	3	24	3	0.16	05 Jan 2003	Map
0.14	M164 +0.092	C	J S	Chase Creek St -- [L2]									
0.16	+0.111	C	UH	Projects spanning M164 to M165	AC	AC	2	3	24	3	0.61	05 Jan 2003	Map
0.58	+0.534	C	J	Comb St -- [B]									
0.77	+0.724	C	UH	Projects spanning M164 to M165	AC	AC	2	3	24	3	0.08	14 Jul 2000	
0.85	+0.804	C	UH		AC	AC	2	8	24	8	0.11	14 Jul 2000	
0.90	+0.852	C	J S	Chase Creek St -- [L2]									Map
0.97	+0.916	C	UH	Projects spanning M164 to M165	AC	AC	3	8	36	8	1.25	14 Jul 2000	
1.57	M165 +0.521	C	JB	WCL Clifton									
2.22	M166 +0.160	C	UH	Projects spanning M166 to M167	AC	AC	3	10	36	8	0.04	14 Jul 2000	
2.25	+0.195	C	UH		AC	AC	3	8	36	8	0.04	14 Jul 2000	
2.29	+0.237	C	UH		AC	AC	3	10	36	8	0.05	14 Jul 2000	
2.34	+0.289	C	UH		AC	AC	3	8	36	8	0.07	14 Jul 2000	
2.41	+0.356	C	UH		AC	AC	3	10	36	8	0.05	14 Jul 2000	
2.46	+0.406	C	UH		AC	AC	3	8	36	8	0.03	14 Jul 2000	
2.49	+0.436	C	UH		AC	AC	3	10	36	8	0.06	14 Jul 2000	
2.55	+0.495	C	UH		AC	AC	3	8	36	8	0.07	14 Jul 2000	
2.62	+0.562	C	UH		AC	AC	3	10	36	8	0.04	14 Jul 2000	
2.66	+0.603	C	UH		AC	AC	3	8	36	8	0.02	14 Jul 2000	
2.68	+0.627	C	UH		AC	AC	3	10	36	8	0.03	14 Jul 2000	
2.71	+0.656	C	UH		AC	AC	3	8	36	8	0.10	14 Jul 2000	
2.81	M167 +0.020	C	UH	Projects spanning M167 to M168	AC	AC	3	10	36	8	0.05	14 Jul 2000	
2.86	+0.067	C	UH		AC	AC	3	8	36	8	0.22	14 Jul 2000	
3.08	+0.290	C	UH		AC	AC	3	2.5	36	6	0.06	05 Sep 2006	
3.14	+0.354	C	UH		AC	AC	2	2.5	24	6	0.05	05 Sep 2006	
3.15	+0.364	C	J S	Mountain View Rd -- [L]									Map
3.19	+0.402	C	UH	Projects spanning M167 to M168	AC	AC	2	5	24	6	0.03	05 Sep 2006	
3.22	+0.432	C	UH		AC	AC	2	8	24	6	0.07	05 Sep 2006	
3.29	+0.504	C	UH		AC	AC	2	5	24	6	0.05	05 Sep 2006	
3.34	+0.550	C	J S	Burro Alley - Road to Morenci (Signalized) -- [L24]									Map
		C	UH	Projects spanning M167 to M168	AC	AC	2	2	24	6	0.08	05 Sep 2006	
3.42	+0.625	C	UH		AC	AC	2	6.2	24	6	0.02	05 Sep 2006	
3.44	+0.648	C	UH		AC	AC	2	6.2	24	6	0.02	05 Sep 2006	
3.46	+0.668	C	UH		AC	AC	2	6.2	36	4	0.22	05 Sep 2006	
3.49	+0.701	C	UP	Pedestrian OP							1972		18'-00"
3.68	+0.889	C	J S	Saguaro Rd -- [R]									Map
		C	UH	Projects spanning M167 to M168	AC	AC	2	2	24	2.5	0.18	05 Sep 2006	
3.86	M168 +0.035	C	J S	Buena Vista St (Site 2) -- [L3]									Map
		C	UH	Projects spanning M168 to M169	AC	AC	2	2	24	2.5	0.06	05 Sep 2006	
3.88	+0.057	C	UP	Pedestrian OP							1972		18'-00"

UX191 at M168+0.057

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 725

M168+0.057 on UX191

ARIZONA STATE HIGHWAY SYSTEM LOG

UX191 at M168+0.094

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M168+0.094 on UX191

GIS Route Mile	Distance from Reference Marker	Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
3.92	M168 +0.094	C	UH Projects spanning M168 to M169	AC	AC	2	2	24	4	0.23	05 Sep 2006		
4.15	+0.324	C	J S Palo Verde Rd -- [L3]										Map
		C	UH Projects spanning M168 to M169	AC	AC	2	3	24	4	0.21	05 Sep 2006		
4.36	+0.538	C	UH	AC	AC	2	3	24	3	0.05	05 Sep 2006		
4.41	+0.590	C	UH	AC	AC	2	3	24	3.5	0.12	05 Sep 2006		
4.53	+0.707	C	UH	AC	AC	2	3	24	5	0.06	05 Sep 2006		
4.57	+0.751	C	J S Indian Village -- [L]										Map
4.59	+0.767	C	UH Projects spanning M168 to M169	AC	AC	2	3	24	3	0.05	05 Sep 2006		
4.64	+0.818	C	UH	AC	AC	2	4	24	3	0.25	05 Sep 2006		
4.89	M169 +0.072	C	J S Smelter Mine Rd (Signalized) -- [B24]										Map
		C	UH Projects spanning M169 to M170	AC	AC	2	4	24	2.5	0.12	05 Sep 2006		
5.01	+0.196	C	UH	MBL	MBH	2	5	24	5	0.66	49		
5.13	+0.315	C	UP Mine RR								1949		15'-00"
5.67	+0.855	C	UH Projects spanning M169 to M170	MBL	MBH	2	5	24	5	0.40	48		
5.70	+0.885	C	TN Tunnel								1949	440 ft	12'-07"
6.07	M170 +0.278	C	UH Projects spanning M170 to M171	MBL	MBH	2	2	24	2	2.83	73		
6.77	+0.979	C	J Road to Stargo										
8.14	M172 +0.381	C	J Eagle Creek Rd W										
8.90	M173 +0.095	C	UH Projects spanning M173 to M174	MBL	MBH	2	2	30	2	0.06	73		
8.97	+0.158	C	UH	MBL	MBH	2	2	36	2	0.46	73		
9.43	+0.618	C	UH	MBL	MBH	2	2	30	2	0.07	73		
9.50	+0.68	C	UH	MBL	MBH	2	2	24	2	1.21	73		
10.71	M175 +0.021	C	UH Projects spanning M175 to M176	MBL	MBH	2	2	30	2	0.10	73		
10.81	+0.122	C	UH	MBL	MBH	2	2	36	2	0.63	73		
11.44	M176 +0.155	C	UH Projects spanning M176 to M177	MBL	MBH	2	2	30	2	0.05	73		
11.49	+0.20	C	UH	MBL	MBH	2	2	24	2	2.82	73		
14.30	M179 +0.360	C	X End UX191 at U 191 & FH 19										
Cardinal Mainline Averages/Totals:						30.78	3.47	27.05	3.48	14.30	1981.6	0.00 Miles of Median	

UX191 at M179+0.360

Format: Classic File: Classic_CardThenNonCard_v11.rpt

Page: 726

M179+0.360 on UX191

ARIZONA STATE HIGHWAY SYSTEM LOG

UY191(1) at M086+0.568

(As of 12/31/2011) Generated: 6/27/2012 1:42:37PM

M086+0.568 on UY191(1)

GIS Route Mile	Distance from Reference Marker		Sym	Data	Surface Type	Shoulder Type	Thru Lanes	Shoulder Width Left	Surface Width	Shoulder Width Right	Miles	Year/Date Open	Bridge Length/Type	Vert. Clearance
UY191(1) - Cardinal (low to higher reference marker)														
0.00	M086 +0.568	C	X	Begin UY191(1) at I 010 Exit #355 (Luzena)	AC	MBH	2	5	24	5	3.11	61		Map
		C	UH	Projects spanning M86 to M87										
0.05	+0.620	C	J	S I 010 Exit #355 A & G-ramp (Luzena) -- [R]										Map
0.18	+0.752	C	J	S I 010 Exit #355 J & C-ramp (Luzena) -- [L]										Map
3.11	M089 +0.738	C	UH	Projects spanning M89 to M90	AC	AC	2	6.5	24	6.5	0.40	08 Aug 2005		
3.49	M090 +0.114	C	J	S U 191 NB -- [B]										Map
3.51	+0.130	C	J	S End UY191(1) at U 191 SB -- [B]										Map
Cardinal Mainline Averages/Totals:							7.02	5.17	24.00	5.17	3.51	1966.0	0.00 Miles of Median	