

Below is a summary of the status of the pending parcels required for the project (in both tabular and narrative formats):

EXAMPLE

PARCEL NO.	OWNER	TYPE TAKE	FWO	SIGNED ESCR.OPEN	ACQ. COE/OIP	R/W CLEAR
7-10231-B	ASLD	P/T	2/1/07	Awaiting issuance of R/E	7/31/07E	No
7-10231-B-1	Paragon Properties	P/T & TCE	7/18/07	E/A presented to successful bidder	7/31/07E	No
7-10408	Harris	P/T & TCE	2/7/07	Offer rejected	OSC set for 7/30/07	No
7-10411	Fwy. Mini Storage	Total Take	2/20/07	Offer rejected	OSC TBD early to mid September 07	No
7-10421	DV I-17 Properties	P/T & TCE	4/5/07	Signed; in escrow	8/31/07E	No
7-10425	JJ's I-17 Opportunities	P/T	11/13/06	Offer rejected	OSC TBD early to mid September 07	No
7-10429	Phx Metro RV Park	P/T	12/13/06	Signed; in escrow	8/31/07E	No
7-10547	Koster	P/T	1/24/07	Offer rejected	OSC TBD early to mid September 07	No
7-10614	Anthem Motors	P/T	3/30/07	Signed; in escrow	8/31/07E	No

EXAMPLE

7-10231-B (ASLD)

Right of Entry being prepared at ASLD as of 7/23/07. Expected by 7/31/07.

7-10231-B-1 (Paragon Properties)

Successful bidder of Trailer Park will not be issued Patent from ASLD until mid-August. Owner has agreed to authorize early entry via entry agreement. ASLD has agreed to consent to E/A.

7-10408 (Harris)

Offer rejected by property owner. Parcel is in Condemnation. OSC hearing is set for 7/30/07.

7-10411 (Freeway Mini-Storage)

Offer rejected by property owner. Awaiting passage of statutory time to file condemnation to set OSC date. Anticipated date for filing condemnation is 8/2/07. OSC hearing anticipated no later than mid September 07. Demolition to start once 30-day vacate notices enforced after OIP. Site will be clear for construction by 11/30/07.

7-10421 (DV I-17 Properties)

Signed; in escrow; clearing title requirements. Anticipated COE is 8/31/07.

7-10425 (JJ's I-17 Opportunities)

Offer rejected by property owner. Awaiting passage of statutory time to file condemnation to set OSC date. Anticipated date for filing condemnation is 8/2/07. OSC hearing anticipated no later than mid September 07.

7-10429 (Phoenix Metro RV Park)

Signed; in escrow; clearing title requirements. Anticipated COE is 8/31/07.

7-10547 (Koster)

Offer rejected by property owner. Awaiting passage of statutory timeframe to file condemnation to set OSC date. Anticipated timeframe for filing condemnation is 8/2/07. OSC hearing anticipated no later than mid September 07.

7-10614 (Anthem Motors)

Signed; in escrow; clearing title requirements. Anticipated COE is 8/31/07.

The contractor will need to refrain from entering these parcels until such time they are acquired and available for construction, consistent with the dates specified above.